

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
1) 4A06-10-F-00002 a) Const. of box culvert, gravity wall and desiltation work along the tributary creek of Cainta River, Cainta, Rizal b) TUCAR CONSTRUCTION c) PMO-IROW d) Government of the Philippines (GOP)	9,424	a) 20 Apr 2011 b) 17 Aug 2011 c) 17 Aug 2011	100.00
2) 4A06-09-F-00012 a) Dredging of Munting Dilao River from Sta. 0+145.21 to Sta. 2+300 (Marcos Highway) Antipolo City & Cainta, Rizal b) MSB VITUG CONSTRUCTION c) IROW-PMO d) Government of the Philippines (GOP)	4,773	a) 16 Dec 2010 b) 29 Jan 2011 c) 27 Jan 2011	100.00
3) 4A06-10-O-00001 a) Impv't./Construction of Gravity Wall along Bulao River at the side of Village East Subdivision, Cainta, Rizal & Antipolo City b) DAHL CONSTRUCTION c) IROW-PMO d) JBIC 26th YCP (PH-P239)	9,939	a) 17 Dec 2010 b) 16 Mar 2011 c) 15 Feb 2011	100.00
4) 4A06-10-F-00003 a) Impv't./Construction of retaining wall and desiltation works along Samberga River, Sta. 0+000 to Sta. 0+766, Cainta, Rizal b) DAHL CONSTRUCTION c) PMO-IROW d) Government of the Philippines (GOP)	9,940	a) 20 Apr 2011 b) 18 Jul 2011 c) 22 Jun 2011	100.00
5) 4B05-07-H-00001 a) Looc-Odiongan-San Andres Road 37.261 kms. Road concreting Construction of drainage and miscellaneous structures b) SAMMI CONSTRUCTION CO., LTD. c) RRNDP-PMO d) 24th YCP (PH-P220)	698,808	a) 27 Jul 2007 b) 14 Aug 2009 c) 25 Jul 2010	100.00
6) 0699-07-H-00002 a) Prosperidad (Agusan del Sur)-Liangá (Surigao del Sur) 14.894 kms. Road concreting b) J.M. LUCIANO CONSTRUCTION, INC. c) RRNDP-PMO d) 24th YCP (PH-P220)	396,913	a) 07 Mar 2009 b) 28 Aug 2010 c) 04 May 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
7) 1205-07-H-00007 a) Maguindanao/Sultan Kudarat Bdry.-Lebak-Kalamansig Road, Package III, Sultan Kudarat 36.94 kms. Road rehabilitation; 3 bridges-construction b) P.L. SEBASTIAN CONSTRUCTION c) RRNDP-PMO d) JBIC, 26th YCP, PH-P237	764,659	a) 02 Jan 2009 b) 02 Nov 2010 c) 31 Aug 2011	100.00
8) 0204-08-H-00010 a) Improvement of Pantabangan-Canili Section, Bongabon-Baler Road b) PERSAN CONSTRUCTION, INC. c) PJHL-PMO d) Government of the Philippines (GOP)	579,000	a) 18 Dec 2009 b) 12 Mar 2011 c) 29 Jun 2011	100.00
9) 0204-09-H-00005 a) Improvement/widening/ asphalt paving of Bambang-Kasibu-Solano Road, Bambang-Kasibu, Nueva Vizcaya 10 kms. Road improvement works (widening and asphalt paving); Construction of drainage structures; Slope Protection, miscellaneous and relocation of utilities b) VICENTE T. LAO CONSTRUCTION c) PJHL-PMO d) Government of the Philippines (GOP)	241,250	a) 04 Jan 2010 b) 29 Mar 2011 c) 26 Aug 2011	100.00
10) 0302-07-H-00001 a) Construction of Plaridel Bypass Road, Contract Package 1 6.87 kms. Road concreting; 3.40 kms. New concrete access road; Construction of drainage facilities, slope protection works and miscellaneous items. b) E.C. DE LUNA CONSTRUCTION CORPORATION c) PJHL-PMO d) JBIC, 26th YCP, PH-P236	1,570,718	a) 31 Jan 2009 b) 20 May 2011 c) 27 Sep 2011	100.00
11) 4A05-08-H-00009 a) Concreting/Construction of Marikina-Infanta Road 11.281 kms. Road opening 204,085 sq. m. Road concreting 5 PSCG-bridges=300 m-construction Construction of drainage and slope protection works b) E.C. DE LUNA CONSTRUCTION CORPORATION c) PJHL-PMO d) Government of the Philippines (GOP)	1,915,106	a) 07 Nov 2008 b) 27 Oct 2010 c) 18 Nov 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
12) 4B04-08-H-00007 a) El Nido-Bataraza Road, Abo-Abo-Bataraza-Rio Tuba Sect. b) CAVDEAL-CAVITE IDEAL INT'L. CONST. & DEV'T. CORP. c) PJHL-PMO d) Government of the Philippines (GOP)	2,186,352	a) 24 Nov 2008 b) 23 Nov 2010 c) 03 Feb 2011	100.00
13) 0501-10-H-00001 a) Ligao-Pio Duran Road Improvement b) R.D. INTERIOR, JR. CONSTRUCTION c) PJHL-PMO d) 24th YCP (PH-P217)	97,292	a) 05 Jul 2010 b) 01 Dec 2010 c) 06 Feb 2011	100.00
14) 0605-08-H-00004 a) Metro Iloilo Radial Road (R4) By-Pass Road on Sta. 0+000 - Sta. 11+865.135 and widening of existing road from Iloilo City to Sta. Barbara Road on Sta. 2+232 - Sta. 15+238 b) A.M. ORETA & CO. INC. c) PJHL-PMO d) Government of the Philippines (GOP)	1,215,597	a) 07 Nov 2008 b) 29 Jul 2010 c) 23 Apr 2011	100.00
15) 0607-10-H-0001 a) Metro Iloilo Radial Road (R4) & Iloilo City-Sta. Barbara Road, Iloilo Province 2.366 kms. Road concreting b) A.M. ORETA & CO. INC. c) PJHL-PMO d) Government of the Philippines (GOP)	166,592	a) 05 Jul 2010 b) 01 Mar 2011 c) 05 Apr 2011	100.00
16) 0602-08-H-00001 a) Panabigan Bridge along Aninni-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD.- TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	24,285	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Oct 2010	100.00
17) 0602-08-H-00002 a) Iba Bridge along Aninni-y-T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	29,507	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Jan 2011	100.00
18) 0602-08-H-00003 a) Sira-an Bridge along Aninni-y-T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	28,908	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Jan 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID	Contract Amount (Php' 000)	Implementation Schedule	Status %
a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds		a) Date Started b) Original Completion c) Actual Comp. Date	
19) 0602-08-H-00004 a) Bongalonan Bridge, Aninni-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	30,448	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00
20) 0602-08-H-00006 a) Bayo Bridge along Aninni-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	24,969	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00
21) 0602-08-H-00007 a) Bongol Bridge along Valderama-Bugasong Road b) TOYO CONSTRUCTION CO., LTD.- TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	19,812	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Oct 2010	100.00
22) 0602-08-H-00008 a) Bia-an Bridge along Hamtic-Bia-an-Egana Sib. Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	37,871	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00
23) 0602-08-H-00009 a) Dapdap Bridge along Aninni-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD.- TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	27,748	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Oct 2010	100.00
24) 0602-08-H-00010 a) Catunggan Bridge along Hamtic-Bia-an-Egana Sib. Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	32,770	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 May 2011	100.00
25) 0602-08-H-00011 a) Butuan Bridge along Aninni-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	22,847	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00
26) 0602-08-H-00013 a) Dapog Bridge along Aninni-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	21,694	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID	Contract Amount (Php' 000)	Implementation Schedule		Status %
a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds		a) Date Started	b) Original Completion c) Actual Comp. Date	
27) 0602-08-H-00014 a) Igdalaguit Bridge along Anini-y T. Fornier-Hamtic Road b) TOYO CONSTRUCTION CO., LTD. c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan PH-P231	15,863	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Dec 2010	100.00	
28) 0602-08-H-00015 a) Nagdayao Bridge along Sibalom-Pisanan Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	29,178	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00	
29) 0603-08-H-00001 a) Habana Bridge along Ayuyan-Tinaytayan Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	64,406	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jun 2011	100.00	
30) 0605-08-H-00001 a) Culasi Bridge along Ajuy-Barotac Nuevo Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	59,560	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00	
31) 0605-08-H-00002 a) Nichols Bridge Alimodian, Iloilo b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	166,456	a) 24 Mar 2009 b) 23 Feb 2011 c) 31 May 2011	100.00	
32) 0605-08-H-00003 a) Balua Bridge along Manduriao-San Miguel-Alimodian-Maasin-Cabatuan Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	33,710	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00	
33) 0701-07-H-00001 a) Moawa Bridge along Jct. (LIR) Carmen-Sagbayan Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	46,074	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jun 2011	100.00	
34) 0701-08-H-00002 a) Quinoguitan Bridge along Loay Interior Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV)	61,123	a) 24 Mar 2009 b) 23 Mar 2011	100.00	

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)		c) 31 May 2011	
35) 0701-08-H-00003 a) Wahig Bridge along Loay Interior Road, Wahig b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	117,091	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jun 2011	100.00
36) 0701-08-H-00004 a) Malid Bridge along Jct. (LIR) Buenavista-Danao-Getafe Road b) TOYO CONSTRUCTION CO., LTD.- TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	22,249	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Oct 2010	100.00
37) 0701-08-H-00005 a) Bago Creek 1 Bridge along Danao-Getafe Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	26,899	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jun 2011	100.00
38) 0701-08-H-00006 a) Lubang Bridge along Danao-Getafe Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	20,768	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00
39) 0701-08-H-00007 a) Bago Creek 2 Bridge along Danao-Getafe Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	29,125	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 May 2011	100.00
40) 0702-08-H-00001 a) Montaneza Bridge along South Western Circumferential Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	47,967	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jun 2011	100.00
41) 0702-08-H-00002 a) Magsa-ubay Bridge along Daanbantayan-Maya Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	32,437	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Nov 2010	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
42) 0702-08-H-00003 a) Tacup Bridge along Antonio de Pio Highway Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	50,731	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00
43) 0702-08-H-00004 a) Aningan Bridge, Antonio de Pio Highway Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	52,968	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Jul 2011	100.00
44) 0702-08-H-00005 a) Soso Bridge along Antonio de Pio Highway Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	39,809	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Jul 2011	100.00
45) 0702-08-H-00006 a) Cabiangon Bridge along Toledo-Pinamungahan-Aloguinsan-Mantalongon Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	72,434	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jun 2011	100.00
46) 0802-08-H-00001 a) Abisang Bridge along Libungao-Matag-og-Palompon Nati Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	23,233	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00
47) 0802-08-H-00002 a) Marao Bridge along Libungao-Matag-og-Palompon Nati Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	35,755	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00
48) 0802-08-H-00003 a) San Miguel Bridge along Sta. Fe-San Isidro-Tigbao Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	30,301	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Dec 2010	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID	Contract Amount (Php' 000)	Implementation Schedule	Status %
a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds		a) Date Started b) Original Completion c) Actual Comp. Date	
49) 0802-08-H-00004 a) Consuegra Bridge along Cabungan-Tabunok-Iligay-Langa-Wague-Consuegra Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	44,115	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Apr 2011	100.00
50) 0802-08-H-00005 a) Lundag Bridge along Consolacion-Isabel Road b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	25,189	a) 24 Mar 2009 b) 23 Mar 2011 c) 25 Jan 2011	100.00
51) 1302-08-H-00002 a) Ihawan Bridge along San Francisco-Trento Road, Nueva Gracia b) TOYO CONSTRUCTION CO., LTD. - TOBISHIMA (JV) c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	263,329	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Jul 2011	100.00
52) 1305-08-H-00001 a) Unidad Bridge along Surigao-Davao Coastal Road b) TOYO CONSTRUCTION CO., LTD. c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan PH-P231	47,100	a) 24 Mar 2009 b) 23 Mar 2011 c) 23 Mar 2011	100.00
53) 1305-08-H-00002 a) Tagbalidbid Bridge 2 along Surigao-Davao Coastal Road b) TOYO CONSTRUCTION CO. LTD. c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	20,499	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Sep 2010	100.00
54) 1305-08-H-00003 a) Tagbalidbid Bridge 3 along Surigao-Davao Coastal Road b) TOYO CONSTRUCTION CO. LTD. c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	40,875	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Aug 2010	100.00
55) 1305-08-H-00004 a) Tagbalidbid Bridge 4 along Surigao-Davao Coastal Road b) TOYO CONSTRUCTION CO. LTD. c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	32,564	a) 24 Mar 2009 b) 23 Mar 2011 c) 31 Aug 2010	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
56) 1305-08-H-00005 a) Tagbalidbid Bridge 1 along Surigao-Davao Coastal Road b) TOYO CONSTRUCTION CO. LTD. c) URGENT BRIDGES-PMO d) JBIC Special Yen Loan (PH-P231)	24,120	a) 24 Mar 2009 b) 23 Mar 2011 c) 30 Sep 2010	100.00
57) 0602-07-H-00025 a) Valderrama Bridge along Bugasong-Valderrama Road, Poblacion, Valderrama (Completion) b) F. GURREA CONSTRUCTION, INC. c) REGIONAL OFFICE VI/PMO-SBP d) DPWH Bridge Replacement Project, Phase II (UK)-Loan No.9	42,091	a) 26 Nov 2009 b) 24 May 2010 c) 26 Jan 2011	100.00
58) 0602-07-H-00015 a) Valderrama Bridge along Bugasong-Valderrama Road, Poblacion, Valderrama (Phase 4) b) F. GURREA CONSTRUCTION, INC. c) PMO-SBP d) DPWH Bridge Replacement Project, Phase II (UK) - Loan No. 9	50,072	a) 24 Mar 2010 b) 18 Nov 2010 c) 28 Mar 2011	100.00
59) 4B03-07-H-00021 a) Abaton Bridge, (Phase V), Calapan b) R.C. RAMOS CONSTRUCTION CORPORATION c) ORIENTAL MINDORO 1ST DEO/PMO-SBP d) Austrian-assisted Bridge Replacement Project-PH1 Package 1	30,680	a) 25 Nov 2008 b) 20 Sep 2009 c) 25 Sep 2011	100.00
60) 0802-07-H-00003 a) Caray-Caray Bridge, Tacloban-Babatngon-Barugo Road, Caray-Caray, Sta. 933+000 b) YAKAL CONSTRUCTION c) SPECIAL BRIDGES-PMO d) Austrian-assisted Bridge Replacement Project-PH1 Package 1	86,354	a) 04 Jan 2008 b) 28 Dec 2008 c) 25 Oct 2011	100.00
61) 1102-07-H-00004 a) Marabatuan Bridge, Davao del Sur - Sarangani Coastal, Marabatuan, Sta. 1730+320 b) FFJJ CONSTRUCTION c) SPECIAL BRIDGES-PMO d) Austrian-assisted Bridge Replacement Project-PH1 Package 1	33,952	a) 01 Mar 2008 b) 25 Sep 2009 c) 31 Dec 2010	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
62) 1102-07-H-00006 a) Culaman Bridge, Davao del Sur - Sarangani Coastal, Culaman, Sta. 1702+310 b) FFJJ CONSTRUCTION c) SPECIAL BRIDGES-PMO d) Austrian-assisted Bridge Replacement Project-PH1 Package 1	47,014	a) 08 Sep 2008 b) 27 Oct 2010 c) 27 Dec 2010	100.00
63) 1302-09-H-00001 a) Manigpo Bridge, Loreto Phase 2 b) ANDONI T. DUMLAO c) REGIONAL OFFICE XIII/PMO-SBP d) Austrian-assisted Bridge Replacement Project-PH1 Package 1	7,414	a) 21 Jan 2010 b) 20 May 2010 c) 15 Mar 2011	100.00
64) CA02-10-H-00002 a) Suyok Spillway Br. And Approaches Acop-Kapangan-Benguet Road, Kapangan, Benguet b) WAAGNER BIRO, PHILIPPINES, INC. c) BENGUET 2ND DEO/PMO-SBP d) Austrian-assisted DPWH Construction/ Acceleration Project Calamity Stricken Areas (PH2 Package 2)	26,510	a) 01 Aug 2010 b) 20 Apr 2011 c) 20 Apr 2011	100.00
65) 0101-10-H-00002 a) Caruan Bridge and Approaches Pasuquin Road, Pasuquin, Ilocos Norte b) WAAGNER BIRO, PHILIPPINES, INC. c) PMO-SBP d) Austrian-Assisted DPWH Construction/Acceleration Project, Calamity-Stricken Areas	22,711	a) 01 Sep 2010 b) 22 Mar 2011 c) 22 Mar 2011	100.00
66) 0304-10-H-00006 a) San Roque Bridge and Approaches along Magalang-Concepcion Road, Magalang, Pampanga b) WAAGNER BIRO, PHILIPPINES, INC. c) PAMPANGA SUB-DEO/PMO-SBP d) Austrian-assisted DPWH Construction/ Acceleration Project Calamity Stricken Areas (PH2 Package 2)	22,436	a) 16 Aug 2010 b) 31 Mar 2011 c) 31 Mar 2011	100.00
67) 0602-09-H-00017 a) Bugo Bridge and approaches along San Remegio-Bugo National Road b) WAAGNER BIRO, PHILIPPINES, INC. c) ANTIQUE DEO/REGIONAL OFFICE VI/ PMO-SBP d) Austrian-assisted DPWH Construction/ Acceleration Project Calamity Stricken Areas (PH2 Package 2)	148,171	a) 02 Nov 2009 b) 31 Mar 2011 c) 31 Mar 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
68) NW01-09-O-00002 a) Austrian-assisted DPWH Construction/Acceleration Project for Calamity Stricken Areas (Project Management Services) b) WAAGNER BIRO, PHILIPPINES, INC. c) SPECIAL BRIDGES-PMO d) Austrian-assisted DPWH Construction/ Acceleration Project Calamity Stricken Areas (PH2 Package 2)	156,603	a) 07 Jul 2008 b) 30 Jun 2011 c) 30 Jun 2011	100.00
69) 0304-10-H-00004 a) Widening/concreting of McArthur Highway (Manila North Road), Meycauayan (Bulacan) to Mabalacat (Pampanga) b) L.R. TIQUE BUILDERS, INC. c) TEAM-PMO d) Government of the Philippines (GOP)	221,267	a) 03 Apr 2010 b) 28 Dec 2010 c) 27 Jan 2011	100.00
70) 0104-09-H-00004 a) Binmeckeg Bridge, Sison, Pangasinan 40.20 LM 1 span bridge b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	37,905	a) 07 Aug 2010 b) 05 Dec 2010 c) 28 Feb 2011	100.00
71) 0301-11-H-00001 a) Alikabok-Bayan-Orani-Imelda-Samal Bridge (Unibridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	44,517	a) 04 Mar 2011 b) 31 Jul 2011 c) 06 May 2011	100.00
72) 0303-11-H-00001 a) San Fernando Sur Bridge, Cabiao, Nueva Ecija b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	284,797	a) 17 Mar 2010 b) 30 Jun 2011 c) 28 Oct 2011	100.00
73) 0601-11-H-00001 a) Arcangel Bridge, Balete, Aklan (UniBridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	32,445	a) 01 Oct 2010 b) 31 Jan 2011 c) 31 Jan 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID	Contract Amount (Php' 000)	Implementation Schedule	Status %
a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds		a) Date Started b) Original Completion c) Actual Comp. Date	
74) 0604-11-H-00002 a) Igcawayan Bridge, San Lorenzo, Guimaras (UniBridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	31,708	a) 05 Jan 2011 b) 05 May 2011 c) 31 May 2011	100.00
75) 0604-11-H-00004 a) Mantasic Bridge, Balete (UniBridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	32,475	a) 03 May 2011 b) 30 Sep 2011 c) 21 Nov 2011	100.00
76) 0604-11-H-00005 a) Bugnay Bridge, Jordan (UniBridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	31,709	a) 10 Nov 2010 b) 10 Mar 2011 c) 15 Mar 2011	100.00
77) 0606-11-H-00006 a) Lacson Circumferential Flyover b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	365,437	a) 05 Mar 2011 b) 30 Aug 2011 c) 25 Jul 2011	100.00
78) 1008-11-H-00001 a) Puerto-Sayre Flyover b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	362,951	a) 28 Mar 2011 b) 31 Aug 2011 c) 31 Aug 2011	100.00
79) 1104-11-H-00001 a) Sapawan Bridge, Maragusan, Compostella Valley b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	31,708	a) 21 Jan 2011 b) 20 May 2011 c) 08 Apr 2011	100.00
80) 1104-11-H-00002 a) Ludag Bridge, Maragusan (UniBridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't.	31,707	a) 26 Nov 2010 b) 25 Mar 2011 c) 08 Mar 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
Project (French-Assisted)			
81) 1104-11-H-00003 a) Marangig Bridge, Maragusan (UniBridges) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	40,400	a) 19 Oct 2010 b) 31 Mar 2011 c) 25 Feb 2011	100.00
82) 1305-11-H-00001 a) San Isidro-Mahaba b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	40,400	a) 05 Apr 2011 b) 31 Aug 2011 c) 31 Aug 2011	100.00
83) 1305-11-H-00002 a) Mararag-Sta. Cruz b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	31,707	a) 12 May 2011 b) 15 Sep 2011 c) 31 Aug 2011	100.00
84) 1302-11-H-00004 a) Marfil (Latay) b) By Administration c) PBP-PMO d) MEGA Bridges Project for Urban and Rural Dev't. Project (French-Assisted)	44,517	a) 19 May 2011 b) 15 Sep 2011 c) 15 Sep 2011	100.00
85) 0901-07-H-00001 a) CP-3B, Basilan Circumferential Road Project, Basilan Province b) MGB CONSTRUCTION & TRADING c) KFAED-PMO d) Saudi Development Fund, Mindanao Road Impv't Project	8,614	a) 15 May 2010 b) 11 Oct 2011 c) 09 Aug 2011	100.00
86) 0901-05-H-00001 a) CP-3A, Basilan Circumferential Road Project, Basilan Province b) MGB CONSTRUCTION & TRADING c) KFAED-PMO d) Saudi Development Fund, Mindanao Road Impv't Project	9,787	a) 15 May 2010 b) 11 Oct 2011 c) 09 Aug 2011	100.00
87) NC03-10-H-00001 a) Don Mariano Marcos Avenue including RROW (formerly funded under MMURTRIP) realigned from lumpsum	65,897	a) 14 May 2010 b) 09 Dec 2010	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID	Contract Amount (Php' 000)	Implementation Schedule	Status %
a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds		a) Date Started b) Original Completion c) Actual Comp. Date	
b) SOLID ROCK CONSTRUCTION c) URPO-PMO d) Government of the Philippines (GOP)		c) 25 Oct 2011	
88) 0304-05-H-00001 a) Widening of Gapan-San Fernando-Olongapo Road and Emergency Dredging Project b) SHINSUNG ENGINEERING & CONSTRUCTION CO., LTD. c) KEDCF-PMO d) Korean EDCF-EXIMBank, Loan No. PHL-8	1,198,643	a) 16 Oct 2008 b) 15 Oct 2010 c) 30 June 2011	100.00
89) 0304-09-F-00003 a) Contract Package 3A-City of San Fernando Flood Control Works b) R.D. POLICARPIO & COMPANY INC. c) MPE-PMO d) PH-P241	156,461	a) 27 Aug 2009 b) 07 Jul 2010 c) 31 Aug 2011	100.00
90) 0304-09-F-00011 a) Flood Mitigation Works in Guagua, Pampanga b) L.R. TIQUI BUILDERS, INC. c) MPE-PMO d) PH-P241	196,284	a) 23 Dec 2009 b) 23 Jun 2010 c) 25 Oct 2011	100.00
91) 1004-10-F-00001 a) Camiguin Sabo Dam, JICA Pilot Project Region X, Camiguin DEO b) TOYO CONSTRUCTION CO.,LTD. c) MFCP Cluster II-PMO d) GOP	406,250	a) 27 Jan 2010 b) 31 Jul 2011 c) 31 Jul 2011	100.00
92) NW01-05-F-00002 a) Restoration/Rehabilitation of Nationwide Selected River Basins and Waterways, Phase I b) AQUAMEC LTD., HYVINKAA, FINLAND c) MFCP Cluster II-PMO d) Finnish Concessional Credit Facility	294,665	a) 01 Mar 2008 b) 30 Apr 2011 c) 31 Aug 2011	100.00
93) NC02-10-F-00005 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 1 Taytay & Taguig, Rizal b) J.D. LEGASPI CONSTRUCTION c) PMO-IROW d) PH-P246	41,280	a) 20 May 2011 b) 17 Aug 2011 c) 17 Aug 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
94) 4A06-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 3 Taytay, Rizal b) R.A. PAHATI GRAVEL AND SAND c) PMO-IROW d) PH-P246	8,420	a) 05 May 2011 b) 02 Aug 2011 c) 02 Aug 2011	100.00
95) NC02-10-F-00003 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 4 Pasig, Metro Manila b) TRIPLE 8 CONSTRUCTION SUPPLY c) PMO-IROW d) PH-P246	29,937	a) 13 Apr 2011 b) 11 July 2011 c) 25 Aug 2011	100.00
96) NC02-10-F-00006 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 5 Marikina City, Metro Manila b) BELGEM CONSTRUCTION SUPPLY c) PMO-IROW d) PH-P246	5,682	a) 17 Mar 2011 b) 14 Jun 2011 c) 14 Jun 2011	100.00
97) 0101-10-F-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 8 Ilocos Norte b) M.G. SALAZAR CONSTRUCTION CORP. c) Ilocos Norte 1st DEO d) PH-P246	25,275	a) 21 Feb 2011 b) 21 May 2011 c) 25 May 2011	100.00
98) 0104-10-F-00008 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 11 Province of Pangasinan b) ROYAL CROWN MONARCH CONST. & SUPPLIES CORP. c) PMO-AFCS d) PH-P246	19,213	a) 22 Feb 2011 b) 21 May 2011 c) 30 Jun 2011	100.00
99) 0104-10-F-00007 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 12 Province of Pangasinan b) HAIDEE CONST. AND DEV'T. CORPORATION c) PMO-AFCS d) PH-P246	32,290	a) 21 Feb 2011 b) 20 May 2011 c) 30 Jun 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
100) 0104-10-F-00003 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 13 Province of Pangasinan b) HI-TRI DEVELOPMENT CORPORATION c) PMO-AFCS d) PH-P246	10,585	a) 16 Mar 2011 b) 15 Jun 2011 c) 30 Jun 2011	100.00
101) 0104-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 14 Asingan, Pangasinan b) HI-TRI DEVELOPMENT CORPORATION c) PMO-AFCS d) PH-P246	53,990	a) 21 Feb 2011 b) 20 May 2011 c) 30 Jun 2011	100.00
102) 0104-10-F-00004 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 15 San Manuel, Pangasinan b) NORTHERN BUILDERS c) PMO-AFCS d) PH-P246	120,264	a) 09 Mar 2011 b) 06 Jun 2011 c) 30 Jun 2011	100.00
103) 0202-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 17 Camalaniugan and Sta. Praxedes, Cagayan b) MAR-DEB CONSTRUCTION c) Cagayan 1st & 2nd DEO d) PH-P246	16,614	a) 09 Mar 2011 b) 06 Jun 2011 c) 25 Oct 2011	100.00
104) 0204-10-F-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 18 Bambang & Bayombong, Nueva Viscaya b) BROSTAN CONSTRUCTION AND DEVELOPMENT c) Nueva Viscaya 1st DEO d) PH-P246	42,791	a) 21 Feb 2011 b) 21 May 2011 c) 30 Jun 2011	100.00
105) 0204-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 20 Dupax del Sur, Kayapa & Sta. Fe, Nueva Viscaya b) CHRISTIAN IAN CONSTRUCTION c) Nueva Viscaya 2nd DEO	18,326	a) 22 Feb 2011 b) 22 May 2011 c) 22 May 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
d) PH-P246			
106) 0307-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 21 Baler, Aurora b) A.P. PALACIOS CONSTRUCTION c) Aurora DEO d) PH-P246	6,648	a) 24 Mar 2011 b) 21 Jun 2011 c) 25 Jul 2011	100.00
107) 0302-10-F-00003 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 22 Calumpit Bulacan b) HAIDEE CONST. & DEV. CORPORATION c) Bulacan 1st DEO d) PH-P246	13,762	a) 28 Jul 2011 b) 25 Oct 2011 c) 25 Oct 2011	100.00
108) 0302-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 23 Calumpit, Bulacan b) G.C.I. CONSTRUCTION c) Bulacan 1st DEO d) PH-P246	19,396	a) 28 Mar 2011 b) 25 Jun 2011 c) 25 Aug 2011	100.00
109) 0302-10-F-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 24 Plaridel, Pulilan & San Jose del Monte, Bulacan b) D.Q.T. BUILDERS CORPORATION c) Bulacan 1st DEO d) PH-P246	16,012	a) 26 Apr 2011 b) 24 Jul 2011 c) 25 Aug 2011	100.00
110) 0306-10-F-00005 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 27 San Marcelino, Zambales b) B.C. CUERPO CONSTRUCTION CORPORATION c) Zambales 2nd DEO d) PH-P246	8,915	a) 02 May 2011 b) 30 Jul 2011 c) 25 Oct 2011	100.00
111) 0304-10-F-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 28 Arayat, Pampanga b) L.R. TIQUI BUILDERS, INC.	47,473	a) 24 Mar 2011 b) 21 Jun 2011 c) 25 Jul 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
c) Pampanga 1st DEO d) PH-P246			
112) 0304-10-F-00004 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 32 Guagua & Lubao, Pampanga b) L.R.TIQUI BUILDERS c) Pampanga 2nd DEO d) PH-P246	9,224	a) 24 Mar 2011 b) 21 Jun 2011 c) 25 Aug 2011	100.00
113) 0303-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 34 Bungabon & San Leonardo, Nueva Ecija b) WILPER CONSTRUCTION, INC. c) Nueva Ecija 2nd DEO d) PH-P246	11,482	a) 20 Apr 2011 b) 18 Jul 2011 c) 18 Jul 2011	100.00
114) 4A02-10-F-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 39 Batangas City b) B.C. CUERPO CONSTRUCTION CORPORATION c) Batangas 2nd DEO d) PH-P246	11,482	a) 16 Mar 2011 b) 13 Jun 2011 c) 25 Jul 2011	100.00
115) 0104-10-F-00005 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 45 Umingan, Pangasinan b) B.M.K. CONSTRUCTION c) PMO-AFCS d) PH-P246	29,035	a) 26 May 2011 b) 23 Aug 2011 c) 23 Aug 2011	100.00
116) 0104-10-F-00006 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 46 San Quintin & San Nicolas, Pangasinan b) NORTHERN BUILDERS c) PMO-AFCS d) PH-P246	29,893	a) 31 Mar 2011 b) 28 Jun 2011 c) 30 May 2011	100.00
117) 0104-10-F-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), CP 47 Balungao. Umingan & Tayug, Pangasinan	12,743	a) 31 Mar 2011 b) 28 Jun 2011 c) 30 May 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
b) NORTHERN BUILDERS c) PMO-AFCS d) PH-P246 118) NC01-10-H-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), RB 01 Metro Manila b) B. VICENCIO CONSTRUCTION c) Third Metro Manila DEO d) PH-P246	8,964	a) 07 Apr 2011 b) 05 Aug 2011 c) 05 Aug 2011	100.00
119) 4A02-10-H-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), RB 11 Batangas b) E. GARDIOLA CONSTRUCTION c) Batangas 1st DEO d) PH-P246	9,473	a) 11 Apr 2011 b) 28 Oct 2011 c) 31 Aug 2011	100.00
120) 4B05-10-H-00001 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), RB 14 Romblon b) DADOY FREIGHT SERVICE CONST. & SUPPLY c) Romblon DEO d) PH-P246	7,834	a) 16 May 2011 b) 04 Aug 2011 c) 31 Aug 2011	100.00
121) CA04-10-H-00006 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), RB19 Kalinga b) ZABU ENGINEERING c) Kalinga DEO d) PH-P246	13,073	a) 12 May 2011 b) 10 Oct 2011 c) 25 Nov 2011	100.00
122) 0203-10-H-00002 a) Post Ondoy and Pepeng Short Term Infrastructure Rehabilitation Project (POPSTIRP), RB 22 Isabela b) BROSTAN CONSTRUCTION & DEVELOPMENT c) Isabela 4th DEO d) PH-P246	11,184	a) 12 May 2011 b) 09 Nov 2011 c) 25 Sep 2011	100.00

DPWH MAJOR PROJECT STATUS REPORT

As of December 31, 2011

Project ID a) Name of Project / Location b) Contractor c) Implementing Office d) Source of Funds	Contract Amount (Php' 000)	Implementation Schedule a) Date Started b) Original Completion c) Actual Comp. Date	Status %
123) CA06-09-T-00001 a) Repair/renovation of the existing Comelec Cottages, Governor Pack Road b) SQUARE METER TRADING & CONSTRUCTION c) SPECIAL BUILDINGS-PMO d) Government of the Philippines (GOP)	30,473	a) 10 Aug 2009 b) 05 Feb 2010 c) 09 Jan 2011	100.00
124) NC02-08-G-00001 a) Construction of four (4) Storey Muntinlupa City Hall of Justice Building b) A.M. ORETA & CO., INC. c) SPECIAL BUILDINGS-PMO d) Government of the Philippines (GOP)	186,950	a) 14 Jan 2010 b) 09 Nov 2010 c) 02 Mar 2011	100.00
125) NC02-09-T-00001 a) Construction of Multi-Purpose Building at Department of Energy, Taguig, MM b) ROGENOX CONST. & SUPPLY CORP. c) SPECIAL BUILDINGS-PMO d) Government of the Philippines (GOP)	60,600	a) 25 Mar 2010 b) 24 May 2010 c) 09 Feb 2011	100.00
126) 1203-09-T-00001 a) Construction of Multi-Purpose Building (Cotabato Cultural Center/Grand Mosque), Barangay Kalangan II, Cotabato City b) NEW KANLAON CONSTRUCTION, INC. c) SPECIAL BUILDINGS-PMO d) Government of the Philippines (GOP)	138,000	a) 01 Feb 2010 b) 23 May 2010 c) 19 Apr 2011	100.00