



FY 2016 STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER
 REGULAR INFRA - Central Office-Implemented
 As of 31 January 2020

REGION: CENTRAL OFFICE						
IMPLEMENTING OFFICE: FLOOD CONTROL MANAGEMENT CLUSTER						
CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
15OB0471	PMRCIP, PHASE V CONTRACT PACKAGE 10-1, RIVER IMPROVEMENT WORKS ALONG UPPER MARIKINA RIVER, STATION 0+500 TO STATION 0+757	J.D. LEGASPI CONSTRUCTION (9608)	151,544,475.30	07/07/2016	12/04/2017	28.77
16C00019	CONSTRUCTION OF LAYAC DIVERSION CHANNEL, BATAAN, HERMOSA AND DINALUPIHAN, BATAAN	NORTHERN BUILDERS (8789) / PASCAL CONSTRUCTION (8789) / NORTHERN BUILDERS (34168) / PASCAL CONSTRUCTION (34168)	193,331,603.95	10/26/2016	02/02/2020	73.70
16C00020	FLOOD CONTROL WORKS - REHABILITATION/RESTORATION OF DETERIORATED DIKES/ERODED PAMPANGA RIVER BANK INCLUDING CANDABA CUT-OFF CHANNEL, PAMPANGA AND NUEVA ECIJA	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (20301) / EDDMARI CONSTRUCTION & TRADING (20301) / TOKWING CONSTRUCTION, CORP. (FOR; TOKWING CONSTRUC (9650) / EDDMARI CONSTRUCTION & TRADING (9650)	223,494,103.24	07/05/2016	04/29/2018	93.74
16C00021	DIKING WITH SLOPE PROTECTION, SACOBIA-BAMBAN RIVER, PAMPANGA AND TARLAC	D.L CERVANTES CONSTRUCTION CORPORATION (FORMERLY: (29646) / 11-16 CONSTRUCTION (29646) / D.L CERVANTES CONSTRUCTION CORPORATION (FORMERLY: (13799) / 11-16 CONSTRUCTION (13799)	173,562,382.76	07/05/2016	07/06/2017	100.00

16C00022	FLOOD CONTROL WORKS IN PORAC-GUMAIN, SAN FERNANDO RIVER, LUBAO, SASMUAN, GUAGUA AND CITY OF SAN FERNANDO, PAMPANGA	AKN CONSTRUCTION CORPORATION (11845)	154,848,911.96	07/06/2016	05/12/2017	93.34
16C00034	FLOOD CONTROL WORKS-SACOBIA-BAMBAN-ABACAN RIVER TRAINING WORKS INCLUDING RIO CHICO RIVER, TARLAC AND NUEVA ECIJA	NORTHERN BUILDERS (8789)	275,651,120.44	10/06/2016	11/12/2019	87.43
16C00084	FLOOD/LAHAR CONTROL WORKS IN PASIG-POTRERO RIVER AND PASAC DELTA AREA, PAMPANGA INCLUDING DIVERSION OF FLOW OF WATER TO PASIG-POTRERO RIVER, BACOLOR, PAMPANGA	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP. (FO (23507)	376,844,494.45	02/10/2017	01/09/2019	76.13
16C00085	FLOOD CONTROL PROJECT-WESTERN RIVER, STO. TOMAS/BUCAO RIVER, ZAMBALES	HORAMABI BUILDERS (23507) / R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP. (FO (23507) / HORAMABI BUILDERS (24129) / R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP. (FO (24129)	413,628,981.16	03/08/2017	12/11/2019	70.44
16O00023	UPPER MARIKINA RIVER IMPV'T./REVTMENT WALL,MARIKINA CITY 1ST LD (CONTRACT PACKAGE 3) RIVER IMPV'T.	E.M. CUERPO, INC. (30963) / MSB VITUG CONSTRUCTION (30963) / E.M. CUERPO, INC. (33019) / MSB VITUG CONSTRUCTION (33019)	233,614,742.92	05/10/2016	12/19/2017	72.75
16O00047	FLOOD CONTROL PROJECTS BAS3ED ON FLOOD MASTER PLAN FOR METRO MANILA AND SURROUNDING AREAS, LAS PINAS RIVER IMPROVEMENT INCLUDING ROW (REVTMENT WORKS ALONG MARULAS-TUNGTONG CREEK DIVERSION CHANNEL (DPWH: KAYBUBOY CREEK TRIBUTARY)STA. 1+100 TO STA. 1+400,	E. F. CHUA CONSTRUCTION, INC. (37826)	114,864,618.79	04/26/2018	06/30/2019	68.66
16Z00020	CONSTRUCTION OF RETARDING POND, KAINGIN BUKID, BRGY. APOLONIO SAMSON, QUEZON CITY 6TH LD	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP. (FO (23507)	942,726,770.24	02/08/2018	01/12/2023	10.70
16Z00021	METRO CEBU FLOOD CONTROL PROJECT AND DRAINAGE IMPROVEMENT PROJECT - SUBANG DAKU, LAHUG, GUADALUPE, KINALUMSAN, TIPOLO, TEJERO AND BULACAO RIVER BASINS, CEBU CITY	ARN BUILDERS, INC. (FOR: ARN BUILDERS) (18930)	684,034,967.51	02/21/2018	05/05/2021	78.41

REGION: CENTRAL OFFICE

IMPLEMENTING OFFICE: ROADS MANAGEMENT CLUSTER I (BILATERAL)

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
18I00073	ANNUAL WORK PROGRAM 3 / PREVENTIVE MAINTENANCE (AWP3/PM), PALO - CARIGARA - ORMOC ROAD, CARIGARA - ORMOC SECTION, KO991+661 - K1005+1040, WITH EXCEPTIONS, LEYTE	MAC BUILDERS (7249)	163,813,468.81	02/19/2019	12/15/2019	89.23
18I00074	ANNUAL WORK PROGRAM 3 / PREVENTIVE MAINTENANCE (AWP3/PM), ORMOC - BAYBAY - SOUTHERN LEYTE BDRY. ROAD, ORMOC - ALBUERA SECTION, K1012+614 - K1026+000 (WITH EXCEPTIONS), LEYTE	MAC BUILDERS (7249)	195,427,502.11	02/19/2019	12/15/2019	95.16
18L00171	PREVENTIVE MAINTENANCE(PM),ROAD UPGRADING & PRESERVATION PROJECT (RUPP) UNDER JAPAN INT'L. COOPERATI	WEE ENG CONSTRUCTION, INC. (16380)	167,188,628.32	01/09/2019	05/08/2019	100.00
18Z00001	NEGOTIATED PROCUREMENT FOR THE WIDENING FROM 2-LANES TO 4-LANES PF CONTRACT P[ACKAGE 3, PLARIDEL BYPASS ROAD, STA. 47+400.00 TO STA. 49+625, ARTERIAL ROAD BYPASS PROJECT, PHASE III, FUNDED UNDER JICA LOAN AGREEMENT NO. PH-P266 AND JICA L/A PH-P250	SHIMIZU CORPORATION (OECO_16693) / F.F. CRUZ & CO., INC. (OECO_16693) / SHIMIZU CORPORATION (123) / F.F. CRUZ & CO., INC. (123)	1,092,133,039.97	07/06/2018	08/23/2020	77.86

REGION: CENTRAL OFFICE

IMPLEMENTING OFFICE: ROADS MANAGEMENT CLUSTER II (MULTILATERAL)

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
16J00087	CP 3B - 1A : CONSTRUCTION / IMPROVEMENT / REHABILITATION ALONG TUMAHUBONG - LIMBO CANDIIS SECTION STA. 64 + 000.00 TO STA. 78 + 200.00 (WITH EXCEPTIONS)	RCDG CONSTRUCTION CORPORATION (5063)	102,731,520.72	07/17/2017	08/11/2018	100.00
16J00088	CP 3B-1B: CONSTRUCTION/ IMPROVEMENT OF BASILAN CIRCUMFERENCIAL ROAD, APPROACHES TO THREE (3) BRIDGES: BACUNG BR. STA. 70+210, GUIONG BR. STA 72+780, LIMBO CANDIIS BR. STA. 78+985.43, BASILAN PROVINCE	RCDG CONSTRUCTION CORPORATION (5063)	44,460,757.44	09/15/2017	05/09/2019	90.60
16J00089	CP 3A - NA : CONSTRUCTION / IMPROVEMENT ALONG ISABELA - LAMITAN SECTION, STA. 00 + 000.00 TO STA. 27 + 300.00 (WITH EXCEPTIONS)	R.D. INTERIOR JUNIOR CONSTRUCTION (6483)	234,324,201.65	10/14/2016	07/10/2018	98.39
16J00090	CP 3B - NA : CONSTRUCTION / IMPROVEMENT ALONG CANAS - MALUSO - ISABELA SECTION, STA. 88 + 203.36 TO STA. 132 + 000.00 (WITH EXCEPTIONS)	M. ABUBAKAR CONST. AND ENGINEERING, INC. (36365)	211,948,936.06	02/01/2017	09/27/2018	99.58

TOTAL NUMBER OF CONTRACTS: 20