



FY 2019 STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER
 REGULAR INFRA - Central Office-Implemented
 As of 31 January 2020

REGION: CENTRAL OFFICE						
IMPLEMENTING OFFICE: BUILDINGS MANAGEMENT CLUSTER						
CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
18Z00008	CONSTRUCTION OF PUBLIC ATTORNEY'S OFFICE (PAO) BUILDING, PHASE I	FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION (16724) / M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT (16724) / FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION (34287) / M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT (34287)	888,565,555.55	03/21/2019	02/07/2021	2.01
18Z00037	CONSTRUCTION OF THE PROFESSIONAL REGULATION COMMISSION (PRC) BUILDING, PHASE I	CAVDEAL-CAVITE IDEAL INT'L. CONST. & DEV'T. CORP. (5599)	872,897,632.66	04/25/2019	03/14/2021	16.55

REGION: CENTRAL OFFICE

IMPLEMENTING OFFICE: BUREAU OF CONSTRUCTION

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
19Z00004	RETROFITTING/RESTORATION OF PRESIDENTIAL MANAGEMENT STAFF (PMS) BUILDING, PHASE III, ARLEGUI ST., SAN MIGUEL, MANILA	NATIONSTAR DEVELOPMENT CORPORATION (FOR: CASMOR CONSTRUCTION CORPORATION) (26876)	147,588,888.88	07/09/2019	12/20/2019	82.63

TOTAL NUMBER OF CONTRACTS: 3