

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                               |                                      | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                  | LOCATION                             |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1              | 1                 | 11 DIAMOND EAGLE CONSTRUCTION CORPORATION    | 33328        | L   | B        | MA  | GE   | 23DI0021 - Construction of River Protection Structure along Maulawin Waterways                                                                                                                                                                                                                                        | Brgy. San Antonio, Los Baños, Laguna | 05/09/2023         | 1st          | Laguna 2nd District Engineering Office | LF             | 48.245          | 231       | 02/08/2023 | 09/26/2023 | 58.94        | OG     | 0.395 | 0.288 | 0.150 | 0.030 | 0.047 | 0.050 | 96.00%            | -                                     | AHD     |
| 2              | 2                 | 128 DRAGON CONSTRUCTION AND SUPPLIES         | 35408        | L   | B        | MA  | GE   | 22FC0238 - Construction of Road with Slope Protection Structure, Cong. Elmer Panotes Blvd. Leading to Cory Aquino Blvd., (Pambuhan Section)                                                                                                                                                                           | Mercedes, Camarines Norte            | 05/11/2023         | 1st          | Camarines Norte Sub DEO                | LF             | 49.000          | 435       | 03/25/2022 | 06/02/2023 | -4.30        | OG     | 0.399 | 0.284 | 0.107 | 0.030 | 0.051 | 0.017 | 88.80%            | -                                     | DEL     |
| 3              | -                 | 128 DRAGON CONSTRUCTION AND SUPPLIES         | 35408        | L   | B        | MA  | GE   | 22FC0149 - Road Widening - Primary Roads Daang Maharlika (LZ) - K0345+486 - K0345+957, K0346+055 - K0346+138, K0345+483 - K0345+978, K0346+035 - K0346+138                                                                                                                                                            | Basud, Camarines Norte               | 05/12/2023         | 2nd/Final    | Camarines Norte Sub DEO                | LF             | 28.641          | 406       | 03/24/2022 | 05/03/2023 | 0.00         | C      | 0.497 | 0.161 | 0.300 | -     | -     | -     | 95.80%            | 95.50% Very Satisfactory              | ONS     |
| 4              | 3                 | 2M CONSTRUCTION & ENTERPRISES                | 33331        | L   | AAA      | MB  | GE   | 23J00035- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads- Primary Roads- Lanao- Pagadian- Zamboanga City Rd- K1758+650- K1759+213, K1759+261- K1760+075, K1760+153- K1760+776, K1764+330- K1764+849, K1767+000- K1768+000, K1769+000- K1770+000, K1771+576- K1771+759                                 | Zamboanga Sibugay                    | 06/20/2023         | 1st          | Regional Office No. IX                 | LF             | 100.212         | 155       | 02/15/2023 | 07/19/2023 | 1.64         | OG     | 0.302 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 86.00%            | -                                     | AHD     |
| 5              | 4                 | 3 A'S & J CONSTRUCTION                       | 53985        | L   | D        | SB  | GE   | 23GP0041 - Construction of Concrete Road – Construction of Road                                                                                                                                                                                                                                                       | Barangay Traciano, Dumarao, Capiz    | 06/28/2023         | 1st          | Capiz 2nd DEO                          | LF             | 10.774          | 138       | 03/22/2023 | 08/06/2023 | 17.75        | OG     | 0.378 | 0.250 | 0.150 | 0.030 | 0.037 | 0.050 | 89.50%            | -                                     | AHD     |
| 6              | 5                 | 3 SUMMITS CONSTRUCTION & GENERAL MERCHANDISE | 44117        | L   | D        | SB  | GB   | 22FO0107 - Construction of Multi-Purpose Facility, Libon Community College, Barangay Zone 4                                                                                                                                                                                                                           | Libon, Albay                         | 05/11/2023         | 2nd/Final    | Albay 3rd DEO                          | LF             | 9.760           | 224       | 08/15/2022 | 03/26/2023 | 0.00         | C      | 0.500 | 0.180 | 0.300 | -     | -     | -     | 98.00%            | 92.47% Very Satisfactory              | ONS     |
| 7              | 6                 | 3DIAMONDS CONSTRUCTION CORPORATION           | 35457        | L   | B        | MB  | GE   | 23FO0005 - Construction of Flood Mitigation Structure along Nasisi River (Downstream of Tobgon Bridge) Phase II, Barangay Nasisi and Barangay Batang                                                                                                                                                                  | Ligao City, Albay                    | 05/11/2023         | 1st          | Albay 3rd DEO                          | LF             | 69.840          | 255       | 03/21/2023 | 11/30/2023 | 28.58        | OG     | 0.369 | 0.257 | 0.150 | 0.030 | 0.037 | 0.050 | 89.30%            | -                                     | AHD     |
| 8              | 7                 | 3MC KING CIVIL ENGINEERING CONSTRUCTION      | 48940        | L   | A        | SB  | GE   | 23IL0001 - Network Development Program - Road Widening - Secondary Roads - Boundary Southern Leyte - Maasin - Macrohon - Sogod - Junction Daang Maharlika - K1146+287 - K1147+076                                                                                                                                     | Macrohon, Southern Leyte             | 06/25/2023         | 1st          | Southern Leyte DEO                     | LF             | 19.594          | 150       | 02/20/2023 | 07/19/2023 | 6.21         | OG     | 0.388 | 0.298 | 0.150 | 0.030 | 0.037 | 0.033 | 93.60%            | -                                     | AHD     |
| 9              | 8                 | 3N CONSTRUCTION & SUPPLY                     | 37872        | L   | B        | MA  | GB   | 22HA0116 - Construction of Multi-Purpose Building                                                                                                                                                                                                                                                                     | Baclayon, Bohol                      | 06/01/2023         | 1st          | Bohol 1st DEO                          | LF             | 34.636          | 290       | 07/28/2022 | 05/13/2023 | 0.00         | OG     | 0.393 | 0.287 | 0.150 | 0.030 | 0.042 | 0.050 | 95.20%            | -                                     | ONS     |
| 10             | 9                 | 3R3M CONSTRUCTION AND SUPPLY                 | 45410        | L   | D        | SB  | GE   | 22FJ0034 - Bridge Program - Replacement of Permanent Weak Bridges, Catmon Br. (B00054MT) along Masbate-Cataingan-Placer Rd, K0091+768                                                                                                                                                                                 | Placer, Masbate                      | 05/11/2023         | 2nd/Final    | Masbate 3rd DEO                        | LF             | 14.691          | 320       | 06/15/2022 | 04/30/2023 | 0.00         | C      | 0.500 | 0.134 | 0.300 | -     | -     | -     | 93.40%            | 91.06% Very Satisfactory              | ONS     |
| 11             | -                 | 3R3M CONSTRUCTION AND SUPPLY                 | 45410        | L   | D        | SB  | GE   | 23FI0019 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Sitio San Jose Brgy. Jamorawon Milagros, Masbate - Brgy. Sta. Maria | Mobo, Masbate                        | 05/12/2023         | 1st          | Masbate 2nd DEO                        | LF             | 19.600          | 138       | 02/02/2023 | 06/19/2023 | 0.66         | OG     | 0.391 | 0.244 | 0.150 | 0.030 | 0.056 | 0.050 | 92.10%            | -                                     | AHD     |
| 12             | 10                | 4ANGLE CONSTRUCTION                          | 44838        | L   | D        | SB  | GB   | 23ID0005 - Construction of Multi-Purpose Building (Infirmary), Barangay Caglawaan                                                                                                                                                                                                                                     | Jaro, Leyte                          | 06/21/2023         | 1st          | Leyte 2nd DEO                          | LF             | 16.810          | 210       | 02/20/2023 | 09/17/2023 | 1.39         | OG     | 0.392 | 0.261 | 0.150 | 0.030 | 0.042 | 0.050 | 92.50%            | -                                     | AHD     |
| 13             | 11                | 4B CONSTRUCTION CORPORATION                  | 23445        | L   | AAA      | LB  | GE   | 22CA0053 - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Calaguiman Vicinal Road - K0124+320 - K0124+826.30                                                                                                                                                                                  | Samal, Bataan                        | 05/10/2023         | 1st/Final    | Bataan 1st DEO                         | LF             | 7.017           | 60        | 04/04/2022 | 06/02/2022 | 10.00        | C      | 0.490 | 0.133 | 0.300 | -     | -     | -     | 92.30%            | 92.30% Very Satisfactory              | AHD     |
| 14             | 12                | 5-1 CONSTRUCTION CORPORATION                 | 33605        | L   | D        | SB  | GE   | 23OA0001 - Asset Preservation Program - Rehabilitation/ Reconstruction/Upgrading of Damaged Paved Roads - Primary Road - Mac Arthur H-way - K0010+(-314) - K0010+201                                                                                                                                                  | Malabon City                         | 06/24/2023         | 1st          | Malabon-Navotas DEO                    | LF             | 19.198          | 210       | 02/15/2023 | 09/12/2023 | 34.06        | OG     | 0.390 | 0.240 | 0.150 | 0.030 | 0.047 | 0.033 | 89.00%            | -                                     | AHD     |
| 15             | 13                | 5GG CONSTRUCTION                             | 34736        | L   | B        | MB  | GE   | 23IJ-0011 - CSSP: Access Road Leading to Pinjisakan Falls                                                                                                                                                                                                                                                             | San Jorge, Samar                     | 06/26/2023         | 1st          | Samar 1st DEO                          | LF             | 48.510          | 149       | 02/10/2023 | 07/08/2023 | -9.37        | OG     | 0.392 | 0.267 | 0.056 | 0.030 | 0.047 | 0.033 | 82.50%            | -                                     | DEL     |
| 16             | 14                | 722 CONSTRUCTION, INC.                       | 21923        | L   | A        | MA  | GE   | 23CD0074 - Asset Preservation Program - Preventive Maintenance - Tertiary Roads Gen. Alejo Santos Highway - K0069+710 to K0070+245                                                                                                                                                                                    | Angat, Bulacan                       | 05/10/2023         | 1st/Final    | Bulacan 2nd DEO                        | LF             | 15.377          | 75        | 02/27/2023 | 05/12/2023 | 9.75         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.33% Very Satisfactory              | AHD     |
| 17             | -                 | 722 CONSTRUCTION, INC.                       | 21923        | L   | A        | MA  | GE   | 23CD0052: Asset Preservation - Preventive Maintenance - Tertiary Roads - Gen. Alejo Santos Highway - K0059+000 to K0059+565; K0059+835.10 to K0060+200                                                                                                                                                                | Angat, Bulacan                       | 05/10/2023         | 1st/Final    | Bulacan 2nd DEO                        | LF             | 14.082          | 70        | 02/08/2023 | 04/18/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.33% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                               | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                  |                                            | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                            | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------|--------------|-----|----------|-----|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|--------------------|--------------|------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                   |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                     | LOCATION                                   |                    |              |                                          |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 18             | 15                | 820 BUILDERS AND SUPPLIES                                                         | 47119        | L   | B        | SB  | GE   | 23ID0047 - Network Development Program Widening - Tertiary Roads - Bagahupi - Babatngon - Santa Cruz - Barugo - Carigara Road, K0936+287 - K0937+016                                                                                                                                                                                                     | Barugo, Leyte                              | 06/21/2023         | 1st          | Leyte 2nd DEO                            | LF             | 14.684          | 151       | 03/17/2023 | 08/14/2023 | 1.45         | OG     | 0.372 | 0.279 | 0.150 | 0.030 | 0.042 | 0.033 | 90.60%            | -                                     | AHD     |
| 19             | 16                | 830 BUILDERS & DEVELOPERS CORP.                                                   | 29781        | L   | D        | SB  | GE   | 23DC0014 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads, Banay-Banay-Mojon-Cuenca Rd - K0098+850 - K0099+238, K0100+3                                                                                          | Alitagtag, Batangas                        | 05/11/2023         | 1st          | Batangas 3rd District Engineering Office | LF             | 17.026          | 120       | 03/09/2023 | 07/06/2023 | 43.73        | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.023 | 0.050 | 94.80%            | -                                     | AHD     |
| 20             | 17                | 888 ACY ENTERPRISES                                                               | 32898        | L   | B        | MA  | GE   | 22IB0005 - Construction of Flood Control along Oras River                                                                                                                                                                                                                                                                                                | Brgy. Agsam, Oras, Eastern Samar           | 06/28/2023         | 2nd/Final    | Eastern Samar DEO                        | LF             | 49.000          | 272       | 02/13/2022 | 11/11/2022 | 0.00         | C      | 0.442 | 0.200 | 0.300 | -     | -     | -     | 94.20%            | 92.4% Very Satisfactory               | ONS     |
| 21             | 18                | A COLOMA CONSTRUCTION                                                             | 46296        | L   | C        | SB  | GE   | 23BK0010: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road                                                                                                                                                                        | Barangay Ramos, Aglipay Quirino            | 06/01/2023         | 1st/Final    | Quirino DEO                              | LF             | 4.799           | 46        | 02/13/2023 | 03/30/2023 | 7.28         | C      | 0.493 | 0.133 | 0.300 |       |       |       | 92.60%            | 92.60% Very Satisfactory              | AHD     |
| 22             | 19                | A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION                               | 18228        | L   | AA       | MA  | GE   | 23BG0003: OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project                                                                                            | Barangay District 3, Gamu, Isabela         | 06/01/2023         | 1st          | Isabela 3rd DEO                          | LF             | 43.438          | 223       | 03/08/2023 | 10/16/2023 | 20.83        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.60%            | -                                     | AHD     |
| 23             | 20                | A.A. DE VERA CONSTRUCTION                                                         | 06191        | L   | B        | MA  | GE   | 23HA0004 - Road Widening - Secondary Roads - Tagbilaran North Rd (Tagbilaran-Jetafe Sect) - K0020+000 - K0021+443                                                                                                                                                                                                                                        | Maribojoc and Loon, Bohol                  | 05/30/2023         | 1st          | Bohol 1st DEO                            | LF             | 48.595          | 204       | 02/22/2023 | 09/13/2023 | 3.93         | OG     | 0.385 | 0.251 | 0.150 | 0.030 | 0.056 | 0.050 | 92.20%            | -                                     | AHD     |
| 24             | 21                | A.C. RIVERO DEVELOPMENT CORPORATION                                               | 05122        | L   | AAA      | MA  | GE   | 23GK0003: Construction of Flood Mitigation Structure: Construction of Flood Control Structure along Minabuno River                                                                                                                                                                                                                                       | Cadiz City, Negros Occidental              | 06/27/2023         | 1st          | Negros Occidental 1st DEO                | LF             | 39.198          | 189       | 02/13/2023 | 08/20/2023 | 0.39         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.028 | 0.050 | 89.80%            | -                                     | AHD     |
| 25             | -                 | A.C. RIVERO DEVELOPMENT CORPORATION                                               | 05122        | L   | AAA      | MA  | GE   | 23GK0016: Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cabalagnan Creek                                                                                                                                                                                                                                    | Barangay Pahancocoy, Phase 2, Bacolod City | 06/25/2023         | 1st          | Bacolod City DEO                         | LF             | 49.000          | 270       | 02/08/2023 | 11/04/2023 | 64.14        | OG     | 0.400 | 0.204 | 0.150 | 0.030 | 0.033 | 0.033 | 85.00%            | -                                     | AHD     |
| 26             | 22                | A.D. PENDON CONSTRUCTION & SUPPLY, INC.                                           | 3466         | L   | A        | MB  | GE   | 22GB0036: Construction of Bridge                                                                                                                                                                                                                                                                                                                         | Barangay Tigbalogo, Patnongon, Antique     | 06/21/2023         | 2nd/Final    | Antique DEO                              | LF             | 53.075          | 402       | 03/10/2022 | 04/15/2023 | 0.00         | C      | 0.496 | 0.133 | 0.300 |       |       |       | 92.90%            | 92.66% Very Satisfactory              | ONS     |
| 27             | 23                | A.D. PENDON CONSTRUCTION & SUPPLY, INC.                                           | 03466        | L   | A        | MB  | GE   | 23GH0053 - Construction of Concrete Road – San Jose – Anabo – Gen. Luna connecting Nueva Swine Valley, NJR Passi – San Rafael – Lemery – Sara Road                                                                                                                                                                                                       | Lemery, Iloilo                             | 06/22/2023         | 1st          | Iloilo 3rd DEO                           | LF             | 39.200          | 215       | 03/13/2023 | 10/13/2023 | 24.28        | OG     | 0.382 | 0.267 | 0.150 | 0.030 | 0.042 | 0.050 | 92.10%            | -                                     | AHD     |
| 28             | -                 | A.D. PENDON CONSTRUCTION & SUPPLY, INC.                                           | 03466        | L   | A        | MB  | GE   | 23GG0017 - Widening of Bridge, Monfort Br. (B00533PN) along Barotac Nuevo-Dumangas-Dacutan Wharf Rd                                                                                                                                                                                                                                                      | Dumangas, Iloilo                           | 06/20/2023         | 1st          | Iloilo 2nd DEO                           | LF             | 19.599          | 247       | 02/13/2023 | 10/17/2023 | 3.79         | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.00%            | -                                     | AHD     |
| 29             | -                 | A.D. PENDON CONSTRUCTION & SUPPLY, INC.                                           | 03466        | L   | A        | MB  | GE   | 23GI0029 - Construction of Aganan Flood Control Structure (Jaro-Aganan River), Brgy. Bagumbayan                                                                                                                                                                                                                                                          | Alimodian, Iloilo                          | 06/30/2023         | 1st          | Iloilo 4th DEO                           | LF             | 95.532          | 319       | 02/10/2023 | 12/25/2023 | 2.47         | OG     | 0.398 | 0.241 | 0.150 | 0.030 | 0.047 | 0.050 | 91.60%            | -                                     | AHD     |
| 30             | -                 | A.D. PENDON CONSTRUCTION & SUPPLY, INC.                                           | 03466        | L   | A        | MB  | GE   | 23GI0030 - Construction of Aganan Flood Control Structure (Jaro-Aganan River)                                                                                                                                                                                                                                                                            | Barangay Poblacion, Alimodian, Iloilo      | 06/30/2023         | 1st          | Iloilo 4th DEO                           | LF             | 95.518          | 319       | 02/10/2023 | 12/25/2023 | 14.89        | OG     | 0.394 | 0.241 | 0.150 | 0.030 | 0.047 | 0.050 | 91.20%            | -                                     | AHD     |
| 31             | 24                | A.D. PENDON CONSTRUCTION & SUPPLY, INC. / 1 BEATUS BUILDERS CORP. (Joint Venture) | JV-22-6823   | L   | A        | A   | GE   | 22GH0080 - Construction of Seawall                                                                                                                                                                                                                                                                                                                       | Brgy. San Roque, Barotac Viejo, Iloilo     | 06/22/2023         | 2nd/Final    | Iloilo 3rd DEO                           | LF             | 49.500          | 252       | 03/24/2022 | 11/30/2022 | -2.21        | C      | 0.500 | 0.185 | 0.234 |       |       |       | 91.90%            | 91.30% Very Satisfactory              | DEL     |
| 32             | 25                | A.I.P. CONSTRUCTION                                                               | 32458        | L   | AA       | MA  | GE   | 23AF0001- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers- Construction of Flood Control Structures along Aringay River Basin, Barangays Ambalite, Duplas, Tavora East and Tavora Proper                                                                                                       | Pugo, La Union                             | 06/19/2023         | 1st          | La Union 2nd DEO                         | LF             | 48.608          | 170       | 01/31/2023 | 07/19/2023 | 4.02         | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 91.60%            | -                                     | AHD     |
| 33             | -                 | A.I.P. CONSTRUCTION / ISNAG BUILDERS & DEV'T. CORPORATION (Joint Venture)         | 32458        | L   | AA       | MA  | GE   | 22PC0032 - Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program) San Isidro Sur-Poblacion-Lappa-Marag-Cadaclan-Salagunting Tourism Road Leading to Manacota Underground River and other Tourism Areas, Package 1 (4 Bridges), Brgy. Cadaclan | Calanasan (Bayag), Apayao                  | 06/01/2023         | 1st          | Apayao 2nd DEO                           | LF             | 80.029          | 360       | 08/12/2022 | 08/06/2023 | 0.83         | OG     | 0.400 | 0.279 | 0.150 | 0.024 | 0.023 | 0.050 | 92.60%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                       | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                     |                                          | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                  | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|--------------------|--------------|------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                           |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                        | LOCATION                                 |                    |              |                                                |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 34             | 26                | A.M.P. 723 CONSTRUCTION CORPORATION                                                       | 16574        | L   | AAA      | MB  | GE   | 23BJ0002: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction Flood Control Structures Comon Section                                                                                                                 | Aritao, Nueva Vizcaya                    | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                          | LF             | 48.239          | 199       | 02/10/2023 | 08/27/2023 | 5.70         | OG     | 0.387 | 0.240 | 0.150 | 0.030 | 0.033 | 0.050 | 89.00%            | -                                     | AHD     |
| 35             | -                 | A.M.P. 723 CONSTRUCTION CORPORATION                                                       | 16574        | L   | AAA      | MB  | GE   | 23BJ0034: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structures at Mangayang Section                                                                                                       | Dupax del Norte, Nueva Vizcaya           | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                          | LF             | 96.500          | 248       | 02/10/2023 | 10/15/2023 | 34.81        | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.70%            | -                                     | AHD     |
| 36             | -                 | A.M.P. 723 CONSTRUCTION CORPORATION                                                       | 16574        | L   | AAA      | MB  | GE   | 23BJ0001: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structures at Lamo Section                                                                                                            | Dupax del Norte, Nueva Vizcaya           | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                          | LF             | 48.250          | 199       | 02/10/2023 | 08/27/2023 | 19.24        | OG     | 0.392 | 0.245 | 0.150 | 0.030 | 0.037 | 0.050 | 90.40%            | -                                     | AHD     |
| 37             | -                 | A.M.P. 723 CONSTRUCTION CORPORATION                                                       | 16574        | L   | AAA      | MB  | GE   | 23BJ0019: Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damage Paved Roads - Tertiary Roads, Aritao-Quirino Road - K0237+(-983) - K0237+112                                                                                               | Aritao, Nueva Vizcaya                    | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                          | LF             | 35.633          | 209       | 02/06/2023 | 09/02/2023 | -2.80        | OG     | 0.398 | 0.241 | 0.122 | 0.030 | 0.033 | 0.050 | 87.40%            | -                                     | DEL     |
| 38             | 27                | A.M.P. 723 CONSTRUCTION CORPORATION / KEVIN PAUL CONSTRUCTION (Joint Venture)             | JV-22-8884   | L   | AAA      | MB  | GE   | 23BJ0032: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structures at Comon-Latar Section                                                                                                     | Aritao, Nueva Vizcaya                    | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                          | LF             | 96.499          | 248       | 02/10/2023 | 10/15/2023 | 36.61        | OG     | 0.357 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 92.00%            | -                                     | AHD     |
| 39             | 28                | A.M.P. 723 CONSTRUCTION CORPORATION / PRIME BUILT CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-8863   | L   | AAA      | MB  | GE   | 23BJ0026: Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Aritao - Quirino Road, K0242+000 -- K0243+000                                                                                      | Aritao, Nueva Vizcaya                    | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                          | LF             | 32.818          | 200       | 02/06/2023 | 08/24/2023 | 9.88         | OG     | 0.392 | 0.282 | 0.150 | 0.030 | 0.056 | 0.050 | 96.00%            | -                                     | AHD     |
| 40             | 29                | A.M.P. CONSTRUCTION CORPORATION / R.G. DELA CRUZ CONSTRUCTION (Joint Venture)             | JV-22-8424   | L   | AAA      | LB  | GE   | 23CF0031 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Mitigation Structure along Pampanga River, Sta. 25+760.00 to Sta. 26+048.40 | Barangay Calaba, San Isidro, Nueva Ecija | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                            | LF             | 70.780          | 270       | 03/24/2023 | 12/18/2023 | 67.86        | OG     | 0.386 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 91.70%            | -                                     | AHD     |
| 41             | 30                | A.P.O. GENERAL CONSTRUCTION                                                               | 07010        | L   | B        | MA  | GE   | 22PM0010 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Paving of Unpaved Roads - Tertiary Roads - Jct Talubin-Barlig-Natonin-Paracelis-Calaccd Rd - (S04030LZ) Chainage 1340 - Chainage 1640    | Paracelis, Mountain Province             | 06/03/2023         | 1st/Final    | Mt. Province 2nd DEO                           | LF             | 9.379           | 204       | 05/26/2022 | 12/15/2022 | 0.00         | C      | 0.499 | 0.172 | 0.300 | -     | -     | -     | 97.10%            | 97.10% Outstanding                    | ONS     |
| 42             | 31                | A.R.L. CONSTRUCTION                                                                       | 27645        | L   | B        | MA  | GE   | 23CC0089 - Construction of River Control Project along Balagtas River, Santol, Sta. 01+500 to Sta. 01+850                                                                                                                                                   | Balagtas, Bulacan                        | 05/09/2023         | 1st          | Bulacan 1st DEO                                | LF             | 92.929          | 300       | 02/13/2023 | 12/09/2023 | 62.86        | OG     | 0.398 | 0.288 | 0.150 | 0.030 | 0.042 | 0.050 | 95.80%            | -                                     | AHD     |
| 43             | -                 | A.R.L. CONSTRUCTION                                                                       | 27645        | L   | B        | MA  | GE   | 23CC0096 - Construction of River Control Project along Guiguinto River, Barangay Daungan, Sta. 02+690 to Sta. 03+050                                                                                                                                        | Guiguinto, Bulacan                       | 05/09/2023         | 1st          | Bulacan 1st DEO                                | LF             | 92.929          | 360       | 02/13/2023 | 02/07/2024 | 28.43        | OG     | 0.398 | 0.285 | 0.150 | 0.030 | 0.042 | 0.050 | 95.50%            | -                                     | AHD     |
| 44             | 32                | A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS                                             | 38284        | L   | B        | SB  | GE   | 23CK0053 - Rehabilitation of Existing Dike along Lucung River (Cutcut 1st Section), Right Bank) Sta. 0+000 to Sta. 0+200                                                                                                                                    | Capas, Tarlac                            | 05/13/2023         | 1st          | Tarlac 2nd DEO                                 | LF             | 32.339          | 147       | 02/28/2023 | 07/24/2023 | -1.95        | OG     | 0.400 | 0.240 | 0.130 | 0.030 | 0.042 | 0.017 | 85.90%            | -                                     | DEL     |
| 45             | 33                | A.T. DUMLAO CONSTRUCTION, INC.                                                            | 34028        | L   | AA       | MA  | GE   | 22NB0006 - Construction of Flood Mitigation Structure - Construction of Bank Protection along Bayugan River, Sta. 0+100.00 - Sta. 0+349.00 (L/S), Sta. 0+110.00 - Sta. 0+348.00 (R/S)                                                                       | Bayugan City, Agusan del Sur             | 06/26/2023         | 3rd          | Agusan del Sur 1st District Engineering Office | LF             | 45.080          | 396       | 06/13/2022 | 07/13/2023 | 0.04         | OG     | 0.385 | 0.255 | 0.150 | 0.030 | 0.056 | 0.050 | 92.60%            | -                                     | AHD     |
| 46             | 34                | A.V. LAYNES TRADING AND CONSTRUCTION                                                      | 42583        | L   | B        | MA  | GB   | 22FH0104 - Building and Other Structures - Multi-Purpose/ Facilities - National Building Program - Construction of Evacuation Center/Multi-Purpose Building                                                                                                 | Panganiban, Catanduanes                  | 05/13/2023         | 1st          | Catanduanes DEO                                | LF             | 18.920          | 271       | 08/31/2022 | 05/28/2023 | -5.70        | OG     | 0.400 | 0.290 | 0.093 | 0.030 | 0.056 | 0.033 | 90.20%            | -                                     | DEL     |
| 47             | -                 | A.V. LAYNES TRADING AND CONSTRUCTION                                                      | 42583        | L   | B        | MA  | GE   | 22FH0094 - Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Catanduanes Circumferential Road, K0036+080 - K0036+180                                                                 | Viga, Catanduanes                        | 05/13/2023         | 2nd/Final    | Catanduanes DEO                                | LF             | 24.499          | 234       | 07/22/2022 | 03/12/2023 | 0.00         | C      | 0.481 | 0.136 | 0.300 | -     | -     | -     | 91.70%            | 90.68% Very Satisfactory              | ONS     |
| 48             | -                 | A.V. LAYNES TRADING AND CONSTRUCTION                                                      | 42583        | L   | B        | MA  | GE   | 23FH0025 - Basic Infrastructure Program (BIP) - Flood Mitigation Structure Protecting Public Infrastructure/Facilities - Construction of River Control Structure, Brgy Osmena & Bagong Sirang                                                               | Baras, Catanduanes                       | 05/13/2023         | 1st          | Catanduanes DEO                                | LF             | 19.233          | 168       | 02/17/2023 | 08/03/2023 | 1.42         | OG     | 0.370 | 0.264 | 0.150 | 0.030 | 0.042 | 0.050 | 90.60%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                               |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 49             | 35                | A3 CONSTRUCTION & SUPPLY / GEMELLUS BUILDERS AND SUPPLY (Joint Venture)       | JV-21-6013   | L   | B        | MA  | GE   | 22F80047 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Daang Maharlika (LZ) - K0527+647 - K0528+460, K0530+000 - K0532+000                                                                                                 | Daraga, Albay                          | 05/12/2023         | 3rd/Final    | Albay 2nd DEO                                      | LF             | 60.871          | 285       | 06/01/2022 | 03/12/2023 | 0.00         | C      | 0.491 | 0.135 | 0.300 | -     | -     | -     | 92.60%            | 90.38% Very Satisfactory              | ONS     |
| 50             | 36                | AACAD CORPORATION                                                             | 52265        | L   | C        | SB  | GE   | 23N0013 - Off-Carriageway Improvement - Secondary Roads - Surigao-Davao Coastal Rd - K1465 + 147 - K1465 + 933.50                                                                                                                                               | Mangagoy, Bislig City, Surigao del Sur | 06/28/2023         | 1st          | Surigao del Sur 2nd District Engineering Office    | LF             | 11.692          | 130       | 03/07/2023 | 07/14/2023 | 7.23         | OG     | 0.390 | 0.261 | 0.150 | 0.030 | 0.056 | 0.050 | 93.70%            | -                                     | AHD     |
| 51             | 37                | AARCON BUILDERS                                                               | 28336        | L   | AAA      | MB  | GE   | 23OC0028 - Asset Preservation Program - Preventive Maintenance - Secondary Roads - Ninoy Aquino Ave. - K0011+375 - K0011+649                                                                                                                                    | Parañaque City, Metro Manila           | 06/29/2023         | 1st/Final    | Metro Manila 2nd DEO                               | LF             | 6.860           | 70        | 02/15/2023 | 04/25/2023 | 0.00         | C      | 0.491 | 0.136 | 0.300 |       |       |       | 92.70%            | 92.70% Very Satisfactory              | ONS     |
| 52             | -                 | AARCON BUILDERS                                                               | 28336        | L   | AAA      | MB  | GE   | 23OH0019 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection Structure of Maricaban Cr | Pasay City                             | 06/27/2023         | 1st          | South Manila DEO                                   | LF             | 23.981          | 150       | 02/20/2023 | 07/19/2023 | -1.74        | OG     | 0.343 | 0.300 | 0.133 | 0.030 | 0.042 | 0.033 | 88.10%            | -                                     | DEL     |
| 53             | -                 | AARCON BUILDERS                                                               | 28336        | L   | AAA      | MB  | GE   | 23DQ0004 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment (Reinforced Concrete) along Carmo | Carmona, Cavite                        | 05/11/2023         | 1st          | Cavite 3rd District Engineering Office             | LF             | 88.200          | 225       | 02/16/2023 | 09/28/2023 | 30.64        | OG     | 0.395 | 0.268 | 0.150 | 0.030 | 0.033 | 0.050 | 92.60%            | -                                     | AHD     |
| 54             | -                 | AARCON BUILDERS                                                               | 28336        | L   | AAA      | MB  | GE   | 23DO0011 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Pililla River  | Barangay Hulo, Pililla, Rizal, 2nd LD  | 05/12/2023         | 1st          | Rizal 2nd District Engineering Office              | LF             | 67.553          | 280       | 02/10/2023 | 11/16/2023 | 15.33        | OG     | 0.399 | 0.298 | 0.150 | 0.030 | 0.042 | 0.050 | 96.90%            | -                                     | AHD     |
| 55             | 38                | AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC.                               | 22998        | L   | AA       | LA  | GE   | 22LC0091 - Construction of Carmen - Panabo Diversion Road, Brgy. Mangalcal to Tubod Section                                                                                                                                                                     | Carmen, Davao del Norte                | 06/25/2023         | 1st          | Davao del Norte Sub DEO                            | LF             | 67.550          | 333       | 02/22/2022 | 01/20/2023 | -0.59        | OG     | 0.395 | 0.276 | 0.144 | 0.030 | 0.070 | 0.033 | 94.80%            | -                                     | DEL     |
| 56             | -                 | AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC.                               | 22998        | L   | A        | MB  | GE   | 22LC0031 - Construction of Flood Control Structure (Bank Protection) at Barangay Talomo                                                                                                                                                                         | Sto. Tomas, Davao del Norte            | 06/25/2023         | 1st          | Davao del Norte Sub DEO                            | LF             | 86.850          | 345       | 02/24/2022 | 02/03/2023 | 1.70         | OG     | 0.393 | 0.271 | 0.150 | 0.030 | 0.070 | 0.050 | 96.40%            | -                                     | AHD     |
| 57             | 39                | ABIB BUILDERS ENTERPRISE                                                      | 45583        | L   | B        | SB  | GE   | 23KI0008 - Asset Preservation - Preventive Maintenance - Primary Road, Oroquieta City-Plaridel-Calamba-Sapang Dalaga Rd - K1743 + 466 - K1744 + 000, K1744 + 092 - K1744 + 185, K1744 + 380 - K1744 + 574                                                       | Oroquieta City, Misamis Occidental     | 06/22/2023         | 1st/Final    | Misamis Occidental 1st District Engineering Office | LF             | 20.260          | 84        | 02/16/2023 | 05/10/2023 | 23.52        | C      | 0.476 | 0.135 | 0.300 |       |       |       | 91.10%            | 91.10% Very Satisfactory              | AHD     |
| 58             | -                 | ABIB BUILDERS ENTERPRISE                                                      | 45583        | L   | B        | SB  | GE   | 23KU0010 - Preventive Maintenance Primary Roads - Ozamis-Oroquieta Rd - K1708 + 200 - K1708 + 317, K1708 + 376 - K1708 + 562, K1718 + 398 - K1718 + 740                                                                                                         | Misamis Occidental                     | 06/22/2023         | 1st/Final    | Misamis Occidental 2nd District Engineering Office | LF             | 15.087          | 64        | 03/09/2023 | 05/11/2023 | -3.96        | C      | 0.471 | 0.196 | 0.181 |       |       |       | 84.80%            | 84.80% Satisfactory                   | DEL     |
| 59             | -                 | ABIB BUILDERS ENTERPRISE                                                      | 45583        | L   | B        | SB  | GE   | 23KU0014 - Preventive Maintenance - Primary Roads - Ozamis-Pagadian Rd - K1680 + 818 - K1682 + 347                                                                                                                                                              | Misamis Occidental                     | 06/22/2023         | 1st/Final    | Misamis Occidental 2nd District Engineering Office | LF             | 22.350          | 79        | 03/09/2023 | 05/26/2023 | 0.00         | C      | 0.478 | 0.122 | 0.300 |       |       |       | 90.00%            | 90.00% Very Satisfactory              | ONS     |
| 60             | 40                | ABRIGHT BUILDERS CORPORATION                                                  | 46487        | L   | D        | SB  | GE   | 23GF0041 - Concreting of Brgy. Bagacay Road                                                                                                                                                                                                                     | Brgy. Bagacay, Tigbauan, Iloilo        | 06/19/2023         | 1st          | Iloilo 1st DEO                                     | LF             | 12.253          | 103       | 03/28/2023 | 07/08/2023 | 0.06         | OG     | 0.386 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 90.70%            | -                                     | AHD     |
| 61             | 41                | ABU CONSTRUCTION                                                              | 22313        | L   | AAA      | LA  | GE   | 22MF0017-Construction of Flood Control Structure, Alip River (Libertad Section)                                                                                                                                                                                 | Columbio, Sultan Kudarat               | 06/21/2023         | 2nd/Final    | Sultan Kudarat 1st DEO                             | LF             | 36.721          | 329       | 02/22/2022 | 01/16/2023 | -2.60        | C      | 0.481 | 0.180 | 0.222 |       |       |       | 88.30%            | 83.38% Satisfactory                   | DEL     |
| 62             | 42                | ABU CONSTRUCTION / LUCSAL CONSTRUCTION CORPORATION (Joint Venture)            | JV-23-9534   | L   | AAA      | LB  | GE   | 23LO0041 - Replacement (Completion) of Tuganay Br. (B00017MN) along Daang Maharlika (MN)                                                                                                                                                                        | Davao Del Norte                        | 06/24/2023         | 1st          | Regional Office No. XI                             | LF             | 199.754         | 315       | 03/16/2023 | 01/24/2024 | 27.70        | OG     | 0.399 | 0.269 | 0.150 | 0.030 | 0.042 | 0.050 | 94.00%            | -                                     | AHD     |
| 63             | 43                | ABU CONSTRUCTION / LITO HEAVY EQUIPMENT AND TRUCKING SERVICES (Joint Venture) | JV-22-7370   | L   | AAA      | LA  | GE   | 22LA0159 - Construction of Revetment along Hijo River, Sta. 3+400.00 - Sta. 6+000.00, Brgy. Panibasan                                                                                                                                                           | Maco, Davao De Oro                     | 06/22/2023         | 2nd/Final    | Davao de Oro 1st DEO                               | LF             | 77.200          | 266       | 04/04/2022 | 12/25/2022 | 0.00         | C      | 0.500 | 0.153 | 0.300 | -     | -     | -     | 95.30%            | 91.94% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                            | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                                   |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 64             | 44                | ABU CONSTRUCTION / RHODWILL PARTS AND HARDWARE AND CONSTRUCTION SERVICE (Joint Venture) | JV-22-6763   | L   | AAA      | LA  | GE   | 22LG0034 - Construction of Drainage Structure along Poblacion Creek, Sta. 0+440 - Sta. 1+160 (B/S), Sta. 0+000 - Sta. 1+556.76 (L/S), Brgy. Poblacion                                                                                                           | Lupon, Davao Oriental                      | 06/21/2023         | 2nd/Final    | Davao Oriental 2nd DEO                              | LF             | 49.005          | 422       | 03/28/2022 | 05/23/2023 | 0.00         | C      | 0.438 | 0.200 | 0.300 | -     | -     | -     | 93.80%            | 93.36% Very Satisfactory              | ONS     |
| 65             | 45                | ADAD ENGINEERING SERVICES AND SUPPLY                                                    | 25477        | L   | B        | MA  | GE   | 23DL0089 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems 3. Construction of Flood Control and Drainage Structure along P | Gumaca, Quezon                             | 05/13/2023         | 1st          | Quezon 4th District Engineering Office              | LF             | 43.572          | 270       | 03/09/2023 | 12/03/2023 | 15.15        | OG     | 0.398 | 0.294 | 0.150 | 0.030 | 0.042 | 0.050 | 96.40%            | -                                     | AHD     |
| 66             | 46                | ADFIL CORPORATION                                                                       | 14437        | L   | AAA      | LB  | GE   | 23NA0001 - Construction of Guihao-An River Bank Protection along Guihao-An Bridge with Rechannelization                                                                                                                                                         | Buenavista, Agusan Del Norte               | 06/19/2023         | 1st          | Agusan del Norte District Engineering Office        | LF             | 96.499          | 245       | 02/16/2023 | 10/18/2023 | 19.91        | OG     | 0.398 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 96.10%            | -                                     | AHD     |
| 67             | -                 | ADFIL CORPORATION                                                                       | 14437        | L   | AAA      | LB  | GE   | 23NC0020 - Rehabilitation of Simulao River Bank Protection Near Sta. Maria Bridge Approach "B" Upstream                                                                                                                                                         | Trento, Agusan Del Sur                     | 06/29/2023         | 1st          | Agusan del Sur 2nd District Engineering Office      | LF             | 48.477          | 221       | 04/03/2023 | 11/09/2023 | 18.52        | OG     | 0.400 | 0.243 | 0.150 | 0.030 | 0.056 | 0.050 | 92.90%            | -                                     | AHD     |
| 68             | 47                | ADROIT CONSTRUCTION / DGSARM BUILDERS INC (Joint Venture)                               | JV-22-8470   | L   | A        | MA  | GE   | 23CF0019 - Construction of Flood Control Structure along Talavera River                                                                                                                                                                                         | Barangay San Nicolas, Llanera, Nueva Ecija | 05/09/2023         | 1st          | Nueva Ecija 1st DEO                                 | LF             | 48.995          | 270       | 02/13/2023 | 11/09/2023 | 34.22        | OG     | 0.367 | 0.299 | 0.150 | 0.030 | 0.061 | 0.050 | 95.70%            | -                                     | AHD     |
| 69             | 48                | ADSL CONSTRUCTION & TRADING                                                             | 48245        | L   | C        | SB  | GE   | 22FE0078 - OO1: Bridge Program - Retrofitting/Strengthening of Permanent Bridges - Matarooc Br. (B04480LZ) along Milaor - Minalabac - Pili Rd                                                                                                                   | Minalabac, Camarines Sur                   | 05/10/2023         | 1st/Final    | Camarines Sur 2nd DEO                               | LF             | 3.880           | 70        | 07/08/2022 | 09/15/2022 | 70.00        | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 70             | 49                | AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. / ABU CONSTRUCTION (Joint Venture)         | JV-21-6333   | L   | A        | MA  | GE   | 22LA0048 - Construction of Revetment along Agusan River at Brgy. Poblacion                                                                                                                                                                                      | Monkayo, Davao de Oro                      | 06/23/2023         | 3rd/Final    | Davao de Oro 2nd DEO                                | LF             | 96.500          | 404       | 02/23/2022 | 04/02/2023 | 0.00         | C      | 0.479 | 0.200 | 0.300 | -     | -     | -     | 97.90%            | 93.10% Very Satisfactory              | ONS     |
| 71             | 50                | AGT BUILDERS AND CONSTRUCTION SUPPLY                                                    | 43649        | L   | D        | SB  | GE   | 23BG0050: Convergence and Special Support Program - Basic Infrastructure Program - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road                                           | Brgy. Bugallon Norte, Ramon, Isabela       | 06/01/2023         | 1st/Final    | Isabela 3rd DEO                                     | LF             | 4.874           | 35        | 02/18/2023 | 03/24/2023 | 0.00         | C      | 0.467 | 0.134 | 0.300 |       |       |       | 90.10%            | 90.1% Very Satisfactory               | ONS     |
| 72             | -                 | AGT BUILDERS AND CONSTRUCTION SUPPLY                                                    | 43649        | L   | D        | SB  | GE   | 22BG0053: Convergence and Special Support Program - Basic Infrastructure Program - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road                                           | Brgy. Ambatall, Ramon, Isabela             | 06/01/2023         | 1st/Final    | Isabela 3rd DEO                                     | LF             | 4.873           | 35        | 02/17/2023 | 03/23/2023 | 0.00         | C      | 0.474 | 0.134 | 0.300 | -     | -     | -     | 90.80%            | 90.80% Very Satisfactory              | ONS     |
| 73             | -                 | AGT BUILDERS AND CONSTRUCTION SUPPLY                                                    | 43649        | L   | D        | SB  | GE   | 23BG0054: Convergence and Special Support Program - Basic Infrastructure Program - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Rehabilitation of Road                                         | Barangay Calaccab, Cauayan City, Isabela   | 06/01/2023         | 1st/Final    | Isabela 3rd DEO                                     | LF             | 4.875           | 35        | 02/17/2023 | 03/23/2023 | 0.00         | C      | 0.487 | 0.133 | 0.300 |       |       |       | 92.00%            | 92.00% Very Satisfactory              | ONS     |
| 74             | 51                | AICON INDUSTRIES                                                                        | 48423        | L   | B        | SB  | GE   | 23IC0019- Network Development - Road Widening - Tertiary Roads - Leyte-Samar Inter Provincial Road (S00042LT) - K0907+340 - K0908+000                                                                                                                           | Babatngon, Leyte                           | 06/22/2023         | 1st          | Leyte 1st DEO                                       | LF             | 22.314          | 172       | 02/10/2023 | 07/31/2023 | -3.02        | OG     | 0.397 | 0.289 | 0.120 | 0.030 | 0.042 | 0.033 | 91.10%            | -                                     | DEL     |
| 75             | 52                | AJ LAVA BUILDERS CORP.                                                                  | 22265        | L   | A        | MA  | GE   | 23OB0435 - Construction of Slope Protection at Taguig River Laguna Lakeshore (Phase III)                                                                                                                                                                        | Taguig City                                | 06/20/2023         | 1st          | Metro Manila 1st DEO                                | LF             | 91.617          | 240       | 04/19/2023 | 12/14/2023 | 72.99        | OG     | 0.399 | 0.281 | 0.150 | 0.030 | 0.033 | 0.050 | 94.30%            | -                                     | AHD     |
| 76             | 53                | AJAN JEADA, INCORPORATION                                                               | 17869        | L   | A        | MA  | GE   | 23FB0026 - BIP: Flood Mitigation Structures Protecting Public Structures/Facilities - Construction of Dike along Busay River (Downstream)                                                                                                                       | Daraga, Albay                              | 05/12/2023         | 1st          | Albay 2nd DEO                                       | LF             | 57.898          | 190       | 02/27/2023 | 09/04/2023 | 14.95        | OG     | 0.384 | 0.274 | 0.150 | 0.030 | 0.042 | 0.050 | 93.00%            | -                                     | AHD     |
| 77             | 54                | AKC BUILDERS                                                                            | 44426        | L   | D        | SB  | GE   | 23KD0016 - Construction of Road/Pathway, Barangay Bugo                                                                                                                                                                                                          | Cagayan de Oro City, Misamis Oriental      | 06/24/2023         | 1st          | Cagayan de Oro City 2nd District Engineering Office | LF             | 19.207          | 151       | 02/13/2023 | 07/13/2023 | 3.83         | OG     | 0.390 | 0.240 | 0.150 | 0.024 | 0.056 | 0.050 | 91.00%            | -                                     | AHD     |
| 78             | 55                | AKN CONSTRUCTION CORPORATION                                                            | 11845        | L   | AAA      | LB  | GE   | 22OA0019 - Construction of Riverwall along South Pinagkabalian River, (Phase 8)                                                                                                                                                                                 | Brgy. Panghulo, Malabon City               | 06/24/2023         | 2nd/Final    | Malabon-Navotas DEO                                 | LF             | 49.000          | 255       | 02/14/2022 | 10/26/2022 | 0.00         | C      | 0.499 | 0.139 | 0.300 |       |       |       | 93.80%            | 92.24% Very Satisfactory              | ONS     |
| 79             | -                 | AKN CONSTRUCTION CORPORATION                                                            | 11845        | L   | AAA      | LB  | GE   | 23OC0017 - Construction of Revetment Wall along Balisampán Creek, Barangay Guadalupe Viejo (Phase II)                                                                                                                                                           | Makati City, Metro Manila                  | 06/29/2023         | 1st          | Metro Manila 2nd DEO                                | LF             | 63.256          | 210       | 02/15/2023 | 09/12/2023 | 4.05         | OG     | 0.398 | 0.255 | 0.150 | 0.030 | 0.042 | 0.050 | 92.50%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                         | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                   |                                               | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                             |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                      | LOCATION                                      |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 80             | 56                | AL HUSSEIN CONSTRUCTION                                                     | 18438        | F   | AAA      | MB  | GE   | 20Z00011 - Implementation of Civil Works for Marawi Transcentral Road, Phase III, Under Road Network Development Project in Conflict Affected Areas in Mindanao (RNDP-CAAM), Jica Loan Agreement no. PH-F-P1, Contract Package 3- C, Rehabilitation of Transcentral Roads | Marawi City, Lanao Del Sur                    | 04/26/2023         | 1st          | UPMO,Roads Management Cluster 1 (Bilateral)     | FA             | 144.349         | 567       | 06/01/2021 | 12/19/2022 | -8.46        | OG     | 0.367 | 0.300 | 0.065 | 0.030 | 0.051 | 0.017 | 83.00%            | -                                     | DEL     |
| 81             | 57                | ALBE CONSTRUCTION & ENTERPRISES                                             | 33998        | L   | D        | SB  | GE   | 23JF0007- Rehabilitation/Reconstruction of Roads with Slips, Slope, Collapse and Landslide- Tertiary Roads- Ipil- Magdaup, Wharf Rd- K2015+153- K2015+260, K2016+490- K2016+700                                                                                           | Zamboanga Sibugay                             | 06/19/2023         | 1st          | Zamboanga Sibugay 2nd DEO                       | LF             | 27.799          | 272       | 02/22/2023 | 15/20/2023 | 49.39        | OG     | 0.361 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 92.80%            | -                                     | AHD     |
| 82             | 58                | ALBERTO UY CONSTRUCTION & DEVELOPMENT                                       | 20924        | L   | B        | MA  | GE   | 22EI0088 - Construction of Malitbog River Control Structure (Downstream)                                                                                                                                                                                                  | Bongabong, Oriental Mindoro                   | 05/24/2023         | 2nd/Final    | Southern Mindoro DEO                            | LF             | 49.000          | 325       | 04/11/2022 | 03/01/2023 | 0.23         | C      | 0.469 | 0.136 | 0.300 |       |       |       | 90.50%            | 87.86% Satisfactory                   | AHD     |
| 83             | 59                | ALCEL CONSTRUCTION                                                          | 15129        | L   | A        | MB  | GE   | 23AH0013- Widening of Permanent Bridges, Bagket Bridge (B02153L2) along Pangasinan - La Union Inter- Prol Rd                                                                                                                                                              | San Fabian, Pangasinan                        | 06/22/2023         | 1st          | Pangasinan 2nd DEO                              | LF             | 39.196          | 213       | 02/16/2023 | 09/16/2023 | 20.14        | OG     | 0.364 | 0.261 | 0.150 | 0.030 | 0.042 | 0.050 | 89.70%            | -                                     | AHD     |
| 84             | 60                | ALCEL CONSTRUCTION / ORACLE CONCRETE AND CONSTRUCTION CORP. (Joint Venture) | JV-22-7442   | L   | A        | MA  | GE   | 22CB0074 - Construction of Flood Mitigation Structure Along Pantangan River Phase I                                                                                                                                                                                       | Brgy, Pantangan, Pilar, Bataan                | 05/09/2023         | 2nd/Final    | Bataan 2nd DEO                                  | LF             | 49.000          | 271       | 05/26/2022 | 02/20/2023 | 0.00         | C      | 0.497 | 0.157 | 0.300 | -     | -     | -     | 95.40%            | 92.10% Very Satisfactory              | ONS     |
| 85             | 61                | ALCEL CONSTRUCTION / RAMDC CONSTRUCTION AND TRADING (Joint Venture)         | JV-23-10419  | L   | A        | MB  | GE   | 23AG0077- RE-BID - Convergence and Special Support Program- Construction/Improvement of Access Road leading to Lucap Boulevard and Mangrove Park , Barangay Bued (Package IV)                                                                                             | Alaminos City, Pangasinan                     | 06/22/2023         | 1st          | Pangasinan 1st DEO                              | LF             | 48.245          | 210       | 04/13/2023 | 11/08/2023 | -5.18        | OG     | 0.400 | 0.240 | 0.098 | 0.030 | 0.056 | 0.033 | 85.70%            | -                                     | DEL     |
| 86             | 62                | ALCEL CONSTRUCTION / RAMDC CONSTRUCTION AND TRADING (Joint Venture)         | JV-23-10417  | L   | A        | MB  | GE   | 23AG0076- RE-BID- Convergence and Special Support Program- Construction/Improvement of Access Road leading to Lucap Boulevard and Mangrove Park, Brgy. Bued (Package III)                                                                                                 | Alaminos City, Pangasinan                     | 06/22/2023         | 1st          | Pangasinan 1st DEO                              | LF             | 53.074          | 210       | 04/13/2023 | 11/08/2023 | -6.07        | OG     | 0.400 | 0.240 | 0.089 | 0.030 | 0.056 | 0.033 | 84.80%            | -                                     | DEL     |
| 87             | 63                | ALEPHNORTH PEAK CONSTRUCTION & DEVELOPMENT CO.                              | 45344        | L   | D        | SB  | GB   | 23PD0049 - Basic Infrastructure Program - Construction (Completion) of Multi-Purpose Building, Barangay Sto. Nino Slaughter House Area                                                                                                                                    | Baguio City, Benguet                          | 05/30/2023         | 1st          | Baguio City DEO                                 | LF             | 11.166          | 150       | 03/13/2023 | 08/09/2023 | 0.44         | OG     | 0.398 | 0.240 | 0.150 | 0.024 | 0.037 | 0.050 | 89.90%            | -                                     | AHD     |
| 88             | 64                | ALEXANDER BUILDERS                                                          | 46211        | L   | D        | SB  | GE   | 23MG0030 - Construction of River Bank Protection along Banga River, Barangay Rang-ay                                                                                                                                                                                      | Banga, South Cotabato                         | 06/20/2023         | 1st          | South Cotabato 2nd DEO                          | LF             | 27.440          | 118       | 04/17/2023 | 08/12/2023 | 41.81        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 89             | 65                | AL-FAHDEL CONSTRUCTION AND ENGINEERING                                      | 17953        | L   | A        | MB  | GE   | 23KF0010 - Construction/Improvement of Access Roads leading to Trades, industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program -ROLL IT), Barangay Pinuyak-El Salvador-Darumawang Ilaya Road in Support to the C           | Lala, Lanao del Norte                         | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office | LF             | 9.532           | 88        | 02/20/2023 | 05/18/2023 | 26.14        | C      | 0.484 | 0.162 | 0.300 |       |       |       | 94.60%            | 94.60% Very Satisfactory              | AHD     |
| 90             | 66                | ALGAMON CONSTRUCTION                                                        | 30704        | L   | B        | SB  | GE   | 22NE0038 - Construction of Flood Control Structure                                                                                                                                                                                                                        | Barangay Tag-abaca, Basilisa, Dinagat Islands | 06/21/2023         | 2nd/Final    | Dinagat Islands District Engineering Office     | LF             | 29.700          | 409       | 03/10/2022 | 04/22/2023 | 10.86        | C      | 0.500 | 0.155 | 0.300 |       |       |       | 95.50%            | 83.92% Satisfactory                   | AHD     |
| 91             | 67                | AL-JON CONSTRUCTION DEVELOPMENT, INC                                        | 34481        | L   | B        | MA  | GB   | 22FH0103 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building, Catanduanes State University, Brgy. Calatagan                           | Virac, Catanduanes                            | 05/13/2023         | 1st          | Catanduanes DEO                                 | LF             | 34.649          | 389       | 10/11/2022 | 11/03/2023 | 0.00         | OG     | 0.392 | 0.259 | 0.150 | 0.030 | 0.061 | 0.050 | 94.20%            | -                                     | ONS     |
| 92             | -                 | AL-JON CONSTRUCTION DEVELOPMENT, INC                                        | 34481        | L   | B        | MA  | GE   | 22FH0087 - Bridge Program - Construction of New Bridges - Bokbok Bridge along Baras - Gigmoto - Viga Road                                                                                                                                                                 | Gigmoto, Catanduanes                          | 05/13/2023         | 1st          | Catanduanes DEO                                 | LF             | 11.759          | 268       | 07/07/2022 | 03/31/2023 | -11.92       | OG     | 0.382 | 0.295 | 0.031 | 0.030 | 0.042 | 0.033 | 81.30%            | -                                     | DEL     |
| 93             | 68                | ALLENCON DEVELOPMENT CORPORATION                                            | 12302        | L   | D        | SB  | GE   | 23GF0012 - Preventive Maintenance - Iloilo-Antique Rd. - K0011+921 - K0012+315, K0068+000 - K0068+762                                                                                                                                                                     | Oton & San Joaquin, Iloilo                    | 06/19/2023         | 1st          | Iloilo 1st DEO                                  | LF             | 17.225          | 94        | 04/05/2023 | 07/07/2023 | 21.78        | OG     | 0.372 | 0.300 | 0.150 | 0.030 | 0.028 | 0.033 | 91.30%            | -                                     | AHD     |
| 94             | 69                | ALMAKAR BUILDERS AND METAL WORKS                                            | 21929        | L   | B        | MA  | GE   | 22DQ0050 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Baluctot River, Phase 1               | Dasmariñas City, Cavite                       | 05/11/2023         | 3rd          | Cavite 3rd District Engineering Office          | LF             | 96.494          | 530       | 03/07/2022 | 08/18/2023 | 16.20        | OG     | 0.399 | 0.279 | 0.150 | 0.030 | 0.037 | 0.050 | 94.50%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                               |                                         | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                  | LOCATION                                |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 95             | -                 | ALMAKAR BUILDERS AND METAL WORKS                                                        | 21929        | L   | B        | MA  | GE   | 22DF0009 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Ilang-Ilang River, Brgy. Alap                                       | Imus, Cavite                            | 05/10/2023         | 2nd/Final    | Cavite 1st District Engineering Office          | LF             | 90.710          | 347       | 02/28/2022 | 02/09/2023 | 0.00         | C      | 0.444 | 0.133 | 0.300 |       |       |       | 87.70%            | 89.50% Very Satisfactory              | ONS     |
| 96             | -                 | ALMAKAR BUILDERS AND METAL WORKS                                                        | 21929        | L   | B        | MA  | GB   | 22DQ0048 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Multi-Purpose Buildings/Facilities to support Social Services - Construction of Multi-Purpose Building (Parking Building) Phase 1, Bacoor City, Cavite and Construction of Multi-Purp                                       | Bacoor City, Cavite                     | 05/11/2023         | 1st          | Cavite 3rd District Engineering Office          | LF             | 72.675          | 607       | 02/28/2022 | 10/27/2023 | 0.22         | OG     | 0.385 | 0.267 | 0.150 | 0.030 | 0.037 | 0.050 | 91.90%            | -                                     | AHD     |
| 97             | 70                | ALMANA CONSTRUCTION AND DEV'T CORPORATION / EJJ CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-8478   | L   | AAA      | MB  | GE   | 23HJ0020 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Tertiary Roads - Mabinay - Ayungon Rd. - K0114+765 - K0116+932, K0117+000- K0120+231, K0128+151- K0128+308 | Ayungon, Negros Oriental                | 05/31/2023         | 1st          | Negros Oriental 1st DEO                         | LF             | 54.665          | 250       | 02/07/2023 | 10/14/2023 | 17.83        | OG     | 0.400 | 0.266 | 0.150 | 0.030 | 0.051 | 0.050 | 94.70%            | -                                     | AHD     |
| 98             | 71                | ALMRIN BUILDERS CORPORATION                                                             | 51200        | L   | D        | SB  | GB   | 23EG0003: Construction of Multi- Purpose Building, Barangay Binduyan                                                                                                                                                                                                                                  | Puerto Princesa City, Palawan           | 05/25/2023         | 1st          | Palawan 3rd DEO                                 | LF             | 5.363           | 120       | 02/15/2022 | 06/14/2022 | -2.59        | OG     | 0.396 | 0.273 | 0.124 | 0.024 | 0.043 | 0.033 | 89.30%            | -                                     | DEL     |
| 99             | -                 | ALMRIN BUILDERS CORPORATION                                                             | 51200        | L   | D        | SB  | GE   | 23EF0021: Construction of Batang Batang River Irrigation System Lateral E Service Road (KATUBIGAN-Kalsada Tungo sa Patubigan)                                                                                                                                                                         | Barangay Malinao, Narra, Palawan        | 05/16/2023         | 1st          | Palawan 2nd DEO                                 | LF             | 11.146          | 110       | 02/15/2023 | 06/04/2023 | -1.21        | OG     | 0.377 | 0.300 | 0.138 | 0.030 | 0.056 | 0.033 | 93.40%            | -                                     | DEL     |
| 100            | 72                | AL-NOORWAY CORPORATION                                                                  | 46327        | L   | C        | SB  | GE   | 23KM0002 - Preventive Maintenance along Misamis Oriental - Ma Cristina Bdry Rd - K1525 + 972 - K1526 + 100                                                                                                                                                                                            | Iligan City, Lanao del Norte            | 06/24/2023         | 1st/Final    | Iligan City District Engineering Office         | LF             | 6.310           | 44        | 02/22/2023 | 04/06/2023 | 1.28         | C      | 0.460 | 0.135 | 0.300 |       |       |       | 89.50%            | 89.50% Very Satisfactory              | AHD     |
| 101            | -                 | AL-NOORWAY CORPORATION                                                                  | 46327        | L   | C        | SB  | GE   | 23KF0003 - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Lala-Salvador-Tubod Rd - K1603 + (-230) - K1604 + 000                                                                                                                                                               | Lala, Lanao del Norte                   | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office | LF             | 27.669          | 83        | 02/20/2023 | 05/13/2023 | 0.00         | C      | 0.479 | 0.143 | 0.300 |       |       |       | 92.20%            | 92.20% Very Satisfactory              | ONS     |
| 102            | 73                | ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.                                     | 38958        | L   | AAAA     | LA  | GE   | 23GE0013 - Construction of Flood Mitigation Structure – Construction of Flood Mitigation Structure along Sebario River                                                                                                                                                                                | Barangay Sebario, San Lorenzo, Guimaras | 06/29/2023         | 1st          | Guimaras DEO                                    | LF             | 57.900          | 275       | 02/17/2023 | 11/18/2023 | 1.71         | OG     | 0.397 | 0.240 | 0.150 | 0.030 | 0.051 | 0.033 | 90.10%            | -                                     | AHD     |
| 103            | -                 | ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.                                     | 38958        | L   | AAA      | LA  | GE   | 22DN0028 - Construction of Flood Control Structure, Pulang Panyo to Binayoyo (Phase 3), Brgy. San Jose                                                                                                                                                                                                | Antipolo City                           | 05/13/2023         | 2nd/Final    | Rizal 1st District Engineering Office           | LF             | 48.828          | 450       | 02/22/2022 | 05/17/2023 | 10.00        | C      | 0.492 | 0.133 | 0.300 |       |       |       | 92.50%            | 87.88% Satisfactory                   | AHD     |
| 104            | 74                | ALPHA SIX CONSTRUCTION                                                                  | 45055        | L   | D        | SB  | GE   | 23PI0036 - BASIC INFRASTRUCTURE PROGRAM (BIP) - Access Roads and/or Bridges from the National Roads connecting to IndigenousPeople (IP) Communities, Construction of Road, Balili-Alab Proper                                                                                                         | Bontoc, Mountain Province               | 06/02/2023         | 1st/Final    | Mt. Province 1st DEO                            | LF             | 4.950           | 45        | 02/27/2023 | 04/12/2023 | 0.00         | C      | 0.492 | 0.200 | 0.300 | -     | -     | -     | 99.20%            | 99.20% Outstanding                    | ONS     |
| 105            | 75                | ALPHA VECTOR CONSTRUCTION AND SUPPLY                                                    | 44630        | L   | B        | SB  | GE   | 23DD0006 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Secondary Roads, Lipa-Rosario Rd - K0087+600 - K0088+507                                                                                                     | Padre Garcia, Batangas                  | 05/10/2023         | 1st/Final    | Batangas 4th District Engineering Office        | LF             | 29.694          | 78        | 02/23/2023 | 05/11/2023 | 63.10        | C      | 0.500 | 0.134 | 0.300 |       |       |       | 93.40%            | 93.40% Very Satisfactory              | AHD     |
| 106            | 76                | ALPHATEC CHEMICAL CORPORATION                                                           | 39938        | L   | B        | MA  | GE   | 23CL0007 - Retrofitting/Strengthening of Permanent Bridges, Lipay Br. (B01433LZ) along Olongapo-Bugallon Road, (PMS ID No. P00713613LZ-CW1)                                                                                                                                                           | Sta. Cruz, Zambales                     | 05/11/2023         | 1st          | Zambales 1st DEO                                | LF             | 52.013          | 285       | 02/20/2023 | 12/01/2023 | 27.46        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 107            | -                 | ALPHATEC CHEMICAL CORPORATION                                                           | 39938        | L   | B        | MA  | GE   | 23BF0042: Organizational Outcome 1: Ensure Safe and Reliable National Road System - Bridge Program - Retrofitting/Strengthening of Permanent Bridges - Magat Br. (B01150LZ) along Santiago - Tuguegarao Rd                                                                                            | Saranay, Aurora, Isabela                | 06/05/2023         | 1st          | Isabela 2nd DEO                                 | LF             | 76.428          | 304       | 03/06/2023 | 01/03/2024 | 57.39        | OG     | 0.400 | 0.281 | 0.150 | 0.030 | 0.010 | 0.050 | 92.10%            | -                                     | AHD     |
| 108            | -                 | ALPHATEC CHEMICAL CORPORATION                                                           | 39938        | L   | B        | MA  | GE   | 23A00031- Retrofitting/ Strengthening of Permanent Bridges- Aringay Br. (B02638LZ) along Manila North Road                                                                                                                                                                                            | Aringay, La Union                       | 06/09/2023         | 1st          | Regional Office No. I                           | LF             | 137.131         | 270       | 02/14/2023 | 11/10/2023 | 12.06        | OG     | 0.398 | 0.280 | 0.150 | 0.024 | 0.054 | 0.050 | 95.60%            | -                                     | AHD     |
| 109            | 77                | AMEG CONSTRUCTION & SUPPLY                                                              | 21556        | L   | A        | MA  | GE   | 23FB0055 - SIPAG - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Bank Slope Protection along Buyo 2 River (Buyo 2 Section B), Sta.1+260 to Sta.1+800 (Both Sides)                                                                                        | Manito, Albay                           | 05/12/2023         | 1st          | Albay 2nd DEO                                   | LF             | 93.316          | 282       | 02/27/2023 | 12/05/2023 | 27.45        | OG     | 0.391 | 0.282 | 0.150 | 0.030 | 0.047 | 0.050 | 95.00%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                       | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                     |                                              | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                           |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                        | LOCATION                                     |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 110            | -                 | AMEG CONSTRUCTION AND SUPPLY                                              | 21556        | L   | A        | MA  | GE   | 23HO0076 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of River Retaining Wall Structures along Ylaya River (Purok Manga Section)     | Brgy. Ylaya, Ronda, Cebu                     | 05/29/2023         | 1st          | Cebu 7th DEO                                       | LF             | 94.083          | 315       | 03/16/2023 | 01/24/2024 | 47.42        | OG     | 0.398 | 0.269 | 0.150 | 0.030 | 0.023 | 0.050 | 92.00%            | -                                     | AHD     |
| 111            | 78                | AMG III CONSTRUCTION AND DEVELOPMENT CORPORATION                          | 48339        | L   | D        | SB  | GB   | 23CG0062 - Basic Infrastructure Program: Multi-Purpose Buildings/ Facilities to Support Social Services - Construction of Multi-Purpose Building, Barangay Del Rosario                                                                                                                      | City of San Fernando, Pampanga               | 05/11/2023         | 1st/Final    | Pampanga 1st DEO                                   | LF             | 4.900           | 90        | 02/27/2023 | 05/27/2023 | 0.00         | C      | 0.500 | 0.134 | 0.300 | -     | -     | -     | 93.40%            | 93.40% Very Satisfactory              | ONS     |
| 112            | 79                | AMP 723 CONSTRUCTION CORPORATION                                          | 16574        | L   | AAA      | MB  | GE   | 23MH0020-Construction of River Bank Protection at Barangay Santa Clara                                                                                                                                                                                                                      | Kalamansig, Sultan Kudarat                   | 06/25/2023         | 1st          | Sultan Kudarat 2nd DEO                             | LF             | 96.500          | 399       | 03/27/2023 | 04/28/2024 | 19.63        | OG     | 0.394 | 0.289 | 0.150 | 0.030 | 0.037 | 0.050 | 95.00%            | -                                     | AHD     |
| 113            | 80                | AN ESCALANTE CONSTRUCTION, INC. / EMPYREAN BUILDERS CORP. (Joint Venture) | JV-22-8409   | L   | A        | MA  | GE   | 23KB0014 - Road Widening along Bukidnon - Davao City Rd. - K1598+646 - K1599+000                                                                                                                                                                                                            | Palacapa, Quezon, Bukidnon                   | 06/21/2023         | 1st          | Bukidnon 2nd District Engineering Office           | LF             | 17.271          | 165       | 03/03/2023 | 08/14/2023 | 9.14         | OG     | 0.391 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 90.60%            | -                                     | AHD     |
| 114            | 81                | ANGEL & SAM CONSTRUCTION & GENERAL MERCHANDISE                            | 19968        | L   | B        | MA  | GE   | 23KJ0003 - Road Widening - Primary Roads - Ozamis-Pagadian Rd - K1692 + 789 - K1693 + 903, K1693 + 909 - K1695 + 269                                                                                                                                                                        | Misamis, Occidental                          | 06/22/2023         | 1st          | Misamis Occidental 2nd District Engineering Office | LF             | 67.546          | 227       | 02/16/2023 | 09/30/2023 | -4.93        | OG     | 0.389 | 0.260 | 0.101 | 0.030 | 0.042 | 0.033 | 85.50%            | -                                     | DEL     |
| 115            | -                 | ANGEL & SAM CONSTRUCTION & GENERAL MERCHANDISE                            | 19968        | L   | B        | MA  | GE   | 23KJ0012 - Access Road Leading to Logpond Swimming Pool and River Cruising, Package II                                                                                                                                                                                                      | Brgy. Digson, Bonifacio, Misamis Occidental, | 06/22/2023         | 1st          | Misamis Occidental 2nd District Engineering Office | LF             | 38.024          | 210       | 03/23/2023 | 10/18/2023 | 0.40         | OG     | 0.393 | 0.259 | 0.150 | 0.030 | 0.042 | 0.050 | 92.40%            | -                                     | AHD     |
| 116            | -                 | ANGEL & SAM CONSTRUCTION & GENERAL MERCHANDISE                            | 19968        | L   | B        | MA  | GE   | 23KJ0036 - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Ozamiz City Road, Misamis Occidental                                                                                                               | Ozamiz City, Misamis Occidental              | 06/22/2023         | 1st          | Misamis Occidental 2nd District Engineering Office | LF             | 74.974          | 277       | 03/30/2023 | 12/31/2023 | 19.77        | OG     | 0.391 | 0.273 | 0.150 | 0.030 | 0.042 | 0.050 | 93.60%            | -                                     | AHD     |
| 117            | 82                | ANORE CONSTRUCTION                                                        | 34048        | L   | AA       | LA  | GE   | 23BF0045: Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Flood Control Structure, Phase 2, Sta. 0+200 - Sta. 0+800, Brgy. Camarungayan | Aurora, Isabela                              | 06/05/2023         | 1st          | Isabela 2nd DEO                                    | LF             | 47.690          | 271       | 03/13/2023 | 12/08/2023 | 62.59        | OG     | 0.378 | 0.278 | 0.150 | 0.030 | 0.011 | 0.050 | 89.70%            | -                                     | AHD     |
| 118            | 83                | ANORE CONSTRUCTION / RR BUILDERS                                          | JV-22-7776   | L   | AA       | LA  | GE   | 22BF0072- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Sifu River Flood Control Project (Sinait Section)                                                      | Quirino, Isabela                             | 06/05/2023         | 2nd/Final    | Isabela 2nd DEO                                    | LF             | 96.498          | 351       | 06/08/2022 | 05/24/2023 | 7.49         | C      | 0.484 | 0.133 | 0.300 |       |       |       | 91.70%            | 94.10% Very Satisfactory              | AHD     |
| 119            | 84                | APD CONSTRUCTION                                                          | 17467        | L   | AA       | MB  | GE   | 22B00047: Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Construction of Missing Links/New Roads: Jct. Abbag - Nagtipunan - Nueva Vizcaya Road via Dupaz (Mactol - Bucao Section)                                                    | Nagtipunan, Quirino                          | 06/01/2023         | 2nd          | Regional Office No. II                             | LF             | 114.088         | 490       | 04/08/2022 | 08/10/2023 | 10.09        | OG     | 0.397 | 0.241 | 0.150 | 0.030 | 0.042 | 0.033 | 89.30%            | -                                     | AHD     |
| 120            | 85                | APS CONSTRUCTION                                                          | 37304        | L   | B        | MA  | GE   | 22BB0004- 001: Ensure Safe and Reliable National Road System- Network Development- Construction of By-Pass and Diversion Roads- Construction of Concrete Road- Gattaran Diversion Road (Package 1)                                                                                          | Gattaran, Cagayan                            | 06/02/2023         | 2nd/Final    | Cagayan 1st DEO                                    | LF             | 57.369          | 402       | 04/01/2022 | 05/07/2023 | 0.00         | C      | 0.475 | 0.134 | 0.300 |       |       |       | 90.90%            | 88.20% Satisfactory                   | ONS     |
| 121            | 86                | AQUALINE CONSTRUCTION                                                     | 11555        | L   | AAA      | MB  | GE   | 23I00001- Asset Preservation- Preventive Maintenance- Primary Roads- Daang Maharlika (LT)- K0935+540- K936+000, K0953+552- K0955+000                                                                                                                                                        | Leyte 2nd LD                                 | 06/28/2023         | 1st          | Regional Office No. VIII                           | LF             | 73.654          | 140       | 02/23/2023 | 07/12/2023 | -2.10        | OG     | 0.400 | 0.225 | 0.129 | 0.030 | 0.042 | 0.033 | 85.90%            | -                                     | DEL     |
| 122            | -                 | AQUALINE CONSTRUCTION                                                     | 11555        | L   | AAA      | MB  | GE   | 23IN0030- Construction of Revetment along Barug-an River (downstream)                                                                                                                                                                                                                       | Tacloban City                                | 06/21/2023         | 1st          | Tacloban City DEO                                  | LF             | 55.353          | 229       | 03/02/2023 | 10/16/2023 | 3.59         | OG     | 0.341 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 90.80%            | -                                     | AHD     |
| 123            | -                 | AQUALINE CONSTRUCTION                                                     | 11555        | L   | AAA      | MB  | GE   | 22IC0078- Asset Preservation - Preventive Maintenance - Primary Roads, Daang Maharlika (LT) [S00024LT] K0911+(-118) - K0912+833                                                                                                                                                             | Brgy. Campetic,Palo, Leyte                   | 06/22/2023         | 2nd/Final    | Leyte 1st DEO                                      | LF             | 85.829          | 294       | 06/06/2022 | 03/26/2023 | 0.00         | C      | 0.488 | 0.200 | 0.300 |       |       |       | 98.80%            | 95.00% Very Satisfactory              | ONS     |
| 124            | 87                | AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION                               | 16751        | L   | A        | MB  | GE   | 23AI0073- Replacement of Permanent Weak Bridges- Rodriguez Br (B00749L2) along Pangasinan-Nueva Ecija Rd                                                                                                                                                                                    | Pangasinan                                   | 06/20/2023         | 1st          | Pangasinan 3rd DEO                                 | LF             | 40.133          | 189       | 02/13/2023 | 08/20/2023 | 19.86        | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.90%            | -                                     | AHD     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                 |                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                  | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|--------------------|--------------|------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                    | LOCATION                               |                    |              |                                                |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 125            | 88                | AR ADLAWAN CONSTRUCTION                                                      | 13108        | L   | A        | MA  | GE   | 23HE0044-Organizational Outcome 1: Ensure Safe and Reliable National Road System-Asset Preservation Program-Preventive Maintenance-Primary Roads-N. Bacalso Avenue (Cebu South Road), K0049+000-K0049+660                                               | Sibongon, Cebu                         | 06/02/2023         | 1st          | Cebu 2nd DEO                                   | LF             | 25.423          | 101       | 03/16/2023 | 06/24/2023 | 31.08        | OG     | 0.393 | 0.240 | 0.150 | 0.030 | 0.033 | 0.050 | 89.60%            | -                                     | AHD     |
| 126            | -                 | AR ADLAWAN CONSTRUCTION                                                      | 13108        | L   | A        | MA  | GE   | 23HO0089 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Road Dike at Brgy. Ylaja - Brgy. Libo-o | Ronda, Cebu                            | 05/29/2023         | 1st          | Cebu 7th DEO                                   | LF             | 94.086          | 307       | 03/16/2023 | 01/16/2024 | 22.25        | OG     | 0.398 | 0.264 | 0.150 | 0.030 | 0.023 | 0.050 | 91.50%            | -                                     | AHD     |
| 127            | 89                | AR LUSTRE CONSTRUCTION CORPORATION                                           | 7680         | L   | AAA      | LA  | GE   | 22EO0044: Road Widening of Puerto Princesa North Road, K0035+000-K0037+243, K0038+045-K0039+000                                                                                                                                                         | Palawan                                | 05/25/2023         | 2nd/Final    | Regional Office No. IV-B                       | LF             | 125.448         | 261       | 02/22/2022 | 11/09/2022 | 0.00         | C      | 0.494 | 0.158 | 0.300 |       |       |       | 95.20%            | 91.18% Very Satisfactory              | ONS     |
| 128            | 90                | ARBY'S BUILDERS AND CONSTRUCTION SUPPLY CORP.                                | 46811        | L   | C        | SB  | GE   | 23MC0009-Road Widening along Paco-Roxas-Arakan Valley Road (Jct-Davao-Bukidnon Road) K1659+000-K1659+549, K1659+767-K1660+175                                                                                                                           | Brgy. Malatab, Antipas, North Cotabato | 06/22/2023         | 1st          | Cotabato 2nd DEO                               | LF             | 29.400          | 193       | 02/22/2023 | 08/18/2023 | 22.06        | OG     | 0.395 | 0.251 | 0.150 | 0.030 | 0.037 | 0.050 | 91.30%            | -                                     | AHD     |
| 129            | 91                | ARCA BUILDERS                                                                | 34537        | L   | B        | MA  | GE   | 22IG0049- Construction of By-pass/Diversion Road along Brgy. Kilim-Sitio Tipay Road Junction Ormoc- Baybay- Southern Leyte Boundary Road to Buenavista Junction to Junction Taloban- Baybay South Road, Package 1                                       | Baybay City, Leyte                     | 06/27/2023         | 2nd/Final    | Leyte 5th DEO                                  | LF             | 48.240          | 355       | 03/02/2022 | 02/19/2023 | -7.48        | C      | 0.499 | 0.175 | 0.076 |       |       |       | 75.00%            | 84.60% Satisfactory                   | DEL     |
| 130            | 92                | ARCINUE COMM'L CORPORATION                                                   | 6746         | L   | A        | MB  | GE   | 23AH0002- Asset Preservation- Preventive Maintenance along Pangasinan- La Union Inter- Provl. Road, K0384+700- K0385+832                                                                                                                                | Mangaldan, Pangasinan                  | 06/22/2023         | 1st/Final    | Pangasinan 2nd DEO                             | LF             | 20.580          | 87        | 02/16/2023 | 05/13/2023 | 34.89        | C      | 0.500 | 0.134 | 0.300 | -     | -     | -     | 93.40%            | 93.40% Very Satisfactory              | AHD     |
| 131            | 93                | ARCINUE COMM'L CORPORATION / RITZTOK CONSTRUCTION AND SUPPLY (Joint Venture) | JV-21-6394   | L   | A        | MB  | GE   | 22LO0092 - Construction of Junction Salingcomot Batawan Road                                                                                                                                                                                            | Baganga, Davao Oriental                | 06/21/2023         | 3rd/Final    | Regional Office No. XI                         | LF             | 159.134         | 408       | 02/24/2022 | 04/07/2023 | 0.00         | C      | 0.488 | 0.200 | 0.300 | -     | -     | -     | 98.80%            | 97.06% Outstanding                    | ONS     |
| 132            | 94                | ARCINUE COMM'L CORPORATION / RITZTOK CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-7239   | L   | A        | MA  | GE   | 22LB0293 - Construction of Revetment along Davao River, Barangay 8-A                                                                                                                                                                                    | Davao City                             | 05/24/2023         | 2nd/Final    | Davao City 1st DEO                             | LF             | 77.200          | 409       | 04/13/2022 | 05/26/2023 | 0.65         | C      | 0.477 | 0.143 | 0.300 | -     | -     | -     | 92.00%            | 91.16% Very Satisfactory              | AHD     |
| 133            | 95                | AREMAR CONSTRUCTION CORP.                                                    | 41289        | L   | A        | MA  | GE   | 22FL0047 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Bulan-Matnog-Sta. Magdalena-Bulusan Road leading to Bulusan National Park                                     | Sta. Magdalena, Sorsogon               | 05/09/2023         | 2nd/Final    | Sorsogon 2nd DEO                               | LF             | 96.479          | 366       | 04/12/2022 | 04/12/2023 | 0.00         | C      | 0.495 | 0.153 | 0.300 | -     | -     | -     | 94.80%            | 91.92% Very Satisfactory              | ONS     |
| 134            | 96                | ARKY CONSTRUCTION AND SUPPLY                                                 | 32692        | L   | AAA      | LB  | GE   | 23FI0005 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Bridge Program - Widening of Permanent Bridges - Sagawsawan Br. (B00003MT) along Masbate-Cataingan-Placer Rd.                                                       | Mobo, Masbate                          | 05/12/2023         | 1st          | Masbate 2nd DEO                                | LF             | 9.790           | 93        | 02/09/2023 | 05/12/2023 | -1.01        | OG     | 0.388 | 0.257 | 0.140 | 0.030 | 0.056 | 0.033 | 90.40%            | -                                     | DEL     |
| 135            | 97                | ARM ASIA CONSTRUCTION AND ENGINEERING                                        | 27561        | L   | B        | SB  | GB   | 23AE0067 - Basic Infrastructure Program (BIP) - Construction/Improvement of Multi-Purpose Building, Poblacion                                                                                                                                           | Santol, La Union                       | 06/19/2023         | 1st          | La Union 1st DEO                               | LF             | 9.605           | 150       | 04/18/2023 | 09/14/2023 | 47.62        | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.038 | 0.050 | 96.80%            | -                                     | AHD     |
| 136            | 98                | ARN BUILDERS INC. / YES CONSTRUCTION (Joint Venture)                         | JV-23-10722  | L   | AAA      | LB  | GE   | 23NC0045 - Flood Mitigation along Adlayan River Bank (Upstream)                                                                                                                                                                                         | San Francisco, Agusan Del Sur          | 06/29/2023         | 1st          | Agusan del Sur 2nd District Engineering Office | LF             | 48.010          | 221       | 05/16/2023 | 12/22/2023 | 32.71        | OG     | 0.359 | 0.284 | 0.150 | 0.030 | 0.061 | 0.050 | 93.40%            | -                                     | AHD     |
| 137            | 99                | ARQ BUILDERS                                                                 | 35966        | L   | AA       | LA  | GB   | 22HE0062-Convergence and Special Support Program (CSSP)-Basic Infrastructure Program (BIP)-Multi-Purpose Buildings/Facilities to Support Social Services-Construction of Multi-Purpose Building, Talisay City Hall Compound                             | Barangay Lawaan II, Talisay City, Cebu | 05/29/2023         | 2nd/Final    | Cebu 2nd DEO                                   | LF             | 44.550          | 331       | 04/13/2022 | 03/09/2023 | 0.00         | C      | 0.476 | 0.149 | 0.300 | -     | -     | -     | 92.50%            | 90.82% Very Satisfactory              | ONS     |
| 138            | 100               | ARQ BUILDERS / EC SOLICON BUILDERS & SUPPLY, INC. (Joint Venture)            | JV-23-10211  | L   | AAA      | LA  | GE   | 23HE0112-Convergence and Special Support Program-Special Road Fund-Motor Vehicle User's Charge (MVUC) as per R.A. 11239-Installation of Solar Pavement Studs along Sibonga-Dumanjug Road-K0058+000-K0061+720, K0061+746-K0067+837                       | Sibonga, Cebu                          | 06/02/2023         | 1st          | Cebu 2nd DEO                                   | LF             | 96.458          | 176       | 03/22/2023 | 09/13/2023 | 15.66        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.028 | 0.050 | 89.80%            | -                                     | AHD     |
| 139            | 101               | AS MACHA CONSTRUCTION AND TRADING                                            | 36878        | L   | C        | SB  | GB   | 23CA0015 - Basic Infrastructure Program - Multi-Purpose Building/Facilities to Support Social Service - Construction of Multi-Purpose Building                                                                                                          | Barangay, San Juan, Samal, Bataan      | 05/10/2023         | 1st          | Bataan 1st DEO                                 | LF             | 7.276           | 150       | 02/21/2023 | 07/20/2023 | 7.92         | OG     | 0.398 | 0.241 | 0.150 | 0.024 | 0.042 | 0.050 | 90.50%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                               | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                 |                              | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                   |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                    | LOCATION                     |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 140            | 102               | ASC CONSTRUCTION & CONCRETE PRODUCTS                              | 26788        | L   | AA       | LA  | GE   | 23BD0019: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Cagayan River Flood Management Projects                                                                                                                                                               | Andarayan, Solana, Cagayan   | 06/01/2023         | 1st          | Cagayan 3rd DEO                        | LF             | 29.253          | 154       | 03/16/2023 | 08/16/2023 | 16.28        | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.043 | 0.050 | 96.80%            | -                                     | AHD     |
| 141            | -                 | ASC CONSTRUCTION & CONCRETE PRODUCTS                              | 26788        | L   | AA       | LA  | GE   | 23PB0009 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Barren River (Downstream) Flood Control Along Chico River Basin, Sta. 37+738 - Sta. 38+938 (L/S), Barangay Malama                                                                                                                      | Conner, Apayao               | 06/02/2023         | 1st          | Apayao 1st DEO                         | LF             | 70.241          | 353       | 02/12/2023 | 01/30/2024 | 6.07         | OG     | 0.400 | 0.291 | 0.150 | 0.030 | 0.033 | 0.033 | 93.70%            | -                                     | AHD     |
| 142            | 103               | ASHLEYKA CONSTRUCTION AND SUPPLIES                                | 41140        | L   | A        | MA  | GE   | 23HK0012 - Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road infrastructure Program - TRIP) - Tinapayan - Cambajao Road leading to Puncak, Tanawan, Balugo                                                                                                                                                     | Sibulan, Negros Oriental     | 06/01/2023         | 1st          | Negros Oriental 2nd DEO                | LF             | 29.400          | 120       | 02/13/2023 | 06/12/2023 | 0.68         | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 96.20%            | -                                     | AHD     |
| 143            | 104               | ASIAN PEARL CONSTRUCTION AND DEVELOPMENT CORPORATION              | 9059         | L   | A        | MA  | GE   | 22AA0121 - Road Widening - Primary Roads - Manila North Road - K0491+799 to K0493+216                                                                                                                                                                                                                                                                                                                   | Bacarra, Ilocos Norte        | 06/23/2023         | 2nd/Final    | Ilocos Norte 1st DEO                   | LF             | 12.414          | 283       | 04/04/2022 | 01/11/2023 | -1.73        | C      | 0.495 | 0.200 | 0.248 | -     | -     | -     | 94.30%            | 90.70% Very Satisfactory              | DEI     |
| 144            | 105               | ATLAS GEN. CONST. & ENTERPRISES CORP.                             | 04953        | L   | A        | MA  | GE   | 23DF0067 - ORGANIZATIONA OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening - Secondary Roads, Noveleta-Naic-Tagaytay Road - K0067+000 - K0068+000, K0069+038 - K0069+767                                                                                                                                                                             | Indang, Cavite               | 05/10/2023         | 1st          | Cavite 1st District Engineering Office | LF             | 69.154          | 211       | 03/07/2023 | 10/03/2023 | 30.81        | OG     | 0.397 | 0.277 | 0.150 | 0.030 | 0.019 | 0.050 | 92.30%            | -                                     | AHD     |
| 145            | 106               | AYANA CONSTRUCTION AND TRADING                                    | 38623        | L   | C        | SB  | GE   | 23DP0036 - CSSP- Basic Infrastructure Program - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities - Construction of Road, Barangay Luquin                                                                                                                                                                                                            | Liliw, Laguna                | 05/09/2023         | 1st/Final    | Laguna 3rd District Engineering Office | LF             | 9.888           | 84        | 01/27/2023 | 04/20/2023 | 0.00         | C      | 0.485 | 0.133 | 0.300 |       |       |       | 91.80%            | 91.80% Very Satisfactory              | ONS     |
| 146            | 107               | AZUL BUILDERS                                                     | 21870        | L   | A        | MA  | GE   | 23OA0049 - Construction of Flood Mitigation Structure along Tanza River and Malabon - Navotas River (Phase 1)                                                                                                                                                                                                                                                                                           | Malabon City                 | 06/24/2023         | 1st          | Malabon-Navotas DEO                    | LF             | 60.819          | 270       | 03/22/2023 | 12/16/2023 | 10.22        | OG     | 0.392 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.40%            | -                                     | AHD     |
| 147            | 108               | AZUL BUILDERS / JB CONSTRUCTION AND SUPPLIES INC. (Joint Venture) | JV-22-8885   | L   | A        | MA  | GE   | 23CC0098 - Construction of Riverwall along Balagtas River, San Juan Section, Sta. 09+810 to Sta. 10+015                                                                                                                                                                                                                                                                                                 | Balagtas, Bulacan            | 05/10/2023         | 1st          | Bulacan 1st DEO                        | LF             | 92.639          | 300       | 02/13/2023 | 12/09/2023 | 58.17        | OG     | 0.393 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.50%            | -                                     | AHD     |
| 148            | 109               | AZUL BUILDERS / JB CONSTRUCTION AND SUPPLIES INC. (Joint Venture) | JV-22-8910   | L   | A        | MA  | GE   | 23CC0075 - Construction of Riverwall along Balagtas River, Panginay (Tributary Section), Sta. 15+270 to Sta. 15+475                                                                                                                                                                                                                                                                                     | Balagtas, Bulacan            | 05/16/2023         | 1st          | Bulacan 1st DEO                        | LF             | 92.639          | 300       | 02/13/2023 | 12/09/2023 | 54.84        | OG     | 0.400 | 0.297 | 0.150 | 0.030 | 0.037 | 0.050 | 96.40%            | -                                     | AHD     |
| 149            | 110               | AZUL BUILDERS / JB CONSTRUCTION AND SUPPLIES INC. (Joint Venture) | JV-22-8924   | L   | A        | MA  | GE   | 23CC0093 - Construction of Riverwall along Balagtas River, Panginay (RS), Sta. 16+520 to Sta. 16+725                                                                                                                                                                                                                                                                                                    | Balagtas, Bulacan            | 05/09/2023         | 1st          | Bulacan 1st DEO                        | LF             | 92.639          | 300       | 02/13/2023 | 12/09/2023 | 43.01        | OG     | 0.400 | 0.242 | 0.150 | 0.030 | 0.042 | 0.050 | 91.40%            | -                                     | AHD     |
| 150            | 111               | B. VICENCIO BUILDERS (BVB), INC.                                  | 09687        | L   | AAA      | LA  | GE   | 22IK0008 - Construction of Circumferential Road at Buri Island, Sta.0+265 - Sta. 0+590                                                                                                                                                                                                                                                                                                                  | Catbalogan City, Samar       | 06/27/2023         | 2nd/Final    | Samar 2nd DEO                          | LF             | 96.500          | 365       | 03/02/2022 | 03/01/2023 | 1.94         | C      | 0.477 | 0.200 | 0.300 |       |       |       | 97.70%            | 92.06% Very Satisfactory              | AHD     |
| 151            | -                 | B. VICENCIO BUILDERS (BVB), INC.                                  | 09687        | L   | AAA      | LA  | GE   | 23II0030 - Preventive Maintenance, Secondary Roads, Pangang - Palapag - Mapanas - Gamay - Lapinig Road, K0809+480 - K0817+000                                                                                                                                                                                                                                                                           | Northern Samar, 2nd District | 06/24/2023         | 1st          | Northern Samar 2nd DEO                 | LF             | 129.159         | 180       | 04/03/2023 | 09/29/2023 | 37.21        | OG     | 0.383 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 96.40%            | -                                     | AHD     |
| 152            | -                 | B. VICENCIO BUILDERS (BVB), INC.                                  | 09687        | L   | AAA      | LA  | GE   | 23II0032 - Preventive Maintenance, Secondary Roads, Pangang-Palapag-Mapanas-Gamay-Lapinig Rd, K0822+872 - K0826+250, K0827+501 - K0828+550, K0839+964 - K0844+000                                                                                                                                                                                                                                       | Northern Samar, 2nd District | 06/24/2023         | 1st          | Northern Samar 2nd DEO                 | LF             | 144.745         | 195       | 03/30/2023 | 10/10/2023 | 72.44        | OG     | 0.379 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 96.00%            | -                                     | AHD     |
| 153            | 112               | B.C. CUERPO CONSTRUCTION CORPORATION                              | 11898        | L   | AAA      | LB  | GE   | 22MI0068- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Daang Maharlika (LT) K0898+720 - K0898+754, K0898+769-K0898+787, K0898+875 - K0898+893, K0898+955 - K0898+974, K0899+053 - K0899+089, K0899+322 - K0899+367, K0899+471 - K0899+571, K0899+585 - K0899+595, K0899+906 - K0899+922, K0899+763 - K0899+926, K0899+969 - K0899+989, K0900+965 - K0901+174, K0901+231 - K0901+908 | Tacloban City                | 06/21/2023         | 2nd/Final    | Tacloban City DEO                      | LF             | 27.690          | 260       | 08/16/2022 | 05/02/2023 | 0.00         | C      | 0.499 | 0.200 | 0.300 |       |       |       | 99.90%            | 93.48% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                           |                                       | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                         | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------------------|--------------|---------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                    |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                              | LOCATION                              |                    |              |                                       |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 154            | 113               | B-12 CONSTRUCTION AND TRADING CORPORATION                                          | 31997        | L   | A        | MB  | GE   | 23CI0083: Asset Preservation Program: Preventive Maintenance - Secondary Roads; Old Manila North Road (Dau, San Nicolas, Lourdes North West, Agapito Del Rosario) - K082+(-364.20) to K082+988.40, K084+171.7 to K084+326.10                                                                                                                                                                                      | Angeles City, Pampanga                | 05/11/2023         | 1st/Final    | Pampanga 3rd DEO                      | LF             | 67.393          | 90        | 04/12/2023 | 07/10/2023 | 47.14        | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 155            | -                 | B-12 CONSTRUCTION AND TRADING CORPORATION                                          | 31997        | L   | A        | SB  | GE   | 23CI0020: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Groundsill with Slope Protection along Abacan River, Downstream of NLEX Bridge, Sta. 0+000 to Sta. 0+110                                                                                                                                                                                                  | Angeles City, Pampanga                | 05/11/2023         | 1st          | Pampanga 3rd DEO                      | LF             | 48.694          | 150       | 02/10/2023 | 07/09/2023 | 42.19        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.70%            | -                                     | AHD     |
| 156            | 114               | BADOC BUILDERS & SUPPLY, INC.                                                      | 31564        | L   | A        | MA  | GE   | 23AB0150 - Construction of Flood Control Structures along Nagrangtayan Creek (Upstream and Downstream of Nagrantayan Bridge)                                                                                                                                                                                                                                                                                      | Paoay, Ilocos Norte                   | 06/22/2023         | 1st          | Ilocos Norte 2nd DEO                  | LF             | 9.171           | 101       | 05/08/2023 | 08/16/2023 | 38.50        | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.061 | 0.033 | 96.90%            | -                                     | AHD     |
| 157            | 115               | BADSBRO CONSTRUCTION & GENERAL MERCHANDISE                                         | 32876        | L   | A        | MB  | GB   | 23JG0036- Asset Preservation-Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide-Tertiary Roads along Sindangan- Bayog- Lakewood Rd- K1731+138- K1731+490, Brgy. Depase                                                                                                                                                                                                              | Bayog, Zamboanga del Sur              | 06/21/2023         | 1st          | Zamboanga del Sur 2nd DEO             | LF             | 91.402          | 260       | 03/17/2023 | 12/01/2023 | 44.30        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.10%            | -                                     | AHD     |
| 158            | -                 | BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE                                       | 32876        | L   | A        | MB  | GE   | 23JD0036 - Widening of Permanent Bridges, Patawag Br. (B00534MN) along Liloy-Ipil Rd, Tampilisan                                                                                                                                                                                                                                                                                                                  | Zamboanga del Norte                   | 06/20/2023         | 1st          | Zamboanga del Norte 3rd DEO           | LF             | 25.222          | 295       | 03/21/2023 | 01/09/2024 | 50.98        | OG     | 0.389 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 94.70%            | -                                     | AHD     |
| 159            | -                 | BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE                                       | 32876        | L   | A        | MB  | GE   | 23J0001- Preventive Maintenance- Primary Roads along Lanao- Pagadian- Zamboanga City Rd K1738+000- K1738+650                                                                                                                                                                                                                                                                                                      | Diplahan, Zamboanga Sibugay           | 06/20/2023         | 1st/Final    | Zamboanga Sibugay 1st DEO             | LF             | 34.299          | 108       | 03/22/2023 | 07/07/2023 | 48.17        | C      | 0.415 | 0.200 | 0.300 |       |       |       | 91.50%            | 91.50% Very Satisfactory              | AHD     |
| 160            | 116               | BALLESTERO CONSTRUCTION AND SUPPLY                                                 | 44614        | L   | D        | SB  | GE   | 23AJ0015- Construction of Slope Protection Works along Agno River, Barangay Guelew                                                                                                                                                                                                                                                                                                                                | San Carlos City, Pangasinan           | 06/21/2023         | 1st          | Pangasinan 4th DEO                    | LF             | 25.912          | 172       | 02/13/2023 | 08/03/2023 | -4.60        | OG     | 0.388 | 0.240 | 0.104 | 0.030 | 0.051 | 0.033 | 84.60%            | -                                     | DEL     |
| 161            | 117               | BALLIGI CONSTRUCTION DEVELOPMENT CORPORATION                                       | 38005        | L   | A        | MA  | GE   | 23BD0024 - Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Trades Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT) Sampaguita, Patul, Pataya, Furagul, Bantay Road leading to Cagayan - Apayao Road, CARSUMCO, Sto. Domingo, Plat, Cagayan in Support of Sugarcane Production Industry, Package II | Solana, Cagayan                       | 06/01/2023         | 1st          | Cagayan 3rd DEO                       | LF             | 14.627          | 150       | 03/27/2023 | 08/23/2023 | 12.81        | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 92.60%            | -                                     | AHD     |
| 162            | 118               | BARILLO CONSTRUCTION AND ENTERPRISES                                               | 23836        | L   | A        | MB  | GE   | 23J00044- Construction/Rehabilitation of Flood Mitigation Facilities within Major Rivers Basins and Principal Rivers- Construction of Flood Control Structure along Kabasalan (Phase V), 0+356 to 0+793                                                                                                                                                                                                           | FL Pena, Kabasalan, Zamboanga Sibugay | 06/20/2023         | 1st          | Regional Office No. IX                | LF             | 100.025         | 243       | 02/15/2023 | 10/15/2023 | 36.95        | OG     | 0.375 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 95.20%            | -                                     | AHD     |
| 163            | 119               | BELL CONSTRUCTION                                                                  | 27851        | L   | B        | MA  | GE   | 22DN0021 - Construction of Flood Control Structure (Upper) Phase 2, Brgy. Dela Paz and Brgy. San Isidro                                                                                                                                                                                                                                                                                                           | Antipolo City (First District)        | 05/13/2023         | 1st          | Rizal 1st District Engineering Office | LF             | 27.440          | 465       | 02/16/2022 | 05/26/2022 | -1.75        | OG     | 0.389 | 0.271 | 0.133 | 0.030 | 0.019 | 0.033 | 87.50%            | -                                     | DEL     |
| 164            | 120               | BENRAM CONSTRUCTION                                                                | 32198        | L   | A        | MA  | GE   | 22JA0007 - Construction/Improvement of Access Road at Sitio Anuling, Pamucutan to Sta. Rita in Support of High Value Crops (Abaca, Cacao, Rubber and Coffee)                                                                                                                                                                                                                                                      | Upper La Paz, Zamboanga City          | 06/19/2023         | 2nd/Final    | Zamboanga City DEO                    | LF             | 49.000          | 407       | 03/24/2022 | 04/05/2023 | 0.00         | C      | 0.493 | 0.141 | 0.300 |       |       |       | 93.40%            | 95.80% Very Satisfactory              | ONS     |
| 165            | -                 | BENRAM CONSTRUCTION                                                                | 32198        | L   | A        | MA  | GE   | 23JJ0008 - Paving of Unpaved Roads - Secondary Roads, Zamboanga West Coastal Rd (Sibuco - Sirawai Section) - (S01166MN) Chainage 14094 - Chainage 16000                                                                                                                                                                                                                                                           | Sibuco, Zamboanga del Norte           | 06/21/2023         | 1st          | Zamboanga del Norte 4th DEO           | LF             | 50.180          | 184       | 02/18/2023 | 08/20/2023 | 4.42         | OG     | 0.397 | 0.256 | 0.150 | 0.030 | 0.037 | 0.050 | 92.00%            | -                                     | AHD     |
| 166            | -                 | BENRAM CONSTRUCTION                                                                | 32198        | L   | A        | MA  | GE   | 23JD0011 - Rehabilitation of Balakan - Calucap Road in Salug                                                                                                                                                                                                                                                                                                                                                      | Zamboanga del Norte                   | 06/20/2023         | 1st          | Zamboanga del Norte 3rd DEO           | LF             | 43.120          | 159       | 02/19/2023 | 07/27/2023 | 2.14         | OG     | 0.397 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 96.00%            | -                                     | AHD     |
| 167            | 121               | BET CONSTRUCTION & SUPPLY                                                          | 31764        | L   | A        | MA  | GE   | 23AH0071- Construction of Riverbank Protection, Pantal River                                                                                                                                                                                                                                                                                                                                                      | Dagupan City, Pangasinan              | 06/22/2023         | 1st          | Pangasinan 2nd DEO                    | LF             | 48.995          | 202       | 05/12/2023 | 11/29/2023 | 60.31        | OG     | 0.392 | 0.300 | 0.150 | 0.030 | 0.061 | 0.050 | 98.30%            | -                                     | AHD     |
| 168            | 122               | BET CONSTRUCTION & SUPPLY / M.G. LUALHATI CONSTRUCTION CORPORATION (Joint Venture) | JV-23-9637   | L   | A        | MA  | GE   | 23A00115 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Control System along Abra River Upstream and Downstream of Calungbuyan Bridge                                                                                                                                                                                         | Santa, Ilocos Sur                     | 06/21/2023         | 1st          | Regional Office No. I                 | LF             | 104.218         | 300       | 03/03/2023 | 12/27/2023 | -2.13        | OG     | 0.393 | 0.300 | 0.129 | 0.030 | 0.061 | 0.033 | 94.60%            | -                                     | DEL     |
| 169            | 123               | BETTER WORK CONSTRUCTION                                                           | 24432        | L   | A        | MA  | GE   | 23MI0058 - Construction of Kabacan River Flood Control Project (Plang to Pulangi River Section Phase IV), USM                                                                                                                                                                                                                                                                                                     | Kabacan, North Cotabato               | 06/23/2023         | 1st          | Cotabato 3rd DEO                      | LF             | 40.070          | 186       | 04/12/2023 | 10/14/2023 | 44.29        | OG     | 0.400 | 0.241 | 0.150 | 0.030 | 0.042 | 0.050 | 91.30%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                      | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                       |                                  | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|--------------------|--------------|----------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                          |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                          | LOCATION                         |                    |              |                                              |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 170            | 124               | BETTER WORK CONSTRUCTION / 3K'S INDUSTRIAL MAINTENANCE AND SERVICES INC. (Joint Venture) | JV-23-10285  | L   | A        | MA  | GE   | 23ME0048 - Construction of Flood Control Structure, Brgy. Maribulan                                                                                                                                                                                                           | Alabel, Sarangani Province       | 06/28/2023         | 1st          | Sarangani DEO                                | LF             | 48.693          | 210       | 04/03/2023 | 10/29/2023 | 4.82         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 171            | 125               | BETTER WORK CONSTRUCTION / MANUELA CONSTRUCTION SERVICES (Joint Venture)                 | JV-22-8642   | L   | A        | MA  | GE   | 23MG0017 - Construction of Revetment along Marbel River (Namnama Section)                                                                                                                                                                                                     | Koronodal City, South Cotabato   | 06/20/2023         | 1st          | South Cotabato 2nd DEO                       | LF             | 34.300          | 136       | 04/17/2023 | 08/30/2023 | 8.48         | OG     | 0.390 | 0.284 | 0.150 | 0.030 | 0.033 | 0.050 | 93.70%            | -                                     | AHD     |
| 172            | 126               | BETTER WORK CONSTRUCTION / MEGALINE BUILDER & SUPPLY (Joint Venture)                     | JV-22-8622   | L   | A        | MA  | GE   | 23MG0011 - Construction of Flood Control Structure along Ala River, Purok, Santa Cecilia, Zone II, Barangay Poblacion                                                                                                                                                         | Santo Niño, South Cotabato       | 06/20/2023         | 1st          | South Cotabato 2nd DEO                       | LF             | 45.080          | 165       | 04/17/2023 | 09/28/2023 | 16.65        | OG     | 0.396 | 0.291 | 0.150 | 0.030 | 0.042 | 0.050 | 95.90%            | -                                     | AHD     |
| 173            | 127               | BHENLLABIEN BUILDERS CONSTRUCTION                                                        | 36496        | L   | B        | MA  | GE   | 23DI0007 - Construction of Revetment along San Juan River                                                                                                                                                                                                                     | Barangay 4, Calamba City, Laguna | 05/09/2023         | 1st          | Laguna 2nd District Engineering Office       | LF             | 44.095          | 222       | 02/08/2023 | 09/17/2023 | 53.95        | OG     | 0.391 | 0.287 | 0.150 | 0.030 | 0.047 | 0.050 | 95.50%            | -                                     | AHD     |
| 174            | -                 | BHENLLABIEN BUILDERS CONSTRUCTION                                                        | 36496        | L   | B        | MA  | GE   | 23DP0063 - CSSP- Basic Infrastructure Program - Access Roads and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities - Construction of Road, Barangay San Cristobal                                                                     | San Pablo City, Laguna           | 05/09/2023         | 1st/Final    | Laguna 3rd District Engineering Office       | LF             | 4.950           | 45        | 03/16/2023 | 04/29/2023 | 5.00         | C      | 0.481 | 0.133 | 0.300 |       |       |       | 91.40%            | 91.40% Very Satisfactory              | AHD     |
| 175            | -                 | BHENLLABIEN BUILDERS CONSTRUCTION                                                        | 36496        | L   | B        | MA  | GE   | 23DP0046 - CSSP- Basic Infrastructure Program - Access Roads and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities - Construction of Road and Line Canal in Barangay Palina                                                           | Nagcarlan, Laguna                | 05/09/2023         | 1st          | Laguna 3rd District Engineering Office       | LF             | 5.818           | 90        | 03/10/2023 | 06/07/2023 | -1.75        | OG     | 0.392 | 0.264 | 0.132 | 0.030 | 0.033 | 0.033 | 88.40%            | -                                     | DEL     |
| 176            | -                 | BHENLLABIEN BUILDERS CONSTRUCTION                                                        | 36496        | L   | B        | MA  | GE   | 23DP0054 - CSSP- Basic Infrastructure Program - Access Roads and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities - Construction of Road in Barangay Sto. Angel                                                                      | San Pablo City, Laguna           | 05/09/2023         | 1st/Final    | Laguna 3rd District Engineering Office       | LF             | 4.980           | 45        | 03/10/2023 | 04/23/2023 | 0.00         | C      | 0.488 | 0.133 | 0.300 |       |       |       | 92.10%            | 92.10% Very Satisfactory              | ONS     |
| 177            | 128               | BICOL GOLDROCK CONSTRUCTION CORP.                                                        | 32376        | L   | B        | MA  | GE   | 23FD0004-Road Widening-Primary Roads at Daang Maharlika (LZ)-K0389+876-K0391+000                                                                                                                                                                                              | Camarines Sur                    | 05/11/2023         | 1st          | Camarines Sur 1st DEO                        | LF             | 44.059          | 207       | 02/09/2023 | 09/03/2023 | 23.38        | OG     | 0.392 | 0.241 | 0.150 | 0.030 | 0.056 | 0.050 | 91.90%            | -                                     | AHD     |
| 178            | -                 | BICOL GOLDROCK CONSTRUCTION CORP.                                                        | 32376        | L   | B        | MA  | GE   | 23FE0048- CSSP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structure (along Cut-off Channel), Brgy. San Juan - San Lorenzo                       | Minalabac, Camarines Sur         | 05/11/2023         | 1st          | Camarines Sur 2nd DEO                        | LF             | 95.531          | 338       | 02/17/2023 | 01/20/2024 | 28.41        | OG     | 0.400 | 0.244 | 0.150 | 0.030 | 0.028 | 0.050 | 90.20%            | -                                     | AHD     |
| 179            | -                 | BICOL GOLDROCK CONSTRUCTION CORP.                                                        | 32376        | L   | B        | MA  | GE   | 22FE0088 - 001: Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Milaor Minalabac - Pili Rd - K0444+599 - K0445+786                                                                                                                                     | Minalabac, Camarines Sur         | 05/10/2023         | 1st/Final    | Camarines Sur 2nd DEO                        | LF             | 24.968          | 90        | 08/22/2022 | 11/19/2022 | 39.25        | C      | 0.500 | 0.135 | 0.300 | -     | -     | -     | 93.50%            | 93.50% Very Satisfactory              | AHD     |
| 180            | 129               | BIG BERTHA CONSTRUCTION & DEVELOPMENT                                                    | 3191         | L   | A        | MA  | GE   | 22CJ0122 - Network Development Program - Construction of By-Pass and Diversion Roads Moncada - San Manuel, Bypass Road                                                                                                                                                        | Tarlac                           | 05/12/2023         | 2nd          | Tarlac 1st DEO                               | LF             | 95.529          | 438       | 03/08/2022 | 05/19/2023 | 0.07         | OG     | 0.381 | 0.252 | 0.150 | 0.030 | 0.061 | 0.050 | 92.40%            | -                                     | AHD     |
| 181            | 130               | BMK CONSTRUCTION CORPORATION / R.N.G.M. CONSTRUCTION (Joint Venture)                     | JV-22-8624   | L   | AAA      | LA  | GE   | 23CN0070 - Construction of Road, Eco-Tourism Loop, Brgy. Sabang                                                                                                                                                                                                               | Baler, Aurora                    | 05/12/2023         | 1st          | Aurora DEO                                   | LF             | 95.794          | 300       | 02/27/2023 | 12/23/2023 | 31.74        | OG     | 0.397 | 0.243 | 0.150 | 0.030 | 0.056 | 0.033 | 90.90%            |                                       | AHD     |
| 182            | 131               | BN BUILDERS AND CONSTRUCTION SUPPLIES, INC.                                              | 28232        | L   | B        | MA  | GE   | 23NA0023 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Tertiary Roads-Agusan-Bukidnon Road K1260+860-K1261+029, K1261+600-K1261+947                                                                                                                        | Agusan del Norte                 | 06/19/2023         | 1st          | Agusan del Norte District Engineering Office | LF             | 12.632          | 110       | 04/04/2023 | 07/22/2023 | 9.36         | OG     | 0.395 | 0.249 | 0.150 | 0.030 | 0.033 | 0.050 | 90.70%            | -                                     | AHD     |
| 183            | 132               | BNR CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 12903        | L   | AAA      | LA  | GE   | 23HH0009 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Cebu Circumferential Road (Katipunan St) - (S00345CB) Chainage 000 - Chainage 995, (S00346) Chainage 000 - Chainage 931                | Cebu City                        | 05/29/2023         | 1st          | Cebu City DEO                                | LF             | 96.365          | 111       | 03/30/2023 | 07/18/2023 | 3.27         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.10%            | -                                     | AHD     |
| 184            | 133               | BNR CONSTRUCTION AND DEVELOPMENT CORPORATION / A.S.T BUILDERS (Joint Venture)            | JV-23-9881   | L   | A        | MA  | GE   | 23HH0054 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads - Cebu North Rd - (S00321CB) Chainage 000 - Chainage 696, (S00016CB) K0001+(-048) - K0001+(-653), (S00017CB) K0003+(-1339) - K0003+(-839) | Cebu City                        | 05/29/2023         | 1st          | Cebu City DEO                                | LF             | 91.392          | 130       | 03/21/2023 | 07/28/2023 | 62.95        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.70%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                               |                                         | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                               | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------|--------------|---------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                  | LOCATION                                |                    |              |                                             |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 185            | 134               | BNR CONSTRUCTION AND DEVELOPMENT CORPORATION / FLUSKREBS CONSTRUCTORS (Joint Venture)                         | JV-23-10129  | L   | B        | MA  | GE   | 23HH0055 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads - J Luna Ave - (S00324CB) Chainage 000 - Chainage 144, (S00330CB) Chainage 000 - Chainage 1501, (S00024CB) Chainage 645 - Chainage 1508                                                                                         | Cebu City                               | 05/29/2023         | 1st          | Cebu City DEO                               | LF             | 96.270          | 111       | 03/21/2023 | 07/09/2023 | -1.92        | OG     | 0.400 | 0.240 | 0.131 | 0.030 | 0.037 | 0.033 | 87.10%            | -                                     | DEL     |
| 186            | 135               | BORDERLINE CONSTRUCTION & SUPPLY                                                                              | 24433        | L   | A        | MA  | GE   | 23MI0071 - Construction of Road, Barangay Manubuan                                                                                                                                                                                                                                                                                                                    | Matalam, Cotabato                       | 06/23/2023         | 1st          | Cotabato 3rd DEO                            | LF             | 19.580          | 96        | 04/27/2023 | 07/31/2023 | 19.85        | OG     | 0.394 | 0.265 | 0.150 | 0.030 | 0.042 | 0.050 | 93.10%            | -                                     | AHD     |
| 187            | 136               | BORGONIA CONSTRUCTION AND ENTERPRISES                                                                         | 38141        | L   | D        | SB  | GE   | 23JU0015 - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads, Siocan - Sirawai Rd - K2093+108 - K2093+132                                                                                                                                                                                                          | Sirawai, Zamboanga del Norte            | 06/21/2023         | 1st          | Zamboanga del Norte 4th DEO                 | LF             | 9.506           | 150       | 02/18/2023 | 07/17/2023 | 8.33         | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.032 | 0.050 | 96.20%            | -                                     | AHD     |
| 188            | 137               | BRENTMIN ROOFING ENTERPRISES                                                                                  | 37191        | L   | A        | MA  | GE   | 22FC0169-Construction of Flood Control, Barangay Matanlang (Phase II)                                                                                                                                                                                                                                                                                                 | Labo, Camarines Norte                   | 05/11/2023         | 2nd          | Camarines Norte DEO                         | LF             | 49.500          | 379       | 03/31/2022 | 04/13/2023 | -4.84        | OG     | 0.400 | 0.266 | 0.102 | 0.030 | 0.037 | 0.033 | 86.80%            | -                                     | DEL     |
| 189            | -                 | BRENTMIN ROOFING ENTERPRISES                                                                                  | 37191        | L   | A        | MA  | GE   | 22FC0077-Construction of Flood Control Structure of Mabilo II-Mabilo I, Labo, Camarines Norte (Matogdon River)                                                                                                                                                                                                                                                        | Brgy. Mabilo II, Labo, Camarines Norte  | 05/11/2023         | 2nd/Final    | Camarines Norte DEO                         | LF             | 48.999          | 388       | 03/23/2022 | 04/14/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 92.88% Very Satisfactory              | ONS     |
| 190            | -                 | BRENTMIN ROOFING ENTERPRISES                                                                                  | 37191        | L   | A        | MA  | GE   | 23FO0174 - Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Basud River Flood Mitigation Structure                                                                                                          | Barangay Mocong, Basud, Camarines Norte | 06/10/2023         | 1st          | Regional Office No. V                       | LF             | 120.642         | 294       | 03/31/2023 | 01/18/2024 | 42.79        | OG     | 0.386 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 94.90%            | -                                     | AHD     |
| 191            | 138               | BRENTMIN ROOFING ENTERPRISES / WAYCON BUILDERS & CONSTRUCTION SUPPLY (Joint Venture)                          | JV-23-10136  | L   | AAA      | MB  | GE   | 23FO0138 - Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Primary Roads - Daang Maharlika (LZ) - K0359+080, K0359+510 - K0359+530, K0362+903 - K0362+940, K0363+232 - K0363+258, K0364+753 - K0364+803, K0365+205 - K0365+247, K0365+215 - K0365+237 | Basud, Camarines Norte                  | 06/10/2023         | 1st          | Regional Office No. V                       | LF             | 91.165          | 312       | 03/31/2023 | 02/05/2024 | 31.77        | OG     | 0.381 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 94.40%            | -                                     | AHD     |
| 192            | 139               | BROOKLYN & CONNOR BUILDERS                                                                                    | 43710        | L   | D        | SB  | GE   | 23GP0042 - Construction of Concrete Road - Construction of Road                                                                                                                                                                                                                                                                                                       | Barangay Taslan Dumarao, Capiz          | 06/28/2023         | 1st          | Capiz 2nd DEO                               | LF             | 9.799           | 125       | 03/22/2023 | 07/24/2023 | 7.10         | OG     | 0.389 | 0.239 | 0.150 | 0.030 | 0.047 | 0.050 | 90.50%            | -                                     | AHD     |
| 193            | 140               | C D U CONSTRUCTION / C.A. CONSTRUCTION AND SUPPLY (Joint Venture)                                             | JV-21-5546   | L   | B        | MA  | GE   | 22IH0005 - Construction of Flood Control Structure along Brgy. Sabang Zone 2 and Brgy. Looc                                                                                                                                                                                                                                                                           | Allen, Northern Samar                   | 06/25/2023         | 2nd/Final    | Northern Samar 1st DEO                      | LF             | 48.960          | 457       | 02/21/2022 | 05/23/2023 | 0.00         | C      | 0.476 | 0.200 | 0.300 |       |       |       | 97.60%            | 96.04% Outstanding                    | ONS     |
| 194            | 141               | C.A. CONSTRUCTION AND SUPPLY                                                                                  | 33533        | L   | A        | SB  | GE   | 22IH0012 - Road Widening - Catarman - Laoang Road - K0758+000, K0759+600                                                                                                                                                                                                                                                                                              | Mondragon, Northern Samar               | 06/25/2023         | 3rd/Final    | Northern Samar 1st DEO                      | LF             | 47.916          | 402       | 02/21/2022 | 03/29/2023 | 0.00         | C      | 0.487 | 0.197 | 0.300 |       |       |       | 98.40%            | 92.94% Very Satisfactory              | ONS     |
| 195            | -                 | C.A. CONSTRUCTION AND SUPPLY                                                                                  | 33533        | L   | A        | SB  | GE   | 23IH0023 - Road Widening - Catarman - Laoang Road - K0748+177 - K0749+000                                                                                                                                                                                                                                                                                             | Catarman, Northern Samar                | 06/25/2023         | 1st          | Northern Samar 1st DEO                      | LF             | 39.183          | 235       | 02/14/2023 | 10/06/2023 | 6.11         | OG     | 0.394 | 0.248 | 0.150 | 0.030 | 0.042 | 0.050 | 91.40%            | -                                     | AHD     |
| 196            | 142               | C.L. CARANDANG ENTERPRISES                                                                                    | 29494        | L   | A        | MA  | GE   | 23FI0002 - OO1: Network Development Program - Road Widening - Secondary Roads, Masbate-Cataingan-Placer Rd - K0048+677 - K0048+720, K0048+870 - K0049+500, K0050+000 - K0050+050                                                                                                                                                                                      | Masbate                                 | 05/11/2023         | 1st          | Masbate 3rd DEO                             | LF             | 30.380          | 148       | 02/13/2023 | 07/10/2023 | 32.70        | OG     | 0.391 | 0.257 | 0.150 | 0.030 | 0.061 | 0.050 | 93.90%            | -                                     | AHD     |
| 197            | 143               | C.M. PANCHO CONSTRUCTION, INC.                                                                                | 00183        | L   | AAAA     | LB  | GE   | 19Z00001 - Implementation of Civil Works for Arterial Road Bypass Project (Plaridel Bypass) Phase III, Contract Packages 1 & 2, K00034+900.00 to K00047+400.00, Funded under JICA Loan Agreement No. PH-P266                                                                                                                                                          | Bulacan                                 | 04/28/2023         | 2nd          | UPMO/Roads Management Cluster I (Bilateral) | FA             | 1,309.016       | 953       | 02/24/2021 | 10/04/2023 | -23.54       | OG     | 0.394 | 0.300 | 0.000 | 0.030 | 0.042 | 0.033 | 79.90%            | -                                     | DEL     |
| 198            | 144               | C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. / 619 BUILDERS CONSTRUCTION CORPORATION (Joint Venture) | JV-22-7837   | L   | A        | MA  | GE   | 22BF0081: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Rehabilitation of Drainage Structure (Brgy. District 2)                                                                                                                                                           | San Manuel. Isabela                     | 06/05/2023         | 3rd/Final    | Isabela 2nd DEO                             | LF             | 69.075          | 307       | 06/09/2022 | 04/11/2023 | 0.00         | C      | 0.494 | 0.133 | 0.300 | -     | -     | -     | 92.70%            | 91.68% Very Satisfactory              | ONS     |
| 199            | 145               | C.T. LEONCIO CONSTRUCTION & TRADING / A.P.B. CONSTRUCTION (Joint Venture)                                     | JV-22-8968   | L   | AAA      | LA  | GE   | 23A00070 - Construction of Missing Links/New Roads, Bantay (Ilocos Sur) - San Quintin - Langiden (Abra) Road                                                                                                                                                                                                                                                          | Ilocos Sur                              | 06/21/2023         | 1st          | Regional Office No. I                       | LF             | 99.407          | 281       | 02/14/2023 | 11/21/2023 | 49.59        | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.028 | 0.033 | 94.00%            | -                                     | AHD     |
| 200            | 146               | C.T. LEONCIO CONSTRUCTION AND TRADING                                                                         | 17371        | L   | AAA      | MB  | GE   | 22EF0036: Construction of Narra Poblacion Flood Control, 0+000-Sta. 1+790                                                                                                                                                                                                                                                                                             | Narra, Palawan                          | 05/24/2023         | 1st          | Palawan 2nd DEO                             | LF             | 39.325          | 390       | 05/25/2022 | 06/18/2023 | -12.83       | OG     | 0.376 | 0.300 | 0.022 | 0.030 | 0.056 | 0.033 | 81.70%            | -                                     | DEL     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                    |                              | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                         | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|--------------------|--------------|-------------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                       | LOCATION                     |                    |              |                                                       |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 201            | -                 | C.T. LEONCIO CONSTRUCTION AND TRADING                                                   | 17371        | L   | AAA      | MB  | GE   | 23FK0015 - 002: Protect Lives and Properties Against Major Flood - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment at Bon-ot, Bacon                                                                                                                                                                                               | Sorsogon City, Sorsogon      | 05/09/2023         | 1st          | Sorsogon 1st DEO                                      | LF             | 47.048          | 279       | 02/23/2023 | 11/28/2023 | 34.04        | OG     | 0.399 | 0.297 | 0.150 | 0.030 | 0.051 | 0.050 | 97.70%            | -                                     | AHD     |
| 202            | 147               | C.T. LEONCIO CONSTRUCTION AND TRADING / AL NINO CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-7282   | L   | AAA      | LA  | GE   | 22FK0060 - Convergence and Special Support Program (CSSP) - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Donsol-Pilar-Castilla-Sorsogon City (Donpicaso) Tourism Highway, Sorsogon, Package II                                                                                                           | Castilla, Sorsogon           | 05/09/2023         | 1st          | Sorsogon 1st DEO                                      | LF             | 96.500          | 416       | 04/04/2022 | 05/24/2023 | -0.41        | OG     | 0.399 | 0.278 | 0.146 | 0.030 | 0.061 | 0.033 | 94.70%            | -                                     | DEL     |
| 203            | 148               | C.V. CONSTRUCTION & DEVELOPMENT                                                         | 08334        | L   | A        | MB  | GE   | 23NG0039 - Construction of Flood Control Structure along Tagana-an River                                                                                                                                                                                                                                                                                                                   | Tagana-an, Surigao del Norte | 06/20/2023         | 1st          | Surigao del Norte 2nd District Engineering Office     | LF             | 95.416          | 280       | 05/09/2023 | 02/12/2024 | 69.43        | OG     | 0.399 | 0.241 | 0.150 | 0.030 | 0.061 | 0.050 | 93.10%            | -                                     | AHD     |
| 204            | 149               | CAANA CONSTRUCTION CORPORATION                                                          | 34399        | L   | B        | MA  | GE   | 23OH0015 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection Structure of Maricanan Cr                                                                                                                            | Pasay City                   | 06/27/2023         | 1st          | South Manila DEO                                      | LF             | 61.219          | 240       | 02/23/2023 | 10/20/2023 | 25.93        | OG     | 0.343 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 91.50%            | -                                     | AHD     |
| 205            | 150               | CAGAYAN PACIFIC STAR CONSTRUCTION CORPORATION                                           | 50456        | L   | D        | SB  | GE   | 23PB0033 - Network Development Program-Off-Carriageway Improvement-Secondary Roads Abbut-Conner Rd-K0553+239 - K0553+548                                                                                                                                                                                                                                                                   | Conner, Apayao               | 06/02/2023         | 1st          | Apayao 1st DEO                                        | LF             | 2.377           | 75        | 05/08/2023 | 07/21/2023 | 72.09        | OG     | 0.399 | 0.284 | 0.150 | 0.024 | 0.028 | 0.033 | 91.80%            | -                                     | AHD     |
| 206            | 151               | CAPCON REALTY AND DEVELOPMENT                                                           | 42176        | L   | B        | SB  | GE   | 23PM0022 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zone (Road Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT), Paracelis-Cassag-Makilo-Camparadi - Bantay Road connecting Bantay, Paracelis and National Road in Support of Banana, Corn and Food Processing Industries | Paracelis, Mountain Province | 06/02/2023         | 1st/Final    | Mt. Province 2nd DEO                                  | LF             | 4.885           | 54        | 02/07/2023 | 04/01/2023 | 0.00         | C      | 0.486 | 0.138 | 0.300 | -     | -     | -     | 92.40%            | 92.40% Very Satisfactory              | ONS     |
| 207            | 152               | CARTESIAN BUILDERS                                                                      | 35386        | L   | B        | MA  | GE   | 22NE0045 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dinagat - Loreto Rd - K0047+474 - K0047+594, K0047+799 - K0047+926, K0048+530 - K0048+644, K0048+703 - K0048+810                                                                                                                                                                 | Libjo, Dinagat Islands       | 06/21/2023         | 3rd/Final    | Dinagat Islands District Engineering Office           | LF             | 52.915          | 382       | 03/15/2022 | 12/09/2022 | 2.54         | C      | 0.497 | 0.149 | 0.300 |       |       |       | 94.60%            | 93.04% Very Satisfactory              | AHD     |
| 208            | 153               | CAVDEAL-CAVITE IDEAL INTERNATIONAL CONSTRUCTION AND DEVELOPMENT                         | 05599        | L   | AAA      | LB  | GE   | 22DF0043 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Manila Bay, Brgy. Ligdong 1                                                                                                                                | Rosario, Cavite              | 05/10/2023         | 1st          | Cavite 1st District Engineering Office                | LF             | 89.745          | 326       | 02/28/2022 | 01/19/2023 | 1.63         | OG     | 0.399 | 0.254 | 0.150 | 0.030 | 0.035 | 0.033 | 90.10%            | -                                     | AHD     |
| 209            | -                 | CAVDEAL-CAVITE IDEAL INTERNATIONAL CONSTRUCTION AND DEVELOPMENT CORPORATION             | 05599        | L   | AAA      | LB  | GB   | 18Z00037- Construction of the Professional Regulation Commission (PRC) Building, Phase 1, Superblock A, Central Business Park Island-A (CBPI-A)                                                                                                                                                                                                                                            | Bay City, Pasay City         | 04/25/2023         | 3rd          | UPMO- Building and Special Project Management Cluster | LF             | 913.978         | 1387      | 04/25/2019 | 02/09/2023 | -24.33       | OG     | 0.394 | 0.270 | 0.000 | 0.024 | 0.070 | 0.017 | 77.50%            | -                                     | DEL     |
| 210            | 154               | C-BROS CONSTRUCTION                                                                     | 36606        | L   | B        | SB  | GE   | 23PJ0007 - Network Development Program - Off-Carriageway Improvement - Secondary Roads - Banaue-Mayoyao-Alfonso Lista-Isabela Bdry. Road, K0411+400 - K0411+498, K0411+630 - K0415+000                                                                                                                                                                                                     | Aguinaldo, Ifugao            | 06/03/2023         | 1st          | Ifugao 2nd DEO                                        | LF             | 41.101          | 148       | 02/20/2023 | 07/17/2023 | -0.52        | OG     | 0.397 | 0.300 | 0.145 | 0.030 | 0.042 | 0.033 | 94.70%            | -                                     | DEL     |
| 211            | 155               | CCMALUENDA CONSTRUCTION INC.                                                            | 11043        | L   | A        | MB  | GE   | 23HC0002-Organizational Outcome 1: Ensure Safe and Reliable National Road System-Asset Preservation Program-Road Widening-Secondary Roads-Tagbilaran East Road (Tagbilaran-Jagna), K0133+599-K0134+700                                                                                                                                                                                     | Ubay, Bohol                  | 05/31/2023         | 1st          | Bohol 2nd DEO                                         | LF             | 42.585          | 163       | 02/21/2023 | 08/02/2023 | 0.52         | OG     | 0.385 | 0.253 | 0.150 | 0.030 | 0.037 | 0.050 | 90.50%            | -                                     | AHD     |
| 212            | 156               | CDC CONSTRUCTION AND SUPPLIES                                                           | 28275        | L   | A        | MA  | GE   | 23AG0015- Network Development Program- Road Widening- Pangasinan- Zambales Rd.- K0327+841- K0329+153                                                                                                                                                                                                                                                                                       | Sual, Pangasinan             | 06/22/2023         | 1st          | Pangasinan 1st DEO                                    | LF             | 39.200          | 270       | 02/06/2023 | 11/02/2023 | 37.99        | OG     | 0.394 | 0.262 | 0.150 | 0.020 | 0.042 | 0.050 | 91.80%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                         | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                               |                                              | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                               | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|--------------------|--------------|---------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                             |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                  | LOCATION                                     |                    |              |                                             |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 213            | -                 | CDC CONSTRUCTION AND SUPPLIES                                                               | 28275        | L   | A        | MA  | GE   | 23AG0022- RE-BID- Flood Management Program- Construction of Flood Mitigation Structure along Alaminos River (Pogo Section), Sta. 009+912 - Sta. 010+692, Barangay Pogo                                                                                                                                                                                                                                | Alaminos City, Pangasinan                    | 06/22/2023         | 1st/Final    | Pangasinan 1st DEO                          | LF             | 72.375          | 240       | 04/13/2023 | 12/08/2023 | 83.33        | C      | 0.475 | 0.133 | 0.300 | -     | -     | -     | 90.80%            | 90.80% Very Satisfactory              | AHD     |
| 214            | -                 | CDC CONSTRUCTION AND SUPPLIES                                                               | 28275        | L   | A        | MA  | GE   | 23AG0008- RE-BID- Asset Preservation Program- Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide- Burgos-Agno Rd. - K0380+620- K0309+000, Brgy. Bangan- Oda                                                                                                                                                                                                             | Agno, Pangasinan                             | 06/22/2023         | 1st/Final    | Pangasinan 1st DEO                          | LF             | 49.000          | 240       | 04/13/2023 | 12/08/2023 | 86.25        | C      | 0.492 | 0.133 | 0.300 | -     | -     | -     | 92.50%            | 92.50% Very Satisfactory              | AHD     |
| 215            | -                 | CDC CONSTRUCTION AND SUPPLIES                                                               | 28275        | L   | A        | MA  | GE   | 23AG0112- Basic Infrastructure Program- Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Building/Facilities- Improvement of Road, Brgy. Victoria, Alaminos City, Pangasinan, Improvement of Road, Brgy. Cabatuan, Alaminos City, Pangasinan, Improvement of Road, Brgy. Calabeng- Brgy. Dacap Sur, Bani, Pangasinan, Improvement of Road, Brgy. Bacnit, Mabini | Pangasinan                                   | 06/19/2023         | 1st/Final    | Pangasinan 1st DEO                          | LF             | 39.600          | 180       | 05/03/2023 | 10/29/2023 | 89.91        | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 216            | 157               | CDH CONSTRUCTION                                                                            | 37936        | F   | AA       | MB  | GE   | 20Z00012 - Implementation of Civil Works for Marawi Transcentral Road, Phase III, Under Road Network Development Project in Conflict Affected Areas in Mindanao (RNDP-CAAM), Jica Loan Agreement No. PH-F-P1, Contract Package 3- D, Rehabilitation of Transcent Roads                                                                                                                                | Marawi City, Lanao Del Sur                   | 04/26/2023         | 1st          | UPMO,Roads Management Cluster I (Bilateral) | FA             | 171.063         | 687       | 05/14/2021 | 03/31/2023 | -5.56        | OG     | 0.342 | 0.300 | 0.094 | 0.030 | 0.037 | 0.033 | 83.60%            | -                                     | DEL     |
| 217            | 158               | CDU CONSTRUCTION                                                                            | 13915        | L   | B        | MA  | GE   | 22IK0010 - Widening of Bridge - Alal-on Br. (B04045M) along Dangng Maharlika (SM) (Sn Isidro Sn Juanico Br), K0885+521 - K0885+553                                                                                                                                                                                                                                                                    | Brgy. Magsaysay, Sta Rita, Samar             | 06/27/2023         | 2nd/Final    | Samar 2nd DEO                               | LF             | 32.338          | 270       | 02/02/2022 | 10/29/2022 | 0.00         | C      | 0.470 | 0.191 | 0.300 |       |       |       | 96.10%            | 88.06% Satisfactory                   | ONS     |
| 218            | -                 | CDU CONSTRUCTION                                                                            | 13915        | L   | B        | MA  | GE   | 22IK0033 - Construction of Flood Control, Silaga Bridge along Daang Maharlika                                                                                                                                                                                                                                                                                                                         | Brgy. Tulay, Sta Rita, Samar                 | 06/27/2023         | 2nd/Final    | Samar 2nd DEO                               | LF             | 39.198          | 277       | 02/14/2022 | 11/17/2022 | 16.61        | C      | 0.499 | 0.177 | 0.300 |       |       |       | 97.60%            | 89.56% Very Satisfactory              | AHD     |
| 219            | -                 | CDU CONSTRUCTION                                                                            | 13915        | L   | B        | MA  | GE   | 23IU0022 - O02: Construction of Flood Control Structure along Gandara River at Buenavista Bridge, Barangay Buenavista                                                                                                                                                                                                                                                                                 | San Jorge, Samar                             | 06/26/2023         | 1st          | Samar 1st DEO                               | LF             | 53.013          | 243       | 03/21/2023 | 11/18/2023 | 41.47        | OG     | 0.397 | 0.300 | 0.150 | 0.030 | 0.042 | 0.033 | 95.20%            | -                                     | AHD     |
| 220            | -                 | CDU CONSTRUCTION                                                                            | 13915        | L   | A        | MA  | GE   | 22IH0039 - Widening of Permanent Bridges, Balud Bridge (B002985M) along Catarman - Laoang Road, San Roque                                                                                                                                                                                                                                                                                             | Northern Samar                               | 06/24/2023         | 4th/Final    | Northern Samar 2nd DEO                      | LF             | 81.045          | 420       | 02/22/2022 | 04/17/2023 | -1.27        | C      | 0.495 | 0.200 | 0.262 |       |       |       | 95.70%            | 93.72% Very Satisfactory              | DEL     |
| 221            | -                 | CDU CONSTRUCTION                                                                            | 13915        | L   | B        | MA  | GE   | 23IU0015 - O01: Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide, Secondary Road, Calbayog - Catarman Road, K0803+314 - K0803+415, K0803+553 - K0803+610                                                                                                                                                                                                               | Samar                                        | 06/26/2023         | 1st          | Samar 1st DEO                               | LF             | 38.402          | 219       | 02/10/2023 | 09/16/2023 | 1.85         | OG     | 0.379 | 0.300 | 0.150 | 0.030 | 0.042 | 0.033 | 93.40%            | -                                     | AHD     |
| 222            | -                 | CDU CONSTRUCTION                                                                            | 13915        | L   | B        | MA  | GE   | 23IU0017 - Construction of By-Pass and Diversion Roads, Calbayog City Coastal Road Package C                                                                                                                                                                                                                                                                                                          | Samar                                        | 06/26/2023         | 1st          | Samar 1st DEO                               | LF             | 47.610          | 142       | 03/15/2023 | 08/03/2023 | 0.02         | OG     | 0.385 | 0.248 | 0.150 | 0.030 | 0.037 | 0.033 | 88.30%            | -                                     | AHD     |
| 223            | -                 | CDU CONSTRUCTION                                                                            | 13915        | L   | A        | MA  | GE   | 23IU0019 - O01: Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads - Daang Maharlika (SM) (San Isidro - San Juanico Bridge), K0779+(-288) - K0779+(-131)                                                                                                                                                                                                 | Samar                                        | 06/26/2023         | 1st          | Samar 1st DEO                               | LF             | 46.098          | 180       | 03/15/2023 | 09/10/2023 | 0.02         | OG     | 0.373 | 0.292 | 0.150 | 0.030 | 0.047 | 0.033 | 92.50%            | -                                     | AHD     |
| 224            | 159               | CDU CONSTRUCTION / SAL CONSTRUCTION (Joint Venture)                                         | JV-21-5597   | L   | B        | MA  | GE   | 22IH0010 - Construction of Dalakit Shore Protection, Barangay Dalakit                                                                                                                                                                                                                                                                                                                                 | Catarman, Northern Samar                     | 06/25/2023         | 2nd/Final    | Northern Samar 1st DEO                      | LF             | 48.989          | 269       | 02/21/2022 | 11/16/2022 | 0.00         | C      | 0.483 | 0.200 | 0.300 |       |       |       | 98.30%            | 93.32% Very Satisfactory              | ONS     |
| 225            | 160               | CEBU 7H TECHNOCHEM INDUSTRIES, INC.                                                         | 31578        | L   | AAA      | MB  | GE   | 23H00003-Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Widening of Permanent Bridges, Abatan Bridge (B00227BH) along Tagbilaran North Road (Tagbilaran-Jetafe Section)                                                                                                                                                                                     | Bohol Province                               | 06/01/2023         | 1st          | Regional Office No. VII                     | LF             | 38.469          | 219       | 03/03/2023 | 10/07/2023 | -3.33        | OG     | 0.400 | 0.300 | 0.117 | 0.030 | 0.037 | 0.033 | 91.70%            | -                                     | DEL     |
| 226            | 161               | CEBU 7H TECHNOCHEM INDUSTRIES, INC. / OSCAR R. SARMIENTO CONSTRUCTION, INC. (Joint Venture) | JV-20-4044   | L   | AAA      | MB  | GE   | 21H00007-Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Widening of Permanent Bridges, Abatan Parallel Br. Along Tagbilaran North Road (Tagbilaran-Jetafe Section), K0010+051.122 to K0010+425.00                                                                                                                                                           | Bohol Province                               | 06/01/2023         | 1st/Final    | Regional Office No. VII                     | LF             | 115.800         | 769       | 02/22/2021 | 04/01/2023 | 0.00         | C      | 0.498 | 0.154 | 0.300 | -     | -     | -     | 95.20%            | 95.20% Very Satisfactory              | ONS     |
| 227            | 162               | CEDAR CONSTRUCTION                                                                          | 24865        | L   | B        | SB  | GE   | 23CH0033 - Construction of Slope Protection along Labuan River (Guagua-Minalin Road)                                                                                                                                                                                                                                                                                                                  | Sta. Ursula Section, Betis, Guagua, Pampanga | 05/11/2023         | 1st          | Pampanga 2nd DEO                            | LF             | 28.971          | 150       | 04/05/2023 | 09/01/2023 | 1.47         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.70%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                        | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                           | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                     | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------------|--------------|---------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                            |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | LOCATION                                  |                    |              |                                                   |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 228            | 163               | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.                                                 | 34105        | L   | A        | MB  | GE   | 22FK0016 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Control Protection Against Flooding along Manlato River                                                                                                                                                                                                           | Donsol, Sorsogon                          | 05/09/2023         | 1st          | Sorsogon 1st DEO                                  | LF             | 64.786          | 434       | 04/06/2022 | 06/13/2023 | 5.90         | OG     | 0.387 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 91.30%            | -                                     | AHD     |
| 229            | -                 | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.                                                 | 34105        | L   | B        | MA  | GE   | 22FL0033 - Rehabilitation/Improvement of Flood Mitigation at Fabrica River                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Bulan, Sorsogon                           | 05/09/2023         | 4th/Final    | Sorsogon 2nd DEO                                  | LF             | 92.640          | 405       | 03/18/2022 | 04/26/2023 | 0.00         | C      | 0.489 | 0.134 | 0.300 | -     | -     | -     | 92.30%            | 91.10% Very Satisfactory              | ONS     |
| 230            | -                 | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.                                                 | 34105        | L   | A        | MB  | GE   | 23FK0006 - Cluster IV - Convergence and Special Support Program - Basic Infrastructure Program (BIP) Flood Mitigation Structure Protecting PublicInfrastructure Facilities - 1.) Rehabilitation of Seawall, Brgy. Bororan, Donsol, 2.) Construction of Seawall,                                                                                                                                                                                                                                                                              | First District of Sorsogon                | 05/09/2023         | 1st          | Sorsogon 1st DEO                                  | LF             | 69.142          | 213       | 02/23/2023 | 09/23/2023 | 22.48        | OG     | 0.399 | 0.293 | 0.150 | 0.030 | 0.065 | 0.050 | 98.70%            | -                                     | AHD     |
| 231            | -                 | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.                                                 | 34105        | L   | A        | MB  | GE   | 22FK0009 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure, Caditaa River                                                                                                                                                                                                                                                                                                                                                                  | Magallanes, Sorsogon                      | 05/09/2023         | 1st/Final    | Sorsogon 1st DEO                                  | LF             | 57.892          | 415       | 03/21/2022 | 05/09/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | ONS     |
| 232            | -                 | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.                                                 | 34105        | L   | A        | MB  | GE   | 22FK00159 - Cluster V - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviation Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities: V-I - Construction of Flood Control Structure, Sitio Busdak, Barangay Bartolabac, San Jacinto, Masbate, V-II - Construction of Flood Mitigation Structures along Bito River, Sitio Bacolod, San Fernando, Masbate, V-III - Construction of Flood Mitigation Structures along Bito River, Sitio Puring Giti, San Fernando, Masbate | San Jacinto and San Fernando, Masbate     | 05/10/2023         | 2nd          | Regional Office No. V                             | LF             | 102.964         | 320       | 07/15/2022 | 05/30/2023 | 1.29         | OG     | 0.389 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.60%            | -                                     | AHD     |
| 233            | -                 | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.                                                 | 34105        | L   | A        | MB  | GE   | 22FK0074 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Mitigation Structures and Drainage System at Barangay Dancalan                                                                                                                                                                                                                                                   | Donsol, Sorsogon                          | 05/09/2023         | 1st          | Sorsogon 1st DEO                                  | LF             | 65.157          | 386       | 06/15/2022 | 07/05/2023 | -0.84        | OG     | 0.390 | 0.257 | 0.142 | 0.030 | 0.061 | 0.033 | 91.30%            | -                                     | DEL     |
| 234            | 164               | CENTERWAYS CONSTRUCTION & DEVELOPMENT INC. / CHEEREL CONSTRUCTION & SUPPLY (Joint Venture) | JV-22-7633   | L   | A        | MB  | GE   | 22FK0067 - Convergence and Special Support Program (CSSP) - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Donsol-Pilar-Castilla-Sorsogon City (DonPiCaSo) Tourism Highway, Package I                                                                                                                                                                                                                                                                       | Pilar, Sorsogon                           | 05/09/2023         | 1st          | Sorsogon 1st DEO                                  | LF             | 96.500          | 428       | 05/24/2022 | 07/25/2023 | -4.45        | OG     | 0.399 | 0.300 | 0.106 | 0.030 | 0.056 | 0.033 | 92.40%            | -                                     | DEL     |
| 235            | 165               | CEVIC CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 18015        | L   | D        | SB  | GE   | 23HA0003 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Tagbilaran North Rd (Tagbilaran - Jetafe Sect) - K0008+875 - K0009+000, K0041+363 - K0041+552, K0055+326 - K0055+700                                                                                                                                                                                                                                                                                                                         | Cortes, Calape and Tubigon, Bohol         | 05/30/2023         | 1st          | Bohol 1st DEO                                     | LF             | 19.602          | 148       | 03/09/2023 | 08/03/2023 | 1.00         | OG     | 0.389 | 0.253 | 0.150 | 0.030 | 0.051 | 0.050 | 92.30%            | -                                     | AHD     |
| 236            | 166               | CHAMPION BUILDERS AND SUPPLY                                                               | 34222        | L   | B        | MA  | GB   | 22GJ0029: Construction of Multi Purpose Building – Construction of Multi – Purpose Building (Evacuation Facility), Jaro District                                                                                                                                                                                                                                                                                                                                                                                                             | Jaro, Iloilo City, Iloilo                 | 06/29/2023         | 2nd/Final    | Iloilo City DEO                                   | LF             | 14.850          | 449       | 01/28/2022 | 04/21/2023 | 0.00         | C      | 0.496 | 0.134 | 0.300 |       |       |       | 93.00%            | 92.02% Very Satisfactory              | ONS     |
| 237            | 167               | CHARLZ CONSTRUCTION / GC BUILDERS (Joint Venture)                                          | JV-21-6111   | L   | AA       | MA  | GE   | 22NG0032 - Construction of Flood Control along Bokbokon River                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Brgy. Ladgaron, Claver, Surigao del Norte | 06/20/2023         | 2nd/Final    | Surigao del Norte 2nd District Engineering Office | LF             | 57.900          | 243       | 03/11/2022 | 11/08/2022 | 0.00         | C      | 0.499 | 0.135 | 0.300 |       |       |       | 93.40%            | 93.58% Very Satisfactory              | ONS     |
| 238            | 168               | CHARLZ CONSTRUCTION INC.                                                                   | 08709        | L   | AA       | MB  | GE   | 23NG0044 - Construction of Road in Sudlon Mountain farm at Brgy. Binocaran                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Malimono, Surigao del Norte               | 06/20/2023         | 1st          | Surigao del Norte 2nd District Engineering Office | LF             | 38.013          | 200       | 03/29/2023 | 10/14/2023 | -0.87        | OG     | 0.400 | 0.261 | 0.141 | 0.030 | 0.061 | 0.033 | 92.60%            | -                                     | DEL     |
| 239            | 169               | CHIARA CONSTRUCTION / RAMDC CONSTRUCTION AND TRADING (Joint Venture)                       | JV-21-6440   | L   | AA       | MB  | GE   | 22AG0011- (Re-invitation) - Bridge Program- Widening of Permanent Bridges- Paitan Br. (B007111Z) along Pangasinan- Zambales Rd., Brgy. Paitan                                                                                                                                                                                                                                                                                                                                                                                                | Sual, Pangasinan                          | 06/22/2023         | 2nd/Final    | Pangasinan 1st DEO                                | LF             | 55.970          | 420       | 02/17/2022 | 04/12/2023 | 0.00         | C      | 0.497 | 0.200 | 0.300 | -     | -     | -     | 99.70%            | 90.34% Very Satisfactory              | ONS     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                       |                                             | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                        | FUNDING SOURCE | CONTRACT        |           | DATE       |              | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|--------------------|--------------|--------------------------------------|----------------|-----------------|-----------|------------|--------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                          | LOCATION                                    |                    |              |                                      |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION   |              |        |       |       |       |       |       |       |                   |                                       |         |
| 240            | 170               | CHINA CONSTRUCTION FRONT GENERAL DEVT. CORPORATION / CHINA CONSTRUCTION FIRST GROUP CORPORATION LIMITED (Joint Venture) | FC-21-0115   | L   | AAA      | LB  | GB   | 22O00047 - Construction of Multi-Purpose Building, Polytechnic University of the Philippines, Mabini Campus                                                                                                                                                                                                   | Sta. Mesa, Manila                           | 06/30/2023         | 1st          | NCR Regional Office                  | LF             | 197.963         | 542       | 08/23/2022 | 02/15/2024   | -1.13        | OG     | 0.381 | 0.268 | 0.139 | 0.030 | 0.056 | 0.033 | 90.70%            | -                                     | DEL     |
| 241            | 171               | CHINA WUYI CO., LTD.                                                                                                    | 47438        | L   | AAAA     | -   | GE   | 19Z00012 - PR-08: RT. Lim - Siocan Road, Provinces of Zamboanga Sibugay and Zamboanga del Norte                                                                                                                                                                                                               | Zamboanga Sibugay and Zamboanga del Norte   | 04/26/2023         | 1st          | UPMO, RMC II                         | F              | 1,962.140       | 1096      | 02/26/2026 | 1526/02/2024 | 2.13         | OG     | 0.399 | 0.273 | 0.150 | 0.030 | 0.050 | 0.050 | 95.20%            | -                                     | AHD     |
| 242            | 172               | CHRISTFER CONSTRUCTION AND SUPPLY                                                                                       | 36029        | L   | B        | MA  | GE   | 22H0047 - Widening of Permanent Bridges, Simora Bridge (B00318SM) along Rawis - Catubig Road                                                                                                                                                                                                                  | Laoang, Northern Samar                      | 06/24/2023         | 2nd/Final    | Northern Samar 2nd DEO               | LF             | 14.395          | 210       | 02/14/2022 | 09/11/2022   | -3.48        | C      | 0.473 | 0.200 | 0.196 |       |       |       | 86.90%            | 88.34% Satisfactory                   | DEL     |
| 243            | 173               | CHRISTIAN IAN CONSTRUCTION CORPORATION                                                                                  | 08191        | L   | AAA      | LA  | GE   | 22CO0085 - Network Development Program - Construction of Missing Links/New Roads, Capas-Botolan Road (Package 2)                                                                                                                                                                                              | Province of Zambales                        | 05/13/2023         | 2nd/Final    | Regional Office No. III              | LF             | 77.198          | 240       | 07/25/2022 | 03/21/2023   | 0.00         | C      | 0.499 | 0.133 | 0.300 | -     | -     | -     | 93.20%            | 92.12% Very Satisfactory              | ONS     |
| 244            | 174               | CHUCON BUILDERS CORPORATION / MILES CONSTRUCTION AND ENTERPRISES (Joint Venture)                                        | JV-22-8686   | L   | A        | MA  | GE   | 23IC0033- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along San Isidro Bridge                                                                                                                                                     | Brgy. San Isidro, Sta. Fe, Leyte            | 06/22/2023         | 1st          | Leyte 1st DEO                        | LF             | 48.965          | 200       | 03/22/2023 | 10/07/2023   | 34.08        | OG     | 0.391 | 0.280 | 0.150 | 0.030 | 0.037 | 0.050 | 93.80%            | -                                     | AHD     |
| 245            | 175               | CITRUS COUNTRY CONSTRUCTION                                                                                             | 43004        | L   | A        | MA  | GE   | 23B0027: Organizational Outcome 2: Protect Lives and Propeities Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers - Rehabilitation of Flood Control Structure along Santa Fe River, Indiana Section | Bambang, Nueva Vizcaya                      | 06/01/2023         | 1st          | Nueva Vizcaya 1st DEO                | LF             | 38.256          | 244       | 02/15/2023 | 10/16/2023   | 22.08        | OG     | 0.365 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 89.60%            | -                                     | AHD     |
| 246            | 176               | CJ ALCONS CONSTRUCTION AND SUPPLY / DJY CONSTRUCTION (Joint Venture)                                                    | JV-22-9185   | L   | B        | MA  | GE   | 23PJ0011 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads - Alfonso Lista-Aurora Bdry. Rd - K0449+270-K0450+050                                                                                                                                            | Alfonso Lista, Ifugao                       | 06/03/2023         | 1st/Final    | Ifugao 2nd DEO                       | LF             | 39.200          | 200       | 02/13/2023 | 08/31/2023   | 59.79        | C      | 0.475 | 0.200 | 0.300 | -     | -     | -     | 97.50%            | 97.50% Outstanding                    | AHD     |
| 247            | 177               | CLC CONSTRUCTION SERVICES AND SUPPLY                                                                                    | 42793        | L   | B        | SB  | GB   | 23KE0027 - Construction (Completion) of Emergency Operation Center Building                                                                                                                                                                                                                                   | Brgy. Poblacio, Mambajao, Camiguin          | 06/23/2023         | 1st          | Camiguin District Engineering Office | LF             | 14.807          | 165       | 02/10/2023 | 07/24/2023   | 9.35         | OG     | 0.382 | 0.240 | 0.150 | 0.024 | 0.037 | 0.050 | 89.30%            | -                                     | AHD     |
| 248            | 178               | CMG JR BUILDERS / J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL (Joint Venture)                                  | JV-22-9470   | L   | B        | MA  | GE   | 23BC0064- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Libertad Flood Control along Abulug River                         | Abulug, Cagayan                             | 06/02/2023         | 1st          | Cagayan 2nd DEO                      | LF             | 66.874          | 213       | 03/20/2023 | 10/18/2023   | 40.18        | OG     | 0.396 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.30%            | -                                     | AHD     |
| 249            | 179               | CMG JR BUILDERS / PRIME MASTER CONST. AND DEVT CORP. (Joint Venture)                                                    | JV-23-9953   | L   | B        | MA  | GE   | 23PB0014 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Badduat River Flood Control along Apayao-Abulug River Basin (Upstream). Sta 82+980 - Sta 83+120 and Sta 82+934 - Sta 83+120                                              | Kabugao, Apayao                             | 06/02/2023         | 1st          | Apayao 1st DEO                       | LF             | 47.775          | 319       | 04/06/2023 | 02/18/2024   | 51.20        | OG     | 0.391 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 94.90%            | -                                     | AHD     |
| 250            | 180               | CNE CONSTRUCTION                                                                                                        | 22148        | L   | A        | MB  | GE   | 23IG0045- Bridge- Widening of Permanent Bridges, Kiga Bridge (B00254LT) along Ormoc-Baybay- Southern Leyte Bdry. Rd.                                                                                                                                                                                          | Baybay City, Leyte                          | 06/27/2023         | 1st          | Leyte 5th DEO                        | LF             | 44.636          | 235       | 02/23/2023 | 10/15/2023   | 10.33        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.70%            | -                                     | AHD     |
| 251            | 181               | CNE CONSTRUCTION / ONE MYRNA CONSTRUCTION (Joint Venture)                                                               | JV-22-8959   | L   | A        | MA  | GE   | 23IC0031- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Mainit River                                                                                                                                                          | Brgy. San Francisco East, Alangalang, Leyte | 06/22/2023         | 1st          | Leyte 1st DEO                        | LF             | 48.925          | 200       | 03/20/2023 | 10/05/2023   | 32.05        | OG     | 0.396 | 0.298 | 0.150 | 0.030 | 0.037 | 0.050 | 96.10%            | -                                     | AHD     |
| 252            | 182               | COLBY CONSTRUCTION                                                                                                      | 33969        | L   | A        | MB  | GE   | 23BK0018: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road                                                                                                                             | Barangay Gregorio Pimentel, Diffun, Quirino | 06/01/2023         | 1st/Final    | Quirino DEO                          | LF             | 4.941           | 46        | 02/08/2023 | 03/25/2023   | 0.00         | C      | 0.495 | 0.133 | 0.300 |       |       |       | 92.80%            | 92.80% Very Satisfactory              | ONS     |
| 253            | 183               | COLLERA CONSTRUCTION                                                                                                    | 13246        | L   | B        | MA  | GE   | 23IO0017- Construction of Salvacion Flood Control (Downstream)                                                                                                                                                                                                                                                | Albuera, Leyte                              | 06/25/2023         | 1st          | Regional Office No. VIII             | LF             | 96.365          | 300       | 03/15/2023 | 01/08/2024   | 22.92        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.70%            | -                                     | AHD     |
| 254            | -                 | COLLERA CONSTRUCTION                                                                                                    | 13246        | L   | A        | MB  | GE   | 22IL0098 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads - Boundary Southern Leyte - Maasin - Macrohon - Sogod - Junction Daang Maharlika                                                                                  | Padre Burgos, Southern Leyte                | 06/25/2023         | 2nd/Final    | Southern Leyte DEO                   | LF             | 96.410          | 375       | 04/06/2022 | 04/15/2023   | 14.40        | C      | 0.500 | 0.174 | 0.300 |       |       |       | 97.40%            | 92.72% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                 |                                       | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                  | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------------------|--------------|------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                    | LOCATION                              |                    |              |                                                |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 255            | -                 | COLLERA CONSTRUCTION                                                                    | 13246        | L   | A        | MA  | GE   | 23IC0032- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure                                                                                                                                        | Brgy. San Vicente, Tolosa Leyte       | 06/22/2023         | 1st          | Leyte 1st DEO                                  | LF             | 48.492          | 200       | 03/20/2023 | 10/05/2023 | 6.61         | OG     | 0.399 | 0.293 | 0.150 | 0.030 | 0.042 | 0.050 | 96.40%            | -                                     | AHD     |
| 256            | 184               | CONTE BUILDERS & CONSTRUCTION SUPPLY                                                    | 37935        | L   | B        | MA  | GE   | 23GI0051 - Road Widening - Tigbauan - Cordova- Leon Jct Rd - K0032+(-628) - K0032+741                                                                                                                                                                                   | Leon, Iloilo                          | 06/30/2023         | 1st          | Iloilo 4th DEO                                 | LF             | 66.054          | 220       | 02/22/2023 | 09/29/2023 | 1.52         | OG     | 0.386 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.30%            | -                                     | AHD     |
| 257            | 185               | CREST92 CONSTRUCTION & DEVELOPMENT CORPORATION                                          | 15240        | L   | A        | MA  | GE   | 23BD0049 - O02: Protect Lives and Properties Againts Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Facilites within Major River Basins and Principal Rivers - Construction of Flood Control Structures along Pinacanauan River | Brgy. Patagueleg, Peñablanca, Cagayan | 06/01/2023         | 1st          | Cagayan 3rd DEO                                | LF             | 29.101          | 208       | 03/10/2023 | 10/03/2023 | 24.89        | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.059 | 0.050 | 92.10%            | -                                     | AHD     |
| 258            | 186               | CRISHELLE CONSTRUCTION                                                                  | 17108        | L   | A        | MA  | GE   | 22EF0045:Construction of Dumanguena Road (Phase2)                                                                                                                                                                                                                       | Barangay Dumanguena Narra, Palawan    | 05/24/2023         | 1st          | Palawan 2nd DEO                                | LF             | 23.028          | 310       | 02/21/2022 | 12/27/2022 | -16.81       | OG     | 0.389 | 0.256 | 0.000 | 0.030 | 0.033 | 0.033 | 74.10%            | -                                     | DEL     |
| 259            | 187               | CS CONST. AND SUPPLY INC.                                                               | 24237        | L   | B        | MA  | GE   | 22MF0013: Construction of Flood Control Structure, Ala River (Madanding Section)                                                                                                                                                                                        | Lambayong, Sultan Kudarat             | 06/21/2023         | 3rd/Final    | Sultan Kudarat 1st DEO                         | LF             | 48.834          | 320       | 02/22/2022 | 01/07/2023 | 4.34         | C      | 0.437 | 0.173 | 0.300 |       |       |       | 91.00%            | 90.25% Very Satisfactory              | AHD     |
| 260            | -                 | CS CONST. AND SUPPLY INC.                                                               | 24237        | L   | B        | MA  | GE   | 23MH0017-Construction of River Bank Protection/Flood Control at Barangay Badiangon (Downstream)                                                                                                                                                                         | Palimbang, Sultan Kudarat             | 06/25/2023         | 1st          | Sultan Kudarat 2nd DEO                         | LF             | 84.920          | 233       | 02/24/2023 | 10/14/2023 | 41.57        | OG     | 0.383 | 0.236 | 0.150 | 0.030 | 0.042 | 0.050 | 89.10%            | -                                     | AHD     |
| 261            | 188               | CS CONSTRUCTION AND SUPPLY / GIBUILD DEVELOPMENT CORP. (Joint Venture)                  | JV-22-7290   | L   | B        | MA  | GE   | 22MF0029: Construction of Flood Control Structure, Sitio Panabungan, Brgy. Tinimigues                                                                                                                                                                                   | Lambayong, Sultan Kudarat             | 06/21/2023         | 3rd/Final    | Sultan Kudarat 1st DEO                         | LF             | 35.887          | 278       | 04/11/2022 | 01/13/2023 | -1.88        | C      | 0.498 | 0.147 | 0.244 |       |       |       | 88.90%            | 91.09% Very Satisfactory              | DEL     |
| 262            | 189               | CTC BUILDER AND SUPPLIES INCORPORATED / VCD CONSTRUCTION AND SUPPLY (Joint Venture)     | JV-21-6025   | L   | AA       | MA  | GE   | 22IH0057 - Construction of San Antonio Shore Protection along San Antonio Circumferential Road                                                                                                                                                                          | San Antonio, Northern Samar           | 06/25/2023         | 2nd/Final    | Northern Samar 1st DEO                         | LF             | 48.473          | 325       | 02/21/2022 | 01/11/2023 | 11.60        | C      | 0.480 | 0.200 | 0.300 |       |       |       | 98.00%            | 95.30% Very Satisfactory              | AHD     |
| 263            | 190               | C'ZARLES CONSTRUCTION & SUPPLY                                                          | 23426        | L   | AAA      | MB  | GE   | 23GH0046 - Construction of Flood Mitigation Structure- Construction of Flood Control Structure                                                                                                                                                                          | Barangay Pili, Ajuy, Iloilo           | 06/22/2023         | 1st          | Iloilo 3rd DEO                                 | LF             | 86.464          | 378       | 02/17/2023 | 02/29/2024 | 2.37         | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.10%            | -                                     | AHD     |
| 264            | -                 | C'ZARLES CONSTRUCTION & SUPPLY                                                          | 23426        | L   | B        | MB  | GE   | 23KC0036 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landside along Jct. Maradugao - Camp Kibaritan - Dominorog Rd. - K1624+950 - K1625+150                                                                                                 | Kalilangan, Bukidnon                  | 06/22/2023         | 1st          | Bukidnon 3rd District Engineering Office       | LF             | 18.997          | 219       | 02/20/2023 | 09/26/2023 | 9.06         | OG     | 0.384 | 0.240 | 0.150 | 0.024 | 0.033 | 0.050 | 88.10%            | -                                     | AHD     |
| 265            | 191               | C'ZARLES CONSTRUCTION & SUPPLY / GL CONSTRUCTION AND SUPPLY (Joint Venture)             | JV-22-9161   | L   | AAA      | LB  | GE   | 23GK0002: Construction of Seawall at Barangay Zone I                                                                                                                                                                                                                    | Cadiz City, Negros Occidental         | 06/27/2023         | 1st          | Negros Occidental 1st DEO                      | LF             | 86.847          | 390       | 02/14/2023 | 03/09/2023 | 30.56        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.10%            | -                                     | AHD     |
| 266            | 192               | C'ZARLES CONSTRUCTION & SUPPLY / JVC TOUGH CORE CONSTRUCTION & BUILDERS (Joint Venture) | JV-22-8384   | L   | AAA      | MB  | GE   | 23GO0036: Construction of Concrete Road - Lopez Jaena Street (from B.S. Aquino to Hernaez St.) leading to Mambukal Resort                                                                                                                                               | Bacolod City, Negros Occidental       | 06/22/2023         | 1st          | Bacolod City DEO                               | LF             | 49.000          | 352       | 02/08/2023 | 01/25/2024 | 6.67         | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.047 | 0.033 | 89.40%            | -                                     | AHD     |
| 267            | 193               | C'ZARLES CONSTRUCTION & SUPPLY / THEARIS BUILDERS & SUPPLY (Joint Venture)              | JV-23-9521   | L   | AAA      | MB  | GE   | 23NB0014 - Construction of Road Slope Protection Structure - Daang Maharlika (Agusan-Davao Section) K1272+297.00 - K1272+338, K1277+490 - K1277+530, K1279+179.50 - K1279+455.94, K1284+822.40 - K1284+845, K1289+431 - K1289+467, K1297+672.20 - K1297+712.46          | Agusan del Sur                        | 06/26/2023         | 1st          | Agusan del Sur 1st District Engineering Office | LF             | 74.978          | 270       | 04/19/2023 | 01/13/2024 | 60.88        | OG     | 0.400 | 0.249 | 0.150 | 0.030 | 0.051 | 0.050 | 93.00%            | -                                     | AHD     |
| 268            | 194               | D' DREAMER DEVELOPMENT CORPORATION                                                      | 38489        | L   | A        | SB  | GE   | 23JC0022 - Reconstruction to Concrete Pavement Primary Roads - Dipolog - Sindangan - Liloy Road (S01057MN) - K1905+000 - K1905+267, K1908+000 - K1908+850                                                                                                               | Sindanga, Zamboanga del Norte         | 6/22/2023          | 1st          | Zamboanga del Norte 2nd DEO                    | LF             | 29.000          | 233       | 4/27/2023  | 12/15/2023 | 26.79        | OG     | 0.396 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.80%            | -                                     | AHD     |
| 269            | 195               | D.B. BARAQUIEL CONSTRUCTION                                                             | 45511        | L   | D        | SB  | GE   | 23CF0035 - Network Development Program - Off-Carriageway Improvement - Tertiary Roads - Gapan - Fort Magsaysay Road - K0104+700 - K0105+306.70                                                                                                                          | Penaranda, Nueva Ecija                | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                            | LF             | 19.590          | 165       | 03/09/2023 | 08/20/2023 | 6.76         | OG     | 0.379 | 0.246 | 0.150 | 0.030 | 0.055 | 0.050 | 91.00%            | -                                     | AHD     |
| 270            | 196               | D.B. RAVELO CONSTRUCTION AND SUPPLY                                                     | 39402        | L   | B        | MA  | GB   | 23LC0060 - Construction of Water System - Level II at Barangay San Miguel, Barangay Igangan, Barangay Dacdao, Barangay Sabangan and Barangay Mamangan, San Isidro                                                                                                       | Davao del Norte                       | 06/24/2023         | 1st          | Davao del Norte 1st DEO                        | LF             | 8.803           | 180       | 02/16/2023 | 08/14/2023 | 5.15         | OG     | 0.399 | 0.295 | 0.150 | 0.030 | 0.047 | 0.033 | 95.40%            | -                                     | AHD     |
| 271            | 197               | DAHL CONSTRUCTION CORP. / ZYRE TRADING AND CONSTRUCTION (Joint Venture)                 | JV-23-9905   | L   | A        | MA  | GE   | 23OB0136 - Construction of Slope Protection along Laguna Lakeshore (Package 8)                                                                                                                                                                                          | Taguig City                           | 06/20/2023         | 1st          | Metro Manila 1st DEO                           | LF             | 71.676          | 210       | 03/15/2023 | 10/10/2023 | 35.03        | OG     | 0.356 | 0.289 | 0.150 | 0.030 | 0.033 | 0.050 | 90.80%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                    | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                     |                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                        |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                        | LOCATION                           |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 272            | 198               | DALCON CONSTRUCTION                                                                    | 40601        | L   | A        | MA  | GE   | 22BH0134: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Sta. Isabel - Minuri Bridge                                                                                          | Jobes, Isabela                     | 06/01/2023         | 2nd/Final    | Isabela 4th DEO                                    | LF             | 77.200          | 406       | 04/07/2023 | 05/17/2023 | 0.00         | C      | 0.488 | 0.135 | 0.300 |       |       |       | 92.30%            | 95.00% Very Satisfactory              | ONS     |
| 273            | -                 | DALCON CONSTRUCTION                                                                    | 40601        | L   | A        | MA  | GE   | 23BJ0018: Network Development Program - Road Widening - Primary Roads, Daang Maharlika (LZ), K0236+190 - K0237+003                                                                                                                                                                                                          | Aritao, Nueva Vizcaya              | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                              | LF             | 37.720          | 184       | 02/06/2023 | 08/08/2023 | 17.56        | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 97.60%            | -                                     | AHD     |
| 274            | -                 | DALCON CONSTRUCTION                                                                    | 40601        | L   | A        | MA  | GE   | 23BJ0040: Bridge - Widening of Permanent Bridges - Secondary Roads Lobo Bridge (B01249LZ) along Nueva Vizcaya - Benguet Road                                                                                                                                                                                                | Aritao, Nueva Vizcaya              | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                              | LF             | 24.499          | 195       | 02/17/2023 | 08/30/2023 | 8.16         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.10%            | -                                     | AHD     |
| 275            | 199               | DANNYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION                                     | 25452        | L   | A        | MA  | GE   | 22BF0078 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Rehabilitation of Siffu River Flood Control Structure (Suerte Section Phase II), Sta. 0+000 - Sta. 0+730, Brgy. Suerte | Quirino, Isabela                   | 04/12/2023         | 2nd/Final    | Isabela 2nd DEO                                    | LF             | 67.550          | 288       | 06/06/2022 | 03/20/2023 | 0.46         | C      | 0.482 | 0.141 | 0.300 |       |       |       | 92.30%            | 91.82% Very Satisfactory              | AHD     |
| 276            | 200               | DATREBIL CONSTRUCTION & SUPPLY                                                         | 36908        | L   | A        | MA  | GE   | 23NA0021 - Construction of River Bank Protection along Agusan River, Maningalao Section(Protecting Magus Bridge)                                                                                                                                                                                                            | Las Nieves, Agusan Del Norte       | 06/19/2023         | 1st          | Agusan del Norte District Engineering Office       | LF             | 95.432          | 245       | 03/06/2023 | 11/05/2023 | 25.67        | OG     | 0.400 | 0.268 | 0.150 | 0.030 | 0.033 | 0.033 | 91.40%            | -                                     | AHD     |
| 277            | 201               | DDS BUILDERS                                                                           | 37010        | L   | B        | MA  | GE   | 23KI0067 - Construction of Apil-Dullan Norte Road going to Kenjelo Farm in Bgy. Apil-Dullan                                                                                                                                                                                                                                 | Oroquieta City, Misamis Occidental | 06/22/2023         | 1st          | Misamis Occidental 1st District Engineering Office | LF             | 4.950           | 90        | 03/30/2023 | 06/27/2023 | -2.95        | OG     | 0.395 | 0.234 | 0.121 | 0.030 | 0.042 | 0.033 | 85.50%            | -                                     | DEL     |
| 278            | 202               | DELA ROSA CONSTRUCTION & DEV'T. CORP.                                                  | 33702        | L   | C        | SB  | GB   | 22DB0131 - Construction of Multi-Purpose Building                                                                                                                                                                                                                                                                           | Municipality of Taal, Batangas     | 05/13/2023         | 2nd/Final    | Batangas 1st District Engineering Office           | LF             | 29.700          | 360       | 03/28/2022 | 03/22/2023 | 0.00         | C      | 0.492 | 0.182 | 0.300 |       |       |       | 97.40%            | 95.86% Very Satisfactory              | ONS     |
| 279            | 203               | DEVEX INCORPORATED                                                                     | 38684        | L   | AAA      | LB  | GB   | 22DG0064 - Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Iconic Tower) (Phase 3-C) at Barangay Kaybagal South                                                                                                                                                                            | Tagaytay City, Cavite              | 05/12/2023         | 2nd          | Cavite 2nd District Engineering Office             | LF             | 97.614          | 360       | 11/15/2022 | 11/09/2023 | 2.71         | OG     | 0.400 | 0.271 | 0.150 | 0.030 | 0.047 | 0.050 | 94.80%            | -                                     | AHD     |
| 280            | -                 | DEVEX INCORPORATED                                                                     | 38684        | L   | AAA      | LB  | GB   | 22DG0058 - Construction of multi-Purpose Building - Construction of multi-Purpose Building (Iconic Tower) (Phase 3-A, Phase 3-B & Phase 3-D) at Barangay Kaybagal South                                                                                                                                                     | Tagaytay City, Cavite              | 05/12/2023         | 2nd          | Cavite 2nd District Engineering Office             | LF             | 136.648         | 270       | 11/15/2022 | 08/11/2023 | -5.11        | OG     | 0.400 | 0.300 | 0.099 | 0.030 | 0.047 | 0.033 | 90.90%            | -                                     | DEL     |
| 281            | 204               | DGSARM BUILDERS INC.                                                                   | 13024        | L   | A        | MA  | GE   | 22CF0071 - Asset Preservation Program - Construction/Rehabilitation of Drainage Along National Roads - Secondary Roads - Nueva Ecija - Aurora Rd. - K0118+564 - K0119+825                                                                                                                                                   | Cabanatuan City, Nueva Ecija       | 05/10/2023         | 2nd/Final    | Nueva Ecija 2nd DEO                                | LF             | 48.020          | 390       | 02/14/2022 | 03/10/2023 | 0.00         | C      | 0.490 | 0.134 | 0.300 | -     | -     | -     | 92.40%            | 90.60% Very Satisfactory              | ONS     |
| 282            | 205               | DHEN'Z CONSTRUCTION                                                                    | 51001        | L   | D        | SB  | GE   | 23PM0003 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Jct Talubin-Barlig-Natonin-Paracelis-Calaccad Rd - K0396+22 - K0396+800                                                 | Barlig, Mountain Province          | 06/02/2023         | 1st          | Mt. Province 2nd DEO                               | LF             | 21.810          | 235       | 05/26/2022 | 01/15/2023 | -1.81        | OG     | 0.373 | 0.153 | 0.132 | 0.030 | 0.037 | 0.033 | 75.80%            | -                                     | DEL     |
| 283            | 206               | DIADEMA CONSTRUCTION AND ENTERPRISES INC. / A. DELA CRUZ BUILDERS INC. (Joint Venture) | JV-23-10063  | L   | A        | MA  | GE   | 23OF0058 - Construction of Flood Control Structure and Tributaries at Barangay Batasan - Commonwealth (Phase 7)                                                                                                                                                                                                             | Quezon City                        | 06/21/2023         | 1st          | Quezon City 1st DEO                                | LF             | 48.510          | 300       | 02/27/2023 | 12/23/2023 | 33.73        | OG     | 0.371 | 0.271 | 0.150 | 0.030 | 0.047 | 0.050 | 91.90%            | -                                     | AHD     |
| 284            | 207               | DIAMOND J BUILDERS                                                                     | 38868        | L   | AA       | SB  | GE   | 23BK0002: Basic Infrastructure Program (BIP) - Access Road/s and/or Bridges from the National Road/s leading to Major/Stretgic Buildings/Facilities - Construction of Road                                                                                                                                                  | Barangay Manglad, Maddela, Quirino | 06/01/2023         | 1st/Final    | Quirino DEO                                        | LF             | 4.786           | 69        | 02/07/2023 | 04/16/2023 | 0.00         | C      | 0.495 | 0.133 | 0.300 |       |       |       | 92.80%            | 92.80% Very Satisfactory              | ONS     |
| 285            | 208               | DICON BUILDERS CORP.                                                                   | 33181        | L   | B        | MA  | GE   | 23KK0047 - Widening of Permanent Bridges, Sinap-angan Br. (B01257MN) along Gingoog - Claveria - Valenzuela Rd. (Phase II)                                                                                                                                                                                                   | Gingoog City, Misamis Oriental     | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office   | LF             | 20.910          | 242       | 03/09/2023 | 11/05/2023 | 12.15        | OG     | 0.398 | 0.240 | 0.150 | 0.024 | 0.061 | 0.050 | 92.30%            | -                                     | AHD     |
| 286            | -                 | DICON BUILDERS CORPORATION                                                             | 33181        | L   | B        | MA  | GE   | 23KG0022 - Construction of Flood Mitigation Structure along Maigo Bridge (B00949MN), Downstream (L/S)                                                                                                                                                                                                                       | Maigo, Lanao del Norte             | 06/24/2023         | 1st          | Lanao del Norte 1st District Engineering Office    | LF             | 57.727          | 248       | 03/27/2023 | 11/29/2023 | 29.32        | OG     | 0.389 | 0.248 | 0.150 | 0.030 | 0.042 | 0.033 | 89.20%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                  | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                           |                               | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                      |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                              | LOCATION                      |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 287            | 209               | DINAH RBS CONSTRUCTION AND SUPPLY INCORPORATED                                       | 33925        | L   | A        | MA  | GE   | 23HD0048 - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads along Cebu North Hagnaya Wharf Rd - K0100+780.60 - K0101+745                                                                                                                                                                                                  | City of Bogo, Cebu            | 06/23/2023         | 1st          | Cebu 1st DEO                           | LF             | 40.613          | 226       | 02/09/2023 | 09/22/2023 | 5.06         | OG     | 0.397 | 0.282 | 0.150 | 0.030 | 0.061 | 0.050 | 97.00%            | -                                     | AHD     |
| 288            | 210               | DINAH RBS CONSTRUCTION AND SUPPLY INCORPORATED / FREDEN CONSTRUCTION (Joint Venture) | JV-22-8918   | L   | A        | MA  | GE   | 23HD0022 - Road Widening along Bogo-Curva-Medellin-Daantantayan-Maya Road K0112+283 - K0112+574, K0115+930 - K0116+656, K0116+656 - K0116+830, K0122+217 - K0122+263, K0122+263 - K0122+568                                                                                                                                                       | Medellin, Cebu                | 06/23/2023         | 1st          | Cebu 1st DEO                           | LF             | 45.142          | 188       | 03/16/2023 | 09/19/2023 | 12.35        | OG     | 0.378 | 0.250 | 0.150 | 0.030 | 0.061 | 0.050 | 91.90%            | -                                     | AHD     |
| 289            | 211               | DIPLAHAN COMMERCIAL & CONSTRUCTION                                                   | 32037        | L   | B        | MA  | GE   | 23II0008- Road Widening- Tertiary Roads along Imelda- Bayog- Kumalarang- Lapuyan- Margosatubig Rd- K1751(-594.60)- K1751+(-080.00)                                                                                                                                                                                                                | Imelda, Zamboanga Sibugay     | 06/20/2023         | 1st          | Zamboanga Sibugay 1st DEO              | LF             | 17.503          | 145       | 03/27/2023 | 08/18/2023 | 58.33        | OG     | 0.389 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 95.20%            | -                                     | AHD     |
| 290            | 212               | DISEM CONSTRUCTION AND SUPPLY                                                        | 42890        | L   | B        | SB  | GB   | 23LE0029 - Construction of Multi-Purpose Building (RTC Building), Barangay Lacaron                                                                                                                                                                                                                                                                | Malita, Davao Occidental      | 06/27/2023         | 1st          | Davao Occidental DEO                   | LF             | 9.890           | 157       | 02/09/2023 | 07/15/2023 | -2.73        | OG     | 0.398 | 0.282 | 0.123 | 0.030 | 0.042 | 0.033 | 90.80%            | -                                     | DEL     |
| 291            | 213               | DJCM CONSTRUCTION CORPORATION                                                        | 27678        | L   | AA       | MA  | GE   | 22AA0133 - Construction of Flood Mitigation Facilities along Laoag River, Sta. Magdalena Creek (Sinigpit), Barangay 15                                                                                                                                                                                                                            | Sarrat, Ilocos Norte          | 06/23/2023         | 2nd/Final    | Ilocos Norte 1st DEO                   | LF             | 34.300          | 144       | 08/22/2022 | 01/12/2023 | 11.70        | C      | 0.493 | 0.200 | 0.300 | -     | -     | -     | 99.30%            | 97.92% Outstanding                    | AHD     |
| 292            | 214               | DIY CONSTRUCTION                                                                     | 35651        | L   | B        | MA  | GE   | 23PF0024 - Construction of Road, Tonguey - Pocles - Nan-agto, Barangay Madaymen                                                                                                                                                                                                                                                                   | Kibungan, Benguet             | 06/02/2023         | 1st          | Benguet 2nd DEO                        | LF             | 69.286          | 263       | 04/03/2023 | 12/21/2023 | 49.78        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.042 | 0.050 | 90.60%            | -                                     | AHD     |
| 293            | -                 | DIY CONSTRUCTION                                                                     | 35651        | L   | B        | MA  | GE   | 22P00085- Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structure along Lamut River, Sta. 18+300 - Sta. 18+800 and Sta. 18+985 - Sta. 19+111 | Lamut, Ifugao                 | 06/02/2023         | 1st          | CAR Regional Office                    | LF             | 38.105          | 319       | 08/09/2022 | 06/23/2023 | -5.41        | OG     | 0.388 | 0.300 | 0.096 | 0.030 | 0.033 | 0.033 | 88.00%            | -                                     | DEL     |
| 294            | 215               | DIY CONSTRUCTION / LN BUILDERS AND CONSTRUCTION SUPPLY (Joint Venture)               | JV-22-9410   | L   | B        | MA  | GE   | 22PG0021 - Lagawe-Boliwong-Abinuan Road Leading to Inchang Falls                                                                                                                                                                                                                                                                                  | Lagawe, Ifugao                | 06/05/2023         | 2nd/Final    | Ifugao 1st DEO                         | LF             | 54.043          | 374       | 04/05/2022 | 04/13/2023 | 0.00         | C      | 0.496 | 0.134 | 0.300 | -     | -     | -     | 93.00%            | 88.86% Satisfactory                   | ONS     |
| 295            | 216               | DIY CONSTRUCTION / SOUTHLAND CONSTRUCTION AND SUPPLIES (Joint Venture)               | JV-21-5854   | L   | B        | MA  | GE   | 22PG0014 - Kiangnan-Asipulo-Ambaguilo-Bayombong Road, Package 1                                                                                                                                                                                                                                                                                   | Asipulo, Ifugao               | 03/22/2023         | 2nd/Final    | Ifugao 1st DEO                         | LF             | 58.877          | 462       | 03/02/2022 | 06/06/2023 | 6.04         | C      | 0.495 | 0.141 | 0.300 | -     | -     | -     | 93.60%            | 93.06% Very Satisfactory              | AHD     |
| 296            | 217               | DMDANAN CONSTRUCTION AND TRADING                                                     | 41374        | L   | B        | MA  | GE   | 23CH0030 - Construction of Slope Protection along Balantacan River, Balantacan to Sta. Teresa 2nd                                                                                                                                                                                                                                                 | Lubao, Pampanga               | 05/11/2023         | 1st          | Pampanga 2nd DEO                       | LF             | 39.193          | 150       | 03/20/2023 | 08/16/2023 | 9.36         | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.042 | 0.033 | 89.30%            | -                                     | AHD     |
| 297            | 218               | DMLC BUILDERS                                                                        | 36650        | L   | A        | MA  | GE   | 22DH0064 - Bank Improvement along Pagsanjan River, Brgy. Magdapio                                                                                                                                                                                                                                                                                 | Pagsanjan, Laguna             | 05/12/2023         | 2nd          | Laguna 1st District Engineering Office | LF             | 93.606          | 351       | 09/09/2022 | 08/25/2023 | 0.20         | OG     | 0.399 | 0.292 | 0.150 | 0.030 | 0.047 | 0.033 | 95.10%            | -                                     | AHD     |
| 298            | 219               | DOCAST CONSTRUCTION / QM BUILDERS (Joint Venture)                                    | JV-22-7649   | L   | AAA      | MA  | GE   | 22HF0036 - Construction of Flood Mitigation Structures at Sta. Ana River, Sta. 2+530.00 - Sta. 2+796.00                                                                                                                                                                                                                                           | Brgy. Sta. Ana, Barili, Cebu  | 06/21/2023         | 2nd/Final    | Cebu 3rd DEO                           | LF             | 39.199          | 254       | 08/24/2022 | 05/04/2023 | 0.00         | C      | 0.486 | 0.154 | 0.300 | -     | -     | -     | 94.00%            | 88.60% Satisfactory                   | ONS     |
| 299            | 220               | DOMNPHIL CONSTRUCTION                                                                | 51233        | L   | C        | SB  | GE   | 23II0025 - Construction of By-Pass and Diversion Roads, NRJ Poblacion - Manaoel Diversion Road                                                                                                                                                                                                                                                    | Siocon, Zamboanga del Norte   | 06/21/2023         | 1st          | Zamboanga del Norte 4th DEO            | LF             | 22.929          | 127       | 04/19/2023 | 08/23/2023 | 2.67         | OG     | 0.399 | 0.274 | 0.150 | 0.030 | 0.042 | 0.050 | 94.50%            | -                                     | AHD     |
| 300            | 221               | DON VIRGILIO BUILDERS AND SUPPLY                                                     | 42526        | L   | B        | MB  | GE   | 23EG0018: Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved - Roads -K0052+506 K0052+907                                                                                                                                                                                                                                                 | Puerto Princesa City, Palawan | 05/25/2023         | 1st          | Palawan 3rd DEO                        | LF             | 24.483          | 162       | 02/28/2023 | 08/08/2023 | 36.92        | OG     | 0.400 | 0.247 | 0.150 | 0.030 | 0.056 | 0.050 | 93.30%            | -                                     | AHD     |
| 301            | 222               | DOUBLE J CONSTRUCTION AND SUPPLY                                                     | 40528        | L   | B        | MA  | GE   | 22LA0066 - Road Widening along Nabunturan-Maragusan Road (S00127MN)                                                                                                                                                                                                                                                                               | Nabunturan, Davao De Oro      | 06/22/2023         | 2nd/Final    | Davao de Oro 1st DEO                   | LF             | 56.584          | 292       | 04/06/2022 | 01/22/2023 | 0.00         | C      | 0.486 | 0.143 | 0.300 | -     | -     | -     | 92.90%            | 92.18% Very Satisfactory              | ONS     |
| 302            | 223               | DQT BUILDERS CORPORATION                                                             | 7950         | L   | A        | MB  | GE   | 23EA0024: Asset Preservation Program- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Secondary Roads, Marinduque Circumferential RD-K0024+000-K0026+000                                                                                                                                                                           | Sta. Cruz, Marinduque         | 05/26/2023         | 1st          | Marinduque DEO                         | LF             | 65.821          | 276       | 03/24/2023 | 12/24/2023 | 24.38        | OG     | 0.390 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 97.10%            | -                                     | AHD     |
| 303            | -                 | DQT BUILDERS CORPORATION                                                             | 7950         | L   | A        | MB  | GE   | 23EA0019:Retrofitting/Strengthening of Permanent Bridges,Sto Nino BR. (B00015MQ) along Marinduque Circumferential Rd.                                                                                                                                                                                                                             | Buenavista, Marinduque        | 05/26/2023         | 1st          | Marinduque DEO                         | LF             | 39.198          | 180       | 01/31/2023 | 07/29/2023 | 7.50         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.043 | 0.050 | 91.30%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                           | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY        | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------------|--------------|----------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | LOCATION                                  |                    |              |                      |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 304            | 224               | DRAGON CONSTRUCTION                                                                              | 48354        | L   | B        | SB  | GE   | 23IB0020 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Secondary Roads, Jct. Taft - Oras - San Policarpio - Artech Rd., K0921+896 - K0922+490, K0922+966 - K0922+989, K0923+016 - K0923+076, K0923+093 - K0923+101, K0923+117 - K0923+121, K0923+149 - K0923+158, K0923+223 - K0923+277, K0923+289 - K0923+334, K0923+338 - K0923+709 - K0923+718, K0923+727 - K0923+754, K0923+768 - K0923+772, K0923+776 - K0923+781, K0923+799 - K0923+803, K0923+812 - K0923+916 | Eastern Samar                             | 06/28/2023         | 1st          | Eastern Samar DEO    | LF             | 21.560          | 160       | 02/16/2023 | 07/25/2023 | 2.70         | OG     | 0.393 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.50%            | -                                     | AHD     |
| 305            | 225               | DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY                                                     | 39808        | L   | AA       | MA  | GE   | 23BE0042- Construction of Flood Control Project along Rugo Brook, Barangay San Lorenzo                                                                                                                                                                                                                                                                                                                                                                                                  | City of Ilagan, Isabela                   | 06/05/2023         | 1st          | Isabela 1st DEO      | LF             | 48.995          | 283       | 03/02/2023 | 12/09/2023 | 43.32        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.00%            | -                                     | AHD     |
| 306            | -                 | DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY                                                     | 39808        | L   | AA       | MA  | GE   | 23BE0038- Construction of Flood Control Project along Abuan River, Barangay Cabisera 10                                                                                                                                                                                                                                                                                                                                                                                                 | City of Ilagan, Isabela                   | 06/05/2023         | 1st          | Isabela 1st DEO      | LF             | 48.994          | 269       | 03/02/2023 | 11/25/2023 | 52.11        | OG     | 0.360 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 88.60%            | -                                     | AHD     |
| 307            | -                 | DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY                                                     | 39808        | L   | AA       | MA  | GE   | 23BE0009- Construction of Flood Control Project along Ilagan River, Barangay Cabisera 7                                                                                                                                                                                                                                                                                                                                                                                                 | City of Ilagan, Isabela                   | 06/05/2023         | 1st          | Isabela 1st DEO      | LF             | 48.994          | 283       | 03/02/2023 | 12/09/2023 | 33.55        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.00%            | -                                     | AHD     |
| 308            | 226               | DSB CONSTRUCTION & SUPPLY, INC.                                                                  | 16126        | L   | AA       | LA  | GE   | 23FA0007 - Construction of New Bridges: Lidong Br. along Daang Maharlika Jct. Legazpi - Sto. Domingo - Tabaco - Camarines Sur Boundary Rd.                                                                                                                                                                                                                                                                                                                                              | Sto. Domingo, Albay                       | 05/09/2023         | 1st          | Albay 1st DEO        | LF             | 54.936          | 212       | 02/16/2023 | 09/15/2023 | 1.85         | OG     | 0.394 | 0.259 | 0.150 | 0.030 | 0.051 | 0.050 | 93.40%            | -                                     | AHD     |
| 309            | 227               | DSB CONSTRUCTION & SUPPLY, INC. / HKP CONSTRUCTION AND SUPPLY (Joint Venture)                    | JV-23-10041  | L   | AA       | MB  | GB   | 23FM0030 - Local Program - National Building Program - Improvement of Masbate 1st DEO including other facilities                                                                                                                                                                                                                                                                                                                                                                        | Brgy. Minio, San Fernando, Masbate        | 05/10/2023         | 1st          | Masbate 1st DEO      | LF             | 51.591          | 210       | 03/13/2023 | 10/08/2023 | 33.87        | OG     | 0.395 | 0.293 | 0.150 | 0.030 | 0.042 | 0.033 | 94.30%            | -                                     | AHD     |
| 310            | 228               | DSB CONSTRUCTION AND SUPPLY, INC. / 8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture) | JV-22-8122   | L   | AA       | MB  | GB   | 22FA0087 - Rehabilitation of Multi-Purpose Building (Municipal Building)                                                                                                                                                                                                                                                                                                                                                                                                                | Malinao, Albay                            | 05/09/2023         | 2nd          | Albay 1st DEO        | LF             | 65.362          | 296       | 08/25/2022 | 06/16/2023 | -1.95        | OG     | 0.394 | 0.283 | 0.130 | 0.030 | 0.047 | 0.033 | 91.70%            | -                                     | DEL     |
| 311            | 229               | DUROS DEVELOPMENT CORP.                                                                          | 22729        | L   | AAA      | LB  | GE   | 23HD0049 - Road Widening along Antonio y De Pio H-way - K0113+017 - K0113+306, K0119+728 - K0119+821, K0119+852 - K0120+683, K0120+730 - K0120+916, K0134+585 - K0135+000, K0135+094 - K0136+003                                                                                                                                                                                                                                                                                        | Tabuelan and San Remigio, Cebu            | 06/23/2023         | 1st          | Cebu 1st DEO         | LF             | 88.501          | 238       | 02/14/2023 | 10/09/2023 | 12.69        | OG     | 0.394 | 0.256 | 0.150 | 0.030 | 0.056 | 0.050 | 93.60%            | -                                     | AHD     |
| 312            | -                 | DUROS DEVELOPMENT CORP.                                                                          | 22729        | L   | AAA      | LB  | GE   | 23HD0004 - Preventive Maintenance along Cebu North Hagnaya Wharf Road, K0095+1728 - K0097+678, K0099+938 - K0100+762                                                                                                                                                                                                                                                                                                                                                                    | City of Bogo, Cebu                        | 06/19/2023         | 1st          | Cebu 1st DEO         | LF             | 81.298          | 122       | 03/20/2023 | 07/19/2023 | -0.14        | OG     | 0.362 | 0.240 | 0.149 | 0.030 | 0.061 | 0.033 | 87.50%            | -                                     | DEL     |
| 313            | -                 | DUROS DEVELOPMENT CORP.                                                                          | 22729        | L   | AAA      | LB  | GE   | 22HD0066 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads along Cebu North Hagnaya Wharf Road, K0078+(-882) - K0078+(-828), K0078+(-688) - K0078+(-603), K0078+(-281) - K0078+(-119), K0078+654 - K0078+966, K0080+120 - K0080+424, K0081+511 -                                                                                                                                                                                                                       | City of Bogo & Tabogon, Cebu              | 06/23/2023         | 2nd/Final    | Cebu 1st DEO         | LF             | 49.000          | 271       | 06/07/2022 | 03/04/2023 | 0.00         | C      | 0.491 | 0.149 | 0.300 | -     | -     | -     | 94.00%            | 91.66% Very Satisfactory              | ONS     |
| 314            | -                 | DUROS DEVELOPMENT CORP.                                                                          | 22729        | L   | AAA      | LB  | GE   | 22HD0042 - Road Widening along Cebu North Hagnaya Wharf Rd - K0085+928 - K0086+880, K0087+000 - K0087+289, K0087+406 - K0087+473, K0087+704 - K0088+257, K0098+845 - K0099+938, 0105+758 - K0106+001                                                                                                                                                                                                                                                                                    | Tabogon, City of Bogo & San Remigio, Cebu | 06/23/2023         | 2nd/Final    | Cebu 1st DEO         | LF             | 96.500          | 304       | 03/24/2022 | 01/21/2023 | 0.00         | C      | 0.494 | 0.169 | 0.300 | -     | -     | -     | 96.30%            | 92.58% Very Satisfactory              | ONS     |
| 315            | -                 | DUROS DEVELOPMENT CORP.                                                                          | 22729        | L   | AAA      | LB  | GE   | 23HN0036 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Hernan Cortes St. (S00367CB) Chainage 0000 - 1602                                                                                                                                                                                                                                                                                                | Mandaue City, Cebu                        | 06/22/2023         | 1st          | Cebu 6th DEO         | LF             | 27.433          | 120       | 05/11/2023 | 09/07/2023 | 69.07        | OG     | 0.384 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 89.60%            | -                                     | AHD     |
| 316            | 230               | E. F. CHUA CONSTRUCTION, INC.                                                                    | 37826        | L   | AAA      | MA  | GE   | 23OC0001 - Asset Preservation Program - Preventive Maintenance Primary Roads Epifanio Delos Santos Ave. (EDSA) - K0026+000 - K0026+165                                                                                                                                                                                                                                                                                                                                                  | Makati City, Metro Manila                 | 06/29/2023         | 1st/Final    | Metro Manila 2nd DEO | LF             | 11.501          | 60        | 02/06/2023 | 04/06/2023 | 0.00         | C      | 0.463 | 0.134 | 0.300 |       |       |       | 89.70%            | 89.70% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                 |                                                                  | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                           | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------|--------------------|--------------|-----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                    | LOCATION                                                         |                    |              |                                         |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 317            | -                 | E. F. CHUA CONSTRUCTION, INC.                                                    | 37826        | L   | AAA      | MA  | GB   | 21O00133 - Upgrading of Balete Pumping Station                                                                                                                                                                                                                                          | Manila                                                           | 04/01/2023         | 2nd/Final    | UPMO - Flood Control Management Cluster | LF             | 49.750          | 180       | 02/28/2022 | 08/26/2022 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 92.74% Very Satisfactory              | ONS     |
| 318            | -                 | E. F. CHUA CONSTRUCTION, INC.                                                    | 37826        | L   | AAA      | MA  | GB   | 21O00125 - Upgrading of Abucay Pumping Station                                                                                                                                                                                                                                          | Manila                                                           | 04/01/2023         | 2nd/Final    | UPMO - Flood Control Management Cluster | LF             | 95.927          | 360       | 02/28/2022 | 02/22/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 91.83% Very Satisfactory              | ONS     |
| 319            | -                 | E.F. CHUA CONSTRUCTION, INC.                                                     | 37826        | L   | AAA      | MA  | GB   | 21O00123 - Upgrading of San Andres Pumping Station                                                                                                                                                                                                                                      | Manila                                                           | 04/01/2023         | 2nd/Final    | UPMO - Flood Control Management Cluster | LF             | 186.073         | 360       | 02/09/2022 | 02/03/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 90.64% Very Satisfactory              | ONS     |
| 320            | 231               | E.G. CANABE CONSTRUCTION                                                         | 27358        | L   | B        | MA  | GE   | 23IA0008- Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide- Secondary Roads- Biliran Circumferential Rd- K1048+435 to K1048+684 124d 23'32" to 124d23'39", 11d41'43"                                                                            | Bilwang, Kawayan, Biliran Province                               | 06/22/2023         | 1st          | Biliran DEO                             | LF             | 28.132          | 295       | 02/08/2023 | 11/29/2023 | 7.67         | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.10%            | -                                     | AHD     |
| 321            | 232               | E.M. CUERPO, INC. / SHLA CONSTRUCTION AND SUPPLY (Joint Venture)                 | JV-21-6043   | L   | AAAA     | LB  | GE   | 22F00050-001: Ensure Safe and Reliable National Road System-Network Development Program-Construction of By-Pass and Diversion Roads- Camarines Sur Expressway (Package 4)                                                                                                               | San Fernando-Minalabac, Camarines Sur (2nd Legislative District) | 03/14/2023         | 3rd          | Regional Office No. V                   | LF             | 482.500         | 507       | 04/05/2022 | 08/24/2023 | 7.56         | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.00%            | -                                     | AHD     |
| 322            | 233               | E.R. DELA CRUZ CONSTRUCTION & SUPPLY                                             | 32158        | L   | B        | MA  | GE   | 22EH0019 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/Rehabilitation of Dulangan Flood Mitigating Structure (Upstream) along Dulangan River Control                                                                                    | Magdiwang, Romblon                                               | 05/25/2023         | 2nd/Final    | Romblon DEO                             | LF             | 47.530          | 381       | 03/01/2022 | 03/16/2023 | -2.00        | C      | 0.500 | 0.175 | 0.240 |       |       |       | 91.50%            | 88.32% Satisfactory                   | DEL     |
| 323            | 234               | E.R. VENZON CONSTRUCTION                                                         | 19013        | L   | B        | MA  | GE   | 22CB0026 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Tertiary Roads - Gov. J.J. Linao Road - K0126+000-K0128+790, Bataan 2nd District                                                                                                                    | Bataan 2nd District                                              | 05/09/2023         | 1st          | Bataan 2nd DEO                          | LF             | 57.900          | 219       | 02/24/2022 | 09/30/2022 | 13.00        | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.050 | 0.050 | 91.90%            | -                                     | AHD     |
| 324            | 235               | E.T. LATAWAN CONSTRUCTION                                                        | 13919        | L   | B        | MA  | GE   | 23BI0043: Organizational Ourcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Infrastructure/Facilities - Construction of Barat Flood Control along Sta. Cruz River | Bambang, Nueva Vizcaya                                           | 06/03/2023         | 1st          | Nueva Vizcaya 1st DEO                   | LF             | 48.291          | 212       | 03/13/2023 | 10/10/2023 | 0.01         | OG     | 0.400 | 0.240 | 0.150 | 0.022 | 0.033 | 0.050 | 89.50%            | -                                     | AHD     |
| 325            | 236               | EBJR CONSTRUCTION                                                                | 19780        | L   | B        | MA  | GE   | 23PB0019 - Network Development Program-Off-Carriageway Improvement-Secondary Roads, Conner-Kabugao rd. - K0602+766-K0603+119                                                                                                                                                            | Kabugao, Apayao                                                  | 06/02/2023         | 1st/Final    | Apayao 1st DEO                          | LF             | 2.715           | 60        | 03/21/2023 | 05/19/2023 | 0.00         | C      | 0.475 | 0.196 | 0.300 | -     | -     | -     | 97.10%            | 97.10% Outstanding                    | ONS     |
| 326            | -                 | EBJR CONSTRUCTION                                                                | 19780        | L   | B        | MA  | GE   | 23PB0003 - Convergence and Special Support Program - Construction/Improvement of Access Roads leading to declared tourism Destinations (Tourism Road Infrastructure Program - TRIP), Manag-Liwan Road leading to Purag River, Purag Cave and Bellang Cave                               | Conner, Apayao                                                   | 06/02/2023         | 1st          | Apayao 1st DEO                          | LF             | 9.499           | 145       | 02/12/2023 | 07/06/2023 | -1.78        | OG     | 0.392 | 0.297 | 0.132 | 0.030 | 0.047 | 0.033 | 93.10%            | -                                     | DEL     |
| 327            | 237               | EC BUILDERS                                                                      | 47417        | L   | D        | SB  | GE   | 23GA0110 - Rehabilitation of Flood Control / Revetment Wall along Aklan River                                                                                                                                                                                                           | Brigy, Jumarap, Banga, Aklan                                     | 06/26/2023         | 1st          | Aklan DEO                               | LF             | 19.584          | 188       | 03/15/2023 | 09/18/2023 | 18.98        | OG     | 0.399 | 0.258 | 0.150 | 0.030 | 0.042 | 0.050 | 92.90%            | -                                     | AHD     |
| 328            | 238               | EC SOLICON BUILDERS & SUPPLY, INC.                                               | 37545        | L   | B        | MA  | GE   | 22HA0101 - Installation of Solar LED Lightings along Jct (TNR) Cortes - Balilihan - Catigbian - Macaas Rd - K0038+160 - K0049+568                                                                                                                                                       | Tubigon, Bohol                                                   | 06/01/2023         | 2nd/Final    | Bohol 1st DEO                           | LF             | 75.870          | 225       | 08/10/2022 | 03/22/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 92.34% Very Satisfactory              | ONS     |
| 329            | 239               | EC STRUCTURAL COMPOSITES, INC. / BOSH MEGATRADE AND SERVICES CO. (Joint Venture) | JV-22-7654   | L   | A        | MA  | GE   | 22JH0036- Retrofitting of Kumalarang Bridge                                                                                                                                                                                                                                             | Isabela City, Basilan                                            | 06/23/2023         | 2nd/Final    | Isabela City DEO                        | LF             | 39.004          | 223       | 04/01/2022 | 09/11/2023 | 0.00         | C      | 0.463 | 0.172 | 0.300 |       |       |       | 93.50%            | 91.22% Very Satisfactory              | ONS     |
| 330            | 240               | ECOSENSE CONSTRUCTION / RAPID FOREMOST CONST. CO. (Joint Venture)                | JV-22-7499   | L   | B        | MA  | GE   | 22DM0130 - Construction of Flood Control Structure with Bridge                                                                                                                                                                                                                          | General Luna, Quezon                                             | 05/12/2023         | 1st          | Quezon 3rd District Engineering Office  | LF             | 96.500          | 433       | 05/26/2022 | 08/01/2023 | 0.02         | OG     | 0.397 | 0.254 | 0.150 | 0.030 | 0.061 | 0.050 | 94.20%            | -                                     | AHD     |
| 331            | 241               | EDANNA CONSTRUCTION                                                              | 25492        | L   | A        | MA  | GE   | 23HG0012 - Convergence and Special Support Program - Basic Infrastructure Program (BIP), Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities; Construction of Road, Barangay Bulasa to Sua                                      | Argao, Cebu                                                      | 05/30/2023         | 1st/Final    | Cebu 4th DEO                            | LF             | 9.799           | 61        | 02/10/2023 | 04/11/2023 | 0.00         | C      | 0.497 | 0.153 | 0.300 | -     | -     | -     | 95.00%            | 95.00% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                               | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                            |                                                                | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                    | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|--------------------|--------------|--------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                   |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                               | LOCATION                                                       |                    |              |                                                  |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 332            | -                 | EDANNA CONSTRUCTION                                                                               | 25492        | L   | A        | MA  | GE   | 23HG0023 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Lagnason Flood Control                                                                                                                                             | Oslob, Cebu                                                    | 05/30/2023         | 1st/Final    | Cebu 4th DEO                                     | LF             | 29.400          | 198       | 02/10/2023 | 08/26/2023 | 51.88        | C      | 0.477 | 0.134 | 0.300 | -     | -     | -     | 91.10%            | 91.10% Very Satisfactory              | AHD     |
| 333            | 242               | EDISON C. BUILDERS & CONSTRUCTION SUPPLY                                                          | 44845        | L   | B        | SB  | GE   | 23GA0031 - Rehabilitation of Revetment Wall along Makato River (Makato Bypass Road)                                                                                                                                                                                                                                                                                                | Brgy. Poblacion, Makato, Aklan                                 | 06/26/2023         | 1st          | Aklan DEO                                        | LF             | 29.298          | 205       | 04/03/2023 | 10/24/2023 | 22.64        | OG     | 0.399 | 0.249 | 0.150 | 0.030 | 0.042 | 0.050 | 92.00%            | -                                     | AHD     |
| 334            | 243               | EDISON DEVELOPMENT CONSTRUCTION INC.                                                              | 02400        | L   | AAA      | LB  | GE   | 23KL0025 - Off-Carriageway Improvement - Primary Roads - Butuan City-Cagayan de Oro City-Iligan City Rd - K1451 + 468 - K1454 + 236                                                                                                                                                                                                                                                | El Salvador City, Misamis Oriental                             | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office | LF             | 48.040          | 184       | 02/17/2023 | 08/19/2023 | 2.37         | OG     | 0.395 | 0.279 | 0.150 | 0.030 | 0.042 | 0.033 | 92.90%            | -                                     | AHD     |
| 335            | 244               | EDLY CONSTRUCTION                                                                                 | 34421        | L   | A        | MA  | GE   | 23GD0007 - Road Widening - Iloilo East Coast-Capiz Rd - K0156+063.50 - K0156+608, K0156+656 K0156+729.50                                                                                                                                                                                                                                                                           | Brgy. Culliang, President Roxas - Brgy. Dulangan, Pilar, Capiz | 06/24/2023         | 1st          | Capiz 1st DEO                                    | LF             | 11.322          | 120       | 04/03/2023 | 07/31/2023 | 0.57         | OG     | 0.394 | 0.252 | 0.150 | 0.030 | 0.042 | 0.033 | 90.10%            | -                                     | AHD     |
| 336            | 245               | EE CONSTRUCTION                                                                                   | 45017        | L   | B        | SB  | GE   | 22EI0007 - Widening of Permanent Bridges: Pinag Agawan Br. (B00216MR) along Calapan South Road                                                                                                                                                                                                                                                                                     | Bansud, Oriental Mindoro                                       | 05/24/2023         | 2nd/Final    | Southern Mindoro DEO                             | LF             | 15.484          | 330       | 02/17/2022 | 01/12/2023 | 0.00         | C      | 0.499 | 0.133 | 0.300 |       |       |       | 93.20%            | 93.86% Very Satisfactory              | ONS     |
| 337            | 246               | EE CONSTRUCTION / SIXTEEN ENTERPRISES-CALAPAN BRANCH (Joint Venture)                              | JV-21-5791   | L   | B        | MA  | GE   | 22I00032 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal River, Construction of Pula River Control, Brgy. Pagalagala Section, Sta. 0+000 - Sta. 0+480 and Sta. 0+000 - Sta. 0+086                                                                                                                                             | Pinamalanayan, Oriental Mindoro                                | 05/24/2023         | 1st/Final    | Southern Mindoro DEO                             | LF             | 48.999          | 265       | 06/03/2022 | 02/22/2023 | 21.70        | C      | 0.446 | 0.137 | 0.300 |       |       |       | 88.30%            | 88.30% Satisfactory                   | AHD     |
| 338            | 247               | EGB CONSTRUCTION / C-BROS CONSTRUCTION (Joint Venture)                                            | JV-22-7224   | L   | AAA      | LA  | GE   | 22PD0043 - Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development Program: Construction of Missing Links/ New Roads, Aguinaldo - Toboy - Natonin Road                                                                                                                                                                                         | Aguinaldo, Ifugao                                              | 06/05/2023         | 2nd/Final    | CAR Regional Office                              | LF             | 118.212         | 407       | 03/24/2022 | 05/04/2023 | 0.00         | C      | 0.494 | 0.200 | 0.300 | -     | -     | -     | 99.40%            | 90.94% Very Satisfactory              | ONS     |
| 339            | 248               | EGB CONSTRUCTION / DALCON CONSTRUCTION (Joint Venture)                                            | JV-22-7903   | L   | AAA      | MB  | GE   | 22CN0182 - Construction of Flood Control Structures, Barangay Paltic                                                                                                                                                                                                                                                                                                               | Dingalan, Aurora                                               | 05/12/2023         | 2nd/Final    | Aurora DEO                                       | LF             | 49.000          | 284       | 06/21/2022 | 03/31/2023 | 20.00        | C      | 0.480 | 0.136 | 0.300 | -     | -     | -     | 91.60%            | 93.04% Very Satisfactory              | AHD     |
| 340            | 249               | EGB CONSTRUCTION / DIAMOND J BUILDERS (Joint Venture)                                             | JV-22-7320   | L   | AAA      | LA  | GE   | 22PG0031 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Banaue - Hungduan Benguet Boundary Road - K0358+674 - K0358+704, K0375+190 - K0375+240, K0381+702 - K0381+717, K0383+010 - K0383+100, K0386+469 - K0386+492, K0391+125 - K0391+249, K0392+609 - K0392+650, K0392+950 - K0392+982, K0393+000 - K0393+040 | Hungduan and Tinoc, Ifugao                                     | 06/05/2023         | 2nd/Final    | Ifugao 1st DEO                                   | LF             | 64.986          | 431       | 04/05/2022 | 06/09/2023 | 2.78         | C      | 0.493 | 0.199 | 0.300 | -     | -     | -     | 99.20%            | 90.74% Very Satisfactory              | AHD     |
| 341            | 250               | EGB CONSTRUCTION / ROCKSTEEL CONSTRUCTION AND DEV'T CORPORATION (Joint Venture)                   | JV-22-88019  | L   | AAA      | MB  | GE   | 22CA0081 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Project in Curing River                                                                                                                                                                                                                                    | Orani, Bataan                                                  | 05/10/2023         | 1st          | Bataan 1st DEO                                   | LF             | 48.510          | 373       | 08/11/2022 | 08/18/2023 | 26.60        | OG     | 0.396 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.08%            | -                                     | AHD     |
| 342            | 251               | EGB CONSTRUCTION / SJ MILLENNIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION (Joint Venture) | JV-23-10845  | L   | AAA      | LB  | GE   | 23AC0058 - Construction of Flood Control Structure, Barangay Sallacong                                                                                                                                                                                                                                                                                                             | Bantay, Ilocos Sur                                             | 06/21/2023         | 1st          | Ilocos Sur 1st DEO                               | LF             | 38.806          | 161       | 04/27/2023 | 10/04/2023 | 25.49        | OG     | 0.400 | 0.299 | 0.150 | 0.030 | 0.056 | 0.050 | 98.50%            | -                                     | AHD     |
| 343            | 252               | EGB CONSTRUCTION / SPIDERONE CONSTRUCTION COMPANY LTD. (Joint Venture)                            | JV-21-0051   | L   | AAA      | LA  | GE   | 22A00103 - Construction of By-pass and Diversion Roads, Construction of Binalonan- Laoac - Villasis (BLV) Bypass Road                                                                                                                                                                                                                                                              | Pangasinan                                                     | 06/20/2023         | 2nd/Final    | Regional Office No. I                            | LF             | 229.500         | 454       | 03/02/2022 | 05/29/2023 | 2.75         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 91.86% Very Satisfactory              | AHD     |
| 344            | 253               | EIGHT J'S CONSTRUCTION SERVICES                                                                   | 41912        | L   | A        | MA  | GE   | 22OE0024 - Installation of Booster Pump including Retarding Basin along Estero de San Miguel at Nepomuceno St. (Phase I)                                                                                                                                                                                                                                                           | Manila City                                                    | 06/19/2023         | 3rd/Final    | North Manila DEO                                 | LF             | 91.670          | 420       | 02/18/2022 | 04/13/2023 | 0.00         | C      | 0.494 | 0.134 | 0.300 |       |       |       | 92.80%            | 95.38% Very Satisfactory              | ONS     |
| 345            | 254               | EIGHT J'S CONSTRUCTION SERVICES / JIK CONSTRUCTION SERVICES (Joint Venture)                       | JV-22-8497   | L   | A        | MA  | GE   | 23OE0012 - Installation of Booster Pump at Estero dela Reina, CM Recto Ave., (Phase I)                                                                                                                                                                                                                                                                                             | Tondo, Manila                                                  | 06/19/2023         | 1st          | North Manila DEO                                 | LF             | 93.826          | 160       | 02/17/2023 | 07/26/2023 | 1.74         | OG     | 0.400 | 0.269 | 0.150 | 0.030 | 0.056 | 0.050 | 95.50%            | -                                     | AHD     |
| 346            | 255               | EIGHT J'S CONSTRUCTION SERVICES / JPR CONSTRUCTION SERVICES (Joint Venture)                       | JV-23-9644   | L   | A        | MA  | GE   | 23OE0194 - Installation of Booster Pump at Estero Dela Reina, Phase XII                                                                                                                                                                                                                                                                                                            | Tondo, Manila                                                  | 06/19/2023         | 1st          | North Manila DEO                                 | LF             | 93.837          | 130       | 03/10/2023 | 07/17/2023 | 1.47         | OG     | 0.339 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 90.60%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                         | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                             |                                               | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                             |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                | LOCATION                                      |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 347            | 256               | EINS HANA CONSTRUCTION CORPORATION                                          | 42819        | L   | A        | MA  | GE   | 21MF0049-Construction of Flood Control Structure, Sitio Balacanan, Brgy. Udtong                                                                                                                                                                                                                     | Lambayong, Sultan Kudarat                     | 06/21/2023         | 3rd/Final    | Sultan Kudarat 1st DEO                              | LF             | 45.613          | 348       | 11/23/2021 | 11/05/2023 | 0.20         | C      | 0.412 | 0.169 | 0.300 |       |       |       | 88.10%            | 89.72% Very Satisfactory              | AHD     |
| 348            | 257               | ELKANKONSTRAK DEVELOPMENT CORPORATION                                       | 26220        | L   | AA       | MA  | GE   | 22F00017 - Network Development Program, Road Widening, Secondary Roads, Albay West Coast Road K0489+(-077) - K0489+320                                                                                                                                                                              | Libon, Albay                                  | 05/11/2023         | 2nd/Final    | Albay 3rd DEO                                       | LF             | 23.436          | 255       | 07/11/2022 | 03/22/2023 | 0.00         | C      | 0.494 | 0.153 | 0.300 | -     | -     | -     | 94.70%            | 88.16% Satisfactory                   | ONS     |
| 349            | 258               | EML CONSTRUCTION AND TRADING                                                | 10151        | L   | AAA      | LB  | GE   | 23CI0006: Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities: Rehabilitation of Magalang-Ayala                                     | Magalang, Pampanga                            | 05/11/2023         | 1st          | Pampanga 3rd DEO                                    | LF             | 48.989          | 180       | 02/10/2023 | 08/08/2023 | 4.34         | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.10%            | -                                     | AHD     |
| 350            | 259               | EMR BUILDERS                                                                | 32224        | L   | B        | MA  | GB   | 23GN0072:Construction of Multi Purpose Building, Brgy Gomez                                                                                                                                                                                                                                         | Pontevedra, Negros Occidental                 | 06/25/2023         | 1st          | Negros Occidental 4th DEO                           | LF             | 7.840           | 150       | 04/11/2023 | 09/07/2023 | 2.40         | OG     | 0.382 | 0.261 | 0.150 | 0.030 | 0.043 | 0.050 | 91.60%            | -                                     | AHD     |
| 351            | 260               | EPL GENERAL CONSTRUCTION AND SUPPLY                                         | 15559        | L   | A        | MA  | GE   | 22EE0024: Construction/Improvement of Access Road Leading to Fishing Industry                                                                                                                                                                                                                       | Taytay, Palawan                               | 05/23/2023         | 2nd/Final    | Palawan 1st DEO                                     | LF             | 19.203          | 235       | 02/14/2022 | 10/06/2022 | 0.47         | C      | 0.493 | 0.146 | 0.300 |       |       |       | 93.90%            | 90.78% Very Satisfactory              | AHD     |
| 352            | 261               | EQUALYZ TRADING                                                             | 42406        | L   | B        | MA  | GE   | 23KK0076 - Construction of Flood Control along Balatukan River (Upstream)                                                                                                                                                                                                                           | Brgy. Mandangao, Balingasag, Misamis Oriental | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office    | LF             | 71.175          | 261       | 04/05/2023 | 12/21/2023 | 61.51        | OG     | 0.393 | 0.240 | 0.150 | 0.024 | 0.045 | 0.050 | 90.20%            | -                                     | AHD     |
| 353            | 262               | EQUICON ENGINEERING SERVICES                                                | 42223        | L   | B        | SB  | GB   | 23MH0070-Construction (Completion) of Equipment Base Shop, Sultan Kudarat 2nd DEO                                                                                                                                                                                                                   | Lebak, Sultan Kudarat                         | 06/25/2023         | 1st          | Sultan Kudarat 2nd DEO                              | LF             | 25.245          | 330       | 03/08/2023 | 01/31/2024 | 9.88         | OG     | 0.397 | 0.288 | 0.150 | 0.030 | 0.037 | 0.033 | 93.50%            | -                                     | AHD     |
| 354            | 263               | EQUI-PARCO CONSTRUCTION COMPANY                                             | 14332        | L   | AAAA     | LB  | GE   | 23ND0031 - Daang Maharlika (Surigao - Agusan Sect ) K1223 + 010 - K1223 + 925                                                                                                                                                                                                                       | Butuan City                                   | 06/26/2023         | 1st/Final    | Butuan City District Engineering Office             | LF             | 42.935          | 75        | 02/16/2023 | 05/01/2023 | 0.08         | C      | 0.492 | 0.137 | 0.300 |       |       |       | 92.90%            | 92.90% Very Satisfactory              | AHD     |
| 355            | -                 | EQUI-PARCO CONSTRUCTION COMPANY                                             | 14332        | L   | AAAA     | LB  | GE   | 22K00253 - Construction of Missing Links/New Roads, Impasug-ong Bdry. Bukidnon (Siloo) - Misamis Oriental (Eureka), Package 17                                                                                                                                                                      | Bukidnon                                      | 06/21/2023         | 2nd/Final    | Regional Office No. X                               | LF             | 55.970          | 468       | 05/23/2022 | 09/02/2023 | 39.74        | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 91.32% Very Satisfactory              | AHD     |
| 356            | -                 | EQUI-PARCO CONSTRUCTION COMPANY                                             | 14332        | L   | AAAA     | LB  | GE   | 23KK0006 - Widening of Permanent Bridges, Anakan Br. (B01343MN) along Butuan City - Cagayan de Oro City - Iligan City Rd. (Phase II)                                                                                                                                                                | Gimgoog City, Misamis Oriental                | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office    | LF             | 28.809          | 247       | 03/09/2023 | 11/10/2023 | 25.96        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.056 | 0.050 | 92.00%            | -                                     | AHD     |
| 357            | 264               | ER SALAC BUILDERS CORPORATION                                               | 37948        | L   | B        | MA  | GE   | 23KB0031 - Construction of Revetment, Downstream and Upstream of Lanapan Bridge Along Lanapan Creek                                                                                                                                                                                                 | Brgy. Puntian, Quezon, Bukidnon               | 06/21/2023         | 2nd/Final    | Bukidnon 2nd District Engineering Office            | LF             | 23.519          | 270       | 02/17/2023 | 11/13/2023 | 0.00         | C      | 0.473 | 0.134 | 0.300 |       |       |       | 90.70%            | 88.54% Satisfactory                   | ONS     |
| 358            | 265               | ERIC VAN P. SESBRENO CONSTRUCTION                                           | 26243        | L   | B        | MA  | GE   | 22PG0027 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Banaue - Hungduan - Benguet Boundary Road - K0387+650 - K0387+680, K0389+170 - K0389+182, K0369+790 - K0369+819, K0377+081 - K0377+150                                  | Hungduan, Ifugao                              | 06/05/2023         | 2nd/Final    | Ifugao 1st DEO                                      | LF             | 37.593          | 435       | 04/05/2022 | 06/13/2023 | 3.58         | C      | 0.499 | 0.194 | 0.300 | -     | -     | -     | 99.30%            | 92.10% Very Satisfactory              | AHD     |
| 359            | 266               | ERIC VAN P. SESBRENO CONSTRUCTION / V.B. GINES CONSTRUCTION (Joint Venture) | JV-22-9398   | L   | B        | MA  | GE   | 23BI0018: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Prinipal Rivers - Rehabilitation of Flood Control along Magat River, Santa Rosa Section | Bayombong, Nueva Vizcaya                      | 06/01/2023         | 1st          | Nueva Vizcaya 1st DEO                               | LF             | 46.881          | 247       | 02/13/2023 | 10/17/2023 | 18.50        | OG     | 0.387 | 0.252 | 0.150 | 0.030 | 0.056 | 0.050 | 92.50%            | -                                     | AHD     |
| 360            | 267               | ERS CONSTRUCTION                                                            | 42135        | L   | D        | SB  | GE   | 23KD0006 - Construction of Drainage along Road Butuan City - Cagayan de Oro City - Iligan City Road K1430+00 to K1430+618                                                                                                                                                                           | Cagayan de Oro City                           | 06/24/2023         | 1st          | Cagayan de Oro City 2nd District Engineering Office | LF             | 23.753          | 185       | 02/13/2023 | 08/16/2023 | -0.37        | OG     | 0.400 | 0.240 | 0.146 | 0.024 | 0.056 | 0.033 | 89.90%            | -                                     | DEL     |
| 361            | 268               | ESD CRUZ CONSTRUCTION AND SUPPLY                                            | 32368        | L   | B        | MA  | GE   | 23II0011 - Road Widening, Secondary Roads, Pangpang - Palapag - Mapanas - Gamay - Lapinig Road, K0833+565 - K0834+181, K0845+000 - K0845+830, K0846+412 - K0847+713                                                                                                                                 | Northern Samar, 2nd District                  | 06/24/2023         | 1st          | Northern Samar 2nd DEO                              | LF             | 96.485          | 285       | 02/03/2023 | 11/14/2023 | 21.58        | OG     | 0.396 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.80%            | -                                     | AHD     |
| 362            | 269               | ESJ AND SONS CONSTRUCTION AND CONSTRUCTION SUPPLY, INC.                     | 17162        | L   | AAA      | LA  | GE   | 23GL0026: Road Widening - Jct. Bagonawa - La Castellana - Isabela Road - K0074+477 - K0076+000                                                                                                                                                                                                      | Isabela, Negros Occidental                    | 06/23/2023         | 1st          | Negros Occidental 2nd DEO                           | LF             | 51.545          | 200       | 02/15/2023 | 09/02/2023 | 22.77        | OG     | 0.397 | 0.215 | 0.150 | 0.030 | 0.037 | 0.050 | 87.90%            | -                                     | AHD     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | LOCATION                                       |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 363            | 270               | ESR CONSTRUCTION AND DEVELOPMENT CORPORATION | 10451        | L   | AAA      | MA  | GE   | 23JF0029 - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Control Structure, Ilaya Bridge, Abutment A. Upstream Section, Dapitan City, Zamboanga del Norte Sta. 0+100 to Sta. 0+438.40                                                                                                                                                                                                                                                                                                                           | Dapitan City, Zamboanga del Norte              | 06/23/2023         | 1st          | Zamboanga del Norte 1st DEO                         | LF             | 67.181          | 252       | 04/17/2023 | 12/24/2023 | 27.58        | OG     | 0.350 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 92.70%            | -                                     | AHD     |
| 364            | -                 | ESR CONSTRUCTION AND DEVELOPMENT CORPORATION | 10451        | L   | AAA      | LB  | GE   | 23JF0003- Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities- Construction of Access Road Leading Barangay Upper Pangl- Barangay Logan                                                                                                                                                                                                                                                                                                                                                                        | Ipil, Zamboanga Sibugay                        | 06/19/2023         | 1st          | Zamboanga Sibugay 2nd DEO                           | LF             | 85.883          | 321       | 04/03/2023 | 02/17/2024 | 23.73        | OG     | 0.384 | 0.300 | 0.150 | 0.024 | 0.042 | 0.050 | 95.00%            | -                                     | AHD     |
| 365            | -                 | ESR CONSTRUCTION AND DEVELOPMENT CORPORATION | 10451        | L   | AAA      | MA  | GE   | 23KH0010 - Rehabilitation of Iponan Flood Control Works, Revetment (Iponan Bridge I & II - Iponan Bridge III), along Iponan River, Bulua Side, Sta. 1+088.00 - Sta. 1+441.00 with exception                                                                                                                                                                                                                                                                                                                                                                            | Brgy. Iponan, Cagayan de Oro City              | 06/24/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 23.963          | 237       | 01/30/2023 | 09/23/2023 | 1.07         | OG     | 0.399 | 0.256 | 0.150 | 0.030 | 0.030 | 0.033 | 89.80%            | -                                     | AHD     |
| 366            | 271               | ETAN CONSTRUCTION                            | 39761        | L   | B        | SB  | GE   | 23IU0016 - OO1: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Access Road Leading to Sulpan Cave                                                                                                                                                                                                                                                                                                                                                                                      | Matuguinao, Samar                              | 06/26/2023         | 1st          | Samar 1st DEO                                       | LF             | 47.777          | 203       | 02/10/2023 | 08/31/2023 | 1.23         | OG     | 0.394 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 96.10%            | -                                     | AHD     |
| 367            | 272               | ETVR TRADING AND CONSTRUCTION                | 14581        | L   | A        | MA  | GE   | 22ED0012 - Construction of Mag-Asawang Tubig River Control along Brgy. San Carlos, Sta. 0+000.00 - Sta. 0+248.00                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Naujan, Oriental Mindoro                       | 05/25/2023         | 1st/Final    | Mindoro Oriental DEO                                | LF             | 48.097          | 264       | 07/14/2022 | 04/03/2023 | 4.25         | C      | 0.458 | 0.133 | 0.300 |       |       |       | 89.10%            | 89.10% Very Satisfactory              | AHD     |
| 368            | 273               | EUGAO CONSTRUCTION                           | 38944        | L   | D        | SB  | GE   | 23PF0003 - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones: Tabio-Bedbed-Baguiney-Sayapot Road in support of Coffee, Bamboo, Food and Feed Crops, Plantation Crops, Cutflowers and Fruit Trees Industries                                                                                                                                                                                                                                                                                                                    | Mankayan, Benguet                              | 06/02/2023         | 1st          | Benguet 2nd DEO                                     | LF             | 8.800           | 133       | 03/06/2023 | 07/16/2023 | 0.55         | OG     | 0.360 | 0.299 | 0.150 | 0.024 | 0.033 | 0.050 | 91.60%            | -                                     | AHD     |
| 369            | 274               | EUS CONSTRUCTION                             | 21878        | L   | B        | MA  | GE   | 22FC0126-Construction of Parang-South Poblacion By-Pass Road, South Poblacion Section                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Brgy. Parang, Jose Panganiban, Camarines Norte | 05/10/2023         | 2nd/Final    | Camarines Norte DEO                                 | LF             | 49.000          | 331       | 07/14/2022 | 06/09/2023 | 3.78         | C      | 0.500 | 0.140 | 0.300 | -     | -     | -     | 94.00%            | 94.18% Very Satisfactory              | AHD     |
| 370            | -                 | EUS CONSTRUCTION                             | 21878        | L   | B        | MA  | GE   | 22FC0080-Construction of Flood Control Structure along Matogdon River                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | Barangay Mabilo 2, Labo, Camarines Norte       | 05/11/2023         | 1st          | Camarines Norte DEO                                 | LF             | 23.747          | 457       | 03/23/2022 | 06/22/2023 | 0.81         | OG     | 0.387 | 0.253 | 0.150 | 0.030 | 0.028 | 0.050 | 89.80%            | -                                     | AHD     |
| 371            | -                 | EUS CONSTRUCTION                             | 21878        | L   | B        | MA  | GE   | 22FC0041 - Construction of Barangay Road, Barangay Langga San Lorenzo - Barangay Langga - Basud, Camarines Norte, Brgy. Langga                                                                                                                                                                                                                                                                                                                                                                                                                                         | San Lorenzo, Camarines Norte                   | 05/11/2023         | 2nd          | Camarines Norte Sub DEO                             | LF             | 47.529          | 376       | 03/23/2022 | 04/02/2023 | -5.46        | OG     | 0.397 | 0.300 | 0.095 | 0.030 | 0.033 | 0.033 | 88.80%            | -                                     | DEL     |
| 372            | 275               | EZ GOLD CONSTRUCTION & SUPPLY                | 39408        | L   | C        | SB  | GE   | 23GJ0061: Rehabilitation of Concrete Road – Construction/Rehabilitation of Road                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Phhc Blk22, Mandurriao, Iloilo City            | 06/29/2023         | 1st/Final    | Iloilo City DEO                                     | LF             | 4.949           | 47        | 04/17/2023 | 06/02/2023 | 0.00         | C      | 0.495 | 0.148 | 0.300 |       |       |       | 94.30%            | 94.30% Very Satisfactory              | ONS     |
| 373            | 276               | EZIONES CONSTRUCTION INC.                    | 34462        | L   | AAA      | LB  | GE   | 23IA0006- Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide- Secondary Roads- Naval- Caibiran Cross Country Road- K1040+200 (124degrees30minutes32seconds, 11degrees35minutes11 seconds to 124 degrees 30 minutes 33 seconds, 11 degrees 35 minutes and 11 seconds)                                                                                                                                                                                                                                                            | Brgy. Cabibihan, Caibiran, Biliran             | 06/22/2023         | 1st          | Biliran DEO                                         | LF             | 48.319          | 222       | 02/08/2023 | 09/17/2023 | 54.81        | OG     | 0.399 | 0.239 | 0.150 | 0.030 | 0.047 | 0.050 | 91.50%            | -                                     | AHD     |
| 374            | -                 | EZIONES CONSTRUCTION INC.                    | 34462        | L   | AAA      | LB  | GE   | 23IO0040 - Cluster 17: 1. Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tigbao - Pulak - Sta. Fe Road - K0910+400 - K0910+520 2. Asset Preservation - Rehabilitation/ Reconstruction of Roads Slips, Slope Collapse and Landslide - Tertiary Roads - Tigbao - Pulak - Sta. Fe Road - K0910+520 - K0910+680; 3. Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tigbao - Pulak - Sta. Fe Road - K0910+680 - K0910+867 | Tacloban City                                  | 06/21/2023         | 1st          | Regional Office No. VIII                            | LF             | 277.651         | 280       | 04/05/2023 | 01/09/2024 | 62.93        | OG     | 0.399 | 0.223 | 0.150 | 0.030 | 0.047 | 0.050 | 89.90%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                       |                                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY            | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|--------------------|--------------|--------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                    |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                          | LOCATION                                           |                    |              |                          |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 375            | -                 | EZIONES CONSTRUCTION INC.                                                                          | 34462        | L   | AAA      | LB  | GE   | 22100073 - Cluster 1, 1. Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Tigbao - Sta. Fe - San Miguel Road - K0907+900 - K0907+966, Tacloban LD 2. Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Tigbao - Sta. Fe San Miguel Road - K0907+996 - K0908+060                                | Tacloban City                                      | 06/21/2023         | 2nd/Final    | Regional Office No. VIII | LF             | 221.237         | 300       | 07/05/2022 | 04/30/2023 | 3.99         | C      | 0.497 | 0.169 | 0.300 |       |       |       | 96.60%            | 94.62% Very Satisfactory              | AHD     |
| 376            | -                 | EZIONES CONSTRUCTION INC.                                                                          | 34462        | L   | AAA      | LB  | GE   | 23100002 - Cluster 6: 1. Construction of Catarman Flood Control Structure (Catarman River Basin), Barangay Bangkerohan, Catarman, Northern Samar 2. Construction of Catarman Flood Control Structure (Catarman River Basin),Baranagay Macagtas - Ipil-Ipil Section                                                                                                                                            | Catarman, Northern Samar                           | 06/24/2023         | 1st          | Regional Office No. VIII | LF             | 221.724         | 300       | 03/15/2023 | 01/08/2024 | 19.23        | OG     | 0.385 | 0.298 | 0.150 | 0.030 | 0.037 | 0.050 | 95.00%            | -                                     | AHD     |
| 377            | -                 | EZIONES CONSTRUCTION INC.                                                                          | 34462        | L   | AAA      | LB  | GE   | 23100011 - Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tigbao - Sta. Fe - San Miguel Rd. - K0907+940 - K0908+060                                                                                                                                                                                                                  | Tacloban City                                      | 06/21/2023         | 1st          | Regional Office No. VIII | LF             | 144.603         | 300       | 02/23/2023 | 12/19/2023 | 68.11        | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 97.60%            | -                                     | AHD     |
| 378            | -                 | EZIONES CONSTRUCTION INC.                                                                          | 34462        | L   | AAA      | LB  | GE   | 22100024 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction/Extension of Catarman Flood Control Structures, Catarman River Basin, Brgy. Macagtas - Brgy. Ipil-Ipil Section                                                                                                                                                             | Catarman, Northern Samar                           | 06/21/2023         | 2nd/Final    | Regional Office No. VIII | LF             | 96.499          | 401       | 02/28/2022 | 04/04/2023 | 0.00         | C      | 0.319 | 0.200 | 0.300 |       |       |       | 81.90%            | 89.34% Very Satisfactory              | ONS     |
| 379            | -                 | EZIONES CONSTRUCTION INC.                                                                          | 34462        | L   | AAA      | LB  | GE   | 23100012 - Cluster 7: 1. Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tigbao - Sta. Fe - Sn Miguel Rd. - K0907+660 - K0907+860,Tacloban City LD 2. Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tigbao - Sta. Fe - Sn Miguel Road K0907+860 - K0907+940 | Tacloban City                                      | 06/21/2023         | 1st          | Regional Office No. VIII | LF             | 269.889         | 300       | 02/23/2023 | 12/19/2023 | 74.94        | OG     | 0.378 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 95.00%            | -                                     | AHD     |
| 380            | 277               | EZIONES CONSTRUCTION INC. / JGO BUILDERS (Joint Venture)                                           | JV-21-6051   | L   | AAA      | LB  | GE   | 22100040- Construction of Flood Control, Brgy. Belen                                                                                                                                                                                                                                                                                                                                                          | Leyte, Leyte 4th LD                                | 06/22/2023         | 1st          | Regional Office No. VIII | LF             | 190.871         | 560       | 03/07/2022 | 09/17/2023 | -4.29        | OG     | 0.396 | 0.239 | 0.107 | 0.030 | 0.045 | 0.033 | 85.00%            | -                                     | DEL     |
| 381            | 278               | EZIONES CONSTRUCTION INC. / MWJ CONSTRUCTION (Joint Venture)                                       | JV-21-5984   | L   | AAA      | LB  | GE   | 22100030 - Construction of Storm Surge Protection: Tide Embankment, Subsection 6.6                                                                                                                                                                                                                                                                                                                            | Brgy. San Roque, Tanauan Leyte                     | 06/21/2023         | 3rd/Final    | Regional Office No. VIII | LF             | 83.883          | 427       | 02/28/2022 | 04/30/2023 | 0.00         | C      | 0.486 | 0.162 | 0.300 |       |       |       | 94.80%            | 92.82% Very Satisfactory              | ONS     |
| 382            | 279               | EZIONES CONSTRUCTION INC. / NOAH BUILDERS & CONSTRUCTION SUPPLY (Joint Venture)                    | JV-22-7498   | L   | AAA      | LB  | GE   | 22100076 - Network Development - Construction of By-Pass and Diversion Roads, Tacloban City By-Pass Road Extension, (Package D)                                                                                                                                                                                                                                                                               | Tacloban City                                      | 06/19/2023         | 2nd/Final    | Regional Office No. VIII | LF             | 91.310          | 300       | 06/08/2022 | 04/03/2023 | 0.24         | C      | 0.493 | 0.161 | 0.300 |       |       |       | 95.40%            | 91.62% Very Satisfactory              | AHD     |
| 383            | 280               | F&J GENERAL CONSTRUCTION AND SUPPLY CORPORATION                                                    | 31963        | L   | B        | MA  | GE   | 22GA0110 - Construction of Revetment Wall along Aklan River                                                                                                                                                                                                                                                                                                                                                   | Brgy. Poblacion, Madalag, Aklan                    | 06/27/2023         | 2nd/Final    | Aklan DEO                | LF             | 48.250          | 311       | 06/08/2022 | 04/14/2023 | -0.31        | C      | 0.500 | 0.133 | 0.291 |       |       |       | 92.40%            | 91.62% Very Satisfactory              | DEL     |
| 384            | 281               | F. GURREA CONSTRUCTION, INC.                                                                       | 06995        | L   | AAA      | LB  | GE   | 22GP0039 - Rehabilitation of Concrete Road - Rehabilitation of Astorga-Lawaan-Bungsuwan Provincial Road                                                                                                                                                                                                                                                                                                       | Dumarao, Capiz                                     | 06/28/2023         | 3rd/Final    | Capiz 2nd DEO            | LF             | 48.999          | 373       | 04/06/2022 | 04/13/2023 | 0.63         | C      | 0.493 | 0.133 | 0.300 |       |       |       | 92.60%            | 90.98% Very Satisfactory              | AHD     |
| 385            | -                 | F. GURREA CONSTRUCTION, INCORPORATED                                                               | 06995        | L   | AAA      | LB  | GE   | 23GB0023: Construction of Flood Control Structure along Sibalom River                                                                                                                                                                                                                                                                                                                                         | Barangay Pantao, San Jose, Antique                 | 06/21/2023         | 1st          | Antique DEO              | LF             | 85.125          | 325       | 02/09/2023 | 12/30/2023 | 0.15         | OG     | 0.385 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 90.60%            | -                                     | AHD     |
| 386            | -                 | F. GURREA CONSTRUCTION, INCORPORATED                                                               | 06995        | L   | AAA      | LA  | GE   | 22GJ0021: Construction of Revetment – Construction of Revetment Wall along Jaro River                                                                                                                                                                                                                                                                                                                         | Brgy. San Isidro, Jaro, Iloilo City                | 06/29/2023         | 2nd/Final    | Iloilo City DEO          | LF             | 95.505          | 409       | 02/21/2022 | 04/05/2023 | 0.00         | C      | 0.454 | 0.134 | 0.300 |       |       |       | 88.80%            | 89.28% Very Satisfactory              | ONS     |
| 387            | 282               | F. GURREA CONSTRUCTION, INCORPORATED / GOLDEN ROADRUNNER INTERNATIONAL CORPORATION (Joint Venture) | JV-21-6077   | L   | AAA      | MA  | GE   | 22GI0013 - Construction of Aganan Flood Control Project (Jaro-Aganon River)                                                                                                                                                                                                                                                                                                                                   | Brgy. Balabag to Brgy. Buayo, Sta. Barbara, Iloilo | 06/30/2023         | 2nd/Final    | Iloilo 4th DEO           | LF             | 91.275          | 424       | 02/21/2022 | 04/20/2023 | 0.15         | C      | 0.422 | 0.199 | 0.300 |       |       |       | 92.10%            | 91.86% Very Satisfactory              | AHD     |
| 388            | 283               | F.A. TORRES CONSTRUCTION / MIGHTY DRAGON BUILDERS INC. (Joint Venture)                             | JV-22-8311   | L   | A        | MA  | GE   | 23EB0028 - Construction of Busuanga Flood Control Structure (Adela Section), Sta. 0+000 - Sta. 0+418                                                                                                                                                                                                                                                                                                          | Rizal, Occidental Mindoro                          | 05/23/2023         | 1st/Final    | Mindoro Occidental DEO   | LF             | 44.928          | 189       | 02/10/2023 | 08/17/2023 | 46.56        | C      | 0.455 | 0.190 | 0.300 |       |       |       | 94.50%            | 94.50% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                    | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                 |                                               | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                        | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|--------------------|--------------|------------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                        |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                    | LOCATION                                      |                    |              |                                                      |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 389            | 284               | FAME BUILDER PHILIPPINES                                                                               | 8936         | L   | B        | MA  | GB   | 22CB0071 - Construction of Multi-Purpose Building (Phase 2) at Tourism Center Park                                                                                                                                                                                      | Bagong Silang, Balanga City, Bataan           | 05/09/2023         | 2nd          | Bataan 2nd DEO                                       | LF             | 96.500          | 310       | 05/20/2022 | 03/25/2023 | 1.07         | OG     | 0.387 | 0.240 | 0.150 | 0.030 | 0.028 | 0.050 | 88.50%            | -                                     | AHD     |
| 390            | 285               | FIAT CONSTRUCTION SERVICES                                                                             | 05463        | L   | AAA      | MB  | GE   | 23OE0035 - Installation of Booster Pump at Estero de Quiapo Phase II                                                                                                                                                                                                    | Manila City                                   | 06/19/2023         | 1st          | North Manila DEO                                     | LF             | 70.587          | 113       | 03/10/2023 | 06/30/2023 | 1.06         | OG     | 0.400 | 0.274 | 0.150 | 0.030 | 0.042 | 0.050 | 94.60%            | -                                     | AHD     |
| 391            | 286               | FIAT CONSTRUCTION SERVICES / M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (Joint Venture)          | JV-20-4215   | F   | AAA      | LB  | GE   | 20Z00009 - Implementation of Civil Works for Marawi Transcentral Road, Phase III, Under Road Network Development Project in Conflict Affected Areas in Mindanao (RNDP-CAAM), JICA Loan Agreement No. PH-F-P1, Contract Package 3-A, Rehabilitation of Transcentral Road | Marawi City, Lanao Del Sur                    | 04/26/2023         | 1st          | UPMO,Roads Management Cluster I (Bilateral)          | FA             | 234.406         | 597       | 05/14/2021 | 12/31/2022 | -22.20       | OG     | 0.389 | 0.274 | 0.000 | 0.030 | 0.037 | 0.033 | 76.30%            | -                                     | DEL     |
| 392            | 287               | FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION                                                | 11645        | L   | B        | MA  | GE   | 23AD0046 - Construction of Flood Control leading to Candon - Santiago - San Esteban Coastal Road, Barangay Tamurong                                                                                                                                                     | Candon City, Ilocos Sur                       | 06/20/2023         | 1st          | Ilocos Sur 2nd DEO                                   | LF             | 38.024          | 230       | 04/04/2023 | 11/19/2023 | 22.37        | OG     | 0.389 | 0.300 | 0.150 | 0.030 | 0.056 | 0.050 | 97.50%            | -                                     | AHD     |
| 393            | 288               | FIT CONSTRUCTION                                                                                       | 35857        | L   | B        | SB  | GE   | 23AC0053 - Construction of Flood Control Along Bantaaray River, Brgy. San Sebastian                                                                                                                                                                                     | San Vicente, Ilocos Sur                       | 06/21/2023         | 1st          | Ilocos Sur 1st DEO                                   | LF             | 29.400          | 130       | 03/10/2023 | 07/17/2023 | 3.34         | OG     | 0.390 | 0.241 | 0.150 | 0.030 | 0.056 | 0.050 | 91.70%            | -                                     | AHD     |
| 394            | 289               | FJ MIRANDA CONSTRUCTION                                                                                | 41349        | L   | D        | SB  | GE   | 23PI0010 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/ Facilities - Construction of Abit Flood Control along Abit River                                                               | Tadian, Mountain Province                     | 06/02/2023         | 1st          | Mt. Province 1st DEO                                 | LF             | 27.792          | 151       | 04/10/2023 | 09/07/2023 | 45.22        | OG     | 0.398 | 0.300 | 0.150 | 0.030 | 0.042 | 0.033 | 95.30%            | -                                     | AHD     |
| 395            | -                 | FJ MIRANDA CONSTRUCTION                                                                                | 41349        | L   | D        | SB  | GE   | 23PI0019 - BASIC INFRASTRUCTURE PROGRAM (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities, Improvement of Road, Lenga                                                                                        | Tadian, Mountain Province                     | 06/02/2023         | 1st/Final    | Mt. Province 1st DEO                                 | LF             | 4.950           | 45        | 02/20/2023 | 04/05/2023 | 0.00         | C      | 0.495 | 0.200 | 0.300 | -     | -     | -     | 99.50%            | 99.50% Outstanding                    | ONS     |
| 396            | 290               | FLORDES CONSTRUCTION & TRADING CORP.                                                                   | 16916        | L   | AAA      | LA  | GE   | 22C00012 - Network Development Program - Construction of Bypass and Diversion Roads, San Ildefonso - San Miguel Bypass Road (Package 4)                                                                                                                                 | Province of Bulacan                           | 05/10/2023         | 1st          | Regional Office No. III                              | LF             | 96.499          | 505       | 03/17/2022 | 08/03/2023 | 1.91         | OG     | 0.389 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 91.50%            | -                                     | AHD     |
| 397            | -                 | FLORDES CONSTRUCTION & TRADING CORP.                                                                   | 16916        | L   | AAA      | MB  | GE   | 22CJ0110 - Flood Management Program Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Slope Protection Structure with Steel Sheet Pile Foundation Along Camiling River Left Bank,              | Camiling, Tarlac                              | 05/12/2023         | 2nd/Final    | Tarlac 1st DEO                                       | LF             | 95.564          | 409       | 03/30/2022 | 05/12/2023 | 3.42         | C      | 0.466 | 0.133 | 0.300 | -     | -     | -     | 89.90%            | 90.08% Very Satisfactory              | AHD     |
| 398            | 291               | FLORDES CONSTRUCTION AND TRADING CORP.                                                                 | 16916        | L   | AAA      | LB  | GE   | 22AI0146 - Construction of Slope Protection along Banila River, Balungao - Rosales (Package 4)                                                                                                                                                                          | Pangasinan                                    | 06/20/2023         | 2nd/Final    | Pangasinan 3rd DEO                                   | LF             | 43.156          | 376       | 04/08/2022 | 04/18/2023 | 0.00         | C      | 0.489 | 0.133 | 0.300 | -     | -     | -     | 92.20%            | 89.50% Very Satisfactory              | ONS     |
| 399            | 292               | FLORIANE CONSTRUCTION AND SUPPLY                                                                       | 12261        | L   | B        | MA  | GE   | 23ND0046 - Construction of Road at Purok 1 to Purok 6                                                                                                                                                                                                                   | Barangay Salvacion, Butuan City               | 06/26/2023         | 1st          | Butuan City District Engineering Office              | LF             | 6.794           | 75        | 05/02/2023 | 07/15/2023 | 26.80        | OG     | 0.394 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 95.70%            | -                                     | AHD     |
| 400            | 293               | FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION / M.E. SICAT CONSTRUCTION, INC. (Joint Venture) | JV-18-1522   | L   | AAA      | LB  | GB   | 18Z00008 - Construction of Public Attorney's Office (PAO) Building, Phase 1                                                                                                                                                                                             | Commonwealth Ave., Batasan Hills, Quezon City | 04/25/2023         | 2nd          | UPMO-Building and Special Project Management Cluster | LF             | 927.105         | 1359      | 03/21/2019 | 12/08/2022 | -3.62        | OG     | 0.387 | 0.250 | 0.114 | 0.030 | 0.070 | 0.017 | 88.80%            | -                                     | DEL     |
| 401            | 294               | FORT KLAN CONSTRUCTION DEVELOPMENT INC                                                                 | 34871        | L   | B        | MA  | GB   | 22OH0169 - Upgrading of UPMO - Flood Control Management Cluster Main Office, 2nd St., NCR Compound                                                                                                                                                                      | Port Area, Manila City                        | 06/27/2023         | 1st          | South Manila DEO                                     | LF             | 18.701          | 240       | 01/25/2023 | 09/21/2023 | 1.78         | OG     | 0.392 | 0.288 | 0.150 | 0.030 | 0.037 | 0.050 | 94.70%            | -                                     | AHD     |
| 402            | 295               | FORTUNE RDC ENTERPRISES                                                                                | 41515        | L   | B        | SB  | GE   | 22DO0015 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Bridge - Widening of Permanent Bridges - Balimbing Br. B02852LZ along Tanay - Sampaloc Road                                                                                        | Tanay, Rizal                                  | 05/12/2023         | 1st/Final    | Rizal 2nd District Engineering Office                | LF             | 10.789          | 313       | 02/16/2022 | 12/25/2022 | 0.00         | C      | 0.497 | 0.153 | 0.300 |       |       |       | 95.00%            | 95.00% Very Satisfactory              | ONS     |
| 403            | 296               | FOUNTAINHEAD CONSTRUCTION AND SUPPLY                                                                   | 35143        | L   | AA       | LA  | GE   | 22KD0009 - Upgrading of Damage Structure along Butuan City - Cagayan de Oro City - Iligan City Road, K1428+555 - K1429+000                                                                                                                                              | Cagayan de Oro City                           | 06/24/2023         | 2nd/Final    | Cagayan de Oro City 2nd District Engineering Office  | LF             | 14.700          | 265       | 02/21/2022 | 11/12/2022 | -1.12        | C      | 0.499 | 0.133 | 0.266 |       |       |       | 89.80%            | 85.42% Satisfactory                   | DEL     |
| 404            | 297               | FR ESPIRITU BUILDERS & DEVELOPMENT CORP.                                                               | 36719        | L   | AAA      | MA  | GE   | 22AA0042 - Construction/Rehabilitation of Flood Control Structure Along Quibel River, Brgy. Kalaw                                                                                                                                                                       | Dumalneg, Ilocos Norte                        | 06/23/2023         | 3rd/Final    | Ilocos Norte 1st DEO                                 | LF             | 85.885          | 426       | 03/03/2022 | 05/02/2023 | 1.30         | C      | 0.497 | 0.200 | 0.300 | -     | -     | -     | 99.70%            | 95.35% Very Satisfactory              | AHD     |
| 405            | 298               | FRAMECON BUILDERS                                                                                      | 22482        | L   | B        | MA  | GE   | 22CF0057 - Construction of Pampanga River Flood Control, Sta. 39+912.78 - Sta. 40+739.58                                                                                                                                                                                | Tambo Adorable, San Leonardo, Nueva Ecija     | 05/10/2023         | 2nd/Final    | Nueva Ecija 2nd DEO                                  | LF             | 96.500          | 378       | 03/02/2022 | 03/14/2023 | 0.00         | C      | 0.453 | 0.133 | 0.300 | -     | -     | -     | 88.60%            | 89.20% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                         | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                            | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|--------------------|--------------|------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                             |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                                           |                    |              |                                          |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 406            | 299               | FREDEN CONSTRUCTION / MFN BUILDERS (Joint Venture)                          | JV-23-10023  | L   | A        | MA  | GE   | 23ME0041 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Maitum - Lake Sebu Road - K1775+290 - K1775+420                                                                                                                | Maitum, Sarangani Province                         | 06/28/2023         | 1st          | Sarangani DEO                            | LF             | 35.164          | 180       | 04/26/2023 | 10/22/2023 | 13.83        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 407            | 300               | FROMARC BUILDERS AND GENERAL MERCHANDISE                                    | 26244        | L   | B        | MA  | GE   | 23DF0023 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Julian River, Barangay Malagasa | Imus City, Cavite                                  | 05/10/2023         | 1st          | Cavite 1st District Engineering Office   | LF             | 48.509          | 195       | 02/19/2023 | 09/01/2023 | 0.23         | OG     | 0.390 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 95.30%            | -                                     | AHD     |
| 408            | 301               | FRONT NINE KONSTRUCT (BUILDERS & REALTY DEVELOPMENT) CORPORATION            | 43725        | L   | AAA      | LB  | GE   | 23OG0038 - Rehabilitation of Flood Mitigation Structure along San Juan River (Phase XV)                                                                                                                                                                         | Quezon City                                        | 06/22/2023         | 1st          | Quezon City 2nd DEO                      | LF             | 41.001          | 210       | 02/17/2023 | 09/14/2023 | -0.29        | OG     | 0.353 | 0.290 | 0.147 | 0.030 | 0.037 | 0.033 | 89.00%            | -                                     | DEL     |
| 409            | 302               | FS CO BUILDERS AND SUPPLY                                                   | 46910        | L   | D        | SB  | GB   | 22FO0106 - Construction of Multi-Purpose Building, Brgy. Maninila                                                                                                                                                                                               | Guinobatan, Albay                                  | 05/11/2023         | 1st          | Albay 3rd DEO                            | LF             | 14.161          | 386       | 07/11/2022 | 07/31/2023 | 5.81         | OG     | 0.396 | 0.253 | 0.150 | 0.030 | 0.051 | 0.033 | 91.30%            | -                                     | AHD     |
| 410            | 303               | G. BARON CONSTRUCTION                                                       | 37142        | L   | B        | MA  | GB   | 23JB0056 - Construction of Multi-Purpose Building Banonong                                                                                                                                                                                                      | Zamboanga del Norte                                | 06/23/2023         | 1st          | Zamboanga del Norte 1st DEO              | LF             | 9.881           | 251       | 03/01/2023 | 06/11/2023 | 17.89        | OG     | 0.395 | 0.283 | 0.150 | 0.030 | 0.054 | 0.050 | 96.20%            | -                                     | AHD     |
| 411            | 304               | G.E. REYES CONSTRUCTION                                                     | 51740        | L   | C        | SB  | GB   | 23OH0025 - Local Program - National Building Program - Buildings and Other Structures - Multi-Purpose/Facilities - Rehabilitation of Facilities at DPWH Central Office Building, Bonifacio Drive, Port Area                                                     | Manila City                                        | 06/27/2023         | 1st          | South Manila DEO                         | LF             | 23.134          | 155       | 02/16/2023 | 07/20/2023 | 15.98        | OG     | 0.400 | 0.256 | 0.150 | 0.030 | 0.042 | 0.050 | 92.80%            | -                                     | AHD     |
| 412            | 305               | G.F. FABIAN CONSTRUCTION                                                    | 38962        | L   | A        | MA  | GE   | 22OH0146 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s Leading to Major/ Strategic Public Buildings/ Facilities - Construction of Walkway Bridge/ Hanging Bridge over P | Punta, Sta. Ana, Manila                            | 06/27/2023         | 2nd/Final    | South Manila DEO                         | LF             | 49.498          | 240       | 07/26/2022 | 03/22/2023 | 10.66        | C      | 0.495 | 0.170 | 0.300 |       |       |       | 96.50%            | 94.16% Very Satisfactory              | AHD     |
| 413            | 306               | G.F. ROVERO MERCHANDISING                                                   | 27268        | L   | B        | MA  | GE   | 22GA0009 - Road Widening along Aklan East Road (S00322PM) - K0299+652 - K0231+000, Aklan East Road                                                                                                                                                              | Aklan                                              | 06/27/2023         | 2nd/Final    | Aklan DEO                                | LF             | 41.813          | 195       | 05/23/2022 | 12/03/2022 | 5.01         | C      | 0.484 | 0.133 | 0.300 |       |       |       | 91.70%            | 91.04% Very Satisfactory              | AHD     |
| 414            | 307               | G.T.J. CONSTRUCTION                                                         | 42452        | L   | B        | MA  | GE   | 23EA0012: Asset Preservation Program- Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads-Tertiary Roads, Tigwi-Dampulan-Lipata-Yook-Buenavista RD- K0070+054.00-K0071+000.00                                                                      | Buenavista, Marinduque                             | 05/26/2023         | 1st          | Marinduque DEO                           | LF             | 23.686          | 143       | 01/31/2023 | 06/22/2023 | -0.78        | OG     | 0.383 | 0.253 | 0.142 | 0.030 | 0.047 | 0.033 | 88.80%            | -                                     | DEL     |
| 415            | 308               | GACOSCOS CONSTRUCTION / R.S. SEPIAN CONSTRUCTION & TRUCKING (Joint Venture) | JV-22-7764   | L   | B        | MB  | GE   | 22PE0054 - Construction of Road, Bua-Gumatdang-Pacalso Road, Itogon                                                                                                                                                                                             | Itogon, Benguet                                    | 06/02/2023         | 3rd/Final    | Benguet 1st DEO                          | LF             | 77.165          | 303       | 07/26/2022 | 05/24/2023 | 0.00         | C      | 0.494 | 0.133 | 0.300 | -     | -     | -     | 92.70%            | 93.21% Very Satisfactory              | ONS     |
| 416            | 309               | GACT ENTERPRISES                                                            | 36867        | L   | B        | MA  | GE   | 23FJ0005 - OO1: Network Development Program - Road Widening - Secondary Roads, Masbate-Cataingan-Placer Road - K0078+000 - K0078+380                                                                                                                            | Masbate                                            | 05/11/2023         | 1st          | Masbate 3rd DEO                          | LF             | 14.700          | 98        | 02/13/2023 | 05/21/2023 | -8.28        | OG     | 0.392 | 0.255 | 0.067 | 0.030 | 0.061 | 0.033 | 83.80%            | -                                     | DEL     |
| 417            | 310               | GAIL CONSTRUCTION AND SUPPLY                                                | 33832        | L   | B        | MA  | GB   | 22HA0135 - Construction of Multi-Purpose Building, (Tagbilaran City Coliseum)                                                                                                                                                                                   | Brgy. Dampas, Tagbilaran City, Bohol               | 05/30/2023         | 1st          | Bohol 1st DEO                            | LF             | 39.500          | 393       | 10/14/2022 | 11/10/2023 | 0.37         | OG     | 0.355 | 0.300 | 0.150 | 0.030 | 0.042 | 0.033 | 91.00%            | -                                     | AHD     |
| 418            | 311               | GAWANATO CONSTRUCTION CORPORATION                                           | 28687        | L   | B        | SB  | GE   | 23DC0013 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads, Tanauan-Talisay-Tagaytay Rd - K0068+385 - K0069+467          | Tanauan City, Batangas                             | 05/11/2023         | 1st          | Batangas 3rd District Engineering Office | LF             | 28.662          | 150       | 03/09/2023 | 08/05/2023 | 40.10        | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 95.80%            | -                                     | AHD     |
| 419            | 312               | GCI. CONSTRUCTION AND DEVELOPMENT CORP.                                     | 11346        | L   | AAA      | LB  | GE   | 23DB0056 - Organizational Outcome I : Ensure Safe and Reliable National Road System Asset Preservation Program Preventive Maintenance - Secondary Roads nasugbu - Lian - Calatagan Rd - K0111+000 - K0112+000                                                   | Lian, Batangas                                     | 05/13/2023         | 1st/Final    | Batangas 1st District Engineering Office | LF             | 57.890          | 120       | 03/21/2023 | 07/18/2023 | 95.00        | C      | 0.500 | 0.151 | 0.300 |       |       |       | 95.10%            | 95.10% Very Satisfactory              | AHD     |
| 420            | -                 | GCI. CONSTRUCTION AND DEVELOPMENT CORP.                                     | 11346        | L   | AAA      | LB  | GE   | 22FO0038-001: Ensure Safe and Reliable National Road System-Network Development Road-Widening-Primary Roads-Daang Maharlika (L2)- K0413+415-K0414+385                                                                                                           | Pamplona, Camarines Sur (2nd Legislative District) | 05/10/2023         | 2nd          | Regional Office No. V                    | LF             | 80.646          | 410       | 05/11/2022 | 06/24/2023 | -4.17        | OG     | 0.395 | 0.300 | 0.108 | 0.030 | 0.042 | 0.033 | 90.80%            | -                                     | DEL     |
| 421            | -                 | GCI. CONSTRUCTION AND DEVELOPMENT CORP.                                     | 11346        | L   | AAA      | LB  | GE   | 22FE0084 - OO1: Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Milaoor - Minalabac - Pili Rd - K0436+155 - K0436+320, K0440+070 - K0441+570                                                   | Minalabac, Camarines Sur                           | 05/10/2023         | 2nd          | Camarines Sur 2nd DEO                    | LF             | 83.663          | 317       | 08/22/2022 | 07/04/2023 | 0.19         | OG     | 0.400 | 0.280 | 0.150 | 0.030 | 0.023 | 0.033 | 91.60%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                             | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                              |                                                 | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                     | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|--------------------|--------------|---------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                 |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                 | LOCATION                                        |                    |              |                                                   |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 422            | 313               | GENESIS88 CONSTRUCTION INC.                                                     | 40999        | L   | A        | MA  | GE   | 23LB0012 - Construction of Revetment along Matina River, Matina Pangil Road Section, Right Bank                                                                                                                                                                                      | Davao City                                      | 06/26/2023         | 1st          | Davao City 1st DEO                                | LF             | 92.205          | 283       | 02/20/2023 | 11/29/2023 | 6.96         | OG     | 0.363 | 0.286 | 0.150 | 0.030 | 0.042 | 0.050 | 92.10%            | -                                     | AHD     |
| 423            | 314               | GENETIAN BUILDERS & ENTERPRISES INCORPORATED                                    | 18052        | L   | AAA      | MB  | GE   | 23J0006- Construction of By-Pass and Diversion Roads- Lower Baluran- Dumpoc Diversion Road                                                                                                                                                                                           | Imelda, Zamboanga Sibugay                       | 06/20/2023         | 1st          | Zamboanga Sibugay 1st DEO                         | LF             | 38.860          | 163       | 02/06/2023 | 07/18/2023 | -5.03        | OG     | 0.389 | 0.300 | 0.100 | 0.030 | 0.037 | 0.033 | 88.90%            | -                                     | DEL     |
| 424            | -                 | GENETIAN BUILDERS & ENTERPRISES INCORPORATED                                    | 18052        | L   | AAA      | MB  | GE   | 23JG0024- Asset Preservation-Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse, and Landslide- Tertiary Roads along Imelda- Bayog- Kumalarang- Lapuyan- Margosatubig Rd- K1719+700- K1719+933                                                                         | Brgy. Mahayahay, Kumalarang, Zamboanga del Sur  | 06/21/2023         | 1st          | Zamboanga del Sur 2nd DEO                         | LF             | 48.950          | 224       | 02/27/2023 | 10/08/2023 | 7.38         | OG     | 0.266 | 0.300 | 0.150 | 0.030 | 0.056 | 0.050 | 85.20%            | -                                     | AHD     |
| 425            | -                 | GENETIAN BUILDERS & ENTERPRISES INCORPORATED                                    | 18052        | L   | B        | MA  | GE   | 22JE0023- Sustainable Infrastructure Project Alleviating Gaps (SIPAG) Construction of Boniao- Santa Cruz- Pugwan- San Jose Road                                                                                                                                                      | Mahayag, Zamboanga del Sur                      | 06/22/2023         | 2nd/Final    | Zamboanga del Sur 1st DEO                         | LF             | 16.356          | 270       | 02/16/2022 | 11/12/2023 | -1.05        | C      | 0.440 | 0.200 | 0.268 |       |       |       | 90.80%            | 92.36% Very Satisfactory              | DEL     |
| 426            | 315               | GFI CONSTRUCTION SUPPLY & MERCHANDISE                                           | 40789        | L   | C        | SB  | GE   | 23MD0033 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Road along Banisilan - Gulling - Alameda - Libungan Road                                                                                                                     | Alameda, North Cotabato                         | 06/24/2023         | 1st          | Cotabato 1st DEO                                  | LF             | 13.583          | 136       | 04/27/2023 | 09/09/2023 | 6.26         | OG     | 0.375 | 0.259 | 0.150 | 0.030 | 0.033 | 0.050 | 89.70%            | -                                     | AHD     |
| 427            | 316               | GICAR CONSTRUCTION, INC.                                                        | 12624        | L   | AAA      | LB  | GE   | 23NG0025 - Preventive Maintenance - Primary Roads Daang Maharlika, (Surigao - Agusan Section) Daang Maharlika, K1132+000.00 - K1133+930.00                                                                                                                                           | Surigao del Norte                               | 06/20/2023         | 1st/Final    | Surigao del Norte 2nd District Engineering Office | LF             | 77.400          | 107       | 04/18/2023 | 08/02/2023 | 41.71        | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 428            | -                 | GICAR CONSTRUCTION, INC.                                                        | 12624        | L   | AAA      | MB  | GE   | 22NG0009 - Construction of Flood Mitigation Structure along Surigao River                                                                                                                                                                                                            | Brgy. Trinidad, Surigao City, Surigao del Norte | 06/20/2023         | 3rd/Final    | Surigao del Norte 2nd District Engineering Office | LF             | 86.849          | 423       | 03/11/2022 | 05/07/2023 | 17.46        | C      | 0.500 | 0.134 | 0.300 |       |       |       | 93.40%            | 92.14% Very Satisfactory              | AHD     |
| 429            | 317               | GICAR CONSTRUCTION, INC. / ZLREJ TRADING AND CONSTRUCTION CORP. (Joint Venture) | JV-22-7344   | L   | AAA      | MB  | GE   | 22HO0065 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/ Facilities, Construction of Road Dike along Valencia River (Right Side)                             | Alegria, Cebu                                   | 05/29/2023         | 2nd/Final    | Cebu 7th DEO                                      | LF             | 48.706          | 217       | 03/23/2022 | 10/25/2022 | 0.00         | C      | 0.496 | 0.147 | 0.300 | -     | -     | -     | 94.30%            | 90.04% Very Satisfactory              | ONS     |
| 430            | 318               | GICAR CONSTRUCTION, INC. / ZLREJ TRADING AND CONSTRUCTION CORP. (Joint Venture) | JV-21-5568   | L   | AAA      | LA  | GE   | 22HO0002 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Retrofitting/ Strengthening of Permanent Bridges, Cansaga Bay Br. (B00163CB) along Cansaga Bay Bridge                                                                            | Cebu Province                                   | 06/20/2023         | 2nd/Final    | Regional Office No. VII                           | LF             | 173.700         | 364       | 03/08/2022 | 03/06/2023 | 0.00         | C      | 0.500 | 0.199 | 0.300 | -     | -     | -     | 99.90%            | 95.52% Very Satisfactory              | ONS     |
| 431            | 319               | GJE BUILDERS CORPORATION                                                        | 18286        | L   | B        | MA  | GE   | 22CG0223 - Network Development Program: Construction of Bypass and Diversion Roads - Arayat- Magalang Bypass Road                                                                                                                                                                    | Pampanga                                        | 05/11/2023         | 1st/Final    | Pampanga 1st DEO                                  | LF             | 13.386          | 238       | 08/08/2022 | 04/02/2023 | 11.11        | C      | 0.485 | 0.132 | 0.300 | -     | -     | -     | 91.70%            | 91.70% Very Satisfactory              | AHD     |
| 432            | 320               | GKA ENGINEERING AND CONSTRUCTION                                                | 43080        | L   | C        | SB  | GE   | 23PB0001 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Barren River (downstream) Flood Control along Chico River Basin, Sta. 37+414 - Sta. 37+664 (R/S), Barangay Paddaoran | Conner, Apayao                                  | 06/02/2023         | 1st          | Apayao 1st DEO                                    | LF             | 23.969          | 193       | 02/12/2023 | 08/23/2023 | 46.72        | OG     | 0.390 | 0.290 | 0.150 | 0.024 | 0.037 | 0.050 | 94.10%            | -                                     | AHD     |
| 433            | -                 | GKA ENGINEERING AND CONSTRUCTION                                                | 43080        | L   | C        | SB  | GE   | 23PB0006 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads, Conner - Kabugao Rd. K0581+090 - K0581+319                                                                                               | Conner, Apayao                                  | 06/02/2023         | 1st          | Apayao 1st DEO                                    | LF             | 19.211          | 237       | 02/12/2023 | 10/06/2023 | 31.79        | OG     | 0.400 | 0.292 | 0.150 | 0.030 | 0.033 | 0.050 | 95.50%            | -                                     | AHD     |
| 434            | 321               | GOLDEN 3T CONSTRUCTION CORPORATION                                              | 33002        | L   | B        | MA  | GB   | 23OC0067 - Construction of Multi-Purpose Building at Goodwill 2 (Phase II), Barangay B.F. Homes                                                                                                                                                                                      | Parañaque City, Metro Manila                    | 06/29/2023         | 1st          | Metro Manila 2nd DEO                              | LF             | 14.700          | 210       | 02/15/2023 | 09/12/2023 | 10.16        | OG     | 0.379 | 0.285 | 0.150 | 0.030 | 0.042 | 0.050 | 93.60%            | -                                     | AHD     |
| 435            | 322               | GOLDEN LION CONSTRUCTION                                                        | 48207        | L   | C        | SB  | GE   | 23JC0030 - Construction of Concrete Road - Construction of Dipolog City                                                                                                                                                                                                              | Zamboanga del Norte                             | 06/22/2023         | 1st/Final    | Zamboanga del Norte 2nd DEO                       | LF             | 5.925           | 46        | 02/14/2023 | 03/31/2023 | 0.00         | C      | 0.490 | 0.137 | 0.300 |       |       |       | 92.70%            | 92.70% Very Satisfactory              | ONS     |
| 436            | -                 | GOLDEN LION CONSTRUCTION                                                        | 48207        | L   | C        | SB  | GE   | 23JC0017 - Reconstruction to Concrete Pavement Primary Roads - Dipolog - Sindangan - Liloy Road (S01057MN) - K1902+400 - K1902+907, K1902+948 - K1904+000                                                                                                                            | Sindangan, Zamboanga del Norte                  | 6/22/2023          | 1st          | Zamboanga del Norte 2nd DEO                       | LF             | 19.600          | 233       | 4/27/2023  | 12/15/2023 | 16.26        | OG     | 0.396 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 95.40%            | -                                     | AHD     |
| 437            | 323               | GOLDRICH CONSTRUCTION AND TRADING                                               | 16489        | L   | AAA      | LA  | GE   | 22PD0015 - Construction of By-Pass and Diversion Road - Major Mane to Kennon Road Bypass Road                                                                                                                                                                                        | Baguio City                                     | 06/02/2023         | 2nd/Final    | Baguio City DEO                                   | LF             | 44.100          | 400       | 04/04/2022 | 05/08/2023 | 0.00         | C      | 0.484 | 0.133 | 0.300 | -     | -     | -     | 91.70%            | 88.58% Satisfactory                   | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                        | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                            |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | LOCATION                        |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 438            | -                 | GOLDRICH CONSTRUCTION AND TRADING                                                          | 16489        | L   | AAA      | LA  | GE   | 23PD0059 - Improvement of Various Infrastructure in Support of National Security (Tatag ng Imprastruktura para sa Kapayapaan at Seguriday Program-TIKAS) Construction of PMA Access Road from Globe Tower to SAO Area, Philippine Military Academy                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Port Del Pilar, Baguio City     | 06/02/2023         | 1st          | Baguio City DEO                                    | LF             | 80.626          | 257       | 02/10/2023 | 10/24/2023 | 34.67        | OG     | 0.399 | 0.240 | 0.150 | 0.024 | 0.056 | 0.050 | 91.90%            | -                                     | AHD     |
| 439            | -                 | GOLDRICH CONSTRUCTION AND TRADING                                                          | 16489        | L   | AAA      | MB  | GE   | 23PD0057 - Contract Package 4: Construction/Rehabilitation/ of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Facilities/Drainage System along: a) Bued River (Main), Sta.3+930 - Sta.4+615, Baguio City b) Bued River (Tributaries), Sta. 0+000 - Sta. 0+120, Sta. 0+223 - Sta. 0+533                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Baguio City                     | 06/02/2023         | 1st          | Baguio City DEO                                    | LF             | 124.304         | 228       | 02/10/2023 | 09/25/2023 | 23.88        | OG     | 0.392 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 90.70%            | -                                     | AHD     |
| 440            | -                 | GOLDRICH CONSTRUCTION AND TRADING                                                          | 16489        | L   | AAA      | LA  | GE   | 23PD0001 - . Preventive Maintenance - Secondary Roads: 1) Asin Road - K0305+(-535) - K0305+(-291), K0305+000-K0306+541, (S04722LZ) Chainage 000 - Chainage 155. 2) Loakan Road - K0249+875-K0250+096, K0250+380 - K0250+842.3) Magsaysay Ave. (Trinidad Road) - (S00522LZ) Chainage 000 - Chainage 323. 4) Magsaysay Ave. (Trinidad Road) - (S00525LZ) Chainage 000 - Chainage 261. 5) Magsaysay Ave. (Trinidad Road) - (S00485LZ) - Chainage 000 - Chainage 195. B. Preventive Maintenance - Tertiary Roads: 1) Asin Road - K0307+(-064)-K0308+000, K0308+900-K0309+318,K0309+324-K0310+400. 2) Govt Ctr Road Cut-off Road - (S00438LZ) Chainage 000-Chainage 218. 3) Govt Ctr Road (Baguio City) - (S00472LZ) Chainage 000 - Chainage 216. 4) Magsaysay Ave. (Trinidad Road) West Service Road - (S00486LZ) Chainage 000 - Chainage 244 | Baguio City                     | 06/02/2023         | 1st          | Baguio City DEO                                    | LF             | 135.269         | 239       | 02/10/2023 | 10/06/2023 | 6.30         | OG     | 0.384 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 89.90%            | -                                     | AHD     |
| 441            | 324               | GOLDSTAR MARKETING AND CONSTRUCTION SERVICES INC.                                          | 40125        | L   | B        | SB  | GE   | 23GO0023: Construction of Drainage Structure - Construction/Rehabilitation/Improvement of Drainage System, Rosario Street                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Bacolod City, Negros Occidental | 06/24/2023         | 1st          | Bacolod City DEO                                   | LF             | 29.400          | 256       | 02/08/2023 | 10/21/2023 | 25.50        | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.035 | 0.033 | 88.30%            | -                                     | AHD     |
| 442            | 325               | GONZALODO ENTERPRISES                                                                      | 30681        | L   | A        | MA  | GE   | 23HM0025 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Secondary Roads, Siquijor Circumferential Rd - K0017+000 - K0018+000                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Siquijor Province               | 06/22/2023         | 1st          | Siquijor DEO                                       | LF             | 38.730          | 214       | 02/15/2023 | 09/16/2023 | 0.56         | OG     | 0.396 | 0.251 | 0.150 | 0.030 | 0.061 | 0.050 | 93.80%            | -                                     | AHD     |
| 443            | -                 | GONZALODO ENTERPRISES                                                                      | 30681        | L   | A        | MA  | GE   | 23HM0104 - Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities, Construction of Roads connecting Brgy. Calalinan to Brgy. Caitican                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Siquijor, Siquijor              | 06/22/2023         | 1st          | Siquijor DEO                                       | LF             | 18.560          | 154       | 04/11/2023 | 09/11/2023 | 0.55         | OG     | 0.395 | 0.248 | 0.150 | 0.030 | 0.056 | 0.050 | 92.90%            | -                                     | AHD     |
| 444            | 326               | GP & H CONSTRUCTION INCORPORATED                                                           | 36141        | L   | A        | MB  | GE   | 22LC0202 - Carmen - Tagum City Coastal Road, Package G                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Davao Del Norte                 | 06/24/2023         | 2nd/Final    | Davao del Norte 1st DEO                            | LF             | 70.270          | 372       | 04/07/2022 | 04/13/2023 | 0.00         | C      | 0.493 | 0.200 | 0.300 | -     | -     | -     | 99.30%            | 98.10% Outstanding                    | ONS     |
| 445            | 327               | GP & H CONSTRUCTION INCORPORATED / D.L. CERVANTES CONSTRUCTION CORPORATION (Joint Venture) | JV-23-9746   | L   | A        | MB  | GE   | 23LF0117 - Benigno S. Aquino Jr. - National Highway K1552+748 - K1552+1017, K1554+000 - K1554+991, K1555+772 - K1556+000, K1557+167 - K1557+411, K1571+000 - K1573+000                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Cateel, Davao Oriental          | 06/21/2023         | 1st          | Davao Oriental 1st DEO                             | LF             | 66.874          | 141       | 04/05/2023 | 08/23/2023 | 33.39        | OG     | 0.388 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.00%            | -                                     | AHD     |
| 446            | 328               | GRACE CONSTRUCTION CORPORATION                                                             | 3771         | L   | AAA      | LB  | GE   | 22KJ0019 - Widening of Permanent Bridge Malubog Bridge 2 (B00352MN) along Ozamis - Pagadian Road                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Ozamis City, Misamis Occidental | 06/22/2023         | 2nd/Final    | Misamis Occidental 2nd District Engineering Office | LF             | 34.467          | 302       | 01/21/2022 | 11/18/2022 | -4.60        | C      | 0.498 | 0.192 | 0.162 |       |       |       | 85.20%            | 85.20% Satisfactory                   | DEL     |
| 447            | 329               | GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR INC.                                            | 45914        | L   | AAA      | LA  | GE   | 23LF0073 - Construction of Flood Mitigation Structure along Baganga Mahan-ub River, Sta. 0+000 - Sta.0+500                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Baganga, Davao Oriental         | 06/21/2023         | 1st          | Davao Oriental 1st DEO                             | LF             | 94.574          | 263       | 03/03/2023 | 11/20/2023 | 44.59        | OG     | 0.378 | 0.262 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 448            | 330               | GRECO CONSTRUCTION AND SUPPLY                                                              | 21884        | L   | B        | MA  | GE   | 22MC0052-Widening of Permanent Bridges-Marbol Bridge (B00250MN) along Kidapawan-Magpet-Pangao-an Road                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Magpet, Cotabato                | 06/22/2023         | 2nd/Final    | Cotabato 2nd DEO                                   | LF             | 40.180          | 293       | 02/24/2022 | 12/13/2022 | 0.00         | C      | 0.497 | 0.134 | 0.300 |       |       |       | 93.10%            | 91.06% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                      | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                             |                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                          |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                | LOCATION                          |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 449            | 331               | GVDPM CONSTRUCTION CORP. / MILESTONE 888 CONSTRUCTION INC. (Joint Venture)               | JV-22-8566   | L   | A        | MB  | GE   | 23BC0001: Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads - Manila North Rd - K0623+182 - K0625+000                                                                   | Sanchez Mira, Cagayan             | 06/02/2023         | 1st          | Cagayan 2nd DEO                        | LF             | 48.012          | 124       | 02/23/2023 | 06/26/2023 | 11.94        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.054 | 0.050 | 92.40%            | -                                     | AHD     |
| 450            | 332               | H AND L BUILDERS AND CONSTRUCTION SUPPLIES                                               | 49415        | L   | C        | SB  | GE   | 22GD0026 - Widening of Bridge - Calaan Br. (800276PN) along Jct. Natl Road Mi-anay-Duyoc - Calaan-Panitan Rd.                                                                                                                                                       | Brgy. Calaan, Panitan, Capiz      | 06/24/2023         | 2nd/Final    | Capiz 1st DEO                          | LF             | 18.522          | 300       | 03/16/2022 | 01/09/2023 | 0.00         | C      | 0.491 | 0.134 | 0.300 |       |       |       | 92.50%            | 90.04% Very Satisfactory              | ONS     |
| 451            | 333               | H2 LANDMARK BUILDERS, INC.                                                               | 7400         | L   | A        | MB  | GE   | 22100096 - Construction of Gravel Road - Don Mariano Marcos - Malig - Sabat - Calagasan - San Isidro - Tagboa - New Visayas - Macangao Road, Package C                                                                                                              | Davao Oriental                    | 06/21/2023         | 2nd          | Regional Office No. XI                 | LF             | 116.477         | 472       | 03/11/2022 | 06/25/2023 | 0.25         | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 97.60%            | -                                     | AHD     |
| 452            | 334               | HALREY CONSTRUCTION, INC.                                                                | 02267        | L   | AAA      | LB  | GB   | 23OG0041 - Rehabilitation of Multi-Purpose Building with Site Development, Barangay Escopa III                                                                                                                                                                      | Quezon City                       | 06/22/2023         | 1st          | Quezon City 2nd DEO                    | LF             | 9.899           | 270       | 02/17/2023 | 11/13/2023 | 56.17        | OG     | 0.400 | 0.276 | 0.150 | 0.030 | 0.047 | 0.050 | 95.30%            | -                                     | AHD     |
| 453            | 335               | HANNA VIA CONSTRUCTION, INC.                                                             | 32887        | L   | B        | SB  | GE   | 23ME0015 - Jct. Mutag - Lebe - Datal Basak leading to Brgy. Kablacan Agri-Eco Sites, Brgy. Kablacan                                                                                                                                                                 | Maasim, Sarangani Province        | 06/28/2023         | 1st          | Sarangani DEO                          | LF             | 14.675          | 160       | 02/08/2023 | 07/17/2023 | 0.15         | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.90%            | -                                     | AHD     |
| 454            | 336               | HAUSLAND CONSTRUCTION                                                                    | 32378        | L   | AA       | MA  | GE   | 22DF0031 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Road Dike along Julian River, Brgy. Malagasang      | Imus City, Cavite                 | 05/10/2023         | 2nd/Final    | Cavite 1st District Engineering Office | LF             | 90.710          | 327       | 02/28/2022 | 01/20/2023 | 0.00         | C      | 0.416 | 0.133 | 0.300 |       |       |       | 84.90%            | 86.10% Satisfactory                   | ONS     |
| 455            | 337               | HAWK KEY CONSTRUCTION AND GENERAL MERCHANDISE CORP. / 11-16 CONSTRUCTION (Joint Venture) | JV-23-10036  | L   | A        | MA  | GE   | 23OB0134 - Construction of Slope Protection along Laguna Lakeshore (Package 6)                                                                                                                                                                                      | Taguig City                       | 06/20/2023         | 1st          | Metro Manila 1st DEO                   | LF             | 71.707          | 210       | 03/15/2023 | 10/10/2023 | 13.50        | OG     | 0.364 | 0.287 | 0.150 | 0.030 | 0.028 | 0.050 | 90.90%            | -                                     | AHD     |
| 456            | 338               | HOG CONSTRUCTION AND ENTERPRISES                                                         | 35955        | L   | D        | SB  | GE   | 23PD0021 - Construction of By-pass and Diversion Roads - Marcos Highway to Kennon Road                                                                                                                                                                              | Baguio City                       | 06/02/2023         | 1st          | Baguio City DEO                        | LF             | 16.361          | 180       | 02/13/2023 | 08/11/2023 | -4.83        | OG     | 0.350 | 0.300 | 0.102 | 0.022 | 0.047 | 0.033 | 85.40%            | -                                     | DEL     |
| 457            | 339               | HELM CONSTRUCTION & SUPPLIES                                                             | 34385        | L   | A        | MA  | GE   | 23HF0016 - Construction of Flood Mitigation Structure at Combado River, (Nangka Side)                                                                                                                                                                               | Brgy. Cantuod, Balamban, Cebu     | 06/21/2023         | 1st          | Cebu 3rd DEO                           | LF             | 67.452          | 254       | 02/09/2023 | 10/20/2023 | 24.39        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.60%            | -                                     | AHD     |
| 458            | -                 | HELM CONSTRUCTION & SUPPLIES                                                             | 34385        | L   | A        | MA  | GE   | 23HF0012 - Construction of Flood Mitigation Structure at Combado River                                                                                                                                                                                              | Brgy. Singing, Balamban, Cebu     | 06/21/2023         | 1st          | Cebu 3rd DEO                           | LF             | 67.178          | 254       | 02/09/2023 | 10/20/2023 | 1.04         | OG     | 0.391 | 0.284 | 0.150 | 0.030 | 0.056 | 0.050 | 96.10%            | -                                     | AHD     |
| 459            | 340               | HENSO CONSTRUCTION INC                                                                   | 10720        | L   | B        | MA  | GE   | 22JA0018 - Construction of Road, Barangay Cabatangan                                                                                                                                                                                                                | Zamboanga City, Zamboanga del Sur | 06/19/2023         | 3rd/Final    | Zamboanga City DEO                     | LF             | 29.691          | 297       | 03/16/2022 | 01/06/2023 | 7.41         | C      | 0.496 | 0.141 | 0.300 |       |       |       | 93.70%            | 92.92% Very Satisfactory              | AHD     |
| 460            | 341               | HERBERT MALMIS GENERAL MERCHANDISE AND CONTRACTOR, INCORPORATED                          | 04593        | L   | A        | MB  | GE   | 22HB0023 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of Road, Lico-Lico     | Sevilla, Bohol                    | 05/31/2023         | 2nd/Final    | Bohol 3rd DEO                          | LF             | 49.000          | 221       | 02/23/2022 | 10/01/2022 | 0.00         | C      | 0.494 | 0.146 | 0.300 | -     | -     | -     | 94.00%            | 93.34% Very Satisfactory              | ONS     |
| 461            | 342               | HGG BUILDERS AND SUPPLY                                                                  | 17824        | L   | A        | MB  | GE   | 22FI0039 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Calsuche Seawall, Sta. 0+195 - Sta. 0+363                                                                                      | Milagros, Masbate                 | 05/12/2023         | 2nd          | Masbate 2nd DEO                        | LF             | 96.500          | 376       | 03/30/2022 | 04/09/2023 | -3.16        | OG     | 0.399 | 0.298 | 0.118 | 0.030 | 0.056 | 0.033 | 93.40%            | -                                     | DEL     |
| 462            | -                 | HGG BUILDERS AND SUPPLY                                                                  | 17824        | L   | A        | MB  | GE   | 22FG0032-Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Tigaon-Goa-San Jose-Lagonoy-Guijalo via San Vicente Road, K0498+800.00-K0498+928.00; K0499+490.00-K0499+561.00; K0500+246.00-K0500+268.00; K0500+456.00-K0500+576.00 | Lagonoy, Camarines Sur            | 05/13/2023         | 2nd/Final    | Camarines Sur 4th DEO                  | LF             | 91.675          | 386       | 03/17/2022 | 04/06/2023 | 0.16         | C      | 0.497 | 0.134 | 0.300 | -     | -     | -     | 93.10%            | 92.44% Very Satisfactory              | AHD     |
| 463            | 343               | HIGH STRENGTH DEV. CORPORATION                                                           | 31976        | L   | A        | MA  | GE   | 23CM0011 - Network Development Program, Construction of By-Pass and Diversion Roads, Cawag-Philseco Bypass Road-Package 5                                                                                                                                           | Zambales                          | 05/12/2023         | 1st          | Zambales 2nd DEO                       | LF             | 49.000          | 180       | 02/10/2023 | 08/08/2023 | 33.79        | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.50%            | -                                     | AHD     |
| 464            | -                 | HIGH STRENGTH DEV. CORPORATION                                                           | 31976        | L   | A        | MA  | GE   | 23CM0016 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Dainage Systems, Rehabilitation of Camachile River (Downstream)                                                                                                    | Castillejos, Zambales             | 05/12/2023         | 1st          | Zambales 2nd DEO                       | LF             | 67.550          | 240       | 02/14/2023 | 10/11/2023 | 59.40        | OG     | 0.383 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 89.00%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                              |                                           | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                         | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR    | CPES VISIT RATING        | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------------|--------------|-------------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|--------|--------------------------|---------------------------------------|---------|
|                |                   |                                                                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                 | LOCATION                                  |                    |              |                                                       |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |        |                          |                                       |         |
| 465            | 344               | HILMARCS CONSTRUCTION CORPORATION                                                            | 2748         | L   | AAAA     | LB  | GB   | 18Z00036- Design and Building Contract for the Construction of the New Senate Building, Senate of the Philippines                                                                                                                                                                                                                                    | Navy Village, Fort Bonifacio, Taguig City | 01/03/2023         | 1st          | UPMO- Building and Special Project Management Cluster | LF             | 8,561.670       | 1955      | 03/22/2019 | 07/27/2024 | 0.79         | OG     | 0.387 | 0.272 | 0.150 | 0.030 | 0.070 | 0.050  | 95.90%                   | -                                     | AHD     |
| 466            | 345               | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 23385        | L   | AAA      | MB  | GE   | 22FO0098 - Cluster XV - 2022: Asset Preservation Program - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Ligao - Tabaco Rd. A. K0510+271 - K0510+351 B. K0512+838 - K0512+903 C. K0514+015 - K0514+100 D. K0507+495.8 - K0507+565                                                             | Ligao - Tabaco Road, Albay                | 05/11/2023         | 1st          | Albay 3rd DEO                                         | LF             | 33.955          | 367       | 07/26/2022 | 07/27/2023 | 3.95         | OG     | 0.398 | 0.250 | 0.150 | 0.030 | 0.047 | 0.050  | 92.50%                   | -                                     | AHD     |
| 467            | -                 | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 23385        | L   | AAA      | MB  | GE   | 23FA0003 - Construction of Causeway, Sitio Pasulmok Sula Balite, Barangay Alimsog                                                                                                                                                                                                                                                                    | Santo Domingo, Albay                      | 05/09/2023         | 1st          | Albay 1st DEO                                         | LF             | 69.300          | 247       | 03/07/2023 | 11/08/2023 | 46.53        | OG     | 0.347 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050  | 87.80%                   | -                                     | AHD     |
| 468            | -                 | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 23385        | L   | AAA      | MB  | GE   | 23FB0037 - SIPAG: Construction of Bilbao-Villahermosa Road (Phase 2)                                                                                                                                                                                                                                                                                 | Rapu-Rapu, Albay                          | 05/12/2023         | 1st          | Albay 2nd DEO                                         | LF             | 46.758          | 271       | 02/20/2023 | 11/17/2023 | 0.20         | OG     | 0.397 | 0.242 | 0.150 | 0.030 | 0.061 | 0.050  | 93.00%                   | -                                     | AHD     |
| 469            | -                 | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 23385        | L   | AAA      | MB  | GE   | 23FA0005 - Construction of Causeway, Phase 5, Sitio Balite, Barangay Alimsog                                                                                                                                                                                                                                                                         | Sto. Domingo, Albay                       | 05/09/2023         | 1st          | Albay 1st DEO                                         | LF             | 59.400          | 247       | 03/07/2023 | 11/08/2023 | 36.71        | OG     | 0.344 | 0.263 | 0.150 | 0.030 | 0.056 | 0.050  | 89.30%                   | -                                     | AHD     |
| 470            | -                 | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 23385        | L   | AAA      | MB  | GE   | 23FN0023 - CSSP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Bank Protection Structure along Pawili River, Brgy. Sto. Domingo - Fabrica Section, Sta.29+350.00 - Sta.29+588                                                            | Bula, Camarines Sur                       | 05/10/2023         | 1st          | Camarines Sur 5th DEO                                 | LF             | 69.821          | 251       | 02/17/2023 | 10/25/2023 | 48.48        | OG     | 0.400 | 0.243 | 0.150 | 0.030 | 0.056 | 0.050  | 92.90%                   | -                                     | AHD     |
| 471            | -                 | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 23385        | L   | AAA      | MB  | GE   | 23FN0024 - CSSP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Bank Protection Structure along Pawili River, Brgy. Fabrica Section, Sta.29+588.00 - Sta.29+825                                                                           | Bula, Camarines Sur                       | 05/10/2023         | 1st          | Camarines Sur 5th DEO                                 | LF             | 69.730          | 251       | 02/17/2023 | 10/25/2023 | 36.54        | OG     | 0.399 | 0.243 | 0.150 | 0.030 | 0.056 | 0.050  | 92.80%                   | -                                     | AHD     |
| 472            | 346               | HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION / AREMAR CONSTRUCTION CORP. (Joint Venture) | JV-22-7172   | L   | AAA      | MB  | GB   | 22FK0051 - Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building, Brgy. Sirangan                                                                                                                              | Sorsogon City, Sorsogon                   | 05/09/2023         | 1st          | Sorsogon 1st DEO                                      | LF             | 148.500         | 504       | 04/06/2022 | 08/22/2023 | -3.82        | OG     | 0.398 | 0.282 | 0.112 | 0.030 | 0.042 | 0.033  | 89.70%                   | -                                     | DEL     |
| 473            | 347               | HJ SHIPBUILDING & CONSTRUCTION CO., LTD.                                                     | FC-17-108    | F   | AAA      | LB  | GE   | 17200025 - Construction Works of the Integrated Disaster Risk Reduction and Climate Change Adaptation (IDRR-CCA) Measures in Low-Lying Areas of Pampanga Bay                                                                                                                                                                                         | Pampanga                                  | 04/25/2023         | 1st          | UPMO - Flood Control Management Cluster               | FA             | 5,729.980       | 2104      | 07/25/2018 | 04/27/2024 | 0.72         | OG     | 0.392 | 0.299 | 0.150 | 0.030 | 0.051 | 0.050  | 97.20%                   | -                                     | AHD     |
| 474            | 348               | HKBT CONSTRUCTION                                                                            | 48936        | L   | D        | SB  | GE   | 23PK0006: Organizational Outcome 2: Protect Lives and Properties Against Major Floods: Flood Management Program-Construction /Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Flood Control (Liglig Gilipo) along Chico Road River: Sta. 169+650 - Sta. 169+950 (RS), Barangay Tanglag | Lubuangan, Kalinga                        | 06/04/2023         | 1st          | Upper Kalinga DEO                                     | LF             | 16.610          | 320       | 02/21/2023 | 01/06/2024 | 10.89        | OG     | 0.400 | 0.248 | 0.150 | 0.030 | 0.042 | 0.050  | 92.00%                   | -                                     | AHD     |
| 475            | 349               | HKP CONSTRUCTION AND SUPPLY                                                                  | 34274        | L   | B        | MA  | GE   | 23FI0004 - OO1: Network Development Program - Road Widening - Secondary Roads, Masbate-Cataingan-Placer Road - K0067+632 - K0068+000                                                                                                                                                                                                                 | Masbate                                   | 05/11/2023         | 1st          | Masbate 3rd DEO                                       | LF             | 14.698          | 113       | 02/13/2023 | 06/05/2023 | 5.94         | OG     | 0.398 | 0.254 | 0.150 | 0.030 | 0.042 | 0.050  | 92.40%                   | -                                     | AHD     |
| 476            | 350               | HONY TRADING AND CONSTRUCTION                                                                | 26898        | L   | B        | MA  | GB   | 210B0132 - Construction of multi-purpose building                                                                                                                                                                                                                                                                                                    | Katuparan, Taguig City                    | 05/06/2023         | 1st/Final    | Metro Manila 1st DEO                                  | LF             | 49.000          | 441       | 06/21/2021 | 09/04/2022 | 16.00        | C      | 0.496 | 0.160 | 0.300 |       |       | 95.60% | 95.60% Very Satisfactory | AHD                                   |         |
| 477            | 351               | HONY TRADING AND CONSTRUCTION                                                                | 26898        | L   | B        | MA  | GE   | 23DO0015 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Teresa River,                                                                                       | Teresa, Rizal, 2nd LD                     | 05/12/2023         | 1st          | Rizal 2nd District Engineering Office                 | LF             | 64.983          | 280       | 02/10/2023 | 11/16/2023 | 9.29         | OG     | 0.399 | 0.289 | 0.150 | 0.030 | 0.042 | 0.050  | 96.00%                   | -                                     | AHD     |
| 478            | 352               | HPL GENERAL CONSTRUCTION                                                                     | 22289        | L   | B        | MA  | GE   | 23CL0050 - Construction of Flood Control Structure at Pamatawan River, Phase III, (PMS ID No.P0072569CLZ-CW1)                                                                                                                                                                                                                                        | San Miguel, San Antonio, Zambales         | 05/11/2023         | 1st          | Zambales 1st DEO                                      | LF             | 94.570          | 330       | 02/22/2023 | 01/17/2024 | 9.57         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050  | 92.10%                   | -                                     | AHD     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                       |                                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                          | LOCATION                                          |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 479            | 353               | I.A. BOSQUE CONSTRUCTION CORPORATION                                         | 12597        | L   | A        | MA  | GE   | 22DJ0131 - 002: Protect Lives and Properties Against Major Floods, Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection along Lagnas River (Upstream - Package 5)                                       | Sariaya, Quezon                                   | 05/11/2023         | 2nd          | Quezon 2nd District Engineering Office | LF             | 96.500          | 360       | 06/13/2022 | 06/07/2023 | 0.05         | OG     | 0.306 | 0.244 | 0.150 | 0.030 | 0.070 | 0.050 | 85.00%            | -                                     | AHD     |
| 480            | 354               | I.F. CLEMENTE CONSTRUCTION CORPORATION                                       | 41498        | L   | A        | MA  | GE   | 22OI0041 - Construction / Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads: PPTA Rd - K0026+115 - K0026+413                                                                                                                                                       | Muntinlupa City, Metro Manila                     | 06/26/2023         | 2nd/Final    | Las Piñas- Muntinlupa DEO              | LF             | 24.019          | 277       | 02/09/2022 | 11/12/2022 | 0.00         | C      | 0.490 | 0.180 | 0.300 |       |       |       | 97.00%            | 92.14% Very Satisfactory              | ONS     |
| 481            | 355               | IBC INTERNATIONAL BUILDERS CORPORATION                                       | 8576         | L   | AAA      | LB  | GE   | 23GK0130: Preventive Maintenance of Road: Asphalt Overlay - Bacolod North Rd [S00406NR] - K0042 + 266 - K0044 + 000, K0044 + 222 - K0044 + 231, K0045 + 260 - K0045 + 280, K0046 + 093 - K0046 + 697, K0047 + 000 - K0048 + 010, K0048 + 384 - K0048 + 829, K0050+616- K0051+000              | Manapla to Cadiz City, Negros Occidental          | 06/27/2023         | 1st          | Negros Occidental 1st DEO              | LF             | 86.007          | 134       | 03/28/2023 | 08/08/2023 | 2.04         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.033 | 90.00%            | -                                     | AHD     |
| 482            | 356               | IBC INTERNATIONAL BUILDERS CORPORATION                                       | 08576        | L   | AAA      | LB  | GE   | 23GF0008 - Preventive Maintenance - Tigbauan-Cordova- Leon- Jct. Rd.- K0023+539 - K0023+728, K0024+129 - K0024+268, K0027+288 - K0027+866, K0028+014 - K0029+394                                                                                                                              | Tigbauan, Iloilo                                  | 06/19/2023         | 1st          | Iloilo 1st DEO                         | LF             | 29.250          | 138       | 04/05/2023 | 08/20/2023 | 1.07         | OG     | 0.377 | 0.300 | 0.150 | 0.030 | 0.047 | 0.033 | 93.70%            | -                                     | AHD     |
| 483            | -                 | IBC INTERNATIONAL BUILDERS CORPORATION                                       | 08576        | L   | AAA      | LB  | GE   | 23GA0023 - Aklan West Road (Kalibo-Nabas) K0243+670 - K0243+755, Aklan West Road                                                                                                                                                                                                              | Aklan                                             | 06/27/2023         | 1st          | Aklan DEO                              | LF             | 93.200          | 289       | 03/09/2023 | 12/22/2023 | 41.30        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.056 | 0.033 | 90.90%            | -                                     | AHD     |
| 484            | 357               | IITYA CONSTRUCTION                                                           | 50429        | L   | D        | SB  | GE   | 23PL0035: Organizational Outcome1: Ensure Safe and Reliable National Road System- Asset Prevention- Construction/Upgrading/Rehabilitation of Drainage along National Roads -Secondary Roads- Mt. Province Bdry.-Calanan-Pinukpuk-Abbut Rd.(Cagaluwan-Calanan Sect) - K0470+(-300) - K0470+349 | Tabuk City, Kalinga                               | 06/03/2023         | 1st          | Lower Kalinga DEO                      | LF             | 6.103           | 110       | 03/10/2023 | 06/27/2023 | -3.82        | OG     | 0.392 | 0.300 | 0.112 | 0.030 | 0.047 | 0.033 | 91.40%            | -                                     | DEL     |
| 485            | 358               | IJK MAE CONSTRUCTION INC. / AMP 723 CONSTRUCTION CORPORATION (Joint Venture) | JV-22-8578   | L   | AAA      | MB  | GE   | 23CE0031 - Construction of Flood Control Structure along Labong River                                                                                                                                                                                                                         | Barangay Villarosa, (Phase 6), Licab, Nueva Ecija | 05/09/2023         | 1st          | Nueva Ecija 1st DEO                    | LF             | 96.495          | 270       | 02/22/2023 | 11/18/2023 | 0.01         | OG     | 0.379 | 0.300 | 0.150 | 0.030 | 0.065 | 0.050 | 97.40%            | -                                     | AHD     |
| 486            | 359               | IM CONSTRUCTION CORPORATION                                                  | 20074        | L   | A        | MB  | GE   | 23OF0092 - Preventive Maintenance - Secondary Roads - Commonwealth Ave. - K0020+520 - K0017+061                                                                                                                                                                                               | Quezon City                                       | 06/21/2023         | 1st          | Quezon City 1st DEO                    | LF             | 177.709         | 270       | 03/27/2023 | 12/21/2023 | 69.41        | OG     | 0.389 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 94.70%            | -                                     | AHD     |
| 487            | 360               | INFRA BUILDERS AND SELLERS, PHILS.                                           | 09391        | L   | B        | MA  | GE   | 23FB0014 - Flood Mitigation Structures Protecting Public Infrastructures / Facilities Construction of River Bank Protection Works and Drainage System along Barangay Padang (Upstream)                                                                                                        | Legazpi City, Albay                               | 05/12/2023         | 1st          | Albay 2nd DEO                          | LF             | 65.196          | 194       | 02/27/2023 | 09/08/2023 | 15.45        | OG     | 0.383 | 0.281 | 0.150 | 0.030 | 0.047 | 0.050 | 94.10%            | -                                     | AHD     |
| 488            | 361               | IRIGA JETSTONE CONSTRUCTION, INC.                                            | 03648        | L   | B        | MA  | GE   | 22FN0098 - 001: Ensure Safe and Reliable National Road System Network Development Program - Construction of By-Pass and Diversion Roads Iriga City Rapid Exit Bypass Road, Sta.2+859.00 - Sta.3+580.00                                                                                        | Iriga City, Camarines Sur                         | 05/10/2023         | 2nd/Final    | Camarines Sur 5th DEO                  | LF             | 37.582          | 128       | 11/22/2022 | 03/29/2023 | 9.25         | C      | 0.489 | 0.137 | 0.300 | -     | -     | -     | 92.60%            | 89.36% Very Satisfactory              | AHD     |
| 489            | 362               | IRONSIDE BUILDERS AND DEVELOPMENT CORPORATION                                | 50819        | L   | B        | SB  | GE   | 23OI0038 - Construction of Road including Drainage at Brgy. Pulanglupa 2                                                                                                                                                                                                                      | Las Piñas City, Metro Manila                      | 06/26/2023         | 1st/Final    | Las Piñas- Muntinlupa DEO              | LF             | 14.501          | 120       | 04/14/2023 | 08/11/2023 | 43.33        | C      | 0.488 | 0.162 | 0.300 |       |       |       | 95.00%            | 95.00% Very Satisfactory              | AHD     |
| 490            | 363               | IVY MICHELLE CONSTRUCTION AND TRADING INC.                                   | 24093        | L   | AAA      | MA  | GB   | 22EF0098: Construction Evacuation Center                                                                                                                                                                                                                                                      | Narra, Palawan                                    | 05/24/2023         | 1st          | Palawan 2nd DEO                        | LF             | 39.179          | 480       | 03/25/2022 | 07/17/2023 | -4.95        | OG     | 0.380 | 0.279 | 0.100 | 0.030 | 0.054 | 0.033 | 87.60%            | -                                     | DEL     |
| 491            | 364               | J. SIMEON CONSTRUCTION                                                       | 31867        | L   | A        | MA  | GE   | 22OD0042 - Improvement of Flood Control River Wall Along Polo River                                                                                                                                                                                                                           | Barangay Tagalog, Valenzuela City                 | 06/23/2023         | 3rd/Final    | Metro Manila 3rd DEO                   | LF             | 91.674          | 390       | 02/11/2022 | 03/07/2023 | 0.10         | C      | 0.487 | 0.168 | 0.300 |       |       |       | 95.50%            | 91.60% Very Satisfactory              | AHD     |
| 492            | -                 | J. SIMEON CONSTRUCTION                                                       | 31867        | L   | A        | MB  | GE   | 23OD0057 - Construction of Flood Control River Wall along Meycauayan River Coloong-Wawang Pulo (Phase 2)                                                                                                                                                                                      | Valenzuela City                                   | 06/23/2023         | 1st          | Metro Manila 3rd DEO                   | LF             | 42.636          | 300       | 02/21/2023 | 12/17/2023 | 2.25         | OG     | 0.387 | 0.272 | 0.150 | 0.030 | 0.047 | 0.050 | 93.60%            | -                                     | AHD     |
| 493            | 365               | J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND SUPPLIES                    | 35602        | L   | D        | SB  | GE   | 23AE0007 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - San Fernando - Bagulin Rd - K0278+585 - K0278+640                                                                                                                                     | La Union                                          | 06/19/2023         | 1st          | La Union 1st DEO                       | LF             | 18.704          | 210       | 03/07/2023 | 10/02/2023 | 51.50        | OG     | 0.379 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 96.00%            | -                                     | AHD     |
| 494            | 366               | J.C. ALBASON BUILDERS AND SUPPLY                                             | 35609        | L   | D        | SB  | GE   | 23GG0052 - Construction of Flood Control / Slope Protection along Sauge River                                                                                                                                                                                                                 | Brgy. Calmay, Janiuary, Iloilo                    | 06/20/2023         | 1st          | Iloilo 2nd DEO                         | LF             | 18.620          | 177       | 03/03/2023 | 08/26/2023 | 3.47         | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.051 | 0.033 | 90.20%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                    | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                        |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                                          |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 495            | 367               | J.E. TICO CONSTRUCTION CO., INC.                                                       | 7063         | L   | AA       | MA  | GE   | 23GE0051 - Construction of Flood Mitigation Structure – Construction of Flood Control System                                                                                                                                                                    | Barangay Santo Domingo, Nueva Valencia, Guimaras  | 06/29/2023         | 1st          | Guimaras DEO                                    | LF             | 33.437          | 239       | 03/17/2023 | 11/10/2023 | 12.02        | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.40%            | -                                     | AHD     |
| 496            | 368               | J.H. PAJARA CONSTRUCTION CORPORATION / EDMARI CONSTRUCTION AND TRADING (Joint Venture) | JV-18-1728   | L   | AAA      | LB  | GE   | 19C00023- Bridge Construction Replacement Program (BCRP) II, Pampanga Delta Bridge and Approaches, Sta. 61+411.95- Sta. 61+682.05, Masantol- Calumpit Road                                                                                                      | Masantol, Pampanga, Region III                    | 04/27/2023         | 2nd          | UPMO- Bridge Management Cluster                 | LF             | 566.628         | 1430      | 10/16/2019 | 09/14/2023 | -5.10        | OG     | 0.385 | 0.300 | 0.099 | 0.030 | 0.061 | 0.033 | 90.80%            | -                                     | DEL     |
| 497            | 369               | J.H.R. ENTERPRISES                                                                     | 39894        | L   | A        | MB  | GE   | 23CJ0006 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Flood Mitigation Structures protecting Public Infrastructures/Facilities Construction of Slope Protection with Steel Sheet Pile Foundation along Tarlac River (Right Dike), Colibangban | Paniqui, Tarlac                                   | 05/12/2023         | 1st          | Tarlac 1st DEO                                  | LF             | 47.531          | 181       | 01/30/2023 | 07/29/2023 | 40.04        | OG     | 0.398 | 0.241 | 0.150 | 0.030 | 0.061 | 0.050 | 93.00%            | -                                     | AHD     |
| 498            | -                 | J.H.R. ENTERPRISES                                                                     | 39894        | L   | A        | MB  | GE   | 23NE0031 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide along Dinagat-Loreto Rd., K0027+990 - K0028+316                                                                                                                     | Basilisa, Dinagat Islands                         | 06/21/2023         | 1st          | Dinagat Islands District Engineering Office     | LF             | 80.090          | 345       | 03/21/2023 | 02/28/2024 | 25.04        | OG     | 0.375 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 93.30%            | -                                     | AHD     |
| 499            | 370               | J.L. MALECDAN CONSTRUCTION                                                             | 48474        | L   | D        | SB  | GE   | 23PE0002 - Retrofitting/ Strengthening of Bridge- Camp 3 Br. No. 2 (B02173L2) along Kennon Road, Tuba, Benguet                                                                                                                                                  | Tuba, Benguet                                     | 06/01/2023         | 1st/Final    | Benguet 1st DEO                                 | LF             | 0.979           | 30        | 02/20/2023 | 03/21/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.3% Very Satisfactory               | ONS     |
| 500            | 371               | J.M LACORTE CONSTRUCTION                                                               | 39470        | L   | B        | MA  | GE   | 22NB0027 - Rehabilitation of Concrete Road Rehabilitation of Bunaguit Road                                                                                                                                                                                      | Brgy. Bunaguit, Esperanza, Agusan del Sur         | 06/26/2023         | 2nd          | Agusan del Sur 1st District Engineering Office  | LF             | 49.000          | 490       | 03/18/2022 | 07/20/2023 | 7.62         | OG     | 0.396 | 0.270 | 0.150 | 0.030 | 0.051 | 0.050 | 94.70%            | -                                     | AHD     |
| 501            | 372               | J.M. LUCIANO CONSTRUCTION INC.                                                         | 02083        | L   | AAA      | LB  | GE   | 23N00017 - Carac-an Parallel Br. Along Surigao - Davao Coastal Rd.                                                                                                                                                                                              | Madrid, Surigao del Sur                           | 06/27/2023         | 1st          | Regional Office No. XIII                        | LF             | 140.421         | 300       | 03/24/2023 | 01/17/2024 | 20.43        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.033 | 89.50%            | -                                     | AHD     |
| 502            | -                 | J.M. LUCIANO CONSTRUCTION INC.                                                         | 02083        | L   | AAA      | LB  | GE   | 22N00182 - Construction of San Roque, Bislig to Bunawan By-pass Road                                                                                                                                                                                            | Bunawan, Agusan del Sur                           | 06/29/2023         | 2nd/Final    | Regional Office No. XIII                        | LF             | 101.325         | 270       | 09/02/2022 | 05/29/2023 | 2.52         | C      | 0.499 | 0.150 | 0.300 |       |       |       | 94.90%            | 92.32% Very Satisfactory              | AHD     |
| 503            | -                 | J.M. LUCIANO CONSTRUCTION INC.                                                         | 02083        | L   | AAA      | LB  | GE   | 22N00101 - Carac-an Parallel Br. along Surigao - Davao Coastal Rd.                                                                                                                                                                                              | Madrid, Surigao del Sur                           | 06/27/2023         | 2nd/Final    | Regional Office No. XIII                        | LF             | 101.325         | 326       | 03/18/2022 | 02/06/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 91.86% Very Satisfactory              | ONS     |
| 504            | -                 | J.M. LUCIANO CONSTRUCTION, INC.                                                        | 02083        | L   | AAA      | LB  | GE   | 23NH0045 - Construction of Dike along Tago River Basin                                                                                                                                                                                                          | Brgy. Anahao, Tago, Surigao Del Sur               | 06/27/2023         | 1st          | Surigao del Sur 1st District Engineering Office | LF             | 48.524          | 196       | 04/05/2023 | 10/17/2023 | 41.75        | OG     | 0.400 | 0.248 | 0.150 | 0.030 | 0.033 | 0.050 | 91.10%            | -                                     | AHD     |
| 505            | 373               | J.M. MALIGAYA CONSTRUCTION AND CONSTRUCTION SUPPLY                                     | 15018        | L   | AA       | MA  | GE   | 22DF0013 - Convergence and Special Support Program, Construction /Improvement of Access Roads Leading to Seaports (Kalsada Tungo sa Paliparan, Riles, at Daungan Program- KATUPARAN), Calibuyo Road Leading to Cavite Gateway Terminal                          | Tanza, Cavite                                     | 05/10/2023         | 2nd/Final    | Cavite 1st District Engineering Office          | LF             | 46.202          | 318       | 02/24/2022 | 01/07/2023 | 0.00         | C      | 0.492 | 0.165 | 0.300 |       |       |       | 95.70%            | 92.88% Very Satisfactory              | ONS     |
| 506            | 374               | J.S. LAYSON & CO., INC.                                                                | 02653        | L   | A        | MA  | GE   | 23GF0060 - Improvement of Amorogtong Road                                                                                                                                                                                                                       | Igbaras, Iloilo                                   | 06/19/2023         | 1st          | Iloilo 1st DEO                                  | LF             | 33.957          | 172       | 03/13/2023 | 08/31/2023 | 12.99        | OG     | 0.391 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 91.70%            | -                                     | AHD     |
| 507            | 375               | J-1 BUILDERS CORPORATION / NARAGSAK CONSTRUCTION (Joint Venture)                       | JV-21-6682   | L   | B        | MA  | GE   | 22MC0034-Construction of Concrete Road- Construction of Road, Kalaisan-Sumbac Road                                                                                                                                                                              | Kidapawan City, North Cotabato                    | 06/22/2023         | 2nd/Final    | Cotabato 2nd DEO                                | LF             | 49.000          | 325       | 03/21/2022 | 02/08/2023 | -0.91        | C      | 0.485 | 0.200 | 0.273 |       |       |       | 95.80%            | 93.78% Very Satisfactory              | DEL     |
| 508            | 376               | JA ACHACOSO ENTERPRISES & GENERAL SERVICES                                             | 33229        | L   | A        | SB  | GB   | 22HA0067 - Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rainwater Collector System - Construction of Level III Water Supply System                                                                                                          | Catigbian, Bohol                                  | 06/01/2023         | 2nd/Final    | Bohol 1st DEO                                   | LF             | 55.400          | 270       | 03/24/2022 | 12/18/2022 | 22.22        | C      | 0.500 | 0.134 | 0.300 | -     | -     | -     | 93.40%            | 90.39% Very Satisfactory              | AHD     |
| 509            | 377               | JA EIR ELECTRICAL, CONSTRUCTION AND SUPPLY                                             | 39000        | L   | B        | SB  | GE   | 23FC0029-Construction of Slope Protection Work                                                                                                                                                                                                                  | Barangay San Lorenzo, Sta. Elena, Camarines Norte | 05/11/2023         | 1st          | Camarines Norte DEO                             | LF             | 9.553           | 85        | 04/05/2023 | 06/28/2023 | 52.19        | OG     | 0.400 | 0.237 | 0.150 | 0.030 | 0.037 | 0.050 | 90.40%            | -                                     | AHD     |
| 510            | 378               | JAGONBUILD CONSTRUCTION CORP.                                                          | 24748        | L   | A        | MB  | GB   | 23OD0040 - Construction (Completion) of Multi-Purpose Building (Barangay Hall), Barangay 176, Phase 1                                                                                                                                                           | Caloocan City                                     | 06/23/2023         | 1st          | Metro Manila 3rd DEO                            | LF             | 30.044          | 330       | 02/21/2023 | 01/16/2024 | 34.89        | OG     | 0.392 | 0.275 | 0.150 | 0.030 | 0.037 | 0.050 | 93.40%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                       | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                   |                                       | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                           |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                      | LOCATION                              |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 511            | 379               | JAICA CONST. CORP.                                                                        | 44541        | L   | A        | MA  | GE   | 22DJ0159 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM: Construction/ Improvement of Access Roads leading to Seaports (Kalsada Tungo sa Paliparan, Riles at Daungan Program - KATUPARAN), Quezon Eco-Tourism - Cotta - Dalahican - Talao-Talao - Mayao Road, Packag           | Lucena City, Quezon                   | 05/11/2023         | 2nd          | Quezon 2nd District Engineering Office              | LF             | 48.250          | 390       | 05/23/2022 | 06/16/2023 | 20.74        | OG     | 0.389 | 0.251 | 0.150 | 0.030 | 0.070 | 0.050 | 94.00%            | -                                     | AHD     |
| 512            | 380               | JAIME B. CHING ENTERPRISES                                                                | 4256         | L   | A        | MB  | GE   | 23GM0029: Road Widening - Bacolod South RD (Kabankalan-Hinobaan Section) K0111+568- K0112+549, K0112+560-K0112+1002, K0113+009- K0114+000                                                                                                                                 | Cauayan, Negros Occidental            | 06/23/2023         | 1st          | Negros Occidental 3rd DEO                           | LF             | 82.580          | 269       | 02/20/2023 | 11/15/2023 | 1.83         | OG     | 0.393 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.50%            | -                                     | AHD     |
| 513            | -                 | JAIME B. CHING ENTERPRISES                                                                | 4256         | L   | A        | MB  | GE   | 23GM0013: Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structure along Hilabangan River (Upstream of Approach B of Hilabangan Br.) Phase 1,Brgy. Oroag                                                                                   | Kabankalan City, Negros Occidental    | 06/23/2023         | 1st          | Negros Occidental 3rd DEO                           | LF             | 89.263          | 254       | 02/20/2023 | 10/31/2023 | 60.26        | OG     | 0.391 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.30%            | -                                     | AHD     |
| 514            | -                 | JAIME B. CHING ENTERPRISES                                                                | 4256         | L   | A        | MB  | GE   | 23GN0051: Construction of Flood Mitigation Structures along Bago River                                                                                                                                                                                                    | Bago City, Negros Occidental          | 06/25/2023         | 1st          | Negros Occidental 4th DEO                           | LF             | 79.278          | 295       | 04/11/2023 | 01/30/2024 | 5.32         | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.40%            | -                                     | AHD     |
| 515            | -                 | JAIME B. CHING ENTERPRISES                                                                | 4256         | L   | A        | MB  | GE   | 23GN0045: Off-carriageway Improvement - Secondary Roads, Bago - Mambucal Rd, K0025 +(-165) - K0034 + 404                                                                                                                                                                  | Bago City, Negros Occidental          | 06/25/2023         | 1st          | Negros Occidental 4th DEO                           | LF             | 93.681          | 182       | 03/29/2023 | 09/26/2023 | 0.42         | OG     | 0.391 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.30%            | -                                     | AHD     |
| 516            | -                 | JAIME B. CHING ENTERPRISES                                                                | 4256         | L   | A        | MB  | GE   | 23GK0001: Construction of Flood Control Structure with Esplanade of Himoga-an River                                                                                                                                                                                       | Sagay City, Negros Occidental         | 06/27/2023         | 1st          | Negros Occidental 1st DEO                           | LF             | 86.848          | 395       | 02/14/2023 | 03/14/2024 | 39.24        | OG     | 0.382 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 89.90%            | -                                     | AHD     |
| 517            | 381               | JAMARI CONSTRUCTION / ABAYCER CONSTRUCTION SUPPLIES & GENERAL MERCHANDISE (Joint Venture) | JV-22-8393   | L   | AAA      | MA  | GE   | 23KH0006 - Construction of Drainage, Barangay Kauswagan                                                                                                                                                                                                                   | Cagayan de Oro City, Misamis Oriental | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 39.147          | 182       | 01/30/2023 | 07/30/2023 | 0.28         | OG     | 0.393 | 0.275 | 0.150 | 0.030 | 0.047 | 0.050 | 94.00%            | -                                     | AHD     |
| 518            | 382               | JANN-NORRIS CONSTRUCTION AND SUPPLIES INC.                                                | 35880        | L   | A        | MA  | GE   | 21P00020- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control along Lagawe River, Sta. 0+000 - Sta. 0+680 | Lagawe, Ifugao                        | 06/05/2023         | 3rd/Final    | CAR Regional Office                                 | LF             | 61.571          | 266       | 04/05/2022 | 12/26/2022 | 0.00         | C      | 0.499 | 0.200 | 0.300 | -     | -     | -     | 99.90%            | 93.45% Very Satisfactory              | ONS     |
| 519            | 383               | JANUARY BUILDERS                                                                          | 39818        | L   | A        | MA  | GE   | 23HE0094-Organizational Outcome 2: Protect Lives and Properties against Major Floods-Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Seawall Protecting Regional Mobile Force Battalion 7          | Barangay Bahay, Sibonga, Cebu         | 06/02/2023         | 1st          | Cebu 2nd DEO                                        | LF             | 53.060          | 226       | 03/06/2023 | 10/17/2023 | 25.26        | OG     | 0.391 | 0.277 | 0.150 | 0.030 | 0.033 | 0.050 | 93.10%            | -                                     | AHD     |
| 520            | -                 | JANUARY BUILDERS                                                                          | 39818        | L   | A        | MA  | GB   | 23HE0035-Local Program (LP)-Buildings and Other Structures-Multipurpose/Facilities-National Building Program-Construction (Completion) of Two Storey Office Building, DPWH Cebu 2nd District Engineering Office                                                           | Talisay, Cebu                         | 06/02/2023         | 1st          | Cebu 2nd DEO                                        | LF             | 29.400          | 270       | 02/15/2023 | 11/11/2023 | 0.17         | OG     | 0.392 | 0.241 | 0.150 | 0.030 | 0.042 | 0.050 | 90.50%            | -                                     | AHD     |
| 521            | 384               | JANUARY BUILDERS / QM BUILDERS (Joint Venture)                                            | JV-22-8908   | L   | A        | MA  | GE   | 23HE0039-Organizational Outcome 1: Ensure Safe and Reliable National Road System-Asset Preservation Program-Preventive Maintenance- Primary Roads-N. Bacalso Avenue (Cebu South Road), K0009+(-466)-K0009+424                                                             | Talisay City, Cebu                    | 06/02/2023         | 1st          | Cebu 2nd DEO                                        | LF             | 26.254          | 103       | 03/16/2023 | 06/26/2023 | 17.87        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 522            | 385               | JARGON CONSTRUCTION & SUPPLY                                                              | 23474        | L   | A        | MB  | GE   | 22MH0016-Road Widening-SNA-Lebak-Kalamansig Rd-K1848+(-999)-K1848+857                                                                                                                                                                                                     | Sen. Ninoy Aquino, Sultan Kudarat     | 06/25/2023         | 3rd/Final    | Sultan Kudarat 2nd DEO                              | LF             | 49.000          | 323       | 01/31/2022 | 12/19/2022 | -1.47        | C      | 0.500 | 0.200 | 0.256 |       |       |       | 95.60%            | 89.00% Satisfactory                   | DEL     |
| 523            | -                 | JARGON CONSTRUCTION AND SUPPLY                                                            | 23474        | L   | AAA      | LB  | GE   | 23MC0006-Construction of Road Slope Protection Structure-Kidapawan-Ilomavis Tourist Road, K1638+300-K1638+338                                                                                                                                                             | Kidapawan City, North Cotabato        | 06/22/2023         | 1st          | Cotabato 2nd DEO                                    | LF             | 49.000          | 180       | 03/21/2023 | 09/16/2023 | 9.00         | OG     | 0.385 | 0.282 | 0.150 | 0.030 | 0.051 | 0.050 | 94.80%            | -                                     | AHD     |
| 524            | -                 | JARGON CONSTRUCTION AND SUPPLY                                                            | 23474        | L   | A        | MA  | GE   | 22MF0012: Construction of Flood Control Structure, Ala River (Kalawag Section)                                                                                                                                                                                            | Isulan, Sultan Kudarat                | 06/21/2023         | 4th/Final    | Sultan Kudarat 1st DEO                              | LF             | 48.969          | 382       | 02/22/2022 | 03/10/2023 | -1.70        | C      | 0.495 | 0.160 | 0.249 |       |       |       | 90.40%            | 88.86% Satisfactory                   | DEL     |
| 525            | 386               | JARGON CONSTRUCTION AND SUPPLY / ROWIE'S CONSTRUCTION (Joint Venture)                     | 23474        | L   | AAA      | LB  | GE   | 23NH0051 - Construction of Flood Control, Barangay Dagocdoc                                                                                                                                                                                                               | Tandag City, Surigao Del Sur          | 06/27/2023         | 1st          | Surigao del Sur 1st District Engineering Office     | LF             | 95.055          | 237       | 04/17/2023 | 12/09/2023 | 28.89        | OG     | 0.400 | 0.250 | 0.150 | 0.030 | 0.033 | 0.050 | 91.30%            | -                                     | AHD     |
| 526            | 387               | JASA BUILDER'S                                                                            | 31330        | L   | AAA      | LA  | GE   | 23GD0009 - Rehabilitation of Concrete Road - Rehabilitation of Cabug-cabug - Bayuyan - Yating - Tabun-acan Road                                                                                                                                                           | Pilar, Capiz                          | 06/24/2023         | 1st          | Capiz 1st DEO                                       | LF             | 48.443          | 171       | 02/15/2023 | 08/04/2023 | 0.02         | OG     | 0.380 | 0.272 | 0.150 | 0.030 | 0.042 | 0.050 | 92.40%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                  | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                               |                               | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                      |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                  | LOCATION                      |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 527            | 388               | JAYKRIS ENTERPRISES                                                                                  | 30906        | L   | B        | MA  | GE   | 23A0018 - Construction/Maintenance of Flood Control Mitigation Structures and Drainage System - Construction of Shoreline Protection at Ayala Section                                                                                                 | Zamboanga City                | 06/19/2023         | 1st          | Zamboanga City DEO                                  | LF             | 39.099          | 269       | 03/17/2023 | 12/10/2023 | 13.16        | OG     | 0.390 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 95.30%            | -                                     | AHD     |
| 528            | 389               | JBM ENGINEERS AND SUPPLY                                                                             | 36885        | L   | B        | MA  | GE   | 23II0023 - Construction of Road, Barangay Catigbian to Barangay Palmera                                                                                                                                                                               | Laoang, Northern Samar        | 06/24/2023         | 1st          | Northern Samar 2nd DEO                              | LF             | 59.533          | 270       | 02/07/2023 | 11/03/2023 | 44.19        | OG     | 0.379 | 0.285 | 0.150 | 0.022 | 0.042 | 0.050 | 92.80%            | -                                     | AHD     |
| 529            | 390               | JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY                                                         | 37603        | L   | AAA      | MA  | GE   | 23B00006 - Organizational Outcome 2: Protect Lives and Properties Againsts Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Dranage System at Camasi, Phase II | Peñablanca, Cagayan           | 06/02/2023         | 1st          | Cagayan 3rd DEO                                     | LF             | 29.288          | 270       | 02/09/2023 | 11/05/2023 | 21.35        | OG     | 0.397 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.40%            | -                                     | AHD     |
| 530            | 391               | JCL CONSTRUCTION AND SUPPLY                                                                          | 50408        | L   | D        | SB  | GE   | 22II0008 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Secondary Roads, Catarman - Laoang Road, K0765+(-473) - K0765+177                                                                                | Northern Samar, 2nd District  | 06/24/2023         | 3rd/Final    | Northern Samar 2nd DEO                              | LF             | 19.012          | 285       | 02/14/2022 | 11/25/2022 | 3.85         | C      | 0.485 | 0.177 | 0.300 |       |       |       | 96.20%            | 90.71% Very Satisfactory              | AHD     |
| 531            | 392               | JDLS CONSTRUCTION CORPORATION / ENRIQUE T. CHUA CONSTRUCTION DEVELOPMENT CORPORATION (Joint Venture) | JV-22-8748   | L   | B        | MA  | GE   | 23P80010 - Network Development - Construction of Missing Links/New Roads Abra-Kalinga-Apayao Road (Buluan - Banban - Puguin - Sacpil - Pinukpuk)                                                                                                      | Conner, Apayao                | 06/02/2023         | 1st          | Apayao 1st DEO                                      | LF             | 96.041          | 276       | 02/13/2023 | 11/15/2023 | 24.82        | OG     | 0.395 | 0.293 | 0.150 | 0.030 | 0.033 | 0.050 | 95.10%            | -                                     | AHD     |
| 532            | 393               | JDRS CONSTRUCTION & SUPPLIES / FPI CONSTRUCTION AND SUPPLY (Joint Venture)                           | JV-21-6295   | L   | AA       | MA  | GE   | 22MH0007-Construction of Road Slope Protection Structure-Isulan Jct-Ninoy Aquino Rd-K1812+859-K1812+949, K1814+140-K1814+156, K1814+334-K1814+372                                                                                                     | Bagumbayan, Sultan Kudarat    | 06/25/2023         | 2nd/Final    | Sultan Kudarat 2nd DEO                              | LF             | 37.222          | 348       | 01/31/2022 | 01/13/2023 | -7.17        | C      | 0.498 | 0.200 | 0.085 |       |       |       | 78.30%            | 84.12% Satisfactory                   | DEL     |
| 533            | 394               | JDRS CONSTRUCTION & SUPPLIES CORP. / ABU CONSTRUCTION (Joint Venture)                                | JV-23-4652   | L   | AAA      | LB  | GE   | 23M00060-Widening of Bridge-Lower Apopong Bridge (B01885MN) along Albert Morrow Blvd., K1653+1414-K1653+1534                                                                                                                                          | General Santos City           | 06/27/2023         | 1st          | Regional Office No. XII                             | LF             | 114.642         | 264       | 03/15/2023 | 12/03/2023 | 4.26         | OG     | 0.375 | 0.298 | 0.150 | 0.030 | 0.042 | 0.050 | 94.50%            | -                                     | AHD     |
| 534            | 395               | JEIA AND SOLO ENTERPRISES AND DEVELOPMENT CORPORATION                                                | 35371        | L   | B        | MA  | GE   | 23IH0020 - Road Widening - Catarman - Calbayog Road, K0779+100 - K0780+000                                                                                                                                                                            | Lope de Vega, Northern Samar  | 06/25/2023         | 1st          | Northern Samar 1st DEO                              | LF             | 39.149          | 255       | 02/10/2023 | 10/22/2023 | 47.85        | OG     | 0.391 | 0.282 | 0.150 | 0.030 | 0.033 | 0.050 | 93.60%            | -                                     | AHD     |
| 535            | 396               | JEJORS CONSTRUCTION CORPORATION                                                                      | 05143        | L   | AAA      | LA  | GE   | 23KL0011 - Asset Preservation Program - Preventive Maintenance - Primary Roads - Butuan City-Cagayan de Oro City-Iligan City Rd - K1451 + 174 - K1451 + 428                                                                                           | El Salvador, Misamis Oriental | 06/20/2023         | 1st/Final    | Misamis Oriental 2nd District Engineering Office    | LF             | 12.323          | 77        | 02/17/2023 | 05/04/2023 | 0.00         | C      | 0.491 | 0.135 | 0.300 |       |       |       | 92.60%            | 92.60% Very Satisfactory              | ONS     |
| 536            | -                 | JEJORS CONSTRUCTION CORPORATION                                                                      | 05143        | L   | AAA      | LA  | GE   | 23KL0028 - Access Road leading to Malanang Ostrich Farm, Brgy. Malanang, Opol                                                                                                                                                                         | Misamis Oriental              | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office    | LF             | 44.177          | 197       | 02/17/2023 | 09/01/2023 | 27.29        | OG     | 0.391 | 0.261 | 0.150 | 0.030 | 0.042 | 0.050 | 92.40%            | -                                     | AHD     |
| 537            | -                 | JEJOR'S CONSTRUCTION CORPORATION                                                                     | 05143        | L   | AAA      | LA  | GE   | 23KE0006 - Widening of Permanent Bridges Maubog Bridge II (B0005CG) along Camiguin Circumferential Road                                                                                                                                               | Mambajao, Camiguin            | 06/23/2023         | 1st          | Camiguin District Engineering Office                | LF             | 18.998          | 202       | 02/14/2023 | 09/03/2023 | -4.93        | OG     | 0.391 | 0.240 | 0.150 | 0.024 | 0.042 | 0.050 | 83.10%            | -                                     | DEL     |
| 538            | -                 | JEJOR'S CONSTRUCTION CORPORATION                                                                     | 05143        | L   | AAA      | LA  | GE   | 23KE0005 - Widening of Permanent Bridges Maac Bridge (B00026CG) along Camiguin Circumferential Road                                                                                                                                                   | Guinsiliban, Camiguin         | 06/23/2023         | 1st          | Camiguin District Engineering Office                | LF             | 190.009         | 202       | 02/14/2023 | 09/03/2023 | 0.62         | OG     | 0.400 | 0.241 | 0.150 | 0.024 | 0.051 | 0.050 | 91.60%            | -                                     | AHD     |
| 539            | -                 | JEJOR'S CONSTRUCTION CORPORATION                                                                     | 05143        | L   | AAA      | LA  | GE   | 23KE0004 - Wedining of Permanent Bridges Baylo Bridge (B00029CG) along Camiguin Circumferential Road                                                                                                                                                  | Mambajao, Camiguin            | 06/23/2023         | 1st          | Camiguin District Engineering Office                | LF             | 13.956          | 240       | 02/14/2023 | 10/11/2023 | 0.64         | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 91.50%            | -                                     | AHD     |
| 540            | -                 | JEJOR'S CONSTRUCTION CORPORATION                                                                     | 05143        | L   | AAA      | LA  | GE   | 23KD0005 - Retrofitting/Strengthening of Bridge - Marcos Br. (B01396MN) along Butuan City - Cagayan de Oro City - Iligan City road                                                                                                                    | Cagayan de Oro City           | 06/24/2023         | 1st          | Cagayan de Oro City 2nd District Engineering Office | LF             | 47.773          | 230       | 02/13/2023 | 09/30/2023 | 5.30         | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.056 | 0.050 | 92.00%            | -                                     | AHD     |
| 541            | -                 | JEJOR'S CONSTRUCTION CORPORATION                                                                     | 05143        | L   | AAA      | MA  | GE   | 23KE0051 - Construction of Benoni Seawall Including Wave Breaker                                                                                                                                                                                      | Mahinog, Camiguin             | 06/23/2023         | 1st          | Camiguin District Engineering Office                | LF             | 47.521          | 186       | 04/20/2023 | 10/22/2023 | 3.86         | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.047 | 0.050 | 91.10%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                         | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                          |                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                             |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                             | LOCATION                               |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 542            | 397               | JELCON-CONSTRUCTION AND TRADING CORPORATION / WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. (Joint Venture) | JV-22-7148   | L   | AA       | MB  | GE   | 22DM0103 - Construction of Road along Patabog-Ilayang Yuni                                                                                                                                                                                                                                                                       | Mulanay, Quezon                        | 05/12/2023         | 1st          | Quezon 3rd District Engineering Office | LF             | 96.500          | 429       | 04/04/2022 | 06/06/2023 | 6.84         | OG     | 0.400 | 0.271 | 0.150 | 0.030 | 0.056 | 0.050 | 95.70%            | -                                     | AHD     |
| 543            | 398               | JELM CONSTRUCTION                                                                                           | 33230        | L   | AA       | MA  | GE   | 23I00006 - Construction of Flood Control Structure along Binahaan River                                                                                                                                                                                                                                                          | Brgy. Cahumayhumayan, Tanauan, Leyte   | 06/21/2023         | 1st          | Regional Office No. VIII               | LF             | 106.150         | 300       | 03/15/2023 | 01/08/2024 | 72.15        | OG     | 0.400 | 0.293 | 0.150 | 0.030 | 0.047 | 0.050 | 97.00%            | -                                     | AHD     |
| 544            | -                 | JELM CONSTRUCTION                                                                                           | 33230        | L   | AA       | MA  | GE   | 23IC0040- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Control Structure along Binahaan River                                                                                                                                                | Brgy. Baras, Tanauan, Leyte            | 06/22/2023         | 1st          | Leyte 1st DEO                          | LF             | 48.499          | 200       | 03/28/2023 | 10/13/2023 | 0.63         | OG     | 0.396 | 0.297 | 0.150 | 0.024 | 0.042 | 0.050 | 95.90%            | -                                     | AHD     |
| 545            | 399               | JELM CONSTRUCTION / R. YAO CONSTRUCTION (Joint Venture)                                                     | JV-22-8830   | L   | A        | MA  | GE   | 23IC0039- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structure along Binahaan River                                                                                                                                               | Brgy. San Joaquin, Palo, Leyte         | 06/22/2023         | 1st          | Leyte 1st DEO                          | LF             | 48.939          | 200       | 03/20/2023 | 10/05/2023 | 30.35        | OG     | 0.396 | 0.294 | 0.150 | 0.030 | 0.047 | 0.050 | 96.70%            | -                                     | AHD     |
| 546            | 400               | JELSIE CONSTRUCTION & SUPPLY                                                                                | 44943        | L   | B        | MA  | GE   | 23EB0015-R1 - Retrofitting/Strengthening of Permanent Bridges - Amnay Br. (B00102MR) along Mindoro West Coastal Rd (Phase III)                                                                                                                                                                                                   | Sablayan, Occidental Mindoro           | 05/23/2023         | 1st          | Mindoro Occidental DEO                 | LF             | 49.000          | 193       | 02/10/2023 | 08/21/2023 | 62.57        | OG     | 0.400 | 0.257 | 0.150 | 0.030 | 0.042 | 0.033 | 91.20%            | -                                     | AHD     |
| 547            | 401               | JEMAK CONSTRUCTION & SUPPLY                                                                                 | 32056        | L   | A        | MB  | GE   | 23DL0057 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of Missing Links/ New Roads 1. Atimonan-Mauban Road                                                                                                                                                | Atimonan, Quezon                       | 05/13/2023         | 1st          | Quezon 4th District Engineering Office | LF             | 66.207          | 270       | 02/10/2023 | 11/06/2023 | 8.45         | OG     | 0.397 | 0.295 | 0.150 | 0.030 | 0.042 | 0.050 | 96.40%            | -                                     | AHD     |
| 548            | 402               | JEP CONSTRUCTION                                                                                            | 36000        | L   | B        | MA  | GE   | 23PK0005: Organizational Outcome2: Protect Lives and Properties against Major Floods; Flood Management Program; Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Kurur-Paluwi Flood Control along Chico River, Sta. 192+305 - Sta. 192+435 (RS), Basao | Tinglayan, Kalinga                     | 06/04/2023         | 1st          | Upper Kalinga DEO                      | LF             | 9.753           | 155       | 02/21/2023 | 07/25/2023 | -1.31        | OG     | 0.400 | 0.297 | 0.137 | 0.030 | 0.037 | 0.033 | 93.40%            | -                                     | DEL     |
| 549            | 403               | JERRY R. SANTIAGO CONSTRUCTION CORP. / F-DEY CONSTRUCTION AND TRADING (Joint Venture)                       | JV-22-8326   | L   | B        | MA  | GE   | 23CF0020 - Construction of Flood Control Mitigation Structure Along Pampanga River, Sta. 26+360 - Sta. 26+697.60                                                                                                                                                                                                                 | Barangay Alua, San Isidro, Nueva Ecija | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                    | LF             | 70.570          | 270       | 03/24/2023 | 12/18/2023 | 69.84        | OG     | 0.372 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 90.30%            | -                                     | AHD     |
| 550            | 404               | JFR CONSTRUCTION INC.                                                                                       | 35890        | L   | B        | MA  | GE   | 23IU0013 - OO1: Construction of By-Pass and Diversion Roads, Calbayog Airport By-Pass Road                                                                                                                                                                                                                                       | Calbayog City, Samar                   | 06/26/2023         | 1st          | Samar 1st DEO                          | LF             | 69.120          | 189       | 03/27/2023 | 10/01/2023 | 0.01         | OG     | 0.367 | 0.279 | 0.150 | 0.030 | 0.042 | 0.050 | 91.80%            | -                                     | AHD     |
| 551            | -                 | JFR CONSTRUCTION INC.                                                                                       | 35890        | L   | B        | MA  | GE   | 23IU0002 -OO2: Construction of Flood Control Structure along Gandara River, Barangay Casabahan (Phase II)                                                                                                                                                                                                                        | Gandara, Samar                         | 06/26/2023         | 1st          | Samar 1st DEO                          | LF             | 52.098          | 243       | 03/27/2023 | 11/24/2023 | -5.30        | OG     | 0.387 | 0.300 | 0.097 | 0.030 | 0.051 | 0.033 | 89.80%            | -                                     | DEL     |
| 552            | -                 | JFR CONSTRUCTION INC.                                                                                       | 35890        | L   | B        | MA  | GE   | 23IU0006 - OO2: Construction of Flood Control Structure along Calbayog River (Phase II), Barangay Carmen                                                                                                                                                                                                                         | Calbayog City, Samar                   | 06/26/2023         | 1st          | Samar 1st DEO                          | LF             | 19.160          | 180       | 02/10/2023 | 08/08/2023 | -4.50        | OG     | 0.369 | 0.250 | 0.105 | 0.024 | 0.042 | 0.033 | 82.30%            | -                                     | DEL     |
| 553            | 405               | JFR CONSTRUCTION INC. / ND CARANZO BUILDERS & CONSTRUCTION SUPPLY (Joint Venture)                           | JV-22-8989   | L   | B        | MA  | GE   | 23IU0012 - OO1: Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads, Daang Maharlika (SM) [San Isidro-San Juanico Br.), K0782+342 - K0782+497, K0783+196] - K0783+(-130)]                                                                                                            | Samar                                  | 06/26/2023         | 1st          | Samar 1st DEO                          | LF             | 50.075          | 190       | 03/15/2023 | 09/20/2023 | 1.22         | OG     | 0.392 | 0.273 | 0.150 | 0.030 | 0.047 | 0.050 | 94.20%            | -                                     | AHD     |
| 554            | 406               | JG GARCIA CONSTRUCTION & SUPPLY                                                                             | 21054        | L   | B        | MA  | GE   | 23AJ0033- Construction of Slope Protection Works along Angalacan River, Coral                                                                                                                                                                                                                                                    | Mapandan, Pangasinan                   | 06/21/2023         | 1st          | Pangasinan 4th DEO                     | LF             | 47.574          | 200       | 05/12/2023 | 11/27/2023 | 8.07         | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 91.90%            | -                                     | AHD     |
| 555            | -                 | JG GARCIA CONSTRUCTION & SUPPLY                                                                             | 21054        | L   | B        | MA  | GE   | 23AIH0073 - Construction of Riverbank Protection, Brgy. Poblacion                                                                                                                                                                                                                                                                | Manaoag, Pangasinan                    | 06/22/2023         | 1st          | Pangasinan 2nd DEO                     | LF             | 19.596          | 158       | 05/12/2023 | 10/16/2023 | 25.26        | OG     | 0.400 | 0.239 | 0.150 | 0.030 | 0.047 | 0.050 | 91.60%            | -                                     | AHD     |
| 556            | 407               | JG ORANZA CONSTRUCTION                                                                                      | 33370        | L   | B        | MA  | GE   | 22ME0033 - Construction of Flood Control along Kalaong River (Upstream)                                                                                                                                                                                                                                                          | Maitum, Sarangani Province             | 06/28/2023         | 2nd/Final    | Sarangani DEO                          | LF             | 48.999          | 377       | 03/17/2022 | 03/28/2023 | 0.00         | C      | 0.500 | 0.138 | 0.300 |       |       |       | 93.80%            | 93.38% Very Satisfactory              | ONS     |
| 557            | 408               | JGO BUILDERS                                                                                                | 42627        | L   | B        | MA  | GE   | 22IL0118 - Basic Infrastructure Program - Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Road Slope Protection along Rizal - Aguban Road                                                                                                                                              | Tomas Oppus, Southern Leyte            | 06/25/2023         | 2nd/Final    | Southern Leyte DEO                     | LF             | 69.300          | 437       | 04/06/2022 | 06/16/2023 | 0.00         | C      | 0.500 | 0.132 | 0.300 |       |       |       | 93.20%            | 89.60% Very Satisfactory              | ONS     |
| 558            | -                 | JGO BUILDERS                                                                                                | 42627        | L   | B        | MA  | GE   | 23IM0033 - Construction of Flood Control Structure, Mahayahay Creek                                                                                                                                                                                                                                                              | Tacloban City                          | 06/21/2023         | 1st          | Tacloban City DEO                      | LF             | 54.963          | 229       | 03/23/2023 | 11/06/2023 | 5.87         | OG     | 0.379 | 0.261 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 559            | -                 | JGO BUILDERS                                                                                                | 42627        | L   | B        | MA  | GE   | 23IC0038- Construction of Flood Control Mitigation Structures and Drainage Systems - Const. of Flood Control structure along Bangon River                                                                                                                                                                                        | Brgy. Arado, Palo, Leyte               | 06/22/2023         | 1st          | Leyte 1st DEO                          | LF             | 48.510          | 200       | 03/24/2023 | 10/09/2023 | 33.20        | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 97.10%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                        | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                     |                                              | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|--------------------|--------------|------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                            |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                        | LOCATION                                     |                    |              |                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 560            | 409               | JGORANZA CONSTRUCTION                                                      | 33370        | L   | B        | MA  | GE   | 23MB0009-Construction of Concrete Revetment                                                                                                                                                                                                                                                                                                 | Barangay Klinan 6, Polomolok, South Cotabato | 06/27/2023         | 1st          | South Cotabato 1st DEO | LF             | 53.061          | 167       | 02/21/2023 | 08/06/2023 | 34.54        | OG     | 0.400 | 0.257 | 0.150 | 0.030 | 0.042 | 0.050 | 92.90%            | -                                     | AHD     |
| 561            | -                 | JGORANZA CONSTRUCTION                                                      | 33370        | L   | B        | MA  | GE   | 23MB0004-Preventive Maintenance-Primary Roads-Marbel-Makar Road, K1674+000-K1676+247                                                                                                                                                                                                                                                        | General Santos City, South Cotabato          | 06/27/2023         | 1st          | South Cotabato 1st DEO | LF             | 48.700          | 225       | 04/24/2023 | 12/04/2023 | 50.74        | OG     | 0.400 | 0.248 | 0.150 | 0.030 | 0.042 | 0.050 | 92.00%            | -                                     | AHD     |
| 562            | 410               | JIMWELL BUILDERS                                                           | 44105        | L   | B        | MA  | GE   | 23FI0001 - OO1: Network Development Program - Road Widening - Secondary Roads, Masbate-Cataingan-Placer Rd, K0037+870 - K0038+576                                                                                                                                                                                                           | Masbate                                      | 05/11/2023         | 1st          | Masbate 3rd DEO        | LF             | 29.399          | 146       | 02/13/2023 | 07/08/2023 | 37.62        | OG     | 0.396 | 0.259 | 0.150 | 0.020 | 0.061 | 0.050 | 93.60%            | -                                     | AHD     |
| 563            | 411               | JJ & J CONSTRUCTION AND GENERAL SUPPLY                                     | 30231        | L   | AAA      | MA  | GE   | 23HF0039 - Rehabilitation of Flood Mitigation Structure at Sapangdaku River, Sta. 0+080 - Sta. 0+173                                                                                                                                                                                                                                        | Barangay Ilihan, Toledo City, Cebu           | 06/21/2023         | 1st          | Cebu 3rd DEO           | LF             | 19.500          | 178       | 03/02/2023 | 08/26/2023 | 18.45        | OG     | 0.394 | 0.282 | 0.150 | 0.030 | 0.056 | 0.050 | 96.20%            | -                                     | AHD     |
| 564            | -                 | JJ & J CONSTRUCTION AND GENERAL SUPPLY                                     | 30231        | L   | AAA      | MA  | GE   | 23HF0005 - Construction of Barili - Aloguinsan Coastal Road, Phase 4                                                                                                                                                                                                                                                                        | Brgy. Hilasgasan, Barili, Cebu               | 06/21/2023         | 1st          | Cebu 3rd DEO           | LF             | 46.691          | 237       | 03/21/2023 | 11/12/2023 | 0.24         | OG     | 0.399 | 0.285 | 0.150 | 0.030 | 0.056 | 0.050 | 97.00%            | -                                     | AHD     |
| 565            | -                 | JJ & J CONSTRUCTION AND GENERAL SUPPLY                                     | 30231        | L   | AAA      | MA  | GE   | 22HN0023 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads -Secondary Roads - Mandaue Causeway (Ouano Ave) - (S00369CB) Chainage 000 - Chainage 903                                                                                | Mandaue City, Cebu                           | 06/20/2023         | 2nd/Final    | Cebu 6th DEO           | LF             | 39.250          | 401       | 02/15/2022 | 03/22/2023 | 0.04         | C      | 0.496 | 0.185 | 0.300 | -     | -     | -     | 98.10%            | 89.46% Very Satisfactory              | AHD     |
| 566            | 412               | JJA CONSTRUCTION AND SUPPLY                                                | 22676        | L   | A        | MA  | GE   | 23PB0004 - Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT), Manag - Talifugo -Paddaon Road in Support of Banana, Coffee, Cacao, Rice and Corn Industries, Package I | Conner, Apayao                               | 06/02/2023         | 1st          | Apayao 1st DEO         | LF             | 37.461          | 213       | 02/12/2023 | 09/12/2023 | 20.14        | OG     | 0.393 | 0.287 | 0.150 | 0.030 | 0.051 | 0.050 | 96.10%            | -                                     | AHD     |
| 567            | 413               | JJA CONSTRUCTION AND SUPPLY / BANGYAN 3D CONSTRUCTION (Joint Venture)      | JV-23-9885   | L   | A        | MA  | GE   | 23PK0011: Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)- Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/ Facilities - Construction of Lilig -Tanglag - Lubuagan Access Road                                                       | Lubuagan, Kalinga                            | 06/04/2023         | 1st          | Upper Kalinga DEO      | LF             | 48.988          | 175       | 03/13/2023 | 09/03/2023 | 20.23        | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 97.70%            | -                                     | AHD     |
| 568            | 414               | JIL PULSAR CONSTRUCTION CORPORATION                                        | 25125        | L   | AAA      | MA  | GE   | 22BB0125- Convergence and Special Support Program- Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)- Flood Mitigation Structures Protecting Public Infrastructures/Facilities- Construction of Flood Mitigation Structure- Construction of Waterway Structure along Riverbanks, Barangay Catayauan (Upstream)                   | Lal-lo, Cagayan                              | 06/03/2023         | 2nd/Final    | Cagayan 1st DEO        | LF             | 48.247          | 465       | 04/01/2022 | 07/09/2023 | 0.00         | C      | 0.411 | 0.134 | 0.300 |       |       |       | 84.50%            | 84.92% Satisfactory                   | ONS     |
| 569            | 415               | JIL PULSAR CONSTRUCTION CORPORATION                                        | 24422        | L   | AAA      | LB  | GE   | 23BJ0039: Network Development Program: Bridge Program - Rehabilitation/Major Repair of Permanent Bridges Benay Bridge (B01253L2) along Arltao - Quirino Road                                                                                                                                                                                | Bagumbayan, Dupax del Sur, Nueva Vizcaya     | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO  | LF             | 38.239          | 208       | 02/17/2023 | 09/12/2023 | 63.05        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 570            | 416               | JIL PULSAR CONSTRUCTION CORPORATION / SAMANTHA ENTERPRISES (Joint Venture) | JV-22-6871   | L   | AAA      | LA  | GE   | 22A00145- Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Construction of Permanent Bridge along San Jacinto - Pozorrubio Road, Barangay Dilan                                                                                                                                                                               | Pozorrubio, Pangasinan                       | 06/20/2023         | 2nd/Final    | Regional Office No. I  | LF             | 96.495          | 421       | 04/07/2022 | 06/01/2023 | 0.00         | C      | 0.499 | 0.134 | 0.300 | -     | -     | -     | 93.30%            | 90.18% Very Satisfactory              | ONS     |
| 571            | 417               | JLP CONSTRUCTION & SUPPLY                                                  | 26983        | L   | B        | MA  | GE   | 23AB0090 - Construction/ Upgrading/ Rehabilitation of Drainage Along National Roads - Secondary Roads, Pias - Currimao - Balacdad Rd - K0466+868 - K0468+900                                                                                                                                                                                | Ilocos Norte                                 | 06/22/2023         | 1st          | Ilocos Norte 2nd DEO   | LF             | 19.600          | 182       | 03/22/2023 | 09/19/2023 | 27.33        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.051 | 0.033 | 89.80%            | -                                     | AHD     |
| 572            | 418               | JM COLLERA KONSTRACT                                                       | 42258        | L   | B        | MA  | GE   | 23IF0007- Road Widening- Secondary Roads, Villaba- Palompon Rd., K1062+334-K1063+134.40                                                                                                                                                                                                                                                     | Leyte Province                               | 06/24/2023         | 1st          | Leyte 4th DEO          | LF             | 28.736          | 210       | 04/11/2023 | 11/06/2023 | 45.91        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.70%            | -                                     | AHD     |
| 573            | 419               | JM2K CONSTRUCTION                                                          | 34430        | L   | B        | MA  | GE   | 22JA0004 - Construction of Flood Control at Saaz River                                                                                                                                                                                                                                                                                      | San Ramon, Zamboanga City, Zamboanga del Sur | 06/19/2023         | 2nd/Final    | Zamboanga City DEO     | LF             | 49.483          | 370       | 03/21/2022 | 3/25/2023  | 0.00         | C      | 0.491 | 0.135 | 0.300 |       |       |       | 92.60%            | 91.16% Very Satisfactory              | ONS     |
| 574            | 420               | JMIP CONSTRUCTION AND SUPPLY / J1 BUILDERS CORPORATION (Joint Venture)     | JV-22-9447   | L   | B        | MA  | GE   | 23MD0042 - Construction of By-Pass Road and Diversion Roads - Midsayap (Sadaan - Central Glad) Bypass Road                                                                                                                                                                                                                                  | Midsayap, Cotabato                           | 06/24/2023         | 1st          | Cotabato 1st DEO       | LF             | 64.136          | 150       | 03/24/2023 | 08/20/2023 | 10.54        | OG     | 0.392 | 0.253 | 0.150 | 0.030 | 0.033 | 0.050 | 90.80%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                 | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                          |                                      | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                     |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                             | LOCATION                             |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 575            | 421               | JMT CONSTRUCTION                                                                    | 14186        | L   | AAA      | MB  | GE   | 23NG0002 - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Magpayang - Mainit Road, K1161+739 - K1162+735                                                                                                                       | Mainit, Surigao del Norte            | 06/20/2023         | 1st          | Surigao del Norte 2nd District Engineering Office   | LF             | 23.246          | 94        | 02/15/2023 | 05/19/2023 | -5.24        | OG     | 0.395 | 0.300 | 0.098 | 0.030 | 0.060 | 0.033 | 91.60%            | -                                     | DEL     |
| 576            | 422               | JO20 CONSTRUCTION AND SUPPLY                                                        | 47212        | L   | D        | SB  | GB   | 23FG0035-Strengthening of Multi-Purpose Building                                                                                                                                                                                                                                                 | San Jose, Camarines Sur              | 05/13/2023         | 1st/Final    | Camarines Sur 4th DEO                               | LF             | 4.950           | 90        | 02/22/2023 | 05/22/2023 | 2.53         | C      | 0.464 | 0.134 | 0.300 | -     | -     | -     | 89.80%            | 89.80% Very Satisfactory              | AHD     |
| 577            | 423               | JORMAND CONSTRUCTION AND SUPPLY / CAJUGOTAN CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-8550   | L   | B        | MA  | GE   | 23FA0009 - Construction of By - Pass and Diversion Roads: Malinao - Paraputo - San Antonio Diversion Road                                                                                                                                                                                        | Malinao, Albay                       | 05/09/2023         | 1st          | Albay 1st DEO                                       | LF             | 39.200          | 121       | 02/16/2023 | 06/16/2023 | 34.78        | OG     | 0.397 | 0.256 | 0.150 | 0.030 | 0.047 | 0.050 | 93.00%            | -                                     | AHD     |
| 578            | 424               | JT GAMOLO CONSTRUCTION, INCORPORATION                                               | 15759        | L   | A        | MA  | GE   | 23KD0021 - Construction of Flood Control (Tablon Side) along Cugman River, Cugman.                                                                                                                                                                                                               | Cagayan de Oro City                  | 06/24/2023         | 1st          | Cagayan de Oro City 2nd District Engineering Office | LF             | 47.519          | 245       | 03/29/2023 | 11/28/2023 | 35.09        | OG     | 0.384 | 0.239 | 0.150 | 0.024 | 0.047 | 0.050 | 89.40%            | -                                     | AHD     |
| 579            | 425               | JTC CRUZ CONSTRUCTION CO., INC.                                                     | 32479        | L   | AA       | MA  | GE   | 23DI0044 - Construction of River Protection Structure along Bay River                                                                                                                                                                                                                            | Brgy. San Isidro, Bay, Laguna        | 05/09/2023         | 1st          | Laguna 2nd District Engineering Office              | LF             | 47.043          | 231       | 02/28/2023 | 10/16/2023 | 7.83         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 580            | -                 | JTC CRUZ CONSTRUCTION CO., INC.                                                     | 32479        | L   | AA       | MA  | GE   | 22DH0069 - Bank Improvement along Sta. Cruz River, Pagsanjan Section                                                                                                                                                                                                                             | Pagsanjan, Laguna                    | 05/12/2023         | 2nd          | Laguna 1st District Engineering Office              | LF             | 93.604          | 351       | 09/09/2022 | 08/25/2023 | 12.95        | OG     | 0.387 | 0.282 | 0.150 | 0.030 | 0.061 | 0.050 | 96.00%            | -                                     | AHD     |
| 581            | 426               | JTM CONSTRUCTION                                                                    | 41136        | L   | B        | MA  | GE   | 23BD0001 - Organizational Outcome 2: Protect Lives and Properties Agiants Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Drainage System along Pallua, Phase II                                        | Tuguegarao City, Cagayan             | 06/02/2023         | 1st          | Cagayan 3rd DEO                                     | LF             | 48.852          | 310       | 02/09/2023 | 12/15/2023 | 24.26        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.10%            | -                                     | AHD     |
| 582            | -                 | JTM CONSTRUCTION                                                                    | 41136        | L   | B        | MA  | GE   | 23PL0012: Organizational Outcome1: Ensure Safe and Reliable National Road System-Asset Preservation Program-Preventive Maintenance- Tertiary Roads-Balbalan-Pinukpuk Road- K0496+000-K0497+000,K0511+000-K0512+000                                                                               | Pinukpuk, Kalinga                    | 06/03/2023         | 1st/Final    | Lower Kalinga DEO                                   | LF             | 22.574          | 82        | 02/20/2023 | 05/12/2023 | 0.00         | C      | 0.500 | 0.197 | 0.300 | -     | -     | -     | 99.70%            | 99.70% Outstanding                    | ONS     |
| 583            | -                 | JTM CONSTRUCTION                                                                    | 41136        | L   | B        | MA  | GE   | 23PL0004: Organizational Outcome 1: Ensure Safe and Reliable National Road System- Asset Preservation Program - Preventive Maintenance - Secondary Roads - Mt. Province Bdry-Calanan-Pinukpuk-Abbut Road (Calanan-Pinukpuk Section), K0503+198 -K0505+000                                        | Tabuk City, Kalinga                  | 06/03/2023         | 1st/Final    | Lower Kalinga DEO                                   | LF             | 21.307          | 82        | 02/20/2023 | 05/12/2023 | 1.22         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 584            | 427               | JUGA BUILDERS AND CONSTRUCTION SUPPLY                                               | 40165        | L   | B        | SB  | GE   | 22HF0058 - Construction of Drainage System at Brgy. Putat, K0102+755 - K0103+052                                                                                                                                                                                                                 | Tuburan, Cebu                        | 06/21/2023         | 2nd/Final    | Cebu 3rd DEO                                        | LF             | 7.603           | 219       | 09/08/2022 | 04/14/2023 | 0.00         | C      | 0.499 | 0.133 | 0.300 | -     | -     | -     | 93.20%            | 90.92% Very Satisfactory              | ONS     |
| 585            | 428               | JUPA CONSTRUCTION                                                                   | 23577        | L   | B        | MA  | GE   | 23JU0001 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Road, Daang Maharlika (San Isidro - San Juanico Br.) K0716+100 - K0716+400                                                                                                                  | Brgy. Marcatubig, Calbayog City      | 06/26/2023         | 1st          | Samar 1st DEO                                       | LF             | 32.787          | 170       | 02/10/2023 | 07/29/2023 | 0.51         | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 96.20%            | -                                     | AHD     |
| 586            | -                 | JUPA CONSTRUCTION                                                                   | 23577        | L   | B        | MA  | GE   | 23I00010 - Road Widening, Secondary Roads, Catarman - Laoang Road, K0778+000 - K0779+630, K0783+961.30 - K0785+992                                                                                                                                                                               | Northern Samar, 2nd District         | 06/24/2023         | 1st          | Northern Samar 2nd DEO                              | LF             | 81.701          | 285       | 04/18/2023 | 01/27/2024 | 31.18        | OG     | 0.345 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 90.80%            | -                                     | AHD     |
| 587            | 429               | JURIS CONSTRUCTION & BUILDERS                                                       | 37443        | L   | C        | SB  | GE   | 23BK0003: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National/Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road                                                                                                                | Barangay Sto. Niño, Maddela, Quirino | 06/01/2023         | 1st/Final    | Quirino DEO                                         | LF             | 4.798           | 46        | 02/07/2023 | 03/24/2023 | 0.00         | C      | 0.495 | 0.133 | 0.300 |       |       |       | 92.80%            | 92.80% Very Satisfactory              | ONS     |
| 588            | 430               | JVC TOUGH CORE CONSTRUCTION & BUILDERS                                              | 43493        | L   | A        | MA  | GE   | 23GQ0027: Construction of Road, Barangay Codcod                                                                                                                                                                                                                                                  | San Carlos City, Negros Occidental   | 06/26/2023         | 1st          | Negros Occidental 5th DEO                           | LF             | 19.602          | 180       | 03/03/2023 | 08/29/2023 | 29.74        | OG     | 0.392 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 95.00%            | -                                     | AHD     |
| 589            | 431               | JWU CONSTRUCTION AND SUPPLY                                                         | 48659        | L   | B        | MA  | GE   | 23BF0017- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers- Construction of Siffu River Flood Control Project (Masigun Section) | Roxas, Isabela                       | 06/06/2023         | 1st          | Isabela 2nd DEO                                     | LF             | 67.530          | 265       | 02/27/2023 | 11/18/2023 | 2.02         | OG     | 0.389 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 89.60%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                      |                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                         | LOCATION                           |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 590            | 432               | JYM CONSTRUCTION AND SUPPLY                                                   | 34595        | L   | B        | MA  | GE   | 23FH0024- Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major /Strategic Public Buildings/Facilities - Construction of Guinsaanan - Abihao Road via Sitio Abaca, Barangay Guinsaanan-Abihao | Baras, Catanduanes                 | 05/13/2023         | 1st          | Catanduanes DEO                        | LF             | 29.400          | 130       | 02/17/2023 | 06/26/2023 | 16.54        | OG     | 0.374 | 0.221 | 0.150 | 0.030 | 0.051 | 0.050 | 87.60%            | -                                     | AHD     |
| 591            | 433               | KALIPAYAN BUILDERS & CONSTRUCTION SUPPLY                                      | 34578        | L   | B        | SB  | GE   | 23IC0018- Network Development - Road Widening - Tertiary Roads - Tanauan - Dagami Road (500059LT), K0927+000 - K0927+587                                                                                                                                                     | Tanauan, Leyte                     | 06/22/2023         | 1st          | Leyte 1st DEO                          | LF             | 19.575          | 158       | 02/10/2023 | 07/17/2023 | 7.31         | OG     | 0.379 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 95.10%            | -                                     | AHD     |
| 592            | 434               | KANE CONSTRUCTION, INC.                                                       | 2888         | L   | A        | MA  | GE   | 23PD0015 - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Road: Kennon Road - K0245+438 - K0246+553                                                                                                                                      | Baguio City                        | 06/02/2023         | 1st          | Baguio City DEO                        | LF             | 40.905          | 210       | 02/13/2023 | 09/10/2023 | 0.29         | OG     | 0.400 | 0.241 | 0.150 | 0.024 | 0.033 | 0.050 | 89.80%            | -                                     | AHD     |
| 593            | 435               | KAUIE BUILDERS AND CONSTRUCTION SUPPLIES                                      | 33841        | L   | B        | MA  | GE   | 23IE0016 - Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, Cabungaan - Tabunok - Consuegra Road, K1023+(-845) - K1023+(-784)                                                                          | Villaba, Leyte                     | 06/23/2023         | 1st          | Leyte 3rd DEO                          | LF             | 38.767          | 284       | 02/12/2023 | 11/22/2023 | 24.62        | OG     | 0.396 | 0.269 | 0.150 | 0.020 | 0.037 | 0.050 | 92.20%            | -                                     | AHD     |
| 594            | -                 | KAUIE BUILDERS AND CONSTRUCTION SUPPLIES                                      | 33841        | L   | B        | MA  | GE   | 23IE0015 - Network Development - Construction of By-Pass and Diversion Roads, Santo Rosario - Villaba Diversion Road                                                                                                                                                         | Villaba, Leyte                     | 06/23/2023         | 1st          | Leyte 3rd DEO                          | LF             | 48.504          | 305       | 02/12/2023 | 12/13/2023 | 0.49         | OG     | 0.389 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.10%            | -                                     | AHD     |
| 595            | 436               | KEJAMARENIK CONSTRUCTION AND CONSTRUCTION SUPPLIES                            | 33742        | L   | B        | MA  | GE   | 23EB0024 - Construction of Patrick Flood Control (Kambingan Section), Sta. 0+000 - Sta. 0+433                                                                                                                                                                                | Sablayan, Occidental Mindoro       | 05/23/2023         | 1st          | Mindoro Occidental DEO                 | LF             | 45.080          | 189       | 02/15/2023 | 08/22/2023 | 7.07         | OG     | 0.363 | 0.248 | 0.150 | 0.030 | 0.051 | 0.050 | 89.20%            | -                                     | AHD     |
| 596            | 437               | KENNETH CONSTRUCTION AND GENERAL MERCHANDISE                                  | 33441        | L   | AA       | MB  | GE   | 23GQ0009: Reconstruction to Concrete Pavement along Bacolod North Rd (S00425NR) K0123 + 307 - 124 + 030                                                                                                                                                                      | Calatrava, Negros Occidental       | 06/26/2023         | 1st          | Negros Occidental 5th DEO              | LF             | 19.386          | 153       | 03/02/2023 | 08/01/2023 | 19.99        | OG     | 0.388 | 0.247 | 0.150 | 0.030 | 0.042 | 0.050 | 90.70%            | -                                     | AHD     |
| 597            | -                 | KENNETH CONSTRUCTION AND GENERAL MERCHANDISE                                  | 33441        | L   | AA       | MB  | GE   | 23GQ0007: Reconstruction to Concrete Pavement on Specific Locations along Bacolod North Rd (S00032NR) Chainage 0 - Chainage 985                                                                                                                                              | San Carlos City, Negros Occidental | 06/26/2023         | 1st          | Negros Occidental 5th DEO              | LF             | 35.167          | 167       | 03/02/2023 | 08/15/2023 | 49.40        | OG     | 0.391 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.30%            | -                                     | AHD     |
| 598            | -                 | KENNETH CONSTRUCTION AND GENERAL MERCHANDISE                                  | 33441        | L   | AA       | MA  | GE   | 23GO0030: Construction of Drainage Structure - Construction/Rehabilitation/Improvement of Drainage System, La Salle Street                                                                                                                                                   | Bacolod City, Negros Occidental    | 06/24/2023         | 1st          | Bacolod City DEO                       | LF             | 19.600          | 278       | 02/08/2023 | 11/12/2023 | 0.66         | OG     | 0.393 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.00%            | -                                     | AHD     |
| 599            | -                 | KENNETH CONSTRUCTION AND GENERAL MERCHANDISE                                  | 33441        | L   | AA       | MA  | GE   | 23GL0035: Construction Of Binalbagan River Bank Slope Protection Downstream ( Right Bank - Phase II ) of Binalbagan Bridge along Bacolod South Road                                                                                                                          | Binalbagan, Negros Occidental      | 06/24/2023         | 1st          | Negros Occidental 2nd DEO              | LF             | 79.130          | 281       | 02/15/2023 | 11/22/2023 | 59.78        | OG     | 0.356 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 87.70%            | -                                     | AHD     |
| 600            | -                 | KENNETH CONSTRUCTION AND GENERAL MERCHANDISE                                  | 33441        | L   | AA       | MB  | GE   | 23HM0026 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Secondary Roads, Siquijor Circumferential Rd - K0033+000 - K0033+630                                         | Siquijor Province                  | 06/22/2023         | 1st          | Siquijor DEO                           | LF             | 24.324          | 173       | 02/15/2023 | 08/06/2023 | 2.50         | OG     | 0.396 | 0.257 | 0.150 | 0.030 | 0.061 | 0.050 | 94.40%            | -                                     | AHD     |
| 601            | 438               | KERGEL BUILDERS                                                               | 44923        | L   | D        | SB  | GE   | 23GP0038 - Construction of Concrete Road – Construction of Road                                                                                                                                                                                                              | Barangay Lawaan, Dumarao, Capiz    | 06/27/2023         | 1st          | Capiz 2nd DEO                          | LF             | 10.759          | 143       | 03/22/2023 | 08/11/2023 | 27.66        | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.90%            | -                                     | AHD     |
| 602            | 439               | KEVIN PAUL CONSTRUCTION / A.M.P. 723 CONSTRUCTION CORPORATION (Joint Venture) | JV-22-8891   | L   | AAA      | MB  | GE   | 23BJ0033: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structures at Baliling - Calititan Section                                                                                                             | Sta. Fe, Nueva Vizcaya             | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                  | LF             | 96.489          | 248       | 02/10/2023 | 10/15/2023 | 10.14        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.033 | 0.050 | 89.70%            | -                                     | AHD     |
| 603            | 440               | KIM HAROLD TRADING, MANUFACTURING & CONSTRUCTION                              | 28019        | L   | B        | MA  | GE   | 22EE0031: Construction/Improvement of Access Road from Brgy. New Ibajay to Stc. Lamoro Jct. leading to El Nido Airport                                                                                                                                                       | El Nido, Palawan                   | 05/23/2023         | 2nd/Final    | Palawan 1st DEO                        | LF             | 19.400          | 274       | 02/14/2022 | 11/14/2022 | 2.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 91.02% Very Satisfactory              | AHD     |
| 604            | 441               | KIRSKAT VENTURE                                                               | 32042        | L   | A        | MA  | GE   | 22GD0057 - Construction of Concrete Road - Maayon Bypass                                                                                                                                                                                                                     | Maayon, Capiz                      | 06/24/2023         | 2nd/Final    | Capiz 1st DEO                          | LF             | 23.966          | 341       | 03/27/2022 | 03/02/2023 | 0.00         | C      | 0.475 | 0.148 | 0.300 |       |       |       | 92.30%            | 91.94% Very Satisfactory              | ONS     |
| 605            | 442               | KITZ CONSTRUCTION AND SUPPLY                                                  | 36392        | L   | D        | SB  | GE   | 23GG0068 – Preventive Maintenance of Road: Concrete Reblocking Pototan – Tina – Lambunao Rd – K0031+650 - K0031+809, K0033+151 - K0033+313, K0033+816 - K0034+401, K0041+723 - K0042+266, K0045+000 - K0045+700, K0053+000 - K0053+420                                       | Pototan-Tinalambunao, Iloilo       | 06/20/2023         | 1st          | Iloilo 2nd DEO                         | LF             | 24.731          | 224       | 02/13/2023 | 09/24/2023 | 37.03        | OG     | 0.387 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.40%            | -                                     | AHD     |
| 606            | 443               | KLDS TRADING AND CONSTRUCTION                                                 | 28091        | L   | B        | MA  | GE   | 22DQ0040 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Diversion Road, Congressional to San Marino Road, Da               | Dasmariñas City, Cavite            | 05/11/2023         | 1st          | Cavite 3rd District Engineering Office | LF             | 58.800          | 458       | 02/16/2022 | 05/19/2023 | 1.39         | OG     | 0.398 | 0.277 | 0.150 | 0.030 | 0.033 | 0.050 | 93.80%            | -                                     | AHD     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                     |                                          | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                        | LOCATION                                 |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 607            | 444               | KOUZBARY BUILDERS / RENREN TRADING AND CONSTRUCTION SERVICES (Joint Venture) | JV-20-1172   | F   | AAA      | MB  | GE   | 20Z00010 - Implementation of Civil Works for Marawi Transcentral Road, Phase III, Under Road Network Development Project in Conflict Affected Areas in Mindanao (RNDP-CAAM), JICA Loan Agreement No. PH-F-P1, Contract Package 3-B, Rehabilitation of Transcentral Road                     | Marawi City, Lanao Del Sur               | 04/26/2023         | 1st          | UPMO,Roads Management Cluster 1 (Bilateral)     | FA             | 173.442         | 687       | 05/14/2021 | 03/31/2023 | -19.65       | OG     | 0.367 | 0.300 | 0.000 | 0.030 | 0.040 | 0.033 | 77.00%            | -                                     | DEL     |
| 608            | 445               | KRYPTONITE 6S BUILDERS, INC.                                                 | 45023        | L   | A        | SB  | GE   | 23AF0012- Network Development- Road Widening- Secondary Roads, Ago- Bago City Road, K0238+600- K0238+800                                                                                                                                                                                    | Agoo, La Union                           | 06/19/2023         | 1st/Final    | La Union 2nd DEO                                | LF             | 9.800           | 56        | 01/31/2023 | 03/27/2023 | 0.00         | C      | 0.456 | 0.133 | 0.300 | -     | -     | -     | 88.90%            | 88.90% Satisfactory                   | ONS     |
| 609            | 446               | KURDZ CONSTRUCTION                                                           | 45595        | L   | D        | SB  | GE   | 23ME0024 - Construction of Flood Control and Approach Protection of Masagana Bridge                                                                                                                                                                                                         | Alabel, Sarangani Province               | 06/28/2023         | 1st/Final    | Sarangani DEO                                   | LF             | 9.900           | 150       | 04/03/2023 | 08/30/2023 | 40.34        | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 610            | 447               | L.C. TING CONSTRUCTION AND DEVELOPMENT CORPORATION                           | 23666        | L   | AAA      | MA  | GE   | 23NH0056 - Construction of Flood Control Structure along Tago River Basin                                                                                                                                                                                                                   | Barangay Purisima, Tago, Surigao Del Sur | 06/27/2023         | 1st          | Surigao del Sur 1st District Engineering Office | LF             | 95.372          | 237       | 04/28/2023 | 12/20/2023 | 36.09        | OG     | 0.400 | 0.245 | 0.150 | 0.030 | 0.037 | 0.050 | 91.20%            | -                                     | AHD     |
| 611            | 448               | L.M.G. CONSTRUCTION INCORPORATED                                             | 05719        | L   | A        | MA  | GE   | 23OI0002 - Preventive Maintenance - Tertiary Roads: South Super H-way East Service Rd - K0020+(-1064) - K0020+(-299), K0020+(-274) - K0020+352                                                                                                                                              | Muntinlupa City, Metro Manila            | 06/26/2023         | 1st/Final    | Las Piñas-Muntinlupa DEO                        | LF             | 52.054          | 75        | 04/14/2023 | 06/27/2023 | 14.67        | C      | 0.500 | 0.136 | 0.300 |       |       |       | 93.60%            | 93.60% Very Satisfactory              | AHD     |
| 612            | -                 | L.M.G. CONSTRUCTION INCORPORATED                                             | 05719        | L   | A        | MA  | GE   | 23OI0010 - Construction of Flood Control Structure, Alabang River                                                                                                                                                                                                                           | Barangay Alabang, Muntinlupa City        | 06/26/2023         | 1st          | Las Piñas-Muntinlupa DEO                        | LF             | 46.549          | 210       | 02/13/2023 | 09/10/2023 | 2.96         | OG     | 0.391 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 95.80%            | -                                     | AHD     |
| 613            | 449               | L.R. TIQUI BUILDERS, INC.                                                    | 13810        | L   | AAA      | LA  | GE   | 22CD0087: Construction of Flood Mitigation Structure along Meycauayan River (Liputan-Nagbalon), Sta. 04+400 to Sta. 04+800                                                                                                                                                                  | Meycauayan, Bulacan                      | 05/10/2023         | 1st          | Bulacan 2nd DEO                                 | LF             | 96.498          | 275       | 06/09/2022 | 03/10/2023 | 3.23         | OG     | 0.389 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.60%            | -                                     | AHD     |
| 614            | 450               | LABB CONSTRUCTION                                                            | 13524        | L   | AAA      | MA  | GE   | 23HC0038-Organizational Outcome 2: Protect Lives and Properties against Major Floods-Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers-Construction of Flood Mitigation Structure, Malitbog River Control | Dagohoy, Bohol                           | 05/31/2023         | 1st          | Bohol 2nd DEO                                   | LF             | 19.400          | 200       | 02/21/2023 | 09/08/2023 | 7.06         | OG     | 0.393 | 0.269 | 0.150 | 0.030 | 0.042 | 0.050 | 93.40%            | -                                     | AHD     |
| 615            | 451               | LAKEWOOD CONSTRUCTION COMPANY                                                | 5294         | L   | A        | MA  | GE   | 22JI0003- Road Widening- Tertiary Roads- Jct Imelda- Alicia Rd- K1765+619- K1766+525, K1768+066- K1769+170                                                                                                                                                                                  | Zamboanga Sibugay                        | 06/20/2023         | 2nd          | Zamboanga Sibugay 1st DEO                       | LF             | 57.830          | 289       | 04/04/2022 | 1/17/23    | -3.07        | OG     | 0.384 | 0.300 | 0.119 | 0.030 | 0.033 | 0.033 | 89.90%            | -                                     | DEL     |
| 616            | -                 | LAKEWOOD CONSTRUCTION COMPANY                                                | 5294         | L   | A        | MA  | GE   | 23JF0008- Road Widening- Primary Roads- Lanao-Pagadian- Zamboanga City Road K1792+488.66- K1792+820, K1795+920- K1797+410.92                                                                                                                                                                | Zamboanga Sibugay                        | 06/19/2023         | 1st          | Zamboanga Sibugay 2nd DEO                       | LF             | 53.522          | 290       | 02/27/2023 | 12/13/2023 | 13.27        | OG     | 0.378 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 95.50%            | -                                     | AHD     |
| 617            | 452               | LANAO BUILDER AND ENTERPRISES                                                | 15982        | L   | AA       | MB  | GE   | 23KF0002 - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Lanao del Norte Interior Circumferential Road (LDNICR) - K1625 + 000 - K1626 + 269                                                                                                                        | Sapad, Lanao del Norte                   | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office | LF             | 33.380          | 88        | 02/20/2023 | 05/18/2023 | 0.00         | C      | 0.478 | 0.142 | 0.300 |       |       |       | 92.00%            | 92.00% Very Satisfactory              | ONS     |
| 618            | -                 | LANAO BUILDER AND ENTERPRISES                                                | 15982        | L   | AA       | MB  | GE   | 23KG0016 - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Road along - Linamon-Zamboanga Road (S00914MN), K1563 + 845 - K1566 + 000                                                                                                                                           | Maigi, Lanao del Norte                   | 06/24/2023         | 1st          | Lanao del Norte 1st District Engineering Office | LF             | 47.480          | 231       | 03/17/2023 | 11/02/2023 | 26.94        | OG     | 0.386 | 0.243 | 0.150 | 0.030 | 0.042 | 0.033 | 88.40%            | -                                     | AHD     |
| 619            | 453               | LANOY CONSTRUCTION                                                           | 35289        | L   | A        | MA  | GE   | 23IG0029- Network Development Program- Construction of By-Pass and Diversion Roads- Abuyog By-Pass Road                                                                                                                                                                                     | Abuyog, Leyte                            | 06/27/2023         | 1st          | Leyte 5th DEO                                   | LF             | 44.988          | 210       | 02/23/2023 | 09/20/2023 | 29.25        | OG     | 0.396 | 0.237 | 0.150 | 0.030 | 0.047 | 0.050 | 91.00%            | -                                     | AHD     |
| 620            | -                 | LANOY CONSTRUCTION                                                           | 35289        | L   | A        | MA  | GE   | 22ID0038 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Binahaan Flood Control Structure and Drainage System, Binahaan River Basin, Station 0+160 - Station 0+460 (Upstream), Barangay Baliit                | Dagami, Leyte                            | 06/21/2023         | 2nd/Final    | Leyte 2nd DEO                                   | LF             | 48.991          | 350       | 03/21/2022 | 03/05/2023 | 0.82         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 92.28% Very Satisfactory              | AHD     |
| 621            | 454               | LANOY CONSTRUCTION / BEE ROCK ENTERPRISES INCORPORATED (Joint Venture)       | JV-21-6351   | L   | A        | MA  | GE   | 22ID0050 - Network Development Program - Road Widening - Tertiary Roads Jaro - Dagami - Burauen - La Paz Road K0983+150 - K0984+560                                                                                                                                                         | La Paz, Leyte                            | 06/21/2023         | 3rd/Final    | Leyte 2nd DEO                                   | LF             | 48.986          | 394       | 03/14/2022 | 04/11/2023 | 0.00         | C      | 0.489 | 0.133 | 0.300 |       |       |       | 92.20%            | 91.69% Very Satisfactory              | ONS     |
| 622            | 455               | LARSEN DUTCHER CONSTRUCTOR CORPORATION                                       | 29172        | L   | A        | MA  | GE   | 23OG0039 - Rehabilitation of Flood Mitigation Structure along San Juan River (Phase XVI)                                                                                                                                                                                                    | Quezon City                              | 06/22/2023         | 1st          | Quezon City 2nd DEO                             | LF             | 40.949          | 210       | 02/17/2023 | 09/14/2023 | 3.28         | OG     | 0.335 | 0.290 | 0.150 | 0.030 | 0.042 | 0.050 | 89.70%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                            | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                |                                           | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                     | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------------|--------------|---------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                   | LOCATION                                  |                    |              |                                                   |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 623            | 456               | LAYAD GENERAL ENGINEERING CONSTRUCTION AND AGGREGATES                                          | 45054        | L   | D        | SB  | GE   | 23PF0006 - Construction /Improvement of Access Roads Leading to declared tourism destination Guinzadan - Cagubatan - Balili (Mankayan) Road leading to Mogao Mountain and Gawaan Lake                                                                                                                                                  | Mankayan, Benguet                         | 06/02/2023         | 1st          | Benguet 2nd DEO                                   | LF             | 9.779           | 122       | 03/06/2023 | 07/05/2023 | 16.33        | OG     | 0.380 | 0.234 | 0.150 | 0.024 | 0.051 | 0.050 | 88.90%            | -                                     | AHD     |
| 624            | 457               | LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION                                                | 23666        | L   | AAA      | MA  | GE   | 23NF0032 - Rehabilitation of Shore Protection Structure, Brgy. Poblacion 1                                                                                                                                                                                                                                                             | Burgos, Surigao del Norte                 | 06/23/2023         | 1st          | Surigao del Norte 1st District Engineering Office | LF             | 47.952          | 277       | 06/23/2023 | 03/25/2024 | 1.77         | OG     | 0.335 | 0.260 | 0.150 | 0.030 | 0.051 | 0.050 | 87.60%            | -                                     | AHD     |
| 625            | -                 | LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION                                                | 23666        | L   | AAA      | LA  | GE   | 22KK0055 - Road Widening - Primary Roads - Butuan City - Cagayan de Oro City - Iligan City Road - K1302+992 - K1304+231                                                                                                                                                                                                                | Gingoog City, Misamis Oriental            | 06/21/2023         | 2nd/Final    | Misamis Oriental 1st District Engineering Office  | LF             | 50.662          | 311       | 03/02/2022 | 01/06/2023 | 0.00         | C      | 0.491 | 0.134 | 0.300 |       |       |       | 92.50%            | 90.08% Very Satisfactory              | ONS     |
| 626            | 458               | LEDA CONSTRUCTION INCORPORATED                                                                 | 12229        | L   | A        | MA  | GE   | 22HC0089-Flood Mitigation Structures Protecting Public Infrastructures/Facilities-Construction of Flood Control Structure                                                                                                                                                                                                              | Poblacion, Trinidad, Bohol                | 05/31/2023         | 2nd/Final    | Bohol 2nd DEO                                     | LF             | 66.565          | 372       | 04/04/2022 | 04/10/2023 | 0.00         | C      | 0.500 | 0.137 | 0.300 | -     | -     | -     | 93.70%            | 92.86% Very Satisfactory              | ONS     |
| 627            | 459               | LEGACY CONSTRUCTION CORPORATION                                                                | 22465        | L   | AAA      | LB  | GE   | 23OF0059 - Construction of Flood Control Structure and Tributaries at Barangay Holy Spirit (Phase 8)                                                                                                                                                                                                                                   | Quezon City                               | 06/21/2023         | 1st          | Quezon City 1st DEO                               | LF             | 48.510          | 300       | 03/07/2023 | 12/31/2023 | 29.56        | OG     | 0.366 | 0.271 | 0.150 | 0.030 | 0.047 | 0.050 | 91.40%            | -                                     | AHD     |
| 628            | -                 | LEGACY CONSTRUCTION CORPORATION                                                                | 22465        | L   | AAA      | LB  | GE   | 22MF0028-Construction of Flood Control Structure, Sitio Concepcion, Barangay Tinumigues                                                                                                                                                                                                                                                | Lambayong, Sultan Kudarat                 | 06/21/2023         | 3rd/Final    | Sultan Kudarat 1st DEO                            | LF             | 37.901          | 246       | 02/22/2022 | 10/25/2023 | 1.40         | C      | 0.478 | 0.150 | 0.300 |       |       |       | 92.80%            | 88.63% Satisfactory                   | AHD     |
| 629            | -                 | LEGACY CONSTRUCTION CORPORATION                                                                | 22465        | L   | AAA      | MB  | GE   | 22EH0032 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Agbunyog Flood Control along Tablas Circumferential Road (B/S), Sta. 0+000 - Sta. 0+363.50 (as per GAA), Sta. 0+271 - Sta. 0+698 (R/S), Sta. 0+470 - Sta. 0+510 (L/S), Sta. 0+525 - Sta. 0+700 (L/S) (Approved Modification) | Sta. Maria, Romblon                       | 05/25/2023         | 2nd/Final    | Romblon DEO                                       | LF             | 96.013          | 339       | 06/03/2022 | 05/07/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 93.06% Very Satisfactory              | ONS     |
| 630            | -                 | LEGACY CONSTRUCTION CORPORATION                                                                | 22465        | L   | AAA      | LB  | GE   | 23LU0030 - Construction of Flood Mitigation Structure along Agusan River (Agusan Valma Bridge Downstream)                                                                                                                                                                                                                              | Brgy. Pobalacion, Compostela, Davao       | 06/23/2023         | 1st          | Davao de Oro 2nd DEO                              | LF             | 91.916          | 305       | 03/21/2023 | 01/19/2024 | 37.22        | OG     | 0.397 | 0.294 | 0.150 | 0.030 | 0.051 | 0.050 | 97.20%            | -                                     | AHD     |
| 631            | -                 | LEGACY CONSTRUCTION CORPORATION                                                                | 22465        | L   | AAA      | LB  | GE   | 23LP0122 - Construction of Flood Mitigation Structure along Baganga River                                                                                                                                                                                                                                                              | Baganga, Davao Oriental                   | 06/21/2023         | 1st          | Davao Oriental 1st DEO                            | LF             | 66.537          | 303       | 03/22/2023 | 01/18/2024 | 29.27        | OG     | 0.399 | 0.282 | 0.150 | 0.030 | 0.042 | 0.050 | 95.30%            | -                                     | AHD     |
| 632            | -                 | LEGACY CONSTRUCTION CORPORATION                                                                | 22465        | L   | AAA      | LA  | GE   | 22LA0102 - Construction of Revetment along Manat River (Downstream), Sta. 19+110 - Sta. 19+900 (LS), Sta. 20+115.73 - Sta. 21+007.73 (RS), Sta. 21+028.00 - Sta. 21+500 (RS), Brgy. Mainit                                                                                                                                             | Nabunturan, Davao De Oro                  | 06/22/2023         | 2nd/Final    | Davao de Oro 1st DEO                              | LF             | 67.549          | 257       | 04/04/2022 | 12/16/2022 | 0.00         | C      | 0.487 | 0.145 | 0.300 | -     | -     | -     | 93.20%            | 91.88% Very Satisfactory              | ONS     |
| 633            | 460               | LEGACY CONSTRUCTION CORPORATION / M.K.U. CONSTRUCTION AND SUPPLY (Joint Venture)               | JV-22-9100   | L   | AAA      | LB  | GE   | 22GM0006: Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structure along Ilog-Bungol River                                                                                                                                                                                                              | Ilog, Negros Occidental                   | 06/23/2023         | 2nd/Final    | Negros Occidental 3rd DEO                         | LF             | 57.900          | 364       | 03/14/2022 | 03/12/2023 | 0.33         | C      | 0.446 | 0.200 | 0.300 |       |       |       | 94.60%            | 91.30% Very Satisfactory              | AHD     |
| 634            | 461               | LEGACY CONSTRUCTION CORPORATION / PETRINA CONSTRUCTION & GENERAL MERCHANDISING (Joint Venture) | JV-22-9063   | L   | AAA      | LB  | GE   | 23KA0026 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landside along JCT. SH Aglayan-Zamboanguita Rd, K1564+562 - K1564+789                                                                                                                                                                                | Brgy. St. Peter, Malybalay City, Bukidnon | 06/20/2023         | 1st          | Bukidnon 1st District Engineering Office          | LF             | 26.580          | 240       | 01/31/2023 | 09/27/2023 | 0.39         | OG     | 0.370 | 0.240 | 0.150 | 0.024 | 0.061 | 0.050 | 89.50%            | -                                     | AHD     |
| 635            | 462               | LEWIN VANNE GENERAL ENGINEERING AND CONSTRUCTION                                               | 42942        | L   | D        | SB  | GE   | 22PI0049 - ORGANIZATIONAL OUTCOME 1: Bridge - Rehabilitation/ Major Repair of Permanent Bridges, Latang Br. (B00926LZ) along Mt. Province Cagayan via Tabuk-Enrile Road                                                                                                                                                                | Bontoc, Mountain Province                 | 06/01/2023         | 1st/Final    | Mt. Province 1st DEO                              | LF             | 9.800           | 147       | 02/17/2022 | 07/13/2022 | 0.00         | C      | 0.496 | 0.183 | 0.300 | -     | -     | -     | 97.90%            | 97.90% Outstanding                    | ONS     |
| 636            | 463               | USCAL CONSTRUCTION CORPORATION                                                                 | 41652        | L   | B        | MA  | GE   | 23NH0047 - Concreting of Purok 8 (Sitio Barobo), Brgy. Poblacion                                                                                                                                                                                                                                                                       | Cortes, Surigao Del Sur                   | 06/27/2023         | 1st          | Surigao del Sur 1st District Engineering Office   | LF             | 9.774           | 84        | 04/05/2023 | 06/27/2023 | 12.90        | OG     | 0.395 | 0.269 | 0.150 | 0.030 | 0.056 | 0.050 | 95.00%            | -                                     | AHD     |
| 637            | 464               | LIZVIL CONSTRUCTION AND SUPPLY                                                                 | 46192        | L   | D        | SB  | GE   | 23OC0015 - Construction of Box Culvert along Xyris Creek                                                                                                                                                                                                                                                                               | Makati City, Metro Manila                 | 06/29/2023         | 1st/Final    | Metro Manila 2nd DEO                              | LF             | 5.880           | 150       | 02/15/2023 | 07/14/2023 | 49.80        | C      | 0.493 | 0.164 | 0.300 |       |       |       | 95.70%            | 95.70% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                        |                                         | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                  | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------|--------------|------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                           | LOCATION                                |                    |              |                                                |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 638            | 465               | L-KA CIVIL ENGINEERING CONSTRUCTION                                                           | 47385        | L   | D        | SB  | GE   | 23PJ0022 - Convergence and Special Support Program - Basic Infrastructure Program - Interjurisdictional Roads and/or Bridges (or, Roads that Traverse Multiple LGU Jurisdictions) - Construction of Mongol to Talboc Access Road, Mongol                                                                                                                       | Mayoyao, Ifugao                         | 06/03/2023         | 1st          | Ifugao 2nd DEO                                 | LF             | 9.877           | 117       | 02/24/2023 | 06/20/2023 | 7.55         | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 98.00%            | -                                     | AHD     |
| 639            | 466               | LLABAN CONSTRUCTION AND SUPPLY                                                                | 29504        | L   | A        | MB  | GE   | 23MD0057 - Construction of Concrete Road - Kimarayag - North Cotabato Academy - Sitio Tinago leading to Tinago Falls                                                                                                                                                                                                                                           | Kimarayag, Pigawayan, North Cotabato    | 06/24/2023         | 1st          | Cotabato 1st DEO                               | LF             | 95.052          | 178       | 03/24/2023 | 09/17/2023 | 20.51        | OG     | 0.399 | 0.283 | 0.150 | 0.030 | 0.042 | 0.050 | 95.40%            | -                                     | AHD     |
| 640            | -                 | LLABAN CONSTRUCTION AND SUPPLY                                                                | 29504        | L   | A        | MB  | GE   | 23MD0059 - Construction of Purok 3 - Purok 9, Malamote to Barangay Pentil Road                                                                                                                                                                                                                                                                                 | Midsayap and Aleosan, North Cotabato    | 06/24/2023         | 1st          | Cotabato 1st DEO                               | LF             | 95.052          | 271       | 04/10/2023 | 01/05/2024 | 17.76        | OG     | 0.392 | 0.269 | 0.150 | 0.030 | 0.047 | 0.050 | 93.80%            | -                                     | AHD     |
| 641            | -                 | LLABAN CONSTRUCTION AND SUPPLY                                                                | 29504        | L   | A        | MB  | GE   | 22MD0078 - Construction of Concrete Road, Brgy. Central Katingawan                                                                                                                                                                                                                                                                                             | Midsayap, North Cotabato                | 06/24/2023         | 2nd/Final    | Cotabato 1st DEO                               | LF             | 35.899          | 252       | 04/05/2022 | 12/12/2022 | -1.99        | C      | 0.497 | 0.200 | 0.240 |       |       |       | 93.70%            | 94.84% Very Satisfactory              | DEL     |
| 642            | -                 | LLABAN CONSTRUCTION AND SUPPLY                                                                | 29504        | L   | A        | MA  | GB   | 23MD0047 - Construction (Completion) of Two-Storey Building, DPWH Cotabato 1st DEO, Villarica                                                                                                                                                                                                                                                                  | Midsayap, North Cotabato                | 06/24/2023         | 1st          | Cotabato 1st DEO                               | LF             | 24.255          | 115       | 02/22/2023 | 06/16/2023 | -0.82        | OG     | 0.399 | 0.283 | 0.142 | 0.030 | 0.047 | 0.033 | 93.40%            | -                                     | DEL     |
| 643            | -                 | LLABAN CONSTRUCTION AND SUPPLY                                                                | 29504        | L   | A        | MA  | GE   | 22MC0042-Construction of Malasila River Flood Control, L/S                                                                                                                                                                                                                                                                                                     | Brgy. Bulacan, Makilala, North Cotabato | 06/22/2023         | 2nd/Final    | Cotabato 2nd DEO                               | LF             | 48.510          | 266       | 02/23/2022 | 11/15/2022 | 0.02         | C      | 0.447 | 0.134 | 0.300 |       |       |       | 88.10%            | 88.08% Satisfactory                   | AHD     |
| 644            | -                 | LLABAN CONSTRUCTION AND SUPPLY                                                                | 29504        | L   | A        | MB  | GE   | 22MC0053-Widening of Permanent Bridges- Ilustre Bridge (B00271MN) along Paco-Roxas-Arakan Valley-Jct Davao-Bukidnon Road                                                                                                                                                                                                                                       | Pres. Roxas, Cotabato                   | 06/22/2023         | 2nd/Final    | Cotabato 2nd DEO                               | LF             | 20.560          | 288       | 02/24/2022 | 10/09/2022 | -3.14        | C      | 0.491 | 0.138 | 0.206 |       |       |       | 83.50%            | 85.42% Satisfactory                   | DEL     |
| 645            | 467               | LLABAN CONSTRUCTION AND SUPPLY / GFJ CONSTRUCTION SUPPLY AND MERCHANDISE (Joint Venture)      | JV-23-9727   | L   | A        | MB  | GE   | 23MD0051 - Road Widening - Banisilan - Guiling - Alamada - Libungan Rd.                                                                                                                                                                                                                                                                                        | Camansi, Alamada, North Cotabato        | 06/24/2023         | 1st          | Cotabato 1st DEO                               | LF             | 48.510          | 172       | 04/26/2023 | 10/14/2023 | 40.02        | OG     | 0.392 | 0.274 | 0.150 | 0.030 | 0.033 | 0.050 | 92.90%            | -                                     | AHD     |
| 646            | 468               | LM CONSTRUCTION AND GENERAL MARKETING                                                         | 33727        | L   | B        | SB  | GE   | 22N80009 - Construction of Flood Mitigation Structure - Construction of Flood Control Project (Boat Landing) along Agusan River, Sta. 0+000.00 - Sta. 0+100.00                                                                                                                                                                                                 | Esperanza, Agusan del Sur               | 06/26/2023         | 3rd/Final    | Agusan del Sur 1st District Engineering Office | LF             | 26.460          | 330       | 06/03/2022 | 04/28/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 92.55% Very Satisfactory              | ONS     |
| 647            | 469               | LM CONSTRUCTION AND GENERAL MARKETING / JB, CIANO CONSTRUCTION (Joint Venture)                | JV-22-8745   | L   | A        | MA  | GE   | 23NC0003 -Construction of By-Pass and Diversion Roads of NRJ Hubang -Managbay-Alegria Diversion Road                                                                                                                                                                                                                                                           | San Francisco, Agusan Del Sur           | 06/29/2023         | 1st          | Agusan del Sur 2nd District Engineering Office | LF             | 55.162          | 187       | 04/03/2023 | 10/06/2023 | 15.88        | OG     | 0.396 | 0.273 | 0.150 | 0.030 | 0.051 | 0.050 | 95.00%            | -                                     | AHD     |
| 648            | 470               | LN BUILDERS AND CONSTRUCTION SUPPLY                                                           | 49224        | L   | D        | SB  | GE   | 22PG0028 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Kiangnan-Tinoc-Baguaia Road - K0341+093 - K0341+114, K0341+427 - K0341+445, K0341+448 - K0341+507, K0348+122 - K0348+163, K0348+313 - K0348+335, K0348+618 - K0348+638, K0350+888 - K0350+919, K0355+703 - K0355+733, K0358+460 - K0358+520 | Tinoc, Ifugao                           | 06/05/2023         | 2nd/Final    | Ifugao 1st DEO                                 | LF             | 29.329          | 330       | 04/05/2022 | 02/28/2023 | 0.00         | C      | 0.489 | 0.200 | 0.300 | -     | -     | -     | 98.90%            | 96.44% Outstanding                    | ONS     |
| 649            | 471               | LONG ISLAND BUILDERS & CONSTRUCTION                                                           | 31730        | L   | A        | MA  | GE   | 22JC0041 - Road Widening - Secondary Roads, Liloy - Siocan Rd. - K1968+456 to K1970+000                                                                                                                                                                                                                                                                        | Zamboanga del Norte                     | 06/20/2023         | 2nd/Final    | Zamboanga del Norte 3rd DEO                    | LF             | 55.198          | 202       | 03/02/2022 | 09/09/2022 | 0.00         | C      | 0.493 | 0.140 | 0.300 |       |       |       | 93.30%            | 92.22% Very Satisfactory              | ONS     |
| 650            | -                 | LONG ISLAND BUILDERS & CONSTRUCTION                                                           | 31730        | L   | A        | MA  | GE   | 23JJ0011 - Construction of Flood Control Structure at Panabutan River                                                                                                                                                                                                                                                                                          | Sirawal, Zamboanga del Norte            | 06/21/2023         | 1st          | Zamboanga del Norte 4th DEO                    | LF             | 38.024          | 204       | 02/18/2023 | 09/09/2023 | 27.58        | OG     | 0.389 | 0.292 | 0.150 | 0.030 | 0.037 | 0.050 | 94.80%            | -                                     | AHD     |
| 651            | 472               | LONGBOAN CONSTRUCTION                                                                         | 50773        | L   | D        | SB  | GE   | 23PI0008 - BASIC INFRASTRUCTURE PROGRAM (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities, Improvement of Road                                                                                                                                                                                      | Tagapan, Bauko, Mountain Province       | 06/01/2023         | 1st/Final    | Mt. Province 1st DEO                           | LF             | 4.950           | 45        | 02/20/2023 | 04/05/2023 | 0.00         | C      | 0.493 | 0.200 | 0.300 | -     | -     | -     | 99.30%            | 99.30% Outstanding                    | ONS     |
| 652            | 473               | LUCKY H&K CONSTRUCTION                                                                        | 47401        | L   | D        | SB  | GE   | 23GJ0027- Construction of Drainage Structure - Construction of Drainage System                                                                                                                                                                                                                                                                                 | Jaro, Iloilo City, Iloilo               | 06/29/2023         | 1st          | Iloilo City DEO                                | LF             | 4.934           | 106       | 04/17/2023 | 07/31/2023 | 14.00        | OG     | 0.399 | 0.281 | 0.150 | 0.030 | 0.033 | 0.050 | 94.30%            | -                                     | AHD     |
| 653            | 474               | LUMEL GLENN CONSTRUCTION                                                                      | 26817        | L   | B        | MA  | GE   | 23EI0033 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Baroc River Control, Barangay Roma, Sitio Angaran Section                                                                                                                                                                                            | Mansalay, Oriental Mindoro              | 05/24/2023         | 1st          | Southern Mindoro DEO                           | LF             | 48.997          | 250       | 03/15/2023 | 11/19/2023 | 31.47        | OG     | 0.369 | 0.247 | 0.150 | 0.030 | 0.056 | 0.033 | 88.50%            | -                                     | AHD     |
| 654            | 475               | LUMEL GLENN CONSTRUCTION / TWENTY SIXTEEN CONSTRUCTION AND GENRAL MERCHANDISE (Joint Venture) | JV-21-5754   | L   | B        | MA  | GE   | 22EI0012 - Construction of Bongabong River Control, Brgy. Luna Section, Sta. 0+000 - Sta. 0+334                                                                                                                                                                                                                                                                | Bongabong, Oriental Mindoro             | 05/24/2023         | 1st/Final    | Southern Mindoro DEO                           | LF             | 49.000          | 280       | 04/13/2022 | 01/17/2023 | 0.00         | C      | 0.417 | 0.166 | 0.300 |       |       |       | 88.30%            | 88.30% Satisfactory                   | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                 | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                     |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                          |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 655            | 476               | M. MONTESCLAROS ENTERPRISES, INC.                                                                   | 6506         | L   | AAA      | LB  | GE   | 22ND0036 - Butuan City Bypass Road, (Lemon-NRJ-Antongalon-Planing Section                                                                                                                                                                                       | Butuan City                       | 06/26/2023         | 2nd/Final    | Butuan City District Engineering Office         | LF             | 29.370          | 315       | 02/24/2022 | 01/04/2023 | 35.17        | C      | 0.460 | 0.151 | 0.300 |       |       |       | 91.10%            | 91.64% Very Satisfactory              | AHD     |
| 656            | -                 | M. MONTESCLAROS ENTERPRISES, INC.                                                                   | 6506         | L   | AAA      | LB  | GB   | 22KB0198 - Preventive Maintenance along Maramag - Maradugao Rd. - K1564+400 - K1564+594.10                                                                                                                                                                      | Maramag, Bukidnon                 | 06/21/2023         | 2nd/Final    | Bukidnon 2nd District Engineering Office        | LF             | 49.000          | 132       | 01/15/2023 | 05/26/2023 | 21.21        | C      | 0.482 | 0.134 | 0.300 |       |       |       | 91.60%            | 91.96% Very Satisfactory              | AHD     |
| 657            | 477               | M.G. LUALHATI CONSTRUCTION CORPORATION / ALPHATEC CHEMICAL CORPORATION (Joint Venture)              | JV-22-8286   | L   | AA       | LA  | GE   | 23A00045- Retrofitting/Strengthening of Permanent Bridges, Don Teofilo Sison Br. (B00722LZ) along Manila North Road (Phase II)                                                                                                                                  | Rosales, Pangasinan               | 06/20/2023         | 1st          | Regional Office No. I                           | LF             | 96.500          | 270       | 02/14/2023 | 11/10/2023 | -4.37        | OG     | 0.400 | 0.240 | 0.106 | 0.030 | 0.037 | 0.033 | 84.60%            | -                                     | DEL     |
| 658            | 478               | M.K.U. CONSTRUCTION AND SUPPLY                                                                      | 37674        | L   | B        | MA  | GE   | 23GO0004: Off-Carriageway Improvement: Paving of Shoulders - Bacolod - San Carlos Rd - K0008 + 000 - K0013 + 580                                                                                                                                                | Bacolod City, Negros Occidental   | 06/22/2023         | 1st          | Bacolod City DEO                                | LF             | 32.340          | 224       | 02/02/2023 | 09/13/2023 | 2.69         | OG     | 0.351 | 0.300 | 0.150 | 0.024 | 0.047 | 0.050 | 92.20%            | -                                     | AHD     |
| 659            | 479               | M.R. VARGAS CONSTRUCTION CORP. / JAS MIXER CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture) | JV-22-8485   | L   | AAA      | MA  | GE   | 23HB0006 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads Balilihan - Hanopol - Batuan Rd - K0040+(-4 | Batuan, Bohol                     | 05/30/2023         | 1st          | Bohol 3rd DEO                                   | LF             | 42.689          | 216       | 02/10/2023 | 09/13/2023 | 0.44         | OG     | 0.360 | 0.273 | 0.150 | 0.030 | 0.051 | 0.050 | 91.40%            | -                                     | AHD     |
| 660            | 480               | M.S. RAMOS CONSTRUCTION INC                                                                         | 31684        | L   | B        | MA  | GE   | 23GI0027 - Construction of Road Slope Protection Structure - Jct Bancal - Leon Antique Bdry Rd. K0048+495 - K0048+560                                                                                                                                           | Leon, Iloilo                      | 06/30/2023         | 1st          | Iloilo 4th DEO                                  | LF             | 61.784          | 256       | 04/04/2023 | 12/15/2023 | 62.73        | OG     | 0.378 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 89.50%            | -                                     | AHD     |
| 661            | 481               | MAC BUILDERS                                                                                        | 7249         | L   | AAAA     | LB  | GE   | 23IF0059- Preventive Maintenance- Secondary Roads Palompon- Isabela- Merida- Ormoc Road, K1129+000- K1130+814                                                                                                                                                   | Leyte Province                    | 06/24/2023         | 1st          | Leyte 4th DEO                                   | LF             | 94.570          | 165       | 04/14/2023 | 09/25/2023 | 21.02        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.70%            | -                                     | AHD     |
| 662            | -                 | MAC BUILDERS                                                                                        | 7249         | L   | AAAA     | LB  | GE   | 23IF0008- Preventive Maintenance Secondary Roads, Dayhagan- Salvacion- Coob- Libertad Road, K11007+520- K11008+329                                                                                                                                              | Leyte Province                    | 06/24/2023         | 1st          | Leyte 4th DEO                                   | LF             | 31.274          | 90        | 04/11/2023 | 07/09/2023 | 0.99         | OG     | 0.400 | 0.225 | 0.150 | 0.030 | 0.047 | 0.050 | 90.20%            | -                                     | AHD     |
| 663            | -                 | MAC BUILDERS                                                                                        | 7249         | L   | AAAA     | LB  | GE   | 23IF0009- Preventive Maintenance- Secondary Roads Palompon- Isabel- Merida- Ormoc Road, K1109+421- K1110+535                                                                                                                                                    | Leyte Province                    | 06/24/2023         | 1st/Final    | Leyte 4th DEO                                   | LF             | 51.483          | 120       | 04/11/2023 | 08/08/2023 | 23.91        | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 664            | 482               | MADYAW CONSTRUCTION & DEVELOPMENT CORPORATION                                                       | 29598        | L   | A        | MA  | GE   | 22NB0042 - Construction of Bank Protection of Sianib River along Daang Maharlika                                                                                                                                                                                | Agusan del Sur                    | 06/15/2023         | 2nd/Final    | Agusan del Sur 1st District Engineering Office  | LF             | 49.000          | 377       | 06/13/2022 | 06/24/2023 | 4.30         | C      | 0.500 | 0.139 | 0.300 |       |       |       | 93.90%            | 93.06% Very Satisfactory              | AHD     |
| 665            | -                 | MADYAW CONSTRUCTION & DEVELOPMENT CORPORATION                                                       | 29598        | L   | AA       | MB  | GE   | 23NC0022 - Improvement in the Intersection of Daang Maharlika (Agusan-Davao Section) - NRJ Cuevas-Bislig and NRJ Cuevas-Sta. Josefa Roads, Phase II                                                                                                             | Trento, Agusan Del Sur            | 06/29/2023         | 1st          | Agusan del Sur 2nd District Engineering Office  | LF             | 19.315          | 157       | 04/03/2023 | 09/06/2023 | 18.06        | OG     | 0.400 | 0.274 | 0.150 | 0.030 | 0.023 | 0.050 | 92.70%            | -                                     | AHD     |
| 666            | -                 | MADYAW CONSTRUCTION & DEVELOPMENT CORPORATION                                                       | 29598        | L   | AA       | MB  | GE   | 23NI0031 - Tagongon-Sta. Juana -Maputi-Dreamland-Bingcongan- San Roque Bypass Road                                                                                                                                                                              | Tagbina, Surigao Del Sur          | 06/28/2023         | 1st          | Surigao del Sur 2nd District Engineering Office | LF             | 64.369          | 340       | 02/16/2023 | 01/21/2024 | 1.83         | OG     | 0.400 | 0.257 | 0.150 | 0.030 | 0.045 | 0.050 | 93.20%            | -                                     | AHD     |
| 667            | 483               | MADYAW CONSTRUCTION & DEVELOPMENT CORPORATION / LEXICON DEVELOPMENT CORPORATION (Joint Venture)     | JV-22-8887   | L   | AA       | MB  | GE   | 23NB0013 - Construction of Concrete Road - NRJ Mabuhay - San Lorenzo Road leading to Bega Park and Resort, Ugnop Caves, Hapon Falls, Tugunon Falls and San Lorenzo Hotspring                                                                                    | Prosperidad, Agusan del Sur       | 06/26/2023         | 1st          | Agusan del Sur 1st District Engineering Office  | LF             | 92.640          | 356       | 02/24/2023 | 02/14/2024 | 31.31        | OG     | 0.400 | 0.260 | 0.150 | 0.030 | 0.056 | 0.050 | 94.60%            | -                                     | AHD     |
| 668            | 484               | MAER SUMMIT KONSTRUKT CO.                                                                           | 25262        | L   | AAA      | LA  | GE   | 23LG0012 - Preventive Maintenance of Road: Asphalt Overlay - Jct Manikling-Gov Generoso Rd K1770 + 239 - K1771 + 158                                                                                                                                            | Governor Generoso, Davao Oriental | 06/21/2023         | 1st          | Davao Oriental 2nd DEO                          | LF             | 29.403          | 182       | 02/14/2023 | 08/14/2023 | 81.01        | OG     | 0.400 | 0.299 | 0.150 | 0.030 | 0.047 | 0.050 | 97.60%            | -                                     | AHD     |
| 669            | 485               | MAFIL BUILDERS, INC.                                                                                | 35845        | L   | B        | MA  | GE   | 23KA0098 - Construction/Improvement of Access Road leading to Salawao Cave.                                                                                                                                                                                     | Valencia City, Bukidnon           | 06/20/2023         | 1st          | Bukidnon 1st District Engineering Office        | LF             | 19.393          | 175       | 01/31/2023 | 07/24/2023 | 1.22         | OG     | 0.393 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 90.80%            | -                                     | AHD     |
| 670            | -                 | MAFIL BUILDERS, INC.                                                                                | 35845        | L   | B        | MA  | GE   | 22KA0039 - Construction of Road, Barangay Nabag-o                                                                                                                                                                                                               | Valencia City, Bukidnon           | 06/20/2023         | 2nd/Final    | Bukidnon 1st District Engineering Office        | LF             | 29.700          | 285       | 02/11/2022 | 11/22/2022 | 0.00         | C      | 0.494 | 0.133 | 0.300 |       |       |       | 92.70%            | 88.86% Satisfactory                   | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                  | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                       |                                     | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                      |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                          | LOCATION                            |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 671            | -                 | MAFIL BUILDERS, INC                                                                  | 35845        | L   | B        | SB  | GE   | 22KB0007 - Construction/Upgrading/Rehabilitation of Drainage along Maramag-Maradugao Rd. K1564+000 - K1565+000                                                                                                                                                | Brgy. San Miguel, Maramag, Bukidnon | 06/21/2023         | 2nd/Final    | Bukidnon 2nd District Engineering Office           | LF             | 32.642          | 255       | 02/10/2022 | 10/20/2022 | 0.00         | C      | 0.492 | 0.134 | 0.300 |       |       |       | 92.60%            | 95.36% Very Satisfactory              | ONS     |
| 672            | 486               | MAGNA RICH TRADING AND CONSTRUCTION                                                  | 29108        | L   | B        | MA  | GE   | 22DH0039 - Road Widening - Tertiary Roads, Lumban - Caliraya Road, K0096+000 - K0097+660                                                                                                                                                                      | Lumban, Laguna                      | 05/12/2023         | 2nd          | Laguna 1st District Engineering Office             | LF             | 56.497          | 295       | 03/24/2022 | 01/12/2023 | -8.28        | OG     | 0.393 | 0.254 | 0.067 | 0.030 | 0.070 | 0.033 | 84.70%            | -                                     | DEL     |
| 673            | 487               | MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION                                       | 15885        | L   | AAA      | LB  | GE   | 23KG0027 - Construction / Upgrading / Rehabilitation of Drainage along Linamon - Zamboanga Road - K1551 + 755 - K1552 + 932                                                                                                                                   | Bacolod, Lanao del Norte            | 06/24/2023         | 1st          | Lanao del Norte 1st District Engineering Office    | LF             | 19.111          | 221       | 03/27/2023 | 11/02/2023 | 0.85         | OG     | 0.389 | 0.266 | 0.150 | 0.030 | 0.033 | 0.050 | 91.80%            | -                                     | AHD     |
| 674            | 488               | MANCOL CONSTRUCTION CORPORATION                                                      | 44334        | L   | B        | MA  | GE   | 23OG0017 - Bonny Serrano Ave. - K0010+(-.736) - K0010+(-.515)                                                                                                                                                                                                 | Quezon City                         | 06/22/2023         | 1st          | Quezon City 2nd DEO                                | LF             | 25.388          | 150       | 02/15/2023 | 07/14/2023 | 3.03         | OG     | 0.395 | 0.256 | 0.150 | 0.030 | 0.051 | 0.050 | 93.20%            | -                                     | AHD     |
| 675            | 489               | MARK ANTHONY CONSTRUCTION & SUPPLY                                                   | 34057        | L   | B        | MA  | GB   | 22LD0062 - Construction of Multi-Purpose Building (Modern and Resilient Building)                                                                                                                                                                             | Padada, Davao del Sur               | 06/28/2023         | 3rd/Final    | Davao del Sur DEO                                  | LF             | 39.200          | 300       | 02/21/2022 | 12/17/2022 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 91.10% Very Satisfactory              | ONS     |
| 676            | -                 | MARK ANTHONY CONSTRUCTION AND SUPPLY                                                 | 34057        | L   | B        | MA  | GB   | 23LB0080 - Completion of DSWD XI 4-Storey Building with Roofdeck, DSWD Field Office II, R. Magsaysay Ave., corner Suazo St.                                                                                                                                   | Davao City                          | 06/26/2023         | 1st          | Davao City 1st DEO                                 | LF             | 28.813          | 175       | 04/20/2023 | 10/11/2023 | 32.19        | OG     | 0.394 | 0.276 | 0.150 | 0.030 | 0.042 | 0.050 | 94.20%            |                                       | AHD     |
| 677            | -                 | MARK ANTHONY CONSTRUCTION AND SUPPLY                                                 | 34057        | L   | B        | SA  | GE   | 23LB0133 - Construction of Missing Gap, NRJ Tagum - Panabo Circumferential Road Barangay Malibog to Mabuhay, Davao del Norte to Pafalum                                                                                                                       | Davao City, Davao del Norte         | 06/26/2023         | 1st          | Davao City 1st DEO                                 | LF             | 95.051          | 181       | 04/24/2023 | 10/21/2023 | 0.01         | OG     | 0.398 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 97.00%            | -                                     | AHD     |
| 678            | 490               | MASULOT CONSTRUCTION / JD SOMOZA BUILDERS (Joint Venture)                            | JV-22-7260   | L   | AAA      | MB  | GE   | 22LC0181 - Construction of Road from Sitio Pigbalasan, Barangay Bandera connecting to Sitio Tatad Barangay Bandera                                                                                                                                            | Igacos, Davao del Norte             | 06/25/2023         | 1st          | Davao del Norte Sub DEO                            | LF             | 96.254          | 508       | 04/07/2022 | 08/27/2023 | 0.57         | OG     | 0.395 | 0.285 | 0.150 | 0.030 | 0.047 | 0.050 | 95.70%            | -                                     | AHD     |
| 679            | 491               | MAVERICK BUILDERS INCORPORATED                                                       | 14466        | L   | AA       | MB  | GE   | 23LF0074 - Construction of Flood Mitigation Structure along Caraga River (Lower San Pedro Protection)                                                                                                                                                         | Caraga, Davao                       | 06/21/2023         | 1st          | Davao Oriental 1st DEO                             | LF             | 94.841          | 340       | 03/28/2023 | 03/01/2024 | 46.83        | OG     | 0.396 | 0.287 | 0.150 | 0.030 | 0.042 | 0.050 | 95.50%            | -                                     | AHD     |
| 680            | 492               | MBD GENERAL CONSTRUCTION                                                             | 09991        | L   | A        | MB  | GE   | 22KI0041 - Network Development Program - Road Widening - Secondary Roads, Calamba - Baliangao Road - K1788+631 - K1790+000                                                                                                                                    | Baliangao, Misamis Occidental       | 06/22/2023         | 2nd/Final    | Misamis Occidental 1st District Engineering Office | LF             | 52.882          | 249       | 03/21/2022 | 11/24/2022 | 0.00         | C      | 0.490 | 0.142 | 0.300 |       |       |       | 93.20%            | 94.16% Very Satisfactory              | ONS     |
| 681            | 493               | MCB ZAMORA CONSTRUCTION AND SUPPLY                                                   | 52026        | L   | B        | MA  | GE   | 23CM0022 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Cabaangan Creek                                                                                                          | Subic, Zambales                     | 05/12/2023         | 1st          | Zambales 2nd DEO                                   | LF             | 77.200          | 257       | 02/14/2023 | 10/28/2023 | 47.24        | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.028 | 0.050 | 89.70%            | -                                     | AHD     |
| 682            | 494               | MCDHENNIZCE BUILDERS                                                                 | 43716        | L   | D        | SB  | GE   | 23HD0002 - Retrofitting/Strengthening of Permanent Bridges - Binabag Bridge (B00004CB) along Cebu North Hagnaya Wharf Rd.                                                                                                                                     | Bogo City, Cebu                     | 06/23/2023         | 1st/Final    | Cebu 1st DEO                                       | LF             | 9.800           | 87        | 02/09/2023 | 05/06/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | ONS     |
| 683            | 495               | ME 3 CONSTRUCTION / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture) | JV-23-9556   | L   | A        | MA  | GE   | 23N00097 - Construction of Flood Mitigation Structure along Agusan River (Ambacon Section) Upstream                                                                                                                                                           | Las Nieves, Agusan del Norte        | 06/22/2023         | 1st          | Regional Office No. XIII                           | LF             | 113.416         | 240       | 04/20/2023 | 12/15/2023 | 23.32        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.60%            | -                                     | AHD     |
| 684            | 496               | ME 3 CONSTRUCTION / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture) | JV-23-9561   | L   | A        | MA  | GE   | 23N00096 - Construction of Flood Mitigation Structure along Agusan River (Ambacon Section) Downstream                                                                                                                                                         | Las Nieves, Agusan del Norte        | 06/22/2023         | 1st          | Regional Office No. XIII                           | LF             | 113.416         | 240       | 04/20/2023 | 12/15/2023 | 24.80        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.065 | 0.050 | 93.50%            | -                                     | AHD     |
| 685            | 497               | ME 3 CONSTRUCTION / TRIPARCO DEVELOPMENT CORPORATION (Joint Venture)                 | JV-21-5883   | L   | B        | MA  | GE   | 22K00016 - Construction of By-Pass and Diversion Roads, Magsaysay - Butuan City Coastal Bypass/Alternate Road                                                                                                                                                 | Misamis Oriental                    | 06/21/2023         | 2nd/Final    | Regional Office No. X                              | LF             | 144.750         | 426       | 03/28/2022 | 05/27/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 92.22% Very Satisfactory              | ONS     |
| 686            | 498               | ME3 CONSTRUCTION                                                                     | 31364        | L   | B        | MB  | GE   | 22K00012 - Construction of By-Pass and Diversion Roads, Iligan City Circumferential Road Extension to Jct Sta. Felomina - Bonbonon - Digkilaan - Rogongon Road, Package 4                                                                                     | Lanao del Norte                     | 06/26/2023         | 2nd/Final    | Regional Office No. X                              | LF             | 101.325         | 453       | 03/30/2022 | 06/25/2023 | 7.83         | C      | 0.487 | 0.149 | 0.300 |       |       |       | 93.60%            | 93.18% Very Satisfactory              | AHD     |
| 687            | 499               | MEGA M BUILDERS CORPORATION                                                          | 20515        | L   | B        | MA  | GE   | 22DP0069 - Sustainable Infrastructure Projects Alleviation Gaps (SIPAG): Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Circumferential Road at Bunot Lake, Brgy. Concepcion | San Pablo City, Laguna              | 05/09/2023         | 1st/Final    | Laguna 3rd District Engineering Office             | LF             | 19.600          | 210       | 03/25/2022 | 10/20/2022 | 0.00         | C      | 0.487 | 0.147 | 0.300 |       |       |       | 93.40%            | 93.40% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                               |                                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                     | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|--------------------|--------------|---------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                  | LOCATION                                           |                    |              |                                                   |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 688            | 500               | MEGA MYKON BUILDERS                                                              | 40106        | L   | A        | MA  | GB   | 22NF0127 - Construction of Multi-Purpose Building (Hall of Justice)                                                                                                                                                                                                                                                                   | Dapa, Surigao del Norte                            | 06/23/2023         | 2nd          | Surigao del Norte 1st District Engineering Office | LF             | 33.957          | 270       | 10/16/2022 | 07/12/2023 | -8.79        | OG     | 0.395 | 0.300 | 0.062 | 0.030 | 0.056 | 0.033 | 87.60%            | -                                     | DEL     |
| 689            | 501               | MEGA-ANT BUILDERS AND CONSTRUCTION SUPPLIES                                      | 52876        | L   | B        | SB  | GE   | 23FF0016 - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Mitigation Structure San Antonio Oupayo                                                                                                                                               | Calabanga, Camarines Sur                           | 05/09/2023         | 1st/Final    | Camarines Sur 3rd DEO                             | LF             | 4.900           | 75        | 02/17/2023 | 05/02/2023 | 52.99        | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 690            | 502               | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY                                     | 38288        | L   | A        | MA  | GE   | 22AB0025 - Road Widening - Primary Roads, Manila North Road - K0471+300 - K0471+639, K0476+000 - K0476+271                                                                                                                                                                                                                            | Ilocos Norte                                       | 06/22/2023         | 2nd/Final    | Ilocos Norte 2nd DEO                              | LF             | 19.153          | 410       | 02/11/2022 | 03/27/2023 | 1.14         | C      | 0.480 | 0.200 | 0.300 | -     | -     | -     | 98.00%            | 92.46% Very Satisfactory              | AHD     |
| 691            | -                 | MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY                                     | 38288        | L   | A        | MB  | GE   | 23AB0064 - Rehabilitation of Currimaos Seawall                                                                                                                                                                                                                                                                                        | Currimao, Ilocos Norte                             | 06/23/2023         | 1st          | Ilocos Norte 2nd DEO                              | LF             | 48.020          | 228       | 02/10/2023 | 09/25/2023 | 26.55        | OG     | 0.387 | 0.300 | 0.150 | 0.030 | 0.056 | 0.033 | 95.60%            | -                                     | AHD     |
| 692            | 503               | MEGAY CONSTRUCTION                                                               | 34354        | L   | A        | MA  | GE   | 22OA0006 - Construction of Riverwall and Road Dike along Batasan River (Phase 12)                                                                                                                                                                                                                                                     | Brgy. Dampalit, Malabon City                       | 06/24/2023         | 2nd/Final    | Malabon-Navotas DEO                               | LF             | 49.000          | 240       | 02/14/2022 | 10/11/2022 | 2.50         | C      | 0.496 | 0.142 | 0.300 |       |       |       | 93.80%            | 92.48% Very Satisfactory              | AHD     |
| 693            | -                 | MEGAY CONSTRUCTION                                                               | 34354        | L   | A        | MA  | GE   | 23BD0011 - OO2: Protect Lives and Properties Againts Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structure and Drainage System - Construction of Drainage along Bagay Road, Phase IV                                                                                                       | Tuguegarao City, Cagayan                           | 06/01/2023         | 1st          | Cagayan 3rd DEO                                   | LF             | 48.799          | 310       | 02/09/2023 | 12/15/2023 | 0.79         | OG     | 0.392 | 0.295 | 0.150 | 0.030 | 0.047 | 0.050 | 96.40%            | -                                     | AHD     |
| 694            | -                 | MEGAY CONSTRUCTION                                                               | 34354        | L   | A        | MA  | GE   | 22B80129- Convergence and Special Support Program- Basic Infrastructure Program (BIP)- Flood Mitigation Structures Protecting Public Infrastructures/Facilities- Construction of Flood Mitigation Structure- Construction of Flood Control Structure along Cagayan River, Barangay Bagumbayan                                         | La-Ilo, Cagayan                                    | 06/03/2023         | 2nd/Final    | Cagayan 1st DEO                                   | LF             | 49.500          | 403       | 04/01/2022 | 05/08/2023 | 0.00         | C      | 0.456 | 0.134 | 0.300 |       |       |       | 89.00%            | 87.92% Satisfactory                   | ONS     |
| 695            | 504               | MEGAY CONSTRUCTION AND SUPPLY / VHT CAGAYAN BUILDERS CORPORATION (Joint Venture) | JV-23-10180  | L   | A        | MA  | GE   | 23BD0078 - OO2: Protect Lives and Properties Againts Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Pinacanauan River Flood Management Projects, Camasi - Centro - Dodan, Penablanca, Phase II                                               | Peñablanca, Cagayan                                | 06/03/2023         | 1st          | Cagayan 3rd DEO                                   | LF             | 48.801          | 242       | 03/28/2023 | 11/24/2023 | 15.80        | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.065 | 0.050 | 93.00%            | -                                     | AHD     |
| 696            | 505               | MEP CONSTRUCTION                                                                 | 18759        | L   | A        | MA  | GB   | 22PD0028 - Sustainable Infrastructure Projects Alleviation GAPS (SIPAG) - Rehabilitation of Multi-Purpose Building, PFVR Including MLQ Building                                                                                                                                                                                       | Baguio City                                        | 06/02/2023         | 1st          | Baguio City DEO                                   | LF             | 24.500          | 436       | 03/07/2022 | 05/16/2023 | -7.45        | OG     | 0.400 | 0.300 | 0.076 | 0.024 | 0.051 | 0.033 | 88.40%            | -                                     | DEL     |
| 697            | 506               | METRO GEAR CONSTRUCTION CORPORATION                                              | 43024        | L   | A        | MA  | GE   | 22L00108 - Construction of Concrete Road - Fatima - Malabog Road (Malabog - Gumitan), Package 2                                                                                                                                                                                                                                       | Davao City                                         | 06/29/2023         | 1st          | Regional Office No. XI                            | LF             | 61.895          | 339       | 04/05/2022 | 03/09/2023 | -4.93        | OG     | 0.387 | 0.294 | 0.101 | 0.030 | 0.051 | 0.033 | 89.60%            | -                                     | DEL     |
| 698            | 507               | METRO GEAR CONSTRUCTION CORPORATION / GTM BUILDERS AND SUPPLY (Joint Venture)    | JV-23-10290  | L   | AAA      | MB  | GE   | 23L80101 - Construction of Drainage System of Brgy. Tigatto                                                                                                                                                                                                                                                                           | Davao City                                         | 06/26/2023         | 1st          | Davao City 1st DEO                                | LF             | 48.265          | 201       | 04/20/2023 | 11/06/2023 | 40.49        | OG     | 0.386 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 95.80%            | -                                     | AHD     |
| 699            | 508               | MG CONSTRUCTION                                                                  | 41069        | L   | B        | MA  | GE   | 23HK0022 - Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road infrastructure Program - TRIP) - Access Road leading to Bravo Golf Course, Resort & Spa Sibulan, Pulangbato Falls & Tierra Alta Residential Resort, Valencia- Brgy. San Antonio | Sibulan, Negros Oriental                           | 06/01/2023         | 1st          | Negros Oriental 2nd DEO                           | LF             | 24.500          | 113       | 02/13/2023 | 06/05/2023 | -4.81        | OG     | 0.398 | 0.300 | 0.102 | 0.030 | 0.042 | 0.033 | 90.50%            | -                                     | DEL     |
| 700            | -                 | MG CONSTRUCTION                                                                  | 41069        | L   | B        | MA  | GE   | 23HL0018 - Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road infrastructure Program - TRIP), Bayawan Coastal Road (Villareal - Caranoche Section) leading to Bayawan Beach and Coastal Area                                                  | Brgy. Villareal, Bayawan (Tulong), Negros Oriental | 06/01/2023         | 1st/Final    | Negros Oriental 3rd DEO                           | LF             | 9.800           | 63        | 02/27/2023 | 04/30/2023 | 0.00         | C      | 0.499 | 0.170 | 0.300 | -     | -     | -     | 96.90%            | 96.90% Outstanding                    | ONS     |
| 701            | 509               | MG DRAGON CONSTRUCTION SERVICES                                                  | 50676        | L   | A        | SB  | GE   | 23EI0039 - Construction/ Improvement of Access Roads Leading to Airports (Kalsada Tungo sa Paliparan, Riles at Dugtungan Program - KATUPARAN), Panamlayan Airport Road                                                                                                                                                                | Panamalayan, Oriental Mindoro                      | 05/24/2023         | 1st/Final    | Southern Mindoro DEO                              | LF             | 23.303          | 270       | 06/06/2022 | 03/02/2023 | 0.00         | C      | 0.485 | 0.200 | 0.300 |       |       |       | 98.50%            | 98.50% Outstanding                    | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                        | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                  |                                         | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------|--------------|-----|----------|-----|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                            |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                     | LOCATION                                |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 702            | 510               | MG SAMIDAN CONSTRUCTION                                                    | 33234        | L   | A        | MA  | GE   | 22PA0364 - 002: Protect Lives and Properties Against Major Floods, Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal River, Construction of Malabbaga Flood Control Structure (Phase III), Sta.6+820 - Sta.7+820                                        | La Paz, Abra                            | 05/31/2023         | 1st          | Abra DEO                                           | LF             | 86.867          | 278       | 02/15/2023 | 11/19/2023 | 52.33        | OG     | 0.398 | 0.240 | 0.150 | 0.024 | 0.028 | 0.050 | 89.00%            | -                                     | AHD     |
| 703            | 511               | MG SAMIDAN CONSTRUCTION / JMID CONSTRUCTION AND AGGREGATES (Joint Venture) | JV-22-8977   | L   | A        | MA  | GE   | 23PE0016 - Construction of Flood Mitigation Structure along Bauang River, Section 1a (Wangal), Sta.056+276 - Sta. 057+526, Wangal,                                                                                                                                                                       | La Trinidad, Benguet                    | 06/01/2023         | 1st          | Benguet 1st DEO                                    | LF             | 77.190          | 259       | 02/27/2023 | 11/12/2023 | 21.95        | OG     | 0.393 | 0.243 | 0.150 | 0.024 | 0.051 | 0.050 | 91.10%            | -                                     | AHD     |
| 704            | 512               | MIGHTYWAY CONSTRUCTION AND SUPPLY                                          | 40895        | L   | B        | MA  | GE   | 23AJ0021- Construction of Slope Protection Works along Ingaleria River, Macabito                                                                                                                                                                                                                         | Calasiao, Pangasinan                    | 06/21/2023         | 1st/Final    | Pangasinan 4th DEO                                 | LF             | 47.991          | 200       | 02/13/2023 | 08/31/2023 | 13.81        | C      | 0.494 | 0.134 | 0.300 | -     | -     | -     | 92.80%            | 92.80% Very Satisfactory              | AHD     |
| 705            | 513               | MIGO CONSTRUCTION                                                          | 34663        | L   | B        | MA  | GE   | 23MG0002 - Cluster II - a. Construction of Concrete Road - Poblacion T'boli to Brgy. Lamhaku leading to El Kini Hot Spring Road, Brgy. Lamhaku, T'boli, South Cotabato, b. Construction of Concrete Road - Jct. Surallah - Lake Sebu Road leading to NV Vogt Solar Power Plant, Brgy. Centrala, Surallah | South Cotabato                          | 06/20/2023         | 1st          | South Cotabato 2nd DEO                             | LF             | 40.180          | 140       | 02/17/2023 | 07/06/2023 | 11.44        | OG     | 0.394 | 0.207 | 0.150 | 0.030 | 0.033 | 0.050 | 86.40%            | -                                     | AHD     |
| 706            | 514               | MINDANAO ROCK                                                              | 23479        | L   | AAA      | MB  | GE   | 23KI0017 - Construction / Maintenance of Flood Mitigation Structure and Drainage Systems, Construction of Seawall at the Storm Surge Prone Coastal                                                                                                                                                       | Plaridel, Misamis Occidental            | 06/22/2023         | 1st          | Misamis Occidental 1st District Engineering Office | LF             | 47.530          | 180       | 02/26/2023 | 08/24/2023 | 6.03         | OG     | 0.395 | 0.248 | 0.150 | 0.030 | 0.051 | 0.050 | 92.40%            | -                                     | AHD     |
| 707            | -                 | MINDANAO ROCK                                                              | 23479        | L   | AAA      | LA  | GE   | 23KJ0040 - Construction/Improvement of Access Roads leading to Trades, industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program -ROLL IT), Barangay Sebac-Gumbil-Balon Road Connecting Sebac and Balon in Sport                                            | Tudela, Misamis Occidental              | 06/22/2023         | 1st          | Misamis Occidental 2nd District Engineering Office | LF             | 47.530          | 233       | 03/09/2023 | 10/27/2023 | 22.27        | OG     | 0.385 | 0.256 | 0.150 | 0.030 | 0.042 | 0.050 | 91.30%            | -                                     | AHD     |
| 708            | -                 | MINDANAO ROCK                                                              | 23479        | L   | AAA      | MB  | GE   | 23KI0021 - Construction of Slope Protection (Downstream) of Miganaway Bridge I along Ozamiz - Pagadian Road                                                                                                                                                                                              | Tangub City, Misamis Occidental         | 06/22/2023         | 1st          | Misamis Occidental 2nd District Engineering Office | LF             | 47.530          | 170       | 02/10/2023 | 07/29/2023 | -5.48        | OG     | 0.394 | 0.271 | 0.095 | 0.030 | 0.042 | 0.033 | 86.50%            | -                                     | DEL     |
| 709            | -                 | MINDANAO ROCK                                                              | 23479        | L   | AAA      | LA  | GE   | 23KJ0019 - Construction of By-Pass and Diversion Roads, Construction of Mt. Malindang Eco Tourism Bypass Road (Sinacaban Section)                                                                                                                                                                        | Sinacaban, Misamis Occidental           | 06/22/2023         | 1st          | Misamis Occidental 2nd District Engineering Office | LF             | 93.605          | 309       | 03/23/2023 | 01/25/2024 | 13.02        | OG     | 0.386 | 0.257 | 0.150 | 0.030 | 0.042 | 0.050 | 91.50%            | -                                     | AHD     |
| 710            | -                 | MINDANAO ROCK                                                              | 23479        | L   | AAA      | LA  | GE   | 23KI0027 - Network Development Program, Road Widening - Secondary Roads - Oroquieta City- Calamba Mt Rd, K1753 + 305.11 - K1753 + 853, K1753 + 872 - K1754 + 401                                                                                                                                         | Oroquieta City, Misamis Occidental      | 06/22/2023         | 1st          | Misamis Occidental 1st District Engineering Office | LF             | 48.510          | 210       | 02/19/2023 | 09/16/2023 | -4.57        | OG     | 0.394 | 0.275 | 0.104 | 0.030 | 0.042 | 0.033 | 87.80%            | -                                     | DEL     |
| 711            | 515               | MIVICO BUILDERS & DEVELOPERS                                               | 20551        | L   | B        | MA  | GE   | 23CE0006 - Construction of Flood Control Structure along Rio Chico River                                                                                                                                                                                                                                 | Barangay Partida I, Guimba, Nueva Ecija | 05/09/2023         | 1st          | Nueva Ecija 1st DEO                                | LF             | 48.994          | 210       | 02/13/2023 | 09/10/2023 | 41.36        | OG     | 0.384 | 0.300 | 0.150 | 0.018 | 0.056 | 0.033 | 94.10%            | -                                     | AHD     |
| 712            | 516               | MJ TIONGSON CONSTRUCTION                                                   | 24202        | L   | B        | MA  | GE   | 23ME0040 - Construction of Road, Barangay Alegria to Sitio Pait                                                                                                                                                                                                                                          | Alabel, Sarangani Province              | 06/28/2023         | 1st          | Sarangani DEO                                      | LF             | 28.870          | 180       | 04/03/2023 | 09/29/2023 | 27.71        | OG     | 0.396 | 0.235 | 0.150 | 0.030 | 0.042 | 0.050 | 90.30%            | -                                     | AHD     |
| 713            | 517               | MJMARI BUILDERS AND DEVELOPMENT CORPORATION                                | 36434        | L   | A        | MA  | GE   | 23JE0010- Basic Infrastructure Program (BIP)- Construction of Road, Barangay Tuburan To Barangay Balanan                                                                                                                                                                                                 | Mahayag, Zamboanga del Sur              | 06/22/2023         | 1st          | Zamboanga del Sur 1st DEO                          | LF             | 9.890           | 90        | 02/20/2023 | 05/20/2023 | -4.32        | OG     | 0.326 | 0.300 | 0.107 | 0.030 | 0.042 | 0.033 | 83.80%            | -                                     | DEL     |
| 714            | 518               | MMP CONSTRUCTION AND SUPPLIES                                              | 43073        | L   | D        | SB  | GE   | 23JH0004- Construction/Upgrading/Rehabilitation of Drainage along National Roads- Secondary Roads, Basilan Circumferential Rd- K002+796- K003+700, K005+740- K006+000, K0010+400- K0010+413, K0010+900                                                                                                   | Isabela City, Basilan                   | 06/23/2023         | 1st          | Isabela City DEO                                   | LF             | 16.113          | 157       | 02/20/2023 | 07/26/2023 | 3.49         | OG     | 0.371 | 0.247 | 0.150 | 0.030 | 0.028 | 0.050 | 87.60%            | -                                     | AHD     |
| 715            | 519               | MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.                          | 05733        | L   | AAA      | LB  | GE   | 23GA0039 - Construction of Revetment Wall along Ibajay River                                                                                                                                                                                                                                             | Brgy. Polo, Ibajay, Aklan               | 06/26/2023         | 1st          | Aklan DEO                                          | LF             | 86.380          | 286       | 02/23/2023 | 12/05/2023 | 31.77        | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.056 | 0.033 | 90.70%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                  |                                          | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                    |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                     | LOCATION                                 |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 716            | -                 | MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.                                                  | 05733        | L   | AAA      | LA  | GE   | 23GA0022 - Aklan West Road (Kalibo-Nabas) K0243+585 - K0243+670, Aklan West Road                                                                                                                                                                                         | Aklan                                    | 06/27/2023         | 1st          | Aklan DEO                                           | LF             | 93.147          | 289       | 03/15/2023 | 12/28/2023 | 24.48        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.033 | 90.00%            | -                                     | AHD     |
| 717            | -                 | MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.                                                  | 05733        | L   | AAA      | LA  | GE   | 22DD00245 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Installation of Streetlights Package A                                                                                                    | Lipa City, Batangas                      | 05/10/2023         | 4th/Final    | Batangas 4th District Engineering Office            | LF             | 98.000          | 393       | 03/25/2022 | 04/21/2023 | 0.00         | C      | 0.500 | 0.138 | 0.300 |       |       |       | 93.80%            | 93.30% Very Satisfactory              | ONS     |
| 718            | 520               | MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / ARQ BUILDERS (Joint Venture)                   | JV-22-8264   | L   | AAA      | LB  | GE   | 22NC0049 - Desilting of Solibao River (Phase I), Barangay Libuac & Barangay Poblacion                                                                                                                                                                                    | Rosario, Agusan Del Sur                  | 06/29/2023         | 2nd          | Agusan del Sur 2nd District Engineering Office      | LF             | 96.500          | 306       | 10/19/2022 | 08/20/2023 | -0.47        | OG     | 0.397 | 0.270 | 0.145 | 0.024 | 0.056 | 0.033 | 92.50%            | -                                     | DEL     |
| 719            | 521               | MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / EC STRUCTURAL COMPOSITES, INC. (Joint Venture) | JV-22-7211   | L   | AAA      | LA  | GE   | 22G00134: Retrofitting of Bridge - Dalanas Bridge (B00343PN) along Iloilo Antique Road                                                                                                                                                                                   | Barbaza, Antique                         | 06/27/2023         | 3rd/Final    | Regional Office No. VI                              | LF             | 155.368         | 438       | 03/29/2022 | 06/09/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 92.52% Very Satisfactory              | ONS     |
| 720            | 522               | MONRIO INDUSTRIAL CORPORATION / RELY CONSTRUCTION AND SUPPLY (Joint Venture)                       | JV-22-7313   | L   | B        | MA  | GE   | 22DD00264 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Installation of Streetlights Package B                                                                                                    | Lipa City, Batangas                      | 05/10/2023         | 3rd/Final    | Batangas 4th District Engineering Office            | LF             | 98.000          | 393       | 03/25/2022 | 04/21/2023 | 0.00         | C      | 0.500 | 0.136 | 0.300 |       |       |       | 93.60%            | 93.51% Very Satisfactory              | ONS     |
| 721            | 523               | MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION                                                     | 19473        | L   | AAA      | LB  | GE   | 23JC0001 - Reconstruction to Concrete Pavement Primary Roads Dipolog - Sindangan - Liloy Road (S01057MN) - K1893+880 to K1894+775, K1901+000 to K1902+400                                                                                                                | Jose Dalman, Zamboanga del Norte         | 06/22/2023         | 1st          | Zamboanga del Norte 2nd DEO                         | LF             | 47.994          | 296       | 04/27/2022 | 02/16/2023 | 47.99        | OG     | 0.397 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.90%            | -                                     | AHD     |
| 722            | 524               | MONTE CONSTRUCTION & SUPPLY                                                                        | 19474        | L   | A        | SB  | GE   | 23BI0009: Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Road and/or Bridges From National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of Jacinto Esquivel Road | Barangay Baresbes, Quezon, Nueva Vizcaya | 06/01/2023         | 1st          | Nueva Vizcaya 1st DEO                               | LF             | 19.295          | 143       | 02/13/2023 | 07/05/2023 | 31.37        | OG     | 0.386 | 0.241 | 0.150 | 0.030 | 0.042 | 0.050 | 89.90%            | -                                     | AHD     |
| 723            | 525               | MORTAR MASTERS & CONCRETE BUILDERS                                                                 | 43228        | L   | AAA      | MA  | GE   | 23KH0020 - Construction of Flood Mitigation Structure along Iponan River (Iponan Section) Phase II                                                                                                                                                                       | Brgy. Iponan, Cagayan de Oro City        | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 49.000          | 304       | 03/14/2023 | 01/11/2024 | 36.79        | OG     | 0.393 | 0.280 | 0.150 | 0.030 | 0.028 | 0.050 | 93.10%            | -                                     | AHD     |
| 724            | -                 | MORTAR MASTERS & CONCRETE BUILDERS                                                                 | 43228        | L   | AAA      | MA  | GE   | 23KH0033 - Construction of Upper Carmen to Canitoan Drainage System                                                                                                                                                                                                      | Cagayan de Oro City                      | 06/24/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 70.878          | 360       | 03/17/2023 | 03/10/2024 | 14.99        | OG     | 0.384 | 0.241 | 0.150 | 0.030 | 0.042 | 0.050 | 89.70%            | -                                     | AHD     |
| 725            | -                 | MORTAR MASTERS & CONCRETE BUILDERS                                                                 | 43228        | L   | AAA      | MA  | GE   | 22KB0024 - Road Widening along Maramag - Maradugao Rd. - K1558+700 - K1560+000.                                                                                                                                                                                          | Maramag, Bukidnon                        | 06/22/2023         | 2nd/Final    | Bukidnon 2nd District Engineering Office            | LF             | 59.563          | 445       | 02/17/2022 | 05/07/2023 | 0.00         | C      | 0.492 | 0.132 | 0.300 |       |       |       | 92.40%            | 89.58% Very Satisfactory              | ONS     |
| 726            | 526               | MOTHER'S ROLE CONSTRUCTION                                                                         | 32781        | L   | D        | SB  | GE   | 23IA0067 - Sustainable Infrastructure Project Alleviating Gaps (SIPAG) Construction of Flood Mitigation Structure, Barangay Labuan                                                                                                                                       | Zamboanga City                           | 06/19/2023         | 1st          | Zamboanga City DEO                                  | LF             | 29.350          | 249       | 04/24/2023 | 12/28/2023 | 39.24        | OG     | 0.389 | 0.300 | 0.150 | 0.030 | 0.028 | 0.033 | 93.00%            | -                                     | AHD     |
| 727            | 527               | MOYA CONSTRUCTION                                                                                  | 47707        | L   | D        | SB  | GE   | 23KF0108 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road, Brgy. Dangulaan                                                                      | Sultan Naga Dimaporo, Lanao del Norte    | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office     | LF             | 9.648           | 88        | 05/02/2023 | 07/28/2023 | 52.00        | C      | 0.491 | 0.157 | 0.300 |       |       |       | 94.80%            | 94.80% Very Satisfactory              | AHD     |
| 728            | 528               | MRBII CONSTRUCTION CORPORATION                                                                     | 17701        | L   | AAA      | MB  | GE   | 23OG0063 - Rehabilitation of Flood Mitigation Structure along San Juan River (Phase XVIII)                                                                                                                                                                               | Quezon City                              | 06/22/2023         | 1st          | Quezon City 2nd DEO                                 | LF             | 47.527          | 210       | 03/13/2023 | 10/08/2023 | 6.41         | OG     | 0.375 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 95.60%            | -                                     | AHD     |
| 729            | 529               | MR-G CONSTRUCTION                                                                                  | 51116        | L   | D        | SB  | GB   | 23PJ0024 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building, Barangay Namillangan                                                   | Alfonso Lista, Ifugao                    | 06/03/2023         | 1st          | Ifugao 2nd DEO                                      | LF             | 4.930           | 120       | 02/23/2023 | 06/22/2023 | -0.43        | OG     | 0.400 | 0.300 | 0.146 | 0.030 | 0.047 | 0.033 | 95.60%            | -                                     | DEL     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                       | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                |                                      | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|--------------------|--------------|------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                           |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                   | LOCATION                             |                    |              |                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 730            | 530               | MR-G CONSTRUCTION / ROVINA CONSTRUCTION (Joint Venture)                                   | JV-22-9142   | L   | D        | SB  | GE   | 23PJ0005 - Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Declared Tourism Destination (Tourism Road Infrastructure Program - TRIP) - Access Road Leading to Ammung Festival, Yao Jia Xi Dragon Fruit Farm, Domingo's Integrated Organic Farm, Municipal Forest Library (Magat Dam Wetlands, Mariis Dam Wetlands, 8FAR - Aqua Park), Brgy. Sto. Domingo | Alfonso Lista, Ifugao                | 06/02/2023         | 1st          | Ifugao 2nd DEO         | LF             | 29.149          | 125       | 02/13/2023 | 06/17/2023 | 0.02         | OG     | 0.390 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 96.70%            | -                                     | AHD     |
| 731            | 531               | MRRM TRADING & CONSTRUCTION / KPSL GENERAL CONTRACTOR INC. (Joint Venture)                | JV-23-9526   | L   | AA       | MB  | GE   | 23EH0078 - Construction of Pag-alad Flood Mitigating Structure (Phase 2) along Pargapoha River Control                                                                                                                                                                                                                                                                                                 | San Andres, Romblon                  | 05/25/2023         | 1st          | Romblon DEO            | LF             | 91.876          | 335       | 03/09/2023 | 02/06/2024 | 64.19        | OG     | 0.400 | 0.258 | 0.150 | 0.030 | 0.042 | 0.050 | 93.00%            | -                                     | AHD     |
| 732            | 532               | MRRM TRADING & CONSTRUCTION / SALMEGA BUILDERS (Joint Venture)                            | JV-22-9306   | L   | AA       | MB  | GE   | 23MB0010-Construction of Concrete Revetment                                                                                                                                                                                                                                                                                                                                                            | Barangay Simbo, Tupi, South Cotabato | 06/27/2023         | 1st          | South Cotabato 1st DEO | LF             | 49.549          | 150       | 03/30/2023 | 08/26/2023 | 1.83         | OG     | 0.392 | 0.266 | 0.150 | 0.030 | 0.042 | 0.050 | 93.00%            | -                                     | AHD     |
| 733            | 533               | MSB VITUG CONSTRUCTION                                                                    | 33019        | L   | AAA      | LB  | GE   | 22OB0070 - Rehabilitation of Pasig-Marikina River Channel, Sta. 1+500 - Sta. 3+000                                                                                                                                                                                                                                                                                                                     | Pasig City                           | 06/20/2023         | 2nd/Final    | Metro Manila 1st DEO   | LF             | 88.937          | 350       | 05/16/2022 | 04/30/2023 | 4.29         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 90.18% Very Satisfactory              | AHD     |
| 734            | 534               | MUAÑA CONSTRUCTION AND DEVELOPMENT CORP.                                                  | 09354        | L   | B        | MA  | GE   | 23HB0008 - Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development Program Road Widening - Secondary Roads Tagbilaran East Rd (Tagbilaran - Jagna) - K0166+777 - K0168+000, K0230+520 - K0231+360                                                                                                                                                                  | Candijay and Lila, Bohol             | 05/31/2023         | 1st          | Bohol 3rd DEO          | LF             | 36.198          | 220       | 02/17/2023 | 09/24/2023 | 65.31        | OG     | 0.391 | 0.255 | 0.150 | 0.030 | 0.051 | 0.050 | 92.70%            | -                                     | AHD     |
| 735            | -                 | MUAÑA CONSTRUCTION AND DEVELOPMENT CORP.                                                  | 09354        | L   | B        | MA  | GE   | 23HM0103 - Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities, Construction of Road connecting Brgy. Cantugbas to Brgy. Logucan                                                                                                       | Maria, Siquijor                      | 06/22/2023         | 1st          | Siquijor DEO           | LF             | 39.651          | 239       | 04/05/2023 | 11/29/2023 | 3.25         | OG     | 0.391 | 0.252 | 0.150 | 0.030 | 0.056 | 0.050 | 92.90%            | -                                     | AHD     |
| 736            | 535               | MUAÑA CONSTRUCTION AND DEVELOPMENT CORP. / CLAIRE CONSTRUCTION AND SUPPLY (Joint Venture) | JV-23-9887   | L   | B        | MA  | GE   | 23HB0069 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Anoling Tubod Gabayan Flood Control Candijay,                                                                                                                                         | Candijay, Bohol                      | 05/31/2023         | 1st          | Bohol 3rd DEO          | LF             | 77.070          | 280       | 04/11/2023 | 01/15/2024 | 43.63        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.10%            | -                                     | AHD     |
| 737            | 536               | MUAÑA CONSTRUCTION AND DEVELOPMENT CORP. / CLAIRE CONSTRUCTION AND SUPPLY (Joint Venture) | JV-23-10122  | L   | B        | MA  | GE   | 23HB0083 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Roads at Barangay Katipunan - Buenasuerte- Tanod- Linawan Sec. 1:                                                                                                              | Anda, Bohol                          | 05/31/2023         | 1st          | Bohol 3rd DEO          | LF             | 34.535          | 138       | 04/10/2023 | 08/25/2023 | 38.41        | OG     | 0.385 | 0.250 | 0.150 | 0.030 | 0.047 | 0.050 | 91.20%            | -                                     | AHD     |
| 738            | 537               | MUNTOPAR BUILDERS CORP.                                                                   | 29800        | L   | B        | MA  | GE   | 22FL0041 - Construction of Flood Control Structure along Carriedo Bridge (Upstream), Phase II                                                                                                                                                                                                                                                                                                          | Brgy. Carriedo, Gubat, Sorsogon      | 05/09/2023         | 2nd/Final    | Sorsogon 2nd DEO       | LF             | 67.550          | 377       | 03/18/2022 | 03/29/2023 | 0.00         | C      | 0.487 | 0.134 | 0.300 | -     | -     | -     | 92.10%            | 90.42% Very Satisfactory              | ONS     |
| 739            | 538               | MUNTOPAR BUILDERS CORP. / ALHADRX CONSTRUCTION AND SUPPLY (Joint Venture)                 | JV-22-7915   | L   | B        | MA  | GE   | 22FK0077 - Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Monte Carmelo-Miluya-Amumunting                                                                                                                                         | Castilla, Sorsogon                   | 05/09/2023         | 2nd          | Sorsogon 1st DEO       | LF             | 96.540          | 355       | 06/17/2022 | 06/06/2023 | 7.76         | OG     | 0.394 | 0.275 | 0.150 | 0.030 | 0.051 | 0.050 | 95.00%            | -                                     | AHD     |
| 740            | 539               | MUST ENTERPRISES                                                                          | 13336        | L   | A        | MB  | GE   | 22MC0014-Widening of Permanent Bridges-Big Mateo Bridge (B01935MN) along Kidapawan-Magpet-Pangao-an Road                                                                                                                                                                                                                                                                                               | Magpet, North Cotabato               | 06/22/2023         | 2nd/Final    | Cotabato 2nd DEO       | LF             | 34.152          | 266       | 02/23/2022 | 11/15/2023 | -5.20        | C      | 0.491 | 0.200 | 0.144 |       |       |       | 83.50%            | 86.86% Satisfactory                   | DEL     |
| 741            | 540               | MUST ENTERPRISES / ALBANOR CONSTRUCTION (Joint Venture)                                   | JV-22-9436   | L   | A        | MA  | GE   | 23MH0018-Construction of River Bank Protection/Flood Control at Limulan River (Downstream)                                                                                                                                                                                                                                                                                                             | Kalamansig, Sultan Kudarat           | 06/25/2023         | 1st          | Sultan Kudarat 2nd DEO | LF             | 93.602          | 284       | 02/23/2023 | 12/03/2023 | 33.81        | OG     | 0.373 | 0.255 | 0.150 | 0.030 | 0.042 | 0.050 | 90.00%            | -                                     | AHD     |
| 742            | 541               | MY BUILDERS AND CONSTRUCTION                                                              | 22687        | L   | B        | MA  | GE   | 23AE0013 - Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers - Rehabilitation of Baroro River Control, Brgy. Sta. Rosa                                                                                                                                                                                                                         | San Juan, La Union                   | 06/19/2023         | 1st          | La Union 1st DEO       | LF             | 48.999          | 230       | 02/14/2023 | 10/01/2023 | 1.87         | OG     | 0.397 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 97.80%            | -                                     | AHD     |
| 743            | 542               | N. SALES CONSTRUCTION / KGB ENGINEERING AND CONSTRUCTION (Joint Venture)                  | JV-21-6219   | L   | B        | MA  | GE   | 22EB0030 - Construction of Flood Control Structure along Anahawuin River, Sta. 0+000 - Sta. 0+315, Brgy. Poblacion                                                                                                                                                                                                                                                                                     | Calintaan, Occidental Mindoro        | 05/23/2023         | 1st/Final    | Mindoro Occidental DEO | LF             | 39.979          | 303       | 05/30/2022 | 03/28/2023 | 0.00         | C      | 0.465 | 0.152 | 0.300 |       |       |       | 91.70%            | 91.70% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                           |                                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                  | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|--------------------|--------------|------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                              | LOCATION                                               |                    |              |                                                |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 744            | 543               | N.A. IBARRA CONSTRUCTION                                                                      | 24742        | L   | A        | MB  | GE   | 23AC0084 - Construction of Flood Control Along Cabugao River, Barangay Quezon                                                                                                                                                                                                     | Cabugao, Ilocos Sur                                    | 06/21/2023         | 1st          | Ilocos Sur 1st DEO                             | LF             | 29.400          | 130       | 04/27/2023 | 09/03/2023 | 16.52        | OG     | 0.399 | 0.298 | 0.150 | 0.030 | 0.051 | 0.050 | 97.80%            | -                                     | AHD     |
| 745            | 544               | N.B. AVILA CONSTRUCTION                                                                       | 13751        | L   | AA       | MA  | GB   | 23DG0023 - Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Barangay Hall) Barangay Bucal I                                                                                                                                                       | Maragondon, Cavite                                     | 05/13/2023         | 1st          | Cavite 2nd District Engineering Office         | LF             | 6.847           | 180       | 02/17/2023 | 08/15/2023 | 4.20         | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.027 | 0.033 | 94.00%            | -                                     | AHD     |
| 746            | 545               | NAHARO BUILDERS INC                                                                           | 43001        | L   | A        | SB  | GE   | 23NE0017 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide Dinagat - Loreto Rd, K0022+667 - K0022+850                                                                                                                                            | Basilisa, Dinagat Islands                              | 06/21/2023         | 1st          | Dinagat Islands District Engineering Office    | LF             | 28.237          | 255       | 02/23/2023 | 11/04/2023 | -0.90        | OG     | 0.349 | 0.300 | 0.141 | 0.030 | 0.056 | 0.033 | 90.90%            | -                                     | DEL     |
| 747            | 546               | NANA BUILDERS                                                                                 | 18863        | L   | D        | SB  | GE   | 22GD0058 - Construction of Drainage Structure along Road - at Specific Locations along Roxas City-Cagay-Sibaguan-Balijuagan-Cudian-Ivisan Rd (S0278PN) K0104+400 - K0109+466.98                                                                                                   | Brgy Balijuagan, Sibaguan and Cagay, Roxas City, Capiz | 06/24/2023         | 2nd/Final    | Capiz 1st DEO                                  | LF             | 21.859          | 365       | 04/13/2022 | 04/12/2023 | 0.00         | C      | 0.489 | 0.132 | 0.300 |       |       |       | 92.10%            | 91.80% Very Satisfactory              | ONS     |
| 748            | 547               | ND CARANZO BUILDERS AND CONSTRUCTION SUPPLY                                                   | 39145        | L   | B        | MA  | GE   | 23IU0010 - OO2: Construction of Flood Control Structure along Jibatang River, Barangay Basud                                                                                                                                                                                      | Calbayog City, Samar                                   | 06/26/2023         | 1st          | Samar 1st DEO                                  | LF             | 51.758          | 243       | 03/15/2023 | 11/12/2023 | 1.19         | OG     | 0.392 | 0.292 | 0.150 | 0.030 | 0.042 | 0.050 | 95.60%            | -                                     | AHD     |
| 749            | 548               | NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION                                             | 42265        | L   | B        | MA  | GE   | 23LI0026 - Construction of Revetment along Manat River (Upstream and Downstream) leading to Agusan River at Prk 1C, 1B, 1A, 7, 8 and Manat Bridge Poblacion                                                                                                                       | Montevista, Davao de Oro                               | 06/23/2023         | 1st          | Davao de Oro 2nd DEO                           | LF             | 57.870          | 238       | 02/16/2023 | 10/11/2023 | 5.75         | OG     | 0.399 | 0.295 | 0.150 | 0.030 | 0.042 | 0.050 | 96.60%            | -                                     | AHD     |
| 750            | 549               | NESLI CONSTRUCTION                                                                            | 47509        | L   | B        | SB  | GE   | 23NC0002 - Construction/Imprvement of Access Roads leading to Trades, Industries and Economic Zones of Buhisan-Manlawigan-Calasian-Padigusan Road Connecting Oil Palm, Rice and Corn Farms Industries                                                                             | Rosario, Agusan Del Sur                                | 06/29/2023         | 1st          | Agusan del Sur 2nd District Engineering Office | LF             | 9.484           | 65        | 04/03/2023 | 06/06/2023 | 2.08         | OG     | 0.400 | 0.266 | 0.150 | 0.030 | 0.050 | 0.050 | 94.60%            | -                                     | AHD     |
| 751            | 550               | NEW SLOAPO ROOFING CORPORATION                                                                | 46120        | L   | D        | SB  | GB   | 23GO0079: Construction of Solar Water System                                                                                                                                                                                                                                      | Brgy. Vista Alegre, Bacolod City, Negros Occidental    | 06/23/2023         | 1st          | Bacolod City DEO                               | LF             | 26.785          | 120       | 03/21/2023 | 07/18/2023 | 1.59         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.054 | 0.033 | 90.70%            | -                                     | AHD     |
| 752            | 551               | NEWBIG FOUR J CONSTRUCTION INC                                                                | 15104        | L   | AAA      | LB  | GE   | 23HO0087 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Road Dike at Sitio Poblacion - Sitio Tunga                        | Brgy. Montaneza, Malabuyoc                             | 05/29/2023         | 1st          | Cebu 7th DEO                                   | LF             | 94.039          | 307       | 03/16/2023 | 01/16/2024 | 41.97        | OG     | 0.400 | 0.260 | 0.150 | 0.030 | 0.023 | 0.050 | 91.30%            | -                                     | AHD     |
| 753            | 552               | NEWBIG FOUR J CONSTRUCTION INC. / JTC CRUZ CONSTRUCTION CO., INC. (Joint Venture)             | JV-23-9584   | L   | AAA      | LA  | GE   | 23OE0189 - Retrofitting of Permanent Bridges M. Roxas Jr. (Delpa Fly-Over) (B03353LZ) along M. Roxas St. (Phase I)                                                                                                                                                                | Tondo, Manila                                          | 06/19/2023         | 1st          | North Manila DEO                               | LF             | 93.507          | 266       | 03/22/2023 | 12/12/2023 | 25.74        | OG     | 0.400 | 0.257 | 0.150 | 0.030 | 0.042 | 0.050 | 92.90%            | -                                     | AHD     |
| 754            | 553               | NEWBIG FOUR J CONSTRUCTION INC. / ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (Joint Venture) | JV-22-6912   | L   | AAA      | LA  | GE   | 22OA0077 - Construction/Installation of Pumping Station including Drainage System, Brgy. Longos                                                                                                                                                                                   | Malabon City                                           | 06/24/2023         | 2nd/Final    | Malabon-Navotas DEO                            | LF             | 48.998          | 360       | 03/24/2022 | 03/18/2023 | 4.46         | C      | 0.497 | 0.166 | 0.300 |       |       |       | 96.30%            | 91.86% Very Satisfactory              | AHD     |
| 755            | 554               | NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION                                           | 40088        | L   | A        | MB  | GE   | 23FI0032 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Protection Measures along Sinalogan River, Brgy. Cayabon | Milagros, Masbate                                      | 05/12/2023         | 1st          | Masbate 2nd DEO                                | LF             | 49.000          | 223       | 02/02/2023 | 09/12/2023 | 21.85        | OG     | 0.394 | 0.264 | 0.150 | 0.030 | 0.056 | 0.050 | 94.40%            | -                                     | AHD     |
| 756            | -                 | NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION                                           | 40088        | L   | A        | MB  | GE   | 22FB0296 - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Daraga Urban Drainage                                                                                                                                                       | Daraga, Albay                                          | 05/12/2023         | 2nd/Final    | Albay 2nd DEO                                  | LF             | 72.373          | 264       | 07/12/2022 | 04/01/2023 | 0.00         | C      | 0.489 | 0.145 | 0.300 | -     | -     | -     | 93.40%            | 88.36% Satisfactory                   | ONS     |
| 757            | 555               | NFH CONSTRUCTION & SUPPLY                                                                     | 16055        | L   | AA       | MA  | GE   | 23FE0047 - CSSP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structure (along Cut-off Channel), Brgy. Irayang Solong                                  | Minalabac, Camarines Sur                               | 05/11/2023         | 1st          | Camarines Sur 2nd DEO                          | LF             | 95.530          | 338       | 02/17/2023 | 01/20/2024 | 33.73        | OG     | 0.400 | 0.245 | 0.150 | 0.030 | 0.028 | 0.050 | 90.30%            | -                                     | AHD     |
| 758            | -                 | NFH CONSTRUCTION & SUPPLY                                                                     | 16055        | L   | AA       | MA  | GE   | 23FE0046 - CSSP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Dike along Shoreline, Brgy. Caranan (Phase 2)                                                          | Pasacao, Camarines Sur                                 | 05/11/2023         | 1st          | Camarines Sur 2nd DEO                          | LF             | 95.530          | 338       | 02/20/2023 | 01/23/2024 | 31.94        | OG     | 0.400 | 0.265 | 0.150 | 0.030 | 0.033 | 0.033 | 91.10%            | -                                     | AHD     |
| 759            | 556               | NJNY CONSTRUCTION & SUPPLY                                                                    | 35973        | L   | D        | SB  | GB   | 22FL0072 - Construction of Road in Barangay Salvacion - Barangay Liang                                                                                                                                                                                                            | Irosin, Sorsogon                                       | 05/09/2023         | 1st          | Sorsogon 2nd DEO                               | LF             | 28.518          | 212       | 11/18/2022 | 06/17/2023 | -5.77        | OG     | 0.380 | 0.273 | 0.092 | 0.030 | 0.033 | 0.033 | 84.10%            | -                                     | DEL     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                    | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                               |                               | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                           | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--------------------|--------------|-----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                        |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                  | LOCATION                      |                    |              |                                         |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 760            | 557               | NORBANO BUILDERS                                                                       | 38654        | L   | B        | MA  | GE   | 23PD0022 - Network Development Program - Construction of Bypass and Diversion Roads - Quirino Hi-way -Baguio-Bauang Road to Quezon Hill Drive By-Pass Road                                                                                            | Baguio City                   | 05/30/2023         | 1st          | Baguio City DEO                         | LF             | 25.504          | 170       | 02/10/2023 | 07/29/2023 | 0.69         | OG     | 0.373 | 0.282 | 0.150 | 0.030 | 0.033 | 0.050 | 91.80%            | -                                     | AHD     |
| 761            | 558               | NORCASTLE BUILDERS AND CONSULTANCY                                                     | 46718        | L   | D        | SB  | GE   | 23PJ0006 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Nueva Vizcaya-Ifugao-Mt. Province Rd. K0343+694 - K0343+727, K0346+173 - K0346+221, K0351+523 - K0351+547 | Banaue, Ifugao                | 06/03/2023         | 1st          | Ifugao 2nd DEO                          | LF             | 9.597           | 205       | 02/23/2023 | 09/15/2023 | 3.22         | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 97.20%            | -                                     | AHD     |
| 762            | 559               | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY                                            | 37062        | L   | AA       | MB  | GE   | 23AD0050 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Villarica - Bagar - Caterman - Darapidap Flood Control, Villarica, Bagar, Caterman, Darapidap                                               | Candon City, Ilocos Sur       | 06/20/2023         | 1st          | Ilocos Sur 2nd DEO                      | LF             | 47.493          | 147       | 04/17/2023 | 09/10/2023 | 1.34         | OG     | 0.398 | 0.300 | 0.150 | 0.030 | 0.056 | 0.050 | 98.40%            | -                                     | AHD     |
| 763            | 560               | NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY / SOLID NORTH CONSTRUCTION (Joint Venture) | JV-22-9112   | L   | A        | MB  | GE   | 23A00172 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Structure along Laoag River Basin, Dingris River, Left Bank, Barangay Calambeg                | Piddig, Ilocos Norte          | 06/23/2023         | 1st          | Regional Office No. 1                   | LF             | 97.465          | 216       | 03/22/2023 | 10/23/2023 | 38.23        | OG     | 0.393 | 0.299 | 0.150 | 0.030 | 0.065 | 0.050 | 98.70%            | -                                     | AHD     |
| 764            | 561               | NORTHERN BUILDERS                                                                      | 08789        | L   | AAA      | LB  | GE   | 22O00001 - Construction of Laguna Lake Highway Extension (Phase 4)                                                                                                                                                                                    | Taguig City                   | 06/20/2023         | 2nd/Final    | NCR Regional Office                     | LF             | 144.747         | 387       | 03/24/2022 | 04/14/2023 | 5.01         | C      | 0.472 | 0.171 | 0.300 |       |       |       | 94.30%            | 92.38% Very Satisfactory              | AHD     |
| 765            | -                 | NORTHERN BUILDERS                                                                      | 08789        | L   | AAA      | LB  | GE   | 22O00006 - Construction of Laguna Lake Highway Extension (Phase 5)                                                                                                                                                                                    | Taguig City                   | 06/20/2023         | 2nd/Final    | NCR Regional Office                     | LF             | 144.749         | 387       | 03/24/2022 | 04/14/2023 | 3.78         | C      | 0.472 | 0.171 | 0.300 |       |       |       | 94.30%            | 91.30% Very Satisfactory              | AHD     |
| 766            | -                 | NORTHERN BUILDERS                                                                      | 08789        | L   | AAA      | LB  | GE   | 22O00005 - Construction of Laguna Lake Highway Extension (Phase 3)                                                                                                                                                                                    | Taguig City                   | 06/20/2023         | 2nd/Final    | NCR Regional Office                     | LF             | 144.748         | 357       | 03/24/2022 | 03/15/2023 | 0.00         | C      | 0.441 | 0.180 | 0.300 |       |       |       | 92.10%            | 90.84% Very Satisfactory              | ONS     |
| 767            | -                 | NORTHERN BUILDERS                                                                      | 08789        | L   | AAA      | LB  | GB   | 23CJ0194 - Basic Infrastructure Program (BIP) Flood Mitigation Structures Protecting Public Infrastructure/Facilities Construction (Completion) of Drainage Canal Including Site Development at Tarlac City General Hospital                          | Tarlac City                   | 05/12/2023         | 1st          | Tarlac 1st DEO                          | LF             | 98.193          | 300       | 03/16/2023 | 01/09/2024 | 38.47        | OG     | 0.399 | 0.243 | 0.150 | 0.030 | 0.061 | 0.050 | 93.30%            | -                                     | AHD     |
| 768            | -                 | NORTHERN BUILDERS                                                                      | 08789        | L   | AAA      | LB  | GE   | 23CLO033 - Construction of Flood Control Structure at Bucao River North Approach Downstream Phase 1, (PMS ID No.P-726527LZ-CW1)                                                                                                                       | Botolan, Zambales             | 05/11/2023         | 1st          | Zambales 1st DEO                        | LF             | 96.496          | 330       | 02/21/2023 | 01/16/2024 | 72.52        | OG     | 0.396 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.80%            | -                                     | AHD     |
| 769            | -                 | NORTHERN BUILDERS                                                                      | 08789        | L   | AAA      | LB  | GE   | 22ND0057 - Construction Flood Control Structure along Tagabaca - Aupagan, Phase I                                                                                                                                                                     | Butuan City                   | 06/26/2023         | 2nd/Final    | Butuan City District Engineering Office | LF             | 98.972          | 321       | 07/13/2022 | 05/29/2023 | 2.73         | C      | 0.406 | 0.200 | 0.300 |       |       |       | 90.60%            | 89.34% Very Satisfactory              | AHD     |
| 770            | 562               | NOVA VENTUS CONSTRUCTION INC.                                                          | 53730        | L   | B        | SB  | GE   | 23OD0056 - Construction of Flood Control Wall along Coloong-Mabolo, Brgy. Coloong                                                                                                                                                                     | Valenzuela City               | 06/23/2023         | 1st          | Metro Manila 3rd DEO                    | LF             | 28.438          | 210       | 02/21/2023 | 09/18/2023 | 9.88         | OG     | 0.377 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 94.40%            | -                                     | AHD     |
| 771            | 563               | NRMM CONSTRUCTION AND DEVELOPMENT CORPORATION                                          | 41172        | L   | A        | MA  | GE   | 23JG0029- Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities- Construction of Road, Barangay Poblacion to Purok 2 of Barangay Sayog                                                                 | San Miguel, Zamboanga del Sur | 06/21/2023         | 1st          | Zamboanga del Sur 2nd DEO               | LF             | 9.890           | 118       | 02/27/2023 | 6/24/2023  | 0.35         | OG     | 0.372 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 95.30%            | -                                     | AHD     |
| 772            | 564               | NUEDA BUILDERS CONSTRUCTION & SUPPLY INC.                                              | 39776        | L   | A        | MB  | GE   | 23CF0074 - Asset Preservation Program - Preventive Maintenance - Primary Roads - Daang Maharlika (LZ) K0092+617 - K0093+755.99                                                                                                                        | Gapan City, Nueva Ecija       | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                     | LF             | 59.651          | 144       | 03/29/2023 | 08/19/2023 | 76.96        | OG     | 0.377 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 90.80%            | -                                     | AHD     |
| 773            | -                 | NUEDA BUILDERS CONSTRUCTION & SUPPLY INC.                                              | 39776        | L   | A        | MB  | GE   | 23LF0118 - Surigao del Sur Bdry - Davao Or Coastal Rd - K1600+000 - K1602+000, K1604+000, K1605+000, K1605+367 - K1606+257.5                                                                                                                          | Baganga, Davao Oriental       | 06/21/2023         | 1st          | Davao Oriental 1st DEO                  | LF             | 67.548          | 142       | 04/05/2023 | 08/24/2023 | 30.35        | OG     | 0.386 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 95.80%            | -                                     | AHD     |
| 774            | -                 | NUEDA BUILDERS CONSTRUCTION & SUPPLY INC.                                              | 39776        | L   | A        | MB  | GE   | 23LF0113 - Surigao del Sur Bdry - Davao Or. Coastal Rd - K1514+571 - K1516+000, K1520+102 - K1521+615, K1522+489 - K1522+971, K1525+045 - K1526+423                                                                                                   | Boston, Davao Oriental        | 06/21/2023         | 1st          | Davao Oriental 1st DEO                  | LF             | 95.161          | 151       | 03/20/2023 | 08/17/2023 | 35.19        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 775            | 565               | NUMERICAL GATE CONSTRUCTION AND SUPPLY CORPORATION                                     | 34122        | L   | A        | MA  | GE   | 22FB0103 - 001: Asset Preservation Program - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Road - Daang Maharlika (LZ) K0514+619 - K0514+765, K0517+639 - K0519+000                                            | Camalig, Albay                | 05/12/2023         | 2nd/Final    | Albay 2nd DEO                           | LF             | 39.200          | 267       | 04/11/2022 | 01/02/2023 | 0.25         | C      | 0.468 | 0.140 | 0.300 | -     | -     | -     | 90.80%            | 88.10% Satisfactory                   | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                   |                                                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY             | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------|--------------------|--------------|---------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                      | LOCATION                                                          |                    |              |                           |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 776            | 566               | OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION                                              | 05119        | L   | AAA      | LA  | GE   | 22PB0008 - Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT), Maduang - Dagara - Maragat - Arab Boundary in Support to Blacksmithing, Handcraft, Furniture, High Value Crops and Coffee Industries | Kabugao, Apayao                                                   | 06/02/2023         | 2nd/Final    | Apayao 1st DEO            | LF             | 67.550          | 340       | 03/14/2022 | 02/16/2023 | 0.00         | C      | 0.480 | 0.185 | 0.300 | -     | -     | -     | 96.50%            | 92.72% Very Satisfactory              | ONS     |
| 777            | 567               | ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION                                             | 38852        | L   | B        | MA  | GE   | 23HN0050 - OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction/ Improvement of Flood Control Structure along Butuanon River, Brgy. Alang-Alang                                                                  | Mandaue City, Cebu                                                | 06/22/2023         | 1st          | Cebu 6th DEO              | LF             | 39.150          | 231       | 05/11/2023 | 12/27/2023 | 39.87        | OG     | 0.400 | 0.180 | 0.150 | 0.030 | 0.042 | 0.050 | 85.20%            | -                                     | AHD     |
| 778            | 568               | ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION / UKC BUILDERS, INC. (Joint Venture)        | JV-21-5713   | L   | AAA      | MB  | GE   | 22HH0009 - OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure along Butuanon River                                                                                                                            | Brgy. Pulangbato, Cebu City                                       | 05/29/2023         | 3rd/Final    | Cebu City DEO             | LF             | 96.500          | 366       | 03/10/2022 | 03/10/2023 | 2.00         | C      | 0.500 | 0.154 | 0.300 | -     | -     | -     | 95.40%            | 91.50% Very Satisfactory              | AHD     |
| 779            | 569               | ONE HUNDRED PERCENT CONSTRUCTION AND DEVELOPMENT CORPORATION                                  | 15199        | L   | AAA      | LA  | GE   | 22EE0047: Road Widening - Coron - Busuanga Rd. K0042+000 - K0042+1002, K0042+102B-K0043+710,K0043+726.60-K0043+889,-K0044+180-K0044+450,K0044+475-K0044+778                                                                                                                                                                                                               | Busuanga, Palawan                                                 | 05/23/2023         | 2nd/Final    | Palawan 1st DEO           | LF             | 86.380          | 319       | 02/24/2022 | 01/08/2023 | -2.00        | C      | 0.499 | 0.145 | 0.240 |       |       |       | 88.40%            | 90.02% Very Satisfactory              | DEL     |
| 780            | 570               | ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY                                                    | 40848        | L   | B        | MA  | GE   | 23GN0001: Construction of D5B - Carmen - RSB Road, Barangay D5B and Barangay R5B                                                                                                                                                                                                                                                                                          | Municipality of Pontevedra and La Carlota City, Negros Occidental | 06/25/2023         | 1st/Final    | Negros Occidental 4th DEO | LF             | 9.850           | 60        | 04/11/2023 | 06/09/2023 | 0.00         | C      | 0.468 | 0.134 | 0.300 |       |       |       | 90.20%            | 90.2% Very Satisfactory               | ONS     |
| 781            | 571               | ORACLE CONCRETE AND CONSTRUCTION CORP. / ALCEL CONSTRUCTION (Joint Venture)                   | JV-22-7546   | L   | A        | MB  | GE   | 22CB0092 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - Improvement of Road leading to Mt. Samal National Shrine Project                                                                                                                                                                                                           | Bataan                                                            | 05/09/2023         | 1st          | Bataan 2nd DEO            | LF             | 96.500          | 300       | 05/20/2022 | 03/15/2023 | 25.72        | OG     | 0.399 | 0.239 | 0.150 | 0.030 | 0.033 | 0.033 | 88.40%            | -                                     | AHD     |
| 782            | 572               | ORANGEKONSTRUCT CIVIL ENGINEERING SERVICES                                                    | 50250        | L   | D        | SB  | GE   | 23GD0018 - Construction of Road Slope Protection Structure-Access Road leading to Hinulugan Falls                                                                                                                                                                                                                                                                         | Brgy. Tabun-acan, Pilar, Capiz                                    | 06/24/2023         | 1st          | Capiz 1st DEO             | LF             | 7.289           | 160       | 02/15/2023 | 07/24/2023 | 1.68         | OG     | 0.335 | 0.300 | 0.150 | 0.030 | 0.051 | 0.033 | 89.90%            | -                                     | AHD     |
| 783            | 573               | ORANI CONSTRUCTION AND SUPPLY CORPORATION / AVE-MIRA CONSTRUCTION AND TRADING (Joint Venture) | JV-22-8773   | L   | AAA      | MA  | GE   | 23OD0036 - Construction of Flood Control Structure along the Banks of Creeks Robes, Barangay 175                                                                                                                                                                                                                                                                          | Caloocan City                                                     | 06/23/2023         | 1st          | Metro Manila 3rd DEO      | LF             | 68.899          | 330       | 02/21/2023 | 01/16/2024 | 6.22         | OG     | 0.369 | 0.292 | 0.150 | 0.030 | 0.037 | 0.050 | 92.80%            | -                                     | AHD     |
| 784            | 574               | ORANI CONSTRUCTION AND SUPPLY CORP.                                                           | 05349        | L   | B        | MA  | GE   | 22CA0061 - Bridge Program - Widening of Permanent Bridges - Nandingin Bridge (B01702LZ) Along Roman Expressway                                                                                                                                                                                                                                                            | Abucay, Bataan                                                    | 05/10/2023         | 1st          | Bataan 1st DEO            | LF             | 69.480          | 360       | 05/30/2022 | 05/24/2023 | 0.06         | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.042 | 0.033 | 89.40%            | -                                     | AHD     |
| 785            | -                 | ORANI CONSTRUCTION AND SUPPLY CORP.                                                           | 05349        | L   | B        | MA  | GE   | 22CB0058 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Tertiary Roads-Bagac-Mariveles Road K0164+320-K0165+18, K0165+030-K0165+450                                                                                                                                                                                                    | Bataan 2nd District                                               | 05/09/2023         | 2nd          | Bataan 2nd DEO            | LF             | 72.375          | 358       | 05/20/2022 | 05/12/2023 | 0.82         | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.028 | 0.033 | 87.60%            | -                                     | AHD     |
| 786            | -                 | ORANI CONSTRUCTION AND SUPPLY CORP.                                                           | 05349        | L   | B        | MA  | GE   | 23CM0003 - Asset Preservation Program, Preventive Maintenance - Secondary Roads, Rizal Ave. K0127+(-.865) - K0127+(-.180)                                                                                                                                                                                                                                                 | Olongapo City                                                     | 05/12/2023         | 1st          | Zambales 2nd DEO          | LF             | 30.346          | 120       | 02/15/2023 | 06/14/2023 | 20.78        | OG     | 0.383 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 89.00%            | -                                     | AHD     |
| 787            | -                 | ORANI CONSTRUCTION AND SUPPLY CORP.                                                           | 05349        | L   | AAA      | MA  | GE   | 23CM0024 - Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Rehabilitation of Pamatawan River Downstream (Old San Agustin Section)                                                                                                                                                    | Castillejos, Zambales                                             | 05/12/2023         | 1st          | Zambales 2nd DEO          | LF             | 96.500          | 290       | 02/14/2023 | 11/30/2023 | 36.37        | OG     | 0.379 | 0.218 | 0.150 | 0.030 | 0.028 | 0.050 | 85.50%            | -                                     | AHD     |
| 788            | 575               | P.B. OBIAL CONSTRUCTION                                                                       | 16784        | L   | A        | MB  | GE   | 23IB0051 - Rehabilitation/Major Repair of Permanent Bridges (Installation of Carbon Fiber) Oras Bridge (B00522SM) Jct. - Taft - Oras - San Policarpio - Arteche Rd.                                                                                                                                                                                                       | Eastern Samar                                                     | 06/28/2023         | 1st          | Eastern Samar DEO         | LF             | 72.375          | 310       | 03/21/2023 | 01/24/2024 | 60.28        | OG     | 0.400 | 0.202 | 0.150 | 0.030 | 0.043 | 0.050 | 87.50%            | -                                     | AHD     |
| 789            | -                 | P.B. OBIAL CONSTRUCTION                                                                       | 16784        | L   | A        | MB  | GE   | 22H00032-Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities, Construction of South Road Property (SRP)                                                                                                    | South Road Property, Cebu City                                    | 06/02/2023         | 2nd/Final    | Regional Office No. VII   | LF             | 241.250         | 450       | 04/12/2022 | 07/05/2023 | 1.45         | C      | 0.495 | 0.181 | 0.300 | -     | -     | -     | 97.60%            | 92.14% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                             | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                               |                                | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                               | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|--------------------|--------------|---------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                                 |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                  | LOCATION                       |                    |              |                                             |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 790            | 576               | P.J. SAN PEDRO CONSTRUCTION AND SUPPLY                                                                          | 14994        | L   | B        | MA  | GE   | 22LH0033 - Construction of Road with Drainage and Sidewalks, Poblacion, Brgy. Mintal                                                                                                                                                                                                                                  | Tugbok District, Davao City    | 06/29/2023         | 3rd/Final    | Davao City 2nd DEO                          | LF             | 96.496          | 364       | 04/22/2022 | 04/20/2023 | 0.00         | C      | 0.498 | 0.185 | 0.300 | -     | -     | -     | 98.30%            | 96.08% Outstanding                    | ONS     |
| 791            | 577               | PABLO S. LABASBAS CONSTRUCTION / AICON INDUSTRIES (Joint Venture)                                               | JV-22-9270   | L   | A        | MA  | GE   | 23100020 - Construction of Flood Control Structure along Solano River (Upstream) Brgy. San Miguel and Brgy. Atipolo                                                                                                                                                                                                   | Tanauan, Leyte                 | 06/22/2023         | 1st          | Regional Office No. VIII                    | LF             | 95.659          | 300       | 03/15/2023 | 01/08/2024 | 15.38        | OG     | 0.400 | 0.292 | 0.150 | 0.030 | 0.042 | 0.050 | 96.40%            | -                                     | AHD     |
| 792            | 578               | PABLO S. LABASBAS CONSTRUCTION CORPORATION                                                                      | 6302         | L   | A        | MA  | GE   | 23IO0029- Construction of Shoreline Protection Structure- Jct. Himay-angan- Silago- Abuyog Bdry. Rd.- (S00228LT) along Anahawan Section                                                                                                                                                                               | Southern Leyte                 | 06/26/2023         | 1st          | Southern Leyte Sub-DEO                      | LF             | 89.808          | 300       | 04/05/2023 | 01/29/2024 | 21.88        | OG     | 0.397 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.40%            | -                                     | AHD     |
| 793            | -                 | PABLO S. LABASBAS CONSTRUCTION CORPORATION                                                                      | 6302         | L   | A        | MA  | GE   | 22IB0010 - Construction of Flood Control Structures at Brgy. Cadian                                                                                                                                                                                                                                                   | Oras, Eastern Samar            | 06/28/2023         | 2nd/Final    | Eastern Samar DEO                           | LF             | 49.000          | 265       | 02/13/2022 | 11/04/2022 | 0.00         | C      | 0.481 | 0.200 | 0.300 |       |       |       | 98.10%            | 96.66% Outstanding                    | ONS     |
| 794            | 579               | PACIFIC CONCRETE PRODUCTS, INC. / CHINA CONSTRUCTION FIRST GROUP CORPORATION LIMITED CONSORTIUM (Joint Venture) | FC-18-031    | F   | AAA      | LB  | GE   | 18200005 - Implementation of Civil Works of Package 5, Zaragoza Interchange Section, Under Central Luzon Link Expressway (CCLEX) Project, Phase I, Located in the Province of Nueva Ecija, Region III                                                                                                                 | Nueva Ecija                    | 04/27/2023         | 1st          | UPMO,Roads Management Cluster I (Bilateral) | FA             | 676.861         | 1511      | 04/03/2019 | 05/22/2023 | -9.95        | OG     | 0.395 | 0.300 | 0.050 | 0.030 | 0.056 | 0.017 | 84.80%            | -                                     | DEL     |
| 795            | 580               | PADER CONSTRUCTION & SUPPLY                                                                                     | 20213        | L   | B        | MA  | GE   | 23MI0006 - Construction of Concrete Road - Ranzo - Tacupan Road in Support to Palm Oil Mill Project (BOI Registered)                                                                                                                                                                                                  | Carmen, Cotabato               | 06/23/2023         | 1st/Final    | Cotabato 3rd DEO                            | LF             | 34.213          | 83        | 02/16/2023 | 05/09/2023 | 0.00         | C      | 0.495 | 0.159 | 0.300 |       |       |       | 95.40%            | 95.40% Very Satisfactory              | ONS     |
| 796            | -                 | PADER CONSTRUCTION & SUPPLY                                                                                     | 20213        | L   | B        | MA  | GE   | 23MI0030 - Construction of Road at the National Highway, Public Cemetery in Barangay Liliungan                                                                                                                                                                                                                        | Carmen, Cotabato               | 06/23/2023         | 1st/Final    | Cotabato 3rd DEO                            | LF             | 24.701          | 103       | 03/30/2023 | 07/10/2023 | 18.43        | C      | 0.491 | 0.149 | 0.300 |       |       |       | 94.00%            | 94.00% Very Satisfactory              | AHD     |
| 797            | 581               | PAGTAENGAN BUILDERS AND CONCRETE PRODUCTS                                                                       | 41648        | L   | D        | SB  | GB   | 23AE0057 - Basic Infrastructure Program (BIP) - Construction of Academic Building, DMMMSU-MLUC, Brgy. Catbangan                                                                                                                                                                                                       | City of San Fernando, La Union | 06/19/2023         | 1st          | La Union 1st DEO                            | LF             | 10.567          | 171       | 04/18/2023 | 10/05/2023 | 4.26         | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.056 | 0.050 | 98.10%            | -                                     | AHD     |
| 798            | 582               | PANAY EAST COAST CONSTRUCTION & SUPPLY                                                                          | 26469        | L   | B        | MA  | GE   | 23GH0058 - Road Widening - along Iloilo East Coast - Capiz Road - K0231+350 - K0234+000                                                                                                                                                                                                                               | Ajuy, Iloilo                   | 06/22/2023         | 1st          | Iloilo 3rd DEO                              | LF             | 93.911          | 261       | 02/17/2023 | 11/04/2023 | 35.13        | OG     | 0.380 | 0.300 | 0.150 | 0.030 | 0.047 | 0.050 | 95.70%            | -                                     | AHD     |
| 799            | -                 | PANAY EAST COAST CONSTRUCTION & SUPPLY                                                                          | 26469        | L   | B        | MA  | GE   | 23GG0019 - Construction of Seawall /Storm Surge Protection with Embankment / Road Concreting                                                                                                                                                                                                                          | Banate, Iloilo                 | 06/20/2023         | 1st          | Iloilo 2nd DEO                              | LF             | 29.399          | 219       | 02/13/2023 | 09/19/2023 | 1.82         | OG     | 0.386 | 0.239 | 0.150 | 0.030 | 0.051 | 0.050 | 90.60%            | -                                     | AHD     |
| 800            | 583               | PARTIDO CONSTRUCTION AND SUPPLY                                                                                 | 20631        | L   | A        | MA  | GE   | 22FG0019-Construction/Improvement of Flood Control Structure along Rangas River, Sta. 0+053.00-Sta. 0+903.50 (Downstream-Left Side), Sta. 0+034.00-Sta. 0+903.50 (Downstream-Right Side)                                                                                                                              | Matacla, Goa, Camarines Sur    | 05/13/2023         | 2nd/Final    | Camarines Sur 4th DEO                       | LF             | 78.169          | 375       | 04/05/2022 | 04/14/2023 | 0.17         | C      | 0.500 | 0.134 | 0.300 | -     | -     | -     | 93.40%            | 93.34% Very Satisfactory              | AHD     |
| 801            | -                 | PARTIDO CONSTRUCTION AND SUPPLY                                                                                 | 20631        | L   | A        | MB  | GE   | 22FG0017-Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Tigaon-Goa-San Jose-Lagonoy-Guijalo via San Vicente Road (Malligaya-Guijalo Section), K0552+070-K0552+166, K0559+000-K0559+040, K0564+682-K0564+799, K0567+400-K0567+450, K0572+309-K0572+409, and K0575+845-K0575+915 | Caramoan, Camarines Sur        | 05/13/2023         | 2nd/Final    | Camarines Sur 4th DEO                       | LF             | 53.075          | 424       | 03/17/2022 | 05/14/2023 | 0.03         | C      | 0.495 | 0.133 | 0.300 | -     | -     | -     | 92.80%            | 93.22% Very Satisfactory              | AHD     |
| 802            | 584               | PASCAL CONSTRUCTION                                                                                             | 34168        | L   | A        | MA  | GB   | 22OH0095 - Convergence and Special Support Program - Construction/Improvement of Various Infrastructure in Support of National Security (Tatag ng Imprastraktura para sa Kapayapaan at Seguridad Program - TIKAS) - Improvement of New Grandstand, Colonel Jesu                                                       | Pasay City                     | 06/27/2023         | 2nd/Final    | South Manila DEO                            | LF             | 28.498          | 387       | 04/11/2022 | 05/02/2023 | 0.00         | C      | 0.492 | 0.174 | 0.300 |       |       |       | 96.60%            | 94.64% Very Satisfactory              | ONS     |
| 803            | -                 | PASCAL CONSTRUCTION                                                                                             | 34168        | L   | A        | MA  | GE   | 23CH0005 - Construction of Carmencita Road Dike                                                                                                                                                                                                                                                                       | Florida Blanca, Pampanga       | 05/11/2023         | 1st          | Pampanga 2nd DEO                            | LF             | 29.394          | 180       | 02/27/2023 | 08/25/2023 | 9.99         | OG     | 0.387 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 89.90%            | -                                     | AHD     |
| 804            | 585               | PATRILA BUILDERS, INC.                                                                                          | 26628        | L   | A        | MB  | GE   | 23GI0049 - Access Road Leading to Seven Cities, Agri-Tourism Site                                                                                                                                                                                                                                                     | Alimodian, Iloilo              | 06/30/2023         | 1st/Final    | Iloilo 4th DEO                              | LF             | 9.748           | 105       | 02/22/2023 | 06/06/2023 | 0.00         | C      | 0.484 | 0.133 | 0.300 |       |       |       | 91.70%            | 91.70% Very Satisfactory              | ONS     |
| 805            | 586               | PEARL CONSTRUCTION SERVICES                                                                                     | 47211        | L   | B        | SB  | GE   | 23BJ0020: Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Nueva Vizcaya - Pangasinan Road - K0221+144 - K0222+047                                                                                                                                      | Imugan, Sta. Fe, Nueva Vizcaya | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                       | LF             | 28.978          | 199       | 03/10/2023 | 09/24/2023 | 19.15        | OG     | 0.382 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 90.80%            | -                                     | AHD     |
| 806            | 587               | PERSAN CONSTRUCTION, INC.                                                                                       | 02852        | L   | AAA      | LB  | GE   | 23DO0002 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Marikina Infanta Rd K0038+(-286) - K0038+000, K0038+(-493) - K0038+(-286), K0028+000 - K0039+479                                                          | Baras, Rizal, 2nd LD           | 05/12/2023         | 1st          | Rizal 2nd District Engineering Office       | LF             | 49.000          | 93        | 02/20/2023 | 05/23/2023 | 4.07         | OG     | 0.389 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.10%            | -                                     | AHD     |
| 807            | 588               | PESOM CONSTRUCTION SERVICES                                                                                     | 39923        | L   | C        | SB  | GE   | 23GI0056: Construction of Concrete Road-Construction of Road                                                                                                                                                                                                                                                          | Tagbac Jaro, Iloilo City       | 06/29/2023         | 1st/Final    | Iloilo City DEO                             | LF             | 4.950           | 36        | 04/17/2023 | 05/22/2023 | 0.00         | C      | 0.494 | 0.137 | 0.300 |       |       |       | 93.10%            | 93.10% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                          | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                |                                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                              |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                   | LOCATION                                           |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 808            | 589               | PETER G. CHUA BUILDERS                                                                                       | 25367        | L   | B        | SB  | GB   | 21O00124 - Upgrading of Maypajo Pumping Station                                                                                                                                                                                                                                                        | Caloocan City                                      | 04/01/2023         | 2nd/Final    | UPMO - Flood Control Management Cluster         | LF             | 93.043          | 300       | 01/11/2022 | 11/06/2022 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 92.95% Very Satisfactory              | ONS     |
| 809            | 590               | PGO CONSTRUCTION                                                                                             | 15153        | L   | B        | MA  | GE   | 23GG0010 - Reconstruction to Concrete Pavement of Iloilo-Capiz (Old Route) - K0037+040 - K0037+439, K0041+300 - K0041+710, K0043+480 - K0043+586, K0043+597 - K0044+140, K0053+800 - K0054+116                                                                                                         | Janiuay, Iloilo                                    | 06/20/2023         | 1st          | Iloilo 2nd DEO                                  | LF             | 54.888          | 235       | 02/13/2023 | 10/05/2023 | 22.24        | OG     | 0.387 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.40%            | -                                     | AHD     |
| 810            | 591               | PHESCO, INCORPORATED                                                                                         | 145          | L   | AAA      | LB  | GE   | 22PA0356 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads, Abra-Ilocos Norte Road, K0446+515 - K0466+700                                                                                                                                                            | Abra                                               | 05/31/2023         | 1st          | Abra DEO                                        | LF             | 37.500          | 225       | 02/01/2023 | 09/13/2023 | 21.80        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.023 | 0.050 | 88.70%            | -                                     | AHD     |
| 811            | -                 | PHESCO, INCORPORATED                                                                                         | 145          | L   | AAA      | LB  | GE   | 22PA0355 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Abra-Ilocos Norte Road, K0446+200 - K0466+350.                                                                                                                                                            | Bangued, Abra                                      | 05/31/2023         | 1st          | Abra DEO                                        | LF             | 30.591          | 185       | 02/01/2023 | 08/04/2023 | 4.31         | OG     | 0.398 | 0.240 | 0.150 | 0.024 | 0.033 | 0.033 | 87.80%            | -                                     | AHD     |
| 812            | 592               | PHIL MANNA CONSTRUCTION & SUPPLY                                                                             | 10320        | L   | D        | SB  | GB   | 22FD0042-Construction of One (1) Storey Two (2) Classroom, Sta. Lutgarda HS (Senior High)                                                                                                                                                                                                              | Cabusao, Camarines Sur                             | 05/11/2023         | 1st          | Camarines Sur 1st DEO                           | LF             | 5.586           | 143       | 12/28/2022 | 05/19/2023 | 0.06         | OG     | 0.393 | 0.258 | 0.150 | 0.030 | 0.040 | 0.050 | 92.10%            | -                                     | AHD     |
| 813            | 593               | PHILIPPINE CHEMSTEEL INDUSTRIES, INC. / EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (Joint Venture) | JV-21-6658   | L   | A        | MB  | GE   | 22PK0021: Conveyance and Special Support Program; Special Road Fund - Motor Vehicle Users Charge (MVUC) as per R.A.11239, Installation/ Construction of Road Safety Devices (Solar Studs and Solar LED Street Lights) along Mt. Province - Bdry. Calanan-Pinukpuk - Abbut Road - K0435+405 - K0469+898 | Tinglayan, Lubuagan, Pasil and Tabuk City, Kalinga | 06/04/2023         | 3rd/Final    | Upper Kalinga DEO                               | LF             | 92.640          | 230       | 04/13/2022 | 11/28/2022 | -8.56        | C      | 0.500 | 0.200 | 0.043 | -     | -     | -     | 74.30%            | 86.49% Satisfactory                   | DEL     |
| 814            | 594               | PHILSOUTH BUILDERS INC.                                                                                      | 21962        | L   | AAA      | MA  | GE   | 23HK0063 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Tamogong River Control                                                                                                            | Bais City, Negros Oriental                         | 06/01/2023         | 1st          | Negros Oriental 2nd DEO                         | LF             | 95.526          | 329       | 03/10/2023 | 02/01/2024 | 18.28        | OG     | 0.400 | 0.293 | 0.150 | 0.030 | 0.051 | 0.050 | 97.40%            | -                                     | AHD     |
| 815            | -                 | PHILSOUTH BUILDERS INC.                                                                                      | 21962        | L   | AAA      | LB  | GE   | 23HL0030 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Asset Preservation Program ; Preventive Maintenance - Primary Roads: Dumaguete South Road - K008+000 - K009+600                                                                                                  | Bacong, Negros Oriental                            | 06/01/2023         | 1st          | Negros Oriental 3rd DEO                         | LF             | 83.105          | 132       | 03/29/2023 | 08/07/2023 | 0.61         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.70%            | -                                     | AHD     |
| 816            | 595               | PHILWORKS CONSTRUCTION AND SUPPLY                                                                            | 32103        | L   | AAA      | LB  | GE   | 22F00079-001: Ensure Safe and Reliable National Road System-Bridge Program-Widening of Permanent Weak Bridges-Mabolo Br. (B02549LZ) along Daang Maharlika (LZ)                                                                                                                                         | Naga City, Camarines Sur                           | 05/13/2023         | 1st          | Regional Office No. V                           | LF             | 102.465         | 423       | 04/08/2022 | 06/04/2023 | -4.95        | OG     | 0.392 | 0.300 | 0.100 | 0.030 | 0.033 | 0.033 | 88.80%            | -                                     | DEL     |
| 817            | -                 | PHILWORKS CONSTRUCTION AND SUPPLY                                                                            | 32103        | L   | AAA      | LB  | GE   | 22FF0072 - CSSP: Construction of Circumferential Road Network, 9th Infantry Spear Division, PA, Camp Elias Angeles                                                                                                                                                                                     | San Jose, Pili, Camarines Sur                      | 05/13/2023         | 2nd/Final    | Camarines Sur 3rd DEO                           | LF             | 57.670          | 334       | 06/16/2022 | 05/15/2023 | 0.60         | C      | 0.494 | 0.155 | 0.300 | -     | -     | -     | 94.90%            | 91.12% Very Satisfactory              | AHD     |
| 818            | -                 | PHILWORKS CONSTRUCTION AND SUPPLY                                                                            | 32103        | L   | AAA      | LB  | GE   | 22FF0031 - OO1: Network Development Program - Off Carriageway Improvement - Tertiary Roads - Naga Carolina - Panicuason Rd. K0438+(-015) - K0438+583                                                                                                                                                   | Naga City, Camarines Sur                           | 05/10/2023         | 1st          | Camarines Sur 3rd DEO                           | LF             | 24.359          | 359       | 05/24/2022 | 05/17/2023 | -3.87        | OG     | 0.399 | 0.300 | 0.111 | 0.030 | 0.051 | 0.033 | 92.40%            | -                                     | DEL     |
| 819            | 596               | PIL BUILDERS                                                                                                 | 33343        | L   | D        | SB  | GE   | 23CD0011: Construction of Road, Barangay Sta. Cruz                                                                                                                                                                                                                                                     | Angat, Bulacan                                     | 05/10/2023         | 1st/Final    | Bulacan 2nd DEO                                 | LF             | 4.821           | 55        | 02/22/2023 | 04/17/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | ONS     |
| 820            | 597               | PJMEPP CONSTRUCTIONS INC.                                                                                    | 41322        | L   | C        | SB  | GE   | 23HM0019 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Secondary Roads, Siquijor Circumferential Rd - K0032+692 - K0033+000                                                                   | Siquijor Province                                  | 06/22/2023         | 1st          | Siquijor DEO                                    | LF             | 12.074          | 153       | 02/15/2023 | 07/17/2023 | 3.38         | OG     | 0.393 | 0.254 | 0.150 | 0.030 | 0.056 | 0.050 | 93.30%            | -                                     | AHD     |
| 821            | 598               | PLD CONSTRUCTION AND DEVELOPMENT INC.                                                                        | 01859        | L   | AAA      | MB  | GE   | 23KF0001 - Asset Preservation Program - Preventive Maintenance - Primary Road - Malabang-Dobleston-Tukuran Road - K1970 + 000 - K1970 + 749                                                                                                                                                            | Sultan Naga Dimaporo, Lanao del Norte              | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office | LF             | 38.328          | 92        | 02/22/2023 | 05/24/2023 | 0.25         | C      | 0.480 | 0.137 | 0.300 |       |       |       | 91.70%            | 91.70% Very Satisfactory              | AHD     |
| 822            | -                 | PLD CONSTRUCTION AND DEVELOPMENT INC.                                                                        | 01859        | L   | AAA      | MB  | GE   | 23KF0018 - Asset Preservation Program - Preventive Maintenance - Primary Roads - Malabang-Dobleston-Tukuran Rd - K1986 + 742 - K1988 + 000                                                                                                                                                             | Sultan Naga Dimaporo, Lanao del Norte              | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office | LF             | 45.047          | 97        | 02/22/2023 | 05/29/2023 | 0.80         | C      | 0.476 | 0.138 | 0.300 |       |       |       | 91.40%            | 91.40% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                         |                                       | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                            | LOCATION                              |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 823            | -                 | PLD CONSTRUCTION AND DEVELOPMENT INC.                                   | 01859        | L   | AAA      | MB  | GE   | 23KF0005 - Asset Preservation Program - Preventive Maintenance - Primary Road, Malabang-Dobleston-Tukuran Road - K1990 + 724 - K1991 + 776                                                                                                                                      | Sultan Naga Dimaporo, Lanao del Norte | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office     | LF             | 34.550          | 88        | 02/22/2023 | 05/20/2023 | 0.00         | C      | 0.480 | 0.140 | 0.300 |       |       |       | 92.00%            | 92.00% Very Satisfactory              | ONS     |
| 824            | 599               | PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION                          | 33288        | L   | AAA      | LB  | GE   | 22C00071 - Bridge Program - Replacement of Permanent Weak Bridges - Diteki "A" Bridge (B02828LZ) along Nueva Ecija - Aurora Road (Phase 2)                                                                                                                                      | Province of Aurora                    | 05/12/2023         | 1st          | Regional Office No. III                             | LF             | 108.750         | 386       | 07/25/2022 | 08/14/2023 | -5.23        | OG     | 0.380 | 0.258 | 0.098 | 0.030 | 0.065 | 0.033 | 86.40%            | -                                     | DEL     |
| 825            | -                 | PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION                          | 33288        | L   | AAA      | LB  | GE   | 22C00056 - Bridge Program - Replacement of Permanent Weak Bridges - Diteki Bridge A (B02828LZ) along Nueva Ecija - Aurora Road                                                                                                                                                  | Province of Aurora                    | 05/12/2023         | 2nd/Final    | Regional Office No. III                             | LF             | 67.505          | 266       | 06/23/2022 | 03/15/2023 | 0.00         | C      | 0.500 | 0.136 | 0.300 | -     | -     | -     | 93.60%            | 90.00% Very Satisfactory              | ONS     |
| 826            | 600               | POLYMER-VIC CONSTRUCTION / BPQ CONSTRUCTION AND TRADING (Joint Venture) | JV-21-6697   | L   | B        | MA  | GE   | 22CB0046 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - Access Road leading to Mt. Samat Shrine of Valor                                                                                                                                 | Brgy. Diwa, Pilar, Bataan             | 05/09/2023         | 2nd/Final    | Bataan 2nd DEO                                      | LF             | 55.970          | 376       | 03/18/2022 | 03/28/2023 | 0.00         | C      | 0.487 | 0.093 | 0.300 | -     | -     | -     | 88.00%            | 90.10% Very Satisfactory              | ONS     |
| 827            | 601               | PRIME MOVER'S PHILS. CONSTRUCTION AND SUPPLIES INC.                     | 39014        | L   | D        | SB  | GE   | 23DC0048 - Convergence and Special Support Program, Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Rehabilitation of Canal at Barangay 1                                                                        | Mataasnakahoy, Batangas               | 05/11/2023         | 1st          | Batangas 3rd District Engineering Office            | LF             | 4.816           | 120       | 02/03/2023 | 06/02/2023 | -6.26        | OG     | 0.394 | 0.299 | 0.087 | 0.030 | 0.023 | 0.033 | 86.60%            | -                                     | DEL     |
| 828            | 602               | PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP.                        | 36171        | L   | B        | SB  | GE   | 22OA0058 - Construction of Box Culvert along R10 Road (North Bound) from C-3 Road to Lapu-Lapu Avenue                                                                                                                                                                           | Navotas City                          | 06/24/2023         | 3rd/Final    | Malabon-Navotas DEO                                 | LF             | 53.075          | 390       | 02/21/2022 | 03/17/2023 | 0.63         | C      | 0.495 | 0.141 | 0.300 |       |       |       | 93.60%            | 91.11% Very Satisfactory              | AHD     |
| 829            | 603               | PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION                         | 36597        | L   | B        | MA  | GE   | 23CI0046: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG); SIPAG - Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities, Rehabilitation of Road, K0107+(-258) to K0110+000                                  | Magalang, Pampanga                    | 05/11/2023         | 1st/Final    | Pampanga 3rd DEO                                    | LF             | 57.885          | 90        | 03/24/2023 | 06/21/2023 | 55.50        | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 830            | 604               | PUSONG CONSTRUCTION SERVICES                                            | 52154        | L   | D        | SB  | GE   | 23PF0008 - Construction of Lam-ayan-Dengao-Dekkan-Balintag Road                                                                                                                                                                                                                 | Baculongan Norte, Benguet             | 06/02/2023         | 1st          | Benguet 2nd DEO                                     | LF             | 24.470          | 186       | 03/06/2023 | 09/07/2023 | 38.76        | OG     | 0.383 | 0.240 | 0.150 | 0.024 | 0.037 | 0.050 | 88.40%            | -                                     | AHD     |
| 831            | 605               | PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISE                   | 15599        | L   | AAA      | MA  | GE   | 23KH0034 - Construction of Flood Control Structure along Iponan River, Barangay Pagatpat                                                                                                                                                                                        | Cagayan de Oro City                   | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 64.777          | 339       | 03/16/2023 | 02/17/2024 | 12.80        | OG     | 0.388 | 0.246 | 0.150 | 0.030 | 0.033 | 0.050 | 89.70%            | -                                     | AHD     |
| 832            | -                 | PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES                  | 15599        | L   | A        | MB  | GE   | 22JG0044- Road Widening along Jct. Dumalinao-Margosatubig Rd- K1686+130- K1686+1738                                                                                                                                                                                             | Guipos, Zamboanga del Sur             | 06/21/2023         | 2nd/Final    | Zamboanga del Sur 2nd DEO                           | LF             | 30.419          | 256       | 04/08/2022 | 12/19/2023 | -5.11        | C      | 0.490 | 0.200 | 0.147 |       |       |       | 83.70%            | 86.94% Satisfactory                   | DEL     |
| 833            | -                 | PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES                  | 15599        | L   | AAA      | MA  | GE   | 23KB0039 - Construction of Revetment, Downstream and Upstream of Steel Bridge Along Pulangi River                                                                                                                                                                               | Brgy. Natulongan, Kibawe, Bukidnon    | 06/21/2023         | 1st          | Bukidnon 2nd District Engineering Office            | LF             | 52.101          | 270       | 02/28/2023 | 11/24/2023 | -0.08        | OG     | 0.393 | 0.240 | 0.149 | 0.024 | 0.051 | 0.033 | 89.00%            | -                                     | DEL     |
| 834            | -                 | PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES                  | 15599        | L   | AAA      | MA  | GE   | 22KB0029 - Construction of Revetment, Downstream and Upstream of Maramag Bridge long Maramag Bridge                                                                                                                                                                             | Base Camp, Maramag, Bukidnon          | 06/21/2023         | 2nd/Final    | Bukidnon 2nd District Engineering Office            | LF             | 39.200          | 300       | 02/07/2022 | 12/03/2022 | 0.00         | C      | 0.490 | 0.133 | 0.300 |       |       |       | 92.30%            | 88.64% Satisfactory                   | ONS     |
| 835            | -                 | PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES                  | 15599        | L   | A        | MA  | GE   | 22KC0029 - Construction of Flood Control Structure along Kalilangan Lampanusan Road (Upstream & Downstream) of Malatipay Bridge with Slope Protection Sta. 0+000 - Sta. 0+400                                                                                                   | Kalilangan, Bukidnon                  | 06/22/2023         | 3rd/Final    | Bukidnon 3rd District Engineering Office            | LF             | 49.000          | 400       | 03/15/2022 | 04/18/2023 | 0.00         | C      | 0.474 | 0.133 | 0.300 |       |       |       | 90.70%            | 90.88% Very Satisfactory              | ONS     |
| 836            | 606               | QINGDAO MUNICIPAL CONSTRUCTION GROUP CO., LTD. (Chinese)                | FC-16-009    | F   | AAA      | LB  | GE   | 15Z00017 - Implementation of Civil Works of Package 4, Cabanatuan Section, Sta. 19+700 - Sta. 30+000, Under Central Luzon Link Expressway (CLLEX) Project, Phase I, Funded under JICA Loan Agreement No. PH-P249, Located in the Province of Nueva Ecija                        | Nueva Ecija                           | 04/27/2023         | 1st          | UPMO/Roads Management Cluster I (Bilateral)         | FA             | 2,682.015       | 2352      | 10/19/2016 | 03/28/2023 | -10.80       | OG     | 0.395 | 0.264 | 0.042 | 0.030 | 0.047 | 0.033 | 81.10%            | -                                     | DEL     |
| 837            | 607               | QM BUILDERS                                                             | 30743        | L   | AAA      | MA  | GE   | 23HK0054 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Banica River Control, Batinguel | Dumaguete City, Negros Oriental       | 06/01/2023         | 1st          | Negros Oriental 2nd DEO                             | LF             | 48.480          | 281       | 02/13/2023 | 11/20/2023 | 1.16         | OG     | 0.400 | 0.246 | 0.150 | 0.030 | 0.037 | 0.050 | 91.30%            | -                                     | AHD     |
| 838            | 608               | QUIRANTE CONSTRUCTION CORPORATION                                       | 32827        | L   | AA       | MB  | GE   | 22HI0018 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Panalipan River                                                                                                                                                           | Catmon, Cebu                          | 06/20/2023         | 2nd/Final    | Cebu 5th DEO                                        | LF             | 86.775          | 270       | 03/07/2022 | 12/01/2022 | 0.00         | C      | 0.499 | 0.134 | 0.300 | -     | -     | -     | 93.30%            | 92.46% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                   | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                      |                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                       |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                         | LOCATION                               |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 839            | 609               | QUITUINAN WARRIORS CONSTRUCTION & SUPPLY                                              | 42500        | L   | D        | SB  | GE   | 22FM0031 - Convergence and Special Support Program - Construction of Concrete Road in Brgy. Nonoc (Phase 2)                                                                                                                                                  | Claveria, Masbate                      | 05/10/2023         | 1st/Final    | Masbate 1st DEO                        | LF             | 9.878           | 103       | 04/05/2022 | 07/16/2022 | -2.5         | C      | 0.496 | 0.170 | 0.225 | -     | -     | -     | 89.10%            | 89.10% Very Satisfactory              | DEL     |
| 840            | 610               | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC.                                          | 26346        | L   | B        | MA  | GE   | 23AI0083 - Construction of Flood Control Structure along Agno River, Barangay Carmen-Tomana                                                                                                                                                                  | Rosales, Pangasinan                    | 06/20/2023         | 1st          | Pangasinan 3rd DEO                     | LF             | 44.010          | 195       | 03/24/2023 | 10/04/2023 | 5.59         | OG     | 0.398 | 0.264 | 0.150 | 0.030 | 0.047 | 0.050 | 93.90%            | -                                     | AHD     |
| 841            | -                 | R.A. MATIAS CONSTRUCTION AND DEVELOPERS INC.                                          | 26346        | L   | B        | MA  | GE   | 23AH0063- Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads along Pangasinan- La Union Inter - Prov'l Rd- K0394+492- K0394+991                                                                                             | San Fabian, Pangasinan                 | 06/22/2023         | 1st          | Pangasinan 2nd DEO                     | LF             | 14.700          | 122       | 03/09/2023 | 07/08/2023 | 7.03         | OG     | 0.398 | 0.200 | 0.150 | 0.030 | 0.047 | 0.050 | 87.50%            | -                                     | AHD     |
| 842            | 611               | R.A. MENDIOLA CONSTRUCTION & DEVELOPER                                                | 33651        | L   | B        | MA  | GB   | 23A00004 - National Building Program, Construction of Five (5) Storey Building of Department of Public Works and Highways (DPWH) Regional Office I, Aguilera Road, Sevilla                                                                                   | City of San Fernando, La Union         | 06/19/2023         | 1st          | Regional Office No. I                  | LF             | 55.005          | 240       | 02/09/2023 | 10/06/2023 | 3.08         | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.033 | 0.033 | 94.10%            | -                                     | AHD     |
| 843            | -                 | R.A. MENDIOLA CONSTRUCTION & DEVELOPER                                                | 33651        | L   | B        | MA  | GE   | 23DL0039 - Organizational Outcome 2: Protect Lives and Properties against Major Floods, Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems S. Construction of Flood Control Structure along Boboc Creek | Lopez, Quezon                          | 05/13/2023         | 1st          | Quezon 4th District Engineering Office | LF             | 47.801          | 270       | 02/08/2023 | 11/04/2023 | 36.78        | OG     | 0.400 | 0.263 | 0.150 | 0.030 | 0.033 | 0.050 | 92.60%            | -                                     | AHD     |
| 844            | 612               | R.A. PAHATI CONST. & SUPPLY, INC                                                      | 35843        | L   | AAA      | MB  | GE   | 23AD0143 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure Along Baag River Left Bank, Sitio Baag, Brgy. Pasaleng                                                                     | Pagudpod, Ilocos Norte                 | 06/23/2023         | 1st          | Ilocos Norte 1st DEO                   | LF             | 97.353          | 349       | 04/12/2023 | 03/25/2024 | -0.83        | OG     | 0.399 | 0.300 | 0.142 | 0.030 | 0.047 | 0.033 | 95.10%            | -                                     | DEL     |
| 845            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 23CF0073 - Asset Preservation Program - Preventive Maintenance - Primary Roads - Daang Maharlika (LZ) K0087+542 - K0089+227                                                                                                                                  | Gapan City, Nueva Ecija                | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                    | LF             | 76.113          | 159       | 03/29/2023 | 09/03/2023 | 75.73        | OG     | 0.377 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 90.80%            | -                                     | AHD     |
| 846            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | MB  | GE   | 23CF0042 - Construction of Flood Control Structure (Gabion) at Pampanga River                                                                                                                                                                                | Barangay Bugnay, Gabaldon, Nueva Ecija | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                    | LF             | 88.397          | 255       | 02/16/2023 | 10/28/2023 | 66.46        | OG     | 0.383 | 0.241 | 0.150 | 0.030 | 0.060 | 0.050 | 91.40%            | -                                     | AHD     |
| 847            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | A        | MB  | GE   | 23CL0024 - Construction of Flood Control Structures at Bucay River North Approach Downstream Phase 2, (PMS ID No.P00726748LZ-CW1)                                                                                                                            | Botolan, Zambales                      | 05/11/2023         | 1st          | Zambales 1st DEO                       | LF             | 48.999          | 300       | 02/22/2023 | 12/18/2023 | 69.15        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.033 | 90.00%            | -                                     | AHD     |
| 848            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 23LA0089 - Asuncion-San Isidro-Laak-Veruela Rd (S01377MN) K1509+031 - K1511+124, K1512+016 K1512+823, K1514+018 - K1514+920                                                                                                                                  | Laak, Davao de Oro                     | 06/22/2023         | 1st          | Davao de Oro 1st DEO                   | LF             | 90.727          | 156       | 05/12/2023 | 10/14/2023 | 59.88        | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.00%            | -                                     | AHD     |
| 849            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 23LI0050 - Preventive Maintenance of Road : Asphalt Overlay - Daang Maharlika (MN) - K1408+462 - K1408+624, K1408+640 - K1409+786, K1409+808 - K1410+000, K1410+000 - K1410+889                                                                              | Montevista, Davao de Oro               | 06/23/2023         | 1st          | Davao de Oro 2nd DEO                   | LF             | 57.856          | 162       | 05/05/2023 | 10/13/2023 | 44.80        | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 97.10%            | -                                     | AHD     |
| 850            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 23LG0068 - Preventive Maintenance of Road: Asphalt Overlay - Pres. Diosdado P. Macapagal National Hi-Way - K1761 + 058 - K1763 + 000                                                                                                                         | Banaybay, Davao Occidental             | 06/21/2023         | 1st          | Davao Oriental 2nd DEO                 | LF             | 76.351          | 276       | 03/20/2023 | 12/20/2023 | 73.31        | OG     | 0.393 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.50%            | -                                     | AHD     |
| 851            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 23LA0084 - Asuncion-San Isidro-Laak-Veruela Rd (S01377MN) K1495+307 - K1497+000, K1498+000 - K1499+000, K1520+307 - K1522+180                                                                                                                                | Laak, Davao De Oro                     | 06/22/2023         | 1st          | Davao de Oro 1st DEO                   | LF             | 90.694          | 156       | 05/12/2023 | 10/14/2023 | 52.51        | OG     | 0.305 | 0.243 | 0.150 | 0.030 | 0.047 | 0.050 | 82.50%            | -                                     | AHD     |
| 852            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 23LG0064 - Preventive Maintenance of Road: Asphalt Overlay - Pres. Diosdado P. Macapagal National Hi-way - K1723 + 000 - K1724 + 194, K1759 - 055 - K1760 + 092                                                                                              | Mati City, Banaybanay, Davao Oriental  | 06/21/2023         | 1st          | Davao Oriental 2nd DEO                 | LF             | 95.438          | 308       | 03/20/2023 | 01/21/2024 | 74.02        | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 97.20%            | -                                     | AHD     |
| 853            | -                 | R.A. PAHATI CONST. & SUPPLY, INC.                                                     | 35843        | L   | AAA      | LB  | GE   | 22D00053 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System- Network Development Program - Construction of By-Pass and Diversion Roads - Jct Batasan - San Mateo - Rodriguez Bypass Link Road                                         | Rodriguez, Rizal                       | 05/12/2023         | 1st/Final    | Rizal 2nd District Engineering Office  | LF             | 49.000          | 276       | 03/21/2022 | 12/21/2022 | 0.00         | C      | 0.490 | 0.164 | 0.300 |       |       |       | 95.40%            | 95.40% Very Satisfactory              | ONS     |
| 854            | 613               | R.A. PAHATI CONST. & SUPPLY, INC. / N.C. AGUILAR CONST. & SUPPLY INC. (Joint Venture) | JV-23-9672   | L   | AAA      | MB  | GE   | 23CF0072 - Asset Preservation Program - Preventive Maintenance - Primary Roads - Jose Abad Santos Avenue (JASA) - K0107+532 - K0109+469                                                                                                                      | Barangay San Isidro, Nueva Ecija       | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                    | LF             | 90.388          | 192       | 03/24/2023 | 10/01/2023 | 86.28        | OG     | 0.370 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 90.10%            | -                                     | AHD     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                   | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                     |                                            | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                       |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                        | LOCATION                                   |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 855            | 614               | R.A. PAHATI CONST. & SUPPLY, INC. / N.C. AGUILAR CONST. & SUPPLY INC. (Joint Venture) | JV-22-9276   | L   | AAA      | MB  | GE   | 23CF0065 - Construction of Flood Mitigation Structure along Penaranda River                                                                                                                                                                                                                                                                 | Brgy. San Vicente, Gapan City, Nueva Ecija | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO                    | LF             | 94.566          | 294       | 03/24/2023 | 01/11/2024 | 62.67        | OG     | 0.394 | 0.239 | 0.150 | 0.030 | 0.061 | 0.050 | 92.40%            | -                                     | AHD     |
| 856            | 615               | R.D. INTERIOR JUNIOR CONSTRUCTION                                                     | 6483         | L   | AAA      | LB  | GE   | 22B00029- 001: Ensure Safe and Reliable National Road System: Bridge- Replacement of Permanent Weak Bridges- Itawes Bridge (B04245LZ) along Cagayan- Apayao Road                                                                                                                                                                            | Tuao, Cagayan                              | 06/05/2023         | 1st          | Regional Office No. II                 | LF             | 115.702         | 490       | 03/08/2022 | 07/10/2023 | -3.69        | OG     | 0.375 | 0.300 | 0.113 | 0.030 | 0.061 | 0.033 | 91.20%            | -                                     | DEL     |
| 857            | 616               | R.D. MANDANAS CONSTRUCTION                                                            | 32114        | L   | B        | MA  | GB   | 22FF0057 - Construction of Command Building H91D Camp Elias Angeles                                                                                                                                                                                                                                                                         | Pili, Camarines Sur                        | 05/10/2023         | 2nd/Final    | Camarines Sur 3rd DEO                  | LF             | 29.399          | 374       | 04/06/2022 | 04/14/2023 | 0.00         | C      | 0.497 | 0.180 | 0.300 | -     | -     | -     | 97.70%            | 88.60% Satisfactory                   | ONS     |
| 858            | 617               | R.D. SADSAD CONSTRUCTION AND TRADING                                                  | 19240        | L   | B        | MA  | GE   | 23CH0020 - Construction of Retaining Wall along Guagua River San Pedro                                                                                                                                                                                                                                                                      | Sasmuan, Pampanga                          | 05/11/2023         | 1st          | Pampanga 2nd DEO                       | LF             | 28.663          | 150       | 03/20/2023 | 08/16/2023 | 77.51        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.037 | 0.033 | 89.00%            | -                                     | AHD     |
| 859            | 618               | R.D. TALENS CONSTRUCTION AND TRADING                                                  | 36817        | L   | AAA      | MB  | GE   | 23CE0032 - Construction of Flood Control Structure along Rio Chico River                                                                                                                                                                                                                                                                    | Barangay Macamias, Guimba, Nueva Ecija     | 05/09/2023         | 1st          | Nueva Ecija 1st DEO                    | LF             | 48.010          | 210       | 02/13/2023 | 09/10/2023 | 15.73        | OG     | 0.393 | 0.300 | 0.150 | 0.018 | 0.056 | 0.050 | 96.70%            | -                                     | AHD     |
| 860            | 619               | R.E. SINGSON CONSTRUCTION AND DEVELOPMENT INC.                                        | 24556        | L   | B        | MA  | GE   | 23HL0027 - Convergence and Special Support Program: Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP); Access Road leading to Winter's Village, Camp Lookout                                                                                                  | Valencia, Negros Oriental                  | 06/01/2023         | 1st/Final    | Negros Oriental 3rd DEO                | LF             | 9.800           | 97        | 02/22/2023 | 05/29/2023 | 0.00         | C      | 0.499 | 0.180 | 0.300 | -     | -     | -     | 97.90%            | 97.90% Outstanding                    | ONS     |
| 861            | 620               | R.O. BUILDERS & DEVELOPMENT CORPORATION                                               | 22393        | L   | A        | MA  | GE   | 23BJ0022: Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - DM Jct. - Malasin Road, K0253+848 - K0255+003                                                                                                                                                                      | Dupaz del Norte, Nueva Vizcaya             | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                  | LF             | 37.993          | 213       | 02/06/2023 | 09/06/2023 | 3.82         | OG     | 0.398 | 0.241 | 0.150 | 0.030 | 0.047 | 0.050 | 91.60%            | -                                     | AHD     |
| 862            | -                 | R.O. BUILDERS & DEVELOPMENT CORPORATION                                               | 22393        | L   | A        | MA  | GE   | 23BI0014: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Nalubnan Flood Control along Magat River                                                                                  | Quezon, Nueva Vizcaya                      | 06/01/2023         | 1st          | Nueva Vizcaya 1st DEO                  | LF             | 47.980          | 208       | 03/03/2023 | 09/26/2023 | 26.07        | OG     | 0.393 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 91.90%            | -                                     | AHD     |
| 863            | -                 | R.O. BUILDERS & DEVELOPMENT CORPORATION                                               | 22393        | L   | A        | MA  | GE   | 23BJ0003: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control along Apean River, Mabasa Section                                                                                                                                                                                     | Dupax del Norte, Nuev Vizcaya              | 05/31/2023         | 1st          | Nueva Vizcaya 2nd DEO                  | LF             | 49.000          | 199       | 02/06/2023 | 08/23/2023 | 22.02        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.051 | 0.050 | 92.10%            | -                                     | AHD     |
| 864            | 621               | R.R. ENCABO CONSTRUCTORS INCORPORATED                                                 | 14716        | L   | AAA      | MA  | GE   | 22CB0007 - Road Widening - Secondary Road - Roman Expressway - K036+300 - K0136+958                                                                                                                                                                                                                                                         | Bataan 2nd District                        | 05/09/2023         | 2nd          | Bataan 2nd DEO                         | LF             | 47.510          | 492       | 02/15/2022 | 06/21/2023 | 9.50         | OG     | 0.394 | 0.239 | 0.150 | 0.030 | 0.028 | 0.033 | 87.40%            | -                                     | AHD     |
| 865            | 622               | R.S. SEPIAN CONSTRUCTION & TRUCKING / HIGH PLAIN CONSTRUCTION (Joint Venture)         | JV-22-9158   | L   | A        | MB  | GE   | 23PF0010 - Construction of Legway-Taba-ao Road, Barangay Taba-ao                                                                                                                                                                                                                                                                            | Kapangan, Benguet                          | 06/02/2023         | 1st          | Benguet 2nd DEO                        | LF             | 68.977          | 261       | 03/06/2023 | 11/21/2023 | 34.85        | OG     | 0.396 | 0.240 | 0.150 | 0.024 | 0.050 | 0.050 | 91.00%            | -                                     | AHD     |
| 866            | 623               | R.S. SEPIAN CONSTRUCTION AND TRUCKING / MA CONSTRUCTION (Joint Venture)               | JV-22-9065   | L   | A        | MB  | GE   | 23PJ0016 - Network Development Program - Construction of By-Pass and Diversion Roads - Alfonso Lista-San Manuel Diversion Road                                                                                                                                                                                                              | Alfonso Lista, Ifugao                      | 06/03/2023         | 1st/Final    | Ifugao 2nd DEO                         | LF             | 39.200          | 136       | 02/13/2023 | 06/28/2023 | 36.75        | C      | 0.490 | 0.200 | 0.300 | -     | -     | -     | 99.00%            | 99.00% Outstanding                    | AHD     |
| 867            | 624               | R.S. SEPIAN CONSTRUCTION AND TRUCKING / MG SAMIDAN CONSTRUCTION (Joint Venture)       | JV-21-6291   | L   | A        | MA  | GE   | 22PM0017 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Lower Sakakang Flood Control Structure, Sta. 117+620 - Sta. 118+070 (R.S.), Sta. 117+830 - Sta. 118+180 (L.S.), Bacarri | Paracelis, Mountain Province               | 06/03/2023         | 2nd/Final    | Mt. Province 2nd DEO                   | LF             | 81.060          | 382       | 02/24/2022 | 03/12/2023 | 0.00         | C      | 0.478 | 0.200 | 0.300 | -     | -     | -     | 97.80%            | 93.54% Very Satisfactory              | ONS     |
| 868            | 625               | R.T.Y. CONSTRUCTION                                                                   | 10341        | L   | A        | MA  | GE   | 23DL0101 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems 4. Construction of Flood Control and Drainage Structure along Pi                                                                             | Gumaca, Quezon                             | 05/13/2023         | 1st          | Quezon 4th District Engineering Office | LF             | 81.062          | 270       | 03/24/2023 | 12/18/2023 | 33.67        | OG     | 0.396 | 0.240 | 0.150 | 0.030 | 0.070 | 0.050 | 93.60%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                    | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                                  | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                         | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|--------------------|--------------|-------------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                        |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                                         |                    |              |                                                       |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 869            | 626               | R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP.                         | 23507        | L   | AAA      | LB  | GB   | 18Z00022: Construction of Bureau of a New Immigration Main Office Building and Annex, Central Business Park 1- Island A, Reclamation Area                                                                                                                       | Pres. Diosdado P.Macapagal Boulevard, Pasay City | 04/25/2023         | 2nd          | UPMO- Building and Special Project Management Cluster | LF             | 2,076.045       | 1598      | 10/12/2018 | 02/25/2023 | -18.61       | OG     | 0.343 | 0.292 | 0.000 | 0.030 | 0.051 | 0.017 | 73.30%            | -                                     | DEL     |
| 870            | 627               | RAK TRADING AND CONSTRUCTION                                           | 42613        | L   | B        | MA  | GB   | 22EE0020: Construction of Two- Storey Multi - Purpose Building                                                                                                                                                                                                  | Brgy. Tanatanaon, Dumaran, Palawan               | 05/23/2023         | 2nd/Final    | Palawan 1st DEO                                       | LF             | 4.901           | 210       | 02/17/2022 | 09/14/2022 | 0.75         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 91.20% Very Satisfactory              | AHD     |
| 871            | 628               | RAKKI CORPORATION                                                      | 43053        | L   | B        | MA  | GE   | 22LG0003 - Road Widening (2 - 4 lanes) along Pres. Diosdado P. Macapagal Nat.I Hi-way - K1703+447 - K1705+008, K1708+000 - K1708+670                                                                                                                            | Mati City, Davao Oriental                        | 06/21/2023         | 2nd/Final    | Davao Oriental 2nd DEO                                | LF             | 49.004          | 329       | 03/28/2022 | 11/21/2022 | 0.00         | C      | 0.489 | 0.200 | 0.300 | -     | -     | -     | 98.90%            | 93.92% Very Satisfactory              | ONS     |
| 872            | 629               | RAM BUILDERS                                                           | 10549        | L   | A        | MA  | GE   | 23DL0056 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of Missing Links/ New Roads 10. Quezon - Alabat - Perez Circumferential Road                                                      | Alabat, Quezon                                   | 05/13/2023         | 1st          | Quezon 4th District Engineering Office                | LF             | 23.855          | 240       | 02/08/2023 | 10/05/2023 | 64.37        | OG     | 0.391 | 0.288 | 0.150 | 0.030 | 0.070 | 0.050 | 97.90%            | -                                     | AHD     |
| 873            | 630               | RAMARPLUS INCORPORATED                                                 | 08092        | L   | A        | MB  | GE   | 22F00101 - 002 - Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Strucures and Drainage Systems - Construction of Pawili River Flood Mitigation Structure, Brgy. Causio and Brgy. | Bula, Camarines Sur                              | 05/10/2023         | 2nd/Final    | Regional Office No. V                                 | LF             | 97.281          | 384       | 03/21/2022 | 04/08/2023 | 1.90         | C      | 0.498 | 0.136 | 0.300 | -     | -     | -     | 93.40%            | 94.78% Very Satisfactory              | AHD     |
| 874            | 631               | RAMISES CONSTRUCTION                                                   | 17351        | L   | A        | MB  | GE   | 22NA0020 -Rehabilitation/Major Repair of Permanent Bridges - Paypay Twin Br I (B01734MN) along Daang Maharlika (Surigao-Agusan Section)                                                                                                                         | Santiago, Agusan Del Norte                       | 06/19/2023         | 2nd/Final    | Agusan del Norte District Engineering Office          | LF             | 11.760          | 384       | 02/23/2022 | 03/13/2023 | 0.00         | C      | 0.500 | 0.169 | 0.300 |       |       |       | 96.90%            | 92.82% Very Satisfactory              | ONS     |
| 875            | -                 | RAMISES CONSTRUCTION                                                   | 17351        | L   | A        | MB  | GE   | 22ND0010 - NRJ Bcir-Capitol-Bonbon Road in Support of Butuan City IT Park and Public Utility Transport Terminal, Package 3                                                                                                                                      | Butuan City, Agusan Del Norte                    | 06/26/2023         | 2nd          | Butuan City District Engineering Office               | LF             | 96.479          | 606       | 02/28/2022 | 10/26/2023 | 28.96        | OG     | 0.393 | 0.263 | 0.150 | 0.030 | 0.047 | 0.050 | 93.30%            | -                                     | AHD     |
| 876            | -                 | RAMISES CONSTRUCTION                                                   | 17351        | L   | A        | SA  | GE   | 22K00022 - Construction of By-Pass and Diversion Roads, Manolo Fortuch - Misamis Oriental/Alternate By-Pass Road, Siloo Section (Package 3)                                                                                                                     | Bukidnon                                         | 06/21/2023         | 3rd/Final    | Regional Office No. X                                 | LF             | 115.540         | 425       | 03/30/2022 | 05/28/2023 | 3.06         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 94.59% Very Satisfactory              | AHD     |
| 877            | 632               | RAMISES CONSTRUCTION / EQUI-PARCO CONSTRUCTION COMPANY (Joint Venture) | JV-22-6914   | L   | AAA      | LB  | GE   | 22NA0038 - NRJ Mayor Democrito D. Plaza II Ave. Road - Delta Discovery Park leading to Mt. Mayapay to Jct. East - West Lateral Road connecting Agusan del Sur Agusan del Norte to Bukidnon, Dulag - Simbalan (Delta - Nong-nong - Emelda Mar Section)           | Butuan City                                      | 06/22/2023         | 2nd          | Regional Office No. XIII                              | LF             | 193.000         | 487       | 04/11/2022 | 08/10/2023 | 11.71        | OG     | 0.398 | 0.275 | 0.150 | 0.030 | 0.051 | 0.033 | 93.70%            | -                                     | AHD     |
| 878            | 633               | RANDOM BUILDERS                                                        | 35258        | L   | B        | SB  | GB   | 22PE0037 - Rehabilitation of Multi-Purpose Building, Benguet, Gymnasium (Sports Complex                                                                                                                                                                         | La Trinidad, Benguet                             | 06/01/2023         | 2nd/Final    | Benguet 1st DEO                                       | LF             | 48.956          | 325       | 05/10/2022 | 03/30/2023 | 0.00         | C      | 0.499 | 0.133 | 0.300 | -     | -     | -     | 93.20%            | 91.17% Very Satisfactory              | ONS     |
| 879            | 634               | RANGAY CONSTRUCTION AND SUPPLY                                         | 40117        | L   | B        | MA  | GE   | 23IU0024 - Road Widening - Nabunturan - Maragusan Rd - K1470+147 - K1471+265                                                                                                                                                                                    | Maragusan, Davao de Oro                          | 06/23/2023         | 1st          | Davao de Oro 2nd DEO                                  | LF             | 43.105          | 160       | 04/11/2023 | 09/17/2023 | -5.12        | OG     | 0.395 | 0.274 | 0.099 | 0.030 | 0.042 | 0.033 | 87.30%            | -                                     | DEL     |
| 880            | 635               | RAPID FOREMOST CONST. CO.                                              | 32618        | L   | AAA      | MA  | GE   | 22DI0124 - O02: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection along Lagnas River (Downstream - Package 1)         | Sariaya, Quezon                                  | 05/11/2023         | 1st          | Quezon 2nd District Engineering Office                | LF             | 96.500          | 390       | 06/13/2022 | 07/07/2023 | 23.01        | OG     | 0.283 | 0.300 | 0.150 | 0.030 | 0.061 | 0.050 | 87.40%            | -                                     | AHD     |
| 881            | 636               | RBT VENTURES                                                           | 37230        | L   | B        | SB  | GB   | 22KH0024 - Construction of Multi Purpose Building, Barangay Carmen                                                                                                                                                                                              | Cagayan de Oro City, Misamis Oriental            | 06/23/2023         | 2nd/Final    | Cagayan de Oro City 1st District Engineering Office   | LF             | 19.800          | 406       | 02/15/2022 | 03/27/2023 | 0.00         | C      | 0.499 | 0.166 | 0.300 |       |       |       | 96.50%            | 96.96% Outstanding                    | ONS     |
| 882            | 637               | RCDG CONSTRUCTION CORP.                                                | 05063        | L   | AAA      | LB  | GE   | 22JA0013 - Construction of Multi-Purpose Building (Sports Facility) Grandstand                                                                                                                                                                                  | Zamboanga City                                   | 06/19/2023         | 2nd          | Zamboanga City DEO                                    | LF             | 95.309          | 508       | 08/30/2022 | 1/19/2024  | 1.51         | OG     | 0.399 | 0.299 | 0.150 | 0.030 | 0.042 | 0.033 | 95.30%            | -                                     | AHD     |
| 883            | 638               | RCV VILLAMOR CONSTRUCTION                                              | 42236        | L   | A        | MA  | GE   | 23HI0045 - Construction of Road - Barangay Cogon East                                                                                                                                                                                                           | Carmen, Cebu                                     | 06/20/2023         | 1st          | Cebu 5th DEO                                          | LF             | 4.948           | 90        | 03/30/2023 | 06/27/2023 | 4.39         | OG     | 0.383 | 0.249 | 0.150 | 0.030 | 0.056 | 0.050 | 91.80%            | -                                     | AHD     |
| 884            | 639               | RDF CONSTRUCTION AND SUPPLY                                            | 12843        | L   | D        | SB  | GB   | 23LE0032 - Construction (Completion) of Multi-Purpose Building (Evacuation Center)                                                                                                                                                                              | Brgy. Ogpao, Sta. Maria, Davao Occidental        | 06/27/2023         | 1st          | Davao Occidental DEO                                  | LF             | 7.910           | 180       | 02/08/2023 | 08/06/2023 | 0.22         | OG     | 0.398 | 0.280 | 0.150 | 0.030 | 0.037 | 0.050 | 94.50%            | -                                     | AHD     |
| 885            | 640               | RDF TRADING AND CONSTRUCTION                                           | 44539        | L   | D        | SB  | GE   | 23EF0027: Construction of Road, Barangay Teresa                                                                                                                                                                                                                 | Narra, Palawan                                   | 05/16/2023         | 1st          | Palawan 2nd DEO                                       | LF             | 9.896           | 74        | 02/15/2023 | 04/29/2023 | -0.95        | OG     | 0.385 | 0.300 | 0.140 | 0.030 | 0.047 | 0.033 | 93.50%            | -                                     | DEL     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                 | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                                                | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                      | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|--------------------|--------------|----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                     |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                            | LOCATION                                       |                    |              |                                                    |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 886            | 641               | RDТ CONSTRUCTION AND GENERAL MERCHANDISE                            | 38617        | L   | B        | MA  | GE   | 23K10059 - Asset Preservation Program - Rehabilitation of Paved Road - Oroquieta City- Plaridel-Calamba-Sapang Dalaga Rd - K1786 + 000 - K1787 + 000                                                                                                                                                                                                                                                                                                            | Sapang Dalaga, Misamis Occidental              | 06/22/2023         | 1st          | Misamis Occidental 1st District Engineering Office | LF             | 47.520          | 210       | 04/02/2023 | 10/28/2023 | 18.27        | OG     | 0.389 | 0.224 | 0.150 | 0.030 | 0.042 | 0.050 | 88.50%            | -                                     | AHD     |
| 887            | 642               | RED CONSTRUCTION TECHNIK                                            | 38294        | L   | A        | MA  | GE   | 23K10063 - Network Development Program - Road Widening - Butuan City-Cagayan de Oro City-Iligan City Rd - K1491 + 330 - K1491 + 731, K1491 + 749 - K1492 + 288, K1495 + 739 - K1496 + 100                                                                                                                                                                                                                                                                       | Inatao and Naawan, Misamis Oriental            | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office   | LF             | 41.971          | 174       | 03/01/2023 | 08/21/2023 | -3.18        | OG     | 0.390 | 0.260 | 0.118 | 0.030 | 0.042 | 0.050 | 89.00%            | -                                     | DEL     |
| 888            | 643               | RED DIAMOND CONSTRUCTION                                            | 41878        | L   | A        | MA  | GE   | 23F10007 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/ New Roads - Mandaon-Dayhagan Road                                                                                                                                                                                                                                                                             | Mandaon, Masbate                               | 05/12/2023         | 1st          | Masbate 2nd DEO                                    | LF             | 49.600          | 154       | 02/01/2023 | 07/04/2023 | 10.01        | OG     | 0.397 | 0.271 | 0.150 | 0.030 | 0.056 | 0.050 | 95.40%            | -                                     | AHD     |
| 889            | 644               | REDCAR TRADING AND CONSTRUCTION                                     | 27368        | L   | A        | SB  | GE   | 23OI0026 - Rehabilitation of Road                                                                                                                                                                                                                                                                                                                                                                                                                               | Brgy. Pamplona 3, Las Piñas City, Metro Manila | 06/26/2023         | 1st          | Las Piñas-Muntinlupa DEO                           | LF             | 14.693          | 180       | 02/13/2023 | 08/11/2023 | 29.85        | OG     | 0.393 | 0.270 | 0.150 | 0.030 | 0.033 | 0.033 | 90.90%            | -                                     | AHD     |
| 890            | 645               | REDSON CONSTRUCTION AND SUPPLIES, INC                               | 35128        | L   | A        | MB  | GE   | 23GK0006: Construction of Flood Control Structure Along Malogo River                                                                                                                                                                                                                                                                                                                                                                                            | Victorias City, Negros Occidental              | 06/27/2023         | 1st          | Negros Occidental 1st DEO                          | LF             | 86.848          | 326       | 02/14/2023 | 01/05/2024 | 2.98         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.70%            | -                                     | AHD     |
| 891            | -                 | REDSON CONSTRUCTION AND SUPPLIES, INC                               | 35128        | L   | A        | MB  | GE   | 23GK0052: Off Carriageway Improvement: Shoulder Paving - Silay Lantawan Rd ( S00030NR) - K0022 + (-332) - K0029 +408                                                                                                                                                                                                                                                                                                                                            | Silay City, Negros Occidental                  | 06/27/2023         | 1st          | Negros Occidental 1st DEO                          | LF             | 29.426          | 124       | 04/04/2023 | 08/05/2023 | 5.05         | OG     | 0.396 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.30%            | -                                     | AHD     |
| 892            | 646               | REGERY'S CONSTRUCTION AND SUPPLY                                    | 44367        | L   | B        | SB  | GE   | 23NA0003 - Rehabilitation/ Reconstruction/Upgrading of Damaged Paved Roads-Butuan City-Cagayan De Oro City-Iligan City Road (Agusan-Misamis Or. Road)-K1256+654 - K1257+185, K1258+000 - K1258+447                                                                                                                                                                                                                                                              | Agusan del Norte                               | 06/19/2023         | 1st          | Agusan del Norte District Engineering Office       | LF             | 24.500          | 175       | 02/06/2023 | 07/30/2023 | 35.57        | OG     | 0.384 | 0.249 | 0.150 | 0.030 | 0.023 | 0.033 | 86.90%            | -                                     | AHD     |
| 893            | 647               | RELY CONSTRUCTION AND SUPPLY                                        | 10433        | L   | AAA      | MB  | GE   | 22MF0016: Construction of Flood Control Structure, Ala River, Sitio Balanacan (Upstream)                                                                                                                                                                                                                                                                                                                                                                        | Lambayong, Sultan Kudarat                      | 06/21/2023         | 3rd/Final    | Sultan Kudarat 1st DEO                             | LF             | 48.940          | 393       | 03/21/2022 | 04/17/2023 | 0.00         | C      | 0.490 | 0.168 | 0.300 |       |       |       | 95.80%            | 88.69% Satisfactory                   | ONS     |
| 894            | -                 | RELY CONSTRUCTION AND SUPPLY                                        | 10433        | L   | AAA      | MB  | GE   | 22LB0115 - Construction of Road Slope Protection Structure - Fatima - Malabog Rd. K1511+690 - K1511+710, K1511+755 - K1511+775, K1512+270 - K1512+350                                                                                                                                                                                                                                                                                                           | Davao City                                     | 06/26/2023         | 1st          | Davao City 1st DEO                                 | LF             | 54.057          | 447       | 04/13/2022 | 07/03/2023 | 0.01         | OG     | 0.399 | 0.300 | 0.150 | 0.030 | 0.042 | 0.033 | 95.40%            | -                                     | AHD     |
| 895            | -                 | RELY CONSTRUCTION AND SUPPLY                                        | 10433        | L   | AAA      | LA  | GE   | 22LC0180 - Carmen - Dapecol Compound Road K1472+695 - K1473+479                                                                                                                                                                                                                                                                                                                                                                                                 | Davao del Norte                                | 06/25/2023         | 1st          | Davao del Norte Sub DEO                            | LF             | 86.850          | 305       | 07/27/2022 | 05/27/2023 | 0.00         | OG     | 0.390 | 0.284 | 0.150 | 0.030 | 0.042 | 0.050 | 94.60%            | -                                     | ONS     |
| 896            | 648               | REPOLMAN CONSTRUCTION CORP.                                         | 32842        | L   | A        | MA  | GE   | 23CM0026 - Flood Management Program, Contruction/Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Flood Control Structure along Talos Creek (Downstream)                                                                                                                                                                                                                                                                         | Subic, Zambales                                | 05/12/2023         | 1st          | Zambales 2nd DEO                                   | LF             | 48.588          | 180       | 03/03/2023 | 08/29/2023 | 24.76        | OG     | 0.392 | 0.240 | 0.150 | 0.024 | 0.027 | 0.050 | 88.30%            | -                                     | AHD     |
| 897            | 649               | REYDAN BUILDERS                                                     | 13059        | L   | A        | MA  | GE   | 23MG0009 - Widening of Bridge - Kalma Br. 1 (B00637MN) along Surallah - Lake Sebu - Maitum Rd                                                                                                                                                                                                                                                                                                                                                                   | South Cotabato                                 | 06/20/2023         | 1st          | South Cotabato 2nd DEO                             | LF             | 27.440          | 260       | 02/17/2023 | 11/03/2023 | 13.01        | OG     | 0.389 | 0.268 | 0.150 | 0.030 | 0.033 | 0.050 | 92.00%            | -                                     | AHD     |
| 898            | -                 | REYDAN BUILDERS                                                     | 13059        | L   | A        | MA  | GE   | 23MG0001 - Cluster I - a. Construction of River Bank Protection along Marbel River, Brgy. Carpenter Hill, Koronodal City, South Cotabato, b. Construction of River Bank Protection Structure along Banga River, Barangay San Miguel, Norala, South Cotabato                                                                                                                                                                                                     | South Cotabato                                 | 06/20/2023         | 1st          | South Cotabato 2nd DEO                             | LF             | 48.942          | 113       | 04/17/2023 | 08/07/2023 | 36.96        | OG     | 0.372 | 0.242 | 0.150 | 0.030 | 0.033 | 0.050 | 87.70%            | -                                     | AHD     |
| 899            | -                 | REYDAN BUILDERS                                                     | 13059        | L   | A        | MA  | GE   | 22LD0101 - Construction of Concrete Revetment along Padada - Mainit River (Protecting Padada - Kiblawan - Malungon - By Pass Road)                                                                                                                                                                                                                                                                                                                              | Sulop, Davao del Sur                           | 06/28/2023         | 1st          | Davao del Sur DEO                                  | LF             | 67.551          | 189       | 03/21/2023 | 09/25/2023 | 29.96        | OG     | 0.397 | 0.293 | 0.150 | 0.030 | 0.042 | 0.050 | 96.20%            | -                                     | AHD     |
| 900            | 650               | RFB CONSTRUCTION CORPORATION / RODNET BUILDERS, INC (Joint Venture) | JV-21-5473   | L   | AAA      | LA  | GE   | 21K00309 - Cluster "RO-04" Construction of Various Road Projects in Bukidnon. 1) Construction of Don Carlos-Kiburiao, Quezon, Bukidnon Bypass Road, Package 1 Bukidnon (Purok 1-Purok 4, Kibatang Section) 2) Construction of Don Carlos-Kiburiao, Quezon, Bukidnon Bypass Road, Package 2, Bukidnon (Purok 4-Purok 8, Kibatang Section) 3) Construction of Don Carlos-Kiburiao, Quezon, Bukidnon Bypass TRoad, Package 3, Bukidnon (Purok 8, Kibatang Section) | Bukidnon                                       | 05/26/2023         | 1st/Final    | Regional Office No. X                              | LF             | 182.655         | 300       | 10/11/2021 | 08/06/2022 | 0.00         | C      | 0.480 | 0.200 | 0.300 |       |       |       | 98.00%            | 98.00% Outstanding                    | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                    |                                            | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                       | LOCATION                                   |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 901            | 651               | RG FLORENTINO CONSTRUCTION AND TRADING INC.      | 18301        | L   | B        | MA  | GE   | 23EH0016 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Bañadero Flood Control Structure along Tablas Circumferential Road (Downstream)                  | Calatrava, Romblon                         | 05/25/2023         | 1st          | Romblon DEO                                         | LF             | 48.998          | 239       | 02/22/2023 | 10/18/2023 | 22.72        | OG     | 0.400 | 0.277 | 0.150 | 0.030 | 0.051 | 0.050 | 95.80%            | -                                     | AHD     |
| 902            | 652               | RISM BUILDERS AND CONSTRUCTION SERVICES, INC.    | 32830        | L   | B        | SB  | GE   | 23GO0025- Contruction of Drainage Structure - Construction/Rehabilitation/Improvement of Drainage System, Rizal Street                                                                                     | Bacolod City, Negros Occidental            | 06/22/2023         | 1st          | Bacolod City DEO                                    | LF             | 24.500          | 223       | 02/08/2023 | 9/18/2023  | -1.78        | OG     | 0.395 | 0.223 | 0.132 | 0.030 | 0.028 | 0.033 | 84.10%            | -                                     | DEL     |
| 903            | 653               | RITCHE-NATHALIE BUILDERS & GENERAL MERCHANDISE   | 27501        | L   | A        | MB  | GE   | 22KA0038 - Construction of Flood Mitigation Structure along Kapalong-Talaingod - Valencia Road (Bonacao Stream - Bonacao Bridge, Tributary to Pulangui River, Brgy. Bonacao, Sta. 0+200 - Sta. 0+400 (BS). | San Fernando, Bukidnon                     | 06/20/2023         | 2nd/Final    | Bukidnon 1st District Engineering Office            | LF             | 49.000          | 285       | 01/28/2022 | 11/08/2022 | 0.00         | C      | 0.490 | 0.133 | 0.300 |       |       |       | 92.30%            | 92.00% Very Satisfactory              | ONS     |
| 904            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KL0015 - Construction of Flood Control Structure along Amoros River (Upstream of Amoros Br.)                                                                                                             | Amoros, El Salvador City, Misamis Oriental | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office    | LF             | 84.900          | 277       | 02/17/2023 | 11/20/2023 | 39.76        | OG     | 0.390 | 0.290 | 0.150 | 0.030 | 0.042 | 0.050 | 95.20%            | -                                     | AHD     |
| 905            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KH0032 - Construction of Flood Mitigation Structure along Iponan River, Cagayan de Oro City - Sta. 0 + 000 - Sta. 0 + 310                                                                                | Brgy. Iponan, Cagayan de Oro City          | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 95.003          | 400       | 03/29/2023 | 05/01/2024 | 52.15        | OG     | 0.392 | 0.246 | 0.150 | 0.030 | 0.042 | 0.050 | 91.00%            | -                                     | AHD     |
| 906            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KH0031 - Construction of Flood Mitigation Structure along Iponan River (Canitoan Section), Cagayan de Oro City - Sta. 0 + 000 - Sta. 0 + 310                                                             | Cagayan de Oro City, Misamis Oriental      | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 95.485          | 400       | 03/29/2023 | 05/01/2024 | 27.95        | OG     | 0.393 | 0.244 | 0.150 | 0.030 | 0.042 | 0.050 | 90.90%            | -                                     | AHD     |
| 907            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KL0067 - Construction of Flood Control Structure along Solana River (Upstream of Solana Bridge)                                                                                                          | Jasaan, Misamis Oriental                   | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office    | LF             | 76.078          | 256       | 03/17/2023 | 11/27/2023 | 0.61         | OG     | 0.390 | 0.241 | 0.150 | 0.030 | 0.037 | 0.050 | 89.80%            | -                                     | AHD     |
| 908            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KL0064 - Construction of Flood Control Structure along Downstream of Tagoloan Bridge, Package 2,                                                                                                         | Misamis Oriental                           | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office    | LF             | 76.427          | 256       | 03/17/2023 | 11/27/2023 | 42.70        | OG     | 0.320 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 89.20%            | -                                     | AHD     |
| 909            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KL0061 - Construction of Flood Control Structure along Downstream of Tagoloan Bridge, Package 1,                                                                                                         | Misamis Oriental                           | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office    | LF             | 77.200          | 256       | 03/17/2023 | 11/27/2023 | 43.23        | OG     | 0.398 | 0.218 | 0.150 | 0.030 | 0.042 | 0.050 | 88.80%            | -                                     | AHD     |
| 910            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KH0058 - Construction of Flood Mitigation Structure along Iponan River (Iponan Section), Barangay Balulang, Cagayan de Oro City - Sta. 0 + 000 - Sta. 0 + 310                                            | Cagayan de Oro City                        | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 96.300          | 450       | 04/17/2023 | 07/09/2024 | 45.30        | OG     | 0.391 | 0.242 | 0.150 | 0.030 | 0.042 | 0.050 | 90.50%            | -                                     | AHD     |
| 911            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KH0025 - Asset Preservation - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslides - Secondary Roads / CDO - Airport - Bukidnon Road - K1450+080-1450+896 (Intermittent)   | Cagayan de Oro City                        | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 57.321          | 244       | 03/16/2023 | 11/14/2023 | 0.42         | OG     | 0.391 | 0.274 | 0.150 | 0.030 | 0.042 | 0.050 | 93.70%            | -                                     | AHD     |
| 912            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KH0037 - Construction of Drainage Systems along Cabula Rd                                                                                                                                                | Cagayan de Oro City                        | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 95.485          | 355       | 04/05/2023 | 03/24/2024 | 27.24        | OG     | 0.387 | 0.280 | 0.150 | 0.030 | 0.042 | 0.050 | 93.90%            | -                                     | AHD     |
| 913            | -                 | RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE | 27501        | L   | AA       | MB  | GE   | 23KH0029 - Asset Preservation - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Road - CDO- Airport-Bukidnon Rd - K1446 + 335 - K1446 + 907 (Intermittent)   | Cagayan de Oro City                        | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 57.271          | 290       | 03/21/2023 | 01/04/2024 | 0.65         | OG     | 0.390 | 0.282 | 0.150 | 0.030 | 0.047 | 0.050 | 94.40%            | -                                     | AHD     |
| 914            | 654               | RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT       | 28504        | L   | B        | SB  | GB   | 22AI0187- Construction of Carmay East Multi-Purpose Building                                                                                                                                               | Rosales, Pangasinan                        | 06/20/2023         | 2nd/Final    | Pangasinan 3rd DEO                                  | LF             | 28.945          | 333       | 07/19/2022 | 06/16/2023 | 0.00         | C      | 0.495 | 0.134 | 0.300 | -     | -     | -     | 92.90%            | 91.43% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                               |                                                      | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY             | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------|--------------------|--------------|---------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                  | LOCATION                                             |                    |              |                           |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 915            | 655               | RJA TOUGHBUILD CORPORATION                    | 50701        | L   | D        | SB  | GE   | 23HB0013 - Organizational Outcome: Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads Tagbilaran East Road (Tagbilaran - Jagna) K0188+581                                        | Duero, Bohol                                         | 05/30/2023         | 1st          | Bohol 3rd DEO             | LF             | 9.702           | 113       | 02/23/2023 | 06/15/2023 | 7.74         | OG     | 0.386 | 0.267 | 0.150 | 0.030 | 0.033 | 0.033 | 89.90%            | -                                     | AHD     |
| 916            | 656               | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MA  | GB   | 22100042- Construction of Evacuation Center, Barangay Tambis                                                                                                                                                                                                                                          | Hilongos, Leyte                                      | 06/28/2023         | 1st          | Regional Office No. VIII  | LF             | 34.739          | 412       | 07/05/2022 | 08/20/2023 | 11.79        | OG     | 0.391 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.80%            | -                                     | AHD     |
| 917            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MB  | GE   | 23IG0008- Construction of Bangkerohan Flood Control Structure, Barangay Cantandug                                                                                                                                                                                                                     | Hilongos, Leyte                                      | 06/27/2023         | 1st          | Leyte 5th DEO             | LF             | 52.329          | 270       | 04/04/2023 | 12/29/2023 | 5.69         | OG     | 0.398 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.00%            | -                                     | AHD     |
| 918            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MB  | GE   | 23IE0033 - Construction of Seawall, Sitio Kawayan, Barangay Santa Rosa                                                                                                                                                                                                                                | Tabango, Leyte                                       | 06/23/2023         | 1st          | Leyte 3rd DEO             | LF             | 48.755          | 305       | 03/09/2023 | 01/07/2024 | 17.29        | OG     | 0.348 | 0.257 | 0.150 | 0.030 | 0.042 | 0.050 | 87.70%            | -                                     | AHD     |
| 919            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | LA  | GE   | 23IE0020 - Replacement of Permanent Weak Bridge Hamindangan Bridge (B00154LT), along Calubian Junction - San Isidro - Tabango - Villaba - Palompon Road, K1045+277 - K1045+295.80, Poblacion del Norte                                                                                                | Villaba, Leyte                                       | 06/23/2023         | 1st          | Leyte 3rd DEO             | LF             | 28.871          | 203       | 02/12/2023 | 09/02/2023 | -4.26        | OG     | 0.391 | 0.283 | 0.107 | 0.020 | 0.033 | 0.033 | 86.70%            | -                                     | DEL     |
| 920            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MB  | GE   | 23IE0010 - Construction of Tide Protection Embankment, Barangay Silad                                                                                                                                                                                                                                 | Villaba, Leyte                                       | 06/23/2023         | 1st          | Leyte 3rd DEO             | LF             | 48.020          | 305       | 02/12/2023 | 12/13/2023 | 6.65         | OG     | 0.378 | 0.271 | 0.150 | 0.030 | 0.042 | 0.050 | 92.10%            | -                                     | AHD     |
| 921            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MB  | GE   | 23IE0040 - Construction of Tide Protection Embankment, Barangay Cristina                                                                                                                                                                                                                              | Calubian, Leyte                                      | 06/23/2023         | 1st          | Leyte 3rd DEO             | LF             | 48.755          | 305       | 03/21/2023 | 01/19/2024 | 38.29        | OG     | 0.351 | 0.286 | 0.150 | 0.030 | 0.038 | 0.050 | 90.50%            | -                                     | AHD     |
| 922            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | LA  | GE   | 23IE0045 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Sambulawan Junction - Calaguise - Calubian Road, K0995+233 - K0995+570                                                                                    | Leyte, Leyte                                         | 06/23/2023         | 1st          | Leyte 3rd DEO             | LF             | 48.995          | 305       | 04/17/2023 | 02/15/2024 | 7.83         | OG     | 0.326 | 0.296 | 0.150 | 0.020 | 0.033 | 0.050 | 87.50%            | -                                     | AHD     |
| 923            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MB  | GE   | 22IE0067 - Construction of Tide Protection Embankment, Barangay Poblacion del Norte                                                                                                                                                                                                                   | Villaba, Leyte                                       | 06/23/2023         | 2nd/Final    | Leyte 3rd DEO             | LF             | 48.019          | 305       | 06/06/2022 | 04/06/2023 | 9.51         | C      | 0.496 | 0.133 | 0.300 |       |       |       | 92.90%            | 91.22% Very Satisfactory              | AHD     |
| 924            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | LA  | GE   | 22ID0043 - Network Development Program - Road Widening - Primary Roads - Palo - Carigara - Ormoc Road K0964+000 - K0966+000, K0970+009 - K0970+295                                                                                                                                                    | Capocan, Leyte                                       | 06/21/2023         | 2nd/Final    | Leyte 2nd DEO             | LF             | 48.996          | 355       | 03/23/2022 | 03/12/2023 | 0.00         | C      | 0.491 | 0.133 | 0.300 |       |       |       | 92.40%            | 94.50% Very Satisfactory              | ONS     |
| 925            | -                 | RUIR ENTERPRISES CORPORATION                  | 34843        | L   | AAA      | MB  | GE   | 22IE0064 - Construction of Tide Protection Embankment, Suba                                                                                                                                                                                                                                           | Villaba, Leyte                                       | 06/23/2023         | 2nd/Final    | Leyte 3rd DEO             | LF             | 48.755          | 305       | 06/06/2022 | 04/06/2023 | 43.52        | C      | 0.495 | 0.132 | 0.300 |       |       |       | 92.70%            | 91.92% Very Satisfactory              | AHD     |
| 926            | 657               | RJY CONSTRUCTION                              | 43525        | L   | D        | SB  | GE   | 23GQ0014: Construction of Road Slope Protection Structure - Bacolod North Rd (S00425NR) - K0099 + 588 - K0099 + 656                                                                                                                                                                                   | Escalante City, Negros Occidental                    | 06/25/2023         | 1st/Final    | Negros Occidental 5th DEO | LF             | 1.431           | 60        | 04/27/2023 | 06/25/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 93.30% Very Satisfactory              | ONS     |
| 927            | 658               | RL EARTH HAULING AND EQUIPMENT SERVICES, INC. | 41817        | L   | B        | SA  | GE   | 23HC0046-Organizational Outcome 2: Protect Lives and Properties against Major Floods-Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers-Construction of Flood Mitigation Structure, Cambangay- Hagbuyo River Control | San Miguel, Bohol                                    | 05/31/2023         | 1st          | Bohol 2nd DEO             | LF             | 19.384          | 200       | 02/21/2023 | 09/08/2023 | 13.87        | OG     | 0.400 | 0.277 | 0.150 | 0.030 | 0.047 | 0.050 | 95.40%            | -                                     | AHD     |
| 928            | 659               | RMA BUILDERS & SUPPLIES CORPORATION           | 53055        | L   | A        | SB  | GE   | 23IA0015- Network Development- Construction of By-Pass and Diversion Roads- Naval Diversion Road (Riverside to Provincial Hospital), Biliran Sta. 0+044.60 to Sta. 0+164.50, Sta. 0+694.57 to Sta. 0+922 (124d 23'18", 11d 33' 16" to 124d 23' 54", 11d 33' 18")- Segment 2                           | Brgy. Caraycaray and Brgy. Sto. Nino, Naval, Biliran | 06/22/2023         | 1st          | Biliran DEO               | LF             | 29.391          | 168       | 02/08/2023 | 07/25/2023 | 4.60         | OG     | 0.397 | 0.239 | 0.150 | 0.030 | 0.037 | 0.050 | 90.30%            | -                                     | AHD     |
| 929            | 660               | RMH CONSTRUCTION AND SUPPLY                   | 34972        | L   | B        | MA  | GE   | 22FL0054 - Construction of Road Network leading to Barangay Sta. Remedios                                                                                                                                                                                                                             | Bulan, Sorsogon                                      | 05/09/2023         | 2nd          | Sorsogon 2nd DEO          | LF             | 29.677          | 282       | 10/05/2022 | 07/13/2023 | 12.65        | OG     | 0.395 | 0.267 | 0.150 | 0.030 | 0.061 | 0.050 | 95.30%            | -                                     | AHD     |
| 930            | 661               | ROAD EDGE TRADING & DEVELOPMENT SERVICES      | 33140        | L   | A        | MA  | GE   | 23GL0040: Construction of Road Slope Protection Structure - ValleHermoso- Canlaon City - La Castellana RD - K0079 + 349 - K0079 + 492                                                                                                                                                                 | La Castellana, Negros Occidental                     | 06/24/2023         | 1st          | Negros Occidental 2nd DEO | LF             | 48.312          | 228       | 03/15/2023 | 10/28/2023 | 79.12        | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.033 | 0.050 | 96.30%            | -                                     | AHD     |
| 931            | -                 | ROAD EDGE TRADING & DEVELOPMENT SERVICES      | 33140        | L   | A        | MA  | GE   | 23PK0037: Organizational Outcome1: Ensure Safe and Reliable Natonal Road System; Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collpase and Landslide-Secondary Roads; Kalinga-Abra Road K0495+708-K0495+783                                                   | Balbalan, Kalinga                                    | 06/04/2023         | 1st          | Upper Kalinga DEO         | LF             | 94.088          | 237       | 03/30/2023 | 11/21/2023 | 66.84        | OG     | 0.400 | 0.293 | 0.150 | 0.030 | 0.028 | 0.050 | 95.10%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                            |                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                    |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                               | LOCATION                           |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 932            | -                 | ROAD EDGE TRADING & DEVELOPMENT SERVICES                                                           | 33140        | L   | A        | MA  | GE   | 23PK0028: Organizational Outcome1: Ensure Safe and Reliable National Road System; Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslid & Secondary Roads: Kalinga-Abra Road K0495+783-K0495+863              | Balbalan, Kalinga                  | 06/04/2023         | 1st          | Upper Kalinga DEO                                   | LF             | 94.097          | 245       | 03/30/2023 | 11/29/2023 | 69.62        | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 95.80%            | -                                     | AHD     |
| 933            | -                 | ROAD EDGE TRADING & DEVELOPMENT SERVICES                                                           | 33140        | L   | A        | MB  | GE   | 23KH0026 - Construction of Flood Control Works along Cagayan de Oro River Upper Balulang Section                                                                                                                                                                   | Cagayan de Oro City                | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 72.075          | 335       | 03/16/2023 | 02/13/2024 | 28.31        | OG     | 0.399 | 0.254 | 0.150 | 0.030 | 0.042 | 0.050 | 92.50%            | -                                     | AHD     |
| 934            | -                 | ROAD EDGE TRADING & DEVELOPMENT SERVICES                                                           | 33140        | L   | A        | MA  | GE   | 23KK0015 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landside - Primary Roads - Butuan City - Cagayam de Oro City - Iligan City Rd. - K1281+100 - K1281+222                                                                           | Misamis Oriental                   | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office    | LF             | 65.005          | 298       | 02/15/2023 | 12/09/2023 | 32.64        | OG     | 0.400 | 0.258 | 0.150 | 0.024 | 0.037 | 0.050 | 91.90%            | -                                     | AHD     |
| 935            | 662               | ROAD EDGE TRADING & DEVELOPMENT SERVICES / AEJ HARDWARE CONSTRUCTION & ENTERPRISES (Joint Venture) | JV-21-5544   | L   | A        | MA  | GE   | 22JA0015 -Construction of By-Pass and Diversion Roads NRJ - Boalan - Tugbungan Diversion Road                                                                                                                                                                      | Zamboanga City                     | 06/19/2023         | 3rd          | Zamboanga City DEO                                  | LF             | 42.139          | 530       | 02/23/2022 | 06/08/2023 | 3.49         | OG     | 0.399 | 0.273 | 0.150 | 0.030 | 0.047 | 0.050 | 94.90%            | -                                     | AHD     |
| 936            | 663               | ROCKSTEEL CONSTRUCTION AND DEV'T CORPORATION / EGB CONSTRUCTION (Joint Venture)                    | JV-22-7845   | L   | AAA      | MB  | GE   | 22CA0077 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Project in Capitangan River                                                                                                                | Abucay, Bataan                     | 05/10/2023         | 2nd/Final    | Bataan 1st DEO                                      | LF             | 95.500          | 331       | 07/06/2022 | 06/01/2023 | 11.07        | C      | 0.495 | 0.132 | 0.300 | -     | -     | -     | 92.70%            | 92.70% Very Satisfactory              | AHD     |
| 937            | 664               | ROCKWORLD INDUSTRIES                                                                               | 7582         | L   | B        | MA  | GE   | 23IC0009- Asset Preservation - Const./Upgrading/Rehab. of Drainage along National Roads- Primary Roads - Daang Maharlika (LT). K0917+280 - K0918+601                                                                                                               | Palo, Leyte                        | 06/22/2023         | 1st          | Leyte 1st DEO                                       | LF             | 47.645          | 217       | 02/24/2023 | 09/28/2023 | 34.31        | OG     | 0.398 | 0.274 | 0.150 | 0.030 | 0.033 | 0.050 | 93.50%            | -                                     | AHD     |
| 938            | 665               | RODA CONSTRUCTION & GEN SUPPLY                                                                     | 19674        | L   | A        | MA  | GE   | 22FK0028 - Convergence and Special Support Program (CSSP) - Construction/Improvement of Access Roads Leading to Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Matnog - Bulan - Magallanes - Tourism West Coast Highway, Sorsogon Package III | Magallanes, Sorsogon               | 05/09/2023         | 3rd          | Sorsogon 1st DEO                                    | LF             | 106.150         | 444       | 03/04/2022 | 05/21/2023 | -3.52        | OG     | 0.398 | 0.261 | 0.115 | 0.030 | 0.051 | 0.033 | 88.80%            | -                                     | DEL     |
| 939            | 666               | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / LN BUILDERS AND CONSTRUCTION SUPPLY (Joint Venture)  | JV-22-6889   | L   | A        | MB  | GE   | 22PG0010 - Construction/Upgrading/Rehabilitation of Drainage along Nueva Vizcaya-Ifugao-Mt Province Rd - K0293+837, K0294+060, K0295+223, K0313+837, K0314+261, K0318+068, K0318+737, K0318+943, K0318+995, K0319+740, K0319+844 - K0320+130, K0320+290            | Lamut, Kiangnan and Lagawe, Ifugao | 06/05/2023         | 2nd/Final    | Ifugao 1st DEO                                      | LF             | 30.608          | 380       | 03/02/2022 | 03/16/2023 | 0.00         | C      | 0.496 | 0.142 | 0.300 | -     | -     | -     | 93.80%            | 95.12% Very Satisfactory              | ONS     |
| 940            | 667               | RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / OLSIM CONSTRUCTION (Joint Venture)                   | JV-22-8812   | L   | A        | MB  | GE   | 23PI0002 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/ Facilities - Construction of Chico River Flood Control, Tamog-o Section at Sitio Tamog-o in Barangay Monamon Norte        | Bauko, Mountain Province           | 06/01/2023         | 1st          | Mt. Province 1st DEO                                | LF             | 47.806          | 185       | 02/20/2023 | 08/23/2023 | 10.32        | OG     | 0.392 | 0.300 | 0.150 | 0.030 | 0.056 | 0.050 | 97.80%            | -                                     | AHD     |
| 941            | 668               | RONNYL CONSTRUCTION                                                                                | 38487        | L   | B        | SB  | GE   | 22HA0011 - Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones - Jct. (TER) Albuquerque - Sikatuna Road in Support of the Agribusiness Industry                                                                              | Sikatuna, Bohol                    | 05/30/2023         | 2nd/Final    | Bohol 1st DEO                                       | LF             | 9.800           | 119       | 03/24/2022 | 07/20/2022 | -7.43        | C      | 0.487 | 0.200 | 0.077 | -     | -     | -     | 76.40%            | 73.22% Poor                           | DEL     |
| 942            | 669               | ROPRIIM CONSTRUCTION CORPORATION                                                                   | 8546         | L   | AA       | MB  | GE   | 23GG0072 - Construction of Flood Control / Slope Protection along Suage River                                                                                                                                                                                      | Pototan, Iloilo                    | 06/20/2023         | 1st          | Iloilo 2nd DEO                                      | LF             | 48.265          | 260       | 02/13/2023 | 10/30/2023 | 10.64        | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.60%            | -                                     | AHD     |
| 943            | 670               | ROSBILL CONSTRUCTION AND SUPPLY                                                                    | 45622        | L   | B        | MA  | GE   | 23IU0003 - Road Widening - Nabunturan - Maragusan Rd - K1445+135 - K1446+692                                                                                                                                                                                       | New Bataan, Davao de Oro           | 06/23/2023         | 1st          | Davao de Oro 2nd DEO                                | LF             | 40.191          | 155       | 02/13/2023 | 07/17/2023 | 1.35         | OG     | 0.391 | 0.271 | 0.150 | 0.030 | 0.042 | 0.050 | 93.40%            | -                                     | AHD     |
| 944            | -                 | ROSBILL CONSTRUCTION AND SUPPLY                                                                    | 45622        | L   | D        | SB  | GE   | 22LA0179 - Concreting of Tan-awan, Brgy. Malinawon FMR, Brgy. Malinawon                                                                                                                                                                                            | Mawab, Davao De Oro                | 06/22/2023         | 2nd/Final    | Davao de Oro 1st DEO                                | LF             | 19.924          | 176       | 06/02/2022 | 11/24/2022 | 0.00         | C      | 0.482 | 0.163 | 0.300 | -     | -     | -     | 94.50%            | 92.76% Very Satisfactory              | ONS     |
| 945            | 671               | ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP.                                                        | 23408        | L   | AAA      | MA  | GB   | 22DN0113 - Construction of Taytay Sports Complex                                                                                                                                                                                                                   | Taytay, Rizal (First District)     | 05/13/2023         | 2nd/Final    | Rizal 1st District Engineering Office               | LF             | 72.375          | 300       | 06/13/2022 | 04/08/2023 | 0.42         | C      | 0.500 | 0.143 | 0.300 |       |       |       | 94.30%            | 90.80% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                     |                                          | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                        | LOCATION                                 |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 946            | 672               | ROVINA CONSTRUCTION                                     | 48442        | L   | D        | SB  | GE   | 23PJ0021 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Interjurisdictional Roads and/or Bridges (or, Roads that Traverse Multiplu LGU Jurisdictions) - Construction of Aduyungan to Ayangan Access Road, Aduyungan                                                       | Mayoyao, Ifugao                          | 06/03/2023         | 1st/Final    | Ifugao 2nd DEO                                  | LF             | 4.950           | 89        | 03/07/2023 | 06/03/2023 | 0.00         | C      | 0.492 | 0.200 | 0.300 | -     | -     | -     | 99.20%            | 99.20% Outstanding                    | ONS     |
| 947            | 673               | ROVING PREMIER CONTRACTORS, INC                         | 42347        | L   | B        | MA  | GE   | 23IA0009- Rehabilitation of Anas Flood Control along Biliran Circumferential Road, Phase II, (124.395305 Degrees, 11.578768 Degrees- 124.397228 Degrees, 11.577838 Degrees)                                                                                                                                 | Naval, Biliran                           | 06/22/2023         | 1st          | Biliran DEO                                     | LF             | 38.138          | 190       | 02/15/2023 | 08/23/2023 | 41.37        | OG     | 0.361 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 86.80%            | -                                     | AHD     |
| 948            | 674               | ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORPORATION | 9036         | L   | AAA      | LA  | GE   | 23CJ0230 - Asset Preservation Program Preventive Maintenance Romulo H-way - K0161+206 - K0162+770                                                                                                                                                                                                           | Province of Tarlac                       | 05/12/2023         | 1st          | Tarlac 1st DEO                                  | LF             | 95.537          | 121       | 03/17/2023 | 07/15/2023 | 70.39        | OG     | 0.373 | 0.240 | 0.150 | 0.030 | 0.061 | 0.050 | 90.40%            | -                                     | AHD     |
| 949            | -                 | ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORPORATION | 9036         | L   | AAA      | LA  | GE   | 23CK0050 - Construction of Existing Dike Along Rio Chico River (Bantog Section, Right Bank, Landslide), Package 3                                                                                                                                                                                           | La Paz, Tarlac                           | 05/13/2023         | 1st          | Tarlac 2nd DEO                                  | LF             | 93.592          | 184       | 03/17/2023 | 09/16/2023 | 26.08        | OG     | 0.386 | 0.264 | 0.150 | 0.030 | 0.051 | 0.033 | 91.40%            | -                                     | AHD     |
| 950            | 675               | RR BUILDERS                                             | 38348        | L   | B        | MA  | GE   | 22BF0036: Construction (Completion) of Multi-purpose Building (Luna Cultural and Sports Center), Brgy Centro 2                                                                                                                                                                                              | Poblacion, Luna, Isabela                 | 06/05/2023         | 1st/Final    | Isabela 2nd DEO                                 | LF             | 9.752           | 60        | 03/06/2023 | 05/04/2023 | 1.26         | C      | 0.500 | 0.133 | 0.300 |       |       |       | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 951            | 676               | RRC CO. INC.                                            | 24369        | L   | A        | MA  | GE   | 22BF0076- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Mallig River Flood Control Project (Olango Section)                                                                    | Mallig, Isabela                          | 06/05/2023         | 2nd/Final    | Isabela 2nd DEO                                 | LF             | 96.446          | 351       | 06/08/2022 | 05/24/2023 | 13.76        | C      | 0.482 | 0.133 | 0.300 |       |       |       | 91.50%            | 94.44% Very Satisfactory              | AHD     |
| 952            | 677               | RRN CONSTRUCTION                                        | 20228        | L   | A        | MB  | GB   | 23KB0018 - Road Widening along Don Carlos - Kadingilan Rd. - K1577+831 - K1579+000                                                                                                                                                                                                                          | Brgy. Calaa- calao, Don Carlos, Bukidnon | 06/22/2023         | 1st          | Bukidnon 2nd District Engineering Office        | LF             | 38.870          | 255       | 02/09/2023 | 10/21/2023 | 31.47        | OG     | 0.394 | 0.239 | 0.150 | 0.024 | 0.047 | 0.050 | 90.40%            | -                                     | AHD     |
| 953            | 678               | RT BAGTANG CONSTRUCTION AND DEV'T CORP.                 | 32212        | L   | A        | MA  | GE   | 23PL0017: Organizational Outcome 1: Ensure Safe and Reliable National Road System-Network Development Program-Road Widening-Tertiary Roads-Rizal Nat'l Road (Liwan West-Babalag-Macutay Sect) - K0522+(-123) - K0522+(-017), K0523+255 -K0524+351                                                           | Rizal, Kalinga                           | 06/03/2023         | 1st          | Lower Kalinga DEO                               | LF             | 31.919          | 210       | 02/20/2023 | 09/17/2023 | 28.04        | OG     | 0.390 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.20%            | -                                     | AHD     |
| 954            | 679               | RUBYLM CONSTRUCTION & SUPPLIES, INC.                    | 11685        | L   | B        | MA  | GE   | 22FA0020 - Road Widening - Tertiary Roads, Mt. Mayon Park Road - K0519+080 to K0519+705                                                                                                                                                                                                                     | Tabaco City, Albay                       | 05/09/2023         | 3rd/Final    | Albay 1st DEO                                   | LF             | 24.500          | 398       | 04/06/2022 | 05/08/2023 | 0.00         | C      | 0.498 | 0.152 | 0.300 | -     | -     | -     | 95.00%            | 93.28% Very Satisfactory              | ONS     |
| 955            | 680               | RUDHIL CONSTRUCTION & ENTERPRISES INC.                  | 22901        | L   | AAA      | MB  | GE   | 23KM0030 - Construction of Flood Control Structure and Drainage System along Iligan River (Pala-o Section)                                                                                                                                                                                                  | Iligan City                              | 06/24/2023         | 1st          | Iligan City District Engineering Office         | LF             | 46.802          | 228       | 02/22/2023 | 10/07/2023 | 25.17        | OG     | 0.393 | 0.255 | 0.150 | 0.030 | 0.042 | 0.050 | 92.00%            | -                                     | AHD     |
| 956            | -                 | RUDHIL CONSTRUCTION & ENTERPRISES INC.                  | 22901        | L   | AAA      | MB  | GE   | 23KG0023 - Construction of Flood Mitigation Structure along Maigo Bridge (B00949MN), Downstream (R/S)                                                                                                                                                                                                       | Maigo, Lanao del Norte                   | 06/24/2023         | 1st          | Lanao del Norte 1st District Engineering Office | LF             | 52.013          | 236       | 03/17/2023 | 11/07/2023 | -2.64        | OG     | 0.393 | 0.246 | 0.124 | 0.030 | 0.042 | 0.033 | 86.80%            | -                                     | DEL     |
| 957            | -                 | RUDHIL CONSTRUCTION & ENTERPRISES, INC.                 | 22901        | L   | AAA      | MB  | GE   | 23JG0017- Road Widening- Tertiary Roads along Jct. Dumalinao- Margosatubig Rd- K1679+842- K1680+952                                                                                                                                                                                                         | Dumalinao, Zamboanga del Sur             | 06/21/2023         | 1st          | Zamboanga del Sur 2nd DEO                       | LF             | 37.093          | 195       | 02/20/2023 | 09/02/2023 | 13.37        | OG     | 0.386 | 0.262 | 0.150 | 0.030 | 0.055 | 0.050 | 93.30%            | -                                     | AHD     |
| 958            | -                 | RUDHIL CONSTRUCTION & ENTERPRISES, INC.                 | 22901        | L   | AAA      | MB  | GE   | 23JE0050- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads- Secondary Roads Sindangan- Siayan- Dumingag- Mahayag Rd (Mahayag- Dumingag Sect.)- K1661+(-699)- K1661+(-516.46), K1661+(-043)- K1661+300, K16670+521- K1670+763.37, K1670+898- K1671+823.8                                       | Zamboanga del Sur                        | 06/22/2023         | 1st          | Zamboanga del Sur 1st DEO                       | LF             | 44.050          | 225       | 03/15/2023 | 10/25/2023 | 18.59        | OG     | 0.391 | 0.300 | 0.150 | 0.030 | 0.047 | 0.033 | 95.10%            | -                                     | AHD     |
| 959            | -                 | RUDHIL CONSTRUCTION AND ENTERPRISES, INC.               | 22901        | L   | AAA      | MB  | GE   | 22JO0023 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Flood Control Structure along Dapitan River, Haya Bridge Abutment B, Upstream, along Dipolog - Orquieta Road (S01316MN) 0+000- 0+458.00, Net Length: 458.00 lm/0.46 lm | Dapitan City, Zamboanga del Norte        | 06/19/2023         | 3rd/Final    | Regional Office No. IX                          | LF             | 124.130         | 501       | 02/22/2022 | 07/08/2023 | 8.18         | C      | 0.488 | 0.135 | 0.300 |       |       |       | 92.30%            | 92.90% Very Satisfactory              | AHD     |
| 960            | 681               | RUSMEN BUILDERS & DEVELOPMENT CORPORATION               | 10674        | L   | A        | MA  | GE   | 23DD0131 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, Manila - Batangas Rd, K0084+000 - K0084+871                                                                                                         | Lipa City, Batangas                      | 05/10/2023         | 1st/Final    | Batangas 4th District Engineering Office        | LF             | 45.570          | 94        | 03/03/2023 | 06/04/2023 | 59.57        | C      | 0.500 | 0.135 | 0.300 |       |       |       | 93.50%            | 93.50% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                          |                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                             | LOCATION                               |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 961            | -                 | RUSMEN BUILDERS & DEVELOPMENT CORPORATION                     | 10674        | L   | A        | MA  | GE   | 23DD0130 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, Manila - Batangas Rd K0073+(-700) - K0073+500                                            | Lipa City, Batangas                    | 05/10/2023         | 1st          | Batangas 4th District Engineering Office            | LF             | 55.970          | 102       | 03/20/2023 | 06/29/2023 | 7.79         | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.025 | 0.050 | 95.50%            | -                                     | AHD     |
| 962            | -                 | RUSMEN BUILDERS & DEVELOPMENT CORPORATION                     | 10674        | L   | A        | MA  | GE   | 23DD0082 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, Manila - Batangas Road, K0079+545 - K0080+338, K0083+600 - K0084+000                     | Lipa City, Batangas                    | 05/10/2023         | 1st          | Batangas 4th District Engineering Office            | LF             | 66.585          | 110       | 03/20/2023 | 07/07/2023 | 0.69         | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 95.80%            | -                                     | AHD     |
| 963            | -                 | RUSMEN BUILDERS & DEVELOPMENT CORPORATION                     | 10674        | L   | A        | MA  | GE   | 23DD0001 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, Manila - Batangas Rd - K0073+500 - K0076+000                                             | Lipa City, Batangas                    | 05/10/2023         | 1st/Final    | Batangas 4th District Engineering Office            | LF             | 96.499          | 128       | 02/13/2023 | 06/20/2023 | 63.02        | C      | 0.500 | 0.134 | 0.300 |       |       |       | 93.40%            | 93.40% Very Satisfactory              | AHD     |
| 964            | 682               | S.T. SALCEDO CONSTRUCTION CORP.                               | 28289        | L   | B        | MA  | GE   | 23GE0007 - Road Widening - at Specific Locations along Guimaras Circumferential Rd (S00028GR) K0081+719 - K0082+487                                                                                                                              | Nueva Valencia, Guimaras               | 06/29/2023         | 1st          | Guimaras DEO                                        | LF             | 39.550          | 208       | 02/08/2023 | 09/03/2023 | 2.52         | OG     | 0.391 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 91.70%            | -                                     | AHD     |
| 965            | 683               | SANRHO BUILDERS INC. / SISBRO CONST. & SUPPLY (Joint Venture) | JV-23-10037  | L   | A        | MB  | GE   | 23F00122 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviation Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structure, Phase II | Ligao City, Albay                      | 05/12/2023         | 1st          | Regional Office No. V                               | LF             | 184.327         | 319       | 04/24/2023 | 03/07/2024 | 29.05        | OG     | 0.400 | 0.247 | 0.150 | 0.030 | 0.042 | 0.050 | 91.90%            | -                                     | AHD     |
| 966            | 684               | SARANGANI ROCKMIXER INCORPORATED                              | 06549        | L   | AA       | MB  | GE   | 22M00059-Construction of Road, Junction NHH to Sitio Bawi, Sta. 0+000-Sta. 2+879.41                                                                                                                                                              | Barangay Tango, Glan, Sarangani        | 06/28/2023         | 2nd          | Regional Office No. XII                             | LF             | 87.062          | 488       | 03/24/2022 | 07/24/23   | -4.49        | OG     | 0.394 | 0.300 | 0.105 | 0.030 | 0.037 | 0.033 | 89.90%            | -                                     | DEL     |
| 967            | 685               | SAREX BUILDERS AND SUPPLY                                     | 23734        | L   | A        | SB  | GE   | 23MI0050 - Road Widening - Banisilan - Guiling-Alamada - Libungan Rd - K1632+(-606) - K1632+(-004)                                                                                                                                               | Banisilan, Cotabato                    | 06/23/2023         | 1st          | Cotabato 3rd DEO                                    | LF             | 18.594          | 116       | 04/12/2023 | 08/05/2023 | 47.14        | OG     | 0.392 | 0.220 | 0.150 | 0.030 | 0.042 | 0.050 | 88.40%            | -                                     | AHD     |
| 968            | 686               | SATRAP CONSTRUCTION COMPANY, INC.                             | 2526         | L   | AAA      | LB  | GE   | 23AC0020 - Preventive Maintenance - Tertiary Roads - Vigan - Sta. Catalina Rd - K0408+000 - K0408+895.70, K0409+632 - K0409+808.70                                                                                                               | Vigan City - Sta. Catalina, Ilocos Sur | 06/21/2023         | 1st/Final    | Ilocos Sur 1st DEO                                  | LF             | 13.080          | 40        | 04/24/2023 | 06/02/2023 | 0.00         | C      | 0.494 | 0.200 | 0.300 | -     | -     | -     | 99.40%            | 99.40% Outstanding                    | ONS     |
| 969            | 687               | SBB CONSTRUCTION & SUPPLY, INC.                               | 31238        | L   | B        | MB  | GE   | 22LH0143 - Construction of Road along Maguey St., Purok 4, Sitio Basak                                                                                                                                                                           | Brgy. Mintal, Davao City               | 06/29/2023         | 2nd/Final    | Davao City 2nd DEO                                  | LF             | 47.391          | 271       | 10/20/2022 | 07/17/2023 | 6.37         | C      | 0.487 | 0.167 | 0.300 | -     | -     | -     | 95.40%            | 93.24% Very Satisfactory              | AHD     |
| 970            | 688               | SDWC Construction                                             | 51725        | L   | B        | SB  | GE   | 23DG0004 -Construction of Road Slope Protection Structure - Ternate - Nasugbu Rd - K0070+600 - K0070+641                                                                                                                                         | Ternate, Cavite                        | 05/12/2023         | 1st          | Cavite 2nd District Engineering Office              | LF             | 14.057          | 110       | 03/13/2023 | 06/30/2023 | 9.77         | OG     | 0.400 | 0.261 | 0.150 | 0.030 | 0.033 | 0.050 | 92.40%            | -                                     | AHD     |
| 971            | 689               | SEMBRI CONSTRUCTION                                           | 36743        | L   | C        | SB  | GB   | 22PA0324 - Construction of 3-Storey, 6-Classroom School Building, Maguyepyp Integrated School, Maguyepyp, Sallapadan, Abra                                                                                                                       | Sallapadan, Abra                       | 05/31/2023         | 2nd          | Abra DEO                                            | LF             | 20.654          | 210       | 11/24/2022 | 06/21/2023 | 5.21         | OG     | 0.396 | 0.249 | 0.150 | 0.024 | 0.019 | 0.033 | 87.10%            | -                                     | AHD     |
| 972            | 690               | SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP.          | 1234         | L   | B        | MA  | GE   | 22EE0038: Widening of Permanent Bridges Tagumpay Br. (B00208PW) along Puerto Princesa North Road                                                                                                                                                 | Roxas, Palawan                         | 05/23/2023         | 2nd/Final    | Palawan 1st DEO                                     | LF             | 18.614          | 294       | 04/07/2022 | 01/25/2023 | 0.68         | C      | 0.487 | 0.136 | 0.300 |       |       |       | 92.30%            | 92.78% Very Satisfactory              | AHD     |
| 973            | 691               | SHEEN-SHEEN CONSTRUCTION                                      | 29015        | L   | B        | MA  | GE   | 23KE0007 - Construction of River Control along Lumad Bridge                                                                                                                                                                                      | Brgy. Lumad, Mambajao, Camiguin        | 06/23/2023         | 1st          | Camiguin District Engineering Office                | LF             | 48.914          | 206       | 02/27/2023 | 09/20/2023 | -0.20        | OG     | 0.398 | 0.240 | 0.150 | 0.024 | 0.047 | 0.050 | 90.90%            | -                                     | DEL     |
| 974            | 692               | SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY            | 30835        | L   | AAA      | LA  | GE   | 23GN0035: Preventive Maintenance - Primary Roads - Bacolod South Rd - K0030 + 013 - K0032 + 738                                                                                                                                                  | Valladolid, Negros Occidental          | 06/25/2023         | 1st          | Negros Occidental 4th DEO                           | LF             | 63.636          | 110       | 04/11/2023 | 07/29/2023 | 4.96         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.028 | 0.050 | 89.80%            | -                                     | AHD     |
| 975            | 693               | SILVER HAMMER CONSTRUCTION AND SUPPLIES                       | 41539        | L   | C        | SB  | GE   | 23KD0024 - Installation of Street Lights along Macasandig - Balulang Bridge, (Sitio Tibasak, Macasandig to Barangay Balulang)                                                                                                                    | Cagayan de Oro City                    | 06/24/2023         | 1st          | Cagayan de Oro City 2nd District Engineering Office | LF             | 11.234          | 144       | 03/27/2023 | 08/17/2023 | 11.77        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.042 | 0.050 | 90.60%            | -                                     | AHD     |
| 976            | 694               | SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY             | 36158        | L   | A        | MA  | GE   | 23GK0005: Construction of Flood Control Structure along Malogo River                                                                                                                                                                             | EB. Magalona, Negros Occidental        | 06/27/2023         | 1st          | Negros Occidental 1st DEO                           | LF             | 86.848          | 305       | 02/14/2023 | 12/15/2023 | 15.64        | OG     | 0.396 | 0.241 | 0.150 | 0.030 | 0.051 | 0.050 | 91.80%            | -                                     | AHD     |
| 977            | 695               | SILVERWOLVES CONSTRUCTION CORPORATION                         | 48466        | L   | AAA      | LB  | GE   | 22PA0365 - Rehabilitation/Reconstruction of Roads With Slips, Slope Collapse and Landslide - Secondary Roads, Abra-Kalinga Road, K0457+427-K0457+527                                                                                             | Abra-Kalinga Road                      | 05/31/2023         | 1st          | Abra DEO                                            | LF             | 92.945          | 269       | 03/14/2023 | 12/07/2023 | 57.29        | OG     | 0.397 | 0.239 | 0.150 | 0.024 | 0.028 | 0.050 | 88.80%            | -                                     | AHD     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                             |                                       | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                               | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------------------|--------------|---------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                | LOCATION                              |                    |              |                                             |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 978            | 696               | SINO ROAD AND BRIDGE GROUP CO. LTD. (Chinese)                                                                 | FC-20-0002   | F   | AAA      | LB  | GE   | 19200002 - Implementation of Civil Works for Arterial Road Bypass Project (Plaridel Bypass) Phase III, Contract Package 4, K00049+625.00 to K00057+365.73, Funded Under JICA Loan Agreement No. PH-P266                                                                                                             | Bulacan                               | 04/28/2023         | 2nd          | UPMO,Roads Management Cluster I (Bilateral) | FA             | 843.642         | 895       | 10/13/2020 | 03/26/2023 | -0.49        | OG     | 0.363 | 0.240 | 0.145 | 0.030 | 0.056 | 0.017 | 85.10%            | -                                     | DEL     |
| 979            | 697               | SINO ROAD AND BRIDGE GROUP CO., LTD. (CHINESE)/M. ABUBAKAR CONSTRUCTION AND ENGINEERING, INC. (Joint Venture) | FC-20-0034   | L   | AAA      | LB  | GE   | 19Z00013 - PR-12, Curuan - Sibuco Road, Zamboanga del Norte                                                                                                                                                                                                                                                         | Zamboanga del Norte                   | 04/26/2023         | 1st          | UPMO, RMC II                                | F              | 1,677.540       | 1096      | 03/15/2021 | 03/14/2024 | -4.50        | OG     | 0.399 | 0.283 | 0.104 | 0.030 | 0.055 | 0.033 | 90.40%            | -                                     | DEL     |
| 980            | 698               | SISBRO CONSTRUCTION & SUPPLY                                                                                  | 42402        | L   | B        | MA  | GE   | 23FM0001 - Network Development Program - Paving of Unpaved Roads - Tertiary Roads - San Pascual-Claveria Road - K0041+1001 - K0041+191                                                                                                                                                                              | Claveria, Masbate                     | 05/10/2023         | 1st/Final    | Masbate 1st DEO                             | LF             | 9.233           | 70        | 02/14/2023 | 04/24/2023 | 0.00         | C      | 0.491 | 0.150 | 0.300 | -     | -     | -     | 94.10%            | 94.10% Very Satisfactory              | ONS     |
| 981            | -                 | SISBRO CONSTRUCTION & SUPPLY                                                                                  | 42402        | L   | B        | MA  | GE   | 23FM0004 - Network Development Program - Construction of Missing Links/New Roads - Claveria-San Isidro-Peñafrancia Road, Package 3                                                                                                                                                                                  | Claveria, Masbate                     | 05/10/2023         | 1st          | Masbate 1st DEO                             | LF             | 34.298          | 144       | 02/15/2023 | 07/08/2023 | 9.76         | OG     | 0.387 | 0.261 | 0.150 | 0.030 | 0.033 | 0.050 | 91.10%            | -                                     | AHD     |
| 982            | -                 | SISBRO CONSTRUCTION & SUPPLY                                                                                  | 42402        | L   | B        | MA  | GE   | 23FM0002 - Network Development Program - Construction of Missing Links/New Roads - Poblacion-Quintina Road, San Pascual Road, Package 3                                                                                                                                                                             | San Pascual, Masbate                  | 05/10/2023         | 1st          | Masbate 1st DEO                             | LF             | 34.298          | 150       | 02/15/2023 | 07/14/2023 | 41.50        | OG     | 0.387 | 0.264 | 0.150 | 0.030 | 0.065 | 0.050 | 94.60%            | -                                     | AHD     |
| 983            | 699               | SIXTEEN ENTERPRISES-CALAPAN BRANCH / D.M. MALIWANAG BUILDERS AND ENTERPRISES (Joint Venture)                  | JV-22-7236   | L   | B        | MA  | GE   | 22EI0104 - Construction of Various Road                                                                                                                                                                                                                                                                             | Mansalay, Oriental Mindoro            | 05/24/2023         | 2nd/Final    | Southern Mindoro DEO                        | LF             | 77.200          | 390       | 04/13/2022 | 05/07/2023 | 0.00         | C      | 0.495 | 0.144 | 0.300 |       |       |       | 93.90%            | 97.26% Outstanding                    | ONS     |
| 984            | 700               | SJ MILLENIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION                                                 | 47890        | L   | D        | SB  | GE   | 23AC0057 - Construction of Flood Control Structure Along Bantaoyay River, Brgy. Dongalo                                                                                                                                                                                                                             | San Ildefonso. Ilocos Sur             | 06/21/2023         | 1st          | Ilocos Sur 1st DEO                          | LF             | 24.255          | 125       | 04/27/2023 | 08/29/2023 | 34.42        | OG     | 0.387 | 0.282 | 0.150 | 0.030 | 0.056 | 0.050 | 95.50%            | -                                     | AHD     |
| 985            | 701               | SKY BUILDERS CONSTRUCTION AND SUPPLY                                                                          | 45500        | L   | D        | SB  | GE   | 23GP0034 - Construction of Concrete Road – Construction of Road                                                                                                                                                                                                                                                     | Barangay Agsirab, Dumaraog, Capiz     | 06/27/2023         | 1st          | Capiz 2nd DEO                               | LF             | 11.436          | 135       | 03/22/2023 | 08/03/2023 | -2.42        | OG     | 0.386 | 0.255 | 0.126 | 0.030 | 0.051 | 0.033 | 88.10%            | -                                     | DEL     |
| 986            | 702               | SKYLIGHT CONSTRUCTION AND ENTERPRISES                                                                         | 34952        | L   | D        | SB  | GE   | 22IM0067- Construction/Upgrading/Rehabilitation of Drainage along National Roads-Tacloban-Baybay South Rd, K0911+307 - K0911+777                                                                                                                                                                                    | Tacloban City                         | 06/21/2023         | 1st          | Tacloban City DEO                           | LF             | 24.228          | 271       | 08/30/2022 | 05/27/2023 | -1.99        | OG     | 0.381 | 0.300 | 0.130 | 0.030 | 0.042 | 0.033 | 91.60%            | -                                     | DEL     |
| 987            | 703               | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION                                                   | 14174        | L   | A        | MA  | GE   | 23BC0022 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Management Facilities within Major River Basins and Principal River: Construction of Cabicungan Flood Control Structure along Cabicungan River, Nagsabaran | Claveria, Cagayan                     | 06/07/2023         | 1st          | Cagayan 2nd DEO                             | LF             | 83.951          | 234       | 02/06/2023 | 09/27/2023 | 19.72        | OG     | 0.396 | 0.240 | 0.150 | 0.030 | 0.022 | 0.050 | 88.80%            | -                                     | AHD     |
| 988            | -                 | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION                                                   | 14174        | L   | A        | MA  | GE   | 23BC0021: Organizational Outcome 1 - Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal River: Construction of Cabicungan River, Capanikian-Nagsabaran                               | Claveria, Cagayan                     | 06/02/2023         | 1st          | Cagayan 2nd DEO                             | LF             | 48.250          | 194       | 02/06/2023 | 08/18/2023 | 24.09        | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.054 | 0.050 | 92.30%            | -                                     | AHD     |
| 989            | -                 | SKYLINE CONSTRUCTION, EQUIPMENT AND DEVELOPMENT CORPORATION                                                   | 14174        | L   | A        | MA  | GE   | 23BC0002: Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads - Manila North Rd - K0628+061 - K0629+952                                                                                                                   | Sanchez Mira, Cagayan                 | 06/02/2023         | 1st          | Cagayan 2nd DEO                             | LF             | 48.019          | 124       | 02/23/2023 | 06/26/2023 | 11.87        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 990            | 704               | SLW8 BUILDERS                                                                                                 | 45000        | L   | B        | SB  | GE   | 23GP0032 - Construction of Concrete Road – Construction of Road                                                                                                                                                                                                                                                     | Barangay Alipaclawan, Dumaraog, Capiz | 06/28/2023         | 1st          | Capiz 2nd DEO                               | LF             | 9.770           | 125       | 03/22/2023 | 07/24/2023 | 4.74         | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 90.40%            | -                                     | AHD     |
| 991            | 705               | SMMILEY BUILDERS AND TRADING                                                                                  | 43111        | L   | C        | SB  | GB   | 23EG0008: Construction of Multi-Purpose Building, Barangay Manalo                                                                                                                                                                                                                                                   | Puerto Princesa City, Palawan         | 05/25/2023         | 1st          | Palawan 3rd DEO                             | LF             | 5.432           | 120       | 02/15/2023 | 06/14/2023 | -2.61        | OG     | 0.384 | 0.265 | 0.124 | 0.030 | 0.043 | 0.033 | 87.90%            | -                                     | DEL     |
| 992            | 706               | SOCOR CONSTRUCTION CORPORATION                                                                                | 8020         | L   | AAA      | LA  | GE   | 23ID0003 - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Santa Fe - Pastrana - Dagami Road - K0930+408 - K0931+209                                                                                                                                                                         | Pastrana, Leyte                       | 06/21/2023         | 1st/Final    | Leyte 2nd DEO                               | LF             | 14.680          | 65        | 02/17/2023 | 04/22/2023 | 1.49         | C      | 0.486 | 0.133 | 0.300 |       |       |       | 91.90%            | 91.90% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                            | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                           |                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|--------------------|--------------|------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                                |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                              | LOCATION                               |                    |              |                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 993            | -                 | SOCOR CONSTRUCTION CORPORATION                                                                                 | 8020         | L   | AAA      | LA  | GE   | 23HG0021 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads - N. Bacalso Ave (Cebu South Rd) - K0067+080 - K0069+000                                         | Argao, Cebu                            | 05/30/2023         | 1st          | Cebu 4th DEO           | LF             | 58.131          | 205       | 02/10/2023 | 09/02/2023 | 1.24         | OG     | 0.393 | 0.246 | 0.150 | 0.030 | 0.037 | 0.033 | 88.90%            | -                                     | AHD     |
| 994            | -                 | SOCOR CONSTRUCTION CORPORATION                                                                                 | 8020         | L   | AAA      | LA  | GE   | 23HG0007 - Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road infrastructure Program - TRIP), Barangay Cawayan, Lanao and Sitio Bayug leading to Bat Colony 2                                             | Dalaguete, Cebu                        | 05/30/2023         | 1st          | Cebu 4th DEO           | LF             | 9.800           | 61        | 02/10/2023 | 04/11/2023 | -4.38        | OG     | 0.387 | 0.253 | 0.106 | 0.030 | 0.033 | 0.033 | 84.20%            | -                                     | DEL     |
| 995            | 707               | SOLENKO CONSTRUCTION                                                                                           | 42445        | L   | A        | MA  | GB   | 23OA0017 - Construction (Completion) of Multi-Purpose Building, Panghulo Barangay Hall                                                                                                                                                                                                            | Malabon City                           | 06/24/2023         | 1st          | Malabon-Navotas DEO    | LF             | 14.399          | 300       | 02/16/2023 | 12/12/2023 | 23.55        | OG     | 0.370 | 0.283 | 0.150 | 0.030 | 0.047 | 0.050 | 93.00%            | -                                     | AHD     |
| 996            | 708               | SOLFIO P. IACINTO CONSTRUCTION                                                                                 | 17799        | L   | B        | MA  | GE   | 23CF0032 - Asset Preservation Program - Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Valdefuente - Fortaleza Rd - K0121+000 - K0121+057.15, K0121+104.20 - K0121+392                                                                                        | Cabanatuan City, Nueva Ecija           | 05/10/2023         | 1st          | Nueva Ecija 2nd DEO    | LF             | 5.638           | 81        | 03/10/2023 | 05/29/2023 | -2.39        | OG     | 0.364 | 0.240 | 0.126 | 0.030 | 0.056 | 0.033 | 84.90%            | -                                     | DEL     |
| 997            | 709               | SOLFIO P. IACINTO CONSTRUCTION / MIVICO BUILDERS AND DEVELOPERS (Joint Venture)                                | JV-21-6727   | L   | B        | MA  | GE   | 22CE0093-Construction of Flood Control Structure along Cassanova Creek                                                                                                                                                                                                                            | Brgy. Nagpandayan, Guimba, Nueva Ecija | 05/09/2023         | 2nd/Final    | Nueva Ecija 1st DEO    | LF             | 67.550          | 390       | 03/02/2022 | 03/26/2022 | 0.00         | C      | 0.470 | 0.200 | 0.300 | -     | -     | -     | 97.00%            | 95.32% Very Satisfactory              | ONS     |
| 998            | 710               | SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION / JV CONSTECH (Joint Venture)                                   | JV-21-6669   | L   | B        | MA  | GE   | 22MH0013-Road Widening-Awang-Upi-Lebak-Kalamansig-Palimbang-Sarangani Rd, K1928+529-K1931+767                                                                                                                                                                                                     | Lebak, Sultan Kudarat                  | 06/25/2023         | 3rd/Final    | Sultan Kudarat 2nd DEO | LF             | 93.769          | 378       | 02/21/2022 | 03/05/2023 | -0.35        | C      | 0.496 | 0.199 | 0.290 |       |       |       | 98.50%            | 94.33% Very Satisfactory              | DEL     |
| 999            | 711               | SOUTHCAST CONSTRUCTION                                                                                         | 50478        | L   | C        | SB  | GE   | 23MG0016 - Construction of River Bank Protection Structure along Sumbong Creek, Brgy. Poblacion                                                                                                                                                                                                   | T'boli, South Cotabato                 | 06/20/2023         | 1st          | South Cotabato 2nd DEO | LF             | 24.499          | 113       | 04/12/2023 | 08/02/2023 | 58.33        | OG     | 0.381 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 89.30%            | -                                     | AHD     |
| 1000           | 712               | SPECO BUILDERS INC                                                                                             | 15301        | L   | AAA      | MB  | GE   | 23CE0124 - Construction of Flood Control Structure along Dibolo Creek                                                                                                                                                                                                                             | Brgy. Del Pilar, Rizal, Nueva Ecija    | 05/09/2023         | 1st          | Nueva Ecija 1st DEO    | LF             | 98.993          | 270       | 04/13/2023 | 01/07/2024 | 47.98        | OG     | 0.317 | 0.299 | 0.150 | 0.024 | 0.051 | 0.050 | 89.10%            | -                                     | AHD     |
| 1001           | 713               | SPIDERONE CONSTRUCTION COMPANY LTD.                                                                            | 42805        | L   | AAA      | MB  | GB   | 22O00023 - Construction of 9-Storey with Roof Deck - Main Academic Building, Polytechnic University of the Philippines (PUP), A. Mabini Campus                                                                                                                                                    | Anonas St., Sta. Mesa, Manila          | 06/30/2023         | 1st          | NCR Regional Office    | LF             | 192.991         | 562       | 07/08/2022 | 01/20/2024 | 0.37         | OG     | 0.400 | 0.268 | 0.150 | 0.030 | 0.056 | 0.050 | 95.40%            | -                                     | AHD     |
| 1002           | 714               | SQUARE N CONSTRUCTION & SUPPLY                                                                                 | 30307        | L   | C        | SB  | GE   | 23FI0018 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Jct. National Road Mapitogo - Brgy. Panguiranan | Balud, Masbate                         | 05/12/2023         | 1st          | Masbate 2nd DEO        | LF             | 19.600          | 138       | 02/09/2023 | 06/26/2023 | 21.62        | OG     | 0.380 | 0.246 | 0.150 | 0.030 | 0.042 | 0.050 | 89.80%            | -                                     | AHD     |
| 1003           | 715               | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.                                                   | 31762        | L   | AAA      | LB  | GE   | 22IL0040 - Network Development - Road Widening - Primary Roads - Daang Maharlika (LT) - K1019+222 - K1012+000                                                                                                                                                                                     | Southern Leyte                         | 06/25/2023         | 1st          | Southern Leyte DEO     | LF             | 70.252          | 480       | 02/16/2022 | 06/10/2023 | 7.29         | OG     | 0.383 | 0.272 | 0.150 | 0.030 | 0.033 | 0.050 | 91.80%            | -                                     | AHD     |
| 1004           | -                 | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.                                                   | 31762        | L   | AAA      | LB  | GE   | 22IL0174 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Roads leading to Major Strategic Public Buildings/Facilities - Construction of Access Roads, Maasin Airport                     | Maasin City, Southern Leyte            | 06/25/2023         | 2nd          | Southern Leyte DEO     | LF             | 188.175         | 390       | 05/16/2022 | 06/09/2023 | 7.29         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.033 | 0.033 | 88.60%            | -                                     | AHD     |
| 1005           | 716               | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. / BADOE BUILDERS & SUPPLY, INC. (Joint Venture)   | JV-22-8876   | L   | AAA      | LB  | GE   | 23A00095 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Rehabilitation/Improvement of Samac Swip, Bugnay Swip, Bingao Swip Small Water Impounding Projects, Brgy. Sta. Asuncion, San Agustin and San Pedro                                                      | San Nicolas, Ilocos Norte              | 06/22/2023         | 1st          | Regional Office No. I  | LF             | 193.000         | 300       | 03/30/2023 | 01/23/2024 | 70.20        | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.061 | 0.050 | 99.10%            | -                                     | AHD     |
| 1006           | 717               | ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP. / MG DRAGON CONSTRUCTION SERVICES (Joint Venture) | JV-22-8654   | L   | AAAA     | LB  | GE   | 22EI0080 - Widening of Permanent Bridges: Baroc Br. (B00063MR) Along Calapan South Road                                                                                                                                                                                                           | Mansalay, Oriental Mindoro             | 05/24/2023         | 1st/Final    | Southern Mindoro DEO   | LF             | 65.619          | 442       | 03/07/2022 | 05/22/2023 | 0.00         | C      | 0.499 | 0.163 | 0.300 |       |       |       | 96.20%            | 96.20% Outstanding                    | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                               | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                                   |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                          |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1007           | 718               | ST. JOSEPH CONSTRUCTION AND TRADING                                                                               | 36890        | L   | B        | SB  | GE   | 23JD0020 - Road Widening - Secondary Roads, Liloy - Siocon Rd - K1966+(-775) - K1966+(-317)                                                                                                                                                                     | Zamboanga del Norte               | 6/20/2023          | 1st          | Zamboanga del Norte 3rd DEO                         | LF             | 22.442          | 140       | 02/19/2023 | 08/07/2023 | 17.93        | OG     | 0.399 | 0.296 | 0.150 | 0.030 | 0.033 | 0.050 | 95.80%            | -                                     | AHD     |
| 1008           | 719               | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / AL-ALAWI CONSTRUCTION (Joint Venture)                           | JV-22-9002   | L   | AAA      | LA  | GE   | 23OH0023 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Drainage System (Box Culvert) along Andrew | Pasay City                        | 06/27/2023         | 1st          | South Manila DEO                                    | LF             | 51.881          | 277       | 02/22/2023 | 11/25/2023 | 0.57         | OG     | 0.382 | 0.275 | 0.150 | 0.030 | 0.042 | 0.050 | 92.90%            | -                                     | AHD     |
| 1009           | 720               | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / BADOC BUILDERS & SUPPLY, INC. (Joint Venture)                   | JV-22-8655   | L   | AAA      | LA  | GE   | 23A00073 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Rehabilitation of Flood Control Structure on Scoured and Eroded River Bank along Badoc River, Brgy. Las-ud and San Julian                                             | Badoc, Ilocos Norte               | 06/22/2023         | 1st          | Regional Office No. 1                               | LF             | 125.450         | 243       | 02/14/2023 | 10/14/2023 | 34.27        | OG     | 0.397 | 0.300 | 0.150 | 0.030 | 0.065 | 0.050 | 99.20%            | -                                     | AHD     |
| 1010           | 721               | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / GREENLAND BUILDERS (Joint Venture)                              | JV-22-6932   | L   | AAA      | LA  | GE   | 22GA0013 - Off-Carriageway Improvement along Aklan East Road, K0276+000 - K0276+061, K0278+000 - K0278+175, K0281+281 - K0282+726, K0284+539 - K0285+471, K0309+791 - K0311+854, K0311+923 - K0315+895, K0316+295 - K0316+677                                   | Aklan                             | 06/26/2023         | 2nd/Final    | Aklan DEO                                           | LF             | 62.109          | 345       | 05/23/2022 | 05/02/2023 | -2.33        | C      | 0.472 | 0.200 | 0.230 |       |       |       | 90.20%            | 90.96% Very Satisfactory              | DEL     |
| 1011           | 722               | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / JEK TRADING AND CONSTRUCTION (Joint Venture)                    | JV-21-6596   | L   | AAA      | LA  | GE   | 22CA0044 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Building/Facilities Construction of New Road  | Orani, Bataan                     | 05/10/2023         | 3rd/Final    | Bataan 1st DEO                                      | LF             | 96.500          | 418       | 03/11/2022 | 05/02/2023 | 0.00         | C      | 0.494 | 0.133 | 0.300 | -     | -     | -     | 92.70%            | 91.68% Very Satisfactory              | ONS     |
| 1012           | 723               | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / JEK TRADING AND CONSTRUCTION (Joint Venture)                    | JV-21-6596   | L   | AAA      | LA  | GE   | 22CA0083 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Caps (SIPAG) - Access Road and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of New Ro  | Orani, Bataan                     | 05/10/2023         | 1st          | Bataan 1st DEO                                      | LF             | 75.660          | 270       | 09/26/2022 | 06/22/2023 | 2.22         | OG     | 0.397 | 0.239 | 0.150 | 0.024 | 0.051 | 0.050 | 91.10%            | -                                     | AHD     |
| 1013           | 724               | ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / JUNTREAL INDUSTRIAL AND DEVELOPMENT CORPORATION (Joint Venture) | JV-22-7880   | L   | AAA      | LA  | GE   | 22DK0142 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Pagbilao - Tayabas - Lucban Diversion Road, Package C                                          | Lucban, Quezon                    | 05/10/2023         | 2nd          | Quezon 1st District Engineering Office              | LF             | 96.500          | 351       | 05/31/2022 | 05/16/2023 | 0.61         | OG     | 0.395 | 0.291 | 0.150 | 0.030 | 0.070 | 0.050 | 98.60%            | -                                     | AHD     |
| 1014           | 725               | ST. ROCH CONSTRUCTION                                                                                             | 53823        | L   | B        | SB  | GE   | 23IB0031 - Construction of Flood Control Structure, Brgy. I, Poblacion                                                                                                                                                                                          | Llorente, Eastern Samar           | 06/28/2023         | 1st          | Eastern Samar DEO                                   | LF             | 19.800          | 175       | 02/16/2023 | 08/09/2023 | 4.16         | OG     | 0.397 | 0.278 | 0.150 | 0.030 | 0.047 | 0.050 | 95.20%            | -                                     | AHD     |
| 1015           | 726               | ST. TIMOTHY CONSTRUCTION CORPORATION                                                                              | 39196        | L   | AAAA     | LA  | GE   | 22OC0054 - Construction of Flood Mitigation Structures (Installation of Booster Pump) and Groundsill at Marulas Creek, District 1                                                                                                                               | Parañaque City, Metro Manila      | 06/29/2023         | 2nd/Final    | Metro Manila 2nd DEO                                | LF             | 95.715          | 360       | 05/19/2022 | 05/13/2023 | 0.00         | C      | 0.489 | 0.187 | 0.300 |       |       |       | 97.60%            | 92.86% Very Satisfactory              | ONS     |
| 1016           | -                 | ST. TIMOTHY CONSTRUCTION CORPORATION                                                                              | 39196        | L   | AAAA     | LA  | GE   | 22OE0021 - Construction of Additional Booster Pump along Estero de Calubcob including Accessories                                                                                                                                                               | Tondo, Manila City                | 06/19/2023         | 2nd/Final    | North Manila DEO                                    | LF             | 96.494          | 330       | 04/01/2022 | 02/24/2023 | 5.72         | C      | 0.486 | 0.152 | 0.300 |       |       |       | 93.80%            | 96.80% Outstanding                    | AHD     |
| 1017           | -                 | ST. TIMOTHY CONSTRUCTION CORPORATION                                                                              | 39196        | L   | AAA      | LA  | GE   | 22LH0020 - Construction of Concrete Revetment along Davao River, Pangyan                                                                                                                                                                                        | Calinan District, Davao City      | 06/29/2023         | 2nd/Final    | Davao City 2nd DEO                                  | LF             | 96.498          | 302       | 03/08/2022 | 01/03/2023 | 0.00         | C      | 0.479 | 0.179 | 0.300 | -     | -     | -     | 95.80%            | 96.04% Outstanding                    | ONS     |
| 1018           | 727               | ST. TIMOTHY CONSTRUCTION CORPORATION / COSMAN BUILDERS (Joint Venture)                                            | JV-22-8658   | L   | AAAA     | LA  | GE   | 23OE0038 - Installation of Booster Pump at Estero Dela Reina, Phase IX                                                                                                                                                                                          | Tondo, Manila                     | 06/19/2023         | 1st          | North Manila DEO                                    | LF             | 94.348          | 115       | 03/28/2023 | 07/20/2023 | 16.88        | OG     | 0.400 | 0.268 | 0.150 | 0.030 | 0.037 | 0.050 | 93.50%            | -                                     | AHD     |
| 1019           | 728               | ST. TIMOTHY CONSTRUCTION CORPORATION / D.T. RECIO, INCORPORATED (Joint Venture)                                   | JV-22-8659   | L   | AAAA     | LA  | GE   | 23OE0037 - Installation of Booster Pump at Estero Dela Reina, Phase VII                                                                                                                                                                                         | Tondo, Manila                     | 06/19/2023         | 1st          | North Manila DEO                                    | LF             | 94.328          | 100       | 03/28/2023 | 07/05/2023 | 0.43         | OG     | 0.349 | 0.300 | 0.150 | 0.030 | 0.037 | 0.050 | 91.60%            | -                                     | AHD     |
| 1020           | 729               | STA ANA RAYCON CORP.                                                                                              | 42470        | L   | B        | SA  | GE   | 23KD0023 - Off Carriageway Improvement - Construction of Sidewalk Sayre Highway K1426+501 to K1427+691                                                                                                                                                          | Brgy. Puerto, Cagayan de Oro City | 06/24/2023         | 1st          | Cagayan de Oro City 2nd District Engineering Office | LF             | 19.009          | 207       | 03/27/2023 | 10/19/2023 | 7.86         | OG     | 0.377 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 89.20%            | -                                     | AHD     |
| 1021           | 730               | STARCROSS CONSTRUCTION INC.                                                                                       | 42841        | L   | A        | SB  | GE   | 23OI0001 - Preventive Maintenance - Secondary Roads Zapote - Alabang Rd - K0023+(-427) - K0023+(-152)                                                                                                                                                           | Muntinlupa City, Metro Manila     | 06/26/2023         | 1st/Final    | Las Piñas-Muntinlupa DEO                            | LF             | 23.616          | 70        | 04/19/2023 | 06/27/2023 | 30.00        | C      | 0.491 | 0.133 | 0.300 |       |       |       | 92.40%            | 92.40% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                 | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                  |                                                  | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY         | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------|--------------------|--------------|-----------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                     |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                     | LOCATION                                         |                    |              |                       |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1022           | 731               | STEVEN CONSTRUCTION & SUPPLY                                                        | 21987        | L   | A        | MA  | GB   | 22FD0027-Construction of Evacuation Center                                                                                                                                                                                                                               | Barangay Penafrancia, Del Gallego, Camarines Sur | 05/11/2023         | 2nd          | Camarines Sur 1st DEO | LF             | 34.289          | 438       | 03/24/2022 | 06/04/2023 | 0.10         | OG     | 0.399 | 0.209 | 0.150 | 0.030 | 0.047 | 0.050 | 88.50%            | -                                     | AHD     |
| 1023           | -                 | STEVEN CONSTRUCTION & SUPPLY                                                        | 21987        | L   | A        | MB  | GE   | 22FF0044 - OO2: Construction/ Rehabilitation/ Improvement of Flood Mitigation Structure, Bicol River Flood Control, Brgy. Balongay (Balongay Section - Left Side)                                                                                                        | Calabanga, Camarines Sur                         | 05/09/2023         | 1st          | Camarines Sur 3rd DEO | LF             | 57.880          | 412       | 04/01/2022 | 05/17/2023 | -4.19        | OG     | 0.390 | 0.300 | 0.108 | 0.030 | 0.033 | 0.033 | 89.40%            | -                                     | DEL     |
| 1024           | -                 | STEVEN CONSTRUCTION AND SUPPLY                                                      | 21987        | L   | A        | MA  | GE   | 22FL0049 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Bulan-Matnog-Sta. Magdalena-Bulusan Road leading to Bulusan National Park                                                      | Matnog, Sorsogon                                 | 05/09/2023         | 2nd          | Sorsogon 2nd DEO      | LF             | 93.551          | 321       | 09/05/2022 | 07/22/2023 | 0.56         | OG     | 0.394 | 0.265 | 0.150 | 0.030 | 0.061 | 0.050 | 95.00%            | -                                     | AHD     |
| 1025           | -                 | STEVEN CONSTRUCTION AND SUPPLY                                                      | 21987        | L   | A        | MB  | GE   | 23FB0005 - Flood Mitigation Structures Protecting Public Infrastructures / Facilities - Construction of River Bank Protection Works and Drainage System along Libod - Sua River                                                                                          | Camalig, Albay                                   | 05/12/2023         | 1st          | Albay 2nd DEO         | LF             | 67.548          | 180       | 02/27/2023 | 08/25/2023 | 14.06        | OG     | 0.396 | 0.277 | 0.150 | 0.030 | 0.051 | 0.050 | 95.40%            | -                                     | AHD     |
| 1026           | 732               | STEVEN CONSTRUCTION AND SUPPLY / RAPIDWORKZ CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-8637   | L   | A        | MB  | GE   | 23FN0013 - CSPP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Bank Protection Structure along Bicol River, Sta.24+845.00 - Sta.25+155.00, San Roque Section | Bula, Camarines Sur                              | 05/10/2023         | 1st          | Camarines Sur 5th DEO | LF             | 93.069          | 295       | 02/17/2023 | 12/08/2023 | 41.01        | OG     | 0.396 | 0.250 | 0.150 | 0.030 | 0.056 | 0.050 | 93.20%            | -                                     | AHD     |
| 1027           | 733               | STO. CRISTO CONSTRUCTION AND TRADING INC.                                           | 26096        | L   | A        | MB  | GB   | 22CG0269 - National Building Program: Building and Other Structures - Multi-Purpose/ Facilities - Rehabilitation of Pampanga River Control System (PRCS) Office / Building                                                                                               | Sulipan, Apalit, Pampanga                        | 05/11/2023         | 1st          | Pampanga 1st DEO      | LF             | 23.128          | 240       | 09/29/2022 | 05/26/2023 | 0.71         | OG     | 0.399 | 0.243 | 0.150 | 0.030 | 0.050 | 0.050 | 92.20%            | -                                     | AHD     |
| 1028           | -                 | STO. CRISTO CONSTRUCTION AND TRADING INC.                                           | 26096        | L   | A        | MB  | GE   | 23CN0013 - CSPP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Bank Protection Structure along Bicol River, Sta.24+845.00 - Sta.25+155.00, San Roque Section | Concepcion, Tarlac                               | 05/13/2023         | 1st          | Tarlac 2nd DEO        | LF             | 86.827          | 184       | 02/07/2023 | 08/09/2023 | 1.67         | OG     | 0.396 | 0.284 | 0.150 | 0.030 | 0.028 | 0.017 | 90.50%            | -                                     | AHD     |
| 1029           | -                 | STO. CRISTO CONSTRUCTION AND TRADING INC.                                           | 26096        | L   | A        | MB  | GE   | 22CK0029 - Rehabilitation of Existing Bank along Rio Chico River (Balanoy Section, Right Bank)                                                                                                                                                                           | La Paz, Tarlac                                   | 05/13/2023         | 3rd/Final    | Tarlac 2nd DEO        | LF             | 73.213          | 393       | 02/16/2022 | 03/15/2023 | -6.13        | C      | 0.489 | 0.191 | 0.116 | -     | -     | -     | 79.60%            | 86.02% Satisfactory                   | DEL     |
| 1030           | -                 | STO. CRISTO CONSTRUCTION AND TRADING INC.                                           | 26096        | L   | B        | MA  | GE   | 23CM0050 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Camachile River (PRMSU Section)                                                                                                     | San Marcelino, Zambales                          | 05/12/2023         | 1st          | Zambales 2nd DEO      | LF             | 67.550          | 238       | 03/15/2023 | 11/07/2023 | 58.20        | OG     | 0.379 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 89.10%            | -                                     | AHD     |
| 1031           | -                 | STO. CRISTO CONSTRUCTION AND TRADING INC.                                           | 26096        | L   | A        | MB  | GE   | 23CM0005 - Assest Preservation Program, Rehabilitation/Reconstruction/Upgrading of Damage Paved Roads - Tertiary Roads, Sn Marcelino - Nagbayto Rod. K0151+(-199) - K0152+180                                                                                            | San Marcelino, Zambales                          | 05/12/2023         | 1st          | Zambales 2nd DEO      | LF             | 39.146          | 180       | 02/10/2023 | 08/08/2023 | 30.70        | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.035 | 0.050 | 90.00%            | -                                     | AHD     |
| 1032           | -                 | STO. CRISTO CONSTRUCTION AND TRADING INC.                                           | 26096        | L   | A        | MB  | GE   | 23CM0015 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Calapacuan River                                                                                                                    | Subic, Zambales                                  | 05/12/2023         | 1st          | Zambales 2nd DEO      | LF             | 67.550          | 240       | 02/14/2023 | 10/11/2023 | 51.02        | OG     | 0.398 | 0.239 | 0.150 | 0.030 | 0.037 | 0.050 | 90.40%            | -                                     | AHD     |
| 1033           | 734               | STX ENTERPRISES                                                                     | 21547        | L   | AAA      | LB  | GE   | 21ED0108 - Concreting of Road, Brgy. Caagutayan                                                                                                                                                                                                                          | San Teodoro, Oriental Mindoro                    | 05/25/2023         | 2nd/Final    | Mindoro Oriental DEO  | LF             | 43.689          | 296       | 03/08/2022 | 12/28/2022 | 0.00         | C      | 0.488 | 0.151 | 0.300 |       |       |       | 93.90%            | 90.48% Very Satisfactory              | ONS     |
| 1034           | 735               | SUNRISE BUILDERS                                                                    | 39757        | L   | B        | SB  | GE   | 22IA0085- Construction of Road Slope Protection Biliran Circumferential Road- K1074+950-K1075+220 (11.611093, 124.563013- 11.608852, 124.562516)                                                                                                                         | Caibiran, Biliran                                | 06/24/2023         | 3rd/Final    | Biliran DEO           | LF             | 38.108          | 460       | 03/17/2022 | 06/19/2023 | 0.00         | C      | 0.499 | 0.133 | 0.300 |       |       |       | 93.20%            | 92.63% Very Satisfactory              | ONS     |
| 1035           | -                 | SUNRISE BUILDERS                                                                    | 39757        | L   | B        | SB  | GE   | 23IA0022- Construction of Lawaan Flood Control along Biliran Circumferential Road, Phase III, (124.517723 degrees, 11.475791 degrees- 124.517777 degrees, 11.476355 degrees)                                                                                             | Cabucgayan, Biliran                              | 06/22/2023         | 1st          | Biliran DEO           | LF             | 18.965          | 145       | 02/20/2023 | 07/14/2023 | 20.06        | OG     | 0.372 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 88.40%            | -                                     | AHD     |
| 1036           | 736               | SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION                                    | 15906        | L   | AAAA     | LB  | GE   | 22EH0135 - Construction of Causeway, Poblacion Ferrol                                                                                                                                                                                                                    | Ferrol, Romblon                                  | 05/25/2023         | 1st          | Romblon DEO           | LF             | 95.535          | 400       | 07/25/2022 | 08/28/2023 | 2.39         | OG     | 0.400 | 0.272 | 0.150 | 0.030 | 0.051 | 0.033 | 93.60%            | -                                     | AHD     |
| 1037           | -                 | SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION                                    | 15906        | L   | AAAA     | LB  | GE   | 22EH0093 - R1 - Construction of Storm Surge Protection/Causeway along Lanas                                                                                                                                                                                              | San Jose, Romblon                                | 05/25/2023         | 1st          | Romblon DEO           | LF             | 94.134          | 398       | 08/15/2022 | 09/16/2023 | 5.13         | OG     | 0.400 | 0.299 | 0.150 | 0.030 | 0.042 | 0.033 | 95.40%            | -                                     | AHD     |
| 1038           | -                 | SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION                                    | 15906        | L   | AAAA     | LB  | GE   | 22EH0085 - R1 - Construction of Seawall/ Causeway/ Baywalk along Poblacion leading to to Ambulong                                                                                                                                                                        | Magdiwang, Romblon                               | 05/25/2023         | 1st          | Romblon DEO           | LF             | 91.978          | 336       | 07/25/2022 | 06/25/2023 | 4.75         | OG     | 0.400 | 0.278 | 0.150 | 0.030 | 0.047 | 0.050 | 95.50%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                     | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                        |                                         | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                         |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                           | LOCATION                                |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1039           | 737               | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | A        | MA  | GE   | 23HE0042-Organizational Outcome 1: Ensure Safe and Reliable National Road System-Asset Preservation Program-Preventive Maintenance-Primary Roads-N. Bacalso Avenue (Cebu South Road), K0025+017-K0025+699                                                                                      | Naga City, Cebu                         | 06/02/2023         | 1st          | Cebu 2nd DEO                                        | LF             | 22.245          | 74        | 04/24/2023 | 07/06/2023 | 43.23        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.033 | 0.050 | 90.30%            | -                                     | AHD     |
| 1040           | -                 | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | C        | SB  | GE   | 23HI0006 - Construction of Concrete Road - Poblacion-Danasan Road leading to Danasan Eco Park                                                                                                                                                                                                  | Danao City, Cebu                        | 06/20/2023         | 1st          | Cebu 5th DEO                                        | LF             | 48.948          | 270       | 01/30/2023 | 10/26/2023 | 7.78         | OG     | 0.394 | 0.282 | 0.150 | 0.030 | 0.056 | 0.050 | 96.20%            | -                                     | AHD     |
| 1041           | -                 | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | C        | SB  | GE   | 23HI0009 - Preventive Maintenance of Road: Asphalt Overlay along Sogod Tabuelan Rd - K0119+(-015) - K0119+518, K0120+838 - K0120+950, K0122+046 - K0122+704, K0124+700 - K0124+830                                                                                                             | Sogod, Cebu                             | 06/20/2023         | 1st          | Cebu 5th DEO                                        | LF             | 48.947          | 135       | 04/18/2023 | 08/30/2023 | 50.74        | OG     | 0.399 | 0.242 | 0.150 | 0.030 | 0.051 | 0.050 | 92.20%            | -                                     | AHD     |
| 1042           | -                 | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | C        | SB  | GE   | 23HI0020 - Rehabilitation of Paved Road - Cebu North Hagnaya Wharf Rd - K0063+307 - K0063+610, K0069+149 - K0070+013, K0070+600 - K0070+902                                                                                                                                                    | Sogod and Borbon, Cebu                  | 06/20/2023         | 1st          | Cebu 5th DEO                                        | LF             | 48.945          | 135       | 04/18/2023 | 08/30/2023 | 52.90        | OG     | 0.400 | 0.245 | 0.150 | 0.030 | 0.056 | 0.050 | 93.10%            | -                                     | AHD     |
| 1043           | -                 | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | C        | SB  | GE   | 23HI0022 - Rehabilitation of Paved Road - Cebu North Hagnaya Wharf Rd - K0052+603 - K0053+000                                                                                                                                                                                                  | Catmon, Cebu                            | 06/20/2023         | 1st          | Cebu 5th DEO                                        | LF             | 14.646          | 90        | 04/18/2023 | 07/16/2023 | 20.00        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.60%            | -                                     | AHD     |
| 1044           | -                 | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | A        | MA  | GE   | 23KH0002 - Asset Preservation Program - Preventive Maintenance of Road - Asphalt Overlay - Lumbia-Uguiban By-Pass Rd - (S00618MN) Chainage 0 - Chainage 3805                                                                                                                                   | Cagayan de Oro City                     | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 48.747          | 210       | 01/30/2023 | 08/27/2023 | 2.24         | OG     | 0.391 | 0.245 | 0.150 | 0.030 | 0.042 | 0.033 | 89.10%            | -                                     | AHD     |
| 1045           | -                 | SUPREA PHILS. DEVELOPMENT CORP.                                                                         | 41868        | L   | A        | MA  | GE   | 23KH0004 - Asset Preservation Program - Preventive Maintenance - Secondary Roads - CDO Airport-Bukidnon Rd - K1464 + 000 - K1465 + 662                                                                                                                                                         | Cagayan de Oro City                     | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 18.457          | 155       | 01/30/2023 | 07/03/2023 | 0.10         | OG     | 0.390 | 0.244 | 0.150 | 0.030 | 0.056 | 0.050 | 92.00%            | -                                     | AHD     |
| 1046           | 738               | SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY CO., INC. / CBCL CONSTRUCTION AND SUPPLY (Joint Venture) | JV-22-9404   | L   | AAA      | LA  | GE   | 23GM0030: Road Widening - Bacolod South RD (Kabankalan-Hinoban Section) - K0114 + 000 - K0116 + 208                                                                                                                                                                                            | Cauayan, Negros Occidental              | 06/25/2023         | 1st          | Negros Occidental 3rd DEO                           | LF             | 74.778          | 274       | 02/20/2023 | 11/20/2023 | 19.18        | OG     | 0.398 | 0.261 | 0.150 | 0.030 | 0.037 | 0.033 | 90.90%            | -                                     | AHD     |
| 1047           | 739               | SUPREME ABF CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY INC.                                           | 25226        | L   | AAA      | LB  | GE   | 22NI0066 - Construction of Roadslip Protection Structures along Barangay Lawigan, Sta. 3+087.50 Sta. 3+117.5                                                                                                                                                                                   | Bislig City, Surigao Del Sur            | 06/29/2023         | 2nd          | Surigao del Sur 2nd District Engineering Office     | LF             | 96.497          | 409       | 05/30/2022 | 07/12/2023 | -4.04        | OG     | 0.400 | 0.290 | 0.110 | 0.030 | 0.047 | 0.033 | 91.00%            | -                                     | DEL     |
| 1048           | 740               | SUPREME BUILDERS CONSTRUCTION AND TRADING                                                               | 36299        | L   | A        | SB  | GB   | 22CB0013 - Construction of Multi-Purpose Building (Lifelong Learning Center, TESDA Building)                                                                                                                                                                                                   | Barangay Tenejero, Balanga City, Bataan | 05/09/2023         | 1st          | Bataan 2nd DEO                                      | LF             | 29.700          | 200       | 03/25/2022 | 10/10/2022 | 0.71         | OG     | 0.400 | 0.239 | 0.150 | 0.030 | 0.042 | 0.033 | 89.40%            | -                                     | AHD     |
| 1049           | 741               | SURIGAO LA SUERTE CORPORATION                                                                           | 39790        | L   | AAA      | MA  | GE   | 22NI0007 - Construction of Road, Barangay Kahayag - Barangay Coletto                                                                                                                                                                                                                           | Bislig City, Surigao Del Sur            | 06/28/2023         | 3rd/Final    | Surigao del Sur 2nd District Engineering Office     | LF             | 34.297          | 332       | 05/20/2022 | 04/16/2023 | 0.00         | C      | 0.477 | 0.140 | 0.300 |       |       |       | 91.70%            | 91.85% Very Satisfactory              | ONS     |
| 1050           | 742               | SVTS BUILDERS AND SUPPLY                                                                                | 40896        | L   | B        | SB  | GE   | 23NI0039 - Poblacion to Magsaysay to Osmeña to Villaverde to SSF Kahayagan in Support to Agribusiness Industry, Sitio Mabuhay, Kahayagan                                                                                                                                                       | Tagbina, Surigao Del Sur                | 06/28/2023         | 1st          | Surigao del Sur 2nd District Engineering Office     | LF             | 25.274          | 167       | 02/22/2023 | 07/08/2023 | 1.99         | OG     | 0.388 | 0.263 | 0.150 | 0.030 | 0.056 | 0.050 | 93.70%            | -                                     | AHD     |
| 1051           | 743               | SY CONSTRUCTION                                                                                         | 12333        | L   | B        | SB  | GB   | 22DB0136 - Construction of Evacuation Center, Brgy. Gumamela                                                                                                                                                                                                                                   | Balayan, Batangas                       | 05/13/2023         | 2nd/Final    | Batangas 1st District Engineering Office            | LF             | 19.799          | 300       | 06/03/2022 | 03/29/2023 | 0.00         | C      | 0.489 | 0.178 | 0.300 |       |       |       | 96.70%            | 96.70% Outstanding                    | ONS     |
| 1052           | 744               | SYNDTITE CONSTRUCTION CORPORATION / MAI CONSTRUCTION AND SUPPLY (Joint Venture)                         | JV-22-8507   | L   | AAA      | LB  | GE   | 23HJ0019 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Vallehermoso - Canlaon City - La Castella Rd- K0158+(-308)- K0158+(-100) | Vallehermoso, Negros Oriental           | 05/31/2023         | 1st/Final    | Negros Oriental 1st DEO                             | LF             | 49.000          | 95        | 02/06/2023 | 05/11/2023 | 14.11        | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 93.30% Very Satisfactory              | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                  | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                                       |                                      | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                            | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|--------------------|--------------|------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                      |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                          | LOCATION                             |                    |              |                                          |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1053           | 745               | TAGEL CORP.                                                                          | 43554        | L   | AAA      | MA  | GE   | 23PC0024 - Organizational Outcome 1: Ensure Safe and Reliable National Road System Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslides -Tertiary Roads - Claveria - Calanasan - Kabugao Road - K0662+905 - K0663+000                                                                                               | Calansan, Apayao                     | 06/01/2023         | 1st          | Apayao 2nd DEO                           | LF             | 93.264          | 325       | 04/05/2023 | 02/23/2024 | 57.78        | OG     | 0.400 | 0.300 | 0.150 | 0.024 | 0.037 | 0.050 | 96.10%            | -                                     | AHD     |
| 1054           | -                 | TAGEL CORP.                                                                          | 43554        | L   | AAA      | MA  | GE   | 23PC0004 - Organizational Outcome 1: Ensure Safe and Reliable National Road System-Network Development Program - Paving of Unpaved Roads - Tertiary Roads-Apayao-Ilocos Norte Road K0636+000 -K0636+730                                                                                                                                                                       | Calanasan, Apayao                    | 06/01/2023         | 1st          | Apayao 2nd DEO                           | LF             | 34.697          | 230       | 02/17/2023 | 10/04/2023 | 0.46         | OG     | 0.386 | 0.262 | 0.150 | 0.024 | 0.023 | 0.050 | 89.50%            | -                                     | AHD     |
| 1055           | -                 | TAGEL CORP.                                                                          | 43554        | L   | AAA      | MA  | GE   | 23PB0013 - Network Development - Paving of Unpaved Roads - Tertiary Road-Cagayan-Apayao Road (III - Guinamgamman - Rizal Sect.) - (S00694LZ) Chainage 4548 - Chainage 6448                                                                                                                                                                                                    | Conner, Apayao                       | 06/02/2023         | 1st          | Apayao 1st DEO                           | LF             | 70.202          | 229       | 04/06/2023 | 11/20/2023 | 21.04        | OG     | 0.395 | 0.293 | 0.150 | 0.030 | 0.037 | 0.033 | 93.80%            | -                                     | AHD     |
| 1056           | 746               | TAGEL CORP. / E.C.V. CONSTRUCTION (Joint Venture)                                    | JV-23-8870   | L   | AAA      | MA  | GE   | 23PB0002 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Badduat River Flood Control along Apayao-Abulug River Basin, Sta. 83+232 - 83+292 - Sta. 83+532                                                                                                                                          | Kabugao, Apayao                      | 06/02/2023         | 1st          | Apayao 1st DEO                           | LF             | 49.000          | 306       | 02/19/2023 | 12/21/2023 | 36.65        | OG     | 0.400 | 0.294 | 0.150 | 0.024 | 0.033 | 0.050 | 95.10%            | -                                     | AHD     |
| 1057           | 747               | TANGO ROMEO GENERAL CONSTRUCTION / GOLDRICH CONSTRUCTION AND TRADING (Joint Venture) | JV-23-1027   | L   | A        | MA  | GE   | 23PD0020 - Network Development Program - Construction of By-Pass and Diversion Roads: Major Mane to Kennon Road Bypass Road                                                                                                                                                                                                                                                   | Baguio City                          | 05/31/2023         | 1st          | Baguio City DEO                          | LF             | 89.828          | 270       | 04/05/2023 | 12/30/2023 | 20.38        | OG     | 0.396 | 0.244 | 0.150 | 0.024 | 0.033 | 0.050 | 89.70%            | -                                     | AHD     |
| 1058           | 748               | TBB CONSTRUCTION CORP.                                                               | 37026        | L   | B        | SB  | GE   | 23CD0001: Construction of Road, Barangay Binagbag                                                                                                                                                                                                                                                                                                                             | Angat, Bulacan                       | 05/10/2023         | 1st/Final    | Bulacan 2nd DEO                          | LF             | 4.826           | 54        | 02/22/2023 | 04/16/2023 | 0.00         | C      | 0.475 | 0.133 | 0.300 | -     | -     | -     | 90.80%            | 90.80% Very Satisfactory              | ONS     |
| 1059           | 749               | TERAVERA CORPORATION                                                                 | 35547        | L   | AAA      | MA  | GB   | 23DP0042 - CSSP- Basic Infrastructure Program - Multi-Purpose Buildings/Facilities to support Social Services - Construction of Multi-Purpose Building, Barangay San Benito                                                                                                                                                                                                   | Alaminos, Laguna                     | 05/09/2023         | 1st          | Laguna 3rd District Engineering Office   | LF             | 4.801           | 150       | 01/27/2023 | 06/25/2023 | 4.24         | OG     | 0.396 | 0.267 | 0.150 | 0.030 | 0.048 | 0.033 | 92.40%            | -                                     | AHD     |
| 1060           | 750               | THIRD GATE CONSTRUCTION                                                              | 41097        | L   | C        | SB  | GE   | 23PL0002: Convergence and Special Support Program-Construction/ Improvement of Access Road Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program -ROLL-IT)- Bangaan-Bakir Access Road connecting Liwan West National Road and Bangaan - Bakir Access Road in Support to Veggie Noodle Processing Industry | Rizal, Kalinga                       | 06/03/2023         | 1st          | Lower Kalinga DEO                        | LF             | 9.697           | 180       | 02/20/2023 | 08/18/2023 | 18.75        | OG     | 0.393 | 0.257 | 0.150 | 0.030 | 0.042 | 0.050 | 92.20%            | -                                     | AHD     |
| 1061           | 751               | THREE W BUILDERS INC                                                                 | 10722        | L   | AAA      | LA  | GE   | 23DD0065 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Revetment along La                                                                                                               | San Juan, Batangas                   | 05/10/2023         | 1st          | Batangas 4th District Engineering Office | LF             | 96.500          | 292       | 02/13/2023 | 12/01/2023 | 3.76         | OG     | 0.399 | 0.297 | 0.150 | 0.030 | 0.028 | 0.050 | 95.40%            | -                                     | AHD     |
| 1062           | 752               | TIB TIMCO INFRA BUILDERS                                                             | 47330        | L   | B        | SB  | GE   | 23GG0049 - Construction of Flood Control / Slope Protection along Tigum River                                                                                                                                                                                                                                                                                                 | Maasin, Iloilo                       | 06/20/2023         | 1st          | Iloilo 2nd DEO                           | LF             | 19.198          | 172       | 02/13/2023 | 08/03/2023 | -2.36        | OG     | 0.400 | 0.277 | 0.126 | 0.030 | 0.047 | 0.017 | 89.70%            | -                                     | DEL     |
| 1063           | 753               | TIBIAO-ANTIQUÉ N.K. ENTERPRISE, INC.                                                 | 29292        | L   | B        | MA  | GE   | 23GB0050: Construction of Flood Control Structure along Sibalom River                                                                                                                                                                                                                                                                                                         | Barangay Bongo, Sibalom, Antique     | 06/20/2023         | 1st          | Antique DEO                              | LF             | 47.520          | 244       | 04/11/2023 | 12/10/2023 | 58.79        | OG     | 0.392 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 90.90%            | -                                     | AHD     |
| 1064           | -                 | TIBIAO-ANTIQUÉ N.K. ENTERPRISE, INC.                                                 | 29292        | L   | B        | MA  | GE   | 23GB0036: Construction of Flood Control Structure along Binangbang River                                                                                                                                                                                                                                                                                                      | Barangay Poblacion, Barbaza, Antique | 06/20/2023         | 1st          | Antique DEO                              | LF             | 14.101          | 155       | 03/30/2023 | 08/31/2023 | 44.91        | OG     | 0.397 | 0.240 | 0.150 | 0.030 | 0.047 | 0.033 | 89.70%            | -                                     | AHD     |
| 1065           | -                 | TIBIAO-ANTIQUÉ N.K. ENTERPRISE, INC.                                                 | 29292        | L   | B        | MA  | GE   | 22G00008 - Construction of Coastal Dike in Brgy. Songcolan                                                                                                                                                                                                                                                                                                                    | Batan, Aklan                         | 06/28/2023         | 2nd/Final    | Regional Office No. VI                   | LF             | 40.426          | 474       | 03/29/2022 | 07/15/2023 | 38.11        | C      | 0.487 | 0.134 | 0.300 |       |       |       | 92.10%            | 92.94% Very Satisfactory              | AHD     |
| 1066           | 754               | TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION                                       | 31602        | L   | B        | MA  | GE   | 22IA0043- Network Development Program- Road Widening- Secondary Roads- Leyte- Biliran Road- K1006+(-721)- K1006+447 (11.457008 degrees, 124.480095 degrees- 11.46701 degrees, 124.46663 degrees)                                                                                                                                                                              | Biliran, Biliran Province            | 06/22/2023         | 2nd          | Biliran DEO                              | LF             | 34.287          | 260       | 03/17/2022 | 12/01/2022 | -20.00       | OG     | 0.399 | 0.240 | 0.000 | 0.030 | 0.047 | 0.033 | 74.90%            | -                                     | DEL     |
| 1067           | -                 | TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION                                       | 31602        | L   | B        | MA  | GE   | 23IC0017- Network Development - Road Widening - Tertiary Roads - Tanauan - Dagami Road (S00059LT), K0929+036 - K0929+896                                                                                                                                                                                                                                                      | Tanauan, Leyte                       | 06/22/2023         | 1st          | Leyte 1st DEO                            | LF             | 25.448          | 142       | 02/10/2023 | 07/01/2023 | 4.71         | OG     | 0.392 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 96.40%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                           |                                                   | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                   | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|--------------------|--------------|-------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                              | LOCATION                                          |                    |              |                                                 |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1068           | 755               | TJMT CONSTRUCTION                                                | 41808        | L   | A        | MA  | GE   | 23BC0066- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and principal Rivers: Construction of Dugo Flood Control along Abulug River | Abulug, Cagayan                                   | 06/02/2023         | 1st          | Cagayan 2nd DEO                                 | LF             | 67.550          | 213       | 03/20/2023 | 10/18/2023 | 42.60        | OG     | 0.399 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.60%            | -                                     | AHD     |
| 1069           | 756               | TJMT CONSTRUCTION / JEICCA BUILDERS (Joint Venture)              | JV-23-9491   | L   | A        | MA  | GE   | 23BC0018: Organizational Outcome 1: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sanchez Mira Flood Control Structure along Sanchez Mira River   | Sanchez Mira, Cagayan                             | 06/02/2023         | 1st          | Cagayan 2nd DEO                                 | LF             | 95.470          | 247       | 02/06/2023 | 10/10/2023 | 17.86        | OG     | 0.399 | 0.245 | 0.150 | 0.030 | 0.023 | 0.050 | 89.70%            | -                                     | AHD     |
| 1070           | 757               | TJMT CONSTRUCTION / JEICCA BUILDERS (Joint Venture)              | JV-23-9483   | L   | A        | MA  | GE   | 23BC0019- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Seawall along Shoreline of Ballesteros                            | Ballesteros, Cagayan                              | 06/02/2023         | 1st          | Cagayan 2nd DEO                                 | LF             | 96.500          | 246       | 02/06/2023 | 10/09/2023 | 47.50        | OG     | 0.394 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.00%            | -                                     | AHD     |
| 1071           | 758               | TJMT CONSTRUCTION / RAMIKE CONSTRUCTION (Joint Venture)          | JV-22-7357   | L   | A        | MA  | GE   | 23BC0129: Convergence and Special Support Program (CSSP) - Construction/Improvement of Access Road Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program (TRIP) - Sanchez Mira Bay View Boulevard Including Access Road Leading to Beach Resort (Phase 3) | Sanchez Mira, Cagayan                             | 06/02/2023         | 2nd/Final    | Cagayan 2nd DEO                                 | LF             | 39.200          | 376       | 03/28/2022 | 04/07/2023 | 0.00         | C      | 0.498 | 0.134 | 0.300 |       |       |       | 93.20%            | 92.42% Very Satisfactory              | ONS     |
| 1072           | 759               | TOPNOTCH CATALYST BUILDERS INC. / JCHARDHAT INC. (Joint Venture) | JV-23-10055  | L   | A        | MA  | GE   | 23OB0384 - Bank Improvement/Protection along C-6 Open Channel (Phase 5)                                                                                                                                                                                                           | Taguig City                                       | 06/20/2023         | 1st          | Metro Manila 1st DEO                            | LF             | 82.464          | 240       | 03/22/2023 | 11/16/2023 | 3.73         | OG     | 0.354 | 0.291 | 0.150 | 0.030 | 0.028 | 0.050 | 90.30%            | -                                     | AHD     |
| 1073           | 760               | TOPTECH TRADING AND CONSTRUCTION CO., INC.                       | 25522        | L   | A        | MA  | GE   | 23DB0001 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads - Palico - Balayan - Batangas Rd - K0094+000 - K0095+000                                                               | Tuy, Batangas                                     | 05/13/2023         | 1st/Final    | Batangas 1st District Engineering Office        | LF             | 57.899          | 150       | 02/17/2023 | 07/16/2023 | 91.98        | C      | 0.500 | 0.135 | 0.300 |       |       |       | 93.50%            | 93.50% Very Satisfactory              | AHD     |
| 1074           | 761               | TOUGHBUILT CONSTRUCTION & TRADING, INC.                          | 35947        | L   | B        | MA  | GE   | 23OD0058 - Rehabilitation/Improvement of Tagalag Pumping Station, Brgy. Tagalag                                                                                                                                                                                                   | Valenzuela City                                   | 06/23/2023         | 1st          | Metro Manila 3rd DEO                            | LF             | 38.387          | 210       | 02/21/2023 | 09/18/2023 | 50.32        | OG     | 0.400 | 0.241 | 0.150 | 0.030 | 0.037 | 0.050 | 90.80%            | -                                     | AHD     |
| 1075           | 762               | TRANS-AURORA CONSTRUCTION                                        | 11388        | L   | A        | MA  | GE   | 22CN0091 - Construction of Road, Brgy. Punglo                                                                                                                                                                                                                                     | Maria Aurora, Aurora                              | 05/12/2023         | 2nd/Final    | Aurora DEO                                      | LF             | 49.000          | 321       | 06/21/2022 | 05/07/2023 | 0.00         | C      | 0.493 | 0.133 | 0.300 | -     | -     | -     | 92.60%            | 89.78% Very Satisfactory              | ONS     |
| 1076           | 763               | TRIBAL MOVERS CONSTRUCTION                                       | 50651        | L   | D        | SB  | GE   | 23PF0002 - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones King Solomon Sto. Nino-Coroz-Tabeyo Road in support to Coffee, Cacao, Bamboo Cut Flower Hairloom Rice, Lovestock, and other High Value Vegetables                            | Tublay, Benguet                                   | 06/02/2023         | 1st          | Benguet 2nd DEO                                 | LF             | 8.815           | 220       | 03/20/2023 | 10/25/2023 | 9.00         | OG     | 0.358 | 0.300 | 0.150 | 0.024 | 0.051 | 0.050 | 93.30%            | -                                     | AHD     |
| 1077           | 764               | TRIDENT ENGINEERING SERVICES                                     | 47939        | L   | D        | SB  | GB   | 23NH0052 - Construction of Multi-Purpose Building                                                                                                                                                                                                                                 | Brgy. Tag-anongan, Cortes, Surigao Del Sur        | 06/27/2023         | 1st          | Surigao del Sur 1st District Engineering Office | LF             | 8.802           | 180       | 04/17/2023 | 10/13/2023 | 9.95         | OG     | 0.400 | 0.274 | 0.150 | 0.030 | 0.037 | 0.050 | 94.10%            | -                                     | AHD     |
| 1078           | 765               | TRI-LINE BUILDERS                                                | 36452        | L   | B        | MA  | GE   | 23AB0022 - Off-carriageway Improvement - Secondary Roads, Pias-Currimao-Balacadd Rd - K0474+876 - K0475+439                                                                                                                                                                       | Ilocos Norte                                      | 06/22/2023         | 1st          | Ilocos Norte 2nd DEO                            | LF             | 9.544           | 71        | 02/10/2023 | 04/21/2023 | 31.42        | OG     | 0.393 | 0.300 | 0.150 | 0.030 | 0.051 | 0.033 | 95.70%            | -                                     | AHD     |
| 1079           | 766               | TRIMLUV BUILDERS AND SUPPLY                                      | 33467        | L   | A        | MB  | GB   | 22G00161: Rehabilitation of Multi-Purpose Building                                                                                                                                                                                                                                | Brgy. Libertad, Escalante City, Negros Occidental | 06/26/2023         | 1st/Final    | Negros Occidental 5th DEO                       | LF             | 4.950           | 130       | 05/23/2022 | 09/29/2022 | 0.00         | C      | 0.499 | 0.165 | 0.300 |       |       |       | 96.40%            | 96.40% Outstanding                    | ONS     |
| 1080           | 767               | TRINITYCAD CORPORATION                                           | 27755        | L   | B        | MA  | GE   | 23HI0031 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Primary Roads - Dumaguete North Rd. (Jct. Bais - Kabankalan - Negros Occ Bdry.) - K0086+520 - K0087+350, K0087+450 - K0087+521                 | Tayasan, Negros Oriental                          | 05/31/2023         | 1st          | Negros Oriental 1st DEO                         | LF             | 35.554          | 165       | 02/07/2023 | 07/21/2023 | 1.94         | OG     | 0.381 | 0.276 | 0.150 | 0.030 | 0.051 | 0.050 | 93.80%            | -                                     | AHD     |
| 1081           | 768               | TRIPARCO DEVELOPMENT CORPORATION                                 | 23327        | L   | AAA      | LA  | GE   | 22NA0033 - (Re-Ad) - Road Widening-Primary Roads, Daang Maharlika (Surigao-Agusan Section) - K1176+960 - K1177+357, K1178+826 - K1179+110                                                                                                                                         | Jabonga, Agusan del Norte                         | 06/19/2023         | 1st          | Agusan del Norte District Engineering Office    | LF             | 40.992          | 424       | 09/06/2022 | 11/03/2023 | 30.48        | OG     | 0.337 | 0.262 | 0.150 | 0.030 | 0.033 | 0.050 | 86.20%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                            | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                               |                                           | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                    | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|--------------------|--------------|--------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                  | LOCATION                                  |                    |              |                                                  |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1082           | -                 | TRIPARCO DEVELOPMENT CORPORATION                                               | 23327        | L   | AA       | LA  | GE   | 23ND0027 - Butuan City-Planing-Tandang Rd - K1248 + 832 - K1248 + 867                                                                                                                                                                                 | Butuan City                               | 06/26/2023         | 1st          | Butuan City District Engineering Office          | LF             | 17.128          | 156       | 03/21/2023 | 08/23/2023 | 66.17        | OG     | 0.400 | 0.288 | 0.150 | 0.030 | 0.051 | 0.033 | 95.20%            | -                                     | AHD     |
| 1083           | -                 | TRIPARCO DEVELOPMENT CORPORATION                                               | 23327        | L   | AA       | LA  | GE   | 22K00206 - Construction of Lugait - Iligan City Mountain Diversion Road, Package 2                                                                                                                                                                    | Iligan City, Lanao del Norte              | 06/26/2023         | 2nd/Final    | Regional Office No. X                            | LF             | 57.900          | 361       | 05/23/2022 | 05/18/2023 | 1.71         | C      | 0.488 | 0.150 | 0.300 |       |       |       | 93.80%            | 92.18% Very Satisfactory              | AHD     |
| 1084           | -                 | TRIPARCO DEVELOPMENT CORPORATION                                               | 23327        | L   | AAA      | LA  | GE   | 23KK0027 - Widening of Permanent Bridges, Lanao Br. (B0135MN) along Butuan City - Cagayan de Oro City - Iligan City Rd. (Phase IV)                                                                                                                    | Gingoog City, Misamis Oriental            | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office | LF             | 14.254          | 210       | 03/09/2023 | 10/04/2023 | 6.94         | OG     | 0.400 | 0.241 | 0.150 | 0.022 | 0.051 | 0.050 | 91.40%            | -                                     | AHD     |
| 1085           | -                 | TRIPARCO DEVELOPMENT CORPORATION                                               | 23327        | L   | AAA      | LA  | GE   | 22K00008 - Construction of By-Pass and Diversion Roads, Cagayan de Oro Diversion Road Extension (Jct. Sayre Highway (Balubai) - Manolo Fortich - Malitbog - Claveria - Eureka, Gingoog City Road, Package 12                                          | Bukidnon                                  | 06/21/2023         | 2nd/Final    | Regional Office No. X                            | LF             | 144.750         | 457       | 02/28/2022 | 05/30/2023 | 0.66         | C      | 0.499 | 0.133 | 0.300 |       |       |       | 93.20%            | 92.36% Very Satisfactory              | AHD     |
| 1086           | 769               | TRIPAROSF BUILDERS                                                             | 40721        | L   | B        | SB  | GB   | 22PC0052 - Convergence and Special Support Program (CSSP) Basic Infrastructure Program - Multi - Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building, Apayao Sports Complex                              | Luna, Apayao                              | 06/01/2023         | 1st          | Apayao 2nd DEO                                   | LF             | 9.692           | 250       | 11/07/2022 | 07/14/2023 | 10.21        | OG     | 0.400 | 0.300 | 0.150 | 0.024 | 0.033 | 0.033 | 94.00%            | -                                     | AHD     |
| 1087           | 770               | TRIPLE 8 CONST. & SUPPLY INC. / PILASTRO BUILDERS & DEVT. INC. (Joint Venture) | JV-22-8557   | L   | AA       | MB  | GE   | 23OI0020 - Construction of Flood Control Structure, Tuklas River                                                                                                                                                                                      | Barangay Cupang, Muntinlupa City          | 06/26/2023         | 1st          | Las Piñas- Muntinlupa DEO                        | LF             | 77.926          | 270       | 02/13/2023 | 11/09/2023 | 2.04         | OG     | 0.391 | 0.284 | 0.150 | 0.030 | 0.037 | 0.050 | 94.20%            | -                                     | AHD     |
| 1088           | 771               | TRIPLE 8 CONST. & SUPPLY INC. / PILASTRO BUILDERS & DEVT. INC. (Joint Venture) | JV-23-9962   | L   | AA       | MB  | GE   | 23OF0062 - Construction of Flood Mitigation Structure along Marikina River, Barangay Bagong Silangan                                                                                                                                                  | Quezon City                               | 06/21/2023         | 1st          | Quezon City 1st DEO                              | LF             | 95.416          | 360       | 02/27/2023 | 02/21/2024 | -3.67        | OG     | 0.398 | 0.266 | 0.113 | 0.030 | 0.056 | 0.033 | 89.60%            | -                                     | DEL     |
| 1089           | 772               | TRISTAN TEJADA CONSTRUCTION                                                    | 34387        | L   | AAA      | LB  | GE   | 23DE0005 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads, Bolboc Access Road - (S01938L2) Chainage 000 - Chainage 630     | Batangas City                             | 05/09/2023         | 1st          | Batangas 2nd District Engineering Office         | LF             | 19.012          | 186       | 02/08/2023 | 08/12/2023 | 0.96         | OG     | 0.392 | 0.290 | 0.150 | 0.030 | 0.047 | 0.050 | 95.90%            | -                                     | AHD     |
| 1090           | 773               | TWIN-TAURUS CONSTRUCTION SERVICES                                              | 52141        | L   | D        | SB  | GE   | 23CM0019 - Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities, Construction of Road    | Brgy. San Rafael, San Marcelino, Zambales | 05/12/2023         | 1st/Final    | Zambales 2nd DEO                                 | LF             | 4.900           | 60        | 02/15/2023 | 04/15/2023 | 0.00         | C      | 0.476 | 0.160 | 0.300 | -     | -     | -     | 93.60%            | 93.60% Very Satisfactory              | ONS     |
| 1091           | 774               | TWO-BROTHERS CONSTRUCTION                                                      | 45485        | L   | C        | SB  | GE   | 23BI0003 - Rehabilitation/Major Repair of Permanent Bridges Taft Bridge (B004575M) Along Wright - Taft - Borongan                                                                                                                                     | Eastern Samar                             | 06/28/2023         | 1st          | Eastern Samar DEO                                | LF             | 24.010          | 244       | 02/16/2023 | 10/17/2023 | 8.09         | OG     | 0.382 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 95.40%            | -                                     | AHD     |
| 1092           | 775               | U.M.D. CONSTRUCTION                                                            | 49400        | L   | D        | SB  | GE   | 23KF0106 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road, Brgy. Bangaan                                                     | Sultan Naga Dimaporo, Lanao del Norte     | 06/22/2023         | 1st/Final    | Lanao del Norte 2nd District Engineering Office  | LF             | 9.649           | 88        | 05/08/2023 | 08/03/2023 | 60.00        | C      | 0.483 | 0.154 | 0.300 |       |       |       | 93.70%            | 93.70% Very Satisfactory              | AHD     |
| 1093           | 776               | UBS UNITED BUILDERS AND SUPPLY INC.                                            | 38287        | L   | B        | MA  | GE   | 23GG0018 - Construction of Flood Control / Slope Protection along Ulian River                                                                                                                                                                         | Dueñas, Iloilo                            | 06/20/2023         | 1st          | Iloilo 2nd DEO                                   | LF             | 24.120          | 216       | 04/13/2023 | 11/14/2023 | 17.47        | OG     | 0.400 | 0.239 | 0.150 | 0.030 | 0.051 | 0.050 | 92.00%            | -                                     | AHD     |
| 1094           | 777               | ULTIMATE BUILDERS AND CONSTRUCTION SUPPLY                                      | 39221        | L   | D        | SB  | GE   | 23EH0084 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Bonlao Flood Control Structure along Tablas Circumferential Road Phase 2                                                                    | Alcantara, Romblon                        | 05/25/2023         | 1st          | Romblon DiEO                                     | LF             | 48.275          | 239       | 03/24/2023 | 11/17/2023 | 8.42         | OG     | 0.400 | 0.245 | 0.150 | 0.030 | 0.042 | 0.050 | 91.70%            | -                                     | AHD     |
| 1095           | 778               | UNIFIED WORKERS CONSTRUCTION AND DEVELOPMENT MPC, INC.                         | 36530        | L   | C        | SB  | GE   | 23MB0014-Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program-ROLL-IT)-Upper Kilnan Junction to Polo Road Leading to Processing Centers | Polomolok, South Cotabato                 | 06/27/2023         | 1st          | South Cotabato 1st DEO                           | LF             | 24.500          | 120       | 03/28/2023 | 07/25/2023 | 22.61        | OG     | 0.394 | 0.242 | 0.150 | 0.024 | 0.042 | 0.050 | 90.20%            | -                                     | AHD     |
| 1096           | 779               | UNITEC BUILDER, INCORPORATED                                                   | 04803        | L   | AAA      | MB  | GE   | 22JO0015 - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction / Extension of Flood Control Structure along Siocon River (Upstream), 1+360 TO 1+830, Net length: 470lm                                      | Siocon, Zamboanga del Norte               | 06/20/2023         | 2nd/Final    | Regional Office No. IX                           | LF             | 94.946          | 415       | 03/23/2022 | 05/11/2023 | 0.00         | C      | 0.491 | 0.134 | 0.300 |       |       |       | 92.50%            | 94.42% Very Satisfactory              | ONS     |



**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                           | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                     |                              | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|-----------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                               |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                        | LOCATION                     |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1097           | 780               | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES | 35079        | L   | A        | MB  | GE   | 23PE0018 - Construction of Flood Mitigation Structure along Bauang River, Section 2 (Bolo Creek)                                                                                                                                                                                                                                                            | La Trinidad, Benguet         | 06/01/2023         | 1st          | Benguet 1st DEO                                     | LF             | 96.480          | 364       | 02/27/2023 | 02/25/2024 | 32.42        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 91.50%            | -                                     | AHD     |
| 1098           | -                 | UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES | 35079        | L   | A        | MA  | GE   | 23AF0077- Rehabilitation/ Reconstruction of Road with Slips, Slope Collapse and Landslide- Tertiary Roads, San Fernando- Bagulin Road (Package 1)                                                                                                                                                                                                           | Bagulin, La Union            | 06/19/2023         | 1st          | La Union 2nd DEO                                    | LF             | 48.980          | 201       | 02/28/2023 | 09/16/2023 | 20.28        | OG     | 0.400 | 0.220 | 0.150 | 0.030 | 0.033 | 0.050 | 88.30%            | -                                     | AHD     |
| 1099           | 781               | UPLAND CONSTRUCTION AND ENGINEERING SERVICES  | 34866        | L   | AA       | MA  | GE   | 23PM0019 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Buringal Proper Flood Control, Sta. 065+267 - Sta. 065+867, Buringal                                                                    | Paracelis, Mountain Province | 06/02/2023         | 1st          | Mt. Province 2nd DEO                                | LF             | 66.937          | 218       | 02/01/2023 | 09/06/2023 | 37.56        | OG     | 0.387 | 0.300 | 0.150 | 0.030 | 0.042 | 0.050 | 95.90%            | -                                     | AHD     |
| 1100           | -                 | UPLAND CONSTRUCTION AND ENGINEERING SERVICES  | 34866        | L   | AA       | MB  | GE   | 23PM0021 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Cassag-Bacarri-Camparadi-Cawayan-Buringal Proper-Sinamar Road leading to Smokey Hill, Makilo Sphinx, Maburutbot Mud Pool, Little Chocolate Hills, Buringal Waterfalls | Paracelis, Mountain Province | 06/02/2023         | 1st          | Mt. Province 2nd DEO                                | LF             | 54.009          | 195       | 02/07/2023 | 08/20/2023 | 10.72        | OG     | 0.397 | 0.300 | 0.150 | 0.030 | 0.047 | 0.033 | 95.70%            | -                                     | AHD     |
| 1101           | 782               | UY CONDEV CORPORATION                         | 12336        | L   | AA       | LA  | GE   | 23HL0004 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program,- Preventive Maintenance - Primary Roads: Dumaguete South Rd - K0010+678 - K0012+290                                                                                                                                                         | Bacong, Negros Oreintal      | 06/01/2023         | 1st          | Negros Oriental 3rd DEO                             | LF             | 83.115          | 132       | 04/03/2023 | 08/12/2023 | 0.00         | OG     | 0.400 | 0.241 | 0.150 | 0.030 | 0.047 | 0.050 | 91.80%            | -                                     | ONS     |
| 1102           | -                 | UY CONDEV CORPORATION                         | 12336        | L   | AA       | LA  | GE   | 22HK0037 - Ensure Safe and Reliable National Road System, Network Development: Primary Roads - Road Widening at Specific Locations along Dumaguete North Road (Dumaguete - Jct. Bais - Kabankalan) K0010+952 - K001+774.50                                                                                                                                  | San Jose, Negros Oriental    | 06/01/2023         | 2nd/Final    | Negros Oriental 2nd DEO                             | LF             | 70.796          | 375       | 03/24/2022 | 04/02/2023 | 0.00         | C      | 0.482 | 0.155 | 0.300 | -     | -     | -     | 93.70%            | 95.92% Very Satisfactory              | ONS     |
| 1103           | -                 | UY CONDEV CORPORATION                         | 12336        | L   | AA       | MA  | GE   | 22KB0030 - Construction of Revetment, Downstream and Upstream of Buayan Bridge along Buayan Creek                                                                                                                                                                                                                                                           | San Jose, Quezon, Bukidnon   | 06/22/2023         | 2nd/Final    | Bukidnon 2nd District Engineering Office            | LF             | 23.520          | 281       | 02/10/2022 | 11/17/2022 | -1.40        | C      | 0.500 | 0.134 | 0.258 |       |       |       | 89.20%            | 91.54% Very Satisfactory              | DEL     |
| 1104           | 783               | V.R. PATRON BUILDERS & DEVELOPERS CORP.       | 13487        | L   | AAA      | MB  | GE   | 23DD0066 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Revetment along Ma                                                                                             | San Juan, Batangas           | 05/10/2023         | 1st          | Batangas 4th District Engineering Office            | LF             | 96.500          | 292       | 02/13/2023 | 12/01/2023 | 11.37        | OG     | 0.400 | 0.298 | 0.150 | 0.030 | 0.028 | 0.050 | 95.60%            | -                                     | AHD     |
| 1105           | -                 | V.R. PATRON BUILDERS & DEVELOPERS CORP.       | 13487        | L   | AAA      | LA  | GE   | 23DD0002 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, Manila - Batangas Rd - K0087+578 - K0088+700                                                                                                                                                        | San Jose, Batangas           | 05/10/2023         | 1st/Final    | Batangas 4th District Engineering Office            | LF             | 70.638          | 112       | 02/13/2023 | 06/04/2023 | 69.46        | C      | 0.500 | 0.137 | 0.300 |       |       |       | 93.70%            | 93.70% Very Satisfactory              | AHD     |
| 1106           | 784               | VAN MAKJAY CONSTRUCTION                       | 50686        | L   | C        | SB  | GE   | 23DC0043 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Slope Protection along Cabaong Br. (B04540LZ)                                                                                                                       | Sto. Tomas City, Batangas    | 05/11/2023         | 1st          | Batangas 3rd District Engineering Office            | LF             | 28.650          | 270       | 03/10/2023 | 12/04/2023 | 11.67        | OG     | 0.386 | 0.300 | 0.150 | 0.030 | 0.037 | 0.033 | 93.60%            | -                                     | AHD     |
| 1107           | 785               | VCD CONSTRUCTION AND SUPPLY                   | 35378        | L   | AA       | MA  | GE   | 22IH0035 - Road Widening - Catarman-Laoang Rd K0754+174 - K0755+500                                                                                                                                                                                                                                                                                         | Mondragon, Northern Samar    | 06/25/2023         | 2nd/Final    | Northern Samar 1st DEO                              | LF             | 39.946          | 231       | 02/21/2022 | 10/09/2022 | -1.81        | C      | 0.486 | 0.200 | 0.246 |       |       |       | 93.20%            | 88.40% Satisfactory                   | DEL     |
| 1108           | 786               | VEN RAY CONSTRUCTION CORPORATION              | 18310        | L   | AAA      | LA  | GE   | 23H00029-Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Secondary Roads, Cebu-Balamban Transcentral Highway, K0024+279-K0                                                                                             | Cebu Province                | 06/02/2023         | 1st          | Regional Office No. VII                             | LF             | 100.736         | 177       | 02/20/2023 | 08/15/2023 | 5.12         | OG     | 0.400 | 0.268 | 0.150 | 0.030 | 0.042 | 0.050 | 94.00%            | -                                     | AHD     |
| 1109           | -                 | VEN RAY CONSTRUCTION CORPORATION              | 18310        | L   | AAA      | LA  | GE   | 23KH0015 - Preventive Maintenance -Secondary Roads - CDO-Airport-Bukidnon Rd - K1460 + 000 - K1461 + 933, K1462 + 488 - K1462 + 800                                                                                                                                                                                                                         | Cagayan de Oro               | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 24.500          | 180       | 02/06/2023 | 08/04/2023 | -4.96        | OG     | 0.395 | 0.280 | 0.100 | 0.030 | 0.047 | 0.033 | 88.50%            | -                                     | DEL     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                       | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                            |                                                        | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|---------------------------------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                           |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                               | LOCATION                                               |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1110           | -                 | VEN RAY CONSTRUCTION CORPORATION                                          | 18310        | L   | AAA      | MA  | GE   | 23KH0017 - Construction of Cagayan de Oro Drainage System, Lumbia Road, Outfall at Taguanao Bridge                                                                                                                                                                                 | Cagayan de Oro City                                    | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 71.723          | 218       | 02/06/2023 | 09/11/2023 | 20.45        | OG     | 0.384 | 0.267 | 0.150 | 0.030 | 0.042 | 0.050 | 90.60%            | -                                     | AHD     |
| 1111           | -                 | VEN RAY CONSTRUCTION CORPORATION                                          | 18310        | L   | AAA      | LA  | GE   | 23KC0009 - Road Widening along CDO City - Dominorog - Camp Kibaritan Rd. - K1471+024 - K1472+455                                                                                                                                                                                   | Talakag, Bukidnon                                      | 06/22/2023         | 1st          | Bukidnon 3rd District Engineering Office            | LF             | 64.954          | 435       | 03/10/2023 | 05/17/2024 | 18.66        | OG     | 0.399 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 91.40%            | -                                     | AHD     |
| 1112           | -                 | VEN RAY CONSTRUCTION CORPORATION                                          | 18310        | L   | AAA      | LA  | GE   | 23KC0010 - Road Widening along Jct. Sh - Manolo Fortich - Libona - Indahag R. - K1458+463 - K1459+340                                                                                                                                                                              | Manolo Fortich, Bukidnon                               | 06/22/2023         | 1st          | Bukidnon 3rd District Engineering Office            | LF             | 41.944          | 290       | 02/27/2023 | 12/13/2023 | 32.21        | OG     | 0.397 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 91.20%            | -                                     | AHD     |
| 1113           | -                 | VEN RAY CONSTRUCTION CORPORATION                                          | 18310        | L   | AAA      | LA  | GE   | 22KC0006 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along CDO City - Dominorog - Camp Kibaritan Rd. - K1468+000 - K1468+150                                                                                                        | Talakag, Bukidnon                                      | 06/22/2023         | 3rd/Final    | Bukidnon 3rd District Engineering Office            | LF             | 72.375          | 380       | 03/24/2022 | 04/07/2023 | 0.03         | C      | 0.499 | 0.133 | 0.300 |       |       |       | 93.20%            | 95.54% Very Satisfactory              | AHD     |
| 1114           | -                 | VEN RAY CONSTRUCTION CORPORATION                                          | 18310        | L   | AAA      | MB  | GE   | 22KC0044 - Construction of Flood Control Structure along CDO City - Dominorog - Camp Kibaritan Rd. (Upstream and Downstream of Taluban bridge, Phase II)                                                                                                                           | Talakag, Bukidnon                                      | 06/22/2023         | 3rd/Final    | Bukidnon 3rd District Engineering Office            | LF             | 96.500          | 428       | 04/11/2022 | 06/12/2023 | 0.00         | C      | 0.487 | 0.133 | 0.300 |       |       |       | 92.00%            | 93.11% Very Satisfactory              | ONS     |
| 1115           | -                 | VEN RAY CONSTRUCTION CORPORATION                                          | 18310        | L   | AAA      | LA  | GE   | 23KC0048 - Road Widening along CDO City - Dominorog - Camp Kibaritan Rd. - K1477+243 - K1477+740                                                                                                                                                                                   | Talakag, Bukidnon                                      | 06/22/2023         | 1st          | Bukidnon 3rd District Engineering Office            | LF             | 25.769          | 216       | 02/27/2023 | 09/30/2023 | 3.25         | OG     | 0.388 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 90.30%            | -                                     | AHD     |
| 1116           | -                 | VENRAY CONSTRUCTION CORPORATION                                           | 18310        | L   | AAA      | LA  | GE   | 23HN0002 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads - Cebu North Hagnaya Wharf Rd - K0008+358 - K0008+953, K0009+205 - K0010+000, K0010+694 - K0011+141                                            | Mandaue City, Cebu                                     | 06/23/2023         | 1st          | Cebu 6th DEO                                        | LF             | 91.582          | 193       | 05/11/2023 | 11/19/2023 | 42.17        | OG     | 0.384 | 0.240 | 0.150 | 0.030 | 0.028 | 0.050 | 88.20%            | -                                     | AHD     |
| 1117           | -                 | VENRAY CONSTRUCTION CORPORATION                                           | 18310        | L   | AAA      | MA  | GE   | 23HF0040 - Construction of Flood Mitigation Structure at Guinabasan River, Section 1: Sta. 0+000.00 - Sta. 0+280.00, Section 2: Sta. 1+840.00 - Sta. 2+277.00                                                                                                                      | Barangay Sta. Lucia - Barangay Tubigan, Asturias, Cebu | 06/21/2023         | 1st          | Cebu 3rd DEO                                        | LF             | 77.134          | 272       | 03/02/2023 | 11/28/2023 | 1.72         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.056 | 0.050 | 92.60%            | -                                     | AHD     |
| 1118           | -                 | VENRAY CONSTRUCTION CORPORATION                                           | 18310        | L   | AAA      | LA  | GE   | 23H00004 - Convergence and Special Support Program, Construction/Improvement of Access Road Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Cogon-Provincial Road (Guimbal-Dapdap-Tag-ubi) Leading to Tourist Destinations at Mystical Rock | Compostela, Cebu                                       | 06/23/2023         | 1st          | Regional Office No. VII                             | LF             | 67.550          | 251       | 03/03/2023 | 11/08/2023 | -0.37        | OG     | 0.396 | 0.297 | 0.146 | 0.030 | 0.047 | 0.033 | 94.90%            | -                                     | DEL     |
| 1119           | 787               | VENUS ENGINEERING AND CONSTRUCTION                                        | 33614        | L   | D        | SB  | GE   | 23ID0010 - Rehabilitation of Road, Barangay Cogon - Barangay Caabangan                                                                                                                                                                                                             | La Paz, Leyte                                          | 06/21/2023         | 1st          | Leyte 2nd DEO                                       | LF             | 9.733           | 78        | 04/12/2023 | 06/28/2023 | 0.00         | OG     | 0.389 | 0.240 | 0.150 | 0.030 | 0.033 | 0.050 | 89.20%            | -                                     | ONS     |
| 1120           | 788               | VERTICAL BUILDERS / DEDASE CONSTRUCTION SERVICES (Joint Venture)          | JV-21-6569   | L   | A        | MA  | GB   | 22MG0038 - Construction of Two-Storey DEO Building of DPWH South Cotabato 2nd DEO, Alunan Avenue                                                                                                                                                                                   | Koronadal City, South Cotabato                         | 06/29/2023         | 3rd/Final    | South Cotabato 2nd DEO                              | LF             | 49.000          | 273       | 02/24/2022 | 11/23/2022 | 0.00         | C      | 0.500 | 0.162 | 0.300 |       |       |       | 96.20%            | 92.32% Very Satisfactory              | ONS     |
| 1121           | 789               | VF CONSTRUCTION                                                           | 10048        | L   | B        | MA  | GE   | 22CB0022 - Construction/Upgrading/Rehabilitation of Drainage along Nationals Roads-Secondary Roads Roman Expressway K0120+000-K0120+665, K0120+942-K0121+150                                                                                                                       | Bataan 2nd District                                    | 05/09/2023         | 4th/Final    | Bataan 2nd DEO                                      | LF             | 29.400          | 393       | 02/24/2022 | 03/23/2023 | 0.00         | C      | 0.488 | 0.133 | 0.300 | -     | -     | -     | 92.10%            | 92.00% Very Satisfactory              | ONS     |
| 1122           | -                 | VF CONSTRUCTION                                                           | 10048        | L   | B        | MA  | GB   | 22CB0089 - Rehabilitation of Mariveles District Hospital                                                                                                                                                                                                                           | Mariveles, Bataan                                      | 05/09/2023         | 1st          | Bataan 2nd DEO                                      | LF             | 49.500          | 418       | 05/26/2022 | 07/17/2023 | 18.16        | OG     | 0.399 | 0.240 | 0.150 | 0.024 | 0.033 | 0.050 | 89.60%            | -                                     | AHD     |
| 1123           | 790               | VFL BUILDERS                                                              | 43435        | L   | D        | SB  | GB   | 22DK0192 - Local Program - Basic Education Facilities - School Buildings - Construction of Two (2) Storey Six (6) Classroom, Dapdap Integrated School                                                                                                                              | Tayabas, Quezon                                        | 05/10/2023         | 2nd          | Quezon 1st District Engineering Office              | LF             | 19.642          | 177       | 01/13/2023 | 07/08/2023 | 2.38         | OG     | 0.391 | 0.269 | 0.150 | 0.030 | 0.070 | 0.050 | 96.00%            | -                                     | AHD     |
| 1124           | 791               | WHITS D.G. BUILDERS & ENTERPRISES / JFR CONSTRUCTION INC. (Joint Venture) | JV-22-9087   | L   | B        | MA  | GE   | 23IK0025 - Off Carriageway Improvement - Paving Shoulders. Basey - Marabut - Pinamintinan, K0909+(-784) - K0909+000, K0932+000 to K0933+000, K0933+175 - K0933+211, K0933+451 - K0934+000, K0935+000 - K0936+000, K0938+000 - K0939+000                                            | Basey, Samar                                           | 06/28/2023         | 1st          | Samar 2nd DEO                                       | LF             | 46.493          | 184       | 02/11/2023 | 08/13/2023 | 0.16         | OG     | 0.390 | 0.300 | 0.150 | 0.030 | 0.028 | 0.050 | 94.80%            | -                                     | AHD     |
| 1125           | 792               | VICENTE T. LAO CONSTRUCTION                                               | 07040        | L   | AAA      | LB  | GE   | 23LB0064 - Preventive Maintenance - Asphalt Overlay - Davao Cotabato Road (Davao City - Jct. Digos Section) - K1514+850 - K1516+200, K1518+620 - K1518+771                                                                                                                         | Davao City                                             | 06/26/2023         | 1st          | Davao City 1st DEO                                  | LF             | 95.246          | 124       | 05/15/2023 | 09/15/2023 | 70.43        | OG     | 0.395 | 0.240 | 0.150 | 0.030 | 0.047 | 0.050 | 91.20%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                    | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                         |                                                             | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                                       | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|--------------------|--------------|-----------------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                        |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                            | LOCATION                                                    |                    |              |                                                     |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1126           | -                 | VICENTE T. LAO CONSTRUCTION                                                            | 07040        | L   | AAA      | LB  | GE   | 23KH0027 - Installation of Road Safety Devices (Solar Studs for Carriageway Separator and Edges) along - CDO-Airport-Bukidnon Rd - K1440 + (-140) - K1453 + 033                                                                                                 | Cagayan de Oro City                                         | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 94.067          | 175       | 03/23/2023 | 09/13/2023 | 30.27        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 1127           | -                 | VICENTE T. LAO CONSTRUCTION                                                            | 07040        | L   | AAA      | LB  | GE   | 23KH0028 - Installation of Road Safety Devices (Solar Studs for Carriageway Separator and Edges) along - CDO-Airport-Bukidnon Rd - K1453 + 033 - K1466 + 262                                                                                                    | Cagayan de Oro City                                         | 06/23/2023         | 1st          | Cagayan de Oro City 1st District Engineering Office | LF             | 94.580          | 175       | 03/23/2023 | 09/13/2023 | 2.47         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 91.20%            | -                                     | AHD     |
| 1128           | -                 | VICENTE T. LAO CONSTRUCTION                                                            | 07040        | L   | AAA      | LB  | GE   | 23KB0119 - Construction of Jct. DCK Rd. - Maraymaray Road                                                                                                                                                                                                       | Don Carlos, Bukidnon                                        | 06/22/2023         | 1st          | Bukidnon 2nd District Engineering Office            | LF             | 48.507          | 240       | 05/18/2023 | 01/12/2024 | 29.54        | OG     | 0.395 | 0.240 | 0.150 | 0.024 | 0.042 | 0.050 | 90.10%            | -                                     | AHD     |
| 1129           | -                 | VICENTE T. LAO CONSTRUCTION                                                            | 07040        | L   | AAA      | LB  | GE   | 23KK0105 - Construction of Revetment at Buko Bridge (Abutment A & B)                                                                                                                                                                                            | Kinoguitan, Misamis Oriental                                | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office    | LF             | 71.655          | 261       | 04/23/2023 | 01/08/2024 | 21.10        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.050 | 0.050 | 91.40%            | -                                     | AHD     |
| 1130           | -                 | VICENTE T. LAO CONSTRUCTION                                                            | 07040        | L   | AAA      | LB  | GE   | 23KK0103 - Construction of Revetment at Binitinan Bridge (abutment A&B)                                                                                                                                                                                         | Brgy. Binitinan, Balingasag, Misamis Oriental               | 06/21/2023         | 1st          | Misamis Oriental 1st District Engineering Office    | LF             | 71.653          | 261       | 04/23/2023 | 01/08/2024 | 28.30        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.051 | 0.050 | 91.50%            | -                                     | AHD     |
| 1131           | 793               | VICMAR CONSTRUCTION, INC.                                                              | 28997        | L   | AAA      | MA  | GE   | 23DE0019 - O02: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure at Barangay San Isidro (Section 2)           | Batangas City                                               | 05/09/2023         | 1st          | Batangas 2nd District Engineering Office            | LF             | 38.016          | 201       | 02/08/2023 | 08/27/2023 | 1.23         | OG     | 0.396 | 0.286 | 0.150 | 0.030 | 0.047 | 0.050 | 95.90%            | -                                     | AHD     |
| 1132           | -                 | VICMAR CONSTRUCTION, INC.                                                              | 28997        | L   | AAA      | MA  | GE   | 23DE0018 - O02: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure at Barangay San Isidro (Section 1)           | Batangas City                                               | 05/09/2023         | 1st          | Batangas 2nd District Engineering Office            | LF             | 38.018          | 201       | 02/08/2023 | 08/27/2023 | 1.02         | OG     | 0.400 | 0.286 | 0.150 | 0.030 | 0.047 | 0.050 | 96.30%            | -                                     | AHD     |
| 1133           | 794               | VICMAR CONSTRUCTION, INC. / FRANDEL CONSTRUCTION AND DEVELOPMENT CORP. (Joint Venture) | JV-22-8573   | L   | AAA      | MA  | GE   | 23DD0070 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Revetment along La | Barangay Pocol, San Juan, Batangas                          | 05/10/2023         | 1st          | Batangas 4th District Engineering Office            | LF             | 76.235          | 256       | 02/13/2023 | 10/26/2023 | 1.12         | OG     | 0.400 | 0.298 | 0.150 | 0.030 | 0.028 | 0.050 | 95.60%            | -                                     | AHD     |
| 1134           | 795               | VICTORIANO C. LIM CONSTRUCTION CORPORATION                                             | 25318        | L   | AA       | MA  | GE   | 23KL0027 - Construction of Concrete Road - Road in Dinugon connecting PHIVIDE Industrial Site                                                                                                                                                                   | Sta. Ana, Tagoloan, Misamis Oriental                        | 06/20/2023         | 1st          | Misamis Oriental 2nd District Engineering Office    | LF             | 32.340          | 196       | 06/20/2023 | 01/01/2024 | 19.42        | OG     | 0.390 | 0.255 | 0.150 | 0.030 | 0.042 | 0.050 | 90.00%            | -                                     | AHD     |
| 1135           | -                 | VICTORIANO C. LIM CONSTRUCTION CORPORATION                                             | 25318        | L   | AA       | MA  | GE   | 23KC0032 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Sayre Highway - K1464+200 - K1464+225                                                                                                                          | Manolo Fortich, Bukidnon                                    | 06/22/2023         | 1st          | Bukidnon 3rd District Engineering Office            | LF             | 31.738          | 312       | 03/10/2023 | 01/15/2024 | 19.10        | OG     | 0.400 | 0.240 | 0.150 | 0.024 | 0.033 | 0.050 | 89.70%            | -                                     | AHD     |
| 1136           | 796               | VIGUZ CONSTRUCTION CORPORATION / DC BROS BUILDERS AND TRADING (Joint Venture)          | JV-22-8021   | L   | A        | MA  | GE   | 22IG0066- Asset Preservation- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide- Primary Roads- Tacloban- Baybay- South Road, K0987+498- K0987+578, K0990+483- K0990+589                                                         | Brgy. Villa, Solidaridad & Brgy. Mailhi, Baybay City, Leyte | 06/27/2023         | 2nd          | Leyte 5th DEO                                       | LF             | 95.391          | 354       | 07/12/2022 | 06/30/2023 | -2.91        | OG     | 0.400 | 0.240 | 0.121 | 0.030 | 0.042 | 0.033 | 86.60%            | -                                     | DEL     |
| 1137           | 797               | VIKING CONSTRUCTION AND SUPPLIES / NORTHLANDER CONSTRUCTION (Joint Venture)            | JV-22-8708   | L   | AAA      | MA  | GE   | 23AA0112 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Mitigation Structures along Padsan River going Downstream Right Side, Brgy. Talingaan (Phase I)            | Laoag City, Ilocos Norte                                    | 06/23/2023         | 1st          | Ilocos Norte 1st DEO                                | LF             | 80.748          | 247       | 03/13/2023 | 11/14/2023 | 9.93         | OG     | 0.400 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 98.10%            | -                                     | AHD     |
| 1138           | 798               | VILLAR GENERAL CONSTRUCTION AND SUPPLIES                                               | 22540        | L   | B        | MA  | GE   | 23AD0042 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sta. Maria River Control, Barangay Nagpanaanan - Subadi Norte - Subadi Sur                                                                            | Burgos, Ilocos Sur                                          | 06/20/2023         | 1st          | Ilocos Sur 2nd DEO                                  | LF             | 48.999          | 147       | 03/29/2023 | 08/22/2023 | 5.47         | OG     | 0.400 | 0.299 | 0.150 | 0.030 | 0.051 | 0.050 | 98.00%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                                               |                                         | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|----------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                                                  | LOCATION                                |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1139           | -                 | VILLAR GENERAL CONSTRUCTION AND SUPPLIES                                         | 22540        | L   | B        | MB  | GE   | 23AD0044 - Construction of Poblacion Sur River Control, Barangay Poblacion Sur                                                                                                                                                                                                                                                                                        | Salcedo, Ilocos Sur                     | 06/20/2023         | 1st          | Ilocos Sur 2nd DEO                     | LF             | 29.400          | 158       | 03/22/2023 | 08/26/2023 | 1.48         | OG     | 0.354 | 0.300 | 0.150 | 0.030 | 0.051 | 0.050 | 93.50%            | -                                     | AHD     |
| 1140           | 799               | VIRGIN BUILDERS CONSTRUCTION                                                     | 36201        | L   | B        | MA  | GE   | 23GH0057 - Construction of Concrete Road - Balasan Diversion Road                                                                                                                                                                                                                                                                                                     | Balasan, Iloilo                         | 06/22/2023         | 1st          | Iloilo 3rd DEO                         | LF             | 48.021          | 160       | 02/17/2023 | 07/26/2023 | 0.13         | OG     | 0.392 | 0.241 | 0.150 | 0.030 | 0.047 | 0.050 | 91.00%            | -                                     | AHD     |
| 1141           | 800               | VITES CONSTRUCTION & DEVELOPMENT CORPORATION                                     | 09444        | L   | A        | MA  | GB   | 22OH0056 - Convergence and Special Support Program/ Basic Infrastructure Program (BIP) / Multi-Purpose Buildings/ Facilities to Support Social Services - Rehabilitation of Multi-Purpose Building (Phase II), Barangay 197, Zone 20 and its Vicinity                                                                                                                 | Pasay City                              | 06/27/2023         | 2nd/Final    | South Manila DEO                       | LF             | 14.699          | 255       | 03/07/2022 | 11/16/2022 | 0.00         | C      | 0.496 | 0.178 | 0.300 |       |       |       | 97.40%            | 89.42% Very Satisfactory              | ONS     |
| 1142           | 801               | VSP STRUCTURE VENTURES CORP.                                                     | 05765        | L   | AA       | MA  | GE   | 23HI0003 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cotcot River                                                                                                                                                                                                                                                    | Liloan, Cebu                            | 06/20/2023         | 1st          | Cebu 5th DEO                           | LF             | 48.953          | 210       | 01/30/2023 | 08/27/2023 | 21.24        | OG     | 0.391 | 0.276 | 0.150 | 0.030 | 0.056 | 0.050 | 95.30%            | -                                     | AHD     |
| 1143           | -                 | VSP STRUCTURE VENTURES CORP.                                                     | 05765        | L   | AA       | MA  | GE   | 23HI0001 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cotcot River                                                                                                                                                                                                                                                    | Compostela, Cebu                        | 06/20/2023         | 1st          | Cebu 5th DEO                           | LF             | 48.949          | 210       | 01/30/2023 | 08/27/2023 | 27.26        | OG     | 0.390 | 0.268 | 0.150 | 0.030 | 0.056 | 0.050 | 94.40%            | -                                     | AHD     |
| 1144           | 802               | VUC HIGHLAND DEVELOPERS, INC.                                                    | 07918        | L   | A        | MB  | GE   | 23PB0015 - Convergence and Special Support Program - Construction/Improvement of Access Roads Leding to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT), Maduang-Dagara-Maragat-Abra Boundary in Support to Blacksmithing, Handicraft, Furniture and High Value Crops and Coffee Industries | Kabugao, Apayao                         | 06/02/2023         | 1st          | Apayao 1st DEO                         | LF             | 65.523          | 224       | 02/12/2023 | 09/23/2023 | 10.82        | OG     | 0.394 | 0.291 | 0.150 | 0.030 | 0.042 | 0.050 | 95.70%            | -                                     | AHD     |
| 1145           | 803               | W.D. NAVARRO CONSTRUCTION CO.                                                    | 14327        | L   | A        | MA  | GE   | 23CL0051 - Construction of Flood Control Structures at Pamantawan River, Phase IV, (PMS ID No. P00725697LZ-CW1)                                                                                                                                                                                                                                                       | San Miguel, San Antonio, Zambales       | 05/11/2023         | 1st          | Zambales 1st DEO                       | LF             | 94.569          | 330       | 02/22/2023 | 01/17/2024 | 16.27        | OG     | 0.380 | 0.240 | 0.150 | 0.030 | 0.042 | 0.050 | 89.20%            | -                                     | AHD     |
| 1146           | 804               | W.J. CONSTRUCTION                                                                | 19497        | L   | A        | MA  | GE   | 22DK0139 - 21BC0078 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Jct MSR Calumpang - Tayabas Road leading to Minor Basilica o                                                                                                        | Tayabas, Quezon                         | 05/10/2023         | 2nd/Final    | Quezon 1st District Engineering Office | LF             | 72.375          | 302       | 05/31/2022 | 03/28/2023 | 0.00         | C      | 0.489 | 0.144 | 0.300 |       |       |       | 93.30%            | 87.12% Satisfactory                   | ONS     |
| 1147           | -                 | W.J. CONSTRUCTION                                                                | 19497        | L   | A        | MA  | GB   | 22DK0191 - Local Program - Basic Education Facilities - School Buildings - Construction of One (1) Storey Four (4) Classroom, Caldong Resettlement Elementary School                                                                                                                                                                                                  | Sampaloc, Quezon                        | 05/10/2023         | 2nd/Final    | Quezon 1st District Engineering Office | LF             | 11.711          | 120       | 01/13/2023 | 05/12/2023 | 3.33         | C      | 0.486 | 0.178 | 0.300 |       |       |       | 96.40%            | 92.62% Very Satisfactory              | AHD     |
| 1148           | 805               | W.J.P. CONSTRUCTION AND SUPPLY                                                   | 23192        | L   | B        | MA  | GE   | 23AI0061 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads- Secondary Roads- Villasis-Malasiqui- Sn Carlos Rd, K0176+000- K0177+035                                                                                                                                                                                                                  | Pangasinan                              | 06/20/2023         | 1st          | Pangasinan 3rd DEO                     | LF             | 39.139          | 240       | 02/13/2023 | 10/10/2023 | 38.24        | OG     | 0.388 | 0.300 | 0.150 | 0.030 | 0.045 | 0.050 | 96.30%            | -                                     | AHD     |
| 1149           | 806               | W.J.P. CONSTRUCTION AND SUPPLY / R.G.TABIN CONSTRUCTION & SUPPLY (Joint Venture) | JV-22-8443   | L   | B        | MA  | GE   | 23AI0023 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads, Carmen Jct. - Manat Road, K0177+630 to K0179+953                                                                                                                                                                                                                       | Pangasinan                              | 06/20/2023         | 1st          | Pangasinan 3rd DEO                     | LF             | 47.707          | 285       | 02/10/2023 | 11/21/2023 | 34.29        | OG     | 0.394 | 0.300 | 0.150 | 0.030 | 0.056 | 0.050 | 98.00%            | -                                     | AHD     |
| 1150           | 807               | WAWAO BUILDERS                                                                   | 46535        | L   | B        | MA  | GE   | 23OF0022 - Construction of Flood Control Structure and Tributaries along Culliat Creek, Barangay Project 6                                                                                                                                                                                                                                                            | Quezon City                             | 06/21/2023         | 1st          | Quezon City 1st DEO                    | LF             | 48.022          | 300       | 02/13/2023 | 12/09/2023 | 24.96        | OG     | 0.380 | 0.273 | 0.150 | 0.030 | 0.047 | 0.050 | 93.00%            | -                                     | AHD     |
| 1151           | -                 | WAWAO BUILDERS                                                                   | 46535        | L   | B        | MA  | GE   | 22DO0034 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM (CSP) - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Slope Protection along Ramos Creek at Sitio Campanario                                                                                                                     | Barangay Pagkalinawan, Jala-Jala, Rizal | 05/12/2023         | 3rd/Final    | Rizal 2nd District Engineering Office  | LF             | 49.500          | 396       | 02/15/2022 | 03/17/2023 | 0.00         | C      | 0.481 | 0.139 | 0.300 |       |       |       | 92.00%            | 92.12% Very Satisfactory              | ONS     |
| 1152           | 808               | WAY MAKER GENERAL CONTRACTOR OPC                                                 | 52351        | L   | AAA      | SB  | GE   | 23DP0041 - C SSP- Basic Infrastructure Program - Access Roads and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities - Rehabilitation of Road in Barangay San Roque, San Roque                                                                                                                                                 | Victoria, Laguna                        | 05/09/2023         | 1st/Final    | Laguna 3rd District Engineering Office | LF             | 4.944           | 55        | 01/27/2023 | 03/22/2023 | 15.00        | C      | 0.495 | 0.138 | 0.300 |       |       |       | 93.30%            | 93.30% Very Satisfactory              | AHD     |
| 1153           | 809               | WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP.                                    | 34778        | L   | AA       | MA  | GE   | 22DJ0126 - O02: Protect Lives and Properties Against Major Floods, Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection along Lagnas River (Downstream - Package 2)                                                                                                              | Sariaya, Quezon                         | 05/11/2023         | 1st          | Quezon 2nd District Engineering Office | LF             | 96.500          | 360       | 06/13/2022 | 06/07/2023 | 20.81        | OG     | 0.315 | 0.300 | 0.150 | 0.030 | 0.070 | 0.050 | 91.50%            | -                                     | AHD     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                                                                                                | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                               |                            | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                          | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------------------------------------------------------------------------|--------------|-----|----------|-----|------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|--------------------|--------------|----------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                                                                                    |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                  | LOCATION                   |                    |              |                                        |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1154           | -                 | WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP.                                                                      | 34778        | L   | AAA      | LB  | GE   | 22DM0109 - Sipag - Access Road and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities - Rehabilitation of Road with Slips, Slope Collapse and Landslide at Brgy. Kinagunan                                                                                     | Agdangan, Quezon           | 05/12/2023         | 1st          | Quezon 3rd District Engineering Office | LF             | 96.500          | 385       | 05/26/2022 | 06/14/2023 | -4.03        | OG     | 0.389 | 0.270 | 0.110 | 0.030 | 0.056 | 0.033 | 88.80%            | -                                     | DEL     |
| 1155           | 810               | WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. / ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED (Joint Venture) | JV-21-5724   | L   | AA       | MA  | GE   | 22DM0008 - Construction of Flood Control Structure along Catanaunan River, (Sta. 2+000 - Sta. 2+375 left side)                                                                                                                                                                                        | Catanaunan, Quezon         | 05/12/2023         | 1st          | Quezon 3rd District Engineering Office | LF             | 68.515          | 460       | 02/16/2022 | 05/21/2023 | 0.01         | OG     | 0.391 | 0.285 | 0.150 | 0.030 | 0.061 | 0.050 | 96.70%            | -                                     | AHD     |
| 1156           | 811               | WBUILD CONSTRUCTION CORPORATION                                                                                    | 16375        | L   | A        | MB  | GE   | 22J00072 - Construction of By-Pass and Diversion Roads - Zamboanga City By-Pass Road (West Coast Section), Phase II, Zamboanga City Sta. 1972+980.00-Sta. 1973+405.89, Sta. 1974+080.00-Sta. 1975+900.00, Sta. 1983+676.5-Sta. 1983+900.00, Sta. 1984+274.14-Sta. 1984+384.10 Net Length: 2,579.35 lm | Zamboanga City             | 06/23/2023         | 2nd/Final    | Regional Office No. IX                 | LF             | 94.385          | 467       | 03/21/2022 | 6/30/23    | 1.03         | C      | 0.493 | 0.153 | 0.300 |       |       |       | 94.60%            | 93.16% Very Satisfactory              | AHD     |
| 1157           | 812               | WEARR ENTERPRISES & DEVELOPMENT CORP.                                                                              | 14123        | L   | A        | MB  | GE   | 22FA0059 - Cluster 18 - Rehabilitation of Soa River Control Structure (Upstream - Right side) & (Upstream)                                                                                                                                                                                            | Malinao, Albay             | 05/09/2023         | 2nd/Final    | Albay 1st DEO                          | LF             | 88.200          | 299       | 09/05/2022 | 06/30/2023 | 4.28         | C      | 0.487 | 0.138 | 0.300 | -     | -     | -     | 92.50%            | 93.94% Very Satisfactory              | AHD     |
| 1158           | 813               | WELEX CONSTRUCTION, INCORPORATED                                                                                   | 9323         | L   | AAA      | LB  | GE   | 23FN0016 - CSSP: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Bank Protection Structure along Bicol River, Ombao Polpog Section, Sta.29+740.00 - Sta.30+037.00                           | Bula, Camarines Sur        | 05/10/2023         | 1st          | Camarines Sur 5th DEO                  | LF             | 96.386          | 295       | 02/17/2023 | 12/08/2023 | 55.50        | OG     | 0.398 | 0.249 | 0.150 | 0.030 | 0.051 | 0.050 | 92.80%            | -                                     | AHD     |
| 1159           | 814               | WENKON CONSTRUCTION SERVICES                                                                                       | 50471        | L   | C        | SB  | GE   | 23JA0014 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure at Busungan River                                                                                                                                                   | Sinubong, Zamboanga City   | 06/19/2023         | 1st          | Zamboanga City DEO                     | LF             | 29.218          | 262       | 02/16/2023 | 11/04/2023 | 25.48        | OG     | 0.398 | 0.298 | 0.150 | 0.030 | 0.028 | 0.050 | 95.40%            | -                                     | AHD     |
| 1160           | 815               | WESTMIN ENTERPRISES & CONSTRUCTION SERVICES                                                                        | 20989        | L   | A        | MA  | GE   | 22JD0010 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Dipolog - Oroquite National Road K1818+535 - K1818+672, K1819+000 - K1819+330, K1819+345 - K1820+144, K1823+000 - K1824+000, K1826+485 - K1826+531, K1826+592 - K1826+695, K1826+1000- K1827+064, K1828+000- K1828+967.5    | Zamboanga del Norte        | 06/23/2023         | 2nd/Final    | Zamboanga del Norte 1st DEO            | LF             | 52.109          | 372       | 05/30/2022 | 05/06/2023 | 0.00         | C      | 0.492 | 0.151 | 0.300 |       |       |       | 94.30%            | 92.80% Very Satisfactory              | ONS     |
| 1161           | 816               | WG&J CONSTRUCTION                                                                                                  | 26257        | L   | B        | SB  | GB   | 23PJ0029 - National Building Program - Construction (Completion) of Ifugao 2nd District Engineering Office Employee's Quarter, Talite                                                                                                                                                                 | Aguinaldo, Ifugao          | 06/03/2023         | 1st          | Ifugao 2nd DEO                         | LF             | 14.519          | 120       | 02/23/2023 | 06/22/2023 | 0.04         | OG     | 0.396 | 0.300 | 0.150 | 0.030 | 0.054 | 0.050 | 98.00%            | -                                     | AHD     |
| 1162           | 817               | WILKINSON CONSTRUCTION                                                                                             | 21422        | L   | A        | MA  | GE   | 23GL0009: Off-Carriageway Improvement: Paving Of Shoulders - Isabela- Libas Negros Occ. Bdry Rd - K0094 + 182 - K0095 + 359                                                                                                                                                                           | Isabela, Negros Occidental | 06/25/2023         | 1st          | Negros Occidental 2nd DEO              | LF             | 20.932          | 167       | 02/15/2023 | 07/31/2023 | 8.27         | OG     | 0.398 | 0.219 | 0.150 | 0.030 | 0.051 | 0.050 | 89.80%            | -                                     | AHD     |
| 1163           | 818               | WINCES CONSTRUCTION & SUPPLY                                                                                       | 32341        | L   | B        | MA  | GE   | 23GH0052 - Road Widening – along Iloilo East Coast Capiz Road (S00228PN) K0234 000 - K0234766                                                                                                                                                                                                         | Ajuy, Iloilo               | 06/22/2023         | 1st          | Iloilo 3rd DEO                         | LF             | 32.178          | 183       | 03/28/2023 | 09/26/2023 | 35.98        | OG     | 0.396 | 0.242 | 0.150 | 0.030 | 0.033 | 0.050 | 90.10%            | -                                     | AHD     |
| 1164           | 819               | WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION                                                             | 21921        | L   | AAA      | MA  | GE   | 22CE0168-Asset Preservation Program-Rehabilitation/Reconstruction of Road with Slips, Slope Collapse and Landslide-Tertiary Roads, Jct. Pinagpanaan-Rizal-Pantabangan Road, K0164+300 to K0164+350 and K0164+557 to K0164+870                                                                         | Pantabangan, Nueva Ecija   | 05/09/2023         | 2nd          | Nueva Ecija 1st DEO                    | LF             | 94.570          | 441       | 03/28/2022 | 06/11/2023 | 0.00         | OG     | 0.395 | 0.300 | 0.150 | 0.030 | 0.051 | 0.033 | 95.90%            | -                                     | ONS     |
| 1165           | 820               | WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES INC.                                                                    | 42829        | L   | A        | SB  | GB   | 22MF0060-Construction of Multi-Purpose Building at Provincial Government Site, Brgy. Kalawag II                                                                                                                                                                                                       | Isulan, Sultan Kudarat     | 06/21/2023         | 2nd/Final    | Sultan Kudarat 1st DEO                 | LF             | 19.736          | 292       | 06/08/2022 | 03/26/2023 | 0.80         | C      | 0.500 | 0.156 | 0.300 |       |       |       | 95.60%            | 93.10% Very Satisfactory              | AHD     |
| 1166           | 821               | WTG CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                       | 07494        | L   | AAA      | LB  | GE   | 22H00044 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, N. Bacalso Avenue (Cebu South Road) - K0091+000 - K0093+000, K0114+472 - K0117+000, K0117+060 - K0120+000                                     | Alcoy, Cebu                | 05/30/2023         | 2nd/Final    | Regional Office No. VII                | LF             | 147.645         | 355       | 06/02/2022 | 05/22/2023 | 0.00         | C      | 0.500 | 0.133 | 0.300 | -     | -     | -     | 93.30%            | 91.98% Very Satisfactory              | ONS     |

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT**  
**April to June 2023**

| No. of Project | No. of Contractor | NAME OF CONSTRUCTOR                              | LICENS E NO. | L/F | CATEGORY |     |      | PROJECT                                                                                                                                                                                                                                                                                                                                  |                                    | DATE OF EVALUATION | NO. OF VISIT | *IMPL. AGENCY                            | FUNDING SOURCE | CONTRACT        |           | DATE       |            | SLIPPAGE (%) | STATUS | WMS   | MTL   | TIME  | FAC   | ESH   | RDR   | CPES VISIT RATING | FINAL RATING/ QUALITATIVE DESCRIPTION | REMARKS |
|----------------|-------------------|--------------------------------------------------|--------------|-----|----------|-----|------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------|--------------------|--------------|------------------------------------------|----------------|-----------------|-----------|------------|------------|--------------|--------|-------|-------|-------|-------|-------|-------|-------------------|---------------------------------------|---------|
|                |                   |                                                  |              |     | PCAB     | ARC | TYPE | NAME                                                                                                                                                                                                                                                                                                                                     | LOCATION                           |                    |              |                                          |                | AMOUNT (Php, M) | DUR (C.D) | STARTED    | COMPLETION |              |        |       |       |       |       |       |       |                   |                                       |         |
| 1167           | -                 | WTG CONSTRUCTION AND DEVELOPMENT CORPORATION     | 07494        | L   | AAA      | LB  | GE   | 23HM0011 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Secondary Roads, Siquijor Circumferential Rd - K0031+000 - K0032+027                                                                                                     | Siquijor Province                  | 06/21/2023         | 1st          | Siquijor DEO                             | LF             | 39.728          | 228       | 02/15/2023 | 09/30/2023 | 23.09        | OG     | 0.392 | 0.247 | 0.150 | 0.030 | 0.033 | 0.050 | 90.20%            | -                                     | AHD     |
| 1168           | 822               | WYDERWAYS BUILDERS AND SUPPLIES                  | 42721        | L   | B        | MA  | GE   | 22DJ0057 - OO1: Ensure and Reliable National Road System, Network Development - Construction of Missing Links/New Roads, Quezon Eco-Tourism - Sariaya - Candelaria - Tiaong - San Antonio Road (Package 7)                                                                                                                               | Candelaria, Quezon                 | 05/11/2023         | 2nd/Final    | Quezon 2nd District Engineering Office   | LF             | 49.000          | 270       | 02/24/2022 | 11/20/2022 | 0.20         | C      | 0.384 | 0.138 | 0.300 |       |       |       | 82.20%            | 83.52% Satisfactory                   | AHD     |
| 1169           | 823               | XY BUILDERS                                      | 37726        | L   | B        | MA  | GE   | 23KA0120 - Constructin of Local Roads, Brgy. Kahaponan.                                                                                                                                                                                                                                                                                  | Valencia City, Bukidnon            | 06/20/2023         | 1st          | Bukidnon 1st District Engineering Office | LF             | 21.317          | 180       | 03/15/2023 | 09/10/2023 | 18.40        | OG     | 0.395 | 0.240 | 0.150 | 0.024 | 0.056 | 0.050 | 91.50%            | -                                     | AHD     |
| 1170           | 824               | YAKAL CONSTRUCTION                               | 9685         | L   | AAA      | LB  | GE   | 22IO0082- SIPAG- Access Roads and/ or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities- Construction of Bypass / Diversion Road along Brgy. Kilim- Sitio Tipay Road Junction Ormoc-Baybay-Southern Leyte Boundary Road to Buenavista Junction to Junction Tacloban - Baybay South Road, Package 5 | Baybay City, Leyte 5th LD          | 06/26/2023         | 2nd          | Regional Office No. VIII                 | LF             | 96.339          | 405       | 06/21/2022 | 07/30/2023 | -2.14        | OG     | 0.399 | 0.240 | 0.129 | 0.030 | 0.056 | 0.033 | 88.70%            | -                                     | DEL     |
| 1171           | 825               | YFL BUILDERS                                     | 41246        | L   | B        | MA  | GE   | 23ID0028 - Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads, Tertiary Roads, Jaro - Dagami - Bureauen - La Paz Road, K0942+050 - K0942+069, K0942+110 - K0942+462, K0942+491 - K0943+300                                                                                              | Jaro, Leyte                        | 06/21/2023         | 1st          | Leyte 2nd DEO                            | LF             | 18.137          | 166       | 03/09/2023 | 08/21/2023 | 9.75         | OG     | 0.391 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 89.80%            | -                                     | AHD     |
| 1172           | 826               | YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC. | 45002        | L   | AAA      | LA  | GE   | 23A00233- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers- Construction of Riverbank Protection along Agno River, Barangay Panacol, Phase II                                                                                                                                   | Aguilar, Pangasinan                | 06/22/2023         | 1st          | Regional Office No. I                    | LF             | 57.900          | 190       | 03/22/2023 | 09/27/2023 | 61.06        | OG     | 0.400 | 0.209 | 0.150 | 0.030 | 0.047 | 0.050 | 88.60%            | -                                     | AHD     |
| 1173           | 827               | YS CONSTRUCTION                                  | 11928        | L   | A        | MB  | GE   | 23HC0020-Convergence and Special Support Program-Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)-Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities- Construction of Road, Nabuad to Cambitoon                                                                     | Inabanga, Bohol                    | 05/31/2023         | 1st          | Bohol 2nd DEO                            | LF             | 47.719          | 138       | 03/02/2023 | 07/17/2023 | 43.07        | OG     | 0.385 | 0.254 | 0.150 | 0.030 | 0.042 | 0.050 | 91.10%            | -                                     | AHD     |
| 1174           | 828               | YURICH BUILDERS AND CONSTRUCTION SUPPLY          | 37064        | L   | A        | MB  | GE   | 23EG0023: Construction of Road, Barangay Cabayugan Station 00+000-00+328                                                                                                                                                                                                                                                                 | Puerto Princesa City, Palawan      | 05/25/2023         | 1st/Final    | Palawan 3rd DEO                          | LF             | 5.445           | 45        | 02/15/2023 | 03/31/2023 | 0.00         | C      | 0.489 | 0.200 | 0.300 |       |       |       | 98.90%            | 98.90% Outstanding                    | ONS     |
| 1175           | 829               | YZK BUILDERS                                     | 38980        | L   | B        | MA  | GE   | 23BG0002: OO2: Protect Lives and Properties Againsta Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Pinacananan River Flood Control Project                                                                       | Brgy. Binatug, San Marino, Isabela | 06/01/2023         | 1st          | Isabela 3rd DEO                          | LF             | 48.266          | 219       | 03/08/2023 | 10/12/2023 | 77.54        | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.70%            | -                                     | AHD     |
| 1176           | 830               | ZLREJ TRADING AND CONSTRUCTION CORP.             | 49171        | L   | A        | SB  | GE   | 23HB0031 - Organizational Outcome 1: Ensure Safe and Reliable National Road System Bridge Program Retrofitting/Strengthening of Permanent Bridges Dahili Br. (B00096BH) along Jct Dat-an - Carmen - Sierra Bullones - Pilar - Alicia Rd K0084+942.00                                                                                     | Alicia, Bohol                      | 05/31/2023         | 1st          | Bohol 3rd DEO                            | LF             | 14.700          | 111       | 03/10/2023 | 06/28/2023 | 2.48         | OG     | 0.400 | 0.240 | 0.150 | 0.030 | 0.037 | 0.050 | 90.70%            | -                                     | AHD     |
| 1177           | 831               | ZMS CONST. & DEV. CORP.                          | 10471        | L   | AA       | LA  | GE   | 23JE0046- Construction of By-Pass and Diversion Roads NRJ Poblacion Tambulig- Tungawan-Kausawagn Road                                                                                                                                                                                                                                    | Tambulig, Zamboanga del Sur        | 05/04/2023         | 1st          | Zamboanga del Sur 1st DEO                | LF             | 19.181          | 155       | 03/13/2023 | 08/14/2023 | 4.82         | OG     | 0.334 | 0.240 | 0.150 | 0.030 | 0.045 | 0.050 | 84.90%            | -                                     | AHD     |
| 1178           | -                 | ZMS CONST. & DEV. CORP.                          | 10471        | L   | AA       | LA  | GE   | 23JE0001- Construction of By-Pass Road and Diversion Roads NRJ Bobongan- Sapa Anding- Upper Laperian- NRJ Gapasan Circumferential Road                                                                                                                                                                                                   | Ramon Magsaysay, Zamboanga del Sur | 05/04/2023         | 1st          | Zamboanga del Sur 1st DEO                | LF             | 19.581          | 150       | 02/20/2023 | 07/19/2023 | 18.24        | OG     | 0.393 | 0.240 | 0.150 | 0.030 | 0.070 | 0.050 | 93.30%            | -                                     | AHD     |
| 1179           | -                 | ZMS CONST. & DEV. CORP.                          | 10471        | L   | AA       | LA  | GE   | 23JE0038- Construction of By-Pass and Diversion Roads Langapod- Bagalupa- Gubang- Mavasing Road                                                                                                                                                                                                                                          | Zamboanga del Sur                  | 05/04/2023         | 1st          | Zamboanga del Sur 1st DEO                | LF             | 19.181          | 185       | 03/18/2023 | 09/13/2023 | 17.00        | OG     | 0.366 | 0.240 | 0.150 | 0.030 | 0.070 | 0.050 | 90.60%            | -                                     | AHD     |
| 1180           | -                 | ZMS CONST. & DEV. CORP.                          | 10471        | L   | AA       | LA  | GE   | 22JE0062- Construction of By-Pass and Diversion Roads Bagalupa- Labangan- Gubang Road                                                                                                                                                                                                                                                    | Pagadian City, Zamboanga del Sur   | 06/22/2023         | 1st          | Zamboanga del Sur 1st DEO                | LF             | 48.305          | 325       | 08/28/2022 | 07/18/2023 | -6.00        | OG     | 0.385 | 0.300 | 0.090 | 0.030 | 0.037 | 0.033 | 87.50%            | -                                     | DEL     |
| 1181           | -                 | ZMS CONST. & DEV. CORP.                          | 10471        | L   | AA       | LA  | GE   | 22JE0030- Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)- Construction of Boundary Dontulan- Bogo Calabat Road                                                                                                                                                                                                             | Josefina, Zamboanga del Sur        | 06/22/2023         | 3rd/Final    | Zamboanga del Sur 1st DEO                | LF             | 44.245          | 325       | 02/23/2022 | 01/13/2023 | 0.00         | C      | 0.438 | 0.200 | 0.300 |       |       |       | 93.80%            | 94.28% Very Satisfactory              | ONS     |