

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1	1	11 DIAMOND EAGLE CONSTRUCTION	33328	L	B	MA	GE	Flood Management Program - Construction/ Maintenance of Flood Control Mitigation Structures and Drainage Systems - Construction/ Improvement of Revetment/ River Control in Biñann, (near SLEX) Brgy. Soro Soro	Biñan City, Laguna	8/13/2018	1st	Lagun 2nd DEO	LF	31.752	225	2/13/2018	9/25/2018	0.16%	OG	0.386	0.240	0.150	0.030	0.051	0.050	90.70%	-	AHD
2	2	2M CONSTRUCTION & ENTERPRISES	33331	L	B	MA	GE	Improvement/ Construction/ Concreting of Labasan - Camanga Road	Siay, Zamboanga Sibugay	8/14/2018	1st	Zamboanga Sibugay 2nd DEO	LF	28.950	208	3/19/2018	10/12/2018	8.05%	OG	0.376	0.248	0.150	0.030	0.047	0.050	90.10%	-	AHD
3	3	3K ROCK ENGINEERING	27908	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and RELIABLE National Road System Network Development - Paving of Unpaved Roads (Tertiary Roads) Apayao to Ilocos Norte Road, K0734+600 to K0739+044	Butao, Calanasan, Apayao	8/23/2018	1st	CAR Regional Office	LF	187.002	330	2/27/2018	1/22/2019	5.37%	OG	0.375	0.300	0.150	0.024	0.051	0.050	95.00%	-	AHD
4	4	3K ROCK ENGINEERING / TRYST BUILDERS ENTERPRISES, JOINT VENTURE	JV-17-435	L	A	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development - Paving of Unpaved Roads (Tertiary Roads) Apayao to Ilocos Norte Road, K0739+044 to K0742+620	Butao, Calanasan, Apayao	8/23/2018	1st	CAR Regional Office	LF	150.459	300	2/26/2018	12/22/2018	0.71%	OG	0.369	0.300	0.150	0.024	0.051	0.050	94.40%	-	AHD
5	5	515 LIFE CONSTRUCTION CORP.	41520	L	A	SB	GB	Basic Educational Facilities Fund (Construction of Classrooms) Batch 10, Construction of Two (2) Storey Six (6) Classrooms Bernardo Lirio Memorial National High School	Tnauan City, Batangas	8/15/2018	1st/Final	Batangas 3rd DEO	LF	11.598	170	12/27/2017	6/14/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
6	6	6 JEWELS CONSTRUCTION	34737	L	C	SB	GB	Basic Educational Facilities Fund, Construction of 2 Storey 2 Classroom at Melencio Arceo MES (MAMES)	Batangas City, Batangas	12/26/2017	1st/Final	Batangas 2nd DEO	LF	6.254	115	12/26/2017	4/19/2018	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
7	7	888 ACY ENTERPRISES	32898	L	B	MA	GE	Off-Carriageway Improvement Along Jct. Taft-Oras-San Policarpio-Arteche Road (S00167SM) K0939+500-K0940+744; K0942+280-K0943+344, K0943+432-K0944+1087, Eastern Samar	K0939+500-K0940+744; K0942+280-K0943+344, K0943+432-K0944+1087, Eastern Samar	8/15/2017	1st	Eastern Samar DEO	LF	39.857	210	3/8/2017	10/3/2017	0.37%	OG	0.364	0.300	0.150	0.030	0.012	0.033	88.90%	-	AHD
8	8	888 ACY ENTERPRISES	32898	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage Systems/Construction of Subang Daku Flood Control, Suba Section 2, Sta. 5+160 - Sta. 5+817	Sogod, Southern Leyte	8/17/2018	1st	Southern Leyte DEO	LF	23.62	235	2/1/2018	9/23/2018	0.16%	OG	0.300	0.289	0.150	0.030	0.060	0.050	0.00%	-	AHD
9	9	8J BUILDERS & SUPPLY	37516	L	D	SB	GB	CY 2017 Basic Education Facilities Fund (BEFF) - Batch - 4 Construction of One (1) Storey Two Classroom School Building - Caragasan Elementary School	Alfonso Lista, Ifugao	8/15/2018	1st/Final	Ifugao 2nd DEO	LF	2.548	150	12/5/2017	5/3/2018	-3.82%	C	0.491	0.200	0.185	-	-	-	87.60%	87.60% Satisfactory	DEL
10	10	969 CONSTRUCTION & SUPPLIES	35818	L	C	SB	GB	Construction of 1 Storey 2 Classroom School Building at San Juan ES	Delfin Albano (Magsaysay), Isabela	8/17/2018	1st/Final	Isabela 1st DEO	LF	2.466	85	11/13/2017	2/5/2018	14.32%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
11		A. DE GUIA CONSTRUCTION	18228	L	AA	MB	GE	Network Development - Road Widening - Primary Roads along Daang Maharlika (LZ) (S00782LZ) K0382+ (-1051) - K0382+000, K0383+450 - K0383+668, K0383+740 - K0383+830, K0386+193 - K0386+291	Naguilian, Isabela	8/21/2018	1st/Final	Isabela 2nd DEO	LF	40.693	162	3/5/2018	8/13/2018	0.04%	C	0.467	0.134	0.300	-	-	-	90.10%	90.10% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
12	11	A. DE GUIA CONSTRUCTION	18228	L	AA	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Cagayan River Flood Control Project (Quirino Section)	Naguilian, Isabela	8/21/2018	1st/Final	Isabela 2nd DEO	LF	37.232	200	2/14/2018	9/1/2018	3.51%	C	0.471	0.134	0.300	-	-	-	90.50%	90.50% Very Satisfactory	AHD
13	12	A.A. PAHATI CONSTRUCTION AND SUPPLY	40647	L	B	SB	GE	Construction of Flood Control at Cawacagan Creek, Sta. 0+000 to Sta. 0+05 (Upstream) and Sta. 0+000 to Sta. 0+030 (Downstream)	Bato, Camarines Sur	8/28/2018	1st/Final	Camarines Sur 4th DEO	LF	14.109	126	4/24/2018	8/27/2018	53.17%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	AHD
14		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	SB	GE	Construction of Revetment with Floodwall in Magsungay River, Phase 2	Bacolod City	8/17/2018	1st	Bacolod City DEO	LF	50.422	360	3/12/2018	3/6/2019	5.95%	OG	0.333	0.300	0.150	0.030	0.061	0.050	92.40%	-	AHD
15		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Ensure Safe and Reliable National Road System-Network Development Program, Off-Carriageway Improvement, Tertiary Roads, Juban-Magallanes Road	Juban and Magallanes, Sorsogon Province	8/15/2018	1st	Regional Office No. V	LF	139.655	253	3/15/2018	11/22/2018	-2.87%	OG	0.355	0.300	0.121	0.030	0.061	0.017	88.40%	-	DEL
16		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destination Jct. (TER) Gabayan-Anoling (Candijay)-Inaghuban-Pilar Road Leading to Canawa Spring and Can Umantad Water Falls, Brgy. Angeles	Candijay, Bohol	8/23/2018	1st	Bohol 3rd DEO	LF	21.413	132	5/6/2018	9/14/2018	-6.00%	OG	0.399	0.242	0.090	0.030	0.055	0.033	84.90%	-	DEL
17		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Construction of Concrete Road - Access Road Leading to Tuwang-Tuwangon Falls	Barangay Duran, Dumalag Capiz	8/17/2018	1st	Capiz 2nd DEO	LF	18.774	148	4/11/2018	9/5/2018	-20.92%	OG	0.318	0.300	0.000	0.030	0.051	0.000	69.90%	-	DEL
18	13	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Rehabilitation/ Major Repair of Bridge along Guilinan Bridge along Lanao - Pagadian - Zamboanga City	Zamboanga Sibugay	8/14/2018	1st/Final	Zamboanga Sibugay 2nd DEO	LF	24.008	153	3/21/2018	8/20/2018	3.92%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
19	14	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE / C.L. MORALES CONSTRUCTION AND TRADING JOINT VENTURE	JV-16-1680	L	B	MA	GE	Rehabilitation of Canumay-Maysan Creek (Phase 1), Brgy. Canumay	Valenzuela City	8/16/2018	1st/Final	Metro Manila 3rd DEO	LF	36.006	420	5/2/2017	6/25/2018	0.24%	C	0.372	0.133	0.300	-	-	-	80.50%	80.50% Unsatisfactory	AHD
20	15	A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	Reconstruction from Paved to Concrete- Upgrading of Damaged Paved Roads Iloilo-Antique Road,-K0086+554 to K0087+340, K0087+460 to K0088+000, K0088+755 to K0089+027	Hamtic, Antique	8/14/2018	1st	Antique DEO	LF	33.219	192	3/21/2018	9/28/2018	19.16%	OG	0.322	0.300	0.150	0.030	0.070	0.050	92.20%	-	AHD
21	16	A.D.L. CONSTRAK	26442	L	B	MA	GB	Construction of Brgy. Bagumbayan Covered Court	Roxas, Oriental Mindoro	8/23/2018	1st/Final	Southern Mindoro DEO	LF	2.858	150	3/27/2018	8/23/2018	13.13%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
22		A.J. LAVA BUILDERS CORP.	22265	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control	San Mateo, Rizal	8/23/2018	1st/Final	Rizal 2nd DEO	LF	49.000	222	2/13/2018	9/22/2018	24.32%	C	0.460	0.133	0.300	-	-	-	89.30%	89.30% Very Satisfactory	AHD
23	17	A.J. LAVA BUILDERS CORP.	22265	L	B	MA	GE	Rehabilitation with Slope Protection of River First Concrete Bridge (Downstream) Marikina-Infanta Road	Brgy. Bagong Nayan, Antipolo City	8/20/2018	1st	Rizal 1st DEO	LF	32.573	330	2/6/2018	1/1/2019	0.45%	OG	0.368	0.277	0.150	0.030	0.051	0.050	92.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
24	18	A.M. ORETA & COMPANY, INC	108	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development: Paving of Unpaved Roads (tertiary Roads) Ayaga to Sta. Marcela to Flora to Lasam Road, Chainage 18019 to Chainage 22619	Flora, Apayao	8/21/2018	1st	CAR Regional Office	LF	124.552	269	2/26/2018	11/21/2018	-4.77%	OG	0.382	0.300	0.102	0.024	0.056	0.017	88.10%	-	DEL
25		A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Network Development -Construction of Bypass/Diversion Roads, Sto. Tomas - Mt. Cabuyo Road to Western Link Circumferential Road Bypass, incl. ROW and Slope Protection	Baguio City	8/14/2018	1st	Baguio City DEO	LF	52.243	330	2/25/2018	1/20/2019	0.11%	OG	0.327	0.241	0.150	0.030	0.051	0.033	83.23%	-	AHD
26	19	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Abra River	Santa, Ilocos Sur	8/17/2018	1st/Final	Ilocos Sur 2nd DEO	LF	27.921	180	2/14/2018	8/12/2018	7.22%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
27	20	A.P.O. GENERAL CONSTRUCTION	7010	L	B	MA	GE	Network Development Program-Paving of Unpaved Roads, Tertiary Roads- Jct. Talubin-Barlig-Natonin-Paracelis-Calaccad Rd-K0424+000 - K0426+000	Mountain Province	8/20/2018	1st	Mt. Province 2nd DEO	LF	96.401	318	2/28/2018	1/11/2019	0.12%	OG	0.398	0.239	0.150	0.030	0.061	0.050	92.77%	-	AHD
28	21	A.R. LUSTRE JR. CONSTRUCTION	7680	L	AAA	LA	GE	Asphalt Overlay along Puerto Princesa Wharf Road (S00013PW), Chainage 0 - Chainage 1180	Puerto Princesa City	8/16/2018	1st/Final	Palawan 3rd DEO	LF	23.044	60	2/19/2018	4/19/2018	1.67%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	AHD
29	22	A.S.V. CONSTRUCTION SUPPLY AND SERVICES	13490	L	C	SB	GE	Replacement of Permanent Weak Bridges Almario Bridge (B01546LZ) along Junction-Layac-Balanga-Mariveles Port Road	Hermosa, Bataan	8/21/2018	1st/Final	Bataan 1st DEO	LF	7.840	280	6/21/2018	3/27/2019	0.45%	C	0.479	0.134	0.300	-	-	-	91.30%	91.30% Very Satisfactory	AHD
30		AARCON BUILDERS	28336	L	A	MA	GE	Bank Improvement and Sheet Piling along Coastal Service Road (Phase II)	Paranaque City, Metro Manila	8/23/2018	1st/Final	Metro Manila 2nd DEO	LF	48.242	300	7/17/2017	5/12/2018	10.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
31		AARCON BUILDERS	28336	L	A	MA	GE	Organizational Outcome 2 - Protect Lives and Properties against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage System-Bank Improvement (Steel Sheet Pile), Estero de Calubcob, Station 0+016.88 to Station 0+105.78	Manila City	8/15/2018	2nd	North Manila DEO	LF	47.284	195	2/19/2018	9/1/2018	-5.70%	OG	0.400	0.281	0.093	0.030	0.050	0.033	88.70%	-	DEL
32	23	AARCON BUILDERS	28336	L	A	MA	GE	Asset Preservation Program, Preventive Maintenance of Secondary Roads, Asphalt Overlay of NAIA (MIA Road) - Chainage 000 - Chainage 551, Tambo	Paranaque City, Metro Manila	8/23/2018	1st/Final	Metro Manila 2nd DEO	LF	14.231	110	2/18/2018	6/7/2018	6.36%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
33		ABU CONSTRUCTION	22313	L	AA	MB	GE	Installation of Gabions and Mattresses along Davao River Basin, Waan-Sta. Lucia Section	Davao City	8/22/2018	1st	Davao City DEO	LF	47.530	173	3/8/2018	8/27/2018	0.01%	OG	0.384	0.240	0.150	0.030	0.047	0.050	90.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
34	24	ABU CONSTRUCTION	22313	L	AA	MB	GE	Rehabilitation of Purok 3, Brgy. Busaon - Purok 6, Brgy. Libuganon Road	Tagum City, Davao del Norte	8/17/2018	1st	Davao del Norte DEO	LF	67.450	266	3/20/2018	12/10/2018	9.36%	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
35	25	ADSE ENTERPRISES	26783	L	B	MA	GE	Concreting of Road, Concepcion	Cabadbaran City, Agusan del Norte	8/13/2018	1st/Final	Agusan del Norte DEO	LF	1.976	60	5/13/2018	7/11/2018	0.00%	C	0.442	0.133	0.300	-	-	-	87.50%	87.50% Satisfactory	ONS
36	26	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP.	15449	L	AAA	LB	GE	MFO1: National Road Network Services - Construction and Maintenance of Bridges along National Roads/Widening of Permanent Bridges to more than 2 Lanes, Widening of Bridge, Marabulig Bridge along Daang Maharlika (LZ), K0365+525.95 - K0365+573.85 (Sta. 0+039 to Sta. 0+086.9), K0365+486.95 - K0365+525.95 (Sta. 0+125.9), K0365+573.85 - K0365+612.85 (Sta. 0+125.9)	Marabulig, Cauayan City, Isabela	8/22/2018	1st/Final	Isabela 3rd DEO	LF	48.089	270	7/19/2017	4/14/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
37	27	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. / R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORPORATION JOINT VENTURE	JV-16-254	L	AAA	LB	GE	Construction and Maintenance of Bridges along National Roads – Widening of Permanent Bridges to more than 2-lanes, Sto. Domingo Bridge (B)1480LZ) along Jose Abad Santos Avenue Road (formerly GSO)	Mexico, Pampanga 3rd Legislative District, Pampanga	8/25/2018	2nd/Final	Regional Office No. III	LF	83.115	540	11/23/2016	5/16/2018	0.00%	C	0.479	0.165	0.300	-	-	-	89.46%	89.46% Very Satisfactory	ONS
38	28	AEJ HARDWARE CONSTRUCTION & ENTERPRISES	34740	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control at Labuan Section (Including Right of Way Acquisition)	Labuan, Zamboanga City	8/23/2018	1st	Zamboanga City DEO	LF	18.067	248	4/4/2018	12/7/2018	31.40%	OG	0.364	0.239	0.150	0.030	0.050	0.050	88.30%	-	AHD
39	29	AL CHRIS CONSTRUCTION	12406	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Tagbilaran City - Corella - Sikatuna - Loboc Road, K0015+280 - K0016+130	Sikatuna, Bohol	8/22/2018	1st	Bohol 1st DEO	LF	20.659	176	4/23/2018	10/15/2018	0.48%	OG	0.376	0.245	0.150	0.030	0.061	0.050	91.20%	-	AHD
40	30	ALBERTO UY CONSTRUCTION & DEVELOPMENT	20924	L	B	MA	GB	Construction of Brgy. Malitbog Covered Court	Bongabong, Oriental Mindoro	8/23/2018	1st/Final	Southern Mindoro DEO	LF	2.941	120	3/14/2018	7/11/2018	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
41		ALCEL CONSTRUCTION	15129	L	A	MB	GE	Asset Preservation Program - Preventive Maintenance - Secondary Road - Sta. Rosa - Ulat - Tagaytay Road, K0040+670 to K0041+264, K0041+336 to K041+336 to K0041+400	Sta. Rosa City, Laguna	8/13/2018	2nd/Final	Laguna 2nd DEO	LF	19.794	90	4/17/2018	7/15/2018	6.67%	C	0.487	0.134	0.300	-	-	-	90.12%	90.12% Very Satisfactory	AHD
42	31	ALCEL CONSTRUCTION	15129	L	A	MB	GE	Network Development of Carriageway Improvement along Carmen Junction Bayambang Mant Road, K0216+860 - K0217+773	Binmaley, Pangasinan	8/22/2018	1st	Pangasinan 2nd DEO	LF	17.586	227	2/25/2018	10/9/2018	8.00%	OG	0.379	0.240	0.150	0.030	0.060	0.050	90.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
43	32	ALCEL CONSTRUCTION/ JMT CONSTRUCTION JOINT VENTURE	JV-17-565	L	A	MB	GE	Preventive Maintenance of Roads: Asphalt Overlay - Mt. Province Boundary - Calanan - Pinukpuk - Abbut Road, K0448+000 to K0449+030, K0450+164 to K0451+077 and K0461+741 to K0463+851	Cagalan Pasil, Kalinga	8/16/2018	1st	Upper Kalinga DEO	LF	41.436	160	2/20/2018	7/29/2018	-1.64%	OG	0.347	0.300	0.134	0.020	0.042	0.017	86.00%	-	DEL
44	33	ALEBON GENUINE MERCHANDISING INCORPORATED	26300	L	B	MA	GE	Construction/ Improvement of Access Road to High Ridge	Brgy. Macasandig, Cagayan de Oro City	8/17/2018	1st	Cagayan de Oro City 2nd DEO	LF	22.980	197	3/14/2019	9/26/2018	0.05%	OG	0.393	0.289	0.150	0.018	0.040	0.050	94.00%	-	AHD
45	34	ALGAMON CONSTRUCTION	30704	L	B	MA	GB	Construction of Barangay Hall, Brgy. Banbanon	San Francisco, Surigao del Norte	8/15/2018	1st/Final	Surigao del Norte 1st DEO	LF	2.461	117	3/14/2018	7/8/2018	0.00%	C	0.484	0.135	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
46	35	AL-HUSSEIN CONSTRUCTION	18438	L	A	MA	GE	Flood Management Program - Construction/ Maintenance of Flood Control Mitigation Structures and Drainage Systems, Construction of Salvador Flood Control Project in Cabuyao River, Sta. 0+000 to Sta. 0+290	Salvador, Lanao del Norte	8/16/2018	1st	Lanao del Norte 1st DEO	LF	46.492	171	4/23/2018	10/10/2018	13.02%	OG	0.364	0.289	0.150	0.022	0.037	0.050	91.23%	-	AHD
47	36	ALJ CONSTRUCTION AND SUPPLY	30571	L	B		GE	Concreting of Brgy. Hinactacan Farm to Market Road	Brgy. Hinactacan, La Paz, Iloilo City	8/13/2018	1st	Iloilo City DEO	LF	9.449	76	6/19/2018	9/2/2018	7.01%	OG	0.363	0.237	0.150	0.030	0.056	0.050	88.60%	-	AHD
48	37	ALNINO CONSTRUCTION AND SUPPLY	18378	L	B	MA	GE	Flood Management Program- Construction/ Maintenance of Flood Mitigation Structures and Drainage System-Construction of Malbog River Control	Castilla, Sorsogon	8/14/2018	1st	Sorsogon 1st DEO	LF	33.636	210	2/15/2018	9/12/2018	3.00%	OG	0.357	0.299	0.150	0.030	0.058	0.050	94.40%	-	AHD
49	38	ALONZO CONSTRUCTION	32145	L	A	MA	GE	Road Widening (4 to 6 Lanes) including Drainage and RROW along Daang Maharlika, Pasion Section, Monkayo	Compostela Valley Province	8/13/2018	1st	Compostela Valley DEO	LF	35.363	187	4/11/2018	10/14/2018	2.59%	OG	0.331	0.239	0.150	0.030	0.061	0.050	86.10%	-	AHD
50		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Puerto Princesa North Road, K0266+067 - K0266+140; K0266+240 - K0266+290; K0225+026 - K0225+086	El Nido and Taytay, Palawan	8/15/2018	1st	Palawan 1st DEO	LF	94.607	260	5/13/2018	1/27/2019	58.84%	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	AHD
51	39	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Flood Management Program - Construction/ Maintenance of Flood Control Mitigation Structures and Drainage Systems - Construction of Flood Control along Tabon Waterways, Brgy. Sto. Domingo	Bay, Laguna	8/13/2018	1st	Laguna 2nd DEO	LF	49.000	255	2/13/2018	10/25/2018	1.52%	OG	0.391	0.282	0.150	0.030	0.037	0.033	92.33%	-	AHD
52	40	ALXM CONSTRUCTION & DEV'T. CORP. / ZKR CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-988	L	B	MA	GE	Asset Preservation Program, Construction/ Upgrading/ Rehabilitation of Drainage along National Roads, Secondary Roads, Jct. Tawad-Balud Rd.	(K0036+675-K0037+821), Milagros, Masbate	8/20/2018	1st	Masbate 1st DEO	LF	27.484	241	2/27/2018	10/25/2018	-3.22%	OG	0.390	0.240	0.118	0.022	0.045	0.033	84.80%	-	DEL
53	41	AMIANAN CONSTRUCTION	27624	L	C	SB	GE	Concreting of Gomez- Villafior Road	San Isidro, Isabela	8/14/2018	1st/Final	Isabela 4th DEO	LF	4.687	70	5/4/2018	7/12/2018	0.00%	C	0.436	0.134	0.300	-	-	-	87.00%	87.00% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
54	42	AMPLEX CONSTRUCTION AND SUPPLIES	35090	L	C	SB	GE	Rehabilitation/ Major Repair of Kipit Bridge 2 along Liloy - Siocon Road	Labason, Zamboanga del Norte	8/15/2018	2nd/Final	Zamboanga del Norte 2nd DEO	LF	9.698	156	2/18/2018	7/23/2018	0.00%	C	0.484	0.133	0.300	-	-	-	89.30%	89.30% Very Satisfactory	ONS
55	43	APD CONSTRUCTION	17467	L	AA		GE	Asset Preservation- Preventive Maintenance of Rad Secondary Roads along Cordon- Aurora Boundary Road (Isabela Boundary- Junction Dumabato)	K0333+746 to K0324+000, K0326+000 to K0326+113, K0336+113 to K0326+376, K0326+376 to K098, Diffun Quirino	8/15/2018	1st/Final	Quirino DEO	LF	24.359	130	1/29/2018	6/7/2018	0.00%	C	0.472	0.200	0.300	-	-	-	97.20%	97.20% Outstanding	ONS
56	44	APONESTO CONSTRUCTION, PARTS & SUPPLY/ RANGAY CONSTRUCTION AND SUPPLY JOINT VENTURE		L	AA	LA	GE	Off-Carriageway Improvement Tagum City Diversion Road Including ROW, K1459+600-K1460+793	Tagum City, Davao del Norte	8/17/2018	1st	Davao del Norte DEO	LF	53.215	212	5/10/2018	12/7/2018	15.76%	OG	0.377	0.240	0.150	0.030	0.051	0.050	89.80%	-	AHD
57	45	AQUA DRAGON CONSTRUCTION & SUPPLY	36405	L	A	SB	GE	Widening of Bridge - Baras Bridge (B00127PN) Along Iloilo Antique Road Including Right of Way	Guimbal, Iloilo	8/22/2018	1st	Iloilo 1st DEO	LF	10.004	230	4/16/2018	12/1/2018	-2.64%	OG	0.189	0.300	0.124	0.030	0.061	0.033	73.70%	-	DEL
58	46	AQUATERRA KONSTRUKT INC./ MCGABRIEL CONSTRUCTION JOINT VENTURE	JV-16-449	L	A	MB	GE	Construction of Flood Control at Maasin Creek (Including Right of Way Acquisition)	Zamboanga City	8/23/2018	2nd	Zamboanga City DEO	LF	23.592	547	3/22/2017	9/19/2018	1.05%	OG	0.371	0.240	0.150	0.030	0.051	0.050	89.20%	-	AHD
59		AQUINO-DELA CRUZ ENG'G. & CONSTRUCTION	16751	L	B	SB	GE	Retrofitting/ Strengthening of Permanent Bridge, Dubinan Bridge along Daang Maharlika+K1	Dubinan, Santiago City	8/14/2018	1st/Final	Isabela 4th DEO	LF	7.334	80	2/5/2018	4/25/2018	19.10%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
60	47	AQUINO-DELA CRUZ ENG'G. & CONSTRUCTION	16751	L	A	MB	GE	Bridge - Retrofitting/Strengthening of Permanent Bridges, Maragatto Bridge along Santiago - Tuguegarao Road	Quezon, Isabela	8/20/2018	1st/Final	Isabela 2nd DEO	LF	5.121	73	2/14/2018	4/27/2018	26.25%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
61		AQUINO-DELA CRUZ ENG'G. & CONSTRUCTION/ ALPHATEC CHEMICAL CORPORATION JOINT VENTURE	JV-17-665	L	A	MA	GE	Bridge - Retrofitting/Strengthening of Permanent Bridges, Siffu Bridge along Santiago - Tuguegarao Road	Roxas, Isabela	8/20/2018	1st/Final	Isabela 2nd DEO	LF	28.861	159	2/14/2018	7/22/2018	18.50%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
62	48	AQUINO-DELA CRUZ ENG'G. & CONSTRUCTION/ ALPHATEC CHEMICAL CORPORATION JOINT VENTURE	JV-17-391	L	A	MB	GE	Rehabilitation/ Major Repair of Permanent Bridges, Patapat Viaduct Bridge (B00547LZ) along MNR, Pagudpud	Ilocos Norte	8/15/2018	1st	Ilocos Norte 1st DEO	LF	44.782	210	2/12/2018	9/9/2018	3.91%	OG	0.400	0.240	0.150	0.030	0.060	0.050	0.00%	-	AHD
63	49	ARCINUE COMM'L CORPORATION	6746	L	A	MA	GE	Construction of Concrete Revetment along Digos River, Curvada Section	Digos City, Davao del Sur	8/20/2018	1st/Final	Davao del Sur DEO	LF	67.584	241	3/14/2018	11/9/2018	69.22%	C	0.468	0.134	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
64	50	ARKY CONSTRUCTION AND SUPPLY	32692	L	AAA		GE	Asset Preservation Program, Preventive Maintenance Secondary Roads, Masbate-Catalingan-Placer Road	K0000+480-K0001+294, Masbate City	8/20/2018	2nd/Final	Masbate 1st DEO	LF	14.502	90	3/26/2018	6/23/2018	0.00%	C	0.476	0.134	0.300	-	-	-	88.96%	88.96% Satisfactory	ONS
65	51	ARN BUILDERS, INC./ ROBETH GEN. MDSE. CONST. & SUPPLY JOINT VENTURE	JV-17-1810	L	AAA	LB	GE	Widening of Bridge - Marbel Bridge (B00261MN) along Paco - Roxas - Arakan Valley - Jct. Davao - Bukidnon Road	Pres. Roxas, North Cotabato	8/17/2018	1st	Cotabato 1st DEO	LF	71.698	286	4/3/2018	1/13/2019	15.26%	OG	0.397	0.235	0.150	0.030	0.070	0.050	93.20%	-	AHD
66		ARQ BUILDERS	35966	L	AAA	MB	GE	Widening of Solibao Bridge (B00899MN) along Daang Maharlika (Agusan-Davao Road) (K1325+163-K1325+239)	Rosario, Agusan del Sur	8/29/2018	1st/Final	Agusan del Sur 2nd DEO	LF	82.025	568	2/28/2017	9/18/2018	3.13%	C	0.491	0.180	0.300	-	-	-	97.10%	97.10% Very Satisfactory	AHD
67		ARQ BUILDERS	35966	L	AAA	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads- Secondary Roads Along NRJ Barobo- Agusan del Sur boundary Road, K1413+402.50 - K1413+977, K1410+492.80 - K1411+044.80.	Tambis-Bahi, Barobo, Surigao del Sur	8/21/2018	2nd	Surigao del Sur 2nd DEO	LF	32.241	204	3/1/2018	9/20/2018	0.55%	OG	0.389	0.240	0.150	0.018	0.057	0.050	90.40%	-	AHD
68	52	ARQ BUILDERS	35966	L	AA	MB	GB	Construction of Three (3) Storey, Nine (9) Classroom School Building at Banalives	Cebu City	8/24/2018	1st	Cebu City DEO	LF	24.924	300	12/19/2017	10/14/2018	0.78%	OG	0.400	0.240	0.150	0.030	0.056	0.033	90.90%	-	AHD
69	53	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP.	23518	L	B	SB	GB	Basic Educational Facilities Fund (Construction of Classrooms) Batch 10 Construction of 2 Storey Six (6) Classroom at Banaderro E/S	Tanauan City, Batangas	8/15/2018	2nd/Final	Batangas 3rd DEO	LF	12.347	200	12/18/2017	7/5/2018	0.00%	C	0.496	0.134	0.300	-	-	-	88.38%	88.38% Satisfactory	ONS
70	54	ARTHIT CORPORATION	40667	L	C	SB	GE	Construction of Otol - Patag River Control	San Ildefonso, Ilocos Sur	8/16/2018	1st/Final	Ilocos Sur 1st DEO	LF	4.699	88	3/9/2018	6/4/2018	4.55%	C	0.459	0.134	0.300	-	-	-	89.30%	89.30% Very Satisfactory	AHD
71	55	AS MACHA CONSTRUCTION AND TRADING	36878	L	C	SB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems – Construction of Flood Control Project in Colo River, Bamban Section	Barangay Bamban, Hermosa, Bataan	8/22/2018	1st/Final	Bataan 1st DEO	LF	13.734	156	2/20/2018	7/25/2018	5.77%	C	0.450	0.133	0.300	-	-	-	88.30%	88.30% Satisfactory	AHD
72	56	ASC CONSTRUCTION AND CONCRETE PRODUCTS	26788	L	A	MB	GE	Package I: 1. Construction of Sipa Flood Control Structure along Apayao River Sta. 0+690 to Sta. 1+164, Sta. Marcela, Apayao 2. Construction of Sipa Flood Control Structure along Apayao River, Sta. 1+164 to Sta. 1+632	Sta. Marcela, Apayao	8/21/2018	1st/Final	Apayao 2nd DEO	LF	89.891	270	2/8/2018	11/4/2018	12.00%	C	0.426	0.200	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
73	57	ATLAS GEN. CONST. & ENTERPRISES CORP.	4953	L	A	MA	GE	Construction of Flood Control Structures Including Desilting/Dredging along San Miguel River, Sta. Rita Section Phase II	San Miguel, Bulacan	8/15/2018	1st	Bulacan 2nd DEO	LF	77.200	243	3/14/2018	11/11/2018	-3.47%	OG	0.388	0.240	0.115	0.030	0.050	0.033	85.60%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
74	58	B Y A BUILDERS AND CONSTRUCTION SUPPLY	24158	L	D	SB	GE	Preventive Maintenance of Road : Concrete Reblocking, Calanipawan Road (K0914+(-272) - K0914+(-132), K0914+778 - K0914+851	Tacloban City	8/22/2018	1st/Final	Tacloban City DEO	LF	2.90	37	3/28/2018	5/3/2018	0.00%	C	0.427	0.200	0.300	-	-	-	0.00%	92.70% Very Satisfactory	ONS
75	59	B. VICENCIO BUILDERS (BVB), INC.	9687	L	AA	LA	GE	Construction of Road Slope Protection Structure along Biliran Circumferential Road, K1105+913 - K1106+540 (from 11.47964, 124.5457 to 11.47852, 124.54041)	Looc, Cabucgayan, Province of Biliran	8/15/2018	1st	Biliran DEO	LF	45.64	291	2/15/2018	12/2/2018	-12.04%	OG	0.394	0.287	0.030	0.030	0.060	0.033	0.00%	-	DEL
76	60	B.C. CUERPO CONSTRUCTION CORPORATION	11898	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Karagawan Flood Control	Barangay Poblacion, Kabugao, Apayao	8/20/2018	1st	Apayao 1st DEO	LF	37.997	406	2/11/2018	3/23/2019	1.29%	OG	0.347	0.300	0.150	0.022	0.047	0.050	91.60%	-	AHD
77	61	B.C. CUERPO CONSTRUCTION CORPORATION/ JEP CONSTRUCTION JOINT VENTURE	JV-17-511	L	B	MB	GE	Rehabilitation/ Reconstruction of National Roads with Road Slips, Slope Collapse and Landslides along Kalinga - Cagayan Road (Calanan - Enrile Section) K0496+995 to K0497+007, K0496+698 to K0496+884, K0501+783 to K0501+838, K0513+700 to K0513+800, K0514+700 to K0514+800, K0515+300 to K0515+800, K0516+532 to K0516+545, K0516+568 to K0516+582, K0516+613 to K0516+623, K0516+680 to K0516+695, K0516+725 to K0516+763, K0516+850 to K0516+864 and K0517+220 to K0517+269	Tabuk City, Kalinga	8/18/2018	1st	Lower Kalinga DEO	LF	31.043	210	4/20/2018	11/15/2018	-4.22%	OG	0.316	0.300	0.108	0.024	0.051	0.033	83.20%	-	DEL
78	62	B.M. MARKETING	9852	L	AAA	MB	GE	Construction/Extension of Flood Control Structure along Busali River Protecting Busali Bridge and Biliran Circumferential Road, Phase 2	Busali, Province of Biliran	8/15/2018	1st/Final	Biliran DEO	LF	18.51	140	2/18/2018	7/7/2018	0.00%	C	0.444	0.200	0.300	-	-	-	0.00%	94.40% Very Satisfactory	ONS
79	63	B.R.G. CONSTRUCTION	21931	L	B	SB	GE	Construction/ maintenance of Flood Mitigation Structure and drainage system Construction of Flood Control Structures, san Leonardo Section along Matuno River	Bambang, Nueva Vizcaya	8/17/2018	1st/Final	Nueva Vizcaya 1st DEO	LF	14.105	151	2/11/2018	6/11/2018	0.00%	C	0.463	0.133	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
80	64	B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Improvement/ Rehabilitation of Mexico - Magalang Road/ Ninoy Aquino By-Way	Mexico, Pampanga	8/13/2018	1st	Pampanga 1st DEO	LF	54.658	240	4/25/2018	12/20/2018	1.00%	OG	0.384	0.237	0.150	0.030	0.060	0.050	91.10%	-	AHD
81	65	BADS BRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide along Imelda - Bayog - Kumalarang - Lapuyan - Margosatubig Rd, K1751+211 to K1755+182 (Intermittent)	Zamboanga Sibugay	8/21/2018	1st	Zamboanga Sibugay 1st DEO	LF	36.103	245	5/8/2018	1/7/2019	11.52%	OG	0.350	0.273	0.150	0.030	0.061	0.050	91.37%	-	AHD
82	66	BAICAMAR CONSTRUCTION AND SUPPLIES, INC.	19248	L	D	SB	GE	Rehabilitation/ Reconstruction/ Restoration of Crossing Luna Flood Control (Phase II) along Bayugan - Esperanza Road	Esperanza, Agusan del Sur	8/23/2018	1st	Agusan del Sur 1st DEO	LF	9.315	135	4/23/2018	9/4/2018	0.84%	OG	0.398	0.152	0.150	0.030	0.058	0.033	82.10%	-	AHD
83	67	BAMEC DEVELOPERS	31927	L	B	SB	GB	Construction of Two (2) Storey Six (6) Classroom at Usman Baunga Elementary School	Cotabato City	8/18/2018	2nd	Cotabato City DEO	LF	10.797	200	2/1/2018	8/19/2018	-11.97%	OG	0.380	0.241	0.030	0.030	0.048	0.033	76.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
84	68	BELANCE BUILDERS & TRADING	31611	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court) Barangay Macabenga	Dupax Del Norte, Nueva Vizcaya	8/19/2018	1st	Nueva Vizcaya 2nd DEO	LF	1.971	120	1/31/2018	5/30/2018	-25.34%	OG	0.400	0.200	0.000	0.000	0.052	0.000	65.20%	-	DEL
85	69	BETTER WORK CONSTRUCTION/ ILBI CONSTRUCTION SUPPLY & SERVICES JOINT VENTURE	JV-17-2168	L	B	MA	GE	Construction/ Upgrading/ Rehabilitation of Drainage along Cotabato - Marbel Road, K1720+644 to K1721+553, K1727+080 to K1727+993	Banga, South Cotabato	8/14/2018	1st	South Cotabato 1st DEO	LF	28.661	160	4/17/2018	9/23/2018	0.46%	OG	0.386	0.240	0.150	0.030	0.042	0.050	89.80%	-	AHD
86	70	BHM CONSTRUCTION	30724	L	B	MA	GE	Asset Preservation - Rehabilitation/ Reconstruction of Road Slips, Slope Collapse and Landslide along Kalinga - Abra Road Pasil and Balbalan, Kalinga	Pasil and Balbalan, Kalinga	8/17/2018	1st	Upper Kalinga DEO	LF	95.049	288	2/22/2018	12/6/2018	-3.13%	OG	0.360	0.300	0.119	0.024	0.056	0.017	87.60%	-	DEL
87	71	BLUE MOUNTAIN BUILDERS & GENERAL MERCHANDISE	34745	L	A	MA	GE	Construction of Flood Control along Balaoi River Upstream and Downstream of Balaoi Bridge (Left & ight Bank), Barangay Balaoi	Pagudpud, Ilocos Norte	8/15/2018	1st	Ilocos Norte 1st DEO	LF	23.520	197	2/21/2018	9/5/2018	24.00%	OG	0.356	0.240	0.150	0.030	0.059	0.033	86.82%	-	AHD
88		BNR CONSTRUCTION & DEVELOPMENT CORP.	12903	L	AAA	MB	GE	Construction of Flood Mitigation Structures at Butuanon River, Barangay Talamban - Bacayan	Cebu City	8/24/2018	1st	Cebu City DEO	LF	41.897	256	4/10/2018	12/21/2018	10.05%	OG	0.322	0.240	0.150	0.030	0.047	0.050	83.90%	-	AHD
89	72	BNR CONSTRUCTION & DEVELOPMENT CORP.	12903	L	AAA	MB	GE	Construction of Flood Mitigation Structures at Kinalumsan River, Barangay Buhisan	Cebu City	8/23/2018	1st	Cebu City DEO	LF	32.581	286	4/10/2018	1/20/2019	45.37%	OG	0.385	0.240	0.150	0.030	0.056	0.050	91.10%	-	AHD
90	73	BRIGSTONE BUILDERS & TRADING	39365	L	C	SB	GB	Construction of New Classroom under Department of Education Basic Education Facilities-Imugan Elementary School	Sta. Fe. Nueva Vizcaya	8/19/2018	1st/Final	Nueva Vizcaya 2nd DEO	LF	2.571	125	11/21/2017	3/25/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
91	74	BRIX CONSTRUCTION AND SUPPLY	39793	L	D	SB	GB	Cluster VI-2018-1. Construction of Multi-Purpose Building (Covered Court),Libon Community College(New Site), Libon, Albay; 2. Const. of Multi-Purpose Building (covered Court), San Isidro, Libon,Albay;3. Const. of Multi-Purpose Building(Covered Court),Sta. Cruz,Libon,Albay; 4. Const. of Multi-Purpose Building(Covered Court),San Miguel H/S,Oas,Albay and 5. Const. of Multi-Purpose Building(Covered Court),San Juan H/S	Oas, Albay	8/17/2018	1st/Final	Albay 3rd DEO	LF	9.702	90	2/21/2018	5/21/2018	0.00%	C	0.496	0.134	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
92	75	BUGANI CONSTRUCTION AND ENTERPRISES INC.	36435	L	B	SB	GB	CY 2017 Basic Educational Facilities Fund (BEFF) - Batch - 7 Construction of One (1) Storey Workshop Building (7x18) - Eastern Potia National High School	Alfonso Lista, Ifugao	8/15/2018	1st/Final	Ifugao 2nd DEO	LF	2.769	120	12/15/2017	4/13/2018	-3.45%	C	0.460	0.200	0.196	-	-	-	85.60%	85.60% Satisfactory	DEL
93	76	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Improvement of Sta. Catalina St., San Simoun St. and BF Homes Road, Brgy. Holy Spirit	Quezon City	8/20/2018	2nd	Quezon City 1st DEO	LF	18.413	210	2/27/2018	9/24/2018	1.18%	OG	0.384	0.240	0.150	0.030	0.050	0.033	88.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
94	77	C D U CONSTRUCTION	13915	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Bobon Bridge (B00293SM) along Bobon Old Road	Bobon, Northern Samar	8/21/2018	1st/Final	Northern Samar 1st DEO	LF	4.75	105	3/7/2018	6/19/2018	55.00%	C	0.345	0.200	0.300	-	-	-	0.00%	84.50% Satisfactory	AHD
95	78	C. A. CONSTRUCTION AND SUPPLY	33533	L	B	SB	GE	Paving of Unpaved Roads Poblacion - Barangay Bonifacio Road, K0701+762 - K0701+804	Allen, Northern Samar	8/21/2018	1st/Final	Northern Samar 1st DEO	LF	1.92	105	3/7/2018	6/19/2018	12.90%	C	0.491	0.134	0.300	-	-	-	0.00%	92.50% Very Satisfactory	AHD
96	79	C. LARA CONSTRUCTION	17304	L	B	SB	GE	Local Program: Local Roads and Bridges - Construction of Concrete Road, Brgy. Bantayan	Dumaguete City, Negros Oriental	8/14/2018	1st/Final	Negros Oriental 2nd DEO	LF	1.880	78	3/21/2018	6/6/2018	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
97	80	C.A. BETALAC CONSTRUCTION & GEN. MDSE.	28222	L	A	MA	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destination along Junction, Brgy. New Passi Leading to Monte Vicenteau Resort, K0+000 - K1+920	Tacurong City, Sultan Kudarat	8/17/2018	1st	Sultan Kudarat 1st DEO	LF	32.584	170	3/15/2018	8/31/2018	0.70%	OG	0.381	0.236	0.150	0.030	0.065	0.050	91.20%	-	AHD
98	81	C.B. GARAY PHILWIDE BUILDERS / CASTILLANES CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-1280	L	AAA	MB	GE	Construction of River Bank Protection / Flood Control, K0+000 to K0+380, Daladap	Esperanza, Sultan Kudarat	8/20/2018	1st	Sultan Kudarat 2nd DEO	LF	46.386	280	3/28/2018	1/1/2019	1.49%	OG	0.393	0.229	0.150	0.030	0.045	0.050	89.70%	-	AHD
99	82	C.B. TAMPENGCO CONSTRUCTION & SUPPLY	18505	L	B	MA	GE	Rehabilitation of Local Roads Including Drainage, Brgy. Tanong	Malabon City	8/17/2018	1st/Final	Malabon-Navotas DEO	LF	14.792	295	2/27/2017	12/18/2017	0.00%	C	0.490	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
100	83	C.C.M. CONSTRUCTION	11043	L	B	MA	GE	Asset Preservation -Maintenance of Road: Concrete Reblocking of Tagbilaran East Road (Tagbi-Jagna) K0148+000 - K0149+000 & K151+000 - K0151+1002	Ubay, Bohol	8/22/2018	1st/Final	Bohol 2nd DEO	LF	16.470	117	2/22/2018	6/18/2018	0.00%	C	0.463	0.133	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
101	84	C.D.J. BUILDERS & CONSTRUCTION SUPPLIES	30347	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Flood Control structures, Bagahabag Section along Magat River	Solano, Nueva Vizcaya	8/17/2018	1st/Final	Nueva Vizcaya 1st DEO	LF	18.816	188	2/11/2018	8/17/2018	29.70%	C	0.455	0.133	0.300	-	-	-	88.80%	88.80% Satisfactory	AHD
102	85	C.F. TRINIDAD CONSTRUCTION AND SUPPLIES CORP.	9199	L	B	MA	GE	Preventive Maintenance of Tertiary Road, Cainta - Kaytikiling - Antipolo - Teesa - Morong Road K0032+289 to K0032+630	Teresa, Rizal	8/23/2018	1st/Final	Rizal 2nd DEO	LF	4.181	30	2/13/2018	3/14/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
103		C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AAA	MB	GE	Construction of Pulot Flood Control Structure Sofronio Espanola	Sofronio Espanola, Palawan	8/13/2018	1st	Palawan 2nd DEO	LF	19.434	158	5/9/2018	10/13/2018	5.00%	OG	0.391	0.238	0.150	0.030	0.045	0.050	90.40%	-	AHD
104	86	C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AA	MB	GE	Slope Protection and Bank Improvement of Estero Tripa de Gallina	Pasay City	8/14/2018	1st/Final	South Manila DEO	LF	48.534	297	3/16/2017	1/6/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
105		C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AAA	MA	GE	Construction of Flood Control Structure (Upstream), San Pedro, Irosin, Sorsogon and Construction of Flood Control Structure along Rangas River (Downstream), Juban, Sorsogon (Cluster III)	Irosin and Juban, Sorsogon	8/14/2018	1st	Sorsogon 2nd DEO	LF	42.395	210	3/15/2018	10/10/2018	-1.25%	OG	0.399	0.285	0.138	0.030	0.056	0.033	94.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
106	87	C.T. LEONCIO CONSTRUCTION & TRADING / AREMAR CONSTRUCTION CORPORATION JOINT VENTURE	JV-17-888	L	AAA	LA	GE	Network Development Program: Construction of By-Pass and Diversion Roads, Barcelona-Casiguran Diversion Road (Casiguran Section)	Casiguran, Sorsogon City	8/13/2018	1st	Sorsogon 1st DEO	LF	93.024	300	2/15/2018	12/11/2018	1.17%	OG	0.363	0.300	0.150	0.030	0.060	0.050	95.30%	-	AHD
107	88	C.T. LEONCIO CONSTRUCTION & TRADING / KJC CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-975	L	AAA	LA	GE	Reconstruction from Paved to Concreting of Lambunao-Inca Road, K0048+172-K0048+752, K0049+226-K0049+606, K0050+333-K0051+180, K0058+687-K0059+511	Lambunao, Iloilo	8/21/2018	1st	Iloilo 2nd DEO	LF	69.549	218	2/14/2018	9/19/2018	-5.78%	OG	0.352	0.300	0.092	0.030	0.054	0.033	86.10%	-	DEL
108	89	C.T. LEONCIO CONSTRUCTION & TRADING / KNOV BUILDERS AND SUPPLIES JOINT VENTURE	JV-17-125	L	AAA	MB	GE	Construction of Flood Control within Laoag River Basin	Ilocos Norte	8/3/2018	1st/Final	Ilocos Norte 1st DEO	LF	30.793	174	9/25/2017	3/17/2018	66.09%	C	0.452	0.193	0.300	-	-	-	0.00%	94.50% Very Satisfactory	AHD
109	90	C.T. LEONCIO CONSTRUCTION & TRADING / QUAD-R BUILDING SOLUTIONS E13 JOINT VENTURE	JV-17-661	L	AAA	LA	GE	Retrofitting/ Strengthening of Bridge - Busilac Br. (B00664LZ) along Luna-Bangar Road	Bangar, La Union	8/20/2018	1st	La Union 1st DEO	LF	66.568	234	2/22/2018	10/13/2018	0.37%	OG	0.400	0.240	0.150	0.030	0.059	0.050	0.00%	-	AHD
110	91	C.V. CONSTRUCTION & DEVELOPMENT	8334	L	A	MA	GB	Completion of Birthing Facilities, Brgy. Matin-ao	Mainit, Surigao del Norte	8/15/2018	1st/Final	Surigao del Norte 1st DEO	LF	1.441	110	4/24/2018	8/11/2018	0.00%	C	0.489	0.146	0.300	-	-	-	93.50%	93.50% Very Satisfactory	ONS
111	92	CAGALAWAN ENTERPRISES	38019	L	C	SB	GE	Construction/ Improvement of Access Road Leading to Declared Tourism Destination, Access Road Leading to Tuburan Spring	Ozamiz City, Misamis Occidental	8/18/2018	1st/Final	Misamis Oriental 2nd DEO	LF	10.845	146	2/12/2018	7/7/2018	0.00%	C	0.470	0.134	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
112	93	CAMCU CONSTRUCTION & SUPPLIES	18507	L	B	SB	GB	Construction of One (1) Unit, One (1) Storey Two (2) Classroom School Building, Buga Central Elementary	Leon, Iloilo	8/25/2018	1st/Final	Iloilo 4th DEO	LF	3.078	115	1/8/2018	5/2/2018	0.00%	C	0.467	0.176	0.300	-	-	-	94.30%	94.30% Very Satisfactory	ONS
113	94	CAMIA CONST. DEVELOPMENT CORPORATION	20506	L	AAA	MB	GE	Off-Carriageway Improvement (Paving of Unpaved Roads) Ayaga - Sta. Marcela - Flora - Lasam Road (S00632LZ) Chainage 22619 - Chainage 23768, Chainage 23777 - Chainage 24448, Chainage 24489 - Chainage 26002 along Sta. Marcela - Flora Section	Flora, Apayao	8/21/2018	1st	Apayao 2nd DEO	LF	93.581	200	2/19/2018	9/6/2018	-13.76%	OG	0.395	0.300	0.012	0.022	0.061	0.017	80.70%	-	DEL
114	95	CAVAT CAPITOL MERCHANDISING & CONSTRUCTION	3112	L	B	MA	GE	Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones Dona Loreta Lydia Road in Support of Handicraft Furniture, Processed High Value Crop, Vegetable, Rice, Corn Industries, Coffee, Cacao, Coconut, Banan, Dona Loreta-Lydia, Sta. 0+000 to Sta. 0+960	Pudtol, Apayao	8/21/2018	1st	Apayao 2nd DEO	LF	18.711	210	2/19/2018	9/16/2018	-8.22%	OG	0.391	0.300	0.068	0.022	0.042	0.033	85.60%	-	DEL
115		C-BROS CONSTRUCTION	36606	L	C	SB	GB	Construction of One Storey two Classrooms School Building, San Manuel Elementary School	Aglipay, Quirino, Region II	8/16/2018	1st/Final	Quirino DEO	LF	2.615	123	11/10/2017	3/12/2018	5.38%	C	0.499	0.132	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
116	96	C-BROS CONSTRUCTION	36606	L	D	SB	GB	Construction of Multi-Purpose	Hapao, Hungduan, Ifugao	8/14/2018	1st/Final	Ifugao 1st DEO	LF	1.902	120	2/6/2018	5/6/2018	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
117	97	CCMALUENDA CONSTRUCTION INC.	11043	L	A	MB	GE	Convergence and Special Support Program, Construction/ Improvement of Access Roads leading to Airports, Jct. PICR via Biking-Libaong-Bolod Access Road Leading to New Bohol International Airport, Incl. ROW, Section 1: Sta. 0+000 to Sta. 1+2+231.37; Section 2: Sta. 00+000 -Sta. 0+768.64	Bohol Province	8/20/2018	1st	Regional Office No. VII	LF	94.750	257	3/9/2018	11/20/2018	10.49%	OG	0.388	0.238	0.150	0.030	0.070	0.050	92.60%	-	AHD
118	98	CEAN CONSTRUCTION	41086	L	A	SB	GE	Network Development - Off Carriageway Improvement - Tertiary Roads along La Paz-Javier-Bito Road K0963+000 - K0964+000, K0964+527 - K0964+625, K0964+750 - K0965+000	Javier, Leyte	8/16/2018	1st/Final	Leyte 5th DEO	LF	14.83	151	3/11/2018	8/8/2018	0.00%	C	0.441	0.200	0.300	-	-	-	0.00%	94.10% Very Satisfactory	ONS
119	99	CENTERWAYS CONSTRUCTION AND DEVELOPMENT, INC./ JEP CONSTRUCTION JOINT VENTURE	JV-17-656	L	B	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Soil Collapse and Landslide along Tabuk - Banawe Road, K0513+571 to K0513+639. K0514+800 to K0514+952, K0514+961 to K0514+1000, K0515+007 to K0515+180, K0515+192.5 to K0515+222.5, K0515+230 to K0515+241, K0515+241 to K0515+301, K0515+262.5 to K0515+553, K0515+643 to K0515+715, K0515+863 to K0516+157, K0517+752.5 to K0517+805 and K0520+880 to K0521+080	Tanudan, Kalinga	8/18/2018	1st	Lower Kalinga DEO	LF	34.115	210	3/20/2018	10/15/2018	4.55%	OG	0.281	0.300	0.150	0.024	0.047	0.050	85.20%	-	AHD
120	100	CHA CONSTRUCTION AND SUPPLY	28420	L	A	SB	GB	Construction of Multi-Purpose Building	Brgy. Sibujon, Libmanan, Camarines Sur	8/20/2018	2nd/Final	Camarines Sur 1st DEO	LF	4.701	120	3/1/2018	6/28/2018	0.00%	C	0.482	0.133	0.300	-	-	-	93.45%	93.45% Very Satisfactory	ONS
121	101	CHIARA CONSTRUCTION	8736	L	AA	LA	GE	Rehabilitation of Riverbank Protection of San Jose Creek, Brgy. Poblacion - Brgy. Libsong, Section 1, Sta. 2+697 - Sta. 2+960, Section 2, Sta. 0+525 - Sta. 1+240	Lingayen, Pangasinan	8/22/2018	1st	Pangasinan 2nd DEO	LF	48.997	223	2/23/2018	10/2/2018	18.33%	OG	0.376	0.257	0.150	0.030	0.060	0.050	92.30%	-	AHD
122	102	CHIARA CONSTRUCTION / DJCM CONSTRUCTION CORPORATION JOINT VENTURE	JV-17-1854	L	AA	MB	GE	Road Widening - Primary Roads - Manila North Road, K0534+000 - K0535+084, K0535+771 - K0536+078, K0539+062 - K0539+342, K0544+927 - K0545+734, K0545+884 - K0546+049, K0558+369 - K0561+000, K0561+174 - K0562+133; and Improvement of Intersections K0486+000 - K0486+680	Ilocos Norte	8/16/2018	1st	Regional Office No. I	LF	143.014	270	2/22/2018	11/18/2018	31.96%	OG	0.399	0.239	0.150	0.030	0.060	0.050	92.80%	-	AHD
123	103	CHRISMAN CONSTRUCTION AND SUPPLIES	33274	L	B	MA	GE	Concreting of Road (Lourdes Street from Brgy. Magnesia to Sitio Labanay)	Virac, Catanduanes	8/18/2018	1st/Final	Catanduanes DEO	LF	4.801	81	3/23/2018	6/11/2018	3.70%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Satisfactory	AHD
124	104	CHRISTIAN IAN CONSTRUCTION CORPORATION/ A.B. TAYLAN CONSTRUCTION & DEVELOPMENT JOINT VENTURE	JV-14-1120	L	AAA	LA	GE	Replacement of Permanent Weak Bridges, Bongo Bridge (B02411LZ) Ilocos Norte - Abra Road	Nueva Era, Ilocos Norte	9/22/2018	1st/Final	Regional Office No. I	LF	179.353	618	8/15/2015	4/23/2017	-0.88%	C	0.482	0.199	0.274	-	-	-	0.00%	95.50% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
125	105	CLIFFORD CONSTRUCTION CORPORATION	3724	L	B	MA	GE	Construction of Flood Control Structure along Aklan River	Barangay Estancia, Kalibo, Aklan	8/16/2018	1st	Aklan DEO	LF	41.707	240	3/14/2018	11/8/2018	6.41%	OG	0.119	0.300	0.150	0.030	0.070	0.050	71.90%	-	AHD
126	106	CLY - ABC BUILDERS	39231	L	B	SB	GE	Construction of Concrete Road - Access Road Leading to Cabanbanan, Capiz Leading to Mt. Panginhiraon Peak	Barangay Dolores, Dumalag, Capiz	8/17/2018	1st	Capiz 2nd DEO	LF	14.480	153	4/24/2018	9/23/2018	-19.30%	OG	0.386	0.300	0.000	0.030	0.050	0.000	76.60%	-	DEL
127	107	CM TAN CONSTRUCTION	28087	L	B	MA	GE	Repair/ Rehabilitation of Damaged Crossing Luna Slope Protection along Bayugan-Esperanza Road, KO+020 - KO+121.6	Esperanza, Agusan del Sur	8/23/2018	1st/Final	Agusan del Sur 1st DEO	LF	24.042	210	1/15/2018	8/12/2018	8.03%	C	0.396	0.200	0.300	-	-	-	89.60%	89.60% Very Satisfactory	AHD
128	108	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION	27493	L	A	MA	GB	Construction of Multi-Purpose Building , Brgy. Magsaysay	Koronadal City, South Cotabato	8/14/2018	2nd/Final	South Cotabato 1st DEO	LF	1.481	90	3/7/2018	6/4/2018	-6.79%	C	0.492	0.200	0.300	-	-	-	83.33%	83.33% Satisfactory	DEL
129		COFEJOK CONSTRUCTION AND SUPPLY CORPORATION	27493	L	A	MA	GB	Construction of One (1) Unit Workshop at A.S. Bernardo, National High School	Tacurong City, Sultan Kudarat	8/16/2018	1st/Final	Sultan Kudarat 1st DEO	LF	3.201	120	12/22/2017	4/20/2018	0.00%	C	0.484	0.134	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
130	109	CPAN ENGINEERING & ENTERPRISES	36702	L	D	SB	GB	Construction of Multi-Purpose Building at Brgy. Lower Baluran	Imelda, Zamboanga Sibugay	8/21/2018	1st/Final	Zamboanga Sibugay 1st DEO	LF	1.976	85	2/18/2018	5/14/2018	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
131	110	CRISHELLE CONSTRUCTION	17108	L	B	SB	GB	Construction of Malatgao MPB (Closed MPB), Brgy. Malatgao	Quezon, Palawan	8/13/2018	1st/Final	Palawan 2nd DEO	LF	0.990	90	3/11/2018	6/8/2018	0.00%	C	0.477	0.134	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
132	111	CTC CONSTRUCTION & SUPPLIES	33039	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridges, Malarag Bridge (B00297SM) along Catarman-Rawis Road	San Roque, Northern Samar	8/20/2018	1st/Final	Northern Samar 2nd DEO	LF	6.38	60	3/22/2018	5/20/2018	3.28%	C	0.353	0.198	0.300	-	-	-	0.00%	85.10% Satisfactory	AHD
133		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Slope Protection along BCIR (Upstream of Villanueva Bridge)	Villanueva, Misamis Oriental	8/18/2018	1st/Final	Misamis Oriental 2nd DEO	LF	27.101	185	2/12/2018	8/15/2018	0.00%	C	0.428	0.133	0.300	-	-	-	86.10%	86.10% Satisfactory	ONS
134		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Road Widening - Passi - San Rafael - Lemery - Sara Road K0069+095- K0069+546, K0069+704.5- K0070+530	San Rafael, Iloilo	8/20/2018	1st	Iloilo 3rd DEO	LF	46.551	232	4/25/2018	12/12/2018	13.59%	OG	0.132	0.300	0.150	0.030	0.061	0.033	70.60%	-	AHD
135	112	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Rehabilitation/ Reconstruction of Damaged Paved Roads along Butuan City Malaybalay Road- K1240+(-995) - K1240+(-535)	Butuan City	8/24/2018	1st	Butuan City DEO	LF	22.548	171	4/3/2018	9/20/2018	0.21%	OG	0.377	0.232	0.150	0.024	0.058	0.033	87.40%	-	AHD
136	113	C'ZARLES CONSTRUCTION & SUPPLY / GKMM CONSTRUCTION & SUPPLIES	JV-17-1987	L	A	MA	GE	Construction of Flood Control Structure of Dapdap River (Both Stream) along Bacolod North Road (S00406NR)	Manapla, Negros Occidental	8/23/2018	1st	Negros Occidental 1st DEO	LF	37.236	170	4/12/2018	9/28/2018	-4.93%	OG	0.373	0.300	0.101	0.030	0.061	0.033	89.80%	-	DEL
137	114	D.C.M. CONSTRUCTION	5641	L	A	MA	GB	Construction of 4-Storey, 24 CL Technical Vocational Livelihood and Other Laboratory Workshop Building for Agusan National High School (SHS)	Brgy. Agusan, Cagayan de Oro City	8/17/2018	1st	Cagayan de Oro City DEO	LF	55.811	240	2/19/2018	10/26/2018	-9.96%	OG	0.395	0.238	0.050	0.015	0.030	0.000	72.80%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
138	115	D.I CERVANTES CONSTRUCTION CORPORATION / RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE JOINT VENTURE	JV-17-757	L	AAA	LB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System Asset Preservation Program- Rehabilitation/ Reconstruction of Roads with Slips. Slope, Collapse and Landslides (Secondary Roads) GUREL-BOKOD-KABAYAN-BUGUIAS-ABATAN ROAD, K0315+000-K0315+540	Bokod, Benguet	8/23/2018	1st	CAR Regional Office	LF	122.972	300	3/25/2018	1/18/2019	25.61%	OG	0.399	0.226	0.150	0.030	0.028	0.033	86.60%	-	AHD
139	116	D.O.T. CONSTRUCTION	35081	L	B	MA	GB	Construction of Multi-Purpose Building at Maanas Elementary School	Medina, Misamis Oriental	8/22/2018	1st/Final	Misamis Oriental 1st DEO	LF	2.809	90	5/1/2018	7/29/2018	2.22%	C	0.455	0.134	0.300	-	-	-	88.90%	88.90% Satisfactory	AHD
140	117	DATREBIL CONSTRUCTION & SUPPLY	36908	L	A	MA	GE	Retrofitting/ Strengthening of Padigusan Bridge (S00920MN) along Daang Maharlika Road (Agusan-Davao Section) K1329+542 - K1329+566.5	Rosario, Agusan del Sur	8/22/2018	1st/Final	Agusan del Sur 2nd DEO	LF	9.310	135	3/6/2018	7/18/2018	0.74%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
141	118	DAVAO CONCRETE PRODUCTS	12090	L	A	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Kibawe Kadingilan - Kalilangan Road, K1590+500 - K1590+600	Kadingilan, Bukidnon	8/20/2018	1st	Bukidnon 2nd DEO	LF	16.559	154	4/8/2018	9/8/2018	1.02%	OG	0.381	0.240	0.150	0.022	0.050	0.033	87.60%	-	AHD
142	119	DAVAO ROCK MIXER ENTERPRISES	19250	L	AA	MA	GE	Rechanneling and Construction of Revetment along Batutu River, Barangay Fatima to Camanlangan	New Bataan, Compostela Valley Province	8/14/2018	1st	Compostela Valley DEO	LF	47.044	156	4/13/2018	9/15/2018	1.64%	OG	0.389	0.240	0.150	0.030	0.051	0.050	91.00%	-	AHD
143	120	DCESTRANERO CORPORATION	29347	L	C	SB	GE	Paving of Unpaid Roads - Lubuagan - Batong Buhay - Abra Boundary Road Chainage 000 - Chainage 1510	Lubuagan, Kalinga	8/16/2018	1st	Upper Kalinga DEO	LF	52.220	306	2/22/2018	12/24/2018	18.11%	OG	0.343	0.300	0.150	0.024	0.051	0.050	91.80%	-	AHD
144	121	DDS BUILDERS	37010	L	B	SB	GB	Construction of 2 Storey 6 Classroom Building at San Jose CES - SPED Center	San Jose, Dinagat Islands	8/16/2018	1st	Dinagat Islands DEO	LF	12.117	230	1/10/2018	8/28/2018	-4.85%	OG	0.391	0.263	0.102	0.030	0.057	0.033	87.60%	-	DEL
145	122	DELPAK CONSTRUCTION AND SUPPLIES	32677	L	A	SB	GB	Construction of Multi-Purpose Building	Brgy. Cawayan, Ragay, Camarines Sur	8/11/2018	1st/Final	Camarines Sur 5th DEO	LF	2.400	150	2/9/2018	7/8/2018	-4.87%	C	0.495	0.200	0.154	-	-	-	84.90%	84.90% Satisfactory	DEL
146		DELROL ENTERPRISES	37858	L	A	SB	GE	Construction of Covered Court Barangay Bethel	Victoria, Oriental Mindoro	8/20/2018	1st/Final	Mindoro Oriental DEO	LF	1.920	90	3/8/2018	6/5/2018	0.00%	C	0.460	0.134	0.300	-	-	-	89.40%	89.40% Very Satisfactory	ONS
147	123	DELROL ENTERPRISES	37858	L	A	SB	GE	Rehabilitation/Major Repair of Casilhan Bridge 2 (B000176MR) along Calapan North Road	Baco, Oriental Mindoro	8/20/2018	2nd/Final	Mindoro Oriental DEO	LF	6.805	330	5/22/2017	4/16/2018	0.00%	C	0.450	0.134	0.300	-	-	-	90.44%	90.44% Very Satisfactory	ONS
148	124	DIAMOND J BUILDERS	38868	L	C	SB	GE	Construction og Hanging Foot Bridge	Dabibi, Cabarroqui, Quirino	8/15/2018	1st/Final	Quirino DEO	LF	2.208	100	5/3/2018	8/10/2018	5.33%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
149	125	DICON BUILDERS CORPORATION	33181	L	B	MA	GE	Retrofitting/ Strengthening of Permanent Bridges Mangalay Bridge (B01356MN) along CDO-Airport-Bukidnon Road	Cagayan de Oro City	8/13/2018	1st/Final	Cagayan de Oro City 1st DEO	LF	10.935	120	4/6/2018	8/3/2018	3.33%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
150	126	DICON BUILDERS CORPORATION / RED CONSTRUCTION TECHNIK JOINT VENTURE		L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structure (Downstream of Pagatpat Bridge) along Iponan River Including ROW, Cagayan de Oro City	Cagayan de Oro City	8/13/2018	1st	Cagayan de Oro City DEO	LF	42.630	187	2/21/2018	8/26/2018	0.50%	OG	0.398	0.231	0.150	0.030	0.040	0.033	88.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
151	127	DIMAGUILA CONSTRUCTION AND SUPPLY, INCOPORATED	14904	L	B	SB	GE	Improvement of Road, Banawe St., Quezon City	Banawe St., Quezon City	8/21/2018	2nd/Final	Quezon City 2nd DEO	LF	11.705	193	2/2/2018	8/13/2018	30.30%	C	0.485	0.133	0.300	-	-	-	89.70%	89.70% Very Satisfactory	AHD
152	128	DJCM CONSTRUCTION CORPORATION	27678	L	AA	MA	GE	Construction of Flood Control Structure along CabacananRiver U/S & D/S of Burayoc Bridge (Left Bank), Brgy. Burayoc Sitio Liwliwa	Pagudpud, Ilocos Norte	8/15/2018	1st/Final	Ilocos Norte 1st DEO	LF	23.520	149	2/21/2018	7/19/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
153	129	DJCM CONSTRUCTION CORPORATION / CHIARA CONSTRUCTION JOINT VENTURE	JV-17-1554	L	AA	MA	GE	Repair/ Rehabilitation of Damaged Dike Extension along Bongo River, Brgy. Poblacion	Dingras, Ilocos Norte	8/14/2018	1st/Final	Ilocos Norte 2nd DEO	LF	45.708	249	12/28/2017	9/3/2018	12.66%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	AHD
154	130	DMLC BUILDERS	36650	L	A	MA	GE	Consruction of River Control along Bulihan River	Brgy. Bulihan, Famy, Laguna	8/15/2018	1st	Laguna 1st DEO	LF	42.176	211	2/28/2018	9/26/2018	0.32%	OG	0.367	0.240	0.150	0.030	0.032	0.050	86.93%	-	AHD
155	131	DNY CONSTRUCTION AND SUPPLY	40011	L	D	SB	GE	Concreting of Brgy. Anilao Junction Road - Brgy. Masaguisi Road, Bongabong	Oriental Mindoro	8/22/2018	1st/Final	Southern Mindoro DEO	LF	5.882	90	4/11/2018	7/9/2018	24.65%	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	AHD
156		DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	B	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement (Steel Sheet Pile) with Deepening of Estero de Sampaloc, Brgy. 420	Sampaloc, Manila	8/15/2018	1st/Final	North Manila DEO	LF	24.496	255	3/7/2017	11/16/2017	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
157	132	DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Morong River, Morong, Rizal	Morong, Rizal	8/23/2018	1st/Final	Rizal 2nd DEO	LF	29.400	178	2/13/2018	8/9/2018	25.28%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
158	133	DQT BUILDERS CORPORATION	7950	L	A	MB	GE	Construction and Maintenance of Bridge along National Roads, Replacement of Permanent Weak Bridges, Naguang Bridge (B01658LZ) along Talaba-Summit-Panaon Road	Unisan, Quezon	8/23/2018	1st/Final	Quezon 3rd DEO	LF	20.741	480	4/24/2017	8/16/2018	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
159		DQT BUILDERS CORPORATION	7950	L	A	MB	GE	Network Development - Construction of By-Passes/ Diversion Roads, Tayabas By-Pass Road, including ROW and Slope Protection	Tayabas, Quezon	8/16/2018	2nd/Final	Quezon 1st DEO	LF	66.500	422	2/21/2017	4/18/2018	0.71%	C	0.463	0.133	0.300	-	-	-	88.56%	88.56% Satisfactory	AHD
160		DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY	39808	L	A	SB	GE	Concreting of Gayong-Gayong Sur Road	Ilagan, Isabela	8/17/2018	1st/Final	Isabela 1st DEO	LF	9.405	60	3/22/2018	5/20/2018	0.00%	C	0.460	0.133	0.300	-	-	-	89.30%	89.30% Very Satisfactory	ONS
161	134	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY	39808	L	A	SB	GE	Concreting of Roads in Brgy. Sto. Rosario	Delfin Albano, Isabela	8/17/2018	1st/Final	Isabela 1st DEO	LF	4.703	59	3/22/2018	5/19/2018	0.00%	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
162	135	DSB CONSTRUCTION & SUPPLY, INC.	16126	L	AA	MB	GE	Cluster 39-Various Calamity-Related Projects Damage by Typhoon "Nina":Rehabilitation/ Reconstruction of Revetment/Protection Works Along Bulawan River (Upstream and Downstream) San Jose, Malilipot, Albay and Along Nagas River (Downstream)	Malilipot and Tiwi, Albay	8/13/2018	1st/Final	Albay 1st DEO	LF	72.163	207	12/4/2017	6/28/2018	0.00%	C	0.452	0.134	0.300	-	-	-	88.60%	88.60% Satisfactory	ONS
163		DTV CONSTRUCTION AND SUPPLY	38257	L	C	SB	GB	Construction of One (1) Unit, One (1) Storey, Four (4) Classroom Building at: CW1. C.M Recto ES, Construction of One (1) Unit, (1) Storey, Two (2) Classroom Building at CW2 San	Nabunturan, Compostela Valley Province	8/13/2018	2nd/Final	Compostela Valley DEO	LF	8.539	170	2/2/2018	7/21/2018	0.00%	C	0.470	0.133	0.300	-	-	-	89.74%	89.74% Very Satisfactory	ONS
164	136	DTV CONSTRUCTION AND SUPPLY	38257	L	C	SB	GB	Construction of Multi-Purpose Building (BLEACHER), Brgy. Magangit, New Bataan	Compostella Valley Province	8/13/2018	1st/Final	Compostela Valley DEO	LF	1.664	105	3/16/2018	6/28/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
165		DUROS DEVELOPMENT CORP.	22729	L	AAA	MB	GE	Construction of Flood Conrol Structure at Mangoto River Basin along Toledo - Pinamungajan - Alonguisan - Mantalongon Road, Sta.00+110 to Sta.01+560	Barangay Mangoto, Pinamungajan, Cebu	8/20/2018	1st/Final	Cebu 3rd DEO	LF	44.099	271	7/9/2017	4/5/2018	-3.50%	C	0.500	0.134	0.195	-	-	-	82.90%	82.90% Very Satisfactory	DEL
166	137	DUROS DEVELOPMENT CORP.	22729	L	AAA	LA	GE	Construction/ Repair/ Rehabilitation of Road Barangay Poblacion, Liloan, Cebu- Barangay San Vicente	Liloan, Cebu	8/16/2018	1st	Cebu 5th DEO	LF	18.400	120	4/30/2018	8/27/2018	0.03%	OG	0.390	0.247	0.150	0.030	0.045	0.033	89.50%	-	AHD
167	138	E U S CONSTRUCTION	21878	L	B	MA	GE	Flood Management Program: Construction/ Maintenance of Flood Mitigation Structure and Drainage System, Construction of San Nicolas River Control	Brgy. Cabanbanan, San Vicente, Camarines Norte	8/17/2018	1st	Camarines Norte DEO	LF	18.608	201	3/19/2018	10/5/2018	12.39%	OG	0.368	0.247	0.150	0.030	0.059	0.050	90.40%	-	AHD
168	139	E. M. PAULE CONSTRUCTION AND TRADING INC.	19006	L	A	MB	GE	Construction/Maintenance of Flood Control Mitigation Structures and Rehabilitation with Slope Protection of Paenaan River, K0037+484 along Marikina-Infanta Road (Downstream Phase 4)	Barangay San Jose, Antipolo City, 2nd LD	8/20/2018	1st/Final	Rizal 1st DEO	LF	23.708	270	2/20/2017	11/16/2017	0.00%	C	0.450	0.200	0.300	-	-	-	95.00%	95.00% Very Satisfactory	ONS
169	140	E.L. GOMEZ CONSTRUCTION	31522	L	A	SB	GB	Local Infrastructure Program/ Building and Other Structure/ Multi-Purpose/ Facilities; Construction/ Rehabilitation of Multi-Purpose Building (Covered Court), Elementary School Leoncia	Brgy. Sto. Domingo, Angeles City, Pampanga	8/19/2018	1st/Final	Pampanga 3rd DEO	LF	1.999	120	4/10/2018	8/7/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
170	141	E.L. TORRES CONSTRUCTION AND TRADING INCORPORATED	31406	L	B	MA	GE	Raising of Riverwall along cut-off Channel (Cenro) Brgy. Bangkulasi	Navotas City	8/17/2018	1st/Final	Malabon-Navotas DEO	LF	9.022	187	4/10/2017	10/13/2017	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
171	142	E.M. CUERPO, INC.	30963	L	AAA	LB	GE	Rehabilitation of Dike System along Madongan River (Breached & Eroded Dike) Right Bank, Brgy. Baresbes	Dingras, Ilocos Norte	8/14/2018	1st	Ilocos Norte 2nd DEO	LF	47.653	255	12/28/2017	9/8/2018	0.70%	OG	0.353	0.240	0.150	0.030	0.070	0.050	89.30%	-	AHD
172	143	E.M. CUERPO, INCORPORATED/ ANAK CONSTRUCTION	JV-16-912	L	AAA	MB	GB	MFO1: National Road Network Services: Network Development: Improvement/Widening of National Roads, Other Primary Roads, Santiago-Tuguegarao Road, (Jct. Kalinga - Tuguegarao Section) (S00725LZ) K0437+060 - K0442+122, K0442+409-K0442+880	Enrile, Cagayan	8/18/2018	1st	Regional Office No. II	LF	122.636	424	3/24/2017	5/21/2018	-35.00%	OG	0.320	0.240	0.000	0.030	0.042	0.000	63.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
173	144	E.M. PALOMARES CONSTRUCTION	23471	L	B	MA	GE	Construction of Flood Control along Bantaoay River, Brgy. San Sebastian	San Vicente, Ilocos Sur	8/17/2018	1st/Final	Ilocos Sur 1st DEO	LF	18.815	140	2/15/2018	7/4/2018	1.43%	C	0.414	0.133	0.300	-	-	-	84.70%	84.70% Satisfactory	AHD
174	145	E.S.L. BUILDERS & PARTS SUPPLY	9014	L	B	MA	GE	Road Concreting of General Esco - Inarawan - Tagumpay Road, Naujan	Naujan, Oriental Mindoro	8/20/2018	2nd/Final	Mindoro Oriental DEO	LF	18.815	161	2/21/2018	7/31/2018	0.00%	C	0.463	0.132	0.300	-	-	-	89.92%	89.92% Very Satisfactory	ONS
175	146	EAST ASIA CONSTRUCTION, INC.	1904	L	A	MA	GE	Road Widening-Iloilo - Antique Rd incl. ROW - K0003+(-076.10)-K0003+250.70, K0003+293.70 - K0003+305.70, K0003+460 - K0004+019, K0004+089- K0004+105.40, K0004+480 - K0004+790.30, K0006+483 - K0006+753	Iloilo City	8/13/2018	1st	Iloilo City DEO	LF	41.745	177	5/3/2018	10/26/2018	12.94%	OG	0.336	0.276	0.150	0.030	0.056	0.050	89.80%	-	AHD
176		EC STRUCTURAL COMPOSITES, INC.	31961	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Manuto Bridge (B01380MN) along Bukidnon-Davao City Road	Quezon, Bukidnon	8/20/2018	1st/Final	Bukidnon 2nd DEO	LF	5.062	45	5/1/2018	6/14/2018	0.00%	C	0.483	0.134	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
177	147	EC STRUCTURAL COMPOSITES, INC.	31961	L	A	MA	GE	Retrofitting of Siwarangan Bridge along Iloilo-Antique Road (K00554+725)	San Joaquin, Iloilo	8/22/2018	1st	Iloilo 1st DEO	LF	12.828	238	2/19/2018	10/14/2018	2.19%	OG	0.400	0.240	0.150	0.030	0.058	0.050	92.80%	-	AHD
178	148	ECANGELES CONSTRUCTION & CONST. SUPPLY	34420	L	B	SB	GE	Network Development Program – Bridge Program, Retrofitting/ Strengthening of Permanent Bridges Bajac-Bajac Bridge (B01647LZ) Along Rizal Avenue	Olongapo City	8/22/2018	1st/Final	Zambales 2nd DEO	LF	5.089	63	2/9/2018	4/12/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
179	149	ECCON DEV'T. CORPORATION	22168	L	B	MA	GE	Concreting of Road, Capasanan, Barangay Casili, Mandaue City, Cebu	Mandaue City, Cebu	8/17/2018	1st/Final	Cebu 6th DEO	LF	7.950	79	2/12/2018	5/1/2018	-50.00%	C	0.366	0.200	0.000	-	-	-	56.60%	56.60% Poor	DEL
180		EDDIE G. GUILLEN BUILDERS	14174	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Manila North, K0607+000 - K0608+408	Claveria, Cagayan	8/15/2018	1st	Cagayan 2nd DEO	LF	42.559	283	2/12/2018	11/21/2018	0.26%	OG	0.290	0.300	0.150	0.030	0.042	0.033	84.50%	-	AHD
181	150	EDDIE G. GUILLEN BUILDERS	14174	L	A	MA	GE	Constnution of Flood Control Structure along Bongo River, Barangay Poblacion	Sarrat, Ilocos Norte	8/15/2018	1st	Ilocos Norte 1st DEO	LF	23.272	211	2/21/2018	9/19/2018	19.39%	OG	0.389	0.228	0.150	0.030	0.050	0.050	89.70%	-	AHD
182	151	EDDIE G. GUILLEN BUILDERS/ TJMT CONSTRUCTION JOINT VENTURE	JV-17-1761	L	A	MA	GE	OO1: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads, Cagayan Valley Road (Magapit - Jct. Aparri Airport Section) - K0567+000 - K0570+255.80, K0570+255.80 - K0570+295.8, K0570+295.8- K0571+000,	Camalaniugan, Cagayan	8/14/2018	1st	Cagayan 1st DEO	LF	55.894	251	5/3/2018	6/11/2018	1.08%	OG	0.293	0.300	0.150	0.030	0.023	0.050	84.60%	-	AHD
183	152	EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Paddaon Flood Control	Barangay Poaddaon, Conner, Apayao	8/19/2018	1st	Apayao 1st DEO	LF	30.102	266	2/11/2018	11/3/2018	0.24%	OG	0.339	0.300	0.150	0.024	0.051	0.050	91.40%	-	AHD
184	153	EDISON DEVELOPMENT & CONSTRUCTION/ 515 LIFE CONSTRUCTION CORP. JOINT VENTURE		L	AAA	LB	GE	Organizational Outcome: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Secondary Roads, Tanauan - Talisay - Tagaytay Road including ROW (K0067+375 - K0069+440)	Tanauan City, Batangas	8/1/2018	1st/Final	Batangas 3rd DEO	LF	66.611	300	2/9/2018	12/5/2018	42.00%	C	0.472	0.170	0.300	-	-	-	94.20%	94.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
185	154	EDISON DEVELOPMENT & CONSTRUCTION/ M.M. RODRIGUEZ TRADING AND CONSTRUCTION JOINT VENTURE	JV-171575	L	AA	LB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction of Tigaplan River Flood Control Structure, Brookes's Point	Brookes's Point, Palawan	8/13/2018	1st	Palawan 2nd DEO	LF	71.534	336	3/18/2018	2/16/2019	37.00%	OG	0.378	0.240	0.150	0.030	0.050	0.050	89.80%	-	AHD
186	155	EDMOND RAY CONSTRUCTION & SUPPLY	33167	L	B	SB	GE	Construction of Multi-Purpose Building (Evacuation Center)	Barangay Gusa, Cagayan de Oro City	8/17/2018	1st/Final	Cagayan de Oro City 2nd DEO	LF	1.919	150	8/31/2017	1/28/2018	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
187	156	EFF BULDERS CORPORATION	31225	L	D	SB	GE	Network Development - Off-Carriageway Improvement - Secondary Roads at Pangasinan - Zambales Road (K0309+975 - K0310+1012)	Mabini, Pangasinan	8/21/2018	1st/Final	Pangasinan 1st DEO	LF	13.475	135	2/19/2018	7/3/2018	5.19%	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	AHD
188	157	EFLER CONSTRUCTION AND ENTERPRISE	41046	L	D	SB	GE	Local Infrastructure Program: Local Roads and Bridges - Construction of Bridge, Bolinaka Bridge, Calamagan	Buguias, Benguet	8/18/2018	1st/Final	Benguet 2nd DEO	LF	8.630	172	6-Mar-18	7/25/2018	2.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
189		EGB CONSTRUCTION	13722	L	AA	MB	GE	Construction/ Rehabilitation of Flood Control Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Abulug River Control	Lucban, Abulug, Cagayan	8/15/2018	1st	Cagayan 2nd DEO	LF	49.000	287	2/12/2018	11/25/2018	18.96%	OG	0.388	0.200	0.150	0.030	0.042	0.050	86.00%	-	AHD
190	158	EGB CONSTRUCTION	13722	L	AA	MB	GE	Construction of Flood Control System, Pinacanauan River, Bagumbayan, Tuguegarao City, Cagayan, Sta. 0+000 to Sta. 0+271.6	Bagumbayan, Tuguegarao City, Cagayan	8/17/2018	1st	Cagayan 3rd DEO	LF	45.185	240	4/9/2018	12/4/2018	43.11%	OG	0.393	0.241	0.150	0.030	0.033	0.050	89.70%	-	AHD
191	159	EGB CONSTRUCTION/ PACIFIC STAR ERECTORS	JV-16-2064	L	AA	MB	GE	Asset Preservation of National Roads, Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide -Secondary Roads along Conner-Kabugao Road	Conner and Kabugao, Apayao	8/19/2018	1st	Apayao 1st DEO	LF	74.920	406	7/23/2017	9/1/2018	-0.92%	OG	0.342	0.300	0.141	0.020	0.056	0.033	89.20%	-	DEL
192	160	EGB CONSTRUCTION/ R TWO S BUILDERS AND ENTERPRISE JOINT VENTURE	JV-17-2384	L	AA	MB	GE	Asset Preservation Rehab./ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads - Daang Maharlika (LZ), K0345+055 - K0346+283, K0350+238 - K0350+717	Alicia, Isabela	8/22/2018	1st	Isabela 3rd DEO	LF	28.621	174	4/18/2018	10/8/2018	27.03%	OG	0.370	0.239	0.150	0.030	0.042	0.050	88.10%	-	AHD
193	161	EGB CONSTRUCTION/ OCP CONSTRUCTION JOINT VENTURE	JV-17-882	L	AA	MB	GE	Construction/ Maintenance of Flood Mitigation Structure and Drainage System - Construction of Sanchez Mira River Basin	Nangoluan, Sanchez Mira, Cagayan	8/15/2018	1st	Cagayan 2nd DEO	LF	57.900	340	2/15/2018	1/20/2019	29.06%	OG	0.391	0.200	0.150	0.030	0.048	0.050	86.90%	-	AHD
194	162	EIRISH BUILDERS & SUPPLY INC.	33656	L	B	MA	GE	Construction of Flood Control Structures including Desilting/ Dredging along Mag-asawang Sapa Creek	San Ildefonso, Bulacan	8/15/2018	1st	Bulacan 2nd DEO	LF	77.197	243	3/14/2018	11/11/2018	-5.08%	OG	0.395	0.236	0.099	0.030	0.055	0.033	84.80%	-	DEL
195		ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	A	MA	GE	Construction/ Improvement of Cabilogan River Course (West Carisac Section), (Downstream of Dam), Left Side	Libon, Albay	8/17/2018	1st	Albay 3rd DEO	LF	18.598	225	2/28/2018	10/10/2018	10.47%	OG	0.397	0.240	0.150	0.022	0.035	0.050	89.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
196	163	ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	A	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide-Tertiary Roads, San Fernando-Talisay Road	San Fernando, Masbate	8/23/2018	1st/Final	Masbate 3rd DEO	LF	29.888	150	3/14/2018	8/10/2018	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
197		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Revetment of Amoros Bridge, Amoros River (Upstream & Downstream) Including Right-Of-Way, Barangay Amoros	El Salvador City, Misamis Oriental	8/18/2018	1st/Final	Misamis Oriental 2nd DEO	LF	35.519	200	2/12/2018	8/30/2018	20.24%	C	0.477	0.151	0.300	-	-	-	92.80%	92.80% Very Satisfactory	AHD
198	164	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Revetment along Cagayan de Oro City River Basin Flood Control Project	Cagayan de Oro City	8/17/2018	1st	Cagayan de Oro City 2nd DEO	LF	46.538	216	3/22/2018	10/23/2018	20.90%	OG	0.392	0.298	0.150	0.022	0.040	0.050	95.20%	-	AHD
199	165	ESI AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	A	MB	GE	Road Widening - Bacolod North Rd incl. ROW K0051+626 - K0052+121, K0052+130 - K0057+878, K0057+896 - K0058+1167	Cadiz City, Negros Occidental	8/23/2018	1st	Regional Office No. VI	LF	153.619	382	4/26/2018	5/12/2019	24.98%	OG	0.364	0.240	0.150	0.030	0.061	0.050	89.50%	-	AHD
200	166	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Asset Preservation Program, Preventive Maintenance, Secondary Roads, Catarman-Laoang Road, K0775+00 - K0776+329, K0776+344- K0778+426	Northern Samar	8/20/2018	1st	Northern Samar 2nd DEO	LF	37.23	120	7/16/2018	11/12/2018	36.63%	OG	0.390	0.240	0.150	0.030	0.050	0.050	0.00%	-	AHD
201	167	F. CASALME CONSTRUCTION & SUPPLY	33657	L	D	SB	GB	Construction of Three (3) Storey Six (6) Classroom School Building at Mayasang E/S	Lemery, Batangas	8/13/2018	1st/Final	Batangas 1st DEO	LF	13.705	240	12/11/2017	8/7/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
202	168	F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LA	GE	Construction of Concrete Road-Luca Bay-Ang-Pedada Road Leading to Pedada Mangrove Eco Park	Barangay Pedada, Ajuy, Iloilo	8/20/2018	1st	Iloilo 3rd DEO	LF	18.814	193	3/7/2018	9/15/2018	0.41%	OG	0.345	0.300	0.150	0.030	0.070	0.050	94.50%	-	AHD
203	169	F. GURREA CONSTRUCTION, INCORPORATED/ S.T. SALCEDO CONSTRUCTION CORP. JOINT VENTURE	JV-17-2750	L	AAA	MA	GE	Construction of Flood Control Structures at Canhawan River along Guimaras Circumferential Road	Brgy. Canhawan, Nueva Valencia, Guimaras	8/15/2018	1st	Guimaras DEO	LF	46.546	243	5/25/2018	1/22/2019	1.24%	OG	0.389	0.242	0.150	0.030	0.061	0.050	92.20%	-	AHD
204		F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System - Construction of Tublay Central Flood Control	Tublay, Benguet	8/17/2018	1st	Benguet 2nd DEO	LF	93.511	281	3/1/2018	12/6/2018	2.53%	OG	0.309	0.243	0.150	0.030	0.040	0.050	82.20%	-	AHD
205	170	F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	A	MB	GE	Asset Preservation of National Roads- Construction/ Upgrading/ Rehabilitation of Drainage along National Roads- Tertiary, Acop-Kapangan-Kibungan-Bakun Road, K0264+050-K0264+347, K0265+415-K0265+964, K0267+200-K0269+535, K0269+551-K0271+297, K0271+425-K0272+522, K0273+00-K0274+370	Tublay, Benguet	8/17/2018	1st/Final	Benguet 2nd DEO	LF	38.279	270	3/16/2018	12/10/2018	0.00%	C	0.417	0.133	0.300	-	-	-	85.00%	85.00% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
206		F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	A	MB	GE	Off-Carriageway Improvement: Shoulder Paving / Construction-Baguio-Bauang Road, K0293+342-K0298+035	Sablan, Benguet	8/15/2018	1st	Benguet 1st DEO	LF	38.537	210	3/12/2018	10/7/2018	0.32%	OG	0.353	0.240	0.150	0.030	0.061	0.033	86.67%	-	AHD
207		F.B. BANTALES ENGINEERING CONSTRUCTION/ BALINTUGAN CONSTRUCTION JOINT VENTURE	JV-17-2182	L	A	MA	GE	Construction of Flood Control Structure- Benguet-Nueva Vizcaya Road, K0271+780 to K0271+824	Itogon, Benguet	8/15/2018	1st/Final	Benguet 1st DEO	LF	96.338	240	3/12/2018	11/6/2018	85.49%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
208		F.B. BANTALES ENGINEERING CONSTRUCTION/ BALINTUGAN CONSTRUCTION JOINT VENTURE	JV-17-2441	L	A	MB	GE	Rehabilitation/ Improvement of Ganao - Liguis Road	La Paz, Abra	8/22/2018	1st	Abra DEO	LF	48.980	200	4/11/2018	9/27/2018	-2.79%	OG	0.307	0.232	0.122	0.030	0.047	0.033	77.07%	-	DEL
209	171	F.B. BANTALES ENGINEERING CONSTRUCTION/ BALINTUGAN CONSTRUCTION JOINT VENTURE	JV-17-2098	L	B	MB	GE	Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslides (Secondary Roads), Kiangnan, Ifugao Road, K0313+740 to K0313+884	Kiangnan, Ifugao	8/14/2018	1st/Final	Ifugao 1st DEO	LF	46.753	150	3/19/2018	8/15/2018	0.76%	C	0.380	0.200	0.300	-	-	-	88.00%	88.00% Satisfactory	AHD
210	172	F.B. BANTALES ENGINEERING CONSTRUCTION/ D.G.O. CONSTRUCTION JOINT VENTURE	JV-17-1282	L	B	MA	GE	Construction of Flood Mitigation Structure - Construction Flood Mitigation Structure along Naguilian River Basin Balili River Section	Sta. 0+700 - Sta. 1+425 (w/exceptions), La Trinidad, Benguet)	8/15/2018	1st	Benguet 1st DEO	LF	45.407	221	3/22/2018	10/28/2018	-1.20%	OG	0.347	0.238	0.138	0.030	0.061	0.033	84.67%	-	DEL
211	173	F.B. BANTALES ENGINEERING CONSTRUCTION/ KALAHAN GENERAL CONSTRUCTION AND SUPPLIES JOINT VENTURE		L	B	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Adaoay, Sta 17+590-Sta 18+040, Sta 17+880-Sta 17+940, Sta 18+600-Sta 18+820	Kabayan, Benguet	8/15/2018	1st	Benguet 1st DEO	LF	47.501	210	3/15/2018	10/10/2018	7.25%	OG	0.318	0.240	0.150	0.030	0.061	0.050	84.87%	-	AHD
212	174	FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Concreting of Junction National Highway Jacinto - Tupalabong - Cebuano Road	Tupi, South Cotabato	8/22/2018	1st	South Cotabato 2nd DEO	LF	35.279	180	3/29/2018	9/24/2018	1.95%	OG	0.383	0.236	0.150	0.030	0.060	0.050	90.90%	-	AHD
213	175	FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Pres. Diosdado P. Macapagal National Highway	City of Mati, Davao Oriental	8/15/2018	1st/Final	Davao Oriental 2nd DEO	LF	1.960	114	2/23/2018	6/16/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
214		FIRST BUILDERS AND DEVELOPERS	31124	L	D	SB	GB	Construction of Multi-Purpose Building, Barangay Secante Bag-o	Tudela, Cebu	4/16/2018	1st/Final	Cebu 5th DEO	LF	2.351	90	4/10/2018	7/8/2018	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
215	176	FIRST BUILDERS AND DEVELOPERS	31124	L	D	SB	GE	Construction of Concrete Road, Barangay Esperanza	Poros, Cebu	8/16/2018	1st/Final	Cebu 5th DEO	LF	2.326	37	2/19/2018	3/27/2018	0.00%	C	0.404	0.133	0.300	-	-	-	83.70%	83.70% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
216	177	FLFB ENTERPRISES AND CONSTRUCTION SERVICES	32836	L	A	MA	GE	Construction of Salugan-Anoling Road	Camalig, Albay	8/14/2018	2nd/Final	Albay 2nd DEO	LF	23.382	130	2/14/2018	6/23/2018	0.00%	C	0.490	0.133	0.300	-	-	-	90.32%	90.32% Very Satisfactory	ONS
217	178	FLT ENTERPRISES	23039	L	A	MA	GE	Construction of Barangay Road, Buluangan I	Barangay Buluangan I, Valderrama, Antique	8/14/2018	1st	Antique DEO	LF	1.908	66	3/21/2018	5/25/2018	-65.00%	OG	0.346	0.300	0.000	0.030	0.050	0.000	72.60%	-	DEL
218	179	FOOTPRINTS CONSTRUCTION	16713	L	B	MA	GE	Road Widening along Bukidnon-Davao City Road, K1563+(-768) - K1563+(-702.63), K1565+713 - K1565+794, K1567+524 - K1567+595, K1567+621 - K1567+684	Camp I - Buayan Section, Maramag, Bukidnon	8/20/2018	1st	Bukidnon 2nd DEO	LF	9.917	75	7/9/2018	9/21/2018	1.37%	OG	0.376	0.240	0.150	0.015	0.045	0.050	87.60%	-	AHD
219	180	FORTSTONE CONSTRUCTION ENTERPRISES	31668	L	B	MA	GB	Construction of 1 STY - 3 CL School Building San Agustin ES	Sta. Maria, Davao Occidental	8/21/2018	1st/Final	Davao Occidental DEO	LF	3.791	112	1/16/2018	5/7/2018	33.93%	C	0.473	0.134	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
220	181	FR ESPIRITU JR BUILDERS	36719	L	B	MA	GE	Construction of Flood Control Revetment along Bolo River, Brgy. San Lorenzo	Bangui, Ilocos Norte	8/15/2018	1st	Ilocos Norte 1st DEO	LF	25.236	197	2/12/2018	8/27/2018	-7.09%	OG	0.349	0.300	0.079	0.030	0.060	0.033	85.10%	-	DEL
221	182	FREDEN CONSTRUCTION	22665	L	B	MA	GE	Construction of River Bank Protection with Revetment along Matling River (Saub Bridge Section)	Maitum, Sarangani Province	8/22/2018	1st/Final	Sarangani DEO	LF	9.799	131	2/25/2018	7/5/2018	0.00%	C	0.470	0.134	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
222	183	G. UY CONSTRUCTION	27999	L	B	MA	GE	Reconstruction from Paved to Concrete Iloilo-Antique Road K011+086-K011+319, K0013+118- K0013+724, K0028+412- K0029+023, K0029+373-K0029+639, K0033+635-K0033+796, K0033+828-K0034+000	Oton, Guimbal, & Miag-ao, Iloilo	8/22/2018	1st	Iloilo 1st DEO	LF	32.491	178	4/16/2018	10/10/2018	-4.84%	OG	0.324	0.300	0.102	0.030	0.070	0.033	85.90%	-	DEL
223	184	G.C.I. CONSTRUCTION AND DEV'T. CORP.	11346	L	AAA	LA	GE	Network Development - Improvement/ Widening of National Roads-Tertiary, Tuy Diversion Road K0098+(-690.45) - K0098+334	Tuy, Batangas	8/13/2018	1st/Final	Batangas 1st DEO	LF	35.139	210	2/16/2017	9/13/2017	0.00%	C	0.484	0.132	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
224	185	G.F. FABIAN CONSTRUCTION/ C.T. LEONCIO CONSTRUCTION & TRADING JOINT VENTURE	JV-16-1599	L	AA	MB	GE	Construction/ Maintenance of Flood Mitigation Structure and Drainage System, Construction of Pumping Station Retarding Pond/ Riverwall Package I Valencia Pumping Station	Manila City	8/15/2018	1st/Final	North Manila DEO	LF	47.963	240	4/11/2017	12/6/2017	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
225	186	G.F. FALCIS CONSTRUCTION AND SUPPLY	26147	L	B	SB	GE	Construction of Flood Control/Drainage System Fajardo Extension	Brgy. Cuartero, Jaro, Iloilo City	8/13/2018	1st/Final	Iloilo City DEO	LF	4.664	109	3/12/2018	6/28/2018	2.75%	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
226	187	G.M. PAJARILLAGA CONSTRUCTION & SUPPLY	21760	L	C	B	GB	Construction of Multi-Purpose Building	Barangay La Torre North Bayombong, Nueva Vizcaya	8/17/2018	1st/Final	Nueva Vizcaya 1st DEO	LF	1.906	90	2/7/2018	5/7/2018	0.00%	C	0.408	0.133	0.300	-	-	-	84.10%	84.10% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
227	188	GAMIE CONSTRUCTION AND SUPPLY	37367	L	D	SB	GE	Off- Carriageway Improvement: Shoulder Paving/ Construction San Fernando Port Road - K0267+(-393) - K0267+752, Brgy. Madayegdeg - Brgy. Poro	City of San Fernando, La Union	8/20/2018	1st/Final	La Union 1st DEO	LF	5.596	90	2/26/2018	5/26/2018	0.00%	C	0.483	0.134	0.300	-	-	-	91.70%	Very Satisfactory	ONS
228	189	GCI CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LA	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers-Construction of Dike (along Libmanan River) within Bicol River Basin	Brgy. Potot, Libmanan, Camarines Sur	8/20/2018	1st	Camarines Sur 1st DEO	LF	37.984	198	2/26/2018	9/11/2018	0.50%	OG	0.385	0.269	0.150	0.030	0.055	0.050	93.90%	-	AHD
229	190	GCMG CONSTRUCTION	9743	L	A	SB	GB	Construction of One (1) Storey Two (2) Classrooms Lawigan Elementary School	Catarman, Camiguin	8/23/2018	1st/Final	Camiguin DEO	LF	2.789	115	12/21/2017	4/14/2018	0.55%	C	0.495	0.134	0.300	-	-	-	92.90%	Very Satisfactory	AHD
230	191	GENETIAN BUILDERS	18052	L	A	MA	GB	Construction of Water Supply System Level II	Bacolod City	8/17/2018	1st	Bacolod City DEO	LF	16.027	120	5/7/2018	9/3/2018	6.48%	OG	0.351	0.240	0.150	0.030	0.061	0.050	88.20%	-	AHD
231	192	GERRA CONST. INC./ 1ST CUT & FILL CONST. CORP. JOINT VENTURE	JV-17-760	L	A	A	GE	Construction of Abitonan River Control	Brgy. Toytoyán, Dipaculao, Aurora	8/18/2018	1st	Aurora DEO	LF	23.418	288	2/12/2018	11/26/2018	0.58%	OG	0.384	0.240	0.150	0.030	0.050	0.033	88.70%	-	AHD
232	193	GEVANS CONSTRUCTION AND SUPPLY	43267	L	D	SB	GE	Concreting of Barangay Road, Sta.0+000.00 - Sta.0+154.50, Brgy. Alipao	Alegria, Surigao del Norte	8/15/2018	1st/Final	Surigao del Norte 1st DEO	LF	1.980	100	3/21/2018	6/28/2018	0.00%	C	0.416	0.133	0.300	-	-	-	84.90%	Satisfactory	ONS
233	194	GLS CONSTRUCTION AND GENERAL MERCHANDISE/ RRJ BUILDERS CONSTRUCTION AND GENERAL MERCHANDISE JOINT VENTURE	JV-17-4610	L	A	MA	GB	Construction/ Improvement of Access Road Leading to Declared Tourism Destinations, Access Road Leading to the Oro Zipline	Brgy. Villaflor, Oroquieta City, Misamis Occidental	8/15/2018	1st/Final	Misamis Occidental 1st DEO	LF	17.283	142	3/15/2018	8/3/2018	0.00%	C	0.489	0.134	0.300	-	-	-	92.30%	Very Satisfactory	ONS
234	195	GOLD RICH CONSTRUCTION & TRADING	16489	L	AAA	MB	GE	Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage System: Construction/Rehabilitation of Flood Control Mitigation Facilities/ Drainage System along Bued River including its Tributaries	Baguio City	8/13/2018	1st	Baguio City DEO	LF	46.416	280	2/18/2018	11/24/2018	11.45%	OG	0.380	0.222	0.150	0.030	0.054	0.050	88.58%	-	AHD
235		GOLD RICH CONSTRUCTION & TRADING	16489	L	AAA	MB	GE	Construction of Slope Protection/ Flood Control, Bayto River Dike	Sta. Cruz, Zambales	8/23/2018	1st/Final	Zambales 1st DEO	LF	18.788	150	2/5/2018	7/4/2018	2.67%	C	0.425	0.136	0.300	-	-	-	86.10%	86.10% Satisfactory	AHD
236	196	GOLDROCK CONSTRUCTION & DEVELOPMENT CORP.	5389	L	AAA	LB	GE	Construction of Concrete Road - Marufinas - Caruray - Port Barton Road leading to San Vicente, Sta. 0+000.00 to Sta. 1+550.00	San Vicente, Palawan	8/15/2018	1st	Palawan 1st DEO	LF	47.173	165	5/10/2018	10/21/2018	-4.96%	OG	0.356	0.300	0.100	0.030	0.050	0.033	86.90%	-	DEL
237	197	GONZALO CONSTRUCTION	1826	L	A	MA	GE	Replacement of Permanent Weak Bridge- Salacop Bridge (Washed-out) (B00915LZ) Along Acop-Kapangan-Kibungan-Bakun Road, Kapangan, Benguet, K0292+270 - K0292+366	Kapangan, Benguet	8/17/2018	1st	Benguet 2nd DEO	LF	28.432	207	3/7/2018	8/15/2018	16.03%	OG	0.388	0.200	0.150	0.030	0.051	0.050	86.93%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
238	198	GONZALODO ENTERPRISES	30681	L	B	MA	GE	Rehabilitation/ Upgrading of S.E. Llenes Road with Drainage Facilities, Barangay Pakna-an and Barangay Labogon	Barangay Labogon, Mandaue City	8/17/2018	1st	Cebu 6th DEO	LF	14.861	238	4/10/2018	12/3/2018	16.34%	OG	0.381	0.240	0.150	0.030	0.047	0.050	89.80%	-	AHD
239	199	GOOD FORTUNE INTERNATIONAL, INC.	9246	L	B	MA	GE	Rehabilitation of Paved Road - San Dionisio - Capinang Road - Sta. 202+071- Sta. 203+039	San Dionisio, Iloilo	8/20/2018	1st	Iloilo 3rd DEO	LF	17.091	158	5/9/2018	10/13/2018	21.46%	OG	0.300	0.300	0.150	0.030	0.070	0.033	88.30%	-	AHD
240	200	GREEN ISLAND ENTERPRISES	36835	L	C	SB	GE	Concreting of Brgy. San Juan Road, Bongabong	Oriental Mindoro	8/23/2018	1st/Final	Southern Mindoro DEO	LF	1.939	60	5/3/2018	7/1/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
241	201	GREENFIELD CONSTRUCTION	31101	L	C	SB	GB	Basic Educational Facilities Fund, Construction of 2 Storey 4 Classrooms at Ilat Elementary School	San Pascual, Batangas	8/14/2018	1st/Final	Batangas 2nd DEO	LF	9.398	120	12/26/2017	4/24/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
242	202	GREENWALL CONSTRUCTION	14457	L	B	MA	GB	Construction of Multi-Purpose Building (Laboratory Facility for PDEA)	Quezon City	8/21/2018	1st/Final	Quezon City 2nd DEO	LF	14.032	165	10/12/2017	3/25/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
243	203	H.G. LOPEZ CONSTRUCTION/ E.E. MADAYAG CONSTRUCTION JOINT VENTURE	JV-17-808	L	A	MA	GE	Construction of Gabion Revetment Brgy. Gusing Norte	Baguilian, La Union	8/18/2018	1st/Final	La Union 2nd DEO	LF	27.468	171	3/12/2018	8/29/2018	20.00%	C	0.426	0.133	0.300	-	-	-	85.90%	85.90% Satisfactory	AHD
244		H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MA	GE	Road Widening - Bacolod South Road, K0071+696.6-K0072+103, K0072+309-K0072+617.5, K0078+760.4-K0080+560, K0081+140-K0082+170	Himamaylan City, Negros Occidental	8/20/2018	1st	Negros Occidental 2nd DEO	LF	90.249	238	5/14/2018	1/6/2019	25.30%	OG	0.372	0.239	0.150	0.030	0.061	0.050	90.20%	-	AHD
245	204	H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MB	GE	Preventive Maintenance Based on Pavement Management System Highway Development and Management-4 (HDM-4) of Jct Bagonawa-La Castellana-Isabela Road, K0059+158.6-K0059+194, K0059+367-K0059+637, K0063+698.2-K0064+700, K0065+762-K0065+962.3, K0066+668-K0068+000, K0068+243.70 - K0068+388.30, K0068+968-K0069+019.60, K0070+902.90-K0071+000, K0072+073-K0072+243.80, K0072+341-K0072+486.30	La Castellana, Negros Occidental	8/20/2018	1st	Negros Occidental 2nd DEO	LF	51.650	187	5/14/2018	11/16/2018	12.97%	OG	0.380	0.240	0.150	0.030	0.061	0.050	91.10%	-	AHD
246	205	HARVEE ENTERPRISES	33927	L	B	SB	GE	Flood Management Program - Construction/ Maintenance of Flood Structures and Drainage Systems - Construction/ Improvement of Revetment/ River Control in Binan River (near Soro - Soro Bridge)	Brgy. Sto. Nino, Biñan City, Laguna	8/13/2018	2nd/Final	Laguna 2nd DEO	LF	14.700	171	2/13/2018	8/2/2018	0.00%	C	0.453	0.200	0.300	-	-	-	90.88%	90.88% Very Satisfactory	ONS
247	206	HAUSLAND CONSTRUCTION	32378	L	A	MA	GE	National Road Network Services, Network Development, Improvement/ Widening of National Roads, Road Widening including Drainage along Crisanto M. Delos Reyes Avenue, K0066+723 to K0068+000	Tagaytay City, Cavite	8/17/2018	1st/Final	Cavite 2nd DEO	LF	44.086	305	3/6/2017	1/4/2018	-0.35%	C	0.483	0.124	0.290	-	-	-	93.15%	93.15% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
248		HEXAMINDZ CORPORATION	31666	L	AA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Control Structures and Drainage Systems - Construction of Flood Control Structure along Pililia River	Pililia, Rizal	8/23/2018	1st/Final	Rizal 2nd DEO	LF	29.400	196	2/13/2018	8/27/2018	5.61%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	AHD
249		HEXAMINDZ CORPORATION	31666	L	AAA	MA	GE	Asphalt Overlay of Roads, University of the Philippines	Diliman, Quezon City	8/21/2018	2nd/Final	Quezon City 2nd DEO	LF	29.211	135	3/9/2018	7/21/2018	8.57%	C	0.500	0.133	0.300	-	-	-	91.44%	91.44% Very Satisfactory	AHD
250	207	HEXAMINDZ CORPORATION	31666	L	AAA	MA	GE	Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage System - Construction of Revetment (Steel Sheet Pile) at Estero de Sampaloc, Phase I	Sampaloc, Manila	8/15/2018	1st/Final	North Manila DEO	LF	47.495	283	3/5/2017	12/12/2017	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
251	208	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Caglayan to Paddig to Cupis Road Leading to Nabuangan River, Banselan Cave Cupis Loomweaving	Conner, Apayao	8/20/2018	1st	Apayao 1st DEO	LF	46.500	210	2/11/2018	9/8/2018	0.44%	OG	0.347	0.300	0.150	0.020	0.042	0.050	90.90%	-	AHD
252	209	HIGH AND MILES CONSTRUCTION	18111	L	B	SB	GB	Construction of Building (MinsCAT) Phase I, Masipit	Calapan City, Oriental Mindoro	8/20/2018	1st/Final	Mindoro Oriental DEO	LF	9.480	150	3/18/2018	8/14/2018	0.00%	C	0.448	0.134	0.300	-	-	-	88.20%	88.20% Satisfactory	ONS
253	210	HI-TONE CONSTRUCTION & DEVELOPMENT CORPORATION	23385	L	AAA	MB	GE	Retrofitting/ Strengthening of Lun Masla Bridge (B01047MN) along Sarangani - Davao del Sur Coastal Road	Malapatan, Sarangani Province	8/21/2018	1st/Final	Sarangani DEO	LF	18.599	120	2/25/2018	6/24/2018	0.21%	C	0.492	0.134	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
254	211	HMM BUILDERS AND CONSTRUCTION SUPPLY	35636	L	D	SB	GE	Construction of Road, Barangay Esparar, Barbaza, Antique	Barangay Esparar, Barbaza, Antique	8/14/2018	1st	Antique DEO	LF	1.975	66	4/20/2018	6/24/2018	-34.69%	OG	0.336	0.300	0.000	0.030	0.040	0.000	70.60%	-	DEL
255	212	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	FY 2018-Network Development: Construction of Missing Links/ New Roads along Calabanga-Tinambac Road (Tinambac Section)	Sta. Cruz-Mananao, Tinambac, Camarines Sur	8/16/2018	1st	Camarines Sur 3rd DEO	LF	46.440	220	5/3/2018	12/8/2018	0.15%	OG	0.366	0.277	0.150	0.030	0.058	0.033	91.40%	-	AHD
256	213	HSO CONSTRUCTION CORPORATION	10578	L	AA	LA	GE	Upgrading (Asphalt to Concrete) Including Drainage of Sindangan-Liloy Road, Zamboanga del Norte, 2nd DEO K1943+560.43-K1945+067.26, K1946+000 -K1946+833.24, K1958+754-K1959+000.00, K1959+679.00-K1961+054.86	Sindangan-Liloy Road, Zamboanga del Norte	8/15/2018	2nd/Final	Regional Office No. IX	LF	107.853	357	4/24/2017	4/15/2018	0.00%	C	0.437	0.134	0.300	-	-	-	88.74%	88.74% Satisfactory	ONS
257	214	I&E CONSTRUCTION CORPORATION	10410	L	AA	MA	GE	Construction of Slope Protection and other Improvement at Talon Creek (From CAA Bridge to Talon Bridge)	Las Pinas City, Metro Manila	8/24/2018	1st/Final	Las Pinas-Muntinlupa DEO	LF	65.800	450	3/8/2017	5/31/2018	4.17%	C	0.452	0.133	0.300	-	-	-	88.50%	88.50% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
258	215	I.A . BOSQUE CONSTRUCTION CORP.	12597	L	A	MB	GE	Off-Carriageway Improvement: Shoulder Paving/ Construction Pitogo Jct.-Pob. Rd.	K0205+(-692) to K0207+622, Pitogo, Quezon	8/23/2018	1st	Quezon 3rd DEO	LF	31.914	210	2/5/2018	9/2/2018	17.24%	OG	0.381	0.240	0.150	0.030	0.051	0.050	90.20%	-	AHD
259	216	I.G.D. CONSTRUCTION AND DEVELOPMENT	42947	L	A	MB	GB	Construction of Standard One-Story Three Classroom School Building with Toilet Attached, Roxas National High School - San Antonio Extension	San Antonio, Roxas, Isabela	8/21/2018	1st/Final	Isabela 2nd DEO	LF	3.749	140	1/17/2018	6/5/2018	0.31%	C	0.478	0.140	0.300	-	-	-	91.80%	91.80% Very Satisfactory	AHD
260		IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Road Widening - Barotac Viejo - San Rafael Road - K0084+998-K0088-350	Barotac Viejo, Iloilo	8/20/2018	1st	Iloilo 3rd DEO	LF	93.166	266	3/26/2018	12/16/2018	28.73%	OG	0.329	0.300	0.150	0.030	0.070	0.050	92.90%	-	AHD
261	217	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	MA	GE	Construction of Slope Protection/ Bank Improvement along Iloilo River, Right Bank (From B.S. Aquino Jr. Ave. to Jalandoni Bridge), Sta. 0+000 - Sta 0+820	Iloilo City	8/14/2018	1st/Final	Regional Office No. VI	LF	101.324	433	4/10/2017	6/16/2018	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
262	218	ILBI CONSTRUCTION SUPPLY & SERVICES	32021	L	B	MA	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations, Jct. Surallah - Lake Sebu Road Leading to NV Vogt Solar Power Plant, Brgy. Centrala	Surallah, South Cotabato	8/14/2018	2nd/Final	South Cotabato 1st DEO	LF	18.610	114	4/3/2018	7/25/2018	21.95%	C	0.495	0.133	0.300	-	-	-	90.74%	90.74% Very Satisfactory	AHD
263	219	ILC SUMMIT CONSTRUCTION INC.	36862	L	AA	SB	GE	Concreting of Barangay Road, Brgy. Quezon	Libjo, Dinagat Islands	8/16/2018	1st	Dinagat Islands DEO	LF	3.872	155	4/18/2018	9/19/2018	19.20%	OG	0.384	0.240	0.150	0.024	0.051	0.050	89.90%	-	AHD
264	220	INFINITE ENGINEERING AND SUPPLIES	36931	L	D	SB	GE	Flood Control and Drainage-Drainage/ Protection Works - Local Infrastructure Program: Construction of Drainage System	Sta. Catalina, Zamboanga City	8/23/2018	1st/Final	Zamboanga City DEO	LF	1.396	94	4/3/2018	7/5/2018	0.00%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	ONS
265	221	IRC CONSTRUCTION & SUPPLIES	29943	L	A	MA	GE	Construction of Flood Control Structures, Pogonsino Section along Magat River	Bagabag, Nueva Vizcaya	8/17/2018	1st/Final	Nueva Vizcaya 1st DEO	LF	18.812	158	2/11/2018	7/18/2018	1.69%	C	0.421	0.133	0.300	-	-	-	85.40%	85.40% Satisfactory	AHD
266	222	ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	SB	GE	Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones San Carlos, Palali - Malekgeg Road in Support of Cassava, Corn, Rice , Mandarin, Tourism handdicrafts Furniture and Coconut San Carlos - Palali - Malekgeg, Sta. 0+000 to Sta. 0+800	Sta. Marcela, Apayao	8/21/2018	1st	Apayao 2nd DEO	LF	18.698	210	2/8/2018	9/5/2018	0.27%	OG	0.381	0.240	0.150	0.022	0.035	0.050	87.80%	-	AHD
267	223	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	SB	GB	Construction of Multi-Purpose Building, Barangay Bantay	Sta. Barbara, Iloilo	8/24/2018	1st/Final	Iloilo 4th DEO	LF	1.980	110	3/21/2018	7/8/2018	0.00%	C	0.401	0.198	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
268	224	J.B.S CONSTRUCTION, INCORPORATED	679	L	A	MB	GE	Construction of Feeder Channels for the Blumentritt Interceptor	Quezon City	8/15/2018	1st/Final	National Capital Region Office	LF	9.446	228	4/2/2017	11/15/2017	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
269	225	J.E. TICO CONSTRUCTION CO., INC.	7063	L	A	MB	GE	Reconstruction/ Upgrading Guimaras Circumferential Rd, K0015+900-K0016+000, K0016+869-K0017+150, K0018+576-K0019+345, K0020+371-K0020+742, K0024+537-K0024+846, K0027+260-K0027+559, K0031+388-K0031+602, K0034+872-K0035+000, K0035+815-K0036+000, K0036+000-K0036+186, K0036+186-K0036+571.42, K0042+384-K0042+457, K0057+681-K0057+777, K0078+244-K0078+425, K0078+627-K0078+704, K0049+800-K0050+368, K0051+692-K0051+998, K0053+729-K0054+891, K0075+329-K0075+373	Guimaras	8/16/2018	1st/Final	Regional Office No. VI	LF	135.838	408	4/12/2017	5/24/2018	3.68%	C	0.457	0.152	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
270	226	J.G. ORANZA CONSTRUCTION	33370	L	B	MA	GE	Construction of Flood Mitigation Structures and Drainage Systems - Construction of Silway River Bank Protection, Sta. 0+000 to Sta. 0+320, Brgy. Labangal and Brgy. Dadiangas North	General Santos City, South Cotabato	8/22/2018	1st/Final	South Cotabato 2nd DEO	LF	34.300	208	3/2/2018	9/25/2018	23.28%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD
271	227	J.S. LIM CONSTRUCTION & TRADING	12107	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems – Construction of Slope Protection along Caulaman River, Sto. Rosario Section	Floridabalanca, Pampanga	8/20/2018	1st/Final	Pampanga 2nd DEO	LF	19.458	120	3/15/2018	7/12/2018	15.83%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	AHD
272	228	J.T. GAMOLO CONSTRUCTION	15759	L	B	MA	GE	Road Widening along Sayre Highway (Junction Bukidnon - Davao City Road - Cotabato Boundary) K1568+235 - K1569+240, K1572+000 - K1574+000	Poblacion Don Carlos to Pinamaloy and Kitaotao, Bukidnon	8/20/2018	1st	Bukidnon 2nd DEO	LF	93.070	198	3/27/2018	10/10/2018	4.30%	OG	0.381	0.276	0.150	0.022	0.037	0.033	89.90%	-	AHD
273	229	JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	A	MA	GE	Construction/Improvement of Access Road Leading to Trades, Industries and Economic Zones, Villa Caneja Connecting to So. Kahukaw in Support to the Food and Resource-Based Processing	Naval, Province of Biliran	8/15/2018	1st	Biliran DEO	LF	32.22	230	2/15/2018	10/2/2018	-0.03%	OG	0.367	0.300	0.150	0.030	0.059	0.033	0.00%	-	DEL
274		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Concreting of Brgy. Alangilan FMR Phase II	Brgy. Alangilan, Bacolod City	8/17/2018	1st	Bacolod City DEO	LF	16.070	180	5/18/2018	11/13/2018	2.74%	OG	0.372	0.240	0.150	0.030	0.061	0.050	90.30%	-	AHD
275		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Improvement/ Widening of National Road along Hinigaran-Isabela Road	Hinigaran, Negros Occidental	8/20/2018	1st	Negros Occidental 2nd DEO	LF	46.551	195	4/19/2018	10/30/2018	11.87%	OG	0.352	0.240	0.150	0.030	0.061	0.050	88.30%	-	AHD
276	230	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Improvement/ Widening of Bacolod South Road (Kabankalan-Hinobaan Section) including Drainage (S00224NR), K0092+127-K0093+488; K0110+222 - K0110+763; K0140+020 - K0140+905; K0163+505 - K0164+796	Kabankalan City, Cuayan, and Sipalay, Negros Occidental	8/19/2018	1st/Final	Regional Office No. VI	LF	144.750	415	4/17/2017	6/5/2018	0.00%	C	0.462	0.156	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
277	231	JAIME B. CHING ENTERPRISES/ BCVILLASENOR CONSTRUCTION JOINT VENTURE	JV-17-1505	L	A	MB	GE	I. Operations A. Organizational Outcome 1. Ensure Safe and Reliable National Road System 2. Network Development Program A. Road Widening 1. Primary Roads 2. Daang Maharlika (LZ)	K0145+179-K0147+471, K0147+523-K0148+482, Pagbilao, Quezon	8/23/2018	2nd	Quezon 4th DEO	LF	90.387	210	2/21/2018	9/18/2018	0.57%	OG	0.356	0.260	0.150	0.030	0.037	0.050	88.33%	-	AHD
278		JAMILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATION	35039	L	AA	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Cabalan River	Olangapo City	8/22/2018	1st	Zambales 2nd DEO	LF	46.560	200	3/15/2018	9/30/2018	1.62%	OG	0.375	0.240	0.150	0.030	0.050	0.050	89.50%	-	AHD
279	232	JAMILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATION	35039	L	AA	MA	GE	Construction of River Bank Protection with Revetment along Maitum River (Pangi Bridge Section)	Maitum, Sarangani Province	8/22/2018	1st/Final	Sarangani DEO	LF	9.799	150	2/25/2018	7/24/2018	0.98%	C	0.487	0.134	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
280	233	JANUARY BUILDERS	39818	L	D	SB	GE	Rehabilitation / Upgrading of Damaged Paved Road Sibonga - Dumajug Road, Sibonga, Dumanjug Rd.	Cebu Province	8/14/2018	1st/Final	Cebu 2nd DEO	LF	6.489	83	2/13/2018	5/6/2018	2.41%	C	0.472	0.134	0.300	-	-	-	90.60%	90.60% Very Satisfactory	AHD
281	234	JARGON CONSTRUCTION & SUPPLY	23474	L	A	MB	GE	Preventive Maintenance Awang - Upi - Lebak - Kalamansig - Palimbang - Sarangani Road, K1942+000 - K1943+046, K1943+055.45 - K1944+400, K1945+411.12 - K1946+000, K1946+513.62 - K1946+665, K1947+147 - K1948+306, K1949+2000 - K1949+2707	Lebak, Kalamansig, Sultan Kudarat	8/20/2018	1st	Sultan Kudarat 2nd DEO	LF	39.527	188	6/6/2018	12/10/2018	19.80%	OG	0.383	0.230	0.150	0.030	0.055	0.050	89.80%	-	AHD
282	235	JASA BUILDER'S/ CDC CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-17-1202	L	AA	MA	GE	Construction of Slope Protection/ Flood Control, Lais River with Slope Protection Works	Candelaria, Zambales	8/23/2018	1st/Final	Zambales 1st DEO	LF	28.233	180	2/5/2018	8/3/2018	27.22%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
283		JASA BUILDER'S	31330	L	AA	MA	GE	Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide, Secondary Roads Alaminos- Bolinao Road (K0351+100 - K0351+170)	Culang, Bolinao, Pangasinan	8/21/2018	1st/Final	Pangasinan 1st DEO	LF	19.600	210	2/9/2018	9/6/2018	28.11%	C	0.468	0.133	0.300	-	-	-	90.10%	90.10% Very Satisfactory	AHD
284	236	JASA BUILDER'S	31330	L	AA	MA	GE	Rehabilitation of De Castro - Bisalao Creek (Phase I), Brgy. Mapulang Lupa	Valenzuela City	8/16/2018	1st/Final	Metro Manila 3rd DEO	LF	40.816	270	5/2/2017	1/26/2018	0.74%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	AHD
285	237	JASMIG CONSTRUCTION SUPPLY/ W. RIVERA CONSTRUCTION AND EQUIPMENT JOINT VENTURE	JV-16-825	L	B	MA	GE	MFO-1 National Road Network Services, Network Development/Improvement/Widening of National Roads, Secondary Roads, K0141+(-735) - K0142+144.0	Palico-Balayan, Batangas	8/17/2018	1st/Final	Regional Office No. IV-A	LF	97.240	405	3/13/2017	4/21/2018	0.00%	C	0.470	0.134	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
286		JAYKRIS ENTERPRISES	30906	L	B	SB	GE	Construction of Flood Control along Imelda - Bayog - Kumalarang - Laruyan - Margosatubig Road, Part of Sibuguey River, Brgy. Paradise	Diplahan, Zamboanga Sibugay	8/20/2018	2nd/Final	Zamboanga Sibugay 1st DEO	LF	6.139	105	4/2/2018	7/15/2018	-5.50%	C	0.437	0.200	0.135	-	-	-	82.18%	82.18% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
287	238	JAYKRIS ENTERPRISES	30906	L	B	SB	GB	Construction of Multi-Purpose Building at Brgy. Del Pilar	Malangas, Zamboanga Sibugay	8/21/2018	1st/Final	Zamboanga Sibugay 1st DEO	LF	1.977	85	2/18/2018	5/13/2018	0.00%	C	0.490	0.132	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
288	239	JBM ENGINEERS AND SUPPLY	36885	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges, Burabod I Bridge (B00303SM) along Catarman - Laoang Road	Laoang, Northern Samar	8/20/2018	1st/Final	Northern Samar 2nd DEO	LF	4.58	60	5/11/2018	7/9/2018	12.07%	C	0.401	0.200	0.300	-	-	-	0.00%	90.10% Very Satisfactory	AHD
289	240	JD-RG CONSTRUCTION CORPORATION	39586	L	AA	SB	GE	Concreting/ Rehabilitation of Green Valley-NNVS Road, Brgy. 3	Nasipit, Agusan del Norte	8/14/2018	1st/Final	Agusan del Norte DEO	LF	2.374	58	3/19/2018	5/16/2018	0.00%	C	0.419	0.200	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
290	241	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LB	GE	Locally Funded Projects: Construction/ Repair/ Rehabilitation/ Imrovement of Various Infrastructure Including Local Projects-Roads and Bridges Local Roads Asphalt Overlay Including Construction of Drainage System with Paving of Shoulder of Dasmarinas-Carmona Road connecting Carmona	Carmona, Cavite	8/22/2018	1st/Final	Cavite 2nd DEO	LF	19.800	210	7/6/2018	1/31/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
291	242	JEJOR'S CONSTRUCTION CORPORATION/ PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. JOINT VENTURE	JV-17-2456	L	AAA	LB	GE	Cluster "57" Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones and Paving of Unpaved Roads in Bukidnon: 1. Jct. (Manolo Fortich) Sankan-an-Kalugmanan-Dahilayan Road Connecting Mindanao International Container Terminal (Hineleban Coffe Processing Plant) and Pegasus-CP Floriculture Manolo Fortich, Bukidnon 2. Jct. SH-Manolo Fortich-Libona-Indahag Rd. K1473+715 - K1476+820, K1487+897 - K1488+843, 1491+263 - K1491+638	Bukidnon	8/21/2018	1st	Regional Office No. X	LF	262.661	282	7/23/2018	4/30/2019	29.69%	OG	0.397	0.237	0.150	0.030	0.051	0.050	91.50%	-	AHD
292		JEMAK CONSTRUCTION & SUPPLY	32056	L	A	MB	GE	MFO-1: National Road Network Services- Network Development Improvement/Widening of National Roads Primary Roads along N1 Daang Maharlika (LZ), K0162+400- K0163+890, K0163+905- K0164+561, K0181+429- K0183+216, K0186+150- K0187+230	Quezon Province	8/22/2018	1st/Final	Regional Office No. IV-A	LF	134.729	435	3/8/2017	5/16/2018	0.00%	C	0.454	0.135	0.300	-	-	-	88.90%	88.90% Satisfactory	ONS
293	243	JEMAK CONSTRUCTION & SUPPLY	32056	L	B	MA	GE	Network Development- Improvement/ Widening of National Roads (Secondary Roads) along Lucena - Tayabas - Lucban - Sampaloc - Mauban Port Road	K0133+00 - K0134+259, K00140+320 - K0140+367, Mauban, Quezon	8/16/2018	1st/Final	Quezon 1st DEO	LF	48.172	259	2/20/2017	11/5/2017	0.00%	C	0.460	0.133	0.300	-	-	-	89.30%	89.30% Very Satisfactory	ONS
294	244	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GE	Construction of Road Slope Protection Structure Dipolog - Punta - Dansullan - Sr. Osmena Road, Zamboanga del Norte/Sur Bdry. Road, K1855+582 to K1855+655	Zamboanga del Norte/Sur Bdry	8/16/2018	1st/Final	Zamboanga del Norte 1st DEO	LF	1.957	89	3/6/2018	6/2/2018	-4.14%	C	0.480	0.200	0.176	-	-	-	85.60%	85.60% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
295	245	JJHAK CONSTRUCTION	36947	L	D	SB	GB	Construction of 1 Sty - 2 Cl School Building, Basiawan CES	Sta. Maria, Davao Occidental	8/21/2018	1st/Final	Davao Occidental DEO	LF	2.691	115	12/15/2017	4/8/2018	1.18%	C	0.411	0.133	0.300	-	-	-	84.40%	84.40% Satisfactory	AHD
296	246	JMD-68 BUILDERS	36943	L	B		GB	Construction of One-Storey Two Classroom School Building, Dipintin High School	Maddela, Quirino	8/15/2018	1st/Final	Quirino DEO	LF	2.612	85	12/14/2017	3/8/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
297	247	JMT CONSTRUCTION	14186	L	AA	MB	GE	Rehab./ Reconst./ Upgrading of Damaged Paved Roads Tertiary Road Surigao-Davao Coastal Road, Placer By-Pass Road (S00341MN) Chainage 000-Chainage 758	Placer, Surigao del Norte	8/14/2018	2nd/Final	Surigao del Norte 1st DEO	LF	18.976	130	3/14/2018	7/21/2018	0.00%	C	0.464	0.134	0.300	-	-	-	90.28%	90.28% Very Satisfactory	ONS
298	248	JOALIE CONSTRUCTION	14006	L	A	MB	GB	Construction of Four (4) Storey-Twelve (12) Classroom School Building at Tagaytay City National Science High School	Tagaytay City, Cavite	8/17/2018	1st	Cavite 2nd DEO	LF	31.461	255	11/27/2017	8/8/2018	-2.13%	OG	0.397	0.240	0.129	0.030	0.055	0.033	88.40%	-	DEL
299	249	JOVIC CONSTRUCTION AND SUPPLY	35703	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System Construction of Flood Control Structures, Busilac Section along Magat River	Bayombong, Nueva Vizcaya	8/17/2018	1st/Final	Nueva Vizcaya 1st DEO	LF	9.407	86	2/5/2018	5/1/2018	0.00%	C	0.450	0.133	0.300	-	-	-	88.30%	88.30% Satisfactory	ONS
300	250	J-R3 CONSTRUCTION AND SUPPLY	36440	L	D	SB	GE	Concreting of Road, Barangay Puting Bato	Cabadbaran City, Agusan del Norte	8/14/2018	1st/Final	Agusan del Norte DEO	LF	4.939	143	3/25/2018	8/14/2018	0.00%	C	0.461	0.133	0.300	-	-	-	89.40%	89.40% Very Satisfactory	ONS
301	251	JTC CRUZ CONSTRUCTION CO., INC.	32479	L	AA	MA	GE	Asset Preservation of National Road - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Road including Drainage Based on Pavement Management System/ Highway Development and Management - 4 (HDM-4), Calamba - Santa Cruz - Famy Jct. Road (S06098LZ), K0077+(-434) to K0077+606	Pila, Laguna	8/16/2018	1st/Final	Laguna 1st DEO	LF	24.445	61	2/8/2028	4/8/2028	0.00%	C	0.453	0.133	0.300	-	-	-	88.60%	88.60% Satisfactory	ONS
302	252	JUNJING CONSTRUCTION	32636	L	B	MA	GB	Construction of One (1) Storey, Two (2) Classroom, Manduao Elementary School	Catarman, Camiguin	8/23/2018	1st/Final	Camiguin DEO	LF	2.823	115	12/21/2017	4/14/2018	0.50%	C	0.498	0.132	0.300	-	-	-	93.00%	93.00% Very Satisfactory	AHD
303	253	JUPA CONSTRUCTION	23577	L	B	MA	GE	Construction of River Control at Brgy. Jolejole District Poblacion	Las Navas, Northern Samar	8/20/2018	1st/Final	Northern Samar 2nd DEO	LF	4.59	75	4/25/2018	7/8/2018	0.13%	C	0.475	0.133	0.300	-	-	-	0.00%	90.80% Very Satisfactory	AHD
304	254	JUSTBILT BUILDERS	39754	L	B	SB	GE	Asset Preservation of National Roads - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Road including Drainage Based on Pavement Management System/ Highway Development and Management 4 (HDM-4), Cavinti-Caliraya Road (S01674LZ), K0111+430 to K0112+481	Cavinti, Laguna	8/15/2018	1st/Final	Laguna 1st DEO	LF	12.107	40	2/8/2018	3/19/2018	0.00%	C	0.447	0.134	0.300	-	-	-	88.10%	88.10% Satisfactory	ONS
305	255	JV CONSTECH	35974	L	B	MA	GB	Construction of One (1) Classroom, Datu Guiabar Pilot School, Brgy. Poblacion	Kalamansig, Sultan Kudarat	8/20/2018	1st/Final	Sultan Kudarat 2nd DEO	LF	0.987	55	3/28/2018	5/21/2018	0.00%	C	0.475	0.134	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
306	256	KANE CONSTRUCTION, INC.	2888	L	A	MB	GE	Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction/ Rehabilitation of Flood Control Mitigation Facilities/ Drainage System along City Camp Lagoon Drain Tunnel	Baguio City	8/13/2018	1st	Baguio City DEO	LF	28.740	330	2/15/2018	1/10/2019	-3.98%	OG	0.358	0.255	0.110	0.030	0.056	0.033	84.20%	-	DEL
307	257	KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Construction/ Upgrading/ Rehabilitation of Drainage along Laoag Airport Road K0486+(-622) - K0488+506, K0490+474 - K0491+500	Laoag City, Ilocos Norte	8/3/2018	1st/Final	Ilocos Norte 1st DEO	LF	48.861	258	5/16/2017	1/28/2018	0.01%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	AHD
308	258	KATNISS EVERDEEN CONSTRUCTION AND SUPPLY	37864	L	D	SB	GB	Construction (Completion) of Multi-Purpose Building, Brgy Bago Aplaya	Davao City	8/21/2018	2nd	Davao City DEO	LF	4.950	150	3/29/2018	8/25/2018	0.44%	OG	0.291	0.240	0.150	0.030	0.061	0.050	82.20%	-	AHD
309	259	KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	C	SB	GE	Construction of Flood Control Badiang River	Badiang, Villaba, Leyte	8/14/2018	1st/Final	Leyte 3rd DEO	LF	9.60	150	2/6/2018	6/5/2018	0.00%	C	0.434	0.200	0.300	-	-	-	0.00%	93.40% Very Satisfactory	ONS
310	260	KENT MARKETING GROUP OF COMPANIES INC.	37716	L	A	MA	GB	Construction of 2 Storey Science Laboratory Building at Nazareth NHS, School ID: 324404	Basilisa (Rizal), Dinagat Islands	8/16/2018	1st	Dinagat Islands DEO	LF	17.508	240	1/10/2018	9/6/2018	1.31%	OG	0.393	0.240	0.150	0.030	0.051	0.050	91.40%	-	AHD
311	261	KGD BUILDERS/ EL-JAKE BUILDERS JOINT VENTURE	JV-17-973	L	B		GE	Construction of Flood Mitigation Structures along Albert Morrow Blvd. (Western Section), (Silway-Sinawal River Basin), Sta. 0+000 to Sta. 0+183	General Santos, Cotabato City	8/22/2018	1st	South Cotabato 2nd DEO	LF	23.262	180	4/17/2018	10/13/2018	9.05%	OG	0.398	0.240	0.150	0.030	0.023	0.050	89.10%	-	AHD
312	262	KIRSKAT VENTURE	32042	L	A	MB	GE	Construction of Concrete Road - Access Road from Barangay Balarang Leading to the Beach Area	Barangay Basiao, Ivisan, Capiz	8/17/2018	1st	Capiz 2nd DEO	LF	16.909	128	5/10/2018	9/14/2018	-10.88%	OG	0.381	0.278	0.041	0.030	0.042	0.033	80.50%	-	DEL
313	263	KIRSKAT VENTURE / EDLY CONSTRUCTION JOINT VENTURE	JV-17-2220	L	A	MB	GE	Road Widening - Iloilo East Coast -Capiz Road, K0163+557 to K0165+379, Pilar Capiz	Pilar, Capiz	8/18/2018	1st	Capiz 1st DEO	LF	46.795	179	3/18/2018	9/12/2018	7.69%	OG	0.367	0.300	0.150	0.030	0.045	0.033	92.50%	-	AHD
314		KMD BUILDERS AND CONST. SUPPLY	33971	L	A	SB	GB	Construction of Multi-Purpose Building	Magsaysay Diffun, Quirino	8/15/2018	1st/Final	Quirino DEO	LF	1.921	90	4/27/2018	7/25/2018	0.00%	C	0.438	0.133	0.300	-	-	-	87.10%	87.10% Satisfactory	ONS
315	264	KMD BUILDERS AND CONST. SUPPLY	33971	L	A		GB	Construction/ Completion of Multi-Purpose Building	Barangay Rafael Palma, Diffun, Quirino	8/15/2018	1st/Final	Quirino DEO	LF	1.439	90	3/16/2018	6/13/2018	1.13%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
316	265	KVC CONSTRUCTION	27179	L	A	MA	GE	Rehabilitation of Poblacion-Buli-Malabbuga Road	La Paz, Abra	8/22/2018	1st	Abra DEO	LF	19.009	151	5/15/2018	10/12/2018	4.96%	OG	0.363	0.240	0.150	0.030	0.051	0.033	86.73%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
317	266	KYRO BUILDER INC./E.V. INTERIOR CONSTRUCTION JOINT VENTURE	JV-16-779	L	AAA	MB	GE	MFO1: National Road Network Services: Network Development: Improvement/Widening of National Roads along Primary Roads along N1, Cagayan Valley Road, K0511+(-104) - K0512+000, K0513+570 - K0514+813.50, K0515+728 - K0516+000, K0516+000 - K0516+400, K0518+80	Alcala, Cagayan	8/14/2018	1st/Final	Regional Office No. II	LF	141.925	394	3/14/2017	4/11/2018	-4.20%	C	0.481	0.200	0.174	-	-	-	85.50%	85.50% Satisfactory	DEL
318	267	KYRO BUILDERS INC.	19567	L	AAA	LA	GE	Rehabilitation/ Upgrading and Drainage Improvement of Camachile Street and its Vicinity, Brgy. San Antonio, District 1	Makati City, Metro Manila	8/23/2018	1st/Final	Metro Manila 2nd DEO	LF	9.212	150	2/15/2018	7/14/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
319	268	L. C. TING CONSTRUCTION	23666	L	AAA	LA	GE	Bridge Program - Retrofitting/ Strengthening of Permanent Bridges, Tagoloan	Tagoloan, Misamis Oriental	8/18/2018	1st/Final	Misamis Oriental 2nd DEO	LF	22.641	101	2/12/2018	5/23/2018	0.00%	C	0.494	0.134	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
320	269	L.A. ARIZOLA CONSTRUCTION & SUPPLY	31060	L	A	MA	GE	Concreting of Sunlove - New Binoongan Kulaman Valley - Sumalili - Tawas Jct. National Highway Road, New Binoongan Section	Kitaotao, Bukidnon	8/20/2018	1st	Bukidnon 2nd DEO	LF	18.763	121	5/13/2018	9/10/2018	-8.93%	OG	0.400	0.290	0.061	0.030	0.040	0.033	85.40%	-	DEL
321	270	L.C. TALON CONSTRUCTION	19644	L	D	SB	GE	Road Concreting of Brgy. Tomines - Sunlife, Tomines	Naguilian, Isabela	8/21/2018	1st/Final	Isabela 2nd DEO	LF	4.696	37	4/5/2018	5/11/2018	1.61%	C	0.481	0.109	0.300	-	-	-	89.00%	89.00% Satisfactory	AHD
322	271	L.M. CANLAS CONSTRUCTION	32282	L	A	SB	GB	1. Construction (Completion) of Chanarian Elementary School Building 2. Renovation of Tukon School and CR	Barangay Chanarian, Basco, Batanes	8/23/2018	1st/Final	Batanes District Engineering Office	LF	2.421	90	11/23/2017	2/20/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
323		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	Construction of Flyovers/ Interchanges/ Underpasses, Construction of Concrete Road- Construction of Underpass along MSR Diversion Road	Lucena City, Quezon	8/18/2018	2nd/Final	Quezon 2nd DEO	LF	91.500	430	3/7/2017	5/10/2018	0.00%	C	0.478	0.132	0.300	-	-	-	89.24%	89.24% Very Satisfactory	ONS
324		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	MB	GE	Repair/ Maintenance/ Improvement of Concrete Slope Protection along Angat River, Cambaog-Talampas Section	Bustos, Bulacan	8/14/2018	1st	Bulacan 1st DEO	LF	46.553	210	4/16/2018	11/11/2018	9.12%	OG	0.400	0.200	0.150	0.030	0.060	0.050	89.00%	-	AHD
325	272	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Improvement of Nangka River, Mira Verde Subdivision	Marikina City	8/22/2018	2nd/Final	Metro Manila 1st DEO	LF	44.076	195	3/12/2018	9/22/2018	15.90%	C	0.500	0.133	0.300	-	-	-	90.66%	90.66% Very Satisfactory	AHD
326	273	L.S.D. CONSTRUCTION & SUPPLIES	8980	L	AAA	MB	GE	Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation/ Restoration of Upper Chico River Flood-Erosion Control Projects-Magatiley Monamon Sur	Bauko, Mt. Province	8/19/2018	1st	Mt. Province DEO	LF	88.258	243	3/5/2018	11/2/2018	1.19%	OG	0.338	0.240	0.150	0.030	0.060	0.033	85.10%	-	AHD
327	274	LABB CONSTRUCTION	13524	L	A	MB	GE	Convergence and Special Support Program, Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones - Lapacan Sur (Bugtong Lubi) Inabanga-Magtantang (Danao) Road in support of the Agribusiness Industry, Danao, Bohol	Sta. 0+000- Sta. 3+000, Bohol Province	8/22/2018	1st	Regional Office No. VII	LF	70.550	233	3/2/2018	10/20/2018	0.50%	OG	0.391	0.206	0.150	0.030	0.070	0.033	88.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
328	275	LADY OF ASSUMPTION ENTERPRISES	25360	L	AA	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Ma. Clara - Cagnituan Road Leading to Maasin City Tourism Loop (Monte Cueva, Danao Camp Tree Park, St. Francis Javier Shrine, Maasin City Zoo Theme Park)	Maasin City, Southern Leyte	8/17/2018	2nd/Final	Regional Office No. VIII	LF	73.18	327	5/15/2017	4/6/2018	0.31%	C	0.491	0.135	0.300	-	-	-	0.00%	94.20% Very Satisfactory	AHD
329	276	LADY OF ASSUMPTION ENTERPRISES	25360	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage Systems/ Construction of Nahulid River Flood Control along Daang Maharlika (LT) (S00223LT)	Libagon, Southern Leyte	8/17/2018	1st/Final	Southern Leyte DEO	LF	19.60	195	2/1/2018	8/14/2018	0.00%	C	0.468	0.134	0.300	-	-	-	0.00%	90.20% Very Satisfactory	ONS
330	277	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MB	GE	Bridge Program: Widening of Permanent Bridges - Koreo Bridge along Malabang - Dobleston - Tukuran Road	Sultan Naga Dimaporo, Lanao del Norte	8/16/2018	1st	Lanao del Norte 1st DEO	LF	30.593	175	4/27/2018	10/18/2018	0.14%	OG	0.386	0.240	0.150	0.022	0.035	0.050	88.30%	-	AHD
331	278	LANOY CONSTRUCTION	35289	L	A	MA	GE	Construction of Flood Control Structures in Bito River, Brgy. Batug-Brgy. Picas	Javier, Leyte	8/16/2018	1st	Leyte 5th DEO	LF	47.26	300	3/4/2018	12/28/2018	7.56%	OG	0.381	0.237	0.150	0.030	0.060	0.033	0.00%	-	AHD
332	279	LEA & SONS TRADING AND CONSTRUCTION	34959	L	D	SB	GE	Construction/Improvement of Roads Leading to Seaports, Access Road Leading to Balintang Port	Quezon, Palawan	8/14/2018	1st/Final	Palawan 2nd DEO	LF	7.150	95	5/9/2018	8/11/2018	0.00%	C	0.429	0.133	0.300	-	-	-	86.20%	86.20% Satisfactory	ONS
333		LEGACY CONSTRUCTION CORPORATION	22465	L	AA	LA	GE	Construction/ Improvement of Jct. Manay-Taocanga Road Leading to Diamaboc Lake	Manay, Davao Oriental	8/15/2018	1st	Davao Oriental 1st DEO	LF	93.100	228	4/1/2018	11/14/2018	0.30%	OG	0.379	0.240	0.150	0.030	0.051	0.050	90.00%	-	AHD
334		LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GE	Construction of Groins, Brgy. San Carlos	Caba, La Union	8/19/2018	1st/Final	La Union 2nd DEO	LF	22.898	179	3/12/2018	9/6/2018	11.17%	C	0.417	0.134	0.300	-	-	-	85.10%	85.10% Satisfactory	AHD
335		LEGACY CONSTRUCTION CORPORATION	22465	L	AA	LA	GE	Concreting of Handurumog Road, Nabunturan	Compostela Valley Province	8/14/2018	1st	Compostela Valley DEO	LF	19.600	125	5/24/2018	9/25/2018	0.98%	OG	0.355	0.210	0.150	0.030	0.051	0.050	84.60%	-	AHD
336	280	LEGACY CONSTRUCTION CORPORATION	22465	L	AA	MA	GE	Construction of Revetment Wall with Floodwall including Improvement of Riverbank (with Esplanade) along Lupit River	Bacolod City	8/18/2018	1st	Bacolod City DEO	LF	37.202	240	3/7/2018	11/1/2018	0.25%	OG	0.369	0.240	0.150	0.030	0.061	0.050	90.00%	-	AHD
337		LEGACY CONSTRUCTION CORPORATION	22465	L	AA	LA	GE	NRJ Leading to Hubason Spring, Brgy. San Vicente	Carmen, Surigao del Sur	8/20/2018	1st/Final	Surigao del Sur 1st DEO	LF	18.614	155	4/2/2018	9/3/2018	7.10%	C	0.473	0.181	0.300	-	-	-	95.40%	95.40% Very Satisfactory	AHD
338		LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GE	Construction of Flood Control at Rajah Muda	Tacurong City, Sultan Kudarat	8/16/2018	1st	Sultan Kudarat 1st DEO	LF	37.216	200	3/15/2018	9/30/2018	1.08%	OG	0.370	0.240	0.150	0.030	0.060	0.050	90.00%	-	AHD
339	281	LEGACY CONSTRUCTION CORPORATION / JANMERC BUILDERS JOINT VENTURE	JV-17-977	L	A	MA	GE	Construction of Silway River Bank Protection at Lower Kilian - Mabuhay, (Silway River Basin), Sta. 0+000 to Sta. 0+308	Brgy. Mabuhay, General Santos City	8/23/2018	1st	South Cotabato 2nd DEO	LF	38.971	200	3/27/2018	10/12/2018	0.02%	OG	0.361	0.241	0.150	0.030	0.050	0.033	86.50%	-	AHD
340	282	LIENEL BUILDERS AND SUPPLY	40023	L	D	SB	GB	Construction of Multi-Purpose Building, Relief Disaster and Livelihood Facilities	Barangay San Vicente Grande, Daraga, Albay	8/15/2018	1st/Final	Albay 2nd DEO	LF	4.777	120	2/19/2018	6/18/2018	0.00%	C	0.498	0.134	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
341	283	LPM BUILDERS & CONSTRUCTION SUPPLY	29981	L	B	SB	GE	Construction/Extension of Flood Control Structure along Bool River Protecting Bool Bridge and Biliran Circumferential Road (11.6737, 124.5208)	Culab, Province of Biliran	8/15/2018	1st/Final	Biliran DEO	LF	11.55	114	2/18/2018	6/11/2018	1.18%	C	0.471	0.142	0.300	-	-	-	0.00%	91.30% Very Satisfactory	AHD
342	284	LLM UNIFIED BUILDERS & TRADING CORP.	14235	L	B	MA	GE	Improvement/Rehabilitation of Drainage (Grouted Riprap) at Brgy. Tugbok (To Carmelite)	Tugbok District, Davao City	8/18/2018	1st	Davao City 2nd DEO	LF	19.011	162	3/27/2018	9/4/2018	0.14%	OG	0.315	0.240	0.150	0.030	0.051	0.050	83.60%	-	AHD
343	285	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	MA	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations of NRJ Brgy. 1-Bitan-Agan-Das-Agan Road Leading to Cave City/Aningaw Cave K0+000 - K1+280	San Francisco, Agusan del Sur	8/22/2018	1st	Agusan del Sur 2nd DEO	LF	44.100	240	3/12/2018	11/6/2018	-4.61%	OG	0.382	0.289	0.104	0.030	0.064	0.033	90.20%	-	DEL
344	286	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structure along Ayala River, Ayala Section (Both Sides)	Zamboanga City	8/23/2018	1st	Zamboanga City DEO	LF	17.565	242	4/4/2018	12/1/2018	14.54%	OG	0.345	0.240	0.150	0.030	0.051	0.050	86.60%	-	AHD
345		LOUIESE TRADING AND CONSTRUCTION	39193	L	C	SB	GE	Concreting of Road at Heredero Road, Brgy. San Pedro Sta. 000+000.00 - Sta. 000+160.60	Puerto Princesa City, Palawan	8/16/2018	1st/Final	Palawan 3rd DEO	LF	1.183	43	2/21/2018	4/4/2018	2.17%	C	0.440	0.133	0.300	-	-	-	87.30%	87.30% Satisfactory	AHD
346	287	LOUIESE TRADING AND CONSTRUCTION	39193	L	C	SB	GB	Construction of Multi-Purpose Building in Brgy. Poblacion 3	Roxas, Palawan	8/15/2018	1st/Final	Palawan 1st DEO	LF	1.961	85	2/15/2018	5/10/2018	0.00%	C	0.496	0.134	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
347	288	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORATED	31336	L	B	MA	GE	Network Development Construction of By-Passes/ Diversion Road, including ROW, Mauban By-Pass Road	Mauban, Quezon Province	8/16/2018	1st/Final	Quezon 1st DEO	LF	40.902	323	2/20/2017	1/8/2018	0.00%	C	0.448	0.133	0.300	-	-	-	88.10%	88.10% Satisfactory	ONS
348	289	LUCK-WELL CONSTRUCTION	17510	L	AAA	LB	GE	Construction of Seaport (Rock Causeway with Stair Landing and Roro Ramp on Fill)	Tubalan, Malita, Davao Occidental	8/21/2018	1st	Davao Occidental DEO	LF	49.347	360	4/11/2018	4/5/2019	7.34%	OG	0.399	0.240	0.150	0.030	0.061	0.050	93.00%	-	AHD
349	290	LUMEL GLENN CONSTRUCTION/ D.M. MALIWANAG BUILDERS AND ENTERPRISES JOINT VENTURE	JV-171676	L	B	MA	GE	Construction/ Opening with Spot Concreting of All Wather Road from Sitio Proper to Sitio Sinariri, Brgy. Panaytayan	Mansalay, Oriental Mindoro	8/23/2018	1st	Southern Mindoro DEO	LF	48.665	240	2/21/2018	10/18/2018	-33.56%	OG	0.389	0.298	0.000	0.030	0.056	0.000	77.30%	-	DEL
350	291	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Preventive Maintenance along Sayre Highway (Junction Bukidnon - Davao City - Cotabato Boundary), K1564+000 - K1564+470, K1569+240 - K1570+000 (Sinangguyan - Pinamaloy Section)	Don Carlos, Bukidnon	8/20/2018	1st/Final	Bukidnon 2nd DEO	LF	30.418	66	4/16/2018	6/20/2018	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
351	292	M.A. GUIINTO CONSTRUCTION	26576	L	B	MA	GB	National Building Program - Muti-purpose/Facilities, Construction of DPWH Building, Mindoro Occidental DEO	Mamburao, Occidental Mindoro	8/24/2028	1st	Mindoro Occidental DEO	LF	16.660	249	5/15/2018	1/18/2019	-7.77%	OG	0.394	0.301	0.072	0.030	0.053	0.033	88.25%	-	DEL
352	293	M.G. SALAZAR CONS. CORP.	4072	L	A	MB	GE	Construction of Flood Control Wall along Meycauyan River, Sta. 1+315 to Sta. 1+345, Sta. 1+527 to Sta. 1+672 and Sta. 1+685 to Sta. 1+725, 1st L.D.	Valenzuela City	8/16/2018	1st/Final	Metro Manila 3rd DEO	LF	45.519	270	5/29/2017	2/22/2018	0.74%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
353	294	M.K.U. CONSTRUCTION AND SUPPLY	37674	L	C	SB	GB	Construction of Multi-Purpose Building (Covered Court), Daan Banua Elementary School	Brgy. Daan Banua, Kabankalan City, Negros Occidental	8/19/2018	1st/Final	Negros Occidental 3rd DEO	LF	1.879	60	2/6/2018	4/6/2018	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
354	295	M.M. RODRIGUEZ TRADING AND CONSTRUCTION	37228	L	B	SB	GB	Construction of Multi-Purpose Disaster Building, Rizal Municipal Compound	Rizal, Palawan	8/13/2018	1st/Final	Palawan 2nd DEO	LF	4.584	60	3/11/2018	5/9/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
355	296	MACASAET BUILDERS AND TRADING	37440	L	B	MA	GE	Concrete Reblocking - Puerto Princesa South Rd. K0004+375 - K0005+000, K0007+803 - K0008+414, K0071+543 - K0071+716, K0071+729 - K0072+300	Puerto Princesa City, Palawan	8/16/2018	2nd/Final	Palawan 3rd DEO	LF	16.306	135	2/26/2018	7/10/2018	0.00%	C	0.469	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
356	297	MADYAW CONSTRUCTION & DEV. CORPORATION	29598	L	A	MB	GE	Road Widening, Daang Maharlika (Agusan-Davao Section), K1325+239 - K1329+542, K1329+567 - K1330+558	Rosario, Agusan del Sur	8/22/2018	1st	Regional Office No. XIII	LF	144.633	345	3/13/2018	2/20/2019	34.17%	OG	0.375	0.237	0.150	0.030	0.057	0.050	89.90%	-	AHD
357	298	MAER SUMMIT KNOSTRUKT CO.	25262	L	AA	LA	GE	Widening of Panabsaban Bridge (B00040MN) along Pres. Diosdado P. Macapagal National Hi-way	San Isidro, Davao Oriental	8/17/2018	1st	Davao Oriental 2nd DEO	LF	44.075	187	2/23/2018	8/28/2018	0.10%	OG	0.377	0.248	0.150	0.030	0.051	0.000	85.60%	-	AHD
358	299	MAFIL BUILDERS, INC.	35845	L	B	SB	GE	Concreting of Poblacion Damulog to Sitio Maglangit Road	Poblacion Damulog, Bukidnon	8/20/2018	1st/Final	Bukidnon 2nd DEO	LF	14.108	93	4/25/2018	7/26/2018	0.00%	C	0.348	0.173	0.300	-	-	-	82.10%	82.10% Satisfactory	ONS
359	300	MAGAR CONSTRUCTION AND SUPPLY	39012	L	C	SB	GB	Package 1-1) Construction (Completion) of Multi-Purpose Building at Brgy. Toril Proper, Toril District, Davao City 2) Rehabilitation of Multi-Purpose Building at Brgy. Toril Proper 3) Construction of Multi-Purpose Building at Brgy. Toril Proper	3rd Congressional District, Davao City	8/18/2018	1st/Final	Davao City 2nd DEO	LF	14.590	90	5/2/2018	7/30/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
360		MAKAPA CORPORATION	30029	L	AA	MB	GE	002-Protect Lives and Properties Against Major Floods-Flood Management Program-Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction/	Padang, Legaspi	8/14/2018	1st	Regional Office No. V	LF	163.227	272	3/12/2018	12/8/2018	0.46%	OG	0.396	0.240	0.150	0.024	0.042	0.050	90.20%	-	AHD
361		MAKAPA CORPORATION	30029	L	AA	MB	GE	002-Protect Lives and Protection Against Major Floods-Flood Management Program-Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Flood Mitigation Structures along San Agustin River, along Balangibang River, Polangui, along Busac River, Oas and along Cavasi River	Ligao City, Albay	8/15/2018	1st	Regional Office No. V	LF	171.044	280	3/13/2018	12/17/2018	13.26%	OG	0.378	0.240	0.150	0.024	0.040	0.050	88.20%	-	AHD
362	301	MAKAPA CORPORATION	30029	L	AA	MB	GE	Construction/ Improvement of Cabilogan River Course (Cavasi-Tagpo Section, Downstream)	Cavasi, Ligao City	8/16/2018	1st/Final	Albay 3rd DEO	LF	20.894	210	2/28/2018	9/25/2018	59.08%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
363	302	MAK-JAY CONSTRUCTION	19057	L	B	SB	GB	Basic Educational Facilities Fund (Construction of Classrooms) Batch 7, Construction of Two (2) Storey Four (4) Classrooms, Paaralang Sentral ng Talaga	Tanaun City, Batngas	8/15/2018	1st/Final	Batangas 3rd DEO	LF	8.926	150	11/20/2017	4/18/2018	0.00%	C	0.461	0.133	0.300	-	-	-	89.40%	Very Satisfactory	ONS
364	303	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION	15885	L	AAA	LA	GE	Construction of Mandulog Bridge-4 Including Approaches and Road Right Of-Way (Phase II) at Bayug Island	Iligan City	8/14/2018	1st	Lanao del Norte 2nd DEO	LF	92.999	207	2/20/2018	9/14/2018	0.18%	OG	0.389	0.240	0.150	0.022	0.042	0.050	90.20%	-	AHD
365	304	MARCIVAN CONSTRUCTION AND SUPPLY	36958	L	C	SB	GB	Local Infrastructure Program: Construction of Multi-Purpose Building	Brgy. Bonga, Legaspi City, Albay	8/14/2018	1st/Final	Albay 2nd DEO	LF	4.887	120	2/14/2018	6/13/2018	0.00%	C	0.492	0.131	0.300	-	-	-	92.30%	Very Satisfactory	ONS
366	305	MAR-DEB CONSTRUCTION & DEVELOPMENT/ JC PALOMO CONSTRUCTION SUPPLY JOINT VENTURE	JV-17-856	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures & Drainage System - Construction of Nagasican Flood Control Project	Nagasican, Santiago City, Isabela	8/14/2018	1st/Final	Isabela 4th DEO	LF	47.739	235	2/5/2018	9/27/2018	0.00%	C	0.434	0.200	0.300	-	-	-	93.40%	Very Satisfactory	ONS
367	306	MARGARITA CONSTRUCTION	20201	L	A	MA	GE	Rehabilitation of Nangka River Outfall Including Laterals, Brgy Nangka	Marikina City	8/22/2018	1st/Final	Metro Manila 1st DEO	LF	19.600	255	6/20/2017	3/1/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	Very Satisfactory	ONS
368	307	MAVERICK BUILDERS INCORPORATED	14466	L	AAA	LB	GE	Widening (2 into 4 lanes) of Pres. Diosdado P. Macapagal National Highway including Slope Protection and ROW (Brgy. Dawan Section), K1727+572 - K1729+270	Davao Oriental	8/15/2018	1st	Regional Office No. XI	LF	139.831	269	5/28/2018	2/20/2019	11.51%	OG	0.356	0.240	0.150	0.030	0.061	0.050	88.70%	-	AHD
369		MBM CONSTRUCTION	37891	L	B	SB	GE	Construction of Road, Barangay Quinatuan to Barangay Tuburan	Maayon, Capiz	8/18/2018	1st/Final	Capiz 1st DEO	LF	4.708	67	3/18/2018	5/23/2018	0.00%	C	0.370	0.200	0.300	-	-	-	87.00%	Satisfactory	ONS
370	308	MBM CONSTRUCTION	37891	L	B	SB	GE	Construction of Concrete Road - Access Road Leading to Gugma Inns and Beach Resorts	Lonoy, Sapián, Capiz	8/17/2018	1st	Capiz 2nd DEO	LF	14.404	159	4/24/2018	9/29/2018	-4.89%	OG	0.341	0.300	0.101	0.030	0.070	0.033	87.50%	-	DEL
371	309	MCB CONSTRUCTION AND SUPPLY	12128	L	B	MA	GE	Construction of Protection Works along Marusay River, Lasip Section	Calasiao, Pangasinan	8/22/2018	1st/Final	Pangasinan 4th DEO	LF	16.595	151	2/9/2018	7/9/2018	0.00%	C	0.461	0.133	0.300	-	-	-	89.40%	Very Satisfactory	ONS
372		MEGA M BUILDERS	20515	L	B	MA	GE	Off Carriageway Improvement Including Drainage, Tertiary Roads, San Juan-Candelaria Jct.-Candelaria-Bolboc Road, (S02002LZ)	K0153+520 to K0155+225, Candelaria, Quezon	8/17/2018	1st/Final	Quezon 2nd DEO	LF	48.902	330	2/13/2017	1/8/2018	0.79%	C	0.430	0.134	0.300	-	-	-	86.40%	Satisfactory	AHD
373	310	MEGA M BUILDERS	20515	L	B	MA	GB	Local Infrastructure Program- Construction of Barangay Hall	Brgy. Silangan Ilaya, Nagcarlan, Laguna	8/14/2018	1st/Final	Laguna 3rd DEO	LF	2.850	120	4/17/2018	8/14/2018	0.00%	C	0.489	0.136	0.300	-	-	-	92.50%	Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
374	311	MELROBE BUILDERS & CONSTRUCTION SUPPLIES/ RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE JOINT VENTURE	JV-17-1754	L	B	MA	GE	Construction of Concrete Road-Lupon Coastal Road from Purok San Roque, Brgy. Pob. to Purok Bundas, Brgy. Bagumbayan leading to Diving Site, Wenceslao Resort & Arigid Ai Beach Resort	Bagumbayan, Lupon, Davao Oriental	8/16/2018	1st	Davao Oriental 2nd DEO	LF	44.047	169	5/28/2018	11/12/2018	1.92%	OG	0.386	0.239	0.150	0.030	0.061	0.050	91.60%	-	AHD
375	312	MFN BUILDERS	36402	L	B	SB	GE	Construction of Upo River Flood Control	Maitum, Sarangani Province	8/22/2018	1st/Final	Sarangani DEO	LF	8.763	120	2/25/2018	6/24/2018	0.57%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
376		MG SAMIDAN CONSTRUCTION	33234	L	A	MB	GE	Network Development Program-Paving of Unpaved Roads, Tertiary Roads- Jct. Talubin-Barlig-Natonin-Paracelis-Calaccad Rd-K0428+158 - K0430+145	Natonin, Mountain Province	8/20/2018	1st	Mt. Province 2nd DEO	LF	95.535	255	2/26/2018	11/7/2018	0.44%	OG	0.382	0.240	0.150	0.030	0.051	0.033	88.63%	-	AHD
377	313	MG SAMIDAN CONSTRUCTION	33234	L	A	MA	GE	Convergence and Special Support Program, Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones, Lukib-Naigawa-Tamog-o-Suyo-Panas Road in support of Agribusiness Industry	Bauko, Mountain Province	8/18/2018	1st	Mt. Province DEO	LF	23.546	209	4/18/2018	11/12/2018	18.37%	OG	0.381	0.240	0.150	0.030	0.050	0.050	90.10%	-	AHD
378	314	MICLOVER GENERAL CONSTRUCTION & IRON WORKS	31527	L	B	MA	GB	Basic Educational Facilities Fund (Construction of Classrooms) Batch 7, Construction of Four (4) Storey Eight (8) Classrooms Tanuan City School of Fisheries	Tanaun City, Batangas	8/15/2018	2nd	Batangas 3rd DEO	LF	21.611	285	11/21/2017	9/1/2018	1.95%	OG	0.379	0.295	0.150	0.030	0.051	0.033	93.80%	-	AHD
379	315	MJ TIONGSON CONSTRUCTION	24202	L	B		GB	Construction (Phase II) of Municipal Hall, Brgy. Poblacion	Alabel, Sarangani Province	8/21/2018	2nd/Final	Sarangani DEO	LF	6.930	124	2/25/2018	6/28/2018	0.69%	C	0.467	0.133	0.300	-	-	-	90.49%	90.49% Very Satisfactory	AHD
380	316	MJMARI BUILDERS AND ENTERPRISES	36434	L	A	MA	GB	Construction of Two (2) Storey Six (6) Classroom School Building at Buug Central SPED Center	Buug, Zamboanga Sibugay	8/21/2018	1st	Zamboanga Sibugay 1st DEO	LF	11.865	140	6/17/2018	11/3/2018	0.37%	OG	0.376	0.240	0.150	0.030	0.041	0.050	88.68%	-	AHD
381	317	MOLTE ARIES CONSTRUCTION & INDUSTRIES	3684	L	B	MA	GE	Upgrading of Drainage Structure along Road - San Fernando Airport Road, K0266+348 - K0266+586	San Fernando City, La Union	8/20/2018	1st/Final	La Union 1st DEO	LF	5.854	150	3/5/2018	8/1/2018	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
382	318	MPJR BUILDERS CO.	20446	L	A	MA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Secondary Roads, Siquijor Circumferential Rd - K0000+000 - K0002+826, K0061+730 - K0062+987, K0075+032 - K0075+339	Siquijor	8/15/2018	1st	Siquijor DEO	LF	43.003	167	4/6/2018	9/19/2018	-4.60%	OG	0.389	0.300	0.104	0.030	0.070	0.033	92.60%	-	DEL
383	319	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GB	Preventive Maintenance Based on Pavement System/Highway Development and Management-4 (HDM-4)- Tertiary Road, Kalayaan Avenue. - K0012 + -012 -K0013 + 830	Quezon City	8/21/2018	1st/Final	Quezon City 2nd DEO	LF	42.093	360	4/17/2017	4/11/2018	31.11%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
384	320	MRS BUILDERS AND SUPPLY	39611	L	D	SB	GB	Construction of One (1) Storey - Four (4) Classroom School Building (Elevated) under CY 2017 Basic Educational Facilities Fund (BEFF) - Batch 8 @ Datu Lipus Makapandong National High School	Rosario, Agusan del Sur	8/22/2018	1st/Final	Agusan del Sur 2nd DEO	LF	8.390	210	1/22/2018	8/19/2018	0.48%	C	0.490	0.160	0.300	-	-	-	95.00%	95.00% Very Satisfactory	AHD
385	321	MUAÑA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Guindulman Shore Protection	Guindulman, Bohol	8/23/2018	1st	Bohol 3rd DEO	LF	29.000	220	2/20/2018	9/27/2018	-0.97%	OG	0.392	0.261	0.140	0.030	0.070	0.050	94.30%	-	DEL
386	322	MUNTOPAR BUILDERS	29800	L	B	MA	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers-Construction/ Improvement of Quirangay River Course (Tagaytay Section)	Sta.1+141- Sta.1+252 (B/S), Camalig, Albay	8/14/2018	1st/Final	Albay 2nd DEO	LF	18.973	145	2/21/2018	7/15/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
387	323	MY BUILDERS AND CONSTRUCTION / MRRM TRADING & CONSTRUCTION JOINT VENTURE	JV-17-1837	L	B	MA	GE	Construction of Road Slip Protection Structure - San Fernando - Bagulin Road, K0284+ 270- K0284+380	San Fernando City, La Union	8/20/2018	1st	La Union 1st DEO	LF	38.220	337	2/27/2018	1/29/2019	17.00%	OG	0.393	0.240	0.150	0.030	0.060	0.033	90.60%	-	AHD
388	324	MYMS CONSTRUCTION AND SUPPLY	36258	L	D	SB	GB	Construction of Evacuation Center, Brgy. Pongtud, Bacuag	Surigao del Norte	8/15/2018	1st/Final	Surigao del Norte 1st DEO	LF	2.389	125	3/25/2018	7/27/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
389	325	N.B. SALBO CONSTRUCTION	6091	L	A	MB	GE	Construction of Flood Control Structures Along Mandulog River at Dodiongan Bridge Upstream Right Side, Barangay Bonbonon Including Right-Of-Way	Iligan City	8/14/2018	1st	Lanao del Norte 2nd DEO	LF	41.654	237	2/20/2018	10/14/2018	1.58%	OG	0.378	0.243	0.150	0.022	0.042	0.033	86.80%	-	AHD
390	326	N.N. YU CONSTRUCTION, INC. (FORMERLY: YU CONSTRUCTION)	10470	L	A	MB	GE	MFO 3-Construction and Maintenance Services of Other Infrastructures, Construction/Improvement of Access Roads leading to Declared Tourism Destinations, P00131017VS, Jct. (TER) Guindulman-Anda-Badiang Cogtong Road leading to Beaches and Resorts, Sta. 0+500.00-Sta. 5+342.00	Candijay, Bohol 3rd DEO	8/23/2018	1st/Final	Regional Office No. VII	LF	142.435	400	3/28/2017	5/1/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
391	327	NC CONSTRUCTION	37808	L	C	SB	GB	Construction of one-Storey three Classroom School building, Ifugao Village Integrated School	Diffun, Quirino	8/16/2018	1st/Final	Quirino DEO	LF	3.781	111	11/10/2017	2/28/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
392	328	NES-SAN BUILDERS	25142	L	B	MA	GE	Upgrading/ Concreting of Roads at Sitio Sapang Makabakle	Sitio Kaingin and Sitio Calucan, Laug Mexico, Pampanga	8/13/2018	1st	Pampanga 1st DEO	LF	19.490	180	4/23/2018	10/19/2018	1.10%	OG	0.340	0.300	0.150	0.030	0.060	0.033	91.30%	-	AHD
393		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Construction of Road Network Including Drainage/ Sidewalk on both sides of U.P. Diliman	Quezon City	8/21/2018	1st	National Capital Region Office	LF	125.432	740	1/11/2017	1/20/2019	-0.79%	OG	0.390	0.239	0.142	0.030	0.050	0.033	88.40%	-	DEL
394	329	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	MFO2- Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection Works for Sta. Maria - Mabitac River, Laguna	Laguna Province	8/15/2008	1st/Final	Regional Office No. IV-A	LF	95.951	300	3/20/2017	1/13/2018	0.00%	C	0.456	0.200	0.300	-	-	-	95.60%	95.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
395		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Preventive Maintenance of G. Araneta Avenue, K0011+ -1236 - K0011+871, K0011+ -891 - K0011+1216	Quezon City	8/20/2018	1st	Quezon City 1st DEO	LF	27.929	300	2/20/2018	12/16/2018	0.29%	OG	0.390	0.232	0.150	0.030	0.050	0.033	88.50%	-	AHD
396	330	NEWBIG FOUR J CONSTRUCTION INC./ E.L. TORRES CONSTRUCTION AND TRADING, INC. JOINT VENTURE	JV-16-1435	L		LA	GE	Road Widening including Drainage with Road Rehabilitation/ Concreting at Visayas Avenue, K0014+399 - K0013+625, K0012+(-079) - K0013+111	Quezon City	8/20/2018	1st/Final	Quezon City 1st DEO	LF	64.244	315	4/20/2017	2/28/2018	0.32%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	AHD
397	331	NFH CONSTRUCTION & SUPPL / JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY JOINT VENTURE	JV-14-1073	L	AAA	MA	GE	Flood Management Program: Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Daet River Control Project	Barangay Lag-on, Daet, Camarines Sur	8/17/2018	1st	Camarines Norte DEO	LF	23.270	194	3/9/2018	9/18/2018	1.15%	OG	0.383	0.256	0.150	0.030	0.058	0.050	92.70%	-	AHD
398	332	NFH CONSTRUCTION & SUPPLY	16055	L	AAA	LB	GE	FY 2018-Asset Preservation of National Roads-Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide (Construction of Road Slope Protection Structure) along Pili-Tigaon-Albay Boudary Road, K0496+000 to K0497+000, K0504+660 to K0504+800 and K0505+240 to K0505+415.50	Bongalon-Patitinan Section, Sagnay, Camarines Sur	8/16/2018	1st	Camarines Sur 3rd DEO	LF	91.694	326	3/4/2018	1/23/2019	15.00%	OG	0.371	0.283	0.150	0.030	0.060	0.050	94.40%	-	AHD
399	333	NFH CONSTRUCTION & SUPPLY/ SOPHIA CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-2068	L	AAA	LB	GE	Road Widening - Dipolog - Sindangan - Liloy Road, K1891+000 to K1892+460, K1885+820 to K1886+800	Zamboanga del Norte	8/16/2018	1st	Zamboanga del Norte 1st DEO	LF	62.273	229	4/26/2018	12/10/2018	20.08%	OG	0.386	0.220	0.150	0.030	0.051	0.050	88.70%	-	AHD
400	334	NIDA BUILDER'S & SUPPLIES	42320	L	D	SB	GB	Construction of Multi-Purpose Building, Hawan Elementary School	Hawan Grande, Virac, Catanduanes	7/24/2018	1st/Final	Catanduanes DEO	LF	1.933	90	4/26/2018	7/24/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
401	335	NOE'S BUILDERS	37700	L	D	SB	GE	Construction of Flood Control/Drainage	Brgy. San Antonio, Socorro Subdivision, Molo, Iloilo City	8/13/2018	1st	Iloilo City DEO	LF	5.114	165	4/2/2018	9/13/2018	2.46%	OG	0.379	0.240	0.150	0.030	0.056	0.050	90.50%	-	AHD
402	336	NORSAM BUILDERS & CONSTRUCTION SUPPLY	21184	L	AAA	MA	GE	Construction of Lane Divider and Lightings along Iloilo-Antique Road, Barangay Rizal, Tuguisan, Barangay Gerona-Gimeno, Barangay Grijalvo	Guimbal, Iloilo	8/22/2018	1st	Iloilo 1st DEO	LF	9.759	87	6/19/2018	9/22/2018	-0.71%	OG	0.320	0.300	0.143	0.030	0.064	0.033	89.00%	-	DEL
403		NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GE	Rehabilitation of Dike System along Madongan River (Breached & Eroded Dike) Left Bank, Brgy. Elizabeth	Dingras, Ilocos Norte	8/14/2018	1st/Final	Ilocos Norte 2nd DEO	LF	47.043	216	12/28/2017	7/31/2018	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
404		NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GE	Construction of Flood Control along Baclig - Margaay River	Cabugao, Ilocos Sur	8/16/2018	1st	Ilocos Sur 1st DEO	LF	20.683	201	2/12/2018	8/31/2018	0.81%	OG	0.364	0.241	0.150	0.030	0.045	0.050	88.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
405	337	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GE	Bridge Program - Retrofitting/ Strengthening of Permanent Bridges, Magsaysay East Flyover (B02191LZ) along Magsaysay Ave. (Trinidad Rd)	Baguio City	8/13/2018	1st	Baguio City DEO	LF	36.762	180	5/21/2018	11/16/2018	7.75%	OG	0.400	0.238	0.150	0.030	0.051	0.050	91.93%	-	AHD
406	338	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY/ JLP CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-1576	L	A	MB	GE	Repair/ Maintenance of Damaged Bank Protection along Bongo River, Brgy. Albano	Dingras, Ilocos Norte	8/14/2018	1st	Ilocos Norte 2nd DEO	LF	45.847	249	12/29/2017	9/3/2018	0.37%	OG	0.366	0.240	0.150	0.030	0.060	0.050	89.60%	-	AHD
407	339	NORTHERN BUILDERS	8789	L	AAA	LB	GE	Proposed Repair/ Restoration of Seawall at the Back of CCP Complex and Diokno Blvd. (Phase V), Sta. 0+662 to Sta. 0+832	Pasay City	8/14/2018	1st/Final	South Manila DEO	LF	48.360	269	3/16/2017	12/9/2017	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
408	340	NUMERICAL GATE CONSTRUCTION & SUPPLY CORPORATION	34122	L	A	SB	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major river Basins and principal Rivers-Construction of Brgy.4 Quirangay Flood Control System (Mayon SABO Works)	Camalig, Albay	8/14/2018	1st/Final	Albay 2nd DEO	LF	44.100	165	2/12/2018	7/26/2018	2.34%	C	0.426	0.133	0.300	-	-	-	85.90%	85.90% Satisfactory	AHD
409		O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Retrofitting/ Strengthening of Bridge Solana By Pass Bridge along Kimaya-Solana By Pass Road	Jasaan, Misamis Oriental	8/18/2018	1st/Final	Misamis Oriental 2nd DEO	LF	18.328	150	3/26/2018	8/22/2018	6.67%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
410		O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Retrofitting/ Strengthening of Permanent Bridge - Tinotongan Bridge along Lanao - Pagadian - Zamboanga City Road	Tukuran, Zamboanga del Sur	8/19/2018	2nd/Final	Zamboanga del Sur 1st DEO	LF	5.307	105	3/20/2018	7/2/2018	0.00%	C	0.491	0.133	0.300	-	-	-	89.04%	89.04% Very Satisfactory	ONS
411	341	O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Retrofitting/ Strengthening of Permanent Bridges at Bomba Br. Along Jct. Imelda - Alicia Road	Zamboanga Sibugay	8/21/2018	1st/Final	Zamboanga Sibugay 1st DEO	LF	15.054	135	2/18/2018	7/2/2018	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
412	342	O.G. SANTOS CONSTRUCTION/ MAGAR CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-1821	L	A	MA	GE	Installation of Gabions and Mattresses along Davao River, Tigatto - Waan	Davao City	8/21/2018	1st	Davao City DEO	LF	49.001	203	5/14/2018	12/2/2018	3.77%	OG	0.368	0.240	0.150	0.030	0.047	0.050	88.50%	-	AHD
413	343	OCTAGON CONCRETE SOLUTIONS	34475	L	A	MB	GE	Asphalt Overlay with Thermoplastic Pavement Markings along Palo-Carigara-Ormoc Road, K0996+335 - K0998+916	Ormoc City	8/16/2018	1st	Leyte 4th DEO	LF	94.45	120	5/9/2018	9/5/2018	0.46%	OG	0.387	0.298	0.150	0.030	0.060	0.050	0.00%	-	AHD
414	344	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION	26271	L	B	SB	GB	Construction (Completion) of Multi-Purpose Building	Brgy. 5, Nasipit, Agusan del Norte	8/14/2018	1st/Final	Agusan del Norte DEO	LF	0.494	60	3/11/2018	4/24/2018	0.00%	C	0.425	0.157	0.300	-	-	-	88.20%	88.20% Satisfactory	ONS
415	345	OMENGAN CONSTRUCTION & DEVELOPMENT CORPORATION	5119	L	AAA	LA	GE	Construction of Revetment and Embankment Dike and Channeling/Widening Along Chico River, Sta. 92+000 to Sta. 93+000	Tulyao, Barangay Calanan, Tabuk City, Kalinga	8/18/2018	1st/Final	Lower Kalinga DEO	LF	96.387	343	8/16/2018	7/24/2019	9.09%	C	0.449	0.200	0.300	-	-	-	94.90%	94.90% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
416	346	OMICRON CONSTRUCTION	9575	L	AAA	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System – Construction of Dike and Revetment along Caulaman River, Anon Section	Floridablanca, Pampanga	8/20/2018	1st/Final	Pampanga 2nd DEO	LF	24.356	150	3/20/2018	8/16/2018	36.67%	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	AHD
417	347	ONE POINT CONSTRUCTION/ GONZALO CONSTRUCTION JOINT VENTURE	JV-17-1943	L	B	MA	GE	Construction / Improvement of Access Roads Leading to Declared Tourism Destinations, Legaspi St., Barangay San Roque (Ciudad)	Cebu City	8/23/2018	1st/Final	Cebu City DEO	LF	20.032	88	3/15/2018	6/10/2018	0.00%	C	0.487	0.200	0.300	-	-	-	98.70%	98.70% Outstanding	ONS
418	348	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Asset Preservation Program Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads – Tertiary Road – Mt. Samat Road, K0134+(-913) – K0135+900, K0166+(-479) – K0166+169	Bataan 2nd District	8/21/2018	1st	Bataan 2nd DEO	LF	78.997	294	2/13/2018	12/3/2018	9.52%	OG	0.386	0.237	0.150	0.030	0.050	0.033	88.60%	-	AHD
419	349	P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Canduman - Cebu North Road, K0011+881 to K0012+467, Mandaue City, Cebu	Mandaue City, Cebu	8/17/2018	1st/Final	Cebu 6th DEO	LF	17.666	146	2/12/2018	7/7/2018	0.69%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHD
420	350	PABLO S. LABASBAS CONSTRUCTION / JUCONS CONSTRUCTION & SUPPLY JOINT VENTURE	6302	L	B	MA	GE	Asset Preservation of National Roads: Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management-4 (HDM-4) Primary Roads, Palo-Carigara-Ormoc Road, K0979+105- K0979+751, K0980+000 - K0982+000	Leyte	8/18/2018	1st/Final	Regional Office No. VIII	LF	71.89	280	5/24/2017	2/27/2018	0.00%	C	0.474	0.179	0.300	-	-	-	0.00%	95.30% Very Satisfactory	ONS
421	351	PACER CONSTRUCTION & DEVELOPMENT CORPORATION	4839	L	B	SB	GE	Upgrading of Drainage Structure along Road-Naga-Naga Anibong Road (S00015LT) K096+064 to K096+409 and K096+306 to K096+409	Tacloban City	8/22/2018	1st/Final	Tacloban City DEO	LF	5.37	80	3/28/2018	6/15/2018	0.00%	C	0.389	0.200	0.300	-	-	-	0.00%	88.90% Satisfactory	ONS
422	352	PALMARES GENERAL MERCHANDISE	24657	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of River Bank Protection along Banga River, B.S. Aquino Section	Norala, South Cotabato	8/14/2018	1st/Final	South Cotabato 1st DEO	LF	13.975	135	2/20/2018	7/4/2018	0.74%	C	0.459	0.133	0.300	-	-	-	89.20%	89.20% Very Satisfactory	AHD
423	353	PARTIDO CONSTRUCTION AND SUPPLY	20631	L	A	MB	GE	Network Development: Construction of By Passes and Diversion Roads, Labo By Pass Road Including Right of Way (ROW)	Labo, Camarines Norte	8/17/2018	1st	Camarines Norte DEO	LF	91.022	198	5/16/2018	11/29/2018	2.21%	OG	0.378	0.300	0.150	0.030	0.059	0.033	95.00%	-	AHD
424	354	PEU CONSTRUCTION AND SUPPLY	36369	L	B	SB	GB	Construction of Multi-Purpose Building	Brgy. Loba-loba and Palong, Libmanan, Camarines Sur	8/20/2018	1st/Final	Camarines Sur 1st DEO	LF	4.701	100	3/1/2018	6/8/2018	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
425	355	PGO CONSTRUCTION	15153	L	B	MA	GE	Road Widening of Jct. Balintawak - Old Escalante Rd. Incl. ROW, K0096+000 - K0097+500	Escalante City, Negros Occidental	8/23/2018	1st	Negros Occidental 1st DEO	LF	41.203	258	2/8/2018	10/23/2018	0.33%	OG	0.372	0.240	0.150	0.030	0.061	0.050	90.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
426	356	PHESCO, INCORPORATED	145	L	AAA	LB	GE	Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide, Abra-Ilocos Norte Road, K0423+500-K0424+200	Danglas, Abra	8/22/2018	1st/Final	Abra DEO	LF	94.192	237	2/2/2018	9/26/2018	58.18%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	AHD
427		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MA	GE	Asset Preservation Program – Preventive Maintenance – Tertiary Roads – Repair/ Rehabilitation/ Improvement, Overlay with Pavement Markings along Junction Layac – Balanga – Mariveles Port Road, K0102+(-100) – K0104+529, K0106+000 – K0107+393, K0107+500 – K01	Hermosa and Orani, Bataan	8/21/2018	1st	Bataan 1st DEO	LF	59.596	120	5/31/2018	9/27/2018	0.93%	OG	0.360	0.240	0.150	0.030	0.060	0.050	89.00%	-	AHD
428		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MA	GE	Asset Preservation Program- Preventive Maintenance- Secondary Roads- Repair/ Rehabilitation/ Improvement, Overlay with Pavement Markings along Angeles-Porac- Floridablanca-Dinalupihan Road, K0113+(-225) – K0115+810, K0117+800 – K0118+1215	Dinalupihan, Bataan	8/21/2018	1st	Bataan 1st DEO	LF	61.442	120	6/4/2018	10/1/2018	4.67%	OG	0.290	0.300	0.150	0.030	0.060	0.050	88.00%	-	AHD
429	357	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MA	GE	Proposed Asphalt Overlay on Portion of Villamor Airbase Compound	Pasay City	8/14/2018	1st/Final	South Manila DEO	LF	45.423	120	2/8/2018	6/7/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
430		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MA	GE	Preventive Maintenance Based on Pavement System/Highway Development and Management - 4 Ninony Aquino Avenue, South Bound: Sta. K0010+9 (-)650 - Sta. K0010+157, Sta. K0010+471.62 - Sta. K0010+627.190, Sta. K0011+046 - Sta. K0011+450, Sta. K0011+880 - Sta. K00112+200, North Bound: Sta. K0010+018 - Sta. K0010+138, Sta. K0010+440 - Sta. K0010+486, Sta. K0011+160 - Sta. K0011+320	Paranaque City, Metro Manila	8/23/2018	1st/Final	Metro Manila 2nd DEO	LF	55.353	276	6/29/2017	3/31/2018	0.36%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
431	358	PHILSOUTH BUILDERS	21962	L	AA	MB	GE	Construction/ Improvement of Access Roads leading to Declared Tourism Destinations: Access Road leading to Casaroro Fall	Valencia, Negros Oriental	8/16/2018	1st	Negros Oriental 3rd DEO	LF	67.550	309	2/25/2018	12/30/2018	33.07%	OG	0.368	0.238	0.150	0.030	0.060	0.050	89.60%	-	AHD
432		PHILWORKS CONSTRUCTION AND SUPPLY	32103	L	AAA	LB	GE	Cluster 22- Rehabilitation/ Major Repair of Permanent Bridges, Widening of Permanent Bridges to More Than Two Lanes and Replacement of Permanent Weak Bridges in the First District of Albay	Malilipot and Sto. Domingo, Albay	8/13/2018	1st/Final	Albay 1st DEO	LF	47.720	399	6/27/2017	7/30/2018	22.50%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
433		PHILWORKS CONSTRUCTION AND SUPPLY	32103	L	AAA	LB	GE	Construction of Diking System with Revetment and Appurtenant Structures (Sluiceway and Conduit, Lined Canal), Along Aklan River	Aklan River, Pusiw, Numancia, Aklan	8/15/2018	1st	Aklan DEO	LF	35.998	210	4/6/2018	1/1/2018	0.48%	OG	0.394	0.237	0.150	0.022	0.070	0.050	92.30%	-	AHD
434	359	PHILWORKS CONSTRUCTION AND SUPPLY	32103	L	AAA	LB	GE	Ensure Safe and Reliable National Road System-Network Development Program: Road Widening-Primary Roads-Daang Maharlika (LZ), K0460+020 to K0468+516, with Exception	Camarines Sur	8/15/2018	1st	Regional Office No. V	LF	117.606	241	4/24/2018	12/20/2018	6.63%	OG	0.344	0.300	0.150	0.030	0.056	0.050	93.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
435	360	PINS CONSTRUCTION	13630	L	B	MA	GB	Improvement of DPWH - 2nd DEO Main Office Building, Poblacion	Guipos, Zamboanga del Sur	8/20/2018	1st/Final	Zamboanga del Sur 2nd DEO	LF	0.980	33	1/9/2018	2/10/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
436		PLD CONSTRUCTION	1859	L	AAA	MA	GE	Retrofitting/ Strengthening of Permanent Bridges - Marcelo Fernan Bridge (B00619CB) along Marcelo B. Fernan Bridge and Approaches	Mandaue City, Cebu	8/17/2018	1st	Cebu 6th DEO	LF	25.842	240	2/22/2018	10/19/2018	-4.71%	OG	0.400	0.240	0.103	0.020	0.056	0.033	85.20%	-	DEL
437	361	PLD CONSTRUCTION	1859	L	AAA	MA	GE	Rehabilitation / Major Repair of Permanent Bridges, Mananga Bridge 3 (B00037CB) along Cebu South Coastal Road (Descending)	Cebu	8/13/2018	1st/Final	Cebu 2nd DEO	LF	27.928	146	2/21/2018	7/16/2018	0.00%	C	0.441	0.133	0.300	-	-	-	87.40%	87.40% Satisfactory	ONS
438		PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION	33288	L	AA	MB	GE	Replacement of Manoot Bridge along Jct. MWCR (Labangan) Murtha - Jct. Iriron Road, K00256+547.00 - K00256+702.00, Bridge Length = 155.0 l.m.	Occidental Mindoro	8/23/2018	1st/Final	Regional Office No. IV-B	LF	139.390	441	6/26/2016	9/9/2017	5.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
439		PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION	33288	L	AA	MB	GE	Replacement of Pandurucan Bridge & Approaches along Mindoro West Coast Road, Approach A: Sta. 236.00+700.00 - Sta. 236+842.50; Approach B: Sta. 236.00+997.50 - Sta. 237+120.00, Bridge Net Length = Sta. 236.00+842.50 - Sta. 236+997.50, Net Length = 420.00	San Jose, Occidental Mindoro	8/23/2018	1st/Final	Regional Office No. IV-B	LF	139.996	545	6/13/2016	12/9/2017	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
440	362	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION	33288	L	AA	MB	GE	Replacement of Caguray Bridge (Permanent Weak Bridge) and Approaches along Mindoro Oriental/Occidental East Coastal Road Magsaysay Approach "A": K0221+200.00 K0221+304.00; Bridge Net Length K0221+304.00 - K0221+409.00; Approach "B": K0221+409.00 - K0221+499.97	Magsaysay, Occidental Mindoro	8/23/2018	1st/Final	Regional Office No. IV-B	LF	101.347	447	6/28/2016	9/17/2017	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
441	363	PRECIOUS CONSTRUCTION	32995	L	A	MA	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major Basins and Principal River, Construction of Buaya River Control (Upstream Section, Brgy, Tampugo, Besalan, Quinsoriano)	Sta. Cruz, Ilocos Sur	8/17/2018	1st	Ilocos Sur 2nd DEO	LF	32.906	255	3/1/2018	11/10/2018	0.46%	OG	0.348	0.251	0.150	0.030	0.055	0.033	86.70%	-	AHD
442	364	PRECIOUS CONSTRUCTION / MM SENAR CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-1016	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program: Construction/ Rehabilitation/ Improvement of Calabanga Flood Control, San Antonio Creek, with Right of Way Acquisition	Brgy. Quipayo, Calabanga, Camarines Sur	8/21/2018	1st	Camarines Sur 2nd DEO	LF	26.729	255	3/7/2018	11/16/2018	6.32%	OG	0.369	0.300	0.150	0.030	0.057	0.050	95.60%	-	AHD
443	365	PREMIUM MEGASTRUCTURES INC./ 3K ROCK ENGINEERING / FLYING SEVEN CONSTRUCTION JOINT VENTURE	JV-17-1432	L	AAA	LB	GE	ORGANIZATIONAL OUTCOME 1: Ensure safe and Reliable National Road System Network Development-Construction of Missing Link/ New Roads-ASIN-NANGALISAN JCT.-BAYABAS-MONGLO JCT. (SECTION 1 OF BLISTT Outer Ring Circumferential Road) Including ROW and Bridge	Asin, Nangalisan, Tuba	8/16/2018	1st	CAR Regional Office	LF	141.796	360	4/29/2018	4/23/2019	13.32%	OG	0.385	0.256	0.150	0.030	0.061	0.050	93.17%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
444	366	PRISMODIAL CONSTRUCTION CORPORATION	28345	L	AAA	MA	GE	Convergence and Special Support - Construction/ Improvement of Access Roads leading to Declared Tourism Destinations - Construction of Concrete Road - Access Road leading to Bagsang Falls	Brgy. Santa Clara, Gonzaga, Cagayan	8/14/2018	1st	Cagayan 1st DEO	LF	33.105	160	5/3/2018	10/9/2018	5.69%	OG	0.382	0.239	0.150	0.030	0.047	0.050	89.80%	-	AHD
445	367	PROTECH CONSTRUCTION & DEVELOPMENT CORP./ JOBEL ENTERPRISES JOINT VENTURE	JV-17-1925	L	AAA	MA	GE	Construction/ Maintenance for Flood Mitigation Structure and Drainage System, Construction of River Control along Santa Cruz River	Brgy. Pagsawitan, Santa Cruz, Laguna	8/16/2018	1st	Laguna 1st DEO	LF	47.082	253	2/21/2018	10/31/2018	0.19%	OG	0.392	0.240	0.150	0.030	0.041	0.050	90.30%	-	AHD
446	368	PULSAR CONSTRUCTION	24422	L	AAA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Replacement of Permanent Weak Bridges, Gadu Bridge (BO4324LZ) along Gadu-Carilicud-Nabbotua-Palao-Macutay Road	Gadu, Solana, Cagayan	8/17/2018	1st	Cagayan 3rd DEO	LF	38.749	232	5/13/2018	12/30/2018	0.05%	OG	0.393	0.268	0.150	0.030	0.050	0.050	94.10%	-	AHD
447		QM BUILDERS	30743	L	A	MB	GE	Construction of Concrete Road - Lake Danao-Gaas-Sitio Maglahog-Quezon Jr. Road Leading to Lake Danao and Lake Kasudsuran, Quezon Jr.	Ormoc City, Leyte	8/16/2018	1st	Leyte 4th DEO	LF	104.15	300	2/26/2018	12/22/2018	23.79%	OG	0.303	0.301	0.150	0.030	0.060	0.033	0.00%	-	AHD
448	369	QM BUILDERS	30743	L	A	MB	GE	Construction/ Improvement of Access Roads leading to Declared Tourism Destinations: Access Road leading to Antulang Resort (Andulay-Antulang Section)	Siaton, Negros Oriental	8/16/2018	1st/Final	Negros Oriental 3rd DEO	LF	9.800	115	2/15/2018	6/9/2018	1.68%	C	0.473	0.130	0.300	-	-	-	90.30%	90.30% Very Satisfactory	AHD
449	370	R 2 A CONSTRUCTION & TRADING/ D.C.R. CONSTRUCTION JOINT VENTURE	JV-17-347	L	B	MA	GB	Construction of Four (4) Storey Twelve (12) Classroom School Building at Alapan Elementary School	Imus, Cavite	8/20/2018	1st	Cavite 1st DEO	LF	31.743	255	12/21/2017	9/1/2018	-3.95%	OG	0.393	0.254	0.110	0.030	0.054	0.033	87.40%	-	DEL
450	371	R TWO S BUILDERS AND ENTERPRISE	36883	L	D	SB	GE	Concreting of Junction Provincial - Brgy. Baniket Road, Baniket, Sta. 0+000 - Sta. 0+392.50 (Section 1), Sta. 0+000 - Sta. 0+225 (Section 2)	Baniket, Angadanan, Isabela	8/22/2018	1st/Final	Isabela 3rd DEO	LF	3.744	55	2/15/2018	4/10/2018	0.00%	C	0.461	0.134	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
451	372	R. SEMILLA CONSTRUCTION AND MARKETING	9263	L	A	MA	GE	Rehabilitation/ Reconstruction of National Road with Slip, Slope Collapse, and Landslide along Surigao del Sur Bdry.-Davao Oriental Coastal Road, K1531+410-K1531+422, K1531+604-K1531+625, K1532+791, K1532+805, K1533+122, K1533+478-K1533+488, K1534+060-K1534+02, k1534+242- k1534+254, K1535+225-K1535+285	Boston, Davao Oriental	8/15/2018	2nd/Final	Davao Oriental 1st DEO	LF	15.406	206	2/25/2018	9/18/2018	25.42%	C	0.461	0.134	0.300	-	-	-	89.86%	89.86% Very Satisfactory	AHD
452	373	R. SEMILLA CONSTRUCTION AND MARKETING/ FPJ CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-1938	L	A	MA	GE	Construction of Concrete Road - NRJ Leading to Marquez Hotspring, K0+000 to K1+275, Brgy. Marquez	Esperanza, Sultan Kudarat	8/20/2018	1st	Sultan Kudarat 2nd DEO	LF	39.655	179	3/28/2018	9/22/2018	1.85%	OG	0.363	0.236	0.150	0.030	0.065	0.050	89.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
453	374	R.A. PAHATI CONST. & SUPPLY, INC./ A.A. PAHATI CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-1163	L	AA	MA	GE	Construction of Revetment and Channel Improvement at Cristo Rey River	Bato, Camarines Sur	8/22/2018	1st/Final	Camarines Sur 4th DEO	LF	37.224	188	3/8/2018	9/11/2018	47.34%	C	0.472	0.200	0.300	-	-	-	97.20%	97.20% Outstanding	AHD
454	375	R.A. PAHATI CONST. & SUPPLY, INC./ NUEDA BUILDERS CONST. & SUPPLY INC. JOINT VENTURE	JV-17-1180	L	A	MA	GE	Construction/ Maintenance of Flood Control Structures, Tributaries, and Drainage System at Brgy. Bagong Silangan (Phase 4)	Quezon City	8/20/2018	1st	Quezon City 1st DEO	LF	46.062	300	2/22/2018	12/18/2018	5.77%	C	0.395	0.245	0.150	0.030	0.050	0.033	90.30%	90.30% Very Satisfactory	AHD
455	376	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY	39473	L	B	SB	GE	Concreting of Hacienda St. Domingo - Hacienda Consolacion, Farm to Market Road	Brgy. Granada, Bacolod City	8/17/2018	1st	Bacolod City DEO	LF	4.727	90	5/23/2018	8/20/2018	0.08%	OG	0.385	0.240	0.150	0.030	0.061	0.050	91.60%	-	AHD
456	377	R.A.M. BUILDERS	10549	L	B	MA	GE	Rehabilitation/Reconstruction of Road with Slip Slope Collapse and Landslide 1. Primary Roads I. Daang Maharlika (LZ)	K0186+939-K0187+230, Plaridel and Gumaca, Quezon	8/22/2018	1st	Quezon 4th DEO	LF	47.291	210	2/19/2018	9/16/2018	21.65%	OG	0.339	0.300	0.150	0.030	0.040	0.033	89.20%	-	AHD
457	378	R.D. INTERIOR JUNIOR CONSTRUCTION/ CREST CONSTRUCTION JOINT VENTURE	JV-17-1772	L	AAA	LB	GE	Construction/ Urgent River Bank Protection Works, Phase I	San Vicente, Iguig, Cagayan	8/17/2018	1st	Cagayan 3rd DEO	LF	64.419	300	4/9/2018	2/2/2019	38.53%	OG	0.333	0.251	0.150	0.030	0.045	0.033	84.20%	-	AHD
458	379	R.D. MANDANAS CONSTRUCTION	32114	L	B	MA	GE	Construction of Concrete Road-Ravina-Buluangan-Lawi Road Access leading to Valle Verde Mountain Resort and Ocean View Miniature Gold Course, Turtle Sanctuary, Baras Beach and Sunset View in Brgy. Ravina, Sibunag to Lawi	Sibunag and Jordan, Guimaras	8/15/2018	1st	Guimaras DEO	LF	18.601	160	4/27/2018	10/3/2018	2.38%	OG	0.370	0.241	0.150	0.030	0.061	0.050	90.20%	-	AHD
459	380	R.E. ORLINA CONSTRUCTION CORPORATION	17176	L	B	MA	GE	Network Development: Improvement/ Widening of National Roads - N1 - Road Widening - Epifanio Delos Santos Avenue (EDSA) - K0020 + -767, K0020+617, K0020+ -282 - K0020+568	Quezon City	8/21/2018	1st/Final	Quezon City 2nd DEO	LF	24.485	291	8/25/2017	6/11/2018	7.56%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
460	381	R.N.G.M. CONSTRUCTION/ VANMARVIL CONSTRUCTION JOINT VENTURE	JV-17-2563	L	B	MB	GE	Concreting of Reserva-Alcala	Baler and Ma. Aurora,	8/18/2018	1st	Aurora DEO	LF	19.800	204	4/24/2018	11/13/2018	9.78%	OG	0.391	0.240	0.150	0.030	0.065	0.050	92.60%	-	AHD
461	382	R.N.H. BENTULAN CONSTRUCTION	19484	L	B	SB	GE	Road Concreting of San Pedro	Cantilan, Surigao del Sur	8/20/2018	1st/Final	Surigao del Sur 1st DEO	LF	9.397	125	4/11/2018	8/13/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
462	383	R.O. BUILDERS & DEVELOPMENT CORPORATION/ ERIC VAN P. SESBRENO CONSTRUCTION JOINT VENTURE		L	A	MB	GE	Construction of Flood Control Structures, Sta. Lucia Section along Magat River	Bagabag, Nueva Vizcaya	8/17/2018	1st/Final	Nueva Vizcaya 1st DEO	LF	18.819	158	2/11/2018	7/18/2018	1.95%	C	0.446	0.133	0.300	-	-	-	87.90%	87.90% Satisfactory	AHD
463	384	R.R. DAVID CONSTRUCTION AND ELECTRICAL SERVICES	25577	L	D	SB	GE	Network Development - Off Carriageway Improvement (Secondary Roads) along Concepcion-Capas Road, K0115+944 to K0117+360	Concepcion, Tarlac	8/24/2018	1st/Final	Tarlac 2nd DEO	LF	13.275	118	2/1/2018	5/29/2018	0.00%	C	0.476	0.142	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
464	385	R.R. ENCABO CONSTRUCTORS INCORPORATED	14716	L	AAA	MB	GE	Off-Carriageway Improvement including Drainage Calapan South Road K0016+121 - K0016+980 and K0017+000-K0017+210	Calapan City, Oriental Mindoro	8/20/2018	2nd	Mindoro Oriental DEO	LF	18.153	330	5/21/2017	4/15/2018	-39.71%	OG	0.340	0.240	0.000	0.015	0.010	0.000	60.50%	-	DEL
465	386	R.R. RICAFORT CONSTRUCTION AND SUPPLIES	14402	L	AA	LA	GE	Network Development Program Road Widening Paniqui-Ramos Road, K0146+(-146) - K0148+100, Modified to Network Development Program Road – Widening – Tertiary Roads – Paniqui – Ramos Road, K0146+(-236) - K0151+546	Tarlac, Province	8/25/2018	1st	Tarlac 1st DEO	LF	61.534	190	4/19/2018	10/25/2018	0.23%	OG	0.384	0.264	0.150	0.030	0.065	0.050	94.30%	-	AHD
466	387	R.R. SEISMUNDO CONSTRUCTION & SUPPLY	10961	L	A	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Jct. SH-Aglayan-Alanib-Ticalaan Rd. (Aglayan Basak) K1547+485 - K1547+515, K1547+656 - K1547+686	Lantapan, Bukidnon	8/21/2018	1st	Bukidnon 1st DEO	LF	20.297	210	2/8/2018	9/5/2018	0.06%	OG	0.384	0.233	0.150	0.030	0.047	0.050	89.40%	-	AHD
467	388	R.R. SEISMUNDO CONSTRUCTION & SUPPLY/ LITO HEAVY EQUIPMENT AND TRUCKING SERVICES JOINT VENTURE	JV-17-1978	L	A	MB	GE	Construction/ Improvement of NRJ San Antonio-Lamiawan-Sangab Road Leading to Sangab Culture Community Brgy. Pichon	Caraga, Davao Oriental	8/15/2018	1st	Davao Oriental 1st DEO	LF	19.110	217	3/22/2018	10/24/2018	0.54%	OG	0.371	0.240	0.150	0.030	0.051	0.050	89.20%	-	AHD
468	389	R.S. SEPIAN CONSRUCTION AND TRUCKING/ YUNAKIM CONSTRUCTION JOINT VENTURE	JV-17-679	L	B	MB	GE	Rehabilitation of Paved Road - Mountain Province Boundary Calanan - Pinukpuk - Abbut Road (K0434+391 to K0434+675, K0436+426, K0436+695, K0439+617, K0330+304 to K0440+374, K0441+260 to K0441+314, K0457+200 to K0457+639, K0457+904 to K0458+167 and K0458+488 to K0458+748)	Iligan City, Lanao del Norte	8/16/2018	1st	Upper Kalinga DEO	LF	51.844	195	2/20/2018	9/2/2018	-4.95%	OG	0.371	0.300	0.100	0.024	0.047	0.033	87.50%	-	DEL
469	390	R.T.Y. CONSTRUCTION	10341	L	A	GE	MA	Construction of Flood Control and Drainage Structures along Boboc Creek	Brgy. Gomez to Brgy. Boboc, Lopez, Quezon	8/22/2018	1st/Final	Quezon 4th DEO	LF	19.011	120	2/20/2018	6/19/2018	15.83%	C	0.450	0.200	0.300	-	-	-	95.00%	95.00% Very Satisfactory	AHD
470	391	R.T.Y. CONSTRUCTION / WAYCON BUILDERS & CONSTRUCTION SUPPLY JOINT VENTURE	JV-16-350	L	A		GE	Construction/Upgrading/Rehabilitation of Drainage along San Francisco-San Andres-San Narciso Road, K0370+418-K0370+592, K0375+160- K0375+413, K0375+505- K0375+732, K0375+859-K0376+087 & K0376+614- K0376+644	San Andres, Quezon	8/24/2018	1st/Final	Quezon 3rd DEO	LF	27.323	465	2/21/2017	5/31/2018	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
471	392	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP./ FIRST BUILDERS AND DEVELOPERS JOINT VENTURE		L	AAA	MB	GE	Construction/ Improvement of Access Roads Leading to Seaports, Tabuelan Wharf Road	Tabuelan, Cebu	8/18/2018	1st	Cebu 1st DEO	LF	42.796	244	2/14/2018	10/15/2018	0.00%	OG	0.322	0.300	0.150	0.030	0.035	0.033	87.00%	-	ONS
472	393	R.V. LABORTE BUILDERS	20459	L	A	MB	GE	C. Convergence and Special Support Program 1. Construction/Improvement of Access Roads Leading to Declared Tourism Destinations 14. Ecotourism Road Leading to Candalapdap Beach and Laurel Beach	Brgy. Candalapdap, Tagkawayan, Quezon	8/22/2018	1st/Final	Quezon 4th DEO	LF	27.964	165	2/27/2018	8/10/2018	0.00%	C	0.449	0.173	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
473	394	R.V. RIETA TRADING & GENERAL CONSTRUCTION	28671	L	A	MA	GB	Construction of Four (4) Storey Twenty (20) Classroom School Building, Imus national High School	Imus, Cavite	8/20/2018	1st	Cavite 1st DEO	LF	41.241	285	12/21/2017	10/1/2018	-5.73%	OG	0.398	0.247	0.093	0.030	0.050	0.033	85.10%	-	DEL
474	395	RZK BUILDERS CONSTRUCTION AND TRADING	29708	L	D	SB	GB	Locally Funded Projects: Local Infrastructure Program: Buildings and Other Structures: Multipurpose/ Facilities; Construction of Covered Court, Pampang Elementary School	Brgy. Pampang, Angeles City, Pampanga	8/19/2018	1st/Final	Pampanga 3rd DEO	LF	2.877	120	2/2/2018	6/1/2018	0.00%	C	0.486	0.132	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
475	396	RAF GENERAL CONSTRUCTION	6699	L	B	MA	GB	Local Program-National Building Program, Buildings and Other Structures, Multipurpose/ Facilities; Construction of DPWH Building of Mountain Province 2nd DEO	Natonin, Mountain Province	8/20/2018	1st	Mt. Province 2nd DEO	LF	40.501	300	2/19/2018	12/15/2018	-4.23%	OG	0.383	0.240	0.108	0.030	0.047	0.033	84.07%	-	DEL
476	397	RAMONA CONSTRUCTION & ENTERPRISES	14661	L	A	MA	GE	Construction of Conrete Road NRJ Leading to Bugwak Spring, Brgy. Lower Dimalinao	Molave, Zamboanga del Sur	8/19/2018	1st	Zamboanga del Sur 1st DEO	LF	23.349	90	6/14/2018	9/11/2018	0.31%	OG	0.342	0.240	0.150	0.030	0.061	0.050	87.30%	-	AHD
477	398	RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY	21616	L	B	MA	GE	Concreting of Road, Brgy. 13, Nalasin, Solsona	Ilocos Norte	8/14/2018	1st/Final	Ilocos Norte 2nd DEO	LF	2.376	54	4/23/2018	6/15/2018	0.75%	C	0.456	0.134	0.300	-	-	-	89.00%	89.00% Satisfactory	AHD
478	399	RCDG CONSTRUCTION CORPORATION/ 2M CONSTRUCTION & ENTERPRISES JOINT VENTURE	JV-17-693	L	AA	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction of Flood Control Structure at Vitali River	Vitali, Zamboanga City	8/23/2018	1st	Zamboanga City DEO	LF	45.827	542	4/4/2018	9/27/2019	19.07%	OG	0.335	0.240	0.150	0.030	0.061	0.050	86.60%	-	AHD
479	400	RCDG CONSTRUCTION CORPORATION/ RG BUILDERS JOINT VENTURE	JV-16-435	L	AA	MA	GE	Construction of Flood Control at Busugan River Sinubiong (Including Right of Way Acquisition)	Zamboanga City	8/23/2018	1st/Final	Zamboanga City DEO	LF	18.031	432	4/5/2017	6/10/2018	0.00%	C	0.471	0.133	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
480	401	RCDS CONSTRUCTION & SUPPLY, INC.	32331	L	B	MA	GE	Cluster 1 -Construction of Malilipot Flood Control, Bulawan Section, San Jose, Malilipot, Albay and Repair/Rehabilitation of San Vicente River Control	Tabaco City and Malilipot, Albay	8/13/2018	1st/Final	Albay 1st DEO	LF	45.026	213	2/26/2017	9/26/2017	5.16%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
481	402	RCDS CONSTRUCTION & SUPPLY, INC./ ADS CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-2279	L	A	MA	GE	002-Protect Lives and Properties against Major Floods-Flood Management Program-Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Const./Rehab. Of San Francisco River Flood Control Structure(Brgy. San Rafael-San Francisco Maguiron Section)	Guinobatan, Albay 3rd Legislative District	8/14/2018	1st	Regional Office No. V	LF	56.162	172	5/8/2018	10/26/2018	46.02%	OG	0.395	0.240	0.150	0.024	0.050	0.050	90.90%	-	AHD
482	403	RCPS CONSTRUCTION & GENERAL TRADING	17792	L	B	SB	GE	Concreting of Junction Provincial - Brgy. Minanga Proper Road, Minanga, Sta. 0+000 - 0+779.50 (Section 1), Sta. 0+000 - 0+200 (Section 2), 0+000 - 0+162 (Section 3)	Angadanan, Isabela	8/22/2018	1st/Final	Isabela 3rd DEO	LF	6.587	96	2/15/2018	5/21/2018	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
483	404	RDEN CONSTRUCTION & SUPPLY	33707	L	B		GB	Construction of Multi-Purpose Building	Mirasol, Alamada, North Cotabato	8/11/2018	1st/Final	Cotabato 2nd DEO	LF	3.763	134	2/15/2018	6/28/2018	2.24%	C	0.477	0.132	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
484		RDY CONSTRUCTION AND GENERAL MERCHANDISE	38617	L	C	SB	GE	Concreting of Dinas FMR, Brgy. Dinas, Sinacaban, Misamis Occidental	Brgy. Dinas, Sinacaban, Misamis Occidental	8/15/2018	1st/Final	Misamis Occidental 2st DEO	LF	9.453	52	5/14/2018	7/4/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
485	405	RDY CONSTRUCTION AND GENERAL MERCHANDISE	38617	L	C	SB	GB	Construction of Classrooms Capucan ES, Ozamiz City, Misamis Occidental	Ozamiz City, Misamis Occidental	8/15/2018	1st/Final	Misamis Occidental 2st DEO	LF	6.396	120	12/6/2017	4/4/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
486	406	READYCON TRADING & CONSTRUCTION CORPORATION	15452	L	AAA	LB	GE	Asset Preservation of National Roads - Preventive Maintenance of Road: Asphalt Overlay - Quezon Ave. - K0010+000 - K0009+171; K0008+000 - K0008+633; K0006+717 - K0006+200	Quezon City	8/21/2018	1st/Final	Quezon City 2nd DEO	LF	43.379	105	7/14/2017	10/26/2017	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
487	407	REBECCA NAJEEBA CONSTRUCTION & DEVELOPMENT	37433	L	D	SB	GE	Asset Preservation - Rehabilitation / Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads, H. Cortez Extension - (S00043CB) - Chainage 000 - Chainage 131	Cebu City	8/24/2018	2nd/Final	Cebu City DEO	LF	7.110	140	2/14/2018	7/3/2018	3.64%	C	0.480	0.133	0.300	-	-	-	90.34%	90.34% Very Satisfactory	AHD
488	408	REDSON CONSTRUCTION AND SUPPLIES	35128	L	C	SB	GE	Construction of Flood Control Structure along Matigay Creek (Upstream)	Brgy. Rizal, Talisay City, Negros Occidental	8/23/2018	1st	Negros Occidental 1st DEO	LF	43.812	180	4/12/2018	10/8/2018	4.64%	OG	0.378	0.240	0.150	0.030	0.060	0.050	90.80%	-	AHD
489	409	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	LA	GE	Widening Tagum-Panabo Circum Road Incl. RROW, K1465+990-K1468+473	Davao del Norte	8/17/2018	1st	Davao del Norte DEO	LF	89.362	222	3/14/2018	10/21/2018	0.09%	OG	0.386	0.240	0.150	0.030	0.051	0.050	90.70%	-	AHD
490	410	RELY CONSTRUCTION AND SUPPLY/ ALFREGO BUILDERS & SUPPLY JOINT VENTURE	JV-17-1147	L	AA		GE	Construction of Concrete Revetment on Sheet Pile along Talomo River, Riverside-Tugbok Section	3rd Congressional, Davao City	8/18/2018	1st	Davao City 2nd DEO	LF	47.508	210	3/7/2018	10/2/2018	0.60%	OG	0.388	0.239	0.150	0.030	0.047	0.050	90.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
491	411	RELY CONSTRUCTION AND SUPPLY/ NEN CONSTRUCTION & TRADING JOINT VENTURE	JV-17-986	L	AA	LA	GE	Widening (2 into 4 lanes) of Montevista-Compostela-Mati Bdry. Road (Brgy. Marapat-Brgy. Lagab Section) including ROW, Compostela Valley, K1417+493-K1422+443	Compostela Valley	8/15/2018	1st	Regional Office No. XI	LF	132.077	269	3/21/2018	12/14/2018	27.41%	OG	0.370	0.240	0.150	0.030	0.047	0.050	88.70%	-	AHD
492	412	REND ENTERPRISES & GENERAL CONTRACTOR	32382	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of A. Bonifacio Avenue	Quezon City	8/20/2018	1st/Final	Quezon City 1st DEO	LF	34.468	255	8/31/2017	5/12/2018	0.83%	C	0.485	0.067	0.300	-	-	-	85.20%	85.20% Satisfactory	AHD
493	413	REVERE CONSTRUCTION & SUPPLY CORPORATION	17426	L	AAA	LB	GE	Improvement/ Widening of National Roads, Tertiary Roads, Lutucan-GuisGuis Port Road, (S02003LZ)	K0120+315 to K0121+959, Sariaya, Quezon	8/17/2018	1st/Final	Quezon 2nd DEO	LF	48.510	285	2/13/2017	11/24/2017	0.00%	C	0.407	0.136	0.300	-	-	-	84.30%	84.30% Satisfactory	ONS
494		REVERE CONSTRUCTION & SUPPLY CORPORATION	17426	L	AAA	LB	GE	National Road Network Services, Asset Preservation of National Roads, Preventive Maintenance based on Pavement Management System/Highway Development and Management-4 (HDM-4), Secondary Preventive Maintenance of Road: Asphalt Overlay, Batangas-Quezon Road, K0108+(-378) - K0113+925, K0118+800 - K0125+585, K0127+025 - K0127+665.40	Batangas Province	8/24/2018	1st/Final	Regional Office No. IV-A	LF	67.212	120	1/12/2018	5/11/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
495	414	REX E. MORALES CONSTRUCTION/ GREEN WORLD CONSTRUCTION JOINT VENTURE	JV-17-2127	L	AA	MB	GB	Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local Project. Water Management Facilities / Water Supply, Construction of Water Supply Project,	Dumanjug, Cebu	8/22/2018	1st	Cebu 4th DEO	LF	40.964	186	4/3/2018	10/5/2018	1.70%	OG	0.398	0.225	0.150	0.030	0.051	0.050	90.40%	-	AHD
496	415	RIANNE CONSTRUCTION	40463	L	B	SB	GB	Construction of Activity Center/Covered Court	Calbiga, Samar	8/18/2018	1st/Final	Samar 2nd DEO	LF	4.66	120	10/9/2017	2/5/2018	0.00%	C	0.495	0.161	0.300	-	-	-	0.00%	95.60% Very Satisfactory	ONS
497	416	RITZTOK CONSTRUCTION AND SUPPLY	36070	L	B	SB	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Mati Diversion Road	Mati City, Davao Oriental	8/15/2018	1st	Davao Oriental 2nd DEO	LF	11.760	180	2/23/2018	8/21/2018	1.50%	OG	0.387	0.239	0.150	0.030	0.061	0.050	91.70%	-	AHD
498	417	RJJ ENGINEERING SERVICES	40891	L	D	SB	GB	Rehabilitation of Covered Court, Babangonan, Victoria	Victoria, Oriental Mindoro	8/20/2018	1st/Final	Mindoro Oriental DEO	LF	1.898	90	5/15/2018	8/12/2018	15.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.50% Very Satisfactory	AHD
499		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Construction of Concrete Road - Construction of Roads at Barangay Macasandig, Cagayan de Oro City	Brgy. Macasandig, Cagayan de Oro City	8/17/2018	1st/Final	Cagayan de Oro City DEO	LF	1.879	90	3/22/2018	6/19/2018	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
500		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Vallehermoso-Canla-on City-La Castella Road, K0072+924-K0073+000, K0073+100-K0073+200, K0073+350-K0073+600, K0073+700-K0073+820, K0074+520-K0074+800, K0074+852-K0075+390, K0075+407-K0075+500, K0075+815-K0076+050, K0079+036-K0079+147	La Castellana, Negros Occidental	8/20/2018	1st	Negros Occidental 2nd DEO	LF	62.749	219	6/19/2018	1/23/2019	16.43%	OG	0.347	0.240	0.150	0.030	0.061	0.050	87.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
501	418	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	B	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Gingoog - Claveria - Villanueva Road (K1322+320 - K1323+170)	Gingoog, Misamis Oriental	8/11/2018	1st/Final	Misamis Oriental 1st DEO	LF	42.598	230	2/23/2019	10/10/2017	0.00%	C	0.484	0.154	0.300	-	-	-	93.80%	Very Satisfactory	ONS
502	419	ROAD EDGE TRADING & DEVELOPMENT SERVICES/ GHR CONSTRUCTION JOINT VENTURE	JV-17-701	L	A	MA	GE	Construction/ Maintenance of Flood Control Structures and Drainage Systems, Construction of Flood Control Structures along Sibulao River (including Right of Way Acquisition)	Brgy. Sibulao, Zamboanga City	8/23/2018	1st	Zamboanga City DEO	LF	46.461	463	4/4/2018	7/10/2019	28.19%	OG	0.347	0.239	0.150	0.030	0.051	0.050	86.70%	-	AHD
503	420	ROAD EDGE TRADING & DEVELOPMENT SERVICES/ R26 CONSTRUCTION, INC. JOINT VENTURE	JV-17-1296	L	A	MA	GE	Construction/ Extension of Shore Protection/ Seawall along the Coastal of Brgys. Poblacion 1 and 2, Up to Brgy. Bituag	Burgos, Surigao del Norte	8/18/2018	1st	Surigao del Norte 2nd DEO	LF	80.799	180	4/12/2018	10/8/2018	2.98%	OG	0.382	0.253	0.150	0.022	0.039	0.050	89.60%	-	AHD
504	421	RODA CONSTRUCTION AND GENERAL SUPPLY	19674	L	A	MA	GE	Flood Management Program: Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Rangas River Control	Guinlajon, Sorsogon City	8/14/2018	1st	Sorsogon 1st DEO	LF	40.654	210	2/15/2018	9/12/2018	3.00%	OG	0.398	0.230	0.150	0.030	0.051	0.050	90.90%	-	AHD
505		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	B	MA	GE	Construction of By-Passes/Diversion Roads including ROW Baguio-La Trinidad-Itoyon-Sablan-Tuba-Tublay (BLISTT) Outer Ring Circumferential Road, including ROW and Slope Protection, Phase 3 (Labey-Lacamen Section, Bokod, Benguet) STA. 271+600-STA. 273+600	Tublay, Benguet	8/17/2018	1st	Benguet 2nd DEO	LF	89.415	228	3/1/2018	10/14/2018	0.08%	OG	0.368	0.213	0.150	0.030	0.056	0.033	85.00%	-	AHD
506	422	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	B	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Poblacion to Karao, Bokod, Benguet	Sta. 0+700 - Sta. 1+425 (w/exceptions), La Trinidad, Benguet)	8/16/2018	1st	Benguet 1st DEO	LF	92.562	270	2/20/2018	11/16/2018	7.27%	OG	0.327	0.240	0.150	0.030	0.061	0.050	85.77%	-	AHD
507	423	ROIM BUILDERS & CONSTRUCTION SUPPLY	20226	L	AA	LA	GE	Off Carriageway Improvement along NRJ San Francisco-Bahi Barobo Road (S00463MN) K1309+793 to K1310+8899	San Francisco, Agusan del Sur	8/22/2018	1st	Agusan del Sur 2nd DEO	LF	11.172	167	4/18/2018	10/1/2018	16.81%	OG	0.367	0.240	0.150	0.030	0.052	0.050	88.90%	-	AHD
508	424	ROIM BUILDERS & CONSTRUCTION SUPPLY/ DATREBIL CONSTRUCTION & SUPPLY JOINT VENTURE	JV-16-815	L	AA	MB	GE	Road Upgrading (Unpaved to Paved), Butuan City-Talacogon-Loreto-Veruela-Sta. Josefa Road, K1392+208-K1396+560, K1389+574-K1389+716, K1400+897-K1401+126	Talacogon, Agusan del Sur	8/23/2018	1st/Final	Regional Office No. XIII	LF	144.750	330	3/13/2017	2/5/2018	0.30%	C	0.457	0.136	0.300	-	-	-	89.30%	Very Satisfactory	AHD
509	425	ROJUNED CONSTRUCTION	13483	L	D	SB	GB	CY 2017 Basic Educational Facilities Fund (BEFF) - Batch - 7 Construction of One (1) Storey Workshop Building (7x18) - Namillangan NHS	Ifonso Lista, Ifugao	8/15/2018	1st/Final	Ifugao 2nd DEO	LF	2.710	120	12/15/2017	4/13/2018	-3.63%	C	0.468	0.200	0.191	-	-	-	85.90%	85.90% Satisfactory	DEL
510	426	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION	29686	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Cagsawa Flood Control Dike and Groundsill at Yawa River	Brgy. Busay, Daraga, Albay	8/14/2018	1st/Final	Albay 2nd DEO	LF	19.110	145	2/21/2018	7/15/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
511	427	ROMA CONSTRUCTION AND DEVELOPMENT CORPORATION	6514	L	AAA	MA	GE	Construction of Slope Protection/Flood Control, Lais River (Downstream) North Side	Candelaria, Zambales	8/23/2018	1st/Final	Zambales 1st DEO	LF	24.468	120	2/5/2018	6/4/2018	10.83%	C	0.450	0.133	0.300	-	-	-	88.30%	88.30% Satisfactory	AHD
512	428	ROMA CONSTRUCTION AND DEVELOPMNENT CORPORATION/ BISLIG VENTURE CONSTRUCTION & DEV'T. INC JOINT VENTURE	JV-16-384	L	AA		GE	Widening (4 to 6 lanes) of Davao River Bridge (B01458MN) and Approaches along Davao City Diversion Road including RROW (Phase II), K1506+679 -K1506+915	Davao City	8/23/2018	1st/Final	Regional Office No. XI	LF	162.061	405	3/10/2017	4/18/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
513	429	ROMAL CONSTRUCTION	35076	L	B	MA	GB	Construction of Four (4) Storey Eight (8) Classroom School Building at San Celestino NHS	Brgy. San Celestino, Lipa City, Batangas	8/15/2018	1st	Batangas 4th DEO	LF	17.313	210	12/4/2017	7/1/2018	-5.73%	OG	0.394	0.300	0.093	0.030	0.056	0.033	90.60%	-	DEL
514	430	ROPRIM CONSTRUCTION	8546	L	A	MB	GE	Rehabilitation of Concrete Road Iloilo-Capiz (New Route) K0039+717-K0040+975, K0036+433, K0035+849-K0036+018	Dingle, Iloilo	8/21/2018	1st	Iloilo 2nd DEO	LF	37.197	177	3/29/2018	9/21/2018	2.06%	OG	0.335	0.300	0.150	0.030	0.070	0.050	93.50%	-	AHD
515	431	ROYAL STAR BUILDERS & SERVICES	37531	L	B	SB	GE	Replacement of Permanent Weak Bridges, Gabayan Br. (00009SJ) along Siquijor Circumferential Rd	Lazi, Siquijor	8/15/2018	1st	Siquijor DEO	LF	11.157	206	2/21/2018	9/14/2018	-5.76%	OG	0.379	0.299	0.092	0.030	0.070	0.033	90.30%	-	DEL
516	432	RPF CONSTRUCTION	39106	L	C	SB	GE	MFO1: National Road Network Services: Construction and Maintenance of Bridges along National Roads, Widening of Permanent Bridges to More than Two (2) Lanes Carig Bridge No. 1 along Cagayan Valley Road	Carig, Tuguegarao City, Cagayan	8/18/2018	1st/Final	Regional Office No. II	LF	7.400	166	1/30/2018	7/14/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
517	433	RRN CONSTRUCTION	20228	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved along Sayre Highway, K1553+270 - K1554+414, K1555+014 - K1555+272	Maramag, Bukidnon	8/20/2018	1st	Bukidnon 2nd DEO	LF	43.146	142	5/1/2018	9/19/2018	2.00%	OG	0.371	0.271	0.150	0.022	0.035	0.033	88.20%	-	AHD
518		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GE	Construction/ Improvement of Seawall at Barangay Pagina	Jagna, Bohol	8/23/2018	1st/Final	Bohol 3rd DEO	LF	4.900	105	4/2/2018	7/15/2018	28.57%	C	0.387	0.197	0.300	-	-	-	88.40%	88.40% Satisfactory	AHD
519		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GE	Construction of Flood Control Structure along Sibuguey River (Phase VII)	Siay, Zamboanga Sibugay	8/14/2018	1st	Zamboanga Sibugay 2nd DEO	LF	42.519	295	2/28/2018	12/19/2018	19.71%	OG	0.358	0.222	0.150	0.030	0.045	0.050	85.50%	-	AHD
520	434	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GE	Construction of Flood Control Structure along Sanito River	Ipil, Zamboanga Sibugay	8/14/2018	1st/Final	Zamboanga Sibugay 2nd DEO	LF	17.953	267	2/28/2018	11/21/2018	37.45%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	AHD
521	435	S & RV CONSTRUCTION & SUPPLY	19203	L	D	SB	GE	Concreting of Barangay Road	Brgy. San Juan, Del Gallego, Camarines Sur	8/11/2018	1st/Final	Camarines Sur 5th DEO	LF	0.941	30	3/28/2018	4/26/2018	3.33%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
522	436	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	SB	GE	Construction of Slope Protection Works at Salvacion River	Salvacion, Nueva Valencia, Guimaras	8/15/2018	1st	Guimaras DEO	LF	9.310	180	5/25/2018	11/20/2018	0.12%	OG	0.356	0.240	0.150	0.030	0.061	0.050	88.70%	-	AHD
523	437	SAINT BERNARD CONSTRUCTION	28368	L	B	MA	GE	Concreting of Barangay Road	Brgy. Barrera Sr., Lupi, Camarines Sur	8/11/2018	1st/Final	Camarines Sur 5th DEO	LF	3.758	60	3/16/2018	5/14/2018	5.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
524	438	SDB STEELSTRUCT BUILDERS ENTERPRISES	21542	L	A	SB	GE	Concreting of Barangay Quios Farm to Market Road	Panitan, Capiz	8/18/2018	1st/Final	Capiz 1st DEO	LF	4.752	37	5/6/2018	6/11/2018	0.00%	C	0.355	0.200	0.300	-	-	-	85.50%	85.50% Satisfactory	ONS
525	439	SERCHER DEVELOPMENT CORPORATION	26332	L	B	MA	GB	Construction of Four (4) Storey, Eight (8) Classroom School Building at Tipolo Elementary School	Mandaue City, Cebu	8/16/2018	1st	Cebu 6th DEO	LF	17.333	300	12/11/2017	10/6/2018	-4.00%	OG	0.400	0.240	0.110	0.030	0.042	0.033	85.50%	-	DEL
526	440	SHEAR CONSTRUCTION AND SUPPLY	34027	L	B	MA	GE	Organizational Outcome 2; Flood Management Program: Construction/ Maintenance of Flood Mitigation Structures and Drainage System: Construction of Talisay River Control (Upstream)	Talisay, Camarines Norte	8/17/2018	1st	Camarines Norte DEO	LF	18.857	202	2/27/2018	9/16/2018	0.22%	OG	0.356	0.300	0.150	0.030	0.056	0.050	94.20%	-	AHD
527	441	SHEPPERD CONSTRUCTION AND SUPPLY	37373	L	B	SB	GE	Construction of Bagacay Bridge Flood Control	Alabel, Sarangani	8/21/2018	1st/Final	Sarangani DEO	LF	9.636	138	3/11/2018	7/26/2018	0.34%	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	AHD
528	442	SIALDANG CONSTRUCTION AND ENTERPRISES	38969	L	D	SB	GB	Construction of Covered Court Brgy. Buhuan	Calapan City, Oriental Mindoro	8/20/2018	1st/Final	Mindoro Oriental DEO	LF	1.892	90	3/8/2018	6/5/2018	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
529		SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	LA	GE	Improvement/ Widening of National Roads Including Drainage & Road Right-of-Way (RROW) along Bacolod South Road, K0040+547 - K0042+406	Pontevedra, Negros Occidental	8/22/2018	1st/Final	Negros Occidental 4th DEO, Region VI	LF	38.915	201	2/12/2018	8/31/2018	5.78%	C	0.462	0.132	0.300	-	-	-	89.40%	89.40% Very Satisfactory	AHD
530		SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	MA	GE	Construction of Riverbank Protection (Stone Masonry Type Wall) including Deepening and Widening of Riverbed along Miranda Creek with Guimaras Strait as an Outfall, Brgy. Miranda Section	Brgy. Miranda, Pontevedra, Negros Occidental	8/22/2018	1st	Negros Occidental 4th DEO	LF	346.546	331	4/23/2018	3/19/2019	34.72%	OG	0.354	0.240	0.150	0.030	0.061	0.050	88.50%	-	AHD
531	443	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	LA	GE	Improvement/ Widening of National Roads Including Drainage & Road Right-Of-Way (RROW) of Bacolod South Road, K0042+406 - K0042+883, K0042+963 - K0043+967, K0044-328 - K0044+400	Pontevedra, Negros Occidental	8/22/2018	1st/Final	Negros Occidental 4th DEO	LF	38.942	201	2/12/2018	8/31/2018	6.78%	C	0.461	0.133	0.300	-	-	-	89.40%	89.40% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
533	445	SISAM CONSTRUCTION & SUPPLIES	21543	L	B	SB	GE	Concreting of Monte Calvario-Igbac Municipal Road, Sta. 00+184.50 to Sta. 01+140.00	Buhi, Camarines Sur	8/22/2018	1st/Final	Camarines Sur 4th DEO	LF	9.404	53	3/2/2018	4//23/2018	0.00%	C	0.400	0.200	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
534	446	SOLFIO P. JACINTO CONSTRUCTION	17799	L	B	MA	GE	Construction of Concrete Slope Protection along Pampanga River Flood Control	Palayan City, Nueva Ecija	8/17/2018	2nd/Final	Nueva Ecija 2nd DEO	LF	49.000	171	4/12/2018	9/29/2018	9.71%	C	0.444	0.173	0.300	-	-	-	91.46%	91.46% Very Satisfactory	AHD
535	447	SPECIFIED CONTRACTORS & DEVELOPMENT, INC./ B.M. MARKETING JOINT VENTURE		L	AAA	LB	GB	Construction/ Repair/ Improvement of Various Infrastructure including Local Projects-Construction of the New Bohol Provincial Capitol to Replace Condemned Building, Tagbilaran City	Bohol Province	8/20/2018	1st	Regional Office No. VII	LF	664.662	979	1/22/2016	9/26/2018	-4.40%	OG	0.393	0.279	0.106	0.030	0.070	0.033	91.10%	-	DEL
536	448	SPECO BUILDERS INC.	15301	L	AAA	MB	GE	Construction of Concrete Slope Protection with Steel Sheet Pile along Pampanga River	Brgy. San Gregorio, Rizal, Nueva Ecija	8/15/2018	1st/Final	Nueva Ecija 1st DEO	LF	65.094	270	2/7/2018	11/3/2018	30.00%	C	0.471	0.166	0.300	-	-	-	93.70%	93.70% Very Satisfactory	AHD
537	449	SPRING STAR CONSTRUCTION AND SUPPLY	20240	L	B	MA	GB	Multi-Purpose/ Facilities-Construction of Cumadcad Multi-Purpose Building	Castilla, Sorsogon	8/14/2018	1st	Sorsogon 1st DEO	LF	10.496	180	8/6/2018	2/1/2019	25.17%	OG	0.362	0.269	0.150	0.030	0.047	0.050	90.80%	-	AHD
538		ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Asset Preservation of National Roads- Construction/Upgrading/ Rehabilitations of Drainage along Vito Cruz Extension Chainage 000 - Chainage 1375 District 1	Makati City, Metro Manila	8/23/2018	1st/Final	Metro Manila 2nd DEO	LF	19.056	316	5/18/2017	3/29/2018	20.00%	C	0.446	0.133	0.300	-	-	-	87.90%	87.90% Satisfactory	AHD
539		ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Rehabilitation / Reconstruction of Natiopnal Road with Slip, Slope Collapse and Landslide along Borongan-Guiuan Road K0945+361-K0946+088, Eastern Samar	K0945+361-K0946+088, Eastern Samar	8/14/2017	1st	Eastern Samar DEO	LF	45.592	245	3/8/2017	11/7/2017	8.62%	OG	0.362	0.240	0.150	0.030	0.035	0.033	85.00%	-	AHD
540	450	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System: Construction of Flood Control Structures along Limpapa River (Including Right of Way Acquisition)	Limpapa, Zamboanga City	8/23/2018	1st	Zamboanga City DEO	LF	22.462	373	4/3/2018	4/10/2019	24.40%	OG	0.374	0.247	0.150	0.030	0.051	0.050	90.23%	-	AHD
541		ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	MFO-2 Flood Management Services: Construction/ Maintenance of Flood Mitigation Structures and Drainage Structures; Repair/ Construction of Guard Wall along Basco - Mahatao - Ivana - Uyugan - Imnajbu Road	Batan Island, Batanes	8/23/2018	1st/Final	Batanes District Engineering Office	LF	19.596	270	6/24/2017	3/20/2018	0.38%	C	0.449	0.133	0.300	-	-	-	88.20%	88.20% Satisfactory	AHD
542		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Rehabilitation of Paved Road - San Juan - San Gabriel Road K0278+804 - K279+800	Suyo, Ilocos Sur	8/3/2018	1st	La Union 1st DEO	LF	19.214	228	3/9/2018	10/22/2018	-0.45%	OG	0.387	0.236	0.146	0.030	0.050	0.033	88.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
543		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Construction/ Maintenance of Flood Mitigation - Improvement of Drainage along Concha Street	San Andres Bukid, Manila City	8/14/2018	2nd	South Manila DEO	LF	15.643	207	3/19/2018	10/11/2018	3.00%	OG	0.394	0.180	0.150	0.022	0.050	0.050	84.60%	-	AHD
544	451	ST. GERRARD CONSTRUCTION/ MAER SUMMIT CONSTRUKT CO. JOINT VENTURE		L	AA	LA	GE	Construction/ Improvement of Mati-Tarragona Bypass Road (Tagabakid-Lucatan Road) including ROW, Davao Oriental 2nd LD	Tarragona, Davao Oriental	8/16/2018	1st/Final	Regional Office No. XI	LF	176.086	329	7/12/2017	6/5/2018	0.00%	C	0.464	0.133	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
545	452	ST. GERRARD CONSTRUCTION/ RELY CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-14-172	L	A	MB	GE	Construction of San Pedro Bridge and Approaches (2 lane PSCG Bridge) at Purok Catigod	San Pedro, Caraga, Davao Oriental	8/15/2018	1st/Final	Regional Office No. XI	LF	136.896	438	11/25/2014	2/5/2016	-0.63%	C	0.491	0.132	0.300	-	-	-	92.30%	92.30% Very Satisfactory	DEL
546		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GB	CLUSTER VI - Construction of 1 Sty 2 CL Aguinaldo ES, Dumarán, Palawan / Construction of 1 Sty 2 CL Nagpadalan ES, Dumarán, Palawan / Construction of 1 Sty 2 CL San Juan ES, Dumarán, Palawan / Construction of 1 Sty 2 CL Bolo ES, Dumarán, Palawan / Construction of 1 Storey 1 Classroom Magsaysay NHS, Dumarán, Palawan	Dumarán, Palawan	8/15/2018	1st/Final	Palawan 1st DEO	LF	2.815	225	1/21/2018	9/2/2018	4.61%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	AHD
547		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Drainage System (Box Culvert) along Medel St., from Syquia St. to Estero de Sta. Clara	Manila City	8/14/2018	2nd/Final	South Manila DEO	LF	12.833	180	2/6/2018	8/4/2018	0.00%	C	0.496	0.133	0.300	-	-	-	90.98%	90.98% Very Satisfactory	ONS
548		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of River Control along Panay River Basin	Barangay Manibad, Mambusao, Capiz	8/17/2018	1st	Capiz 2nd DEO	LF	20.202	199	3/28/2018	10/12/2018	8.36%	OG	0.292	0.300	0.150	0.030	0.065	0.050	88.70%	-	AHD
549	453	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Improvement/Construction of Flood Control Structures of Creek and other Tributaries	Greenheights Newton Phase I, Brgy. Mayamot, Antipolo City	8/20/2018	1st	Rizal 1st DEO	LF	29.400	390	3/1/2018	3/25/2019	0.50%	OG	0.375	0.275	0.150	0.030	0.051	0.050	93.10%	-	AHD
550	454	STA. CRUZ CONSTRUCTION	9301	L	B	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Bridge Program: Retrofitting/ Strengthening of Permanent Bridges, Calabanga Bridge (B00426LZ) along Naga City Boundary-Calabanga-Balongay Road	Calabanga, Camarines Sur	8/21/2018	1st/Final	Camarines Sur 2nd DEO	LF	2.842	72	2/15/2018	4/27/2018	20.80%	C	0.444	0.200	0.300	-	-	-	94.40%	94.40% Very Satisfactory	AHD
551	455	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Construction of Flood Mitigation Structures (Concrete Revetment) Along Buenos Aires River	Buenos Aires, San Fernando, Masbate	8/23/2018	1st	Masbate 3rd DEO	LF	47.523	280	2/8/2018	11/14/2018	0.56%	OG	0.397	0.240	0.150	0.022	0.040	0.033	88.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
552	456	STEVEN CONSTRUCTION & SUPPLY/ RGE CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-1068	L	B	MA	GE	Construction of Flood Drainage Structure 2, Gubat Poblacion, Barangay Manook, Cota Na Daco and Balud del Norte	Gubat, Sorsogon	8/14/2018	1st	Sorsogon 2nd DEO	LF	42.709	300	3/7/2018	12/31/2018	22.66%	OG	0.394	0.240	0.150	0.030	0.056	0.050	92.00%	-	AHD
553	457	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Organizational Outcome 2 - Protect Lives and Properties against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage System-Bank Improvement (Steel Sheet Pile), Estero de Binondo, Station 0+202.76 to Station 0+243.16	Binondo, Manila	8/15/2018	2nd/Final	North Manila DEO	LF	29.008	150	2/15/2018	7/14/2018	0.00%	C	0.500	0.103	0.300	-	-	-	87.42%	87.42% Satisfactory	ONS
554	458	STRONGBORN CONSTRUCTION AND SUPPLY	37299	L	D	SB	GE	Rehabilitation of Spillway	Zone 6 & 7 Intramurous, Brgy. Panaytayan, Ragay, Camarines Sur	8/11/2018	1st/Final	Camarines Sur 5th DEO	LF	1.411	99	3/15/2018	6/21/2018	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
555	459	STRUKTURA TEKNIKA SERVICES CO.	16646	L	A	MA	GE	Local Ifrastructure Program- Construction of Hugom-Malabrigo (Hugom Section) Road, Hugom, San Juan, Batangas	San Juan, Batangas	8/15/2018	2nd	Batangas 4th DEO	LF	29.700	300	7/10/2017	5/5/2018	-13.27%	OG	0.400	0.300	0.017	0.030	0.055	0.033	83.50%	-	DEL
556	460	SUPREA PHILS. DEVELOPMENT CORP.	41368	L	B	SB	GE	Preventive Maintenance of Road: Asphalt Overlay - Sogod - Tabuelan Road, K0120+954 to K0121+456	Sogod, Cebu	8/15/2018	1st/Final	Cebu 5th DEO	LF	7.220	30	3/1/2018	3/30/2018	6.67%	C	0.415	0.194	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
557	461	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	Rehabilitation of Concrete Road Jaime Cardinal Sin Avenue (S00335PN) K0285+129 to K0285+466, K0285+944 to K0285+950, K0286+027 to K0286+040, (S00481PN) K0288+210 to K0288+636	Kalibo - New Washington, Aklan	8/16/2018	1st	Aklan DEO	LF	18.620	151	3/28/2018	8/25/2018	2.70%	OG	0.319	0.240	0.150	0.030	0.055	0.050	84.40%	-	AHD
558	462	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY INC./ BNYU ENTERPRISES AND CONSTRUCTION JOINT VENTURE		L	AAA	MA	GE	Construction of Ubujan Flood Control (Bateria River)	Tubigon, Bohol	8/23/2018	1st/Final	Bohol 1st DEO	LF	48.500	227	7/17/2017	2/28/2018	0.00%	C	0.493	0.135	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
559	463	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY INC./ MANGEN TECHNO-BUILDERS INC. JOINT VENTURE	JV-17-858	L	AAA	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement (Steel Sheet Pile) Estero de Sunog Apog, Sta. 0+587.35 to Sta. 0+726.95, Brgy. 136 and Brgy. 144 Manila City	Tondo, Manila City	8/15/2018	2nd/Final	North Manila DEO	LF	47.134	195	2/26/2018	9/8/2018	6.67%	C	0.463	0.133	0.300	-	-	-	87.32%	87.32% Satisfactory	AHD
560		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LB	GE	Construction/ Improvement of Access Road Leading to Kabankalan Airport	Kabankalan City, Negros Occidental	8/19/2018	1st	Negros Occidental 3rd DEO	LF	46.542	315	2/8/2018	12/19/2018	21.31%	OG	0.370	0.240	0.150	0.030	0.061	0.050	90.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
561		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	MA	GE	Construction of Flood Control (Revetment Wall) along Makato River, Poblacion, Sta. 0+115 to Sta. 0+520	Makato, Aklan	8/16/2018	1st	Aklan DEO	LF	41.894	210	4/5/2018	10/31/2018	-4.74%	OG	0.389	0.294	0.103	0.030	0.050	0.033	89.90%	-	DEL
562		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LB	GE	Road Concreting of Bangga Dose - First Farmer's Mill - Barangay Concepcion Tourism Road, Brgy. Dos Hermanas	Talisay City, Negros Occidental	8/23/2018	1st	Negros Occidental 1st DEO	LF	46.549	231	2/27/2018	10/15/2018	0.02%	OG	0.362	0.240	0.150	0.030	0.061	0.050	89.30%	-	AHD
563		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	MA	GE	Construction of Revetment with Floodwall in Cabacawan River	Brgy. Villamonte, Negros Occidental	8/17/2018	1st	Bacolod City DEO	LF	37.238	300	2/15/2018	12/11/2018	16.56%	OG	0.356	0.240	0.150	0.030	0.060	0.050	88.60%	-	AHD
564		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	MA	GE	Construction of Flood Control Structure alonging Tabigue River (Upstream)	EB, Magalona, Negros Occidental	8/23/2018	1st	Negros Occidental 1st DEO	LF	18.619	150	4/12/2018	9/8/2018	0.08%	OG	0.355	0.240	0.150	0.030	0.061	0.050	88.30%	-	AHD
565	464	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC./ ALMANA CONSTRUCTION AND DEV'T CORPORATION	JV-17-1486	L	AAA	MA	GE	Construction of Flood Control and Drainage Structure along Creek	Brgy. Pahanocoy, Bacolod City	8/17/2018	1st	Bacolod City DEO	LF	37.238	240	2/12/2018	10/9/2018	-3.82%	OG	0.351	0.300	0.112	0.030	0.061	0.033	88.70%	-	DEL
566		SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	MB	GB	Construction of Sowangan MPB (closed MPB) Brgy. Sowangan	Brgy. Sowangan, Quezon Palawan	8/13/2018	1st/Final	Palawan 2nd DEO	LF	1.470	90	3/11/2018	6/8/2018	0.00%	C	0.488	0.134	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
567	465	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	MA	GE	Construction of Flood Control along Tibyawan River (Upstream) at Brgy. Poblacion	Tayasan, Negros Oriental	8/17/2018	1st	Negros Oriental 1st DEO	LF	27.924	205	3/11/2018	10/11/2018	6.82%	OG	0.400	0.240	0.150	0.030	0.060	0.050	93.00%	-	AHD
568	466	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATION	10046	L	A	MB	GE	Asset Preservation Program - Preventive Maintenance of Primary Roads, MSR Passing Poblacion Road, K0081+(-717) - K0081+078, K0081+254 - K0081+828 - K0082+460.3	Laguna	8/14/2018	1st/Final	Laguna 3rd DEO	LF	39.200	105	2/6/2018	5/21/2018	28.57%	C	0.468	0.133	0.300	-	-	-	90.10%	90.10% Very Satisfactory	AHD
569	467	TEDDIE CONSTRUCTION DEVELOPMENT, INC.	6313	L	A	MA	GE	Completion of Reinforced Concrete Pier/Wharf, DPWH Regional Equipment Service	Panacan, Davao City	8/23/2018	1st	Regional Office No. XI	LF	72.375	517	4/25/2017	9/23/2018	0.00%	OG	0.344	0.240	0.150	0.030	0.051	0.050	86.50%	-	ONS
570	468	THOM-RHAQ CONSTRUCTION SERVICES & SUPPLIES	42164	L	C	SB	GE	Construction of Local Roads, Umilag - Magulon, Lamut	Lamut, Ifugao	8/14/2018	1st/Final	Ifugao 1st DEO	LF	1.924	37	4/15/2018	5/21/2018	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
571	469	THREE G BUILDERS	43055	L	B	SB	GB	Construction of Multi-Purpose Building (Gym) Purok DOS Urban, Brgy. Sto. Niño	Koronadal City, South Cotabato	8/14/2018	1st	South Cotabato 1st DEO	LF	2.371	105	7/4/2018	10/16/2018	21.50%	OG	0.389	0.232	0.150	0.030	0.047	0.033	88.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
572		THREE W BUILDERS, INC.	10722	L	AAA	MA	GE	Construction / Upgrading / Rehabilitation of Drainage Along Kidapawan - Ala Junction Road, K1673+(-458) to K1763+542	Tacurong City, Sultan Kudarat	8/16/2018	1st/Final	Sultan Kudarat 1st DEO	LF	21.349	311	4/21/2017	2/25/2018	-5.28%	C	0.473	0.200	0.142	-	-	-	81.50%	81.50% Unsatisfactory	DEL
573	470	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Construction of Access Road leading to Tribal Village, Tibyun Cave, San Miguel Cave & Paradise Cave	New Corella, Davao del Norte	8/17/2018	1st	Davao del Norte DEO	LF	93.701	276	5/10/2018	2/9/2019	21.60%	OG	0.375	0.240	0.150	0.030	0.050	0.033	87.80%	-	AHD
574	471	THREE W BUILDERS, INC./ AMPLEX CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-17-575	L	AAA	LB	GE	Retrofitting/ Strengthening of Permanent Bridges, Polanco Bridge along Dipolog - Polanco - Pinan Jct. Oroquita Road	Zamboanga del Norte	8/17/2018	2nd	Zamboanga del Norte 3rd DEO	LF	41.885	225	3/19/2018	10/29/2018	1.05%	OG	0.400	0.201	0.150	0.030	0.047	0.050	87.80%	-	AHD
575	472	THREE W BUILDERS, INC./ MEGA M BUILDERS JOINT VENTURE	JV-16-938	L	AAA	LB	GE	Network Development- Construction of By-Passes/ Diversion Roads, including ROW, Tiaong By-Pass Road, Road and Bridge Widening	K0094+(-455)- K0096+611.30, Quezon	8/17/2018	1st/Final	Quezon 2nd DEO	LF	144.750	450	4/5/2017	6/28/2018	0.44%	C	0.401	0.133	0.300	-	-	-	83.40%	83.40% Satisfactory	AHD
576	473	THREE W BUILDERS, INC./ SOLRAC SETPH BUILDERS JOINT VENTURE	JV-17-2319	L	AAA	LB	GE	Road Concreting of Calinan-Baguio National Road, (Baguio Proper Portion) to Wines-Tamugan-Tambobong Road to Magpet (North Cotabato) Davao City	3rd Congressional District, Davao City	8/18/2018	1st	Davao City 2nd DEO	LF	72.076	277	5/2/2018	2/2/2019	4.00%	OG	0.369	0.236	0.150	0.030	0.045	0.050	88.00%	-	AHD
577	474	TKS BUILDERS AND SUPPLIES/ DIGOS TESSTON CONST. & SUPPLIES JOINT VENTURE		L	B	MA	GE	Construction of Concrete Revetment along Cebulan River	Sta. Cruz, Davao del Sur	8/20/2018	1st	Davao del Sur DEO	LF	47.531	214	3/5/2018	10/4/2018	0.30%	OG	0.349	0.240	0.150	0.030	0.061	0.050	88.00%	-	AHD
578	475	TONKA CONSTRUCTION	4064	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System – Construction of Dike and Revetment along Caulaman River	Bodega, Floridablanca, Pampanga	8/20/2018	1st/Final	Pampanga 2nd DEO	LF	22.948	150	3/14/2018	8/10/2018	31.33%	C	0.411	0.173	0.300	-	-	-	88.40%	88.40% Satisfactory	AHD
579	476	TRIBU DESIGN AND CONSTRUCTION / JELM CONSTRUCTION JOINT VENTURE	JV-16-2163	L	A	MB	GE	Network Development - Improvement/Widening of National Roads - Other Primary along Palo-Carigara-Ormoc Road, K0916+(-107) - K016+795, K0916+809 - K0916+(-107), K0926+407 - K0927+233 - K0928+673	Alangalang, Leyte	8/23/2018	1st/Final	Leyte 1st DEO	LF	108.14	285	7/12/2017	4/22/2018	0.70%	C	0.493	0.191	0.300	-	-	-	0.00%	98.40% Outstanding	AHD
580	477	TRIMLUV BUILDERS AND SUPPLY	33467	L	A	MB	GE	Road Widening - Bacolod North Road incl. ROW, K0140+070-K0141+882, K0141+894-K0143+123, K0143+168-K0143+620, K0145+000 - K0145+426	Negros Occidental	8/24/2018	1st	Regional Office No. VI	LF	106.387	297	4/18/2018	2/8/2019	1.57%	OG	0.381	0.240	0.150	0.030	0.061	0.050	91.20%	-	AHD
581	478	TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along Butuan City- Pianing-Tandag Road-K1232+(-1016) - K1232+(-716)	Butuan City	8/24/2018	1st	Butuan City DEO	LF	9.800	206	3/21/2018	10/12/2018	20.00%	OG	0.398	0.258	0.150	0.024	0.064	0.050	94.40%	-	AHD
582	479	TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Deepening/ Widening/ Construction of Wall, Tripa De Gallina, Phase II, Sta. 0+000 -Sta. 3+300	Pasay City	8/14/2018	1st/Final	South Manila DEO	LF	65.995	340	2/21/2017	1/26/2018	48.75%	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
583	480	T-SQUARE CONSTRUCTION CORP.	14268	L	A	MB	GE	Construction/ Upgrading/ Rehabilitation of Drainage along National Roads; Marbel - Makar Rd. - K1700+525 - K1701+185, K1700+800 - K1701+237.24, K1701+243.24 - K1701+264.35	South Cotabato	8/14/2018	1st	South Cotabato 1st DEO	LF	18.198	135	4/28/2018	9/9/2018	0.39%	OG	0.386	0.240	0.150	0.030	0.048	0.050	90.40%	-	AHD
584		UKC BUILDERS, INC.	10759	L	AAA	LB	GE	Widening of Permanent Bridge, Initao Bridge along Butuan City - Cagayan de Oro City - Iligan City Road (Phase III)	Initao, Misamis Oriental	8/18/2018	1st	Misamis Oriental 2nd DEO	LF	21.459	196	2/11/2018	8/26/2018	0.00%	OG	0.388	0.200	0.150	0.030	0.035	0.033	83.60%	-	ONS
585	481	UKC BUILDERS, INC.	10759	L	AAA	LB	GE	Widening of Permanent Bridges Calipaan Bridge along Butuan - Cagayan de Oro - Iligan Road, Misamis Oriental	Misamis Oriental	8/22/2018	1st	Misamis Oriental 1st DEO	LF	28.714	240	2/19/2018	10/16/2018	0.67%	OG	0.376	0.240	0.150	0.022	0.025	0.033	84.60%	-	AHD
586	482	UNIMASTERS CONGLOMERATION, INCORPORATED	3390	L	AAA	LB	GE	Improvement/ Widening of National Roads along Daang Maharlika (K0927+000 to K0930+102) Olot - Telegrafo Section	Tolosa, Leyte	8/13/2018	2nd/Final	Leyte 1st DEO	LF	69.88	270	7/26/2017	4/21/2018	0.74%	C	0.478	0.195	0.300	-	-	-	0.00%	93.40% Very Satisfactory	AHD
587	483	UNIMASTERS CONGLOMERATION, INCORPORATED / VIGUZ CONSTRUCTION CORPORATION JOINT VENTURE	JV-16-292	L	AAA	MB	GB	Construction of 2 units - 4 Storey Sixteen Classroom School Building Dulag National High School	Dulag, Leyte	8/17/2018	1st/Final	Leyte 2nd DEO	LF	50.11	345	1/13/2017	12/23/2017	0.00%	C	0.492	0.185	0.300	-	-	-	0.00%	97.70% Outstanding	ONS
588		UNITEC BUILDER, INCORPORATED	4803	L	AAA	LA	GE	Road Concreting Barangay Lumboyan - Barangay Mablaog Road Connecting to Iloilo - Antique Road and Public Market of Barbaza in Support of Abaca Industry	Barbaza, Antique	8/14/2018	1st	Antique DEO	LF	43.030	181	4/11/2018	10/8/2018	9.21%	OG	0.376	0.239	0.150	0.030	0.050	0.033	87.80%	-	AHD
589		UNITEC BUILDER, INCORPORATED	4803	L	AAA	LA	GE	Concreting of Numancia - Lezo Provincial Road NRJ in Support of Pottery Making and Flood Processing Industries	Lezo, Aklan	8/15/2018	1st	Aklan DEO	LF	74.453	237	4/2/2018	11/24/2018	1.30%	OG	0.336	0.250	0.150	0.030	0.050	0.050	86.60%	-	AHD
590	484	UNITEC BUILDER, INCORPORATED	4803	L	AAA	MA	GE	Construction of Labason Flood Control, Right Side (K0+000.00 -K0+441.32, K0+752.84-K0884.40), Left Side (K0+540.00-K0878.28)	Poblacion Labason, Zamboanga del Norte 3rd LD	8/15/2018	2nd/Final	Regional Office No. IX	LF	94.318	477	4/27/2017	8/13/2018	1.26%	C	0.462	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	AHD
591	485	URBAN CONSOLIDATED CONSTRUCTORS PHILS. INC.	5108	L	AAA	LA	GB	Construction of Four(4) Storey Sixteen(16) Classroom School Building at San Isidro	Lipa City, Batangas	8/15/2018	1st	Batangas 4th DEO	LF	37.005	270	12/19/2017	9/14/2018	-9.82%	OG	0.400	0.299	0.052	0.030	0.050	0.033	86.40%	-	DEL
592		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Improvement/ Widening of Kabankalan - Bais Road (S00240NR), K0093+218 - K0098+483	Kabankalan, Negros Occidental	8/19/2018	1st/Final	Regional Office No. VI	LF	148.683	386	4/17/2017	5/7/2018	0.00%	C	0.455	0.151	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
593		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program-Road Widening-Primary Roads, Dumaguete South Road including ROW, K0095+330-K0096+016; K0096+181-K0096+909; K0096+918-K0096+990; K0097+987-K0099+214; K009+921-K0100+841	Negros Oriental Province	8/16/2018	1st	Regional Office No. VII	LF	93.387	259	3/20/2018	12/3/2018	20.65%	OG	0.372	0.223	0.150	0.030	0.061	0.050	88.60%	-	AHD
594	486	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Primary Roads, Dumaguete North Road (Dgte Jct Bais-Kabankalan) - K0044+457 - K0047+190	Bais City, Negros Oriental	8/14/2018	1st/Final	Negros Oriental 2nd DEO	LF	43.703	116	3/19/2018	7/12/2018	0.00%	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
595	487	VALLEY CONSTRUCTION & AGGREGATES/ BATAKAGAN CONSTRUCTION JOINT VENTURE	JV-17-775	L	B	MA	GE	Local Program, Local Roads and Bridges, Local Road, Constrction/Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Improvement of Kalimbatawa Circumferential Road and Drainages at Sitio Kalimbatawa, Otucan Sur, Sta. 0+000- Sta. 1+1106	Bauko, Mt. Province	8/19/2018	1st	Mt. Province DEO	LF	25.371	209	2/20/2018	9/16/2018	1.47%	OG	0.363	0.240	0.150	0.030	0.060	0.033	87.60%	-	AHD
596	488	VALLEY CONSTRUCTION & GENERAL MERCHANDISE/ E.M. CUERPO, INC. JOINT VENTURE	JV-16-1005	L	B	MA	GB	MFO2: Construction of Flood Control System, Namabbalan, Tuguegarao City	Namabbalan, Tuguegarao City, Cagayan	8/17/2018	1st/Final	Cagayan 3rd DEO	LF	91.963	421	3/1/2017	4/25/2018	3.86%	C	0.400	0.200	0.300	-	-	-	90.00%	90.00% Very Satisfactory	AHD
597	489	VCD CONSTRUCTION AND SUPPLY	35378	L	B	SB	GE	Rehabilitation/Major Repair of Permanent Bridges, San Lorenzo Br. (B000175M) along Poblacion-Gengarog-Tubigdanao-San Lorenzo-Bonglas-Mandugong Road	San Jose, Northern Samar	8/21/2018	1st/Final	Northern Samar 1st DEO	LF	4.74	120	3/7/2018	7/4/2018	1.67%	C	0.394	0.136	0.300	-	-	-	0.00%	83.00% Satisfactory	AHD
598		VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LB	GE	Off-Carriageway Improvements: Shoulder Paving/Construction - Cebu North Hagnaya Wharf Road, K0043+000 to K0044+560, K0046+918 to K0047+668, K0055+725 to K0056+840, K0070+725 to K0071+615, K0073+687 to K0073+771 and K0073+822 to K0073+847	Carmen, Catmon and Borbon, Cebu	8/15/2018	1st	Cebu 5th DEO	LF	64.259	180	5/7/2018	11/2/2018	-4.44%	OG	0.359	0.030	0.106	0.030	0.033	0.033	86.10%	-	DEL
599	490	VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	MA	GE	Construction of Flood Control Structure along Sayre Highway Alae Kisolon Road (Damay Section) with Slope Protection	San Vicente, Sumilao, Bukidnon	8/21/2018	1st	Bukidnon 3rd DEO	LF	64.091	192	3/12/2018	9/19/2018	0.05%	OG	0.400	0.277	0.150	0.030	0.047	0.050	95.40%	-	AHD
600		VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Tangnan-Acacia Road, Panglao in Support of the Agribusiness Indsutry	Panglao, Bohol	8/20/2018	1st	Bohol 1st DEO	LF	38.332	170	3/15/2018	8/31/2018	8.51%	OG	0.387	0.199	0.150	0.030	0.030	0.047	86.30%	-	AHD
601	491	VERDANT MOUNTAIN CONSTRUCTION	34849	L	C	SB	GB	Construction of Multi-Purpose	Lagawe, Ifugao	8/14/2018	1st/Final	Ifugao 1st DEO	LF	1.934	60	5/10/2018	7/8/2018	0.00%	C	0.498	0.134	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
602		VERZONTAL BUILDERS, INC.	31579	L	AAA		GB	Local Infrastructure Program- Construction of Multi-Purpose Building	Farmer's Village, Cabangan, Camalig, Albay	8/14/2018	1st/Final	Albay 2nd DEO	LF	4.777	120	2/21/2018	6/20/2018	0.00%	C	0.422	0.134	0.300	-	-	-	85.60%	85.60% Satisfactory	ONS
603	492	VERZONTAL BUILDERS, INC.	31579	L	AAA	MB	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide-Tertiary Roads, San Fernando-Talisay Road	San Fernando, Masbate	8/22/2018	1st	Masbate 3rd DEO	LF	46.499	270	3/1/2018	11/25/2018	26.63%	OG	0.394	0.240	0.150	0.022	0.040	0.033	87.90%	-	AHD
604	493	VF CONSTRUCTION	10048	L	B	SB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Dike Sitio Dau (Panilao Section Phase II), Sta. 0+455.60 – Sta. 0+704.60	Pilar, Bataan	8/21/2018	1st	Bataan 2nd DEO	LF	18.322	247	2/13/2018	10/17/2018	2.34%	OG	0.400	0.200	0.150	0.030	0.060	0.050	89.00%	-	AHD
605	494	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Asphalt Overlay at Punta - Dansullan - Sr. Osmena Road (Km. 1852+392 to Km. 1855+846) (Preventive Maintenance/ Asphalt Overlay 50mm)	Dipolog City, Zamboanga del Norte	8/16/2018	1st/Final	Zamboanga del Norte 1st DEO	LF	35.011	88	2/7/2018	5/5/2018	0.00%	C	0.434	0.133	0.300	-	-	-	86.70%	86.70% Satisfactory	ONS
606	495	VICMAR CONSTRUCTION, INC./ MC GEOMETRIC PROPORTIONS, INC. JOINT VENTURE	JV-16-2021	L	AAA	MB	GE	Construction of Union-Botong-Consuelo-General Luna Road	Siargao, Surigao del Norte	8/18/2018	1st	Regional Office No. XIII	LF	149.575	581	8/9/2017	3/12/2019	3.61%	OG	0.390	0.242	0.150	0.030	0.056	0.050	91.80%	-	AHD
607	496	VIGAN FORTUNE CONSTRUCTION	3887	L	A	MA	GE	Construction of Seawell Tamorong	Sta. Catalina, Ilocos Sur	8/17/2018	1st/Final	Ilocos Sur 1st DEO	LF	11.760	135	3/8/2018	7/20/2018	20.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	AHD
608	497	VIGAN FORTUNE CONSTRUCTION/ FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION JOINT VENTURE		L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of River Control along Tablac- Bagar (Dwonstream)	Candon City, Ilocos Sur	8/17/2018	1st	Ilocos Sur 2nd DEO	LF	27.954	213	2/21/2018	9/21/2018	0.50%	OG	0.348	0.248	0.150	0.030	0.060	0.050	88.60%	-	AHD
609		VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	LA	GE	Rehabilitation/ Improvement/ Asphalt Overlay of North and South Poblacion Road	Poblacion, Bucay, Abra	8/22/2018	1st/Final	Abra DEO	LF	28.216	32	2/16/2018	3/19/2018	0.00%	C	0.439	0.134	0.300	-	-	-	87.30%	87.30% Satisfactory	ONS
610		VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	MA	GE	Construction of Flood Control Structures along Bacarra - Vintar River in Brgy. 34, Cabaruan	Bacarra, Ilocos Norte	8/15/2018	1st	Ilocos Norte 1st DEO	LF	34.298	207	2/12/2018	9/6/2018	1.87%	OG	0.312	0.300	0.150	0.030	0.047	0.033	87.17%	-	AHD
611	498	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	MA	GE	Construction of Flood Control Structures along Bacarra River in Brgy. 11 Sta. Filomena	Bacarra, Ilocos Norte	8/15/2018	1st/Final	Ilocos Norte 1st DEO	LF	18.901	217	2/12/2018	9/16/2018	16.86%	C	0.444	0.133	0.300	-	-	-	87.70%	87.70% Satisfactory	AHD
612		VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	Construction/ Maintenance of Flood Control Mitigation Structures and Drainage Systems - Construction/ Maintenance of Upper Diversion Dam	Suyo, Ilocos Sur	8/18/2018	1st	Ilocos Sur 2nd DEO	LF	18.700	240	2/19/2018	10/16/2018	1.36%	OG	0.351	0.251	0.150	0.030	0.055	0.050	88.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
613	499	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	Construction of Bank Protection, Brgy. Pugaro- Poblacion	Balungao, Pangasinan	8/23/2018	1st/Final	Pangasinan 3rd DEO	LF	27.789	184	2/7/2018	8/9/2018	29.89%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD
614		VIRLO CONSTRUCTION	5765	L	AA	MA	GE	Construction of Drainage System at Centennial Avenue, Alegria	Alegria, Cordova, Cebu	8/17/2018	1st	Cebu 6th DEO	LF	18.326	252	2/22/2018	10/31/2018	10.00%	OG	0.355	0.216	0.150	0.030	0.042	0.050	84.30%	-	AHD
615	500	VIRLO CONSTRUCTION	5765	L	AA	MB	GE	Retrofitting/ Strengthening of Permanent Bridges - Pakna-an Bridge I (B00618CB) along Mandaue Causeway (Ouano Ave.), Mandaue City, Cebu	Mandaue City, Cebu	8/17/2018	1st/Final	Cebu 6th DEO	LF	8.911	150	2/22/2018	7/21/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
616	501	VITALTECH CONSTRUCTION CORP.	31855	L	AA	MB	GB	Construction of Four(4) Storey Twelve (12) Classroom School Building at San Sebastian ES	Brgy. San Sebastian, Lipa City, Batangas	8/15/2018	2nd/Final	Batangas 4th DEO	LF	31.741	225	12/4/2017	7/16/2018	0.00%	C	0.494	0.135	0.300	-	-	-	91.78%	91.78% Very Satisfactory	ONS
617	502	VUC HIGHLAND DEVELOPERS INC.	7918	L	A	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development Paving of Unpaved Roads (Tertiary Roads) Claveria to Calanasan to Kabugao Road, K0682+074 to K0686+511	Naguilian, Calanasan, Apayao	8/23/2018	1st	CAR Regional Office	LF	138.689	300	2/27/2018	12/23/2018	-4.96%	OG	0.386	0.300	0.100	0.024	0.051	0.033	89.40%	-	DEL
618	503	VULCAN DEVELOPMENT CONSTRUCTION	19080	L	B	MA	GE	Off-Carriageway Rehabilitation Along San Fernando North Road, San Jacinto Section	Barangay Bagahanglad, San Jacinto, Masbate	8/22/2018	1st/Final	Masbate 3rd DEO	LF	4.749	112	3/15/2018	7/4/2018	0.00%	C	0.471	0.134	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
619	504	W.J.P CONSTRUCTION AND SUPPLY	23192	L	B	MA	GE	Improvement/ Widening of National Roads - Secondary, Pangasinan - Nueva Ecija Road, K0176+656 - K0176+928, K0178+765 - K0179+039, K0182+650 - K0182+936, L/S, K0182+798 - K0182+936, R/S, K0182+993 - K0182+1044	Pangasinan	8/23/2018	1st/Final	Pangasinan 3rd DEO	LF	22.914	150	2/7/2018	7/6/2018	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
620	505	WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	A	MB	GE	Off-Carriageway Improvement: Shoulder Paving/Construction - P Burgos-Pototanin Jct.- K0177+570 to K0178+107, K0178+142 to K0186+632	Agdangan-Unisan Section, Quezon	8/23/2018	1st	Quezon 3rd DEO	LF	93.100	240	2/20/2018	10/17/2018	24.90%	OG	0.381	0.263	0.150	0.030	0.045	0.050	91.90%	-	AHD
621	506	WCS CONSTRUCTION, INC.	6516	L	AAA	LA	GE	Cluster XI-2018: Preventive Maintenance Asset Preservation, Daang Maharlika (LZ), K0491+700-K0491+767.50, K0491+789.30- and Preventive Maintenance Ligao Road, K0503+219-K0503+656,K0503+737-K0504+428	Ligao City and Polangui, Alaby	8/16/2018	1st	Albay 3rd DEO	LF	43.192	70	5/2/2018	7/10/2018	0.58%	OG	0.391	0.240	0.150	0.022	0.040	0.033	87.60%	-	AHD
622	507	WEE ENG CONSTRUCTION, INC.	16380	L	AAA	LB	GE	Preventive Maintenance (Asphalt Overlay) along Surigao del Sur- Bdry.- Davao Oriental Coastal Road, K1522+116-K1522+490, K1524+000-K1525+000, K1526+440.94-K1526+581	Boston, Davao Oriental	8/15/2018	2nd/Final	Davao Oriental 1st DEO	LF	16.622	86	3/5/2018	5/29/2018	17.98%	C	0.424	0.133	0.300	-	-	-	84.14%	84.14% Satisfactory	AHD
623	508	WELEX CONSTRUCTION, INCORPORATED	9323	L	AAA	LB	GE	Construction of Flood Control Structure along Gogon-Tigkigawan River, Sta. 0+000 to Sta. 0+300	Prieto Diaz, Sorsogon	8/14/2018	1st	Sorsogon 2nd DEO	LF	46.995	250	4/25/2018	12/30/2018	50.21%	OG	0.393	0.252	0.150	0.030	0.057	0.050	93.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
624	509	WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Dipolog - Polanco - Pinan - Jct. Oroquieta Rd, K1817+257 to K1818+343, K1819+000 to K1819+494	Zamboanga del Norte	8/17/2018	1st	Zamboanga del Norte 3rd DEO	LF	29.717	180	4/27/2018	10/23/2018	2.12%	OG	0.378	0.235	0.150	0.030	0.050	0.033	87.60%	-	AHD
625	510	WILKINSON CONSTRUCTION/ ETHAN PROPERTY DEVELOPER JOINT VENTURE	JV-17-2690	L	A	MB	GE	NETWORK DEVELOPMENT PROGRAM: Off-Carriageway Improvement: Secondary Roads: Vallehermoso-Canlaon City-La Castellana Road - K0152+608-K00158+095	Vallehermoso, Negros Oriental	8/17/2018	1st	Negros Oriental 1st DEO	LF	43.006	160	5/13/2018	10/19/2018	-3.45%	OG	0.388	0.240	0.116	0.030	0.060	0.033	86.70%	-	DEL
626	511	WILLIAM UY CONSTRUCTION CORP./ E. GUADIZ CONSTRUCTION JOINT VENTURE	JV-16-1770	L	AAA	LB	GE	MFO1: National Road Network Services: Construction and Maintenance of Bridges Along National Roads, Rehabilitation/Major Repair of Permanent Bridges, Primary: Rehabilitation/Major Repair of Buntun Bridge (BO1926LZ) Along Cagayan - Apayao Road (Tuguegarao Section)	Tuguegarao City, Cagayan	8/18/2018	1st/Final	Regional Office No. II	LF	125.450	390	5/16/2017	6/9/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
627	512	WILLIAM UY CONSTRUCTION CORPORATION/ REGG'S BUILDERS JOINT VENTURE	JV-16-643	L	AAA	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage System Construction of Laoag Flood Control Project	Laoag, San Agustin, Isabela	8/3/2018	1st/Final	Isabela 4th DEO	LF	48.250	265	2/16/2017	11/7/2017	-2.37%	C	0.460	0.200	0.229	-	-	-	88.90%	88.90% Satisfactory	DEL
628	513	WIMREG CONSTRUCTION AND SUPPLY	40513	L	C	SB	GE	Asset Preservation of National Roads - Rehabilitation / Reconstruction / Upgrading of Damaged National Roads Including Drainage Based on Pavement Management System/ Highway Development and Management 4 - Nambaran to Isabela Road, K0512+000 to K0512+343	Tabuk City, Kalinga	8/18/2018	2nd/Final	Lower Kalinga DEO	LF	9.359	115	2/26/2018	6/20/2018	-1.77%	C	0.383	0.200	0.247	-	-	-	83.00%	82.04% Satisfactory	DEL
629	514	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	A	MA	GE	Asset Preservation – Preventive Maintenance – Secondary Roads San Jose City – Rizal Rd. via Pinili – Porais Villa Josen (Palarilla) Rd. K0160+(-141.10) - K0176+841 (Intermittent Sections)	Nueva Ecija	8/16/2018	1st	Nueva Ecija 1st DEO	LF	40.816	140	5/10/2018	9/26/2018	31.50%	OG	0.330	0.300	0.150	0.030	0.065	0.050	92.50%	-	AHD
630	515	WORLDWIDE BUILDERS	31408	L	B	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods: Flood Management Program: Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control	Ronda, Cebu	8/22/2018	1st/Final	Cebu 4th DEO	LF	20.433	146	3/9/2018	8/1/2018	0.00%	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
631	516	WORLDWIDE BUILDERS/ QM BUILDERS JOINT VENTURE	JV-16-1945	L	B	MA	GE	Preventive Maintenance (Asphalt Overlay) along Santander - Barili - Toledo Road, Badian and Moalboal, Cebu Section 1:K0186+675 to K0188+000, Section 2: K0200+162 to K0201+089	Badian and Moalboal, Cebu	8/22/2018	1st/Final	Cebu 4th DEO	LF	50.000	137	8/29/2017	1/12/2018	11.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
632	517	WTG CONSTRUCTION & DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	Road Widening of Cebu - Toledo Wharf Road (Uling - Toledo Wharf) K0052+659 to K0053+965 (S00381CB), Barangay Ilihan - Barangay Sangi	Toledo City, Cebu	8/20/2018	1st	Cebu 3rd DEO	LF	46.771	287	3/15/2018	12/26/2018	-4.72%	OG	0.384	0.240	0.103	0.030	0.045	0.033	83.50%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2018

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
633		WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	CONVERGENCE AND SPECIAL SUPPORT PROGRAM: Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones: Jct. Dumaguete North Road - Brgy. Tinayunan Road in Support of Pandan Weaver	Guihulangan City, Negros Oriental	8/17/2018	1st	Negros Oriental 1st DEO	LF	46.555	150	5/13/2018	10/9/2018	-5.42%	OG	0.386	0.232	0.096	0.030	0.061	0.330	83.80%	-	DEL
634	518	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION/ GONZALODO ENTERPRISES JOINT VENTURE	JV-17-1296	L	AA	LA	GE	Rehabilitation/ Strengthening of Taguibo Steel Bridge (B00820MN)	Taguibo, Butuan City	8/24/2018	1st/Final	Regional Office No. XIII	LF	139.764	312	1/30/2018	12/7/2018	52.93%	C	0.498	0.161	0.300	-	-	-	95.90%	95.90% Very Satisfactory	AHD
635	519	YES CONSTRUCTION	36383	L	B	SB	GE	Construction of Concrete Road, Barangay Northern Poblacion	San Francisco, Cebu	8/16/2018	1st/Final	Cebu 5th DEO	LF	2.400	37	2/19/2018	3/27/2018	0.00%	C	0.428	0.200	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
636	520	YOYEN ENTERPRISES	15541	L	A	MB	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads, Tabing-Kawayan-Sta. Rosa-Lawis-Tabango Road - S00129LT, K1028+971 - K1029+012, K1029+044 - K1029+191, K1030+168 - KK1030+287 and K1030+324 to K1030+500	Tabango, Leyte	8/23/2018	1st/Final	Leyte 3rd DEO	LF	13.49	138	2/6/2018	6/23/2018	0.00%	C	0.476	0.181	0.300	-	-	-	0.00%	95.70% Very Satisfactory	ONS
637	521	YOYEN ENTERPRISES	15541	L	A	MA	GE	Construction/Extension of Flood Control Structure along Amambahag River (Phase 3) Protecting Amambahag Bridge and Biliran Circumferential Road, Naval, Upstream (11.6656, 124.5243): Downstream (11.6645, 124.5199)	Culaba, Province of Biliran	8/15/2018	1st	Biliran DEO	LF	27.80	180	2/18/2018	8/16/2018	-4.83%	OG	0.303	0.300	0.102	0.030	0.060	0.033	0.00%	-	DEL
638	522	YS CONSTRUCTION/ SLP CONSTRUCTION JOINT VENTURE	JV-17-2203	L	D	MB	GE	Off- Carriageway Improvement at Jct (LIR) Carmen-Sagbayan-Bacani Road, K0174+000-K0175+000; K0180+000-K0181+000 & K0182+479-K183+000	Sagbayan, Bohol	8/22/2018	1st/Final	Bohol 2nd DEO	LF	27.451	115	4/9/2018	8/1/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
639	523	YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Construction of Concrete Road - Little Caramay - TDC - Pagdanan leading to Proposed Port, Sta. 00+000.00 - Sta. 1+210.00	San Vicente, Palawan	8/15/2018	1st	Palawan 1st DEO	LF	74.651	195	6/11/2018	12/22/2018	0.99%	OG	0.399	0.290	0.150	0.030	0.047	0.033	94.87%	-	AHD
640	524	ZION CONSTRUCTION	14881	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, ConstructionMaintenance of Flood Mitigation Structures and Drainage Systems, Completion of Mantalongon Flood Control (River Revetment)	Dalaguete, Cebu	8/22/2018	1st/Final	Cebu 4th DEO	LF	23.147	148	3/6/2018	7/31/2018	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
641		ZMS CONST. & DEV. CORP.	10471	L	AA	LA	GE	Road Widening Tukuran Jct - Karomatan Jct Road, K1651+456 to K1653+207	Tukuran, Zamboanga del Sur	8/19/2018	1st	Zamboanga del Sur 1st DEO	LF	46.698	120	6/19/2018	10/16/2018	46.14%	OG	0.366	0.230	0.150	0.030	0.060	0.050	88.60%	-	AHD
642	525	ZMS CONST. & DEV. CORP.	10471	L	AA	MA	GE	Network Development: Road Widening, Primary Roads: Dumaguete South Road including ROW - K0040+934-K0043+000 (K0041+775-K0043+000), K0044+655-K0045+960	Siaton, Negros Oriental	8/16/2018	1st	Negros Oriental 3rd DEO	LF	96.282	298	3/4/2018	12/26/2018	7.03%	OG	0.390	0.238	0.150	0.030	0.056	0.050	91.40%	-	AHD