



FY 2016-2022 LIST OF PROJECT COMPONENTS TO BE IMPLEMENTED
 REGULAR INFRA - Central Office-Implemented
 as of 30 April 2022

CENTRAL OFFICE - BRIDGES MANAGEMENT CLUSTER

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00142655LZ-CW1 Construction of Bridge - Marat Bridge and Approaches including Right-of-Way Acquisition along Jct Talubin-Barlig-Natonin Paracelis-Callacad Road, Mt. Province	Construction of Bridge	32,557,000.00	A. 5/1/2017 B. 5/1/2017 C.	A. 12/18/2017 B. 12/18/2017 C.	Funds for Reversion
2 P00142655LZ-CW2 Construction of Concrete Road - Marat Bridge and Approaches including Right-of-Way Acquisition along Jct Talubin-Barlig-Natonin Paracelis-Callacad Road, Mt. Province	Construction of Concrete Road	2,613,000.00	A. 5/1/2017 B. 5/1/2017 C.	A. 12/18/2017 B. 12/18/2017 C.	Funds for Reversion
3 P00401924LZ-CW1 Construction of Concrete Bridge - Sabang Br. along Nueva Ecija-Aurora Rd	Construction of Concrete Bridge	74,854,085.00	A. 1/1/2020 B. 1/1/2020 C.	A. 12/31/2020 B. 12/31/2020 C.	Funds for Reversion
4 P00401926LZ-CW1 Replacement of Bridge - Sta. Maria Br. 3 (B03166LZ) along Talisay-Laurel-Agoncillo Rd	Replacement of Bridge	1,512,155.00	A. 1/1/2020 B. 1/1/2020 C.	A. 12/31/2020 B. 12/31/2020 C.	Funds for Reversion
5 P00506553LZ-CW1 Replacement of Bridge - San Miguel Br. 1 (B04187LZ) along Sn Simon-Baliwag Rd	Replacement of Bridge	285,975,000.00	A. 11/2/2021 B. 11/2/2021 C.	A. 10/31/2023 B. 10/31/2023 C.	Failure of Bidding
6 P00605427LZ-CW1 Replacement of Bridge - Peru Br. 3 (B04171LZ) along Jct Logac-Lasam-Gagabutan Rd	Replacement of Bridge	2,613,220.00	A. 5/8/2018 B. 5/8/2018 C.	A. 3/27/2022 B. 3/27/2022 C.	In Procurement

7	P00605434LZ-CW1 Construction of Concrete Bridge - Tulong Br. Creek 3 along Jct Logac-Lasam-Gagabutan Rd	Construction of Concrete Bridge	3,638,050.00	A. 5/8/2018 B. 5/8/2018 C.	A. 3/27/2022 B. 3/27/2022 C.	In Procurement
8	P00609616LZ-CW1 Construction of Concrete Bridge - Bulo Bridge 4 along Malalao Natl Rd (Agbannawag-Malalao-Bulo Sect)	Construction of Concrete Bridge	6,755,000.00	A. 6/1/2022 B. 6/1/2022 C.	A. 12/31/2023 B. 12/31/2023 C.	In Preliminary Detailed Engineering
9	P00630383LZ-CW1 Construction of Bridge - Construction of Mangkortan Bridge along Tabuk - Banawe via Tanudan Barlig Road	Construction of Bridge	28,950,000.00	A. 6/1/2022 B. 6/1/2022 C.	A. 12/31/2023 B. 12/31/2023 C.	In Preliminary Detailed Engineering

CENTRAL OFFICE - BUILDINGS MANAGEMENT CLUSTER

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00240844LZ-CW1 Construction of Multi Purpose Building - Construction of Multi-purpose Building at Camp Crame, Quezon City	Construction of Multi Purpose Building	291,009,763.25	A. 1/3/2018 B. 1/3/2018 C.	A. 6/4/2019 B. 6/4/2019 C.	Awaiting NTP
2 P00655027LZ-CW1 Construction of Multi Purpose Building - Construction of National Labor Relations Commission (NLRC) Office Building, Agham Road corner North Avenue, Quezon City	Construction of Multi Purpose Building	289,500,000.00	A. 12/1/2022 B. 12/1/2022 C.	A. 12/31/2025 B. 12/31/2025 C.	No NYS Reason recorded

CENTRAL OFFICE - BUREAU OF CONSTRUCTION

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00502189MN-CW1 Construction of Underpass - General Santos City Underpass/ Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Intersection)	Construction of Underpass	250,900,000.00	A. 3/22/2021 B. 3/22/2021 C.	A. 12/31/2021 B. 12/31/2021 C.	Contract Approval in Progress

CENTRAL OFFICE - FLOOD CONTROL MANAGEMENT CLUSTER

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00221599VS-CW1 Construction of Cutoff Channel - Metro Cebu Flood Control Project-Flood Control and Drainage Improvement Project - Subangdaku River Basin (including Parcellary Survey and ROW), Station Cut-Off Channel, 0+000 - 0+200, Cebu City & Mandaue City	Construction of Cutoff Channel	66,500,000.00	A. 1/1/2019 B. 1/1/2019 C.	A. 7/31/2019 B. 7/31/2019 C.	Funds for Reversion
2 P00320045LZ-CW1 Construction of Flood Mitigation Facility - Pasig-Marikina Channel Improvement Project, Phase IV, Contract Package 1: Manalo Bridge Replacement	Construction of Flood Mitigation Facility	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
3 P00320052LZ-CW2 Construction of Flood Mitigation Facility - Upgrading of Catmon Pumping Station, Malabon City	Construction of Flood Mitigation Facility	49,100,000.00	A. 9/13/2021 B. 9/13/2021 C.	A. 1/10/2022 B. 1/10/2022 C.	Awaiting NTP
4 P00320192VS-CW1 Construction of Cutoff Channel - Metro Cebu Flood Control Project-Flood Control and Drainage Improvement Project, Subangdaku Cut-Off Channel, Subangdaku, Mandaue City, Sta. 0+000 to Sta. 0+257.87	Construction of Cutoff Channel	193,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Funds for Reversion

5	P00321834LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Rehabilitation of Dike System along Solsona River (Breached and Eroded Dike, Left and Right Bank), Laoag River Basin Flood Control and Sabo Project	Rehabilitation / Major Repair of Flood Control Structure	193,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
6	P00322688LZ-CW1 Construction of Revetment - Upper Marikina River Improvement/Revetment Wall, Marikina City 1st LD (Contract Package 3 - River Improvement Works along Right Bank of Upper Marikina River, Sta. 14+750 to Sta. 15+450), Marikina City	Construction of Revetment	14,475,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
7	P00401587LZ-CW1 Widening of Bridge - Mancatian Br. (B01484LZ) along Angeles-Porac-Floridablanca-Dinalupihan Rd	Widening of Bridge	106,150,000.00	A. 3/9/2020 B. 3/9/2020 C.	A. 12/31/2020 B. 12/31/2020 C.	No NYS Reason recorded
8	P00420363VS-CW1 Construction of Revetment - Metro Cebu Flood Control Project-Flood Control and Drainage Improvement Project, Tipolo River, Guizo, Mantuyong and Tipolo, Mandaue City, Cebu	Construction of Revetment	193,000,000.00	A. 3/19/2021 B. 3/19/2021 C.	A. 3/13/2022 B. 3/13/2022 C.	Awaiting NTP
9	P00421284LZ-CW1 Construction of Revetment - Closing of Gaps along Malabon-Navotas River, Malabon City	Construction of Revetment	77,200,000.00	A. 2/3/2021 B. 2/3/2021 C.	A. 12/31/2021 B. 12/31/2021 C.	Awaiting NTP

10	P00421285LZ-CW1 Construction of Revetment - Closing of Gaps along Malabon-Tullahan River: Acacia PS to PNR, PNR to Mc Arthur Bridge, McArthur Bridge to Bailey Bridge, Bailey Bridge to Malabon Boundary, Malabon City	Construction of Revetment	77,200,000.00	A. 12/3/2020 B. 12/3/2020 C.	A. 8/31/2021 B. 8/31/2021 C.	Awaiting NTP
11	P00421287LZ-CW1 Construction of Revetment - Construction of Revetment along Kaybuboy Creek Tributary, Sta. 1+120.40 to Sta. 1+276 (RS), Las Piñas City	Construction of Revetment	77,200,000.00	A. 4/7/2021 B. 4/7/2021 C.	A. 1/31/2022 B. 1/31/2022 C.	Awaiting NTP
12	P00421296LZ-CW1 Construction of Revetment - Construction of Flood Control Structures along Bayanan River, Brgy. Alabang, Muntinlupa City, Sta. 0+000 to Sta. 0+325	Construction of Revetment	110,023,510.00	A. 5/4/2020 B. 5/4/2020 C.	A. 11/30/2021 B. 11/30/2021 C.	Awaiting NTP
13	P00421297LZ-CW1 Construction of Revetment - Construction of Flood Control Structures along Laguna de Bay, Sta. 0+000 to Sta. 0+179 and Sta. 0+000-B to Sta. 0+239.80-B, Tunasan and Brgy. Poblacion, Muntinlupa City	Construction of Revetment	144,750,000.00	A. 4/6/2021 B. 4/6/2021 C.	A. 1/30/2022 B. 1/30/2022 C.	Awaiting NTP
14	P00421298LZ-CW1 Construction of Revetment - Construction of Flood Control Structures along Laguna de Bay, Sta. 0+000 to Sta. 0+339.80 and Sta. 0+000-B to Sta. 0+331.80-B, Alabang and Brgy. Cupang, Muntinlupa City	Construction of Revetment	144,750,000.00	A. 4/15/2021 B. 4/15/2021 C.	A. 2/8/2022 B. 2/8/2022 C.	Awaiting NTP

15	P00421307LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Rehabilitation of Seawall along Manila Bay (Parañaque Section), Phase 1, Parañaque	Rehabilitation / Major Repair of Flood Control Structure	96,500,000.00	A. 1/18/2021 B. 1/18/2021 C.	A. 12/13/2021 B. 12/13/2021 C.	Awaiting NTP
16	P00421308LZ-CW1 Construction of Revetment - Rehabilitation of Seawall along Manila Bay (Parañaque Section), Phase 2, Parañaque	Construction of Revetment	92,685,355.00	A. 1/18/2021 B. 1/18/2021 C.	A. 12/13/2021 B. 12/13/2021 C.	Awaiting NTP
17	P00421310LZ-CW1 Rehabilitation / Major Repair of Flood Mitigation Facility - Replacement of Two (2) Box Culvert along Longos Creek leading to Longos Pumping Station and Rehabilitation of Box Culvert at P. Aquino Ave., Brgy. Longos, Malabon City	Rehabilitation / Major Repair of Flood Mitigation Facility	164,050,000.00	A. 3/15/2021 B. 3/15/2021 C.	A. 7/7/2022 B. 7/7/2022 C.	Awaiting NTP
18	P00521563VS-CW1 Construction of Drainage Structure - Metro Cebu Flood Control Project - Flood Control and Drainage Improvement Project, Kinalumsan River, Duljo, Labangon and Mambaling, Cebu City	Construction of Drainage Structure	96,500,000.00	A. 2/10/2021 B. 2/10/2021 C.	A. 11/25/2023 B. 11/25/2023 C.	Awaiting NTP
19	P00525479LZ-CW1 Construction of Flood Mitigation Facility - Construction of Dampalit Pumping Station (Phase 1), Malabon City	Construction of Flood Mitigation Facility	96,500,000.00	A. 6/1/2021 B. 6/1/2021 C.	A. 5/1/2024 B. 5/1/2024 C.	Awaiting NTP
20	P00525492LZ-CW1 Construction of Revetment - Construction of Revetment along Dario Creek, Sta. 0+020.000 to Sta. 0+351.894 (Left & Right River Bank), Quezon City	Construction of Revetment	124,629,750.00	A. 6/1/2021 B. 6/1/2021 C.	A. 6/1/2022 B. 6/1/2022 C.	Awaiting NTP

21	P00525493LZ-CW1 Construction of Revetment - Construction of Revetment along Mariblo Creek, Sta. 0+010.000 to Sta. 0+524.458 (Left & Right River Bank), Quezon City	Construction of Revetment	96,500,000.00	A. 6/1/2021 B. 6/1/2021 C.	A. 6/1/2022 B. 6/1/2022 C.	Awaiting NTP
22	P00525507LZ-CW1 Construction of Flood Mitigation Facility - Construction of South Pinagkabalian Pumping Station, Malabon City	Construction of Flood Mitigation Facility	48,250,000.00	A. 6/1/2021 B. 6/1/2021 C.	A. 6/1/2022 B. 6/1/2022 C.	Awaiting NTP
23	P00525508LZ-CW1 Construction of Flood Mitigation Facility - Construction of Two (2) Pumping Station along Navotas Coastal Dike with Box Culvert (Phase 3), Navotas City	Construction of Flood Mitigation Facility	72,267,885.00	A. 6/1/2021 B. 6/1/2021 C.	A. 6/1/2022 B. 6/1/2022 C.	Awaiting NTP
24	P00525526LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Abucay Pumping Station, Manila	Construction of Flood Mitigation Facility	96,500,000.00	A. 5/1/2021 B. 5/1/2021 C.	A. 5/1/2022 B. 5/1/2022 C.	Awaiting NTP
25	P00525527LZ-CW1 Construction of Flood Mitigation Structure - Upgrading of Balete Pumping Station, Manila	Construction of Flood Mitigation Structure	52,630,135.00	A. 5/3/2021 B. 5/3/2021 C.	A. 12/28/2021 B. 12/28/2021 C.	Awaiting NTP
26	P00525530LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Maypajo Pumping Station, Caloocan City	Construction of Flood Mitigation Facility	96,500,000.00	A. 5/15/2021 B. 5/15/2021 C.	A. 11/15/2022 B. 11/15/2022 C.	Awaiting NTP
27	P00525532LZ-CW1 Rehabilitation / Major Repair of Flood Mitigation Facility - Upgrading/Rehabilitation of North Navotas Pumping Station and Rehabilitation of Navotas Navigation Gate, Navotas City	Rehabilitation / Major Repair of Flood Mitigation Facility	96,500,000.00	A. 6/20/2021 B. 6/20/2021 C.	A. 5/22/2022 B. 5/22/2022 C.	In Preliminary Detailed Engineering

28	P00526259LZ-CW1 Construction of Flood Mitigation Structure - Construction/Rehabilitation of Flood Control Structure along Uguis River, Brgy. Uguis and along Tibangan River, Brgy. Barangbong, Municipality of Nueva Era, Ilocos Norte	Construction of Flood Mitigation Structure	96,986,360.00	A. 11/27/2021 B. 11/27/2021 C.	A. 11/10/2024 B. 11/10/2024 C.	Awaiting NTP
29	P00526266LZ-CW1 Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Abra River, Municipalities of Bucay, Langiden, Tayum, Sallapadan, Lagangilang, Manabo, and La Paz, Abra	Construction of Flood Mitigation Structure	58,438,470.00	A. 12/1/2019 B. 12/1/2019 C.	A. 12/31/2022 B. 12/31/2022 C.	Awaiting NTP
30	P00526273LZ-CW1 Construction of Flood Mitigation Structure - Construction of Bank Protection Works along Chico River at Piat, and Tuao, Cagayan	Construction of Flood Mitigation Structure	98,063,300.00	A. 12/9/2020 B. 12/9/2020 C.	A. 7/30/2022 B. 7/30/2022 C.	Awaiting NTP
31	P00526309LZ-CW1 Construction of Retarding Basin - Construction of General Trias Retarding Basin I (Rio Grande River) under the Flood Risk Management Project for Ylang Ylang River and Rio Grande River, Cavite	Construction of Retarding Basin	230,811,595.00	A. 4/1/2021 B. 4/1/2021 C.	A. 2/4/2024 B. 2/4/2024 C.	Awaiting NTP
32	P00538146LZ-CW1 Channelization - Pasig River Ferry Convergence Program	Channelization	144,750,000.00	A. 10/5/2021 B. 10/5/2021 C.	A. 9/4/2022 B. 9/4/2022 C.	Awaiting NTP
33	P00620031LZ-CW1 Construction of Flood Mitigation Facility - Construction of Pumping Station and Improvement of Existing Facilities at Lakandula Drainage Main Corner R-10 and Pacheco Drainage Main Corner R-10, Tondo, Manila	Construction of Flood Mitigation Facility	187,422,300.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	In Procurement

34	P00620039LZ-CW1 Construction of Revetment - Construction of Revetment Wall Resting on SSP within and along the Periphery of Hospicio De San Jose, Sta. 3+103.00 to Sta. 3+550, Right Bank, Manila	Construction of Revetment	144,747,105.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	In Procurement
35	P00620040LZ-CW1 Construction of Revetment - Construction of Revetment Wall/Sheetpiling of Baclaran Channel (Phase II), Parañaque City	Construction of Revetment	96,500,000.00	A. 1/7/2022 B. 1/7/2022 C.	A. 1/2/2023 B. 1/2/2023 C.	In Procurement
36	P00620041LZ-CW1 Construction of Revetment - Construction of Revetment Wall/Sheetpiling of Baclaran Channel (Phase III), Parañaque City	Construction of Revetment	96,500,000.00	A. 1/7/2022 B. 1/7/2022 C.	A. 1/2/2023 B. 1/2/2023 C.	In Procurement
37	P00620042LZ-CW1 Construction of Revetment - Construction of Revetment Wall/Sheetpiling of Baclaran Channel (Phase IV), Parañaque City	Construction of Revetment	96,500,000.00	A. 3/1/2022 B. 3/1/2022 C.	A. 12/1/2022 B. 12/1/2022 C.	In Procurement
38	P00620046VS-CW1 Construction of Drainage Structure - Metro Cebu Flood Control Project - Flood Control and Drainage Improvement Project, Kinalumsan River, Duljo, Labangon and Mambaling, Cebu City	Construction of Drainage Structure	119,248,910.00	A. 2/10/2022 B. 2/10/2022 C.	A. 11/25/2022 B. 11/25/2022 C.	In Procurement

39	P00620060LZ-CW1 Construction of Drainage Structure - Construction/Improvement of Drainage System and Roads Leading to Interceptor/Box Culvert in Navotas City	Construction of Drainage Structure	101,325,000.00	A. 7/23/2022 B. 7/23/2022 C.	A. 7/26/2023 B. 7/26/2023 C.	In Preliminary Detailed Engineering
40	P00620105LZ-CW1 Construction of Revetment - Pasig-Marikina River Channel Improvement Project, Contract Package No. 4-B, River Improvement Works along Upper Marikina River (Upstream of Marikina Bridge) Sta. 15+700 to Sta. 15+957 (Phase 2), Right Bank, Marikina City	Construction of Revetment	154,634,495.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	In Procurement
41	P00620117LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Maypajo Pumping Station, Caloocan City	Construction of Flood Mitigation Facility	241,250,000.00	A. 6/1/2022 B. 6/1/2022 C.	A. 7/26/2023 B. 7/26/2023 C.	In Procurement
42	P00620118LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Taguig Pumping Station, Taguig City	Construction of Flood Mitigation Facility	144,750,000.00	A. 6/1/2022 B. 6/1/2022 C.	A. 3/15/2023 B. 3/15/2023 C.	In Procurement
43	P00620119LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Tapayan Pumping Station, Taguig City	Construction of Flood Mitigation Facility	492,150,000.00	A. 6/1/2022 B. 6/1/2022 C.	A. 5/20/2024 B. 5/20/2024 C.	In Procurement
44	P00620121LZ-CW1 Construction of Flood Mitigation Facility - Upgrading/Rehabilitation of Beata Pumping Station, Pandacan, Manila	Construction of Flood Mitigation Facility	96,500,000.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	In Procurement
45	P00620146LZ-CW1 Construction of Dike - Construction of Dike with Slope Protection Sacobia-Bamban River, Sta. 0 + 000 to Sta. 2 + 129.50, Pampanga	Construction of Dike	48,250,000.00	A. 5/11/2022 B. 5/11/2022 C.	A. 12/6/2022 B. 12/6/2022 C.	In Procurement

46	P00620798LZ-CW1 Construction of Flood Mitigation Structure - Construction/Rehabilitation of Bolo River Dam, Brgy. San Isidro, Dumalneg, Ilocos Norte	Construction of Flood Mitigation Structure	79,561,355.00	A. 1/22/2022 B. 1/22/2022 C.	A. 3/11/2023 B. 3/11/2023 C.	Awaiting NTP
47	P00620801LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Rehabilitation of Dike System along Madongan River (Breached and Eroded Dike, Left and Right Bank), Laoag River Basin Flood Control and Sabo Project	Rehabilitation / Major Repair of Flood Control Structure	60,812,370.00	A. 4/1/2022 B. 4/1/2022 C.	A. 9/25/2022 B. 9/25/2022 C.	No NYS Reason recorded
48	P00620803LZ-CW1 Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Abra River, Municipalities of Bucay, Langiden, Tayum, Sallapadan, Lagangilang, Manabo, and La Paz, Abra	Construction of Flood Mitigation Structure	308,800,000.00	A. 12/1/2019 B. 12/1/2019 C.	A. 12/31/2022 B. 12/31/2022 C.	No NYS Reason recorded
49	P00621152LZ-CW1 Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Ilang-Ilang Creek leading to Tullahan River at Brgy. Commonwealth, Quezon City	Construction of Flood Mitigation Structure	53,483,195.00	A. 3/30/2022 B. 3/30/2022 C.	A. 12/30/2022 B. 12/30/2022 C.	No NYS Reason recorded
50	P00621154LZ-CW1 Rehabilitation / Major Repair of Flood Mitigation Facility - Upgrading of Santibañez Pumping Station, Paco, Manila City	Rehabilitation / Major Repair of Flood Mitigation Facility	193,000,000.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	No NYS Reason recorded
51	P00621268LZ-CW1 Rehabilitation / Major Repair of Flood Mitigation Facility - Rehabilitation of Beata Pumping Station (Phase II), Pandacan, Manila	Rehabilitation / Major Repair of Flood Mitigation Facility	193,000,000.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	No NYS Reason recorded

52	P00621582LZ-CW1 Construction of Revetment - Construction of Flood Mitigation Structure at Upper Marikina River from Brgy. San Jose going to Brgy. Balite (Phase 1), Rodriguez, Rizal	Construction of Revetment	193,000,000.00	A. 3/1/2022 B. 3/1/2022 C.	A. 3/1/2023 B. 3/1/2023 C.	No NYS Reason recorded
53	P00637038LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Bangkulasi Pumping Station, Navotas	Construction of Flood Mitigation Facility	48,250,000.00	A. 3/1/2022 B. 3/1/2022 C.	A. 10/26/2022 B. 10/26/2022 C.	No NYS Reason recorded

CENTRAL OFFICE - ROADS MANAGEMENT CLUSTER I (BILATERAL)

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00006715LZ-CW1 Construction of Concrete Road - C-2 (Gov. Forbes) St./ R-7 (España St.) Interchange Project, Manila City	Construction of Concrete Road	100,000,000.00	A. 1/1/2016 B. 1/1/2016 C.	A. 1/1/2017 B. 1/1/2017 C.	No NYS Reason recorded
2 P00202408LZ-CW1 Road Widening - Widening of Gen. Luis-Kaybiga-Polo-Novaliches Road	Road Widening	675,500,000.00	A. 12/1/2019 B. 12/1/2019 C.	A. 11/1/2022 B. 11/1/2022 C.	No NYS Reason recorded
3 P00303199LZ-CW1 Road Widening - Widening of Gen. Luis-Kaybiga-Polo-Novaliches Road	Road Widening	51,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	No NYS Reason recorded
4 P00304218LZ-CW1 Construction of Flyover - C-5 Kalayaan and C-5 Bagong Ilog Fly-over	Construction of Flyover	1,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	No NYS Reason recorded
5 P00401365MN-CW1 Construction of Concrete Road - Davao City Bypass Construction Project, Package II	Construction of Concrete Road	499,042,030.00	A. 1/1/2021 B. 1/1/2021 C.	A. 4/30/2023 B. 4/30/2023 C.	No NYS Reason recorded

CENTRAL OFFICE - ROADS MANAGEMENT CLUSTER II (MULTILATERAL)

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00060020MN-CW1 Construction of Concrete Road - PR12, Curuan-Sibuco Road, Zamboanga Del Norte	Construction of Concrete Road	1,950,014,312.00	A. 1/9/2019 B. 1/9/2019 C.	A. 1/7/2024 B. 1/7/2024 C.	Waiting for the project to be awarded in the Civil Works Application (CWA)
2 P00060020MN-CW2 Construction of Concrete Bridge - PR12, Curuan-Sibuco Road, Zamboanga Del Norte	Construction of Concrete Bridge	35,537,216.00	A. 1/9/2019 B. 1/9/2019 C.	A. 1/4/2024 B. 1/4/2024 C.	Waiting for the project to be awarded in the Civil Works Application (CWA)
3 P00060020MN-CW3 Construction of Concrete Bridge - PR12, Curuan-Sibuco Road, Zamboanga Del Norte	Construction of Concrete Bridge	27,496,180.00	A. 7/9/2019 B. 7/9/2019 C.	A. 1/7/2024 B. 1/7/2024 C.	Waiting for the project to be awarded in the Civil Works Application (CWA)
4 P00060031MN-CW1 Construction of Concrete Bridge - Panguil Bay Bridge Project	Construction of Concrete Bridge	5,270,206,189.00	A. 8/1/2018 B. 8/1/2018 C.	A. 12/31/2023 B. 12/31/2023 C.	In Preliminary Detailed Engineering
5 P00060031MN-CW2 Construction of Concrete Road - Panguil Bay Bridge Project	Construction of Concrete Road	845,100,099.00	A. 10/1/2018 B. 10/1/2018 C.	A. 12/31/2023 B. 12/31/2023 C.	In Preliminary Detailed Engineering
6 P00060031MN-CWD Detailed Architectural and Engineering Design - Panguil Bay Bridge Project	Detailed Architectural and Engineering Design	293,693,852.00	A. 1/1/2020 B. 1/1/2020 C.	A. 12/31/2020 B. 12/31/2020 C.	In Preliminary Detailed Engineering
7 P00264012MN-CW1 Construction of Concrete Bridge - PR09a, Guicam Bridge	Construction of Concrete Bridge	1,281,501,958.00	A. 7/9/2020 B. 7/9/2020 C.	A. 7/10/2023 B. 7/10/2023 C.	Waiting for the project to be awarded in the Civil Works Application (CWA)

8	P00364011MN-CW1 Rehabilitation of Paved Road - Contract Package 1A - Rehabilitation of Existing Trans-central Roads	Rehabilitation of Paved Road	213,300,127.41	A. 10/11/2020 B. 10/11/2020 C.	A. 12/4/2022 B. 12/4/2022 C.	No NYS Reason recorded
9	P00364012MN-CW1 Rehabilitation of Paved Road - Contract Package 1B - Rehabilitation of Mindanao State University Roads	Rehabilitation of Paved Road	193,275,228.42	A. 10/11/2020 B. 10/11/2020 C.	A. 11/4/2022 B. 11/4/2022 C.	No NYS Reason recorded
10	P00364013MN-CW1 Construction of Concrete Road - Contract Package 1C - Construction of New Trans-central Roads and Drainage	Construction of Concrete Road	1,222,201,200.00	A. 8/19/2022 B. 8/19/2022 C.	A. 12/10/2023 B. 12/10/2023 C.	No NYS Reason recorded
11	P00364014MN-CW1 Construction of Viaduct - Contract Package 2 - Construction of Malabang Viaduct	Construction of Viaduct	2,493,176,644.18	A. 6/3/2022 B. 6/3/2022 C.	A. 12/12/2024 B. 12/12/2024 C.	No NYS Reason recorded
12	P00364015MN-CW1 Construction of Drainage Structure along Road - Contract Package 3 - Construction of Main Drainage MD1 Luksadatu-Lake Lanao Phase I, Main Drainage MD2 Sarimanuk-Luksadatu Phase II and Beyaba-Damag Open Channel	Construction of Drainage Structure along Road	925,215,400.00	A. 7/7/2022 B. 7/7/2022 C.	A. 7/31/2022 B. 7/31/2022 C.	No NYS Reason recorded
13	P00364016MN-CW1 Construction of Concrete Bridge - Contract Package 4A - Construction of Rorogagus Bridge	Construction of Concrete Bridge	192,874,800.00	A. 2/11/2021 B. 2/11/2021 C.	A. 3/7/2023 B. 3/7/2023 C.	No NYS Reason recorded
14	P00364018MN-CW1 Construction of Concrete Bridge - Contract Package 4B - Construction of BR02 Cabasaran-Banco Bridge, BR03 Guimba Bridge, and BR04 Kormatan-Matampay Bridge	Construction of Concrete Bridge	59,293,513.12	A. 2/11/2021 B. 2/11/2021 C.	A. 3/7/2022 B. 3/7/2022 C.	No NYS Reason recorded

15	P00364018MN-CW2 Construction of Concrete Bridge - Contract Package 4B - Construction of BR02 Cabasaran-Banco Bridge, BR03 Guimba Bridge, and BR04 Kormatan-Matampay Bridge	Construction of Concrete Bridge	55,636,643.80	A. 2/11/2021 B. 2/11/2021 C.	A. 3/7/2022 B. 3/7/2022 C.	No NYS Reason recorded
16	P00364018MN-CW3 Construction of Concrete Bridge - Contract Package 4B - Construction of BR02 Cabasaran-Banco Bridge, BR03 Guimba Bridge, and BR04 Kormatan-Matampay Bridge	Construction of Concrete Bridge	55,636,643.80	A. 2/11/2021 B. 2/11/2021 C.	A. 3/7/2022 B. 3/7/2022 C.	No NYS Reason recorded
17	P00364019MN-CW1 Construction of Slope Protection Structure - Contract Package 5 - Construction of Slope Protection in Marawi-Bito Road including TR-28 Road Rehabilitation, Drainage Channel, Longitudinal, Cross Carriageway and Downslope Drainage, Marawi, Lanao del Sur, BARMM	Construction of Slope Protection Structure	90,431,477.00	A. 4/29/2021 B. 4/29/2021 C.	A. 5/23/2022 B. 5/23/2022 C.	No NYS Reason recorded
18	P00364019MN-CW2 Rehabilitation of Concrete Road - Contract Package 5 - Construction of Slope Protection in Marawi-Bito Road including TR-28 Road Rehabilitation, Drainage Channel, Longitudinal, Cross Carriageway and Downslope Drainage, Marawi, Lanao del Sur, BARMM	Rehabilitation of Concrete Road	65,110,663.00	A. 4/29/2021 B. 4/29/2021 C.	A. 5/23/2022 B. 5/23/2022 C.	No NYS Reason recorded

19	P00364019MN-CW3 Construction of Drainage Structure along Road - Contract Package 5 - Construction of Slope Protection in Marawi-Bito Road including TR-28 Road Rehabilitation, Drainage Channel, Longitudinal, Cross Carriageway and Downslope Drainage, Marawi, Lanao del Sur, BARMM	Construction of Drainage Structure along Road	93,445,860.00	A. 4/29/2021 B. 4/29/2021 C.	A. 5/23/2022 B. 5/23/2022 C.	No NYS Reason recorded
----	---	---	---------------	------------------------------------	------------------------------------	------------------------