



**FY 2019 STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER**  
REGULAR INFRA - Central Office-Implemented  
As of 30 April 2022

REGION: CENTRAL OFFICE						
IMPLEMENTING OFFICE: BRIDGES MANAGEMENT CLUSTER						
CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
19C00023	BRIDGE CONSTRUCTION AND REPLACEMENT PROGRAM II (BCRP II) - PAMPANGA DELTA BRIDGE AND APPROACHES, MASANTOL, PAMPANGA	J.H. PAJARA CONSTRUCTION CORPORATION (1890) / EDDMARI CONSTRUCTION & TRADING (1890) / J.H. PAJARA CONSTRUCTION CORPORATION (20301) / EDDMARI CONSTRUCTION & TRADING (20301)	566,628,265.70	10/16/2019	09/14/2023	66.60
19Z00040	CONTRACT PACKAGE 2A, BRIDGE CONSTRUCTION AND REPLACEMENT PROGRAM I, DESIGN AND BUILD BRIDGES IN LUZON (REGION III - NUEVA ECIJA, AURORA, PAMPANGA, ZAMBALES AND BATAAN)	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650)	222,802,098.46	05/11/2020	03/01/2022	84.71

**REGION: CENTRAL OFFICE**

**IMPLEMENTING OFFICE: BUILDINGS MANAGEMENT CLUSTER**

<b>CONTRACT ID</b>	<b>CONTRACT DESCRIPTION</b>	<b>CONTRACTOR</b>	<b>CONTRACT COST</b>	<b>EFFECTIVITY DATE</b>	<b>EXPIRY DATE</b>	<b>% ACCOMPLISHMENT</b>
18Z00008	CONSTRUCTION OF PUBLIC ATTORNEY'S OFFICE (PAO) BUILDING, PHASE I	FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION (34287) / M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT (34287) / FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION (16724) / M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT (16724)	888,564,122.89	03/21/2019	07/27/2022	86.37
18Z00037	CONSTRUCTION OF THE PROFESSIONAL REGULATION COMMISSION (PRC) BUILDING, PHASE I	CAVDEAL-CAVITE IDEAL INT'L. CONST. & DEV'T. CORP. (5599)	872,897,632.66	04/25/2019	02/09/2023	48.25

**REGION:** CENTRAL OFFICE

**IMPLEMENTING OFFICE:** BUREAU OF CONSTRUCTION

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
19Z00004	RETROFITTING/RESTORATION OF PRESIDENTIAL MANAGEMENT STAFF (PMS) BUILDING, PHASE III, ARLEGUI ST., SAN MIGUEL, MANILA	NATIONSTAR DEVELOPMENT CORPORATION (FOR: CASMOR CONSTRUCTION CORPORATION) (26876)	147,588,888.88	07/09/2019	09/15/2020	99.29

REGION: CENTRAL OFFICE

IMPLEMENTING OFFICE: FLOOD CONTROL MANAGEMENT CLUSTER

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
19C00030	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-REHABILITATION OF PAMPANGA RIVER (INCLUDING PULO) AT ARAYAT AND MACABEBE, PAMPANGA	ORANI CONSTRUCTION AND SUPPLY CORPORATION (FORMERLY:ORANI BUILDERS & SUPPLY) (5349)	84,545,076.34	01/22/2020	12/30/2021	25.78
19C00031	CONSTRUCTION/MAINTENANCE OF FLOOD MITIGATION STRUCTURES AND DRAINAGE SYSTEMS-CONSTRUCTION OF SLOPE PROTECTION OF SACOBIA-BAMBAN RIVER, PROVINCE OF TARLAC	11-16 CONSTRUCTION (29646)	142,271,783.84	11/04/2019	06/04/2021	73.11
19C00032	CONSTRUCTION/REHABILITATION OF FLOOD MITIGATION FACILITIES WITHIN MAJOR RIVER BASINS AND PRINCIPAL RIVERS-FLOOD CONTROL WORKS-DIKING/SLOPE PROTECTION/STRENGTHENING OF GUMAIN-PORAC RIVER AT LUBAO AND FLORIDABLANCA, PAMPANGA, PROVINCE OF PAMPANGA	GVDPM CONSTRUCTION CORP. (FORMERLY: ZM CONSTRUCTIO (9052)	142,749,559.32	11/27/2019	02/04/2021	100.00
19C00039	FLOOD/LAHAR CONTROL WORKS IN PASIG-POTRERO RIVER AND PASAC DELTA AREA, PAMPANGA INCLUDING DIVERSION OF FLOW OF WATER TO PASIG-POTRERO RIVER, BACOLOR AND PORAC, PAMPANGA	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORP. (FO (23507)	94,893,339.91	06/23/2020	04/18/2021	34.41
19C00040	FLOOD CONTROL WORKS-SLOPE PROTECTION WORKS ALONG STA. FE AND STA. FILOMENA ALONG GUAGUA, PAMPANGA	FERDSTAR BUILDERS CONTRACTORS (4965)	97,196,789.09	09/23/2020	10/07/2021	77.07
19C00041	FLOOD CONTROL WORKS-IMPROVEMENT/REHABILITATION OF WEST LATERAL DIKE OF MEGADIKE ALONG PASIG-POTRERO, STA. RITA AND PORAC, PAMPANGA	R.D. POLICARPIO & COMPANY INC. (4414)	96,083,786.52	02/11/2020	06/26/2021	90.21
19C00042	FLOOD CONTROL WORKS-IMPROVEMENT/REHABILITATION OF GROUNDSILLS ALONG SACOBIA-BAMBAN RIVER, MABALACAT, PAMPANGA	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650)	46,031,137.54	02/11/2020	04/11/2021	83.94
19C00073	CONSTRUCTION OF DIKE ALONG GROUNDSILLS ACROSS PASIG-POTRERO RIVER AT THE DOWNSTREAM OF MANCATIAN BRIDGE, PORAC, PAMPANGA	L.R. TIQUI BUILDERS, INC. (13810)	94,835,406.41	03/09/2020	02/19/2022	100.00
19O00023	CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG BAYANAN RIVER, BRGY. BAYANAN, MUNTINLUPA CITY	L.R. TIQUI BUILDERS, INC. (13810)	139,817,167.27	11/25/2019	11/18/2020	100.00
19O00038	CONSTRUCTION OF FLOOD CONTROL STRUCTURES, LAGUNA LAKE (FROM BAUTISTA ST., TO MONTILLANO ST.) BRGY. BAYANAN AND BRGY. ALABANG, MUNTINLUPA CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	140,043,639.66	07/09/2020	03/05/2021	90.57

19O00050	PROPOSED CONSTRUCTION OF FLOOD CONTROL STRUCTURES ALONG ALABANG RIVER AND LAGUNA DE BAY, STA. 0+000 TO STA. 0+195 AND STA. 0+080-B, BRGY. ALABANG AND BRGY. CUPANG, MUNTINLUPA CITY	E. F. CHUA CONSTRUCTION, INC. (37826)	112,843,065.48	08/10/2020	06/05/2021	93.04
19O00054	CONSTRUCTION OF NAVOTAS COASTAL DIKE, NAVOTAS CITY (STA. 0+508.50 - STA. 520.70 - STA. 1+453.60 - STA. 1+523, STA. 1+535.00 - STA. 1+540.00, STA. 1+595.70 - STA. 1+622.50, STA 3+021.40 - STA. 3+295.00)	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP. (36171)	137,496,256.41	02/27/2020	06/25/2021	0.00
19O00056	PROVISION OF TWO (2) PUMPING STATIONS ALONG NAVOTAS COASTAL DIKE WITH BOX CULVERT (PHASE 2), NAVOTAS CITY,	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP. (36171) / MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (36171) / PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP. (12522) / MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP. (FORMERLY:MARKBILT CONSTRUCTION) (12522)	139,555,593.04	07/15/2020	08/22/2021	91.77
19O00064	RAISING OF POLDER DIKE INCLUDING SLOPE PROTECTION WORKS AT BRGY. DAMPALIT (STA. 1+940 - STA. 2+030, L=90.00 LM) - PHASE 7, BRGY. DAMPALIT, MALABON CITY	G.G. UY CONSTRUCTION (32319)	43,283,339.21	11/19/2020	04/17/2021	100.00
19Z00005	RIVER IMPROVEMENT WORKS ALONG CAGAYAN RIVER, BUNTUN BRIDGE, TUGUEGARAO AND SOLANA AT STA. 3+950 TO STA. 5+800 AND SLOPE PROTECTION WORKS FOR BUNTUN BRIDGE, RIGHT BANK STA. 0+042 TO STA. 0+410, TUGUEGARAO CITY, CAGAYAN	RAYMAN BUILDERS INC., (16023)	902,222,129.20	10/14/2019	03/27/2022	100.00
19Z00006	CONSTRUCTION OF BANK PROTECTION WORKS ALONG CAGAYAN RIVER (SECTION A) AT GATTARAN, CAGAYAN	R-II BUILDERS, INC. (11235)	1,001,112,907.98	12/12/2019	07/26/2023	56.01
19Z00007	CONSTRUCTION OF BANK PROTECTION WORKS ALONG CAGAYAN RIVER (SECTION B) AT GATTARAN, CAGAYAN	RAYMAN BUILDERS INC., (16023) / M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT (16023) / RAYMAN BUILDERS INC., (16724) / M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT (16724)	1,096,266,503.56	10/24/2019	06/06/2023	63.96

19Z00008	CONSTRUCTION OF BANK PROTECTION WORKS ALONG CAGAYAN RIVER AT IGUIG, CAGAYAN AND AGGUNETAN, LASAM, CAGAYAN	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650) / AGAFER CONSTRUCTION AND TRADING (FOR: AGAFER CONSTRUCTION) (9650) / TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (7912) / AGAFER CONSTRUCTION AND TRADING (FOR: AGAFER CONSTRUCTION) (7912)	945,476,150.82	10/16/2019	05/20/2022	78.77
19Z00009	CONSTRUCTION OF BANK PROTECTION WORKS ALONG CHICO RIVER AT PIAT. AND TUAO, CAGAYAN	J.D. LEGASPI CONSTRUCTION (9608)	415,927,487.00	12/09/2019	09/29/2021	89.96
19Z00010	CONSTRUCTION OF BANK PROTECTION WORKS ALONG TUGUEGARAO RIVER AT CAGGAY, TUGUEGARAO CITY, CAGAYAN	RAYMAN BUILDERS INC., (16023)	868,924,439.46	12/23/2019	05/30/2023	76.52
19Z00017	UPGRADING OF CATMON PUMPING STATION, MALABON CITY	E. F. CHUA CONSTRUCTION, INC. (37826) / PETER G. CHUA BUILDERS (37826) / E. F. CHUA CONSTRUCTION, INC. (25367) / PETER G. CHUA BUILDERS (25367)	416,382,958.09	12/12/2019	07/03/2021	85.57
19Z00019	CONSTRUCTION / ADDITIONAL FLOOD CONTROL STRUCTURE ALONG ABRA RIVER, MUNICIPALITIES OF BUCAY, LANGIDEN, TAYUM, SALLAPADAN, LAGANGILANG, MANABO, AND LA PAZ ABRA	RAYMAN BUILDERS INC., (16023) / KATHA BUILDERS & SUPPLIES (16023) / RAYMAN BUILDERS INC., (34651) / KATHA BUILDERS & SUPPLIES (34651)	783,100,847.61	12/16/2019	11/29/2022	91.61
19Z00020	AGNO RIVER BASIN FLOOD CONTROL PROJECT (PHASE III)- CONSTRUCTION OF DIKE WITH PROTECTION WORKS USING GABIONS AND MATTRESSES ALONG: A. STA MARIA-ASINGAN, STA. 24+600 TO STA. 28+600, PANGASINAN; B. ASINGAN-TAYUG, STA. 29+776 TO STA., 30+900 AND STA. 33+840 T	L.R. TIQUI BUILDERS, INC. (33019) / MSB VITUG CONSTRUCTION (33019) / L.R. TIQUI BUILDERS, INC. (13810) / MSB VITUG CONSTRUCTION (13810)	941,218,845.54	11/28/2019	03/27/2023	69.07
19Z00021	CONSTRUCTION/REHABILITATION OF FLOOD CONTROL STRUCTURE ALONG UGUIS RIVER, BRGY. UGUIS AND ALONG TIBANGRAN RIVER, BRGY. BARANGOBONG, MUNICIPALITY OF NUEVA ERA, ILOCOS NORTE	MSB VITUG CONSTRUCTION (33019)	715,058,396.95	11/27/2019	11/10/2022	93.47

19Z00032	METRO CEBU FLOOD CONTROL PROJECT - FLOOD CONTROL AND DRAINAGE IMPROVEMENT PROJECT, KINALUMSAN RIVER, DULJO, LABANGON AND MAMBALING, CEBU CITY	RAYMAN BUILDERS INC., (16023) / SQUARE CUBE CONSTRUCTION(FORMERLY SQUARE CUBE TRAD (16023) / RAYMAN BUILDERS INC., (25120) / SQUARE CUBE CONSTRUCTION(FORMERLY SQUARE CUBE TRAD (25120)	553,762,595.60	02/10/2020	05/17/2023	21.63
19Z00033	DESIGN AND BUILD OF COASTAL DIKE AND DRAINAGE IMPROVEMENT, CATBALOGAN CITY, SAMAR	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (33019) / MSB VITUG CONSTRUCTION (33019) / HI-TONE CONSTRUCTION & DEVELOPMENT CORP. (FORMERLY (23385) / MSB VITUG CONSTRUCTION (23385)	744,417,054.53	02/24/2020	09/05/2023	56.45
19Z00034	PILOT CHANNELING AT LAGUNA LAKE FROM NAPINDAN RIVER TO MANGGAHAN FLOODWAY CHANNEL - PHASE I	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650)	271,024,313.25	01/30/2020	05/23/2021	100.00
19Z00035	PILOT CHANNELING AT LAGUNA LAKE FROM NAPINDAN RIVER TO MANGGAHAN FLOODWAY CHANNEL - PHASE II	NEWBIG FOUR J CONSTRUCTION INC., (FORMERLY FOUR J (15104) / AKN CONSTRUCTION CORPORATION (15104) / NEWBIG FOUR J CONSTRUCTION INC., (FORMERLY FOUR J (11845) / AKN CONSTRUCTION CORPORATION (11845)	279,589,887.30	02/05/2020	05/29/2021	100.00
19Z00036	CONSTRUCTION OF SMALL RIVER IMPOUNDING PROJECT (SRIP) AT PAPA RIVER, BRGY. STO. NIÑO, NUEVA ERA, ILOCOS NORTE	TOKWING CONSTRUCTION, CORP.(FOR; TOKWING CONSTRUC (9650)	533,761,707.81	01/30/2020	01/13/2023	87.39

**REGION: CENTRAL OFFICE**

**IMPLEMENTING OFFICE: ROADS MANAGEMENT CLUSTER I (BILATERAL)**

<b>CONTRACT ID</b>	<b>CONTRACT DESCRIPTION</b>	<b>CONTRACTOR</b>	<b>CONTRACT COST</b>	<b>EFFECTIVITY DATE</b>	<b>EXPIRY DATE</b>	<b>% ACCOMPLISHMENT</b>
19C00057	JICA-ASSISTED ROAD UPGRADING AND PRESERVATION PROJECT (RUPP) REHABILITATION/IMPROVEMENT ALONG DAANG MAHARLIKA, BULACAN, PROVINCE OF BULACAN	FIAT CONSTRUCTION SERVICES (5463) / IM CONSTRUCTION CORPORATION (5463) / FIAT CONSTRUCTION SERVICES (20074) / IM CONSTRUCTION CORPORATION (20074)	295,255,425.56	02/28/2020	08/22/2021	100.00
19C00085	REPLACEMENT OF GARLANG BRIDGE (BO1677LZ) ALONG DAANG MAHARLIKA, SAN MIGUEL, BULACAN	CALCON ENGINEERING (39961)	24,484,185.69	05/13/2020	09/25/2021	100.00
19K00399	PREVENTIVE MAINTENANCE, BUKIDNON-DAVAO CITY ROAD, K1566+000 - K1566+894, K1570+000 - K1571+000, K1576+800 - K1581+000	M. MONTESCLAROS ENTERPRISES, INC. (6506)	192,970,900.26	02/18/2020	09/22/2020	100.00



REGION: CENTRAL OFFICE

IMPLEMENTING OFFICE: ROADS MANAGEMENT CLUSTER II (MULTILATERAL)

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
19Z00012	PR-08, R.T. LIM - SIOCON ROAD, ZAMBOANGA SIBUGAY AND ZAMBOANGA DEL NORTE UNDER ADB LOAN NO. 3631-PHI: IMPROVING GROWTH CORRIDORS IN MINDANAO ROAD SECTOR PROJECT (IGCMRSP)	CHINA WUYI CO., LTD (OEKO_16634)	1,962,139,190.91	02/26/2021	02/26/2024	25.88
19Z00014	PR-13, SIAY-GAPOL ROAD, ZAMBOANGA SIBUGAY K1761+473.00-K1797+234.10 UNDER ADB LOAN 3631-PHI: IMPROVING GROWTH CORRIDORS IN MINDANAO ROAD SECTOR PROJECT	QINGDAO MUNICIPAL CONSTRUCTION GROUP CO., LTD. (OEKO_28104) / ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (OEKO_28104) / QINGDAO MUNICIPAL CONSTRUCTION GROUP CO., LTD. (10451) / ESR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: ESR CONSTRUCTION & SUPPLIES) (10451)	1,109,971,612.66	01/28/2021	07/28/2023	37.08

TOTAL NUMBER OF CONTRACTS: 39