



FY 2016-2019 LIST OF PROJECT COMPONENTS TO BE IMPLEMENTED
 REGULAR INFRA - Central Office-Implemented
 as of 31 January 2020

CENTRAL OFFICE - BRIDGES MANAGEMENT CLUSTER

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00053107LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Peru Bridge 2 and Approaches includes Right-of-Way Acquisition, Jct. Logac-Lasam-Gagabutan Rd, Cagayan	Construction of Bridge	43,321,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering
2 P00053108LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon -Peru Bridge 3 and Approaches includes Right-of-Way Acquisition, Jct. Logac-Lasam-Gagabutan Rd, Cagayan	Construction of Bridge	43,321,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering

3	P00053109LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Tulong Creek Bridge 3 and Approaches includes Right-of-Way Acquisition, Jct.Logac-Lasam-Gagabutan Rd, C	Construction of Bridge	216,603,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering
4	P00053110LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Divisoria Br. and Approaches includes Right-of-Way Acquisition, Cagayan Valley Rd, Cagayan 3rd District	Construction of Bridge	53,744,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering
5	P00053111LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Sta. Ana Br. and Approaches includes Right-of-Way Acquisition, Dugo-Sn.Vicente Rd (Mission-Sta.Ana Sec	Construction of Bridge	98,356,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering

6	P00053112LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Urungan Br. and Approaches includes Right-of-Way Acquisition, Cagayan Valley Rd, Cagayan 1st District	Construction of Bridge	37,906,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering
7	P00053113LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Pepengao Br. and Approaches includes Right-of-Way Acquisition, Cagayan Valley Rd, Cagayan 1st District	Construction of Bridge	37,906,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering
8	P00053114LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Malamag Bridge and Approaches includes Right-of-Way Acquisition, Daang Maharlika (LZ), Isabela 1st Dis	Construction of Bridge	50,872,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	In Preliminary Detailed Engineering

9	P00053115LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Olango Bridge 2 and Approaches includes Right-of-Way Acquisition, Ilagan-Delfin Albano-Mallig Rd, Isab	Construction of Bridge	38,360,000.00	A. 6/1/2018 B. 5/8/2018 C.	A. 6/1/2020 B. 9/29/2019 C.	In Preliminary Detailed Engineering
10	P00053116LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Olango Bridge 1 and Approaches includes Right-of-Way Acquisition, Ilagan-Delfin Albano-Mallig Rd, Isab	Construction of Bridge	21,438,000.00	A. 6/1/2018 B. 5/8/2018 C.	A. 6/1/2020 B. 9/29/2019 C.	In Preliminary Detailed Engineering
11	P00053117LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Manano Br. and Approaches includes Right-of-Way Acquisition, Ilagan-Delfin Albano-Mallig Rd, Isabela 2	Construction of Bridge	37,906,000.00	A. 6/1/2018 B. 5/8/2018 C.	A. 6/1/2020 B. 10/29/2019 C.	In Preliminary Detailed Engineering

12	P00053118LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Carappigan Br. and Approaches includes Right-of-Way Acquisition, Gamu-Roxas Rd, Isabela 2nd District	Construction of Bridge	20,232,000.00	A. 6/1/2018 B. 5/8/2018 C.	A. 6/1/2020 B. 3/27/2020 C.	In Preliminary Detailed Engineering
13	P00053119LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Nagappagan Br. and Approaches includes Right-of-Way Acquisition, Ilagan-Bigao-Palanan Rd, Isabela 1st	Construction of Bridge	39,623,000.00	A. 6/1/2018 B. 5/8/2018 C.	A. 6/1/2020 B. 2/26/2020 C.	In Preliminary Detailed Engineering
14	P00053120LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Bayabo Bridge and Approaches includes Right-of-Way Acquisition, Gamu-Roxas Rd, Isabela 2nd District	Construction of Bridge	20,232,000.00	A. 6/1/2018 B. 5/8/2018 C.	A. 6/1/2020 B. 2/26/2020 C.	In Preliminary Detailed Engineering

15	P00053121LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Malilibag Bridge and Approaches includes Right-of-Way Acquisition, Apayao Lone District	Construction of Bridge	57,275,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	Contract Approval in Progress
16	P00053122LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Tanglaban Bridge and Approaches (Burbor Bridge) includes Right-of-Way Acquisition, Apayao (Calanasan)	Construction of Bridge	147,601,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	Contract Approval in Progress
17	P00053123LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Mabbat Bridge and Approaches includes Right-of-Way Acquisition, Claveria-Calanasan Rd, Apayao Lone Dis	Construction of Bridge	31,630,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/19/2020 B. 6/19/2020 C.	Contract Approval in Progress

18	P00053124LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Malitao Bridge 1 and Approaches includes Right-of-Way Acquisition, Apayao-(Solsona) Ilocos Norte Rd, A	Construction of Bridge	57,275,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	Contract Approval in Progress
19	P00053125LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Malitao Bridge 2 and Approaches includes Right-of-Way Acquisition, Apayao-(Solsona) Ilocos Norte Road,	Construction of Bridge	57,275,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	Contract Approval in Progress
20	P00053126LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Annaran Bridge 1 and Approaches includes Right-of-Way Acquisition, Apayao-(Solsona) Ilocos Norte Rd, A	Construction of Bridge	81,962,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	Contract Approval in Progress

21	P00053128LZ-CW1 Construction of Bridge - National Bridge Construction/Replacement (Design & Build Bridges) - Bridge Construction and Replacement Program I - Design and Build Bridges for Luzon - Claveria Br. and Approaches includes Right-of-Way Acquisition, Manila North Rd, Cagayan 2nd District	Construction of Bridge	167,868,000.00	A. 6/1/2018 B. 6/1/2018 C.	A. 6/1/2020 B. 6/1/2020 C.	Contract Approval in Progress
22	P00114117MN-CW1 Retrofitting / Strengthening of Bridge - Rehabilitation/Retrofitting of Quirino Bridge along Cotabato-Lanao Road, Cotabato City	Retrofitting / Strengthening of Bridge	194,160,000.00	A. 2/23/2016 B. 2/23/2016 C.	A. 12/5/2016 B. 12/5/2016 C.	Awaiting Change of Implementing Office (based on approved authority)
23	P00142618LZ-CW1 Construction of Bridge - Bay II Bridge and Approaches including Right-of-Way Acquisition along Calamba-Sta. Cruz-Famy Jct. Road, Laguna	Construction of Bridge	25,733,000.00	A. 5/1/2017 B. 8/21/2018 C.	A. 12/13/2017 B. 1/20/2020 C.	In Preliminary Detailed Engineering
24	P00142618LZ-CW2 Construction of Concrete Road - Bay II Bridge and Approaches including Right-of-Way Acquisition along Calamba-Sta. Cruz-Famy Jct. Road, Laguna	Construction of Concrete Road	7,605,000.00	A. 3/24/2016 B. 2/21/2019 C.	A. 7/25/2016 B. 1/7/2020 C.	In Preliminary Detailed Engineering
25	P00142629LZ-CW1 Construction of Bridge - Cogorin Bridge and Approaches including Right-of-Way Acquisition along MSR Jct-Lopez-Catanauan Road, Quezon	Construction of Bridge	31,107,000.00	A. 5/1/2017 B. 5/21/2018 C.	A. 2/18/2018 B. 10/8/2019 C.	In Preliminary Detailed Engineering

26	P00142629LZ-CW2 Construction of Concrete Road - Cogorin Bridge and Approaches including Right-of-Way Acquisition along MSR Jct-Lopez-Catanauan Road, Quezon	Construction of Concrete Road	12,150,000.00	A. 5/1/2017 B. 11/21/2018 C.	A. 2/18/2018 B. 10/8/2019 C.	In Preliminary Detailed Engineering
27	P00142655LZ-CW1 Construction of Bridge - Marat Bridge and Approaches including Right-of-Way Acquisition along Jct Talubin-Barlig-Natonin Paracelis-Callacad Road, Mt. Province	Construction of Bridge	32,557,000.00	A. 5/1/2017 B. 5/1/2017 C.	A. 12/18/2017 B. 12/18/2017 C.	Funds for Reversion
28	P00142655LZ-CW2 Construction of Concrete Road - Marat Bridge and Approaches including Right-of-Way Acquisition along Jct Talubin-Barlig-Natonin Paracelis-Callacad Road, Mt. Province	Construction of Concrete Road	2,613,000.00	A. 5/1/2017 B. 5/1/2017 C.	A. 12/18/2017 B. 12/18/2017 C.	Funds for Reversion
29	P00142658LZ-CW1 Construction of Bridge - Nanguma Bridge and Approaches including Right-of-Way Acquisition along Rizal Bdry.-Famy-Quezon Road, Laguna	Construction of Bridge	33,504,000.00	A. 5/1/2017 B. 9/21/2018 C.	A. 2/8/2018 B. 2/8/2020 C.	In Preliminary Detailed Engineering
30	P00142658LZ-CW2 Construction of Concrete Road - Nanguma Bridge and Approaches including Right-of-Way Acquisition along Rizal Bdry.-Famy-Quezon Road, Laguna	Construction of Concrete Road	8,235,000.00	A. 5/1/2017 B. 3/21/2019 C.	A. 2/8/2018 B. 1/20/2020 C.	In Preliminary Detailed Engineering
31	P00142678LZ-CW1 Construction of Bridge - Sala Bridge and Approaches including Right-of-Way Acquisition along Manila South Road, Laguna	Construction of Bridge	16,105,000.00	A. 5/1/2017 B. 7/21/2018 C.	A. 9/25/2017 B. 1/7/2020 C.	In Preliminary Detailed Engineering

32	P00142678LZ-CW2 Construction of Concrete Road - Sala Bridge and Approaches including Right-of-Way Acquisition along Manila South Road, Laguna	Construction of Concrete Road	5,524,000.00	A. 5/1/2017 B. 1/21/2019 C.	A. 9/25/2017 B. 1/1/2020 C.	In Preliminary Detailed Engineering
33	P00142685LZ-CW1 Construction of Bridge - San Francisco Bridge and Approaches including Right-of-Way Acquisition along MSR Jct-Lopez-Catanauan Road, Quezon	Construction of Bridge	52,155,000.00	A. 5/1/2017 B. 3/21/2018 C.	A. 7/15/2018 B. 8/13/2019 C.	In Preliminary Detailed Engineering
34	P00142685LZ-CW2 Construction of Concrete Road - San Francisco Bridge and Approaches including Right-of-Way Acquisition along MSR Jct-Lopez-Catanauan Road, Quezon	Construction of Concrete Road	12,892,000.00	A. 5/1/2017 B. 9/21/2018 C.	A. 7/15/2018 B. 8/4/2019 C.	In Preliminary Detailed Engineering
35	P00142688LZ-CW1 Construction of Bridge - San Miguel Dau Bridge and Approaches including Right-of-Way Acquisition along MSR Jct-Lopez-Catanauan Road, Quezon	Construction of Bridge	29,128,000.00	A. 5/1/2017 B. 4/21/2018 C.	A. 2/3/2018 B. 9/24/2019 C.	In Preliminary Detailed Engineering
36	P00142688LZ-CW2 Construction of Concrete Road - San Miguel Dau Bridge and Approaches including Right-of-Way Acquisition along MSR Jct-Lopez-Catanauan Road, Quezon	Construction of Concrete Road	11,853,000.00	A. 5/1/2017 B. 10/21/2018 C.	A. 2/3/2018 B. 10/5/2019 C.	In Preliminary Detailed Engineering
37	P00142691LZ-CW1 Construction of Bridge - Sangirin Bridge and Approaches including Right-of-Way Acquisition along Quezon Alabat-Perez Road, Quezon	Construction of Bridge	28,516,000.00	A. 5/1/2017 B. 6/21/2018 C.	A. 2/18/2018 B. 10/7/2019 C.	In Preliminary Detailed Engineering

38	P00142691LZ-CW2 Construction of Concrete Road - Sangirin Bridge and Approaches including Right-of-Way Acquisition along Quezon Alabat-Perez Road, Quezon	Construction of Concrete Road	14,741,000.00	A. 5/1/2017 B. 12/21/2018 C.	A. 2/18/2018 B. 10/5/2019 C.	In Preliminary Detailed Engineering
39	P00142696LZ-CW1 Construction of Bridge - Sta. Maria III Bridge and Approaches including Right-of-Way Acquisition along Talisay-Laurel-Agoncillo Road, Batangas	Construction of Bridge	10,758,420.00	A. 5/1/2017 B. 2/21/2018 C.	A. 8/12/2017 B. 6/13/2019 C.	In Preliminary Detailed Engineering
40	P00142696LZ-CW2 Construction of Concrete Road - Sta. Maria III Bridge and Approaches including Right-of-Way Acquisition along Talisay-Laurel-Agoncillo Road, Batangas	Construction of Concrete Road	4,911,000.00	A. 5/1/2017 B. 8/21/2018 C.	A. 8/12/2017 B. 6/13/2019 C.	In Preliminary Detailed Engineering
41	P00300926LZ-CW1 Replacement of Bridge - Kay Tialo Br. (B00136LZ) along NCR/Bulacan Bdry-Bigte-Ipo Dam Rd	Replacement of Bridge	48,250,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	No NYS Reason recorded

CENTRAL OFFICE - BUILDINGS MANAGEMENT CLUSTER

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00240844LZ-CW1 Construction of Multi Purpose Building - Construction of Multi-purpose Building at Camp Crame, Quezon City	Construction of Multi Purpose Building	287,570,000.00	A. 1/3/2018 B. 3/25/2019 C.	A. 6/4/2019 B. 3/18/2020 C.	Awaiting NTP
2 P00340107LZ-CW1 Construction of Multi Purpose Building - Construction (Completion) of Multi-Purpose Building at Camp Crame, Quezon City	Construction of Multi Purpose Building	72,375,000.00	A. 1/1/0001 B. 1/1/0001 C.	A. 12/31/2019 B. 12/31/2019 C.	In Preliminary Detailed Engineering
3 P00340115LZ-CW1 Construction of Other Building - Construction of National Labor Relations Commission (NLRC), Seventeen (17) Storey Office Building for NLRC-Central Office and National Capital Region, NHA Property, Pag-asa, Quezon City	Construction of Other Building	218,958,500.00	A. 9/1/2019 B. 9/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	In Preliminary Detailed Engineering

CENTRAL OFFICE - FLOOD CONTROL MANAGEMENT CLUSTER

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00020179LZ-CW2 Construction of Flood Mitigation Structure - Construction of Retarding Pond, Kaingin Bukid, Brgy. Apolonio Samson, Quezon City 6th LD	Construction of Flood Mitigation Structure	260,100,000.00	A. 3/5/2018 B. 3/5/2018 C.	A. 11/4/2019 B. 11/4/2019 C.	Awaiting NTP
2 P00020909LZ-CW1 Construction of Drainage Structure - Construction/Improvement of Catbalogan City Drainage System, Catbalogan City, including Antiao River Control, Samar	Construction of Drainage Structure	500,000,000.00	A. 2/6/2018 B. 2/6/2018 C.	A. 10/5/2019 B. 10/5/2019 C.	Awaiting NTP
3 P00021021LZ-CW1 Construction of Revetment - Revetment and Dredging Works along Sta. 14+038 to 16+050 (Tullahan River - Left Bank) (Tullahan Bridge, Brgy. Talipapa - Goodwill Homes 1, Brgy. San Bartolome, Quezon City) (Revetment Component)	Construction of Revetment	310,000,000.00	A. 12/18/2017 B. 12/18/2017 C.	A. 1/17/2019 B. 1/17/2019 C.	Awaiting Change of Implementing Office (based on approved authority)
4 P00021023LZ-CW1 Replacement of Bridge - Flood Control Projects based on Flood Master Plan for Metro Manila and Surrounding Areas, Upper Marikina River Improvement (Upstream of Marikina Bridge)	Replacement of Bridge	260,692,481.86	A. 9/1/2016 B. 9/1/2016 C.	A. 12/31/2017 B. 12/31/2017 C.	Awaiting NTP

5	P00021023LZ-CW2 Construction of Flood Mitigation Structure - Flood Control Projects based on Flood Master Plan for Metro Manila and Surrounding Areas, Upper Marikina River Improvement (Upstream of Marikina Bridge)	Construction of Flood Mitigation Structure	130,883,262.27	A. 2/19/2018 B. 2/19/2018 C.	A. 8/17/2018 B. 8/17/2018 C.	Awaiting NTP
6	P00120180LZ-CW1 Construction of Flood Mitigation Facility - Pasig-Marikina River Channel Improvement Project, Phase V, Contract Package 9 - Construction of Malanday Pumping Station and Associated Works, Marikina City	Construction of Flood Mitigation Facility	800,000,000.00	A. 12/20/2017 B. 12/20/2017 C.	A. 12/31/2017 B. 12/31/2017 C.	Awaiting NTP
7	P00120181LZ-CW1 Construction of Concrete Road - Valenzuela- Pumping Stations in Valenzuela- Wawang Polo and Coloong Pumping Stations	Construction of Concrete Road	100,000,000.00	A. 3/5/2018 B. 3/5/2018 C.	A. 9/30/2018 B. 9/30/2018 C.	Awaiting NTP
8	P00221598VS-CW1 Construction of Flood Mitigation Structure - Construction/Improvement of Flood Control Structure along Guadalupe River, Brgy, Pisil and Ermita, Cebu City	Construction of Flood Mitigation Structure	74,067,070.00	A. 11/1/2018 B. 11/1/2018 C.	A. 8/1/2019 B. 8/1/2019 C.	Awaiting NTP
9	P00221598VS-DR Dredging / Desilting - Construction/Improvement of Flood Control Structure along Guadalupe River, Brgy, Pisil and Ermita, Cebu City	Dredging / Desilting	12,862,892.00	A. 11/1/2018 B. 11/1/2018 C.	A. 8/1/2019 B. 8/1/2019 C.	Awaiting NTP

10	P00221599VS-CW1 Construction of Cutoff Channel - Metro Cebu Flood Control Project- Flood Control and Drainage Improvement Project - Subangdaku River Basin (including Parcellary Survey and ROW), Station Cut-Off Channel, 0+000 - 0+200, Cebu City & Mandaue City	Construction of Cutoff Channel	66,500,000.00	A. 1/1/2019 B. 1/1/2019 C.	A. 7/31/2019 B. 7/31/2019 C.	In Procurement
11	P00222649LZ-CW1 Construction of Sabo Dam - Construction/Rehabilitation of Bolo River Dam, Brgy. San Isidro, Dumalneg, Ilocos Norte	Construction of Sabo Dam	96,500,000.00	A. 9/10/2018 B. 9/10/2018 C.	A. 2/26/2021 B. 2/26/2021 C.	Awaiting NTP
12	P00222695VS-CW1 Construction of Revetment - Construction/Improvement of Flood Control Structure along Tipolo Creek, Cebu Central Cluster, Mandaue, Brgy. Tipolo, Cebu City	Construction of Revetment	87,911,106.00	A. 11/1/2018 B. 11/1/2018 C.	A. 8/1/2019 B. 8/1/2019 C.	Awaiting NTP
13	P00222695VS-DR Dredging / Desilting - Construction/Improvement of Flood Control Structure along Tipolo Creek, Cebu Central Cluster, Mandaue, Brgy. Tipolo, Cebu City	Dredging / Desilting	7,998,894.00	A. 11/1/2018 B. 11/1/2018 C.	A. 8/1/2019 B. 8/1/2019 C.	Awaiting NTP
14	P00222696VS-CW1 Construction of Revetment - Construction/Improvement of Flood Control Structure along Tejero Creek, Cebu Central Cluster, Brgy. Tejero, Cebu City	Construction of Revetment	84,066,516.00	A. 11/1/2018 B. 11/1/2018 C.	A. 8/1/2019 B. 8/1/2019 C.	Awaiting NTP
15	P00222696VS-DR Dredging / Desilting - Construction/Improvement of Flood Control Structure along Tejero Creek, Cebu Central Cluster, Brgy. Tejero, Cebu City	Dredging / Desilting	7,243,484.00	A. 11/1/2018 B. 11/1/2018 C.	A. 8/1/2019 B. 8/1/2019 C.	Awaiting NTP

16	P00264501MN-CW1 Construction of Dike - Flood Risk Management Project for Cagayan de Oro River (FRIMP-CDOR) (JICA Loan Agreement No. PH-P259), Contract Package 1	Construction of Dike	407,797,309.44	A. 7/1/2018 B. 7/1/2018 C.	A. 8/30/2019 B. 8/30/2019 C.	Awaiting NTP
17	P00320019LZ-CW1 Construction of Dike - Construction of Flood Control Structures along Bayanan River, Brgy. Bayanan, Muntinlupa City	Construction of Dike	144,750,000.00	A. 5/8/2019 B. 5/8/2019 C.	A. 5/31/2020 B. 5/31/2020 C.	Awaiting NTP
18	P00320020LZ-CW1 Construction of Dike - Construction of Flood Control Structures, Laguna Lake (From Bautista St. to Montillano St.) Brgy. Bayanan and Brgy. Alabang, Muntinlupa City	Construction of Dike	144,750,000.00	A. 5/8/2019 B. 5/8/2019 C.	A. 5/31/2020 B. 5/31/2020 C.	Contract Approval in Progress
19	P00320023LZ-CW1 Construction of Dike - Construction of Navotas Coastal Dike, Navotas City	Construction of Dike	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
20	P00320044LZ-CW1 Construction of Flood Mitigation Facility - Provision of Two (2) Pumping Stations along Navotas Coastal Dike with Box Culvert (Phase 2), Navotas City	Construction of Flood Mitigation Facility	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
21	P00320045LZ-CW1 Construction of Flood Mitigation Facility - Pasig-Marikina Channel Improvement Project, Phase IV, Contract Package 1: Manalo Bridge Replacement	Construction of Flood Mitigation Facility	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
22	P00320052LZ-CW1 Construction of Flood Mitigation Facility - Upgrading of Catmon Pumping Station, Malabon City	Construction of Flood Mitigation Facility	148,593,595.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP

23	P00320064LZ-CW1 Construction of Flood Mitigation Structure - Construction of Small River Impounding Project (SRIP) at Papa River, Brgy. Sto. Niño, Nueva Era, Ilocos Norte	Construction of Flood Mitigation Structure	579,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
24	P00320068LZ-CW1 Construction of Flood Mitigation Structure - Construction/Rehabilitation of Flood Control Structure along Uguis River, Brgy. Uguis and along Tibangran River, Brgy. Barangobong, Municipality of Nueva Era, Ilocos Norte	Construction of Flood Mitigation Structure	772,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
25	P00320069LZ-CW1 Construction of Revetment - Construction of Bank Protection Works along Chico River at Piat and Tuao, Cagayan	Construction of Revetment	579,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
26	P00320070LZ-CW1 Construction of Revetment - Construction of Bank Protection Works along Tuguegarao River at Caggay, Tuguegarao City, Cagayan	Construction of Revetment	965,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
27	P00320107LZ-CW1 Construction of Flood Mitigation Structure - Construction of Slope Protection of Sacobia-Bamban River, Tarlac	Construction of Flood Mitigation Structure	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
28	P00320192VS-CW1 Construction of Cutoff Channel - Metro Cebu Flood Control Project- Flood Control and Drainage Improvement Project, Subangdaku Cut-Off Channel, Subangdaku, Mandaue City, Sta. 0+000 to Sta. 0+257.87	Construction of Cutoff Channel	193,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	In Preliminary Detailed Engineering

29	P00320200VS-CW1 Construction of Revetment - Metro Cebu Flood Control Project-Flood Control and Drainage Improvement Project, Kinalumsan River, Duljo, Labangon and Mambaling, Cebu City	Construction of Revetment	772,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
30	P00320215VS-CW1 Construction of Dike - Design and Build of Coastal Dike and Drainage Improvement, Catbalogan City, Samar	Construction of Dike	102,584,325.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
31	P00321816LZ-CW1 Construction of Flood Mitigation Structure - Agno River Basin Flood Control Project (Phase III) - Construction of Dike with Protection Works using Gabions and Mattresses along: A. Sta. Maria-Asingan, Sta. 24+600 to Sta. 28+600, Pangasinan; B. Asingan-Tayug, Sta. 29+776 to Sta. 30+900 and Sta. 33+840 to Sta.36+940, Pangasinan; C. San Manuel, Sta. 36+940 to Sta. 40+730, Pangasinan	Construction of Flood Mitigation Structure	963,070,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
32	P00321834LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Rehabilitation of Dike System along Solsona River (Breached and Eroded Dike, Left and Right Bank), Laoag River Basin Flood Control and Sabo Project	Rehabilitation / Major Repair of Flood Control Structure	193,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP

33	P00321837LZ-CW1 Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Abra River, Municipalities of Bucay, Langiden, Tayum, Sallapadan, Lagangilang, Manabo, and La Paz, Abra	Construction of Flood Mitigation Structure	865,500,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
34	P00321849LZ-CW1 Construction of Revetment - Construction of Bank Protection Works along Cagayan River (Section A) at Gattaran, Cagayan	Construction of Revetment	1,061,500,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
35	P00321850LZ-CW1 Construction of Revetment - Construction of Bank Protection Works along Cagayan River (Section B) at Gattaran, Cagayan	Construction of Revetment	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
36	P00321851LZ-CW1 Construction of Revetment - Construction of Bank Protection Works along Cagayan River at Iguig, Cagayan and Aggunetan, Lasam, Cagayan	Construction of Revetment	965,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
37	P00321860LZ-CW1 Construction of Revetment - River Improvement Works along Cagayan River, Buntun Bridge, Tuguegarao and Solana at Sta. 3+950 to Sta. 5+800 and Slope Protection Works for Buntun Bridge, Right Bank, Sta. -0+042 to Sta. 0+410, Tuguegarao City, Cagayan	Construction of Revetment	916,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP

38	P00321862LZ-CW1 Construction of Revetment - Construction of Dike along Groundsills across Pasig-Potrero River at the Downstream of Mancatian Bridge, Porac, Pampanga	Construction of Revetment	96,500,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	In Preliminary Detailed Engineering
39	P00321875LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Flood Control Works-Diking/Slope Protection/Strengthening of Gumain-Porac River at Lubao and Floridablanca, Pampanga	Rehabilitation / Major Repair of Flood Control Structure	144,750,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
40	P00321877LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Flood Control Works-Improvement/Rehabilitation of Groundsills along Sacobia-Bamban River, Mabalacat, Pampanga	Rehabilitation / Major Repair of Flood Control Structure	48,250,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
41	P00321878LZ-CW1 Rehabilitation / Major Repair of Flood Control Structure - Flood Control Works-Improvement/Rehabilitation of West Lateral Dike of Megadike along Pasig-Potrero River, Sta. Rita and Porac, Pampanga	Rehabilitation / Major Repair of Flood Control Structure	96,500,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
42	P00321879LZ-CW1 Upgrading of Drainage Structure - Flood Control Works-Slope Protection Works along Sta. Fe and Sta. Filomena along Guagua River, Guagua, Pampanga	Upgrading of Drainage Structure	96,500,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	In Procurement

43	P00321880LZ-CW1 Construction of Dike - Flood/Lahar Control Works in Pasig-Potrero River and Pasac Delta Area, Pampanga including Diversion of Flow of Water to Pasig-Potrero River, Bacolor and Porac, Pampanga	Construction of Dike	96,500,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
44	P00321881LZ-CW1 Construction of Waterway - Rehabilitation of Pampanga River (Including Pulo) at Arayat and Macabebe Pampanga	Construction of Waterway	86,500,000.00	A. 1/1/0001 B. 1/1/0001 C.	A. 1/1/0001 B. 1/1/0001 C.	Contract Approval in Progress
45	P00322681LZ-CW1 Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Alabang River and Laguna de Bay, Sta. 0+000 to Sta. 0+195 and Sta. 0+000-B to Sta. 0+080-B, Barangay Alabang and Barangay Cupang, Muntinlupa City	Construction of Flood Mitigation Structure	115,800,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
46	P00322688LZ-CW1 Construction of Revetment - Upper Marikina River Improvement/Revetment Wall, Marikina City 1st LD (Contract Package 3 - River Improvement Works along Right Bank of Upper Marikina River, Sta. 14+750 to Sta. 15+450), Marikina City	Construction of Revetment	14,475,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
47	P00322955LZ-CW1 Construction of Slope Protection Structure - Raising of Polder including Slope Protection Works (Phase 7), Dampalit, Malabon	Construction of Slope Protection Structure	48,250,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	In Procurement

48	P00331283LZ-CW1 Channelization - Pilot Channeling at Laguna Lake from Napindan River to Manggahan Floodway Channel (Phase I)	Channelization	300,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress
49	P00331284LZ-CW1 Channelization - Pilot Channeling at Laguna Lake from Napindan River to Manggahan Floodway Channel (Phase II)	Channelization	300,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Contract Approval in Progress

CENTRAL OFFICE - ROADS MANAGEMENT CLUSTER I (BILATERAL)

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00006715LZ-CW1 Construction of Concrete Road - C-2 (Gov. Forbes) St./ R-7 (España St.) Interchange Project, Manila City	Construction of Concrete Road	100,000,000.00	A. 1/1/2016 B. 1/1/2016 C.	A. 1/1/2017 B. 1/1/2017 C.	No NYS Reason recorded
2 P00202408LZ-CW1 Road Widening - Widening of Gen. Luis-Kaybiga-Polo-Novaliches Road	Road Widening	675,500,000.00	A. 12/1/2019 B. 12/1/2019 C.	A. 11/1/2022 B. 11/1/2022 C.	No NYS Reason recorded
3 P00303199LZ-CW1 Road Widening - Widening of Gen. Luis-Kaybiga-Polo-Novaliches Road	Road Widening	51,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	No NYS Reason recorded
4 P00304218LZ-CW1 Construction of Flyover - C-5 Kalayaan and C-5 Bagong Ilog Fly-over	Construction of Flyover	1,000,000.00	A. 7/1/2019 B. 7/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	No NYS Reason recorded

CENTRAL OFFICE - ROADS MANAGEMENT CLUSTER II (MULTILATERAL)

PROJECT COMPONENT ID / PROJECT COMPONENT DESCRIPTION	TYPE OF WORK	ALLOTED AMOUNT	SCHEDULE (DATES)		NYS REASON
			START A. PLANNED B. REVISED C. ACTUAL	COMPLETION A. PLANNED B. REVISED C. ACTUAL	
1 P00060031MN-CW1 Construction of Concrete Bridge - Panguil Bay Bridge Project	Construction of Concrete Bridge	476,181,050.00	A. 7/1/2018 B. 7/1/2018 C.	A. 12/31/2018 B. 12/31/2018 C.	In Procurement
2 P00060031MN-CW2 Construction of Concrete Road - Panguil Bay Bridge Project	Construction of Concrete Road	33,703,360.00	A. 7/1/2018 B. 7/1/2018 C.	A. 12/31/2018 B. 12/31/2018 C.	In Procurement
3 P00264005MN-CW1 Construction of Concrete Road - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Road	1,124,189,210.00	A. 2/4/2019 B. 2/4/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
4 P00264005MN-CW2 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	23,107,360.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
5 P00264005MN-CW3 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	18,449,412.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
6 P00264005MN-CW4 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	30,163,685.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
7 P00264005MN-CW5 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	21,797,831.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP

8	P00264005MN-CW6 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	21,946,222.00	A. 1/1/2019 B. 1/1/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
9	P00264005MN-CW7 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	16,605,462.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
10	P00264005MN-CW8 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	17,193,329.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
11	P00264005MN-CW9 Construction of Concrete Bridge - PR06, Alicia-Malangas Road Province of Zambaonga Sibugay	Construction of Concrete Bridge	45,453,489.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
12	P00264006MN-CW1 Construction of Concrete Road-PR07, Tampilisan - Sandayong Road Province of Zamboanga del Norte	Construction of Concrete Road	265,996,926.00	A. 1/4/2019 B. 1/4/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
13	P00264006MN-CW2 Construction of Concrete Road-PR07, Tampilisan - Sandayong Road Province of Zamboanga del Norte	Construction of Concrete Road	289,727,524.00	A. 1/14/2019 B. 1/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
14	P00264006MN-CW3 Construction of Concrete Road-PR07, Tampilisan - Sandayong Road Province of Zamboanga del Norte	Construction of Concrete Road	28,590,876.00	A. 1/14/2019 B. 1/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
15	P00264006MN-CW4 Construction of Concrete Bridge-PR07, Tampilisan - Sandayong Road Province of Zamboanga del Norte	Construction of Concrete Bridge	13,073,912.00	A. 1/14/2019 B. 1/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP

16	P00264006MN-CW5 Construction of Concrete Bridge-PR07, Tampilisan - Sandayong Road Province of Zamboanga del Norte	Construction of Concrete Bridge	12,582,858.00	A. 1/14/2019 B. 1/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
17	P00264006MN-CW6 Construction of Concrete Bridge - PR07, Tampilisan - Sandayong Road Province of Zamboanga del Norte	Construction of Concrete Bridge	13,289,989.91	A. 1/1/2019 B. 1/1/2019 C.	A. 1/13/2019 B. 1/13/2019 C.	Awaiting NTP
18	P00264008MN-CW1 Construction of Concrete Road - PR09, Lutiman - Guicam - Olutanga Road Province of Zamboanga Sibugay	Construction of Concrete Road	441,755,884.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP
19	P00264008MN-CW2 Construction of Concrete Road - PR09, Lutiman - Guicam - Olutanga Road Province of Zamboanga Sibugay	Construction of Concrete Road	547,405,116.00	A. 2/14/2019 B. 2/14/2019 C.	A. 12/31/2019 B. 12/31/2019 C.	Awaiting NTP