

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
1	1	11 DIAMOND EAGLE CONSTRUCTION / BHENLABIEN BUILDERS CONSTRUCTION	JV-17-2349	L	B	MA	GE	Local Infrastructure Program-Flood Control and Drainage-Flood Control Structures/Facilities-Construction/Rehabilitation of a Grouted Slope Protection along Petang Creek from RSBS up to Roseville Subdivision	Sta. Rosa City, Laguna	05/30/2019	Final	Laguna 2nd DEO	LF	38.090	360	04/16/2018	04/10/2019	0.00%	C	0.413	0.142	0.300	-	-	-	85.50%	85.50% Satisfactory	ONS
2	2	11-16 CONSTRUCTION	29646	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Concreting/Improvement of Top Dike along Sapang Labuan River	San Pedro, Sasmuan, Pampanga	06/17/2019	Final	Pampanga 2nd DEO	LF	44.093	240	03/15/2018	11/09/2018	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
3	3	2M CONSTRUCTION & ENTERPRISES	33331	L	B	MA	GE	Concreting of Barangay San Pedro Farm to Market Road (FMR)	Tungawan, Zamboanga Sibugay	05/28/2019	Final	Zamboanga Sibugay 2nd DEO	LF	9.950	133	08/21/2018	12/31/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
4	4	3-L CONSTRUCTION	16745	L	B	MA	GE	Rehabilitation/Reconstruction of Road with Slips, Slope Collapse and Landslide-Primary Roads	Daang Maharlika (LZ)	05/31/2019	Final	Camarines Sur 1st DEO	LF	16.289	253	06/06/2018	02/13/2019	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
5	5	3N CONSTRUCTION & SUPPLY	37872	L	B	SB	GB	Repair/Rehabilitation of Multi-Purpose Building at Barangay Mawi	Duero, Bohol	05/29/2019	Final	Bohol 2nd DEO	LF	2.113	80	04/24/2018	07/12/2018	0.00%	C	0.476	0.181	0.300	-	-	-	95.70%	95.70% Very Satisfactory	ONS
6	6	3R'S BUILDERS AND RESOURCES	35922	L	D	SB	GE	Concreting of Dinas - Estrella Road	Sinacaban, Misamis Occidental	06/02/2019	Final	Misamis Occidental 2nd DEO	LF	9.506	52	04/03/2018	05/24/2018	0.00%	C	0.447	0.133	0.300	-	-	-	88.00%	88.00% Satisfactory	ONS
7	7	4DOVE BUILDERS CORPORATION / HERBANA BUILDERS AND SUPPLY	JV-18-3079	L	B	MA	GB	Construction of Classroom (4 Storey 16 Classroom School Building Structure 7 Regular Workshop and 2 SHS) at Oas Polytechnic High School, Oas, Albay	Oas, Albay	05/28/2019	Final	Albay 3rd DEO	LF	35.354	210	07/16/2018	02/10/2019	0.00%	C	0.489	0.132	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
8	8	5'S CONSTRUCTION & SUPPLY	32404	L	D	SB	GB	Construction of School Buildings in the Elementary Classrooms, Ticud ES, 2 STY 4CL	Iloilo City	06/05/2019	Final	Iloilo 1st DEO	LF	9.200	192	07/16/2018	01/23/2019	0.00%	C	0.488	0.131	0.300	-	-	-	91.90%	91.9% Very Satisfactory	ONS
9	9	6 JEWELS CONSTRUCTION	34737	L	C	SB	GB	CY 2017 Basic Educational Facilities Fund, Construction of 2 STY 6 CL at Banaba West Elementary School	Batangas City (Capital), Batangas	05/31/2019	Final	Batangas 2nd DEO	LF	11.780	200	12/26/2017	07/13/2018	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
10	10	739 BUILDERS	31174	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System-San Antonio River Control	Narvacan, Ilocos Sur	05/31/2019	Final	Ilocos Sur 2nd DEO	LF	19.600	171	06/18/2018	12/05/2018	16.96%	C	0.411	0.133	0.300	-	-	-	84.40%	84.40% Satisfactory	AHD
11	11	85 AQUARIUS BUILDERS CORPORATION	41653	L	D	SB	GB	Construction of Unique Workshop SHS in Digos City	City of Digos, Davao del Sur	06/07/2019	Final	Davao del Sur 1st DEO	LF	5.915	145	12/14/2018	05/07/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
12	12	A. DE GUIA CONSTRUCTION	18228	L	AA	MB	GE	Network Development - Construction of By-pass and Diversion Roads - Alicia Bypass Road, Incl. ROW and Slope Protection	Isabela	05/31/2019	Final	Isabela 3rd DEO	LF	77.392	217	06/24/2018	01/26/2019	1.84%	C	0.474	0.134	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD
13	13	A. M. CAÑETE CONSTRUCTION AND TRADING	42540	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy. Longos, Malabon City	06/06/2019	Final	Malabon-Navotas DEO	LF	6.877	255	03/08/2018	11/17/2018	0.00	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
14	14	A.B. TAYLAN CONST. & DEVT. (FORMERLY: ADMS CONST.)	25273	L	AA	MB	GE	Preventive Maintenance-Tertiary Road - Laoag-Sarrat-Piddig-Solsona Road - (S00030LZ) Chainage 0 - Chainage 585, (S00031LZ) Chainage 0 - Chainage 28, K0487 + (-322) - K0489 + 449, K0493 + 576 - K0497 + 850	Laoag-Sarrat-Piddig, Ilocos Norte, Region 1	05/29/2019	Final	Ilocos Norte 1st DEO	LF	68.599	240	04/11/2018	12/06/2018	0.00%	C	0.441	0.200	0.300	-	-	-	94.10%	94.10% Very Satisfactory	ONS
15	15	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Off-Carriageway Improvement Along Borongan - Guluan Road (S001750SM) K0973+127.9 - K0976+286, K0976+470 - K0978+447, K0978+485 - K0978+503, K0978+533 - K0979+125	Eastern Samar	06/02/2019	Final	Eastern Samar DEO	LF	55.707	205	03/14/2018	10/04/2018	0	C	0.387	0.2	0.3	-	-	-	88.70%	88.70% Satisfactory	ONS
16		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Construction/Improvement of Access Road leading to declared tourism destinations (Hernaiz Street leading to Murcia Proper and Mambukal Resort) Brgy. Mansilingan	Bacolod City	05/30/2019	Final	Bacolod City DEO	LF	82.399	280	03/14/2018	12/18/2018	0.00%	C	0.461	0.134	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
17	16	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	SB	GB	Construction of 2 Storey 4CL, Sinilian II ES	Camiling, Tarlac	06/20/2019	Final	Tarlac 1st DEO	LF	9.423	120	07/18/2018	11/14/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
18	17	A.D. GONZALES JR. CONSTRUCTION & TRADING COMPANY INC.	10012	L	AA	LA	GE	Construction of Flood Control Wall/Ripraping Along the Banks of Creeks in Brgy. 185	Caloocan City	06/03/2019	Final	Metro Manila 3rd DEO	LF	31.272	392	04/19/2018	05/15/2019	0.51	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
19	18	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & / PANAY EAST COAST CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-17-890	L	A	MB	GE	Construction Of Concrete Road - Poblacion Barotac Viejo-Vista Alegre-Nueva Invencon-Del Pilar-Gen. Luna-San Jose-Anabon Connecting Nueva Swine Valley, Nrj Iloilo East Coast Capiz Road, And Nrj Passi-San Rafael-Lemery-Sara Road	Barotac, Viejo, Iloilo	05/30/2019	Final	Iloilo 3rd DEO	LF	83.756	314	02/17/2018	12/27/2018	-1.12%	C	0.476	0.198	0.266	-	-	-	94.00%	92.32% Very Satisfactory	DEL
20	19	A.L. ACHARON CONSTRUCTION AND SUPPLY	33068	L	C	SB	GE	Concreting of Purok Nangka FMR	Barangay Conel, General Santos City, South Cotabato	06/07/2019	Final	South Cotabato 2nd DEO	LF	9.950	67	09/28/2018	12/03/2018	0.00%	C	0.475	0.107	0.300	-	-	-	88.20%	88.20% Satisfactory	ONS
21	20	A.L. SALAZAR CONSTRUCTION, INC. / YAKAL CONSTRUCTION JOINT VENTURE	JV-17-1701	L	AAA	MA	GE	Construction of Slope Protection Marikina River at Vista Real Subd., Phase II	Quezon City	06/07/2019	Final	Quezon City 1st DEO	LF	93.096	464	02/22/2018	05/31/2019	1.33	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
22	21	A.M. ORETA & COMPANY, INC.	108	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development - Paving of Unpaved Roads (Tertiary Roads) Ayaga - Sta. Marcela - Flora - Lasam Road, Chainage 18019 - Chaninaga 22619	Flora, Apayao	06/05/2019	Final	CAR Regional Office	LF	124.551	449	02/26/2018	05/20/2019	10.02%	C	0.492	0.140	0.300	-	-	-	93.20%	90.14% Very Satisfactory	AHD
23	22	A.M.P. CONSTRUCTION	16574	L	A	MA	GE	Network Development Program; Road Widening; Primary Roads; Manila North Road, K0082+1-150) - K0083+569, K0084+000 - K0085+000	Angeles City, Pampanga	06/11/2019	Final	Pampanga 3rd DEO	LF	58.139	330	05/03/2018	03/28/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
24	23	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	National Disaster Risk Reduction Fund (NDRRMF) (Calamity Fund)-National Roads and Bridges- Rehabilitation/Restoration of Roadslip along Mt. Province-Ilocos Sur via Tue Road, KO418+480-KO418+510	Nacagan, Sabangan, Mountain Province	05/30/2019	1st	Mt. Province 1st DEO	LF	5.984	90	12/24/2018	03/23/2019	-11.44%	OG	0.358	0.292	0.036	0.024	0.070	0.033	81.30%	-	DEL
25	24	A.P.B. CONSTRUCTION / KANE CONSTRUCTION, INC.	JV-17-2611	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control along Abra River, Bantay Section, Phase II	Bantay, Ilocos Sur	05/31/2019	Final	Regional Office No. I	LF	98.276	300	05/21/2018	03/16/2019	0.00%	C	0.47	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS
26	25	A.P.B. CONSTRUCTION / W.J.P. CONSTRUCTION AND SUPPLY	JV-17-2253	L	B	MA	GE	Improvement/Widening of National Roads Pangasinan-Nueva Vizcaya Road Including ROW (K0182+148-K0183+735) (K0188+557-K0190+390)	Sta. Maria, Pangasinan	06/05/2019	Final	Pangasinan 3rd DEO	LF	66.296	426	03/28/2018	05/27/2019	18.99%	C	0.440	0.200	0.300	-	-	-	94.00%	94.00% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
27	26	A.P.O. GENERAL CONSTRUCTION	7010	L	B	MA	GE	Network Development - Paving of Unpaved Roads, Tertiary Roads-JCT Talubin-Barlig-Natonin-Paracelis-Calacadd Road - KO424+000 - KO426+000	Natonin, Mountain Province	05/29/2019	Final	Mt. Province 2nd DEO	LF	96.400	378	02/28/2018	03/12/2019	0.00%	C	0.433	0.200	0.300	-	-	-	93.30%	92.98% Very Satisfactory	ONS
28	27	A.R. LUSTRE CONSTRUCTION CORPORATION	7680	L	AAA	LA	GE	Widening of Bono-Bono Bridge (B00125PW) along Puerto Princesa South Rd.	Bataraza, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	35.904	305	05/09/2018	03/09/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
29	28	A.S.T BUILDERS	34104	L	B	MA	GE	Construction of Flood Mitigation Structure at Butuanon River	Brgy. Pulangbato, Cebu City	07/07/2019	Final	Cebu City DEO	LF	42.912	286	07/07/2018	04/18/2019	0.00%	C	0.447	0.200	0.300	-	-	-	94.70%	94.70% Very Satisfactory	ONS
30	29	A.T. DUMLAO CONSTRUCTION, INC.	34028	L	A	MA	GE	Construction of Butella Bridge	Libmanan, Camarines Sur	05/30/2019	Final	Camarines Sur 2nd DEO	LF	17.674	240	08/06/2018	04/02/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
31		A.T. DUMLAO CONSTRUCTION, INC.	34028	L	A	SB	GB	Construction of One-Storey Two Classroom School Building @ Cabugaan Elementary School	Barangay Cabugaan, Cagadianao, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	3.639	150	01/14/2019	06/12/2019	-17.97%	OG	0.368	0.276	0.000	0.030	0.056	0.000	73.00%	-	DEL
32	30	A.V. CONSTRUCTION & SUPPLY	13202	L	B	MA	GB	Construction of One (1) Storey - Two (2) Classroom School Building at Mate Elementary School	Tayabas City, Quezon	06/05/2019	Final	Quezon 1st DEO	LF	4.467	99	11/27/2018	03/05/2019	0.00%	C	0.469	0.157	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
33	31	AARCON BUILDERS	28336	L	A	MA	GE	Improvement/Sheet Piling of Parañaque River South East Section	Barangay Dionisio, Parañaque City, Metro Manila	06/11/2019	Final	Metro Manila 2nd DEO	LF	46.545	300	02/12/2018	12/08/2018	0.00	C	0.477	0.198	0.300	-	-	-	97.50%	97.50% Outstanding	ONS
34		AARCON BUILDERS	28336	L	A	MA	GE	Construction/ Sealing/ Improvement of Riverwall along Malabon - Tullahan River (Sta. 1+403 to Sta. 1+527 with Exemption)	Brgy. Tañong, Malabon City	06/06/2019	Final	Malabon-Navotas DEO	LF	69.335	384	04/30/2018	05/18/2019	0.78	C	0.5	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
35	32	AARCON BUILDERS/ RGDC CONSTRUCTION JOINT VENTURE	JV-17-1482	L	A	MA	GE	Construction of Flood Control Structures Along Laguna de Bay, Brgy. Tunasan	Muntinlupa City, Metro Manila	05/28/2019	Final	Las Piñas-Muntinlupa DEO	LF	36.532	433	02/19/2018	04/27/2019	0.00	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
36	33	AB APONESTO CONSTRUCTION PARTS & SUPPLIES, INC. / RANGAY CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-1977	L	AA	MB	GE	Construction of Revetment on Sheet Pile Foundation, Boston River	Boston, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	38.831	301	03/22/2018	01/16/2019	17.67%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
37	34	ABU CONSTRUCTION	22313	L	AA	MB	GE	Construction/Improvement of Jct. San Antonio-Baybay Leading to Creamsand Longbeach	Brgy. Baybay, Cateel, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	57.053	214	03/15/2018	10/14/2018	-1.05%	C	0.493	0.136	0.268	-	-	-	89.70%	89.70% Very Satisfactory	DEL
38		ABU CONSTRUCTION	22313	L	AA	MB	GE	Construction/Improvement of Jct. Brgy. Taylayan Sitio Yapsay to Sitio Paglusgan Connecting Cateel Public Market Terminal to Cacao Processing in Sitio Paglusgan in Support of Cacao Industry	Cateel, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	70.084	256	03/28/2018	12/08/2018	-0.50%	C	0.495	0.133	0.285	-	-	-	91.30%	91.30% Very Satisfactory	DEL
39		ABU CONSTRUCTION	22313	L	AA	MB	GE	Rehabilitation/ Major Repair of Permanent Bridges, Kraan Br. 1 (B00402MN) along Awang - Upi - Lebak - Kalamansig - Palimbang - Sarangani Road	Palimbang, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	48.139	272	05/06/2018	02/01/2019	0.00%	C	0.498	0.128	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
40		ABU CONSTRUCTION	22313	L	AA	MA	GE	Rehabilitation of Flood Control / Drainage Structure at Sto. Niño, Barangay 2	Koronadal City, South Cotabato	05/29/2019	1st	South Cotabato 1st DEO	LF	16.714	115	03/07/2019	06/29/2019	11.35%	OG	0.385	0.215	0.150	0.03	0.06	0.05	89.00%	-	AHD
41		ABU CONSTRUCTION	22313	L	AA	MB	GE	Construction of Flood Control and Drainage Structure along Pandanan River	Brgy. Pandanan, Calauag, Quezon	06/04/2019	Final	Quezon 4th DEO	LF	46.355	345	02/28/2018	02/07/2019	0.00%	C	0.344	0.196	0.300	-	-	-	84.00%	84.00% Satisfactory	ONS
42	35	ABU CONSTRUCTION / JV CONSTECH	JV-17-2522	L	AAA	MB	GE	Rehabilitation/Major Repair of Permanent Bridges, Salaman Br. (B00624MN) along Awang - Upi - Lebak - Kalamansig - Paimbang - Sarangani Road	Lebak, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	44.555	225	05/06/2018	12/16/2018	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
43	36	ACQ SOLOMONIC BUILDERS DEVELOPMENT CORP.	38640	L	B	SB	GB	Construction of One-Storey Two Classroom School Building @ Dinagat School of Fisheries, School ID: 304822	Barangay White Beach, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	3.567	150	01/14/2019	06/12/2019	-20.33%	OG	0.399	0.297	0.000	0.030	0.061	0.000	78.70%	-	DEL
44	37	ADAD ENGINEERING SERVICES & SUPPLY	25477	L	C		GB	Local Program - Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Buildings and Other Structures - Construction of Multi-Purpose Livelihood Training Center	Gumaca, Quezon	06/04/2019	Final	Quezon 4th DEO	LF	9.653	180	05/07/2018	11/02/2018	0.00%	C	0.494	0.135	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
45	38	ADEB'S CONSTRUCTION	30793	L	D	SB	GB	Construction of 1-Storey, 2-Classroom with Toilet School Building Bacas, Elementary School	Puinukpuk, Kalinga	05/30/2019	Final	Lower Kalinga DEO	LF	3.181	180	07/19/2018	01/14/2019	-7.08%	C	0.452	0.133	0.088	-	-	-	67.30%	67.30% Poor	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
46	39	ADFIL CORPORATION	14437	L	AAA	LB	GE	Construction/Improvement of Access Road Leading to 8 Enchanted Wonders (Wetland Center/GK Enchanted Farm)	Barangay Pagatpatan, Butuan City, Agusan Del Norte	06/07/2019	Final	Butuan City DEO	LF	53.075	345	04/03/2018	03/13/2019	0.04%	C	0.487	0.134	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
47	40	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP.	15449	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System: Bridge Widening of Permanent Bridges: Anipa Bridge (801173L2) along Daang Maharlika	Naguilian, Isabela	05/29/2019	Final	Regional Office No. II	LF	67.190	292	03/20/2018	01/05/2019	3.03%	C	0.471	0.133	0.300	-	-	-	90.40%	90.40% Very Satisfactory	AHD
48	41	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP. / PULSAR CONSTRUCTION	JV-17-1596	L	AAA	LB	GE	Locally Funded Projects: Construction/ Repair/ Improvement of Various Infrastructure Including Local Projects, Roads & Bridges- Construction of Pigalo Bridge & Approaches along Alida-Angadanan- San Guillermo Provincial Road	Angadanan, Isabela	06/01/2019	Final	Regional Office No. II	LF	459.022	786	04/10/2017	06/04/2019	7.11%	C	0.496	0.132	0.300	-	-	-	92.80%	92.26% Very Satisfactory	AHD
49	42	AFG ZILLION CONSTRUCTION CORPORATION	17161	L	A	MB	GE	Road Widening of Vito Port Road incl. ROW, K0092+000 - K0094+449	Sagay City, Negros Occidental	06/04/2019	Final	Negros Occidental 1st DEO	LF	74.112	291	04/22/2018	02/06/2019	0.00%	C	0.466	0.134	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
50	43	AGUERO CONSTRUCTION	23338	L	A	MA	GB	Construction of One (1) Unit Two (2) Storey Eight (8) Classroom School Building at Leopoldo D. Dacera, Sr. IS.	Alabel, Sarangani Province	06/06/2019	Final	Sarangani DEO	LF	16.550	240	07/09/2018	03/05/2019	-1.08%	C	0.496	0.133	0.268	-	-	-	89.70%	89.70% Very Satisfactory	DEL
51		AGUERO CONSTRUCTION	23338	L	B	MA	GB	Construction of Evacuation Center	Municipality of Borobo, Surigao del Sur	05/30/2019	Final	Surigao del Sur 2nd DEO	LF	29.689	350	03/27/2018	03/11/2019	-2.13%	C	0.497	0.133	0.236	-	-	-	86.60%	90.49% Very Satisfactory	DEL
52	44	AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	FY 2018 DPWH INFRASTRUCTURE PROGRAM ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Concrete Slope Protection including Bridge and Maintenance Road along Zapote River (Upstream) Bacoor Side	Cavite Province	06/07/2019	1st	Regional Office No. IV-A	LF	186.245	540	04/19/2018	10/10/2019	-6.18%	OG	0.394	0.240	0.088	0.030	0.056	0.033	84.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
53	45	AL-B DEVELOPMENT CORPORATION	11740	L	A	MA	GE	Network Development Program; Road Widening; Secondary Roads; Friendship Circumferential Road (West Circum. Rd.) Including ROW, K0082+282 - K0084+400, K0086+589 - K0086+595, K0087+781 - K0088+086, K0088+327 - K0088+460, K0089+187 - K0089+589	Angeles City, Pampanga	06/11/2019	Final	Pampanga 3rd DEO	LF	54.514	330	05/29/2018	04/23/2019	0.00%	C	0.483	0.134	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
54	46	ALBERTO UY CONSTRUCTION & DEVELOPMENT	20924	L	B	MA	GE	Construction of Flood Mitigation Structures and Drainage Systems, Construction of San Miguel River Control Structure	Roxas, Oriental Mindoro	05/30/2019	Final	Southern Mindoro DEO	LF	49.000	385	04/18/2018	05/07/2019	14.63%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	AHO
55	47	ALCEL CONSTRUCTION / JTM CONSTRUCTION JOINT VENTURE	JV-17-610	L	A	MB	GE	Construction of Concrete Road Bugnay (Mangape) - Buscalan - Loccong - Butbut Proper leading to Buscalan Tatto Village	Tinglayan, Kalinga	06/01/2019	3rd	Upper Kalinga DEO	LF	95.474	373	02/20/2018	02/27/2019	-6.84%	OG	0.338	0.283	0.082	0.030	0.038	0.033	80.40%	-	DEL
56	48	ALEBON GENUINE MERCHANDISING INCORPORATED	26300	L	B	SB	GE	Network Development Program Road Widening: Primary Roads Butuan City- Cagayan de Oro City-Iligan City Rd. K1443+997 - K1444+730	Cagayan de Oro City	05/27/2019	Final	Cagayan de Oro City 1st DEO	LF	14.700	120	03/03/2018	06/30/2018	0.00%	C	0.453	0.133	0.300	-	-	-	88.60%	88.60% Satisfactory	ONS
57	49	ALFALFA CONSTRUCTION	29712	L	A	MB	GE	Concreting of Ambagal-Kamagaan-Anakwo-Longa FMR	Mungayang, Kiangnan, Ifugao	05/28/2019	Final	Ifugao 1st DEO	LF	2.843	166	07/03/2018	12/15/2018	0.00%	C	0.459	0.133	0.300	-	-	-	89.20%	89.20% Very Satisfactory	ONS
58		ALFALFA CONSTRUCTION	29712	L	A	MB	GE	Opening and Concreting of Panubtuban, Asipulo-Jolowon-Lawig-Pieza, Lamut Access Road	Asipulo, Ifugao	05/29/2019	Final	Ifugao 1st DEO	LF	28.343	190	08/20/2018	02/25/2019	0.00%	C	0.457	0.133	0.300	-	-	-	89.00%	89.00% Satisfactory	ONS
59	50	ALGAMON CONSTRUCTION	30704	L	B	MA	GE	Concreting of Barangay Cabungaan - Barangay Tigbao Road Phase IV, Cagdianao, Dinagat Islands	Cagdianao, Dinagat Islands	06/04/2019	Final	Dinagat Islands DEO	LF	9.948	194	06/18/2018	12/28/2018	6.04%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHO
60	51	ALGIMAR CONSTRUCTION	15232	L	AAA	LA	GE	Network Development Program, Road Widening, Tertiary Roads Masbate - Circumferential Road K0003+100 to K0004+000, 1.812 lane km (0.906km), Masbate City	Mobo, Masbate	05/30/2019	Final	Masbate 2nd DEO	LF	81.977	423	03/05/2018	05/01/2019	-58.27%	OG	0.355	0.240	0.000	0.030	0.028	0.000	65.30%	-	DEL
61		ALGIMAR CONSTRUCTION	15232	L	AAA	LA	GE	Network Development Program, Road Widening, Secondary Roads: Masbate - Cataingan - Placer Road, K0005+830.80 to K0007+495; K0018+037 to K0018+530, Mobo, Masbate	Masbate City	05/30/2019	1st	Masbate 2nd DEO	LF	51.553	203	03/05/2018	09/23/2018	-9.52%	OG	0.346	0.239	0.055	0.030	0.047	0.033	75.00%	-	DEL
62	52	ALI CONSTRUCTION AND SUPPLY	30571	L	B	SB	GE	Concreting Of Road Brgy. Anono-O, Guimbal, Iloilo (00+000 - 00+200)	Guimbal, Iloilo	06/03/2019	Final	Iloilo 1st DEO	LF	1.975	37	04/16/2018	05/22/2018	-4.44%	C	0.488	0.200	0.167	-	-	-	85.50%	85.50% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
63	53	ALMAKAR BUILDERS AND METAL WORKS	21929	L	B	MA	GB	Constructionn of Four (4) Storey Sixteen (16) Classroom School Building at Lantic Elementary School	Carmona, Cavite	06/07/2019	1st	Cavite Sub DEO	LF	45.556	270	12/13/2018	09/08/2019	0.48%	OG	0.384	0.240	0.150	0.030	0.058	0.050	91.20%	-	AHD
64	54	ALNINO CONSTRUCTION & SUPPLY	18378	L	B	MA	GE	Concreting of Alianza FMR, Brgy. Alianza	San Fernando, Camarines Sur	05/30/2019	Final	Camarines Sur 2nd DEO	LF	9.651	120	06/06/2018	10/03/2018	0.00%	C	0.482	0.134	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
65	55	ALOJA BUILDERS AND REALTY	39144	L	B	SB	GB	Completion of Multi-Purpose Building (Loay Municipal Hall), Loay, Bohol	Loay, Bohol	05/30/2019	Final	Bohol 3rd DEO	LF	19.012	240	08/08/2018	04/04/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
66	56	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation-Rehabilitation/ Reconstruction of Road with Slip Slope Collapse and Landslide, Secondary Roads, Tagbilaran East Rd (Tagbilaran-Jagna) K0214+270 - K0214+420	Bohol Province	05/30/2019	Final	Regional Office No. VII	LF	54.849	185	05/09/2018	11/09/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
67		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Construction of Concrete Revetment along Lasang River, Lasang Section, Sta. 4+046 to Sta. 4+396	Lasang, Davao City	06/03/2019	Final	Davao City 1st DEO	LF	49.000	203	07/01/2018	01/19/2019	0.00%	C	0.440	0.200	0.300	-	-	-	94.00%	94.00% Very Satisfactory	ONS
68		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Construction/Improvement of Access Road Leading to Chavayan Port	Sabtang Island, Batanes	06/06/2019	1st	Batanes DEO	LF	16.533	380	02/20/2018	03/06/2019	-68.06%	OG	0.400	0.300	0.000	0.030	0.047	0.000	77.70%	-	DEL
69		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GB	Construction of Four-Storey (8 Classrooms) 2 Sci. Lab & 2 ICT Lab. Bldg. General Emilio Aguinaldo National School	Ramon, Isabela	06/03/2019	1st	Isabela 4th DEO	LF	17.978	268	07/16/2018	04/09/2019	-9.90%	OG	0.360	0.241	0.051	0.030	0.060	0.000	74.20%	-	DEL
70		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads - Jose Abad Santos Avenue (JASA), K0109+032 - K0109+524	Dinalupihan, Bataan	06/18/2019	Final	Bataan 1st DEO	LF	96.500	222	03/05/2018	10/12/2018	0.90%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	AHD
71		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GB	Construction of 2-Storey, 4-Classroom (2 Units Science Laboratory Building), Central Taytay Senior High School	Taytay, Palawan	05/28/2019	Final	Palawan 1st DEO	LF	9.010	180	08/23/2018	02/18/2019	1.49%	C	0.487	0.145	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
72		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Construction of Four (4) Storey Twelve (12) Classroom School Building at Baclaran Elementary School Unit II	Barangay Baclaran, Parañaque City, Metro Manila	06/11/2019	1st	Metro Manila 2nd DEO	LF	19.756	527	02/15/2018	07/26/2019	-4.85	OG	0.392	0.254	0.102	0.030	0.061	0.033	87.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
73		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Construction of Road Including Drainage, Lakeview, Putatan	Muntinlupa City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	15.865	486	03/20/2018	07/18/2019	12.50	OG	0.366	0.24	0.150	0.030	0.042	0.033	86.10%	-	AHD
74		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Improvement at Baseco Compound	Manila City	05/30/2019	Final	South Manila DEO	LF	38.176	300	04/04/2018	01/28/2019	0.40	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
75		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Construction Of Road Slope Protection - Guimbal - Igaras- Tubungan - Leon Road (K0059+588 - K059+643, K0059+836 - K00+884, K0060+358 - K0060+369)	Tubungan, Iloilo	06/04/2019	Final	Iloilo 1st DEO	LF	67.661	300	07/02/2018	04/27/2019	-3.72%	C	0.489	0.200	0.188	-	-	-	87.70%	87.70% Satisfactory	DEL
76	57	ALRO CONSTRUCTION & DEVELOPMENT CORP.	18361	L	A	MA	GE	Construction of Flood Control Structure, (Downstream Both sides), Brgy. Bagacay	Brgy. Bagacay, Gubat, Sorsogon	06/03/2019	Final	Sorsogon 2nd DEO	LF	41.893	254	03/02/2018	11/10/2018	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
77	58	ALRO CONSTRUCTION & DEVELOPMENT CORPORATION	18361	L	A	MB	GE	FY 2018 - Network Development - Construction of Bypass/Diversion Roads, Construction of Jct. Nato - Sabang Coastal Road (Sagnay-Tigaon Section) Sta. 0+500.00-Sta. 1+731.60	Sagnay and Tigaon, Camarines Sur	06/01/2019	Final	Camarines Sur 4th DEO	LF	92.634	331	05/06/2018	04/01/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	94.06% Very Satisfactory	ONS
78	59	ALRO CONSTRUCTION & DEVELOPMENT CORPORATION / LOUREL CONSTRUCTION AND SUPPLY	JV-17-2967	L	A	MA	GE	Construction of Flood Mitigation along Taysan River	Taysan, Legazpi City	06/04/2019	Final	Albay 2nd DEO	LF	46.369	240	07/30/2018	03/26/2019	1.59%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
79	60	ALTA NEGROS INDUSTRIAL SUPPLY CORPORATION	33806	L	B	MA	GE	Road Widening (Bacolod Silay Airport Access Road - Service Road), K0007+(-858) - K0007+252	Bacolod City	05/29/2019	Final	Bacolod City DEO	LF	18.333	180	02/12/2018	08/10/2018	0.00%	C	0.472	0.134	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
80	61	ALXM CONSTRUCTION	33436	L	B	MA	GE	Conceting of Brgy. Bagoladio - Inoyonan-Itangon Road	Bula, Camarines Sur	06/03/2019	Final	Camarines Sur 5th DEO	LF	28.813	141	08/23/2018	01/10/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
81	62	ALZAM ENTERPRISES INCORPORATED	19113	L	A	MB	GE	Construction/Improvement of Access Road Leading to Manambulan-UP Mindanao Road	Tugbok District, Davao City	06/04/2019	Final	Davao City 2nd DEO	LF	33.771	248	05/02/2018	01/04/2019	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
82	63	AMALGO CONSTRUCTION	42423	L	D	SB	GB	Construction of Two Units One-Storey Three Classroom School Building @ Dona Helen NHS, School ID:305482	Barangay Dona Helen, Basilisa, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	9.608	330	01/16/2019	12/11/2019	15.51%	OG	0.399	0.239	0.150	0.024	0.061	0.050	92.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
83		AMALGO CONSTRUCTION	42423	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges Magpayang Bridge 1 (B00860MM) along Daang Maharlika, [Surigao - Agusan Section] K1157+767 - K1157+793	Barangay Magpayang, Mainit, Surigao del Norte	06/01/2019	Final	Surigao del Norte 2nd DEO	LF	5.093	196	07/26/2018	02/06/2019	73.10%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
84	64	ANGKAT CONSTRUCTION AND SUPPLIES	34328	L	A	SB	GB	Construction of 1 Storey 2 Classroom School Building, Colagsing Elementary School	Sta. Maria, Davao Occidental	06/06/2019	Final	Davao Occidental DEO	LF	3.030	85	12/07/2018	03/01/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
85	65	ANIMAS BROS CONSTRUCTION	35002	L	B	SB	GE	Concreting of Brgy. Poblacion Bajo FMR	Brgy. Poblacion Bajo, Sergio Osmena, Zamboanga del Norte	06/01/2019	Final	Zamboanga del Norte 3rd DEO	LF	9.950	150	07/20/2018	12/16/2018	0.00%	C	0.486	0.132	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
86	66	APD CONSTRUCTION	17467	L	A	MB	GE	Asset Preservation - Preventive Maintenance - Tertiary Roads along Jct. Mangandingay - Saguday-Isabela Bdry. Rd. K0336+265 - K0338+219, K0344+535 K0346+757 and K0346+867-K0347+219	Diffun, Saguday & Cabarroguis, Quirino	06/06/2019	Final	Quirino DEO	LF	71.438	211	05/04/2018	11/30/2018	51.86%	C	0.451	0.200	0.300	-	-	-	95.10%	95.10% Very Satisfactory	AHD
87	67	AQUA DRAGON CONSTRUCTION & SUPPLY	36405	L	A	SB	GE	Widening Of Bridge - Baras Br. (B00127pn) Along Iloilo-Antique Road Incl. Row	Guimbal, Iloilo	06/03/2019	Final	Iloilo 1st DEO	LF	10.033	245	04/16/2018	12/16/2018	-2.44%	C	0.500	0.200	0.300	-	-	-	92.70%	81.30% Unsatisfactory	DEL
88	68	AQUATERRA KONSTRUKT INC.	15929	L	A	MA	GE	Rehabilitation/Improvement of Culiat Creek Quezon City	Quezon City	06/07/2019	1st	Quezon City 1st DEO	LF	18.422	571	02/20/2018	09/13/2019	8.39	OG	0.374	0.281	0.150	0.030	0.061	0.050	94.60%	-	AHD
89	69	AQUATERRA KONSTRUKT INC. / LEGACY CONSTRUCTION CORPORATION JOINT VENTURE	JV-17-1683	L	AA	LA	GE	Road Improvement of D. Tuazon St.	Quezon City	06/07/2019	Final	Quezon City 1st DEO	LF	46.777	300	02/20/2018	12/16/2018	-0.91	C	0.472	0.134	0.273	-	-	-	87.90%	87.90% Satisfactory	DEL
90	70	AQUATERRA KONSTRUKT INC. / MCGABRIEL CONSTRUCTION (JOINT VENTURE)	JV-17-2475	L	AAA	MA	GB	Construction of Water Supply Projects	Kabasalan, Zamboanga Sibugay	05/30/2019	1st	Zamboanga Sibugay 2nd DEO	LF	53.188	308	08/24/2018	07/27/2019	0.41%	OG	0.400	0.240	0.150	0.022	0.050	0.050	91.20%	-	AHD
91	71	ARCINUE COMM'L CORPORATION	6746	L	A	MB	GE	Network Development Program, Road Widening, Primary Roads, Cainta-Kaytickling-Antipolo-Teresa-Morong Road, including ROW, K0018+400 to K0018+640, K0019+640, K0019+780, K0020+00 to K0020+934, K0021+(-160) to K0021+030	Cainta and Taytay, Rizal	05/27/2019	Final	Rizal 1st DEO	LF	31.783	390	04/09/2018	05/03/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	91.36% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
92	72	ARESEF ENGINEERING	34611	L	D	SB	GB	Construction of Standard 1-Storey 3 CL School Building	Consuelo Elementary School, Sta. Marcela, Apayao	06/05/2019	1st	Apayao 2nd DEO	LF	7.434	210	01/10/2019	08/07/2019	0.72%	OG	0.371	0.296	0.150	0.030	0.027	0.050	92.40%	-	AHD
93	73	ARN BUILDERS, INC./ FLORES CONSTRUCTION & TRADING CORP. JOINT VENTURE	JV-18-0165	L	AAA	LB	GE	Construction/ Concreting of Sapang Putik-Basuit-Gabihan Road	San Ildefonso, Bulacan	06/19/2019	1st	Bulacan 2nd DEO	LF	205.076	487	08/16/2018	12/15/2019	3.78%	OG	0.362	0.271	0.150	0.030	0.037	0.033	88.30%	-	AHD
94	74	ARN BUILDERS, INC. / JGC CONSTRUCTION (JOINT VENTURE)	JV-17-2322	L	AAA	LB	GB	Construction of Water Supply Project	Naga, Zamboanga Sibugay	05/30/2019	1st	Zamboanga Sibugay 2nd DEO	LF	58.372	329	08/28/2018	07/22/2019	0.85%	OG	0.400	0.240	0.150	0.022	0.050	0.050	91.20%	-	AHD
95	75	ARQ BUILDERS	35966	L	AA	MA	GE	Widening of Bridge - Sinadjap Bridge (B00902MN) along Daang Maharlika (Agusan - Davao Road)	Barangay Fill, Bayugan City, Agusan del Sur	05/27/2019	Final	Agusan del Sur 1st DEO	LF	27.951	280	08/16/2018	05/22/2019	0.00%	C	0.445	0.135	0.300	-	-	-	88.00%	88.00% Satisfactory	ONS
96		ARQ BUILDERS	35966	L	A	MA	GE	Road Widening - Tertiary Roads, Agusan - Malaybalay Road including ROW, K1271+984 - K1272+445.60, K1273+000 - K1274+031.96	Las Nieves, Agusan del Norte	06/06/2019	1st	Agusan del Norte DEO	LF	57.987	333	08/27/2018	07/25/2019	11.61%	OG	0.385	0.240	0.150	0.030	0.061	0.050	91.60%	-	AHD
97	76	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP.	23518	L	B	SB	GB	CY 2018 Basic Educational Facilities Fund (BEFF) Construction of Classrooms Batch 3, 35TY12CL Bernardo Lirio Memorial Central School	Tanauan City, Batangas	05/29/2019	1st	Batangas 3rd DEO	LF	28.921	220	12/10/2018	07/17/2019	-3.69%	OG	0.339	0.283	0.113	0.030	0.040	0.033	83.80%	-	DEL
98	77	ASC CONSTRUCTION & CONCRETE PRODUCTS	26799	L	A	MB	GE	Construction of Cadaclan Flood Control, Brgy. Cadaclan	Calanasan, Apayao	06/06/2019	Final	Apayao 2nd DEO	LF	32.960	300	02/08/2018	12/04/2018	0.00%	C	0.400	0.133	0.300	-	-	-	83.30%	83.30% Satisfactory	ONS
99	78	ASIAN PEARL CONSTRUCTION & DEVT. CORP.	9059	L	B	MA	GE	Concreting of Malampa-Manarang Road, Barangays Marampa-Manarang, Vintar, Ilocos Norte	Vintar, Ilocos Norte	05/29/2019	Final	Ilocos Norte 1st DEO	LF	37.620	240	03/29/2018	11/23/2018	0.00%	C	0.460	0.184	0.300	-	-	-	94.40%	94.40% Very Satisfactory	ONS
100	79	ASI BUILDERS	35988	L	B	SB	GB	Repair/Improvement of Multi-Purpose Building	Barangay Taft, Surigao City	06/05/2019	Final	Surigao del Norte 1st DEO	LF	4.950	226	03/14/2019	10/25/2018	0.00%	C	0.467	0.134	0.300	-	-	-	90.10%	90.10% Very Satisfactory	ONS
101	80	ATLANTIC CONSTRUCTION	24232	L	D	SB	GB	Construction of Standard Two-Storey Four Classroom School Building	Barucboc National High School, Quezon, Isabela - Building 2	05/30/2019	Final	Isabela 2nd DEO	LF	8.736	120	08/20/2018	12/17/2018	-2.11%	C	0.484	0.178	0.237	-	-	-	89.90%	89.90% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
102	81	AUDRIC CONSTRUCTION & SUPPLY	34376	L	B	MA	GB	Construction Of Two (2) Storey Four (4) Classroom School Building Father Julian C. Rago Memorial School	Balete, Aklan	05/29/2019	Final	Aklan DEO	LF	8.746	225	07/25/2018	03/06/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
103	82	AVIC CONSTRUCTION AND SUPPLY(FOR. AVIC CONST.)	28784	L	C	SB	GB	Construction of Classrooms (25TY - 4CLS School Building, 1 Regular Workshop and 2 SHS Classrooms) at Mauraro National High School, Mauraro, Guinobatan, Albay	Mauraro, Guinobatan, Albay	06/06/2019	1st	Albay 3rd DEO	LF	10.043	204	12/27/2018	07/18/2019	-5.14%	OG	0.397	0.240	0.099	0.030	0.055	0.033	85.40%	-	DEL
104	83	AYANA CONSTRUCTION AND TRADING	38623	L	D	SB	GE	Construction of Road, Sto Niño Aplaya	Brgy. Poblacion, Muntinlupa City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	9.157	300	11/12/2018	09/07/2019	1.17	OG	0.395	0.271	0.150	0.030	0.042	0.050	93.80%	-	AHD
105	84	AYSON P.D. CONSTRUCTION	15724	L	D	SB	GB	Construction of Classrooms: Two (2) Storey, Six (6) Classroom School Building at Dapdap Resettlement Elementary School	Bamban, Tarlac	06/17/2019	1st	Tarlac 2nd DEO	LF	12.900	200	12/13/2018	06/30/2019	1.56%	OG	0.362	0.205	0.150	0.030	0.038	0.050	83.50%	-	AHD
106	85	B. VICENCIO CONSTRUCTION	9687	L	AA	LA	GE	Road Widening Rizal Avenida Extension Road K0905+(-909) - K0905+(-733), K0905+(-705), K0905+(-480), K0905+(-471) - K0905+(-440)	Tacloban City	06/06/2019	Final	Tacloban City DEO	LF	8.098	210	05/10/2018	12/05/2018	0	C	0.482	0.134	0.3	-	-	-	91.60%	91.60% Very Satisfactory	ONS
107	86	B.K. SY TU CONSTRUCTION	12655	L	B	MA	GB	Completion of School Building Projects : 2-storey 10 Classroom School Building at Capas High School	Capas, Tarlac	06/17/2019	Final	Tarlac 2nd DEO	LF	6.737	125	12/05/2018	04/08/2019	3.65%	C	0.486	0.132	0.300	-	-	-	91.80%	91.80% Very Satisfactory	AHD
108	87	B.R.G. CONSTRUCTION	21931	L	B	MA	GE	Organization Outcome 1 : Ensure Safe and Reliable National Road System, Asset Preservation Program - Rehabilitation/Reconstruction of National Roads with Slip, Slope Collapse and Landslide - Daang Maharlika (LZ), K0286+150 - K0286+200, K0295+050 - K0295+2	Bagabag & Diadi, Nueva Vizcaya	06/03/2019	Final	Nueva Vizcaya 1st DEO	LF	23.433	217	05/03/2018	12/05/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.3% Very Satisfactory	ONS
109	88	B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - SCTEX Service Road to MacArthur Leading to Clark Green City	Tarlac	06/17/2019	Final	Tarlac 2nd DEO	LF	91.678	491	02/27/2018	07/02/2019	11.47%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	AHD
110		B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	AA	MB	GE	Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads, Jose Abad Santos Avenue (JASA)	Pampanga 2nd Legislative District, Province of Pampanga	06/21/2019	Final	Regional Office No. III	LF	111.875	330	03/22/2018	02/14/2019	0.00%	C	0.481	0.134	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
111		B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	AA	MB	GE	Network Development Program - Road Widening - Primary Roads, Jose Abad Santos Avenue (IASA)	Pampanga 2nd Legislative District, Province of Pampanga	06/20/2019	Final	Regional Office No. III	LF	132.565	330	05/10/2018	04/04/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	89.92% Very Satisfactory	ONS
112		B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Primary Roads Jose Abad Santos Avenue (IASA) - K0087+526 - K0087+972.30, K0087+980 - K0088+364.5, K0088+374.5 - K0088+580	Lubao, Pampanga	06/17/2019	Final	Pampanga 2nd DEO	LF	43.237	180	07/25/2018	01/20/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
113	89	BAJE CONSTRUCTION	33252	L	A	MA	GB	Construction of Multi-Purpose Building	Zone 3, Bangued, Abra	06/03/2019	Final	Abra DEO	LF	2.821	60	11/04/2018	01/02/2019	1.69%	C	0.469	0.150	0.300	-	-	-	91.90%	92.62% Very Satisfactory	AHD
114	90	BALLIGI CONSTRUCTION	38005	L	B	SB	GB	Construction Of Modified Standard Dpwh - Deped One (1) Unit Two (2) Storey Two (2) Ict Laboratory, Milan NHS	Lemery, Iloilo	06/01/2019	Final	Iloilo 3rd DEO	LF	12.570	120	01/17/2019	05/16/2019	-4.67%	C	0.499	0.186	0.160	-	-	-	84.50%	84.50% Satisfactory	DEL
115	91	BANTAY CONSTRUCTION	35290	L	B	SB	GE	Construction of Perimeter Concrete Road with Drainage System, NPTI Regional Training Center No. 7	La Consolation, Cebu	06/06/2019	Final	Cebu 6th DEO	LF	9.308	225	04/10/2018	11/20/2018	6.67%	C	0.486	0.143	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
116	92	BARRIST BUILDERS AND CONSTRUCTION SUPPLY	39785	L	D	SB	GB	Construction of Two (2) Storey - Two (2) Laboratory (ICT Lab.) at E. Arcaño Memorial National High School	Lebak, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	9.998	121	08/02/2018	11/30/2018	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
117	93	BC CUERPO CORPORATION / MGSR CONSTRUCTION JOINT VENTURE	JV-17-697	L	A	MB	GE	Network Development - Paving of Unpaved Roads - Tabuk - Banawe Road Via Tanudan - Barlig Road, K0536+780 - K0536+966, K0541+120 - K0541+252 & K0543+395 - K0545+581	Tanudan Kalinga	05/30/2019	1st	Lower Kalinga DEO	LF	74.692	525	03/08/2018	08/14/2019	-4.03%	OG	0.323	0.240	0.110	0.030	0.051	0.033	78.70%	-	DEL
118	94	BCT TRADING AND CONSTRUCTION	15199	L	AAA	-	GE	Road Widening of Puerto Princesa South Road, K0023+650 to K0025+024, K0040+000 to K0044+846 and K0051+200 to K0053+096	Puerto Princesa City, Palawan	06/02/2019	Final	Regional Office No. IV-B	LF	192.995	381	04/10/2019	04/24/2020	0.56%	C	0.360	0.200	0.300	-	-	-	86.00%	90.72% Very Satisfactory	AHD
119	95	BEMKAR CONSTRUCTION	33047	L	A	MA	GE	Organizational Outcome 1: Bridge Program; Widening of Permanent Bridges; Laniton Bridge (B04506LZ) along Daang Maharlika (LZ)	Basud Camarines Norte, 2nd LD	05/29/2019	1st	Camarines Norte DEO	LF	17.107	318	07/20/2018	06/02/2019	0.45%	OG	0.392	0.241	0.150	0.030	0.070	0.050	93.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
120	96	BENDIMIL CONSTRUCTION & DEVELOPMENT CORP.	6135	L	AA	MB	GE	Construction of By-Pass and Diversion Roads- Buenavista-Bolong Coastal Bypass Road (Mala-Bolong Section) Including Bridge	Zamboanga City, 1902+240.00-1904+499.00	06/07/2019	1st	Regional Office No. IX	LF	91.727	340	08/13/2018	07/18/2019	0.71%	OG	0.376	0.240	0.150	0.022	0.040	0.050	87.80%	-	AHD
121	97	BERSON'S CONSTRUCTION & TRADING	31181	L	A	MA	GE	Convergence and Special Support Construction/Improvement of Access Roads Leading to Declared Tourism Destination, Poblacion Ilio Ilio Road Leading to Cabongaon Beach	Brgy. Ilio Ilio (Iliw Iliw), Burgos, Pangasinan	06/03/2019	Final	Pangasinan 1st DEO	LF	39.196	270	02/21/2018	11/17/2018	37.00%	C	0.485	0.138	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
122	98	BLIMEX CONSTRUCTION & SUPPLY	27259	L	B		GB	Construction of Two (2) Storey - Four (4) Classrooms Laboratory Building at Lambayong National High School	Lambayong, Sultan Kudarat	05/28/2019	Final	Sultan Kudarat 1st DEO	LF	21.156	208	07/23/2018	02/15/2019	-5.01%	C	0.498	0.200	0.150	-	-	-	84.80%	84.80% Satisfactory	DEL
123	99	BMK CONSTRUCTION CORPORATION / A.I.P. CONSTRUCTION JOINT VENTURE	JV-17-2656	L	AAA	LB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads leading to Declared Tourism Destinations-Guiset-Binga-Baloy-Tinongdan Road leading to Binga Dam and Mt. Ugo, Site for the International Sky Running Event	Iitagon, Benguet	06/05/2019	1st	CAR Regional Office	LF	140.287	360	05/17/2018	05/11/2019	-3.48%	OG	0.376	0.289	0.115	0.030	0.058	0.033	90.10%	-	DEL
124	100	BMK CONSTRUCTION CORPORATION/R.N.G.M. CONSTRUCTION JOINT VENTURE	JV-17-3095	L	AAA	MB	GE	Construction of Setan Flood Control	Baler, Aurora	06/14/2019	Final	Aurora DEO	LF	32.889	288	08/03/2018	05/17/2019	-2.17%	C	0.445	0.200	0.235	-	-	-	88.00%	88.00% Satisfactory	DEL
125	101	BMK CONSTRUCTION CORPORATION / R.N.G.M. CONSTRUCTION JOINT VENTURE	JV-17-2805	L	AAA	MB	GE	Construction of Diteki River Control	Brgy. Dikilit, Ma. Aurora, Aurora	06/14/2019	Final	Aurora DEO	LF	57.900	363	06/05/2018	06/02/2019	19.43%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	AHD
126	102	BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA	LA	GE	Construction of Flood Mitigation Structure at Butuanon River, Brgy. Binaliw - Agsungot	Cebu City	06/07/2019	Final	Cebu City DEO	LF	41.845	256	06/18/2018	02/28/2019	30.86%	C	0.429	0.133	0.300	-	-	-	86.20%	86.20% Satisfactory	AHD
127	103	BNR CONSTRUCTION & DEVELOPMENT CORPORATION / FLUSKREBS CONSTRUCTORS (Joint Venture)	JV-17-2747	L	AAA	MB	GE	Construction of Flood Mitigation Structure at Brgy. Budlaan	Cebu City	06/07/2019	Final	Cebu City DEO	LF	44.100	256	06/07/2018	02/17/2019	45.31%	C	0.471	0.146	0.300	-	-	-	91.70%	91.70% Very Satisfactory	AHD
128	104	BONIFACIO M. CARLOS CONSTRUCTION CORP.	3303	L	A	MA	GE	Construction/Improvement of Access Road Leading to Ogi's Taut Bato Cultural Community	Brgy. Ransang, Rizal, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	19.375	128	10/28/2018	03/04/2019	6.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
129	105	BORGONIA CONSTRUCTION AND ENTERPRISES	38141	L	D	SB	GE	Concreting of Balakan Farm to Market Road	Balakan, Salug, Zamboanga del Norte	05/30/2019	Final	Zamboanga del Norte 2nd DEO	LF	4.974	63	09/17/2018	11/18/2018	-1.25%	C	0.497	0.134	0.262	-	-	-	89.30%	89.30% Very Satisfactory	DEL
130	106	BRE CONSTRUCTION	32605	L	A	MA	GE	Road Widening leading to Manakull Bridge	Barangay Kalanganan II, Cotabato City	06/02/2019	1st	Cotabato City DEO	LF	27.909	118	07/25/2018	11/19/2018	-2.71%	OG	0.395	0.240	0.123	0.023	0.035	0.033	84.90%	-	DEL
131	107	BTCJR CONSTRUCTION AND ENGINEERING SERVICES	38675	L	B	MA	GE	Improvement/Concreting of Aso-Solijo FMR, Sta. 0+000 - Sta. 0+435	Brig. Datakan, Kapangan, Benguet	06/01/2019	Final	Benguet 2nd DEO	LF	4.929	104	06/25/2018	10/06/2018	0.00%	C	0.435	0.171	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
132	108	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Upgrading of Road Including Drainage at Barazon St. Brgy. Saluysoy	Meycauyan City, Bulacan	06/19/2019	Final	Bulacan 2nd DEO	LF	9.405	203	07/26/2018	02/13/2019	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
133		C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Road - Secondary Road: Quezon Ave. - K0011 + (-551) - K0008 + 259	Quezon City	06/04/2019	1st	Quezon City 2nd DEO	LF	69.273	300	09/10/2018	07/06/2019	0.98	OG	0.396	0.240	0.150	0.030	0.061	0.050	92.70%	-	AHD
134	109	C N E CONSTRUCTION	22148	L	B	MB	GE	Construction/Improvement of Access Road Leading to Trades, Industries and Economic Zones, Villa Caneja-Anislagan Ceramics Producers Association (ACPA)	Naval, Biliran	05/29/2019	Final	Biliran DEO	LF	23.000	210	02/15/2018	09/12/2018	0	C	0.459	0.133	0.3	-	-	-	89.20%	89.20% Very Satisfactory	ONS
135	110	C.A. BETALAC CONSTRUCTION & GEN. MDSE.	28222	L	A	MA	GE	Construction / Improvement of Access Roads Poblacion Alabel Road leading to Ladol Beach Resort	Barangay Ladol, Alabel, Sarangani Province	06/06/2019	Final	Sarangani DEO	LF	27.967	220	06/12/2018	01/17/2019	-3.28%	C	0.457	0.200	0.300	-	-	-	85.90%	85.90% Satisfactory	DEL
136	111	C.B. GARAY PHILWIDE BUILDERS	6004	L	AAA	MB	GE	Construction of River Control along Ala River (Taga Section)	Tinumiguez, Lambayong, Sultan Kudarat	05/28/2019	1st	Sultan Kudarat 1st DEO	LF	46.535	274	04/10/2018	01/08/2019	-6.57%	OG	0.396	0.286	0.084	0.03	0.07	0.033	89.90%	-	DEL
137	112	C.B. GARAY PHILWIDE BUILDERS / JGC CONSTRUCTION & ENTERPRISES (JOINT VENTURE)	JV-17-1663	L	AAA	LB	GB	Construction of Water Supply Project	Payao, Zamboanga Sibugay	06/05/2019	Final	Zamboanga Sibugay 1st DEO	LF	67.548	285	03/11/2018	12/20/2018	-1.78%	C	0.500	0.133	0.300	-	-	-	88.00%	88.00% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
138	113	C.D.J. BUILDERS & CONSTRUCTION SUPPLIES	30347	L	B	MA	GB	Construction and Completion of School Building in the Elementary and Secondary Classroom at Quezon National High School, Four (4) Storey, Eight (8) Classroom	Quezon, Nueva Vizcaya	06/03/2019	Final	Nueva Vizcaya 1st DEO	LF	36.822	265	08/30/2018	05/21/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	90.63% Very Satisfactory	ONS
139	114	C.L. CARANDANG ENTERPRISES	29494	L	A	MA	GE	Asset Preservation Program, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads, Masbate-Cataingan-Placer Road	Masbate	05/31/2019	Final	Masbate 3rd DEO	LF	46.550	203	04/12/2018	10/31/2018	-2.97%	C	0.480	0.193	0.211	-	-	-	88.40%	88.40% Satisfactory	DEL
140	115	C.L. MORALES CONSTRUCTION AND TRADING	38367	L	B	SB	GE	Construction of Flood Control Wall Along Karuhatan Creek	Brgy. Karuhatan, Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	7.933	300	04/08/2018	02/01/2019	1.00	C	0.438	0.200	0.300	-	-	-	93.80%	93.80% Very Satisfactory	AHD
141	116	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC.	2992	L	A	MA	GE	Rehab./ Improvement of Various Flood Control Structures in Isabela - Abulan (Sta. 0+000 - Sta. 0+426)	Abulan, Jones, Isabela	06/04/2019	1st	Isabela 4th DEO	LF	45.427	280	09/11/2018	06/17/2019	0.05%	OG	0.362	0.242	0.150	0.030	0.055	0.050	88.90%	-	AHD
142	117	C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and draaiage Systems, Construction of Flood Control Structure at Barangay Gogon	Virac, Catanduanes	05/28/2019	Final	Catanduanes DEO	LF	28.409	301	04/16/2018	02/10/2019	-5.50%	C	0.498	0.200	0.135	-	-	-	83.30%	83.30% Satisfactory	DEL
143	118	C.T. LEONCIO CONSTRUCTION & TRADING / AREMAR CONSTRUCTION CORP.	JV-17-834	L	AAA	LB	GE	Off-carriageway Improvement- Tertiary Road -Ariman- Casiguran Road- K0602+(-864)-K0604+677, K0606+315- K607+500, K0611+093-K0611+678, Brgy. Ariman	Brgy. Ariman, Bulacao, Naagan and Bentuco, Gubat, Sorsogon	06/03/2019	Final	Sorsogon 2nd DEO	LF	47.044	179	05/25/2018	11/19/2018	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
144	119	C.T. LEONCIO CONSTRUCTION & TRADING / C.B. TAMPENCO CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-1979	L	AAA	MB	GE	Construction/Improvement/Sealing of Riverwall Including Upgrading of Road Dike with Drainage Improvement along Malabon-Tullahan River, (Sta. 0+029 to Sta. 0+305)	Brgy. Longos, Malabon City	06/06/2019	Final	Malabon-Navotas DEO	LF	48.990	235	04/23/2018	12/13/2018	0.43	C	0.5	0.135	0.300	-	-	-	93.50%	93.50% Very Satisfactory	AHD
145	120	C.T. LEONCIO CONSTRUCTION & TRADING / JOBEL ENTERPRISES	JV-17-1467	L	AAA	LA	GE	Widening of National Roads, Tertiary Roads, Cavinti-Calliraya Road, K0100+564 K0103+310	Cavinti, Laguna	05/29/2019	1st	Laguna 1st DEO	LF	96.500	425	06/26/2018	08/24/2019	1.04%	OG	0.380	0.300	0.150	0.030	0.047	0.033	94.00%	-	AHD
146	121	CABUGUIASAN BUILDERS	34865	L	A	MA	GE	Concreting of Madecan FMR, Sta. 0+000- Sta. 0+927	Brgy Paoay, Atok, Benguet	06/01/2019	Final	Benguet 2nd DEO	LF	4.805	100	06/25/2018	10/02/2018	0.00%	C	0.479	0.163	0.300	-	-	-	94.20%	94.20% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
147	122	CARDRIAN BUILDERS CO.	25673	L	A	MB	GB	Construction of 5 Storey Multi-Purpose Building (Living Quarters), Camp Aguinaldo	Quezon City	06/04/2019	1st	Quezon City 2nd DEO	LF	232.967	480	08/31/2018	12/23/2019	-0.75	OG	0.394	0.240	0.142	0.030	0.061	0.033	90.00%	-	DEL
148	123	CARL JOSH BUILDERS	33437	L	B	SB	GE	Construction of Lined Canal	Barangay Portero, Maliwalo, San Antonio and Duat, Bacolor, Pampanga	06/12/2019	Final	Pampanga 1st DEO	LF	23.224	150	09/17/2018	02/13/2019	0.00%	C	0.452	0.200	0.300	-	-	-	95.20%	95.20% Very Satisfactory	ONS
149	124	CARLSON CONSTRUCTION AND SUPPLY	40261	L	C	SB	GB	Construction of Two (2) Storey Four (4) Classrooms Workshop Building (7 x 18) Spottwoods National High School	Kidapawan City, North Cotabato	05/31/2019	Final	Cotabato 2nd DEO	LF	9.052	165	07/08/2018	112/19/18	0.61%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
150	125	CARRY-ON CONSTRUCTION	8014	L	C	SB	GE	Raising/Improvement of Drainage System Along Taliba St.	Brgy. San Rafael Village, Navotas City	06/06/2019	Final	Malabon-Navotas DEO	LF	10.761	216	03/08/2018	10/09/2018	0.00	C	0.483	0.134	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
151	126	CAVACON CORPORATION	2622	L	AAA	MA	GE	Bridge Program - Rehabilitation/Major Repair of Permanent Bridges, Buswangan Bridge (B00089MR) along Midoro West Coastal Road	Calintaan, Occidental Mindoro	05/29/2019	Final	Mindoro Occidental DEO	LF	50.892	346	03/01/2018	02/09/2019	-2.48%	C	0.465	0.133	0.226	-	-	-	82.40%	82.40% Satisfactory	DEL
152	127	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC.	34105	L	B	MA	GE	Construction of Flood Control Project at Tugbongon River, Sitio Lay-a	Sitio Lay-a, Brgy. Gate, Bulan, Sorsogon	06/03/2019	Final	Sorsogon 2nd DEO	LF	19.002	146	08/02/2018	12/25/2018	0.00%	C	0.425	0.133	0.300	-	-	-	85.80%	85.80% Satisfactory	ONS
153	128	CHAD LOURENCE TRADING & CONSTRUCTION SERVICES	39423	L	C	SB	GB	Construction of 2 Unique Workshop, Langogan, NHS Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	06/01/2019	Final	Palawan 3rd DEO	LF	5.526	176	09/07/2018	03/01/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
154	129	CHAMPION BUILDERS AND SUPPLY	34222	L	B	MA	GB	Construction Of 1 Unit 2 STY 6 CL School Building	Sta. Barbara, Iloilo	06/04/2019	Final	Iloilo 4th DEO	LF	13.375	163	07/12/2018	12/21/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
155		CHAMPION BUILDERS AND SUPPLY	34222	L	B	MA	GB	Rehabilitation Of Guimbal Gymnasium And Evacuation Center	Guimbal, Iloilo	06/03/2019	Final	Iloilo 1st DEO	LF	19.736	205	04/16/2018	11/06/2018	0.17%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
156	130	CHARLZ CONSTRUCTION	8709	L	AA	MB	GB	Retrofitting/Strengthening of Permanent Bridge, Amoslog Bridge (B00977MN) along Surigao - Davao Coastal Road, K1155+262 - K1155+302	Barangay Amoslog, Placer, Surigao del Norte	06/05/2019	Final	Surigao del Norte 2nd DEO	LF	8.767	121	05/16/2018	09/13/2018	0.00%	C	0.491	0.134	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
157		CHARLZ CONSTRUCTION	8709	L	AA	MA	GE	Construction of Flood Control Structure along the Riverbanks along the River Banks of Lahi, Sico-sico and Camam-onan, Lahi: Sta. 0+056.96 to Sta. 0+220.96, Sico-sico: Sta. 0+000 to Sta. 0+160, Camam-onan: Sta. 0+000 to Sta. 0+160	Gigaquit, Surigao del Norte	06/01/2019	Final	Surigao del Norte 2nd DEO	LF	46.542	234	05/08/2018	12/27/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
158	131	CHIARA CONSTRUCTION / GED CONSTRUCTION	JV-17-1989	L	AA	LA	GE	Construction of Flood Mitigation Facilities along Alaminos River	Balongbong Section, Alaminos City, Pangasinan	06/03/2019	Final	Pangasinan 1st DEO	LF	24.500	330	02/21/2018	01/16/2019	2.22%	C	0.377	0.200	0.300	-	-	-	87.70%	87.70% Satisfactory	AHD
159	132	CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC.	15001	L	A	MA	GE	Construction / Improvement of Access Roads Leading to Declared Tourism Destinations - Access Road Leading to Amgoo Weaving Center Road, Trappistine Monastery and Paragliding Site and Viewdeck for Wild Pig Watching Area	Barangay Landan, Polomolok, South Cotabato	06/07/2019	Final	South Cotabato 2nd DEO	LF	62.723	216	05/14/2018	12/15/2018	0.00%	C	0.471	0.158	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
160	133	CHOLO CONSTRUCTION AND TRADING	32138	L	B	MA	GE	Rehabilitation/Improvement of Critical Section of Sta. Catalina Dike Extension	Minalin, Pampanga	06/12/2019	Final	Pampanga 1st DEO	LF	57.900	240	08/22/2018	04/18/2019	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
161		CHOLO CONSTRUCTION AND TRADING	32138	L	B	MA	GE	Dredging/Excavation with Slope Protection at Sabanilla - San Miguel Creek (Sta. 0+000 - Sta. 0+600)	Mexico, Pampanga	06/11/2019	Final	Pampanga 1st DEO	LF	34.956	150	03/15/2018	08/11/2018	0.00%	C	0.423	0.183	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
162	134	CHRISTIAN IAN CONSTRUCTION CORPORATION/ REBOR CONSTRUCTION AND TRADING CORPORATION JOINT VENTURE	JV-17-2646	L	AAA	LA	GE	Bridge Program - Replacement of Permanent Bridge of Permanent Weak Bridges, Sicsican Bridge along Daang Maharlika (L2)	Nueva Ecija 1st Legislative District, Province of Nueva Ecija	06/15/2019	1st	Regional Office No. III	LF	119.363	450	06/14/2018	09/06/2019	-9.63%	OG	0.389	0.300	0.054	0.030	0.047	0.000	82.00%	-	DEL
163	135	CHP BUILDERS AND ENGINEERING SERVICES	39365	L	D	SB	GB	Construction of Two (2) Storey Four (4) Classroom School Building San Fernando Elementary School, Bislig City, Surigao del Sur	Bislig City, Surigao del Sur	05/30/2019	1st	Surigao del Sur 2nd DEO	LF	13.342	205	12/20/2018	07/12/2019	-2.95%	OG	0.360	0.280	0.121	0.024	0.061	0.033	87.90%	-	DEL
164	136	CLY - ABC BUILDERS	39231	L	B	SB	GB	Cy 2018 Beff (Batch 1) Construction & Completion Of School Buildings In The Elementary & Secondary Classrooms In Capiz, Tanque National High School, 1st/2nd Lab (2 Regular Workshop)	Roxas City, Capiz	05/30/2019	Final	Capiz 1st DEO	LF	8.012	105	07/19/2018	10/31/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
165	137	CMA CONSTRUCTION	41345	L	D	SB	GB	Construction of Multi-Purpose Building (Evacuation Center), Barangay Panalsalan	Plaridel, Misamis Occidental	06/02/2019	Final	Misamis Occidental 1st DEO	LF	7.757	180	06/20/2018	12/16/2018	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
166	138	CMSEL CONSTRUCTION & DEVELOPER	19610	L	B	SB	GE	Restoration of Alag River Control Approach "A" Downstream	Baco, Oriental Mindoro	06/01/2019	Final	Mindoro Oriental DEO	LF	8.747	264	03/13/2018	12/01/2018	11.05%	C	0.448	0.133	0.300	-	-	-	88.10%	88.10% Satisfactory	AHD
167	139	COASTLAND CONSTRUCTION AND DEVELOPMENT CORPORATION	11487	L	AA	LA	GE	Widening (2 into 4 Lanes) of Pres. Diosdado P. Macapagal National Highway Including ROW (Brgy. Dawan Section) K1731+360 - K1732+194, K1732+260 - K1734+106, K1734+326 - K1735+950	Davao Oriental	05/27/2019	Final	Regional Office No. XI	LF	139.617	269	05/09/2018	02/01/2019	1.20%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
168	140	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION	27493	L	A	MA	GE	Road Widening - Kidapawan - Allah Jct. Road, K1670+487 to K1671+879; K1673+465 to K1674+796	Tacurong City, Sultan Kudarat	05/28/2019	Final	Sultan Kudarat 1st DEO	LF	87.056	284	04/10/2018	01/18/2019	-4.22%	C	0.492	0.200	0.173	-	-	-	86.50%	86.50% Satisfactory	DEL
169	141	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION / JV CONSTECH (JOINT VENTURE)	JV-17-3063	L	A	MA	GB	Construction of Three (3) Storey - Fifteen (15) Classrooms with Toilet at Datu Gulabar Pilot School	Kalamansig, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	33.372	208	07/16/2018	02/05/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
170	142	CONCEPCION BASIC BUILDERS, INCORPORATED	5255	L	AAA	LB	GE	Construction of New Permanent Bridges, Puyo Bridge (Parallel Bridge) along Daang Maharlika (Surigao - Agusan Section) Including ROW	Jabonga, Agusan Del Norte	06/06/2019	2nd	Agusan del Norte DEO	LF	88.913	449	04/08/2018	06/30/2019	0.55%	OG	0.400	0.240	0.150	0.030	0.061	0.050	93.10%	-	AHD
171	143	CONNEX 2016 REALTY DEVELOPMENT, INC.	42085	L	B	SB	GB	Construction Of Tubungan Multi-Purpose Building, Tubungan National High School, Tubungan, Iloilo	Tubungan, Iloilo	06/04/2019	Final	Iloilo 1st DEO	LF	3.996	150	04/16/2018	09/12/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
172	144	CONTE BUILDERS & CONSTRUCTION SUPPLY	37935	L	B	SB	GB	Construction Of Modified Standard Dpwh - Deped Two (2) - Storey Eight (8) Classroom School Building, Nicomedes R. Tubar Sr. NHS	San Dionisio, Iloilo	06/01/2019	Final	Iloilo 3rd DEO	LF	19.848	150	01/03/2019	06/01/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
173	145	CORICS CONSTRUCTION	40320	L	B	SB	GE	Construction of Niketan Bridge	Datu Odin Sinsuat, Maguindanao	06/02/2019	1st	Cotabato City DEO	LF	28.736	168	11/12/2018	04/28/2019	-8.00%	OG	0.400	0.240	0.070	0.023	0.035	0.033	80.10%	-	DEL
174	146	CPR CONSTRUCTION AND SUPPLY / GANE TEKNO BUILDERS	JV-18-0150	L	B	MA	GE	Concreting of Pinaric - Agpay Road with Spillway, Guinobatan, Albay Phase II	Guinobatan, Albay	06/06/2019	Final	Albay 3rd DEO	LF	22.332	210	08/29/2018	03/26/2019	0.00%	C	0.495	0.132	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
175	147	CS CONSTRUCTION AND SUPPLY	24237	L	B	SB	GE	Construction of Sea Wall Protection, K0+000 to K0+890 and K0+900 to K0+990	Barangay Milbuk, Palimbang, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	46.520	202	03/28/2018	12/06/2018	0.00%	C	0.446	0.179	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
176	148	CS GONZALES CONSTRUCTION AND SUPPLY	42328	L	D	SB	GB	Construction of 1 Unique Workshop, Moncada NHS	Moncada, Tarlac	06/20/2019	Final	Tarlac 1st DEO	LF	2.727	90	07/23/2018	10/20/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
177	149	CTC BUILDER AND SUPPLIES INCORPORATED	12088	L	A	MB	GE	Rehabilitation/Major Repair of Permanent Bridge, Tubigdanao Bridge I along Poblacion - Gengarog - Tubigdanao San Lorenzo - Boglas - Mandugang Road	San Jose, Northern Samar	06/03/2019	Final	Northern Samar 1st DEO	LF	5.345	120	07/03/2018	10/30/2018	-0.0446	C	0.384	0.133	0.166	-	-	-	68.30%	78.98% Unsatisfactory	DEL
178	150	CTC BUILDER AND SUPPLIES INCORPORATED (FOR. CTC BU	12088	L	A	MB	GE	Replacement of Permanent Weak Bridges- Sabang Br. (B00183LZ) along Ariman - Bulusan Lake Road	Bulusan, Sorsogon	06/03/2019	Final	Sorsogon 2nd DEO	LF	35.634	402	02/15/2018	03/23/2019	0.00%	C	0.498	0.134	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
179	151	CTC BUILDER AND SUPPLIES INCORPORATED / R R C CONSTRUCTION	JV-17-612	L	A	MB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods : Flood Management Program: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Flood Control/Urgent River Bank Protection Works, Phase I	San Placido, Roxas, Isabela	05/30/2019	Final	Regional Office No. II	LF	93.233	358	02/15/2018	02/07/2019	10.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
180	152	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Reconstruction from Paved to Concrete of Bacolod North Rd - K0039+207 - K0039+665, K0039+755 - K0039+771, K0040+139 - K0040+288, K0042+500 - K0043+000, K0070+226 - K0070+338	Manapla-Cadiz City, Negros Occidental	06/04/2019	Final	Negros Occidental 1st DEO	LF	34.884	198	05/24/2018	12/07/2018	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS
181	153	CZERU CONSTRUCTION & TRADING	38803	L	D	SB	GB	Construction of 4 Storey - 8 Classroom Building, Teodora Alonzo Elementary School, Quezon City 3rd LD	Quezon City	06/04/2019	1st	Quezon City 2nd DEO	LF	17.964	285	09/10/2018	06/21/2019	0.70	OG	0.382	0.240	0.150	0.030	0.061	0.050	91.30%	-	AHD
182	154	D' DREAMER DEVELOPMENT CORPORATION	38489	L	A	SB	GE	Concreting of San Alfonso, Brgy. San Jose FMR	Brgy. San Jose, Dipolog City	05/31/2019	Final	Zamboanga del Norte 1st DEO	LF	4.962	64	07/08/2018	09/09/2018	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
183	155	D.C.E. CONSTRUCTION	29347	L	A	MB	GE	Paving of Unpaved Roads - Lubuagan - Batong Buhay - Abra Brgy. Road, Chainage 000 - Chainage 1510	Lubuagan, Kalinga	06/02/2019	1st	Upper Kalinga DEO	LF	52.220	306	02/22/2018	12/24/2018	-17.06%	OG	0.353	0.300	0.000	0.030	0.056	0.033	77.20%	-	DEL
184	156	D.C.E. CONSTRUCTION / BLESSING BUILDERS AND CONSTRUCTION SUPPLY JOINT VENTURE	JV-17-1860	L	A	MB	GE	Network Development-Off Carriageway Improvement - Secondary Roads Abbut - Conner Road - KO 541+534 - KO545+370, KO554+373-KO554+700	Conner, Apayao	06/03/2019	Final	Apayao 1st DEO	LF	22.523	240	02/14/2018	10/11/2018	-9.28%	C	0.455	0.200	0.022	-	-	-	67.70%	67.70% Poor	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
185	157	D.C.E. CONSTRUCTION / ISNAG BUILDERS & DEVT. CORPORATION JOINT VENTURE	JV-17-1011	L	A	MB	GE	Construction/Improvement of Access Road Leading to Declared Tourism Destination San Isidro Sur-Poblacion-Lappa-Marag-Cadacian-Slagunting Luna, Apayao 0+000 - 2+784 San Isidro Sur-Poblacion-Lappa Section 0+000 - 1+860, Marag Section	Luna, Apayao	06/05/2019	Final	Apayao 2nd DEO	LF	93.076	387	02/19/2018	03/12/2019	0.00%	C	0.434	0.200	0.300	-	-	-	93.40%	92.62% Very Satisfactory	ONS
186	158	D.C.R. CONSTRUCTION	5040	L	A	MA	GE	Rehabilitation/ Upgrading and Drainage Improvement of Kamagong Street and Its Vicinity (Phase II), Barangay San Antonio, District I	Makati City, Metro Manila	06/11/2019	Final	Metro Manila 2nd DEO	LF	18.426	310	02/15/2018	12/21/2018	0.00	C	0.488	0.133	0.300	-	-	-	92.10%	85.44% Satisfactory	ONS
187	159	D.G. SARMENTA CONSTRUCTION	13024	L	B	MA	GB	Construction of 25TY6CL, Cabanatuan East, CES	Cabanatuan City, Nueva Ecija	06/12/2019	Final	Nueva Ecija 2nd DEO	LF	11.840	140	06/19/2018	11/05/2018	0.00%	C	0.438	0.132	0.300	-	-	-	87.00%	87.00% Satisfactory	ONS
188	160	D.L CERVANTES CONSTRUCTION CORPORATION / PROTECH CONSTRUCTION & DEVELOPMENT CORP. (JOINT VENTURE)	JV-17-750	L	AAA	LA	GE	FY 2018 DPWH Infrastructure Program Organizational Outcome 2: Protect Lives and Properties against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection Works along Carmona River, Biñan Side	Biñan City, Laguna	06/06/2019	Final	Regional Office No. IV-A	LF	139.849	330	02/19/2018	01/14/2019	0.00%	C	0.489	0.187	0.300	-	-	-	97.60%	95.86% Very Satisfactory	ONS
189	161	D.L CERVANTES CONSTRUCTION CORPORATION / 3K ROCK ENGINEERING JOINT VENTURE	JV-17-1170	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide (Primary Roads), Kennon Road, KO218+120-KO218+740	Tuba, Benguet	06/05/2019	1st	CAR Regional Office	LF	277.033	500	03/25/2018	08/06/2019	-2.41%	OG	0.400	0.240	0.126	0.030	0.056	0.033	88.50%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
190	162	D.L CERVANTES CONSTRUCTION CORPORATION / JOMARCANN GENERAL CONSTRUCTION JOINT VENTURE	JV-17-1678	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Asset Preservation Program-Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads (Secondary Roads) Baguio-Bontoc Road 0267+810-KO268+000, KO270+000-KO270+178, KO279+000-KO279+585, KO280+155-KO280+630, KO295+609-KO296+050, KO303+420-KO304+330, KO311+000-KO312+000, KO12+000-KO313+000, KO313+000-KO313+200, KO313+300-KO313+667, KO313+840-KO313+936, KO314+232-KO315+000, KO315+100-KO315+472, KO315+672-KO315+900, KO316+127-KO317+000	Tublay, Atok and Bugulas, Benguet	06/01/2019	1st	CAR Regional Office	LF	210.365	457	03/15/2018	06/14/2019	-4.78%	OG	0.343	0.244	0.102	0.030	0.061	0.033	81.30%	-	DEL
191	163	D.S. PAMINTUAN CONSTRUCTION	31868	L	A	MB	GE	Construction of Slope Protection along Pampanga River, Flood Control	Sta. Rosa, Nueva Ecija	06/12/2019	Final	Nueva Ecija 2nd DEO	LF	48.666	240	04/18/2018	12/13/2018	0.10%	C	0.397	0.133	0.300	-	-	-	83.00%	83.00% Satisfactory	AHD
192	164	DALANON CONSTRUCTION REFRIGERATION SUPPLY & SERVICE	11205	L	B	SB	GB	Construction of Two (2) Storey - Two (2) Laboratory (ICT Lab.) at Baluan Senior High School	Palimbang, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	10.218	121	07/16/2018	11/13/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
193	165	DANDEX CONSTRUCTION	36946	L	A	MA	GE	Constuction / Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Pacac - Dalayap - San Juan - Tubel Connecting to Coconut Food Processing Area	Pacac, Allacadan, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	27.908	257	04/17/2018	12/29/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
194	166	DANDEX CONSTRUCTION / EGB CONSTRUCTION	JV-17-864	L	AA	MB	GE	Construction / Improvement of Access Roads Leading to Trades, Industries and Economic Zons - Acces Road Leading to Squash Noodles Processing Area in Support of Squash Noodles	Canayum, Abulug, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	37.251	282	02/12/2018	11/20/2018	0.00%	C	0.484	0.147	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
195	167	DANYSONS CONSTRUCTION	25452	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System-Network Development Program: Construction of By-Pass and Diversion Roads, Guibang-Gamu By Pass Road including ROW	Gamu, Isabela	05/29/2019	Final	Regional Office No. II	LF	72.246	399	01/29/2018	03/03/2019	0.08%	C	0.465	0.157	0.300	-	-	-	92.20%	92.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
196	168	DATREBIL CONSTRUCTION & SUPPLY	36908	L	A	MA	GB	Construction of Classrooms (2-STY 8CL), Bayugan CES	Bayugan, Agusan del Sur	05/27/2019	1st	Agusan del Sur 1st DEO	LF	23.116	180	01/03/2019	07/01/2019	-0.11%	OG	0.400	0.240	0.149	0.030	0.042	0.033	89.40%	-	DEL
197	169	DAVHEZ TRADING AND CONSTRUCTION	9833	L	A	MA	GB	Construction of Four (4) Storey Eight (8) Classroom School Building, at Doña Manuela Elementary School	Las Piñas City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	17.986	270	12/28/2018	09/23/2019	1.01	OG	0.395	0.240	0.150	0.030	0.042	0.050	90.70%	-	AHD
198	170	DAWING CONSTRUCTION / ASAP GENERAL TRADING CONSTRUCTION & MAINTENANCE (JOINT VENTURE)	21694	L	B	MA	GB	Construction of Four (4) Storey, Twenty (20) Classroom School Building at Zamboanga Central School	Zamboanga City,	06/07/2019	1st	Zamboanga City DEO	LF	45.344	284	01/22/2019	11/01/2019	9.42%	OG	0.394	0.240	0.150	0.022	0.050	0.050	90.60%	-	AHD
199	171	DDS BUILDERS	37010	L	B	SB	GB	Construction of One-Storey Two Classroom School Building @ Don Ruben Elementary School, School ID: 132516	Barangay Don Ruben, San Jose, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	3.902	180	01/14/2019	07/12/2019	-10.68%	OG	0.374	0.276	0.043	0.030	0.056	0.033	81.20%	-	DEL
200	172	DELA ROSA CONSTRUCTION & DEVT. CORP.	33702	L	B	MB	GB	Construction of 4 Storey - 8 Classroom Building, General Roxas Elementary School	Quezon City 4th LD	06/04/2019	1st	Quezon City 2nd DEO	LF	26.629	210	01/09/2019	08/06/2019	-7.61	OG	0.395	0.240	0.074	0.030	0.061	0.033	83.30%	-	DEL
201	173	DELPAR CONSTRUCTION & SUPPLIES	32677	L	B	SB	GB	Construction of Two (2) Units Three (30) Storey Regular Workshop, Ict, and Science Laboratory Building	Bato, Camarines Sur	06/03/2019	Final	Camarines Sur 5th DEO	LF	28.771	210	08/14/2018	03/11/2019	0.00%	C	0.493	0.132	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
202	174	DEVEX INCORPORATED	38684	L	A	MB	GB	Construction of UP Student Union Building	Quezon City	06/04/2019	1st	Quezon City 2nd DEO	LF	188.162	420	10/18/2018	12/11/2019	0.48	OG	0.391	0.289	0.150	0.030	0.061	0.050	97.10%	-	AHD
203	175	DICAY CONSTRUCTION SUPPLY AND SERVICES	41564	L	C	SB	GB	Construction of Two-Storey, Four-Classroom School Building at Camp 30 National High School	Atok, Benguet	06/01/2019	Final	Benguet 2nd DEO	LF	8.988	203	06/25/2018	01/13/2019	-5.00%	C	0.450	0.200	0.150	-	-	-	80.00%	80.00% Unsatisfactory	DEL
204	176	DICON BUILDERS CORP.	33181	L	B	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide BCIR-K1280+(-462)-K1280+(-147), K1281+962-K1282+140, K1367+000-K1367+050, K1367+600-K1367+667	Misamis Oriental	05/31/2019	Final	Misamis Oriental 1st DEO	LF	41.871	342	03/25/2018	03/01/2019	0.00%	C	0.460	0.139	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
205	177	DICON BUILDERS CORP. / RED CONSTRUCTION TECHNIK (JOINT VENTURE)	JV-17-1580	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Control Structure (Downstream of Pagatpat Bridge) along Iponan River Including ROW	Cagayan de Oro City	06/05/2019	Final	Cagayan de Oro City 1st DEO	LF	42.600	221	02/21/2018	09/29/2018	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	89.32% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
206	178	DIGOS TESSTON CONSTRUCTION & SUPPLIES	8921	L	A	MA	GE	Widening of Permanent Bridges Taganga Bridge (B0114MN) along Butuan City - Cagayan de Oro City - Iligan City Road	Villanueva, Misamis Oriental	06/05/2019	Final	Misamis Oriental 2nd DEO	LF	46.021	241	04/09/2018	12/05/2018	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
207	179	DIGOS TESSTON CONSTRUCTION & SUPPLIES / A.Y.U. ENGINEERING AND CONSTRUCTION (JOINT VENTURE)	JV-17-1395	L	A	MA	GE	Installation of Gabions and Mattresses along Davao River Basin, Waan Flood Control, Sta. 17+789 - Sta. 18+387, Right Bank	Davao City	06/03/2019	Final	Davao City 1st DEO	LF	60.795	214	06/10/2018	01/09/2019	0.00%	C	0.442	0.200	0.300	-	-	-	94.20%	94.20% Very Satisfactory	ONS
208	180	DJCM CONSTRUCTION CORPORATION	27678	L	AA		GE	Repair/Maintenance of Eroded Protection Along Bongo River	Barangay Poblacion, Dingras, Ilocos Norte	05/28/2019	Final	Ilocos Norte 2nd DEO	LF	38.600	266	07/16/2018	04/07/2019	12.08%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
209	181	DIY CONSTRUCTION	35651	L	B	SB	GB	Construction of Two-Storey, Six-Classroom School Building at Kibungan National High School	Kibungan, Benguet	06/01/2019	Final	Benguet 2nd DEO	LF	13.022	200	07/12/2018	01/27/2019	-2.00%	C	0.415	0.187	0.240	-	-	-	84.20%	84.2% Satisfactory	DEL
210	182	DQT BUILDERS CORPORATION	7950	L	A	MB	GE	Network Development - Road Widening (Secondary Roads), Lucena - Tayabas - Lucban - Sampaloc - Mauban Port Road, K0131+190 to K0133+000	Lucban, Quezon	06/05/2019	Final	Quezon 1st DEO	LF	51.020	333	02/15/2018	01/13/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
211		DQT BUILDERS CORPORATION	7950	L	A	MA	GB	Construction of Three (3) Storey Nine (9) Classroom Academic School Building at Sariaya East Central Main Elementary School	Sariaya, Quezon	06/01/2019	1st	Quezon 2nd DEO	LF	27.906	240	12/13/2018	08/09/2019	0.36%	OG	0.396	0.250	0.150	0.030	0.035	0.050	91.10%	-	AHD
212	183	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY	39808	L	A	SB	GB	Construction of Two-Storey (8 Classrooms) School Building, San Antonio National Agro-Ind'l & Vocational High School	Iligan City, Isabela	05/28/2019	Final	Isabela 1st DEO	LF	22.205	150	12/13/2018	05/11/2019	7.36%	C	0.496	0.131	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
213	184	DSB CONSTRUCTION & SUPPLY, INC.	16126	L	AA	MB	GE	Rehabilitation/Improvement of Malolos River Control Protecting Imperial Bridge (B0024SLZ) along DM-Jct-Legaspi-Sto. Domingo-Tabaco- Cam. Sur Road	Malolos, Malinao, Albay	06/06/2019	Final	Albay 1st DEO	LF	39.315	177	06/07/2018	11/30/2018	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
214	185	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	Concreting/Improvement of Barangay San Vicente - Barangay San Roque	Liloan, Cebu	06/05/2019	1st	Cebu 5th DEO	LF	47.525	361	11/20/2018	11/15/2019	1.92%	OG	0.361	0.282	0.150	0.020	0.061	0.033	90.70%	-	AHD
215		DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GB	Construction of Multi-Purpose Building (Siargao Sports Complex Basketball Gym)	Siargao, Surigao del Norte	06/01/2019	Final	Surigao del Norte 2nd DEO	LF	99.000	345	06/28/2018	06/07/2019	6.86%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
216	185	DWD CONSTRUCTION AND SERVICES	13154	L	B	MA	GB	CY-2018 Basic Educational Facilities Fund (BEFF) Batch 1-Construction of 4 Storey, 2 Science Laboratory and 2 ICT Laboratory, Irian National High School	Irian, Baguio City	06/06/2019	Final	Baguio City DEO	LF	18.093	285	06/28/2018	04/08/2019	0.00%	C	0.421	0.195	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
217	186	DWD CONSTRUCTION AND SERVICES / LINSO CONSTRUCTION JOINT VENTURE	JV-18-1142	L	B	MA	GB	2 Units - 2 Storey, 6-Classroom School Building, Lagawe National High School - Annex	Lagawe, Ifugao	05/29/2019	1st	Ifugao 1st DEO	LF	34.130	276	01/22/2019	10/24/2019	0.01%	OG	0.369	0.240	0.150	0.030	0.038	0.050	87.70%	-	AHD
218	187	DZEE BUILDERS AND CONSTRUCTION SUPPLY	36200	L	B	MA	GB	Construction of 2 Units 2 Storey ICT Lab, 2 Storey Sci Lab at Leandro Panganiban Sr. Tagumpay High School, Pola, Oriental Mindoro	Pola, Oriental Mindoro	06/01/2019	Final	Mindoro Oriental DEO	LF	18.645	255	07/26/2018	04/06/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	89.66% Very Satisfactory	ONS
219	188	E M L CONSTRUCTION & TRADING	10151	L	B	MA	GE	Rehabilitation of Paved Road-Epifacio Delos Santos Ave. (EDSA)-K0016+059-K0016+654, K0017+314-K0018+409	EDSA, Quezon City	06/14/2019	1st	NCR Regional Office	LF	96.445	511	03/27/2018	08/19/2019	16.31	OG	0.358	0.242	0.150	0.030	0.061	0.050	89.10%	-	AHD
220	189	E. F. CHUA CONSTRUCTION, INC.	37826	L	AA	MB	GE	Construction of Slope Protection and Improvement of Zapote River	Las Piñas City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	91.479	617	03/19/2018	11/25/2019	3.25	OG	0.375	0.240	0.150	0.030	0.042	0.050	88.70%	-	AHD
221	190	E. GARCIA CONSTRUCTION CORP	7243	L	AAA	LA	GE	Ensure and Reliable National Road System - Network Development - Road Widening Primary Roads	Rolando A. Andaya Highway, Camarines Sur	05/29/2019	Final	Regional Office No. V	LF	70.279	284	05/17/2018	02/24/2019	0.00%	C	0.487	0.134	0.300	-	-	-	92.10%	88.86% Satisfactory	ONS
222	191	E.A. SANCHO CONST. INC.	5648	L	AA	LA	GE	Widening of Permanent Bridges - Imban Bridge (B004551Z) along Daang Maharlika Road	Nagbua, Camarines Sur	06/03/2019	Final	Camarines Sur 5th DEO	LF	37.056	220	03/14/2018	10/19/2018	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
223	192	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Rehabilitation/Improvement of San Juan River Control	Barangay Taboc, San Juan, La Union	06/01/2019	Final	La Union 1st DEO	LF	18.636	300	05/04/2018	02/27/2019	-3.46%	C	0.482	0.171	0.196	-	-	-	84.90%	84.90% Satisfactory	DEL
224		E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Concreting of Barangay Bimotobot Farm to Market Road	Barangay Bimotobot, Naguilian, La Union	06/03/2019	Final	La Union 2nd DEO	LF	18.905	178	06/04/2018	11/28/2018	0.00%	C	0.446	0.133	0.300	-	-	-	87.90%	87.90% Satisfactory	ONS
225	193	E.M. BAYATAN CONSTRUCTION	21332	L	B	MA	GB	Construction of New Classroom Under Department of Education's CY 2018 Basic Educational Facilities Fund (BEFF) San Fabian ES	Kayapa, Nueva Vizcaya	06/03/2019	Final	Nueva Vizcaya 2nd DEO	LF	8.156	150	06/11/2018	11/07/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
226	194	E.M. CUERPO, INC. / E.V. INTERIOR CONSTRUCTION	JV-17-1036	L	AAA	LB	GE	Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Rehabilitation/Improvements of Flood Mitigation Structures and Drainage Systems, Improvement of Flood Control System, Cagayan River Basin, K0546+	Cagayan	05/28/2019	1st	Cagayan 1st DEO	LF	74.623	399	05/21/2018	06/23/2019	-9.20%	OG	0.386	0.300	0.058	0.030	0.042	0.017	83.30%	-	DEL
227	195	E.M. CUERPO, INC. / JASA BUILDER'S JOINT VENTURE	30963	L	AAA	LB	GE	Construction of Revetment Wall Along Polo River	Valenzuela City	06/14/2019	Final	Metro Manila 3rd DEO	LF	210.587	330	04/20/2018	03/15/2019	1.00	C	0.489	0.136	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
228	196	E.P. MANANTAN CONSTRUCTION & DEVELOPMENT CORPORATION	6457	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading Paved National Road Including Drainage along Surigao del Sur Bdry.- Davao Oriental Coastal Road, K1519+066 to K1520+000, K1527+445 to K1527+725	Boston, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	32.205	314	03/05/2018	01/12/2019	10.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.30% Very Satisfactory	AHD
229		E.P. MANANTAN CONSTRUCTION AND DEVELOPMENT CORPORATION	6457	L	A	MA	GB	Construction of Multi-Purpose Building (Barangay Hall)	Andili, Mawab, Compostela Valley Province	05/30/2019	Final	Compostela Valley DEO	LF	4.950	120	04/12/2018	08/11/2018	-5.00%	C	0.500	0.178	0.150	-	-	-	82.80%	82.80% Satisfactory	DEL
230	197	E.R. DELA CRUZ CONSTRUCTION & SUPPLY	32158	L	B	SB	GE	Rehabilitation/Improvement of Linawan Road going to Mablaran Falls, San Andres, Romblon	San Andres, Romblon	06/03/2019	Final	Romblon DEO	LF	37.502	175	07/10/2018	12/31/2018	9.60%	C	0.490	0.134	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
231	198	E.S. BIHAG CONSTRUCTION & SUPPLY	35698	L	B	MA	GE	Cluster: Concreting of Farm to Market Roads	Sipocot and Cupi, Camarines Sur	05/31/2019	Final	Camarines Sur 1st DEO	LF	30.239	150	05/18/2018	10/14/2018	1.33%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
232	199	E.S. PUA CONSTRUCTION	32631	L	D	SB	GB	Construction of Standard Two-Storey Four Classroom School Building	Quirino National High School, Isabela - Building 2	05/30/2019	Final	Isabela 2nd DEO	LF	9.569	120	08/17/2018	12/14/2018	-2.64%	C	0.496	0.152	0.221	-	-	-	86.90%	86.90% Satisfactory	DEL
233	200	EAST ASIA CONSTRUCTION, INC.	1904	L	A	MA	GE	Road Widening Iloilo East Coast - Capiz Road K0284+744.2-K0287+950	Zarraga, Iloilo	06/05/2019	Final	Iloilo 4th DEO	LF	84.377	297	05/28/2018	03/20/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
234	201	EDDIE G. GUILLEN BUILDERS	14174	L	A	MA	GE	Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Cabicungan River Flood Control, San Antonio - Capanickian - Tabbugan	Claveria, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	53.075	331	02/15/2018	01/11/2019	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
235		EDDIE G. GUILLEN BUILDERS	14174	L	A	MA	GE	Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Manila North, K0607+000 to K068+408	Claveria, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	42.558	313	02/12/2018	12/21/2018	0.00%	C	0.482	0.132	0.300	-	-	-	91.40%	87.26% Satisfactory	ONS
236	202	EDISON DEVELOPMENT & CONSTRUCTION / M.M. RODRIGUEZ TRADING AND CONSTRUCTION JOINT VENTURE	JV-17-1575	L	-	LB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Tigapalan River Flood Control Structure	Brooke's Point, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	71.534	381	03/18/2018	04/02/2019	0.00%	C	0.445	0.133	0.300	-	-	-	87.80%	87.80% Satisfactory	ONS
237	203	EDISON DEVELOPMENT & CONSTRUCTION / PTK GROUP INC.	JV-17-1228	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage Systems, Construction of Malatgao Flood Mitigation Structure	Narra, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	94.435	411	02/18/2018	04/04/2019	0.00%	C	0.416	0.133	0.300	-	-	-	84.90%	84.90% Satisfactory	ONS
238	204	EDISON DEVELOPMENT CONSTRUCTION	2400	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Mamburao River	Mamburao, Occidental Mindoro	05/28/2019	Final	Mindoro Occidental DEO	LF	91.679	351	02/12/2018	01/28/2019	-0.83%	C	0.469	0.133	0.275	-	-	-	87.70%	89.98% Very Satisfactory	DEL
239		EDISON DEVELOPMENT CONSTRUCTION	2400	L	AAA	MB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads- Primary Roads Pagadian City- Zamboanga City Road, K1675+(-696)- K1723+276	Tigbao- Lakewood- Kamalarang, Zamboanga del Sur	06/04/2019	Final	Zamboanga del Sur 2nd DEO	LF	37.086	180	10/22/2018	04/19/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	92.80% Very Satisfactory	ONS
240		EDISON DEVELOPMENT CONSTRUCTION	2400	L	AAA	MB	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Paddaon Flood Control	Conner, Apayao	06/04/2019	2nd	Apayao 1st DEO	LF	30.102	266	02/11/2018	11/03/2018	-7.30%	OG	0.376	0.274	0.077	0.030	0.027	0.017	80.10%	-	DEL
241		EDISON DEVELOPMENT CONSTRUCTION	2400	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Cupis Flood Control	Brgy. Cupis, Conner, Apayao	06/03/2019	1st	Apayao 1st DEO	LF	35.563	387	02/11/2018	03/04/2019	-9.61%	OG	0.369	0.240	0.054	0.030	0.027	0.017	73.70%	-	DEL
242	205	EDISON DEVELOPMENT CONSTRUCTION/PATRILA BUILDERS, INC. (JOINT VENTURE)	JV-17-1452	L	AAA	MB	GE	Construction of Agana Flood Control Project (Jaro- Agana River), Brgy. 14	San Miguel, Iloilo	06/05/2019	Final	Iloilo 4th DEO	LF	41.894	250	04/02/2018	12/07/2018	0.00%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
243	206	EGB CONSTRUCTION	13722	L	AA	MB	GE	Rehabilitaion of Dike with Protection Works Along Agno River Basin and Allied Rivers Flood Control Project	Barangay III, Alcala, Pangasinan	06/05/2019	Final	Pangasinan 3rd DEO	LF	18.820	252	03/26/2018	12/02/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
244		EGB CONSTRUCTION	13722	L	AA	MA	GE	Construction / Improvement of Flood Mitigation Structures and Drainage Systems - Construction of Masi-Abbangkeruan Flood Control Project	Pamplona, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	43.608	303	02/12/2018	12/11/2018	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
245		EGB CONSTRUCTION	13722	L	AA	MB	GE	Bridge Program - Widening of Permanent Bridges, Dapang Bridge along Santiago - Tuguegarao Road, Junction Kalinga - Tuguegarao Section	Enrile, Cagayan	05/31/2019	Final	Cagayan 3rd DEO	LF	33.399	300	04/09/2018	02/02/2019	0.00%	C	0.494	0.134	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
246		EGB CONSTRUCTION	13722	L	AA	MB	GE	Bridge Widening, Widening of Permanent Bridges, Gammad Bridge along Cagayan Valley Road	Iguig, Cagayan	05/31/2019	Final	Cagayan 3rd DEO	LF	29.223	330	04/09/2018	03/04/2019	0.30%	C	0.494	0.132	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
247		EGB CONSTRUCTION	13722	L	AA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Construction of By-Pass and Diversion Roads, Cabagan By-pass Road including ROW, Isabela	Cabagan, Isabela	05/28/2019	Final	Regional Office No. II	LF	82.023	293	02/15/2018	12/04/2018	0.00%	C	0.444	0.172	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
248	207	EGB CONSTRUCTION / RCPS CONSTRUCTION & GENERAL TRADING	JV-17-2710	L	AA	MB	GE	Local Roads and Bridges - Local Roads - Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Project - Construction of Concrete Road	Alicia-Angadanan-San Guillermo-Cauayan City-Naguilian, Isabela	05/31/2019	Final	Isabela 3rd DEO	LF	28.214	186	06/24/2018	12/26/2018	0.00%	C	0.458	0.133	0.300	-	-	-	89.10%	89.10% Very Satisfactory	ONS
249	208	EGB CONSTRUCTION / SPIDERONE CONSTRUCTION COMPANY LTD	JV-18-0299	L	AA	MA	GE	Construction of San Fernando City Baywalk	San Fernando City, La Union	05/27/2019	1st	La Union 1st DEO	LF	49.000	330	10/09/2018	09/03/2019	-2.95%	OG	0.327	0.300	0.121	0.030	0.070	0.033	88.10%	-	DEL
250	209	EGB CONSTRUCTION/RPF CONSTRUCTION	JV-17-2296	L	AA	MB	GE	Protect Lives and Properties Against Major Floods Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control System, Sta. 0+000 to Sta. 0+348 (Downstream), L. Adviento - Casicallan Sur Section	Gattaran, Cagayan	05/28/2019	Final	Cagayan 1st DEO	LF	66.875	345	05/03/2018	04/12/2019	0.00%	C	0.495	0.156	0.300	-	-	-	95.10%	95.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
251	210	EJR BUILDERS & CONSTRUCTION SUPPLY	24255	L	B	MA	GE	Construction of Alaminos Bypass Road at Alaminos City, Pangasinan (K0320+731 to K0321+150)	Alaminos, Pangasinan	06/03/2019	Final	Pangasinan 1st DEO	LF	12.377	210	02/19/2018	09/16/2018	2.86%	C	0.442	0.200	0.300	-	-	-	94.20%	94.20% Very Satisfactory	AHD
252	211	ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	AA	MA	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones; Brgy. 3-Brgy. 4- Brgy. 5 Road Connecting Ligao-Pioduran Road and Albay West Coast Road in support to Agribusiness (Food R	Pio Duran, Albay	06/05/2019	Final	Regional Office No. V	LF	64.848	261	07/09/2018	03/26/2019	0.00%	C	0.496	0.135	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
253	212	ENLIVEN CONSTRUCTION AND ENTERPRISES	34230	L	D	SB	GB	Construction of One Storey, Two Classroom School Building (9.5 m x 18.0m) with Parapet, Gacao Elementary School	Palo, Leyte	05/27/2019	Final	Leyte 1st DEO	LF	3.947	185	12/04/2018	03/28/2019	0.0348	C	0.495	0.103	0.3	-	-	-	89.80%	89.80% Very Satisfactory	AHD
254	213	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Network Development Program Construction of Bypass/Diversion Roads: Cagayan de Oro (PCE) Bypass/Alternate Route (Jct Lumbia/CDO-Camp Kibaritan Road-Pagatpat-Jct (BCIR)	Cagayan de Oro City	05/27/2019	Final	Cagayan de Oro City 1st DEO	LF	34.376	239	08/14/2018	04/09/2019	0.00%	C	0.440	0.133	0.300	-	-	-	87.30%	87.30% Satisfactory	ONS
255		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Cagayan de Oro Coastal Road (Punta-Macabalan Section), including Slope Protection, Cagayan De Oro City	Barangay Macabalan, Cagayan de Oro City	06/05/2019	Final	Cagayan de Oro City 2nd DEO	LF	46.047	310	04/20/2018	02/23/2019	18.68%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
256		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of New Permanent Bridges at Tawagon Bridge Along Sta Felomina-Bonbonon-Digkilaan-Rogongon Road	Iligan City	06/03/2019	Final	Lanao del Norte 2nd DEO	LF	92.561	207	04/03/2018	10/26/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
257		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of New Permanent Bridges at Tablon Bridge Along Sta Felomina-Bonbonon-Digkilaan-Rogongon Road	Iligan City	06/03/2019	Final	Lanao del Norte 2nd DEO	LF	91.999	207	02/20/2018	09/14/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
258		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Desilting/Channel Excavation of CARBDP Eastbank Cutoff Channel Mahay Lemon Creek LADP Cutoff Channel to Protect Mayor Democrito Plaza II Avenue Along Mahay & Lemon Sections with Sand Pocket	Butuan City, Agusan Del Norte	06/07/2019	Final	Butuan City DEO	LF	39.200	285	06/20/2018	03/01/2019	58.34%	C	0.487	0.133	0.300	-	-	-	92.00%	93.02% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
259	214	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17612	L	AAA	LA	GE	Road Widening - Bacolod North Rd incl. ROW K0051+626 - K0052+121, K0052+130 - K0057+878, K0057+896 - K0058+1167	Bacolod City	06/04/2019	1st	Regional Office No. VI	LF	153.619	442	04/26/2018	07/11/2019	0.49%	OG	0.386	0.238	0.150	0.030	0.051	0.050	90.50%		AHD
260		ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	Road Widening - Bacolod North Rd incl. ROW K0058+1167 - K0059+018, K0059+59 - K0059+316, K0063+000 - K0066+114	Negros Occidental	06/04/2019	1st	Negros Occidental 1st DEO	LF	108.000	417	04/26/2018	06/16/2019	0.34%	OG	0.384	0.240	0.150	0.030	0.055	0.050	90.90%	90.90% Very Satisfactory	AHD
261	215	ESL BUILDERS & PARTS SUPPLY	9014	L	B	MA	GE	Road Widening of Secondary Roads, CSR (K0078+466 to K0079+595, K0091+440 to K0091+578, K0091+920 to K0092+540 and K0092+720 to K0092+990)	Gloria - Bansud, Oriental Mindoro	05/31/2019	Final	Southern Mindoro DEO	LF	62.357	600	04/16/2018	12/06/2019	52.79%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	AHD
262	216	EXCELSIUS ENGINEERING SERVICES / DRAGON HATCHED CONSTRUCTION	JV-17-3031	L	B	MA	GB	Construction of Four-Storey (16-Classroom) School Building, Ilagan East C/S	City of Ilagan, Isabela	05/28/2019	Final	Isabela 1st DEO	LF	35.354	210	07/09/2018	02/03/2019	-2.04%	C	0.490	0.175	0.239	-	-	-	90.40%	90.40% Very Satisfactory	DEL
263	217	EZJONES CONSTRUCTION INC	34462	L	AAA	LA	GE	Asset Preservation Program, Preventive Maintenance, Secondary Roads, Catarman - Laoang Road, K0775+000 - K0776+329, K0776+334 - K0778+426	Northern Samar	06/04/2019	Final	Northern Samar 2nd DEO	LF	36.735	120	07/16/2018	11/12/2018	0.1791	C	0.41	0.199	0.3	-	-	-	90.90%	89.16% Very Satisfactory	AHD
264	218	EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	Construction of Daguitan - Marabong Flood Control Structures and Channelization	Fatima, Dulag, Leyte	05/28/2019	Final	Regional Office No. VIII	LF	241.248	450	02/27/2018	05/22/2019	0.2107	C	0.483	0.134	0.3	-	-	-	91.70%	91.70% Very Satisfactory	AHD
265		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Labason River Control, Antonio-Imelda, Beg of Project : 0+000.00, End of Project 0+718.00, Net Length :718 Ln.m.	Labason, Zamboanga del Norte	05/29/2019	1st	Regional Office No. IX	LF	140.035	514	06/26/2018	11/21/2019	6.79%	OG	0.398	0.240	0.150	0.022	0.050	0.050	91.00%	-	AHD
266	219	EZJONES CONSTRUCTION INC. / E.G. CANABE CONSTRUCTION (JOINT VENTURE)		L	AAA	LA	GE	Construction of Missing Links/New Roads, Jaro - Rubas - Ormoc Road (Jaro Side) Including RRROW	Leyte, Leyte	05/27/2019	Final	Regional Office No. VIII	LF	133.552	390	03/01/2018	03/25/2019	0	C	0.444	0.133	0.3	-	-	-	91.18%	87.70% 0.9118	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
267	220	F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	AAA	GE	Rehabilitation Of Paved Road - Pototan - Mina - Janluy Road, K0030+562- K0039+579, K0031+178- K0031+327, K0031+402- K0031+496, K0032+053- K0033+298, K0034+000- K0035+000, K0035+656- K0037+571, K0039+020- K0039+179, K0040+000- K0041+052, K0042+829- K0043+644, K0043+818- K0045+351	Iloilo	05/31/2019	1st	Aklan DEO	LF	147.676	429	04/17/2018	06/19/2019	-8.04%	OG	0.383	0.300	0.070	0.030	0.065	0.033	87.70%	-	DEL
268	221	F.B. BANTALES ENGINEERING CONSTRUCTION / BALINTUGAN CONSTRUCTION JOINT VENTURE	JV-17-2819	L	A	MA	GE	Concreting of Mudeng-Liguís Farm to Market Road	Brgy. Mudeng and La Paz, Abra	06/03/2019	Final	Abra DEO	LF	19.199	181	06/19/2018	12/16/2018	-0.99%	C	0.019	0.200	0.270	-	-	-	48.90%	48.90% Poor	DEL
269	222	F.F. GALANG CONSTRUCTION	26801	L	B	SB	GB	Construction of Unique Workshop Isaub National High School	Aborlan, Palawan	06/01/2019	Final	Palawan 3rd DEO	LF	2.715	88	09/07/2018	12/03/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
270	223	F.H. GOPITEO CONSTRUCTION & SUPPLY / THE TRENDSETTER CONSTRUCTION AND SUPPLY CORP. (JOINT VENTURE)	JV-17-3088	L	B	MA	GB	Construction of Three (3) Storey Twelve (12) Classrooms Workshop Building (7 x 18) 25CI, 2ICT, 2REG Minapan High School	Tulunán, North Cotabato	05/31/2019	Final	Cotabato 2nd DEO	LF	29.729	235	07/09/2018	02/28/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
271	224	F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Reconstruction (Completion) of Sta. Ursula Bridge	Betis, Guagua, Pampanga	06/17/2019	Final	Pampanga 2nd DEO	LF	29.301	240	08/24/2018	04/20/2019	0.00%	C	0.433	0.133	0.300	-	-	-	86.60%	85.10% Satisfactory	ONS
272	225	FAIRCHILD BUILDERS & DEVELOPERS, INC.	10024	L	B	MA	GB	Construction of DPWH Standard Three Storey (15 Classrooms) School Building (9.5m x 55.0m) New Hope Elementary School	Tacloban City	06/06/2019	1st	Tacloban City DEO	LF	39.788	285	12/08/2018	09/18/2019	0	OG	0.393	0.24	0.15	0.03	0.023	0.05	88.60%	-	ONS
273	226	FAR EAST EAGLE CONSTRUCTION AND DEVELOPMENT	14583	L	A	MA	GB	Construction of ZSTY6CL, Caallibangbangan ES	Cabanatuan City, Nueva Ecija	06/12/2019	Final	Nueva Ecija 2nd DEO	LF	12.006	140	01/04/2018	05/23/2018	0.00%	C	0.464	0.140	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
274	227	FERDSTAR BUILDERS CONTRACTORS	4965	L	A	MB	GE	Construction/Rehabilitation/Improvement of Flood Control Project along Limbuan River, Chainage 1090 - Chainage 1230	Tanauan, Leyte	05/27/2019	Final	Leyte 1st DEO	LF	18.611	247	09/03/2018	01/20/2019	0.0143	C	0.465	0.163	0.3	-	-	-	92.80%	92.80% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
275	228	FFJI CONSTRUCTION	16712	L	AAA	MB	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure (Project 1) along Butadon River, Upstream (RS), Barangay Butadon, Sta. 0-000 - Sta. 0+295	Kapatagan, Lanao del Norte	06/04/2019	Final	Lanao del Norte 1st DEO	LF	46.478	204	04/18/2018	11/07/2018	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
276		FFJI CONSTRUCTION	16712	L	AAA	MB	GE	Construction of Concrete Road - Sitio Pandulian, Mabantao-Florida-Suon Road Leading to Kapalong Woodland Resort	Kapalong, Davao del Norte	05/31/2019	Final	Davao del Norte 1st DEO	LF	96.500	267	05/15/2018	02/05/2019	0.42%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	AHD
277		FFJI CONSTRUCTION	16712	L	AAA	MB	GB	Construction/Improvement/Rehabilitation of Multi-Purpose Buildings	Mati City, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	19.731	272	05/29/2018	02/24/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
278		FFJI CONSTRUCTION	16712	L	AAA	MB	GE	Construction of NRJ Pasta - Buenasuerte Calmpugan Road (Peat Dome) Sta. 4+032 - Sta. 4+572 & Sta. 5+340 - Sta. 6+900	San Francisco, Agusan del Sur	05/28/2019	Final	Agusan del Sur 2nd DEO	LF	80.315	281	03/12/2018	12/17/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	95.58% Very Satisfactory	ONS
279	229	FIRST MAKEEN CONSTRUCTION	32352	L	A	SB	GE	Package 50: a.) Concreting of Brgy. Capayang Farm to Market Road, b.) Concreting of Brgy. Mampaitan Farm to Market Road, and c.) Concreting of Brgy. Nangka II Farm to Market Road	Barangays Capayang, Mampaitan and Nangka II, Mogpog, Marinduque	06/04/2019	Final	Marinduque DEO	LF	14.366	160	07/30/2018	01/05/2019	0.00%	C	0.341	0.200	0.300	-	-	-	84.10%	84.10% Satisfactory	ONS
280	230	FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP.	11645	L	B	MA	GE	Construction/Maintenance Of Flood Mitigation Structures And Drainage Control Systems-Construction Of Bucao East F/C	Tagudin, Ilocos Sur	05/31/2019	Final	Ilocos Sur 2nd DEO	LF	8.923	182	10/05/2018	04/04/2019	0.00%	C	0.373	0.200	0.300	-	-	-	87.30%	87.30% Satisfactory	ONS
281	231	FIRST R+J BUILDERS PHILS. CORP.	32530	L	B	SB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Polo-Pugad Baboy Road, K0017+-394 - K0017+-184	Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	9.131	240	03/14/2018	11/08/2018	1.00	C	0.494	0.134	0.300	-	-	-	92.80%	92.80% Very Satisfactory	AHD
282	232	FLAG CONSTRUCTION CORPORATION	21758	L	B	SB	GB	Construction of Four (4) Storey Eight (8) Classroom School Building at Sampaloces	Tanay, Rizal	05/27/2019	1st	Rizal 2nd DEO	LF	28.783	275	01/17/2019	10/18/2019	0.08%	OG	0.390	0.240	0.150	0.030	0.052	0.050	91.20%	-	AHD
283	233	FOOTPRINTS CONSTRUCTION / CAGALAWAN ENTERPRISES	JV-18-519	L	B	MA	GB	Construction of Standard Four-Storey (20 Classrooms) School Building, VN Chavez Memorial Central School	Villanueva, Misamis Oriental	06/05/2019	1st	Misamis Oriental 2nd DEO	LF	42.354	249	12/03/2018	08/08/2019	-4.32%	OG	0.398	0.294	0.107	0.030	0.058	0.033	92.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
284	234	FRAMECON BUILDERS	22482	L	B	MB	GB	Construction of 4 Storey 8 Classroom School Building Bagong Silang Resettlement Project	Caloocan City	06/03/2019	1st	Metro Manila 3rd DEO	LF	21.618	270	12/23/2018	09/18/2019	0.06	OG	0.39	0.240	0.150	0.030	0.042	0.050	90.20%	-	AHD
285	235	FULL BLAST TRADING & CONSTRUCTION	29548	L	D	SB	GB	Construction of Municipal Trial Court	Libertad, Abulug, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	9.597	180	04/17/2018	10/13/2018	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
286	236	G.C.I. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LA	GE	Construction/Rehabilitation of Flood Mitigation facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structures/River Wall along Bicol River	Milaor, Camarines Sur	05/30/2019	Final	Camarines Sur 2nd DEO	LF	37.985	226	02/26/2018	10/09/2018	0.00%	C	0.491	0.134	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
287	237	G.D.L. CONSTRUCTION	22796	L	A	MB	GE	Asset Preservation of National Roads - Rehab./Reconstructio. Upgrading pf Damaged Paved National Roads Primary Roads - Daang Maharlika Road, K039+070, K042+100, K045+060 to K052+592	Plaridel and Baliuag, Bulacan	06/18/2019	Final	Bulacan 1st DEO	LF	83.982	285	09/27/2018	07/08/2019	36.73%	C	0.473	0.133	0.300	-	-	-	90.60%	90.42% Very Satisfactory	AHD
288	238	G.F. FABIAN CONSTRUCTION	38962	L	B	SB	GE	Widening/ Retrofitting/ Strengthening of Marcos Alvarez Bridge 1 along Marcos Alvarez Road	Las Piñas City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	22.848	332	10/14/2018	09/10/2019	0.47	OG	0.4	0.240	0.150	0.030	0.052	0.050	92.20%	-	AHD
289	239	G.F. FALCIS CONSTRUCTION & SUPPLY	26147	L	B	SB	GB	Construction of School Buildings in the Elementary Classrooms Sambag ES, 25ty 4 Cl	Iloilo City	06/05/2019	Final	Iloilo 1st DEO	LF	9.250	243	07/16/2018	03/15/2019	1.96%	C	0.497	0.090	0.300	-	-	-	88.70%	88.70% Satisfactory	AHD
290	240	G.F. ROVERO MERCHANDISING	27268		B	MA	GB	Construction Of Two (2) Storey Four (4) Classroom School Building, Calizo National High School	Calizo, Balet, Aklan	05/29/2019	Final	Aklan DEO	LF	8.782	215	09/24/2018	04/26/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
291	241	G.O.C. BUILDERS	36230	L	A	SB	GE	Widening of Permanent Bridges, Malaihao Bridge [B00048LT] along Palo-Carigara - Ormoc Road	Alangalang, Leyte	05/27/2019	Final	Leyte 1st DEO	LF	9.644	185	03/01/2018	09/01/2018	0.0054	C	0.441	0.133	0.3	-	-	-	87.40%	87.40% Satisfactory	AHD
292	242	GEMMA CONSTRUCTION SUPPLY INC.	5044	L	AAA	MB	GE	Improvement/Rehabilitation of Roxas Extension Outfall	Davao City	06/03/2019	Final	Davao City 1st DEO	LF	96.500	363	06/03/2018	05/31/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
293	243	GEMMA CONSTRUCTION SUPPLY INC. / MAGAR CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-2935	L	AAA	LA	GE	Concreting of Brgy. Tagurano FMR, Sta. 1+000 to Sta. 2+345	Toril District, Davao City	06/04/2019	Final	Davao City 2nd DEO	LF	19.859	151	07/12/2018	12/09/2018	0.00%	C	0.456	0.200	0.300	-	-	-	95.60%	95.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
294	244	GEMMA CONSTRUCTION SUPPLY, INC.	5044	L	AAA	LB	GE	Retrofitting / Strengthening of Permanent Bridge Carmen Bridge (B0032MN) along Bukidnon - Cotabato Road	Ugalingan, Carmen, Cotabato	06/01/2019	Final	Cotabato 1st DEO	LF	46.534	213	06/24/2018	01/22/2019	12.66%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD
295	245	GEMMA CONSTRUCTION SUPPLY, INC. / ARCIUE COMM'L CORPORATION	JV-18-0268	L	AAA	MB	GE	Rehabilitation and Construction of Dungan Bridge Flood Control, Camp 1	Tuba, Benguet	06/05/2019	1st	Benguet 1st DEO	LF	92.588	255	10/30/2018	07/11/2019	0.20%	OG	0.327	0.275	0.150	0.024	0.048	0.050	87.40%	-	AHD
296	246	GENETIAN BUILDERS	18052	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System, Construction of Flood Control Structure along Tawagan River	Tawagan Sur, Pagadian City, Zamboanga del Sur	06/03/2019	Final	Zamboanga del Sur 1st DEO	LF	38.630	195	04/12/2018	10/23/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
297	247	GERRA CONSTRUCTION INCORPORATED/JOHN DEE B. BUSTAMANTE CONSTRUCTION JOINT VENTURE	JV-17-579	L	A	MA	GE	Construction of Baubo Flood Control	Mari Aurora, Aurora	06/14/2019	Final	Aurora DEO	LF	29.400	317	03/16/2018	01/26/2019	-4.74%	C	0.500	0.133	0.158	-	-	-	79.10%	85.76% Satisfactory	DEL
298	248	GEVANS CONSTRUCTION AND SUPPLY	43267	L	D	SB	GB	Construction of One One-Storey Three Classroom School Building @ Dinagat Central Elementary School, School ID:132396	Barangay White Beach, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	5.070	210	01/14/2019	08/11/2019	-7.58%	OG	0.393	0.239	0.074	0.030	0.056	0.033	82.50%	-	DEL
299	249	GID CONSTRUCTION & SUPPLY	25866	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy. New Sagay, R.T. Um, Zamboanga Sibugay	05/28/2019	Final	Zamboanga Sibugay 2nd DEO	LF	1.980	135	07/18/2018	11/29/2018	0.00%	C	0.475	0.134	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
300	250	GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GB	Construction of 1 Storey 3-CL w/ Toilet Each Room, Tumog ES	Tumog, Luna, Apayao	06/04/2019	1st	Apayao 2nd DEO	LF	7.688	210	01/10/2019	08/07/2019	0.08%	OG	0.353	0.300	0.150	0.030	0.058	0.050	94.10%	-	AHD
301		GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GB	Construction of 2 Storey 6-Classroom with Water Supply System, Pudtol Central School	Pudtol, Apayao	06/06/2019	Final	Apayao 2nd DEO	LF	15.992	290	08/06/2018	05/22/2019	2.76%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
302	251	GOLDENTEC CONTRACTOR CORPORATION	38447	L	B	SB	GB	Local Program - Local Infrastructure Program - Buildings and Other Structures - Multi-Purpose / Facilities - Improvement / Construction of Multi-Purpose Building, Brgy. 622	Bacood Sta. Mesa, Manila	05/31/2019	Final	North Manila DEO	LF	1.959	135	08/14/2018	12/26/2018	0.00	C	0.5	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
303	252	GOLDROCK CONSTRUCTION & DEVELOPMENT CORP.	5389	L	AA	LA	GE	Construction of Concrete Road-Marufinas-Caruray-Port Barton Road leading to San Vicente, Sta. 0+000-Sta. 1+550	San Vicente, Palawan	05/28/2019	Final	Palawan 1st DEO	LF	47.173	225	05/10/2018	12/20/2018	0.00%	C	0.347	0.200	0.300	-	-	-	84.70%	84.70% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
304	253	GONZALODO ENTERPRISES / WTG CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-17-2509	L	B	MA	GE	Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide- Cebu North Hagnaya Wharf Rd- K0087+280-K0087+400, K0087+700-K0087+840	Bogo City, Cebu	06/04/2019	Final	Cebu 1st DEO	LF	33.124	224	04/13/2018	11/22/2018	0.00%	C	0.497	0.138	0.300	-	-	-	93.50%	93.50% Very Satisfactory	ONS
305	254	GRACE CONSTRUCTION CORPORATION	3771	L	AAA	LB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road	Ozamiz- Oroquieta Road K1701+675- K1702+000, K1703+680- K1705+	06/03/2019	Final	Misamis Occidental 2nd DEO	LF	38.841	136	03/01/2018	07/14/2018	0.74%	C	0.427	0.200	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
306		GRACE CONSTRUCTION CORPORATION	3771	L	AAA	LB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment with Steel Sheet Pile along Mapangí River	Zamboanga del Sur	06/03/2019	Final	Zamboanga del Sur 1st DEO	LF	48.222	201	06/13/2018	12/30/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
307	255	GRANDCONST BUILDERS CORP.	32280	L	A	MA	GB	Construction of San Jose del Monte Convention Center (Phase II)	San Jose del Monte City, Bulacan	06/19/2019	1st	Bulacan 2nd DEO	LF	144.746	360	08/18/2018	08/12/2019	38.91%	OG	0.384	0.238	0.150	0.030	0.032	0.033	86.70%	-	AHD
308	256	GREENFIELD CONSTRUCTION	31101	L	B	SB	GB	Construction of Two (2) Storey, Four (4) Workshop Building	Rizal, Occidental Mindoro	05/28/2019	1st	Mindoro Occidental DEO	LF	19.590	237	10/22/2018	06/15/2019	0.86%	OG	0.4	0.240	0.150	0.030	0.048	0.050	91.80%	-	AHD
309	257	GRELIPS CONSTRUCTION & DEVELOPMENT	34236	L	B	MA	GB	Construction of Two (2) Storey- Four (4) Classroom School Building at Ipil National High School	Barangay Ipil, San Fernando, Masbate	06/01/2019	Final	Masbate 1st DEO	LF	9.472	120	09/13/2018	01/10/2019	0.00%	C	0.488	0.134	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
310		GRELIPS CONSTRUCTION & DEVELOPMENT	34236	L	B	MA	GB	Construction of Three (3) Units, One (1) Storey, Two (2) Classroom Regular Workshop at Arriegado - Sivelleno High School, Barangay Locoan, Placer, Masbate	Barangay Locoan, Placer, Masbate	05/31/2019	Final	Masbate 3rd DEO	LF	9.913	145	09/18/2018	02/09/2019	4.83%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
311	258	H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MB	GE	Reconstruction from Paved to Concrete of Bacolod - Murcia - DS Benedicto - Sn Carlos City Rd. - K0035+286 - K0035+336, K0038+716 - K0039+013, K0048+205- K0048+291, K0058+656 - K0058+728, K0081+000 - K0082+000, K0085+841 - K0086+087	DS Benedicto-Sn. Carlos City, Negros Occidental	06/04/2019	Final	Negros Occidental 1st DEO	LF	53.392	240	04/30/2018	12/25/2018	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
312	259	H2 LANDMARK BUILDERS, INC.	7400	L	A	MB	GE	Construction of Concrete Road - Brgy. Don Mariano Marcos Junction Connecting to Sitio Malig in Support of Rubber and Cacao Industries	Lupon, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	49.000	209	05/29/2018	12/23/2018	0.45%	C	0.490	0.143	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
313	260	HAIGHT'S CONSTRUCTION	41572	L	D	SB	GB	Construction of Two-Storey, Six-Classroom School Building at Celo-Haight Elementary School	Atok, Benguet	06/01/2019	Final	Benguet 2nd DEO	LF	11.582	220	06/25/2018	01/30/2019	-8.98%	C	0.487	0.160	0.031	-	-	-	67.80%	67.80% Poor	DEL
314	261	HARVEE ENTERPRISES	33927	L	B	SB	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects-Flood Control and Drainage-Drainage/Protection Works-Drainage Improvement at Barangay Dela Paz	Biñan, Laguna	05/29/2019	Final	Laguna 2nd DEO	LF	19.600	291	05/15/2018	03/01/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
315	262	HAUSLAND CONSTRUCTION / BAQPRINCE CONSTRUCTION	JV-17-1522	L	A	MA	GE	Construction / Repair/ Improvement of various Infrastructure including Local Projects - Local Bridges - Construction of New Saluysoy Bridge, Sapa	Naic, Cavite	06/04/2019	1st	Cavite 2nd DEO	LF	49.000	438	02/06/2018	04/19/2019	-7.76%	OG	0.397	0.269	0.072	0.030	0.050	0.017	83.50%	-	DEL
316	263	HC CASSIW CONSTRUCTION	42969	L	D	SB	GE	National Disaster Risk Reduction and Management Fund (NDRRMF) (Calamity Fund)-Flood Control Structures/ Facilities: Rehabilitation/ Reconstruction/ Repair of Chico River Flood Control, Amikidchangen Section, Sta.0+800-Sta.0+100(I.S.)	Bontoc, Mountain Province	05/30/2019	Final	Mt. Province 1st DEO	LF	2.895	105	12/24/2018	04/07/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
317	264	HEAVY JOHN ENGINEERING CONSULTANCY	41939	L	C	SB	GB	Construction of One Unit One-Storey Three Classroom School Building @ New Mabuhay ES, School ID:132400	Barangay New Mabuhay, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	5.163	210	01/16/2019	08/13/2019	-7.19%	OG	0.325	0.267	0.078	0.030	0.055	0.033	78.80%	-	DEL
318	265	HEXAMINDZ CORPORATION	31666	L	AAA	MA	GE	Construction of Revetment, Flood Control Structure and Flood Gate at the Bocaue Portion of the Bulacan River	Bocaue, Bulacan	06/18/2019	Final	Bulacan 1st DEO	LF	96.246	210	08/10/2018	03/07/2019	0.00%	C	0.425	0.133	0.300	-	-	-	85.80%	85.80% Satisfactory	ONS
319		HEXAMINDZ CORPORATION	31666	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Tertiary Roads, Crisanto M. delos Reyes Ave. -K0055+753-K0056+031, K0056 332-K0057+505, K0059+033-K0059+542, K0055+427-K0056+031, K0057+263-K0057+505, K0058+560-K0060+793	Amadeo, Cavite	06/06/2019	Final	Cavite 1st DEO	LF	92.379	360	05/02/2018	04/26/2019	0.00%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	ONS
320		HEXAMINDZ CORPORATION	31666	L	AAA	MB	GE	Proposed Replacement of Permanent Weak Bridges Tripa De Gallina Bridge (S8) (B01854L2) along Buendia Avenue	Pasay City	05/30/2019	Final	South Manila DEO	LF	23.204	448	03/29/2018	06/19/2019	6.29	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
321		HEXAMINDZ CORPORATION	31666	L	AAA	MB	GE	Local Program: Local Infrastructure Program - Local Roads and Bridges - Local Roads - Concreting of Roads including Pathways, 147 Zone 13 to 267 Zone 24	Manila City	05/31/2019	Final	North Manila DEO	LF	19.635	195	05/21/2018	12/01/2018	0.00	C	0.494	0.134	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
322	266	HGG BUILDERS & SUPPLY	17824	L	A	MB	GE	Widening of Permanent Bridge including ROW, Abobo Bridge (R00377L2) along Daang Maharlika (L2)	Camarines Sur	06/03/2019	Final	Camarines Sur 5th DEO	LF	27.812	412	10/12/2017	11/27/2018	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
323	267	HGG BUILDERS & SUPPLY	17824	L	A	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Caglayan-Padig-Cupis Roads leading to Nabuangan River, Bamselan Cave, Cupis Loom Weaving Brgy. Caglayan (New Pob.)	Conner, Apayao	06/03/2019	Final	Apayao 1st DEO	LF	46.500	240	02/11/2018	10/08/2018	-8.48%	C	0.455	0.200	0.046	-	-	-	70.10%	82.58% Satisfactory	DEL
324	268	HIGH STRENGTH DEV. CORPORATION	31976	L	A	MA	GE	Construction/ Upgrading/ Rehabilitation of drainage along National Roads - Tertiary Roads - Old Cagayan Valley Road, K0043+(-100) - K0045+377	Pullian, Bulacan	06/18/2019	1st	Bulacan 1st DEO	LF	17.373	240	09/17/2018	05/14/2019	-16.61%	OG	0.373	0.300	0.000	0.030	0.028	0.000	73.10%	-	DEL
325	269	HILLSTONE BUILDERS	33901	L	D	SB	GE	Concreting of Adavong-Atiyeng FMR, Sta. 0+000-Sta. 001+633	Brgy Caponga, Tublay, Benguet	06/01/2019	Final	Benguet 2nd DEO	LF	4.919	100	06/25/2018	10/02/2018	0.00%	C	0.463	0.134	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
326	270	HI-TONE CONSTRUCTION & DEVELOPMENT CORP.	22385	L	AAA	MA	GE	Rehabilitation/Dredging of Luluwasan Flood Channel Waterways, Sta. 0+000 to Sta. 0+185	Balatan, Camarines Sur	06/03/2019	Final	Camarines Sur 5th DEO	LF	41.886	194	04/02/2018	10/12/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
327	271	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. / CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC. (JOINT VENTURE)	JV-18-0018	L	AAA	MB	GB	Cluster VI - Construction of CY 2018 Basic Educational Facilities Fund (BEFF) Batch I	Magallanes, Sorsogon	06/04/2019	1st	Sorsogon 1st DEO	LF	91.904	340	08/16/2018	07/21/2019	2.90%	OG	0.397	0.241	0.150	0.030	0.054	0.050	92.20%	-	AHD
328	272	HI-TRI DEVELOPMENT CORPORATION	1758	L	AAA	LB	GE	Construction of Road Slope Protection Structure, Daang Maharlika (SM) (San Isidro - San Juanico Bridge), K0688+250 - K0688+320 and K0691+800 - K0691+920	Northern Samar	06/05/2019	Final	Regional Office No. VIII	LF	77.193	300	05/04/2018	02/27/2019	0.0033	C	0.475	0.179	0.3	-	-	-	95.40%	90.06% Very Satisfactory	AHD
329		HI-TRI DEVELOPMENT CORPORATION	1758	L	AAA	LB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program Construction of By-Pass / Diversion Road KAYKULOT ROAD CONNECTING TAGAYTAY ROAD, INCL. ROW AND BRIDGE	Cavite Province	06/04/2019	1st	Cavite 2nd DEO	LF	154.280	557	04/19/2018	10/27/2019	-2.04%	OG	0.395	0.238	0.130	0.030	0.055	0.033	88.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
330	273	HMM BUILDERS AND CONSTRUCTION SUPPLY	35636		D	SB	GB	Construction (Completion) Of Multi-Purpose Building/Gym	Poblacion, Belison, Antique	05/28/2019	Final	Iloilo 3rd DEO	LF	0.998	65	10/18/2018	12/21/2018	7.16%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHD
331	274	HUSAIN CONSTRUCTION AND SUPPLY CO.	42783	L	D	SB	GE	Construction of Concrete Road, Brgy. Lourdes	Cortes, Bohol	05/28/2019	Final	Bohol 1st DEO	LF	1.970	30	09/13/2018	10/12/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
332	275	HVC SAGITTARIUS COMMERCIAL AND CONSTRUCTION	12954	L	B	SB	GE	Concreting of Purok Mauswagon - Purok Sto. Niño, Barangay Carpenter Hill FMR	Barangay Carpenter Hill, Koronadal City, South Cotabato	05/29/2019	Final	South Cotabato 1st DEO	LF	6.950	127	07/18/2018	11/20/2018	-1.83%	C	0.455	0.200	0.245	-	-	-	90.00%	90.00% Very Satisfactory	DEL
333	276	I.A. BOSQUE CONSTRUCTION CORPORATION	12597	L	A	SB	GE	Construction of River Dike and Seawall Project along the Vulnerable Areas	Catanauan, Quezon	06/03/2019	Final	Quezon 3rd DEO	LF	38.611	480	03/22/2018	07/14/2019	10.71%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
334	277	IJK MAE CONSTRUCTION INC.	35272	L	B	MA	GB	Construction of Two (2) Storey Four (4) Classroom School Building, Matingkis ES	Talavera, Nueva Ecija	06/13/2019	Final	Nueva Ecija 1st DEO	LF	9.333	150	12/17/2018	05/15/2019	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
335	278	ILON MULTIBUILDERS CO.	37084	L	C	SB	GB	Construction of Two (2) Storey - Six (6) Classrooms at Baluan Senior High School	Palimbang, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	12.749	141	07/16/2018	12/03/2018	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
336	279	IM CONSTRUCTION CORPORATION	20074	L	B	MA	GE	Opening of Katipunan Ave., Ext.	Quezon City	06/08/2019	1st	Quezon City 1st DEO	LF	96.504	330	02/28/2018	01/23/2019	4.25	OG	0.366	0.240	0.150	0.030	0.051	0.050	88.70%	-	AHD
337		IM CONSTRUCTION CORPORATION	20074	L	B	MA	GE	Construction/Sealing of Riverwall along Malabon-Navotas River Sta. 1+639 to Sta. 1+909	Brgy. Baritan, Malabon City	06/06/2019	Final	Malabon-Navotas DEO	LF	46.893	227	06/07/2018	01/19/2019	0.00	C	0.5	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
338	280	IRC CONSTRUCTION & SUPPLIES	29943	L	A	MA	GE	Concreting of Galitaja Road	Galintuja, Ma. Aurora, Aurora	06/14/2019	1st	Aurora DEO	LF	47.040	431	06/29/2018	09/02/2019	-0.38%	OG	0.378	0.240	0.146	0.030	0.047	0.033	87.40%	-	DEL
339	281	ISULAN ECT CONSTRUCTION & GENERAL MERCHANDISE INC.	39565	L	AA	SB	GB	Construction of Two(2) Storey - Two (2) Laboratory (ICT Lab) at Maslag National High - Bagumbayan Annex	Bagumbayan, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	10.250	151	08/12/2018	01/09/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
340	282	IVY MICHELLE CONSTRUCTION AND TRADING INC.	24093	L	AAA	LA	GE	Rehabilitation / Reconstruction/ Upgrading of Puerto Princesa South Road KO166+333-KO166+363; KO135+072.5-KO135+230; KO185+694.40-KO186+000; KO188+276-KO189+897; KO154+390-KO154+450	España and Brooke's Point, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	59.629	236	07/03/2018	02/23/2019	0.00%	C	0.457	0.133	0.235	-	-	-	82.50%	82.50% Satisfactory	ONS
341		IVY MICHELLE CONSTRUCTION AND TRADING INC.	24093	L	AAA	LA	GE	Road Concreting-Access Roads to Barangays Aporawan, Barake, Magbabadil, Mabini to Poblacion, in support of Coconut, Cacao and Oil Palm Industry	Aborlan, Palawan	06/01/2019	Final	Palawan 3rd DEO	LF	65.818	258	05/22/2018	02/03/2019	0.00%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	ONS
342	283	J.B. ALARCON ENTERPRISES / MICLOVER GENERAL CONSTRUCTION & IRON WORKS	JV-18-1239	L	B	MA	GB	Construction of Four (4) Storey Sixteen (16) Classroom School Building, Gatid Elementary School	Sta. Cruz, Laguna	05/28/2019	1st	Laguna 1st DEO	LF	36.867	330	01/08/2019	12/03/2019	0.23%	OG	0.377	0.279	0.150	0.030	0.047	0.050	93.30%	-	AHD
343	284	J.C. BAAC CONSTRUCTION CORPORATION	25974	L	A	MB	GE	Network Development - Road Widening Nambaran-Isabela Road K0513+503 - K0514+000, K0516+000 - K0516+169 & K0516+169 - K0516+197	Tabuk City, Kalinga	05/31/2019	Final	Lower Kalinga DEO	LF	20.352	291	04/20/2018	02/04/2019	-3.07%	C	0.449	0.195	0.208	-	-	-	85.20%	85.20% Satisfactory	DEL
344	285	J.D. LEGASPI CONSTRUCTION / RUCS KONSULT & CONSTRUCTION SERVICES JOINT VENTURE	JV-17-1727	L	AAA	LB	GE	Construction of Tabi Flood Control Structure	Boac, Marinduque	06/04/2019	Final	Marinduque DEO	LF	42.144	295	02/27/2018	12/18/2018	0.00%	C	0.350	0.200	0.300	-	-	-	85.00%	85.00% Satisfactory	ONS
345	286	J.E.L. CONSTRUCTION & SUPPLY	40852	L	C	SB	GE	Repair/Rehabilitation of Buenavista River Control along Magat River, Buenavista Section	Bayombong, Nueva Vizcaya	06/03/2019	1st	Nueva Vizcaya 1st DEO	LF	27.311	184	01/10/2019	07/12/2019	0.18%	OG	0.302	0.300	0.150	0.030	0.047	0.050	87.90%	-	AHD
346	287	J.F. ESTAPIA CONSTRUCTION	40112	L	D	SB	GE	Network Development - Road Widening at Ubay By-Pass Road, K0137+844-K0137+{+}607	Ubay, Bohol	05/29/2019	Final	Bohol 2nd DEO	LF	6.113	74	03/01/2018	05/13/2018	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
347		J.F. ESTAPIA CONSTRUCTION	40112	L	D	SB	GE	Construction/Repair/Rehabilitation/Improvement of various Infrastructure including Local Project - Construction of Seawall, Barangay Taongon Cabatuan	Dimiao, Bohol	05/29/2019	Final	Bohol 3rd DEO	LF	4.361	75	07/30/2018	10/12/2018	0.00%	C	0.423	0.200	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
348	288	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL	43632	L	B	SB	GB	Construction of 2-Storey 4-Classroom with Water Supply System Sipa-Imelda National High School	Sta. Marcela, Apayao	05/05/2019	Final	Apayao 2nd DEO	LF	11.859	270	08/06/2018	05/02/2019	17.04%	C	0.487	0.200	0.300	-	-	-	98.70%	98.70% Outstanding	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
349	289	J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA		GE	Retrofitting/Strengthening of Permanent Bridges, Bislig Bridge (800765MM) along Surigao - Davao Coastal Road	Bislig, Surigao del Sur	05/29/2019	Final	Regional Office No. XIII	LF	149.405	300	04/12/2018	02/05/2019	0.64%	C	0.498	0.134	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
350	290	J.M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY / CAVDEAL-CAVITE IDEAL INTERNATIONAL CONST. AND DEVT. CORP.	JV-17-2539	L	AA	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of Missing Links / New Roads, General Aguinaldo-Magallanes-Nasugbu Road (East-West Road), Amadeo Section	Amadeo, Cavite	06/06/2019	1st	Cavite 1st DEO	LF	91.674	579	05/02/2018	12/01/2019	21.69%	OG	0.379	0.240	0.150	0.030	0.045	0.050	89.40%	-	AHD
351	291	J.T. GAMOLO CONSTRUCTION	15759	L	B	MA	GE	Road Widening along Sayre Highway (Jct Bukidnon-Davao City Road-Cotabato Boundary), K1568+235-K1569+240, K1572+000-K1574+000	Poblacion Don Carlos to Pinamaloy Sect. & Poblacion Kitaotao, Bukidnon	05/28/2019	Final	Bukidnon 2nd DEO	LF	93.063	258	03/27/2018	12/09/2018	0.00%	C	0.460	0.133	0.300	-	-	-	89.30%	89.66% Very Satisfactory	ONS
352	292	JAEJR ELECTRICAL, CONSTRUCTION & SUPPLY / NFH CONSTRUCTION & SUPPLY	JV-14-1023	L	AAA	MA	GE	Flood Management Program; Construction/Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Daet River Control Project	Brgy. Lag-on, Daet, Camarines Norte	05/28/2019	Final	Camarines Norte DEO	LF	23.270	254	03/09/2018	11/17/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
353	293	JAGONBUILD CONSTRUCTION CORP.	24748	L	B	MA	GE	Rehabilitation/Reconstruction of M.H. Del Pilar Street, K0016+719 - K17+580	Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	43.119	300	03/12/2018	01/05/2019	0.33	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
354	294	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Alimango Br. 1 (B00356NR) along Bacolod South Road	Binalbagan, Negros Occidental	05/31/2019	Final	Negros Occidental 2nd DEO	LF	30.380	290	06/24/2018	04/11/2019	0.00%	C	0.492	0.127	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
355		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Concreting of Sugarcane Farm to Mill Road (FMR), Highway Main Road to Had. Nalipay, Brgy. 5	Isabela, Negros Occidental	06/01/2019	Final	Negros Occidental 2nd DEO	LF	17.119	147	11/29/2018	04/24/2019	1.67%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
356		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Road Widening - Bacolod South Rd (Katankalan - Hinobanan Section) K0098+575 - K0100+134, K0100+270 - K0102+131	Negros Occidental	05/30/2019	Final	NEGROS Occidental 3rd DEO	LF	108.428	354	05/08/2018	04/26/2019	0.00%	C	0.468	0.132	0.300	-	-	-	90.00%	89.88% Very Satisfactory	ONS
357	295	JAM-C BUILDERS	32870	L	A	MB	GE	Concreting of Sitio Sunga, Brgy. San Miguel FMR	San Miguel, Tarlac	06/20/2019	Final	Tarlac 1st DEO	LF	4.716	120	05/21/2018	09/17/2018	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
358	296	JAMILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATION	35039	L	AA	SB	GE	Convergence and Special Support Program, Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Mt. Samat Flagship Tourism Ecozone (TEZ)	Liyang, Pilar, Bataan	06/19/2019	Final	Bataan 2nd DEO	LF	57.900	240	03/01/2018	10/26/2018	0.00%	C	0.471	0.134	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
359		JAMILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATION	35039	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of East Bajac-Bajac Channel	Olongapo City	06/13/2019	Final	Zambales 2nd DEO	LF	46.533	180	03/26/2018	09/21/2018	0.00%	C	0.450	0.133	0.300	-	-	-	88.30%	92.10% Very Satisfactory	ONS
360	297	JANMING CONSTRUCTION AND SUPPLIES	35662	L	B	MA	GB	Construction of Two (2) Storey Four (4) Classroom Academic School Building at Anastacia Elementary School	Tiaong, Quezon	06/01/2019	1st	Quezon 2nd DEO	LF	11.476	180	12/13/2018	06/10/2019	0.37%	OG	0.384	0.300	0.150	0.030	0.029	0.050	94.30%	-	AHD
361	298	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (FORMELY: JANN-NORRIS CONST	35880	L	A	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Road Widening - Primary Roads along Daang Maharlika (LZ)	Bambang, Bayombong, Solano, Nueva Viscaya	06/05/2019	Final	Regional Office No. II	LF	165.203	447	04/12/2018	07/02/2019	6.30%	C	0.478	0.155	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
362	299	JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	Concreting of road Junction to Mambajao Building (Municipal Hall)Leading to Katibawasan Falls	Camiguin	05/31/2019	Final	Camiguin DEO	LF	9.404	50	03/14/2018	05/02/2018	-2.00%	C	0.490	0.170	0.240	-	-	-	90.00%	90.00% Very Satisfactory	DEL
363	300	JARGON CONSTRUCTION AND SUPPLY	23474	L	A	MA	GE	Construction of Revetment along M'lang River (SBC Section Phase III), M'lang, North Cotabato Sta. 8+933 to Sta. 9+320 (left side), L=387m	M'lang North Cotabato	05/31/2019	Final	Cotabato 2nd DEO	LF	24.499	258	02/26/2018	11/10/2018	0.39%	C	0.492	0.140	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
364	301	JARO BUILDERS & CONSTRUCTION SUPPLY	25560	L	B	MA	GE	Repair/Rehabilitation/Reconstruction of Alcate River Control	Victoria, Oriental Mindoro	06/01/2019	Final	Mindoro Oriental DEO	LF	8.492	135	10/01/2018	02/12/2019	0.00%	C	0.448	0.133	0.300	-	-	-	88.10%	88.10% Satisfactory	ONS
365	302	JASA BUILDERS	31330	L	AA	MA	GE	Construction/Rehabilitation of Riverwall Along Tullahan River, Sta. 8+157 to Sta. 8+217 and Sta. 8+255 to Sta. 8+274	Brgy. Marulas, Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	28.205	270	02/26/2018	11/22/2018	1.11	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	AHD
366	303	JASA BUILDERS / RAMDC CONSTRUCTION AND TRADING	JV-17-967	L	AA	MB	GE	Construction of Access Road Leading to Lucap Boulevard and Mangrove Park, KO+000 - KO+162, Barangay Bued	Brgy. Bued, Alaminos City, Pangasinan	06/03/2019	Final	Pangasinan 1st DEO	LF	39.200	360	02/19/2018	02/13/2019	1.67%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
367	304	JASMIG CONSTRUCTION CORPORATION	26069	L	A	MB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development, Off- Carriageway Improvement, Tertiary Roads, Lipa-Balete Rd (K0079+725.00 to K0080+583.00; K0080+796.00 to K0081+930.00)	Lipa, Batangas	05/29/2019	Final	Batangas 4th DEO	LF	66.944	301	05/28/2018	03/24/2019	4.55%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
368	305	JASMIG CONSTRUCTION CORPORATION / LEON FORCE CONSTRUCTION AND SUPPLY CORPORATION	JV-17-2284	L	A	MB	GE	ORGANIZATIONAL OUTCOME I - Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation / Reconstruction/ Upgrading of Damaged Paved Roads, Tertiary Roads, Banay-Banay-Mojon-Cuenca Rd - K0087+ 294 - K0087+814, K0087+864-K0089+147	San Jose, Batangas	05/29/2019	Final	Batangas 4th DEO	LF	54.455	264	06/28/2018	03/18/2019	0.00%	C	0.446	0.200	0.300	-	-	-	94.60%	94.60% Very Satisfactory	ONS
369	306	JAYKRIS ENTERPRISES	30906	L	B	SB	GB	Construction of One (1) Unit, Two (2) Storey, Two (2) Classroom Science Laboratory Building at Diplahan NHS	Diplahan, Zamboanga Sibugay	06/05/2019	Final	Zamboanga Sibugay 1st DEO	LF	9.173	120	01/03/2019	05/02/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
370	307	JBA CONSTRUCTION AND BUILDERS	36321	L	D	SB	GE	National Disaster Risk Reduction and Management Fund (NDRRMF) (Calamity Fund)-National Roads and Bridges-Rehabilitation/Restoration of Roadslip along Mt. Province-Ilocos Sur via Tue Road, KO412+930-KO412+980	Otucan Sur, Bauko, Mountain Province	05/30/2019	1st	Mt. Province 1st DEO	LF	13.028	165	12/24/2018	06/06/2019	-4.74%	OG	0.400	0.240	0.103	0.024	0.047	0.033	84.70%	-	DEL
371	308	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY	37603	L	B	MA	GE	Rehab./ Improvement of Various Flood Control Structures in Isabela - San Jose (Sta. 0+000 - Sta. 0+425)	San Jose, Jones, Isabela	06/04/2019	Final	Isabela 4th DEO	LF	45.427	250	09/11/2018	05/18/2019	34.15%	C	0.450	0.200	0.300	-	-	-	95.00%	95.00% Very Satisfactory	AHD
372	309	JDTS CONST. CORPORATION	39430	L	C	SB	GB	Construction of New Classroom Under Department of Education's CY 2018 Basic Educational Facilities Fund (BEFF) - Dupax del Sur NHS	Dupax del Sur, Nueva Vizcaya	06/03/2019	Final	Nueva Vizcaya 2nd DEO	LF	14.184	150	06/07/2018	11/03/2018	0.00%	C	0.440	0.177	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
373		JDTS CONST. CORPORATION	39430	L	C	SB	GB	Construction of New Classroom under Department of Education CY 2018: Basic Educational Facilities Fund (BEFF) Batch 1 - Dupax del Sur National High School	Dupax del Sur, Nueva Vizcaya	06/08/2019	Final	Nueva Vizcaya 2nd DEO	LF	14.169	150	06/07/2018	11/03/2018	0.00%	C	0.442	0.164	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
374	310	JEGMA CONSTRUCTION AND DEVELOPMENT CORPORATION	14775	L	A	MB	GE	Off-Carriageway Improvement - Secondary Roads, Cebu - South Coastal Rd. - K0006+788 - K010+254, K0010+(-257) - K0007+060	Cebu City	06/07/2019	Final	Cebu City DEO	LF	27.641	268	07/11/2018	04/04/2019	0.00%	C	0.474	0.161	0.300	-	-	-	93.50%	90.32% Very Satisfactory	ONS
375	311	JELM CONSTRUCTION	33230	L	A	MA	GE	Repair/Maintenance of Sagkahan River Control	Tacloban City	06/06/2019	Final	Tacloban City DEO	LF	4.749	60	09/07/2018	11/05/2018	0	C	0.462	0.134	0.3	-	-	-	89.60%	89.60% Very Satisfactory	ONS
376	312	JEP CONSTRUCTION / JMT CONSTRUCTION	JV-17-1033	L	A	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System- Network Development-Paving of Unpaved Roads-Tertiary Roads Mountain Province-Isabela Road Chainage 21883-Chainage 24699, Chainage 24699-Chainage 25863	Mt. Province	05/28/2019	Final	CAR Regional Office	LF	130.970	340	05/01/2018	04/05/2019	0.00%	C	0.417	0.198	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
377	313	JEUSMACK BUILDERS & CONSTRUCTION SUPPLY	42334	L	D	SB	GB	Construction of Two (2) Storey, Four (4) Classroom School Building at San Vicente Elementary School	Calasiao, Pangasinan	06/05/2019	Final	Pangasinan 4th DEO	LF	9.553	150	07/16/2018	12/12/2018	0.00%	C	0.476	0.175	0.300	-	-	-	95.10%	95.10% Very Satisfactory	ONS
378	314	JGC CONSTRUCTION & ENTERPRISES	34305	L	D	SB	GE	Repair/Rehab./Improvement of Slope Protection along Liloy-Sindangan Road brought by Typhoon Vinta, K1963+400-K1963+450 (Dela Paz, Liloy Section)	Liloy, Zamboanga del Norte	05/30/2019	Final	Zamboanga del Norte 2nd DEO	LF	0.525	60	12/12/2018	02/09/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
379	315	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Jct. Dumalinao-Margosatubig Road (Tikwas), Sta.K1682+331-K1682+587, Sta.K1682+712-K1682+943	Tikwas, Dumalinao, Zamboanga del Sur	06/04/2019	Final	Zamboanga del Sur 2nd DEO	LF	10.158	176	09/11/2018	03/05/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
380	316	JJ & J CONSTRUCTION AND GENERAL SUPPLY	30231	L	AAA	MA	GE	Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads - Pajo-Basak-Marigondon Road - (S00014LP) K0012+-1634 - K0012+067, (S00015LP) Chainage 0 - Chainage 1703	Lapu-Lapu City, Cebu	06/06/2019	Final	Cebu 6th DEO	LF	29.627	286	02/12/2018	11/24/2018	6.64%	C	0.476	0.180	0.300	-	-	-	95.60%	95.60% Very Satisfactory	AHD
381		JJ & J CONSTRUCTION AND GENERAL SUPPLY	30231	L	AAA	MA	GE	Concreting of Brgy. Tungasan - Brgy. Sabang FMR, Brgy. Tungasan & Brgy. Sabang	Lapu-Lapu City, Cebu	06/06/2019	Final	Cebu 6th DEO	LF	11.940	171	05/30/2008	11/16/2018	0.00%	C	0.472	0.146	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
382	317	JLACE BUILDERS CORPORATION	24503	L	B	MA	GB	Construction of Standard 4 Storey 20 Classrooms Building at Mintal Comprehensive High School	Tugbok District, Davao City	06/04/2019	Final	Davao City 2nd DEO	LF	40.172	360	02/15/2018	02/09/2019	0.00%	C	0.486	0.188	0.300	-	-	-	97.40%	97.40% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
383	318	JLL PULSAR CONSTRUCTION CORPORATION	24422	L	AAA	LA	GE	Paving of Unpaved Roads - Ayanga - Sta. Maria - Sta. Marcela - Flora - LasamRoad, Chainage 3472 to Chainage 4059.4, Chainage 4359.4 to Chainage 5580	Lasam, Cagayan	05/30/2019	Final	Cagayan 2nd DEO	LF	60.086	387	02/13/2019	03/05/2020	0.00%	C	0.487	0.149	0.300	-	-	-	93.60%	93.60% Very Satisfactory	ONS
384	319	JLP CONSTRUCTION & SUPPLY	26983	L	B	MA	GB	Construction of Three (3) Storey Six (6) Classrooms (2 Regular Classroom, 2 Regular Workshop Building), Marcos National High School	Marcos, Ilocos Norte	05/28/2019	Final	Ilocos Norte 2nd DEO	LF	19.398	223	08/06/2018	03/16/2019	0.64%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	AHD
385	320	J-MARBELA CONSTRUCTION & SUPPLY	24268	L	B	MA	GB	Construction of Two (2) Storey Six (6) Classroom School Building (under DepEd CY - 2018 BEFF) Ratay Elementary School	Calabanga, Camarines Sur	05/29/2019	1st	Camarines Sur 3rd DEO	LF	22.997	215	12/10/2018	07/12/2019	-17.15%	OG	0.347	0.239	0.000	0.030	0.070	0.000	68.60%	-	DEL
386	321	JMD-68 BUILDERS	36943	L	B	SB	GB	Completion/Upgrading/Expansion of Existing Hospital Building (Phase I of III) - Sgt. Propero G. Bello Memorial Integrated Hospital	Jones, Isabela	06/04/2019	Final	Isabela 4th DEO	LF	2.064	144	10/22/2018	03/14/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
387	322	JORENZ BUILDERS DEVELOPMENT CORP.	41066	L	D	SB	GE	Asphalting of Road, Barangay Igulot	Bocaue, Bulacan	06/18/2019	Final	Bulacan 1st DEO	LF	1.881	7	05/28/2019	06/03/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
388	323	JORVIVS CONSTRUCTION CORPORATION/ PETRINA CONSTRUCTION & GENERAL MERCHANDISING (JOINT VENTURE)	JV-18-902	L	A	MB	GB	Construction of 3- Storey, 15- Classroom School Building at Sumpung Central School	Malaybalay City, Bukidnon	05/29/2019	1st	Bukidnon 1st DEO	LF	35.572	205	12/28/2018	07/20/2019	2.85%	OG	0.362	0.240	0.150	0.030	0.058	0.050	89.00%	-	AHD
389	324	JOVIC CONSTRUCTION AND SUPPLY	35703	L	B	SB	GB	Construction of New Classroom Under Department of Education's CY 2018 Basic Educational Facilities Fund (BEFF) - Kongkong Valley NHS	Kongkong, Kasibu, Nueva Vizcaya	06/03/2019	Final	Nueva Vizcaya 2nd DEO	LF	14.254	180	06/10/2018	12/06/2018	0.00%	C	0.483	0.134	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
390	325	JOYNIETIN CONSTRUCTION AND TRADING	41858	L	D	SB	GB	Package 1 - a.) Construction of Multi-Purpose Building, Laoag, Cagayan, Zambales b.) Construction of Multi-Purpose Building, Brgy. San Agustin, Iba, Zambales c.) Completion of Multi-Purpose Building, Brgy. Libertador, Candelaria, Zambales d.) Constructi	Cabangan, Iba and Candelaria, Zambales	06/14/2019	Final	Zambales 1st DEO	LF	14.375	110	03/16/2018	07/03/2018	2.73%	C	0.474	0.134	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
391	326	JQD CONSTRUCTION & GENERAL SERVICES	18852	L	A	MB	GB	Buildings and Structures-Multi Purpose/Facilities - Local Infrastructure Program / Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Gym and Sports Center)	Maasin City, Southern Leyte	06/01/2019	Final	Southern Leyte DEO	LF	19.800	195	05/29/2018	12/09/2018	0.0097	C	0.497	0.133	0.3	-	-	-	93.00%	91.67% Very Satisfactory	AHD
392	327	JQM CONSTRUCTION AND TRADING	36354	L	B	SB	GE	Improvement of Roads and Drainage along Tatalon-Sto. Rosario Street	Barangay Ugong, Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	9.870	150	07/16/2018	12/12/2018	1.67	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
393	328	JRD CONSTRUCTION AND SUPPLY	37318	L	D	SB	GE	Construction of Drainage	Lagawe, Ifugao	05/29/2019	Final	Ifugao 1st DEO	LF	1.891	100	07/03/2018	10/10/2018	-6.59%	C	0.443	0.200	0.102	-	-	-	74.50%	74.50% Poor	DEL
394	329	JSP CONSTRUCTION	12517	L	B	SB	GB	Construction of Three (3) Storey Six (6) Classroom Academic School Building at Dolores Central School	Dolores, Quezon	06/01/2019	1st	Quezon 2nd DEO	LF	17.264	210	12/13/2018	07/10/2019	0.41%	OG	0.380	0.278	0.150	0.030	0.041	0.050	92.90%	-	AHD
395	330	JUBER CONSTRUCTION	14463	L	D	SB	GB	Construction and Completion of School Building Two (2) Storey Four (4) Classroom at Doña Matilde MES	Lemery, Batangas	06/03/2019	Final	Batangas 1st DEO	LF	8.801	180	07/11/2018	01/06/2019	19.10%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
396	331	JUPA CONSTRUCTION / EZIONES CONSTRUCTION INC. (JOINT VENTURE)	23577	L	B	MA	GE	Construction of Pambujan Flood Control Structures and Drainage System (Downstream), Dale/Pambujan River Basin	Pambujan, Northern Samar	06/04/2019	Final	Northern Samar 2nd DEO	LF	80.022	270	04/19/2018	01/13/2019	0.1556	C	0.458	0.154	0.3	-	-	-	91.20%	91.20% Very Satisfactory	AHD
397	332	KAIRO KONSTRAK, INC.	35985	L	A	MA	GE	Network Development Program - Road Widening - Primary Roads, Daang Maharlika (I2), Nueva Ecija 4th LD, K0169+112.96 to K0206+887.00 with exception	Carranglan, Nueva Ecija	06/12/2019	1st	Regional Office No. III	LF	85.665	365	07/05/2018	07/04/2019	-4.35%	OG	0.318	0.300	0.106	0.030	0.037	0.033	82.40%	-	DEL
398	333	KALAHAN GENERAL CONSTRUCTION AND SUPPLIES	38324	L	B	MA	GE	Concreting of Lamtang FMR, Sta. 0+000 - Sta. 0+200	Brgy. Puguis, La Trinidad, Benguet	06/04/2019	Final	Benguet 1st DEO	LF	1.922	75	06/21/2018	09/03/2018	0.00%	C	0.479	0.148	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
399	334	KALINGA BUILDERS	16046	L	B	MA	GE	Construction/Improvement of Poblacion Tinglayan - Tulgao East - Tulgao West in Support of Processed Food Industry and Rattan/Bamboo Weaving Industry	Tinglayan, Kalinga	06/01/2019	2nd	Upper Kalinga DEO	LF	33.417	311	03/19/2019	01/23/2020	-6.84%	OG	0.372	0.300	0.082	0.030	0.038	0.033	85.50%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
400	335	KARANGYAN BUILDERS & TRADERS	22622	L	C	SB	GE	Repair/Restoration of San Teodoro Seawall	San Teodoro, Oriental Mindoro	06/01/2019	Final	Mindoro Oriental DEO	LF	8.904	165	10/14/2018	03/27/2019	0.75%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
401	336	KARPA BUILDERS AND TRADING	33003	L	B	MA	GE	Convergence and Special Support Program, Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones Road Connecting Jct. Layac-Balanga-Mariveles Port Road to Brgy. Pto. Rivas in Support of Fish Processing Industry	City of Balanga, Bataan	06/19/2019	Final	Bataan 2nd DEO	LF	47.040	330	02/18/2018	01/13/2019	0.00%	C	0.482	0.134	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
402	337	KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Concreting of Barangay Poblacion 2 - Sta. Catalina Farm-to-Market Road	Pasuguin, Ilocos Norte	05/29/2019	Final	Ilocos Norte 1st DEO	LF	34.804	235	07/09/2018	02/28/2019	0.00%	C	0.466	0.178	0.300	-	-	-	94.40%	94.40% Very Satisfactory	ONS
403		KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	MFO1: National Road Network Services - Construction and Maintenance of Bridges along National Roads/Widening of Permanent to more than 2 lanes, Widening of Bridge-Burgos Br. (B01183LZ) Along Daang Maharlika (LZ)	Burgos, Alicia, Isabela Bridge Proper: K0354+971 (Sta. 0+384) - K0354+	05/31/2019	Final	Isabela 3rd DEO	LF	27.418	332	07/03/2017	05/30/2018	-2.90%	C	0.485	0.200	0.213	-	-	-	89.80%	86.26% Satisfactory	DEL
404	338	KATHA BUILDERS & SUPPLIES / E.M. CUERPO, INC.	JV-17-2347	L	AA		GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage Systems - Construction of Slope Protection Structures along Pangasinan - Nueva Vizcaya Road	Pangasinan	06/06/2019	Final	Regional Office No. I	LF	144.750	384	04/04/2018	04/22/2019	0.00%	C	0.482	0.197	0.300	-	-	-	97.90%	97.90% Outstanding	ONS
405	339	KEILANA RESOURCE AND DEVELOPMENT CORPORATION	37270	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) of Culandanum-Panalingaan Cross Country Rd. Chainage 14869 - Chainage 16169 / Chainage 16210 - Chainage 16442 / Chainage 18680 - Chainage 20009	Rizal, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	71.027	348	03/14/2018	02/24/2019	0.00%	C	0.469	0.133	0.241	-	-	-	84.30%	84.30% Satisfactory	ONS
406	340	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE	33441	L	AA	MA	GE	Package 39: a.) Concreting of 0.800 lane Km. Kay Bulik-Makuyasi Road, b.) Concreting of 0.20 lane Km. Bonifw, Torrijos, Marinduque c.) Concreting of 1.80 lane Km. Kay Duke-Albon Road	Brgy. Kay Duke & Bonifw, Torrijos, Marinduque	06/05/2019	Final	Marinduque DEO	LF	13.183	223	05/31/2018	01/08/2019	29.34%	C	0.336	0.200	0.300	-	-	-	83.60%	83.60% Satisfactory	AHD
407	341	KENSAL RISE CONSTRUCTION	33231	L	B	MA	GB	Construction of 2STY4CL, Pinagbayanan NHS	Taysan, Batangas	05/29/2019	Final	Batangas 4th DEO	LF	10.135	120	07/12/2018	11/08/2018	-3.00%	C	0.495	0.133	0.210	-	-	-	83.80%	83.80% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
408	342	KENWOOD CONSTRUCTION ENTERPRISES	22186	L	B	MA	GB	Construction of Two (2) Storey, Eight (8) Classroom School Building at Beleng, National High School	Bayambang, Pangasinan	06/05/2019	Final	Pangasinan 4th DEO	LF	18.154	210	07/16/2018	02/10/2019	0.00%	C	0.492	0.155	0.300	-	-	-	94.70%	94.70% Very Satisfactory	ONS
409	343	KING'S BUILDERS & DEVELOPMENT CORPORATION	29199	L	A	MB	GE	Construction of Villaflor - Pagturian Road including Drainage	Puerto Galera, Oriental Mindoro	06/01/2019	Final	Mindoro Oriental DEO	LF	28.222	270	05/03/2018	01/27/2019	13.25%	C	0.464	0.133	0.300	-	-	-	89.70%	89.70% Very Satisfactory	AHD
410	344	KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION / JTA BUILDERS (JOINT VENTURE)	JV-17-3045	L	B	SB	GE	Cluster I-A. Concreting of Purok 2 FMR, Brgy. Bagor. B. Concreting of Brgy. Proper Pinamanguan - Sitio Malacapit FMR	A. Bagor, Kadingilan, Bukidnon B. Pinamanguan, Kadingilan, Bukidnon	05/28/2019	Final	Bukidnon 2nd DEO	LF	10.815	120	08/08/2018	12/05/2018	0.00%	C	0.325	0.200	0.300	-	-	-	82.50%	82.50% Satisfactory	ONS
411	345	KIRSKAT VENTURE	32042	L	A	MB	GE	Road Network Leading To The New Academic Core Zone Up Visayas, Miag-Ao, Iloilo	Miag-Ao, Iloilo	06/06/2019	1st	Regional Office No. VI	LF	89.487	315	12/21/2018	10/31/2019	-7.23%	OG	0.393	0.288	0.078	0.030	0.061	0.033	88.30%	-	DEL
412		KIRSKAT VENTURE	32042	L	A	MA	GE	Repair of Slope Protection along Circumferential Road at KM005+710 to KM005+732	Jordan, Guimaras	05/27/2019	Final	Guimaras DEO	LF	2.002	79	01/07/2019	03/26/2019	0.00%	C	0.482	0.134	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
413	346	KKT CONSTRUCTION AND SUPPLY	36852	L	D	SB	GB	Construction of One (1) Storey, Two (2) Classroom School Building at Domoit Elementary School	Tayabas City, Quezon	06/05/2019	Final	Quezon 1st DEO	LF	4.418	102	11/27/2018	03/08/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
414	347	KOUZBARY BUILDERS / FIAT CONSTRUCTION SERVICES (JOINT VENTURE)	JV-17-186	L	A	MB	GE	Rehabilitation/ Improvement of Flood Control Structures, Dungca-an River Basin	Baybay City, Leyte	06/28/2019	Final	Leyte 5th DEO	LF	91.225	390	10/05/2017	10/29/2018	-0.05	C	0.488	0.2	0.15	-	-	-	83.80%	83.80% Satisfactory	DEL
415	348	KUATAKO CONSTRUCTION & GENERAL CONTRACTOR	11224	L	B	MA	GE	Rehabilitation/Concreting of Poblacion Ayyeng Tunnel FMR-Municipal Road	Brgy. Ayyeng (Poblacion) Manabo, Abra	06/03/2019	Final	Abra DEO	LF	9.651	90	05/02/2018	07/30/2018	0.00%	C	0.313	0.200	0.300	-	-	-	81.30%	81.30% Unsatisfactory	ONS
416	349	KVC CONSTRUCTION	28959	L	B	MA	GE	Restoration of Road Cut along Kennon Road, KO 216+090 - KO 216+137	Camp 1, Tuba, Benguet	06/05/2019	Final	Benguet 1st DEO	LF	8.603	99	01/23/2019	05/01/2019	0.00%	C	0.478	0.152	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
417	350	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	Construction of Inogbong Flood Control	Bataraza, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	29.139	245	04/24/2018	12/24/2018	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
418	351	L.C. CONSTRUCTION CORPORATION	7024	L	B	MA	GB	Construction of Two (2) Storey, Six (6) Classroom School Building at Natan Elementary School	Diplahan, Zamboanga Sibugay	06/05/2019	Final	Zamboanga Sibugay 1st DEO	LF	11.919	140	06/17/2018	11/03/2018	0.00%	C	0.488	0.134	0.300	-	-	-	92.22%	92.22% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
419	352	L.C. TING CONSTRUCTION / FIVE STAR BUILDERS (JOINT VENTURE)	JV-17-1725	L	AAA	LA	GE	Construction of Concrete Bridge Malabaguid Bridge 2 along Lanao-Pagadian-Zamboanga City Road	Tukuran, Zamboanga del Sur	06/02/2019	Final	Zamboanga del Sur 1st DEO	LF	23.275	251	06/19/2018	02/24/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
420	353	L.M.G. CONSTRUCTION	5719	L	A	MB	GE	Construction/Upgrading/Rehabilitation of Drainage, Zapote-Alabang Road (K0015+345 - K0018+082)	Las Piñas City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	46.354	494	05/28/2019	10/02/2020	10.11	OG	0.381	0.239	0.150	0.030	0.042	0.033	87.50%	-	AHD
421	354	L.P.O. ENTERPRISES	20730	L	B	MA	GB	Construction of Two (2) Storey Twelve (12) Classroom at Bunga Elementary School	Nagcarlan, Laguna	05/31/2019	1st	Laguna 3rd DEO	LF	25.666	300	12/27/2018	10/22/2019	6.45%	OG	0.370	0.288	0.150	0.030	0.047	0.050	93.50%	-	AHD
422	355	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	Ensure Safe and Reliable National Road System (MFO-1), Network Development- Construction of Flyovers/Interchanges/Underpasses/Long Span Bridges, Construction of Underpass along MSR Diversion Road, K0129+260 - K0129+563.8	Lucena City	05/31/2019	2nd	Quezon 2nd DEO	LF	139.925	510	02/26/2018	07/20/2019	-6.40%	OG	0.388	0.280	0.086	0.030	0.045	0.033	86.20%	-	DEL
423		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Improvement of Nangka River, San Miguel Compound	Marikina City	06/14/2019	Final	Metro Manila 1st DEO	LF	48.999	195	03/12/2018	09/22/2018	23.08	C	0.5	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
424		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Construction of Riverwalls (Intermittent Sections) Along Malabon-Tullahan River, Sta. 7+312 to Sta. 7+477.14 (Upstream Side) Brgy. Potrero	Malabon City	06/06/2019	Final	Malabon-Navotas DEO	LF	72.348	207	05/06/2018	11/28/2018	0.00	C	0.5	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
425	356	LAC CONSTRUCTION AND SUPPLIES	29797	L	D	SB	GB	CY 2018 Basic Educational Facilities Fund Batch 1 - Construction of 2STY 4CL at Sinala ES	Bauan, Batangas	05/31/2019	Final	Batangas 2nd DEO	LF	9.220	120	09/10/2018	01/07/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
426	357	LAHDETH CONSTRUCTION AND SUPPLY	34833	L	C	SB	GB	Construction of Two (2) Storey, Two (2) Science Laboratory and Two (2) ICT Building	Simeon Tycanglo Memorial High School, Ragay, Camarines Sur	05/31/2019	1st	Camarines Sur 1st DEO	LF	26.860	205	12/07/2018	06/29/2019	0.15%	OG	0.395	0.241	0.150	0.030	0.070	0.033	91.90%	-	AHD
427	358	LAKEWOOD CONSTRUCTION COMPANY	5294	L	B	SB	GE	Construction of Upper Tungawan Flood Control Structure along Tungawan River	Tungawan, Zamboanga Sibugay	05/28/2019	Final	Zamboanga Sibugay 2nd DEO	LF	6.775	103	08/08/2018	11/18/2018	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
428	359	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MB	GE	Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide; Priamry Roads: Linamon-Zamboanga Road-500968MN, K1618+605-K1618+805; K1619+076-K1619+246	Kapatagan, Lanao del Norte	06/04/2019	Final	Lanao del Norte 1st DEO	LF	26.833	179	05/11/2018	11/05/2018	0.00%	C	0.485	0.135	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
429	360	LANOY CONSTRUCTION	35289	L	A	MA	GE	Flood Management Program: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Flood Mitigation Structure: Reconstruction of Flood Control Structure Project along Balire River	Barangay Salvacion, MacArthur, Leyte	05/28/2019	Final	Leyte 2nd DEO	LF	35.041	270	03/08/2018	12/02/2018	0.0111	C	0.441	0.133	0.3	-	-	-	87.40%	87.40% Satisfactory	AHD
430		LANOY CONSTRUCTION	35289	L	A	MA	GE	Construction of Flood Control Structures in Bito River, Barangay Batug - Barangay Picas	Javier, Leyte	05/31/2019	Final	Leyte 5th DEO	LF	47.261	330	03/04/2018	01/27/2019	0	C	0.47	0.134	0.3	-	-	-	90.20%	89.58% Very Satisfactory	ONS
431	361	LATO BUILDERS	34243	L	C	SB	GB	Construction of San Jose NHS Multi-Purpose Building (Covered Court and Facilities)	San Simon, Pampanga	06/11/2019	Final	Pampanga 1st DEO	LF	3.758	90	08/05/2018	11/02/2018	0.00%	C	0.497	0.153	0.300	-	-	-	95.00%	95.00% Very Satisfactory	ONS
432	362	LE BRON CONSTRUCTION	32219	L	B	MA	GB	Construction of Four (4) Storey Twelve (12) Classrooms at Jose Rizal MS	Calamba City, Laguna	05/30/2019	1st	Laguna 2nd DEO	LF	37.722	315	01/10/2019	11/20/2019	0.33%	OG	0.330	0.300	0.150	0.030	0.047	0.050	90.70%	-	AHD
433	363	LEADWAY CONSTRUCTION & DEVELOPMENT CORP. (LCDC)	4378	L	AAA	LB	GE	Bridge Program: Widening of Permanent Bridges - Pulung Bulu Bridge (B01945L2) along Manila North Road	Angeles City, Pampanga	06/11/2019	1st	Pampanga 3rd DEO	LF	27.931	280	11/05/2018	08/11/2019	22.78%	OG	0.400	0.300	0.150	0.000	0.033	0.050	93.30%	-	AHD
434		LEADWAY CONSTRUCTION & DEVELOPMENT CORP. (LCDC)	4378	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program-Replacement of Permanent Weak Bridges, Chico Karayan Bridge (B00924L2) along Mt. Province- Nueva Vizcaya Road	Bontoc, Mt. Province	05/30/2019	1st	CAR Regional Office	LF	208.279	540	04/19/2018	10/10/2019	-47.63%	OG	0.326	0.300	0.000	0.030	0.048	0.000	70.40%	-	DEL
435	364	LEDA CONSTRUCTION INCORPORATED / ROCKWORLD INDUSTRIES (JOINT VENTURE)	JV-17-1623	L	A	MB	GE	Widening of Permanent Bridges, Telegrafo I Bridge (B00039LT) along Daang Maharlika (LT) Road	Tolosa, Leyte	05/27/2019	Final	Leyte 1st DEO	LF	19.535	247	02/06/2018	10/10/2018	0	C	0.496	0.133	0.3	-	-	-	92.90%	92.90% Very Satisfactory	ONS
436	365	LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GE	Construction of Revetment with Floodwall including Improvement of Riverbank (with esplanade) along Lupit River	Bacolod City	05/30/2019	Final	Bacolod City DEO	LF	37.202	300	03/07/2018	12/31/2018	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
437		LEGACY CONSTRUCTION CORPORATION	22465	L	AA	MA	GB	Construction of Three (3) Storey, Nine (9) Classroom, Technical Vocational Livelihood Program (BEFF 2018 Batch 3) Agoo Vocational High School	Agoo, La Union	06/03/2019	1st	La Union 2nd DEO	LF	52.447	225	01/14/2019	08/26/2019	0.04%	OG	0.395	0.240	0.150	0.030	0.047	0.033	89.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
438		LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GB	Construction Of Modified Standard Dpwh - Deped One (1) Unit Two (2) Storey Two (2) Ict Laboratory, Estancia NHS	Estancia, Iloilo	06/01/2019	Final	Iloilo 3rd DEO	LF	10.196	120	01/03/2019	05/02/2019	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
439	366	LEGACY CONSTRUCTION CORPORATION / M.K.U. CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-1920	L	AA	MB	GE	Road Widening (Bacolod City Boundary Road) including ROW, K0014+401 - K0015+830, K0015+856.4 - K0016+948	Bacolod City	05/29/2019	Final	Bacolod City DEO	LF	67.612	265	03/16/2018	12/05/2018	0.00%	C	0.484	0.135	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
440	367	LEGAZPI PREMIUM DEVELOPMENT CORPORATION	20701	L	AAA	LB	GE	Construction of Ponod Bridge	Bulan, Sorsogon	06/03/2019	1st	Sorsogon 2nd DEO	LF	38.413	343	07/25/2018	07/02/2019	-3.82%	OG	0.382	0.240	0.112	0.030	0.060	0.033	85.70%	-	DEL
441	368	LEWIN VANNE GENERAL ENGINEERING AND CONSTRUCTION	42942	L	D	SB	GB	CY-2018 Basic Educational Facilities Fund (BEFF BATCH-1): Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, 25TY4CL (SPECIAL DESIGN), Tocuan National High School	Bontoc, Mt. Province	05/30/2019	1st	Mt. Province 1st DEO	LF	8.509	221	08/30/2018	04/07/2019	-8.86%	OG	0.389	0.278	0.061	0.024	0.057	0.033	84.20%	-	DEL
442	369	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC.	34789	L	A	MB	GB	Construction of Multi-Purposed Building (MSU Gymnasium)	General Santos City	06/07/2019	1st	South Cotabato 2nd DEO	LF	46.982	210	12/27/2018	07/24/2019	4.59%	OG	0.358	0.247	0.150	0.03	0.051	0.05	88.60%	-	AHD
443	370	LOC CONSTRUCTION AND SUPPLY	34764	L	C	SB	GE	Restoration of Road Cut along Kennon Road, KO 239+276.20 - KO 239+349	Camp 6, Tuba, Benguet	06/05/2019	Final	Benguet 1st DEO	LF	11.057	108	01/23/2019	05/10/2019	0.00%	C	0.458	0.156	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
444	371	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GB	Construction of One (1) Unit Two (2) Storey Four (4) Classroom Regular Workshop with Toilet Building at Balas National High School	Labason, Zamboanga del Norte	05/30/2019	Final	Zamboanga del Norte 2nd DEO	LF	16.039	165	07/08/2018	12/19/2018	-0.88%	C	0.485	0.134	0.274	-	-	-	89.30%	89.30% Very Satisfactory	DEL
445	372	LUCK-WELL CONSTRUCTION	17510	L	AAA	MA	GE	Construction of Seaport (Rock Causeway with Stair Landing)	Balangonan, Jose Abad Santos, Davao Occidental	06/06/2019	1st	Davao Occidental DEO	LF	96.393	360	06/25/2018	06/19/2019	2.00%	OG	0.397	0.202	0.150	0.030	0.042	0.033	85.40%	-	AHD
446	373	LUCKY A CONSTRUCTION CORPORATION	38293	L	C	SB	GB	CY 2018- Basic Educational Facilities Fund (BEFF BATCH-1): Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Banawel Elementary School, 25TY4CL	Natonin, Mt. Province	05/29/2019	Final	Mt. Province 2nd DEO	LF	12.000	213	07/16/2018	02/13/2019	-0.05%	C	0.492	0.137	0.300	-	-	-	92.90%	92.90% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
447	374	LUCKY SAVER CONSTRUCTION	36152	L	D	SB	GB	Construction of Multi-Purpose Building in Mecolung National High School	Dumalinao, Zamboanga del Sur	06/04/2019	Final	Zamboanga del Sur 2nd DEO	LF	2.401	80	04/30/2018	07/18/2018	0.00%	C	0.499	0.132	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
448	375	LVRO CONSTRUCTION & SUPPLY	18116	L	B		GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, NRJ - Barangay Comagascas Road Leading to Mt. Pongkay Prayer Mountain, Barangay Kauswagan, Cabadbaran, Agusan del Norte	Barangay Kauswagan, Cabadbaran, Agusan del Norte	06/06/2019	1st	Agusan del Norte DEO	LF	26.749	435	05/13/2018	07/21/2019	-6.00%	OG	0.373	0.240	0.090	0.030	0.060	0.033	82.60%	-	DEL
449	376	M F CONSTRUCTION	22192	L	C	SB	GB	Construction of 1-Unit 2-Storey 6-Classroom School Building at Libo Elementary School Enrique Villanueva, Siquijor	Enrique Villanueva, Siquijor	05/30/2019	Final	Siquijor DEO	LF	12.062	200	12/20/2017	07/07/2018	-5.00%	C	0.498	0.200	0.150	-	-	-	84.80%	84.80% Satisfactory	DEL
450	377	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Construction of Road Slope Protection Structure - Sayre Highway - K1465+616 - K1465+666, K1465+700 - K1465+740	Sumilao, Bukidnon	05/30/2019	Final	Bukidnon 3rd DEO	LF	96.500	288	03/15/2018	12/27/2018	0.69%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
451	378	M.G. VILLAMIN CONSTRUCTION	22521	L	B	SB	GB	Construction of Elementary and Secondary School Buildings Under DepEd's CY 2018 Basic Educational Facilities Fund (Batch 3), Two (2) Storey Eight (8) Classroom Lopez Nation Comprehensive High School	Lopez, Quezon	06/04/2019	1st	Quezon 4th DEO	LF	19.445	255	12/27/2018	09/07/2019	11.90%	OG	0.353	0.286	0.150	0.030	0.047	0.050	91.60%	-	AHD
452	379	M.V. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	B	SB	GE	Widening of Permanent Bridges, Santiago Bridge (B00625L2) along Manila North Road	Santiago, Ilocos Sur	05/31/2019	Final	Ilocos Sur 2nd DEO	LF	7.985	233	02/09/2018	09/29/2018	43.00%	C	0.468	0.135	0.300	-	-	-	90.30%	90.30% Very Satisfactory	AHD
453	380	MAC BUILDERS	7249	L	AAA	LB	GE	Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Primary Roads, Daang Maharlika, K0556+853 to K0559+000; K0559+819 to K0562+660; K0564+000 to K0565+638.50, Sorsogon	Sorsogon	06/05/2019	1st	Regional Office No. V	LF	183.335	224	11/29/2018	07/10/2019	-6.83%	OG	0.369	0.300	0.082	0.030	0.050	0.033	86.40%	-	DEL
454	381	MADYAW CONSTRUCTION & DEV. CORPORATION	29598	L	A	MB	GE	Widening of Permanent Bridge - Bayugan Relief Bridge (B00903MN) along Daang Maharlika (Agusan - Davao Section)	Bayugan, Agusan del Sur	05/27/2018	Final	Agusan del Sur 1st DEO	LF	9.308	180	08/14/2018	02/09/2019	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
455		MADYAW CONSTRUCTION & DEV. CORPORATION	29598	L	A	MB	GE	Road Widening, Daang Maharlika (Agusan - Davao Section), K1325+239 - K1329+542, K1329+567 - K1330+558	Rosario, Agusan del Sur	06/05/2019	Final	Regional Office No. XIII	LF	159.092	398	03/13/2018	04/14/2019	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.74% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
456	382	MAER SUMMIT KONSTRUKT CO.	25262	L	AA	LA	GE	Construction of Bypass Road - Mapantad-Tagbobolo-Taguibo Road	Mati City, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	52.809	185	06/12/2018	12/13/2018	0.00%	C	0.487	0.146	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
457		MAER SUMMIT KONSTRUKT CO.	25262	L	AA	LA	GE	Widening of Tubo-Tubo Bridge (B01842MN) along Tibanban-Lavigan Road	Governor Generoso, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	71.783	299	03/13/2018	01/05/2019	0.00%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	ONS
458		MAER SUMMIT KONSTRUKT CO.	25262	L	AA	MA	GE	Construction of Concrete Revetment, Bitaoagan River	San Isidro, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	50.889	175	05/29/2018	11/19/2018	0.00%	C	0.472	0.130	0.300	-	-	-	90.20%	90.20% Very Satisfactory	ONS
459		MAER SUMMIT KONSTRUKT CO.	25262	L	AA	LA	GE	Concreting of Brgy. Iba, San Isidro-Brgy. Danao, Mati City FMR	Brgy. Iba San Isidro and Brgy. Danao, Mati City, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	52.867	183	06/21/2018	12/20/2018	0.00%	C	0.475	0.132	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
460	383	MAKANA BUILDERS & SUPPLY / PATRILA BUILDERS, INC. (JOINT VENTURE)	JV-17-3028	L	D	MA	GB	Construction Of 1 Unit 3sty15cl School Building, Pavia National High School	Pavia, Iloilo	06/03/2019	Final	Iloilo 4th DEO	LF	35.581	245	07/12/2018	03/13/2019	-2.99%	C	0.496	0.133	0.210	-	-	-	83.90%	83.90% Satisfactory	DEL
461	384	MAKAPA CORPORATION	30029	L	AAA	LA	GE	Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction/Improvement of Padang River Flood Control System	Padang, Legazpi City, Albay 2nd LD	06/06/2019	Final	Regional Office No. V	LF	163.227	343	03/12/2018	02/17/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	91.04% Very Satisfactory	ONS
462		MAKAPA CORPORATION	30029	L	AA	LA	GE	Rehabilitation/Reconstruction of Roads, Albay West Coast Slope Protection, K0516+916 to K0517+081, Talin-Talin, Libon, Albay	Talin-Talin, Libon, Albay	06/06/2019	Final	Albay 3rd DEO	LF	28.483	240	06/11/2018	02/05/2019	4.17%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
463	385	MAK-JAY CONSTRUCTION	19057	L	B	SB	GB	Construction/Completion/Renovation/Expansion/Upgrading of Hospital Building, Dr. Ernesto H. Malabanan Memorial Hospital (Formerly Laurel Municipal Hospital), Municipality of Laurel	Laurel, Batangas	05/29/2019	Final	Batangas 3rd DEO	LF	4.825	60	11/19/2018	01/17/2019	63.33%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
464	386	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION	15885	L	AAA	LA	GE	Construction of Mandulog Bridge-4 Including Approaches and ROW (Phase II) at Bayug Island	Iligan City	06/03/2019	Final	Lanao del Norte 2nd DEO	LF	92.999	207	02/20/2018	09/14/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	90.56% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
465	387	MANCOL CONSTRUCTION CORPORATION	44334	L	B	SB	GB	Construction of GHQ and HSC Firing Range, LOGCOM Area, Camp General Emilio Aguinaldo	Quezon City	06/04/2019	1st	Quezon City 2nd DEO	LF	27.857	300	01/11/2019	11/06/2019	1.40	OG	0.397	0.240	0.150	0.030	0.061	0.033	91.10%	-	AHD
466	388	MARC JILL CONSTRUCTION	39585	L	B	SB	GB	Construction of 1-3 Storey 6 Classrooms Regular Workshop at San Agustin NHS	Naujan, Oriental Mindoro	06/01/2019	Final	Mindoro Oriental DEO	LF	13.637	285	06/07/2018	03/18/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	84.55% Satisfactory	ONS
467	389	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP.	6715	L	AAA	MA	GB	Construction of Two (2) Storey Two (2) Regular Workshop School Building (9.5m x 23.00m) Reina Mercedes Vocational High School	Reina Mercedes, Isabela, School ID No. 306116	05/31/2019	Final	Isabela 3rd DEO	LF	9.860	180	08/07/2018	02/02/2019	9.44%	C	0.495	0.135	0.300	-	-	-	93.00%	93.00% Very Satisfactory	AHD
468		MAR-DEB CONSTRUCTION & DEVELOPMENT CORP.	6715	L	AAA	MA	GE	Rehab/Improvement of Various Flood Control Structures in Isabela - San Vicente (Sta.0+000 to Sta.0+431)	San Vicente, Jones, Isabela	06/04/2019	1st	Isabela 4th DEO	LF	44.519	280	09/11/2018	06/17/2019	-2.13%	OG	0.370	0.296	0.129	0.030	0.056	0.033	91.40%	-	DEL
469	390	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. / JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY	JV-18-0227	L	AAA	MA	GE	Rehab./ Improvement of Various Flood Control Structures in Isabela - Annafunan Section (Sta. 0+000 - Sta. 0+475)	Annafunan Section, Echague, Isabela	06/04/2019	Final	Isabela 4th DEO	LF	44.873	250	09/11/2018	05/18/2019	0.00%	C	0.466	0.134	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
470	391	MARK ANTHONY CONSTRUCTION & SUPPLY	34057	L	B	MA	GB	Construction of Two (2) Storey - Regular Workshop, Felisberto Verano National High School (School ID : 304886)	Cortes, Surigao del Sur	05/31/2019	1st	Surigao del Sur 1st DEO	LF	16.769	210	01/10/2019	08/07/2019	18.34%	OG	0.400	0.240	0.150	0.030	0.056	0.050	92.60%	-	AHD
471	392	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP.	12522	L	AAA	LB	GE	Rehabilitation and Construction of Slope Protection in San Isidro-Bancal River	Botolan, Zambales	06/14/2019	Final	Zambales 1st DEO	LF	38.681	180	10/03/2018	03/31/2019	1.11%	C	0.440	0.196	0.300	-	-	-	93.60%	93.60% Very Satisfactory	AHD
472	393	MAR-VEL CONSTRUCTION & SUPPLY	23722	L	B	MA	GB	Construction of Three (3) Storey Nine (9) Classroom at Platon Elementary School	San Pablo City, Laguna	05/30/2019	1st	Laguna 3rd DEO	LF	27.108	330	12/27/2018	11/21/2019	2.14%	OG	0.366	0.286	0.150	0.030	0.047	0.033	91.20%	-	AHD
473	394	MAVERICK BUILDERS INCORPORATED	14466	L	AAA	MB	GE	Construction on Steel Sheet Piles Foundation Protecting Surigao del Sur Bdry.-Davao Oriental Coastal Road (Tina Section)	Cateel, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	34.029	6.94	02/25/2018	01/20/2019	6.94%	C	0.404	0.133	0.300	-	-	-	83.70%	83.70% Satisfactory	AHD
474		MAVERICK BUILDERS INCORPORATED	14466	L	AAA	LB	GE	Construction of Concrete Road - Access Road Leading to Waniban, Oak and Pujada Island	Brgy. Lawigan, Mati, Davao Oriental	05/28/2019	Final	Davao Oriental 2nd DEO	LF	57.900	221	05/29/2018	01/04/2019	0.00%	C	0.478	0.147	0.147	0.300			92.50%	92.50% Very Satisfactory	ONS
475		MAVERICK BUILDERS INCORPORATED	14466	L	AAA	LB	GE	Construction of Concrete Road - Menzi-Dahican-Bobon-Lawigan Road Leading to Cinco Masao Beach Resort	Mati, Davao Oriental	05/28/2019	1st	Davao Oriental 2nd DEO	LF	53.188	308	08/24/2018	07/27/2019	0.41%	OG	0.400	0.240	0.150	0.022	0.050	0.050	91.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
476	395	MAVERICK BUILDERS INCORPORATED / J.H. PAJARA CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-17-2670	L	AAA	LB	GE	Widening (2 into 4 Lanes) of Kingking Bridge (B00197MN) and Approaches Along Surigao-Davao Coastal Road Including ROW	Compostela Valley	05/27/2019	1st	Regional Office No. XI	LF	251.452	398	07/17/2018	08/18/2019	4.03%	OG	0.399	0.240	0.150	0.030	0.037	0.050	90.60%	-	AHD
477	396	MAZON ENGINEERING AND CONSTRUCTION	43006	L	D	SB	GB	Construction of 2STY 6CL, Danadio Elementary School	Brooke's Point, Palawan	05/30/2019	Final	Palawan 2nd DEO	LF	11.559	205	08/16/2018	03/08/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
478	397	MBB CONSTRUCTION	11363	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Sta. Maria-Burgos Road K0370+190-K0370+974, K0371+495-K0371+855, K0372+753-K0373+277	Sta. Maria, Ilocos Sur	05/31/2019	Final	Ilocos Sur 2nd DEO	LF	38.722	238	04/09/2018	12/02/2018	1.27%	C	0.363	0.176	0.300	-	-	-	83.90%	83.90% Satisfactory	AHD
479	398	MCB CONSTRUCTION & SUPPLY	12128	L	B	SB	GB	Construction of Two (2) Storey, Four (4) Classroom School Building at Quintong Elementary School	San Carlos City, Pangasinan	06/05/2019	Final	Pangasinan 4th DEO	LF	9.671	210	07/16/2018	02/10/2019	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
480	399	ME 3 CONSTRUCTION	31364	L	A	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Drainage Structures (Landslides Sections and Cross Box Culverts Equipped with Diversion Canals to Lake Mainit) along Low-Lying Sections of Daang Maharlika (Surigao-Agusan Section)	Agusan del Norte	06/06/2019	Final	Agusan del Norte DEO	LF	27.919	328	04/22/2018	03/15/2019	0.00%	C	0.401	0.133	0.300	-	-	-	83.40%	83.40% Satisfactory	ONS
481	400	MEGA M BUILDERS	20515	L	B	MA	GE	Construction/Improvement of Access Road Leading to Declared Tourism Destinations at Sampaloc Lake Circumferential Road	San Pablo, Laguna	05/31/2019	Final	Laguna 3rd DEO	LF	48.698	270	04/05/2018	12/30/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
482		MEGA M BUILDERS	20515	L	B	MA	GE	Road Widening of Tertiary Roads, Calauan-Nagcarlan Brgy. Road, K0086+928 to K0087+447 and K0087+947.50 to K0088+800	Nagcarlan, Laguna	05/31/2019	Final	Laguna 3rd DEO	LF	38.223	300	02/06/2018	12/02/2018	0.00%	C	0.486	0.147	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
483	401	MEGAKONSTRUK DEVELOPMENT CORP.	38666	L	B	MA	GB	Construction of 3 Storey 12 CL School Bulding, Gusa NHS-Cugman Annex	Barangay Cugman, Cagayab de Oro City	06/06/2019	1st	Cagayan de Oro City 2nd DEO	LF	40.412	200	01/04/2019	07/22/2019	0.07%	OG	0.372	0.240	0.150	0.030	0.061	0.050	90.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
484	402	MELECIO CONSTRUCTION	35275	L	D	SB	GE	National Risk Reduction and Management Fund (NDRRMF) (Calamity Fund)-National Road and Bridges, Rehabilitation/Restoration of Road Slip along Mt. Province-Nueva Viscaya Road, 0363+(-180)-K0363+(-205), K0363+000-K0363+020, K0363+300-K0363+330, K0363+668-K0363+700, K0364+400-K0364+410, K0365+310-K0365+325, K0365+600-K0365+615, K0366+020-K0366+056, K0366+350-K0366+375, K0367+200-K0367+218	Mt. Polis and Bayyo, Bontoc, Mountain Province	05/30/2019	1st	Mt. Province 1st DEO	LF	7.150	90	12/24/2018	03/23/2019	-6.30%	OG	0.39	0.240	0.087	0.022	0.052	0.033	82.40%	-	DEL
485	403	MELROBE BUILDERS & CONSTRUCTION SUPPLIES	29752	L	A	MA	GB	Construction of Graduate School Building, Main Campus Guang-guang	Brgy. Dahican, City of Mati, Davao Oriental	05/28/2019	1st	Davao Oriental 2nd DEO	LF	19.436	270	10/08/2018	07/04/2019	1.93%	OG	0.400	0.205	0.150	0.030	0.043	0.050	87.80%	-	AHD
486	404	META CONSTRUCTION	28882	L	B	SB	GB	Construction of Two-Storey (4 Classrooms) 2 ICT Lab Building	Cagasat HS - Magsaysay Annex, Cordon	06/04/2019	Final	Isabela 4th DEO	LF	9.164	148	07/16/2018	12/10/2018	0.00%	C	0.490	0.135	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
487	405	MG SAMIDAN CONSTRUCTION	33234	L	A	MB	GE	Network Development Program - Paving of Unpaved Roads, Tertiary Roads-JCT Talubin-Barlig-Natonin-Paracelis-Calaccad Road - K0428+158 - K0430+145	Natonin, Mountain Province	05/29/2019	Final	Mt. Province 2nd DEO	LF	95.481	375	02/26/2018	03/07/2019	0.00%	C	0.427	0.176	0.300	-	-	-	90.30%	89.30% Very Satisfactory	ONS
488	406	MICKAJETTE CONSTRUCTION AND TRADING	35239	L	D	SB	GE	Concreting of Brgy. Buhawen FMR	Brgy. Buhawen, San Marcelino, Zambales	06/13/2019	Final	Zambales 2nd DEO	LF	24.865	185	09/17/2018	03/20/2019	0.00%	C	0.487	0.134	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
489	407	MICLOVER GENERAL CONSTRUCTION & IRON WORKS	31527	L	B	MA	GB	Construction of Four (4) Storey Sixteen (16) Classroom School Building, Santa Cruz Elementary School	Santa Cruz, Laguna	05/29/2019	1st	Laguna 1st DEO	LF	37.271	330	11/29/2018	10/24/2019	-2.40%	OG	0.385	0.300	0.126	0.030	0.041	0.033	91.50%	-	DEL
490	408	MIGHTYWAY CONSTRUCTION AND SUPPLY	40895	L	C	SB	GB	Construction of Standard 2-Storey 8-Classroom School Building at Amangbangan ES, (9.5mx46.00m)	Alaminos, Pangasinan	06/06/2019	1st	Pangasinan 1st DEO	LF	17.348	170	01/08/2019	06/26/2019	1.59%	OG	0.398	0.251	0.150	0.030	0.070	0.050	94.90%	-	AHD
491	409	MIGO CONSTRUCTION	34663	L	D	SB	GB	Construction of 2-Storey (6-CLR) School Building, Bad-as Elementary School	Placer, Surigao del Norte	06/01/2019	1st	Surigao del Norte 1st DEO	LF	13.483	190	01/22/2019	07/30/2019	-11.46%	OG	0.361	0.240	0.035	0.030	0.061	0.033	76.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
492	410	MINDANAO ROCK	23479	L	A	MB	GE	Construction of Rubble Concrete Dike along Lumad River Control / Drainage System along CCR, Lumad Bridge	Lumad, Mambajao, Camiguin	05/31/2019	Final	Camiguin DEO	LF	46.550	145	04/10/2018	09/01/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
493	411	MJMARI BUILDERS AND DEVELOPMENT CORPORATION	36434	L	A	SB	GB	Construction of Two (2) Syorey, Six (6) Classroom School Building at Buug Central SPED Center	Buug, Zamboanga Sibugay	06/05/2019	Final	Zamboanga Sibugay 1st DEO	LF	11.864	170	06/17/2018	12/03/2018	0.00%	C	0.476	0.132	0.300	-	-	-	90.80%	88.13% Satisfactory	ONS
494	412	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	Construction of Lunas Flood Control Structure along Romblon-Cogon-Sablayan Circumferential Road	Romblon, Romblon	06/05/2019	Final	Romblon DEO	LF	42.618	270	03/27/2018	12/21/2018	2.00%	C	0.472	0.133	0.300	-	-	-	90.50%	86.78% Satisfactory	AHD
495		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Off-Carriage Improvement of Romblon-Cogon-Sablayan Road, K0007+280 to K0008+699.4, K0011+000 to K0013+710.4, K0013+871.3 to K0014+430, K0015+714.5 to K0016+020, K0017+035 to K0017+372, K0017+646.4 to K0017+880	Romblon, Romblon	06/05/2019	Final	Romblon DEO	LF	48.208	208	05/07/2018	11/30/2018	-0.78%	C	0.468	0.134	0.277	-	-	-	87.90%	82.20% Satisfactory	DEL
496		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Road Widening Iloilo-Capiz Road (New Route) - K0081+090 to K0081+692, K0085+045.30 to K0085+122, K0085+166.50 to K0085+279.90, K0087+247.90 to K0087+602.50, K0093+964 to K0095+378	Capiz	05/31/2019	Final	Capiz 2nd DEO	LF	96.477	325	06/13/2018	05/03/2019	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
497	413	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / BOOMETRIX DEVELOPMENT CORP. (JOINT VENTURE)	JV-17-1302	L	AAA	LB	GE	On-Carriageway Improvement - Tertiary Road Paving of Shoulder Jct. Canchoy - Pilar Road K0019+(-.449) - K0020+000, K0023+942 - K0026+000, K0027+173 - K0027+425, K0027+579 - K0029+984, K0030+185 - K0030+269, K0030+356 - K0031+288, K0031+354, K0031+417, K0031+558, K0031+665, K0031+828	Surigao del Norte	06/01/2019	Final	Surigao del Norte 2nd DEO	LF	93.537	182	02/19/2018	08/19/2018	0.00%	C	0.472	0.200	0.300	-	-	-	90.10%	90.10% Very Satisfactory	ONS
498	414	MPJR BUILDERS COMPANY	20446	L	B	MA	GE	Rehabilitation of R-10 Road, Manila, K0006+180 - K0007+168.35/ K0005+105.35	Manila City	06/04/2019	1st	NCR Regional Office	LF	63.099	262	01/21/2019	10/09/2019	20.77	OG	0.393	0.240	0.150	0.030	0.042	0.050	90.50%	-	AHD
499	415	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Construction of Concrete Road: Access Road Leading to Maunay Port	Igbayat, Batanes	06/08/2019	1st	Batanes DEO	LF	18.532	410	05/18/2018	07/01/2019	-1.91%	OG	0.391	0.268	0.131	0.030	0.047	0.017	88.40%	-	DEL
500	416	MRS BUILDERS AND SUPPLY	39611	L	D	SB	GB	Construction of Two (2) Units - Two (2) Storey Four (4) Classroom School Building Wakat Elementary School (School ID: 132599)	Wakat, Barobo, Surigao del Sur	05/29/2019	1st	Surigao del Sur 2nd DEO	LF	28.000	210	12/20/2018	07/17/2019	-2.74%	OG	0.391	0.240	0.123	0.024	0.061	0.033	87.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
501	417	MT. GUITING-GUITING CONSTRUCTION	17412	L	B	SB	GB	Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Cambalo National High School - 35TY 12 CLS -	Cajidiocan, Romblon	06/04/2019	1st	Romblon DEO	LF	27.588	260	11/12/2018	07/29/2019	-3.16%	OG	0.393	0.240	0.118	0.030	0.048	0.033	86.20%	-	DEL
502		MT. GUITING-GUITING CONSTRUCTION	17412	L	B	MA	GE	Concreting/Construction of Sitio Centro Farm to Market Road, Barangay Danao	Cajidiocan, Romblon	06/04/2019	Final	Romblon DEO	LF	4.844	64	11/12/2018	01/14/2019	-2.50%	C	0.454	0.146	0.225	-	-	-	82.50%	82.50% Satisfactory	DEL
503	418	MUAÑA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	Asset Preservation-Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide-Secondary Roads-Const. of Roads Slope Protection Structure-Tagbilaran East Road (Tagbilaran-Jagna) KO203+840.00-KO204+040.00	Garcia-Hernandez, Bohol	05/30/2019	Final	Bohol 3rd DEO	LF	39.081	269	06/13/2018	03/08/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
504	419	MUST ENTERPRISES	13336	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of Nalin Flood Control	Libungan River, Midsayap, Cotabato	06/01/2019	Final	Cotabato 1st DEO	LF	32.450	205	04/23/2018	11/13/2018	-2.00%	C	0.499	0.168	0.240	-	-	-	90.70%	90.70% Very Satisfactory	DEL
505	420	MUST ENTERPRISES/ STONELINE CONSTRUCTION	JV-18464	L	A	MA	GE	Construction of Steel Sheet Pile at Ambal River	Barira Section, Maguindanao	06/02/2019	Final	Cotabato City DEO	LF	33.247	160	11/23/2018	05/01/2019	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
506	421	MVSV CONSTRUCTION & DEVELOPMENT INC.	41762	L	B	SB	GB	Construction of 1-Unit, 2-Storey, 4-Classroom (9.5M X 23M) School Building at Cabacungan National High School - Masulog Extension	La Castellana, Negros Occidental	05/31/2019	1st	Negros Occidental 2nd DEO	LF	9.100	180	01/15/2019	07/13/2019	1.45%	OG	0.392	0.240	0.150	0.030	0.037	0.050	89.90%	89.90% Very Satisfactory	AHD
507	422	MWJ CONSTRUCTION	14882	L	A	MB	GE	Replacement of Bridge - Payapay Bridge (B00484LT) along San Jose - Manlurip - MacArthur Park Road	Tacloban City	06/06/2019	Final	Tacloban City DEO	LF	26.992	230	06/08/2018	01/23/2019	0	C	0.486	0.133	0.3	-	-	-	91.90%	91.90% Very Satisfactory	ONS
508	423	MY BUILDERS AND CONSTRUCTION	22687	L	B	MA	GB	Construction of Two (2) Storey Eight (8) Classroom School Building (BEFF 2018 Batch 1), Pugo Central School	Pugo, La Union	06/03/2019	Final	La Union 2nd DEO	LF	16.451	150	07/04/2018	11/30/2018	0.00%	C	0.488	0.132	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
509	424	N.A. IBARRA CONSTRUCTION	24742	L	B	MA	GE	Construction of Revetment Wall, Barangay Baliw and Ballaigui	Sinait, Ilocos Sur	05/30/2019	Final	Ilocos Sur 1st DEO	LF	13.965	200	02/23/2018	09/10/2018	-7.00%	C	0.492	0.200	0.090	-	-	-	78.20%	85.28% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
510	425	N.B. AVILA CONSTRUCTION	13751	L	AA	MA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System Network Development - Construction of By-Pass and Diversion Roads - Maragondon Bypass Road including ROW and Slope Protection	Maragondon, Cavite	06/04/2019	Final	Cavite 2nd DEO	LF	46.429	330	02/21/2018	01/16/2019	7.95%	C	0.480	0.133	0.300	-	-	-	91.30%	91.30% Very Satisfactory	AHD
511	426	N.M.E. CONSTRUCTION	22984	L	A	SB	GB	Construction of Pres. Corazon Aquino High School Building/ Facilities, Baseco, Port Area	Manila City	05/30/2019	Final	South Manila DEO	LF	4.232	180	07/17/2018	01/12/2019	0.00	C	0.5	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
512	427	NALE CONSTRUCTION	18552	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations: Access Road leading to Niludhan Falls ((Dawis-Niludhan Road) Brgy. Dawis) Bayawan (Tulong) City Negros Oriental	Negros Oriental	06/01/2019	Final	Negros Oriental 3rd DEO	LF	32.928	210	04/11/2018	11/06/2018	0.00%	C	0.479	0.151	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
513	428	NANA BUILDERS	18863	L	D	SB	GB	CY 2018 BEFF (Batch 1) Construction & Completion of School Buildings in the Elementary & Secondary Classrooms in Capiz, Tanque National High School, 1STY 2CL (2 Science Lab)	Roxas City, Capiz	05/30/2019	Final	Capiz 1st DEO	LF	7.900	115	07/19/2018	11/10/2018	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
514		NANA BUILDERS	18863	L	D	SB	GB	CY 2018 BEFF (Batch 1) Construction & Completion of School Buildings in the Elementary & Secondary Classrooms in Capiz, Tanque National High School, 1STY 2CL (2 ICT Lab)	Roxas City, Capiz	05/30/2019	Final	Capiz 1st DEO	LF	7.905	105	07/19/2018	10/31/2018	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
515	429	NC CONSTRUCTION	37808	L	C	SB	GB	Construction of One-Storey Two Classroom (1STY-2CL) School Building	Dumanisi ES, Diffun, Quirino	06/06/2019	Final	Quirino DEO	LF	5.618	115	12/14/2018	04/07/2019	-3.67%	C	0.490	0.200	0.190	-	-	-	88.00%	88.00% Satisfactory	DEL
516	430	ND CARANZO BUILDERS AND CONSTRUCTION SUPPLY	39145	L	D	SB	GB	Construction of Three (3) Storey Six (6) Classroom School Building, Calbayog Sped Center	Calbayog City, Samar	06/03/2019	Final	Samar 1st DEO	LF	14.263	180	06/26/2018	12/22/2018	0	C	0.491	0.134	0.3	-	-	-	92.50%	92.50% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
517	431	NES-SAN BUILDERS	25142	L	B	MA	GE	Asset Preservation Program - Preventive Maintenance - Tertiary Roads Apalit - Macabebe - Masantol Road, K0055+(-680) - K0055+(-200), K0057+106 - K0057+484, K0057+566 - K0057+642, K0057+642 - K0057+696, K0058+067 - K0058+411, K0062+062 - K0063+250	Apalit, Pampanga	06/11/2019	Final	Pampanga 1st DEO	LF	18.928	60	07/08/2018	09/05/2018	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
518	432	NEW ARCOND BUILDERS INCORPORATED	9614	L	A	MA	GE	Rehabilitation/Improvement of Drainage System of Calavite St., Brgy. San Isidro Labrador & Brgy. Salvacion	Quezon City	06/07/2019	1st	Quezon City 1st DEO	LF	19.110	420	06/20/2018	08/13/2019	0.76	OG	0.396	0.240	0.150	0.030	0.061	0.050	92.70%	-	AHD
519		NEW ARCOND BUILDERS INCORPORATED	9614	L	A	MA	GE	Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Road - Secondary Road - Elliptical Road - K0012 + (505) - K0012+ 460	Quezon City	06/04/2019	Final	Quezon City 2nd DEO	LF	15.089	255	08/22/2018	05/03/2019	0.00	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
520	433	NEW MINDORENOS LUMBER, HARDWARE AND GEN MERCHANDISE	31745	L	A	MA	GE	Concreting/Construction of Sitio, Banakan FMR Brgy.Tangkalan	Mamburao, Occidental, Mindoro	05/28/2019	Final	Mindoro Occidental DEO	LF	9.555	84	08/15/2018	11/06/2018	0.00%	C	0.449	0.133	0.300	-	-	-	88.20%	88.20% Satisfactory	ONS
521		NEW MINDORENOS LUMBER, HARDWARE AND GENERAL MERCHANDISE	31745	L	A	SB	GB	Construction of Standard 25TY-4CL School Building (Batch 3), Cabacao ES	Cabacao, Abra de Ilog, Occidental Mindoro	05/28/2019	1st	Mindoro Occidental DEO	LF	10.346	179	01/23/2019	07/20/2019	0.20%	OG	0.382	0.225	0.150	0.030	0.038	0.033	85.80%	-	AHD
522	434	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Construction/ Asphaltting of U.P. Road Network U.P. Diliman	Quezon City	06/06/2019	1st	NCR Regional Office	LF	144.403	483	09/13/2018	01/08/2020	-3.83	OG	0.386	0.263	0.112	0.030	0.061	0.033	88.50%	-	DEL
523		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads, Daang Maharlika (LZ), (Phase III), Nueva Ecija 2nd Legislative District	Province of Nueva Ecija	06/14/2019	1st	Regional Office No. III	LF	289.465	450	05/03/2018	07/26/2019	-4.77%	OG	0.400	0.300	0.102	0.030	0.042	0.033	90.70%	-	DEL
524		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LB	GE	Construction/Maintenance for Flood Control Structures and Drainage System, Constructio of River Control along Pagsanjan River, Lumban Section	Lumban, Laguna	05/29/2019	Final	Laguna 1st DEO	LF	92.305	353	02/21/2018	02/08/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
525		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LB	GE	Construction/Maintenance for Flood Control Mitigation Structures and Drainage System, Construction of Slope Protection Works for Sta. Maria-Mabitac River, Mabitac Section	Mabitac, Laguna	05/29/2019	Final	Laguna 1st DEO	LF	95.002	353	02/21/2018	02/08/2019	0.00%	C	0.433	0.200	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
526		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LB	GE	Asset Preservation Program-Construction/Upgrading/Rehabilitation of Drainage along National Roads-Primary Roads-South Luzon Expressway (SLEX)	San Pedro City, Laguna	05/29/2019	1st	Laguna 2nd DEO	LF	82.508	555	02/13/2019	08/20/2020	-3.05%	OG	0.369	0.300	0.120	0.030	0.051	0.033	90.30%	-	DEL
527	435	NEWBIG FOUR J CONSTRUCTION INC./ V.R. GUEVARRA CONSTRUCTION AND TRADING JOINT VENTURE	JV-17-2500	L	AAA	LA	GE	Local Program - Construction / Repair / Rehabilitation Improvement of Various Infrastructure including Local Projects - Local Roads and Bridges - Local Roads - Improvement of Roads with Drainage including Pathways Zone 41-45	Manila City	05/31/2019	Final	North Manila DEO	LF	28.488	180	05/24/2018	11/19/2018	0.00	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
528		NEWBIG FOUR J CONSTRUCTION, INC.	15104	L	AAA	LA	GB	Local Program - Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Buildings and Other Structures, Multipurpose/Facilities, Completion of Grandstand/Stadium and Sports Facilities Phase II, Malagasang 1-G	Imus City, Cavite	06/06/2019	Final	Cavite 1st DEO	LF	91.530	300	05/02/2018	02/25/2019	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
529	436	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	AA		GE	Construction of Missing Links/New Roads, Cabugao - Nueva Era - Danglas Road (Cabugao Section), including ROW	Cabugao, Ilocos Sur	05/30/2019	Final	Regional Office No. I	LF	55.202	330	03/19/2018	02/11/2019	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
530	437	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY / E.E. MADAYAG CONSTRUCTION	JV-17-2148	L	A	MA	GE	Rehabilitation of Paved National Road - Alliem-Sugpon-Sudipen Road K0316+000 - K0318+400	Sudipen, La Union	06/01/2019	1st	La Union 1st DEO	LF	61.167	432	05/03/2018	07/08/2019	7.75%	OG	0.360	0.223	0.150	0.030	0.051	0.050	86.40%	-	AHD
531	438	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY/ZEDIK BUILDERS	JV-17-2932	L	A	MA	GE	Widening of Tamucalao Bridge I (B000524L2) along MNR	Bacarra, Ilocos Norte	05/29/2019	1st	Ilocos Norte 1st DEO	LF	48.708	325	07/18/2018	06/07/2019	22.02%	OG	0.387	0.234	0.150	0.030	0.060	0.050	91.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
532	439	NORTHERN BUILDERS	8789	L	AAA	LB	GE	Flood Management Program; Construction/Maintenance of Flood Mitigation Structures and Drainage System; Rehabilitation of Reinforced Concrete Slope Protection with Steel Sheet Piles Foundation along Abacan River	Angeles City, Pampanga	06/11/2019	Final	Pampanga 3rd DEO	LF	92.762	270	04/10/2018	01/04/2019	0.00%	C	0.434	0.137	0.300	-	-	-	87.10%	87.10% Satisfactory	ONS
533	440	NOVANNE VENTURES CONSTRUCTION CORPORATION	22107	L	D	SB	GB	Construction of Eight (8) Unit One (1) Storey Regular Workshop at Gil Montilla National High School	Sipalay City, Negros Occidental	05/30/2019	Final	Negros Occidental 3rd DEO	LF	21.267	190	08/23/2018	02/28/2019	0.00%	C	0.491	0.132	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
534	441	NQA CONSTRUCTION & SUPPLY	22350	L	B	MA	GE	Off-carriageway Improvement Secondary Roads Catanduanes Circumferential Road	San Miguel, Catanduanes	05/28/2019	Final	Catanduanes DEO	LF	41.598	308	04/02/2018	02/03/2019	-3.80%	C	0.479	0.173	0.186	-	-	-	83.80%	83.80% Satisfactory	DEL
535	442	NRMM CONSTRUCTION AND DEVT. CORP.	41172	L	A	SB	GE	Construction of Road, Brgy. Lumponid Midsalip to Brgy. Datagan	Sominot, Zamboanga del Sur	06/03/2019	Final	Zamboanga del Sur 1st DEO	LF	9.869	90	10/09/2018	01/06/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
536	443	O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Construction of Baganga Seawall	Baganga, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	29.494	298	02/25/2018	12/19/2018	10.89%	C	0.483	0.143	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
537	444	O.Q. CONSTRUCTION AND SUPPLY	42767	L	D	SB	GB	Construction of Multi-Purpose Building (DPWH District Office)	Brgy. Dao, Tagbilaran City, Bohol	05/28/2019	Final	Bohol 1st DEO	LF	4.841	120	04/27/2018	08/24/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
538	445	OIC CONSTRUCT AND SUPPLY CORPORATION	23727	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads, Secondary Roads, Banay-Banay-Mojon-Cuenca Rd, K0090+(-.861)-K0091+332.4, K0092+089-K0092+193, K0092+352-K0093+160, K0095+049.5-K0095+128, K0098+000-K0098+850, K0099+820-K0100+117, K0102+434-K0102+895	Alitagtag, Batangas	05/28/2019	Final	Batangas 3rd DEO	LF	77.194	300	02/09/2018	12/05/2018	0.00%	C	0.386	0.200	0.300	-	-	-	88.60%	87.28% Satisfactory	ONS
539	446	OMICRON CONSTRUCTION	9575	L	AAA	LA	GB	Construction of Four (4) Storey Eight (8) Classroom School Building at San Jose ES	Rodriguez (Montalban), Rizal	05/27/2019	1st	Rizal 2nd DEO	LF	26.714	289	12/11/2018	09/25/2019	1.95%	OG	0.395	0.240	0.150	0.030	0.050	0.050	91.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
540	447	OMNICON BUILDERS / ALMAKAR BUILDERS AND METAL WORKS	JV-18-0185	L	B	MA	GE	Concreting of Sitio Mag Asawang Manga, Brgy. Mabuhay FMR, Brgy. Mabuhay, Carmona, Cavite, Concreting of Brgy. Pooc 2 - Munting Ilog FMR, Brgy. Balubad-Litit FMR Phase I, Brgy. Balubad-Litit, Silang, Cavite and Opening and Concreting of Brgy. Lantic FM	Carmona, Cavite	06/07/2019	Final	Cavite Sub DEO	LF	36.815	240	09/23/2018	05/20/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
541	448	ORANI BUILDERS & SUPPLY	5349	L	B	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Tertiary Roads - Mendiola St. - (SO2230L2) Chainage 0 - Chainage 52, Chainage 63 - Chainage 563, (SO2231L2) Chainage 0 - Chainage 563	Manila City	06/01/2019	1st	North Manila DEO	LF	495.565	360	06/28/2018	06/22/2019	0.47	OG	0.397	0.241	0.150	0.030	0.033	0.050	90.10%	-	AHD
542		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Local Roads and Bridges - Local Roads - Concreting of Road Connecting Mabatang Vicinal Road to Calaguiman Vicinal Road	Abucay, Bataan	06/18/2019	Final	Bataan 1st DEO	LF	29.700	285	05/28/2018	03/08/2019	3.56%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
543		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Asset Preservation, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Tertiary Road-Mt. Samat Road (K0134+913 - K0135+900, K0166+479 - K0166+169)	Bataan 2nd District	06/19/2019	Final	Bataan 2nd DEO	LF	82.543	294	02/13/2018	12/03/2018	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	89.16% Very Satisfactory	ONS
544		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Construction of Slope Protection/Flood Control along Tambak River Right Side (Upstream)	Brgy. Palanginan, Iba, Zambales	06/14/2019	Final	Zambales 1st DEO	LF	96.468	240	02/12/2018	10/09/2018	0.00%	C	0.407	0.194	0.300	-	-	-	90.10%	90.10% Very Satisfactory	ONS
545		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Construction of Slope Protection/Flood Control along Tambak River Left Side (Upstream)	Brgy. Palanginan, Iba, Zambales	06/14/2019	Final	Zambales 1st DEO	LF	96.499	240	02/15/2018	10/12/2018	5.83%	C	0.444	0.133	0.300	-	-	-	87.70%	87.70% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
546		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Network Development Program-Road Widening,Tertiary Roads, Subic - Philiseco Road, K0141+(-462) - K0141+310, K0141+374 - K0141+940, K0142+214 - K0142+500	Subic, Zambales	06/13/2019	Final	Zambales 2nd DEO	LF	46.140	300	02/09/2018	12/05/2018	0.00%	C	0.485	0.134	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
547		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Bridge Program: Retrofitting/Strengthening of Permanent Bridges, BGH Flyover (800568L2) Baguio General Hospital Flyover	Baguio City	06/06/2019	Final	Baguio City DEO	LF	32.272	330	05/28/2018	04/22/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
548	449	P.L. SEBASTIAN CONSTRUCTION, INC.	35840	L	AAA	LB	GE	Concreting of Matanao-Kiblawan-Padada Road Package A, Including RROW	Davao del Sur	06/05/2019	Final	Regional Office No. XI	LF	281.481	300	03/15/2018	01/08/2019	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
549	450	PABLO S. LABASBRAS CONSTRUCTION	6302	L	B	SB	GE	Rehabilitation / Improvement of Flood Control Structure along Gandara River (Upstream)	Barangay Ngoso, Gandara, Samar	06/03/2019	Final	Samar 1st DEO	LF	29.124	169	07/06/2018	12/21/2018	0.0178	C	0.477	0.133	0.3	-	-	-	91.00%	91.00% Very Satisfactory	AHD
550	451	PARTIDO CONSTRUCTION & SUPPLY	20631	L	A	MB	GE	FY 2018 - Asset Preservation of National Roads - Rehabilitation/Reconstruction/Upgrading Damaged Paved National Roads including Drainage Based on Pavement System/Highway Development and Management - 4 (HDM - 4), K0535+400 to K0535+700, K0544+434, Presentation	Caramoan, Camarines Sur	06/01/2019	Final	Camarines Sur 4th DEO	LF	59.885	241	05/02/2018	12/28/2018	4.27%	C	0.485	0.134	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
551		PARTIDO CONSTRUCTION & SUPPLY	20631	L	A	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation/Improvement of Masisi Flood Control, G. Alino, Dimasalang, Masbate	G. Alino, Dimasalang, Masbate	05/31/2019	Final	Masbate 3rd DEO	LF	18.608	189	04/30/2018	11/04/2018	0.00%	C	0.471	0.134	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
552		PARTIDO CONSTRUCTION & SUPPLY	20631	L	A	MA	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation/Improvement of Gahit Flood Control, Gahit, Cataingan, Masbate	Gahit, Cataingan, Masbate	05/31/2019	Final	Masbate 3rd DEO	LF	18.610	189	04/30/2018	11/04/2018	-2.00%	C	0.463	0.134	0.240	-	-	-	83.70%	83.70% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
553	452	PASCAL CONSTRUCTION	34168	L	B	SB	GE	Upgrading of Road with Drainage Improvement, Brgy. 183 and its Vicinity	Pasay City	05/30/2019	Final	South Manila DEO	LF	23.282	210	06/19/2018	01/14/2019	0.00	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
554	453	PAULA MAE BUHONG CONSTRUCTION	26128	L	B	MA	GE	Concreting and Improvement of Namal-Pula Access Road	Asipulo, Ifugao	05/28/2019	Final	Ifugao 1st DEO	LF	15.100	227	08/20/2018	04/03/2019	0.00%	C	0.476	0.147	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
555	454	PERSAN CONSTRUCTION, INC. / J.M. LUCIANO CONSTRUCTION, INC.	JV-17-2678	L	AAA	LB	GE	Local Program - Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects - Local Roads and Bridges - Local Roads: Construction/Widening of Francisco Barzaga Road, Phase II	Dasmariñas City, Cavite	06/07/2019	Final	Cavite Sub DEO	LF	48.750	300	05/24/2018	03/19/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
556	455	PESOM BUILDERS AND CONSTRUCTION SUPPLY	39923	L	C	SB	GB	Construction of Multi-Purpose Building, Brgy. Damires	New Lucena, Iloilo	06/05/2019	Final	Iloilo 4th DEO	LF	1.959	122	10/25/2018	02/23/2019	1.01%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
557	456	PHESCO, INCORPORATED	145	L	AAA	LB	GE	Asset Preservation Program - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Road Jct. Abbag-Guingin Bdry. Rd. K0392+900 - K0393+255 Nagtipunan, Quirino	Nagtipunan, Quirino	06/06/2019	Final	Quirino DEO	LF	53.071	210	05/21/2018	12/16/2018	23.72%	C	0.433	0.200	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
558	457	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MA	GE	Asset Preservation Program - Preventive Maintenance - Secondary Roads - Repair/Rehabilitation (Asphalt Overlay), Overlay with Pavement Markings along Roman Expressway, K0102+447 - K0102+768, K0106+200 - K0106+748, K0107+739 - K0108+298, K0109+000 - K0110+710, K0111+586 - K0111+994	Hermosa, Orani, Samal and Abucay, Bataan	06/18/2019	Final	Bataan 1st DEO	LF	72.375	120	07/25/2018	11/21/2018	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
559	458	PHILSOUTH BUILDERS	21962	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Reconstruction/ Rehabilitation of Ocay River Control, Magatas	Sibulan, Negros Oriental	05/31/2019	Final	Negros Oriental 2nd DEO	LF	34.300	210	04/25/2018	11/20/2018	0.00%	C	0.470	0.168	0.300	-	-	-	93.80%	93.80% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
560	459	PISTOL CONSTRUCTION AND SUPPLY	43485	L	C		GE	Construction of Road, Barangay Poblacion, Muntinlupa City, Metro Manila	Muntinlupa City, Metro Manila	05/28/2019	1st	Las Piñas-Muntinlupa DEO	LF	9.780	396	07/18/2018	08/17/2019	OG	OG	0.36	0.201	0.150	0.030	0.052	0.050	84.30%	-	AHD
561	460	PITONG BUILDERS & CONSTRUCTION SUPPLY	39273	L	D	SB	GB	Construction Of Miag-Ao Multi-Purpose Building, Aguiayan Elementary School	Miag-Ao, Iloilo	06/04/2019	Final	Iloilo 1st DEO	LF	3.954	150	03/05/2018	08/01/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
562	461	PJ TAN CONSTRUCTION	35677	L	D	SB	GE	Construction / Improvement of Access Road Leading to Imaga Beach, Barangay Cabacungan, Allen	Allen, Northern Samar	06/03/2019	Final	Northern Samar 1st DEO	LF	8.627	183	06/06/2018	12/05/2018	0.0785	C	0.383	0.133	0.3	-	-	-	81.60%	81.60% Unsatisfactory	AHD
563	462	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION	33288	L	AA	MB	GE	Widening of Bridge - Macanlig Bridge (B00031MR) along Calapan South Road	Pinamalayan, Oriental Mindoro	05/31/2019	Final	Southern Mindoro DEO	LF	18.946	300	05/28/2018	03/23/2019	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
564	463	PM CONSTRUCTION AND TRADING	35026	L	D	SB	GE	Flood Control and Drainage- Flood Control Structure/Facilities- Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Ind. Local Projects- Const. of Flood Control at Sta. Maria Creek	Sta. Maria, Zamboanga City	06/07/2019	Final	Zamboanga City DEO	LF	2.938	157	08/28/2018	01/31/2019	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
565	464	PMJ CONSTRUCTION	41791	L	D	SB	GB	CY 2018 Basic Educational Facilities Fund (BEFF-Batch 1) Construction of Classrooms, 3STY6CL, Sto. Tomas North CS	Sto. Tomas, Batangas	05/29/2019	Final	Batangas 3rd DEO	LF	13.734	180	06/21/2018	12/17/2018	-2.00%	C	0.491	0.133	0.240	-	-	-	86.40%	86.40% Satisfactory	DEL
566	465	POLYMER-VIC CONSTRUCTION / LTM BUILDERS	JV-17-1453	L	B	MA	GE	Asset Preservation Program- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Secondary Road, Roman Expressway (K0152+420 - K0155+000)	Bataan 2nd District	06/19/2019	Final	Bataan 2nd DEO	LF	66.660	260	02/18/2018	11/04/2018	0.00%	C	0.463	0.133	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
567	466	PRECIOUS CONSTRUCTION	32995	L	AA	MB	GE	Ensure Safe and Reliable National Road System, Network Development Program, Road Widening - Secondary Roads, Iriga City - San Isidro - Sagrada - San Ramon - Hanawan Road	Camrines Sur	06/06/2019	Final	Regional Office No. V	LF	74.443	246	07/25/2018	03/27/2019	0.00%	C	0.490	0.134	0.300	-	-	-	92.40%	94.50% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
568		PRECIOUS CONSTRUCTION	32995	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program, Construction/Rehabilitation/Improvement of Magarao Flood Control (Sipatan Creek), Magarao, Camarines Sur including ROW Brgy. San Isidro - Brgy. Sto. To	Magarao, Camarines Sur	05/29/2019	Final	Camarines Sur 3rd DEO	LF	32.413	187	06/07/2018	12/10/2018	-0.10%	C	0.493	0.133	0.297	-	-	-	92.30%	92.30% Very Satisfactory	DEL
569	467	PRECIOUS CONSTRUCTION / KING EIGHT BUILDERS AND SUPPLY JOINT VENTURE	JV-17-2024	L	A	MA	GE	Construction/Sealing/Improvement of Riverwall along South Pinagkabalian River, Sta. 0+584 to Sta. 0+873 (Phase III)	Brgy. Panghulo, Malabon City	06/06/2019	Final	Malabon-Navotas DEO	LF	46.756	241	03/27/2018	11/22/2018	0.00	C	0.5	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
570	468	PRECIOUS CONSTRUCTION / MM SENAR CONSTRUCTION AND SUPPLY	JV-17-1016	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties against major Flood - Flood Management Program - Construction/Rehabilitation/Improvement of Calabanga Flood Control, San Antonio Creek with ROW Acquisition	Brgy. Quipayo, Calabanga, Camarines Sur	05/29/2019	Final	Camarines Sur 3rd DEO	LF	26.857	376	03/07/2018	03/17/2019	0.00%	C	0.435	0.134	0.300	-	-	-	86.90%	92.12% Very Satisfactory	ONS
571	469	PREMIUM MEGASTRUCTURES INC.	36079	L	AAA	LB	GE	Cluster 2 - a. Const. of Kulaman Bridge and Approaches, Kulaman b. Const. of Maluskob Bridge and Approaches, Mapulo c. Const. of Mangawag Bridge and Approaches, Caburacan d. Const. of Manikaan Bridge and Approaches, Caburacan.	Malaybalay City, Bukidnon	05/29/2019	Final	Bukidnon 1st DEO	LF	174.328	403	03/22/2018	04/28/2019	0.00%	C	0.5	0.171	0.300	-	-	-	95.50%	95.50% Very Satisfactory	ONS
572		PREMIUM MEGASTRUCTURES INC.	36079	L	AAA	LB	GE	Construction of River Training Facilities (Spurdike) and Cut-Off Channel (Sta.0+000.00 to Sta.0+812.00)	Calapan City, Oriental Mindoro	06/02/2019	Final	Regional Office No. IV-B	LF	75.057	378	05/02/2018	05/14/2019	0.00%	C	0.390	0.133	0.300	-	-	-	82.30%	82.30% Satisfactory	ONS
573	470	PREMIUM MEGASTRUCTURES INC. / KOUZBARY BUILDERS (JOINT VENTURE)	JV-17-1674	L	AAA	LB	GE	Construction of Slope Protection Along Sagadan Bridge (Upstream (L/S)	Tubod, Lanao del Norte	06/03/2019	Final	Lanao del Norte 2nd DEO	LF	88.485	297	02/20/2018	12/13/2018	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
574	471	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHADISE	15599	L	A	MB	GE	Road Widening of Gingoog-Clarevia-Villanueva Rd - K1327+000 - K1330+360, K1330+440 - K1333+000, K1340+600- K1342+070	Misamis Oriental	06/06/2019	Final	Regional Office No. X	LF	146.680	279	06/06/2018	03/11/2019	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	910% Very Satisfactory	ONS
575	472	QDC CONSTRUCTION AND SUPPLY	34259	L	D	SB	GE	Rehabilitation/Reconstruction of Road with Slips, Slope Collapse and Landslide along Mayon Park Road	Buang, Tabaco City, Albay	06/06/2019	Final	Albay 1st DEO	LF	4.944	84	11/29/2018	02/20/2019	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
576	473	QM BUILDERS	30743	L	AAA	MA	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods; Flood Management Program; Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Canbanua Flood Control (River Revetment), Phase 4	Argao, Cebu	06/02/2019	Final	Cebu 4th DEO	LF	23.263	307	03/07/2018	01/07/2019	0.00%	C	0.482	0.152	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
577		QM BUILDERS	30743	L	AAA	MA	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Pasil Flood Control (River Revetment)	Santander, Cebu	06/02/2019	Final	Cebu 4th DEO	LF	23.263	273	03/07/2018	12/04/2018	0.00%	C	0.477	0.141	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
578	474	QUATRIX CONSTRUCTION AND SUPPLY INC.	44328	L	B	SB	GB	Construction of 4 Storey 8 Classroom Sta. Ana ES	Taytay, Rizal	05/27/2019	1st	Rizal 1st DEO	LF	19.355	240	12/18/2018	08/14/2019	15.58%	OG	0.382	0.253	0.150	0.030	0.029	0.050	89.40%	-	AHD
579	475	R R C CONSTRUCTION	24369	L	A	MB	GE	Network Development Program: Road Widening along Primary Roads: Santiago - Tuguegarao Road (S00760LZ) K0411+000 - K0412+105	Quezon, Isabela	05/30/2019	Final	Isabela 2nd DEO	LF	40.595	220	08/28/2018	04/04/2019	0.02%	C	0.444	0.156	0.300	-	-	-	90.00%	90.00% Very Satisfactory	AHD
580	476	R.A. DEL ROSARIO CONSTRUCTION	4636	L	B	MA	GB	Construction of Four (4) Storey Twenty Four (24) Classroom School Building at Dr. Jose P. Rizal Elementary School Dasmariñas City, Cavite	Dasmariñas City, Cavite	06/07/2019	1st	Cavite Sub DEO	LF	60.882	300	12/12/2018	10/07/2019	1.21%	OG	0.383	0.240	0.150	0.030	0.058	0.050	91.10%	-	AHD
581	477	R.A. MENDIOLA CONSTRUCTION & DEVELOPER	33651	L	B	MA	GE	Construction of Missing Links / New Roads, Calauag - Guinayangan - Buenavista - Lopez Road, Including ROW	Quezon	06/04/2019	Final	Quezon 4th DEO	LF	90.743	255	06/05/2018	02/14/2019	0.00%	C	0.484	0.140	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
582	478	R.A. MENDIOLA CONSTRUCTION & DEVELOPER / JANMING CONSTRUCTION AND SUPPLIES	JV-18-527	L	B	MA	GB	Construction of Four (4) Storey Twenty (20) Classroom Academic School Building at Gulang-gulang Elementary School	Lucena City	06/01/2019	1st	Quezon 2nd DEO	LF	47.473	360	12/13/2018	12/07/2019	2.07%	OG	0.385	0.274	0.150	0.030	0.040	0.050	92.90%	-	AHD
583	479	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Network Development Program - Road Widening - Primary Roads, Daang Maharlika (LZ), Nueva Ecija 4th L.D.	Province of Nueva Ecija	07/11/2019	Final	Regional Office No. III	LF	94.383	274	05/25/2018	02/22/2019	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
584	480	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	MB	GE	Construction of Flood Control Malawag Creek (San - Roque - Neighborhood Section), Sta. 0+000 to Sta. 0+066 (Upstream) and Sta. 000 to Sta. 0+064.4 (Downstream)	Bato, Camarines Sur	03/06/2019	Final	Camarines Sur 5th DEO	LF	23.538	171	04/24/2018	10/11/2018	24.56%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
585	481	R.A. PAHATI CONST. & SUPPLY, INC. / AA PAHATI CONSTRUCTION AND SUPPLY	JV-17-2671	L	AA	MA	GE	Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Rehabilitation/Improvement of Canaman Flood Control (Phase 2)	Canaman, Camarines Sur	05/29/2019	Final	Camarines Sur 3rd DEO	LF	27.920	339	05/27/2018	04/30/2019	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	89.25% Very Satisfactory	ONS
586	482	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY	39473	L	B	SB	GE	Concreting of Hacienda Sto. Domingo - Hacienda Consolacion, Brgy. Granada FMR	Bacolod City, Negros Occidental	05/30/2019	Final	Bacolod City DEO	LF	4.726	90	05/23/2018	08/20/2018	0.00%	C	0.485	0.134	0.300	-	-	-	91.90%	91.72% Very Satisfactory	ONS
587	483	R.B. PANO CONSTRUCTION AND SUPPLY	43048	L	D	SB	GE	Repair/ Rehabilitation/ Improvement of Flood Control Project Along Fuerte Seawall	Barangay Fuerte, Caoyan, Ilocos Sur	05/30/2019	Final	Ilocos Sur 1st DEO	LF	11.446	98	02/21/2019	05/29/2019	0.00%	C	0.380	0.200	0.300	-	-	-	88.00%	88.00% Satisfactory	ONS
588	484	R.D. TALENS CONSTRUCTION AND TRADING / DOUBLE ALPHA CONST. DEVT. CORPORATION JPINT VENTURE	JV-18-306	L	A	MA	GE	Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Nueva Ecija - Aurora Rd. - K0156+100 - K0156+260, K0160+600 - K0600+161+050	Bongabon, Nueva Ecija	06/12/2019	Final	Nueva Ecija 2nd DEO	LF	96.500	180	04/12/2018	10/08/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	91.44% Very Satisfactory	ONS
589	485	R.F. VARQUEZ CONSTRUCTION	24302	L	B	SB	GB	Construction of One Unit One-Storey Three Classroom School Building @ Edera NHS, School ID:324403	Barangay Edera, Basilisa, Dinagat Islands	06/04/2019	1st	Dinagat Islands DEO	LF	5.022	210	01/14/2019	08/11/2019	-7.72%	OG	0.385	0.239	0.073	0.030	0.061	0.033	82.10%	-	DEL
590	486	R.L. COLICO CONSTRUCTION	24914	L	D	SB	GB	Construction of Two (2) Storey Four (4) Classroom School Building at Tayabas West Central School III	Tayabas City, Quezon	06/05/2019	1st	Quezon 1st DEO	LF	13.565	208	11/27/2018	06/22/2019	0.12%	OG	0.398	0.249	0.150	0.030	0.058	0.050	93.50%	-	AHD
591	487	R.M. VITUG CONSTRUCTION	9227	L	B	MA	GE	Rehabilitation/Improvement/Upgrading of Lubao-Floridablanca Road	San Pablo 2nd, Lubao, Pampanga	06/17/2019	Final	Pampanga 2nd DEO	LF	48.975	210	06/19/2018	01/14/2019	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
592	488	R.R. ENCABO CONSTRUCTORS INCORPORATED	14716	L	AAA	LB	GB	Construction of Municipal Hall of Pola	Pola, Oriental Mindoro	05/31/2019	1st	Mindoro Oriental DEO	LF	28.164	390	05/10/2018	06/03/2019	-2.00%	OG	0.400	0.240	0.130	0.030	0.048	0.033	88.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
593	489	R.R. RICAFORT CONSTRUCTION AND SUPPLIES	14402	L	AA	LB	GE	Concreting of Sitio Pugo Purok 4, Brgy. Camilingan Norte FMR	Camiling, Tarlac	06/20/2019	Final	Tarlac 1st DEO	LF	4.731	48	05/22/2018	07/08/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
594	490	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / GOLDEN BUILDAXIS CORPORATION (JOINT VENTURE)	JV-17-713	L	A	MB	GE	Road Concreting - Brgy. Liboganon Road Leading to Local Beach Resorts	Brgy. Liboganon, Tagum City, Davao del Norte	05/31/2019	Final	Davao del Norte 1st DEO	LF	57.900	270	05/10/2018	02/03/2019	0.98%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
595	491	R.S. SEPIAN CONSTRUCTION & TRUCKING/ YUNAKIM CONSTRUCTION JOINT VENTURE	JV-17-600	L	B	MB	GE	Construction of Concrete Road - Mt. Province Brgy. Gagalaan Junction Suklap, Tanglag - Mabongtot Road in support of Agribusiness Industry (Coffee, Heirloom Rice & other High Value Crops)	Lubuagan, Kalinga	06/01/2019	Final	Upper Kalinga DEO	LF	33.079	238	02/22/2018	10/17/2018	-1.55%	C	0.479	0.200	0.254	-	-	-	93.30%	89.94% Very Satisfactory	DEL
596	492	R.S. TAGALA CONSTRUCTION AND EQUIPMENT RENTALS	42830	L	C	SB	GE	Concreting of Sitio Kanaan-Malunay Farm to Market Road	Brgy. Tigulon, Gasan, Marinduque	06/05/2019	Final	Marinduque DEO	LF	4.799	90	09/20/2018	12/18/2018	55.00%	C	0.377	0.200	0.300	-	-	-	87.70%	87.70% Satisfactory	AHD
597	493	R.T.Y. CONSTRUCTION	10341	L	A	MB	GE	FY 2018 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening/Primary Roads, Daang Maharlika (LZ), K0192+100 to K0192+729 and K0201+730 to K0203+839	Quezon Province	06/04/2019	Final	Regional Office No. IV-A	LF	144.747	420	05/23/2018	07/16/2019	17.20%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
598		R.T.Y. CONSTRUCTION	10341	L	A	MA	GB	Completion and Upgrading of Doña Marta Memorial District Hospital	Antimonan, Quezon	06/04/2019	1st	Quezon 4th DEO	LF	47.603	360	07/25/2018	07/19/2019	4.50%	OG	0.373	0.276	0.150	0.030	0.041	0.050	92.00%	-	AHD
599	494	R.U. AQUINO CONSTRUCTION AND DEVELOPMENT CORPORATION	23507	L	AAA	MB	GE	Construction/Improvement of Access Road Leading to Panembatan Port	Brgy. Raele, Itbayat, Batanes	06/07/2019	Final	Batanes DEO	LF	19.110	440	04/17/2018	06/30/2019	1.84%	C	0.493	0.160	0.300	-	-	-	95.30%	95.30% Very Satisfactory	AHD
600	495	R.V. LABORTE BUILDERS	20459	L	A	MA	GB	Construction of Four (4) Storey Twenty (20) Classroom Academic School Building at Dalahican Elementary School	Lucena City, Quezon	05/31/2019	1st	Quezon 2nd DEO	LF	53.830	360	12/13/2018	12/07/2019	16.73%	OG	0.374	0.278	0.150	0.030	0.029	0.033	89.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
601	496	R.V. LABORTE BUILDERS / RAM BUILDERS	JV-17-1770	L	A	MB	GE	FY 2018 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening/Primary Roads, Daang Maharlika (LZ), K0140+292 to K0143+000 and K0143+449 to K0144+099	Quezon Province	06/04/2019	Final	Regional Office No. IV-A	LF	139.260	360	05/07/2018	05/01/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
602	497	RAIN CONSTRUCTION CORPORATION	15959	L	B	MA	GE	Construction of Road at Soldier's Hills	Putatan, Muntinlupa City, Metro Manila	05/28/2019	Final	Las Piñas-Muntinlupa DEO	LF	14.670	120	08/13/2018	12/10/2018	2.50	C	0.5	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
603	498	RAK TRADING AND CONSTRUCTION	42613	L	D	SB	GB	Construction of Unique Workshop, Marcelino Abadiano Javarez NHS Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	06/01/2019	Final	Palawan 3rd DEO	LF	0.656	45	11/29/2018	01/12/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
604	499	RAPID FOREMOST CONST. CO.	32618	L	A	MA	GE	Construction of Gravel Road-San Francisco-San Andres-San Narciso Road, Package 2, including ROW	San Francisco, Quezon Province	06/03/2019	Final	Quezon 3rd DEO	LF	118.206	270	05/23/2019	02/16/2020	36.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	AHD
605		RAPID FOREMOST CONST. CO.	32618	L	A	MA	GE	Construction of Flood Control Structures and Seawall along Catanauan River	Catanauan, Quezon	06/03/2019	Final	Quezon 3rd DEO	LF	38.414	480	03/22/2018	07/14/2019	5.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.50% Very Satisfactory	AHD
606	500	RAYMAN BUILDERS INC.,	16023	L	A	MA	GE	Proposed Sump Pit Construction and Installation of Pump and its Facilities and Appurtenances at P. Faura Drainage Main Outfall	Manila City	05/30/2019	1st	South Manila DEO	LF	83.489	261	06/11/2018	02/26/2019	0.74	OG	0.399	0.239	0.150	0.030	0.037	0.050	90.50%	-	AHD
607	501	RBDIWA BUILDERS AND CONSTRUCTION SUPPLY	36022	L	D	SB	GE	Concreting of Brgy. Batiawan FMR	Brgy. Batiawan, Subic, Zambales	06/13/2019	Final	Zambales 2nd DEO	LF	19.897	120	08/30/2018	12/27/2018	0.00%	C	0.471	0.133	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
608	502	RCDG CONSTRUCTION CORPORATION / BADSRO CONSTRUCTION AND GENERAL MERCHANDISE (JOINT VENTURE)	JV-17-2386	L	AA	LA	GE	Repair/Rehabilitation of Slope Protection with Slip along Lanao-Pagadian-Zamboanga City Road, Basalem Section	Zamboanga Sibugay, K1724+(-483)-K1724+(-385), K1725+737-K1725	06/05/2019	Final	Zamboanga Sibugay 1st DEO	LF	49.000	256	05/08/2018	01/18/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
609	503	RCDG CONSTRUCTION CORPORATION / HHH DEVELOPER AND CONSTRUCTION (JOINT VENTURE)	JV-17-2556	L	AAA	LA	GE	National Road & Bridges-National Roads Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects. Construction of Road including Right-of-Way for the Proposed By-Pass National Road along Sumagdag-Menzi-Lanote	Isabel City, Basilan, Sta. 0+000.00- Sta. 3+000.00, Sta. 3+660.00- Sta. 7	06/06/2019	1st	Regional Office No. IX	LF	233.720	414	07/03/2018	08/20/2019	0.53%	OG	0.397	0.240	0.150	0.022	0.048	0.050	90.70%	-	AHD
610	504	RDT CONSTRUCTION & GENERAL MERCHANDISE	38617	L	C	SB	GE	Concreting of Dimaluna - Balintawak FMR, Brgy. Dimaluna and Brgy. Balintawak	Ozamiz City, Misamis Occidental	06/03/2019	Final	Misamis Occidental 2nd DEO	LF	6.616	52	05/09/2018	06/29/2018	0.00%	C	0.424	0.200	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
611	505	REBCOR CONSTRUCTION AND TRADING CORPORATION/ CHRISTIAN IAN CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-17-2941	L	AAA	MA	GE	Replacement of Permanent weak Bridge, Lomboy Bridge 1, (B01964LZ) along Daang Maharlika (LZ)	Daang Maharlika, Nueva Ecija	06/13/2019	1st	Nueva Ecija 1st DEO	LF	41.922	360	07/08/2018	07/02/2019	0.10%	OG	0.382	0.200	0.150	0.024	0.047	0.033	83.60%	-	AHD
612	506	REGERY'S CONSTRUCTION AND SUPPLY	44367	L	B	SB	GB	Construction of Classrooms (2 STY 8CL, 2 Science Laboratory, 2-ICT Laboratory) elev. 1.00m, Del Monte NHS, Talacogon, Agusan del Sur	Talacogon, Agusan del Sur	05/27/2019	1st	Agusan del Sur 1st DEO	LF	23.880	220	01/03/2019	08/10/2019	-3.48%	OG	0.385	0.240	0.115	0.030	0.051	0.033	85.40%	-	DEL
613	507	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	LA	GE	Construction/Improvement of Access Road Connecting Sitio Mahayahay to Sitio Buko-Buko sa Anay in Support to Coffee, Cacao, Abaca and Coconut Industries	Boston, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	86.849	370	05/22/2018	05/26/2019	17.77%	C	0.436	0.189	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
614	508	RELY CONSTRUCTION AND SUPPLY / ALFREDO BUILDERS & SUPPLY (JOINT VENTURE)	JV-17-1359	L	AA	LA	GE	Road Widening of Davao-Bukidnon Road Including ROW, K1698+(-629) - K1698+448	Davao City	06/03/2019	Final	Davao City 1st DEO	LF	51.085	240	05/01/2018	12/26/2018	0.00%	C	0.484	0.139	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
615	509	RELY CONSTRUCTION AND SUPPLY / CLTG BUILDERS (JOINT VENTURE)	JV-17-1567	L	AA	LA	GE	Off-Carriageway Improvement Daang Maharlika (MN) K1451+360 - K1453+240, K1462+460 - K1462+760	Davao del Norte	05/31/2019	Final	Davao del Norte 1st DEO	LF	71.257	222	05/10/2018	12/17/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
616	510	REMIGIO GENERAL CONSTRUCTION	2298	L	B	MA	GB	Construction of Multi-Purpose Building Mariano Marcos State University	Batac, Ilocos Norte	05/28/2019	Final	Ilocos Norte 2nd DEO	LF	4.950	225	04/23/2018	12/03/2018	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Pho. M)	DUR (C.D)	STARTED	COMP											
617	511	RENLO CONSTRUCTION & SUPPLY	24915	L	A	MA	GB	LOCAL PROGRAM, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Buildings and Other Structures, Multipurpose/Facilities, Rehabilitation/ Improvement of Multi-purpose Building at Barangay 7	Lipa City, Batangas	05/29/2019	Final	Batangas 4th DEO	LF	7.605	120	08/15/2018	12/12/2018	-5.00%	C	0.488	0.200	0.150	-	-	-	83.80%	83.80% Satisfactory	DEL
618	512	REX E. MORALES CONSTRUCTION	17427	L	AA	MA	GE	Construction of Drainage Canal along Biliran Circumferential Road (K1026+108 - K1027+600, K1037+250 - K1039+020)	Biliran Province	05/29/2019	Final	Biliran DEO	LF	74.582	295	06/03/2018	03/24/2019	0	C	0.465	0.139	0.3	-	-	-	90.40%	90.40% Very Satisfactory	ONS
619	513	RGDG CONSTRUCTION	37950	L	D	SB	GB	Construction of Multi-Purpose Building, Barangay 198 and its Vicinity	Pasay City	05/30/2019	Final	South Manila DEO	LF	6.525	240	06/03/2018	01/28/2019	27.68	C	0.496	0.134	0.300	-	-	-	93.00%	93.00% Very Satisfactory	AHD
620	514	RGE CONSTRUCTION & SUPPLY	36147	L	D	SB	GB	Construction of Two -Storey (4 Classrooms) School Building under DepED CY 2018 Basic Educational Facilities Fund (BEFF) Batch 1 at San Pedro Elementary School	San Pedro, Irosin, Sorsogon	06/03/2019	Final	Sorsogon 2nd DEO	LF	10.286	180	09/06/2018	03/04/2019	0.00%	C	0.476	0.179	0.300	-	-	-	95.50%	95.50% Very Satisfactory	ONS
621	515	RHT CONSTRUCTION AND SUPPLIES	40284	L	B	SB	GE	Concreting of Brgy. Salang FMR, Kabankalan City	Negros Occidental	05/31/2019	Final	Negros Occidental 3rd DEO	LF	4.824	59	10/17/2018	12/14/2018	0.00%	C	0.474	0.134	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
622	516	RJIR ENTERPRISES	34843	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destination, Access Road Leading to Buga-Buga Hills, Barangay Buga-Buga	Villaba, Leyte	05/28/2019	Final	Leyte 3rd DEO	LF	46.547	179	02/07/2018	08/04/2018	0.0223	C	0.428	0.141	0.3	-	-	-	86.90%	86.90% Satisfactory	AHD
623		RJIR ENTERPRISES	34843	L	A	MB	GE	Construction of Concrete Road-Milagro-Cambantog-Cabintan-Ato Peak Leading to Lake Janagan Ato Peak Ormoc Vegetable Farm	Barangay Milagro, Ormoc City	06/01/2019	Final	Leyte 4th DEO	LF	153.058	290	02/21/2018	12/07/2018	0.031	C	0.461	0.168	0.3	-	-	-	92.90%	92.90% Very Satisfactory	AHD
624	517	RJIR ENTERPRISES / CIRCLE 2 VENTURES & DEVELOPMENT CORP. (JOINT VENTURE)	JV-17-2190	L	A	MA	GE	Network Development Program - Off Carriageway Improvement Tertiary Roads, Tabango - Catmon - La Fortuna - Manlawaan - Gimarco Road, K1036+800 K1038+000	Tabango, Leyte	05/28/2019	Final	Leyte 3rd DEO	LF	94.577	297	06/13/2018	04/05/2019	0.266	C	0.469	0.133	0.3	-	-	-	90.20%	90.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
625	518	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Construction of Revetment of Gahub FCD (Upstream) of Gahub Bridge Right Side Along Gahub River	Misamis Oriental	05/31/2019	Final	Misamis Oriental 1st DEO	LF	71.788	245	04/22/2018	12/22/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
626	519	ROAD EDGE TRADING & DEVELOPMENT SERVICES / F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION (JOINT VENTURE)	JV-17-1926	L	A	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations Access Road leading to Tignapoloan (Sinulom Falls), Jump off Point of Extreme Class for White Water Rafting	Tignapoloan, Cagayan de Oro City	05/27/2019	Final	Cagayan de Oro City 1st DEO	LF	24.500	255	03/03/2018	11/12/2018	0.00%	C	0.456	0.133	0.300	-	-	-	88.90%	88.90% Satisfactory	ONS
627	520	ROBETH GEN. MDSE. CONST. & SUPPLY	23175	L	B	MA	GE	Widening of Bridge - Kingdom Hall Bridge (B00257MN) along Paco - Roxas - Arakan Valley - Jct. Davao - Bukidnon Road	Kidapawan City, Cotabato	05/31/2019	Final	Cotabato 2nd DEO	LF	21.118	248	03/20/2018	11/22/2018	-2.53%	C	0.478	0.186	0.224	-	-	-	88.80%	88.80% Satisfactory	DEL
628	521	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Rehabilitation /Major Repair of Bridge - Bolo Br.(B02658LZ) along Gurel-Bokod-Kabayan-Buguis-Abatan Road, KO 301+(-431)	Bokod, Benguet	06/05/2019	Final	Benguet 1st DEO	LF	6.076	225	02/26/2018	10/08/2018	-7.14%	C	0.500	0.134	0.086	-	-	-	72.00%	72.00% Poor	DEL
629	522	ROIM BUILDERS & CONSTRUCTION SUPPLY	20226	L	AA	LA	GE	Road Widening of Secondary Roads along NRJ San Francisco - Bahi - Barobo Road, K1312+509 - K1313+355, K1313+570 - K1314+178	San Francisco, Agusan del Sur	05/28/2019	Final	Agusan del Sur 2nd DEO	LF	52.266	277	05/14/2018	02/14/2019	0.00%	C	0.465	0.132	0.300				89.70%	89.70% Very Satisfactory	ONS
630	523	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION	29686	L	B	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Cagsawa Flood Control Dike and Groundsill at Yawa River	Daraga, Albay	06/03/2019	Final	Albay 2nd DEO	LF	19.110	145	02/21/2018	07/15/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
631		ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (FOR	29686	L	B	MA	GB	Construction of DPWH Building, Romblon DEO, Barangay Batiano	Odiangan, Tablas Island, Romblon	06/03/2019	Final	Romblon DEO	LF	24.563	180	06/13/2018	12/09/2018	-2.00%	C	0.500	0.133	0.240	-	-	-	87.30%	87.30% Satisfactory	DEL
632	524	ROMA CONSTRUCTION AND DEVELOPMENT CORPORATION / DICON BUILDERS CORP. (JOINT VENTURE)	JV-16-359	L	-	-	GE	Construction/Rehabilitation of Revetment along Iligan River (Upstream of Tubod Bridge), incl. ROW, Tubod	Iligan City	06/06/2019	Final	Regional Office No. X	LF	91.500	333	03/13/2017	02/08/2018	0.00%	C	0.473	0.134	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
633	525	ROTA FLEX CONSTRUCTION	23408	L	B	SB	GE	Rehabilitation/Reconstruction of Mapuyo Flood Control Protecting Mapuyo Bridge and Biliran Circumferential Road	Kawayan, Biliran	05/29/2019	1st	Biliran DEO	LF	14.466	175	04/02/2019	09/23/2019	0.5818	OG	0.377	0.238	0.15	0.03	0.045	0.05	89.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
634	526	ROWIE'S CONSTRUCTION	23595	L	B	MA	GE	Construction of Road	Barangay Alba, Tago, Surigao del Sur	05/31/2019	Final	Surigao del Sur 1st DEO	LF	4.701	174	04/11/2018	10/01/2018	0.16%	C	0.472	0.134	0.300				90.60%	90.60% Very Satisfactory	AHD
635	527	ROYALINK BUILDERS, INC.	34988	L	B	MA	GB	CY-2018 Basic Educational Facilities Fund (BEFF) Batch 1-Construction of 4 Storey, 4 Regular Workshop, 2 Science Laboratory, & 2 ICT Laboratory, Baguio City National High School (Senior High School-Stand Alone)	Baguio City	06/06/2019	2nd	Baguio City DEO	LF	42.102	390	06/28/2018	07/22/2019	-14.30%	OG	0.382	0.300	0.007	0.020	0.051	0.033	79.30%	-	DEL
636	528	RRN CONSTRUCTION	20228	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads, Bukidnon-Davao City Road, K1582+000-K1583+000	Mabintang Section, Quezon, Bukidnon	05/28/2019	Final	Bukidnon 2nd DEO	LF	28.064	117	04/25/2018	08/19/2018	0.00%	C	0.464	0.133	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
637	529	RSKC CONSTRUCTION	38292	L	B	MA	GB	Construction of Three-Storey (9 Classrooms) School Building, Manaring Integrated School	Ilagan, Isabela	05/28/2019	Final	Isabela 1st DEO	LF	24.676	240	07/09/2018	03/05/2019	0.87%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
638	530	RT BUILDERS / C D U CONSTRUCTION (JOINT VENTURE)	JV-17-1549	L	B	MA	GE	Widening of Permanent Bridges, Tibak Bridge (B00045LT) along Palo - Carigara - Ormoc Road	Sta. Fe, Leyte	05/27/2019	Final	Leyte 1st DEO	LF	22.423	247	02/16/2018	10/20/2018	0	C	0.494	0.134	0.3	-	-	-	92.80%	92.80% Very Satisfactory	ONS
639	531	RUCS KONSULT & CONSTRUCTION SERVICES / PUREGOLD CONSTRUCTION & DEVT. CORP.	JV-17-2809	L	AA	MA	GE	Package 35: a.) Concreting of 2.0 lane Km. Malibago-Masilig Road and b.) Concreting of 3.0 lane Km. Malibago-Sinambahan Road	Torrijos, Marinduque	06/05/2019	Final	Marinduque DEO	LF	23.737	260	05/31/2018	02/14/2019	0.00%	C	0.321	0.200	0.300	-	-	-	82.10%	82.10% Satisfactory	ONS
640	532	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GB	Repair/Rehabilitation of Multi-Purpose Building at Barangay Calangaman	Ubay, Bohol	05/29/2019	Final	Bohol 2nd DEO	LF	0.481	30	04/24/2018	05/23/2018	0.00%	C	0.491	0.200	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
641		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GE	Construction of Guitrán Flood Control	Brgy. Caridad, Dumanag, Zamboanga del Sur	06/03/2019	Final	Zamboanga del Sur 1st DEO	LF	19.600	170	06/14/2018	11/30/2018	0.00%	C	0.438	0.133	0.300	-	-	-	87.10%	87.10% Satisfactory	ONS
642	533	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	Rehabilitation of Paved Road - Central Rd (Sn Miguel - Constancia - Cabano - Igawayan) - K0058+291 - K0059+138, K0059+502 - K0059+965	San Lorenzo, Guimaras	05/27/2019	Final	Guimaras DEO	LF	30.817	266	04/20/2018	01/10/2019	0.00%	C	0.480	0.134	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
643	534	SADLAN CONSTRUCTION	33550	L	C	SB	GB	CY-2018 Basic Educational Facilities Fund (BEFF BATCH-1): Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Paracelis National High School, 25TY4CL	Paracelis, Mountain Province	05/28/2019	Final	Mt. Province 2nd DEO	LF	9.968	213	07/16/2018	02/13/2019	-5.38%	C	0.395	0.152	0.139	-	-	-	68.60%	Poor	DEL
644	535	SALUG VALLEY ENTERPRISES & DEVELOPMENT CORP.	33108	L	AA	SB	GE	Construction of Concrete Road Concreting of Road	Brgy. Calolot, Tambulig, Zamboanga del Sur	06/03/2019	Final	Zamboanga del Sur 1st DEO	LF	9.874	60	06/14/2018	08/12/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	Very Satisfactory	ONS
645	536	SAMANTHA ENTERPRISES	35697	L	D	SB	GE	Widening of Permanent Bridges Ambabaay Bridge (B0866L2) along Alaminos-Bolinao Road (Phase 1) at Bani, Pangasinan	Bani, Pangasinan	06/03/2019	Final	Pangasinan 1st DEO	LF	21.462	150	06/25/2018	11/21/2018	20.00%	C	0.494	0.193	0.300	-	-	-	98.70%	Outstanding	AHD
646	537	SANDSTORM CONSTRUCTION	23411	L	D	SB	GB	CY 2018 Basic Educational Facilities Fund Batch 1 - Construction of 2STY 8CL at Libjo ES	Batangas City (Capital), Batangas	05/31/2019	Final	Batangas 2nd DEO	LF	15.624	150	09/13/2018	02/09/2019	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	Very Satisfactory	ONS
647	538	SATRAP CONSTRUCTION CO., INC.	2526	L	AAA	MA	GE	Construction of Bypass and Diversion Roads, Bantay - San Ildefonso Bypass Road, Including Right of Way	Ilocos Sur	05/30/2019	Final	Regional Office No. I	LF	101.517	330	02/26/2018	01/21/2019	0.00%	C	0.460	0.133	0.300	-	-	-	89.30%	Very Satisfactory	ONS
648		SATRAP CONSTRUCTION CO., INC.	2526	L	AAA	MA	GE	Construction of Flood Control Along Abra River, Banaoang Section KM 000+000 - KM 000+(-500) Upstream	Bantay, Ilocos Sur	05/30/2019	Final	Ilocos Sur 1st DEO	LF	46.945	321	03/21/2018	02/04/2019	0.00%	C	0.444	0.133	0.300	-	-	-	87.70%	Satisfactory	ONS
649	539	SBK CONSTRUCTION SUPPLIES AND SERVICES	34150	L	D	SB	GE	Concreting of Had. PE - Had. Nasipunan, Brgy. XII FMR, Brgy. XII	Victoria City, Negros Occidental	06/04/2019	Final	Negros Occidental 1st DEO	LF	4.725	78	08/30/2018	11/15/2018	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	Very Satisfactory	ONS
650	540	SD8 STEELSTRUCT BUILDERS ENTERPRISES	21542	L	A	MA	GB	CY 2018 BEFF (Batch 1) Construction & Completion of School Buildings in the Elementary & Secondary Classrooms, Roxas City School for the Philippine Craftmen, 1 STY 2 CL (2 ICT Lab)	Roxas City, Capiz	05/30/2019	Final	Capiz 1st DEO	LF	7.920	105	07/19/2018	10/31/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	Very Satisfactory	ONS
651	541	SD8 STEELSTRUCT BUILDERS ENTERPRISES	21542	L	A	MA	GB	Construction of Agsilab Elementary School (1 STY 2 CL)	Sapian, Capiz	05/31/2019	Final	Capiz 2nd DEO	LF	2.509	115	12/12/2017	04/05/2018	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	Very Satisfactory	ONS
652	542	SEVEN DIGIT CONSTRUCTION & SUPPLIES	25471	L	B	MA	GE	Concreting of Sitio Happy Valley FMR, Sta. 0+000-Sta. 1+1+570	El Nido, Palawan	05/28/2019	Final	Palawan 1st DEO	LF	25.522	180	11/21/2018	05/19/2019	0.00%	C	0.453	0.200	0.300	-	-	-	95.30%	Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
653	543	SHANLEY CONSTRUCTION	35633	L	C	SB	GB	Construction of Two-Storey 2 ICT Lab Building Santiago City National Highschool, Sagana, Santiago, City, Isabela	Sagana, Santiago City, Isabela	06/03/2019	Final	Isabela 4th DEO	LF	8.721	148	07/26/2018	12/20/2018	33.78%	C	0.468	0.110	0.300	-	-	-	87.80%	87.80% Satisfactory	AHD
654	544	SHEEN-SHEEN CONSTRUCTION	29015	L	A	MA	GE	Construction/Improvement of Lumad Road Leading to Saay	Mambajao, Camiguin	05/31/2019	Final	Camiguin DEO	LF	23.542	125	03/14/2018	07/16/2018	0.00%	C	0.459	0.129	0.300	-	-	-	88.80%	88.80% Satisfactory	ONS
655	545	SHEPPERD CONSTRUCTION AND SUPPLY	37373	L	B	SB	GB	Construction of Senior Citizen Building	Barangay Alegria, Alabel, Sarangani Province	06/06/2019	1st	Sarangani DEO	LF	19.599	270	11/12/2018	08/08/2019	2.31%	OG	0.394	0.232	0.150	0.03	0.041	0.05	89.70%	-	AHD
656	546	SILK AND STEEL CONSTRUCTION / KAUIE BUILDERS AND CONSTRUCTION SUPPLIES (JOINT VENTURE)	25314	L	B	MA	GE	Reconstruction from Paved to Concrete Junction T. Claudio Street and Sen. Enage Street, leading to Redona Residence (Official Leyte Residence of Pres. Sergio Osmena, Sr.)	Tacloban City, Leyte	06/06/2019	Final	Tacloban City DEO	LF	5.048	142	04/27/2018	12/15/2018	0	C	0.366	0.198	0.3	-	-	-	86.40%	86.40% Satisfactory	ONS
657	547	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	LA	GE	Construction of Riverbank Protection (Stone Masonry Type Wall) including Deepening and Widening or Riverbed along Miranda Creek with Guimaras Strait as an Outfall, Brgy. Miranda Section	Pontevedra, Negros Occidental	06/01/2019	Final	Negros Occidental 4th DEO	LF	46.545	331	04/23/2018	03/19/2019	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
658	548	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	LA	GE	Candoni - Gatuslao - Basay Bdry. Road, Negros Occidental	Negros Occidental	05/30/2019	1st	Regional Office No. VI	LF	156.304	365	09/26/2018	09/25/2019	14.37%	OG	0.383	0.240	0.150	0.030	0.060	0.050	91.30%		AHD
659	549	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	Construction of Flood Mitigation Structures and Drainage Systems - Construction of Baroc River Control Structure	Sta. Brigida, Mansalay, Oriental Mindoro	05/30/2019	Final	Southern Mindoro DEO	LF	29.400	237	03/11/2018	11/02/2018	0.00%	C	0.462	0.134	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
660	550	SOLFIO P. JACINTO CONSTRUCTION/A.M.P. CONSTRUCTION JOINT VENTURE	JV-17-2978	L	B	MA	GE	Network Development - Road Widening - Primary Roads Daang Maharlika (LZ) K0129+378.65 - K0129+419.50, K0129+738.50 - K0130+000.00, K0131+926.00 - K0132+467.50, K0132+914.00 - K0133+000.00, K0134+169.00 - K0134+180.00, K0143+584.00 - K0145+790.00	Nueva Ecija	06/13/2019	Final	Nueva Ecija 1st DEO	LF	91.656	300	08/05/2018	05/31/2019	0.00%	C	0.467	0.134	0.300	-	-	-	90.10%	90.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
661	551	SOLSONA-GANAL CONSTRUCTION & SUPPLY	32694	L	C	SB	GE	Repair/Rehabilitation of Suyo Bridge, K0499+(-496) Downstream/Upstream	Barangay Suyo, Dingras, Ilocos Norte	05/28/2019	Final	Ilocos Norte 2nd DEO	LF	5.790	188	01/04/2019	07/10/2019	63.30%	C	0.454	0.133	0.300	-	-	-	88.70%	88.70% Satisfactory	AHD
662	552	SOUTH IRONROCK CORPORATION	31667	L	B	MA	GB	Construction of Norala RHU Birthing Facility and Clinical Laboratory	Norala, South Cotabato	05/29/2019	Final	South Cotabato 1st DEO	LF	7.443	180	10/02/2018	03/30/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
663	553	SPECO BUILDERS INC.	15301	L	AAA	MB	GE	Widening of Permanent Bridges, San Ricardo Bridge(801293L2) along Junction Pinagpanaan - Rizal - Pantabangan Road	Nueva Ecija	06/13/2019	Final	Nueva Ecija 1st DEO	LF	42.528	330	08/19/2018	07/14/2019	10.00%	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
664	554	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Improvement of Ivana Seawall and Boat Shelter Port	Ivana, Batanes	06/07/2019	1st	Batanes DEO	LF	23.273	377	06/12/2018	06/23/2019	-57.57%	OG	0.377	0.260	0.000	0.030	0.047	0.000	71.40%	-	DEL
665		ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Network Development - Construction of By-Pass / Diversion Roads - Lucban By-Pass Road Phase I including Bridge	Lucban, Quezon	06/05/2019	Final	Quezon 1st DEO	LF	96.500	316	02/15/2018	12/27/2018	2.22%	C	0.474	0.162	0.300	-	-	-	93.60%	93.60% Very Satisfactory	AHD
666		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Widening (2 into 4 lanes) including Approaches and RROW of Maputi Bridge along Montevista-Compostela-Mati Bdry. Road	Compostela Valley Province	05/30/2019	Final	Compostela Valley DEO	LF	33.868	320	05/24/2018	04/08/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
667		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Replacement of Permanent Weak Bridges, Barizon Br. (B00144MN) along Davao-Cotabato Rd. (Jct. Digos-Cotabato Sect)	Digos City, Davao del Sur	06/07/2019	Final	Davao del Sur 1st DEO	LF	58.307	270	03/13/2018	12/07/2018	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
668		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Construction of Riverbank Protection and Other Structure along Pansipit River, NPTI Regional Training Center	Taal, Batangas	06/03/2019	Final	Batangas 1st DEO	LF	96.500	360	04/11/2018	04/05/2019	22.50%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
669		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program, Construction/Rehabilitation/Improvement of Bicol river Flood Control along Brgy. San Jose - San Pablo and San Mateo	Camaligan, Camarines Sur	05/30/2019	Final	Camarines Sur 3rd DEO	LF	37.154	335	05/27/2018	04/26/2019	0.00%	C	0.484	0.134	0.300	-	-	-	91.80%	91.08% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
670		ST. GERRARD CONSTRUCTION GENERAL CONTRACTOR AND DEVELOPMENT CORP.	31762	L	AA	LA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide Primary Roads / Daang Maharlika (LT) - K1006+220 - K1006+520 (Construction of Road Slope Protection Structure)	Sogod, Southern Leyte	06/01/2019	1st	Southern Leyte DEO	LF	121.391	415	05/02/2018	06/20/2019	0.065	OG	0.397	0.226	0.15	0.02	0.032	0.033	85.80%	-	AHD
671	555	ST. JOSEPH CONSTRUCTION AND TRADING	36890	L	C	SB	GE	Concreting of DA Station, Brgy. Siare FMR	Brgy. Siare, Sindangan, Zamboanga del Norte	05/31/2019	Final	Zamboanga del Norte 1st DEO	LF	4.850	64	07/08/2018	09/09/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
672		ST. JOSEPH CONSTRUCTION AND TRADING	36890	L	C	SB	GB	Construction/Completion of Multi-Purpose Building	Barangay Tambanan, Naga, Zamboanga Sibugay	05/28/2019	Final	Zamboanga Sibugay 2nd DEO	LF	2.929	165	08/01/2018	01/12/2019	0.00%	C	0.500	0.135	0.300	-	-	-	93.50%	93.50% Very Satisfactory	ONS
673	556	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	B	SB	GE	Proposed Retrofitting/Strengthening of Permanent Bridges Malibay Bridge (B01859L2) along EDSA	Pasay City	05/30/2019	Final	South Manila DEO	LF	9.344	120	09/10/2018	01/07/2019	25.00	C	0.5	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
674	557	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Asset Preservation Program, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Tertiary Roads Bagac-Mariveles Road - K0152+-685 - K0152+-211, K0152+-186 - K0152+-661, K0152+-670 - K0155+000	Bataan 2nd District	06/19/2019	Final	Bataan 2nd DEO	LF	96.500	346	02/18/2018	01/29/2019	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
675		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Local Infrastructure Program-Flood Control and Drainage-Flood Control Structures/Facilities-Construction/Rehabilitation of a Revetment in Sta. Rosa River	Btgy. Sta. Domingo, Sta. Rosa City, Laguna	05/30/2019	Final	Laguna 2nd DEO	LF	49.675	279	05/15/2018	02/17/2019	10.32%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	AHD
676		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Construction of Agnipa Flood Control Structure along Romblon - Cogon - Sablayan Circumferential Road, Agnipa, Romblon	Agnipa, Romblon	06/05/2019	Final	Romblon DEO	LF	46.441	330	05/07/2018	04/01/2019	0.01%	C	0.418	0.133	0.300	-	-	-	85.10%	90.68% Very Satisfactory	AHD
677		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Slope Protection/Bank Improvement of Libertad Channel (Right Bank facing Roxas Boulevard), Phase I	Pasay City	05/30/2019	Final	South Manila DEO	LF	93.123	270	04/08/2018	01/02/2019	0.00	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
678		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Rehabilitation of Roads and Drainage in Kabesang Imo Street	Barangay Balangkas, Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	47.520	300	05/17/2018	03/12/2019	0.33	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
679		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Flood Control Wall F. Dela Cruz Creek	Barangay Paso De Blas, Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	44.850	330	02/26/2018	01/21/2019	0.91	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHD
680	558	STARS & STRIPES CONSTRUCTION	23484	L	B	SB	GB	Construction of Multipurpose Building	Brgy. Banonong, Dapitan City	06/01/2019	Final	Zamboanga del Norte 3rd DEO	LF	9.672	210	03/23/2018	10/18/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
681	559	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects Local Roads - Construction/Rehabilitation of Sta. Fe - San Antonio - Sapa Road, Pilar, Sorsogon	Pilar, Sorsogon	06/04/2019	Final	Sorsogon 1st DEO	LF	45.352	212	08/16/2018	03/15/2019	0.00%	C	0.487	0.132	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
682	560	STEVEN CONSTRUCTION & SUPPLY / JGM CONSTRUCTION AND SUPPLY (Joint Venture)	JV-17-2424	L	B	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetments (Gabions) along Suba River at Suba Bridge - Upstream (K050+640), Sibonga, Cebu	Cebu Province	06/03/2019	Final	Cebu 2nd DEO	LF	24.500	207	05/17/2018	12/09/2018	0.97%	C	0.440	0.200	0.300	-	-	-	94.00%	94.00% Very Satisfactory	AHD
683	561	STO. CRISTO CONSTRUCTION & TRADING	26096	L	B	MA	GE	Rehabilitation/Improvement of Existing Dike along Rio Chico River (LA Purisima Section), U/S of Rio Chico Bridge Sta. 9+709 to Sta. 10+350	Lapaz, Tarlac	06/17/2019	Final	Tarlac 2nd DEO	LF	91.650	443	02/21/2018	05/09/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
684		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects, Local Roads and Bridges; Local Roads, Construction of New Road Including Drainage Leading to Pampanga Economic Zone (PEZ)	Angeles City, Pampanga	06/11/2019	Final	Pampanga 3rd DEO	LF	33.772	270	07/09/2018	04/04/2019	0.00%	C	0.487	0.134	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
685		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Improvement/Rehabilitation of Slope Protection/Flood Control, Sitio Laoaga, Maloma Dike Right Side (Downstream)	Cabangan, Zambales	06/14/2019	Final	Zambales 1st DEO	LF	96.500	240	02/06/2018	10/03/2018	0.00%	C	0.451	0.188	0.300	-	-	-	93.90%	93.90% Very Satisfactory	ONS
686	562	STONELINE CONSTRUCTION	13132	L	B	MA	GB	Construction of Two(2) Storey - Ten (10) Classrooms at Salangang Elementary School	Lebak, Sultan Kudarat	06/04/2019	Final	Sultan Kudarat 2nd DEO	LF	22.433	177	07/16/2018	01/08/2019	0.57%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
687	563	STX ENTERPRISES	21547	L	AAA	LB	GE	Road Widening of Mindoro West Coastal Road, K0228+129 to K0229+631, K0229+757 to K0229+833, K0229+833 to K0231+440, K0322+600 to K0234+039, San Jose, Occidental Mindoro	San Jose, Occidental Mindoro	05/29/2019	1st	Regional Office No. IV-B	LF	123.956	424	04/10/2018	06/07/2019	-3.83%	OG	0.376	0.240	0.112	0.030	0.070	0.033	86.10%	-	DEL
688	564	SULVIR ENGINEERING AND CONSTRUCTION	36953	L	D	SB	GB	Construction of 2 Storey- 4 Classroom School Building at Buayo National High School	Brgy. Buayo, San Fernando, Masbate	06/01/2019	Final	Masbate 1st DEO	LF	9.321	120	10/11/2018	02/07/2019	-4.66%	C	0.500	0.174	0.160	-	-	-	83.40%	83.40% Satisfactory	DEL
689	565	SUMAG BUILDERS CONSTRUCTION	32894	L	D	SB	GE	National Disaster Risk Reduction and Management Fund (NDRRMF) (Calamity Fund)-Flood Control and Drainage- Drainage Protection Works- Rehabilitation/Restoration of Roadslip/Slope Protection along Mt. Province-Ilocos Sur via Tue Road, KO408+750-KO408+850	Poblacion, Bauko, Mountain Province	05/30/2019	1st	Mt. Province 1st DEO	LF	11.580	170	12/24/2018	06/11/2019	8.09%	OG	0.355	0.299	0.150	0.024	0.058	0.050	93.60%	-	AHD
690	566	SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction of Azagra Shore Protection/Causeway	San Fernando, Sibuyan Island, Romblon	06/04/2019	Final	Romblon DEO	LF	94.269	210	07/30/2018	02/24/2019	-2.77%	C	0.467	0.138	0.217	-	-	-	82.20%	82.20% Satisfactory	DEL
691		SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction of Flood Control System along Cabilogan River, Guinobatan, Albay	Guinobatan, Albay	06/06/2019	Final	Albay 3rd DEO	LF	92.605	197	06/25/2018	01/07/2019	0.00%	C	0.438	0.133	0.300	-	-	-	87.10%	87.10% Satisfactory	ONS
692		SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction of Talisay Shore Protection Causeway (Phase II)	Talisay, San Fernando, Masbate	06/01/2019	Final	Masbate 1st DEO	LF	47.436	240	05/28/2018	01/22/2019	0.42%	C	0.463	0.133	0.300	-	-	-	89.60%	89.60% Very Satisfactory	AHD
693		SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction of Cawit Extension Seawall, Cawit Extension, Magallanes, Sorsogon	Magallanes, Sorsogon	06/04/2019	Final	Sorsogon 1st DEO	LF	42.615	245	08/06/2018	04/07/2019	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
694		SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Concreting/Construction Tono-An-Pangalcagan Road	Bugasong, Antique	05/28/2019	Final	Antique DEO	LF	93.901	201	06/04/2018	12/23/2018	-0.80%	C	0.479	0.133	0.276	-	-	-	88.80%	88.80% Satisfactory	DEL
695	567	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	Rehabilitation with Slope Protection of Sitio Kapatagan River, K0035+900 along Marikina-Infanta Road (Upstream Phase 5)	Brgy. San Jose, Antipolo City	05/27/2019	Final	Rizal 1st DEO	LF	49.000	360	02/21/2018	02/15/2019	0.00%	C	0.497	0.139	0.300	-	-	-	93.60%	93.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
696		SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	MB	GE	Construction of Binalbagan River Bank Slope Protection, Sta. 12+886 - Sta. 13+048.6 (Upstream of Binalbagan Bridge) along Bacolod South Road, Negros Occidental	Binalbagan, Negros Occidental	05/31/2019	Final	Negros Occidental 2nd DEO	LF	48.997	261	06/26/2018	03/13/2019	0.00%	C	0.461	0.134	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
697		SUPREME ABF CONST. & CONSTRUCTION SUPPLY COMPANY INC.	25226	L	AAA	MB	GB	Construction of Halfway House and Livelihood Training Center (HHLTC) Barangay Lanipe	Nueva Valencia, Guimaras	05/27/2019	Final	Guimaras DEO	LF	51.674	300	02/21/2018	12/27/2018	2.33%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD
698		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems. Construction of Tiabanan River Flood Control Downstream A, Bal-os	Basay, Negros Oriental	05/31/2019	Final	Negros Oriental 3rd DEO	LF	49.000	275	02/11/2018	11/12/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
699	568	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. / EL-JAKE BUILDERS	JV-18-948	L	AAA	MB	GB	Construction of Four (4) Storey Twelve (12) Classroom School Building at Morong NHS	Morong, Rizal	05/27/2019	1st	Rizal 2nd DEO	LF	44.870	283	01/24/2019	11/02/2019	0.11%	OG	0.393	0.240	0.150	0.030	0.050	0.050	91.30%	-	AHD
700	569	SVTS BUILDERS AND SUPPLY	40896	L	C	SB	GB	Construction of Two Storey Four Classrooms School Building Tagongon Elementary School (School ID: 132925)	Tagbina, Surigao del Sur	05/29/2019	1st	Surigao del Sur 2nd DEO	LF	15.523	230	12/20/2018	08/06/2019	0.35%	OG	0.379	0.242	0.150	0.030	0.061	0.050	91.20%	-	AHD
701	570	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	LA	GE	Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Mabinay - Ayungon Road	Ayungon, Negros Oriental	06/01/2019	Final	Negros Oriental 1st DEO	LF	34.447	301	02/14/2018	12/11/2018	3.65%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD
702		SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	MA	GE	Construction of Concrete Dike Flood Control Structure along Boac River	Brgy. Tampus, Boac, Marinduque	06/04/2019	Final	Marinduque DEO	LF	13.172	302	03/05/2018	12/31/2018	0.99%	C	0.344	0.200	0.300	-	-	-	84.40%	84.40% Satisfactory	AHD
703	571	TANGO ROMEO GENERAL CONSTRUCTION / M.G. LUJALHATI CONSTRUCTION CORP. JOINT VENTURE	JV-17-1907	L	MA	GE	GE	Network Development Program: Construction of By-Pass and Diversion Roads-Magsaysay Avenue (Trinidad Road) to Rimando-Ambiong Road By-Pass, including Bridge	Baguio City	06/06/2019	1st	Baguio City DEO	LF	88.100	480	04/29/2018	08/21/2019	1.08%	OG	0.386	0.300	0.150	0.024	0.038	0.050	94.80%	-	AHD
704	572	TARLAC 3-G CONSTRUCTION & DEV'T. CORP. / BIG BERTHA CONSTRUCTION & DEVELOPMENT JOINT VENTURE	JV-17-2694	L	AA	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Clark Green City - Mac Arthur Access Road Leading to Clark green City	Tarlac	06/17/2019	Final	Tarlac 2nd DEO	LF	93.060	229	06/04/2018	01/18/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	89.66% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
705	573	THEARIS BUILDERS & SUPPLY	34590	L	A	MA	GB	Construction of Three (3) Storey Regular Workshop School Building Barobo National High School (School ID: 304861)	Barobo, Surigao del Sur	05/29/2019	1st	Surigao del Sur 2nd DEO	LF	19.140	210	12/20/2018	07/17/2019	-2.62%	OG	0.399	0.260	0.124	0.030	0.051	0.033	89.70%	-	DEL
706	574	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Concreting of NRJ Salingcomot-Languyon Leading to Languyon Mangrove Park	Baganga, Davao Oriental	05/29/2019	Final	Davao Oriental 1st DEO	LF	48.197	267	05/07/2018	11/28/2018	1.58%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
707		THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development Program Road Widening/Tertiary Roads BUAN-MABINI ROAD K0149+145.00-K0149+676.00, K0149+816.00-K0150+477.00, K0150+692.00-K0151+170, K151+176.00-K0151+580.00, K015	Batangas Province	05/31/2019	1st	Regional Office No. IV-A	LF	164.046	405	04/23/2018	06/01/2019	-4.41%	OG	0.394	0.243	0.106	0.030	0.035	0.033	84.10%	-	DEL
708	575	THREE W BUILDERS, INC. / SOLRAC SETH BUILDERS CORPORATION (JOINT VENTURE)	JV-17-2531	L	AAA	LB	GE	Road Concreting of Calinan-Baguio National Road, (Baguio Proper Portion) to Wines-Tamugan-Tambobong Road to Magpet (North Cotabato)	Davao City	06/04/2019	Final	Davao City 2nd DEO	LF	74.304	367	05/02/2018	05/03/2019	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	89.88% Very Satisfactory	ONS
709	576	TOKWING CONSTRUCTION, CORP.	9650	L	AAA	LB	GE	Design and Build for the Construction of Wawang Polo and Coloong Pumping Stations	Valenzuela City	06/13/2019	Final	UPMO Flood Control Management Cluster	LF	1,027.568	1326	08/14/2015	03/31/2019	0.00	C	0.5	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
710		TOKWING CONSTRUCTION, CORP.	9650	L	AAA	LB	GE	Mindanao Avenue Extension Segment 2C, Phase I and Phase II Including ROW	Caloocan City and Valenzuela City	06/04/2019	1st	NCR Regional Office	LF	68.978	366	07/12/2018	07/12/2019	-0.04	OG	0.398	0.300	0.111	0.030	0.037	0.033	90.90%	-	DEL
711	577	TOPTECH TRADING & CONSTRUCTION CO., INC.	25522	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development - Construction of By-Pass and Diversion Roads, STAR Tollway-Pinamucan Bypass Road	Batangas City, Batangas	05/31/2019	Final	Batangas 2nd DEO	LF	48.999	240	08/15/2018	04/11/2019	0.00%	C	0.464	0.133	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
712	578	TRADEWELL CONSTRUCTION & ELECTRICAL SUPPLY	37018	L	D	SB	GB	Construction of Two (2) Storey Six (6) Classroom School Building at Madilay-dilay ES	Tanay, Rizal	05/27/2019	1st	Rizal 2nd DEO	LF	22.318	234	01/24/2019	09/14/2019	0.05%	OG	0.394	0.239	0.150	0.030	0.047	0.050	91.00%	-	AHD
713	579	TRIBU DESIGN & CONSTRUCTION	12756	L	A	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Nabuangan Flood Control	Brgy. Nabuangan, Conner, Apayao	06/03/2019	2nd	Apayao 1st DEO	LF	35.935	417	02/11/2018	04/03/2019	-9.03%	OG	0.366	0.300	0.060	0.030	0.040	0.017	81.30%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
714	580	TRIMLUV BUILDERS AND SUPPLY	33467	L	A	MB	GE	Road Widening - Bacolod North Road including ROW K0091+457-K0092+382, K0098+928-K0101+940, K0103+309-K0104+474, K0105+940-K0107+089	Escalante City to Toboso, Negros Occidental	06/04/2019	1st	Negros Occidental 1st DEO	LF	143.298	417	04/26/2018	06/16/2019	0.89%	OG	0.379	0.241	0.150	0.030	0.055	0.050	90.50%		AHD
715	581	TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	MA	GE	Tagoloan River Improvement Works, Bridge Pier Scouring Protection (Right Side Channel Weir)	Tagoloan, Misamis Oriental	06/05/2019	Final	Misamis Oriental 2nd DEO	LF	56.304	299	03/08/2018	12/31/2018	11.04%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
716		TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	MA	GE	Construction of Flood Control Structures at Tagoloan River (Sta. Ana Section), Including ROW	Tagoloan, Misamis Oriental	06/05/2019	Final	Misamis Oriental 2nd DEO	LF	44.349	214	02/12/2018	09/13/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
717	582	TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Construction/Rehabilitation of Riverwall along Tullahan River, Sta. 5+458 - Sta. 5+600, Right Bank	Barangay Marulas, Valenzuela City	06/03/2019	Final	Metro Manila 3rd DEO	LF	49.919	360	03/08/2018	03/02/2019	21.67	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
718	583	TRIPLE P CONSTRUCTION	31616	L	D	SB	GB	Construction of New Classroom Under Department of Education's CY 2018 Basic Educational Facilities Fund (BEFF) Luclocos PS	Kayapa, Nueva Vizcaya	06/03/2019	Final	Nueva Vizcaya 2nd DEO	LF	8.135	180	06/11/2018	12/07/2018	0.00%	C	0.496	0.134	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
719	584	TRIPLE PEAK MOUNTAIN CONSTRUCTION AND SUPPLY	43000	L	D	SB	GE	Concreting/Construction of Sitio Lanuton Farm to Market Road,	Barangay Tan-agan, San Andres, Romblon	06/03/2019	Final	Romblon DEO	LF	6.845	75	11/15/2018	01/28/2019	-1.82%	C	0.485	0.134	0.245	-	-	-	86.40%	86.40% Satisfactory	DEL
720	585	TRISTAN CONSTRUCTION AND DEVELOPMENT	35083	L	B	SB	GB	Construction of Two (2) Storey - Four (4) Classroom SB at Bagahanglad NHS	San Jacinto, Masbate	06/01/2019	1st	Masbate 1st DEO	LF	10.167	150	02/14/2019	07/13/2019	23.49%	OG	0.391	0.274	0.150	0.030	0.042	0.050	93.70%	-	AHD
721	586	TRI-VERT CONSTRUCTION AND SUPPLY	39087	L	C	SB	GB	Construction of Multi-Purpose Building (Cacao Processing)	Sitio Abaga, Kitacubong, Alamada, North Cotabato	06/01/2019	Final	Cotabato 1st DEO	LF	1.868	79	02/15/2018	05/04/2018	-5.00%	C	0.499	0.201	0.150	-	-	-	84.90%	84.90% Satisfactory	DEL
722	587	TRYST BUILDERS ENTERPRISES	31164	L	A	SB	GE	Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structure along Agno River Basin Eddet - Adaoay Section, Sta. 018+820 - Sta. 019+011	Kabayang, Benguet	06/05/2019	Final	Benguet 1st DEO	LF	9.156	120	03/15/2018	07/12/2018	-9.95%	C	0.373	0.200	0.002	-	-	-	57.50%	57.50% Poor	DEL
723	588	TSD BUILDERS CONSTRUCTION AND SUPPLY	22129	L	A	MA	GE	Concreting of Brgy. Nanca - Brgy. Alacaygan FMR, Brgy. Alacaygan, Enrique B. Magalona	Negros Occidental	06/04/2019	Final	Negros Occidental 1st DEO	LF	6.616	94	06/12/2018	09/13/2018	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
724	589	T-SQUARE CONSTRUCTION CORPORATION	14268	L	A	MB	GE	Construction of Mabuhay Bridge along Jct. Marbel - Makar to Lutayan Boundary Road including approaches	Koronadal City, South Cotabato	05/29/2019	Final	South Cotabato 1st DEO	LF	23.761	248	04/28/2018	12/31/2018	-3.78%	C	0.457	0.200	0.187	-	-	-	84.40%	84.40% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
725	590	TUBIGAN BUILDERS	33185	L	B	MA	GB	Modified Standard DPWH - DepEd One Storey Two Classroom School Building (7.0m x 18.0m plus corridor 2.5m) Camada Elementary School	Maydolong, Eastern Samar	06/02/2019	Final	Eastern Samar DEO	LF	4.206	110	12/17/2018	04/05/2018	0	C	0.489	0.133	0.3	-	-	-	92.20%	92.20% Very Satisfactory	ONS
726	591	TWIN DRAGON CONSTRUCTION	11392	L	B	MA	GB	Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Magdiwang National High School - 35TY 12 CLS -	Magdiwang, Romblon	06/04/2019	1st	Romblon DEO	LF	27.365	220	11/16/2018	06/23/2019	-2.88%	OG	0.400	0.241	0.121	0.030	0.043	0.033	86.80%	-	DEL
727		TWIN DRAGON CONSTRUCTION	11392	L	B	MA	GB	Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Sta. Maria National High School - 35TY12CL	Sta. Maria, Imelda, Romblon	06/03/2019	1st	Romblon DEO	LF	26.237	240	11/05/2018	07/02/2019	-6.78%	OG	0.400	0.241	0.082	0.030	0.043	0.033	82.90%	-	DEL
728	592	TWO ACES CONSTRUCTION & SUPPLY	15413	L	A	MA	GB	Construction of Two Science and Two ICT Laboratories, Two-Storey (8 Classrooms) School Building at Libertad Integrated Senior High School	Butuan City	06/07/2019	Final	Butuan City DEO	LF	16.707	206	07/30/2018	02/20/2019	10.79%	C	0.499	0.132	0.300				93.10%	93.10% Very Satisfactory	AHD
729	593	UKC BUILDERS, INC.	10759	L	B	MA	GE	Construction of Sapang Diversion Channel Downstream of Cagayan de Oro Coastal Bypass Road, Including ROW, Bulua		06/03/2019	Final	Cagayan de Oro City 1st DEO	LF					0.97%	C	0.440	0.200	0.300	-	-	-	94.00%	94.00% Very Satisfactory	AHD
730		UKC BUILDERS, INC.	10759	L	AAA	LB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Iponan Flood Control Projects- Construction of Dike Downstream of Iponan Bridge III, Barra	Opol, Misamis Oriental	06/05/2019	Final	Misamis Oriental 2nd DEO	LF	36.204	260	02/12/2018	10/29/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
731	594	UNITEC BUILDER, INC.	4803	L	AAA	LA	GE	Concreting Of Numacia-Lezo Provincial Road Nrj In Support Of Pottery Making And Food Processing Industries	Lezo, Aklan	05/29/2019	Final	Aklan DEO	LF	74.453	267	04/02/2018	12/24/2018	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	88.160% Satisfactory	ONS
732	595	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations at Access Road Leading to Bravo Golf Course, Resort & Spa Sibulan, Pulang Bato Falls & Tierra Alta Residential Resort, Valencia, Brgy. San Antonio	Sibulan, Negros Oriental	05/31/2019	Final	Negros Oriental 2nd DEO	LF	48.020	185	05/10/2018	11/10/2018	0.00%	C	0.492	0.162	0.300	-	-	-	95.40%	95.40% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
733		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Construction of Concrete Road-Himamaylan City- Negros Oriental Boundary- Tayasan Road	Negros Occidental	05/31/2019	1st	Regional Office No. VI	LF	172.340	357	05/08/2018	04/29/2019	-7.49%	OG	0.387	0.300	0.075	0.030	0.045	0.033	87.00%		DEL
734	596	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Road Widening Tertiary Roads Bauan-Mabini Road KO154+009-KO155+150, KO180+180 - KO180+529	Bauan-Mabini Road, Batangas	05/31/2019	Final	Batangas 2nd DEO	LF	82.867	258	04/30/2018	01/12/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
735	597	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP.	32638	L	A	MA	GB	Construction of 4-Storey, 16-Classroom Loma de Gato Elementary School	Marilao, Bulacan	06/19/2019	1st	Bulacan 2nd DEO	LF	38.033	270	12/03/2018	08/29/2019	2.35%	OG	0.388	0.239	0.150	0.030	0.035	0.033	87.50%	-	AHD
736		VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP.	32638	L	A	MB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Valencia Pumping Station Retarding Basin, Manila City Package II	Manila City	05/31/2019	Final	North Manila DEO	LF	96.090	420	03/08/2018	05/01/2019	0.00	C	0.5	0.141	0.300	-	-	-	94.10%	94.10% Very Satisfactory	ONS
737	598	VICTORIANO C. LIM CONSTRUCTION	25318	L	A	MA	GE	Asset Preservation Program- Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads, Oroquieta City - Calamba Mt. Road	K1745+591 - K1746+267, K1747+000 to K1747+279	06/02/2019	Final	Misamis Occidental 1st DEO	LF	17.694	120	05/27/2018	09/23/2018	0.00%	C	0.453	0.144	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
738	599	VIGAN FORTUNE CONSTRUCTION / FIRST NORTHWAY DEVELOPMENT & CONSTRUCTION CORP.	JV-17-1561	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems : Construction of Allangigan 2nd - Oaig Daya - San Nicolas Flood Control (Gabion Revetment Wall)	Candon City, Ilocos Sur	05/31/2019	Final	Ilocos Sur 2nd DEO	LF	38.217	268	04/02/2018	12/25/2018	1.50%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	AHD
739	600	VIKING CONSTRUCTION & SUPPLY	18129	L	AAA	LA	GE	Network Development Program Road Widening - Primary Roads - Road Widening - Cagayan Valley Road Including ROW, K0539+710 to K0541+822, K0549+352 to K0550+767.50	Gattaran, Cagayan	05/22/2019	Final	Cagayan 1st DEO	LF	42.962	297	05/15/2018	03/07/2019	0.00%	C	0.490	0.142	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
740		VIKING CONSTRUCTION & SUPPLY	18129	L	AAA	LA	GE	Rehabilitation/Concreting of Sitio Mausoc-Carsuan Farm to Market Road	Brgy. Labaan, San Quintin, Abra	06/03/2019	Final	Abra DEO	LF	9.617	151	06/08/2018	11/05/2018	0.00%	C	0.301	0.200	0.300	-	-	-	80.10%	80.10% Unsatisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
741	601	VIKING CONSTRUCTION & SUPPLY / MEGAPOUTAN BUILDERS AND CONSTRUCTION SUPPLY	JV-17-2183	L	AAA	MA	GE	Construction of Flood Control Structures Along Quiaoit River	Barangay Quiling Sur, City of Batac, Ilocos Norte	05/28/2019	Final	Ilocos Norte 2nd DEO	LF	39.200	432	04/03/2018	06/08/2019	1.27%	C	0.331	0.200	0.300	-	-	-	83.10%	83.10% Satisfactory	AHD
742	602	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	Improvement/Rehabilitation/Restoration of Drainage System along Manila North Road, K0360+000-K0362+000	San Esteban, Ilocos Sur	05/31/2019	1st	Ilocos Sur 2nd DEO	LF	29.400	285	01/15/2019	10/26/2019	-9.65%	OG	0.349	0.300	0.050	0.030	0.064	0.033	82.60%	-	DEL
743	603	VUC HIGHLAND DEVELOPERS INC.	7918	L	A	MB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System Network Development-PAVING OF UNPAVED ROADS (Tertiary Roads) CLAVERIA-CALANASAN-KABUGAO RD.,K0682+074-K0686+511	Naguilian, Calanasan, Apayao	06/05/2019	Final	CAR Regional Office	LF	138.687	360	02/27/2018	02/21/2019	1.67%	C	0.467	0.190	0.300	-	-	-	95.70%	91.92% Very Satisfactory	AHD
744	604	W.D. NAVARRO CONSTRUCTION CO. / CMG JR. BUILDERS	JV-17-1642	L	A	MA	GE	Construction of Flood Control Structure (L/B along Dingris River)	Libnaaan, Pidlig, Ilocos Norte	05/29/2019	Final	Ilocos Norte 1st DEO	LF	18.819	295	02/21/2018	12/12/2018	0.10%	C	0.393	0.200	0.300	-	-	-	89.30%	89.30% Very Satisfactory	AHD
745	605	W.M. SALAYOG CONSTRUCTION & GEN MERCHADISE	12851	L	D	SB	GB	Construction of Two (2) Storey, Four (4) Classroom School Building at Cabanbanan Elementary School	Manaoag, Pangasinan	06/03/2019	Final	Pangasinan 2nd DEO	LF	9.629	180	12/03/2018	05/31/2019	5.56%	C	0.466	0.174	0.300	-	-	-	94.00%	94.00% Very Satisfactory	AHD
746	606	WATERTON CONSTRUCTION & REALTY DEVELOPMENT CORP.	32492	L	D	SB	GE	Rehabilitation/Repair /Restoration of Libod Flood Control	Malinao, Albay	06/06/2019	Final	Albay 1st DEO	LF	15.266	113	12/20/2018	04/11/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
747	607	WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	A	MA	GE	Construction of Water Supply Project (Level III)	Catanauan, Quezon	06/03/2019	Final	Quezon 3rd DEO	LF	29.105	270	06/07/2018	03/03/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
748		WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	A	MA	GB	Package 27: a.) Improvement of Multi-Purpose and b.) Construction of Multi-Purpose Building (Multi-Purpose Hall)	Buenavista, Marinduque	06/05/2019	Final	Marinduque DEO	LF	7.426	195	05/31/2018	12/11/2018	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
749	608	WEARR ENTERPRISES & DEVELOPMENT CORP. / WCS CONSTRUCTION, INC.	JV-17-2483	L	AA	MB	GE	Protect Lives and Properties Against Major Floods- Flood management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction and Improvement of Flood Control Dikes in Guinobatan Albay for critical sections of Ba	Guinobatan, Albay	06/05/2019	Final	Regional Office No. V	LF	144.734	272	08/09/2018	05/07/2019	0.00%	C	0.451	0.134	0.300	-	-	-	88.50%	88.50% Satisfactory	ONS
750	609	WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	SB	GB	Construction of 15TY-4CL School Building Potugnan CS	Dapitan City, Zamboanga del Norte	06/01/2019	Final	Zamboanga del Norte 3rd DEO	LF	4.837	128	12/28/2018	05/04/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
751	610	WORLDWIDE BUILDERS	31408	L	B	SB	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Bato Flood Control (River Revetment)	Samboan, Cebu	06/02/2019	Final	Cebu 4th DEO	LF	23.273	273	03/06/2018	12/03/2018	0.00%	C	0.492	0.143	0.300	-	-	-	93.50%	93.50% Very Satisfactory	ONS
752	611	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LA	GE	Construction of Weir Dam at Combado Bridge along Toledo-Tabuelan-San Remegio Rd	Brgy. Cantuod, Balamban, Cebu	06/04/2019	Final	Cebu 3rd DEO	LF	37.161	204	05/31/2018	12/20/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
753	612	WTL CONSTRUCTION	36866	L	C	SB	GB	Construction of Standard 2 Sty - 6 CIs School Building (Batch 3), Calintaan Central School	Calintaan, Occidental Mindoro	05/29/2019	1st	Mindoro Occidental DEO	LF	12.879	200	12/13/2018	06/30/2019	-1.34%	OG	0.390	0.240	0.137	0.030	0.070	0.033	90.00%	-	DEL
754	613	Y S CONSTRUCTION	11928	L	A	MA	GB	Construction of DPWH Bohol 2nd DEO Building	Bood, Ubay, Bohol	05/29/2019	Final	Bohol 2nd DEO	LF	34.932	270	02/19/2018	11/15/2018	0.00%	C	0.5	0.1	0.3	-	-	-	91.80%	91.80% Very Satisfactory	ONS
755	614	YAKAL CONSTRUCTION	9685	L	AAA	LB	GE	Rehabilitation / Construction of Roads with Slips, Slope Collapse and Landslide, Biliran Circumferential Road, K1046+050 to K1046+300, Bulalacao	Kawayan, Province of Biliran	05/29/2019	Final	Biliran DEO	LF	45.845	291	04/01/2018	01/16/2019	0	C	0.494	0.133	0.3	-	-	-	92.70%	92.70% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
2nd Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
756	615	YUNAKIM CONSTRUCTION	40767	L	D	SB	GB	Construction of Multi-Purpose Building (Municipal Skills Development Training Center)	Poblacion, Tinglayan, Kalinga	06/01/2019	Final	Upper Kalinga DEO	LF	4.794	180	06/12/2018	12/08/2018	-15.98%	C	0.399	0.200	0.000	-	-	-	59.90%	Poor	DEL
757	616	YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	SB	GB	Construction of 2-Storey, 4-Classroom (2 Units ICT Laboratory Building), Central Taytay Senior High School	Taytay, Palawan	05/28/2019	Final	Palawan 1st DEO	LF	8.984	185	07/27/2018	01/27/2019	2.70%	C	0.490	0.176	0.300	-	-	-	96.60%	Outstanding	AHD
758		YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Widening of Puerto Princesa North Road, K0111+200-K0112+878	Roxas, Palawan	05/28/2019	Final	Palawan 1st DEO	LF	86.329	265	07/28/2018	04/18/2019	0.00%	C	0.378	0.200	0.300	-	-	-	87.80%	90.42% Very Satisfactory	ONS
759		YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	SB	GB	Construction of 25TY 12 CL, Palawan National School	Puerto Princesa City, Palawan	06/01/2019	Final	Palawan 3rd DEO	LF	22.194	180	09/18/2018	03/16/2019	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
760	617	ZION CONSTRUCTION	14881	L	B	MA	GE	ORGANIZATIONAL OUTCOME 1 - Ensure Safe and Reliable National Road System, Bridge Program, Construction of New Permanent Bridges, Polo Bridge along Santander-Barili-Toledo Road	Cebu Province	06/02/2019	Final	Cebu 4th DEO	LF	14.096	218	05/22/2018	12/25/2018	0.00%	C	0.360	0.200	0.300	-	-	-	86.00%	86.00% Satisfactory	ONS