

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1	1	2M CONSTRUCTION & ENTERPRISES	33331	L	AAA	MB	GE	21J00018 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Upper Tungawan Flood Control Along Tungawan River (Phase III)	Tungawan, Zamboanga Sibugay	12/10/2021	1st	Regional Office No. IX	LF	103.883	423	04/20/2021	06/16/2022	3.34	OG	0.397	0.240	0.150	0.030	0.047	0.050	91.40%	-	AHD
2		2M CONSTRUCTION & ENTERPRISES	33331	L	AAA	MB	GE	21J00013 - Road Widening - Primary Roads - Lanao - Pagadian - Zamboanga City Road	Zamboanga Sibugay	12/10/2021	1st	Regional Office No. IX	LF	92.778	286	03/26/2021	01/05/2022	-0.88	OG	0.386	0.232	0.141	0.030	0.051	0.033	87.30%	-	DEL
3	2	367 CONSTRUCTION AND ENTERPRISES, INC.	42492	L	D	SB	GE	21J00017 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program-TRIP) National Road Junction Leading to Oysukan Beach	Talusan, Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 1st DEO	LF	7.330	57	03/29/2021	05/24/2021	1.85	C	0.474	0.136	0.300				91.00%	91% Very Satisfactory	AHD
4	3	888 ACY ENTERPRISES / JGO BUILDERS (JOINT VENTURE)	JV-19-430	L	B	MA	GE	20I00015-Network Development-Construction of By-Pass and Diversion Roads-Construction of Tacloban-Sta. Fe-San Miguel Road	Leyte	12/15/2021	2nd/Final	Regional Office No. VIII	LF	138.707	648	02/20/2020	11/28/2021	0.00	C	0.482	0.133	0.300				91.50%	93.18% Very Satisfactory	ONS
5	4	888 ACY ENTERPRISES / JGO BUILDERS (JOINT VENTURE)	JV-20-4217	L	B	MA	GE	21IM0022 - Construction of Flood Control Structure - Ridge View Park 1-2	Tacloban City, Leyte	12/13/2021	1st/Final	Tacloban City DEO	LF	48.436	274	03/04/2021	12/02/2021	0.00	C	0.471	0.133	0.300				90.40%	90.4% Very Satisfactory	ONS
6	5	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	20KL0043 - Construction of Flood Control at Poblacion	Lugait, Misamis Oriental	12/14/2021	2nd/Final	Misamis Oriental 2nd DEO	LF	66.519	335	02/26/2020	01/25/2021	25.42	C	0.483	0.133	0.300				91.60%	94% Very Satisfactory	AHD
7	6	A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	21HL0055 - Network Development Program : Road Widening - Secondary Roads: Road Widening - Dumaguete South Road - K0109+558 - K0110+289, K0110+313 - K0110+778	Bayawan City, Negros Oriental	12/12/2021	1st/Final	Negros Oriental 3rd DEO	LF	42.772	265	02/22/2021	11/13/2021	0.00	C	0.496	0.171	0.300				96.70%	96.7% Outstanding	ONS
8		A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	21HK0070 - Ensure Safe and Reliable National Road System - Asset Preservation Program: Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Road @ Bais - Kabankalan Road K0060+300 - K0060+933	Mabinay, Negros oriental	12/12/2021	1st/Final	Negros Oriental 2nd DEO	LF	23.333	166	03/04/2021	08/16/2021	0.00	C	0.495	0.155	0.300				95.00%	95% Very Satisfactory	ONS
9	7	A.L. GANTUANGCO CONSTRUCTION	30872	L	A	SB	GE	21IF0029-Construction of Concrete Road-Construction of Road, Barangay Puertobello to Barangay Cambantug	Merida, Leyte	12/11/2021	1st/Final	Leyte 4th DEO	LF	9.405	150	03/08/2021	08/04/2021	0.70	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	AHD
10	8	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	20A00176-Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects (VILP)-Construction of Flood Control Mitigation Facilities along Amburayan River Basin, (Right Side)	Brgy. Pudoc East, Tagudin, Ilocos Sur	11/08/2021	1st/Final	Regional Office No. I	LF	96.500	224	09/14/2020	04/25/2021	0.00	C	0.455	0.133	0.300				88.80%	88.8% Satisfactory	ONS
11	9	A.V. PAMATONG TRADING AND CONSTRUCTION, INC.	13290	L	AAA	MA	GE	21KD0008 - Construction of Flood Control Structure along Agusan River, Barangay Agusan, Cagayan de Oro City, Misamis Oriental	Brgy. Agusan, Cagayan de Oro City	12/14/2021	1st/Final	Cagayan de Oro City 2nd DEO	LF	27.920	267	02/15/2021	11/08/2021	0.00	C	0.342	0.199	0.300				84.10%	84.1% Satisfactory	ONS
12	10	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE	46283	L	D	SB	GB	21KH0033 - Construction of Multi-Purpose Building, Baluarte Elementary School	Brgy. Lumbia, Cagayan de Oro City	12/15/2021	1st/Final	Cagayan de Oro City 1st DEO	LF	2.968	90	03/23/2021	06/20/2021	25.78	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
13	11	ABIB BUILDERS ENTERPRISE	45583	L	B	SB	GE	21KJ0014 - Construction of Slope Protection (Upstream and Downstream) of Panalsalan Bridge 2, along Ozamis-Pagadian Road	Tangub City, Misamis Occidental	12/12/2021	1st/Final	Misamis Occidental 2nd DEO	LF	27.440	238	03/02/2021	10/25/2021	3.18	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	AHD
14	12	ABU CONSTRUCTION / KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-21-1456	L	AAA	LA	GE	21LD0033 - Construction of Concrete Revetment, Matti Section	Digos City, Davao del Sur	12/12/2021	1st/Final	Davao del Sur DEO	LF	49.000	194	03/22/2021	10/01/2021	19.07	C	0.477	0.133	0.300				91.00%	91% Very Satisfactory	AHD
15	13	ABU CONSTRUCTION / MINDANAO CONSTRUCTION SERVICES & LAND DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-21-4422	L	AAA	MB	GE	21LC0043 - Babak - Samal - Kaputian Rd. - K1501+(508) - K1501+280	Davao del Norte	12/15/2021	1st/Final	Davao del Norte DEO	LF	29.841	124	06/18/2021	10/19/2021	33.87	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
16	14	ACD ASTROBUILT CONSTRUCTION AND DEVELOPMENT, INC.	34178	L	B	SB	GE	21LH0012: Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads along Davao-Bukidnon Road, K1669+562 - K1671+000, Marilog District	3rd Congressional District, Davao City	12/13/2021	1st/Final	Davao City 2nd DEO	LF	22.176	242	03/29/2021	11/25/2021	0.00	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	ONS
17	15	ADFIL CORPORATION	14437	L	AAA	LB	GE	20N00076 - Access Road Leading to Nasipit - Agusan del Norte Industrial Estate Special Economic Zone (NANIE-SEZ), Nasipit, Agusan del Norte, Package 2	Agusan del Norte	09/01/2021	1st/Final	Regional Office No. XIII	LF	101.325	375	03/18/2020	03/27/2021	0.52	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	AHD
18		ADFIL CORPORATION	14437	L	AAA	LB	GE	19N00029 - Construction of Missing Links/New Roads - Completion of the East - West Lateral Road Connecting Agusan del Sur/Agusan del Norte to Bukidnon, Bilay - Dulag Section (Agusan Bridge)	Butuan City	09/03/2021	1st/Final	Regional Office No. XIII	LF	144.731	329	08/06/2019	06/29/2020	0.00	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	ONS
19		ADFIL CORPORATION	14437	L	AAA	LB	GE	19N00048 - Construction of By-pass and Diversion Roads - NRJ Daang Maharlika (Taguibo Section) - Masao Port	Agusan del Norte	09/01/2021	1st/Final	Regional Office No. XIII	LF	115.800	338	08/15/2019	07/17/2020	1.42	C	0.481	0.140	0.300				92.10%	92.1% Very Satisfactory	AHD
20		ADFIL CORPORATION	14437	L	AAA	LB	GE	19N00084 - Construction of Missing Links/New Roads - Cabadbaran - Putting Bato - Lanuza Road, Package 3	Agusan del Norte	09/03/2021	1st/Final	Regional Office No. XIII	LF	144.742	425	10/28/2019	12/25/2020	8.35	C	0.473	0.146	0.300				91.90%	91.9% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
21		ADFIL CORPORATION	14437	L	AAA	LB	GE	19N00091 - Construction of Missing Links/New Roads - Cabadbaran - Putting Bato - Lanuza Road, Package 1	Agusan del Norte	09/03/2021	1st/Final	Regional Office No. XIII	LF	144.747	498	07/15/2019	11/23/2020	0.05	C	0.464	0.151	0.300			91.50%	91.5% Very Satisfactory	AHD	
22		ADFIL CORPORATION	14437	L	AAA	LB	GE	19N00116 - Construction/Repair /Rehabilitation/Improvement of Various Infrastructure Incliding Local Projects - Construction of Slope Protection along Poblacion - Hinimbangan Road	Agusan del Norte	09/01/2021	1st/Final	Regional Office No. XIII	LF	115.800	406	08/15/2019	09/23/2020	0.19	C	0.442	0.135	0.300			87.70%	87.7% Satisfactory	AHD	
23		ADFIL CORPORATION	14437	L	AAA	LB	GE	20N00063 - Banza to Magallanes Road Leading to Centennial Tree and Beaches	Magallanes, Agusan del Norte	09/03/2021	1st/Final	Regional Office No. XIII	LF	101.325	390	03/27/2020	04/20/2021	0.40	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
24		ADFIL CORPORATION	14437	L	AAA	LB	GE	18N00039 - Construction of Access Roads Leading to Declared Tourism Destinations, Poblacion - Mapaso Road Leading to Mapaso Hot and Cold Springs, Including Bridge	La Paz, Santiago, Agusan del Norte	09/01/2021	1st/Final	Regional Office No. XIII	LF	241.248	938	04/12/2018	11/04/2020	0.89	C	0.492	0.133	0.300			92.50%	92.5% Very Satisfactory	AHD	
25		ADFIL CORPORATION	14437	L	AAA	LB	GE	20N00075 - Access Road Leading to Nasipit - Agusan del Norte Industrial Estate Special Economic Zone (NANIE-SEZ), Nasipit, Agusan del Norte, Package 1	Nasipit, Agusan del Norte	09/01/2021	1st/Final	Regional Office No. XIII	LF	101.324	363	03/31/2020	03/28/2021	0.17	C	0.472	0.163	0.300			93.50%	93.5% Very Satisfactory	AHD	
26		ADFIL CORPORATION	14437	L	AAA	MB	GE	21NA0023 - Construction of Sacol Riverbank Slope Protection (Upstream)	Buenavista, Agusan del Norte	08/31/2021	1st	Agusan del Norte DEO	LF	86.850	340	03/08/2021	02/10/2022	23.67	OG	0.399	0.232	0.150	0.030	0.038	0.050	89.90%	-	AHD
27		ADFIL CORPORATION	14437	L	AAA	MB	GE	20N00084 - Construction / Improvement of Flood Mitigation Structure with Rechannelization along Andanan River Bank (Downstream)	Bayugan City, Agusan del Sur	09/03/2021	1st	Regional Office No. XIII	LF	289.500	567	03/12/2020	09/29/2021	0.98	OG	0.387	0.269	0.150	0.030	0.038	0.050	92.40%	-	AHD
28		ADFIL CORPORATION	14437	L	AAA	LB	GE	20N00102 - Esperanza Br. along Bayugan - Esperanza Road (Phase III)	Esperanza, Agusan del Sur	08/30/2021	1st/Final	Regional Office No. XIII	LF	101.324	229	12/21/2020	08/06/2021	0.05	C	0.500	0.134	0.300			93.40%	93.4% Very Satisfactory	AHD	
29		ADFIL CORPORATION	14437	L	AAA	LB	GE	21N00002 - Access Road Leading to Nasipit - Agusan del Norte Industrial Estate Special Economic Zone (NANIE-SEZ), Nasipit, Agusan del Norte, Package 1	Nasipit, Agusan del Norte	08/31/2021	1st	Regional Office No. XIII	LF	97.528	240	04/05/2021	11/30/2021	17.54	OG	0.382	0.265	0.150	0.030	0.042	0.050	91.90%	-	AHD
30		ADFIL CORPORATION	14437	L	AAA	LB	GE	21N00027 - Banza to Magallanes Road Leading to Centennial Tree and Beaches, Magallanes, Agusan del Norte, Package I	Magallanes, Agusan del Norte	08/31/2021	1st	Regional Office No. XIII	LF	98.558	240	03/22/2021	11/16/2021	0.12	OG	0.386	0.241	0.150	0.030	0.035	0.050	89.20%	-	AHD
31		ADFIL CORPORATION	14437	L	AAA	LB	GE	21N00039 - Esperanza Bridge Along Bayugan - Esperanza Road (Phase IV)	Esperanza, Agusan del Sur	08/30/2021	1st	Regional Office No. XIII	LF	121.908	270	03/22/2021	12/16/2021	4.05	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	AHD
32		ADFIL CORPORATION	14437	L	AAA	LB	GE	21N00117 - Simulao Parallel Bridge Along Daang Maharlika (Agusan - Davao Section)	Agusan del Sur	08/31/2021	1st	Regional Office No. XIII	LF	117.345	270	03/22/2021	12/16/2021	-0.26	OG	0.395	0.295	0.147	0.030	0.038	0.033	93.80%	-	DEL
33		ADFIL CORPORATION	14437	L	AAA	MB	GE	21NA0010 - Construction of Sacol Riverbank Slope Protection (Downstream)	Buenavista, Agusan del Norte	08/31/2021	1st	Agusan del Norte DEO	LF	85.096	220	03/08/2021	10/13/2021	6.64	OG	0.394	0.292	0.150	0.030	0.040	0.050	95.60%	-	AHD
34		ADFIL CORPORATION	14437	L	AAA	LB	GE	20N00073 - NRI Daang Maharlika to Junction Surigao - Agusan West Coastal Road (Santiago - Tubay Section) Leading to Hot and Cold Spring	Agusan del Norte	08/31/2021	1st	Regional Office No. XIII	LF	101.324	633	03/12/2020	12/04/2021	-4.19	OG	0.399	0.246	0.108	0.030	0.038	0.033	85.40%	-	DEL
35	16	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	D	SB	GE	21LA0124 - Asphalt Overlay - at Specific Locations along Asuncion-San Isidro - Laak - Versuela Rd (S01377MMN)	Laak, Davao de Oro	10/11/2021	1st	Davao de Oro DEO	LF	14.406	76	07/20/2021	10/03/2021	0.00	C	0.492	0.138	0.300			93.00%	-	ONS	
36		AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	D	SB	GE	21LA0123 - Asphalt Overlay - at Specific Locations along Asuncion-San Isidro - Laak - Versuela Rd (S01377MMN)	Laak, Davao de Oro	10/11/2021	1st	Davao de Oro DEO	LF	28.868	68	08/31/2021	11/06/2021	18.31	OG	0.379	0.300	0.150	0.030	0.042	0.050	95.10%	-	AHD
37		AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	D	SB	GE	Construction of Flood Mitigation Structure, El Rio Vista Village Section, Davao River, Brgy. 19-B	Davao City	10/13/2021	1st/Final	Davao City DEO	LF	24.500	164	12/13/2020	05/25/2021	0.00	C	0.476	0.200	0.300			97.60%	97.6% Outstanding	ONS	
38	17	AIMM BUILDER AND CONSTRUCTION SUPPLY	35678	L	AAA	LB	GB	21L00040 - Design and Construction of Davao City Police Office Building with Ground Development, Amenities and Antenna Mast/Tower	Camp Captain Domingo E. Leonor, San Pedro Street, Davao City	12/13/2021	1st	Regional Office No. XI	LF	163.800	420	07/20/2021	09/12/2022	39.72	OG	0.400	0.223	0.150	0.030	0.032	0.050	88.50%	-	AHD
39	18	AL GHAMDY BUILDERS	46020	L	D	SB	GE	21LB0019 - Construction to Concrete Road - Ponciano St. - Bangoy St. - Jacinto Extension St. Leading to Marco Polo Hotel - Aldevino Shopping Center - Madrazo Fruit Stands - Central Bank - F. Torres St., Brgy. 34-D, Package II	Davao City	12/13/2021	1st/Final	Davao City DEO	LF	13.428	174	05/20/2021	11/09/2021	0.00	C	0.485	0.151	0.300			93.60%	93.6% Very Satisfactory	ONS	
40	19	ALBE CONSTRUCTION & ENTERPRISES	33998	L	D	SB	GE	21JP0007 - Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Brgy. Tambanan Road Connecting Brgy. Tambanan and Junction Highway in Support of Rubber Industry	Naga, Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 2nd DEO	LF	7.330	57	03/08/2021	05/03/2021	0.00	C	0.449	0.136	0.300			88.50%	88.5% Satisfactory	ONS	
41	20	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GE	21IL0107-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Bitanahuan Flood Control	Libagon, Southern Leyte	12/10/2021	1st/Final	Southern Leyte DEO	LF	39.188	284	03/03/2021	12/11/2021	0.35	C	0.443	0.133	0.300			87.60%	87.6% Satisfactory	AHD	
42	21	AL-RAJHI BUILDERS	43903	L	B	SB	GB	21KD0034 - Construction of Multi-Purpose Buildings	Brgy. Indahag, Cagayan de Oro City, Misamis Oriental.	12/14/2021	1st/Final	Cagayan de Oro City 2nd DEO	LF	9.721	120	04/16/2021	08/13/2021	0.00	C	0.452	0.133	0.300			88.50%	88.5% Satisfactory	ONS	

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
43	22	ANZEN CONSTRUCTION AND SUPPLY	47118	L	D	SB	GE	21HF0032 (Cluster 15) - A. Concreting of Road, Brgy. Putingbato, Sta. 6+000 - Sta. 6+218; B. Concreting of Road, Barangay Bunga, Section 1; Sta. 2+800.00 - Sta. 2+862.00, Section 2: Sta. 2+887.00 - Sta. 2+967.00; C. Concreting of Road, Barangay Canlumampao (Sitio Suruy-Suruy), Sta. 4+100.00 - Sta. 4+264.00	Toledo City, Cebu	12/13/2021	1st/Final	Cebu 3rd DEO	LF	9.771	35	03/08/2021	04/11/2021	8.57	C	0.495	0.155	0.300				95.00%	95% Very Satisfactory	AHD
44	23	APEIRON CONSTRUCTION SOLUTIONS	38475	L	A	SB	GE	21LB0123 - Construction of Concrete Road - Sitio Binaton - Sitio Polokon - Jct. KTC Road leading to Megkawayan Peak Resort and Remy Areja's Resort, Brgy. Malabog	Paquibato District, Davao City	12/13/2021	1st/Final	Davao City DEO	LF	26.950	166	06/22/2021	12/04/2021	0.00	C	0.491	0.164	0.300				95.50%	95.5% Very Satisfactory	ONS
45	24	AQUALINE CONSTRUCTION / E.M. CUERPO, INC. (JOINT VENTURE)	JV-20-0263	L	AAA	MB	GE	21I00006-Asset Preservation-Preventive Maintenance-Secondary Roads-Biliran Circumferential Road (S00002BR)-K1070+000-K1071+950, K1073+000-K1074+700	Biliran	12/12/2021	1st/Final	Regional Office No. VIII	LF	64.305	161	05/08/2021	10/15/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
46	25	ARCINUE COMM'L CORPORATION / AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC. (JOINT VENTURE)	JV-21-5036	L	AA	LA	GE	21LA0109 - Asphalt Overlay - at Specific Location Along Montevista - Compostela - Mati Bdry Rd (S00135MN)	Davao de Oro	12/14/2021	1st	Davao de Oro DEO	LF	94.756	202	08/23/2021	03/12/2022	52.43	OG	0.400	0.201	0.150	0.030	0.048	0.033	86.20%	-	AHD
47	26	ARCINUE COMM'L CORPORATION / UICSAI CONSTRUCTION SERVICES (JOINT VENTURE)	JV-21-5178	L	A	MB	GE	Asphalt Overlay - at Specific Locations along Daang Maharlika (MN) (S00126MN)	Davao de Oro	10/11/2021	1st	Davao de Oro DEO	LF	70.733	150	08/12/2021	01/08/2022	54.30	OG	0.390	0.240	0.150	0.030	0.056	0.050	91.60%	-	AHD
48	27	ARNOLD G. COSIPAG CONSTRUCTION	12700	L	D	SB	GE	21IM0018 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Burgos St. (S00031LT) Chainage 000 - Chainage 688	Tacloban City	12/13/2021	1st	Tacloban City DEO	LF	21.405	215	07/07/2021	02/06/2022	12.84	OG	0.390	0.207	0.150	0.030	0.023	0.050	85.00%	-	AHD
49	28	B. VICENCIO BUILDERS (BVB), INC. / AQUALINE CONSTRUCTION (JOINT VENTURE)	JV-21-5317	L	AAA	LA	GE	21IA0132 - Rehabilitation/Major Repair of Permanent Bridges - Biliran Bridge (B00057BR) along Leyte - Biliran Road	Biliran, Biliran Province	12/12/2021	1st	Biliran DEO	LF	47.265	161	08/10/2021	01/17/2022	1.19	OG	0.400	0.238	0.150	0.030	0.028	0.033	87.90%	-	AHD
50	29	B. VICENCIO BUILDERS (BVB), INC. / RICHMARK CONSTRUCTION, INC. (JOINT VENTURE)	JV-19-190	L	AAA	LA	GE	Asset Preservation/ Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Tertiary Roads, Catbalogan Diversion Rd. - K0801+(-850) - K0801+510	Catbalogan, Samar	11/20/2021	1st/Final	Regional Office No. VIII	LF	236.393	750	10/15/2019	11/02/2021	0.00	C	0.487	0.172	0.300				95.90%	95.9% Very Satisfactory	ONS
51	30	B.R.G. CONSTRUCTION	21931	L	B	MA	GE	20BI0040: CSSP: Construction of Access Roads leading to Trades Industries and Economic Zones Poblacion-Baclas Road connecting Brgy. Baclas and Provincial Road in Support of Coffee Industry	Ambaguio, Nueva Vizcaya	11/27/2021	2nd/Final	Nueva Vizcaya 1st DEO	LF	42.022	259	02/25/2021	11/10/2021	0.00	C	0.491	0.166	0.300				95.70%	93.3% Very Satisfactory	ONS
52		B.R.G. CONSTRUCTION	21931	L	B	MA	GE	20BI0013: Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Sta. Fe River Flood Control Structures, Nagcarletan Section	Aritao, Nueva Vizcaya	11/27/2021	2nd/Final	Nueva Vizcaya 2nd DEO	LF	49.000	255	02/14/2021	10/26/2021	3.59	C	0.471	0.141	0.300				91.20%	92.34% Very Satisfactory	AHD
53		B.R.G. CONSTRUCTION	21931	L	B	MA	GE	Construction of Nabitanan Bridge 1 and 2	Dupax Del Sur, Nueva Vizcaya	09/02/2021	1st	Department of Environment and Natural Resources (PENRO)	LF	49.974	270	03/10/2021	12/04/2021	1.38	OG	0.397	0.300	0.150	0.030	0.033	0.050	96.00%	-	AHD
54	31	BADSRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	20IC0001 - Road Upgrading (Asphalt to Concrete) along Lily - Ipi Road K1981+108.5 - K1984+359.24, K1984+703.2 - K1986+074.84	Tampilisan, Zamboanga del Norte	12/13/2021	1st/Final	Zamboanga del Norte 2nd DEO	LF	93.746	280	12/15/2020	09/20/2021	0.00	C	0.483	0.139	0.300				92.20%	92.2% Very Satisfactory	ONS
55		BADSRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	20IF0001 - Preventive Maintenance - Primary Roads - Ipi - Sindangan Road - K1996+000 K1996+287, K1998+000 - K1998+216, K1998+614 K1999-000	Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 2nd DEO	LF	20.164	89	12/03/2020	03/01/2021	22.47	C	0.486	0.133	0.300				91.90%	91.9% Very Satisfactory	AHD
56	32	BARILLO CONSTRUCTION & ENTERPRISES	23836	L	B	MA	GE	21I00016 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Along Kabasalan River (Phase III), Sect.2: Sta.0+000 to Sta.0+488.16, Sect.3: Sta.0+000 to Sta.0+161.84, Net Length : 650.00 l.m.	Fl Pena, Kabasalan, Zamboanga Sibugay	12/10/2021	1st	Regional Office No. IX	LF	103.281	418	02/22/2021	04/15/2022	29.56	OG	0.385	0.241	0.150	0.030	0.033	0.050	88.90%	-	AHD
57	33	BIG BERTHA CONSTRUCTION & DEVELOPMENT / NINA'S CONSTRUCTION AND SUPPLIES (JOINT VENTURE)	JV-20-4264	L	A	MA	GE	21CE0036 - Construction of Flood Control Structures along Rio Chico River, Sta. 48+058 to Sta. 48+373	Brgy. Bacayao, Guimba, Nueva Ecija	11/13/2021	2nd/Final	Nueva Ecija 1st DEO	LF	66.199	240	02/16/2021	10/13/2021	2.92	C	0.490	0.200	0.300				99.00%	93.84% Very Satisfactory	AHD
58	34	BL PANGAN CONSTRUCTION	25158	L	B	SB	GE	21HF0019 (Cluster 2) - A. Construction/Improvement of Brgy. Bunga - Lamac - Poblacion Road leading to Resort and Cave, Toledo City; B. Construction/Improvement of Brgy. Tutay-Opao-Busay leading to Poultry Farm a. Sta. 3+456 - Sta. 3+579 ; b. Sta. 5+200 - Sta. 5+348	Pinamungajan, Cebu	12/13/2021	1st/Final	Cebu 3rd DEO	LF	9.798	115	02/16/2021	06/10/2021	0.00	C	0.473	0.156	0.300				92.90%	92.9% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	C.D	STARTED	COMPLETION											
59	35	BNL CONSTRUCTION	15725	L	D	SB	GE	21IA0074 - Rehabilitation of Catmon Flood Control along Biliran Circumferential Road, (124.426597, 11.526975 - 124.426735, 11.526852)	Naval, Biliran	12/12/2021	1st/Final	Biliran DEO	LF	14.686	140	02/22/2021	07/11/2021	0.00	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	ONS	
60	36	BRENTMIN ROOFING ENTERPRISES	37191	L	B	MA	GE	21FC0130 - Construction of Mabulao River Control Structure	Barangay Calasagan-Magang Section, Daet, Camarines Norte	11/08/2021	2nd/Final	Camarines Norte DEO	LF	42.017	186	06/23/2021	12/25/2021	57.98	C	0.438	0.133	0.300			87.10%	92.92% Very Satisfactory	AHD	
61		BRENTMIN ROOFING ENTERPRISES	37191	L	B	MA	GE	Construction of By-Pass Road	Brgy. Anahaw, Labo, Camarines Norte	11/08/2021	1st	Camarines Norte DEO	LF	87.041	295	08/25/2021	06/15/2022	11.66	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
62	37	C. JANSEN CONSTRUCTION AND GENERAL MERCHANDISE	46056	L	D	SB	GB	21HC0069 - Rehabilitation of Multi-Purpose Buildings	Danao, Bohol	12/13/2021	1st/Final	Bohol 2nd DEO	LF	7.869	150	03/15/2021	08/11/2021	18.57	C	0.499	0.194	0.300			99.30%	99.3% Outstanding	AHD	
63	38	CCMALUENDA CONSTRUCTION INC.	11043	L	A	MA	GE	21HA0106 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures at Barangay Busao (Maribojoc) along River Leading to Tubig Daku Leading to Inambacan Cave and Spring	Maribojoc, Bohol	12/11/2021	1st	Bohol 1st DEO	LF	31.525	301	03/26/2021	01/20/2022	0.13	OG	0.368	0.244	0.150	0.030	0.061	0.050	90.30%	-	AHD
64	39	CDTECH BUILDERS	39093	L	D	SB	GE	21JE0082 - Construction of By-Pass and Diversion Road, NRJ Lantian-San Isidro-Balimbingan By-Pass Road	Zamboanga del Sur	12/12/2021	1st/Final	Zamboanga del Sur 1st DEO	LF	9.669	75	04/29/2021	07/12/2021	0.00	C	0.487	0.190	0.214			89.10%	89.1% Very Satisfactory	ONS	
65	40	CDU CONSTRUCTION	13915	L	B	SB	GE	21II0002-Preventive Maintenance, Catarman-Laoang Road, K0783+135-K0783+584	Laoang, Northern Samar	12/14/2021	1st/Final	Northern Samar 2nd DEO	LF	4.869	61	02/26/2021	04/27/2021	-5.00	C	0.500	0.200	0.150			85.00%	85% Satisfactory	DEL	
66	41	CEAN CONSTRUCTION	41086	L	C	SB	GE	21II0070-Bridge-Widening of Permanent Bridges Bogasong Bridge II (800602LT) along Daang Maharlika	Libagon, Southern Leyte	12/10/2021	1st	Southern Leyte DEO	LF	15.679	300	06/14/2021	04/09/2022	19.73	OG	0.400	0.240	0.150	0.022	0.023	0.050	88.50%	-	AHD
67	42	CHU CONSTRUCTION / CHUROCK BUILDERS (JOINT VENTURE)	JV-19-437	L	B	MA	GE	21IA0017 - Access Road Leading to Ulan-ulan Falls	Sampao, Almeria, Biliran Province	09/29/2021	2nd/Final	Biliran DEO	LF	47.050	310	02/10/2020	12/15/2020	-0.98	C	0.495	0.200	0.271			96.60%	92.88% Very Satisfactory	DEL	
68		CHU CONSTRUCTION / CHUROCK BUILDERS (JOINT VENTURE)	JV-20-0264	L	B	MA	GE	21IA0007 - Rehabilitation of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Biliran Circumferential Road, K1013+701-K1014+397	Bato, Biliran, Biliran Province	09/29/2021	1st/Final	Biliran DEO	LF	48.327	207	02/09/2020	09/03/2020	0.00	C	0.385	0.200	0.300			88.50%	88.5% Satisfactory	ONS	
69	43	CHUROCK BUILDERS	45010	L	C	SB	GE	21IA0009 - Network Development - Road Widening - Secondary Roads - Biliran Circumferential Road, K1018+140 - K1019+200 (11.517001, 124.424894 - 11.525617, 124.424357)	Naval, Biliran Province	10/22/2021	1st/Final	Biliran DEO	LF	29.370	220	02/09/2021	09/16/2021	0.00	C	0.488	0.159	0.300			94.70%	94.7% Very Satisfactory	ONS	
70		CHUROCK BUILDERS, INC.	45010	L	C	SB	GE	21IA0125 - Rehabilitation of Flood Control at Bool River, Brgy. Bool East and Patag, (124.519647, 11.672099 - 124.519346, 11.671561)	Culaba, Biliran	12/12/2021	1st/Final	Biliran DEO	LF	16.972	137	05/31/2021	10/14/2021	0.00	C	0.500	0.134	0.300			93.40%	93.4% Very Satisfactory	ONS	
71	44	CIRCLE 2 VENTURES AND DEVELOPMENT CORP.	36765	L	B	MA	GE	21IE0075-Construction of By-Pass and Diversion Roads, Sto. Rosario-Villaba Diversion Road	Villaba, Leyte	12/11/2021	1st/Final	Leyte 3rd DEO	LF	33.442	274	03/15/2021	12/13/2021	30.66	C	0.450	0.133	0.300			88.30%	88.3% Satisfactory	AHD	
72	45	COLLERA CONSTRUCTION	13246	L	A	MA	GE	21I00050 - Construction of Embarkadero Flood Control along Bahay River	Palo, Leyte	10/23/2021	1st/Final	Regional Office No. VIII	LF	64.807	300	02/22/2021	12/18/2021	4.84	C	0.494	0.165	0.300			95.90%	95.9% Very Satisfactory	AHD	
73		COLLERA CONSTRUCTION	13246	L	A	MA	GB	21IF0105 -Construction of Convention Center (Phase 2)	Ormoc City, Leyte	11/09/2021	1st/Final	Leyte 4th DEO	LF	71.281	270	01/04/2021	09/30/2021	0.00	C	0.448	0.200	0.300			94.80%	94.8% Very Satisfactory	ONS	
74		COLLERA CONSTRUCTION	13246	L	A	MA	GE	21IF0068 -Widening of Bridge - Sabang Br (800228LT) along Villaba - Palompon Road	Palompon, Leyte	11/09/2021	1st/Final	Leyte 4th DEO	LF	43.026	283	03/05/2021	12/12/2021	0.34	C	0.498	0.191	0.300			98.90%	98.9% Outstanding	AHD	
75	46	CTG CONSTRUCTION AND ENTERPRISES	36172	L	D	SB	GE	21JB0011 - Concreting of Road, Barangay Villaramos,	Manukan, Zamboanga del Norte	12/14/2021	1st/Final	Zamboanga del Norte 1st DEO	LF	2.880	33	02/22/2021	03/26/2021	0.00	C	0.454	0.133	0.300			88.70%	88.7% Satisfactory	ONS	
76	47	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	20KC0063 - Widening of Permanent Bridge - Olayan Bridge (801091MN) along Barandais - Dominorog Road	Pangantuncan, Bukidnon	12/10/2021	2nd/Final	Bukidnon 3rd DEO	LF	23.873	375	03/24/2020	04/02/2021	1.62	C	0.496	0.133	0.300			92.90%	94.7% Very Satisfactory	AHD	
77		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	20KC0056 - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Jct. Maradugao - Camp Kibaritan - Dominorog Road, K1606+276 - K1606+356	Kallilangan, Bukidnon	12/10/2021	2nd/Final	Bukidnon 3rd DEO	LF	49.000	401	02/27/2020	04/02/2021	0.96	C	0.452	0.133	0.300			88.50%	89.64% Very Satisfactory	AHD	
78	48	DAV-LEY CONSTRUCTION SERVICES	47201	L	D	SB	GE	21II0088-Construction/Maintenance of Flood Mitigation Structure and Drainage System, Construction of Bogo Flood Control	Sitio Gutosan, Maasin City, Southern Leyte	12/10/2021	1st/Final	Southern Leyte DEO	LF	21.935	188	02/25/2021	08/31/2021	38.30	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
79	49	DEBRIS ENTERPRISES AND CONSTRUCTION	46713	L	D	SB	GE	21JC0040 - Concreting of Barangay Road at Baybay, Liloy	Zamboanga del Norte	12/13/2021	1st/Final	Zamboanga del Norte 2nd DEO	LF	14.850	115	02/23/2021	06/17/2021	0.00	C	0.472	0.134	0.300			90.60%	90.6% Very Satisfactory	ONS	
80	50	DGSARM BUILDERS INC.	13024	L	A	MA	GE	21CE0115 - Construction of Flood Control Structures along Rio Chico River, Sta. 48+168 to Sta. 48+483	Brgy. Pasong Inchic, Guimba, Nueva Ecija	11/13/2021	2nd/Final	Nueva Ecija 1st DEO	LF	67.550	240	02/16/2021	10/13/2021	0.00	C	0.486	0.200	0.300			98.60%	94.7% Very Satisfactory	ONS	

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
81	51	DICON BUILDERS CORP. / RED CONSTRUCTION TECHNIK (JOINT VENTURE)	JV-20-4120	L	B	MA	GE	21KH0003 - Asset Preservation Program Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads Butuan City - Cagayan de Oro City - Iligan City Rd. - K1441+028 - K1441+082, K1441+118 - K1441+140, K1441+240 - K1441+306, K1441+343 - K1441+387, K1441+405 - K1441+420	Cagayan de Oro City	12/14/2021	1st	Cagayan de Oro City 1st DEO	LF	31.613	212	07/13/2021	02/09/2022	0.17	OG	0.382	0.280	0.150	0.030	0.037	0.050	92.90%	-	AHD
82	52	DISEM CONSTRUCTION AND SUPPLY	42890	L	D	SB	GE	21LB0120 - Construction of Concrete Road - Jct. Fatima - Malabog Road leading to Megkawayan Peak Resort, Brgy. Malabog	Davao City	12/13/2021	1st/Final	Davao City DEO	LF	26.950	181	04/20/2021	10/17/2021	0.00	C	0.493	0.141	0.300				93.40%	93.4% Very Satisfactory	ONS
83		DISEM CONSTRUCTION AND SUPPLY	42890	L	D	SB	GE	Project ID # 20LF0039 - Jct. San Antonio Baybay leading to Creamsand Longbeach, Brgy. Baybay	Cateel, Davao Oriental	12/08/2021	1st/Final	Davao Oriental 1st DEO	LF	29.395	165	11/26/2020	05/09/2021	0.00	C	0.480	0.150	0.300				93.00%	93% Very Satisfactory	ONS
84	53	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	21HD0012 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide along Cebu North Hagnaya Wharf Road, K0079+300 - K0079+337, K0079+353 - K0079+423, K0083+510 - K0083+760, Brgy. Ilihan - Brgy. Caduawan	Tabogon, Cebu	12/15/2021	1st/Final	Cebu 1st DEO	LF	16.604	158	02/22/2021	07/29/2021	0.00	C	0.491	0.143	0.300				93.40%	93.4% Very Satisfactory	ONS
85	54	E AND H CONSTRUCTION AND SUPPLY	39563	L	B	SB	GE	20KC0110 - Concreting of Sitio San Fernando, Brgy. Salucot FMR	Brgy. Salucot, Bukidnon	12/10/2021	2nd/Final	Bukidnon 3rd DEO	LF	14.235	108	08/26/2020	12/11/2020	2.31	C	0.477	0.133	0.300				91.00%	91.42% Very Satisfactory	AHD
86	55	E.D. ANGAS CONSTRUCTION	32106	L	B	SB	GE	21HM0002 - Cluster II: 1. Local Program, Local Roads and Bridges - Local Roads - Local Infrastructure Program, Rehabilitation of Road, Barangay Candanay Sur; 2. Convergence and Special Support Program, Construction/Improvement of Access Roads leading to Trades, Industries and Econoic Zones, Pangli - Candanay Sur Road connecting to Manufacturing Site and National Highway in Support of Peanut Processing Industry, Candanay Sur; 3. Local Program, Local Roads and Bridges - Local Roads - Local Infrastructure Program, Rehabilitation of Road	Barangay Ibabao, Siquijor, Siquijor	12/11/2021	1st/Final	Siquijor DEO	LF	6.410	77	03/26/2021	06/10/2021	0.00	C	0.490	0.150	0.300				94.00%	94% Very Satisfactory	ONS
87	56	EAA PIATOS BUILDERS CORPORATION	47284	L	C	SB	GE	21LH0054 - Concreting of Brgy. Eden-Bayabas Road, Toril District	3rd Congressional District, Davao City	12/13/2021	1st/Final	Davao City 2nd DEO	LF	15.219	155	04/28/2021	09/29/2021	0.00	C	0.481	0.133	0.300				91.40%	91.4% Very Satisfactory	ONS
88	57	EDANNA CONSTRUCTION	25492	L	A	MA	GE	21JC0030 - Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trades Infrastructure Program - ROLL - IT), Brgy. Lawigan Road Connecting Barangay Gabo and Barangay Lawigan	Labason, Zamboanga del Norte	12/13/2021	1st/Final	Zamboanga del Norte 2nd DEO	LF	14.700	129	02/23/2021	07/01/2021	0.00	C	0.466	0.133	0.300				89.90%	89.9% Very Satisfactory	ONS
89	58	EKC CONSTRUCTION AND AGGREGATES / HIGH PLAIN CONSTRUCTION (JOINT VENTURE)	JV-21-4693	L	B	MA	GE	21PF0037 - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide-Tertiary Roads, Construction of Road Slope Protection Structures-Gob. Bado Dangwa National Rd-K0320+442-K0342+634, I.S.	Bakun and Kibungan, Benguet	11/16/2021	1st/Final	Benguet 2nd DEO	LF	52.598	254	04/06/2021	12/15/2021	9.00	C	0.488	0.066	0.300				85.40%	85.4% Satisfactory	AHD
90	59	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	20K00005 - Construction of By-Pass and Diversion Roads, Manolo Fortich-Misamis Oriental Alternate/Bypass Road, Siloo Section, Package 2	Bukidnon	11/09/2021	1st/Final	Regional Office No. X	LF	115.797	522	03/09/2020	08/12/2021	14.46	C	0.495	0.185	0.300				98.00%	98% Outstanding	AHD
91		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	20K00099 - Widening of Permanent Bridges, Sta. Ines Br. 1 (B01294MN) along Butuan City - Cagayan de Oro City - Iligan City Rd.	Misamis Oriental	11/09/2021	1st/Final	Regional Office No. X	LF	99.395	335	03/09/2020	02/06/2021	7.50	C	0.494	0.147	0.300				94.10%	94.1% Very Satisfactory	AHD
92		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	20K00207 - Construction of By-Pass and Diversion Roads, Eastern Interior Bypass Road (Gusa Puerto/Jct Sayre Highway), Package 4	Cagayan de Oro City	11/09/2021	1st/Final	Regional Office No. X	LF	102.772	295	12/07/2020	09/27/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
93		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	20K00004 - Construction of By-Pass and Diversion Roads, Manolo Fortich-Misamis Oriental Alternate/Bypass Road, Siloo Section, Package 1	Bukidnon	11/09/2021	1st/Final	Regional Office No. X	LF	115.800	470	03/09/2020	06/21/2021	1.71	C	0.472	0.144	0.300				91.60%	91.6% Very Satisfactory	AHD
94	60	EZJONES CONSTRUCTION INC. / MWJ CONSTRUCTION (JOINT VENTURE)	JV-19-1427	L	AAA	LB	GE	21I00075 - Construction of Flood Control Structure along Binahaan River, Sta. Elena Section	Tanauan, Leyte	12/22/2021	1st/Final	Regional Office No. VIII	LF	95.425	360	12/03/2020	11/27/2021	9.79	C	0.486	0.168	0.300				95.40%	95.4% Very Satisfactory	AHD
95		EZJONES CONSTRUCTION INC. / MWJ CONSTRUCTION (JOINT VENTURE)	JV-19-1071	L	AAA	LB	GE	21I00041 - Network Development - Construction of of By-Pass and Diversion Roads - Palo West By Pass Road	Palo, Leyte	12/22/2021	1st/Final	Regional Office No. VIII	LF	78.155	474	02/28/2020	06/15/2021	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
96		EZJONES CONSTRUCTION INC. / MWJ CONSTRUCTION (JOINT VENTURE)	JV-21-4484	L	AAA	LB	GE	21IC0028 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Palo - Carigara - Ormoc Road, K0918+757 - K0919+205	Palo, Leyte	12/13/2021	1st	Leyte 1st DEO	LF	48.516	311	03/03/2021	01/07/2022	2.42	OG	0.392	0.300	0.150	0.030	0.033	0.033	93.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
97	61	FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED	10024	L	A	MA	GE	21ID0001 - Construction of Local Road, Brgy. San Andres	Julita, Leyte	12/09/2021	1st/Final	Leyte 2nd DEO	LF	17.641	116	03/08/2021	07/01/2021	0.00	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	ONS
98	62	FAJR CONSTRUCTION PARTS AND SUPPLY	40114	L	D	SB	GE	21IF0087 - Surigao del Sur Bdry. - Davao Oriental Coastal Road, K1536+460 - K1536+541	Boston, Davao Oriental	12/14/2021	1st/Final	Davao Oriental 1st DEO	LF	26.852	176	03/29/2021	09/20/2021	0.00	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	ONS
99	63	FIRST GRANDEUR BUILDERS	35388	L	B	MA	GE	21HG0104 - 001: Ensure Safe and Reliable National Road Sytem, Asset Preservation Program, Preventive Maintenance - Secondary Road, Santander - Barili - Toledo Road, K0210+000 - K0211+000	Ronda, Cebu	12/10/2021	1st/Final	Cebu 4th DEO	LF	10.925	43	02/17/2021	03/31/2021	0.00	C	0.488	0.134	0.300				92.20%	92.2% Very Satisfactory	ONS
100		FIRST GRANDEUR BUILDERS	35388	L	B	SB	GE	21HG0050 - 002: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structure and Drainage Systems, Construction of Flood Control Structure along Ylaya Bridge	Ylaya, Ronda, Cebu	12/10/2021	1st/Final	Cebu 7th DEO	LF	19.600	144	02/17/2021	07/10/2021	0.00	C	0.461	0.135	0.300				89.60%	89.6% Very Satisfactory	ONS
101	64	FIVE STAR BUILDERS	37371	L	C	SB	GE	21JE0030 - Construction of New Bridges Tabuan Bridge 2 Along Lanao-Pagadian-Zamboanga City Road	Pagadian City, Zamboanga del Sur	12/12/2021	1st/Final	Zamboanga del Sur 1st DEO	LF	21.060	110	02/17/2021	06/06/2021	0.00	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	ONS
102	65	FLOBAR CONSTRUCTION	13783	L	B	MA	GB	21LC0156 - Construction of Multi-Purpose Building, Salvacion, Elementary School	Panabo City, Davao del Norte	12/15/2021	1st/Final	Davao del Norte DEO	LF	19.800	180	05/26/2021	11/21/2021	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
103	66	FLUSSKREBS CONSTRUCTORS	41240	L	B	SB	GE	21HH0003 - OO1 - Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - F. Cabahug Ext. / F. Cabahug Br. (S00042CB) Chainage 1166 - Chainage 1400	Cebu City	12/15/2021	1st/Final	Cebu City DEO	LF	11.047	72	09/10/2021	11/20/2021	0.00	C	0.490	0.152	0.300				94.20%	94.2% Very Satisfactory	ONS
104	67	FUENTABUILT CONSTRUCTION CORPORATION	36098	L	B	SB	GE	21HB0032 - Convergence and Special Support Program, Construction/Improvement of Acces Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program-TRIP) Jimilian - Tigbao leading to Eco Tourism Adventure Park, Sta. 0+940 - Sta. 1+394.38	Brgy Jimilian, Loboc, Bohol	12/13/2021	1st/Final	Bohol 3rd DEO	LF	9.685	150	06/04/2021	10/31/2021	0.00	C	0.495	0.167	0.300				96.20%	96.2% Outstanding	ONS
105		FUENTABUILT CONSTRUCTION CORPORATION	36098	L	B	MA	GB	21HB0145 - Local Program-Local Infrastructure Program-Building and Other Structures Multipurpose/Facilities Construction of Candijay Sports Complex at Poblacion	Candijay, Bohol	12/13/2021	1st	Bohol 3rd DEO	LF	24.748	365	03/04/2021	03/03/2022	0.86	OG	0.399	0.268	0.150	0.030	0.047	0.050	94.40%	-	AHD
106	68	G.O.C. BUILDERS	36230	L	B	SB	GB	21IM0034 - Construction of Battalion Office and Officers Quarters Building, Kuta Kankabato	San Jose, Tacloban City	12/13/2021	1st/Final	Tacloban City DEO	LF	22.628	120	03/08/2021	07/05/2021	11.67	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	AHD
107	69	GAF TRADING & CONSTRUCTION	32865	L	C	SB	GE	21JE0066 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations NRI Pagadian City-Zamboanga City Road Leading to Palpalan Peak	Pagadian City, Zamboanga del Sur	12/12/2021	1st/Final	Zamboanga del Sur 1st DEO	LF	4.900	70	03/29/2021	06/06/2021	0.00	C	0.483	0.133	0.300				91.60%	91.6% Very Satisfactory	ONS
108	70	GAIL CONSTRUCTION AND SUPPLY	33832	L	B	MA	GB	21HA0076 - Construction of Multi-Purpose Building (Covered Court) in Barangay Sondol	Loon, Bohol	12/12/2021	1st/Final	Bohol 1st DEO	LF	7.840	187	03/26/2021	09/28/2021	0.00	C	0.497	0.199	0.300				99.60%	99.6% Outstanding	ONS
109	71	GCMG CONSTRUCTION	9743	L	A	SB	GB	21JE0092 - Construction of TESDA - IX Regional Office Building	Barangay Balintawak, Pagadian City, Zamboanga Del Sur	12/12/2021	1st	Zamboanga del Sur 1st DEO	LF	39.052	300	08/02/2021	05/28/2022	0.35	OG	0.383	0.242	0.150	0.030	0.042	0.050	89.70%	-	AHD
110	72	GENETIAN BUILDERS & ENTERPRISES INC.	18052	L	B	MA	GB	20JE0072 - Construction of Sports Center at the Provincial Government Center	Dao, Pagadian City, Zamboanga del Sur	12/12/2021	1st/Final	Zamboanga del Sur 1st DEO	LF	92.500	367	12/07/2020	12/08/2021	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
111	73	GES CONSTRUCTION	30299	L	C	SB	GE	21ID0022 - Construction of Road, Brgy. Buntay - Brgy. Hinabuyan Road	Dagami, Leyte	12/09/2021	1st/Final	Leyte 2nd DEO	LF	19.799	152	03/15/2021	08/13/2021	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
112	74	GICAR CONSTRUCTION, INC. / JRV CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-20-0348	L	AAA	LA	GE	21H00002- Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Rehabilitation/Major Repair of Permanent Bridges, Cansaga Bay Br. (R00613CB) along Candaga Bay Bridge	Cebu Province	12/14/2021	1st/Final	Regional Office No. VII	LF	144.750	234	02/22/2021	10/13/2021	0.14	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	AHD
113	75	GLAXON CONSTRUCTION SERVICES	45152	L	D	SB	GE	21KH0040 - Concreting of Road in Apitong, Brgy. Pagatpat, Cagayan de Oro City, Misamis Oriental	Brgy. Bonbon, Cagayan de Oro City	12/15/2021	1st/Final	Cagayan de Oro City 1st DEO	LF	2.963	75	03/29/2021	06/11/2021	0.00%	C	0.451	0.188	0.300				93.90%	93.9% Very Satisfactory	ONS
114	76	GMP BUILDERS	35448	L	D	SB	GE	21IF0052-Road Widening-Palo-Carigara-Ormoc Road, K0988+060-K0988+560	Leyte	12/11/2021	1st/Final	Leyte 4th DEO	LF	16.327	180	06/22/2021	12/18/2021	28.92	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	AHD
115	77	GOLDEN LION CONSTRUCTION	48207	L	C	SB	GB	21JD0071 - Construction of Water System Level II	Brgy. Oro, Dapitan City, Zamboanga del Norte	12/14/2021	1st/Final	Zamboanga del Norte 3rd DEO	LF	3.920	160	04/26/2021	10/02/2021	0.00	C	0.498	0.133	0.300				93.10%	93.1% Very Satisfactory	ONS
116	78	GOLDFIN CONSTRUCTION AND DEVELOPMENT CORPORATION	21343	L	B	MA	GE	21HG0149 - 001: Ensure Safe and Reliable National Road System, Network Development Program - Road Widening Primary Roads; N. Bacalso Ave. (Cebu South Road) K0072+800 - K0074+238	Argao, Cebu	12/10/2021	1st	Cebu 4th DEO	LF	35.751	295	04/21/2021	02/09/2022	24.16	OG	0.390	0.254	0.150	0.030	0.042	0.050	91.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
117	79	GREEN WORLD CONSTRUCTION	38099	L	A	SB	GB	21HG0124 - Convergence and Special Support Program, Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rain Water Collector Systems, Water Supply System, Construction of Level III Water Supply Project	Moalboal, Cebu	12/10/2021	1st/Final	Cebu 7th DEO	LF	21.560	180	05/13/2021	11/08/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
118	80	J PRO BUILDERS	48521	L	D	SB	GE	21IC0034 - Construction/Improvement of Access Road Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Salvacion - Baras Road, Leading to MacArthur Leyte Landing Memorial Park	Brgy. Salvacion, Palo, Leyte	12/13/2021	1st/Final	Leyte 1st DEO	LF	19.355	165	05/05/2021	10/16/2021	11.52	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
119	81	J.F. ESTAPIA CONSTRUCTION	40112	L	D	SB	GE	21HC0022 - Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Seaports - Access Road Leading to Road Leading to Ubay Port Via Reclamation Area	Ubay, Bohol	12/13/2021	1st/Final	Bohol 2nd DEO	LF	4.292	195	03/22/2021	10/02/2021	25.00	C	0.497	0.161	0.300				95.80%	95.8% Very Satisfactory	AHD
120	82	JANUARY BUILDERS	39818	L	A	MA	GB	21-HE-0025 - Local Program - Building and Other Structures - Multi-Purpose/Facilities - National Building Program - Construction of Two -Storey (DPWH Standard Design) Office Building, DPWH Cebu 2nd DEO	Cebu Province	12/10/2021	1st/Final	Cebu 2nd DEO	LF	19.600	200	03/05/2021	09/20/2021	0.00	C	0.500	0.193	0.300				99.30%	99.3% Outstanding	ONS
121	83	JARGON CONSTRUCTION & SUPPLY	23474	L	A	MA	GB	21LB0155 - Construction of Multi-Purpose Building and Other Facilities of DPWH Davao City DEO	L. Ma. Guerrero St., Davao City	12/08/2021	1st/Final	Davao City DEO	LF	67.550	300	12/13/2020	10/08/2021	11.53	C	0.498	0.153	0.300				95.10%	95.1% Very Satisfactory	AHD
122	84	JBM ENGINEERS AND SUPPLY / JUPA CONSTRUCTION (JOINT VENTURE)	JV-20-4030	L	B	MA	GE	21II023-Construction of Palapag Flood Control Structure and Drainage System, Palapag River Basin	Palapag, Northern Samar	12/14/2021	1st/Final	Northern Samar 2nd DEO	LF	47.185	240	01/28/2021	09/24/2021	1.31	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
123	85	JEJORS CONSTRUCTION CORPORATION	5143	L	AAA	LB	GB	20K00085 - Completion of Cagayan de Oro Civic/Convention Center	Cagayan de Oro City	12/15/2021	2nd/Final	Regional Office No. X	LF	207.398	400	03/09/2021	04/12/2022	0.00%	C	0.499	0.184	0.300				98.30%	92.35% Very Satisfactory	ONS
124	86	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GE	21JG0057 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sibuguey River Flood Control Project Phase III	Poblacion Bayog, Zamboanga del Sur	12/11/2021	1st/Final	Zamboanga del Sur 2nd DEO	LF	39.200	161	02/15/2021	07/25/2021	0.00	C	0.444	0.133	0.300				87.70%	87.7% Satisfactory	ONS
125	87	JJ PALACIO CONSTRUCTION	45080	L	B	MA	GE	21IC0030 - Construction of Flood Mitigation Structure - Construction/Rehabilitation of Flood Control Mitigation Facilities along Binahaan River, Brgy. Cabalagan	Tanauan, Leyte	12/13/2021	1st/Final	Leyte 1st DEO	LF	48.000	250	03/04/2021	11/08/2021	58.80	C	0.452	0.200	0.300				95.20%	95.2% Very Satisfactory	AHD
126	88	JORIZON CONSTRUCTION	46422	L	D	SB	GB	21IK0029 - Improvement of Multi-Purpose Building, Basey District Hospital	Basey, Samar	12/15/2021	1st/Final	Samar 2nd DEO	LF	9.899	240	02/15/2021	10/12/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
127	89	JRV CONSTRUCTION AND SUPPLY	46414	L	D	SB	GE	21HB0040 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Bridge Program - Rehabilitation/Major Repair of Permanent Bridges Tohogon Bridge (B00114BH) along Jct (LIR) Carmen-Sagbayan-Bacani Road R0164+251	Carmen, Bohol	12/13/2021	1st/Final	Bohol 3rd DEO	LF	14.818	90	03/03/2021	05/31/2021	0.00	C	0.460	0.197	0.300				95.70%	95.7% Very Satisfactory	ONS
128	90	JSONS BUILDERS	45156	L	D	SB	GE	21IF0036-Off-Carriageway Improvement-Shoulder Paving/Construction-Palompon-Isabel-Merida-Ormoc Road, K1129+1012-K1130+888	Leyte	12/11/2021	1st/Final	Leyte 4th DEO	LF	9.310	140	02/23/2021	07/12/2021	0.00	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	ONS
129	91	JUCONS CONSTRUCTION & SUPPLY	32051	L	A	MA	GE	21IG0021-Construction of Cadac-an Flood Control Structures	Abuyog, Leyte	12/10/2021	1st/Final	Leyte 5th DEO	LF	39.200	229	03/04/2021	10/18/2021	16.73	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
130	92	JZL BUILDERS & ENTERPRISES	43854	L	D	SA	GE	21JG0073 - Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Junction Poblacion-Pitogo-Panubigan-Lower Panikian Shoreline Leading to Panikian Island	Pitogo, Zamboanga del Sur	12/11/2021	1st/Final	Zamboanga del Sur 2nd DEO	LF	9.774	58	02/15/2021	04/13/2021	0.00	C	0.475	0.133	0.300				90.80%	90.8% Very Satisfactory	ONS
131		JZL BUILDERS & ENTERPRISES	43854	L	D	SB	GE	21JC0033 - Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trades Infrastructure Program - ROLL - IT), Upakan - Iplian Road Connecting to National Highway Leading to B	Salug, Zamboanga del Norte	12/13/2021	1st/Final	Zamboanga del Norte 2nd DEO	LF	14.700	115	02/23/2021	06/17/2021	0.00	C	0.458	0.133	0.300				89.10%	89.1% Very Satisfactory	ONS
132	93	KATHA BUILDERS / KEJAMARENIK CONSTRUCTION AND CONSTRUCTION SUPPLIES (JOINT VENTURE)	JV-18-1515	L	A	MB	GE	19E00041: Retrofitting/Strengthening of Lumintao Bridge along Mindoro West Coastal Road	Mindoro Occidental	12/20/2021	1st/Final	Regional Office No. IV-B	LF	135.004	599	07/02/2019	02/19/2021	-1.00	C	0.500	0.133	0.270				90.30%	90.3% Very Satisfactory	DEL
133	94	KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	B	SB	GE	21IE0086 - Construction/Rehabilitation/Improvement of Road along Cabunga-an-Tabunok-Consuegra	Villaba, Leyte and Leyte, Leyte	10/22/2021	1st/Final	Leyte 3rd DEO	LF	28.224	108	12/02/2020	03/19/2021	0.00	C	0.488	0.200	0.300				98.80%	98.8% Outstanding	ONS
134	95	KEILANA RESOURCE AND DEVELOPMENT CORPORATION	37270	L	AAA	MA	GB	21HG0156 - Convergence and Special Support Program, Construction/Rehabilitation of Water Supply/Septage and Sewerage/ Rain Water Collector Systems, Water Supply System, Construction of Level III Water Supply Project	Oslob, Cebu	12/10/2021	1st/Final	Cebu 4th DEO	LF	27.929	150	04/29/2021	09/25/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
135	96	KEJAMARENIK CONSTRUCTION AND CONSTRUCTION SUPPLIES	33742	L	B	MA	GE	21EB0043: Widening of Bridge- Lacbawan Br. (B00135MR) along Mindoro West Coast Road, Abra de Ilog	Occidental Mindoro	12/20/2021	1st/Final	Mindoro Occidental DEO	LF	25.480	394	02/24/2020	03/23/2021	-1.45	C	0.481	0.200	0.256				93.70%	93.7% Very Satisfactory	DEL
136	97	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE	33441	L	AA	MB	GE	21HM0025 (Re-IB) - Local Program, Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects, Rehabilitation / Improvement of Nagerong - Tagmanocan - Capalasanan - Cantugbas - Cantaroc A Road	Siquijor	12/11/2021	1st/Final	Siquijor DEO	LF	18.620	152	05/19/2021	10/17/2021	0.97	C	0.493	0.163	0.300				95.60%	95.6% Very Satisfactory	AHD
137	98	KUEN BUILDERS	44669	L	C	SB	GE	21IM0050 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Daang Maharlika (S00022LT) K0909+260 - K0910+000, K0909+377 - K0909+415, K0909+549 - K0909+573	Tacloban City	12/13/2021	1st	Tacloban City DEO	LF	11.497	159	08/16/2021	01/21/2022	4.53	OG	0.393	0.241	0.150	0.024	0.033	0.033	87.40%	-	AHD
138	99	KURIAKON CONSTRUCTION	42631	L	D	SB	GE	Concreting of Camp Manuel T. Yan Sr. Road, Brgy. Tuboran	Mawab, Davao de Oro	10/11/2021	1st/Final	Davao de Oro DEO	LF	16.660	190	05/19/2020	11/24/2020	0.00	C	0.481	0.162	0.300				94.30%	94.3% Very Satisfactory	ONS
139		KURIAKON CONSTRUCTION	42631	L	D	SB	GE	Construction of Road Slope Protection Structure at Specific Locations along Montevisa-Compostela-Mati Bdry. Rd (S00135MN)	Compostela Valley Province	10/11/2021	1st/Final	Davao de Oro DEO	LF	23.516	115	11/27/2020	03/21/2021	1.00	C	0.493	0.163	0.300				95.60%	95.6% Very Satisfactory	AHD
140	100	L.C. CONSTRUCTION CORPORATION	07024	L	B	MA	GB	21JD0053 - Construction of Water System Level II	Brgy. Minilag, Sibutad, Zamboanga del Norte	12/14/2021	1st/Final	Zamboanga del Norte 3rd DEO	LF	3.955	100	05/19/2021	08/26/2021	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
141	101	LABB CONSTRUCTION	13524	L	A	MB	GE	21HC0020 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges : Sumak Br. (B00121BH) along Tagbilaran North Rd (Tagbilaran - Jetafe Sect)	Clarín, Bohol	12/13/2021	1st	Bohol 2nd DEO	LF	24.409	306	05/13/2021	03/14/2022	8.65	OG	0.379	0.293	0.150	0.030	0.056	0.033	94.10%	-	AHD
142	102	LAKEWOOD CONSTRUCTION COMPANY	5294	L	A	MA	GE	20JF0090 - Coloran Bridge (B00484MN) along Lanao - Pagadian - Zamboanga City Road	Slay, Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 2nd DEO	LF	28.218	350	04/20/2020	04/04/2021	4.00	C	0.482	0.133	0.300				91.50%	91.5% Very Satisfactory	AHD
143	103	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MA	GE	20KG0028 - Asset Preservation Program - Construction / Upgrading / Rehabilitation of Drainage Along National Roads - Tertiary Roads, Lanao del Norte Interior Circumferential Road (LDNCR), K1548+000 - K1548+313; K1549+717 - K1550+331	Balo-I, Lanao del Norte	12/11/2021	2nd/Final	Lanao del Norte 1st DEO	LF	13.947	272	06/18/2020	03/16/2021	0.00	C	0.416	0.133	0.300				84.90%	87.84% Satisfactory	ONS
144	104	LANDEVTECH CONSTRUCTION, INC.	39999	L	C	SB	GE	21LB0119 - Rehabilitation of Mamay Creek, (Sta. 0+000 to Sta. 0+277)	Davao City	12/13/2021	1st	Davao City DEO	LF	28.812	189	08/08/2021	02/12/2022	17.40	OG	0.385	0.269	0.150	0.030	0.042	0.050	92.60%	-	AHD
145	105	LEGACY CONSTRUCTION CORPORATION / KANAWAY BUILDERS CORP. (JOINT VENTURE)	JV-21-5113	L	AAA	MA	GE	21LA0154 - Revetment Along Manat River (Upstream and Downstream) Leading to Agusan River at Bankeruhan Sur to Bankeruhan Norte	Montevista, Davao de Oro	12/14/2021	1st	Davao de Oro DEO	LF	83.918	316	07/29/2021	06/09/2022	35.98	OG	0.395	0.208	0.150	0.030	0.050	0.050	88.30%	-	AHD
146	106	LICAL CONSTRUCTION SERVICES	41652	L	B	MA	GE	21LA0046 - Ngan Road Leading to Mandaya Village, Pansan Falls, Bongklaton Cave and Tagbubunlas Falls, Compostela	Compostela Valley, Davao de Oro	12/14/2021	1st/Final	Davao de Oro DEO	LF	23.775	175	03/09/2021	08/30/2021	0.00	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	ONS
147	107	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	21JF0013 - Construction of River Wall Along the Sibuguey River, Brgy. Minsulao to Brgy. Paruk.	Slay, Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 2nd DEO	LF	88.850	280	03/01/2021	12/05/2021	0.00	C	0.476	0.133	0.300				90.90%	90.9% Very Satisfactory	ONS
148	108	LYD CONSTRUCTION	37342	L	B	MA	GE	21KL0022 - Network Development - Road Widening - Primary Roads Butuan City - Cagayan de Oro City - Iligan City Rd. - K1445+(-275) - K1445+483	Opol, Misamis Oriental	12/13/2021	1st/Final	Misamis Oriental 2nd DEO	LF	26.019	219	02/08/2021	09/14/2021	0.00	C	0.494	0.133	0.300				92.70%	92.7% Very Satisfactory	ONS
149	109	M. MONTESCLAROS ENTERPRISES, INC. / LEDCORE CONSTRUCTION AND DEVELOPMENT CORP. (JOINT VENTURE)	JV-19-1222	L	AAA	LB	GE	CID No. 20KB0043 - Road Widening along Don Carlos - Kadingilan Rd K1570+000 - K1573+000	San Nicolas, Don Carlos, Bukidnon	10/16/2021	1st/Final	Bukidnon 2nd DEO	LF	96.500	360	05/11/2020	05/05/2021	1.05	C	0.492	0.183	0.300				97.50%	97.5% Outstanding	AHD
150	110	M.G. FRANCISCO CONSTRUCTION	29831	L	D	SB	GB	Construction of three storey six classroom - Batia Elementary School	Bocawe, Bulacan	10/29/2021	1st/Final	Bulacan 1st DEO	LF	24.106	270	07/30/2020	04/25/2021	0.00	C	0.497	0.200	0.300				99.70%	99.7% Outstanding	ONS
151		M.G. FRANCISCO CONSTRUCTION	29831	L	D	SB	GE	Construction of Flood Control Structures (Revetment) along Angat River, Brgy. Makinabang, Sta. 00+157 - Sta. 00+379	Baliuag, Bulacan	10/29/2021	1st/Final	Bulacan 1st DEO	LF	29.700	157	03/19/2021	08/22/2021	0.00	C	0.488	0.200	0.300				98.80%	98.8% Outstanding	ONS
152	111	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP.	32195	L	A	MB	GE	20K00353 - Construction of 2-Lane PCCP Pantar (Lanao del Norte) - Marawi City (Lanao del Sur) Road	Lanao del Sur	12/11/2021	1st/Final	Regional Office No. X	LF	203.544	300	08/11/2020	06/06/2021	0.00	C	0.480	0.192	0.300				97.20%	97.2% Outstanding	ONS
153	112	M.P. TABERAO CONSTRUCTION SERVICES AND SUPPLIES	46017	L	D	SB	GE	21PE0001 - Construction of Flood Mitigation Structures within Agno River Basin along Agno River Section 13 (Minac), Sta. 176+340	Bokod, Benguet	11/17/2021	1st/Final	Benguet 1st DEO	LF	12.216	140	03/15/2021	08/01/2021	-1.96	C	0.444	0.200	0.241				88.50%	88.5% Satisfactory	DEL
154	113	MAC CONSTRUCTION	48091	L	D	SB	GE	20K00293 - Construction of Tuba Bridge	Wao, Lanao del Sur	12/11/2021	1st/Final	Regional Office No. X	LF	19.500	234	10/19/2020	06/09/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
155	114	MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	MA	GE	21LG0052 - Construction of Flood Mitigation Structure along Tubo-tubo River	Governor Generoso, Davao Oriental	12/15/2021	1st	Davao Oriental 2nd DEO	LF	48.636	274	04/16/2021	01/14/2022	2.24	OG	0.395	0.240	0.150	0.030	0.040	0.033	88.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
156		MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	LA	GE	21L00112 - Construction of Road Slope Protection Structure at Specific Locations Along Pres. Diosdado P. Macapagal Nat'l. Highway, K1729+001 - K1730+016	Davao Oriental	12/15/2021	1st	Regional Office No. XI	LF	121.686	270	08/10/2021	05/06/2022	12.10	OG	0.399	0.240	0.150	0.024	0.033	0.050	89.60%	-	AHD
157	115	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION	15885	L	AAA	LA	GE	20K00060 - Construction of Missing Links/New Roads, Tubod - Ganassi Road	Lanao del Norte	12/11/2021	1st/Final	Regional Office No. X	LF	144.750	527	03/09/2021	08/17/2022	0.00	C	0.486	0.200	0.300				98.60%	98.6% Outstanding	ONS
158		MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION	15885	L	AAA	MA	GE	21K10023 - Construction of Flood Control at Gitagum River (Downstreg) along Gitagum Bridge	Gitagum, Misamis Oriental	12/14/2021	1st/Final	Misamis Oriental 2nd DEO	LF	64.201	265	02/23/2021	11/14/2021	13.13	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	AHD
159	116	MDP CONSTRUCTION SERVICES	45809	L	D	SB	GE	21U0051-Construction of Flood Control Structure along Jibatang River (Upstream)	Barangay Caybago, Calbayog City, Samar	12/14/2021	1st/Final	Samar 1st DEO	LF	23.880	200	02/04/2021	08/22/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
160	117	MEGA PLUS CONSTRUCTION	28322	L	D	SB	GE	21HN0013 - LP - Local Infrastructure Program - Local Roads and Bridges - Local Roads - Concreting of Barangay Marigondon Road	Barangay Marigondon, Lapu-Lapu City, Cebu	12/14/2021	1st/Final	Cebu 6th DEO	LF	14.850	142	02/11/2021	07/02/2021	0.00	C	0.483	0.133	0.300				91.60%	91.6% Very Satisfactory	ONS
161	118	MELROBE BUILDERS AND CONSTRUCTION SUPPLIES	29752	L	B	MA	GE	20LG0080: Construction of Road Leading to New Municipal Hall, Brgy. Bagumbayan to Brgy. Poblacion	Lupon, Davao Oriental	12/15/2021	1st/Final	Davao Oriental 2nd DEO	LF	49.000	272	11/24/2020	08/22/2021	0.00	C	0.483	0.133	0.300				91.60%	91.6% Very Satisfactory	ONS
162	119	METRO GEAR CONSTRUCTION CORPORATION	43024	L	A	MA	GE	21LB0099 - Preventive Maintenance - Asphalt Overlay - R. Castillo St. - K1504+000 to K1504+(-566)	Davao City	12/13/2021	1st/Final	Davao City DEO	LF	13.658	50	07/29/2021	09/16/2021	0.00	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	ONS
163	120	MG CONSTRUCTION	41069	L	B	SB	GB	21HL0011 - Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Covered Court)	Lotuban, Zamboanguita, Negros Oriental	12/12/2021	1st/Final	Negros Oriental 3rd DEO	LF	4.455	240	02/22/2021	10/19/2021	0.00	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	ONS
164	121	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP.	43834	L	A	MA	GE	21HL0048 - 001: Ensure Safe and Reliable National Road System: Bridge - Widening of Permanent Bridges: Widening of Bridge - Nasipit Bridge (B00412NR) along Dumaguete South Road	Siaton, Negros Oriental	12/12/2021	1st/Final	Negros Oriental 3rd DEO	LF	11.760	181	02/22/2021	08/21/2021	2.21	C	0.499	0.159	0.300				95.80%	95.8% Very Satisfactory	AHD
165	122	MITZ AND NICK BUILDERS	38074	L	D	SB	GE	20KJ0013 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Ozamiz-Oroquieta Road, K1730+000 - K1730+660, K1705+000 - K1705+524	Ozamiz City, Misamis Occidental	12/12/2021	1st/Final	Misamis Occidental 2nd DEO	LF	14.299	268	12/02/2020	08/26/2021	0.00	C	0.436	0.200	0.300				93.60%	93.6% Very Satisfactory	ONS
166	123	MITZ CONSTRUCTION AND SUPPLY	41045	L	C	SB	GE	21LB0108 - Construction of Drainage Structure - Dacudao Rd. K1509+135 to K1509+605	Davao City	12/13/2021	1st	Davao City DEO	LF	29.400	180	07/07/2021	01/02/2022	0.01	OG	0.345	0.300	0.150	0.030	0.042	0.050	91.70%	-	AHD
167	124	MJCG CONST. INC.	37257	L	B	MA	GB	21100067-Construction/Improvement of Various Infrastructures in Support of National Security (Tatag ng Imprastruktura para sa Kapayapaan at Seguridad Program), Construction of Classroom and Various Offices Building	Camp Sec. Ruperto K. Kangleon, Palo, Leyte	12/09/2021	1st	Regional Office No. VIII	LF	29.069	255	04/16/2021	12/26/2021	-8.33	OG	0.386	0.300	0.067	0.030	0.045	0.033	86.10%	-	DEL
168	125	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / BOOMETRIX DEVELOPMENT CORP. (JOINT VENTURE)	JV-20-4153	L	AAA	LB	GE	21HB0157 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Loboc River Control, Brgy. Jimilian, Sta. 0+000 - Sta. 0+042.57; Sta. 0+055.98 - Sta. 0+203.46; Sta. 0+208.06 - Sta. 0+226.01	Loboc, Bohol	12/13/2021	1st	Bohol 3rd DEO	LF	48.944	280	05/24/2021	02/27/2022	30.22	OG	0.399	0.248	0.150	0.030	0.056	0.050	93.30%	-	AHD
169	126	MORTAR MASTER & CONCRETE BUILDERS	43228	L	B	SB	GE	20KA0061 - Widening of Bridge - Dalaingan Bridge (B01850MN) along Jct. SH Aglayan-Alanib-Ticalaan Road	Lantapan, Bukidnon	12/09/2021	1st/Final	Bukidnon 1st DEO	LF	29.173	315	12/04/2020	10/14/2021	4.97	C	0.409	0.200	0.300				90.90%	90.9% Very Satisfactory	AHD
170		MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	21HH0002 - 001- Ensure and Reliable National Road System - Bridge Program - Rehabilitation / Major Repair of Permanent Bridges - Talamban Br. 2 (B00412CB) along Gov. Cuenco Ave.	Cebu City	12/15/2021	1st/Final	Cebu City DEO	LF	10.706	135	02/23/2021	07/07/2021	0.00	C	0.500	0.138	0.300				93.80%	93.8% Very Satisfactory	ONS
171		MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	20IG0031 - Widening of Permanent Bridge Boyugan Bridge along Pagadian City - Zamboanga City Road	Boyugan, Kumalarang, Zamboanga del Sur	12/11/2021	1st/Final	Zamboanga del Sur 2nd DEO	LF	27.858	324	02/24/2020	01/12/2021	0.00	C	0.496	0.133	0.263				89.20%	89.2% Very Satisfactory	ONS
172		MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	20IG0032 - Widening of Permanent Bridge Diplo Nr. (B00551MN) along Pagadian City - Zamboanga City Road	Diplo, Kumalarang, Zamboanga del Sur	12/11/2021	1st/Final	Zamboanga del Sur 2nd DEO	LF	26.015	317	02/24/2020	01/05/2021	0.00	C	0.500	0.134	0.263				89.70%	89.7% Very Satisfactory	ONS
173		MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	20IG0034 - Widening of Permanent Bridge Picanan Br. (B00552MN) along Pagadian City - Zamboanga City Road,	Picanan, Kumalarang, Zamboanga del Sur	12/11/2021	1st/Final	Zamboanga del Sur 2nd DEO	LF	18.506	312	02/24/2020	12/31/2020	0.00	C	0.499	0.157	0.252				90.80%	90.8% Very Satisfactory	ONS
174	127	MRDG CONSTRUCTION SERVICES	40256	L	D	SB	GE	21LF0042 - Construction of Revetment, Lingayao Flood Control, Brgy. San Ignacio (Sta. 0+000 to Sta. 0+390)	Manay, Davao Oriental	12/14/2021	1st/Final	Davao Oriental 1st DEO	LF	29.388	211	02/22/2021	09/20/2021	5.60	C	0.469	0.133	0.300				90.20%	90.2% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
175	128	MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	21HM0017 (Re-IB): Local Program, Local Roads and Bridges - Local Roads - Construction /Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Rehabilitation / Improvement of Gabayan - Talayong-(Lower Cabangalan) Road	Siquijor	12/11/2021	1st/Final	Siquijor DEO	LF	18.620	142	05/19/2021	10/07/2021	0.00	C	0.494	0.154	0.300				94.80%	94.8% Very Satisfactory	ONS
176	129	NEN BUILDERS AND DEVELOPMENT SERVICES CORP.	42265	L	B	MA	GE	Sto Niño Road leading to Sto Niño Caves, Brgy. Sto Niño	Laak, Davao de Oro	10/11/2021	1st/Final	Davao de Oro DEO	LF	9.800	100	03/23/2021	06/30/2021	0.00	C	0.477	0.135	0.300				91.20%	91.2% Very Satisfactory	ONS
177		NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION	42265	L	B	MA	GE	21LA0138 - Road Widening Along Asuncion - San Isidro - Laak - Veruela Road (S01377MN)	Davao de Oro	12/14/2021	1st	Davao de Oro DEO	LF	31.300	182	08/12/2021	02/09/2022	1.53	OG	0.391	0.238	0.150	0.030	0.050	0.050	90.90%	-	AHD
178	130	NEWCON BUILDERS CONST. & SUPPLY, INC.	38725	L	D	SB	GE	21HK0006 - Local Infrastructure Program - Local Roads and Bridges - Local Roads - Concreting of Road, Barangay Cantil-e	Dumaguete City, Negros Oriental	12/12/2021	1st/Final	Negros Oriental 2nd DEO	LF	2.927	116	02/24/2021	06/19/2021	0.00	C	0.494	0.150	0.300				94.40%	94.4% Very Satisfactory	ONS
179	131	NFH CONSTRUCTION & SUPPLY	16055	L	AA	MA	GE	Construction/Improvement of Flood Control Structure along Rangas River, Sta. 0+027 to Sta. 0+895.25	Matacla, Goa, Camarines Sur	11/09/2021	2nd/Final	Camarines Sur 4th DEO	LF	88.778	374	03/11/2021	03/19/2022	36.40	C	0.491	0.176	0.300				96.70%	95.26% Very Satisfactory	AHD
180	132	NIZA BUILDERS AND ALLIED SERVICES CORPORATION	41297	L	D	SB	GB	21KD0043 - Construction of Multi-Purpose Building	Brgy. Lapasan, Cagayan de Oro City, Misamis Oriental	12/14/2021	1st/Final	Cagayan de Oro City 2nd DEO	LF	6.930	150	05/03/2021	09/29/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
181	133	NLC CONSTRUCTION AND SUPPLIES	36704	L	B	SB	GE	21LD0031 - Off-Carriageway Improvement: Flaring of Intersections/Improvement of Intersections - Davao - Cotabato Rd. (Davao City - Jct Digos Sect) - K1550+254	Davao del Sur	12/12/2021	1st/Final	Davao del Sur DEO	LF	29.403	124	03/01/2021	07/02/2021	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
182	134	NRMM CONSTRUCTION AND DEVELOPMENT CORPORATION	41172	L	A	SB	GE	21JG0056 - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sibuguey River Flood Control Project Along Brgy. Poblacion - Brgy. Lamare	Bayog, Zamboanga del Sur	12/11/2021	1st/Final	Zamboanga del Sur 2nd DEO	LF	29.391	211	02/15/2021	09/13/2021	0.00	C	0.464	0.133	0.299				89.60%	89.6% Very Satisfactory	ONS
183	135	O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	21J0006 - Retrofitting/ Strengthening of Permanent Bridges - Lambuyugan Br. (B00473MN) Along Jct. Imelda-Alicia Road.	Imelda, Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 1st DEO	LF	9.131	84	03/18/2021	06/09/2021	0.00	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	ONS
184	136	O. G. SANTOS CONSTRUCTION / ECBJ EAST COAST CONSTRUCTION (JOINT VENTURE)	JV-21-4490	L	A	MA	GB	21LF0064 - Construction of Revetment along Lingayao River, Barangay San Ignacio	Manay, Davao Oriental	12/14/2021	1st/Final	Davao Oriental 1st DEO	LF	67.544	304	03/02/2021	12/30/2021	18.12	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	AHD
185	137	O.Q. CONSTRUCTION AND SUPPLY	42767	L	D	SB	GE	21HH0005 - OO1- Ensure Safe and Reliable National Road System - Bridge Program - Rehabilitation / Major Repair of Permanent Bridges - F Cabahug Br. (B00416CB) along F. Cabahug Ext./ F. Cabahug Br.	Cebu City	12/15/2021	1st/Final	Cebu City DEO	LF	8.844	131	06/29/2021	11/06/2021	1.53	C	0.500	0.190	0.300				99.00%	99% Outstanding	AHD
186	138	OLIN DEVELOPMENT ENGINEERING AND CONSTRUCTION	26271	L	B	SB	GE	Construction of Revetment along Tandik Creek leading to Agusan River, Brgy. Katipunan, Maragusan	Compostela Valley Province	10/11/2021	1st/Final	Davao de Oro DEO	LF	24.500	233	11/27/2020	07/17/2021	0.00	C	0.401	0.200	0.300				90.10%	90.1% Very Satisfactory	ONS
187	139	OLISON CORPORATION	45571	L	B	SB	GE	CID No. 21KD0007 - Construction of Flood Control Structure along Alae River, Barangay Bugo	Cagayan de Oro City, Misamis Oriental	10/08/2021	1st/Final	Cagayan de Oro City 2nd DEO	LF	28.945	228	02/23/2021	10/08/2021	10.12	C	0.492	0.157	0.300				94.90%	94.9% Very Satisfactory	AHD
188		OLISON CORPORATION	45571	L	B	SB	GE	CID No. 20KF0009 Preventive Maintenance of National Roads Along Sta. Felomina - Bonbonon - Digkilaan - Rongongon Road, K1519+(-023)-K1519+810, K1520+457-K1520+698	Iligan City	10/08/2021	1st/Final	Lanao del Norte 2nd DEO	LF	26.953	169	11/27/2020	05/14/2021	0.00	C	0.476	0.198	0.300				97.40%	97.4% Outstanding	ONS
189		OLISON CORPORATION	45571	L	B	SB	GE	CID No. 20KF0080 Rehabilitation/Reconstruction of Roads with Slips, Collapse and Landslide along Sta. Felomina - Bonbonon - Digkilaan - Rogongon Road, K1549+530 to K1549+630	Iligan City	10/08/2021	1st	Lanao del Norte 2nd DEO	LF	29.400	260	02/23/2021	11/09/2021	-4.00	OG	0.352	0.300	0.110	0.030	0.023	0.033	84.80%	-	DEL
190		OLISON CORPORATION	45571	L	B	SB	GE	CID No. 21KF0080 Rehabilitation/ Reconstruction of Roads with Slips, Collapse and Landslide along Sta. Felomina-Bonbonon-Digkilaan-Rogongon Road, K1549+530 to K1549+630	Iligan City	12/20/2021	2nd/Final	Lanao del Norte 2nd DEO	LF	29.400	260	02/23/2021	11/09/2021	0.00	C	0.497	0.144	0.300				94.10%	88.52% Satisfactory	ONS
191	140	P.B. OBIAL CONSTRUCTION / GOLDFIN CONSTRUCTION & DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-19-413	L	A	MB	GE	20HN0005 - Convergence and Special Support Program - Construction/Improvement of Access Road Leading to Airports - General Aviation Road Leading to Mactan - Cebu International Airport	Lapu-Lapu City, Cebu	12/14/2021	2nd/Final	Cebu 6th DEO	LF	96.512	429	02/27/2020	04/30/2021	0.00	C	0.492	0.153	0.300				94.50%	92.64% Very Satisfactory	ONS
192	141	P.B. OBIAL CONSTRUCTION / QUIRANTE CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-21-4542	L	A		GE	21H00033 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide, Cebu Balamban Transcentral Highway, K0010+717 - K0010+750, K0011+500 - K0011+739, K0014+350 K0014+452	Cebu Province	11/05/2021	1st	Regional Office No. VII	LF	86.850	174	07/19/2021	01/08/2022	27.79	C	0.471	0.176	0.300				94.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
193		P.B. OBIAL CONSTRUCTION / QUIRANTE CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-21-4374	L	A		GE	21H00042 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide, Cebu Balamban Transcentral Highway, K0014+452 - K0014+574, K0022+081 - K0022+156	Cebu Province	11/05/2021	1st	Regional Office No. VII	LF	86.849	234	03/17/2021	11/05/2021	1.77	C	0.488	0.186	0.300			97.40%	-	AHD	
194	142	P.J. SAN PEDRO CONSTRUCTION AND SUPPLY	14994	L	B	MA	GE	20LH0088: Road Concreting at Barangay Lizada, Toril District	3rd Congressional District, Davao City	12/13/2021	1st/Final	Davao City 2nd DEO	LF	39.197	186	12/15/2020	06/18/2021	0.00	C	0.481	0.133	0.300			91.40%	91.4% Very Satisfactory	ONS	
195	143	PHIL ASIA RESOURCES & DEVELOPMENT CORP.	33352	L	B	SB	GE	20HN0030 - 001: Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges - Pilipog Bridge 2 (B00002LP) along Mactan Circumferential Road	Cordova, Cebu	12/14/2021	2nd/Final	Cebu 6th DEO	LF	22.070	312	02/27/2020	01/03/2021	0.00	C	0.498	0.186	0.300			98.40%	94.32% Very Satisfactory	ONS	
196	144	PLD CONSTRUCTION AND DEVELOPMENT INC.	1859	L	A	MB	GE	21-HE-0003 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintance - Primary Roads - N Bacalso Ave (Cebu South Rd) (S00206CB) K0045+938 - K0046+820	Sibonga, Cebu	12/10/2021	1st/Final	Cebu 2nd DEO	LF	9.744	49	03/05/2021	04/22/2021	0.00	C	0.488	0.138	0.300			92.60%	92.6% Very Satisfactory	ONS	
197		PLD CONSTRUCTION AND DEVELOPMENT INC.	1859	L	AAA	LA	GE	21KF0031 - Preventive Maintenance Along Linamon-Zamboanga Road K1550+334-K1552+981	Bacolod, Lanao del Norte	12/10/2021	1st/Final	Lanao del Norte 2nd DEO	LF	96.500	181	02/16/2021	08/15/2021	2.21	C	0.492	0.133	0.300			92.50%	92.5% Very Satisfactory	AHD	
198	145	PMMGS CONSTRUCTION CORPORATION	43121	L	D	SB	GE	Off-Carriageway Improvement: Construction of Median/Center Island - along Daang Maharlika (MN) (S00126MN)	Davao de Oro	10/11/2021	1st/Final	Davao de Oro DEO	LF	13.159	80	05/31/2021	08/18/2021	0.00	C	0.499	0.153	0.300			95.20%	95.2% Very Satisfactory	ONS	
199	146	PRIMECON BUILDERS, INC.	42871	L	D	SB	GE	21LB0122 - Construction of Concrete Road - Malabog - Paquibato Road Leading to Megkawayan Peak Resort	Brgy. Malabog, Davao City	12/13/2021	1st	Davao City DEO	LF	26.141	166	07/27/2021	01/08/2022	1.01	OG	0.392	0.257	0.150	0.030	0.038	0.033	90.00%	-	AHD
200	147	QM BUILDERS	30743	L	AAA	MA	GE	21HG0161 - Organizational Outcome 1 : Ensure Safe and Reliable National Road Sytem, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Santander - Barili - Toledo Road K0162+582.00 - K0162+698.00	Malabuyoc, Cebu	12/10/2021	1st	Cebu 7th DEO	LF	29.400	224	06/25/2021	02/03/2022	0.41	OG	0.395	0.243	0.150	0.030	0.051	0.033	90.20%	-	AHD
201	148	QUIRANTE CONSTRUCTION CORPORATION	32827	L	A	MA	GE	21HG0147 - 001: Ensure Safe and Reliable National Road System, Network Development Program - Road Widening Primary Roads; N. Bacalso Ave (Cebu South Road) K0065+747 - K0069+325	Argao, Cebu	12/10/2021	1st	Cebu 4th DEO	LF	86.898	356	04/21/2021	04/11/2022	43.19	OG	0.393	0.254	0.150	0.030	0.047	0.033	90.70%	-	AHD
202	149	R.R GADINGAN CONSTRUCTION	19938	L	C	SB	GE	21HK0003 - Local Infrastructure Program; Local Roads and Bridges - Local Roads: Concreting of Road, Brgy. Cambalocot	San Jose, Negros Oriental	12/12/2021	1st/Final	Negros Oriental 2nd DEO	LF	2.962	49	03/03/2021	04/20/2021	0.00	C	0.498	0.163	0.300			96.10%	96.1% Outstanding	ONS	
203	150	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / METRO GEAR CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-21-5106	L	A	MA	GE	21LA0121 - Asphalt Overlay along Montevista-Compostela-Mati Bdry Rd (S00135MN)	New Bataan, Davao de Oro	12/14/2021	1st/Final	Davao de Oro DEO	LF	72.744	120	04/28/2021	08/25/2021	0.00	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	ONS	
204	151	RBT VENTURES	37230	L	D	SB	GE	21KL0108 - Concreting of Road, Barangay Natumolan to Sitio Maribojoc	Tagoloan, Misamis Oriental	12/14/2021	1st/Final	Misamis Oriental 2nd DEO	LF	25.475	98	03/04/2021	06/09/2021	0.00	C	0.478	0.133	0.300			91.10%	91.1% Very Satisfactory	ONS	
205	152	RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY	21616	L	B	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide	along Ilocos Norte Apayao Road, K0539+500 to K0539+550	11/04/2021	1st/Final	Regional Office No. I	LF	40.640	120	01/19/2021	05/18/2021	0.00	C	0.492	0.200	0.300			99.20%	99.2% Outstanding	ONS	
206	153	RCDG CONSTRUCTION CORP	5063	L	AAA	LB	GE	21JA0001 - Preventive Maintenance - Primary Roads - Pagadian City - Zamboanga City Road K1935+958 - K1936+472.50	Zamboanga City	12/09/2021	1st/Final	Zamboanga City DEO	LF	16.176	198	03/22/2021	10/05/2021	0.00	C	0.477	0.133	0.300			91.00%	91% Very Satisfactory	ONS	
207	154	RDF CONSTRUCTION & SUPPLY	12843	L	D	MB	GE	Project ID # 20LH0037 - Concreting of Sitio Maharlika, Pinagudlutan-Putting Bato, Baganihan Road, Phase IV, Marilog District	3rd Congressional District, Davao City	12/08/2021	1st/Final	Davao City 2nd DEO	LF	25.930	172	02/22/2020	08/11/2020	0.00	C	0.460	0.181	0.300			94.10%	94.1% Very Satisfactory	ONS	
208	155	RELY CONSTRUCTION & SUPPLY / JHARKHA CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-21-4482	L	AAA	MB	GE	21LF0027 - Construction of Caraga Coastal Protection (Brgy. Central) Sta. 0+000 to Sta. 0+360	Caraga, Davao Oriental	12/14/2021	1st/Final	Davao Oriental 1st DEO	LF	39.200	220	03/10/2021	10/15/2021	0.00	C	0.474	0.133	0.300			90.70%	90.7% Very Satisfactory	ONS	
209	156	RELY CONSTRUCTION AND SUPPLY / D.B. RAVELO CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-21-5010	L	AAA	MB	GE	21LA0147 - Revetment along Manat River (Up-stream and Down Stream) Leading to Agusan River at Prk1C, 1B, 1A, 7, 8 and Manat Bridge Poblacion Montevista (Sta. 15+900 - Sta. 17+200 LS)	Davao de Oro	12/14/2021	1st	Davao de Oro DEO	LF	76.197	276	07/29/2021	04/30/2022	27.60	OG	0.394	0.240	0.150	0.030	0.050	0.050	91.40%	-	AHD
210		RELY CONSTRUCTION AND SUPPLY / D.B. RAVELO CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-21-5009	L	AAA	LA	GE	21LA0116 - Asphalt Overlay at Specific Locations along Montevista-DNAs Rd (S001360MN), Montevista	Davao de Oro	12/14/2021	1st	Davao de Oro DEO	LF	90.237	192	07/16/2021	01/23/2022	0.04	OG	0.376	0.239	0.150	0.030	0.047	0.050	89.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
211	157	RELY CONSTRUCTION AND SUPPLY / HI-VIEW RESOURCES & DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-21-4654	L	AAA	MB	GE	21LD0045 - Construction of Concrete Revetment along Digos River, Zone 1 - Aplaya Section	Digos City, Davao del Sur	12/12/2021	1st/Final	Davao del Sur DEO	LF	67.550	219	03/25/2021	10/29/2021	0.00	C	0.461	0.133	0.300				89.40%	89.4% Very Satisfactory	ONS
212	158	RELY CONSTRUCTION AND SUPPLY / METRO GEAR CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-21-5032	L	AAA	LA	GE	21LA0108 - Asphalt Overlay along Benigno S. Aquino Jr. National Highway (S01432MN)	Compostela, Davao de Oro	12/14/2021	1st/Final	Davao de Oro DEO	LF	94.600	198	06/30/2021	01/13/2022	23.81	C	0.481	0.133	0.300				91.40%	91.4% Very Satisfactory	AHD
213	159	RENREN TRADING AND CONSTRUCTION SERVICES	41395	L	A	MA	GE	20K00315 - Rehabilitation of Cotabato - Malabang - Lanao del Norte Road, Balabagan Section	Lanao del Sur	12/12/2021	1st/Final	Regional Office No. X	LF	58.152	120	11/23/2020	03/22/2021	0.00	C	0.481	0.132	0.300				91.30%	91.3% Very Satisfactory	ONS
214	160	RJ DEEN ENTERPRISES	40437	L	D	SB	GE	21IE0005-Construction of Seawall, Barangay Ferdinand E. Marcos	Calubian, Leyte	12/11/2021	1st/Final	Leyte 3rd DEO	LF	7.658	148	03/22/2021	08/16/2021	18.24	C	0.467	0.134	0.300				90.10%	90.1% Very Satisfactory	AHD
215	161	RK STAR ECOENGINEERING	36390	L	B	SB	GE	21IH0035: Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Davao-Bukidnon Road - K1640+300 - K1640+400, Marilog District	3rd Congressional District, Davao City	12/11/2021	1st/Final	Davao City 2nd DEO	LF	28.321	193	03/29/2021	10/07/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
216		RK STAR ECOENGINEERING	36390	L	B	SB	GE	20LC0125 - Concreting of Road, Gulayan - Mandarin, Brgy. Datu Abdul	Panabo City, Davao del Norte	12/15/2021	1st/Final	Davao del Norte DEO	LF	29.400	258	12/09/2020	08/23/2021	0.00	C	0.481	0.133	0.300				91.40%	91.4% Very Satisfactory	ONS
217	162	RL EARTH HAULING AND EQUIPMENT SERVICES, INC.	41817	L	B	SB	GE	21HB0162 - Local Program, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Local Roads and Bridges, Local Roads, Concreting of Road, Bagumbayan-Bugho, Sta. 0+000 - Sta.0+523.99; Sta. 0+561.42 - Sta. 1+223.2	Loboc, Bohol	12/13/2021	1st/Final	Bohol 3rd DEO	LF	27.146	166	05/24/2021	11/05/2021	0.00	C	0.494	0.162	0.300				95.60%	95.6% Very Satisfactory	ONS
218	163	RME CONSTRUCTION AND ENTERPRISES	43825	L	D	SB	GE	21JA0009 - Road Widening - Secondary Roads - Governor Camins Road - (S01201MN) Chainage 0 - Chainage 160	Zamboanga City	12/09/2021	1st/Final	Zamboanga City DEO	LF	2.450	185	05/28/2021	11/28/2021	2.16	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	AHD
219	164	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORPORATION	35680	L	AA	MB	GE	21IU0035-Construction of By-Pass and Diversion Road, Calbayog City Coastal Road, Package 3A	Samar	12/14/2021	1st/Final	Samar 1st DEO	LF	95.709	217	02/11/2021	09/15/2021	0.00	C	0.474	0.133	0.300				90.70%	90.7% Very Satisfactory	ONS
220	165	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	21JC0016 - Rehabilitation/ Reconstruction of Roads With Slips, Slope Collapse, and Landslide - Secondary Roads, Liloy-Siocon Road - K2032 + 212.62 - K2032 + 243.2,	Zamboanga del Norte	12/13/2021	1st/Final	Zamboanga del Norte 2nd DEO	LF	49.000	305	02/23/2021	12/24/2021	1.00	C	0.479	0.133	0.300				91.20%	91.2% Very Satisfactory	AHD
221	166	ROCKWORLD INDUSTRIES	07582	L	B	MA	GE	21ID0002 - Construction of Local Road, Brgy. Calipayan - Brgy. General Roxas	Dulag, Leyte	12/09/2021	1st/Final	Leyte 2nd DEO	LF	17.740	125	03/08/2021	07/10/2021	0.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	ONS
222	167	ROVINVAL ENGINEERING AND CONSTRUCTION	36745	L	B	SB	GE	21ID0019 - Construction of Road, Brgy. District 3 - Brgy. Taragan Road	La Paz, Leyte	12/09/2021	1st/Final	Leyte 2nd DEO	LF	19.798	124	03/16/2021	07/17/2021	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
223	168	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	21JE0040 - Construction/ Maintenance of Flood Mitigation Structure and Drainage System, Construction of Flood Control Structure Along Salug Daku River	Brgy. Tungawan, Tambulig, Zamboanga del Sur	12/12/2021	1st	Zamboanga del Sur 1st DEO	LF	72.375	306	02/27/2021	12/29/2021	0.02	OG	0.394	0.239	0.150	0.030	0.047	0.033	89.30%	-	AHD
224	169	SAL CONSTRUCTION	34646	L	A	SB	GE	21IH0023-Construction of Flood Control Structure along Bugko River	Brgy. Bugko, Mondragon, Northern Samar	12/14/2021	1st/Final	Northern Samar 1st DEO	LF	19.549	173	02/18/2021	08/09/2021	33.07	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
225	170	SLP CONSTRUCTION	35992	L	D	SB	GE	21HA0026 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tagbilaran North Road (Tagbilaran - Jetafe Sect) - K0008+311.00 - K0008+415.00, K0013+136.00 - K0013+214.00, K0014+460.00 - K0014+685.00, K0015+048.00 - K0015+115.00	Cortes and Maribojoc, Bohol	12/12/2021	1st	Bohol 1st DEO	LF	17.469	157	07/28/2021	12/31/2021	1.12	OG	0.386	0.279	0.150	0.030	0.056	0.050	95.10%	-	AHD
226	171	SOCOR CONSTRUCTION CORPORATION	8020	L	AAA	LA	GE	21HH0004 - OOI- Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Road - D. Jakosalem St. (S00144CB) Chainage 770 - Chainage 1276, Chainage 1645 - Chainage 2171	Cebu City	12/15/2021	1st/Final	Cebu City DEO	LF	25.013	90	09/10/2021	12/08/2021	21.11	C	0.488	0.136	0.300				92.40%	92.4% Very Satisfactory	AHD
227	172	ST. JOSEPH CONSTRUCTION & TRADING	36890	L	C	SA	GE	21JF0001 - Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations - Jct. Lanao-Pagadian-Zamboanga City Leading to Log Pond Wharf (Jump Off Point to Siay-Kabasalan Wetlands).	Siay, Zamboanga Sibugay	12/10/2021	1st/Final	Zamboanga Sibugay 2nd DEO	LF	7.348	79	02/23/2021	05/12/2021	3.00	C	0.468	0.133	0.300				90.10%	90.1% Very Satisfactory	AHD
228	173	STARS & STRIPES CONSTRUCTION	23484	L	B	SB	GE	21JD0015 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations Barangay Isis to Boundary Brgy. Lugdungan Leading to Linabo Peak (3003 Steps)	Polanco, Zamboanga del Norte, Package II	12/14/2021	1st/Final	Zamboanga del Norte 3rd DEO	LF	9.750	94	03/25/2021	06/26/2021	0.00	C	0.471	0.133	0.300				90.40%	90.4% Very Satisfactory	ONS
229	174	STEVEN CONSTRUCTION AND SUPPLY	21987	L	B	MA	GE	21FB0028 - Local Program - Drainage Protection Works - Construction of River Bank Protection Works and Drainage System along Barangay Homapon	Legazpi City, Albay	11/09/2021	2nd/Final	Albay 2nd DEO	LF	49.948	180	02/12/2021	08/10/2021	0.00	C	0.486	0.177	0.300				96.30%	95.58% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
230	175	SUNRISE BUILDERS	39757	L	B	SB	GE	21IA0028 - Rehabilitation of Caraycaray Flood Control along Biliran Circumferential Road (124.55998, 11.41286 to 124.41359, 11.5583) 0+480 to 0+710 (RIGHT SIDE UPSTREAM)	Caraycaray, Naval, Biliran Province	12/12/2021	1st/Final	Biliran DEO	LF	24.465	184	02/09/2021	08/11/2021	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
231	176	SUNSTONE CONSTRUCTION	11122	L	B	MA	GE	20HD0032 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Binabag River	Bago City, Cebu	12/15/2021	2nd/Final	Cebu 1st DEO	LF	19.600	221	07/06/2021	02/11/2022	0.00	C	0.475	0.133	0.300				90.80%	92.66% Very Satisfactory	ONS
232	177	SUPREME MEGA STRUCTURE BUILDERS, INC.	38607	L	B	MA	GE	21HK0081 - Local Program: Local Roads and Bridges - Local Roads - Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects - Construction/Rehabilitation of Agangan - Cangmatang Road	Sibulan, Negros Oriental	12/12/2021	1st	Negros Oriental 2nd DEO	LF	34.300	357	03/23/2021	03/14/2022	3.03	OG	0.398	0.281	0.150	0.030	0.056	0.033	94.80%	-	AHD
233	178	T.N. RAMOS CONSTRUCTION & DEVELOPMENT CORP.	31363	L	AAA	MA	GB	Contract ID 21OH0126:Proposed Repair/Rehabilitation of Asec. Mallari's Office, DPWH Central Office	Bonifacio Drive, Port Area, Manila	10/25/2021	1st/Final	South Manila DEO	LF	3.900	30	08/05/2021	09/03/2021	8.66	C	0.483	0.133	0.300				91.60%	91.6% Very Satisfactory	AHD
234	179	TEKNIBUILD CONSTRUCTION	35750	L	B	SB	GB	21HM0028 - Cluster XVII: 1. Local Program, Buildings and Other Structures - Multipurpose / Facilities - Local Infrastructure Program, Construction of Multi-Purpose Building, Barangay Bolot, Enrique Villanueva; 2. Local Program, Buildings and Other Structures - Multipurpose / Facilities - Local Infrastructure Program, Construction of Multi-Purpose Building, Barangay Olive, Enrique Villanueva; 3. Local Program, Buildings and Other Structures - Multipurpose / Facilities - Local Infrastructure Program, Construction of Multi-Purpose Building, Barangay Balolong, Enrique Villanueva; 4. Local Program, Buildings and Other Structures - Multipurpose / Facilities - Local Infrastructure Program, Construction of Multi-Purpose Building, Barangay Manan-ao, Enrique Villanueva	Siquijor	12/11/2021	1st/Final	Siquijor DEO	LF	4.000	115	03/23/2021	07/15/2021	-1.29	C	0.498	0.188	0.261				94.70%	94.7% Very Satisfactory	DEL
235	180	TESAR BUILDERS	34970	L	B	SB	GE	21HM0018 (Re-IB) - Local Program, Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects, Rehabilitation/Improvement of Simacolong - Minalulan - Saguin - Nabutay Road	Siquijor	12/11/2021	1st/Final	Siquijor DEO	LF	18.620	152	05/19/2021	10/17/2021	0.97	C	0.494	0.157	0.300				95.10%	95.1% Very Satisfactory	AHD
236	181	THREE W BUILDERS, INC. / DREIRICH BUILDERS (JOINT VENTURE)	JV-21-4817	L	AAA	LA	GE	21LA0100 - Construction of Revetment Along Hijo River at Hijo Br. 2 (Downstream)	Brgy. Hijo, Maco, Davao de Oro	12/14/2021	1st	Davao de Oro DEO	LF	56.163	222	06/29/2021	02/05/2022	0.32	OG	0.397	0.209	0.150	0.030	0.050	0.050	88.60%	-	AHD
237	182	TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION	31602	L	B	MA	GE	21C00024 - Network Development Program - Road Widening - Tertiary Road - Road Widening, Tanauan - Dagami Road, K0922+383 - K0923+000	Tanauan, Leyte	12/13/2021	1st/Final	Leyte 1st DEO	LF	14.327	74	03/02/2021	05/14/2021	0.00	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	ONS
238	183	TKS BUILDERS & SUPPLIES	23415	L	A	MA	GE	21LD0022 - Construction of Concrete Revetment - Tres de Mayo Section	Digos City, Davao del Sur	12/12/2021	1st/Final	Davao del Sur DEO	LF	49.000	202	03/10/2021	09/27/2021	0.00	C	0.479	0.133	0.300				91.20%	91.2% Very Satisfactory	ONS
239	184	TKS BUILDERS AND SUPPLIES / LEDCORE CONSTRUCTION AND DEVELOPMENT CORP. (JOINT VENTURE)	JV-21-4899	L	A	MB	GE	21L00064 - Construction of Road, Jct. Davao - Bukidnon Road (Calinan Section) - Wangan - Subasta - Tagalkan - Tungkalan - Tagurano - Catigan - Baracatan - Sibulan - Tibolo - Kapatagan Road (Package B)	Davao City	12/13/2021	1st	Regional Office No. XI	LF	130.967	280	05/26/2021	03/01/2022	31.22	OG	0.391	0.240	0.150	0.030	0.028	0.050	88.90%	-	AHD
240	185	TOKWING CONSTRUCTION, CORP. / ENRIQUE O. OLANAN AND ASSOCIATES CONSORTIUM (JOINT VENTURE)	JV-18-1662	L	AAA	LB	GB	Construction of New City Hall Building (Design and Build Infrastructure Project for the "New" Imus City Hall Complex (One) (1) Four (4) - Storey Executive Building with Rooftop and One (1) Three (3) Storey Legislative Building with Rooftop including Site Development and Animation Amenities	Imus City, Cavite	10/05/2021	1st/Final	City Government of Imus	LF	1,394.996	858	03/26/2019	07/30/2021	0.00	C	0.464	0.200	0.300				96.40%	96.4% Outstanding	ONS
241	186	U.ALINGCOMOT CONSTRUCTION SERVICES & SUPPLY	38335	L	D	SB	GB	21HL0026 - Local Infrastructure Program: Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Covered Court), San Pedro	Sta. Catalina, Negros Oriental	12/12/2021	1st/Final	Negros Oriental 3rd DEO	LF	4.455	210	02/22/2021	09/19/2021	0.00	C	0.487	0.196	0.300				98.30%	98.3% Outstanding	ONS
242	187	UY CONDEV CORPORATION	12336	L	AA	LA	GE	21HK0062 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads @ Bayawan- Mabinay Road, K0140+(-270) K0140+027, K0140+069-K0140+198, K0142+200-K0142+255, K0142+400-K0142+850, K0143+300-K0143+400, K0143+600-K0143+950, K0148+090-K0148+1020	Mabinay, Negros Oriental	12/12/2021	2nd/Final	Negros Oriental 2nd DEO	LF	47.917	325	02/28/2020	01/17/2021	0.00	C	0.498	0.198	0.300				99.60%	95.7% Very Satisfactory	ONS
243	188	V. JYN ENTERPRISES	35591	L	D	SB	GB	21IG0075-Construction (Completion) of Multi-Purpose Building	Guitagbucan, Abuyog, Leyte	12/10/2021	1st/Final	Leyte 5th DEO	LF	6.930	213	03/09/2021	10/07/2021	0.00	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
244	189	V.B. MANUBAY CONSTRUCTION	32705	L	A	MA	GE	21B0049 - Construction Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/Improvement of Flood Control Structure, Sta. 0+000 - Sta. 0+385, Sinaoangan Sur	San Agustin, Isabela	11/20/2021	1st/Final	Isabela 4th DEO	LF	49.000	211	02/23/2021	09/21/2021	36.02	C	0.453	0.200	0.300				95.30%	95.3% Very Satisfactory	AHD
245		V.B. MANUBAY CONSTRUCTION	32705	L	A	MA	GE	21B0064 - Construction Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/Improvement of Flood Control Structure, Sta. 0+330 - Sta. 0+755, Dabubu Grande	San Agustin, Isabela	11/20/2021	1st/Final	Isabela 4th DEO	LF	46.550	209	02/23/2021	09/19/2021	35.41	C	0.443	0.200	0.300				94.30%	94.3% Very Satisfactory	AHD
246	190	V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MB	GE	CID No. 17D00041 - MFO-1 National Road Network Services, Network Development Construction of By-Passes / Diversion Roads, including ROW, Construction of Gravel Road Star Tollway - Pinamucan By-Pass Road, Batangas	Batangas Province	10/29/2021	1st/Final	Regional Office No. IV-A	LF	120.805	1489	07/03/2017	07/30/2021	0.00	C	0.457	0.194	0.300				95.10%	95.1% Very Satisfactory	ONS
247	191	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	20KC0021 - Preventive Maintenance - Primary Roads Along Sayre Highway K1438+210 - K1439+900	Manolo Fortich, Bukidnon	12/10/2021	1st/Final	Bukidnon 3rd DEO	LF	73.786	193	12/04/2020	06/14/2021	0.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	ONS
248		VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	21KH0001 - Asset Preservation Program Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads Lumbia - Uguiban By-Pass Road - K1461+(-200) - K1461+(-160)	Cagayan de Oro City	12/15/2021	1st/Final	Cagayan de Oro City 1st DEO	LF	27.856	220	07/16/2021	02/20/2022	35.29	C	0.469	0.200	0.300				96.90%	96.9% Outstanding	AHD
249	192	VHITS D. G BUILDERS & ENTERPRISES	35892	L	B	SB	GE	21IL0075-Local Roads and Bridges-Local Roads-Local Infrastructure Program-Concreting of Roads	Barangay Calian, Lilo-an, Southern Leyte	12/10/2021	1st/Final	Southern Leyte DEO	LF	16.829	180	02/18/2021	08/16/2021	0.00	C	0.480	0.133	0.300				91.30%	91.3% Very Satisfactory	ONS
250	193	VILLA VERONICA CONSTRUCTION / CHU CONSTRUCTION (JOINT VENTURE)	JV-21-4477	L	A	MB	GE	21IC0026 - Widening of Permanent Bridges, Widening of Bridge - Bagahupi Bridge (8000511T) along Leyte - Samar Inter-Provincial Road	Babatngon, Leyte	12/13/2021	1st/Final	Leyte 1st DEO	LF	29.705	198	03/02/2021	09/15/2021	25.25	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
251	194	W.B. ALAGAO CONSTRUCTION	15622	L	C	SB	GB	20IA0042 - Construction of Biliran Provincial Police Office Building, Biliran	Brgy. Larrazabal, Naval, Biliran	12/12/2021	2nd/Final	Biliran DEO	LF	24.150	460	02/10/2020	05/14/2021	10.24	C	0.500	0.133	0.300				93.30%	91.2% Very Satisfactory	AHD
252	195	WESTMIN ENTERPRISES AND CONSTRUCTION SERVICES	20989	L	A	SB	GB	21JD0040 - Construction of Water System Level II,	La Esperanza, Rizal, Zamboanga del Norte	12/14/2021	1st/Final	Zamboanga del Norte 3rd DEO	LF	3.940	100	08/20/2021	11/27/2021	1.01	C	0.494	0.133	0.300				92.70%	92.7% Very Satisfactory	AHD
253	196	WT CONSTRUCTION, INC	05490	L	AAA	LB	GE	21H00026 - Local Program, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Local Roads and Bridges, Local Roads, Widening of SRP Back Road	Cebu City	12/15/2021	1st/Final	Regional Office No. VII	LF	48.250	246	05/13/2021	01/13/2022	1.54	C	0.498	0.189	0.300				98.70%	98.7% Outstanding	AHD
254	197	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	21HD0042 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Sogod - Tabuelan Road Section 1: K0114+347 - K0114+621, Section 2: K0117+677 - K0117+734, Section 3: K0117+928 - K0117+979	Tabuelan, Cebu	12/15/2021	1st/Final	Cebu 1st DEO	LF	14.662	118	04/22/2021	08/17/2021	0.00	C	0.489	0.132	0.300				92.10%	92.1% Very Satisfactory	ONS
255		WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	Z1-HE-0152 - Convergence and Special Support Program - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Installation of Road Safety Devices and Asphalt Overlay 100mm along N. Bacabo Ave (Cebu South Road) K0016+750 to K0017+750	Minglanilla to City of Naga, Cebu	12/10/2021	1st/Final	Cebu 2nd DEO	LF	58.865	166	03/05/2021	08/17/2021	0.00	C	0.487	0.154	0.300				94.10%	94.1% Very Satisfactory	ONS
256		WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	21HM0024 - Ensure Safe and Reliable National Road System, Asset Preservation - Preventive Maintenance - Secondary Roads, Siquijor Circumferential Rd - K0073 + 182 - K0074 + 174	Siquijor Province	12/11/2021	1st/Final	Siquijor DEO	LF	21.906	158	03/29/2021	09/02/2021	0.00	C	0.499	0.157	0.300				95.60%	95.6% Very Satisfactory	ONS
257	198	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION / P.B. OBIAL CONSTRUCTION (JOINT VENTURE)	-	L	AAA	LB	GE	21H00004 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Rehabilitation/Major Repair of Permanent Bridges, Viaduct Br. (80081CB) along Cebu South Coastal Road	Cebu Province	11/05/2021	1st/Final	Regional Office No. VII	LF	173.700	279	02/22/2021	11/27/2021	2.72	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
258	199	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION / PRIME GIGABUILD CONSTRUCTION CORP. (JOINT VENTURE)	JV-21-4733	L	AAA	LB	GE	21H00014 - Convergence and Special Support Program, Construction/Improvement of Access Roads leading to Declared Tourism Destination (Tourism Road Infrastructure Program-TRIP), Brgy. Curva, Medellin to Brgy. Poblacion, Daan-Bantayan leading to Maya Port to Malapascua Cebu, Section 1: Sta.0+000 - Sta.1+047.23, Section 2: Sta.1+265.26 - Sta. 2+780.80, Section 3: Sta.0+000 - Sta.1+152.82, Section4: Sta.0+005.03 - Sta. 0+581.30	Cebu Province	12/15/2021	1st	Regional Office No. VII	LF	144.750	278	04/05/2021	01/07/2022	-1.88	OG	0.395	0.277	0.131	0.030	0.056	0.033	92.20%	-	DEL
259	200	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION / W.GO CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-21-4538	L	AAA	LA	GE	21H00036 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse and Landslide, Cebu - Balamban Transcentral Highway, K0013+109- K0013+700, K0013+700 - K0013+474	Cebu	12/15/2021	1st	Regional Office No. VII	LF	57.890	205	07/27/2021	02/16/2022	16.53	OG	0.392	0.296	0.150	0.030	0.042	0.050	96.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2021

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
260	201	WYT CONSTRUCTION & DEVELOPMENT CORPORATION	22368	L	B	MA	GE	21JB0009 - Construction of Drainage System (Canal) along Dipolog Boulevard	Barangay Miputak, Dipolog City, Zamboanga del Norte	12/14/2021	1st/Final	Zamboanga del Norte 1st DEO	LF	4.898	107	02/22/2021	06/08/2021	0.00	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	ONS
261	202	XLA CONSTRUCTION	43030	L	A	SB	GB	21HF0030 - a. Construction of Multi-Purpose Building Macopa ; b. Construction of Multi-Purpose Building Tuburan Central School (Cluster 13)	Tuburan, Cebu	12/14/2021	1st/Final	Cebu 3rd DEO	LF	6.273	90	03/31/2021	06/28/2021	0.00	C	0.497	0.156	0.300				95.30%	95.3% Very Satisfactory	ONS
262	203	YAHWEH CONSTRUCTION AND SUPPLY	44004	L	D	SB	GE	21IE0024-Network Development Program: Road Widening-Tertiary Roads, San Isidro-Daja Road, K1018+770-K1018+959	San Isidro, Leyte	12/11/2021	1st/Final	Leyte 3rd DEO	LF	9.506	68	03/23/2021	05/29/2021	0.00	C	0.497	0.132	0.300				92.90%	92.9% Very Satisfactory	ONS
263	204	YZK BUILDERS	38980	L	B	MA	GE	21BG0093 - 001: Ensure Safe and Reliable National Road System - Network Development - Construction of Missing Links/New Roads - Naguilian - Benito Soliven - San Mariano - Divilacan - Maconacon - Palanan Road	San Mariano, Isabela	12/18/2021	1st/Final	Isabela 3rd DEO	LF	39.200	204	03/23/2021	10/12/2021	0.00%	C	0.488	0.149	0.300				93.70%	93.7% Very Satisfactory	ONS
264	205	ZIN DEVELOPMENT CONSTRUCTION AND SUPPLY CORPORATION	43104	L	D	SB	GE	21LB0344 - Rehabilitation/Major Repair of Bridge - Bolton Br. 2 (B01215MN) along ABS - CBN - Quimpo Blvd. Div. Road	Davao City	12/13/2021	1st/Final	Davao City DEO	LF	19.600	135	04/29/2021	09/10/2021	1.16	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	AHD
265	206	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / DJY CONSTRUCTION (JOINT VENTURE)	JV-20-4197	L	A	MB	GE	21P00003 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Banaue - Mayoyao - A. Lista - Isabela Bdry. Rd., K0347+940 to K0348+000, K0361+715 to K0361+850	Banaue, Ifugao	12/22/2021	1st/Final	CAR Regional Office	LF	105.263	165	05/19/2021	10/30/2021	1.34	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
266	207	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / DJY CONSTRUCTION (JOINT VENTURE)	JV-21-4385	L	A	MB	GE	21P00022 - Cluster: A. Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction of San Juan Flood Control, Sta. 38+023 to Sta. 38+792, (LS); B. Construction of Calupaan Flood Control, Sta. 40+975 to Sta. 41+668 (LS); C. Construction of Calimag Flood Control, Sta. 5+823 to Sta. 6+132 (RS)	Alfonso Lista, Ifugao	12/23/2021	1st/Final	CAR Regional Office	LF	123.477	186	06/04/2021	12/06/2021	0.00	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	ONS