

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
1	1	1 BEATUS BUILDERS CORP.	43799	L	D	SB	GB	Construction of Multi-Purpose Building, Balabag	New Lucena, Iloilo	11/04/2020	1st/Final	Iloilo 4th DEO	LF	2.475	117	02/13/2020	06/08/2020	0.00	C	0.485	0.135	0.300				92.00%	92% Very Satisfactory	ONS
2	2	11 DIAMOND EAGLE CONSTRUCTION	33328	L	B	MA	GE	Construction of River Control along Maitim Waterways (near Maitim Bridge) Brgy. Maitim	Brgy. Laguna	10/09/2020	1st/Final	Laguna 2nd DEO	LF	19.588	246	02/12/2020	10/14/2020	24.88	C	0.460	0.133	0.300				89.30%	89.3% Very Satisfactory	AHD
3	3	128 DRAGON CONSTRUCTION AND SUPPLIES	35408	L	B	MA	GE	Network Development-Road Widening-Primary Roads-Daang Maharlika (LZ), K0352+229-K0353+805	Brgy. Pagsanghan, Basud, Camarines Norte	11/11/2020	2nd/Final	Camarines Norte DEO	LF	46.060	427	07/08/2019	09/06/2020	0.00	C	0.488	0.147	0.300				93.50%	90.56% Very Satisfactory	ONS
4	4	1ST CUT & FILL CONSTRUCTION CORP.	41502	L	D	SB	GE	Concreting of Road, Sta. Lucia, Ma. Aurora, Aurora	Ma. Aurora, Aurora	10/06/2020	1st/Final	Aurora DEO	LF	29.700	278	07/30/2019	05/02/2020	30.00	C	0.497	0.170	0.300				96.70%	96.7% Outstanding	AHD
5	5	3C'SL CONSTRUCTION AND SUPPLY	36393	L	B	SB	GE	Construction of Concrete Road - Purok 3 Alfa-Anahawan-Kauswagan-San Vicente Road Connecting Coconut and Falcata Plantation Sites and National Road Junction in support to Coconut and Wood Industries	Sibagat, Agusan del Sur	08/13/2020	2nd/Final	Agusan del Sur 1st DEO	LF	19.599	170	08/05/2019	01/21/2020	0.00	C	0.476	0.200	0.300				97.60%	97.6% Very Satisfactory	ONS
6	6	3DIAMONDS CONSTRUCTION CORPORATION	35457	L	A	MA	GE	Rehabilitation of Muladubad Flood Control Dike, Muladubad	Guinobatan, Albay	10/29/2020	1st/Final	Albay 3rd DEO	LF	15.071	165	07/09/2020	12/20/2020	58.68	C	0.439	0.200	0.300				93.90%	93.9% Very Satisfactory	AHD
7	7	3K ROCK ENGINEERING	27908	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads: Reconstruction to Concrete Pavement - Specific Locations Along Kennon Road (S00393L2), K0234+000 to K0237+011	Tuba, Benguet	10/02/2020	2nd/Final	Benguet 1st DEO	LF	48.534	228	07/08/2019	02/20/2020	0.00	C	0.470	0.133	0.300				90.30%	89.34% Very Satisfactory	ONS
8	8	3-L CONSTRUCTION	16745	L	B	SB	GE	Vigaan-Sitio Bocol Barangay Road Connecting The Raw Dairy Product Extraction Area And Dairy Product Processing Center in Support of Farmland Multi-Purpose Cooperative	Brgy. Calabangan, Sipocot, Camarines Sur	11/03/2020	1st/Final	Camarines Sur 1st DEO	LF	23.273	180	03/09/2020	09/04/2020	0.00	C	0.486	0.149	0.300				93.50%	93.5% Very Satisfactory	ONS
9	9	515 LIFE CONSTRUCTION CORP.	41520	L	A	MA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening - Tertiary Roads, Talisay-Laurel-Agoncillo Rd - K0094+332 to K0095+530	Laurel, Batangas	10/02/2020	2nd/Final	Batangas 3rd DEO	LF	44.966	360	07/03/2019	06/26/2020	0.00	C	0.494	0.133	0.300				92.70%	91.8% Very Satisfactory	ONS
10		515 LIFE CONSTRUCTION CORP.	41520	L	A	MA	GE	LOCAL PROGRAM, Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local projects, Local Roads and Bridges, Local Roads, Construction of Natatas-Balele-Wawa-Boot Road	Tanauan City, Batangas	10/02/2020	2nd/Final	Batangas 3rd DEO	LF	61.406	270	06/27/2019	03/22/2020	2.22	C	0.495	0.133	0.300				92.80%	91.48% Very Satisfactory	AHD
11	10	525 CONSTRUCTION	28532	L	B	MA	GE	Construction/ Upgrading/ Rehabilitation of Drainage along National Roads-Tertiary Roads Baliwag-Candaba Road, K0052+150-K0052+800, K0055+137-K0055+470, K0055+800-K0055+808.5	Baliuag, Bulacan	10/13/2020	2nd/Final	Bulacan 1st DEO	LF	28.700	330	06/25/2019	05/19/2020	0.00	C	0.475	0.133	0.300				90.80%	85.58% Satisfactory	ONS
12	11	5GG CONSTRUCTION	34736	L	B	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Pinipiskan Falls	San Isidro, Las Navas, Northern Samar	11/08/2020	1st	Northern Samar 2nd DEO	LF	88.187	300	02/24/2020	12/19/2020	7.11	O	0.394	0.252	0.150	0.030	0.042	0.050	91.80%	-	AHD
13	12	647 CONSTRUCTION AND DEVELOPMENT CORPORATION	45369	L	D	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program-Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Revetment along Guindaruhan River	Cogon, Naga City, Cebu	10/31/2020	1st/Final	Cebu 2nd DEO	LF	14.700	135	02/11/2020	06/24/2020	0.00	C	0.482	0.133	0.300				91.50%	91.5% Very Satisfactory	ONS
14	13	739 BUILDERS	31174	L	B	MA	GE	Construction of Drainage Structure, along Vigan Airport Road	Vigan City, Ilocos Sur	10/28/2020	1st/Final	Ilocos Sur 1st DEO	LF	2.940	67	07/20/2020	09/24/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
15	14	739 BUILDERS/ FIT CONSTRUCTION JOINT VENTURE	JV-20-0045	L	B	MA	GB	Construction of Classrooms-Four (4) Storey, Twelve (12) Classroom (Modified Standard) School Building, San Vicente Integrated School	San Vicente, Ilocos Sur	10/28/2020	1st	Ilocos Sur 1st DEO	LF	32.975	195	08/13/2020	02/23/2021	9.48	O	0.364	0.240	0.150	0.030	0.043	0.050	87.70%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
16	15	888 ACY ENTERPRISES	32898	L	B	MA	GE	20100001 (Re-advertisement)-Network Development - Construction of Missing Links/New Roads - Liloan - San Ricardo Circumferential Road	Southern Leyte	11/02/2020	1st	Regional Office No. VIII	LF	119.267	300	02/21/2020	12/16/2020	-3.88	O	0.357	0.300	0.111	0.030	0.061	0.033	89.20%	-	DEL
17	16	888 ACY ENTERPRISES / JGO BUILDERS (JOINT VENTURE)	JV-19-430	L	B	MA	GE	20100015 - Network Development - Construction of By-Pass and Diversion Roads - Construction of Tacloban - Sta. Fe - San Miguel Road	Leyte	11/03/2020	1st	Regional Office No. VIII	LF	130.511	448	02/20/2020	05/12/2021	30.95	O	0.352	0.300	0.150	0.030	0.061	0.050	94.30%	-	AHD
18	17	8J BUILDERS & SUPPLY	37516	L	D	SB	GE	Construction of Local Road, Barangay Pitawan-O-ong- Barangay Cababuyan	Hingyon, Ifugao	10/05/2020	1st/Final	Ifugao 1st DEO	LF	4.941	152	08/16/2019	01/14/2020	-2.84	C	0.458	0.200	0.215				87.30%	87.3% Satisfactory	DEL
19	18	A MAQUILING CONSTRUCTION AND SUPPLY	45892	L	C	SB	GE	Construction of Flood Mitigation Structure-Construction of Igdarapdap Creek Control System (K0075+129), Brgy. Igdarapdap, Nueva Valencia, Guimaras	Nueva Valencia, Guimaras	11/10/2020	1st/Final	Guimaras DEO	LF	10.388	121	02/13/2020	06/12/2020	0.32	C	0.490	0.134	0.300				92.40%	92.4% Very Satisfactory	AHD
20	19	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	1910071 - Local Infrastructure Program - Local Roads and Bridges - Local Roads Concreting of Matin-ao - Cansirong Road	Brgys. Matin-ao and Cansirong, Maasin City, Southern Leyte	11/02/2020	2nd/Final	Southern Leyte DEO	LF	9.900	210	07/03/2019	01/28/2020	0.00	C	0.488	0.134	0.300				92.20%	90.4% Very Satisfactory	ONS
21		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Construction of Flood Control at Poblacion	Lugait, Misamis Oriental	10/09/2020	1st	Misamis Oriental 2nd DEO	LF	66.519	335	02/26/2020	01/25/2021	19.88	O	0.394	0.285	0.150	0.030	0.047	0.050	95.60%	-	AHD
22	20	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	MA	GE	Rehabilitation/Improvement of Flood Control along Angat River (Dampol II-A Section)	Pullian, Bulacan	10/13/2020	1st/Final	Bulacan 1st DEO	LF	80.654	390	07/15/2019	08/07/2020	10.46	C	0.477	0.133	0.300				91.00%	91% Very Satisfactory	AHD
23		A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	MA	GE	Rehabilitation/Improvement of Existing Dike along Lucung River (San Rafael Section, Right Bank) Sta. (-) 7+585 to Sta. (-) 7+825	Bamban, Tarlac	10/10/2020	1st/Final	Tarlac 2nd DEO	LF	28.623	196	05/27/2019	12/08/2019	0.00	C	0.468	0.141	0.300				90.90%	90.9% Very Satisfactory	ONS
24	21	A.I.P. CONSTRUCTION / BMK CONSTRUCTION CORPORATION JOINT VENTURE	32458	L	A	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide: Construction of Road Slope Protection Structure-Specific Locations along Itogon Daluprip-San Manuel Bdry Road (S00392L2), K0275+358-K0277+930	Itogon, Benguet	09/29/2020	1st/Final	Benguet 1st DEO	LF	30.908	197	09/10/2019	03/24/2020	14.00	C	0.498	0.133	0.300				93.10%	93.1% Very Satisfactory	AHD
25	22	A.I.YU BUILDERS & ENTERPRISES	35586	L	B	MA	GB	Construction (Completion) of a Standard Two - Storey Building of DPWH Zamboanga del Norte 1st District Engineering Office	Dipolog City, Zamboanga del Norte	11/18/2020	1st/Final	Zamboanga del Norte 1st DEO	LF	14.835	210	02/20/2020	09/16/2020	0.00	C	0.500	0.131	0.300				93.10%	93.1% Very Satisfactory	ONS
26	23	A.L. SALAZAR CONSTRUCTION, INC. / YAKAL CONSTRUCTION	JV-18-1847	L	AAA	MA	GE	Construction of Slope Protection Structure along Marilina River, Vista Real Phase III Vista Real to Capitol	Brgy. Batasan Hills, Quezon City	11/06/2020	2nd/Final	Quezon City 1st DEO	LF	96.501	395	07/17/2019	08/14/2020	1.77	C	0.499	0.159	0.300				95.80%	90.34% Very Satisfactory	AHD
27	24	A.M. ABDON CONSTRUCTION & SUPPLIES	35681	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court), Brgy. Malabag	Sriaya, Quezon	10/12/2020	2nd/Final	Quezon 2nd DEO	LF	2.474	180	07/11/2019	01/06/2020	0.00	C	0.494	0.160	0.300				95.40%	92.95% Very Satisfactory	ONS
28	25	A.M. SALONG CONSTRUCTION	43109	L	D	SB	GE	Local Program - Local Infrastructure Program - Local Roads and Bridges - Local Roads - Concreting/ Upgrading of Roads and Pathways, Zone 8-9, Barangay 91-123, Manila	Manila City	10/27/2020	1st/Final	North Manila DEO	LF	5.726	181	02/13/2020	08/11/2020	0.00	C	0.48	0.164	0.300				94.40%	94.4% Very Satisfactory	ONS
29	26	A.M.P. CONSTRUCTION	16574	L	A	MA	GB	Construction of 45TY20CL Talavera National High School	Talavera, Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	44.191	295	09/09/2019	06/29/2020	37.29	C	0.492	0.200	0.300				99.20%	99.2% Outstanding	AHD
30	27	A.P.B. CONSTRUCTION / KANE CONSTRUCTION, INC. JOINT VENTURE	JV-18-578	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Structures within Major River Basins and Principal Rivers-Construction of Flood Control Mitigation Facilities along Amburayan River Basin, Sta. 4+796-Sta. 6+961	Brgy. Bio-Bucao - East Bucao - West - San Miguel, Tagudin, Ilocos Sur	10/29/2020	1st/Final	Regional Office No. I	LF	115.791	359	07/25/2019	07/17/2020	1.87	C	0.428	0.132	0.300				86.00%	86% Satisfactory	AHD
31	28	A.P.O. GENERAL CONSTRUCTION / JTM CONSTRUCTION JOINT VENTURE	JV-18-1045	L	A	MA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System Asset Preservation Program Rehabilitation/ Reconstruction of Road with Slips, Slope Collapse and Landslide (Tertiary Roads) BALBALAN - PINUKPUK ROAD, [S005312] Chainage 206 to Chainage 25872 (Intermittent Sections)	Pinukpuk Kalinga	10/09/2020	2nd/Final	CAR Regional Office	LF	101.925	427	08/05/2019	10/04/2020	0.00	C	0.466	0.132	0.300				89.80%	90.22% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
32	29	A.S.V. CONSTRUCTION SUPPLY AND SERVICES	13490	L	C	SB	GE	Local Roads and Bridges - Local Roads - Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure Including Local Projects, Concreting of Barangay Road, Pag-asa - Tala Road	Orani, Bataan	10/12/2020	2nd/Final	Bataan 1st DEO	LF	19.600	180	06/21/2019	12/17/2019	0.56	C	0.445	0.133	0.300				87.80%	87.8% Satisfactory	AHD
33	30	A.T. DUMLAO CONSTRUCTION, INC.	34028	L	A	MA	GE	Construction of New Bridges San Pedro Bridge along Daang Maharlika (Surigao-Agusan Section)	Brgy. San Pedro, Alegria, Surigao del Norte	08/15/2020	1st	Surigao del Norte 2nd DEO	LF	51.118	387	07/30/2019	08/19/2020	0.86	O	0.397	0.218	0.150	0.030	0.049	0.033	87.70%	-	AHD
34	31	A.T. DUMLAO CONSTRUCTION, INC./ HHH DEVELOPER AND CONSTRUCTION (JOINT VENTURE)	JV-18-1834	L	A	MA	GE	Construction of Bridge along Bypass National Road Sumagdong-Menzi-Lanote, Basilan-Aguada Bridge	Isabela City, Basilan Province	11/16/2020	1st	Regional No. IX	LF	53.010	212	08/09/2019	03/07/2020	2.52	O	0.400	0.240	0.150	0.030	0.045	0.033	89.80%	-	AHD
35	32	A.T.P. CONSTRUCTION	35481	L	D	SB	GE	Construction of Flood Control Structures along Umaogol River	Bagac, Bataan	10/10/2020	2nd/Final	Bataan 2nd DEO	LF	19.600	165	07/24/2019	01/04/2020	0.61	C	0.437	0.133	0.300				87.00%	87% Satisfactory	AHD
36	33	AA PAHATI CONSTRUCTION AND SUPPLY	40647	L	B	MA	GE	002: Protect Lives and Properties Against Major Floods Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Waras River Course Sta. 7+320.00 - Sta. 7+561.30	Nabua, Camarines Sur	11/07/2020	1st/Final	Camarines Sur 5th DEO	LF	28.514	222	02/20/2020	09/28/2020	17.11	C	0.459	0.146	0.300				90.50%	90.5% Very Satisfactory	AHD
37		AA PAHATI CONSTRUCTION AND SUPPLY	40647	L	B	MA	GE	002: Protect Lives and Properties Against Major Floods - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection Structure along Sulong River Sta. 0+000.00 - Sta. 0+180.00	Buhl, Camarines Sur	11/07/2020	1st/Final	Camarines Sur 5th DEO	LF	19.011	212	02/19/2020	09/17/2020	25.00	C	0.455	0.161	0.300				91.60%	91.6% Very Satisfactory	AHD
38	34	AAA ROCK CONSTRUCTION CORPORATION	19250	L	AAA	MA	GE	Construction of Slope Protection along Manggahan Floodway (Eastbank)	Pasig City	10/28/2020	2nd/Final	Metro Manila 1st DEO	LF	96.495	375	07/15/2019	07/23/2020	-2.00	C	0.488	0.195	0.240				92.30%	91.16% Very Satisfactory	DEL
39	35	AARCON BUILDERS	28336	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads - Gil Puyat Ave. - K0004 + (-469) - K0004+000	Pasay City	11/04/2020	1st/Final	South Manila DEO	LF	16.435	90	03/11/2020	06/08/2020	26.15	C	0.475	0.135	0.300				91.00%	91% Very Satisfactory	AHD
40	36	AB APONESTO CONSTRUCTION PARTS & SUPPLIES, INC. / RANGAY CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-928	L	AA	LA	GE	Construction of Concrete Road-Monkayo -Boston Road ( Boston Section) Package 1	Boston, Davao Oriental	11/23/2020	2nd/Final	Regional Office No. XI	LF	132.280	360	07/16/2019	07/09/2020	0.00	C	0.461	0.199	0.300				96.00%	91.86% Very Satisfactory	ONS
41	37	AB APONESTO CONSTRUCTION, PARTS & SUPPLIES, INC. / RANGAY CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-1147	L	AA	MB	GE	Construction of Flood Mitigation Structure, Boston Coastal Protection	Boston, Davao Oriental	10/23/2020	2nd/Final	Davao Oriental 1st DEO	LF	34.295	268	06/19/2019	03/12/2020	0.75	C	0.462	0.134	0.300				89.60%	87.68% Satisfactory	AHD
42	38	AB VISION ENGINEERING CONSTRUCTION	19845	L	B	SB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads - Makar - Marbel Rd - K1657+099 - K1657+500	Brgy. Apopong, General Santos City	10/31/2020	1st/Final	South Cotabato 2nd DEO	LF	19.600	193	02/28/2020	09/07/2020	0.00	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	ONS
43	39	ABIB BUILDERS ENTERPRISE	45583	L	B	SB	GE	Improvement of Pantaon - Dalapang Road	Ozamiz City, Misamis Occidental	10/13/2020	1st	Misamis Occidental 2nd DEO	LF	9.310	63	09/07/2020	11/8/2020	8.25	O	0.393	0.300	0.150	0.030	0.056	0.033	96.20%	-	AHD
44	40	ABRIGHT BUILDERS CORPORATION	46487	L	D	SB	GB	Construction of Igaras Multi-Purpose Building	Igaras, Iloilo	11/09/2020	1st	Iloilo 1st DEO	LF	19.206	308	03/10/2020	01/11/2021	1.70	O	0.389	0.300	0.150	0.030	0.054	0.050	97.30%	-	AHD
45	41	ABU CONSTRUCTION	22313	L	AAA	MB	GE	Construction of Revetment along Manat River, Brgy. Mainit, Nabunturan	Compostela Valley Province	10/21/2020	1st	Compostela Valley DEO	LF	57.900	255	02/28/2020	11/08/2020	1.62	O	0.307	0.254	0.150	0.030	0.051	0.050	84.20%	-	AHD
46		ABU CONSTRUCTION	22313	L	AAA	MB	GE	Construction of Concrete Revetment along Balutakay River	Hagonoy, Davao del Sur	10/27/2020	1st/Final	Davao del Sur DEO	LF	49.000	247	02/20/2020	10/23/2020	88.82	C	0.471	0.133	0.300				90.40%	90.4% Very Satisfactory	AHD
47		ABU CONSTRUCTION	22313	L	AAA	MB	GE	Construction of River Bank Protection along Topland and Marbel River, Melchor Bridge	Brgy. Sto Nino, Koronadal City, South Cotabato	11/02/2020	1st/Final	South Cotabato 2nd DEO	LF	33.801	151	02/28/2020	07/27/2020	0.00	C	0.477	0.133	0.300				91.00%	91% Very Satisfactory	ONS
48		ADFIL CORPORATION	14437	L	AAA	MB	GE	Lower Agusan Development Project, Flood Control Component, Stage 1, Phase 1 and II East Bank Drainage, Ampayon River Channel	Ampayon , Agusan del Norte	08/13/2020	2nd/Final	Butuan City DEO	LF	48.962	195	06/10/2019	12/21/2019	4.25	C	0.465	0.194	0.300				95.90%	92.6% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
49		ADFIL CORPORATION	14437	L	AAA	MB	GE	Revetment along Agusan River Basin, Esperanza Bridge Approaches	Esperanza, Agusan del Sur	08/13/2020	2nd/Final	Agusan del Sur 1st DEO	LF	49.000	293	08/12/2019	05/30/2020	0.00	C	0.492	0.162	0.300			95.40%	93.18% Very Satisfactory	ONS	
50		ADFIL CORPORATION	14437	L	AAA	LA	GE	20N00019, Daang Maharlika (Alternate Route) (NRJ - Mayor Democrito D. Plaza II Avenue - Las Nieves - Sibagat)	Butuan City, Agusan del Norte	08/13/2020	1st	Regional Office No. XIII	LF	127.903	240	05/12/2020	01/06/2021	33.44	O	0.387	0.240	0.150	0.030	0.056	0.050	91.30%	-	AHD
51		ADFIL CORPORATION	14437	L	AAA	LA	GE	19N00080, Construction/Improvement of Access Roads Leading to Seaports - Nasipit - Buenavista - Masao Port Coastal Road Leading to Masao Port (Package A)	Butuan City, Agusan del Norte	08/13/2020	1st	Regional Office No. XIII	LF	134.750	523	08/06/2019	01/09/2021	33.88	O	0.348	0.300	0.150	0.030	0.056	0.050	93.40%	-	AHD
52		ADFIL CORPORATION	14437	L	AAA	LA	GE	Construction/Repair/Rehabilitation/Imp rovement of Various Infrastructure Including Local Projects - Construction of Slope Protection along Poblacion - Hinimbangan Road	Agusan del Norte	08/14/2020	1st	Regional Office No. XIII	LF	115.800	406	08/15/2019	09/23/2020	2.59	O	0.385	0.227	0.150	0.030	0.042	0.033	86.70%	-	AHD
53		ADFIL CORPORATION	14437	L	AAA	LB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Dike with Concrete Revetment along Pandanan-Magallanes Road	Magallanes, Agusan del Norte	08/12/2020	2nd/Final	Agusan del Norte DEO	LF	92.655	290	07/28/2019	05/12/2020	0.00	C	0.472	0.133	0.300			90.50%	92.24% Very Satisfactory	ONS	
54		ADFIL CORPORATION	14437	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/ Improvement of Kinabangan River Bank Protection with Rechannelization	Nasipit, Agusan del Norte	08/12/2020	1st/Final	Agusan del Norte DEO	LF	47.507	204	06/09/2019	12/29/2019	4.88	C	0.500	0.134	0.300			93.40%	93.4% Very Satisfactory	AHD	
55		ADFIL CORPORATION	14437	L	AAA	LA	GE	Construction of Missing Links/New Roads - Cabadbaran - Putting Bato - Lanuza Road, Package 3	Agusan del Norte	08/14/2020	1st	Regional Office No. XIII	LF	144.746	373	10/28/2019	11/03/2020	1.49	O	0.399	0.273	0.150	0.030	0.047	0.050	94.90%	-	AHD
56	42	ADROIT CONSTRUCTION	11169	L	B	MA	GE	Network Development - Off Carriageway Improvement - Munoz - Lupao Road K0156+000 - K0156+460, K0156+602 - K0156+658, K0156+740 - K0157+000, K0158+235 - K0158+503, K0162+646 - K0162+932.80	Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	15.166	120	05/26/2020	09/22/2020	0.00	C	0.496	0.200	0.300			99.60%	99.6% Outstanding	ONS	
57	43	ADS CONSTRUCTION AND SUPPLY	41698	L	B	SB	GE	Construction of San Francisco River Flood Control Structure	Guinobatan, Albay	10/28/2020	1st/Final	Albay 3rd DEO	LF	17.640	240	02/17/2020	10/13/2020	9.24	C	0.473	0.148	0.300			92.10%	92.1% Very Satisfactory	AHD	
58	44	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP.	15449	L	AAA	LA	GE	Construction of New Bridges, San Antonio Bridge 1 along Manila North Road (Phase 2)	Narvacan, Ilocos Sur	10/28/2020	2nd/Final	Regional Office No. I	LF	40.524	255	06/26/2019	03/06/2020	0.00	C	0.476	0.133	0.300			90.90%	86.46% Satisfactory	ONS	
59	45	AEJ HARDWARE CONSTRUCTION & ENTERPRISES	34740	L	B	SB	GE	Construction of Flood Control at Tumaga River Basin, Tetuan Section	Zamboanga City	11/15/2020	1st/Final	Zamboanga City DEO	LF	20.411	359	06/17/2019	06/09/2020	0.00	C	0.481	0.133	0.300			91.40%	91.4% Very Satisfactory	ONS	
60	46	AFAJI BUILDERS	39489	L	C	SB	GE	Network Development Program- Off Carriage Improvement - Tertiary Roads- Calaguiman Vicinal Road, K0119+884 - K0120+736	Samal, Bataan	10/13/2020	1st/Final	Bataan 1st DEO	LF	6.370	175	02/24/2020	08/16/2020	2.29	C	0.465	0.133	0.300			89.80%	89.8% Very Satisfactory	AHD	
61	47	AFG ZILLION CONSTRUCTION CORPORATION	17161	L	A	MB	GE	Construction of Pedestrian Overpass along Taytay Diversion Road going to Manila East Road (near Jollibee and McDonald), K0023+550-K0023+570, Brgy. San Juan	Taytay, Rizal	10/06/2020	2nd/Final	Rizal 1st DEO	LF	33.163	330	07/16/2019	06/09/2020	0.00	C	0.464	0.192	0.300			95.60%	97.04% Outstanding	ONS	
62		AFG ZILLION CONSTRUCTION CORPORATION	17161	L	A	MA	GE	Road Widening - along Jct. New Sagay-Old Sagay Road (S00014NR) K0086+000 - K0087+240	Sagay City, Negros Occidental	11/05/2020	3rd/Final	Negros Occidental 1st DEO	LF	36.043	422	06/17/2019	08/11/2020	0.00	C	0.479	0.134	0.300			91.30%	84.34% Satisfactory	ONS	
63	48	AG CHUNGALAN CONSTRUCTION	41320	L	C	SB	GE	Local Program-Local Roads and Bridges-Local Road-Local Infrastructure Program, Construction/Rehabilitation/Upgrading/ Improvement of Local Road	Barangay Bunot, Paracelis, Mountain Province	10/07/2020	1st/Final	Mt. Province 2nd DEO	LF	1.898	45	07/01/2019	08/14/2019	0.00	C	0.483	0.133	0.300			91.60%	91.6% Very Satisfactory	ONS	
64	49	AGAFAER CONSTRUCTION AND TRADING	7912	L	AAA	LB	GE	Organizational Outcome I: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads - Manila East Rd. - K0044+000 - K0044+880, K0048+300 - K0048+855	Morong and Baras, Rizal	09/28/2020	2nd/Final	Rizal 2nd DEO	LF	47.392	210	07/16/2019	02/10/2020	0.00	C	0.496	0.133	0.300			92.90%	91.76% Very Satisfactory	ONS	
65	50	AHYOK CONSTRUCTION SUPPLY	36657	L	D	SB	GB	Construction of Multi-Purpose Building	Labrador, Pangasinan	11/10/2020	1st/Final	Pangasinan 2nd DEO	LF	2.473	149	02/12/2020	07/09/2020	0.00	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	ONS	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
66	51	AJ LAVA BUILDERS CORP.	22265	L	B	MA	GE	Local Program - Construction / Repair / Rehabilitation of Various Infrastructure Including Local Projects - Flood Control and Drainage - Flood Control Structures / Facilities - River Improvement along Manggahan River	Rodriguez, Rizal	09/29/2020	2nd/Final	Rizal 2nd DEO	LF	48.250	220	06/25/2019	01/30/2020	26.82	C	0.491	0.140	0.300			93.10%	91.3% Very Satisfactory	AHD	
67	52	AJ TAYLAN CONSTRUCTION CORPORATION	2336	L	B	MA	GE	Widening of Permanent Bridges, Apatut Bridge (B00565L2) along Manila North Road	Pinili, Ilocos Norte	11/04/2020	1st/Final	Ilocos Norte 2nd DEO	LF	39.200	397	05/31/2019	06/30/2020	0.00	C	0.419	0.133	0.300			85.20%	85.2% Satisfactory	ONS	
68	53	AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	Sheetpiling of Parañaque River South (South Side)	Parañaque City, Metro Manila	11/03/2020	1st	Metro Manila 2nd DEO	LF	49.000	210	07/23/2021	02/17/2022	14.84	O	0.390	0.293	0.150	0.030	0.056	0.050	96.90%	-	AHD
69		AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	Road Widening - Primary Roads Ozamiz City - Oroquieta City Rd., K1733+670 - K1736+210	Misamis Occidental	10/14/2020	2nd/Final	Misamis Occidental 1st DEO	LF	84.582	240	07/28/2019	3/23/2020	0.00	C	0.481	0.200	0.300			98.10%	91.14% Very Satisfactory	ONS	
70	54	AL HANDASA CONSTRUCTION	36974	L	D	SB	GB	Construction of Multi-Purpose Building and Other Facilities (Lawa Sports Facilities, including Dormitory, Mess Hall)	Brgy. Lawa, Don Marcelino, Davao Occidental	10/26/2020	2nd/Final	Davao Occidental DEO	LF	29.550	300	08/16/2019	06/10/2020	1.44	C	0.491	0.132	0.300			92.30%	90.2% Very Satisfactory	AHD	
71	55	AL NINO CONSTRUCTION & SUPPLY	18378	L	B	MA	GE	Construction / Improvement of Access Roads leading to Declared Tourism Destinations - Donsol - Pilar - Castilla - Sorsogon City (DonPiCaSo) Tourism Highway (Castilla Section) Package I	Castilla, Sorsogon	10/29/2020	2nd/Final	Sorsogon 1st DEO	LF	94.271	318	08/15/2019	06/27/2020	0.00	C	0.423	0.200	0.300			92.30%	95% Very Satisfactory	ONS	
72	56	AL NINO CONSTRUCTION & SUPPLY / DSB CONSTRUCTION & SUPPLY, INC. JOINT VENTURE	JV-18-1282	L	B	MA	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations - Donsol - Pilar - Castilla - Sorsogon City (Don PiCaSo) Tourism Highway (Castilla-Package II)	Castilla, Sorsogon	10/29/2020	2nd/Final	Sorsogon 1st DEO	LF	96.500	325	08/15/2019	07/04/2020	0.00	C	0.489	0.150	0.300			93.90%	94.68% Very Satisfactory	ONS	
73	57	AL-B DEVELOPMENT CORPORATION	11740	L	A	MA	GE	Network Development Program - Off-Carriageway Improvement - Secondary Roads, Friendship Circum. Road (West Circum. Road) K0084+400 to K0085+800	Angeles, Pampanga	10/09/2020	2nd/Final	Pampanga 3rd DEO	LF	41.151	195	05/31/2019	12/11/2019	0.10	C	0.470	0.176	0.300			94.60%	92.56% Very Satisfactory	AHD	
74		AL-B DEVELOPMENT CORPORATION	11740	L	A	MA	GE	Local Program; Flood Control and Drainage; Flood Control Structures / Facilities: Construction of Reinforced Concrete Slope Protection along Sapang Balen Creek	Mabalacat City, Pampanga	10/09/2020	1st/Final	Pampanga 3rd DEO	LF	48.996	240	07/05/2019	02/29/2020	0.00	C	0.471	0.133	0.300			90.40%	90.4% Very Satisfactory	ONS	
75	58	ALE BUILDERS CONSTRUCTION & DEVELOPMENT CORP.	5180	L	AA	LA	GB	Construction of Multi-Purpose Building, Barangay 187	Manila City	10/27/2020	1st	North Manila DEO	LF	9.810	329	03/19/2020	02/10/2021	1.64	O	0.396	0.300	0.150	0.030	0.047	0.033	95.60%	-	AHD
76	59	ALEPNORTH PEAK CONSTRUCTION AND DEVELOPMENT CO.	45344	L	D	SB	GE	Organizational Outcome 2: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers-Construction of Naguey Flood Control	Atok, Benguet	10/04/2020	1st	Benguet 2nd DEO	LF	15.372	202	05/26/2020	12/13/2020	9.61	O	0.361	0.283	0.150	0.030	0.060	0.050	93.40%	-	AHD
77	60	ALEXI LOUISE CONSTRUCTION AND GENERAL MERCHANDISE	35492	L	D	SB	GE	Construction of Calabuanan to Setan Flood Control	Baler, Aurora	10/06/2020	2nd/Final	Aurora DEO	LF	29.400	201	06/18/2019	01/04/2020	5.45	C	0.480	0.162	0.300			94.20%	91.5% Very Satisfactory	AHD	
78		ALEXI LOUISE CONSTRUCTION AND GENERAL MERCHANDISE	35492	L	D	SB	GB	Construction of 2-Storey 8-Classrooms School Building, Mijares National High School	Brgy. Mijares, Dipaculao, Aurora	10/06/2020	1st/Final	Aurora DEO	LF	20.631	280	12/03/2019	09/07/2020	0.00	C	0.497	0.188	0.300			98.50%	98.5% Outstanding	ONS	
79	61	ALGON ENGINEERING CONSTRUCTION CORPORATION	270	L	AAA	LB	GE	Road Widening on Specific Location Along Bukidnon-Davao City Road - K1616+558 - K1617+852, K1619+682 - K1619+787	Kitaotao, Bukidnon	10/07/2020	2nd/Final	Bukidnon 2nd DEO	LF	53.391	395	08/08/2019	09/05/2020	1.23	C	0.478	0.177	0.300			95.50%	90.76% Very Satisfactory	AHD	
80		ALGON ENGINEERING CONSTRUCTION CORPORATION	270	L	AAA	LB	GE	Reconstruction to Concrete Pavement - On Specific Locations along Davao-Bukidnon Road (S01406MN) K1629+120 to K1635+157	Davao City	11/25/2020	2nd/Final	Regional Office No. XI	LF	99.294	293	07/24/2019	05/11/2020	0.00	C	0.439	0.200	0.300			93.90%	91.54% Very Satisfactory	ONS	
81	62	ALOJA BUILDERS AND REALTY	39144	L	D	SB	GB	Completion of Multipurpose Building Loay Municipal Hall	Loay, Bohol	11/08/2020	1st/Final	Bohol 3rd DEO	LF	19.012	240	08/09/2019	04/04/2020	0.00	C	0.496	0.193	0.300			98.90%	98.9% Outstanding	ONS	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
82		ALOJA BUILDERS AND REALTY	39144	L	D	SB	GB	Local Infrastructure Program - Building and Other Structure Multi-purpose/Facilities Construction of MPB (New Municipal Building)	Garcia Hernandez, Bohol	11/08/2020	2nd/Final	Bohol 3rd DEO	LF	9.600	230	08/21/2019	04/06/2020	0.00	C	0.473	0.143	0.300			91.60%	90.55% Very Satisfactory	ONS	
83	63	ALONZO CONSTRUCTION	32145	L	A	MB	GE	Road Widening along Daang Maharlika (MN) (S00126MN)	Compostela Valley Province	10/20/2020	2nd/Final	Compostela Valley DEO	LF	86.500	324	08/09/2019	06/27/2020	0.00	C	0.488	0.188	0.300			97.60%	90.28% Very Satisfactory	ONS	
84	64	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	AAA	LA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sump Pit & Installation of Pump, Remedios Main Outfall	Manila City	11/05/2020	2nd	South Manila DEO	LF	96.499	392	07/08/2019	08/02/2020	0.30	O	0.399	0.300	0.150	0.030	0.056	0.033	96.80%	-	AHD
85		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MB	GE	Preservation Program - Rehabilitation/ Reconstruction of Road with Slips, Slope Collapse and Landslide - Primary Roads, Daang Maharlika (LZ), Nueva Ecija 2nd Legislative District	Province of Nueva Ecija	10/09/2020	2nd/Final	Regional Office No. III	LF	144.209	240	07/08/2019	03/03/2020	0.00	C	0.497	0.200	0.300			99.70%	92.92% Very Satisfactory	ONS	
86		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	19DB0072-Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Riverbank Protection along Pansipit River	Lemery, Batangas	09/30/2020	2nd/Final	Batangas 1st DEO	LF	47.775	210	06/10/2019	01/05/2020	14.09	C	0.499	0.134	0.300			93.30%	91.74% Very Satisfactory	AHD	
87		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GB	Construction of Four (4) Storey Twelve (12) Classroom School Building at Teresa ES	Teresa, Rizal	09/28/2020	2nd/Final	Rizal 2nd DEO	LF	42.783	274	01/14/2019	10/14/2019	0.00	C	0.499	0.131	0.300			93.00%	89.64% Very Satisfactory	ONS	
88	65	ALPHATEC CHEMICAL CORPORATION	39938	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridge, Dalayap Br. 2 (B01407L2) along Olongapo-Bugallon Road (PMS ID No. P00401556LZ-CW1)	Cabangan, Zambales	10/07/2020	1st/Final	Zambales 1st DEO	LF	7.131	75	02/03/2020	04/17/2020	42.67	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
89	66	AMAD CONSTRUCTION SERVICES AND SUPPLY	39591	L	B	SB	GE	Construction/Improvement of Access Road leading to Trades, Industries and Economic Zones Pudtol - Bagutong Road in Support of Furniture Handicrafts, Loom Weaving, Banana, Pineapple, Vegetables and Root Crops, Corn and Rice, 0+000 - 0+366	Pudtol, Apayao	10/09/2020	1st/Final	Apayao 2nd DEO	LF	19.010	270	06/10/2019	03/05/2020	0.00	C	0.478	0.133	0.300			91.10%	91.1% Very Satisfactory	ONS	
90	67	ANIMAS BROS CONSTRUCTION	35002	L	B	SB	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones, Biayon - Wilben - San Jose Road in Support of Biayon Corn and Coconut Production	Sergio Osmeña, Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	25.291	127	02/10/2020	06/15/2020	1.67	C	0.492	0.147	0.300			93.90%	93.9% Very Satisfactory	AHD	
91	68	ANN-GIE BUILDERS	31571	L	C	SB	GE	Rehabilitation of Drainage System, Camp Aguinaldo	Quezon City	10/29/2020	1st	Quezon City 2nd DEO	LF	19.599	285	02/07/2020	11/17/2020	3.70	O	0.398	0.300	0.150	0.030	0.047	0.033	95.80%	-	AHD
92	69	APRIL ROSE ENT. & BUILDERS	42590	L	C	SB	GB	Construction of Two -Storey (4 Classrooms) School Building at Casay ES	Dalaguete, Cebu	11/01/2020	2nd/Final	Cebu 4th DEO	LF	13.583	180	09/12/2019	03/10/2020	0.00	C	0.499	0.133	0.300			93.20%	89.49% Very Satisfactory	ONS	
93	70	AQUINO-DELA CRUZ ENG'G & CONSTRUCTION	16751	L	A	MB	GE	Road Widening on Secondary Road along Camiling -Wawa, Bayambang, Malasiqui-Sta. Barbara Rd. K0175+038.50 - K0176+165, K0196+456-K0197+080, K0196+625-K0197+400	Bayambang and Sta. Barbara, Pangasinan	11/09/2020	2nd/Final	Pangasinan 4th DEO	LF	53.097	240	07/25/2019	03/20/2020	1.67	C	0.487	0.133	0.300			92.00%	91.58% Very Satisfactory	AHD	
94	71	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION	16751	L	A	MB	GE	Construction of By-Pass and Diversion Roads	Tayug - San Quintin Road	11/06/2020	2nd/Final	Pangasinan 3rd DEO	LF	42.136	333	06/04/2019	05/01/2020	14.71	C	0.487	0.133	0.300			92.00%	90.86% Very Satisfactory	AHD	
95	72	AR ADLAWAN CONSTRUCTION	13108	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System- Asset Preservation- Preventive Maintenance- Tertiary Roads Sibonga-Dumanjug Road (S00290CB) K0052+000-K0052+460, K0052+485-K0053+050	Cebu Province	10/31/2020	1st/Final	Cebu 2nd DEO	LF	20.039	72	02/11/2020	04/22/2020	0.00	C	0.479	0.133	0.300			91.20%	91.2% Very Satisfactory	ONS	
96	73	ARCINUE COMM'L CORPORATION	6746	L	A	MB	GE	Widening of Bridge- Lasang Bridge (B00019MN) Along Daang Maharlika	Davao del Norte	10/28/2020	2nd/Final	Regional Office No. XI	LF	32.775	260	07/09/2019	03/24/2020	0.00	C	0.487	0.133	0.300			92.00%	89.6% Very Satisfactory	ONS	
97	74	ARQ BUILDERS	35966	L	AA	MB	GE	19NI0033, Road Widening - Primary Roads Jct. Unglig - Trento Rd. - K1475+138 - K1477+211	San Jose, Bislig City, Surigao del Sur 2nd LD	08/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	91.511	233	07/25/2019	03/13/2020	1.72	C	0.474	0.185	0.300			95.90%	93.38% Very Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
98	75	ARQ BUILDERS / A.T. TAN CONSTRUCTION CORPORATION	JV-18-1185	L	AA	MA	GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Flood Mitigation Structure at Butuanon River	Brgy. Bacayan, Cebu City	11/05/2020	2nd/Final	Cebu City DEO	LF	50.807	281	08/05/2019	05/11/2020	0.00	C	0.464	0.200	0.300				96.40%	92.2% Very Satisfactory	ONS
99	76	ARQ BUILDERS / WIN CONSTRUCTION (J.V)	JV-18-1021	L	AA	MA	GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Flood Mitigation Structure at Guadalupe River	Brgy. Sapangdaku, Cebu City	11/05/2020	2nd/Final	Cebu City DEO	LF	34.054	253	06/27/2019	03/05/2020	0.00	C	0.500	0.183	0.300				98.30%	93.2% Very Satisfactory	ONS
100	77	ARQ BUILDERS/A.T. TAN CONSTRUCTION CORPORATION	JV-18-1186	L	AA		GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Flood Mitigation Structure at Butuanon River	Brgy. Pit-os, Cebu City	11/06/2020	2nd/Final	Cebu City DEO	LF	58.528	331	08/05/2019	06/30/2020	0.00	C	0.477	0.184	0.300				96.10%	92.08% Very Satisfactory	ONS
101	78	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP.	23518	L	B	SB	GB	CY 2018 Basic Educational Facilities Fund (BEFF) Construction of Classrooms Batch 3, 3 STY12CL Bernardo Lirio Memorial Central School	Tanauan City, Batangas	10/01/2020	2nd/Final	Batangas 3rd DEO	LF	28.921	220	12/10/2018	07/17/2019	-2.00	C	0.496	0.200	0.240				93.60%	86.74% Satisfactory	DEL
102		ARSVICO CONSTRUCTION AND DEVELOPMENT CORP.	23518	L	B	SB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening - Tertiary Roads, Talisay-Laurel-Agoncillo Rd - K0084+330 - K0084+754, K0086+183 - K0086+432	Talisay, Batangas	10/01/2020	2nd/Final	Batangas 3rd DEO	LF	27.828	270	07/03/2019	03/28/2020	42.96	C	0.497	0.133	0.300				93.00%	91.44% Very Satisfactory	AHD
103	79	ASC CONSTRUCTION AND CONCRETE PRODUCTS	26788	L	AA	LA	GE	Construction of Barocboe Flood Control Structure along Apayao River (Sta. 0+000 to Sta. 0+500) Barocboe	Sta. Marcela, Apayao	10/09/2019	1st/Final	Apayao 2nd DEO	LF	96.500	446	08/14/2019	11/01/2020	3.80	C	0.469	0.134	0.300				90.30%	90.3% Very Satisfactory	AHD
104		ASC CONSTRUCTION AND CONCRETE PRODUCTS	26788	L	AA	LA	GE	Construction of Flood Mitigation Structure - Construction of Sipu Flood Control Structure along Apayao-Abulug River Basin, STA. 1+499 - 2+299	Sta. Marcela, Apayao	10/09/2020	1st/Final	Apayao 2nd DEO	LF	86.850	398	08/14/2019	09/14/2020	3.52	C	0.478	0.134	0.300				91.20%	91.2% Very Satisfactory	AHD
105	80	ASCENTIA CONSTRUCTION, INC.	35984	L	A	MB	GB	LP: Local Infrastructure Program-Buildings and other Structures-Multipurpose/ Facilities- Construction of Multi-Purpose Building (LDRRM- Local Disaster Risk Reduction Management) Office and Headquarters at Brgy. Nangka	Consolacion, Cebu	11/04/2020	2nd/Final	Cebu 6th DEO	LF	19.810	319	08/29/2019	07/12/2020	3.70	C	0.498	0.133	0.300				93.10%	90.93% Very Satisfactory	AHD
106	81	ASMAC BUILDERS	41185	L	D	SB	GE	Construction Of Drainage Purok 2A, A1, and Purok 4, Brgy. Del Carmen	Barangay Del Carmen, Iligan City, Lanao del Norte	10/10/2020	2nd/Final	Lanao del Norte 2nd DEO	LF	6.930	178	09/16/2019	3/11/2020	0.00	C	0.476	0.133	0.300				90.90%	87.84% Satisfactory	ONS
107	82	AUDRIC CONSTRUCTION & SUPPLY	34376	L	B	SB	GE	Reconstruction of Concrete Pavement - On Specific Locations along Capiz-Alkan Road, K0331+120 to K0332+902	Capiz	10/30/2020	2nd/Final	Capiz 2nd DEO	LF	27.952	201	07/11/2019	01/27/2020	0.00	C	0.483	0.133	0.300				91.60%	87.28% Satisfactory	ONS
108	83	AYANA CONSTRUCTION AND TRADING	38623	L	D	SB	GE	Construction of Overpass along Katipunan Avenue near T. Castro Street, Brgy. Milagrosa	Quezon City	10/28/2020	2nd/Final	Quezon City 2nd DEO	LF	15.838	180	07/16/2019	01/11/2020	0.00	C	0.499	0.145	0.300				94.40%	88.34% Satisfactory	ONS
109	84	B.C. CUERPO CONSTRUCTION CORPORATION	11898	L	AAA	MA	GE	Rehabilitation of Calumpang Diversion Road to Caray-caray (From 11.62732, 124.37993 to 11.62752, 124.37986	Naval, Biliran Province	10/30/2020	2nd/Final	Biliran DEO	LF	28.418	239	06/05/2019	01/29/2020	0.00	C	0.492	0.133	0.300				92.50%	91.18% Very Satisfactory	ONS
110		B.C. CUERPO CONSTRUCTION CORPORATION	11898	L	AAA	MA	GE	Construction of Amambahag Flood Control along Biliran Circumferential Road (11.663887, 124.5195 - 11.662, 124.5175)	Brgy. Virginia, Culaba, Biliran Province	10/30/2020	1st/Final	Biliran DEO	LF	19.580	140	02/17/2020	07/05/2020	2.14	C	0.479	0.133	0.300				91.20%	91.2% Very Satisfactory	AHD
111	85	B.K. SY TU CONSTRUCTION	12655	L	B	MA	GE	Rehabilitation/Improvement of Existing Dike along Lucug River (Café Section, Left Bank)	Concepcion, Tarlac	10/09/2020	2nd/Final	Tarlac 2nd DEO	LF	27.932	206	05/27/2019	12/18/2019	0.00	C	0.494	0.144	0.300				93.80%	88.82% Satisfactory	ONS
112	86	B.L. FLOR CONSTRUCTION	22272	L	B	SB	GE	Rehabilitation of Drainage System, Brgy. Masagana	Quezon City	10/29/2020	1st/Final	Quezon City 2nd DEO	LF	9.798	255	02/07/2020	10/18/2020	0.00	C	0.498	0.167	0.300				96.50%	96.5% Outstanding	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
113	87	B.P. CRUZ BUILDERS AND TRADING	33272	L	A	MA	GE	Rehabilitation / Major Repair of Slope Protection - Rehabilitation of Slope Protection along Quitangil Creek	Sta. Maria, Mabalacat City, Pampanga	10/09/2020	2nd/Final	Pampanga 3rd DEO	LF	29.372	180	05/31/2019	11/26/2019	0.00	C	0.474	0.142	0.300			91.60%	86.38% Satisfactory	ONS	
114	88	B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Construction / Rehabilitation of Sta. Barbara - Malliwala Road (R.A. 9506 - Bacolor Rehabilitation Act)	Bacolor, Pampanga	10/05/2020	2nd/Final	Pampanga 1st DEO	LF	96.500	255	07/08/2019	03/18/2020	13.75	C	0.475	0.189	0.300			96.40%	91.36% Very Satisfactory	AHD	
115		B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MA	GB	Complete Construction of 4-Storey 16-Classroom School Building, Jose P. Dizon Elementary School	Brgy. Pandan, Angeles City, Pampanga	10/09/2020	1st/Final	Pampanga 3rd DEO	LF	41.602	355	09/26/2019	09/14/2020	0.00	C	0.494	0.132	0.300			92.60%	92.6% Very Satisfactory	ONS	
116	89	BADOC BUILDERS & SUPPLY, INC.	31564	L	A	MA	GE	Construction/Improvement of Circumferential Road Leading to Juan Luna Shrine, La Virgen Milagrosa Shrine and Other Access Roads	Badoc, Ilocos Norte	11/04/2020	2nd/Final	Ilocos Norte 2nd DEO	LF	86.850	413	07/23/2019	09/07/2020	0.73	C	0.454	0.200	0.300			95.40%	91.98% Very Satisfactory	AHD	
117	90	BADSRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones Tubac - New Siquijor - Bergado Barangay Road connecting Provincial Road and El Paraiso in Support of Abaca and Coconut Industries	Mutia, Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	54.010	221	03/06/2020	10/12/2020	0.00	C	0.500	0.134	0.300			93.40%	93.4% Very Satisfactory	ONS	
118		BADSRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	-	GE	Preventive Maintenance of Road: Asphalt Overlay along Pagadian City - Zamboanga City Road	Poblacion, Tigbao, Zamboanga del Sur	11/12/2020	1st/Final	Zamboanga del Sur 2nd DEO	LF	2.445	22	02/24/2020	03/16/2020	0.00	C	0.476	0.135	0.300			91.10%	91.1% Very Satisfactory	ONS	
119		BADSRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	Ge	Construction/Improvement of Access Roads leading to Declared Tourism Destinations - NRJ to Bawang Provincial Road leading to Silupa Beach	Brgy. Bawang, Buuc, Zamboanga Sibugay	11/08/2020	1st/Final	Zamboanga Sibugay 1st DEO	LF	77.195	265	07/14/2019	04/03/2020	-1.50	C	0.493	0.156	0.255			90.40%	90.4% Very Satisfactory	DEL	
120		BADSRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structure along Sibugay River (Phase VIII)	Slay, Zamboanga Sibugay	11/14/2020	1st/Final	Zamboanga Sibugay 2nd DEO	LF	37.093	279	03/01/2020	12/04/2020	46.76	C	0.498	0.134	0.300			93.20%	93.2% Very Satisfactory	AHD	
121	91	BAHRAMLEY CONSTRUCTION	11337	L	D	SB	GE	Construction of Dupag Proper Flood Control along Chico River	Brgy. Dupag, Tabuk City, Kalinga	10/09/2020	2nd/Final	Lower Kalinga DEO	LF	17.477	253	07/18/2019	03/26/2020	43.41	C	0.479	0.133	0.300			91.20%	91.68% Very Satisfactory	AHD	
122		BAHRAMLEY CONSTRUCTION	42050	L	D	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Tomiangan Flood Control, Dupag	Tabuk City, Kalinga	10/08/2020	1st	Upper Kalinga DEO	LF	24.255	239	02/19/2020	10/14/2020	-1.80	O	0.394	0.240	0.132	0.030	0.047	0.017	86.00%	-	DEL
123	92	BALINTUGAN CONSTRUCTION / FIAT CONSTRUCTION SERVICES JOINT VENTURE	JV-19-002	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program-Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslides (Primary Roads) Kennon Road, K0233+685- K0233+889, K0234+000- K0234+062, K0234+062, K0234+539 - K0234+595 and K0234+682 - K0234+758	Tuba, Benguet	09/28/2020	1st/Final	CAR Regional Office	LF	144.750	370	08/20/2019	08/23/2020	6.70	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
124	93	BALLIGI CONSTRUCTION	38005	L	B	SB	GE	Construction/Improvement of Access Road leading to Declared Tourism Destination Lydia - Lalangan Road leading to Pudtol Tourism Sites	Pudtol, Apayao	10/09/2020	1st/Final	Apayao 2nd DEO	LF	17.106	273	06/10/2019	03/08/2020	1.47	C	0.486	0.133	0.300			91.90%	91.9% Very Satisfactory	AHD	
125	94	BAM CONSTRUCTION	41400	L	D	SB	GE	Construction of Flood Mitigation Structure along Quinale River (Upstream of Busac Bridge) (Busac Section)	Oas, Albay	10/28/2020	1st/Final	Albay 3rd DEO	LF	17.639	240	02/17/2020	10/13/2020	28.60	C	0.444	0.200	0.300			94.40%	94.4% Very Satisfactory	AHD	
126	95	BANDAR KUTAWATO CONSTRUCTION AND SUPPLY	38119	L	C	SB	GB	Construction f Multi-Purpose Building (Senior Citizen Building), Barangay Laguinding, Esperanza, Sultan Kudarat	Brgy. Laguinding, Esperanza, Sultan Kudarat	11/07/2020	2nd/Final	Sultan Kudarat 2nd DEO	LF	0.839	60	07/16/2019	09/13/2019	-5.85	C	0.500	0.133	0.300			93.30%	85.78% Satisfactory	DEL	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
127	96	BAQPRINCE CONSTRUCTION	28337	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Julian River, Brgy. Luma Section	Imus, Cavite	10/06/2020	2nd/Final	Cavite 1st DEO	LF	49.000	171	06/19/2019	12/06/2019	0.00	C	0.490	0.133	0.300				92.30%	91.22% Very Satisfactory	ONS
128	97	BARILLO CONSTRUCTION AND ENTERPRISES	23836	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage System - Construction of Flood Control along Kabalasan River	Canacan, Kabalasan, Zamboanga Sibugay	11/14/2020	1st/Final	Regional No. IX	LF	99.110	324	03/10/2020	01/27/2021	48.20	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	AHD
129		BARILLO CONSTRUCTION AND ENTERPRISES	23836	L	B	MA	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones - Barangay Tambanan Road connecting Brgy. Tambanan and Junction National Highway in Support of Rubber Industry	Naga, Zamboanga Sibugay	11/14/2020	1st/Final	Zamboanga Sibugay 2nd DEO	LF	9.800	84	03/13/2020	06/04/2020	0.00	C	0.483	0.156	0.300				93.90%	93.9% Very Satisfactory	ONS
130	98	BATAKAGAN CONSTRUCTION	32298	L	D	SB	GE	Local Infrastructure Program - Local Roads and Bridges, Local Roads - Construction of Sadsadan - Cuba Provincial Road	Bauko, Mountain Province	10/06/2020	2nd/Final	Mt. Province 1st DEO	LF	9.900	163	08/26/2019	02/04/2020	0.00	C	0.465	0.133	0.300				89.80%	91.6% Very Satisfactory	ONS
131	99	BAYTORR CONSTRUCTION AND DEVELOPMENT CORPORATION	44719	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges - Matinao Br. (B01028MN) along Marbel-Makar Road	Polomolok, South Cotabato	10/31/2020	1st/Final	South Cotabato 2nd DEO	LF	11.758	121	02/28/2020	06/27/2020	22.31	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
132	100	BBC1 CONSTRUCTION / JDT'S CONST. CORPORATION JOINT VENTURE	JV-18-898	L	C	SB	GE	Anao-Burnay Road Opening	Hingyon, Ifugao	10/05/2020	1st/Final	Ifugao 1st DEO	LF	20.318	205	06/04/2019	12/25/2019	-0.81	C	0.461	0.134	0.276				87.10%	87.1% Satisfactory	DEL
133	101	BELL CONSTRUCTION	27851	L	B	SB	GE	Construction of Flood Control Structures, Hinulugang Taktak River (Upstream Phase 3)	Antipolo City (First District)	10/06/2020	2nd/Final	Rizal 1st DEO	LF	19.599	210	06/04/2019	12/30/2019	0.00	C	0.500	0.133	0.300				93.30%	95.64% Very Satisfactory	ONS
134	102	BENDIMIL CONSTRUCTION & DEVELOPMENT CORPORATION	6135	L	AAA	MB	GE	Construction of By-Pass and Diversion Roads- Buenavista-Bolong Coastal Road (Mala- Bolong Section) including Bridge	1902+240 to 1904 +499, Zamboanga City	11/21/2020	2nd/Final	Regional No. IX	LF	100.856	610	08/13/2018	04/13/2020	1.24	C	0.495	0.155	0.300				95.00%	89.42% Very Satisfactory	AHD
135		BENDIMIL CONSTRUCTION & DEVELOPMENT CORPORATION	6135	L	AA	MB	GE	Retrofitting/Strengthening of Permanent Bridges - Sinunug Br. (New) (B01771MN) along Zamboanga City - Labuan - Limpapa Road	Zamboanga City	11/15/2020	1st/Final	Zamboanga City DEO	LF	15.895	210	02/17/2020	09/13/2020	33.48	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
136	103	BENRAM CONSTRUCTION	32198	L	B	MA	GE	Construction of Reinforced Concrete Wall for Slope Protection along Liloy-Sisoon Rd. (S1146MN) K2010+946- K2010+990, K2011+197- K2011+249	Gutalac, Zamboanga del Norte	11/17/2020	2nd/Final	Zamboanga del Norte 2nd DEO	LF	24.968	240	09/26/2019	05/22/2020	7.50	C	0.431	0.133	0.300				86.40%	90.72% Very Satisfactory	AHD
137	104	BET CONSTRUCTION & SUPPLY	31764	L	A	MA	GE	Construction of Flood Control Structure along Aloragat River, Brgy. Calaoagan	Laoac, Pangasinan	11/06/2020	2nd/Final	Pangasinan 3rd DEO	LF	32.714	350	07/03/2019	06/16/2020	0.00	C	0.422	0.133	0.300				85.50%	88.2% Satisfactory	ONS
138	105	BHENLABIEN BUILDERS CONSTRUCTION	36496	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures - Construction of River Control along Maitim Waterways	Brgy. Laguna	10/08/2020	2nd/Final	Laguna 2nd DEO	LF	39.190	216	07/03/2019	02/03/2020	0.00	C	0.452	0.200	0.300				95.20%	93.34% Very Satisfactory	ONS
139		BHENLABIEN BUILDERS CONSTRUCTION	36496	L	B	MA	GE	Construction of River Control along Bay River (near Bay Bridge)	Bay, Laguna	10/08/2020	1st	Laguna 2nd DEO	LF	48.923	321	02/12/2020	12/28/2020	4.52	O	0.375	0.240	0.150	0.030	0.056	0.050	90.10%	-	AHD
140		BHENLABIEN BUILDERS CONSTRUCTION	36496	L	B	MA	GE	Network Development Program - Off-Carriageway Improvement - Tertiary Roads - Calauan - Nagcarlan Bdry. Rd. K0088+590 - K0089+240, K0089+265- K0089+365	Nagcarlan, Laguna	10/08/2020	1st/Final	Laguna 3rd DEO	LF	23.274	210	06/26/2019	01/21/2020	0.00	C	0.499	0.152	0.300				95.10%	95.1% Very Satisfactory	ONS
141		BHENLABIEN BUILDERS CONSTRUCTION	36496	L	B	MA	GE	Asset Preservation - Construction/Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads - San Pablo-Calauan Rd - K0079+300-K0079+308, K0079+650-K0079-658, K0080+251-K0080+262	San Pablo City, Laguna Start: 14.104524 N, 121.301059 E End: 14.0987	02/07/2020	1st/Final	Laguna 3rd DEO	LF	6.860	180	02/07/2020	08/04/2020	38.45	C	0.486	0.148	0.300				93.40%	93.4% Very Satisfactory	AHD
142	106	BHM CONSTRUCTION	30724	L	A	MA	GE	Network Development: Paving of Unpaved Road along Claveria - Calanasan - Kabugao Road, K0674+323 to K0674+834.07, K0698+261 to K0699+000	Calanasan, Apayao	10/09/2020	1st/Final	Apayao 2nd DEO	LF	62.339	358	08/14/2019	08/05/2020	0.00	C	0.497	0.134	0.300				93.10%	93.1% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
143	107	BIG BERTHA CONSTRUCTION & DEVELOPMENT / JTM CONSTRUCTION JOINT VENTURE	JV-18-1735	L	A	MA	GE	Network Development Program, Road Widening- Secondary Roads along Mt. Province Boundary- Calanan-Pinukpuk Abbut Road (Calanan-Pinukpuk Section), K0496+(-700)- K0497+313	Tabuk City, Kalinga	10/09/2020	2nd/Final	Lower Kalinga DEO	LF	60.097	245	07/17/2019	03/17/2020	-2.61	C	0.481	0.134	0.222				83.70%	88.44% Satisfactory	DEL
144		BIG BERTHA CONSTRUCTION & DEVELOPMENT / JTM CONSTRUCTION JOINT VENTURE	JV-18-1682	L	A	MB	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads along Kalinga - Abra Road	K0464+268 to K0478+217 (LS), Pasil, Kalinga	10/10/2020	1st/Final	Upper Kalinga DEO	LF	32.218	218	07/07/2019	02/09/2020	-2.25	C	0.486	0.196	0.232				91.40%	91.4% Very Satisfactory	DEL
145	108	BIGFOOT CONSTRUCTION AND SUPPLY	24769	L	B	MA	GE	Convergence and Special Support Program : Construction Improvement of Access Roads Leading to Declared Tourism Destinations and Access Road Leading to Negros Oriental State University (Mabiny Campus) going to Sitio Bangkal to Proper Old Namangka Leading to Cayaso Cave	Brgy. Poblacion, Mabinay, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 2nd DEO	LF	9.800	189	01/31/2020	08/06/2020	0.53	C	0.472	0.144	0.300				91.60%	91.6% Very Satisfactory	AHD
146		BIGFOOT CONSTRUCTION AND SUPPLY	24769	L	B	MA	GE	Convergence and Special Support Program : Construction/Improvement of Access Roads Leading to Declared Tourism Destinations and Access Road Leading to Balis Cambagahan Road Leading to Niludhan Falls, Cambogahan, Balis	Balis City, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 2nd DEO	LF	13.967	205	01/31/2020	08/22/2020	0.00	C	0.487	0.162	0.300				94.90%	94.9% Very Satisfactory	ONS
147	109	BISLIG VENTURE CONSTRUCTION & DEV'T. INC.	36370	L	AAA	MA	GE	Widening of Permanent Bridges 2 (BO1930MN) along Davao - Bukidnon Road	3rd Congressional District, Davao City	10/25/2020	1st	Davao City 2nd DEO	LF	42.776	352	02/22/2020	02/07/2021	-30.12	O	0.399	0.299	0.000	0.030	0.051	0.000	77.90%	-	DEL
148	110	BL PANGAN CONSTRUCTION	25158	L	B	MA	GB	Construction of One (1) Unit- Four (4) Storey, Twelve (12) Classroom, Modified Standard DPWH - DepED Std. School Building at Lemac Elementary School (Option 1 - Regular Classroom Layout)	Pinamungajan, Cebu	11/03/2020	2nd/Final	Cebu 3rd DEO	LF	39.094	215	08/27/2019	03/28/2020	0.00	C	0.489	0.132	0.300				92.10%	86.29% Satisfactory	ONS
149		BL PANGAN CONSTRUCTION	25158	L	B	MA	GB	Local, Program, Local Infrastructure Program, Buildings and Other Structures, Multipurpose/ Facilities, Construction of Multi-purpose Building, Barangay Pisong B	Maria, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	1.980	105	02/13/2020	05/27/2020	0.00	C	0.500	0.133	0.190				82.30%	82.3% Satisfactory	ONS
150	111	BLC CONSTRUCTION & AGGREGATES	16424	L	B	SB	GE	Construction of Flood Mitigation Structure-Construction/Rehabilitation of Flood Mitigation Facilities/Drainage System along Bued River (Main)	Baguio City, Benguet	09/30/2020	1st/Final	Baguio City DEO	LF	24.500	243	06/16/2019	02/13/2020	0.00	C	0.481	0.133	0.300				91.40%	91.4% Very Satisfactory	ONS
151	112	BLESSING BUILDERS AND CONSTRUCTION SUPPLY	36064	L	B	SB	GE	Retrofitting/Strengthening of Permanent Bridges Karikitan Br. (B02235L2) along Abbut - Conner Rd.	Conner Apayao	10/13/2020	1st/Final	Apayao 1st DEO	LF	5.880	200	02/10/2020	08/27/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
152	113	BMK CONSTRUCTION CORPORATION	8292	L	AAA	LA	GE	Construction/Improvement of Access Road leading to Angalacan River Ecotourism Park	Mangaldan, Pangasinan	11/10/2020	1st	Pangasinan 2nd DEO	LF	44.866	301	03/16/2020	01/10/2021	35.34	O	0.398	0.239	0.150	0.030	0.047	0.033	89.70%	-	AHD
153	114	BMK CONSTRUCTION CORPORATION (FORMERLY B.M.K. CONSTRUCTION)	8292	L	AAA	LA	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destination San Isidro Sur, Poblacion - Lappa - Marag - Cadacian - Salagunting Tourism Road Leading to Manacota Underground River, Dupag Rock Formations, Cagandugan Hanging Bridge, Cala	Brgy. Cadacian, Calanasan (Bayag), Apayao	10/13/2020	2nd/Final	CAR Regional Office	LF	57.900	420	08/20/2019	10/12/2020	2.40	C	0.492	0.131	0.300				92.30%	92.24% Very Satisfactory	AHD
154	115	BN BUILDERS & CONSTRUCTION SUPPLIES	28232	L	B	SB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads - Tertiary Roads - Buenavista - Bunaguit Road - K1257+000 - K1257+554	Buenavista, Agusan del Norte	08/12/2020	2nd/Final	Agusan del Norte DEO	LF	14.688	184	07/14/2019	01/13/2020	0.00	C	0.440	0.133	0.300				87.30%	85.92% Satisfactory	ONS
155		BN BUILDERS & CONSTRUCTION SUPPLIES	28232	L	B	SB	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide-Tertiary Roads-Agusan-Malaybalay Road (S00397MN), K1274+632-K1274+672, K1274+850-K1274+901	Agusan del Norte	08/12/2020	1st/Final	Agusan del Norte DEO	LF	22.163	240	11/10/2019	07/06/2020	0.00	C	0.494	0.132	0.300				92.60%	92.6% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
156	116	BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA	MB	GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure along Kinalunsan River	Brgy. Buhisan, Cebu City	11/05/2020	1st/Final	Cebu City DEO	LF	27.927	194	02/03/2020	08/14/2020	38.14	C	0.465	0.198	0.300				96.30%	96.3% Outstanding	AHD
157		BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA		GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure at Kinalunsan River	Brgy. Buhisan, Cebu City	11/06/2020	2nd/Final	Cebu City DEO	LF	65.500	314	06/03/2019	04/11/2020	0.00	C	0.466	0.197	0.300				96.30%	93.42% Very Satisfactory	ONS
158		BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA	LA	GE	19IF0096-Construction of Missing Links/New Roads - Albuera-Burauen Road, Package 2, Leyte	Leyte	11/02/2020	2nd/Final	Leyte 4th DEO	LF	137.250	269	08/02/2019	04/26/2020	0.00	C	0.498	0.194	0.300				99.20%	98.18% Very Satisfactory	ONS
159	117	BNYU DEVELOPMENT CORPORATION	27725	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Bateria River Flood Control (Suba Tinago)	Tinangnan, Tibugon, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	47.443	206	12/16/2019	07/08/2020	0.00	C	0.489	0.162	0.300				95.10%	95.1% Very Satisfactory	ONS
160		BNYU DEVELOPMENT CORPORATION	27725	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Abucayan Norte Flood Control (Package 2)	Abucayan Norte, Calape, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	17.073	182	02/14/2020	08/13/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
161		BNYU DEVELOPMENT CORPORATION	27725	L	B	MA	GE	Construction of Brgy. Datag to Brgy.- Nabuad Road	Inabanga, Bohol	11/08/2020	2nd/Final	Bohol 2nd DEO	LF	39.200	202	09/09/2019	03/28/2020	0.00	C	0.482	0.163	0.300				94.50%	87.84% Satisfactory	ONS
162	118	BOKI CONSTRUCTION SERVICES AND SUPPLY	43177	L	C	SB	GE	Construction of Local Road, Barangay Ponghal	Lagawe, Ifugao	10/05/2020	1st/Final	Ifugao 1st DEO	LF	2.910	86	07/18/2019	10/11/2019	-2.00	C	0.398	0.200	0.240				83.80%	83.8% Satisfactory	DEL
163	119	BONIMAR CONSTRUCTION ENTERPRISES	2370	L	B	MA	GE	Construction of Shore Protection Works (Groins), Brgy. Sta. Rita Sur and Sta. Rita Central	Agoo, La Union	10/30/2020	1st/Final	La Union 2nd DEO	LF	24.499	212	02/24/2020	09/22/2020	17.80	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
164	120	BPO CONSTRUCTION AND TRADING	40632	L	D	SB	GE	Concreting of Purok 6, Barangay Gen. Lim Farm- to- Market Road	Brgy. Gen. Lim, Limay, Bataan	10/11/2020	1st	Bataan 2nd DEO	LF	11.577	90	07/29/2020	10/26/2020	3.80	O	0.361	0.234	0.150	0.030	0.056	0.050	88.10%	-	AHD
165	121	BPO CONSTRUCTION AND TRADING / E.R. VENZON CONSTRUCTION (JOINT VENTURE)	JV-18-1514	L	B	MA	GE	Rehabilitation / Construction of Masaje River Control	Pilar, Bataan	10/10/2020	1st/Final	Bataan 2nd DEO	LF	39.200	244	06/10/2019	02/08/2020	0.50	C	0.331	0.200	0.300				83.10%	83.1% Satisfactory	AHD
166	122	BRANDO CONSTRUCTION	43196	L	C	SB	GB	Local Infrastructure Program - Construction of Multi-Purpose Building (MPB), Barangay Hall	Mayoyao, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	1.920	144	08/13/2019	01/03/2020	-12.62	C	0.488	0.132	0.000				62.00%	62% Poor	DEL
167	123	BRE CONSTRUCTION	32605	L	A	MA	GE	Reconstruction of Awang - Upl - Lebak Road with exception (K1845+215 - K1882+362)	Maguindanao	11/05/2020	1st/Final	Cotabato City DEO	LF	48.970	202	02/24/2020	09/12/2020	0.00	C	0.482	0.133	0.300				91.50%	91.5% Very Satisfactory	ONS
168		BRE CONSTRUCTION	JV-18-1135	L	A	MA	GE	Road Widening on Specific Location along Surallah- Lake Sebu-Maitum Road K1733+(-305) to K1737+501	South Cotabato	11/02/2020	2nd/Final	South Cotabato 2nd DEO	LF	96.494	250	07/03/2019	03/08/2020	0.00	C	0.490	0.133	0.300				92.30%	91.34% Very Satisfactory	ONS
169	124	BRENCON DEVELOPERS PHILS. INC.	36731	L	A	MA	GB	Construction of Multi-Purpose Building (Sport Complex) Phase II	Baler, Aurora	10/06/2020	1st	Aurora DEO	LF	99.000	470	09/10/2019	12/22/2020	-4.47	O	0.392	0.291	0.105	0.030	0.065	0.000	88.30%	-	DEL
170	125	BSTECH ENG CONSTRUCTION CORP. / JASMIG CONSTRUCTION CORPORATION	JV-18-1626	L	AA	MA	GE	19DE0127: Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program, Widening of Permanent Bridges, San Pedro Br. (B02925L2) along Bauan-Mabini Road	Bauan, Batangas	09/29/2020	2nd/Final	Batangas 2nd DEO	LF	22.045	357	06/19/2019	06/09/2020	0.00	C	0.478	0.200	0.300				97.80%	91.86% Very Satisfactory	ONS
171	126	C D U CONSTRUCTION	13915	L	B	MA	GE	19I00109 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Hinabangan Diversion Road	Hinabangan, Samar	11/06/2020	2nd/Final	Regional Office No. VIII	LF	87.214	335	09/16/2020	08/16/2021	0.00	C	0.500	0.133	0.300				93.30%	90% Very Satisfactory	ONS
172		C D U CONSTRUCTION	13915	L	B	MA	GE	20IK0004 - Asset Preservation - Rehab./Reconst./Upgrading of Damaged Paved Roads - Secondary Roads, San Juanico-Basey-Sohoton Road, K0903+200 - K0904+331	Leyte	11/06/2020	1st/Final	Samar 2nd DEO	LF	47.770	218	02/03/2020	09/07/2020	0.00	C	0.475	0.133	0.300				90.80%	90.8% Very Satisfactory	ONS
173	127	C.A. BETALAC CONSTRUCTION & GEN. MOSE. INC.	28222	L	A	MA	GE	Reconstruction of Concrete Pavement along Sarangani- Sultan Kudarat Coastal Road K1684+500- K1686+474	Brgy. Tinoto, Maasin, Sarangani Province	11/03/2020	2nd/Final	Sarangani DEO	LF	69.369	327	07/22/2019	06/12/2020	0.00	C	0.491	0.134	0.300				92.50%	90.46% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
174	128	C.B. GARAY PHILWIDE BUILDERS / CASTILLANES CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-743	L	AAA	MA	GE	Construction of Riverbank Protection/Flood Control	Barangay Daladap, Esperanza, Sultan Kudarat	11/07/2020	2nd/Final	Sultan Kudarat 2nd DEO	LF	46.371	200	07/04/2019	01/19/2020	23.99	C	0.483	0.133	0.300				91.60%	90.64% Very Satisfactory	AHD
175	129	C.B. TAMPENGCO CONSTRUCTION & SUPPLY	18505	L	B	MA	GE	Construction of Box Culvert along Northbay Blvd. (Lapu-Lapu Ave. to C3 Road) Phase 2	Navotas City	10/26/2020	2nd/Final	Malabon-Navotas DEO	LF	22.919	224	08/19/2019	03/29/2020	7.92	C	0.482	0.163	0.300				94.50%	92.52% Very Satisfactory	AHD
176	130	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC.	2992	L	A	MA	GE	Network Development Progra, Road Widening, Roman Expressway, 2nd Legislative District	Bataan Province	10/15/2020	1st	Regional Office No. III	LF	141.838	407	09/04/2019	10/14/2020	-9.69	O	0.379	0.240	0.053	0.030	0.047	0.017	76.60%	-	DEL
177	131	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. / MONTALBAN CONCRETE AND ASPHALT INC.	JV-18-659	L	AA	MA	GB	Construction of Four (4) Storey Sixteen (16) Classroom School Building at Eulogio Rodriguez, Jr. ES	Rodriguez (Montalban), Rizal	09/29/2020	2nd/Final	Rizal 2nd DEO	LF	49.299	317	01/15/2019	11/27/2019	0.00	C	0.500	0.135	0.300				93.50%	90.35% Very Satisfactory	ONS
178	132	C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AAA	LA	GE	Replacement of Bridges - San Aurelio Bridge II (B00882LZ) along Bakit - Bakit Jct. - Umungan Road	Umungan, Pangasinan	11/06/2020	1st/Final	Pangasinan 3rd DEO	LF	29.285	385	06/03/2020	06/22/2021	0.03	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
179	133	CALCON ENGINEERING	39961	L	B	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement (Steel Sheet Pile), Estero de Valencia Brgy 576	Sampaloc, Manila City	10/26/2020	1st/Final	North Manila DEO	LF	19.155	166	02/12/2020	07/26/2020	0.00	C	0.497	0.137	0.300				93.40%	93.4% Very Satisfactory	ONS
180	134	CAMIA CONST. DEVELOPMENT CORPORATION	20506	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Off - Carriageway Improvement Secondary Roads - Abbut - Conner Rd. - K0552+185 K0552+737, K0559+120 - K0560+314, K0561+872 - K0561+925, K0561+951 - K0562+308, K0562+552 - K01563+K232	Conner, Apayao	10/13/2020	3rd/Final	Apayao 1st DEO	LF	34.580	200	07/14/2019	01/29/2020	0.00	C	0.493	0.134	0.300				92.70%	91.83% Very Satisfactory	ONS
181	135	CAMIA CONST. DEVELOPMENT CORPORATION / PRIME CONST. & DEVT. CORP. JOINT VENTURE	JV-18-1416	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/New Roads Abra - Kalinga - Apayao Road (Buluan - Banban - Puguin - Sacpil - Pinukpuk), Package 3	Conner, Apayao	10/13/2020	1st/Final	Apayao 1st DEO	LF	56.334	344	08/15/2019	07/23/2020	0.00	C	0.489	0.133	0.300				92.20%	92.2% Very Satisfactory	ONS
182	136	CAPCON REALTY AND DEVELOPMENT	42176	L	D	SB	GE	Asset Preservation/Reconstruction of National Roads with Slip Slope Collapse and Landslide along Mt. Province Bdry-Calanan-Pinukpuk-Abbut Rd (Calanan-Pinukpuk Sect) K0500+837 to K0519+630 (Intermittent Sections)	Tabuk City, Kalinga	10/09/2020	2nd/Final	Lower Kalinga DEO	LF	11.046	150	08/01/2019	12/28/2019	-4.91	C	0.474	0.200	0.153				82.70%	87.62% Satisfactory	DEL
183	137	CARESYSTEM TECHNOLOGY SOLUTION CO., INC.	44602	L	B	SB	GB	Construction of Multi-Purpose Building	Barangay Poblacion, Dangcagan, Bukidnon	10/07/2020	2nd/Final	Bukidnon 2nd DEO	LF	4.950	210	10/28/2019	5/24/2020	20.17	C	0.496	0.133	0.300				92.90%	88.56% Satisfactory	AHD
184	138	CATARMAN BUILDERS CONSTRUCTION	37123	L	D	SB	GE	Rehabilitation of Basud Circumferential Road, Brgy. Basud	Brgy. Basud, Calbayog City, Samar	11/06/2020	2nd/Final	Samar 1st DEO	LF	26.990	150	11/25/2019	04/22/2020	0.00	C	0.491	0.133	0.300				92.40%	91.38% Very Satisfactory	ONS
185	139	CBC CONSTRUCTION & SUPPLY	38169	L	B	MA	GB	Local Program: Construction of Multi-Purpose Building of Equipment Management Division, Airport Site	Legazpi City	10/27/2020	2nd/Final	Albay 2nd DEO	LF	9.646	300	10/14/2019	08/08/2020	0.00	C	0.488	0.169	0.300				95.70%	92.41% Very Satisfactory	ONS
186	140	CCMALUEDA CONSTRUCTION INC.	11043	L	A	MB	GE	Ensure Safe and Reliable National Road System - Network Development Program Road Widening Tertiary Roads Ubay By Pass Road - KO137+(607) - KO137+(-447), KO137+095 - KO0137+351	Ubay, Bohol	11/08/2020	1st/Final	Bohol 2nd DEO	LF	15.691	117	03/17/2020	07/11/2020	0.00	C	0.488	0.154	0.300				94.20%	94.2% Very Satisfactory	ONS
187	141	CDC CONSTRUCTION AND SUPPLIES	28275	L	B	MA	GE	Construction of Slope Protection / Flood Control at Marangla (PMS ID No. P00421830LZ - CW1)	Palauig, Zambales	10/08/2020	1st/Final	Zambales 1st DEO	LF	32.829	200	02/07/2020	08/24/2020	30.50	C	0.482	0.200	0.300				98.20%	98.2% Outstanding	AHD
188	142	CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AA	MB	GE	Preventive Maintenance - Jct. (TER) Dauls - Panglao Road - K0006+651 - K0007+000	Dauls, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	9.169	36	02/20/2020	03/26/2020	0.00	C	0.479	0.147	0.300				92.60%	92.6% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
189		CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AA	MB	GE	Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Secondary Road at Laoy Interior Road, KO148+000 - KO149+000 and KO149+000 - KO150+000	Dagohoy, Bohol	11/09/2020	2nd/Final	Bohol 2nd DEO	LF	34.432	204	07/16/2019	02/04/2020	0.00	C	0.486	0.172	0.240				89.80%	87.22% Satisfactory	ONS
190		CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AA	MB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations San Miguel Bayongan Bullis - Mabuhay (Ubay) Road Leading to Danao Adventure Park	Ubay, Bohol	11/08/2020	1st/Final	Bohol 2nd DEO	LF	28.157	189	03/17/2020	09/21/2020	0.00	C	0.489	0.146	0.300				93.50%	93.5% Very Satisfactory	ONS
191		CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AAA	MA	GE	Asset Preservation Program - Preventive Maintenance - Secondary Roads - Asphalt Overlay - Tagbilaran East Road (Tagbilaran-Jagna) K00206+321 - K00206+927	Garcia Hernandez, Bohol	11/08/2020	1st/Final	Bohol 3rd DEO	LF	12.963	90	02/25/2020	05/24/2020	0.00	C	0.490	0.135	0.300				92.50%	92.5% Very Satisfactory	ONS
192	143	CEDAR CONSTRUCTION	24865	L	B	SB	GE	Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Sto. Tomas - Minalin Rd. (Macabebe Sect.) K0072+098 to K0072+873; K0073+344 to K0074+458.70	Minalin, Pampanga	10/06/2020	1st/Final	Pampanga 1st DEO	LF	14.920	45	09/16/2019	10/30/2019	0.00	C	0.461	0.133	0.300				89.40%	89.4% Very Satisfactory	ONS
193		CEDAR CONSTRUCTION	24865	L	B	SB	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures along Pasak River (Phase 1)	Guagua, Pampanga	10/07/2020	1st/Final	Pampanga 2nd DEO	LF	29.395	270	09/12/2019	06/07/2020	0.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	ONS
194	144	CELCOR BUILDERS AND EQUIPMENTS INCORPORATED	33778	L	D	SB	GE	Construction of Farm to Mill Roads: Concreting of Sugarcane Farm - to - Mill Road; Crossing Magsaysay Road, to Sitio Lacson Road, Sta. 0+000 to Sta. 1+036, Brgy. Magsaysay	Cadiz City Negros Occidental	11/05/2020	2nd/Final	Negros Occidental 1st DEO	LF	22.692	126	11/26/2019	03/30/2020	0.00	C	0.480	0.133	0.300				91.30%	86.56% Satisfactory	ONS
195	145	CELSO C. FERRER CONTRACTOR	10643	L	AA	LA	GE	Network Development Program - Construction of Bypass and Diversion Roads - Sta. Rosa - Cesar Angeles - Emilio Vergara Bypass Road	Nueva Ecija	10/08/2020	2nd/Final	Nueva Ecija 2nd DEO	LF	48.509	150	06/07/2019	11/03/2019	1.87	C	0.485	0.146	0.300				93.10%	91.12% Very Satisfactory	AHD
196	146	CEVIC CONSTRUCTION & DEVELOPMENT CORP.	18015	L	D	SB	GE	Construction/Improvement of Access Roads Leading to Trade and Industries and Economic Zones - Ubujan - Manga Coastal Road in Support of the Agribusiness Industry	Tagbilaran City, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	9.381	65	03/23/2020	05/26/2020	0.00	C	0.477	0.151	0.300				92.80%	92.8% Very Satisfactory	ONS
197	147	CHARLZ CONSTRUCTION	8709	L	AA	MA	GE	Protect Lives and Properties Against Major Floods-Flood Management Program - Construction/ Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Flood Mitigation Structure at Butuanon River	Brgy. Sirao, Cebu City	11/05/2020	2nd/Final	Cebu City DEO	LF	71.661	314	09/09/2019	07/18/2020	0.00	C	0.466	0.197	0.300				96.30%	88.74% Satisfactory	ONS
198		CHARLZ CONSTRUCTION	8709	L	AA	MA	GB	Construction of 4-Storey 16-CLR School Building Surigao City Pilot School	Surigao City, Surigao del Norte	08/15/2020	1st	Surigao del Norte 2nd DEO	LF	46.287	487	12/08/2019	04/07/2021	17.35	O	0.384	0.240	0.150	0.030	0.054	0.050	90.80%	-	AHD
199	148	CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC.	15001	L	A	MA	GE	Construction of By-pass and Diversion Roads Silway 8 Upper Lahay Road, Sta. 3+800 - Sta. 4+500, Sta. 6+828 - Sta. 7+989, Sta. 8+040- Sta. 9+975	South Cotabato, General Santos City	10/31/2020	1st	Regional Office No. XII	LF	101.324	283	02/27/2020	12/05/2020	2.31	O	0.354	0.233	0.150	0.030	0.056	0.050	87.30%	-	AHD
200		CHL CONSTRUCTION & DEVELOPMENT ENTERPRISES, INC.	15001	L	A	MA	GE	Construction of Concrete Access Road leading to Amgao Weaving Center Road, Trappistine Monastery and Paragliding Site and Viewdeck for Wild Pig Watching Area, Sta. 8+038 - Sta. 12+828	Barangay Landan, Polomolok, South Cotabato	10/31/2020	1st	Regional Office No. XII	LF	114.922	280	02/28/2020	12/03/2020	-6.32	O	0.393	0.234	0.087	0.030	0.056	0.033	83.30%	-	DEL
201	149	CHOLO CONSTRUCTION AND TRADING	32138	L	B	MA	GE	Asset Preservation Program - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Baliwag - Candaba - Sta. Ana Rd., K0067+433 to K0067+571	Candaba, Pampanga	10/06/2020	1st/Final	Pampanga 1st DEO	LF	70.475	283	09/16/2019	06/24/2020	0.00	C	0.479	0.134	0.300				91.30%	91.3% Very Satisfactory	ONS
202	150	CHRIZMARIE BUILDERS AND CONSTRUCTION SUPPLY	45526	L	C	SB	GB	Construction (Completion) of 4-Storey 8-Classroom School Building Wawang Pulo National High School, Valenzuela City	Valenzuela City	10/20/2020	1st/Final	Metro Manila 3rd DEO	LF	15.326	316	09/20/2019	07/31/2020	0.65	C	0.489	0.133	0.300				92.20%	92.2% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
203		CHRIZMARIE BUILDERS AND CONSTRUCTION SUPPLY	45526	L	C	SB	GB	Construction, Upgrading and Improvement of Roads and Drainage of Isla Road	Barangay Isla, Valenzuela City	10/20/2020	1st	Metro Manila 3rd DEO	LF	28.220	376	02/14/2020	02/23/2021	12.00	O	0.398	0.229	0.150	0.030	0.047	0.050	90.40%	-	AHD
204	151	CHU CONSTRUCTION / CHUROCK BUILDERS (JOINT VENTURE)	JV-19-437	L	B	MA	GE	Access Road Laeding to Ulan-ulan Falls	Brgy. Sampao, Almeria, Biliran Province	10/30/2020	1st	Biliran DEO	LF	47.050	310	02/10/2020	12/15/2020	25.62	O	0.396	0.222	0.150	0.030	0.056	0.050	90.40%	-	AHD
205	152	CLC CONSTRUCTION SERVICES AND SUPPLY	42793	L	B	SB	GB	Construction of Multi-Purpose Building	Poblacion, Mambajao, Camiguin	10/15/2020	1st/Final	Camiguin DEO	LF	9.405	140	05/07/2020	9/23/2020	0.00	C	0.498	0.173	0.300				97.10%	97.1% Outstanding	ONS
206	153	CNRJ CONSTRUCTION	34918	L	B	SB	GE	Local Infrastructure Program - Construction of Roads Sitio Butayan	Chalalo, Aguinado, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	1.940	35	02/17/2020	03/22/2020	0.00	C	0.437	0.134	0.300				87.10%	87.1% Satisfactory	ONS
207		CNRJ CONSTRUCTION	34918	L	B	SB	GE	Flood Management Program - Construction/Rehabilitation of Flood Control Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Mapacopaco Flood Control	Posnaan, Aguinado, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	20.185	219	02/17/2020	09/22/2020	0.00	C	0.446	0.133	0.300				87.90%	87.9% Satisfactory	ONS
208	154	COASTLAND CONSTRUCTION & DEVELOPMENT CORP.	11487	L	AA	LA	GE	Road Widening (2-4l anes) along President Doisdado P. Macapagal National Highway - K1769+200 - K1769+600, K1770+200 - K1771+000, K1772+600 - K1773+603	Banaybanay, Davao Oriental	10/22/2020	2nd/Final	Davao Oriental 2nd DEO	LF	57.900	253	08/30/2019	05/08/2020	10.32	C	0.463	0.134	0.300				89.70%	86.64% Satisfactory	AHD
209	155	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION	27493	L	A	MA	GE	Construction of Concrete Road - Tacurong East By-pass Road from Barangay San Antonio - Oledema - San Pablo Connection to Barangay Kalandagan Barangay Road in Support to Banana and Palm Oil Industries, Sta.7+090 - Sta.8+840	Tacurong City, Sultan Kudarat	11/03/2020	1st/Final	Sultan Kudarat 1st DEO	LF	35.238	237	02/27/2020	10/20/2020	4.48	C	0.482	0.131	0.300				91.30%	91.3% Very Satisfactory	AHD
210	156	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION/ PALMAIRES GENERAL MERCHANDISE (JOINT VENTURE)	JV-18-1341	L	A	MA	GE	Road Widening on Specific Location along Midsayap-Marbel Road K1774+645 to K1776+423, K1776+439 to K1778+263	South Cotabato,	11/02/2020	2nd/Final	South Cotabato 1st DEO	LF	87.898	257	08/05/2019	04/17/2020	6.28	C	0.493	0.133	0.300				92.60%	92.9% Very Satisfactory	AHD
211	157	COLBY CONSTRUCTION	33969	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Access Road Leading to Calipcp Waterfalls	Alfonso Lista, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	9.797	164	02/17/2020	07/29/2020	0.00	C	0.481	0.134	0.300				91.50%	91.5% Very Satisfactory	ONS
212		COLBY CONSTRUCTION	33969	L	A	SB	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of San Juan Flood Control, San Juan	San Juan, Alfonso Lista, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	45.864	255	02/17/2020	10/28/2020	59.59	C	0.428	0.133	0.300				86.10%	86.1% Satisfactory	AHD
213		COLBY CONSTRUCTION	33969	L	A	SB	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of MARIIS Main Canal Flood Control, (San Marcos Section) San Marcos	San Marcos, Alfonso Lista, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	19.599	200	02/17/2020	09/03/2020	8.15	C	0.479	0.134	0.300				91.30%	91.3% Very Satisfactory	AHD
214		COLBY CONSTRUCTION	33969	L	A	SB	GE	Construction of Dike along Malupa River Flood Control	Maria Aurora, Aurora	10/06/2020	2nd/Final	Aurora DEO	LF	49.000	217	06/04/2019	01/06/2020	8.64	C	0.497	0.174	0.300				97.10%	94.46% Very Satisfactory	AHD
215	158	COLLERA CONSTRUCTION	13246	L	A	MA	GE	Flood Control and Drainage- Flood Control Structure/Facilities- Construction of Flood along San Isidro River	Brgy. Libertad, Palo, Leyte	12/05/2020	1st/Final	Leyte 1st DEO	LF	47.680	250	09/02/2020	05/09/2021	63.20	C	0.478	0.200	0.300				97.80%	97.8% Outstanding	AHD
216		COLLERA CONSTRUCTION	13246	L	A	MA	GE	Convergence and Special Support Program - Const./Improvement of Access Roads Leading to Declared Tourism Destinations, Salvacion - Baras Road Leading to MacArthur Leyte Landing Memorial Park	Brgy. Salvacion, Palo, Leyte	10/28/2020	1st/Final	Leyte 1st DEO	LF	15.263	173	02/07/2020	07/28/2020	13.87	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	AHD
217		COLLERA CONSTRUCTION	13246	L	A	MA	GE	Network Development - Road Widening - Secondary Roads - Ormoc - Baybay - Southern Leyte Bdry. Road - K1118+326 - K1119+447	Matalom, Leyte	11/03/2020	1st/Final	Leyte 5th DEO	LF	37.142	216	02/27/2020	09/29/2020	38.28	C	0.497	0.134	0.300				93.10%	93.1% Very Satisfactory	AHD
218	159	CONTE BUILDERS & CONSTRUCTION SUPPLY	37935	L	B	SB	GE	Road Concreting at Vicinity Training Village	Camp Macario B. Peralta, Jr. Jamindan, Capiz	10/30/2020	1st/Final	Capiz 2nd DEO	LF	9.288	136	02/13/2020	06/27/2020	0.00	C	0.444	0.133	0.300				87.70%	87.7% Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
219	160	CORICS CONSTRUCTION / FFJJ CONSTRUCTION (JOINT VENTURE)	JV-19-1193	L	A	MA	GE	Widening of Marbel - Ala - Cotabato Road with exception (K1821+108.41 - K1847+478.09)	Cotabato City	11/05/2020	1st/Final	Cotabato City DEO	LF	48.993	202	02/24/2020	09/12/2020	39.67	C	0.494	0.133	0.300				92.70%	92.7% Very Satisfactory	AHD
220		CORICS CONSTRUCTION / FFJJ CONSTRUCTION (JOINT VENTURE)	JV-19-211	L	A	MA	GE	Widening of Marbel - Allah - Marbel Road. Datu Odin Sinsuat Section	Datu Odin Sinsuat, Maguindanao	11/05/2020	2nd/Final	Cotabato City DEO	LF	95.737	198	10/22/2019	05/06/2020	0.00	C	0.487	0.134	0.300				92.10%	89.04% Very Satisfactory	ONS
221		CORICS CONSTRUCTION /FFJJ CONSTRUCTION (JOINT VENTURE)	JV-19-210	L	AAA	MB	GE	Construction of Riverbank Protection (Revetment) along Tamontaka River Barangay Tamontaka 4, Cotabato City	Barangay Tamontaka 4, Cotabato City	11/05/2020	2nd/Final	Cotabato City DEO	LF	79.159	265	10/22/2019	07/12/2020	11.32	C	0.485	0.134	0.300				91.90%	92.62% Very Satisfactory	AHD
222	161	CS CONSTRUCTION AND SUPPLY	24237	L	B	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control of Ala River Basin (Mapantig Section)	Isulan, Sultan Kudarat	11/03/2020	1st/Final	Sultan Kudarat 1st DEO	LF	46.484	230	02/27/2020	10/13/2020	21.90	C	0.494	0.133	0.300				92.70%	92.7% Very Satisfactory	AHD
223	162	CTC BUILDER AND SUPPLIES INCORPORATED	12088	L	A	MA	GE	Convergence and Special Support Program - Construction/Improvement of Access Road Leading to Declared Tourism Destination - Almeda Highway Connecting Centro Naga Heritage District to Mt. Isarog Natural Park	Naga City, Camarines Sur	11/05/2020	1st	Camarines Sur 3rd DEO	LF	35.918	279	02/24/2020	11/28/2020	-3.30	O	0.383	0.300	0.117	0.030	0.056	0.033	91.90%	-	DEL
224		CTC BUILDER AND SUPPLIES INCORPORATED	12088	L	A	MB	GE	Preventive Maintenance - Secondary Roads - Gate - Bulan Airport Rd - K0629+959 - K0630+525, K0631+931 - K0632+192, K0632+277 - K0634+695	Brigy. Gate, San Isidro, San Ramon and N. Roque, Bulan Sorsogon	10/30/2020	1st/Final	Sorsogon 2nd DEO	LF	49.000	165	02/26/2020	08/08/2020	0.00	C	0.470	0.136	0.300				90.60%	90.6% Very Satisfactory	ONS
225	163	CURRIMAO INTEGRATED BUILDERS CORPORATION	8738	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Seaport, Ilocos Fly-In Cruise Road	Currimao, and Paoay, Ilocos Norte	11/05/2020	2nd/Final	Ilocos Norte 2nd DEO	LF	49.000	452	05/31/2019	08/24/2020	1.40	C	0.482	0.133	0.300				91.50%	91.62% Very Satisfactory	AHD
226	164	CURVE-LINE CONSTRUCTION	19975	L	B	MA	GE	Concreting of Samberen Road	Barangay Samberen, Parang, Maguindanao	11/05/2020	1st/Final	Cotabato City DEO	LF	29.689	109	02/24/2020	06/11/2020	0.00	C	0.482	0.133	0.300				91.50%	91.5% Very Satisfactory	ONS
227	165	CYRUS JAMES BUILDERS AND SUPPLIES	41070	L	C	SB	GE	Retrofitting/Strengthening of Bridge - Balok Bridge (B00137MN) along Sindangan - Siayan - Dumingag - Mahayag Road (Sindangan - Siayan Section)	Sindangan, Zamboanga del Norte	11/18/2020	1st/Final	Zamboanga del Norte 1st DEO	LF	2.397	49	02/20/2020	04/08/2020	0.00	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	ONS
228	166	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide Tertiary Roads along Jct. Maradugao - Camp Kibaritan - Dominorog Road, K1606+276 to K1606+356	Kaillangan, Bukidnon	10/06/2020	1st/Final	Bukidnon 3rd DEO	LF	47.383	360	02/27/2020	02/20/2021	45.39	O	0.371	0.252	0.150	0.030	0.051	0.050	90.40%	-	AHD
229		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Widening of Permanent Bridge - Olayan Bridge (B01091MN) Along Barandias - Dominorog Road	Pangantucan, Bukidnon	10/06/2020	1st	Bukidnon 3rd DEO	LF	23.873	317	03/24/2020	02/03/2021	32.91	O	0.388	0.290	0.150	0.030	0.051	0.050	95.90%	-	AHD
230		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Construction of Road, Pagatpat - San Simon Road	Cagayan de Oro City	10/07/2020	2nd/Final	Cagayan de Oro City 1st DEO	LF	49.500	270	10/07/2019	07/02/2020	0.00	C	0.495	0.193	0.300				98.80%	93.22% Very Satisfactory	ONS
231	167	D' DREAMER DEVELOPMENT CORPORATION	38489	L	A	SB	GE	Rehabilitation/Reconstruction/Upgradin g of Damaged Paved Roads - Primary Roads - Dipolog - Sindangan - Liloy Road (K1847+000 - K1847+715.5)	Katipunan, Zamboanga del Norte	11/18/2020	1st/Final	Zamboanga del Norte 1st DEO	LF	9.773	72	02/20/2020	05/01/2020	0.00	C	0.472	0.135	0.300				90.70%	90.7% Very Satisfactory	ONS
232	168	D.C.R. CONSTRUCTION	5040	L	A	MA	GE	Construction of Box Culvert along Quirino Avenue (Phase 2), Barangay Don Sn Dionisio	Parañaque City, Metro Manila	11/03/2020	2nd	Metro Manila 2nd DEO	LF	39.200	576	07/08/2019	02/02/2021	-4.54	O	0.385	0.300	0.105	0.030	0.047	0.033	90.00%	-	DEL
233	169	D.K. JOCSON CONSTRUCTION	6896	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Tan-ao River (downstream) Along Bacolod North Road, Sagay City, Negros Occidental	Sagay City, Negros Occidental	11/05/2020	1st/Final	Negros Occidental 1st DEO	LF	19.600	164	01/30/2020	07/11/2020	0.00	C	0.488	0.133	0.300				92.10%	92.1% Very Satisfactory	ONS
234	170	DALCON BUILDERS	44682	L	D	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destination, Access Road Leading to Sta Cruz Falls	Santa Cruz, Kapatagan, Lanao del Norte	10/12/2020	2nd/Final	Lanao del Norte 1st DEO	LF	24.499	280	10/28/2019	08/02/2020	0.00	C	0.487	0.165	0.300				95.20%	89.56% Very Satisfactory	ONS
235	171	DAN-BEL CONSTRUCTION & SUPPLY	17375	L	A	MB	GE	Construction/Concreting of Kinabjangan-Culit-Jaguimitan Road, Nasipit, Agusan del Norte, Sta. 0+000 - Sta. 3+500	Nasipit, Agusan del Norte	08/12/2020	1st	Agusan del Norte DEO	LF	78.996	235	03/12/2020	11/01/2020	17.39	O	0.397	0.206	0.150	0.030	0.056	0.050	88.90%	-	AHD
236		DAN-BEL CONSTRUCTION & SUPPLY	17375	L	A	MB	GE	Concreting of Pandanon Provincial Road, Cabadbaran City, Agusan del Norte, Sta. 0+000 - Sta. 2 +700	Cabadbaran City, Agusan del Norte	08/13/2020	1st	Agusan del Norte DEO	LF	75.270	165	03/12/2020	08/23/2020	0.76	O	0.395	0.239	0.150	0.030	0.051	0.050	91.50%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
237	172	DATREBIL CONSTRUCTION & SUPPLY	36908	L	A	MA	GB	Construction of Classrooms (2-Storey, 8-Classroom), Bayugan CES	Bayugan, Agusan del Sur	08/13/2020	2nd/Final	Agusan del Sur 1st DEO	LF	23.493	230	01/03/2019	08/20/2019	0.00	C	0.499	0.200	0.300				99.90%	92.55% Outstanding	ONS
238	173	DAUNGAN CONSTRUCTION DEVELOPMENT & GENERAL SUPPLIES COMPANY, INCORPORATED	35024	L	D	SB	GE	Construction / Widening of San Jose Malino - Anaao Road	Mexico, Pampanga	10/05/2020	2nd/Final	Pampanga 1st DEO	LF	27.251	150	07/19/2019	12/15/2019	0.00	C	0.492	0.133	0.300				92.50%	89.08% Very Satisfactory	ONS
239	174	DAVHEZ TRADING AND CONSTRUCTION	9833	L	B	MA	GB	Construction of Multi-Purpose Building	Pamplona 3, Las Pinas, Metro Manila	11/04/2020	2nd/Final	Las Piñas-Muntinlupa DEO	LF	29.399	346	10/03/2019	09/12/2020	0.74	C	0.495	0.169	0.300				96.40%	94.44% Very Satisfactory	AHD
240	175	DAWING CONSTRUCTION / ASAP GENERAL TRADING CONSTRUCTION & MAINTENANCE (JOINT VENTURE)	JV-18-1048	L	A	MA	GB	Construction of Four (4) Storey Twenty (20) Classroom School Building at Zamboanga Central School	Zamboanga City	11/15/2020	2nd/Final	Zamboanga City DEO	LF	45.340	331	01/22/2020	12/18/2020	0.00	C	0.496	0.133	0.300				92.90%	91.29% Satisfactory	ONS
241	176	DCMS TRADING & CONSTRUCTION /A. ARIZOLA CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-18-698	L	AAA	LB	GB	Construction of Seven -Storey DOLE Region XI Office Building with Roof Deck	Davao City	10/28/2020	1st/Final	Davao City 1st DEO	LF	38.601	595	12/16/2018	08/01/2020	0.00	C	0.495	0.190	0.300				98.50%	98.5% Outstanding	ONS
242	177	DELA ROSA CONSTRUCTION & DEVT. CORP.	33702	L	B	SB	GE	Road and Drainage Improvement, E. Rodriguez Sr. Avenue, Brgy. Pinagkaisahan	Quezon City	10/29/2020	2nd/Final	Quezon City 2nd DEO	LF	18.916	326	09/13/2019	08/03/2020	11.24	C	0.496	0.155	0.300				95.10%	92.88% Very Satisfactory	AHD
243	178	DENISSE-JOHN CONSTRUCTION AND SUPPLIES	37550	L	B	SB	GB	Repair and Rehabilitation of Luis Hora Gymnasium, Ifugao State University	Lamut, Ifugao	10/05/2020	1st/Final	Ifugao 1st DEO	LF	9.884	120	08/13/2019	12/10/2019	0.00	C	0.493	0.134	0.300				92.70%	92.7% Very Satisfactory	ONS
244	179	DGSARM BUILDERS INC.	13024	L	A	MA	GB	Construction of 3STY1SCL, Vicente R. Bumanlag, Sr. National High School	Allaga, Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	40.912	375	09/09/2019	09/17/2020	0.00	C	0.492	0.200	0.300				99.20%	99.2% Outstanding	ONS
245		DGSARM BUILDERS INC.	13024	L	A	MA	GE	Construction of Flood Control Structures along Labong River Brgy. San Cristobal	Licab, Nueva Ecija	11/25/2020	1st/Final	Nueva Ecija 1st DEO	LF	39.199	240	02/18/2020	10/14/2020	16.11	C	0.470	0.200	0.300				97.00%	97% Outstanding	AHD
246	180	DICAY CONSTRUCTION SUPPLY AND SERVICES	41564	L	C	SB	GE	Organizational Outcome 2: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins & Principal Rivers: Construction of Guinaoang Flood Control	Mankayan, Benguet	10/01/2020	1st/Final	Benguet 2nd DEO	LF	9.800	107	05/26/2020	09/09/2020	16.00	C	0.401	0.200	0.300				90.10%	90.1% Very Satisfactory	AHD
247		DICAY CONSTRUCTION SUPPLY AND SERVICES	41564	L	C	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation program: Construction/Upgrading/Rehabilitation of Drainage along National Roads, Baguio - Bontoc Road (Secondary), K0332+000 to K0334+250, K0337+500 to K0338+000	Buguias, Benguet	10/01/2020	2nd/Final	Benguet 2nd DEO	LF	29.645	330	07/10/2019	06/03/2020	0.00	C	0.500	0.132	0.300				93.20%	90.68% Very Satisfactory	ONS
248	181	DIY CONSTRUCTION	35651	L	B	MA	GE	Construction of Missing Links/New Roads: Construction of Gravel Road-Specific Locations along Baguio - La Trinidad - Itogon - Sablan - Tuba and Tublay (BLUSTT), Taloy Norte Jct. - San Pascual Brgy. Hall (Section 7 of Blistt Outer Ring Circumferential Road) Pacakage A	Tuba, Benguet	09/29/2020	2nd/Final	Benguet 1st DEO	LF	95.047	334	08/05/2019	07/03/2020	2.75	C	0.425	0.200	0.300				92.50%	91.4% Very Satisfactory	AHD
249		DIY CONSTRUCTION	35651	L	B	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation - Rehabilitation/Reconstruction/Upgradin g of Damaged Paved Roads - Tertiary Roads, Acop - Kapangan - Kibungan - Bakun Road, K0337+118 to K0337+208, K0337+798 to K0337+963, K0338+000 to K0338+500	Bakun, Benguet	10/03/2020	2nd/Final	Benguet 2nd DEO	LF	34.256	235	07/10/2019	02/29/2020	0.00	C	0.436	0.161	0.300				89.70%	92.88% Very Satisfactory	ONS
250	182	DMLC BUILDERS	36650	L	A	MA	GE	Construction of Slope Protection, Ermitaño Creek, Brgy. Pasadena	San Juan City	10/27/2020	2nd/Final	Metro Manila 1st DEO	LF	46.539	278	09/26/2019	06/29/2020	-2.00	C	0.500	0.140	0.240				88.00%	93.34% Very Satisfactory	DEL
251	183	DOCAST CONSTRUCTION	41804	L	D	SB	GB	Local Infrastructure Program - Building and Other Structure - Multi Purpose / Facilities - Construction of Multi-Purpose Building	Brgy. Mabolo, Cebu City	11/05/2020	1st/Final	Cebu City DEO	LF	3.841	105	03/09/2020	06/21/2020	0.00	C	0.495	0.189	0.300				98.40%	98.4% Outstanding	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
252	184	DONLEE CONSTRUCTION AND SUPPLY	40083	L	B	SB	GE	Shoulder Paving/Construction - on Specific Locations along Tagaytay - Laguna via Calamba (S06087LZ) K0057+494 - K0058+534 to K0058+884 - K0059+572	Tagaytay City, Cavite	10/07/2020	2nd/Final	Cavite 2nd DEO	LF	13.322	116	09/23/2019	01/16/2020	0.00	C	0.498	0.134	0.300				93.20%	91.04% Very Satisfactory	ONS
253	185	DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/Rehabilitation and Improvement of River Bank Protection along Teresa River	Teresa, Rizal	09/28/2020	2nd/Final	Rizal 2nd DEO	LF	48.999	200	06/26/2019	01/11/2020	0.00	C	0.489	0.142	0.300				93.10%	91.66% Very Satisfactory	ONS
254		DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	A	MA	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Teresa River	Teresa, Rizal	09/28/2020	1st/Final	Rizal 2nd DEO	LF	39.199	251	02/19/2020	10/26/2020	35.08	C	0.490	0.140	0.300				93.00%	93% Very Satisfactory	AHD
255	186	DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	A	MA	GE	19D00048: FY 2019 DPWH Infrastructure Program Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Control, Balanti Creek, Brgy. San Isidro	Cainta, Rizal	10/08/2020	1st/Final	Regional Office No. IV-A	LF	35.547	275	10/24/2019	07/24/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
256	187	DOUBLE Z CONSTRUCTION AND SUPPLY	41342	L	D	SB	GE	Rehabilitation of Road, Escoda Bend, Brgy. San Rafael Village	Navotas City	10/26/2020	1st	Malabon-Navotas DEO	LF	11.759	271	02/19/2020	11/15/2020	0.24	O	0.397	0.275	0.150	0.030	0.056	0.050	95.80%	-	AHD
257	188	DQT BUILDERS CORPORATION	7950	L	A	MA	GE	Network Development Road Widening	along MSR Diversion Road K0125+(-350) - K0126+000	10/15/2020	2nd/Final	Quezon 1st DEO	LF	67.500	320	07/29/2019	06/12/2020	0.00	C	0.457	0.196	0.300				95.30%	90.74% Very Satisfactory	ONS
258		DQT BUILDERS CORPORATION	7950	L	A	MA	GE	Construction of Flood Control Structures along Dumacaa River (along Princessa Bridge) @ Barangay Ibas	Tayabas City - Quezon	10/15/2020	1st/Final	Quezon 1st DEO	LF	19.600	208	02/11/2020	09/05/2020	0.00	C	0.441	0.194	0.300				93.50%	93.5% Very Satisfactory	ONS
259	189	DUNGAN CONSTRUCTORS AND TRADING CORP.	19301	L	A	MA	GE	Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Road - Jct Luyac - Balanga - Mariveles Port Rd - K0158+150 - K0158+300	Mariveles, Bataan	10/11/2020	1st/Final	Bataan 2nd DEO	LF	31.225	256	07/11/2019	03/22/2020	0.78	C	0.475	0.134	0.300				90.90%	90.9% Very Satisfactory	AHD
260	190	DUROS DEVELOPMENT CORP.	22729	L	AAA	MB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Flood Control Structure Along Bangon River	Medellin, Cebu	11/04/2020	1st/Final	Cebu 1st DEO	LF	46.575	255	03/10/2020	11/19/2020	34.12	C	0.452	0.133	0.300				88.50%	88.5% Satisfactory	AHD
261	191	E AND H CONSTRUCTION AND SUPPLY	39563	L	B	SB	GE	Concreting of Sitio San Fermin, Barangay Salucot FMR, Barangay Salucot	Talakag, Bukidnon	10/06/2020	2nd/Final	Bukidnon 3rd DEO	LF	14.235	108	08/26/2020	12/11/2020	49.47	O	0.387	0.261	0.150	0.030	0.056	0.033	91.70%	-	AHD
262	192	E.B.J.R. CONSTRUCTION	19780	L	C	SB	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads and Bellang Cave	Conner, Apayao	10/14/2020	1st/Final	Apayao 1st DEO	LF	17.088	148	06/05/2019	10/30/2019	-0.81	C	0.473	0.133	0.276				88.20%	88.2% Satisfactory	DEL
263		E.B.J.R. CONSTRUCTION	19780	L	C	SB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Caglayan - Paddig Cupis Road leading to Nabuangan River, Bansenan Cave, Cupis Loomweaving, Brgy. Caglayan (New Pob.)	Conner, Apayao	10/14/2020	2nd/Final	Apayao 1st DEO	LF	18.982	215	06/05/2019	01/05/2020	-1.62	C	0.487	0.134	0.251				87.20%	89.48% Very Satisfactory	DEL
264	193	E.C.V. CONSTRUCTION	46688	L	C	SB	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers. Construction of Nabuangan (Upstream) Flood Control	Brgy. Cupis, Conner, Apayao	10/14/2020	1st/Final	Apayao 1st DEO	LF	19.600	284	02/10/2020	11/19/2020	29.74	C	0.488	0.133	0.300				92.10%	92.1% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
265	194	E.D. ANGAS CONSTRUCTION	32106	L	B	SB	GB	Local Program, Local Infrastructure Program, Buildings and Other Structures, Multipurpose/ Facilities, Construction of Multi-purpose Building, Barangay Bonga	Maria, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	1.980	121	02/13/2020	06/12/2020	0.83	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	AHD
266	195	E.D. UBUNAO CONSTRUCTION & TRADING	36525	L	B	SB	GE	Construction of Flood Control Structure along Pampanga River, Brgy. San Roque	Jaen, Nueva Ecija Sta. 34+243.20 to Sta. 34+460	10/08/2020	1st/Final	Nueva Ecija 2nd DEO	LF	29.185	192	08/27/2019	03/05/2020	15.02	C	0.485	0.161	0.300				94.60%	94.6% Very Satisfactory	AHD
267		E.D. UBUNAO CONSTRUCTION & TRADING	36525	L	B	MA	GB	Construction of 25TY6CL, Palale ES	General Tinio (Papaya), Nueva Ecija	10/08/2020	1st/Final	Nueva Ecija 2nd DEO	LF	17.634	140	09/26/2019	02/12/2020	0.00	C	0.498	0.196	0.300				99.40%	99.4% Outstanding	ONS
268	196	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GB	Construction of Classrooms, Candon Information Technology National High School	Candon City, Ilocos Sur	10/27/2020	1st	Ilocos Sur 2nd DEO	LF	20.399	196	08/26/2020	03/09/2021	1.56	O	0.327	0.240	0.150	0.030	0.060	0.050	85.70%	-	AHD
269		E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges Cares Bridge(B00826L2). Along Agoog-Baguio City Road	Pugo, La Union	10/30/2020	1st/Final	La Union 2nd DEO	LF	16.169	140	02/17/2020	07/05/2020	14.29	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
270	197	E.F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LA	GE	Construction of Flood Control Structures along Zapote River, Bantayan - San Pedro - Cubay Road	Metro Manila	11/04/2020	2nd/Final	Las Piñas-Muntinlupa DEO	LF	96.378	411	07/05/2019	08/18/2020	1.00	C	0.495	0.171	0.300				96.60%	94.98% Very Satisfactory	AHD
271		E.F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LA	GE	Construction of Slope Protection as Flood Mitigating Measure at Zapote River, Almazan 2	Las Pinas City, Metro Manila	11/04/2020	2nd/Final	Las Piñas-Muntinlupa DEO	LF	84.915	411	08/16/2019	09/29/2020	1.67	C	0.494	0.146	0.300				94.00%	93.1% Very Satisfactory	AHD
272		E.F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LA	GE	Construction of Revetment Wall Along Maricaban Creek Makati Side, Barangay Magallanes	Makati City	11/06/2020	1st	NCR Regional Office	LF	38.520	311	03/16/2020	01/20/2021	20.47	O	0.392	0.300	0.150	0.030	0.047	0.050	96.90%	-	AHD
273	198	E.M. CUERPO, INC. / NEHEMIAH'S ADVOCATE BUILDERS(JOINT VENTURE)	JV-18-1076	L	AAA	LB	GE	Construction of Revetment - Construction of Revetment along Sibalom River along Bantayan - San Pedro - Cubay Road	San Jose, Antique	11/12/2020	2nd/Final	Antique DEO	LF	48.991	263	07/09/2019	03/27/2020	-2.90	C	0.458	0.133	0.213				80.40%	83.34% Satisfactory	DEL
274	199	E.S. JOSEFA CONSTRUCTION	31179	L	B	MA	GB	Construction of 4-Storey Multi-Purpose Building at F. Legaspi Memorial School, Brgy. Ugong	Pasig City	10/26/2020	1st/Final	Metro Manila 1st DEO	LF	29.399	270	02/13/2020	11/08/2020	3.33	C	0.497	0.153	0.300				95.00%	95% Very Satisfactory	AHD
275	200	EC SOLICON BUILDERS & SUPPLY, INC.	37545	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - La Paz (Cortes) - Cabaguan - Lourdes - Anislag (Corella) Road in Support of the Agribusiness Industry	Cortes,Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	24.301	101	02/14/2020	05/24/2020	0.00	C	0.482	0.160	0.300				94.20%	94.2% Very Satisfactory	ONS
276	201	EC STRUCTURAL COMPOSITES, INC.	31961	L	B	MA	GE	Bridge Retrofitting/Strengthening of Permanent Bridges Bunot Bridge 2 (B00997L2) along Apayao (Calanasan) - Ilocos Norte Road	Calanasan, Apayao	10/09/2020	3rd/Final	Apayao 2nd DEO	LF	7.309	150	06/10/2019	11/06/2019	0.00	C	0.500	0.133	0.300				93.30%	91.71% Very Satisfactory	ONS
277		EC STRUCTURAL COMPOSITES, INC.	31961	L	A	MA	GE	Irrigation Bridge along Alangan - Cubay - Sibalom Road	District 1, Sibalom, Antique	11/12/2020	1st/Final	Antique DEO	LF	2.912	82	01/31/2020	04/21/2020	28.74	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
278	202	ECBJ EASTCOAST CONSTRUCTION	42695	L	D	SB	GE	Road Improvement and Concreting of NHJ Poblation Manay-Guza-Manreza-San Fermin	Manay, Davao Oriental	10/23/2020	1st/Final	Davao Oriental 1st DEO	LF	29.400	223	02/26/2020	10/05/2020	0.00	C	0.487	0.134	0.300				92.10%	92.1% Very Satisfactory	ONS
279	203	EDDMARI CONSTRUCTION & TRADING	20301	L	AAA	LB	GE	Asset Preservation Program - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Primary Roads Manila North Road - K0057+920 to K0058+140, K0058+275 to K0059+000, K0063+800 to K0064+018	Sto. Tomas and San Simon, Pampanga	10/05/2020	1st/Final	Pampanga 1st DEO	LF	90.717	300	09/16/2019	07/11/2020	5.00	C	0.485	0.134	0.300				91.90%	91.9% Very Satisfactory	AHD
280	204	EDDMARI CONSTRUCTION AND TRADING	20301	L	AAA	MB	GE	Network Development Program-Construction of Bypass and Diversion Roads, Lubao-Guagua-Minalin-Sto. Tomas Road (Sto. Tomas-Minalin Section)	Pampanga 4th Legislative District, Province of Pampanga	10/06/2020	1st/Final	Regional Office No. III	LF	144.749	420	07/08/2019	08/30/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
281	205	EDROX CONSTRUCTION, INC.	10926	L	B	MA	GB	LP: Buildings and Other Structures - Multipurpose/ Facilities - Local Infrastructure Program - Construction of Multi-Purpose Building, Barangay Calascagay	San Fernando, Camarines Sur	11/04/2020	1st/Final	Camarines Sur 2nd DEO	LF	4.950	195	03/02/2020	09/12/2020	19.65	C	0.437	0.200	0.300				93.70%	93.7% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
282	206	EGB CONSTRUCTION	13722	L	AA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/New Roads Abra - Kalinga - Apayao Road (Buluan - Banban - Pugwin - Sacpil - Pinukpuk), Package 1	Conner, Apayao	10/13/2020	1st/Final	Apayao 1st DEO	LF	47.338	263	07/14/2019	04/01/2020	6.08	C	0.489	0.133	0.300				92.20%	92.2% Very Satisfactory	AHD
283	207	EGB CONSTRUCTION / MEP CONSTRUCTION JOINT VENTURE	JV-	L	AA	MA	GE	Construction of Flood Control Mitigation Structure - Construction/Rehabilitation of Flood Control Mitigation Facilities/Drainage System along Asin-Gallano River	Baguio City, Benguet	09/30/2020	2nd/Final	Baguio City DEO	LF	49.000	250	06/13/2019	02/17/2020	8.47	C	0.323	0.200	0.300				82.30%	85.9% Satisfactory	AHD
284	208	EGB CONSTRUCTION / NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY JOINT VENTURE	JV-19-1037	L	AAA	LA	GE	Construction of New Bridge, Luna Br. along Sta. Maria - Burgos Road	Sta. Maria, Ilocos Sur	10/06/2020	1st	Regional Office No. I	LF	104.021	308	02/27/2020	12/30/2020	2.75	O	0.4	0.237	0.150	0.030	0.056	0.050	92.30%	-	AHD
285	209	EGB CONSTRUCTION/ DALCON CONSTRUCTION JOINT VENTURE	JV-18-1480	L	AA	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Baler - Casiguran Road (Baler - Dinadiawan), K0267+240 - K0267+346	Aurora	10/06/2020	1st/Final	Aurora DEO	LF	72.954	216	07/19/2019	02/19/2020	75.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
286	210	EG-VRYLE CONSTRUCTION & ENTERPRISES	44354	L	D	SB	GE	Construction/Improvement of Various Infrastructure in Support of National Security - Concreting of Access Road from Barracks - Social Hall to Motor Pool, 102nd Brigade Philippine Army	Sanito, Ipil, Zamboanga Sibugay	11/14/2020	1st/Final	Zamboanga Sibugay 2nd DEO	LF	8.339	130	03/19/2020	07/26/2020	0.00	C	0.485	0.134	0.300				91.90%	91.9% Very Satisfactory	ONS
287	211	EJR BUILDERS & CONSTRUCTION SUPPLY	24255	L	B	MA	GE	Network Development-Road Widening-Alaminos Bypass Road, K0320+(-269)-K0321+172	Alaminos City, Pangasinan	11/11/2020	2nd/Final	Pangasinan 1st DEO	LF	32.464	330	06/27/2019	05/21/2020	48.79	C	0.440	0.200	0.300				94.00%	90.94% Very Satisfactory	AHD
288	212	ELDICO BUILDERS	26601	L	D	SB	GE	Construction / Completion of Bridge at Malinala (R.A. 9506 - Bacolor Rehabilitation Act)	Malinala, Bacolor, Pampanga	10/05/2020	1st/Final	Pampanga 1st DEO	LF	24.500	180	09/05/2019	03/02/2020	0.00	C	0.437	0.133	0.300				87.00%	87% Satisfactory	ONS
289	213	EL-JAKE BUILDERS / PUREGOLD CONSTRUCTION & DEVELOPMENT CORP. JOINT VENTURE	JV-19-362	L	B	MA	GE	Construction of Flood Control Structures, Sitio Kapatagan to Sitio Habitat River (Upstream Phase 2), K0035+900 along Marikina - Infanta Road	Antipolo City, Rizal (Second District)	10/06/2020	1st	Rizal 1st DEO	LF	54.993	300	03/04/2020	12/28/2020	17.65	O	0.393	0.240	0.150	0.030	0.047	0.050	91.00%	-	AHD
290	214	EL-JAKE BUILDERS / SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. JOINT VENTURE	JV-18-984	L	AAA	MB	GB	Construction of Four (4) Storey Twelve (12) Classroom School Building at Morong NHS	Morong, Rizal	09/28/2020	2nd/Final	Rizal 2nd DEO	LF	44.870	283	01/24/2019	11/02/2019	0.00	C	0.500	0.133	0.300				93.30%	91.9% Very Satisfactory	ONS
291	215	ELPOS CONST. & SUPPLY	41280	L	D	SB	GE	Construction of Cabilagan River Course (Cavasi/Pandan Section), (Upstream) Cavasi	Ligao City, Albay	10/28/2020	1st/Final	Albay 3rd DEO	LF	17.240	240	02/17/2020	10/13/2020	5.35	C	0.485	0.144	0.300				92.90%	92.9% Very Satisfactory	AHD
292	216	EMR BUILDERS	32224	L	B	SB	GB	Construction of Multi-Purpose Building	Barangay Manuling, Cauayan, Negros Occidental	11/08/2020	1st/Final	Negros Occidental 3rd DEO	LF	2.350	60	02/17/2020	04/16/2020	0.00	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	ONS
293	217	ENRIQUE T. CHUA CONSTRUCTION DEVELOPMENT CORPORATION	37893	L	D	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/New Roads Abra - Kalinga - Apayao Road (Buluan - Banban - Pugwin - Sacpil - Pinukpuk), Package 2	Conner, Apayao	10/13/2020	3rd/Final	Apayao 1st DEO	LF	17.937	330	07/14/2019	06/07/2020	0.00	C	0.486	0.133	0.300				91.90%	89.38% Very Satisfactory	ONS
294	218	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Retrofitting/Strengthening of Bridge; Alae Bridge 2 (1288MN) along Butuan City-Cagayan de Oro City-Iligan City Road	Cagayan de Oro City	10/17/2020	1st	Cagayan de Oro City 2nd DEO	LF	67.550	324	03/09/2020	01/26/2021	5.70	O	0.375	0.300	0.150	0.030	0.065	0.050	97.00%	-	AHD
295		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Replacement of Permanent Weak Bridge - Kibalyot Bridge (801345MN), along Butuan City - Cagayan de Oro City - Iligan City Road	Gingoog City, Misamis Oriental	10/16/2020	1st	Misamis Oriental 1st DEO	LF	50.946	360	02/25/2020	02/18/2021	18.43	O	0.391	0.300	0.150	0.030	0.056	0.033	96.00%	-	AHD
296		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Widening of Permanent Bridge -Lunao Bridge (801350MN) along Butuan City - Cagayan de Oro City - Iligan City Road	Gingoog City, Misamis Oriental	10/16/2020	1st	Misamis Oriental 1st DEO	LF	65.615	360	02/25/2020	02/18/2021	17.79	O	0.382	0.300	0.150	0.030	0.056	0.050	96.80%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
297		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Widening of Permanent Bridge - Talisayan Bridge (B01297MN) along Butuan City - Cagayan de Oro City - Iligan City Road	Talisayan, Misamis Oriental	10/16/2020	1st	Misamis Oriental 1st DEO	LF	58.976	390	02/25/2020	03/20/2021	26.38	O	0.394	0.300	0.150	0.030	0.056	0.050	98.00%	-	AHD
298		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of By-Pass and Diversion Roads, Manolo Fortich - Misamis Oriental Alternate/Bypass Road, Siloo Section, Package 2	Bukidnon	10/08/2020	1st	Regional Office No. X	LF	115.797	334	03/09/2020	02/05/2021	7.77	O	0.400	0.300	0.150	0.030	0.049	0.050	97.90%	-	AHD
299		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Butuan City Bypass Road, (Lemon-NRJ- Antongaon-Planing Section)	Butuan City	08/12/2020	1st	Butuan City DEO	LF	48.990	219	02/24/2020	09/29/2020	4.15	O	0.399	0.251	0.150	0.030	0.056	0.050	93.60%	-	AHD
300		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of New Bridges - Sta. Ana Bridge along Daang Maharlika (Surigao-Agusan Section) (Phase III)	Tubay, Agusan del Norte	08/12/2020	2nd/Final	Agusan del Norte DEO	LF	66.067	357	07/11/2019	07/01/2020	0.00	C	0.500	0.133	0.300				93.30%	90.9% Very Satisfactory	ONS
301		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction/Improvement of Access Roads leading to Airports - Bonifacio - Poctoy Road leading to Surigao Airport	Surigao City, Surigao del Norte	08/14/2020	1st	Regional Office No. XIII	LF	239.719	674	09/30/2019	08/03/2021	-3.97	O	0.383	0.281	0.110	0.030	0.051	0.033	88.80%	-	DEL
302	219	ESCORR BUILDERS AND TRADERS, INC.	43230	L	B	SB	GE	Retrofitting/Strengthening of Bridge - Kalaong Bridge I (B01239MN) along Sarangani - Sultan Kudarat Coastal Road	Maltum, Sarangani Province	11/01/2020	1st/Final	Sarangani DEO	LF	14.660	146	03/17/2020	08/09/2020	40.06	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
303	220	ESD CRUZ CONSTRUCTION & SUPPLY	32368	L	B	MA	GE	Construction of Bypass and Diversion Roads, San Roque Bypass Road	San Roque, Northern Samar	11/08/2020	1st/Final	Northern Samar 2nd DEO	LF	46.528	200	02/06/2020	08/23/2020	4.48	C	0.475	0.133	0.300				90.80%	90.8% Very Satisfactory	AHD
304	221	ESI SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	Road Widening - along Jct. National Road Sagay - Bato - Dian - Marcelo Balea Jct. Road (S00019NR) K0090+000 - K0091+423	Sagay City, Negros Occidental	11/05/2020	3rd/Final	Negros Occidental 1st DEO	LF	40.331	290	06/17/2019	04/01/2020	0.00	C	0.468	0.200	0.300				96.80%	91.52% Very Satisfactory	ONS
305	222	ETHAN PROPERTY DEVELOPER	36181	L	C	SB	GE	Asset Preservation- Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and landslide	Vallehermoso, Negros Oriental	11/18/2020	1st/Final	Negros Oriental 1st DEO	LF	14.308	135	02/05/2020	06/18/2020	0.00	C	0.490	0.133	0.300				92.30%	92.3% Very Satisfactory	ONS
306	223	EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	19100063 - Network Development - Construction of By-Pass and Diversion Roads, Tacloban City By-Pass Road, Package A	Leyte, Tacloban City	11/04/2020	3rd/Final	Regional Office No. VIII	LF	98.170	360	06/18/2019	06/11/2020	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
307		EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	19100089 - Construction (Completion) of Storm Surge Protection: Heightened Road and Tide Embankment, Subsection 4.2B, Sta. 3+050 - Sta. 3+740	Tacloban City	11/04/2020	3rd/Final	Regional Office No. VIII	LF	118.108	300	07/23/2019	05/17/2020	9.23	C	0.499	0.200	0.300				99.90%	96.22% Outstanding	AHD
308		EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	19100099 - Tacloban City By-Pass Road (Construction of Road Slope Protection Structure), Phase I	Tacloban City, Leyte	11/04/2020	3rd/Final	Regional Office No. VIII	LF	123.750	300	07/23/2019	05/17/2020	0.00	C	0.500	0.134	0.300				93.40%	90.88% Very Satisfactory	ONS
309	224	EZIONES CONSTRUCTION INC. / JT PAREDES CONSTRUCTION & SUPPLY	JV-19-697	L	AAA	LA	GE	Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse and Landslide - Secondary Roads, Catarman - Calbayog Rd - K0751+780 - K0751+890, K0762+900 - K0762+930, K0763+532 - K0763+627	Catarman, Northern Samar	11/07/2020	1st	Northern Samar 1st DEO	LF	47.530	211	08/28/2020	03/26/2021	25.76	O	0.400	0.240	0.150	0.030	0.037	0.050	90.70%	-	AHD
310	225	EZIONES CONSTRUCTION INC. / JUCONS CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-18-819	L	AAA	LA	GE	19100037 - Network Development - Road Widening - Primary Roads - Daang Maharlika (LT), K0963+182 - K0965+586, K0965+628 - K0966+100, K0969+000 - K0969+096, K0969+112 - K0970+000, K0971+406 - K0971+796 (S00166LT)	Leyte 5th LD	11/03/2020	2nd/Final	Regional Office No. VIII	LF	144.749	355	07/24/2019	07/12/2020	0.00	C	0.493	0.133	0.300				92.60%	93.44% Very Satisfactory	ONS
311		EZIONES CONSTRUCTION INC. / JUCONS CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-18-1084	L	AAA	LA	GE	19100112 - Construction of Cadac-an Flood Control Structure, Cadac-an River Basin, Sta. 000+450 - Sta. 000+740 (Left Side River Bank)	Abuyog, Leyte	11/03/2020	1st/Final	Regional Office No. VIII	LF	86.850	404	08/07/2019	09/13/2020	0.00	C	0.476	0.194	0.300				97.00%	97% Outstanding	ONS
312	226	F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	A	MA	GE	Construction / Maintenance of Flood Control Mitigation Structure and Drainage Systems: Construction of Lower Boning Flood Control	Bokod, Benguet	10/02/2020	2nd/Final	Benguet 1st DEO	LF	38.767	268	06/17/2019	03/10/2020	0.00	C	0.500	0.133	0.300				93.30%	91.26% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
313	227	F.B. BANTALES ENGINEERING CONSTRUCTION / KALAHAN GENERAL CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-18-1116	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development-Off-Carriageway Improvement-Tertiary Roads, Acop- Kapangan-Kibungan-Bakun Road, K0280+430-K0280+500, K0281+900-K0283+950, K0284+020-K0287+000 and K0348+000-K0349+000	Kapangan and Bakun, Benguet	10/01/2020	1st/Final	Benguet 2nd DEO	LF	56.975	334	08/04/2019	07/02/2020	11.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	AHD
314	228	F.B. BANTALES ENGINEERING CONSTRUCTION / TAGEL CORP. JOINT VENTURE	JV-18-1256	L	A	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide: Construction of Road Slope Protection Structure-Specific Locations along Shilan-Beckel Road (500385LZ), K0262+036-K0262+890	La Trinidad, Benguet	10/02/2020	1st/Final	Benguet 1st DEO	LF	45.341	300	08/29/2019	06/23/2020	0.00	C	0.480	0.133	0.300				91.30%	91.3% Very Satisfactory	ONS
315		F.B. BANTALES ENGINEERING CONSTRUCTION / TAGEL CORP. JOINT VENTURE	JV-18-1155	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Flood, Construction of Flood Mitigation Structure-Construction of Tublay Central Flood Control	Tublay, Benguet	10/01/2020	1st/Final	Benguet 2nd DEO	LF	57.900	324	08/04/2019	06/22/2020	0.00	C	0.459	0.133	0.300				89.20%	89.2% Very Satisfactory	ONS
316	229	F.H. GOPITEO CONSTRUCTION & SUPPLY	21336	L	B	MA	GB	Construction of 1 Storey 8 Classroom at Koronadal NCHS	Koronadal City, South Cotabato	11/02/2020	2nd/Final	South Cotabato 2nd DEO	LF	22.205	255	10/23/2019	07/03/2020	0.00	C	0.497	0.133	0.300				93.00%	91.95% Very Satisfactory	ONS
317		F.H. GOPITEO CONSTRUCTION & SUPPLY	21336	L	B	MA	GE	Construction of Multi-Purpose Building Purok Cabuay	Brgy. Sinawal, General Santos City	10/31/2020	2nd/Final	South Cotabato 1st DEO	LF	4.929	165	10/30/2019	04/11/2020	0.00	C	0.492	0.133	0.300				92.50%	90.68% Very Satisfactory	ONS
318	230	F.H. GOPITEO CONSTRUCTION & SUPPLY/ ROCKSTONE CONSTRUCTION SERVICES AND SUPPLY (JOINT VENTURE)	JV-19/795	L	B		GE	Construction of Concrete Road - Poblacion T'Boli to Barangay Laconon leading to Bakneb River Cave Road	Barangay Laconon, T'Boli South Cotabato	11/02/2020	1st/Final	South Cotabato 1st DEO	LF	57.900	243	03/10/2020	11/07/2020	37.16	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	AHD
319	231	F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Rehabilitation/Major Repair of Bridge - Repair/Redecking of Barkadahan Bridge Across Manggahan Floodway, Highway 2000	Taytay, Rizal	10/06/2020	2nd/Final	Rizal 1st DEO	LF	34.293	270	05/29/2019	02/22/2020	26.67	C	0.485	0.154	0.300				93.90%	93.36% Outstanding	AHD
320		F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Retrofitting/ Strengthening of Permanent Bridges - Fourth Br. (B03120LZ) along Marikina - Infanta Rd.	Antipolo City (Second District)	10/06/2020	1st/Final	Rizal 1st DEO	LF	30.808	390	02/12/2020	03/07/2021	33.89	C	0.478	0.153	0.300				93.10%	93.1% Very Satisfactory	AHD
321	232	FAIRCHILD BUILDERS & DEVELOPERS, INC.	10024	L	A	MA	GE	Construction of Bagalongon Flood Control Structures	Abuyog, Leyte	11/03/2020	1st/Final	Leyte 5th DEO	LF	17.798	150	02/26/2020	07/24/2020	0.00	C	0.476	0.133	0.300				90.90%	90.9% Very Satisfactory	ONS
322		FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED	10024	L	B	MA	GE	20100014-Construction of Flood Control Structures along Talisay River	Mayorga, Leyte	10/29/2020	1st/Final	Regional Office No. VIII	LF	62.909	262	02/21/2020	11/08/2020	9.34	C	0.492	0.132	0.300				92.40%	92.4% Very Satisfactory	AHD
323	233	FERDSTAR BUILDERS CONTRACTORS	4965	L	A	MB	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection along Sapang Maragul Diversion Channel, Sta. 0+000 to Sta. 0+358.38	Guagua, Pampanga	10/07/2020	2nd/Final	Pampanga 2nd DEO	LF	39.181	240	07/11/2019	03/06/2020	2.92	C	0.468	0.178	0.300				94.60%	90.16% Very Satisfactory	AHD
324	234	FERMIDA CONSTRUCTION SERVICES AND SUPPLIES / R.J. IBARRA CONSTRUCTION JOINT VENTURE	JV-1-1354	L	B	MA	GE	Construction of Slope Protection/Flood Control at Lihoron River (PMS ID No. P00320932LZ-CW1)	San Antonio	10/07/2020	2nd/Final	Zambales 1st DEO	LF	31.559	200	06/17/2019	01/02/2020	16.50	C	0.355	0.133	0.300				78.80%	86% Satisfactory	AHD
325	235	FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Construction/ Improvement of Access Roads Leading to Seaports, Argawanon Road Leading to Hagnaya Wharf	San Remegio, Cebu	11/04/2020	1st/Final	Cebu 1st DEO	LF	22.050	144	06/01/2020	10/22/2020	0.00	C	0.463	0.152	0.300				91.50%	91.5% Very Satisfactory	ONS
326		FFJJ CONSTRUCTION	16712	L	AAA	MB	GB	Construction /Rehabilitation of Multi-Purpose Building	Mati City, Davao Oriental	10/22/2020	2nd/Final	Davao Oriental 2nd DEO	LF	49.505	238	07/22/2019	03/15/2020	0.00	C	0.496	0.134	0.300				93.00%	87.12% Satisfactory	ONS
327		FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Rehab/Reconst/Upgrading of Damaged Paved Roads of National Roads	along Makilala-Allah Valley Road, Datu Paglas, Maguindanao	11/05/2020	2nd/Final	Cotabato City DEO	LF	48.558	116	10/22/2019	02/14/2020	0.00	C	0.489	0.133	0.300				92.20%	89.08% Very Satisfactory	ONS
328	236	FFJJ CONSTRUCTION / APEIRON CONSTRUCTION SOLUTIONS (JOINT VENTURE)	JV-18-1002	L	AAA	MB	GE	Widening of Bridge Masao Bridge Along Surigao del Sur Boundary-Davao Oriental Coastal Road	Baganga, Davao Oriental	10/23/2020	2nd/Final	Davao Oriental 1st DEO	LF	31.527	273	06/19/2019	03/17/2020	-2.85	C	0.498	0.134	0.133				76.50%	87.87% Satisfactory	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
329	237	FFJI CONSTRUCTION / HARD NINE CONSTRUCTION (JOINT VENTURE)	JV-19-1105	L	C	MB	GE	Widening of Awang - Upi Lebak oad (K1845+215 - K1882+362)	Maguindanao	11/06/2020	1st/Final	Cotabato City DEO	LF	48.960	175	02/24/2020	08/16/2020	0.00	C	0.498	0.132	0.300			93.00%	93% Very Satisfactory	ONS	
330	238	FFJI CONSTRUCTION / PATE-KHAY CONSTRUCTION (JOINT VENTURE)	JV-19-1272	L	AAA	MA	GE	Reconstruction of Midsayap - Dulawan- Makar Road with Slope Protection Phase I	Datu Piang, Maguindanao	11/05/2020	1st/Final	Cotabato City DEO	LF	86.834	254	02/26/2020	11/05/2020	9.08	C	0.490	0.133	0.300			92.30%	92.3% Very Satisfactory	AHD	
331	239	FIAT CONSTRUCTION SERVICES / PEARLCAST CONSTRUCTION & TRADING JOINT VENTURE	JV-19-509	L	AAA	MB	GE	ORGANIZATIONAL OUTCOME 2 : Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Baras River	Baras, Rizal	09/28/2020	1st	Rizal 2nd DEO	LF	39.199	258	02/24/2020	11/07/2020	12.38	O	0.398	0.300	0.150	0.030	0.042	0.050	97.00%	-	AHD
332	240	FIAT CONSTRUCTION SERVICES/ IM CONSTRUCTION CORPORATION JOINT VENTURE	JV-19-356	L	AAA	LB	GE	Implementation of Civil Works for JICA - Assisted Road Upgrading and Preservation Project (RUPP) - Rehabilitation/ Improvement along Daang Maharlika (K0037+(-100) to K0052+592, Intermittent Sections)	Province of Bulacan	10/15/2020	1st	Regional Office No. III	LF	286.304	420	02/28/2020	04/22/2021	18.87	O	0.365	0.300	0.150	0.030	0.037	0.050	93.20%	-	AHD
333	241	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	Rehabilitation/Construction/Upgrading of Damaged Paved National Roads - Tertiary Roads: Jct. Sta. Lucia - Salcedo Road, K0339+(-712)-K0339+(-399); K0343+180-K0344+130; K0350+116 - K0350+515	Sta. Lucia and Salcedo, Ilocos Sur	10/27/2020	2nd/Final	Ilocos Sur 2nd DEO	LF	39.502	260	07/08/2020	03/24/2021	1.58	C	0.387	0.133	0.300			82.00%	87.64% Satisfactory	AHD	
334	242	FIVE MASSIVE INFRA & SUPPLY CORP.	36876	L	B	SB	GB	Construction of Multi-Purpose Building at Davao City 2nd District Engineering Office	Tirol St., Tugbok District, Davao City	10/24/2020	2nd/Final	Davao City 2nd DEO	LF	11.405	300	06/19/2019	04/13/2020	0.00	C	0.496	0.133	0.300			92.90%	88.42% Satisfactory	ONS	
335	243	FIVE STAR BUILDERS	37371	L	A	SB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destination, NRJ Leading to Balas River Cruise	Barangay Balas, Aurora, Zamboanga del Sur	11/11/2020	1st/Final	Zamboanga del Sur 1st DEO	LF	14.255	100	02/26/2020	06/04/2020	0.00	C	0.475	0.150	0.300			92.50%	92.5% Very Satisfactory	ONS	
336	244	FLAG CONSTRUCTION CORPORATION	21758	L	B	SB	GB	Construction of Four (4) Storey (8) Classroom School Building at Sampaloc ES	Tanay, Rizal	09/28/2020	2nd/Final	Rizal 2nd DEO	LF	28.782	275	01/17/2019	10/18/2019	0.00	C	0.500	0.134	0.300			93.40%	91.86% Very Satisfactory	ONS	
337	245	FLEURDELIS CONSTRUCTION AND SUPPLY	44201	L	D	SB	GE	Network Development Program-Off-Carriageway Improvement-Secondary Roads, Mt. Province-Nueva Vizcaya Road-K0371+589-K0371+660, K0372+540-K0372+640, K0375+565-K0375+615 and K0384+418-K0384+480	Bontoc, Mountain Province	10/06/2020	1st/Final	Mt. Province 1st DEO	LF	5.338	153	02/16/2020	07/17/2020	33.33	C	0.495	0.133	0.300			92.80%	92.8% Very Satisfactory	AHD	
338	246	FLODES CONSTRUCTION & TRADING CORP.	16916	L	AAA	LA	GE	Retrofitting / Strengthening of Permanent Bridges - Bambang Br. (B01878L2) along Pasig - Pateros Rd.	Pasig City	10/31/2020	2nd/Final	NCR Regional Office	LF	63.109	354	09/13/2019	08/31/2020	5.34	C	0.500	0.137	0.300			93.70%	93.04% Very Satisfactory	AHD	
339		FLODES CONSTRUCTION & TRADING CORP.	16916	L	AA	MB	GE	Construction of Flood Control Structures along NCR/Bulacan Bdry.-Bigte-Ipo Dam Road San Jose River	San Jose del Monte City, Bulacan	10/12/2020	2nd/Final	Bulacan 2nd DEO	LF	95.533	240	06/25/2019	02/19/2020	0.00	C	0.479	0.133	0.300			91.20%	91.86% Very Satisfactory	ONS	
340		FLODES CONSTRUCTION & TRADING CORP.	16916	L	AAA	MB	GE	Local Program - Local Infrastructure Program, Flood Control and Drainage, Flood Control Structures / Facilities, Construction of Revetment along Ilang-Ilang River, Brgy. F. Manalo, Phase II	Gen. Trias, Cavite	10/06/2020	2nd/Final	Cavite 1st DEO	LF	98.999	303	08/22/2020	06/20/2021	0.00	C	0.493	0.133	0.300			92.60%	87.38% Satisfactory	ONS	
341	247	FOUR-G CONSTRUCTION	45924	L	C	SB	GE	Network Development Program - Paving of Unpaved Roads Bulanao - Paracelis Road, K0510+297 - K0510+314 & K0510+765 - K0510+797	Bulanao, Tabuk City, Kalinga	10/09/2020	1st/Final	Lower Kalinga DEO	LF	1.036	37	11/11/2019	12/17/2019	0.00	C	0.486	0.133	0.300			91.90%	91.9% Very Satisfactory	ONS	
342	248	FPJ CONSTRUCTION AND SUPPLY	28493	L	B	SB	GE	Construction of Concrete Road - Purok Kapayapaan Road Connecting to National Highway, Barangay Kalandagan in Support to Palm Oil, Palay and Fishing Industries	Tacurong City, Sultan Kudarat	11/03/2020	1st/Final	Sultan Kudarat 1st DEO	LF	18.897	182	02/27/2020	08/26/2020	0.00	C	0.483	0.133	0.300			91.60%	91.6% Very Satisfactory	ONS	
343	249	FRAMECON BUILDERS	22482	L	B	MA	GE	Construction of Flood Control Structure, Talisay River (Pto. Rivas Section)	Balanga City, Bataan	10/10/2020	1st/Final	Bataan 2nd DEO	LF	19.600	195	09/27/2019	04/08/2020	16.92	C	0.392	0.133	0.300			82.50%	82.5% Satisfactory	AHD	
344		FRAMECON BUILDERS	22482	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Rehabilitation/Improvement of Digma River, Digma Section	Bongabon, Nueva Ecija	10/08/2020	2nd/Final	Nueva Ecija 2nd DEO	LF	56.742	250	07/25/2019	03/30/2020	85.51	C	0.482	0.139	0.300			92.10%	91.98% Very Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
345	250	FRD CONSTRUCTION	10227	L	A	MB	GE	Road Widening-Primary Roads, Daang Maharlika (SM) [San Isidro-San Juanico Bridge] K0816+800 - K0817+500; K0862+000 - K0862+400, Brgy. Malobago, Jiabong-Brgy. Bayog, Motiong & Brgy. Laygayon	Pinabacdao, Samar	11/06/2020	2nd/Final	Samar 2nd DEO	LF	47.280	300	06/08/2019	04/02/2020	0.00	C	0.479	0.134	0.300				91.30%	92.5% Very Satisfactory	ONS
346	251	FREDEN CONSTRUCTION	22665	L	A	MA	GE	Road Widening - Secondary Roads - Makar - Kiamba Road, K1660+750 - K1661+450, K1667+720 - K1669+100, K1673+000 - K1673+276	General Santos City	10/31/2020	1st	South Cotabato 2nd DEO	LF	48.998	272	03/19/2020	12/15/2020	13.34	O	0.393	0.254	0.150	0.030	0.061	0.050	93.80%	-	AHD
347	252	FRNCS BUILDERS	40654	L	D	SB	GB	Local Infrastructure Program Construction of Multi-Purpose Building, Barangay San Andres	Victoria, Tarlac	10/14/2020	1st/Final	Tarlac 1st DEO	LF	4.950	120	02/20/2020	06/18/2020	0.00	C	0.499	0.166	0.300				96.50%	96.5% Outstanding	ONS
348	253	FROMARC BUILDERS & GENERAL MERCHANDISE	26244	L	B	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Imus River, Brgy. Anabu I-C, Phase II	Imus, Cavite	10/06/2020	2nd/Final	Cavite 1st DEO	LF	19.206	138	08/18/2019	01/02/2020	0.00	C	0.500	0.133	0.300				93.30%	90.9% Very Satisfactory	ONS
349	254	FUENTABUILT CONSTRUCTION CORP.	36098	L	B	SB	GE	Rehabilitation/Major Repair of Permanent Bridges Can Eway Bridge (B00115BH) along Jct. (IIR) Carmen Sagbayan Bacani Road, K063+400	Carmen, Bohol	11/08/2020	1st/Final	Bohol 3rd DEO	LF	11.172	85	03/03/2020	05/26/2020	42.06	C	0.500	0.197	0.300				99.70%	99.7% Outstanding	AHD
350	255	G. ARABIA PLATINUM CONSTRUCTION & DEVELOPMENT CO.	39888	L	B	SB	GE	Road Widening And Reconstruction of Roxas City Circumferential Road Leading to Culasi Port	Roxas City, Capiz	10/29/2020	2nd/Final	Capiz 1st DEO	LF	19.526	141	07/16/2019	12/03/2019	-5.71	C	0.341	0.200	0.129				67.00%	79.24% Unsatisfactory	DEL
351	256	G.D.L CONSTRUCTION	22796	L	B	MA	GE	Asset Preservation/ Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Pullian - Calumpit Road K0043+455 - K0044+000, K0045+000 - K0045+800, K0046+500 - K0047+550, K0047+800.8 - K0048+150, K0049+1.315 [K0049+397, K0049+683, K0049+729, K0050+370 - K0050+660, K0051+350, K0051+470 - K0051+500, K0051+580 - K0051+730, K0052+060 - K0052+135, K0052+360 - K0052+400	Calumpit and Pullian, Bulacan	10/13/2020	1st/Final	Bulacan 1st DEO	LF	65.618	300	09/20/2019	07/15/2020	0.00	C	0.481	0.133	0.300				91.40%	91.4% Very Satisfactory	ONS
352	257	G.F. FALCIS CONSTRUCTION AND SUPPLY	26147	L	B	MA	GE	Off-Carriageway Improvement: Shoulder Paving / Construction - at specific locations along La Paz Deep Sea Water Rd. (S00504PN) - K0003+243 - K0004+941	Iloilo City	10/31/2020	1st/Final	Iloilo City DEO	LF	10.014	99	02/18/2020	05/26/2020	0.00	C	0.481	0.133	0.300				91.40%	91.4% Very Satisfactory	ONS
353	258	G.G. UY CONSTRUCTION	32319	L	AA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Installation of Booster Pump at Estero de Valencia	Manila City	10/27/2020	2nd	North Manila DEO	LF	67.528	406	06/14/2019	07/23/2020	11.74	O	0.392	0.300	0.150	0.030	0.047	0.033	95.20%	-	AHD
354	259	GAIL CONSTRUCTION AND SUPPLY	33832	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Macaas Flood Control,	Tubigon, Bohol	11/08/2020	1st/Final	Bohol 1st DEO	LF	9.620	130	02/14/2020	06/22/2020	0.00	C	0.464	0.200	0.300				96.40%	96.4% Outstanding	ONS
355	260	GCI CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LA	GE	002: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers- Construction of Dike within Bicol River Basin, Brgy. San Vicente	Libmanan, Camarines Sur	11/04/2020	2nd/Final	Camarines Sur 2nd DEO	LF	29.399	292	10/22/2019	08/08/2020	8.73	C	0.452	0.199	0.300				95.10%	93.18% Very Satisfactory	AHD
356	261	GCLT CONSTRUCTION	30657	L	A	MA	GE	Construction of Slope Protection at Balili River, North Approach (PMS ID No. P0042182BLZ-CW1)	Iba, Zambales	10/08/2020	1st/Final	Zambales 1st DEO	LF	30.286	200	02/24/2020	09/10/2020	39.00	C	0.445	0.133	0.300				87.80%	87.8% Satisfactory	AHD
357	262	GEMMA CONSTRUCTION SUPPLY, INC.	5044	L	AAA	LB	GE	Preventive Maintenance of Road: Asphalt Overlay along Dipe Diversion Road - K1562+120 - K1562+860, K1564+100 - K1564+584, K1565+000 - K1565+920	Davao del Sur	10/27/2020	1st/Final	Davao del Sur DEO	LF	81.818	160	03/04/2020	08/10/2020	0.00	C	0.483	0.134	0.300				91.70%	91.7% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
358	263	GEMMA CONSTRUCTION SUPPLY, INC. / ARCINUE COMM'L CORPORATION JOINT VENTURE	JV-18-0269	L	AAA	MB	GE	Rehabilitation and Construction of Bued River Basin Flood Mitigation Structure	Camp 1, Tuba, Benguet	10/02/2020	2nd/Final	Benguet 1st DEO	LF	92.519	375	10/30/2018	11/08/2019	0.00	C	0.470	0.133	0.300				90.30%	86.4% Satisfactory	ONS
359	264	GEMMA CONSTRUCTION SUPPLY, INC. / GENESIS88 CONSTRUCTION, INC. (JOINT VENTURE)	JV-19-860	L	AAA	MB	GE	Construction of Revetment along Matina River, Matina Pangl Bridge Upstream Section	Davao City	10/29/2020	1st	Davao City 1st DEO	LF	83.896	328	03/10/2020	01/31/2021	1.34	O	0.397	0.238	0.150	0.015	0.056	0.050	90.60%	-	AHD
360	265	GENETIAN BUILDERS	18052	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction/Extension of Flood Control Structure (Poblacion Side) along Layawan River	Polanco, Zamboanga del Norte	11/19/2020	2nd/Final	Zamboanga del Norte 3rd DEO	LF	47.968	258	06/27/2019	03/10/2020	0.00	O	0.496	0.133	0.300				92.90%	-	ONS
361		GENETIAN BUILDERS	18052	L	A	MB	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones - Jct. Lanao - Pagadian - Zamboanga City Road connecting Barangay Poblacion - Bliss Road in support of Processed Fruits Industry	Buuc, Zamboanga City	11/13/2020	2nd/Final	Zamboanga Sibugay 1st DEO	LF	24.481	180	07/22/2019	01/17/2020	8.33	C	0.485	0.132	0.300				91.70%	92.36% Very Satisfactory	AHD
362	266	GERRA CONSTRUCTION INCORPORATED	29359	L	A	MA	GE	Construction of Abitonan River Control	Dipaculao, Aurora	10/06/2020	2nd/Final	Aurora DEO	LF	24.500	232	06/04/2019	01/21/2020	0.00	C	0.500	0.133	0.300				93.30%	91.14% Very Satisfactory	ONS
363	267	GFJ CONSTRUCTION SUPPLY & MERCHANDISE	40789	L	C	SB	GE	Construction of Libungan River Flood Control Project (Abaga Srction - Phase V)	Abaga, Libungan, Cotabato	11/07/2020	1st/Final	Cotabato 1st DEO	LF	15.110	135	02/14/2020	06/27/2020	5.28	C	0.480	0.133	0.300				91.30%	91.3% Very Satisfactory	AHD
364	268	GICAR CONSTRUCTION, INC.	12624	L	AAA	LA	GE	Magtiaco Bridge along Daang Maharlika (Surigao - Agusan Sect)	Alegria, Agusan del Norte	08/14/2020	1st	Regional Office No. XIII	LF	270.915	1003	11/26/2019	08/24/2022	0.65	O	0.393	0.240	0.150	0.030	0.051	0.050	91.40%	-	AHD
365		GICAR CONSTRUCTION, INC.	12624	L	AAA	MB	GE	Construction of Flood Mitigation Structure along Surigao River	Brgy. Quezon, Surigao City, Surigao del Norte, Sta.0+690.00 - Sta. 1+128.00	08/15/2020	2nd/Final	Surigao del Norte 2nd DEO	LF	48.996	177	06/13/2019	12/06/2019	0.00	C	0.491	0.133	0.300				92.40%	94.14% Very Satisfactory	ONS
366	269	GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destination Kabangwelan Road leading to Villamor Falls, Luna, Apayao	Luna, Apayao	10/15/2020	1st/Final	Apayao 2nd DEO	LF	17.111	270	06/10/2019	03/05/2020	0.00	C	0.491	0.135	0.300				92.60%	92.6% Very Satisfactory	ONS
367		GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GE	Asset Preservation/Reconstruction of National Roads with Slips, Slope Collapse and Landslides. Tertiary Roads, Ayaga - Sta. Marcela - Flora - Lasam Road, Apayao	Flora, Apayao	10/09/2020	1st/Final	Apayao 2nd DEO	LF	19.600	404	07/23/2019	08/29/2020	1.00	C	0.491	0.134	0.300				92.50%	92.5% Very Satisfactory	AHD
368	270	GKMM CONSTRUCTION & SUPPLIES	32953	L	C	SB	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Lag-asan River (bothstream) Along Bacolod North Road	Cadiz City Negros Occidental	11/05/2020	1st/Final	Negros Occidental 1st DEO	LF	19.600	224	01/30/2020	09/09/2020	0.00	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	ONS
369	271	GOLD RICH CONSTRUCTION & TRADING	16489	L	AAA	MB	GE	Construction of Slope Protection/Flood Control Project at Bayto River (Upstream)	Sta. Cruz, Zambales	10/08/2020	1st/Final	Zambales 1st DEO	LF	33.491	252	03/02/2020	11/08/2020	32.14	C	0.494	0.133	0.300				92.70%	92.7% Very Satisfactory	AHD
370	272	GOLDEN ROADRUNNER INTERNATIONAL CORPORATION	10177	L	D	SB	GE	Construction of Flood Control (Revetment Wall) Along Makato River	Poblacion, Makato, Aklan	11/13/2020	1st	Aklan DEO	LF	19.600	243	02/14/2020	10/13/2020	-7.61	O	0.374	0.300	0.074	0.030	0.056	0.017	85.10%	-	DEL
371	273	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	MA	GE	Local Program - Construction / Repair/ Rehabilitation / Improvement of Various Infrastructure Including Local Projects - Construction of Water Supply Systems - Construction of Rain Harvesting Facility, Busol Watershed	Ambiong, Baguio City	11/29/2019	2nd/Final	CAR Regional Office	LF	28.950	271	09/25/2019	06/21/2020	0.00	C	0.431	0.200	0.300				93.10%	91.58% Very Satisfactory	ONS
372		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Rehabilitation of Concrete Road, Magsaysay Avenue (Trinidad Road) to Rimando - Ambiong Road Bypass	Baguio City	10/05/2020	2nd/Final	Baguio City DEO	LF	43.075	294	07/14/2019	05/02/2020	11.60	C	0.482	0.133	0.300				91.50%	91.56% Very Satisfactory	AHD
373		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	MB	GE	Construction of Flood Mitigation Structure - Construction / Rehabilitation of Flood Mitigation Facilities / Drainage System Along Balili River (Tributaries)	Baguio City	10/05/2020	2nd/Final	Baguio City DEO	LF	44.100	194	07/14/2019	01/23/2020	8.50	C	0.481	0.133	0.300				91.40%	91.04% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
374		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Construction of Missing Links/New Roads: Construction of Gravel Road-Specific Locations along Baguio-La Trinidad-Itoyon-Sablan-Tuba and Tublay (BLISTT), Kamog Jct.-Calot-Pappa-Bagong-Balluay-Tuel Jct. (Section 2 of BLISTT Outer Ring Circumferential Road) including Slope Protection	Sablan, Benguet	10/02/2020	1st/Final	Benguet 1st DEO	LF	95.079	270	09/14/2019	06/09/2020	29.70	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
375		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	MB	GE	Construction of Flood Mitigation Structure - Construction/Rehabilitation of Flood Mitigation Facilities/Drainage System along Balili River (Main)	Baguio, City	10/05/2020	2nd/Final	Baguio City DEO	LF	44.763	228	06/13/2019	01/26/2020	0.00	C	0.500	0.133	0.300				93.30%	90.9% Very Satisfactory	ONS
376		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Construction of Concrete Road, Construction of Road Slope Protection Structure and Construction of Steel Bridge - Quirino Highway (Baguio - Bauang Road to Quezon Hill Road 1) Bypass Road	Baguio City, Benguet	10/05/2020	1st/Final	Baguio City DEO	LF	68.648	430	07/05/2019	09/06/2020	29.50	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	AHD
377		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Contract Package 2: Preventive Maintenance of Road: Asphalt Overlay along : a.) Quezon Hill Road #1 (S04690LZ) K0307+529 to K0308+000, b) Military Cut-Off Road (S00440LZ) K0249+(-462) to K0249+182, c) PMA Rd. (S00467LZ) Chainage 0 to Chainage 320, d) Rimando - Ambiong Rd. (S00519LZ), K0253+307 to K0253+557 (Intermittent Sections)	Baguio City	10/05/2020	2nd/Final	Baguio City DEO	LF	35.060	209	07/14/2019	02/07/2020	0.00	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	ONS
378	274	GONZALO CONSTRUCTION	1826	L	A	MA	GE	Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Mitigation Structure along Agno River Basin, Ambalanga River Section	Itoyon, Benguet	09/29/2020	2nd/Final	Benguet 1st DEO	LF	49.000	295	06/19/2019	04/08/2020	0.00	C	0.500	0.133	0.300				93.30%	91.2% Very Satisfactory	ONS
379		GONZALODO ENTERPRISES	30681	L	B	MA	GE	Local Infrastructure Program- Local Roads and Bridges- Local Bridges- Construction of Bridge at Brgy. Casili, Mandaue City, Connecting to Brgy. Casili	Consolacion, Cebu	11/04/2020	2nd/Final	Cebu 6th DEO	LF	10.897	351	07/23/2019	07/07/2020	0.00	C	0.471	0.133	0.300				90.40%	87.7% Satisfactory	ONS
380		GONZALODO ENTERPRISES	30681	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Guihao-an Bridge (B00871MN) along Butuan City - Cagayan de Oro City - Iligan City Road (Agusan-Misamis Oriental Road)	Buenavista, Agusan del Norte	08/12/2020	2nd/Final	Agusan del Norte DEO	LF	50.137	187	07/11/2019	01/13/2020	0.00	C	0.499	0.133	0.300				93.20%	91.82% Very Satisfactory	ONS
381	275	GONZALODO ENTERPRISES / WTG CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-18-874	L	B	MA	GE	Road Widening Along Cebu North Hagnaya Wharf Road, K0094+500-K0097+852	City of Bogo, Cebu	11/03/2020	3rd/Final	Cebu 1st DEO	LF	96.500	294	07/26/2019	05/14/2020	0.00	C	0.488	0.133	0.300				92.10%	90.99% Very Satisfactory	ONS
382		GONZALODO ENTERPRISES / WTG CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-19-1090	L	B	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide- Secondary Roads Antonio Y De Pio Highway, K0120+900-K0121+146, K0134+209-K0134+585	San Remegio, Cebu	11/04/2020	1st	Cebu 1st DEO	LF	49.000	279	02/12/2020	11/16/2020	0.17	O	0.395	0.238	0.150	0.030	0.056	0.050	91.90%	-	AHD
383	276	GONZALODO ENTERPRISES/ON POINT CONSTRUCTION / GONZALODO ENTERPRISES	JV-17-829	L	B	MA	GB	Construction of Four (4) Storey - Twelve (12) Classroom School Building, Banilad Night HS	Cebu City	11/05/2020	2nd/Final	Cebu City DEO	LF	31.938	300	12/10/2018	10/05/2019	0.00	C	0.487	0.180	0.300				96.70%	91.87% Very Satisfactory	ONS
384	277	GOOD FORTUNE INTERNATIONAL, INC.	9246	L	B	MA	GE	Reconstruction To Concrete Pavement - Mandurriao - San Miguel - Alimodian - Maasin - Cabatuan Rd K0011+380 to K0011+600, K0017+002 to K0017+202, K0018+1006 to K0019+314, K0024+180 to K0024+563, K0020+000 to K0020+851	Iloilo	11/03/2020	2nd/Final	Iloilo 4th DEO	LF	32.221	335	07/11/2019	06/09/2020	-4.00	C	0.472	0.200	0.180				85.20%	86.88% Satisfactory	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
385	278	GRACE CONSTRUCTION CORPORATION	3771	L	AAA	LB	GE	Road Concreting along Surallah- T'boli San Jose Road, South Cotabato , Sta. 37+300 to Sta. 28+300	T'boli, South Cotabato	11//2/20	2nd/Final	South Cotabato 2nd DEO	LF	48.998	223	10/01/2019	05/10/2020	-1.33	C	0.492	0.133	0.260			88.50%	90.12% Very Satisfactory	DEL	
386	279	GRACE CONSTRUCTION CORPORATION / DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) JOINT VENTURE	JV-17-3001	L	AAA	LA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones-Pallas-Paparoroc Road Leading to Abkir-PF Alviar-Salsalamagui-Alsem (Bridge Construction) in Support of Different Agricultural Products	Vintar, Ilocos Norte	11/03/2020	1st/Final	Regional Office No. I	LF	289.499	691	07/04/2018	05/24/2020	-1.00	C	0.498	0.133	0.270			90.10%	90.1% Very Satisfactory	DEL	
387	280	GRANDCONST BUILDERS CORP.	32280	L	A	MA	GB	Construction of Multi-Purpose Building, San Jose del Monte Central Elementary School	San Jose del Monte City, Bulacan	10/12/2020	2nd/Final	Bulacan 2nd DEO	LF	9.897	180	07/01/2019	12/27/2019	0.00	C	0.496	0.132	0.300			92.80%	89.93% Very Satisfactory	ONS	
388	281	GREAT PACIFIC BUILDERS AND GEN. CONTRACTOR, INC.	12345	L	D	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads Tertiary Roads - Pres. Diosdado Macapagal Blvd. (S04020L2) Chainage 421 - Chainage 521	Pasay City	11/05/2020	1st/Final	South Manila DEO	LF	10.094	30	02/27/2020	03/27/2020	96.16	C	0.472	0.134	0.300			90.60%	90.6% Very Satisfactory	AHD	
389	282	GREENWALL CONSTRUCTION	14457	L	B	SB	GE	Upgrading of Drainage Structure along Road - Along Zapote - Alabang Rd (S03497L2), K0021+335 - K022+190	Las Pinas City, Metro Manila	11/04/2020	2nd	Las Piñas-Muntinlupa DEO	LF	16.860	390	08/16/2019	09/08/2020	-0.94	O	0.393	0.284	0.141	0.030	0.051	0.033	93.20%	-	DEL
390	283	GVDPM CONSTRUCTION CORP.	9052	L	AA	LA	GE	Bridge Program - Retrofitting /Strengthening of Permanent Bridges : Quezon Br. (B03195L2) along Quezon Blvd Extn.	Manila City	10/31/2020	2nd/Final	NCR Regional Office	LF	57.899	370	08/04/2019	08/07/2020	0.00	C	0.499	0.134	0.300			93.30%	91.5% Very Satisfactory	ONS	
391		GVDPM CONSTRUCTION CORP.	9052	L	AA	LA	GE	Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Improvement/Rehabilitation of Flood Control Structures along Pentor-Balsik River (Tucop Section), Sta. (-J005+300 to Sta. (-J005+692	Dinalupihan, Bataan	10/13/2020	1st/Final	Bataan 1st DEO	LF	39.200	263	07/22/2019	04/09/2020	1.47	C	0.438	0.133	0.300			87.10%	87.1% Satisfactory	AHD	
392		GVDPM CONSTRUCTION CORP.	9052	L	AA	LA	GE	Network Development Program, Off-Carriageway Improvement - Secondary Roads, Baler - Casiguran Road (Dinadlawan - Casiguran Section), K0295+(-438) - K0295+(-253), K0295+(-222) - K0295+174, K0295+389 - K0296+630, K0302+000 - K0304+249, K0308+713 - K0309+085, K0309+248 - K0310+649, K0310+811 - K0311+826, K0315+141 - K0315+971, K0316+686 - K0316+840, K0317+090 - K0317+896, K0320+167 - K0320+255, K0321+380 - K0321+985	Aurora	10/05/2020	1st/Final	Aurora DEO	LF	63.332	446	07/09/2019	09/26/2020	0.00	C	0.493	0.151	0.300			94.40%	94.4% Very Satisfactory	ONS	
393		GVDPM CONSTRUCTION CORP.	9052	L	AA	LA	GE	Construction/Upgrading/Rehabilitation of Drainage along Manila North Road - Primary Roads - KO102+832 - KO103+987, KO109+964 - KO110+235, KO110+235 - KO110+954, KO112+240 - KO113+546, KO114+394 - KO115+190	Capas, Tarlac	10/09/2020	1st/Final	Tarlac 2nd DEO	LF	68.100	333	07/12/2019	06/08/2020	0.00	C	0.496	0.144	0.300			94.00%	94% Very Satisfactory	ONS	
394	284	H.F. ENTERPRISES	38649	L	C	SB	GE	Construction of Drainage Structures - Construction of Drainage System - Pahse 1, 2, 3 in Alta - Tierra Village in Barangay Balabago	Jaro, Iloilo City	10/31/2020	1st/Final	Iloilo City DEO	LF	4.941	111	02/18/2020	06/07/2020	0.00	C	0.464	0.133	0.300			89.70%	89.7% Very Satisfactory	ONS	
395	285	HAIDEE CONSTRUCTION AND DEVELOPMENT	10365	L	AAA	LA	GE	Network Development Program - Construction of Missing Links/ New Roads, Capas - Botolan Road (Package 2)	Province of Zambales	10/09/2020	1st	Regional Office No. III	LF	142.669	508	07/08/2019	11/26/2020	-6.07	O	0.389	0.268	0.089	0.030	0.056	0.017	84.90%	-	DEL
396		HAIDEE CONSTRUCTION AND DEVELOPMENT CORP.	10365	L	AAA	LB	GE	Construction of Bridge at Talba - Mesalpit (R.A. 9506-Bacolor Rehabilitation Act)	Bacolor, Pampanga	10/05/2020	1st/Final	Pampanga 1st DEO	LF	47.040	314	09/09/2019	07/18/2020	0.00	C	0.458	0.200	0.300			95.80%	95.8% Very Satisfactory	ONS	
397	286	HALREY CONSTRUCTION, INC.	2267	L	AAA	MB	GE	Construction of Flood Control Structures along Sta. Maria River (Guyong Section) Phase II	Sta. Maria, Bulacan	10/12/2020	2nd/Final	Bulacan 2nd DEO	LF	39.199	150	07/01/2019	11/27/2019	0.00	C	0.464	0.133	0.300			89.70%	87.54% Satisfactory	ONS	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
398	287	HAUSLAND CONSTRUCTION	32378	L	AA	MA	GE	200Q0023: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Slope Protection along Amuntay River, West Side, Brgy. San Agustin I, Dasmainas, Cavite and Construction of Slope Protection along Amuntay River, West Side, Brgy. San Jose	Dasmarias City, Cavite	10/05/2020	1st	Cavite 3rd DEO	LF	5.940	320	02/26/2020	01/10/2021	5.94	O	0.385	0.300	0.150	0.030	0.056	0.050	97.10%	-	AHD
399	288	HAUSLAND CONSTRUCTION / BACPRINCE CONSTRUCTION JOINT VENTURE	JV-17-1522	L	A	MA	GE	Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local Projects - Local Bridges - Construction of New Saluysoy Bridge, Sapa	Naic, Cavite	10/07/2020	2nd/Final	Cavite 2nd DEO	LF	48.999	438	02/06/2018	04/19/2019	-1.40	C	0.499	0.200	0.258				95.70%	88.42% Satisfactory	DEL
400	289	HELM CONSTRUCTION & SUPPLIES	34385	L	B	MA	GE	Concreting of San-Isidro-Binayran Dampas Road	Tagbilaran City, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	9.636	60	03/13/2020	05/11/2020	0.00	C	0.477	0.163	0.300				94.00%	94% Very Satisfactory	ONS
401		HELM CONSTRUCTION & SUPPLIES	34385	L	B	MA	GE	Convergence and Special Support Program- Construction/ Improvement of Access Roads leading to Declared Tourism Destinations, Barangay Simala-Lindogon Road leading to Simala- Parish Church	Brgy. Simala, Sibonga, Cebu	10/31/2020	1st/Final	Cebu 2nd DEO	LF	9.800	87	02/11/2020	05/07/2020	0.00	C	0.484	0.132	0.300				91.60%	91.6% Very Satisfactory	ONS
402	290	HENSO CONSTRUCTION	10720	L	B	MA	GE	Construction/Improvement of Access Roads leading to Seaports - Access Road leading to Panubigan Wharf	Zamboanga City, Zamboanga del Sur	11/15/2020	1st/Final	Zamboanga City DEO	LF	22.442	270	02/14/2020	11/09/2020	12.96	C	0.494	0.158	0.300				95.20%	95.2% Very Satisfactory	AHD
403	291	HERBANA BUILDERS AND SUPPLY / JT PAREDES CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-17-2071	L	A	MA	GE	Road Widening of Catarman - Calbayog Road K0744 + (-154) - K0745 + 100	Catarman, Northern Samar	11/07/2020	2nd/Final	Northern Samar 1st DEO	LF	37.957	377	11/05/2018	11/16/2019	-0.89	C	0.491	0.199	0.273				96.30%	91.62% Very Satisfactory	DEL
404	292	HERBERT MALMIS GENERAL MERCHANDISE & CONTRACTOR INC.	4593	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Bitagan - Bungahan - Kangcaramel Road Leading to Edith Grand Garden Resort and Adventure Park	Baclayon, Bohol	11/08/2020	2nd/Final	Bohol 1st DEO	LF	82.025	174	10/15/2019	04/05/2020	0.00	C	0.490	0.169	0.300				95.90%	92.48% Very Satisfactory	ONS
405		HERBERT MALMIS GENERAL MERCHANDISE & CONTRACTOR, INC.	4593	L	A	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations - Bitagan - Bungahan - Tupas (Antequera) Road Leading to Lake Tupas	Antequera, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	19.569	95	02/14/2020	05/18/2020	0.00	C	0.489	0.168	0.300				95.70%	95.7% Very Satisfactory	ONS
406	293	HGG BUILDERS AND SUPPLY	17824	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Imelda River Control	Brgy. Mampurog, San Lorenzo Ruiz Control	11/11/2020	2nd/Final	Camarines Norte DEO	LF	37.514	213	09/09/2019	04/08/2020	10.80	C	0.455	0.200	0.300				95.50%	95.56% Very Satisfactory	AHD
407		HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	Road Widening - Primary Roads	Daang Maharlika (LZ), 503521LZ (K0379+691 to K0382+000)	11/03/2020	1st	Camarines Sur 1st DEO	LF	91.762	290	02/21/2020	12/06/2020	0.05	O	0.388	0.272	0.150	0.030	0.051	0.033	92.40%	-	AHD
408	294	HIGH STRENGTH DEV. CORPORATION	31976	L	A	MA	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage System, Rehabilitation of Camachile River (Upstream)	San Marcelino, Zambales	10/06/2020	1st/Final	Zambales 2nd DEO	LF	48.963	225	02/14/2020	09/25/2020	15.56	C	0.434	0.133	0.300				86.70%	86.7% Satisfactory	AHD
409	295	HILLSTONE BUILDERS	33901	L	D	SB	GB	Construction of Multi Purpose Building - Construction of Multi-Purpose Building for Senior Citizens	Brgy. Irian, Baguio City, Benguet	09/30/2020	2nd/Final	Baguio City DEO	LF	2.970	172	06/16/2019	12/04/2019	0.00	C	0.493	0.134	0.300				92.70%	88.92% Satisfactory	ONS
410	296	HI-TONE CONSTRUCTION & DEVELOPMENT CORP.	23385	L	AAA	MB	GE	Local Infrastructure Program-Local Roads-Construction of Brgy. San Francisco Road from Purok 4 to Purok 5	Legazpi City, Albay	10/27/2020	2nd/Final	Albay 2nd DEO	LF	65.317	363	07/10/2019	07/06/2020	0.00	C	0.497	0.159	0.300				95.60%	90.98% Very Satisfactory	ONS
411		HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MB	GB	Construction of Mandaluyong City College including Completion of Facilities (Administration Building)	Mandaluyong City, Manila	10/28/2020	2nd/Final	Metro Manila 1st DEO	LF	69.345	390	09/13/2019	10/06/2020	0.00	C	0.492	0.163	0.300				95.50%	90.81% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
412		HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MA	GE	Construction of Ligao Flood Control Along Tobgon River, Upstream of Tobgon Bridge	Ligao City, Albay	10/29/2020	2nd/Final	Albay 3rd DEO	LF	93.116	270	07/04/2019	03/29/2020	1.39	C	0.494	0.147	0.300				94.10%	89.18% Very Satisfactory	AHD
413		HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MA	GE	Construction of Ground Sill Dam along Tobgon River, Upstream of Tobgon Bridge, Ligao City, Albay	Sitio Tobgon, Batang, Ligao City	10/28/2020	2nd/Final	Albay 3rd DEO	LF	96.499	270	07/04/2019	03/29/2020	28.31	C	0.480	0.146	0.300				92.60%	89.42% Very Satisfactory	AHD
414	297	HORAMABI BUILDERS	24129	L	AAA	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction/ Rehabilitation of Flood Control Project along Curing Creek, Sta. 0+000 - Sta. 0+371	Barangay Mulawin, Orani, Bataan	10/13/2020	1st	Bataan 1st DEO	LF	37.085	232	07/24/2019	03/11/2020	-11.06	O	0.379	0.269	0.102	0.030	0.056	0.000	83.60%	-	DEL
415	298	HYPER J CONSTRUCTION & SUPPLY	33184	L	A	MA	GB	Construction of 4 Storey 20 Classrooms at Turbina Elementary School	Calamba City, Laguna	10/08/2020	2nd/Final	Laguna 2nd DEO	LF	57.205	510	01/10/2019	06/02/2020	0.00	C	0.500	0.133	0.300				93.30%	89.8% Very Satisfactory	ONS
416	299	I&E CONSTRUCTION CORPORATION	10410	L	AA	MB	GE	Network Development Program, Paving of Unpaved Roads, Bagac- Mariveles Road, 2nd Legislative District	Bataan Province	10/15/2020	1st/Final	Regional Office No. III	LF	116.878	380	08/06/2019	08/19/2020	0.00	C	0.347	0.200	0.300				84.70%	84.7% Satisfactory	ONS
417	300	I&E CONSTRUCTION CORPORATION / VANS TURF CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-19-156	L	AA	MA	GE	Construction of Road Leading to Tourism Port and Facilities at Freeport Area	Mariveles, Bataan	10/11/2020	1st/Final	Bataan 2nd DEO	LF	94.050	367	09/23/2019	09/23/2020	0.00	C	0.453	0.134	0.300				88.70%	88.7% Satisfactory	ONS
418	301	I.A. BOSQUE CONSTRUCTION CORPORATION	12597	L	A	MB	GE	Asset Preservation: Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide Secondary Roads - Gumaca-Pitogo-Mulanay-Sn Narciso Rd - K0218+558+K0218+617, K0220+778-K0220+856	Pitogo, Quezon	10/12/2020	1st/Final	Quezon 3rd DEO	LF	19.600	270	02/18/2020	11/13/2020	30.00	C	0.494	0.154	0.300				94.80%	94.8% Very Satisfactory	AHD
419	302	I.D.A. JR BUILDERS & CONSTRUCTION SUPPLY	32022	L	B	MA	GB	Construction of Multi-Purpose Building (COMEEC), Phase 2	Tacloban City	11/04/2020	2nd/Final	Tacloban City DEO	LF	24.104	270	12/27/2019	09/21/2020	0.00	C	0.500	0.134	0.300				93.40%	92.35% Very Satisfactory	ONS
420	303	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	MA	GE	Construction of Slope Protection Structure- Construction of Slope Protection at Roxas City Circumferential Road Along Panay River, Roxas City, Capiz	Roxas City, Capiz	10/29/2020	1st	Capiz 1st DEO	LF	29.400	306	02/13/2020	12/14/2020	4.56	O	0.396	0.239	0.150	0.030	0.033	0.050	89.80%	-	AHD
421		IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	MA	GE	Construction of Flood Mitigation Structure - Construction of Slope Protection / Bank Improvement along Iloilo River, Right Bank (from B.S. Aquino, Jr. Avenue to Jalandoni Bridge), (Esplanade 4), Sta. 0+000 - Sta. 0+820	Iloilo City	10/31/2020	2nd/Final	Iloilo City DEO	LF	19.800	330	08/19/2019	07/13/2020	0.00	C	0.491	0.134	0.300				92.50%	91.78% Very Satisfactory	ONS
422	304	ICO CONSTRUCTION SERVICES	37144	L	D	SB	GB	Local Infrastructure Program- Construction of Multi-Purpose Building (Basketball Covered Court)	Barangay Lower Rock Quarry, Baguio City	09/30/2020	1st/Final	Baguio City DEO	LF	2.964	175	09/15/2019	03/07/2020	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
423	305	IJK MAE CONSTRUCTION INC.	35272	L	B	MA	GB	Construction of Multi-Purpose Building	Ungab, Cuyapo, Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	2.471	180	02/20/2020	08/17/2020	0.00	C	0.500	0.200	0.300				100.00%	100% Outstanding	ONS
424	306	ILBI CONSTRUCTION SUPPLY & SERVICES	32021	L	B	MA	GE	Construction/Improvement of Access Roads leading to declared Tourism Destinations - Jct. Sarullah - Lake Sebu Road leading to NV Vogt Solar Power Plant	Brgy. Centrala, Surallah, South Cotabato	11/02/2020	1st/Final	South Cotabato 1st DEO	LF	14.660	105	02/17/2020	05/31/2020	0.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	ONS
425	307	INABANGA DRILLING, CONSTRUCTION, STEEL FABRICATION, AND GEN. MDSE.	35764	L	C	SB	GB	Construction of Level III Water Supply System	Buenavista, Bohol	11/08/2020	1st	Bohol 2nd DEO	LF	17.111	205	07/14/2020	02/03/2021	-0.50	O	0.400	0.245	0.145	0.030	0.061	0.033	91.40%	-	DEL
426	308	IRC CONSTRUCTION & SUPPLIES	29943	L	A	MA	GE	Construction of Dingalan - Baler Road	Aurora	10/06/2020	1st	Aurora DEO	LF	99.000	436	08/06/2019	10/14/2020	-5.52	O	0.382	0.300	0.095	0.030	0.061	0.033	90.10%	-	DEL
427	309	ISNAG BUILDERS & DEVT. CORPORATION	33781	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal, Construction of Flood Control along Cabatacan Bridge, Cabatacan, Pudtol, Apayao	Pudtol, Apayao	10/09/2020	2nd/Final	Apayao 2nd DEO	LF	19.600	265	06/10/2019	02/29/2020	0.00	C	0.492	0.134	0.300				92.60%	91.46% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
428		ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Network Development - Road Widening Secondary Roads Kabugao - Pudtol - Luna - Cagayan Bdry. Rd. K0679+750 to K0680+174, K0680+193 to K0680+356	Pudtol, Apayao	10/15/2020	1st/Final	Apayao 2nd DEO	LF	21.222	280	06/10/2019	03/15/2020	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
429		ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destination San Carlos-Nueva Marceda Road leading to Bacut Lake	Sta. Marcela, Apayao	10/15/2020	2nd/Final	Apayao 2nd DEO	LF	18.898	270	06/10/2019	03/05/2020	0.74	C	0.495	0.132	0.300				92.70%	90.24% Very Satisfactory	AHD
430		ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Structures and Drainage Systems, Construction of Poblacion Flood Control along Apayao River, Poblacion	Calanasan, Apayao	10/09/2020	1st/Final	Apayao 2nd DEO	LF	24.498	373	07/23/2019	07/29/2020	0.00	C	0.461	0.133	0.300				89.40%	89.4% Very Satisfactory	ONS
431	310	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	MA	GE	Construction of By-Pass Road Metro Iloilo - Radial Road (R-4 By-Pass Road)	Iloilo	11/03/2020	1st/Final	Iloilo 4th DEO	LF	92.557	295	02/26/2020	12/16/2020	9.64	C	0.484	0.133	0.300				91.70%	91.7% Very Satisfactory	AHD
432	311	J. CORDON CONSTRUCTION & SUPPLY	32982	L	B	SB	GE	Rehabilitation/Major Repair of Permanent, Abangay Bridge Along Pototan - Tabugon Road	Brgy. Abangay, Dingle, Iloilo	11/02/2020	1st/Final	Iloilo 2nd DEO	LF	6.389	96	02/16/2020	05/21/2020	-5.71	C	0.498	0.200	0.129				82.70%	82.7% Satisfactory	DEL
433	312	J. SIMEON CONSTRUCTION	31867	L	A	SB	GE	Construction/ Rehabilitation of Riverwall along Tullahan River, Sta 7 + 140 to Sta. 7 + 394, Barangay Marulas	Valenzuela City	10/30/2020	2nd/Final	Metro Manila 3rd DEO	LF	78.955	376	07/15/2019	07/24/2020	1.06	C	0.486	0.135	0.300				92.10%	91.62% Very Satisfactory	AHD
434	313	J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND SUPPLIES	35602	L	D	SB	GB	Local Infrastructure Program Construction (Completion) of Multi-Purpose Building, Brgy. Old Central	Sudipen, La Union	10/26/2020	1st/Final	La Union 1st DEO	LF	4.950	120	02/24/2020	06/22/2020	81.86	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	AHD
435	314	J.D. PANLAQUI CONSTRUCTION AND TRADING	42937	L	AA	SB	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage System, Rehabilitation of Matatin Creek (Matatin II)	Subic, Zambales	10/05/2021	1st/Final	Zambales 2nd DEO	LF	15.254	120	02/17/2020	06/15/2020	0.00	C	0.406	0.200	0.300				90.60%	90.6% Very Satisfactory	ONS
436	315	J.E. TICO CONSTRUCTION CO., INC.	7063	L	A	MB	GE	Reconstruction to Concrete Pavement - On Specific Locations along Capiz-Aklan Road, K0324+(-742) to K0330+580	Capiz	10/30/2020	2nd/Final	Capiz 2nd DEO	LF	84.405	304	07/25/2019	05/23/2020	0.00	C	0.475	0.133	0.300				90.80%	89.66% Very Satisfactory	ONS
437	316	J.G. GARCIA CONSTRUCTION & SUPPLY	21054	L	B	MA	GE	Construction of Protection Works along Angalacan River, Brgy. Baloling	Mapandan, Pangasinan	11/09/2020	1st/Final	Pangasinan 4th DEO	LF	47.110	260	02/14/2020	10/30/2020	32.13	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
438	317	J.G. ORANZA CONSTRUCTION	33370	L	B	MA	GE	Construction of Flood Control/Concrete Revetment along Silway River P.I. 16	Brgy. Heights, General Santos City	10/31/2020	1st/Final	South Cotabato 2nd DEO	LF	39.200	234	02/28/2020	10/18/2020	0.38	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	AHD
439	318	J.H. PAJARA CONSTRUCTION CORPORATION	1890	L	AAA	LB	GE	Construction of Bridge Across Parañaque River Adjacent to Parañaque Integrated Terminal Exchange (Parañaque) Don Galo	Parañaque	11/07/2020	1st	NCR Regional Office	LF	143.028	535	09/13/2019	02/28/2021	7.51	O	0.391	0.300	0.150	0.030	0.047	0.033	95.10%	-	AHD
440	319	J.H. PAJARA CONSTRUCTION CORPORATION / ARCA BUILDERS (JOINT VENTURE)	JV-19-017	L	AAA	LB	GE	Construction of By-Passes/Diversion Roads along Brgy. Kilim-Sitio Tipay Road Junction Ormoc-Baybay-Southern Leyte Boundary Road to Buenavista Junction Tacloban-Baybay-South Road, Package 1	Baybay City, Leyte	11/03/2020	2nd/Final	Leyte 5th DEO	LF	39.200	298	08/14/2019	06/06/2020	0.00	C	0.497	0.133	0.300				93.00%	92.28% Very Satisfactory	ONS
441	320	J.H. PAJARA CONSTRUCTION CORPORATION / JASMIG CONSTRUCTION CORPORATION JOINT VENTURE	JV-18-1665	L	AAA	LB	GE	19D00007: FY 2019 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads, Batangas City-San Pascual-Bauan Road (Section 1), Package B	Batangas Province	09/29/2020	1st/Final	Regional Office No. IV-A	LF	140.600	360	07/08/2019	07/01/2020	0.00	C	0.494	0.160	0.300				95.40%	95.4% Very Satisfactory	ONS
442	321	J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA	LB	GE	19N00006, Construction of By-Pass and Diversion Roads - Rosario - Marfil - Tagbina Rd, (Tagbina Section)	Surigao del Sur	08/13/2020	2nd/Final	Regional Office No. XIII	LF	101.623	240	07/16/2019	03/11/2020	25.61	C	0.487	0.133	0.300				92.00%	89.72% Very Satisfactory	AHD
443		J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA	LB	GE	19N00066, Construction of By-Pass and Diversion Roads - Cantilan - Madrid Bypass Road (SDCR Alternate Route)	Surigao del Sur	08/13/2020	2nd/Final	Regional Office No. XIII	LF	101.325	300	07/15/2019	05/09/2020	20.85	C	0.443	0.200	0.300				94.30%	90.52% Very Satisfactory	AHD
444	322	J.S. GENERAL CONTRACTOR	15258	L	B	MA	GE	Widening of Bridge - Italaro Bridge (B02520L2) along Noveleta - Naic - Tagaytay Road	Indang, Cavite	10/07/2020	2nd/Final	Cavite 2nd DEO	LF	43.113	315	06/11/2019	04/20/2020	5.00	C	0.498	0.133	0.300				93.10%	88.42% Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
445	323	J.T. GAMOLO CONSTRUCTION	15759	L	B	MB	GE	Road Widening on Specific Location Along Sayre Highway (Jct Bukidnon-Davao City Rd - Cotabato Bdry) - K1581+000 - K1582+800	West Kibawe, Kibawe, Bukidnon	10/07/2020	2nd/Final	Bukidnon 2nd DEO	LF	51.269	364	07/18/2019	07/15/2020	0.00	C	0.469	0.192	0.300			96.10%	92.26% Very Satisfactory	ONS	
446		J.T. GAMOLO CONSTRUCTION	15759	L	B	MB	GE	Road Widening CDO City - Dominorog - Camp Kibarita Road, K1468+180 to K1469+607	Talakag, Bukidnon	10/06/2020	2nd/Final	Bukidnon 3rd DEO	LF	61.938	164	07/17/2019	12/27/2019	0.16	C	0.487	0.165	0.300			95.20%	90.7% Very Satisfactory	AHD	
447	324	JABEN GENERAL CONTRACTING & ENG'G SERVICES / KANE CONSTRUCTION, INC. JOINT VENTURE	JV-18-755	L	B	MA	GE	Construction of Concrete Road and Construction of Road Slope Protection Structure - Quirino H-Way (Baguio - Bauang Road) to Quezon Hill Drive By-Pass Road	Baguio City	09/30/2020	2nd/Final	Baguio City DEO	LF	39.140	400	06/13/2019	07/16/2020	0.00	C	0.461	0.134	0.300			89.50%	90.58% Very Satisfactory	ONS	
448	325	JAICA CONST. CORP.	44541	L	C	SB	GE	OO2: Protect Lives and Properties Against Major Floods, Flood Management Program, Const./Rehab. of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Slope Protection along Dumacaa River, Brgy. Market View	Lucena City, Quezon	10/14/2020	1st	Quezon 2nd DEO	LF	24.500	360	02/13/2020	02/06/2021	11.82	O	0.393	0.268	0.150	0.030	0.047	0.050	93.80%	-	AHD
449	326	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GB	Construction of Four (4) Storey Twenty (20) Classrooms at Liliw Central Elementary School	Liliw, Laguna	12/27/2018	3rd/Final	Laguna 3rd DEO	LF	44.769	480	12/27/2018	04/19/2020	10.50	C	0.497	0.156	0.300			95.30%	92.33% Very Satisfactory	AHD	
450		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Retrofitting / Strengthening of Permanent Bridge - Hanigaran Br. ( B00351NR) Along Bacolod South Road	Hinigaran, Negros Occidental	11/07/2020	1st/Final	Negros Occidental 2nd DEO	LF	31.887	232	02/16/2020	10/04/2020	0.36	C	0.498	0.133	0.300			93.10%	93.1% Very Satisfactory	AHD	
451	327	JAM-C BUILDERS	32870	L	A	MA	GE	Concreting of Road Leading to Ramon Magsaysay Technological University, Brgy. Palanginan (PMS ID No. P00289703LZ-CW1)	Iba, Zambales	10/08/2020	2nd/Final	Zambales 1st DEO	LF	9.264	120	07/22/2019	11/18/2019	2.50	C	0.430	0.200	0.300			93.00%	89.22% Very Satisfactory	AHD	
452		JAM-C BUILDERS	32870	L	A	SB	GE	Construction of Flood Control Facilities, Sto. Tomas River (PMS ID No. P00322192LZ-CW1)	San Felipe, Zambales	10/07/2020	3rd/Final	Zambales 1st DEO	LF	24.500	190	06/21/2019	12/27/2019	9.47	C	0.425	0.134	0.300			85.90%	88.03% Satisfactory	AHD	
453	328	JAMILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORAT	35039	L	AAA	MA	GE	Alkikan - Datal Batong - Datal Bila Road in Support of Agro-Industries	Malungon, Sarangani Province	11/01/2020	1st/Final	Sarangani DEO	LF	31.354	206	02/24/2020	09/16/2020	0.48	C	0.477	0.133	0.300			91.00%	91% Very Satisfactory	AHD	
454		JAMILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATION	35039	L	AAA	MA	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage System, Improvement of East Bajac-Bajac Channel	Olongapo, City	10/06/2020	2nd/Final	Zambales 2nd DEO	LF	48.931	210	06/03/2020	12/29/2020	53.87	C	0.450	0.200	0.300			95.00%	92.12% Very Satisfactory	AHD	
455	329	JAMVAZ BUILDERS AND SUPPLY	39443	L	C	SB	GE	Concreting of Brgy. Tapavas-Brgy. San Francisco Farm-to-Market Road (FMR)	Balatan, Camarines Sur	11/07/2020	2nd/Final	Camarines Sur 5th DEO	LF	23.766	193	12/13/2019	06/22/2020	0.00	C	0.453	0.200	0.300			95.30%	93.8% Very Satisfactory	ONS	
456	330	JAN ALEXIS BUILDER & DEVELOPER & SUPPLY	36457	L	C	SB	GB	Improvement of Multi-Purpose Building (Public Market)	Lagawe, Ifugao	10/05/2020	1st/Final	Ifugao 1st DEO	LF	7.854	180	07/16/2019	01/11/2020	0.00	C	0.473	0.133	0.300			90.60%	90.6% Very Satisfactory	ONS	
457	331	JANMARIE CONSTRUCTION SERVICES & SUPPLY	42956	L	D	SB	GE	Construction of Concrete Road - Jct. (Ben Sidon) Baculong Road leading to Lake Sebu (Lake Sebu Circumferential Road)	Barangay Bacludong, Lake Sebu, South Cotabato	11/02/2020	1st/Final	South Cotabato 1st DEO	LF	24.500	206	02/28/2020	09/20/2020	9.11	C	0.483	0.133	0.300			91.60%	91.6% Very Satisfactory	AHD	
458	332	JANUARY BUILDERS	39818	L	D	SB	GE	Concreting of Sitio Manghupe, Brgy. Canasujan FMR, Brgy. Can-asujan	Carcar City, Cebu	10/31/2020	2nd/Final	Cebu 2nd DEO	LF	4.975	104	12/10/2019	03/22/2020	9.62	C	0.466	0.133	0.300			89.90%	88.58% Satisfactory	AHD	
459	333	JARGON CONSTRUCTION & SUPPLY	23474	L	A	MA	GB	Construction of Multi-Purpose Building and other facilities of DPWH, Davao City First District Engineering Office	L.M. Guerrero St., Davao City	10/28/2020	1st	Davao City 1st DEO	LF	39.200	375	02/26/2020	03/06/2021	36.38	O	0.400	0.293	0.150	0.030	0.061	0.050	98.40%	-	AHD
460	334	JARGON CONSTRUCTION & SUPPLY / THREE-SEVEN CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-19-833	L	A	MB	GE	Concreting of Kampong Uno - Katipunan - Napalico Road (Phase V)	Arakan, North Cotabato	11/07/2020	1st/Final	Cotabato 2nd DEO	LF	49.000	263	02/28/2020	11/16/2020	23.57	C	0.486	0.133	0.300			91.90%	91.9% Very Satisfactory	AHD	
461	335	JASA BUILDERS	31330	L	AAA	MB	GE	Construction of Flood Control along Alaminos River	Brgy. Pogo, Alaminos City, Pangasinan	11/11/2020	1st/Final	Pangasinan 1st DEO	LF	35.825	270	01/31/2020	10/26/2020	5.00	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
462	336	JASMIG CONSTRUCTION CORPORATION	26069	L	AAA	MB	GE	19DE0081: Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Secondary Roads, Batangas-Lobo Road, K0134+501 - K0135+597	Lobo, Batangas	09/29/2020	2nd/Final	Batangas 2nd DEO	LF	70.970	224	07/19/2019	02/27/2020	39.56	C	0.489	0.200	0.300			98.90%	95.3% Very Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
463		JASMIG CONSTRUCTION CORPORATION	26069	L	AAA	MB	GE	20DE0048: Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program - Widening of Permanent Bridges - Tingga Br. (B03047L2) along Batangas-Quezon Road (Phase 2)	Batangas City, Batangas	09/29/2020	1st/Final	Batangas 2nd DEO	LF	12.700	208	02/10/2020	09/04/2020	9.41	C	0.495	0.132	0.300				92.70%	92.7% Very Satisfactory	AHD
464		JASMIG CONSTRUCTION CORPORATION	26069	L	AAA	MB	GE	19DD0431 - Organizational Outcome 1: Ensure Safe and Reliable National System, Asset Preservation Program, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads, Rosario-San Juan Road - K0130+2218 - K0130+2646, K0130+2680 K0134+000, K0134+151 - K0134+237, K0136+105 - K0136+394, K0137+000 - K0137+637, K0144+316 - K0144+641, K0144+972 - K0145+079	Rosario and San Juan, Batangas	10/01/2020	1st/Final	Batangas 4th DEO	LF	64.844	160	09/20/2019	02/26/2020	0.00	C	0.472	0.134	0.300				90.60%	90.6% Very Satisfactory	ONS
465		JASMIG CONSTRUCTION CORPORATION	26069	L	AAA	MB	GE	19DD0005: FY 2019 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads Star Tollway - Pinamucan By-Pass Road, Package D	Batangas Province	10/29/2020	1st/Final	Regional Office No. IV-A	LF	152.465	436	07/08/2019	09/15/2020	6.90	C	0.466	0.197	0.300				96.30%	96.3% Outstanding	AHD
466	337	JASMIG CONSTRUCTION CORPORATION / IKM BUILDERS AND CONSTRUCTION SUPPLY CORPORATION JOINT VENTURE	JV-19-923	L	AAA	MB	GE	20DD0084 - Local Program, Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure Including Local Projects, Local Roads and Bridges, Local Roads, Construction/ Rehabilitation/ Improvement of Quilo-Quilo-San Carlos Road	Padre Garcia, Batangas	10/01/2020	1st/Final	Batangas 4th DEO	LF	49.000	283	02/12/2020	11/20/2020	35.18	C	0.473	0.133	0.300				90.60%	90.6% Very Satisfactory	AHD
467	338	JBA CONSTRUCTION AND BUILDERS	36321	L	D	SB	GB	Local Infrastructure Program-Buildings and Other Structures- Multipurpose/Facilities, Rehabilitation of Multi-Purpose Building	Eyeb, Brgy. Poblacion, Bontoc, Mountain Province	10/06/2020	1st/Final	Mt. Province 1st DEO	LF	1.939	65	09/05/2019	11/08/2019	83.65	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
468	339	JBERNARDO CONSTRUCTION AND SUPPLY	42108	L	D	SB	GE	Rehabilitation of Road, E. Alonzo St., Brgy. Daanghari	Navotas City	10/26/2020	1st/Final	Malabon-Navotas DEO	LF	7.839	135	02/26/2020	07/09/2020	6.67	C	0.480	0.168	0.300				94.80%	94.8% Very Satisfactory	AHD
469	340	JBRACHS CONSTRUCTION CORPORATION	42290	L	D	SB	GE	Repair and Maintenance of Mapacopac Flood Control, Aguineldo, Ifugao	Aguineldo, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	3.933	70	10/29/2019	01/06/2020	0.00	C	0.472	0.133	0.300				90.50%	90.5% Very Satisfactory	ONS
470	341	JDR CONSTRUCTION	39397	L	D	Sb	GE	Construction of Flood Control Structures along Mahaplag River	Mahaplag, Leyte	11/03/2020	2nd/Final	Leyte 5th DEO	LF	19.600	165	06/09/2019	11/20/2019	0.00	C	0.488	0.133	0.300				92.10%	90.9% Very Satisfactory	ONS
471	342	JDR CONSTRUCTION & SUPPLIES	33869	L	A	MB	GE	Road Widening: Sarangani- Sultan Kudarat Coastal Road K1676+(-739)-K1679+000,	Maasim, Sarangani Province	11/01/2020	2nd/Final	Cotabato City DEO	LF	96.493	400	06/30/2019	08/02/2020	0.00	C	0.490	0.133	0.300				92.30%	95.3% Very Satisfactory	ONS
472		JDR CONSTRUCTION & SUPPLIES	33869	L	A	MA	GE	Construction of Riverbank Protection (Revetment) along Tamontaka River (Tamontaka I to Tamontaka II Section - Phase VI)	Cotabato City	11/05/2020	1st/Final	Cotabato City DEO	LF	48.897	205	02/24/2020	09/15/2020	0.00	C	0.450	0.133	0.300				88.30%	88.3% Satisfactory	ONS
473		JDR CONSTRUCTION & SUPPLIES	33869	L	A	MB	GE	Road Widening including Drainage along Sarangani- Sultan Kudarat Coastal Road, K1691+000- K1699+000, K1699+659 - K1701+343	Maasim, Sarangani Province	11/01/2020	2nd/Final	Sarangani DEO	LF	96.499	420	07/22/2019	09/13/2020	0.00	C	0.487	0.133	0.300				92.00%	92.06% Very Satisfactory	ONS
474	343	JECOL CONSTRUCTION SUPPLY	21956	L	D	SB	GB	Construction of Two (2) Storey Four (4) Classroom (Science/ICT Laboratory), Dawan Central Elementary School	Mati City, Davao Oriental	10/22/2020	2nd/Final	Davao Oriental 2nd DEO	LF	17.223	189	08/30/2019	03/05/2020	0.00	C	0.500	0.134	0.300				93.40%	87.59% Satisfactory	ONS
475	344	JEJOR'S CONSTRUCTION CORPORATION		L				Widening of Bridge - Mamplio Bridge (B01649MN) along Kapalong - Talaingod-Valencia (Bukidnon) Road	San Fernando, Bukidnon	10/05/2020	1st/Final	Bukidnon 1st DEO	LF	27.915	326	01/23/2020	12/13/2020	2.12	O	0.396	0.299	0.150	0.030	0.056	0.050	98.10%	-	AHD
476		JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	Construction of Alternate Road and Bridge Connecting Poblacion to Bonbon	Sagay, Camiguin	10/15/2020	1st/Final	Camiguin DEO	LF	4.702	47	03/23/2020	5/8/2020	0.00	C	0.488	0.200	0.300				98.80%	98.8% Outstanding	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
477	345	JELM CONSTRUCTION	33230	L	A	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Catarman - Calbayog Rd. - K0782+524 - K0782+599; K0765+460 - K0765+480; K0767+473 - K0767+505	Brgy. Magsaysay and Brgy. Geratigan, Lope de Vega and Brgy. Cervantes	11/07/2020	1st	Northern Samar 1st DEO	LF	47.996	211	05/11/2020	12/07/2020	0.32	O	0.399	0.274	0.150	0.030	0.047	0.050	95.00%	-	AHD
478	346	JEP CONSTRUCTION	36000	L	B	MA	GE	Farm-to-Market Road (FMR) Project: Concreting of Sitio Dannal-Sitio Muliang, Brgy. Anonat FMR	Brgy. Anonat, Paracelis, Mountain Province	10/07/2020	1st/Final	Mt. Province 2nd DEO	LF	5.797	60	12/13/2019	02/10/2020	0.00	C	0.483	0.133	0.300				91.60%	91.6% Very Satisfactory	ONS
479	347	JEPA CONSTRUCTION & SUPPLIES	30375	L	B	SB	GB	Construction/ Rehabilitation of Multi-Purpose Building, Pilar Municipal Hall	Pilar, Bataan	10/10/2020	1st/Final	Bataan 2nd DEO	LF	4.950	125	08/11/2019	12/13/2019	0.00	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	ONS
480	348	JFALMAZAN CONSTRUCTION AND SUPPLY	36384	L	D	SB	GE	Construction of Flood Control Mitigation Structure - Construction/Rehabilitation of Flood Control Mitigation Facilities/Drainage System along Crystal Cave to Asin	Baguio City, Benguet	09/30/2020	2nd/Final	Baguio City DEO	LF	24.500	288	06/13/2019	03/26/2020	5.77	C	0.377	0.200	0.300				87.70%	87.88% Satisfactory	AHD
481	349	JHJ CONSTRUCTION	3781	L	A	MA	GE	Construction of Concrete Road, Barangay Potrido to Barangay Alimodias Road Leading to Various Tourism Sites Including Bugsukan and Banogon Falls and the 500 Hectares Rice Terraces	Miag-ao, Iloilo	11/09/2020	2nd/Final	Iloilo 1st DEO	LF	18.600	202	06/13/2019	12/31/2019	0.00	C	0.476	0.156	0.300				93.20%	85.94% Satisfactory	ONS
482	350	JHONARSKY CONSTRUCTION AND CONSTRUCTION SUPPLY	44233	L	D	SB	GB	Local Infrastructure Program-Buildings and Other Structures- Multipurpose/Facilities, Construction of Multi-Purpose Building	Barangay Data, Sabangan, Mountain Province	10/06/2020	1st/Final	Mt. Province 1st DEO	LF	1.980	116	07/08/2019	10/31/2019	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
483	351	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GB	Construction/Improvement of Various Infrastructure om Support of National Security, Construction of 120 Capacity Barracks, Upper Pulacan	Labangan, Zamboanga del Sur	11/11/2020	1st/Final	Zamboanga del Sur 1st DEO	LF	7.717	120	02/26/2020	06/24/2020	0.00	C	0.491	0.134	0.300				92.50%	92.5% Very Satisfactory	ONS
484		JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GE	Construction of Dinas River Flood Control, Barangay Balongating	Guijos, Zamboanga del Sur	11/12/2020	1st/Final	Zamboanga del Sur 2nd DEO	LF	27.269	149	02/24/2020	07/21/2020	-0.84	C	0.488	0.165	0.275				92.80%	92.8% Very Satisfactory	DEL
485	352	JJ & J CONSTRUCTION & GENERAL SUPPLY	30231	L	AAA	MA	GE	Convergence and Special Support Program- Construction/ Improvement of Access Roads Leading to Seaports, Siquijor- San Antonio- Campalanas Road Leading to Roro Port	Siquijor, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	12.509	113	02/13/2020	06/05/2020	0.00	C	0.490	0.133	0.300				92.30%	92.3% Very Satisfactory	ONS
486	353	JJA CONSTRUCTION & SUPPLY	22676	L	A	MA	GE	Continuation of Lipipoken Flood Control along Saltan River	Brgy. Malignat, Pinukpuk, Kalunga	10/09/2020	2nd/Final	Lower Kalunga DEO	LF	23.849	155	08/16/2019	01/17/2020	-3.33	C	0.459	0.200	0.200				85.90%	88.78% Satisfactory	DEL
487	354	JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Bulu (Lenneng) Road leading to Gulolan Falls Paco Valley	Kabugao, Apayao	10/13/2020	1st/Final	Apayao 1st DEO	LF	17.037	155	06/06/2019	11/07/2019	-4.47	C	0.491	0.195	0.166				85.20%	85.2% Satisfactory	DEL
488		JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	Road System - Network Development Program - Off Carriageway Improvement Secondary Roads - Abbut - Conner Rd. - K0542+370 - K0545+378, K0551+215 - K0552+15, K0551+745 - K0551+785, K0551+870 - K0551+898 CW1, CW2	Conner, Apayao	10/13/2020	2nd/Final	Apayao 1st DEO	LF	59.854	228	08/04/2019	03/18/2020	0.00	C	0.495	0.134	0.300				92.90%	90.92% Very Satisfactory	ONS
489	355	JLORENZ CONSTRUCTION AND TRADING	41290	L	D	SB	GE	Construction of Drainage Structure along Road - Kaykulot Road connecting Tagaytay-Catamba Road to Sta. Rosa - Ulat - Tagaytay Road	Tagaytay City, Cavite	10/07/2020	2nd/Final	Cavite 2nd DEO	LF	17.988	220	07/16/2019	02/20/2020	-2.54	C	0.499	0.199	0.224				92.20%	89.08% Very Satisfactory	DEL
490	356	JLP CONSTRUCTION & SUPPLY	26983	L	B	MA	GB	Construction of Two-Storey Building (DPWH Standard Design) of Ilocos Norte 2nd DEO	San Nicolas, Ilocos Norte	11/04/2020	1st/Final	Ilocos Norte 2nd DEO	LF	35.991	401	05/31/2019	07/04/2020	0.02	C	0.471	0.133	0.300				90.40%	90.4% Very Satisfactory	AHD
491	357	JLP CONSTRUCTION & SUPPLY	26983	L	B	MA	GE	Concreting of Road, Brgy. Esperanza	Dilasag, Aurora	10/06/2020	1st/Final	Aurora DEO	LF	19.800	322	08/09/2019	06/25/2020	7.01	C	0.486	0.155	0.300				94.10%	94.1% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
492	358	JM COLLERA KONSTRCT	42258	L	D	SB	GB	20IF0055- Construction of Two -Storey Building 9DPWH Standard Design) of Leyte 4th DEO, Government Center, Brgy. Punta	Ormoc City, Leyte	112/5/20	1st/Final	Leyte 4th DEO	LF	21.626	220	02/27/2020	10/03/2020	3.16	C	0.484	0.147	0.300			93.10%	93.1% Very Satisfactory	AHD	
493	359	JM2K CONSTRUCTION	34430	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure at Miluao River	Brgy. Patalon, Zamboanga City	11/15/2020	1st	Zamboanga City DEO	LF	28.872	402	02/14/2020	03/21/2021	37.60	O	0.395	0.240	0.150	0.030	0.047	0.050	91.20%	-	AHD
494	360	JMCWELLS ENGINEERING CONSTRUCTION AND DEVELOPMENT	43122	L	D	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System: Construction of Sewap Creek Flood Control	Sta. 173+680 to Sta. 173+720, Poblacion, Lubuagan, Kalinga	10/10/2020	1st/Final	Upper Kalinga DEO	LF	2.910	63	02/19/2020	04/21/2020	0.00	C	0.450	0.134	0.300			88.40%	88.4% Satisfactory	ONS	
495	361	JMK BUILDERS CONSTRUCTION	36417	L	C	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads Secondary Roads - P. Burgos Street (502814LZ) K0001+161 - K0001+567	Manila City	11/05/2020	1st	South Manila DEO	LF	20.908	423	10/07/2019	12/02/2020	10.04	O	0.392	0.300	0.150	0.030	0.056	0.050	97.80%	-	AHD
496	362	JMLD CONSTRUCTION	22679	L	D	SB	GB	Construction of Water System Level II	Mantila, Sipocot, Camarines Sur	11/03/2020	1st/Final	Camarines Sur 1st DEO	LF	1.920	150	02/10/2020	07/08/2020	0.00	C	0.492	0.147	0.300			93.90%	93.9% Very Satisfactory	ONS	
497	363	JMT CONSTRUCTION	14186	L	AA	MA	GE	19NH0007, Construction of Revetment along Tago River Basin Package-1	Tago, Surigao del Sur	08/15/2020	2nd/Final	Surigao del Sur 1st DEO	LF	37.989	207	06/06/2019	12/29/2019	7.39	C	0.484	0.134	0.300			91.80%	90.48% Very Satisfactory	AHD	
498		JMT CONSTRUCTION	14186	L	AA	MA	GE	Construction of Kinabutan Flood Control	Brgy. Rizal, Surigao City, Surigao del Norte	08/15/2020	2nd/Final	Surigao del Norte 2nd DEO	LF	37.740	182	06/11/2019	12/09/2019	2.37	C	0.490	0.133	0.300			92.30%	90.5% Very Satisfactory	AHD	
499		JOBEL ENTERPRISES	19799	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Isla Bridge (B02480LZ) along Paete-Famy Poblacion Road, K0107+549	Pangil, Laguna	08/07/2020	1st/Final	Laguna 1st DEO	LF	5.700	170	02/03/2020	07/21/2020	3.58	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
500		JOBEL ENTERPRISES	19799	L	B	MA	GE	Construction of River Control along Pagsanjan River Lumban Section	Lumban, Laguna	10/07/2020	1st	Laguna 1st DEO	I	23.846	215	05/27/2020	12/27/2020	0.15	O	0.387	0.240	0.150	0.030	0.056	0.033	89.60%	-	AHD
501	364	JO-HEBREWS CONSTRUCTION SERVICES	42524	L	A	SB	GB	Construction of Two (2) Storey - Six (6) Classrooms School Building, Tucop Elementary School	Dinalupihan, Bataan	10/13/2020	1st/Final	Bataan 1st DEO	LF	16.519	185	10/02/2019	04/03/2020	10.81	C	0.472	0.133	0.300			90.50%	90.5% Satisfactory	AHD	
502	365	JOMARCANN GENERAL CONSTRUCTION	30599	L	AAA	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads Baguio - Bontoc Road, K0269+240 to K0269+270, K0282+850 to K0282+920, K0305+950 to K0306+050	Tublay and Atok, Benguet	10/01/2020	2nd/Final	Benguet 2nd DEO	LF	70.317	210	08/04/2019	02/29/2020	0.00	C	0.499	0.133	0.300			93.20%	92% Very Satisfactory	ONS	
503	366	JONATHAN B. BAUTISTA ENTERPRISES	33868	L	B	SB	GE	19IL0026 - Local Infrastructure Program - Local Roads and Bridges - Local Roads, Construction of Ichon - Sindangan Road (By-Pass)	Barangay Ichon and Sindangan, Macaronhon, Southern Leyte	11/02/2020	2nd/Final	Southern Leyte DEO	LF	9.900	210	07/03/2019	01/28/2020	0.00	C	0.486	0.134	0.300			92.00%	91.76% Very Satisfactory	ONS	
504	367	JONI CONSTRUCTION	26023	L	B	SB	GE	20ID0002 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Manloy River	Brgy. Manloy, Carigara, Leyte	10/29/2020	1st/Final	Leyte 2nd DEO	LF	16.393	217	02/27/2020	09/30/2020	18.89	C	0.484	0.133	0.300			91.70%	91.7% Very Satisfactory	AHD	
505	368	JORENZ BUILDERS DEVELOPMENT CORP.	41066	L	D	SB	GE	Construction of Flood Mitigation Structure along Samil River, Brgy. Samil	Lucban, Quezon	10/15/2020	2nd/Final	Quezon 1st DEO	LF	19.600	182	07/02/2019	12/30/2019	0.00	C	0.416	0.200	0.300			91.60%	92.5% Very Satisfactory	ONS	
506	369	JORGZ KONZTRAK & SUPPLY	40727	L	B	SB	GB	Construction of Multi-Purpose Building (P00444630LZ-CW1)	San Juan, Palauig, Zambales	10/08/2020	1st/Final	Zambales 1st DEO	LF	1.978	60	03/09/2020	05/07/2020	5.00	C	0.473	0.132	0.300			90.50%	90.5% Very Satisfactory	AHD	
507	370	JOYNIETIN CONSTRUCTION AND TRADING	41858	L	D	SB	GB	Construction of Multi – Purpose Building at Barangay Mabayan	Olongapo, City	10/05/2020	1st/Final	Zambales 2nd DEO	LF	4.802	166	02/14/2020	07/28/2020	0.00	C	0.468	0.133	0.300			90.10%	90.1% Very Satisfactory	ONS	
508	371	JQM CONSTRUCTION AND TRADING	36354	L	B	SB	GE	Preventive Maintenance-Secondary Roads Olongapo-Bugallon Road, K0247+000 to K0247+814.70 (PMS ID No. P00401053LZ-CW1)	Candelaria, Zambales	10/08/2020	1st/Final	Zambales 1st DEO	LF	14.269	75	08/07/2020	10/20/2020	37.33	C	0.481	0.133	0.300			91.40%	91.4% Very Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
509	372	JUNCAN ENTERPRISES	23299	L	B	MA	GB	D. Local Program 1. National Building Program A. Buildings and Other Structures 1. Multi-Purpose/Facilities A. Construction of Academic School Building Southern Luzon State University (SLSU)	Gumaca, Quezon	10/13/2020	2nd/Final	Quezon 4th DEO	LF	34.299	280	06/04/2019	03/09/2020	0.00	C	0.493	0.159	0.300				95.20%	87.57% Satisfactory	ONS
510	373	JURASSIC CONSTRUCTION & SUPPLIES	32218	L	B	SB	GE	001: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation / Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads Construction of Road Slope Protection Structure along Nabua-Balatan Road (S035491Z), K0487+020.00 - K0487+380.00	Balatan, Camarines Sur	11/07/2020	1st/Final	Camarines Sur 5th DEO	LF	18.565	247	02/20/2020	10/23/2020	0.00	C	0.479	0.160	0.300				93.90%	93.9% Very Satisfactory	ONS
511	374	JUSTBILT BUILDERS	39754	L	B	SB	GB	Construction of Four (4) Storey, Eight (8) Classroom School Building, Tinajeros Elementary School	Malabon City	10/26/2020	2nd/Final	Malabon-Navotas DEO	LF	29.365	350	09/25/2019	09/08/2020	0.00	C	0.488	0.170	0.300				95.80%	92.72% Very Satisfactory	ONS
512	375	K.A. BUILDERS & SUPPLY / GEMMA CONSTRUCTION SUPPLY, INC.(JOINT VENTURE)	JV-19-585	L	AAA	MB	GE	Olandang Flood Control (Upstream of Datu Sahid Piang Bridge) along Rio Grande River (Olandang Section)	Olandang, Midsayap, Cotabato	11/07/2020	1st/Final	Cotabato 1st DEO	LF	55.000	255	02/25/2020	11/05/2020	11.77	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	AHD
513	376	KAIRO KONSTRAK, INC.	35985	L	A	MA	GE	Network Development - Construction of Bypass and San Roque - Bacayao Road, Guimba Bypass (Package 1), Nueva Ecija	Guimba, Nueva Ecija	10/12/2020	2nd/Final	Nueva Ecija 1st DEO	LF	94.478	270	07/10/2019	04/04/2020	8.89	C	0.481	0.200	0.300				98.10%	4.38% Very Satisfactory	AHD
514	377	KANE CONSTRUCTION, INC.	2888	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Flood Mitigation Facilities along Camp Lagoon Drain Tunnel, Sta. 0+173-Sta. 0+340 and Sta. 0+440-Sta. 0+618	Baguio City	09/30/2020	1st	Baguio City DEO	LF	18.130	221	07/06/2020	02/11/2021	40.64	O	0.346	0.239	0.150	0.030	0.055	0.050	87.00%	-	AHD
515		KANE CONSTRUCTION, INC.	2888	L	A	MA	GE	Construction of Flood Control Mitigation Structure - Construction /Rehabilitation of Flood Control Mitigation Facilities/Drainage System along City Camp Lagoon Drain Tunnel	Baguio City, Benguet	09/30/2020	2nd/Final	Baguio City DEO	LF	19.600	288	06/17/2019	03/30/2020	6.25	C	0.500	0.133	0.300				93.30%	90.96% Very Satisfactory	AHD
516	378	KANE CONSTRUCTION, INC. / JABEN GENERAL CONTRACTING & ENG'G SERVICES JOINT VENTURE	JV-17-3070	L	A	MA	GB	Proposed Evacuation Center	Poblacion, Bauko, Mt. Province	10/06/2020	1st/Final	CAR Regional Office	LF	34.223	482	07/26/2018	11/19/2019	-1.86	C	0.443	0.200	0.244				88.70%	88.7% Satisfactory	DEL
517	379	KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Construction of Toon Sur Flood Control Project, Sta. 0+000-Sta. 1+105,	La Paz, Abra	10/08/2020	1st/Final	Abra DEO	LF	45.835	205	02/13/2020	09/04/2020	38.53	C	0.449	0.133	0.300				88.20%	88.2% Satisfactory	AHD
518		KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Construction of Mudeng Flood Control Project, Sta. 0+000-Sta. 1+142	La Paz, Abra	10/08/2020	1st/Final	Abra DEO	LF	47.923	208	02/11/2020	09/05/2020	59.51	C	0.463	0.133	0.300				89.60%	89.6% Very Satisfactory	AHD
519		KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Construction of La Paz Bridge from San Quintin to Umingan Road	Umingan, Pangasinan	11/06/2020	1st/Final	Pangasinan 3rd DEO	LF	93.200	400	06/04/2019	07/07/2020	0.00	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	ONS
520	380	KEILANA RESOURCE AND DEVELOPMENT CORPORATION	37270	L	AAA	LA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations: Bayawan Coastal Road (Villareal - Caranoch Section) leading to Bayawan Beach and Coastal Area, Brgy. Villareal	Bayawan (Tulong), Negros Oriental	11/10/2020	1st/Final	Negros Oriental 3rd DEO	LF	14.700	203	06/19/2019	01/07/2020	0.00	C	0.489	0.154	0.300				94.30%	94.3% Very Satisfactory	ONS
521		KEILANA RESOURCE AND DEVELOPMENT CORPORATION	37270	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Control along Bangcolotan River, (Downstream B)	Zamboangula, Negros Oriental	11/17/2020	1st/Final	Negros Oriental 3rd DEO	LF	29.400	308	02/12/2020	12/15/2020	8.97	C	0.490	0.179	0.300				96.90%	96.9% Outstanding	AHD
522	381	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE	33441	L	AA	MA	GE	Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure/ Drainage Structure	Catulayan, San Juan, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	20.281	195	02/13/2020	08/25/2020	0.00	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
523		KENNETH CONSTRUCTION AND GENERAL MERCHANDISE	33441	L	AA	MA	GE	Convergence and Special Support Program, Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations, Calunasan-Bandilaan Leading to Butterfly Sanctuary and Bandilaan Mountain View Park, Brgy. Calunasan	Maria, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	9.800	89	02/13/2020	05/11/2020	0.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	ONS
524	382	KENWOOD CONSTRUCTION ENTERPRISES CORPORATION	22186	L	B	MA	GE	Construction of Protection Works along Ingaleria River, Brgy. Nelintap,	San Carlos, City, Pangasinan	11/09/2020	1st/Final	Pangasinan 4th DEO	LF	28.289	235	02/14/2020	10/05/2020	8.51	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
525	383	KERGEL BUILDERS	44923	L	D	SB	GE	Construction Of Road Slope Protection Structure - At Specific Locations Along JCT. National Road Cuartero - Tapulang - Maayon Road (S00463PN) K0117+300 to K0119+440	Maayon, Capiz	10/29/2020	1st/Final	Capiz 1st DEO	LF	3.656	70	02/13/2020	04/22/2020	0.00	C	0.475	0.133	0.300				90.80%	90.8% Very Satisfactory	ONS
526	384	KIRSKAT VENTURE	32042	L	A	MB	GE	Road Widening - On Specific Locations along Capiz-Aklan Road, K0324+588 to K0327+402	Capiz	10/30/2020	2nd/Final	Capiz 2nd DEO	LF	51.133	221	07/25/2019	03/01/2020	0.00	C	0.469	0.133	0.300				90.20%	87.86% Satisfactory	ONS
527	385	KLDS TRADING & CONSTRUCTION	28091	L	B	MA	GE	19DQ0024: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River, Phase I, East Side, Brgy. Burol	Dasmariñas City, Cavite	10/05/2020	2nd/Final	Cavite 3rd DEO	LF	48.744	390	07/23/2019	08/15/2020	1.16	C	0.480	0.200	0.300				98.00%	92.84% Very Satisfactory	AHD
528	386	KLDS TRADING & CONSTRUCTION / 72Z CONSTRUCTION, INC. JOINT VENTURE	JV-19-962	L	B	MA	GE	20DQ0035: Local Program - Local Infrastructure Program - Local Roads and Bridges - Local Roads - Construction of Road, Domiciano Ilawan Street, San Isidro Labrador Loop, Brgy. Dasmariñas City, Cavite and Construction of Road, Arturo Carungcong Street, Brgy. San Isidro Labrador, San Juan and Sta. Lucia	Dasmariñas City, Cavite	10/05/2020	1st	Cavite 3rd DEO	LF	69.295	290	02/27/2020	12/12/2020	4.48	O	0.390	0.300	0.150	0.030	0.061	0.050	98.10%	-	AHD
529	387	KNOV BUILDERS AND SUPPLIES	410501	L	D	SB	GE	Construction of Bridge - Brgy. Mabanbanag - Namoroc, Vintar	Vintar, Ilocos Norte	11/05/2020	1st/Final	Ilocos Norte 1st DEO	LF	9.899	376	05/30/2019	06/08/2020	16.66	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
530	388	KODUS PEERS CONSTRUCTION CORP.	43279	L	AA	SB	GE	20NI0025 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Jct. Baculin Access Road Leading to Harip White Beach Resort, Brgy. Harip	Hinatuan, Surigao del Sur	08/15/2020	1st/Final	Surigao del Sur 2nd DEO	LF	19.597	176	02/10/2020	08/03/2020	0.57	C	0.469	0.193	0.300				96.20%	96.2% Outstanding	AHD
531	389	KOMICHOV GENERAL CONSTRUCTION	42292	L	D	SB	GB	Local Program-Buildings and Other Structures-Multi-purpose/Facilities-Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects, Construction of Multi-Purpose Building	Brgy. Palitud, Paracelis, Mountain Province	10/07/2020	1st/Final	Mt. Province 2nd DEO	LF	1.980	90	08/01/2019	10/29/2019	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
532	390	KP GONZALES CONSTRUCTION SUPPLY AND TRADING	38822	L	B	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program Preventive Maintenance - Tertiary Roads - Roxas Blvd East Service Rd - K0005 + (-239) - K0005+253	Pasay City	11/05/2020	1st/Final	South Manila DEO	LF	11.581	90	03/03/2020	05/31/2020	0.00	C	0.472	0.136	0.300				90.80%	90.8% Very Satisfactory	ONS
533	391	KVC CONSTRUCTION	28959	L	A	MB	GE	Network Development: Paving of Unpaved Roads (Tertiary Roads) Ayaga - Sta. Marcela - Flora - Lasam Road, 0+000 - 0+996	Flora, Apayao	10/09/2020	2nd/Final	Apayao 2nd DEO	LF	43.917	431	07/23/2019	09/25/2020	0.00	C	0.495	0.135	0.300				93.00%	9210% Very Satisfactory	ONS
534	392	KVC CONSTRUCTION, / ISNAG BUILDERS & DEVT. CORPORATION JOINT VENTURE	JV-18-1289	L	B	MA	GE	Construction of Missing Links/New Roads Piddig - Carasi - Calansan Road Sta. 0+000 to Sta. 4+000	Calanasan, Apayao	10/09/2020	1st	Apayao 2nd DEO	LF	96.500	461	07/22/2019	10/24/2020	1.10	O	0.388	0.240	0.150	0.030	0.047	0.050	90.50%	-	AHD
535	393	KWIKBUILT DEVELOPMENT CORPORATION	43829	L	C	SB	GB	Construction of Water System (Level III) (Overhead Tank), (Purok Sagrado)	Brgy. Estefania, Bacolod City, Negros Occidental	11/05/2020	1st/Final	Bacolod City DEO	LF	1.786	80	05/11/2020	07/29/2020	0.00	C	0.498	0.134	0.300				93.20%	93.2% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
536	394	L & L CONSTRUCTION	15108	L	B	SB	GE	Concreting of Brgy. Camuayan FMR	Balingasag, Misamis Oriental	10/15/2020	2nd/Final	Misamis Oriental 1st DEO	LF	9.942	110	12/05/2019	3/23/2020	0.00	C	0.482	0.175	0.300				95.70%	91.74% Very Satisfactory	ONS
537	395	L.A. CLAMOR CONSTRUCTION	26413	L	B	MA	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Seaports, Quezon Eco-Tourism-Cotta-Dalahican-Talao-Talao-Mayao Road	Lucena City, Quezon	10/14/2020	1st/Final	Quezon 2nd DEO	LF	91.499	300	08/01/2019	05/26/2020	0.00	C	0.472	0.167	0.300				93.90%	93.9% Very Satisfactory	ONS
538	396	L.C. TING CONSTRUCTION	23666	L	AAA	LA	GE	19NI0008 (Re-advertisement), Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Poblacion to Magsaysay to Osmena to Villaverde to SSF Kahayagan in Support to Agribusiness Industry	Sitio Mabuhay, Kahayagan, Tagbina, Surigao del Sur	08/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	48.999	271	06/10/2019	03/06/2020	0.74	C	0.466	0.196	0.300				96.20%	96.2% Very Satisfactory	AHD
539		L.C. TING CONSTRUCTION	23666	L	AAA	MA	GB	19NH0052, Construction of Proposed Camp of Philippine Army, Brgy. Dayoan	Tago, Surigao del Sur	08/15/2020	1st	Surigao del Sur 1st DEO	LF	50.662	442	07/12/2019	09/25/2020	0.31	O	0.369	0.262	0.150	0.030	0.048	0.050	90.90%	-	AHD
540	397	L.C. TING CONSTRUCTION / SURIGAO LA SUERTE CORPORATION (JOINT VENTURE)	JV-17-794	L	AAA	MB	GE	17NI0067: Construction of Tagongon - Sta. Maria - Sta. Juana - Maputi Road (Tagbina - Maharika) Bislig City Bypass Road	Surigao del Sur 2nd LD	08/15/2020	1st/Final	Surigao del Sur 2nd DEO	LF	91.676	712	02/01/2018	01/13/2020	1.95	C	0.471	0.149	0.300				92.00%	92% Very Satisfactory	AHD
541	398	L.P.O. ENTERPRISES	20730	L	B	MA	GB	Construction of Two (2) Storey Twelve (12) Classroom at Bunga Elementary School	Nagcarlan, Laguna	10/08/2020	2nd/Final	Laguna 3rd DEO	LF	25.666	300	12/27/2018	10/22/2019	2.53	C	0.489	0.150	0.300				93.90%	93.62% Very Satisfactory	AHD
542	399	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Construction of Flood Control Structures Ilog Bayan River	San Jose del Monte City, Bulacan	10/12/2020	2nd/Final	Bulacan 2nd DEO	LF	95.534	240	06/25/2019	02/19/2020	22.85	C	0.481	0.133	0.300				91.40%	91.82% Very Satisfactory	AHD
543		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	Local Roads and Bridges- Local Bridges, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects- Construction of Ciudad de Victoria Interchange Overpass Bridge	Bocaue, Bulacan	10/15/2020	2nd/Final	Regional Office No. III	LF	263.923	300	01/29/2019	11/24/2019	0.00	C	0.500	0.132	0.300				93.20%	92.06% Very Satisfactory	ONS
544	400	LA PRUEBA CONSTRUCTION	9923	L	D	SB	GE	Construction of Concrete Road- Dakit-Ampongol- Cabungahan Road Leading to Laugan Falls, Brgy. Dakit	Sogod, Cebu	11/01/2020	1st/Final	Cebu 5th DEO	LF	27.930	140	02/20/2020	07/08/2020	0.00	C	0.489	0.133	0.300				92.20%	92.2% Very Satisfactory	ONS
545	401	LABB CONSTRUCTION	13524	L	A	MA	GE	Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads, Tagbilaran North Road (Tagbilaran - Jetafe Section)	Clarín and Talibon, Bohol	11/08/2020	2nd/Final	Bohol 2nd DEO	LF	21.475	170	07/16/2019	01/01/2020	0.80	C	0.491	0.157	0.300				94.80%	89.7% Very Satisfactory	AHD
546		LABB CONSTRUCTION	13524	L	A	MB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Jct., TER Mabuhay - Gabi - Bayongan - Camanaga Road Leading to Bayongan Dam	Ubay, Bohol	11/09/2020	1st/Final	Bohol 2nd DEO	LF	22.040	189	02/24/2020	08/30/2020	0.00	C	0.482	0.152	0.300				93.40%	93.4% Very Satisfactory	ONS
547	402	LAKEWOOD CONSTRUCTION COMPANY	5294	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage System - Construction of Flood Control along Barangay Tigbanuang	Tungawan, Zamboanga Sibugay	11/14/2020	1st/Final	Zamboanga Sibugay 2nd DEO	LF	24.402	241	03/02/2020	10/28/2020	0.00	C	0.475	0.133	0.300				90.80%	90.8% Very Satisfactory	ONS
548	403	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MA	GE	Asset Preservation Program - Construction/Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads, Lanao del Norte Interior Circumferential Road (LDNICR), K1548+000 to K1548+313; K1549+717 to K1550+331	Balo-i, Lanao del Norte	10/12/2020	1st	Lanao del Norte 1st DEO	LF	13.947	212	06/18/2020	1/15/2021	1.17	O	0.338	0.300	0.150	0.030	0.047	0.033	89.80%	-	AHD
549	404	LANCE CONSTRUCTION	41470	L	D	SB	GB	Construction of Two (2) Storey, Four (4) Classroom School Building, Malasag Elementary School	Barangay Cugman, Cagayan de Oro City	10/16/2020	2nd/Final	Cagayan de Oro City 2nd DEO	LF	11.816	124	01/04/2019	5/7/2019	-9.95	C	0.494	0.135	0.002				63.10%	76.89% Unsatisfactory	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
550	405	LANOY CONSTRUCTION	35289	L	A	MA	GE	20ID0015 - Construction/Maintenance of Flood Mitigation Structures and Drainage System, Construction of Hibuga Flood Control Structure and Drainage System Hibuga River Basin	Barangay Sta Ana, La Paz, Leyte	10/29/2020	1st/Final	Leyte 2nd DEO	LF	39.186	207	02/24/2020	09/17/2020	10.63	C	0.490	0.133	0.300				92.30%	92.3% Very Satisfactory	AHD
551	406	LE BRON CONSTRUCTION	32219	L	B	MA	GB	Construction of 4 Storey 12 Classrooms at Jose Rizal MS	Calamba City, Laguna	10/08/2020	2nd/Final	Laguna 2nd DEO	LF	38.485	345	01/10/2019	12/20/2019	0.00	C	0.500	0.134	0.300				93.40%	91.51% Very Satisfactory	ONS
552	407	LEADWAY CONSTRUCTION & DEVELOPMENT CORP. (LCDC)	4378	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Bridge Program - Replacement of Permanent Weak Bridges, Chico Karatan Br. (B00924L2) along Mt. Province - Nueva Vizcaya Rd.	Bontoc, Mt. Province	10/02/2020	2nd/Final	CAR Regional Office	LF	208.279	798	04/19/2018	06/24/2020	0.00	C	0.496	0.200	0.300				99.60%	82.08% Satisfactory	ONS
553	408	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MA	GB	Construction of 4 Storey 16 Classroom (BEFF 2018 Batch 3), Agoo Vocational High School	Agoo, La Union	10/30/2020	2nd/Final	La Union 2nd DEO	LF	47.420	300	01/20/2019	11/15/2019	0.00	C	0.500	0.163	0.300				96.30%	92.24% Very Satisfactory	ONS
554		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MA	GB	Construction of Farmer's Hall	Sta. Barbara, Agoo, La Union	10/30/2020	2nd/Final	La Union 2nd DEO	LF	49.499	305	07/08/2019	05/07/2020	0.00	C	0.500	0.133	0.300				93.30%	90.71% Very Satisfactory	ONS
555		LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GE	Construction of Jalaar River Control Along Brgy. Poblacion Delgado	Calinog, Iloilo	11/02/2020	2nd/Final	Iloilo 2nd DEO	LF	49.000	175	07/11/2019	01/01/2020	-2.72	C	0.487	0.200	0.300				98.70%	82.04% Satisfactory	DEL
556		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	Road Widening on Specific Locations along Compostela-Cateel Road, (Compostela Side)	Compostela Valley Province	03/06/2020	2nd/Final	Compostela Valley DEO	LF	49.564	324	09/05/2019	07/24/2020	0.00	C	0.499	0.155	0.300				95.40%	91.74% Very Satisfactory	ONS
557		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	19NI0038, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads - NRJ - Barobo - Agusan del Sur Bdry. Rd. - K1411+542 - K1412+231.20	Surigao del Sur 2nd LD	08/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	29.464	226	07/10/2019	02/20/2020	10.18	C	0.479	0.199	0.300				97.80%	92.7% Very Satisfactory	AHD
558		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MA	GE	19NH0047, Construction/Upgrading/Rehabilitation of Drainage Along National Roads - Secondary Roads, Surigao - Davao Coastal Road K1258+558, K1260+433 - K1260+776, K1262+650 - K1262+855.70, K1264+238 - K1264+342.30, K1266+348 - K1267+049, K1274+920 - K1275+181.70, K1280+764 - K1281+516	Cortes, Surigao del Sur	08/15/2020	2nd/Final	Surigao del Sur 1st DEO	LF	33.899	275	07/16/2019	04/15/2020	10.76	C	0.471	0.133	0.300				90.40%	90.4% Very Satisfactory	AHD
559		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	Off-Carriageway Improvement along Daan Maharlika (MN) K1468+000 - K1469+488, K1477+665 - K1478+355	Davao del Norte	10/19/2020	2nd/Final	Davao del Norte 1st DEO	LF	91.528	311	08/08/2019	06/13/2020	0.00	C	0.489	0.177	0.300				96.60%	94.26% Very Satisfactory	ONS
560	409	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION)	22465	L	AAA	MB	GE	Upgrading of Damaged Paved Roads - Iloilo - Antique Road, K0014+163 - K0014+974, K0035+689 - K0035+828, K0056+398 - K0056+768, K0056+796 - K0056+994, K0056+962 - K0058+005, K0058+218 - K0059+000, K0065+700 - K0066+000, K0066+879 - K0067+000, K0068+762 - K0069+000, K0069+122 - K0069+394, K0069+988 - K0070+076, K0070+333 - K0070+723	Oton, Guimbal & Saan Joaquin, Iloilo	11/09/2020	2nd/Final	Iloilo 1st DEO	LF	75.225	348	08/01/2019	07/13/2020	10.30	C	0.475	0.145	0.300				92.00%	89% Satisfactory	AHD
561	410	LEO-J CONSTRUCTION SERVICES	27248	L	B	SB	GB	Construction of Multi-Purpose Building	San Juan, Palaug, Zambales	10/08/2020	1st/Final	Zambales 1st DEO	LF	4.947	120	02/26/2020	06/24/2020	2.50	C	0.489	0.133	0.300				92.20%	92.2% Very Satisfactory	AHD
562	411	LEWIN VANNE GENERAL ENGINEERING AND CONSTRUCTION	42942	L	D	SB	GE	Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure	Feka-Fanias, Bontoc, Mountain Province	10/06/2020	1st/Final	Mt. Province 1st DEO	LF	3.920	128	02/16/2020	06/22/2020	17.53	C	0.458	0.200	0.300				95.80%	95.8% Very Satisfactory	AHD
563	412	LEXAND CONSTRUCTION & DEVELOPMENT	39573	L	B	SB	GE	Construction of Flood Mitigation Structure - Construction/Extension of Flood Control Structure (Revetment/Bank Protection) along Dipolog River (Polanco Bridge Section)	Polanco, Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	28.807	240	02/24/2020	10/20/2020	0.00	C	0.478	0.134	0.300				91.20%	91.2% Very Satisfactory	ONS
564	413	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC.	34789	L	A	SB	GE	Construction of Maribulan River Flood Control	Maribulan, Alabel, Sarangani Province	11/01/2020	1st/Final	Sarangani DEO	LF	19.600	146	02/24/2020	07/18/2020	62.13	C	0.477	0.133	0.300				91.00%	91% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
565	414	LIENEL BUILDERS AND SUPPLY	40023	L	D	SB	GB	Construction of MPE (Covered Court), Sta. Cruz, Ligao City	Ligao City, Albay	10/28/2020	1st/Final	Albay 3rd DEO	LF	4.769	240	10/03/2019	05/29/2020	0.00	C	0.488	0.162	0.300				95.00%	90.66% Very Satisfactory	ONS
566	415	LLABAN CONSTRUCTION AND SUPPLY/ RDEN CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-19-394	L	A	MA	GE	Construction of Libungan Flood Control (Nalin Section - Phase II)	Nalin, Midsayap, Cotabato	11/07/2020	1st/Final	Cotabato 1st DEO	LF	33.085	222	02/14/2020	09/22/2020	14.85	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	AHD
567	416	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	MA	GE	19NI0034 - Construction of By-Pass and Diversion Roads - Barobo Bypass Road	Poblacion Barobo, Surigao del Sur	08/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	46.334	240	06/10/2019	02/04/2020	0.37	C	0.491	0.180	0.300				97.10%	90.32% Outstanding	AHD
568	417	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	Widening of Permanent Bridge Patalon Bridge 2 (B01168MN) along Zamboanga City - Labuan - Limpapa Road	Zamboanga City	11/15/2020	2nd/Final	Zamboanga City DEO	LF	19.429	434	08/28/2018	11/04/2019	0.00	C	0.498	0.193	0.300				99.10%	83.98%	ONS
569		LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	Road Widening (2-4 Lanes), along Lilo-Siocon Rd., K1967+115-K1968+353	Liloy, Zamboanga	11/17/2020	2nd/Final	Zamboanga del Norte 2nd DEO	LF	49.000	257	07/22/2019	04/03/2020	0.00	C	0.481	0.153	0.300				93.40%	90.88% Very Satisfactory	ONS
570		LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	Road Upgrading (Gravel to Concrete) of Brgy. Kallantana Road Connecting Brgy. Kallantana & Junction National Highway in Support of Seaweeds and Coconut Industries	Naga, Zamboanga Sibugay	11/14/2020	3rd/Final	Zamboanga Sibugay 2nd DEO	LF	17.101	141	07/11/2019	11/28/2019	-4.19	O	0.493	0.200	0.174				86.70%	-	DEL
571	418	LVRO CONSTRUCTION & SUPPLY	18116	L	B	MA	GE	Concreting of Sitio Saay, Brgy. Can-asujan FMR, Brgy. Can-asujan	Carcar City, Cebu	10/31/2020	2nd/Final	Cebu 2nd DEO	LF	4.981	104	12/10/2019	03/22/2020	1.92	C	0.475	0.133	0.300				90.80%	90.02% Very Satisfactory	AHD
572		LVRO CONSTRUCTION & SUPPLY	18116	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations - NRI - Brgy. Camagascas Road Leading to Mt. Pangkay Prayer Mountain, Brgy. Kauswagan	Cabadbaran, Agusan del Norte	08/13/2020	2nd/Final	Agusan del Norte DEO	LF	26.749	435	05/13/2018	07/21/2019	0.00	C	0.492	0.132	0.300				92.40%	86.52% Satisfactory	ONS
573	419	LVRO CONSTRUCTION AND SUPPLY	18116	L	B	SB	GB	Construction/Expansion/Rehabilitation of Butuan Medical Hospital	Brgy. Tiniwasan, Butuan City	08/13/2020	1st/Final	Butuan City DEO	LF	28.950	362	12/19/2018	12/15/2019	0.00	C	0.500	0.132	0.300				93.20%	93.2% Very Satisfactory	ONS
574	420	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Road Widening Maramag - Maradugao Road, K1582+000 to K1582+893	Pangantungan, Bukidnon	10/06/2020	2nd/Final	Bukidnon 3rd DEO	LF	34.096	237	07/25/2019	03/17/2020	0.11	C	0.476	0.200	0.300				97.60%	92.2% Very Satisfactory	AHD
575	421	M.C.B. ZAMORA CONSTRUCTION & SUPPLIES	32006	L	B	MA	GE	Construction of Slope Protection/Flood Control at Gabor Dike Phase III (PMS ID No. P00322193LZ-CW1)	San Felipe, Zambales	10/07/2020	2nd/Final	Zambales 1st DEO	LF	22.758	190	06/25/2019	12/31/2019	12.63	C	0.420	0.133	0.300				85.30%	85.3% Satisfactory	AHD
576	422	M.G. LUALHATI CONSTRUCTION CORP.	35373	L	AA	LA	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects-Construction of Calungbayan Bridge along Santa-Rancho Road	Santa, Ilocos Sur	10/29/2020	2nd/Final	Regional Office No. I	LF	56.809	236	06/25/2019	02/15/2020	8.97	C	0.500	0.133	0.300				93.30%	92.82% Very Satisfactory	AHD
577	423	M.G. LUALHATI CONSTRUCTION CORP. / ALPHATEC CHEMICAL CORPORATION JOINT VENTURE	JV-19-323	L	AA	LA	GE	Retrofitting/Strengthening of Permanent Bridges, Don Teofilo Sison Bridge (B00722LZ) along Manila North Road	Rosales, Pangasinan	10/30/2020	1st/Final	Regional Office No. I	LF	144.750	270	02/27/2020	11/22/2020	61.22	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
578	424	M.G. SALAZAR CONS. CORP.	4072	L	A	MA	GB	19DD0348 - Local Program, Local Infrastructure Program, Buildings and Other Structures, Multipurpose/Facilities, Rehabilitation/Improvement of Lipa City Community Park, Phase II at Barangay 7	Lipa City, Batangas	10/01/2020	2nd/Final	Batangas 4th DEO	LF	46.530	300	08/21/2019	06/15/2020	0.00	C	0.500	0.133	0.300				93.30%	90.64% Very Satisfactory	ONS
579	425	M.G. SALAZAR CONST. CORP.	4072	L	A	MB	GE	Construction of Concrete Road - Construction of Road Section Comprising Barangays Mabini, Calog, Intan, Igcooc, Tabong Tabong (Sibalom, Antique) to Sitio Miacnon, Barangay Naliawan	Barangay Naliawan, Hamtic, Antique	11/12/2020	2nd/Final	Antique DEO	LF	49.102	241	11/14/2019	07/11/2020	0.00	C	0.477	0.135	0.300				91.20%	87.84% Satisfactory	ONS
580	426	M.M. SERRANO CONSTRUCTION COMPANY	38549	L	A	SB	GE	Concreting of Talabutang Norte-Pinahan Road, Barangay Talabutang Norte and Pinahan Gen. Mamerto	Natividad, Nueva Ecija	10/09/2020	1st/Final	Nueva Ecija 2nd DEO	LF	19.461	120	07/04/2019	10/31/2019	2.68	C	0.493	0.160	0.300				95.30%	95.3% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
581	427	M.M. SUAREZ CONSTRUCTION & SUPPLY	41341	L	C	SB	GE	Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Road - Tagbilaran North Road (Tagbilaran - Jetafe Sect) K0115+520 - K0116+000, K0116+000 - K0116+005 (S00146BH) Chainage 028+Chainage 154	Inabanga and Talibon, Bohol	11/09/2020	1st/Final	Bohol 2nd DEO	LF	7.947	78	02/27/2020	05/14/2020	0.00	C	0.493	0.134	0.300				92.70%	92.7% Very Satisfactory	ONS
582	428	M.P.TABERAO CONSTRUCTION SERVICES AND SUPPLIES	46017	L	D	SB	GB	Clustered Repair/Maintenance of DPWH Building, (AES Annex Building, AES-Planning and Repair Bay Building, AES-Utility Building, and Materials Quality Control Lab. Building, Benguet I District Engineering Office)	Wangal, La Trinidad, Benguet	10/02/2020	1st	Benguet 1st DEO	LF	10.991	170	08/10/2020	01/26/2021	1.53	O	0.390	0.240	0.150	0.030	0.060	0.050	92.00%	-	AHD
583	429	M.S. RAMOS CONSTRUCTION INC.	31684	L	B	MA	GE	Construction of Flood Control Structures along Marilao River and its Tributaries Phase II	Marilao, Bulacan	10/12/2020	1st/Final	Bulacan 2nd DEO	LF	48.993	281	07/11/2019	04/16/2020	12.00	C	0.476	0.133	0.300				90.90%	90.9% Very Satisfactory	AHD
584	430	M.V. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	B	MA	GE	Widening of Permanent Weak Bridges, Sawat Bridge 1 (B00610LZ) along Manila North Road	Sta. Cruz, Ilocos Sur	10/27/2020	1st	Ilocos Sur 2nd DEO	LF	34.299	305	02/10/2020	12/10/2020	-1.90	O	0.384	0.240	0.131	0.030	0.042	0.033	86.00%	-	DEL
585	431	MA-AN CONSTRUCTION CORP.	28751	L	B	SB	GE	Construction of Flood Control Structure at (Drainage)	T.S. Cruz, Las Pinas City, Metro Manila	11/04/2020	2nd/Final	Las Piñas-Muntinlupa DEO	LF	19.599	330	09/13/2019	08/07/2020	0.00	C	0.491	0.164	0.300				95.50%	92.26% Very Satisfactory	ONS
586	432	MAC BUILDERS AND SUPPLY	40135	L	C	SB	GE	Local Infrastructure Program - Concreting of Barangay Ngileb Farm to Market Road, Ngileb	Ngileb, Alfonso Lista, Ifugao	10/07/2020	1st/Final	Ifugao 2nd DEO	LF	4.920	27	10/29/2019	11/24/2019	-9.89	C	0.425	0.133	0.003				56.10%	56.1% Poor	DEL
587	433	MADYAW CONSTRUCTION & DEV. CORPORATION	29598	L	A	MB	GE	19N10037 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Surigao - Davao Coastal Rd. - K1444+670 - K1444+710, K1448+422.50 - K1448+467.5, K1456+936.60 - K1456+986.20, K1476+218.40 - K1476+254.70	Hinatuan to Lingig, Surigao del Sur	08/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	31.965	276	07/10/2019	04/10/2020	12.49	C	0.489	0.187	0.300				97.60%	93.82% Very Satisfactory	AHD
588	434	MADYAW CONSTRUCTION & DEVELOPMENT CORPORATION	29598	L	A	MA	GE	Construction/Rechanneling along Dalipdipan Creek	Taguibo, Butuan City, Agusan del Norte	08/13/2020	1st	Butuan City DEO	LF	48.984	301	10/25/2019	08/20/2020	-2.73	O	0.400	0.300	0.123	0.030	0.042	0.033	92.80%	-	DEL
589	435	MAFIL BUILDERS, INC.	35845	L	B	SB	GB	Construction of Administration Building and Communication Building at Headquarters, 88th Infantry (Maringal) Battalion, 41D, PA, Purok-10, South Poblacion	Maramag, Bukidnon	10/07/2020	1st	Bukidnon 2nd DEO	LF	6.271	260	05/14/2020	1/28/2021	15.26	O	0.400	0.281	0.150	0.030	0.052	0.050	96.30%	-	AHD
590	436	MAGNA RICH TRADING & CONSTRUCTION	29108	L	B	MA	GE	Construction of Revetment along Cabuyao River	Cabuyao City, Laguna	10/09/2020	2nd/Final	Laguna 2nd DEO	LF	43.582	222	07/15/2019	02/21/2020	8.26	C	0.500	0.133	0.300				93.30%	90.36% Very Satisfactory	AHD
591	437	MAI CONSTRUCTION & SUPPLY	30839	L	B	SB	GE	Rehabilitation/ Reconstruction of National Roads with Slip, Slope Collapse and Landslide, Mabina-Ayungon Road (S00319NR)-K0100+000-K0100+020, K0100+037.4 - K0100+095.4, K0103+421 - K0103 + 576.2, K0107+000 - K0107 + 149.4	Ayungon, Negros Oriental	11/18/2020	1st/Final	Negros Oriental 1st DEO	LF	9.996	101	02/05/2020	05/15/2020	0.00	C	0.472	0.133	0.300				90.50%	90.5% Very Satisfactory	ONS
592	438	MAKANA BUILDERS & SUPPLY	39826	L	D	SB	GB	Construction Of Multi-Purpose Building, Bitang Taytay	Sta Barbara, Iloilo	11/03/2020	1st/Final	Iloilo 4th DEO	LF	2.474	128	02/13/2020	06/19/2020	0.00	C	0.485	0.134	0.300				91.90%	91.9% Very Satisfactory	ONS
593	439	MAKK BUILDERS	36414	L	C	SB	GE	Off-Carriageway Improvement: Construction of Laybys on Specific Locations Along Marcos Hi-way (S00432LZ), K0280+(-475) to K0281+755	Baguio City	09/30/2020	2nd/Final	Baguio City DEO	LF	6.595	140	07/16/2019	12/02/2019	0.00	C	0.481	0.133	0.300				91.40%	93.98% Very Satisfactory	ONS
594	440	MANCOL CONSTRUCTION CORPORATION	44334	L	B	SB	GE	Construction of Roads with Drainage System at University of the Philippines, Diliman Campus	Quezon City	10/29/2020	3rd/Final	Quezon City 2nd DEO	LF	19.596	255	07/12/2019	03/22/2020	0.78	C	0.492	0.160	0.300				95.20%	93.55% Very Satisfactory	AHD
595		MANCOL CONSTRUCTION CORPORATION	44334	L	B	SB	GB	Construction/Renovation of Malcom Hall, College of Law, UP Diliman	Quezon City	11/06/2020	2nd/Final	Quezon City 2nd DEO	LF	14.849	295	09/13/2019	07/03/2020	0.00	C	0.485	0.166	0.300				95.10%	93.07% Very Satisfactory	ONS
596	441	MAPLE LEAF ENGINEERING AND CONSTRUCTION	41235	L	D	SB	GB	Construction of Multi-Purpose Building, Zone 2	Bantay, Ilocos Sur	10/28/2020	1st/Final	Ilocos Sur 1st DEO	LF	2.455	90	05/15/2020	08/12/2020	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
597	442	MAPLE LEAF ENGINEERING AND CONSTRUCTION	41235	L	D	SB	GB	Construction (Completion) of Multi-Purpose Building	Brgy. Capangdanan, Bantay, Ilocos Sur	10/28/2020	1st	Ilocos Sur 1st DEO	LF	5.445	150	06/08/2020	11/04/2020	0.70	O	0.400	0.215	0.150	0.030	0.047	0.050	89.20%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
598	443	MARCIVAN CONSTRUCTION AND SUPPLY	36958	L	C	SB	GB	Local Infrastructure Program: Construction of Multi-Purpose Building, Mabini Elementary School	Legazpi, Albay	10/27/2020	2nd/Final	Albay 2nd DEO	LF	7.319	150	10/16/2019	03/13/2020	0.00	C	0.495	0.134	0.300			92.90%	91.5% Very Satisfactory	ONS	
599	444	MARK ANTHONY CONSTRUCTION & SUPPLY	34057	L	B	MA	GB	18NH0119, Construction of Two (2) Storey - Regular Workshop, Felisberto Verano National High School (School ID - 304886)	Cortes, Surigao del Sur	08/15/2020	2nd/Final	Surigao del Sur 1st DEO	LF	16.769	210	01/10/2019	08/07/2019	0.00	C	0.495	0.199	0.150			84.40%	84.4% Satisfactory	ONS	
600	445	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP.	12522	L	AAA	LB	GE	002: LP: Flood Control and Drainage - Flood Control Structures/ Facilities - Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructures Including Local Projects - Construction of Dike (Seawall) Along the Shoreline, Brgy. Caranan	Pasacao, Camarines Sur	11/04/2020	1st/Final	Camarines Sur 2nd DEO	LF	44.852	302	02/12/2020	12/09/2020	5.00	C	0.489	0.155	0.300			94.40%	94.4% Very Satisfactory	AHD	
601	446	MAR-VEL CONSTRUCTION & SUPPLY	23722	L	B	MA	GB	Construction of Three (3) Storey Nine (9) Classrooms at Platon Elementary School	San Pablo City, Laguna	10/08/2020	2nd/Final	Laguna 3rd DEO	LF	27.107	330	12/27/2018	11/21/2019	0.00	C	0.473	0.165	0.300			93.80%	87.99% Satisfactory	ONS	
602	447	MAVERICK BUILDERS INCORPORATED	14466	L	AA	MA	GE	Construction of Flood Mitigation Structure, Sumlog River	Lupon, Davao Oriental	10/22/2020	1st/Final	Davao Oriental 2nd DEO	LF	26.198	218	03/20/2020	10/23/2020	1.55	C	0.477	0.134	0.300			91.10%	91.1% Very Satisfactory	AHD	
603	448	MBB CONSTRUCTION	11363	L	B	MA	GE	Rehabilitation/Reconstruction/Upgradin g of Damaged Paved Roads-Tertiary Road, K0362+388 - K0363+204	Udlidda, Ilocos Sur	10/27/2020	1st	Ilocos Sur 2nd DEO	LF	28.361	319	02/10/2020	12/24/2020	7.09	O	0.357	0.239	0.150	0.030	0.042	0.050	86.80%	-	AHD
604	449	MBM CONSTRUCTION	37891	L	A	SB	GB	Construction of Multi-purpose Building (St. Joseph Vocational Technical Training & Assessment Center)	Brgy. Lawaan, Roxas City, Capiz	10/29/2020	2nd/Final	Capiz 1st DEO	LF	4.950	141	07/16/2019	12/03/2019	0.00	C	0.448	0.133	0.300			88.10%	89.22% Very Satisfactory	ONS	
605	450	MBMI BUILDERS AND SUPPLY	44971	L	B	SB	GE	Construction of Road Slope Protection Structure along President Diosdado P. Macapagal National Highway - K1721+754 - K1721+951.60	Mati City, Davao Oriental	10/22/2020	1st	Davao Oriental 2nd DEO	LF	6.771	127	06/24/2020	10/28/2020	0.17	O	0.373	0.281	0.150	0.030	0.056	0.050	94.00%	-	AHD
606	451	MCB ZAMORA CONSTRUCTION & SUPPLIES	32006	L	B	MA	GE	Local Program: Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects - Concreting of Roads	Mabalacat, Pampanga	10/09/2020	2nd/Final	Pampanga 3rd DEO	LF	34.168	180	07/05/2019	12/31/2019	0.00	C	0.491	0.143	0.300			93.40%	89.5% Very Satisfactory	ONS	
607	452	MCB ZAMORA CONSTRUCTION & SUPPLY	32006	L	B	MA	GB	Construction of Multi-Purpose Building, San Rafael National Highschool	Brgy. San Rafael, San Marcelino, Zambales	10/06/2020	1st/Final	Zambales 2nd DEO	LF	2.970	136	02/17/2020	07/01/2020	0.00	C	0.465	0.133	0.300			89.80%	89.8% Very Satisfactory	ONS	
608	453	ME 3 CONSTRUCTION	31364	L	B	MA	GE	Road widening along Butuan City - Malaybalay road - K1264+094 - K1264+317, K1264+342 - K1265+618, K1265+636 - K1267+794	Butuan City	08/12/2020	1st	Butuan City DEO	LF	90.078	402	07/26/2019	08/30/2020	0.44	O	0.391	0.240	0.150	0.030	0.056	0.033	90.00%	-	AHD
609		ME 3 CONSTRUCTION	31364	L	B	MA	GE	Construction of Bank Protection along Butuan City-Malaybalay Road (Dankias Section) Tungao	Butuan City	08/12/2020	2nd/Final	Butuan City DEO	LF	39.164	177	07/09/2019	01/01/2020	16.86	C	0.321	0.200	0.300			82.10%	89.6% Very Satisfactory	AHD	
610		ME 3 CONSTRUCTION	31364	L	B	MA	GE	Construction of /Improvement of Access Road Leading to Lawaan Park, Barangay Tungao	Butan City, Agusan del Norte	08/12/2020	2nd/Final	Butuan City DEO	LF	29.368	171	07/09/2020	12/26/2020	2.32	C	0.462	0.134	0.300			89.60%	90.02% Very Satisfactory	AHD	
611		MEGA M BUILDERS	20515	L	B	MA	GE	Asset Preservation - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Lipa City - Alaminos Rd, K0079+100-K0079+250, K0080+200-K0080+300, K0080+500-K0080+750	Lipa City - Alaminos Road	10/08/2020	1st/Final	Laguna 3rd DEO	LF	55.566	225	07/23/2019	03/03/2020	22.29	C	0.486	0.143	0.300			92.90%	92.9% Very Satisfactory	AHD	
612		MEGA M BUILDERS	20515	L	B	MA	GE	Local Program-Concreting of Barangay Road, Brgy. Abo	Nagcarlan, Laguna	10/08/2020	1st/Final	Laguna 3rd DEO	LF	3.960	120	02/07/2020	06/05/2020	0.00	C	0.495	0.138	0.300			93.30%	93.3% Very Satisfactory	ONS	
613	454	MEL'S CONSTRUCTION & CONCRETE PRODUCTS	32212	L	A	MA	GE	Construction of Wagud - Aciga - Tawang Road (Abra - Kalinga - Apayao Road)	Pinukpuk, Kalinga	10/09/2020	1st/Final	Lower Kalinga DEO	LF	47.109	352	08/20/2019	08/05/2020	-1.74	C	0.484	0.134	0.248			86.60%	86.6% Satisfactory	DEL	
614	455	METRO GEAR CONSTRUCTION CORP.	43024	L	B	SB	GE	Reconstruction of Dapco Bridge, Brgy. Dapco, Panabo City	Panabo City, Davao del Norte	10/19/2020	1st/Final	Davao del Norte 1st DEO	LF	9.800	233	08/09/2019	03/28/2020	0.00	C	0.490	0.181	0.300			97.10%	97.1% Outstanding	ONS	
615	456	MFN BUILDERS	36402	L	AA	MB	GE	Construction of Multi-Purpose Building-Construction (Completion/Upgrading) of DPWH Building, Multi-Purpose Building and DPWH Compound, Barangay Lanao, Kidapawan City	Brgy. Lanao, Kidapawan City	11/07/2020	2nd/Final	Cotabato 2nd DEO	LF	72.175	246	07/31/2019	04/01/2020	0.16	C	0.431	0.176	0.300			90.70%	91.29% Very Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
616	457	MG SAMIDAN CONSTRUCTION/ DIY CONSTRUCTION JOINT VENTURE	JV-18-0287	L	A	MA	GE	Road Upgrading (Unpaved to Paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading Road Standards to Paved (HDM-4 Project Analysis) Acop - Kapangan - Kibungan - Bakun Road, K0333+401 to K0336+226	Bakun, Benguet	10/03/2020	2nd/Final	CAR Regional Office	LF	114.294	246	09/23/2019	05/25/2020	91.68	C	0.424	0.192	0.300				91.60%	93.76% Very Satisfactory	AHD
617	458	MICKAJETTE CONSTRUCTION AND TRADING	35239	L	D	SB	GE	Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads- Tertiary Roads, San Marcelino-San Antonio-San Narciso Road, K0153+596 to K0154+550, K0156+178 to K0156+505	San Marcelino, Zambales	10/06/2020	2nd/Final	Zambales 2nd DEO	LF	18.374	210	07/12/2019	02/06/2020	28.10	C	0.415	0.200	0.300				91.50%	91.56% Very Satisfactory	AHD
618	459	MICLOVER GENERAL CONSTRUCTION & IRON WORKS	31527	L	B	MA	GB	Construction of 4STY 20CL (L-Type) School Building at Toclong ES	Imus, Cavite	10/06/2020	2nd/Final	Cavite 1st DEO	LF	61.329	295	12/25/2018	10/15/2019	0.00	C	0.497	0.133	0.300				93.00%	88.52% Satisfactory	ONS
619	460	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP.	43834	L	B	MA	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations: Canalum - Narra - Lourdes Falls Road Leading to Lourdes Falls, Brgy. Narra	Bayawan City, Negros Oriental	11/17/2020	1st/Final	Negros Oriental 3rd DEO	LF	14.700	138	02/17/2020	07/03/2020	2.17	C	0.484	0.149	0.300				93.30%	93.3% Very Satisfactory	AHD
620	461	MIGHTYWAY CONSTRUCTION AND SUPPLY	40895	L	C	SB	GB	Construction of Multi-Purpose Building, Beleng National High School	Bayambang, Pangasinan	11/09/2020	2nd/Final	Pangasinan 4th DEO	LF	17.860	218	08/27/2019	03/31/2020	50.00	C	0.500	0.133	0.300				93.30%	88.33% Satisfactory	AHD
621	462	MILES TRADING AND CONSTRUCTION	44017	L	B	SB	GB	Construction of "Bahay Kalinga" Building R. Jacinto Street, Canunay West	Valenzuela City	10/30/2020	2nd/Final	Metro Manila 3rd DEO	LF	16.632	180	09/25/2019	03/22/2020	3.33	C	0.494	0.166	0.300				96.00%	94.39% Very Satisfactory	AHD
622	463	MINDANAO ROCK	23479	L	AA	MA	GE	Rehabilitation of Flood Control Structure along Sibugay River, Sta.0+513 to Sta.1+122 and Sta.0+000 to Sta.0+088	Barangay Pilar, Diplahan, Zamboanga Sibugay	11/08/2020	2nd/Final	Zamboanga Sibugay 1st DEO	LF	77.850	270	09/10/2019	06/05/2020	0.00	C	0.471	0.136	0.300				90.70%	91.18% Very Satisfactory	ONS
623	464	MINKONSTRAX ENGINEERING & GENERAL SERVICES	37112	L	B	SB	GB	Construction of MPB at San Juan Elementary School	Balingasag, Misamis Oriental	10/15/2020	2nd/Final	Misamis Oriental 1st DEO	LF	4.884	252	07/17/2019	03/24/2020	36.51	C	0.497	0.140	0.300				93.70%	90.48% Very Satisfactory	AHD
624	465	MIRAJEM BUILDERS AND CONSTRUCTION SUPPLY	44882	L	D	SB	GE	Road Concreting Of I.P Quijano Street, Barangay Poblacion 1	Oroquieta City, Misamis Occidental	10/14/2020	2nd/Final	Misamis Occidental 1st DEO	LF	4.797	120	11/20/2019	3/18/2020	0.00	C	0.481	0.200	0.300				98.10%	93.48% Very Satisfactory	ONS
625	466	MITZ CONSTRUCTION AND SUPPLY	41045	L	C	SB	GE	Construction of Revetment along Manay River	Manay, Davao Oriental	10/23/2020	1st/Final	Davao Oriental 1st DEO	LF	29.400	199	02/26/2020	09/11/2020	39.70	C	0.480	0.133	0.300				91.30%	91.3% Very Satisfactory	AHD
626	467	MIVICO BUILDERS & DEVELOPERS	20551	L	B	MA	GE	Network Development - Construction of Bypass and San Roque - Bacayao Road Guimba Bypass, Package 2, Nueva Ecija	Guimba, Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	30.481	180	03/13/2020	09/08/2020	0.00	C	0.492	0.133	0.300				92.50%	92.5% Very Satisfactory	ONS
627	468	MKB BUILDERS AND SUPPLY	41239	L	D	SB	GE	Construction of Flood Control, Sitio Cogon, Brgy. Calumpang	Naval, Biliran Province (124.440976, 11.57465, 124.41538, 1157468)	10/30/2020	1st/Final	Biliran DEO	LF	9.465	180	02/19/2020	08/16/2020	1.49	C	0.477	0.134	0.300				91.10%	91.1% Very Satisfactory	AHD
628	469	MIKM MARKETING	15586	L	D	SB	GE	Rehabilitation of Drainage System, Brgy. Blue Ridge A	Quezon City	10/29/2020	1st	Quezon City 2nd DEO	LF	19.599	285	02/07/2020	11/17/2020	1.92	O	0.398	0.300	0.150	0.030	0.047	0.033	95.80%	-	AHD
629	470	MOM ENTERPRISES	12013	L	B	MA	GE	Improvement / Construction of Road Network at Camp Aguinaldo, Phase 2	Quezon City	10/29/2020	3rd/Final	Quezon City 2nd DEO	LF	64.437	315	06/13/2019	04/22/2020	0.00	C	0.487	0.163	0.300				95.00%	89.45% Very Satisfactory	ONS
630	471	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	FY 2018 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program Construction of By-Pass and Diversion Roads Tayabas Bypass Road, Package A, Incl. Bridge, Quezon	Quezon Province	10/14/2020	2nd/Final	Regional Office No. IV-A	LF	189.244	637	04/23/2018	01/19/2020	0.16	C	0.484	0.171	0.300				95.50%	93.34% Very Satisfactory	AHD
631		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Retrofitting / Strengthening of Bridge - Dungon Br. 4 (B00522PN) along Sen. Bengigno S. Aquino, Jr. Ave.	Iloilo City	10/31/2020	2nd/Final	Iloilo City DEO	LF	80.342	303	06/21/2019	04/18/2020	0.00	C	0.493	0.133	0.300				92.60%	90.26% Very Satisfactory	ONS
632	472	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / A.T. DUMLAO CONSTRUCTION, INC. (JOINT VENTURE)	JV-19-435	L	AAA	MA	GB	Construction of 3-Storey 12-CLR School Building, Claver Central Elementary School	Claver, Surigao del Norte	08/15/2020	1st	Surigao del Norte 2nd DEO	LF	43.343	446	12/08/2019	02/25/2021	0.70	O	0.391	0.240	0.150	0.030	0.048	0.033	89.20%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
633	473	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC./ ANGKAT CONSTRUCTION AND SUPPLIES (JOINT VENTURE)	JV-19-348	L	AAA	LA	GE	Widening of Permanent Bridge Bubong Br. Along Cotabato City Circumferential Road (Western Section)	Cotabato City	11/05/2020	2nd/Final	Cotabato City DEO	LF	54.408	236	10/31/2019	06/22/2020	0.00	C	0.482	0.133	0.300				91.50%	84.66% Satisfactory	ONS
634	474	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION	19473	L	AAA	MB	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Dionum Bridge Upstream (Piñan - Mutia Road) Dipolog River	Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	23.762	206	02/21/2020	09/13/2020	19.42	O	0.500	0.134	0.300				93.40%	-	AHD
635		MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION	19473	L	AAA	MB	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Structure at Opao Bridge, Abutment B (Dapitan River)	Barangay Opao, Dapitan, Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	42.772	237	02/17/2020	10/10/2020	19.41	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
636		MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION	19473	L	AAA	LB	GE	Asset Preservation- Preventive Maintenance- Primary Roads, Pagadian City- Zamboanga City Road K1666+846 to K1667+310, K1666+(-340) to K1666+(-400)	Zamboanga del Sur	03/04/2020	1st	Zamboanga del Sur 1st DEO	LF	25.277	115	09/10/2020	01/02/2021	43.49	O	0.400	0.240	0.150	0.030	0.047	0.050	91.70%	-	AHD
637	475	MORTE CONSTRUCTION	24515	L	B	MA	GB	CY 2019 Basic Educational Facilities Fund (Batch 1), Construction of Elementary and Secondary Classrooms, Sofronio A. Cordovero Integrated School, 2 Storey - 4 Classrooms	Roxas City, Capiz	10/29/2020	2nd/Final	Capiz 1st DEO	LF	13.160	208	09/04/2019	03/29/2020	-3.25	C	0.496	0.134	0.202				83.20%	79.98% Unsatisfactory	DEL
638	476	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Improvement of Roads at University of the Philippines, Diliman Campus	Quezon City	10/29/2020	2nd/Final	Quezon City 2nd DEO	LF	50.996	405	07/26/2019	09/02/2020	0.00	C	0.494	0.168	0.300				96.20%	92% Very Satisfactory	ONS
639		MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Improvement of Road Network within University of the Philippines Diliman Campus	Quezon City	10/29/2020	3rd/Final	Quezon City 2nd DEO	LF	48.998	405	06/17/2019	07/25/2020	0.00	C	0.484	0.157	0.300				94.10%	92.3% Very Satisfactory	ONS
640	477	MRRM TRADING & CONSTRUCTION	19657	L	AA	MA	GE	Construction of Revetment Wall/Sheetpiling of Villanueva Creek	Parañaque City, Metro Manila	11/03/2020	1st	Metro Manila 2nd DEO	LF	47.332	270	02/17/2020	11/12/2020	5.69	O	0.329	0.300	0.150	0.030	0.056	0.050	91.50%	-	AHD
641	478	MRS BUILDERS AND SUPPLY	39611	L	D	SB	GE	Construction of Slope Protection Sitio Cabuling	Barangay Saravila, Koronidal City, South Cotabato	11/02/2020	1st/Final	South Cotabato 1st DEO	LF	14.683	140	02/28/2021	07/16/2020	26.54	C	0.467	0.133	0.300				90.00%	90% Very Satisfactory	AHD
642		MRS BUILDERS AND SUPPLY	39611	L	D	SB	GE	19NI0010 (Re-Ad), Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Access Road Leading to Tourism Enterprise Zone (TEZ) - Rizal Port Leading to Turtle Island, Cabgan and Vanishing Island, Brgy. Sua	Barobo, Surigao del Sur	08/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	23.517	203	06/10/2019	12/29/2019	17.58	C	0.477	0.193	0.300				97.00%	89.68% Very Satisfactory	AHD
643	479	MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	SB	GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Alejawan Flood Control (Jagna Side) Sta. 0+000 - Sta. 0+428.50	Alejawan, Jagna, Bohol	11/08/2020	1st/Final	Bohol 3rd DEO	LF	18.992	160	02/26/2020	08/03/2020	0.00	C	0.478	0.200	0.300				97.80%	97.8% Outstanding	ONS
644		MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Secondary Roads - Loay Interior Road (S00077H), Within the District KO153+609 - KO153+000, KO178+122 - KO178+399, KO178+881 - KO179+737, KO188+659 - KO189+279	Loay, Bohol	11/08/2020	1st/Final	Bohol 3rd DEO	LF	86.562	262	08/15/2019	05/02/2020	0.00	C	0.480	0.152	0.300				93.20%	93.2% Very Satisfactory	ONS
645		MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Naatang Seawall, Sta. 0+000 - Sta. 0+305	Naatang, Jagna, Bohol	11/08/2020	1st/Final	Bohol 3rd DEO	LF	19.600	160	03/03/2020	08/09/2020	0.00	C	0.458	0.200	0.300				95.80%	95.8% Very Satisfactory	ONS
646	480	MUST ENTERPRISES	13336	L	A	MA	GE	Construction of Flood Control along Libungan River	Camansi, Alamada, Cotabato	11/07/2020	1st/Final	Cotabato 1st DEO	LF	34.202	235	02/14/2020	10/05/2020	2.75	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
647		MUST ENTERPRISES	13336	L	A	MB	GE	Concreting of Cotabato - Lanao Road (Sultan Mastura and Parang Section, K1869+850 - K1875+000)	Parang, Maguindanao	11/05/2020	2nd/Final	Cotabato City DEO	LF	48.949	202	02/21/2020	09/09/2020	27.50	C	0.496	0.133	0.300			92.90%	92.9% Very Satisfactory	AHD	
648		MUST ENTERPRISES	13336	L	AA	MB	GE	Widening of Cotabato- Lanao Road, Sultan Mastura Section	Sultan Kudarat, Maguindanao	11/05/2020	2nd/Final	Cotabato City DEO	LF	96.393	198	10/22/2019	05/06/2020	0.00	C	0.491	0.135	0.300			92.60%	92% Very Satisfactory	ONS	
649		MUST ENTERPRISES	13336	L	A	MB	GB	Widening of Cotabato - Davao Road, Sultan Kudarat Section, Sultan Kudarat,	Maguindanao	11/05/2020	2nd/Final	Cotabato City DEO	LF	96.109	198	10/17/2019	05/01/2020	0.00	C	0.495	0.133	0.300			92.80%	90.46% Very Satisfactory	ONS	
650	481	MUST ENTERPRISES / CONFIA CONSTRUCTION AND ENGINEERING (JOINT VENTURE)	JV-19-982	L	A	MB	GB	Widening of Cotabato - Lanao Road with exception (K1854+902 - K1905+988.4)	Maguindanao	11/05/2020	1st/Final	Cotabato City DEO	LF	48.950	175	02/24/2020	08/16/2020	31.43	C	0.494	0.133	0.300			92.70%	92.7% Very Satisfactory	AHD	
651	482	MY BUILDERS AND CONSTRUCTION / MRRM TRADING & CONSTRUCTION JOINT VENTURE	JV-18-871	L	B	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Alliem-Sugpon-Sudipen Rd. K0317+460 to K0317+540	Sudipen, La Union	10/26/2020	2nd/Final	La Union 1st DEO	LF	45.873	240	06/14/2019	02/08/2020	4.49	C	0.500	0.133	0.300			93.30%	92.76% Very Satisfactory	AHD	
652	483	N.B. AVILA CONSTRUCTION	13751	L	AA	MA	GE	Road Widening along Maragondon - Magallanes - Amuyong Road (S01776L2) K0063+000 to K0063+965	Maragondon, Cavite	10/07/2020	2nd/Final	Cavite 2nd DEO	LF	44.099	339	07/03/2019	06/05/2020	49.50	C	0.495	0.134	0.300			92.90%	90.5% Very Satisfactory	AHD	
653	484	N.B. SALBO CONSTRUCTION	6091	L	A	MB	GE	Construction of Esplanade Along Mandulog River, Barangay Hinaplanon, Iligan City	Barangay Hinaplanon, Iligan City	10/10/2020	2nd/Final	Lanao del Norte 2nd DEO	LF	72.375	359	06/20/2019	06/12/2020	0.00	C	0.495	0.152	0.300			94.70%	93.44% Very Satisfactory	ONS	
654	485	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION	35410	L	AAA	MB	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures along San Juan River	Sto. Tomas, Batangas	10/02/2020	1st	Batangas 3rd DEO	LF	48.019	300	02/21/2020	12/16/2020	-0.16	O	0.397	0.239	0.148	0.030	0.037	0.033	88.40%	-	DEL
655	486	N.N. YU CONSTRUCTION, INC.	10470	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Jct. TCSB Pobocian - Ulijo Road Leading to Mirrors of the World Sikatuna and Sikatuna Tree Park	Sikatuna, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	9.456	73	02/14/2020	04/26/2020	0.00	C	0.481	0.168	0.300			94.90%	94.9% Very Satisfactory	ONS	
656	487	NALE CONSTRUCTION	18552	L	B	MA	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations: Access Road Leading to Balanan Lake	Negros Oriental	11/09/2020	1st/Final	Negros Oriental 3rd DEO	LF	13.739	190	02/17/2020	08/24/2020	0.00	C	0.477	0.154	0.195			82.60%	82.6% Satisfactory	ONS	
657	488	NBZ ENGINEERING AND CONSTRUCTION	37319	L	D	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi - Purpose/ Facilities - Construction of Multi - Purpose Buildings, Ma. Fe	Orani, Bataan	10/12/2020	1st/Final	Bataan 1st DEO	LF	5.940	218	02/24/2020	09/28/2020	30.38	C	0.453	0.133	0.300			88.60%	88.6% Satisfactory	AHD	
658	489	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Bridge Program - Retrofitting /Strengthening of Permanent Bridges - Rosario Bridge (B01873L2) along Ortigas Avenue	Pasig City	10/31/2020	2nd/Final	NCR Regional Office	LF	67.645	367	10/20/2019	10/20/2020	5.04	C	0.420	0.200	0.300			92.00%	92.36% Very Satisfactory	AHD	
659		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Local Program -Local Infrastructure Program - National Roads and Bridges - Rehabilitation/Improvement of Teresa-Morong Road, K0032+(-372) - K0037+000	Teresa ad Morong, Rizal	09/28/2020	2nd/Final	Rizal 2nd DEO	LF	86.850	132	08/06/2019	12/15/2019	0.00	C	0.493	0.134	0.300			92.70%	90.06% Very Satisfactory	ONS	
660	490	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	AA	MA	GE	Widening of Permanent Bridges, Banas Bridge (B00563L2) along Manila North Road	Badoc, Ilocos Norte	11/04/2020	1st	Ilocos Norte 2nd DEO	LF	29.400	316	02/18/2020	12/29/2020	1.08	O	0.372	0.240	0.150	0.030	0.051	0.050	89.30%	-	AHD
661		NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	AA	MB	GE	Construction of Flood Control, Brgy.- Bacilig	Cabugao, Ilocos Sur	10/28/2020	1st/Final	Ilocos Sur 1st DEO	LF	28.464	209	02/17/2020	09/12/2020	18.18	C	0.5	0.133	0.300			93.30%	93.3% Very Satisfactory	AHD	
662	491	NORTHERN BUILDERS	8780	L	AAA	LB	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Mabayan River	Olongapo, City	10/05/2020	1st	Zambales 2nd DEO	LF	60.794	270	02/28/2020	11/23/2020	0.09	O	0.395	0.241	0.150	0.030	0.056	0.033	90.50%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
663	492	NRMM CONSTRUCTION AND DEVT CORP.	41172	L	A	SB	GB	Construction/Improvement of Various Infrastructure om Support of National Security, Construction of 180 Capacity Barracks, Upper Pulacan	Labangan, Zamboanga del Sur	11/11/2020	1st/Final	Zamboanga del Sur 1st DEO	LF	12.329	180	02/26/2020	08/23/2020	0.00	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	ONS
664		NRMM CONSTRUCTION AND DEVT CORP.	41172	L	A	SB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations- Construction of Concrete Road Jct. Poblacion -Pitoco-Panubigan-Lower Panikian Shoreline Leading Panikian Island	Poblacion, Pitogo, Zamboanga del Sur	11/11/2020	1st/Final	Zamboanga del Sur 2nd DEO	LF	9.503	119	02/18/2020	06/15/2020	0.00	C	0.474	0.156	0.300				93.00%	93% Very Satisfactory	ONS
665	493	O.G. SANTOS CONSTRUCTION/ METRO GEAR CONSTRUCTION CORP. (JOINT VENTURE)	JV-19-1198	L	A	MA	GE	Construction of Revetment along Batutu River Leading to Agusan River at Purok 2, 3, 4, 8, 9 & 13, Brgy. Camanglangan, New Bataan	Compostela Valley Province	10/20/2020	1st	Compostela Valley DEO	LF	57.896	202	05/19/2020	12/06/2020	1.77	O	0.360	0.300	0.150	0.030	0.056	0.050	94.60%	-	AHD
666	494	O.Q. CONSTRUCTION AND SUPPLY	42767	L	D	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Jct. Sikatuna - Balilihan Road - Badiang - Cambuac Norte Leading to Cawasan Falls and Lahug Cave	Sikatuna, Bohol	11/07/2020	1st/Final	Bohol 1st DEO	LF	12.288	72	02/14/2020	04/25/2020	0.00	C	0.484	0.167	0.300				95.10%	95.1% Very Satisfactory	ONS
667	495	OIC CONSTRUCT AND SUPPLY CORPORATION / JERIS CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-19-482	L	AA	MA	GE	CONVERGENCE AND SPECIAL SUPPORT PROGRAM, Construction/Improvement of Access Roads leading to Declared Tourism Destinations, San Pedro-Sta. Cruz Ecotourism Road leading to National Shrine of St. Padre Pio	Sto. Tomas, Batangas	10/02/2020	1st	Batangas 3rd DEO	LF	41.507	300	02/14/2020	12/09/2020	25.00	O	0.397	0.239	0.150	0.030	0.042	0.050	90.80%	-	AHD
668	496	OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	MB	GE	Construction of Catabbogan Flood Control along Chico River Sta. 61+754 - 62+014; Sta. 62+624-62+680; Sta. 62+680-63+776	Catabbogan, Pinukpuk, Kalina	10/09/2020	2nd/Final	Lower Kalina DEO	LF	24.500	193	06/13/2019	12/22/2019	0.00	C	0.493	0.134	0.300				88.32%	Satisfactory	ONS
669	497	OMICRON CONSTRUCTION	9575	L	AAA	MA	GE	Network Development Program - Road Widening - Primary Roads of Jose Abad Santos Avenue (JASA), K0081+660 to K0082+190, K0081+000 to K0081+660, K0079+790 to K0081+000	Lubao and Guagua, Pampanga	10/08/2020	1st/Final	Pampanga 2nd DEO	LF	96.499	300	08/14/2019	06/08/2020	0.00	C	0.477	0.132	0.300				90.90%	90.9% Very Satisfactory	ONS
670		OMICRON CONSTRUCTION	9575	L	AAA	MA	GE	Rehabilitation / Improvement / Upgrading of Lubao-Floridablanca Road	San Pablo 2nd, Lubao, Pampanga	10/08/2020	1st/Final	Pampanga 2nd DEO	LF	48.999	210	07/23/2019	02/17/2020	0.00	C	0.476	0.133	0.300				90.90%	90.9% Very Satisfactory	ONS
671	498	ON POINT CONSTRUCTION	38852	L	D	SB	GE	Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Flood Control Structure along Cansaga River (Phase IV)	Consolacion, Cebu	11/04/2020	1st/Final	Cebu 6th DEO	LF	29.400	231	02/13/2020	09/30/2020	31.87	C	0.498	0.133	0.300				93.10%	93.1% Very Satisfactory	AHD
672	499	ONE NINE ONE TRADING	44468	L	C	SB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads- Secondary Road- Plaridel-Pulilan Diversion Road, K0042+013 to K0042+299	Plaridel, Bulacan	10/13/2020	1st/Final	Bulacan 1st DEO	LF	11.235	240	09/10/2019	05/06/2020	0.00	C	0.441	0.133	0.300				87.40%	87.4% Satisfactory	ONS
673	500	ORANI BUILDERS & SUPPLY	5349	L	B	MA	GE	Preventive Maintenance - Secondary Road- Roman Expressway- K0119+(-319) to K0119+000, K0119+200 to K0119+800	Balanga City, Bataan	10/10/2020	2nd/Final	Bataan 2nd DEO	LF	36.159	92	07/11/2019	10/10/2019	0.00	C	0.395	0.133	0.300				82.80%	82.8% Satisfactory	ONS
674	501	ORANI BUILDERS AND SUPPLY CORPORATION	5349	L	B	MA	GE	Network Development Program - Road Widening - Secondary Roads - Angeles-Porac-Floridablanca-Dinalupihan Road, K0101+829 to K0102+800, K0102+940 to K0103+200, K0106+500 to K0108+196.30	Floridablanca, Pampanga	10/07/2020	1st	Pampanga 2nd DEO	LF	96.499	450	08/14/2019	11/05/2020	2.28	O	0.339	0.273	0.150	0.030	0.042	0.050	88.40%	-	AHD
675		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Construction of Slope Protection Structures along Tunasan River (Villa Corolina I), Brgy. Tunasan	Muntinlupa City, Metro Manila	11/04/2020	2nd/Final	Las Piñas-Muntinlupa DEO	LF	37.233	330	07/12/2019	06/05/2020	25.45	C	0.463	0.200	0.300				96.30%	94.44% Very Satisfactory	AHD
676		ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Widening of Permanent Bridges: Palublub Bridge (B03434LZ) along Capas-San Jose - Mayantoc - Malacampa Road	Capas, Tarlac	10/09/2020	1st/Final	Tarlac 2nd DEO	LF	67.541	264	06/18/2019	03/07/2020	0.00	C	0.496	0.183	0.300				97.90%	97.9% Outstanding	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
677	502	P.B. OBIAL CONSTRUCTION	16784	L	A	MA	GE	Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Flood Control Structure along Pitogo River (Phase II)	Consolacion, Cebu	11/04/2020	1st/Final	Cebu 6th DEO	LF	29.402	261	02/27/2020	11/13/2020	8.02	C	0.498	0.133	0.300				93.10%	93.1% Very Satisfactory	AHD
678	503	P.B. OBIAL CONSTRUCTION / GOLDFIN CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-19-413	L	A	MB	GE	Convergence and Special Support Program- Construction/ Improvement of Access Roads Leading to Airports- General Aviation Road Leading to Mactan-Cebu International Airport	Lapu-lapu City, Cebu	11/04/2020	1st	Cebu 6th DEO	LF	96.500	382	02/27/2020	03/14/2021	15.33	O	0.389	0.239	0.150	0.030	0.056	0.050	91.40%	-	AHD
679	504	P.C. VALENCIA CONSTRUCTION	32742	L	B	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi-Purpose/Facilities- Construction of Multi-Purpose Building, Magsaysay	Dinalupihan, Bataan	10/13/2020	1st/Final	Bataan 1st DEO	LF	2.475	171	02/27/2020	08/15/2020	3.97	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	AHD
680	505	P.L. SEBASTIAN CONSTRUCTION	35840	L	AAA	LB	GE	Off-Carriageway Improvement: Shoulder Paving/Construction - along Bansalan - Mt. Apo National Park Road - K1586+080 - K1588+744	Davao del Sur	10/27/2020	1st/Final	Davao del Sur DEO	LF	31.868	188	02/20/2020	08/25/2020	0.00	C	0.488	0.133	0.300				92.10%	92.1% Very Satisfactory	ONS
681	506	PABLO S. LABASBAS CONSTRUCTION CORPORATION	6302	L	B	SB	GE	Construction of Flood Control Structure along Borongan River, Brgy. Calingatnan	Borongan City, Eastern Samar	11/05/2020	1st	Eastern Samar DEO	LF	24.500	312	02/20/2020	12/27/2020	12.81	O	0.392	0.276	0.150	0.030	0.037	0.050	93.50%	-	AHD
682		PABLO S. LABASBAS CONSTRUCTION CORPORATION	6302	L	B	SB	GE	Construction of Flood Control Structures along Can-obing River	Brgy. Can adong, Borongan City, Eastern Samar	11/05/2020	1st	Eastern Samar DEO	LF	39.200	310	02/17/2020	12/22/2020	1.21	O	0.395	0.300	0.150	0.030	0.037	0.050	96.20%	-	AHD
683		PABLO S. LABASBAS CONSTRUCTION CORPORATION	6302	L	B	MA	GE	Off-Carriageway Improvement - Secondary Roads Borongan - Guluan Road, K0931+882 - K0934+480, K0944+554 - K0946+186	Borongan City, Eastern Samar	11/05/2020	1st/Final	Eastern Samar DEO	LF	37.563	150	02/17/2020	07/15/2020	14.00	C	0.488	0.149	0.300				93.70%	93.7% Very Satisfactory	AHD
684		PABLO S. LABASBAS CONSTRUCTION CORPORATION	6302	L	B	MA	GE	Construction of Flood Control Structures along Gandara River	Brgy. Tambongan, Gandara, Samar	11/06/2020	2nd/Final	Samar 1st DEO	LF	52.351	252	09/16/2019	05/24/2020	23.02	C	0.479	0.133	0.300				91.20%	93.24% Very Satisfactory	AHD
685	507	PAG BUILDERS	46281	L	D	SB	GE	Construction of Concrete Road - Construction of Road in Barangay Balabago	Jaro, Iloilo City	10/31/2020	1st/Final	Iloilo City DEO	LF	2.516	25	02/18/2020	03/13/2020	0.00	C	0.406	0.133	0.300				83.90%	83.9% Satisfactory	ONS
686	508	PALMARES GENERAL MERCHANDISE	24657	L	B	MA	GE	Rehabilitation of Multi-Purpose Building (Mini Gym)	Barangay Kalawag II, Isulan, Sultan Kudarat	11/03/2020	2nd/Final	Sultan Kudarat 1st DEO	LF	2.106	166	10/31/2019	04/13/2020	0.00	C	0.492	0.133	0.300				92.50%	92.92% Very Satisfactory	ONS
687	509	PASCAL CONSTRUCTION	34168	L	B	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sump Pit, Installation of Pumps (Completion), Diokno Boulevard	Pasay City	11/05/2020	1st	South Manila DEO	LF	19.109	271	03/11/2020	12/06/2020	2.12	O	0.399	0.300	0.150	0.030	0.047	0.017	94.30%	-	AHD
688		PASCAL CONSTRUCTION	34168	L	B	SB	GE	Local Infrastructure Program - Local Roads and Bridges - Local Roads - Construction of Road, Barangay Sallan	Abucay, Bataan	10/12/2020	1st/Final	Bataan 1st DEO	LF	14.850	255	07/15/2019	03/25/2020	2.08	C	0.455	0.133	0.300				88.80%	88.8% Satisfactory	AHD
689	510	PATRILA BUILDERS, INC.	26628	L	A	MA	GE	Construction of Concrete Road - Jct. Iloilo East Coast - Capiz Road - Jct. Passi - San Rafael - Lemery - Sara Road Leading to Banate Port	Banate, Iloilo	11/02/2020	1st/Final	Iloilo 2nd DEO	LF	19.599	161	02/16/2020	07/25/2020	0.00	C	0.481	0.134	0.300				91.50%	91.5% Very Satisfactory	ONS
690		PATRILA BUILDERS, INC.	26628	L	A	MA	GE	Construction of Aganan Flood Control Project (Jaro - Aganan River)	Brgy. Igtambo, San Miguel, Iloilo	11/03/2020	2nd/Final	Iloilo 4th DEO	LF	24.500	252	08/16/2019	04/23/2020	2.55	C	0.474	0.134	0.300				90.80%	89.24% Very Satisfactory	AHD
691	511	PBO CONSTRUCTION COMPANY	41870	L	B	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads, Abbut-Conner Road, K0559+060 - K0559+240, K0560+167 - K0560+319, K0560+660 - K0560+780 - K0560+780 - K0560+890	Conner, Apayao	10/13/2020	2nd/Final	Apayao 1st DEO	LF	10.567	201	07/14/2019	01/30/2020	-1.85	C	0.485	0.133	0.244				86.20%	88.3% Satisfactory	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
692	512	PBROS CONSTRUCTION	43070	L	C	SB	GE	Upgrading / Concreting of Road	Maquialpo, Guagua, Pampanga	10/07/2020	1st/Final	Pampanga 2nd DEO	LF	4.949	60	07/17/2019	09/14/2019	28.33	C	0.325	0.200	0.300				82.50%	82.5% Satisfactory	AHD
693	513	PENTAGON INDUSTRIAL DEVELOPMENT & CONSTRUCTION CO., INC.	12796	L	A	MA	GE	Concreting of Roads at Valdez-Solib	Solib, Floridablanca, Pampanga	10/07/2020	1st/Final	Pampanga 2nd DEO	LF	19.598	210	09/18/2019	04/14/2020	13.81	C	0.431	0.133	0.300				86.40%	86.4% Satisfactory	AHD
694	514	PERSAN CONSTRUCTION, INC.	2852	L	AAA	LB	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Morong River, Brgy. San Juan and Brgy. San Pedro	Morong, Rizal	09/28/2020	1st	Rizal 2nd DEO	LF	29.748	245	02/24/2020	10/25/2020	0.40	O	0.391	0.300	0.150	0.030	0.042	0.050	96.30%	-	AHD
695	515	PERSAN CONSTRUCTION, INC. / L.R. TIQUI BUILDERS, INC. JOINT VENTURE	JV-18-795	L	AAA	LB	GE	19DQ0010: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River, Phase V, Brgy. Buroi, Dasmarinas, Cavite and Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Revetment along Imus River, Phase V, East Side, Brgy. Buroi	Dasmarinas City, Cavite	10/05/2020	1st/Final	Cavite 3rd DEO	LF	97.464	390	07/15/2019	08/07/2020	6.99	C	0.470	0.200	0.300				97.00%	97% Outstanding	AHD
696	516	PESOM CONSTRUCTION SERVICES	39923	L	C	SB	Gb	Construction of Multi-Purpose Building, Bolong Este	Sta Barbara, Iloilo	11/03/2020	1st/Final	Iloilo 4th DEO	LF	2.475	135	02/13/2020	06/26/2020	6.77	C	0.497	0.134	0.300				93.10%	93.1% Very Satisfactory	AHD
697	517	PESOM CONSTRUCTION SERVICES	39923	L	C	SB	GE	Construction of Road Slope Protection Structure Jct. Catos National Road – Bantud Fabrica – Jct. Coastal Road	Dumangas, Iloilo	11/02/2020	1st/Final	Iloilo 2nd DEO	LF	24.500	151	02/26/2020	07/25/2020	0.00	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	ONS
698	518	PHIL ASIA RESOURCES & DEVELOPMENT CORP.	33352	L	B	SB	GE	Ensure Safe and Reliable National Road System- Bridge Program- Widening of Permanent Bridges- Pilipog Bridge 2 (B00002LP) along Mactan Circumferential Road	Cordova, Cebu	11/04/2020	1st	Cebu 6th DEO	LF	22.058	312	02/27/2020	01/03/2021	0.68	O	0.394	0.241	0.150	0.030	0.051	0.050	91.60%	-	AHD
699	519	PHILSOUTH BUILDERS	21962	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Canaway River Control (Downstream A)	Siaton, Negros Oriental	11/09/2020	1st/Final	Negros Oriental 3rd DEO	LF	49.000	296	02/17/2020	12/08/2020	3.66	C	0.496	0.183	0.300				97.90%	97.9% Outstanding	AHD
700	520	PHRANARET CONSTRUCTION	16878	L	A	MA	GE	Construction of Tunggod-Caba-Luta-Ponghal-Buyabuya-Olilicon-Tupaya-Hapid-Sanafe-Pob. East Bypass Road	Ifugao	10/5/2020	1st/Final	Ifugao 1st DEO	LF	48.181	288	6/7/2019	3/20/2020	-0.71	C	0.475	0.200	0.279				95.40%	95.4% Very Satisfactory	DEL
701	521	PHSMBR CONSTRUCTION AND SUPPLY	44454	L	D	SB	GE	Nasipit Flood Control Structure	Tarragona, Davao Oriental	10/23/2020	1st/Final	Davao Oriental 1st DEO	LF	14.699	195	2/26/2020	9/7/2020	24.10	C	0.478	0.133	0.300				91.10%	91.1% Very Satisfactory	AHD
702	522	PLANAC CONSTRUCTION	34922	L	D	SB	GB	Local Infrastructure Program - Buildings and Other Structure - Multi -Purpose / Facilities - Rehabilitation of Multi-Purpose Building, Barangay Poblacion Pardo	Cebu City	11/5/2020	1st/Final	Cebu City DEO	LF	3.830	105	2/3/2020	5/17/2020	1.90	C	0.472	0.169	0.300				94.10%	94.1% Very Satisfactory	AHD
703	523	PLD CONSTRUCTION AND DEVELOPMENT INC.	1859	L	AAA	LA	GE	Retrofitting/Strengthening of Permanent Bridges Panangatan Bridge (B00061BH) along Tagbilaran East Road (Tagbilaran - Jagna), KO219+024	Valencia, Bohol	11/8/2020	1st/Final	Bohol 3rd DEO	LF	11.958	120	6/15/2020	10/12/2020	28.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
704	524	POLYMER-VIC CONSTRUCTION / BPQ CONSTRUCTION AND TRADING (JOINT VENTURE)	JV-18-1406	L	B	MA	GE	Road Widening-Secondary Road- Gov J.J. Linao Road, K0131+295 to K0132+088, K0132+094 to K0132+420, K0133+390 to K0135+500	Pilar, Bataan	10/10/2020	2nd/Final	Bataan 2nd DEO	LF	96.502	273	8/5/2019	5/3/2020	1.10	C	0.470	0.133	0.300				90.30%	90.3% Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
705	525	POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	MA	GB	Construction of 4 Storey 20 Classrooms at Los Baños National High School - Poblacion	Los Banos, Laguna	10/8/2020	2nd/Final	Laguna 2nd DEO	LF	59.081	435	1/11/2019	3/20/2020	10.13	C	0.500	0.133	0.300			93.30%	91.13% Very Satisfactory	AHD	
706		POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	SB	GE	Bridge Program - Widening of Permanent Bridges - Hangan Br. (B02883LZ) along Maspang H-way	Calauan, Laguna	10/8/2020	1st/Final	Laguna 3rd DEO	LF	7.725	270	6/4/2019	2/28/2020	0.00	C	0.500	0.136	0.300			93.60%	93.6% Very Satisfactory	ONS	
707	525	PRAGMATIC DEVELOPMENT & CONSTRUCTION CORPORATION	4846	L	AA		GE	Construction / Rehabilitation of Flood Control Structures J. Luna St., - Salinas Drive	Cebu City	11/6/2020	1st/Final	Cebu City DEO	LF	40.312	424	5/22/2018	7/19/2019	0.00	C	0.486	0.200	0.300			98.60%	98.6% Outstanding	ONS	
708	526	PRECIOUS CONSTRUCTION	32995	L	A	MA	GB	Construction of Three (3) Storey Nine (9) Classroom School Building (under DepEd CY 2019 BEFF Batch 1), Sta. Lucia Elementary School	Magarao, Camarines Sur	11/5/2020	2nd/Final	Camarines Sur 3rd DEO	LF	38.427	311	9/4/2019	7/10/2020	0.00	C	0.494	0.151	0.300			94.50%	94.43% Very Satisfactory	ONS	
709	527	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP.	36171	L	B	SB	GE	Rehabilitation of Tanza Road Dike (Phase 3) Brgy. Tanza 2	Navotas City	10/26/2020	1st/Final	Malabon-Navotas DEO	LF	48.607	210	2/17/2020	9/13/2020	0.00	C	0.496	0.157	0.300			95.30%	95.3% Very Satisfactory	ONS	
710	528	PROJEXEL CONSTRUCTION CORPORATION	44560	L	D	SB	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Trades Industries and Economic Zones: Manay-Talifugo - Paddoan Road in Support pf Banana, Coffee, Cacao, Rice and Corn Industries	Conner, Apayao	10/14/2020	1st/Final	Apayao 1st DEO	LF	16.754	211	6/6/2019	1/2/2020	0.00	C	0.493	0.133	0.300			92.60%	92.6% Very Satisfactory	ONS	
711	529	PROTECH CONSTRUCTION & DEVELOPMENT CORP.	15408	L	AAA	MA	GE	Construction of River Control along Pagsanjan River, Brgy. Balubad, Sta. 0+000 - Sta. 0+260	Lumban, Laguna	10/7/2020	1st	Laguna 1st DEO	LF	48.999	300	6/23/2020	4/18/2021	8.70	O	0.368	0.300	0.150	0.030	0.042	0.050	94.00%	-	AHD
712	530	PYRAMID CONSOLIDATED BUILDERS & GEN . MDSE.	15599	L	B	MA	GE	Road Widening - Primary Roads- Pagadian City-Zamboanga City Road, K1690+900- K1691+689.00; K1691+828.00-K1694+734.00; K1694+883.00-K1696+180.00, Net Length: 4,992.00 Ln.m./4.99 Km	Zamboanga del Sur	11/11/2020	1st	Regional No. IX	LF	121.919	376	2/21/2020	3/2/2021	20.09	O	0.396	0.239	0.150	0.030	0.065	0.050	93.00%	-	AHD
713	531	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE.	15599	L	A	MB	GE	Road Widening on Specific Location Along Bukidnon-Davao City Road - K1614+000 - K1615+238, K165+280 - K1616+558	Sinuda, Kitaotao, Bukidnon	10/7/2020	1st/Final	Bukidnon 2nd DEO	LF	96.500	440	7/22/2019	10/3/2020	0.20	C	0.481	0.186	0.300			96.70%	93.52% Very Satisfactory	AHD	
714	532	PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES	15599	L	A	MB	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Road, Gingog- Claveria- Villanueva Road - K1344+015 to K1344+195, K1356+385 to K1356+690, K1359+570 to K1359+670, K1363+525 to K1363+655, and K1364+240 to K1364+340	Claveria, Misamis Oriental	10/9/2020	1st	Misamis Oriental 2nd DEO	LF	40.180	301	2/7/2020	12/3/2020	21.64	O	0.294	0.300	0.150	0.030	0.056	0.050	88.00%	-	AHD
715		PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES	15599	L	A	MB	GE	Road Widening, Barandias - Dominorog Road, K1600+485 to K1604+970, K1604+970 to K1605+292, Bukidnon	Bukidnon	10/6/2020	2nd/Final	Regional Office No. X	LF	157.041	300	7/26/2019	5/20/2020	5.00	C	0.475	0.198	0.300			97.30%	93.88% Very Satisfactory	AHD	
716	533	QM BUILDERS	30743	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System- Network Development- Construction of By-pass and Diversion Roads, Carcar Diversion Road	Carcar City, Cebu	10/31/2020	4th/Final	Cebu 2nd DEO	LF	49.000	310	6/17/2019	4/21/2020	0.00	C	0.484	0.133	0.300			91.70%	91.82% Very Satisfactory	ONS	
717		QM BUILDERS	30743	L	AAA	MB	GE	Ensure Safe and Reliable National Road System Asset Preservation Program; Preventive Maintenance - Secondary Roads - Santander - Barili - Toledo Road; Section 1 : K0153 + 000 - K0154 + 000; Section 2: K0206 + 000 + K0206 + 864	Municipality of Ginatilan and Alcantara, Cebu	11/1/2020	1st/Final	Cebu 4th DEO	LF	48.990	155	2/27/2020	7/30/2020	2.00	C	0.486	0.133	0.300			91.90%	91.9% Very Satisfactory	AHD	
718	534	QUAD-R BUILDING SOLUTIONS/ EXCELSIUS ENGINEERING SERVICES JOINT VENTURE	19660	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic-Bitalag-Quirino Road Connecting Manila North Road in Support of the Cement Industry	Bacnotan, La Union	10/26/2020	1st	La Union 1st DEO	LF	14.700	283	2/28/2020	12/6/2020	-0.68	O	0.388	0.220	0.143	0.030	0.047	0.033	86.10%	-	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
719	535	QUICKSILVER CONSTRUCTION SERVICES	33212	L	B	MA	GB	Local Program, Local Infrastructure Program, Buildings and Other Structures, Multipurpose/ Facilities, Construction of Multi-purpose Building, Barangay Bolos	Siquijor, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	3.960	150	2/13/2020	7/11/2020	0.00	C	0.496	0.133	0.234				86.30%	86.3% Satisfactory	ONS
720		QUICKSILVER CONSTRUCTION SERVICES	33212	L	B	MA	GB	Local Program, Local Infrastructure Program, Buildings and Other Structures, Multipurpose/ Facilities, Construction of Multi-purpose Building, Barangay Cang-adiang	Siquijor, Siquijor	11/12/2020	1st/Final	Siquijor DEO	LF	3.465	175	2/13/2020	8/5/2020	3.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	AHD
721	536	QUIRANTE CONSTRUCTION	32827	L	A	MA	GE	Convergence and Special Support Program- Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations- Pilipog- Gabi (Rock Causeway) Coastal Road Leading to Gilitongan Marine Sanctuary, Nalusuan Marine Sanctuary, Hotels & Resort	Brgy. Pilipog, Cordova, Cebu	11/4/2020	3rd/Final	Cebu 6th DEO	LF	96.506	384	7/9/2019	7/26/2020	0.00	C	0.489	0.133	0.300				92.20%	86.44% Satisfactory	ONS
722	537	QUIRANTE CONSTRUCTION CORPORATION	32827	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of San Isidro River Flood Control Structure	San Fernando, Cebu	10/31/2020	1st/Final	Cebu 2nd DEO	LF	34.300	198	2/11/2020	8/26/2020	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
723	538	R.A. DEL ROSARIO CONSTRUCTION	4636	L	A	MA	GB	18DQ0107 - Construction of Four (4) Storey Twenty (20) Classroom School Building at Vicente P. Villanueva Memorial School	Dasmariñas City, Cavite	10/5/2020	2nd/Final	Cavite 3rd DEO	LF	55.256	360	12/12/2018	12/6/2019	0.00	C	0.495	0.200	0.300				99.50%	94.28% Very Satisfactory	ONS
724	539	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Construction of a Bridge Connecting Brgy. Sta. Lucia and Brgy. North Fairview	Quezon City	11/6/2020	2nd/Final	Quezon City 1st DEO	LF	19.800	330	8/27/2019	7/21/2020	13.94	C	0.485	0.149	0.300				93.40%	92.56% Very Satisfactory	AHD
725		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Road Improvement at Fantail Street, Brgy. Bagong Silangan	Quezon City	11/2/2020	2nd/Final	Quezon City 1st DEO	LF	19.600	300	8/27/2019	6/21/2020	0.67	C	0.485	0.153	0.300				93.80%	93.08% Very Satisfactory	AHD
726		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Bridge - Program - Retrofitting/Strengthening of Permanent Bridges - Penaranda Bridge (B01344L2) along Gapan - Fort Magsaysay Road	Penaranda, Nueva Ecija	10/8/2020	1st/Final	Nueva Ecija 2nd DEO	LF	14.939	105	7/4/2019	10/16/2019	1.22	C	0.479	0.174	0.300				95.30%	95.3% Very Satisfactory	AHD
727		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Widening of Permanent Bridges: Santiago Bridge (B03297L2) along Concepcion - Capas Road	Concepcion, Tarlac	10/9/2020	1st/Final	Tarlac 2nd DEO	LF	52.911	375	6/18/2019	6/26/2020	0.00	C	0.496	0.146	0.300				94.20%	94.2% Very Satisfactory	ONS
728		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	SB	GB	Repair/Rehabilitation/Improvement (Asphalt Overlay) along Montevista-Compostela- New Bataan- Maragusan-Mati- Brdry. Road	Compostela Valley Province	10/20/2020	2nd/Final	Compostela Valley DEO	LF	96.499	214	8/16/2019	3/16/2020	0.00	C	0.485	0.200	0.300				98.50%	91.9% Very Satisfactory	ONS
729		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	SB	GE	Construction of 1 Unit, Two (2) Storey Twelve (12) Classroom Building at Pantukan NHS, Pantukan	Compostela Valley Province	10/21/2020	2nd/Final	Compostela Valley DEO	LF	42.138	270	9/5/2020	5/31/2020	0.00	C	0.497	0.133	0.300				93.00%	91.46% Very Satisfactory	ONS
730	540	R.A. PAHATI CONST. & SUPPLY, INC. / TRIPLE S BUILDERS INC. JOINT VENTURE	JV-18-424	L	AA	LA	GE	19D00001: FY 2019 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening/Secondary Roads Diokno Highway Road, K0072+(-658) - K0072+020, K0072+760 - K0073+440	Batangas Province	9/30/2020	1st	Regional Office No. IV-A	LF	110.776	420	9/9/2019	11/1/2020	0.48	O	0.392	0.300	0.150	0.030	0.047	0.033	95.20%	-	AHD
731	541	R.A. PAHATI CONST. & SUPPLY, INC. / NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (JOINT VENTURE)	JV-19-747	L	AA	MB	GE	Construction of Revetment along Kingking River at Balamban Section (R/S) Brgy. Kingking, Pantukan	Compostela Valley Province	10/21/2020	1st/Final	Compostela Valley DEO	LF	49.565	206	2/28/2020	9/20/2020	16.71	C	0.399	0.133	0.300				83.20%	83.2% Satisfactory	AHD
732		R.A. PAHATI CONST. & SUPPLY, INC. / TRIPLE S BUILDER S INC (JOINT VENTURE)	JV-18-824	L	AA	MB	GE	Construction of Revetment along Manat River Leading to Agusan River, Brgy. Olaycan, Monkayo	Compostela Valley Province	10/20/2020	2nd/Final	Compostela Valley DEO	LF	72.175	246	7/31/2019	4/1/2020	4.66	C	0.431	0.176	0.300				90.70%	91.3% Very Satisfactory	AHD
733	542	R.B. PANO CONSTRUCTION AND SUPPLY	43048	L	C	SB	GE	Construction of Flood Control, Brgy. Rizal	Cabugao, Ilocos Sur	10/28/2020	1st/Final	Ilocos Sur 1st DEO	LF	65.060	83	2/17/2020	5/9/2020	65.06	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
734	543	R.D. POLICARPIO & COMPANY INC.	4414	L	AAA	LB	GE	Network Development Program - Construction of Missing Links/ New Roads, Capas - Botolan Road (Package 1)	Province of Zambales	10/9/2020	1st/Final	Regional Office No. III	LF	142.145	390	11/14/2019	12/7/2020	8.45	C	0.394	0.200	0.300				89.40%	89.4% Very Satisfactory	AHD
735	544	R.D. POLICARPIO & COMPANY, INC.	4414	L	AAA	LB	GE	Local Program; Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects; Local Roads and Bridges; Local Bridges: Construction of New Bridge (Overpass NLEX), Brgy. Pulung Maragul to Brgy. Pulung Cacutud	Angeles, Pampanga	10/9/2020	1st	Pampanga 3rd DEO	LF	63.430	543	6/21/2019	12/14/2020	1.68	O	0.371	0.240	0.150	0.030	0.056	0.050	89.70%	-	AHD
736	545	R.D. SADSAD CONSTRUCTION & TRADING	19240	L	A	MA	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage System, Rehabilitation of Matain River (Naugsol Section)	Subic, Zambales	10/5/2021	1st/Final	Zambales 2nd DEO	LF	49.000	270	2/14/2020	11/9/2020	17.78	C	0.466	0.134	0.300				90.00%	90% Very Satisfactory	AHD
737	546	R.D. SADSAD CONSTRUCTION AND TRADING	19240	L	A	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction / Maintenance of Slope Protection	Manibaug Parailaya, Porac, Pampanga	10/7/2020	1st/Final	Pampanga 2nd DEO	LF	34.252	210	7/11/2019	2/5/2020	0.00	C	0.458	0.133	0.300				89.10%	89.1% Very Satisfactory	ONS
738	547	R.D. TALENS CONSTRUCTION AND TRADING	36817	L	A	MB	GE	Rehabilitation of Pampanga River Flood Control (Left), Brgy. Sta. Isabel	Cabiao, Nueva Ecija	10/8/2020	1st/Final	Nueva Ecija 2nd DEO	LF	34.360	248	2/11/2020	10/15/2020	90.54	C	0.491	0.173	0.300				96.40%	96.4% Outstanding	AHD
739	548	R.D. TALENS CONSTRUCTION AND TRADING / R.G. DELA CRUZ CONSTRUCTION JOINT VENTURE	JV-18-1164	L	A	MA	GE	Rehabilitation/Major Repair of Flood Control Structure - Rehabilitation/Improvement of Pampanga River Flood Control, Brgy. Sta. Tomas North	Jaen, Nueva Ecija	10/8/2020	1st/Final	Nueva Ecija 2nd DEO	LF	59.481	240	7/25/2019	3/20/2020	6.92	C	0.494	0.166	0.300				96.00%	96% Outstanding	AHD
740	549	R.E. ORLINA CONSTRUCTION CORPORATION	17176	L	B	MA	GE	Construction of Box Culvert along Quirino Avenue, Barangay Don Galo	Parañaque City, Metro Manila	11/3/2020	2nd	Metro Manila 2nd DEO	LF	39.200	577	7/10/2019	2/5/2021	0.54	O	0.392	0.300	0.150	0.030	0.042	0.033	94.70%	-	AHD
741	550	R.E. SINGSON CONSTRUCTION	24556	L	B	SB	GE	Convergence and Special Support Program : Construction/Improvement of Access Roads Leading to Declared Tourism Destinations and Access Road Leading to Silab Barangay Road 1 Leading to Kan-unto/Pasalan Falls, Purok Boungavilla, Roses, Santan, Calachuchi and Water Shed Area, Brgy. Silab	Amlan, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 2nd DEO	LF	14.700	188	2/6/2020	8/11/2020	0.53	C	0.484	0.145	0.300				92.90%	92.9% Very Satisfactory	AHD
742	551	R.G. DIAZ BUILDERS & TRADING	23814	L	B	SB	GE	Construction / Rehabilitation of Cabetican Creek (R.A. 9506 - Bacolor Rehabilitation Act)	Cabetican, Bacolor, Pampanga	10/5/2020	2nd/Final	Pampanga 1st DEO	LF	29.400	180	6/5/2019	12/1/2019	0.00	C	0.465	0.190	0.300				95.50%	89.74% Very Satisfactory	ONS
743		R.G. DIAZ BUILDERS & TRADING	23814	L	B	SB	GB	Construction of Classrooms: Two (2) Storey, Eight (8) Classrooms School Building at Dapdap Resettlement Elementary School	Bamban, Tarlac	10/9/2020	1st/Final	Tarlac 2nd DEO	LF	21.328	302	8/7/2019	6/3/2020	0.00	C	0.494	0.192	0.300				98.60%	98.6% Outstanding	ONS
744	552	R.K.X. ODIAMAR CONSTRUCTION	16107	L	A	MA	GB	Construction of Four (4) Storey Twenty Four (24) Classroom School Building (under DepEd CY 2019 BEFF Batch 1), Calabanga National High School	Calabanga Camarines Sur	11/5/2020	2nd/Final	Camarines Sur 3rd DEO	LF	62.069	430	8/23/2019	10/25/2020	0.00	C	0.483	0.158	0.300				94.10%	91.23% Very Satisfactory	ONS
745	553	R.M.B. RETROBUILD & CONST. INC.	40933	L	D	SB	GE	Retrofitting /Strengthening of Permanent Bridges- Juan Luna Br. 3 (B0174112) along Juan Luna St.	Tondo, Manila City	10/27/2020	1st/Final	North Manila DEO	LF	29.046	180	3/10/2020	9/5/2020	26.11	C	0.497	0.136	0.300				93.30%	93.3% Very Satisfactory	AHD
746	554	R.N.G.M. CONSTRUCTION	20281	L	B	MA	GE	Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads, Nueva Ecija - Aurora Road - K0177+439 - K0178+000, K0178+174 - K0178+415, K0204+468 - K0204+491, K0204+570 - K0205+580, K0205+592 - K0205+609, K0205+640 - K0205+737	Aurora	10/6/2020	2nd/Final	Aurora DEO	LF	46.706	248	7/1/2019	3/4/2020	0.00	C	0.497	0.160	0.300				95.70%	92.46% Very Satisfactory	ONS
747	555	R.R. RICAFORT CONSTRUCTION AND SUPPLIES	14402	L	AA	MB	GE	Network Development Program Construction of Bypass and Diversion Roads Paniqui-Camiling-Wawa Road to Sta. Ignacia - Guimba Road via Gerona and Pura, (Gerona Section)	Tarlac, Province of Tarlac	10/14/2020	1st/Final	Tarlac 1st DEO	LF	46.586	324	7/4/2019	5/22/2020	0.00	C	0.495	0.200	0.300				99.50%	99.5% Outstanding	ONS
748		R.R. RICAFORT CONSTRUCTION AND SUPPLIES	14402	L	AA	LA	GE	Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse and Landslide (Primary Roads) along Tarlac - Sta. Rosa Road, KO131+064 - KO131+565, KO132+700 - KO133+305, KO134+000 - KO134+180	La Paz, Tarlac	10/9/2020	2nd/Final	Tarlac 2nd DEO	LF	35.002	210	5/27/2019	12/22/2019	2.49	C	0.497	0.162	0.300				95.90%	91.58% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
749	556	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / CONNEX 2016 REALITY DEVELOPMENT, INC. (JOINT VENTURE)	JV-18-671	L	AA	MB	GE	National Highway Junction Sakuan to Barangay Alvar to Sitio Bantolinao, Barangay Palma Gil to Sitio Tubilan, Barangay Pichon Road Connecting Caraga Public Terminal to Abaca Processing and Hand Loom (Dagmay) Weaving in Support to Agri Business: Abaca, Corn, Flacata, Coconut, Rubber, Mango, Upland Rice, Banana and Cacao	Caraga, Davao Oriental	10/23/2020	2nd/Final	Davao Oriental 1st DEO	LF	39.176	157	6/19/2019	11/22/2019	-3.04	C	0.494	0.134	0.209				83.70%	86.7% Satisfactory	DEL
750	557	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / JHARKA CONSTRUCTION SUPPLY (JOINT VENTURE)	JV-18-1303	L	A	MA	GE	Construction of Revetment along Manurigao River	Caraga, Davao Oriental	10/23/2020	2nd/Final	Davao Oriental 1st DEO	LF	76.474	322	7/15/2019	5/31/2020	0.00	C	0.478	0.134	0.300				91.20%	91.5% Very Satisfactory	ONS
751	558	R.T. MORABE CONSTRUCTION	11377	L	B	SB	GE	20ID0016 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Luan Seawall	Brgy. Luan, Dulag, Leyte	10/29/2020	1st/Final	Leyte 2nd DEO	LF	28.732	280	2/25/2020	11/30/2020	15.00	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	AHD
752	559	R.T.Y. CONSTRUCTION / ADAD ENGINEERING SERVICES AND SUPPLY JOINT VENTURE	JV-18-688	L	A	MB	GE	B. Organizational Outcome 2: Protect Lives and Properties against Major Floods 1. Flood Management Program A. Construction/Maintenance of Flood Mitigation Structures and Drainage Systems 9. Rehabilitation/ Reconstruction of Flood Control and Drainage Structures along Pipisik River	Gumaca, Quezon	10/13/2020	2nd/Final	Quezon 4th DEO	LF	48.999	180	6/11/2019	12/7/2019	7.00	C	0.500	0.133	0.300				93.30%	90.24% Very Satisfactory	AHD
753	560	R.V. LABORTE BUILDERS	20459	L	A	MA	GB	Construction of Four (4) Storey Twenty (20) Classrooms Academic School Building at Dalahican Elementary School	Lucena City, Quezon	10/12/2020	2nd/Final	Quezon 2nd DEO	LF	53.829	360	12/13/2018	12/7/2019	3.65	C	0.474	0.174	0.300				94.80%	89.27% Very Satisfactory	AHD
754	561	R.V. LABORTE BUILDERS / RV LABORTE DEVELOPMENT CORPORATION JOINT VENTURE	JV-18-994	L	A	MB	GE	A. Organization Outcome 1: Ensure Safe and Reliable National Road System 2. Network Development Program A. Construction of By-pass and Diversion Roads 5. Lopez By-pass Road, Quezon	Lopez, Quezon	10/12/2020	2nd/Final	Quezon 4th DEO	LF	71.957	210	6/25/2020	1/20/2021	11.00	C	0.474	0.163	0.300				93.70%	90.64% Very Satisfactory	AHD
755	562	R.Z. TIGAS CONST. & TRADING	34198	L	C	SB	GE	Rehabilitation / Major Repair of Permanent Bridges, Valdez Bridge (B03390LZ) along Bagac- Mariveles Road	Bagac, Bataan	10/10/2020	2nd/Final	Bataan 2nd DEO	LF	11.760	119	6/4/2019	9/30/2019	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
756	563	R8 ASPHALT PLANT AND CONSTRUCTION	46908	L	A	SB	GE	Asset Preservation - Preventive Maintenance - Tertiary Roads - Killing - Tanauan - Tabontabon - Julita Road (S00068LT), K0929+165 - K0930+594	Tanauan, Leyte	10/28/2020	1st/Final	Leyte 1st DEO	LF	18.333	156	2/12/2020	7/16/2020	0.00	C	0.493	0.134	0.300				92.70%	92.7% Very Satisfactory	ONS
757		R8 ASPHALT PLANT AND CONSTRUCTION	46908	L	A	SB	GE	20IM0001 - Preventive Maintenance - Tacloban Baybay South Road - K0911+886 - K0912+562	Tacloban City	11/4/2020	1st/Final	Tacloban City DEO	LF	8.318	40	2/24/2020	4/3/2020	0.00	C	0.474	0.133	0.300				90.70%	90.7% Very Satisfactory	ONS
758	564	RAIK CONSTRUCTION AND SUPPLY	40660	L	B	SB	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Sacatihan River	Subic, Zambales	10/6/2020	1st/Final	Zambales 2nd DEO	LF	29.400	195	2/14/2020	8/26/2020	0.00	C	0.440	0.133	0.300				87.30%	87.3% Satisfactory	ONS
759		RAIK CONSTRUCTION AND SUPPLY	40660	L	B	SB	GB	Construction of Classrooms: Two (2) Storey, Ten (10) Classrooms School Building at San Jose Elementary School	Concepcion, Tarlac	10/9/2020	1st/Final	Tarlac 2nd DEO	LF	26.504	323	8/26/2019	7/13/2020	3.52	C	0.464	0.162	0.300				92.60%	92.6% Very Satisfactory	AHD
760	565	RAMARPLUS INCORPORATED	8092	L	A	MB	GE	Construction of Flood Control Structure along Polangui River, Balinad-Napo-Ponso-Alnay Section	Polangui, Albay	10/28/2020	1st/Final	Albay 3rd DEO	LF	17.639	240	2/20/2020	10/16/2020	26.29	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
761	566	RAMIJO CONSTRUCTION	10963	L	D	SB	GB	Local Infrastructure Program - Buildings and Other Structure - Multi - Purpose / Facilities - Construction of Multi-Purpose Building Brgy. Budla-an	Cebu City	11/6/2020	1st/Final	Cebu City DEO	LF	2.454	180	2/4/2020	8/1/2020	1.67	C	0.500	0.178	0.300				97.80%	97.8% Outstanding	AHD
762	567	RAMONA CONSTRUCTION & ENTERPRISES	14661	L	A	MA	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones, NRI to Barangay Kahayagan Weest - Barangay Pasingkalan in Support to Virgin Coconut Oil Processing	Aurora and Ramon Magsaysay, Zamboanga del Sur	11/20/2020	1st/Final	Zamboanga del Sur 1st DEO	LF	19.600	120	2/26/2020	6/24/2020	0.00	C	0.483	0.140	0.300				92.30%	92.3% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VIST RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
763	568	RANGAY CONSTRUCTION AND SUPPLY	40117	L	C	SB	GB	Construction of Multi-Purpose Building, Barangay Matiao	Mati, Davao Oriental	10/22/2020	2nd/Final	Davao Oriental 2nd DEO	LF	16.142	238	7/22/2019	3/15/2020	0.00	C	0.493	0.132	0.300				92.50%	87.6% Satisfactory	ONS
764	569	RAHAEIL CONSTRUCTION	34801	L	D	SB	GB	Construction of 2-Storey 4 Classroom School Building at Corrooy Elementary School	Santol, La Union	10/26/2020	1st	La Union 1st DEO	LF	11.980	120	8/25/2020	12/22/2020	47.72	O	0.382	0.211	0.150	0.030	0.047	0.050	87.00%	-	AHD
765	570	RAPID FOREMOST CONST. CO.	32618	L	A	MB	GE	Asset Preservation: Construction/Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads - Gumaca-Pitogo-Mulanay-San Narciso Rd - K0244+494 - K0246+929	General Luna, Quezon	10/12/2020	1st/Final	Quezon 3rd DEO	LF	33.956	240	2/23/2020	10/19/2020	49.18	C	0.489	0.139	0.300				92.80%	92.8% Very Satisfactory	AHD
766	571	RAQI BUILDER CONSTRUCTION AND SUPPLY	27032	L	D	SB	GE	Construction of Concrete Road - Suben - Magelen - Mangilala - Estrella - Pananggilan Road in Support of Fishing and Allied Industries in Lake Buluan (Lutayan Port) extending Support to Muscovado, Palm Oil, Banana, Cassava and Coconut Industries, Sta.0+883.	President Quirino, Sultan Kudarat	11/3/2020	1st/Final	Sultan Kudarat 1st DEO	LF	23.256	205	2/27/2020	9/18/2020	0.00	C	0.479	0.133	0.300				91.20%	91.2% Very Satisfactory	ONS
767	572	RCDG CONSTRUCTION CORPORATION/ HHH DEVELOPER AND CONSTRUCTION (JOINT VENTURE)	JV-19-1132	L	AAA	LB	GE	Roa Widening Including Drainage Along Basilan Circumferential Road (Tumahubong -Sumisip- Maluso Road Section Sta. 73+400- Sta. 74+900	Basilan Province	11/16/2020	1st/Final	Isabela City DEO	LF	59.243	220	3/25/2020	10/30/2020	0.00	C	0.499	0.134	0.300				93.30%	93.3% Very Satisfactory	ONS
768		RCDG CONSTRUCTION CORPORATION/ HHH DEVELOPER AND CONSTRUCTION (JOINT VENTURE)	JV-19-1131	L	AAA	LB	GE	Roa Widening Including Drainage Along Basilan Circumferential Road (Tumahubong -Sumisip- Maluso Road Section Sta. 72+000 to Sta. 73+100	Basilan Province	11/16/2020	1st/Final	Isabela City DEO	LF	43.333	163	3/25/2020	9/3/2020	0.00	C	0.496	0.133	0.300				92.90%	92.9% Very Satisfactory	ONS
769	573	RDG CONSTRUCTION & SUPPLY	19488	L	B	MA	GE	Reconstruction of Concrete Pavement along Sarangani- Sultan Kudarat Coastal Road 1702+092 -K1702+652, K1705+925-K1708+000	Brgy. Kablacan, Maasim, Sarangani Province	11/3/2020	2nd/Final	Sarangani DEO	LF	65.948	409	7/22/2019	9/2/2020	0.00	C	0.493	0.133	0.300				92.60%	91.46% Very Satisfactory	ONS
770	574	RDY BUILDERS CONSTRUCTION AND GENERAL MERCHANDISE	35622	L	B	MA	GE	Network Development - Road Widening Secondary Roads, Calamba - Balangao Road, K1782+379 to K1785+086	Balangao, Misamis Oriental	10/14/2020	1st/Final	Misamis Occidental 1st DEO	LF	91.204	258	3/19/2020	12/1/2020	6.47	C	0.487	0.162	0.300				94.90%	94.9% Very Satisfactory	AHD
771	575	REBTRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide (Tertiary Roads) along Apayao - Ilocos Norte Road, K0722+875 - K0723+010	Calanasan, Apayao	10/9/2020	1st/Final	Apayao 2nd DEO	LF	96.018	445	7/22/2019	10/8/2020	0.00	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	ONS
772		REBTRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	Asset Preservation Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide (Tertiary Roads) along Apayao (Calanasan) Ilocos Norte Road, K0621+(015) - K0621+085	Calanasan, Road	10/9/2020	2nd/Final	Apayao 2nd DEO	LF	54.811	275	7/22/2019	4/21/2020	1.82	C	0.500	0.134	0.300				93.40%	92.14% Very Satisfactory	AHD
773	576	REGERY'S CONSTRUCTION AND SUPPLY	44367	L	B	SB	GB	Construction of Classrooms (2-Storey 8-Classroom, 2-Science Lab., 2-ICT Lab.) elev. 1.00m Del Monte National High School	Talacogon, Agusan del Sur	8/13/2020	2nd/Final	Agusan del Sur 1st DEO	LF	23.880	260	1/3/2019	9/19/2019	0.00	C	0.500	0.184	0.300				98.40%	89.3% Very Satisfactory	ONS
774	577	RELY CONSTRUCTION & SUPPLY	10433	L	AAA	MA	GB	Construction of Multi-Purpose Attack Craft (MPAC), Slipway and Boathouse, Naval Station Felix Apolinario, Brgy. Panacan	Davao City	10/28/2020	1st	Davao City 1st DEO	LF	82.025	260	6/1/2020	2/15/2021	77.71	O	0.355	0.300	0.150	0.024	0.048	0.050	92.70%	-	AHD
775		RELY CONSTRUCTION & SUPPLY	10433	L	AAA	LA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads along Davao Bukidnon Road, K1654+800 - K1659+809.80, K1663+206 - K1663+363	3rd Congressional District, Davao City	10/24/2020	2nd/Final	Davao City 2nd DEO	LF	93.706	334	8/6/2019	7/4/2020	0.00	C	0.459	0.135	0.300				89.40%	87.36% Satisfactory	ONS
776		RELY CONSTRUCTION & SUPPLY	10433	L	AAA	LA	GE	Road Concreting from Davao-Bukidnon National Highway to Brgy. Salaysay to Masawang to Bailah to Tambobong-Magpet, North Cotabato Road, Barangay Salaysay	Marilog District, Davao City	10/24/2020	1st	Davao City 2nd DEO	LF	93.495	249	2/22/2020	10/27/2020	-2.14	O	0.386	0.199	0.129	0.030	0.047	0.033	82.40%	-	DEL
777	578	RELY CONSTRUCTION & SUPPLY / ALFREDO BUILDERS & SUPPLY (JOINT VENTURE)	JV-19-722	L	AAA	MB	GE	Construction of Lasang River Flood Control (Upstream of Lasang Bridge)	Panabo City, Davao del Norte	10/19/2020	1st/Final	Davao del Norte 1st DEO	LF	47.530	211	2/24/2020	9/21/2020	0.00	C	0.479	0.137	0.300				91.60%	91.6% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
778	579	RELY CONSTRUCTION & SUPPLY / DREIRICH BUILDERS (JOINT VENTURE)	JV-19-784	L	AAA	MB	GE	Construction of Drainage along Jct. Porras - N. Torres St. - Del Pilar St. - Jct. Dacudao Ave.	Davao City	10/28/2020	1st	Davao City 1st DEO	LF	34.594	275	2/26/2020	11/26/2020	5.39	O	0.396	0.300	0.150	0.030	0.056	0.050	98.20%	-	AHD
779	580	RELY CONSTRUCTION & SUPPLY / EDCL CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-19-084	L	AAA	MB	GE	Improvement / Rehabilitation of Sasa Creek, Sasa Section	Davao City	10/28/2020	2nd/Final	Davao City 1st DEO	LF	86.850	385	9/10/2019	9/28/2020	0.00	C	0.499	0.195	0.300				99.40%	90.1% Very Satisfactory	ONS
780		RELY CONSTRUCTION & SUPPLY / EDCL CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-2855	L	AA	LA	GE	Davao City Coastal Bypass at Jct. Davao-Cotabato Road- Bago Apalaya- Talomo-Matina Apalaya- Roxas Avenue - Sta Ana Wharf- R. Castillo (Bago Apalaya- Times Beach), Package 1 Including Bridge	Davao City	10/24/2020	1st/Final	Regional Office No. XI	LF	241.227	682	7/24/2018	6/4/2020	0.00	C	0.481	0.168	0.300				94.90%	94.9% Very Satisfactory	ONS
781		RELY CONSTRUCTION AND SUPPLY / ALFREDO BUILDERS & SUPPLY (JOINT VENTURE)	JV-18-1001	L	AAA	MB	GE	Construction of Dikes along Davao River, Marilog, Calinan, Tugbok	3rd Congressional District, Davao City	10/24/2020	1st/Final	Davao City 2nd DEO	LF	96.497	334	7/12/2019	6/9/2020	0.00	C	0.495	0.134	0.300				92.90%	92.9% Very Satisfactory	ONS
782		RELY CONSTRUCTION AND SUPPLY / ALFREDO BUILDERS & SUPPLY (JOINT VENTURE)	JV-19-1011	L	AAA	MB	GE	Construction of Flood Control Structures along Saug River, Protecting Tagum - Panabo Circumferential Road	Asuncion, Davao del Norte	10/19/2020	1st/Final	Davao del Norte 1st DEO	LF	57.860	225	3/12/2020	10/22/2020	12.07	C	0.462	0.158	0.300				92.00%	92% Very Satisfactory	AHD
783	581	RELY CONSTRUCTION AND SUPPLY / KIOKONG CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-18-1405	L	AA	MB	GE	Construction of Revetment along Sayre Highway - K1543+036 (Taganibong Creek)	Maramag, Bukidnon	7/18/2020	2nd/Final	Bukidnon 2nd DEO	LF	32.364	348	8/6/2019	7/18/2020	0.00	C	0.453	0.155	0.300				90.80%	87.26% Satisfactory	ONS
784	582	RELY CONSTRUCTION AND SUPPLY / MC GEOMETRIC PROPORTIONS, INC. (JOINT VENTURE)	JV-18-1399	L	AA	MB	GE	Construction of Drainage Structure along Daang Maharlika(MN), K1469+657- K1469+807, K1471+471-K1472+1000, K1474+109 - K1474+300	Davao del Norte	10/19/2020	2nd/Final	Davao del Norte DEO	LF	86.323	217	8/8/2019	3/11/2020	0.00	C	0.499	0.162	0.300				96.10%	96.1% Very Satisfactory	ONS
785	583	RELY CONSTRUCTION AND SUPPLY / MONRIO INDUSTRIAL CORPORATION JOINT VENTURE	JV-18-1872	L	AAA	LA	GE	19DD0357 - Local Program, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects, Local Roads and Bridges, Local Roads, Installation of Streetlights in Various Barangays Package B	Lipa City, Batangas	10/1/2020	2nd/Final	Batangas 4th DEO	LF	98.000	210	7/31/2019	2/25/2020	0.00	C	0.500	0.133	0.300				93.30%	91.38% Very Satisfactory	ONS
786	584	RELY CONSTRUCTION AND SUPPLY/LICALS CONSTRUCTION SERVICES (JOINT VENTURE)	JV-18-885	L	AA	MB	GE	Construction of Revetment along Manat River Leading to Agusan River, Brgy. Bankerohan, Montevista	Compostela Valley Province	10/20/2020	2nd/Final	Compostela Valley DEO	LF	72.175	296	8/8/2019	5/29/2020	0.22	C	0.440	0.137	0.300				87.70%	89.98% Satisfactory	AHD
787	585	REVERE CONSTRUCTION & SUPPLY CORPORATION	17426	L	AAA	LB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Secondary Roads, Tanauan-Talisay-Tagaytay Rd - K0070 + 665 - K0072 + 339, K0073 + 307 - K0073 +500	Tanauan City, Batangas	10/1/2020	2nd/Final	Batangas 3rd DEO	LF	82.988	330	7/26/2019	6/19/2020	60.00	C	0.495	0.133	0.300				92.80%	91.54% Very Satisfactory	AHD
788	586	REX E. MORALES CONSTRUCTION	17427	L	A	MA	GE	Organizational Outcome: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Road with Slips Slope Collapse and Landslide - Primary Roads, Jct. (TER) - Jagna - Sierra Bullones Road, Jagna and Sierra Bullones K0076+091 - K0076+191 to K0096+157 - K0096+172 with exemption	Bohol	11/8/2020	1st/Final	Bohol 3rd DEO	LF	48.518	220	2/25/2020	10/1/2020	0.00	C	0.480	0.133	0.300				91.30%	91.3% Very Satisfactory	ONS
789		REX E. MORALES CONSTRUCTION	17427	L	AA	MA	GE	Network Development Program - Road Widening - Tertiary Roads - La Paz- Javier - Bito Road - K0962+063)- K0963+000, K0963+000 - K0963+800, K0964+000 - K0964+203, K0971+402 - K0971+524	Javier, Leyte	11/3/2020	2nd/Final	Leyte 5th DEO	LF	45.834	165	7/8/2019	12/19/2019	4.43	C	0.500	0.133	0.300				93.30%	89.16% Very Satisfactory	AHD
790		REX E. MORALES CONSTRUCTION	17427	L	AA	MA	GE	Construction of Las Navas River Control	Las Navas, Northern Samar	11/8/2020	1st	Northern Samar 2nd DEO	LF	37.216	285	2/19/2020	11/29/2020	0.01	O	0.385	0.274	0.150	0.030	0.042	0.050	93.10%	-	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIVE	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
791		REX E. MORALES CONSTRUCTION	17427	L	AA	MA	GE	Construction of Flood Control Structure	Matalom, Leyte	11/3/2020	1st/Final	Leyte 5th DEO	LF	19.600	175	2/24/2020	8/16/2020	0.00	C	0.479	0.133	0.300			91.20%	91.2% Very Satisfactory	ONS	
792	587	REY-JAN ENTERPRISES	18695	L	A	MB	GB	Construction of 4 Storey 16 Classrooms at Timbao ES	Binan City, Laguna	10/9/2020	2nd/Final	Laguna 2nd DEO	LF	50.035	360	1/11/2019	1/5/2020	0.00	C	0.489	0.157	0.300			94.60%	91.87% Very Satisfactory	ONS	
793	588	REYROSE CONSTRUCTION & SUPPLY DEVELOPMENT CORPORATION	22934	L	B	MA	GB	Improvement of Dpwh Standard DEO Building including Other Facilities of Agusan del Norte District Engineering Office	J. Rosales Avenue, Butuan City	8/13/2020	1st	Agusan del Norte DEO	LF	17.815	330	12/1/2019	10/25/2020	53.43	O	0.400	0.205	0.150	0.030	0.054	0.050	88.90%	-	AHD
794		REYROSE CONSTRUCTION & SUPPLY DEVELOPMENT CORPORATION	22934	L	B	MA	GB	Construction of Multi-Purpose Building (Covered Court), Cabadbaran South Central Elementary School, Brgy. 12	Cabadbaran City, Agusan del Norte	8/13/2020	1st/Final	Agusan del Norte DEO	LF	9.890	210	8/25/2019	3/21/2020	0.48	C	0.493	0.133	0.300			92.60%	92.6% Very Satisfactory	AHD	
795		REYROSE CONSTRUCTION & SUPPLY DEVT CORPORATION	22934	L	B	MA	GE	Widening of Minalum Bridge (B01861MN) along Daang Maharlika (Surigao-Agusan Section)	Butuan City	8/13/2020	2nd	Butuan City DEO	LF	22.432	406	7/17/2019	8/25/2020	2.55	O	0.398	0.227	0.150	0.030	0.056	0.050	91.10%	-	AHD
796	589	RFB Construction Corporation	41742	L	AAA	MB	GE	Construction of Concrete Road - Malaybalay- Gingoog Road (Gingoog City - Kalhaan, Claveria - Bulonay - Malaybalay City), Bulonay Proper to Sitio Ulayanon Section, Bukidnon, Impasug-ong, Bukidnon	Malaybalay City, Bukidnon	10/5/2020	1st	Bukidnon 1st DEO	LF	69.403	300	4/28/2020	2/21/2021	29.99	O	0.395	0.252	0.150	0.030	0.051	0.050	92.80%	-	AHD
797		RFB Construction Corporation	41742	L	AAA	MB	GE	Construction of Concrete Road - Malaybalay- Gingoog Road (Gingoog City - Kalhaan, Claveria - Bulonay - Malaybalay City), Bulonay Proper to Sitio Ulayanon Section, Bukidnon, Impasug-ong, Bukidnon	Malaybalay City, Bukidnon	10/17/2020	1st/Final	Bukidnon 1st DEO	LF	72.209	467	7/3/2019	10/11/2020	0.43	C	0.451	0.199	0.300			95.00%	95% Very Satisfactory	AHD	
798		RFB Construction Corporation	41742	L	AAA	MB	GE	Construction of Bridge -Malaybalay- Gingoog Road (Bulonay Br.)	Impasug-ong, Bukidnon	10/17/2020	1st/Final	Bukidnon 1st DEO	LF	86.099	427	8/19/2019	10/18/2020	1.41	C	0.494	0.176	0.300			97.00%	97% Outstanding	AHD	
799	590	RGE CONSTRUCTION & SUPPLY	36147	L	D	SB	GE	Asset Preservation - Preventive Maintenance - Tertiary Roads - Ariman - Jct. Bulusan Lake Rd - K0618 +244 - K0619+098, K0621+714 - K0622+452	Brgy. Porog, Dancalan and Madlawon, Bulusan, Sorsogon	10/30/2020	1st/Final	Sorsogon 2nd DEO	LF	23.642	181	2/26/2020	8/24/2020	0.00	C	0.474	0.136	0.300			91.00%	91% Very Satisfactory	ONS	
800		RGE CONSTRUCTION & SUPPLY	36147	L	D	SB	GE	Construction of Flood Control Structure along Calagoto River, Brgy. Calagoto	Barcelona, Sorsogon	10/30/2020	1st/Final	Sorsogon 2nd DEO	LF	29.400	157	2/17/2020	7/22/2020	6.04	C	0.495	0.147	0.300			94.20%	94.2% Very Satisfactory	AHD	
801	591	RICHFIELD BUILDERS	24525	L	D	SB	GE	Convergence and Special Support Program : Construction/Improvement of Access Roads Leading to Declared Tourism Destinations and Access Road Leading to Tanjay City Boardwalk	Tanjay City, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 2nd DEO	LF	12.076	213	2/8/2020	9/7/2020	49.51	C	0.492	0.136	0.300			92.80%	92.8% Very Satisfactory	AHD	
802	592	RICHMARK CONSTRUCTION, INC.	14227	L	A	MA	GE	20IK0005 - Asset Preservation - Rehab./Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads, San Juanico-Basey-Sohoton Road, K0904+331 - K0905+400, K0906+000 - K0906+060	Samar	11/6/2020	1st/Final	Samar 2nd DEO	LF	48.084	218	2/3/2020	9/7/2020	16.51	C	0.482	0.133	0.300			91.50%	91.5% Very Satisfactory	AHD	
803	593	RITCHE-NATHALIE BUILDERS & GENERAL MERCHANDISE	27501	L	A	MA	GE	Construction of Sayre Highway Parallel Road II, (Manolo Fortich Section), Package 6	Manolo Fortich, Bukidnon	10/6/2020	2nd/Final	Bukidnon 3rd DEO	LF	72.734	330	7/18/2019	6/11/2020	0.80	C	0.487	0.173	0.300			96.00%	93.18% Very Satisfactory	AHD	
804	594	RITZTOK CONSTRUCTION AND SUPPLY	36070	L	C	SB	GB	Construction of Multi-Purpose Building	Mati City, Davao Oriental	10/24/2020	2nd/Final	Davao Oriental 2nd DEO	LF	15.830	238	7/12/2019	3/5/2020	0.00	C	0.499	0.133	0.300			93.20%	85.99% Satisfactory	ONS	
805	595	RUIR ENTERPRISES	34843	L	AA	MA	GE	Network Development Program Road Widening - Tertiary Roads, Sto. Rosario- Villaba Rd., K1003+000 - K1003+487	Villaba, Leyte	10/31/2020	1st/Final	Leyte 3rd DEO	LF	18.914	119	2/20/2020	6/17/2020	6.72	C	0.489	0.133	0.300			92.20%	92.2% Very Satisfactory	AHD	
806		RUIR ENTERPRISES	34843	L	AA	MA	GE	20IF0032 - Road Widening - Tertiary Roads, Kananga - Tungonan Hot Spring Road, K0990+115 - K0992+360, K0992+379 - K0992+643	Leyte	11/2/2020	1st/Final	Leyte 4th DEO	LF	75.479	270	2/14/2020	11/9/2020	7.40	C	0.454	0.134	0.300			88.80%	88.8% Satisfactory	AHD	
807	596	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORPORATION	35680	L	A	MA	GE	20IJ0042 - Local Program: Construction of Road, Sitio Tomalon	Brgy. Gadgaran, Calbayog City, Samar	11/6/2020	1st/Final	Samar 1st DEO	LF	38.516	243	2/20/2020	10/19/2020	22.63	C	0.470	0.134	0.300			90.40%	90.4% Very Satisfactory	AHD	
808	597	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Construction of Flood Control Structure at Tumaga River (Guiwan/Tugbungan Section)	Zamboanga City	11/15/2020	2nd/Final	Zamboanga City DEO	LF	48.928	438	6/17/2019	8/27/2020	0.00	C	0.485	0.134	0.300			91.90%	91.54% Very Satisfactory	ONS	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
809	598	ROBIG BUILDERS AND DEVELOPMENT CORP.	35327	L	B	MA	GE	19DQ0101 - Local Program - Local Infrastructure Program - National Roads and Bridges - National Roads - Asphalt Overlay of Cavite-Batangas Road, K0039+000 to K0040+500 with Exception, Silang, Cavite and Asphalt Overlay of Dasmariñas-Carmona Road K0039+500 - K0041+000	GMA and Carmona, Cavite	10/5/2020	2nd/Final	Cavite 3rd DEO	LF	59.399	210	8/20/2019	3/16/2020	18.24	C	0.476	0.200	0.300				97.60%	90.94% Very Satisfactory	AHD
810		ROBIG BUILDERS AND DEVELOPMENT CORP.	35327	L	A	MA	GE	Asset Preservation Program - Preventive Maintenance - Secondary Roads - Sta. Rosa - Ulat - Tagaytay Rd. - K0041+376 - K0042+899, K0042+911 - K0043+013	Sta. Rosa City, Laguna	10/9/2020	2nd/Final	Laguna 2nd DEO	LF	65.459	111	7/29/2019	11/16/2019	0.00	C	0.487	0.145	0.300				93.20%	94.82% Very Satisfactory	ONS
811	599	ROCKSTEEL CONSTRUCTION AND DEV'T CORPORATION	44554	L	AAA	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi Purpose/Facilities - Construction of Multi-Purpose Building	Barangay San Benito, Dinalupihan , Bataan	10/13/2020	1st/Final	Bataan 1st DEO	LF	2.475	171	2/24/2020	8/12/2020	1.59	C	0.498	0.133	0.300				93.10%	93.1% Very Satisfactory	AHD
812	600	ROCKWORLD INDUSTRIES	7582	L	B	MA	GE	Road Widening - Tertiary Roads, Sta. Fe - Pastrana - Dagami Road [S00041LT], K0925+(-250) - K0925+850	Sta. Fe, Leyte	10/28/2020	1st/Final	Leyte 1st DEO	LF	18.529	199	2/7/2020	8/23/2020	0.00	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	ONS
813		ROCKWORLD INDUSTRIES	7582	L	B	MA	GE	19ID0054 - Network Development - Off-Carriageway Improvement - Tertiary Roads - Jaro-Dagami-Burauen-La Paz Road, K0975+360 - K0979+344	Leyte	10/29/2020	2nd/Final	Leyte 2nd DEO	LF	60.619	223	7/31/2019	3/9/2020	0.00	C	0.488	0.132	0.300				92.00%	89.06% Very Satisfactory	ONS
814	601	RODA CONSTRUCTION AND GENERAL SUPPLY	19674	L	A	MA	GE	Network Development - Off-Carriageway Improvement - Secondary Roads - Juban - Magallanes Road, K0626+757 to K0627+305, K0627+461 to K0628+332	Magallanes, Sorsogon	10/29/2020	2nd/Final	Sorsogon 1st DEO	LF	30.297	154	7/12/2019	12/12/2019	9.39	C	0.481	0.139	0.300				92.00%	89.96% Very Satisfactory	AHD
815	602	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Rehabilitation/Reconstruction of Road with Slip, Slope Collapse and Landslide: Construction of Road Slope Protection Structure along Gurel - Bokod - Kabayan-Buguias - Abatan Road, K0314+680 to K0315+000	Bokod, Benguet	10/2/2020	2nd/Final	Benguet 1st DEO	LF	86.841	225	7/11/2019	2/20/2020	8.91	C	0.500	0.133	0.300				93.30%	93.78% Very Satisfactory	AHD
816		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Construction of Missing Links/New Roads: Construction of Concrete Road - Specific Location along Baguio - La Trinidad - Itogon - Sablan - Tuba and Tublay (BLISTT), Labay - Lacamen Provincial Road (Section 4B of BLISTT Outer Ring Circumferential Road) including Slope Protection	Bokod, Benguet	10/2/2020	2nd/Final	Benguet 1st DEO	LF	83.617	245	8/2/2019	4/2/2020	9.39	C	0.478	0.135	0.300				91.30%	92.14% Very Satisfactory	AHD
817		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MB	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Declared Tourist Destinations NRJ Bulalacao - Cabacab - Sinto Road Leading to Agri-Tourism Farms	Brgy. Bulalacao, Mankayan, Benguet	10/1/2020	2nd/Final	Benguet 2nd DEO	LF	29.400	234	6/20/2019	2/8/2020	2.00	C	0.483	0.133	0.300				91.60%	93.46% Very Satisfactory	AHD
818		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program: Off-Carriageway Improvement, Abatan-Mankayan-Cervantes Road (Tertiary), K0334+(-749)-K0334+010, K0340+380-K0341+000, K0341+500-K0341+600, K0348+100-K0350+450	Mankayan, Benguet	10/1/2020	1st/Final	Benguet 2nd DEO	LF	50.759	217	7/30/2019	3/2/2020	0.00	C	0.486	0.133	0.300				91.90%	91.9% Very Satisfactory	ONS
819		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Baguayos Flood Control	Mankayan, Benguet	10/1/2020	2nd/Final	Benguet 2nd DEO	LF	77.200	180	7/30/2019	1/25/2020	29.00	C	0.500	0.133	0.300				93.30%	94.38% Very Satisfactory	AHD
820		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National road System, Network Development Program: Off-Carriageway Improvement Baguio - Bontoc Road (Secondary), K0277+000 to K0294+000, with exceptions	Atok, Benguet	10/3/2020	2nd/Final	Benguet 2nd DEO	LF	95.102	391	6/27/2019	7/21/2020	0.00	C	0.454	0.133	0.300				88.70%	90.68% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
821	603	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / TAGEL CORP.	JV-18-1063	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation- Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide-Secondary Roads- Gurel-Bokod-Kabayan-Buguias-Abatan Road, K0353+320- K0353+400 and K0356+833 - K0357+031	Buguias, Benguet	10/1/2020	1st/Final	Benguet 2nd DEO	LF	95.500	210	6/29/2019	1/24/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
822	604	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / TAGUM BUILDERS CONTRACTORS CORP. JOINT VENTURE	JV-18-1325	L	A	MA	GE	Network Developmet: Paving of Unpaved Roads - Tertiary Roads Claveria - Calanasan - Kabugao Road Sta. K0716+277 - K0718+027	Calanasan, Apayao	10/9/2020	1st/Final	Apayao 2nd DEO	LF	80.192	421	8/14/2019	10/7/2020	0.00	C	0.494	0.135	0.300				92.90%	92.9% Very Satisfactory	ONS
823	605	ROMA CONSTRUCTION & DEVELOPMENT CORPORATION	6514	L	AA	LA	GE	Network Development Program - Construction of Missing Links / New Roads, Capas- Botolan Road	Province of Zambales	10/9/2020	2nd	Regional Office No. III	LF	240.227	887	6/14/2018	11/16/2020	-8.14	O	0.379	0.300	0.069	0.030	0.042	0.017	83.70%	-	DEL
824		ROMA CONSTRUCTION & DEVELOPMENT CORPORATION	13810	L	AAA	LB	GE	Network Development Program - Construction of Missing Links/New Roads, Capas-Botolan Road	Province of Bulacan	10/14/2020	1st	Regional Office No. III	LF	177.823	330	3/6/2020	1/29/2021	0.07	O	0.382	0.300	0.150	0.030	0.047	0.050	95.90%	-	AHD
825	606	ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED	39959	L	D	SB	GE	OO2: Protect Lives and Properties against Major Floods, Flood Management Program, Const./Rehab. Of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Slope Protection along Dumacaa River, Brgy. Cotta	Lucena City, Quezon	10/14/2020	1st	Quezon 2nd DEO	LF	24.499	270	2/13/2020	11/8/2020	0.12	O	0.375	0.296	0.150	0.030	0.047	0.050	94.80%	-	AHD
826	607	ROPRIM CONSTRUCTION	8546	L	A	MB	GE	Road Widening at Specific Locations along Roxas City Bdry. Panitan-Bailan Road (S00312PN) K0118+998 to K0123+013, Panitan, Capiz	Panitan, Capiz	10/29/2020	1st	Capiz 1st DEO	LF	70.921	284	3/14/2020	12/22/2020	0.40	O	0.395	0.224	0.150	0.030	0.037	0.050	88.60%	-	AHD
827		ROPRIM CONSTRUCTION	8546	L	A	MB	GE	Construction of Sauge River Control at the Pototan, Iloilo	Barangay San Jose, Pototan, Iloilo	11/2/2020	2nd/Final	Iloilo 2nd DEO	LF	48.988	170	7/11/2019	12/27/2019	-1.79	C	0.437	0.200	0.246				88.30%	89.08% Very Satisfactory	DEL
828	608	ROSAND BUILDERS CORPORATION/ WAWAO BUILDERS JOINT VENTURE	JV-19-183	L	AA	MA	GE	Bank Improvement/ Protection of Ermetaño Creek	San Juan City	10/27/2020	2nd/Final	Metro Manila 1st DEO	LF	92.411	369	9/26/2019	9/28/2020	0.00	C	0.472	0.156	0.300				92.80%	92.32% Very Satisfactory	ONS
829	609	ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP.	23408	L	A	SB	GE	Construction of Pumping Station, Magsaysay St., Brgy. Potrero	Malabon City	10/26/2020	1st	Malabon-Navotas DEO	LF	20.051	316	3/4/2020	1/13/2021	0.21	O	0.400	0.278	0.150	0.030	0.056	0.050	96.40%	-	AHD
830	610	ROVING PREMIER CONTRACTORS, INC.	4247	L	C	SB	GE	Rehabilitation of Santol Flood Control along Biliran Circumferential Road (Phase 4) (124.47218, 11.48019 - 124.47273, 11.48095	Biliran, Biliran Province	10/30/2020	1st/Final	Biliran DEO	LF	27.905	175	2/17/2020	8/9/2020	1.07	C	0.477	0.134	91.100				9171.10%	91.1% Very Satisfactory	AHD
831	611	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORPORATION	9036	L	AAA	MB	GE	Flood Management Program Construction / Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Mitigation Structures along Tarlac River Control Right Dike, San Luis - Carangian Section (Package II)	Tarlac City, Tarlac	10/14/2020	1st/Final	Tarlac 1st DEO	LF	28.076	160	7/5/2019	12/11/2019	36.25	C	0.470	0.199	0.300				96.90%	96.9% Outstanding	AHD
832	612	RRN CONSTRUCTION	20228	L	A	MB	GE	Road Widening on Specific Location along Don Carlos-Kadigilan Road - K1579+000 - K1579+262, K1579+281 - K1580+893, Calao-calao-New Nongnongan-Kalubihon Section	Don Carlos, Bukidnon	10/7/2020	3rd/Final	Bukidnon 2nd DEO	LF	61.118	397	6/28/2019	7/28/2020	1.20	C	0.493	0.199	0.300				99.20%	90.5% Very Satisfactory	AHD
833	613	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GB	Construction of Public Bus Terminal	Ubay, Bohol	11/8/2020	2nd/Final	Bohol 2nd DEO	LF	48.250	310	10/11/2018	8/16/2019	0.00	C	0.497	0.190	0.300				98.70%	93.73% Very Satisfactory	ONS
834		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	Rehabilitation of Road, Jagbuaya-Sumon, Brgy. Jagbuaya	Tuburan, Cebu	11/3/2020	1st/Final	Cebu 3rd DEO	LF	14.850	74	2/24/2020	5/7/2020	0.00	C	0.465	0.133	0.300				89.80%	89.8% Very Satisfactory	ONS
835		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MB	GE	Widening of Canawan Bridge (B00526MN) along Sindangan-Liloy Rd.	Salug, Zamboanga del Norte	11/17/2020	2nd/Final	Zamboanga del Norte 2nd DEO	LF	42.348	358	6/10/2019	6/1/2020	0.00	O	0.494	0.134	0.300				92.80%	-	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
836		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones Barangay San Juan - New Tangub Road Connecting National Road in Support of Coconut and Rubber Industries	Sergio Osmeña, Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	28.812	191	2/17/2020	8/25/2020	0.00	O	0.491	0.133	0.300				92.40%	-	ONS
837		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	Road Widening-Primary RoadsDipolog-Oroquieta National Road, K1805+335.00-KK1806+263.00, K1806+472.00-K1808+882.51, K1809+843.83-K1810+900, Net Length; 4, 460.95 Ln.m./8.922 Lane Km	Zamboanga del Sur	11/26/2020	1st/Final	Regional No. IX	LF	144.445	421	7/12/2019	9/4/2020	0.00	C	0.495	0.134	0.300				92.90%	92.9% Very Satisfactory	ONS
838		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Facilities Structures within Major River Basins and Principal Rivers Construction of Flood Control Structure, Salug Daku Flood Control, Mahayag, Zamboanga del Sur	Zamboanga del Sur, 1+540.00-2+092.24; 2+092.24-2+148.00	11/11/2020	1st/Final	Regional No. IX	LF	98.430	272	8/9/2019	5/6/2020	0.00	C	0.490	0.133	0.300				92.30%	92.3% Very Satisfactory	ONS
839		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	Construction of Slope Protection Structure Dipolog - Punta - Dansullan - S. Osmeña, Zamboanga Del Norte/Sur Boundary Road - K1880+000 to K1880+100, K1880+103 to K1880+463.30, K1880+520 to K1880+689.5	Zamboanga del Norte	11/19/2020	2nd/Final	Zamboanga del Norte 3rd DEO	LF	49.000	265	6/28/2019	3/18/2020	0.00	C	0.487	0.146	0.300				93.30%	89.7% Very Satisfactory	ONS
840		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	Construction of Missing Link/New Roads along Zamboanga del Sur Coastal Road, Barangay Sugbay - Tipangri Section	Zamboanga del Sur	11/11/2020	1st/Final	Zamboanga del Sur 2nd DEO	LF	48.005	159	2/18/2020	7/5/2020	0.00	C	0.481	0.134	0.300				91.50%	91.5% Very Satisfactory	ONS
841	614	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	Concreting / Widening / Asphalt Overlay including Street Lightings along Bagumbayan - Granada - Gengos - Lakandula - Gotera - Gonzales - Lib-on-Gargaritano - Carlos Fruto - Magsaysay-Generosa - Cristobal - Colon - Pescadores - Blumentrit - Garbanzos - Gasataya-Gimeno-Guimbal Port Road	Guimbal, Iloilo	11/9/2020	2nd/Final	Iloilo 1st DEO	LF	28.525	276	7/15/2019	4/15/2020	-1.74	C	0.490	0.178	0.248				91.60%	88.72% Satisfactory	DEL
842	615	SAKI CONSTRUCTION	42952	L	D	SB	GB	Construction of Satellite Materials Laboratory Building, DPWH Ifugao 1st District Engineering Office Compound, Poblacion North	Lagawe, Ifugao	10/5/2020	2nd/Final	Ifugao 1st DEO	LF	6.802	179	7/11/2019	1/5/2020	1.12	C	0.500	0.133	0.300				93.30%	92.04% Very Satisfactory	AHD
843	616	SALMEGA BUILDERS	45281	L	A	SB	GB	Construction (Completion) of Capiz 1st District Engineering Office Planning and Construction Building	Roxas City, Capiz	10/29/2020	1st/Final	Capiz 1st DEO	LF	10.029	185	2/20/2020	8/22/2020	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
844	617	SAMANTHA ENTERPRISES	35697	L	D	SB	GE	Widening of Permanent Bridges, Ambabay Bridge (B0866L2) along Alaminos-Bolinao Road (Phase 2)	Bani, Pangasinan	11/11/2020	2nd/Final	Pangasinan 1st DEO	LF	27.469	240	5/16/2019	1/10/2020	2.50	C	0.493	0.133	0.300				92.60%	90.62% Very Satisfactory	AHD
845	618	SANTECH BUILDERS CORPORATION	16797	L	B	MA	GE	Construction of Talakag By-pass Road	Talakag, Bukidnon	10/6/2020	2nd/Final	Bukidnon 3rd DEO	LF	57.725	262	7/23/2019	4/9/2020	0.30	C	0.475	0.160	0.300				93.50%	90.2% Very Satisfactory	AHD
846	619	SATRAP CONSTRUCTION CO., INC.	2526	L	AAA	LB	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects, Construction of Vigan-Cabugao Coastal Road, Including Bridge	Ilocos Sur	10/30/2020	2nd/Final	Regional Office No. I	LF	77.199	234	6/25/2019	2/13/2020	0.00	C	0.488	0.133	0.300				92.10%	91.74% Very Satisfactory	ONS
847	620	SB & T CONSTRUCTION	25313	L	B	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi Purpose / Facilities - Construction of Multi-Purpose Building, Barangay, Bulacao, Cebu City	Barangay, Bulacao, Cebu City	11/5/2020	1st	Cebu City DEO	LF	2.934	246	3/10/2020	11/10/2020	-1.03	O	0.397	0.278	0.140	0.030	0.060	0.033	93.80%	-	DEL
848	621	SCR CONSTRUCTION AND ENTERPRISES	44707	L	C	SB	GB	Local Infrastructure Program - Construction of Multi-Purpose Building (Gymnasium), Brgy. San Juan, Alfonso Lista, Ifugao	Brgy. San Juan, Alfonso Lista, Ifugao	10/7/2020	1st/Final	Ifugao 2nd DEO	LF	1.964	90	9/13/2019	12/11/2019	6.03	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	AHD
849		SCR CONSTRUCTION AND ENTERPRISES	44707	L	C	SB	GB	Local Infrastructure Program - Construction of Multi-Purpose Building (Gymnasium), Tulaed, Mayoyao, Ifugao	Tulaed, Mayoyao, Ifugao	10/7/2020	1st/Final	Ifugao 2nd DEO	LF	1.964	95	9/13/2019	12/16/2019	0.00	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP										RATING/ QUALITATIVE DESCRIPTIO	
850	622	SEVERS CONSTRUCTION & SUPPLY & REALTY DEVELOPMENT	41004	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court)	Barangay Mangop, Bacungan (Leon B. Postigo), Zamboanga del Norte	11/17/2020	1st/Final	Zamboanga del Norte 2nd DEO	LF	3.732	200	6/10/2019	12/26/2019	0.00	C	0.496	0.134	0.300			93.00%	93% Very Satisfactory	ONS	
851	623	SHEEN-SHEEN CONSTRUCTION	29015	L	B	MA	GE	Construction of Roads, Barangay San Miguel	Mahinog, Camiguin	10/15/2020	2nd/Final	Camiguin DEO	LF	4.700	45	2/11/2020	3/26/2020	0.00	C	0.483	0.144	0.300			92.70%	94.2% Very Satisfactory	ONS	
852	624	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY, INC.	30835	L	AAA	LA	GE	Rehabilitation of Asphalt Road: Asphalt Reconstruction Including Drainage Along Bacolod South Road (Gen. Luna - Bago High School Road) (S00158NR), K0022+ (-488) to K0022+(-169)	Bago City, Negros Occidental	11/6/2020	2nd/Final	Negros Occidental 4th DEO	LF	19.132	304	6/3/2019	4/1/2020	0.00	C	0.471	0.133	0.300			90.40%	84.4% Satisfactory	ONS	
853		SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY, INC.	30835	L	AAA	MA	GE	Construction of Flood Mitigation Structures along Ilog Bungol	Ilog, Negros Occidental	11/8/2020	2nd/Final	Regional Office No. VI	LF	77.200	344	6/26/2019	6/3/2020	0.00	C	0.473	0.133	0.300			90.60%	90.42% Very Satisfactory	ONS	
854	625	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY	36158	L	A	MA	GB	Improvement of Iloilo 2nd District Engineering Office Annex Buildings and Other Facilities	Balabag, Dumangas, Iloilo	11/2/2020	1st	Iloilo 2nd DEO	LF	35.569	277	2/16/2020	11/18/2020	0.49	O	0.399	0.204	0.150	0.030	0.032	0.033	84.80%	-	AHD
855	626	SISAM CONSTRUCTION & SUPPLIES	21543	L	B	MA	GE	002: Protect Lives and Properties Against Major Floods Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Rehabilitation of Waras River Flood Control Project (Upstream of Waras Bridge), San Juan, Baao - San Agustin	Iriga City, Camarines Sur	11/7/2020	1st/Final	Camarines Sur 5th DEO	LF	18.795	224	2/19/2020	9/29/2020	10.00	C	0.497	0.136	0.300			93.30%	93.3% Very Satisfactory	AHD	
856	627	SLP CONSTRUCTION	35992	L	D	SB	GE	001: Ensure Safe and Reliable National Road System: Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slope Slıpe Collapsed and Landslide - Tertiary Roads at Jct. (LIR) Buenavista-Carmen-Danao-Jetafe Road K0184+059-K0184+154 to K0198+504-K0198+558 (Intermittent Section)	Davao, Buenavista & Getafe, Bohol	11/9/2020	2nd/Final	Bohol 2nd DEO	LF	18.161	344	8/19/2019	7/27/2020	2.03	C	0.496	0.189	0.300			98.50%	91.06% Very Satisfactory	AHD	
857		SLP CONSTRUCTION	35992	L	D	SB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Danao Sagbayan Road Jct. to Sitio Niño to Matangtang Barangay Road Leading to Danao Adventure Park	Danao, Bohol	11/9/2020	1st/Final	Bohol 2nd DEO	LF	9.309	68	2/18/2020	4/25/2020	0.00	C	0.482	0.153	0.300			93.50%	93.5% Very Satisfactory	ONS	
858	628	SOCOR CONSTRUCTION CORPORATION	8020	L	AAA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads - Ayala Boulevard - (S02712L2) Chainage 000 - Chainage 300	Manila City	11/5/2020	1st/Final	South Manila DEO	LF	8.016	30	2/27/2020	3/27/2020	0.00	C	0.467	0.134	0.300			90.10%	90.1% Very Satisfactory	ONS	
859		SOCOR CONSTRUCTION CORPORATION	8020	L	AAA	LA	GE	201D0029 - Asset Preservation Program- Preventive Maintenance - Tertiary Roads - La Paz - Javier - Bito Road - K0953+000 - K0954+000, K0955+533 - K0956+000	Leyte	10/29/2020	1st/Final	Leyte 2nd DEO	LF	20.834	217	2/24/2020	9/27/2020	2.30	C	0.476	0.134	0.300			91.00%	91% Very Satisfactory	AHD	
860	629	SOLFIO P. JACINTO CONSTRUCTION	17799	L	B	MA	GE	Rehabilitation of Flood Control	Brgy. Plut, Carranglan, Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	49.499	270	7/9/2019	4/3/2020	6.00	C	0.489	0.200	0.300			98.90%	98.9% Outstanding	AHD	
861		SOLFIO P. JACINTO CONSTRUCTION	17799	L	B	MA	GE	Construction of Concrete River Wall, Barangay Magpapalayoc	San Leonardo, Nueva Ecija	10/8/2020	2nd/Final	Nueva Ecija 2nd DEO	LF	28.832	192	6/20/2019	12/28/2019	1.91	C	0.478	0.172	0.300			95.00%	89.36% Very Satisfactory	AHD	
862	630	SOLIDCORE CONSTRUCTION	37295	L	D	SB	GE	Construction of Brgy. Tubod-Can-Aga FMR, Brgy. Tubod	Can-Aga, Sibonga, Cebu	10/31/2020	2nd/Final	Cebu 2nd DEO	LF	4.975	104	12/10/2019	3/22/2020	1.92	C	0.479	0.133	0.300			91.20%	90.96% Very Satisfactory	AHD	
863	631	SOLSONA-GANAL CONSTRUCTION & SUPPLY	32694	L	C	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Paoy Ecopark, Brgy. Nanguyudan	Pagay, Ilocos Norte	11/4/2020	1st/Final	Ilocos Norte 2nd DEO	LF	14.700	249	8/2/2019	4/6/2020	7.08	C	0.340	0.200	0.300			84.00%	84% Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
864	632	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION	33484	L	B	MA	GE	Construction of Concrete Road - Sampao Bonita - National Highway in Support to Palm Oil Production and Other Agricultural Products	Isulan, Sultan Kudarat	11/3/2020	1st/Final	Sultan Kudarat 1st DEO	LF	19.527	175	2/27/2020	8/19/2020	29.61	C	0.485	0.133	0.300			91.80%	91.8% Very Satisfactory	AHD	
865	633	SOUTHLAND CONSTRUCTION AND SUPPLIES	39555	L	C	SB	GE	Concreting of Sitio Bocco- Sitio Baggio, Barangay Nungawa FMR, Nungawa	Asipulo, Ifugao	10/5/2020	1st/Final	Ifugao 1st DEO	LF	4.893	107	12/2/2019	3/17/2020	-2.04	C	0.495	0.133	0.239			86.70%	86.7% Satisfactory	DEL	
866	634	SPECO BUILDERS INC.	15301	L	AAA	MB	GE	Network Development - Construction of By-pass and San Roque - Bacayao Road, Guimba By-pass (Package 2)	Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	95.753	330	7/16/2019	6/9/2020	0.00	C	0.491	0.200	0.300			99.10%	99.1% Outstanding	ONS	
867	635	SPECO BUILDERS INC. (FORMERLY-VRF CONSTRUCTION)	15301	L	AAA	MB	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Nueva Ecija - Pangasian Road, KO150+300 - KO151+000, KO159+000 - KO159+368, KO159+785 - KO160+000, KO140+000 - KO142+382, KO151+000 - KO151+460	Nueva Ecija	10/12/2020	2nd/Final	Nueva Ecija 1st DEO	LF	94.948	330	8/7/2019	7/1/2020	27.88	C	0.486	0.200	0.300			98.60%	94.16% Very Satisfactory	AHD	
868	636	SPRING STAR CONSTRUCTION AND SUPPLY	20240	L	B	MA	GE	Construction of Revetment Wall/Sheetpiling of Sapang Buwaya Creek	Parañaque City, Metro Manila	11/3/2020	1st	Metro Manila 2nd DEO	LF	47.481	270	2/17/2020	11/12/2020	4.90	O	0.400	0.249	0.150	0.030	0.056	0.050	93.50%	-	AHD
869	637	SPS BUILDERS	38002	L	C	SB	GE	Reconstruction to Concrete Pavement of Banga-Polot-an-Pototan Poblacion Road, K0279+442 to K0279+659; K0281+505 to K0282+883	Pototan, Iloilo	11/2/2020	2nd/Final	Iloilo 2nd DEO	LF	29.854	214	7/6/2019	2/4/2020	0.00	C	0.481	0.133	0.300			91.40%	89.3% Very Satisfactory	ONS	
870	638	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	A	SB	GE	Rehabilitation of Drainage System along Amang Rodriguez Avenue	Pasig City	10/28/2020	2nd/Final	Metro Manila 1st DEO	LF	14.542	277	7/12/2019	4/13/2020	0.00	C	0.497	0.159	0.300			95.60%	95.24% Very Satisfactory	ONS	
871		ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	A	SB	GE	Road Widening- Tertiary Roads- Baliwag Candaba Road- K0054+100-K0054+520, K0055+920-K0057+000	Baliuag, Bulacan	10/13/2020	2nd/Final	Bulacan 1st DEO	LF	20.966	208	6/25/2019	1/18/2020	16.37	C	0.481	0.133	0.300			91.40%	91.34% Very Satisfactory	AHD	
872	639	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Asset Preservation Program, Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse, and Landslide, Primary Roads, Jose Abad Santos Avenue, 1st Legislative District	Bataan Province	10/15/2020	1st/Final	Regional Office No. III	LF	144.750	429	8/6/2019	10/7/2020	0.00	C	0.500	0.133	0.300			93.30%	93.3% Very Satisfactory	ONS	
873		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Revetment at Longos	Pullian, Bulacan	10/13/2020	1st/Final	Bulacan 1st DEO	LF	57.899	300	6/25/2019	4/19/2020	0.00	C	0.475	0.133	0.300			90.80%	90.8% Very Satisfactory	ONS	
874		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Nueva Ecija - Aurora Road	Province of Nueva Ecija	10/9/2020	1st/Final	Regional Office No. III	LF	141.847	240	8/6/2019	4/1/2020	0.00	C	0.495	0.200	0.300			99.50%	99.5% Outstanding	ONS	
875		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation - Program Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Manila East Road K0039 + (-116) - K0039 + 000.5	Cardona, Rizal	9/29/2020	2nd/Final	Rizal 2nd DEO	LF	36.005	180	7/4/2019	12/30/2019	14.14	C	0.499	0.133	0.300			93.20%	91.46% Very Satisfactory	AHD	
876		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Puray River, Brgy. San Isidro	Rodriguez, Rizal	9/29/2020	2nd/Final	Rizal 2nd DEO	LF	51.145	227	6/27/2019	2/8/2020	29.96	C	0.474	0.146	0.300			92.00%	91.94% Very Satisfactory	AHD	
877		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures - Construction of River Control along San Cristobal River	Brgy. Banlic, Calamba City, Laguna	10/9/2020	2nd/Final	Laguna 2nd DEO	LF	48.988	230	7/15/2019	2/29/2020	2.02	C	0.500	0.133	0.300			93.30%	91.92% Very Satisfactory	AHD	
878		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Network Development Program-Road Widening-Primary Roads-Maspany Highway	K0070+(-368) - K0071+626	10/8/2020	1st/Final	Laguna 3rd DEO	LF	77.076	375	7/23/2019	7/31/2020	8.12	C	0.494	0.142	0.300			93.60%	93.6% Very Satisfactory	AHD	
879		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Concrete Revetment along Lipadas River	Toril District, Davao City	10/24/2020	2nd/Final	Davao City 2nd DEO	LF	96.498	276	7/12/2019	4/12/2020	3.55	C	0.485	0.175	0.300			96.00%	92.28% Very Satisfactory	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
880		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	Construction of Road Slope Protection Structure - along Paco - Roxas - Arakan Valley - Jct Davao - Bukidnon Road (S00702MN) K1684+700 to K164+800	Arakan, North Cotabato	11/7/2020	1st/Final	Cotabato 2nd DEO	LF	62.262	210	2/28/2020	9/24/2020	4.05	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	AHD
881		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	Construction of Road Slope Protection Structure along Kidapawan - Ilomavis Tourist Road (S00697MN) K1636+835 to K1639+910	Kidapawan City, Cotabato	11/7/2020	1st/Final	Cotabato 2nd DEO	LF	49.000	128	2/27/2020	7/3/2020	0.00	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	ONS
882		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Construction of River Bank Protection along Marbel River, Barangay Concepcion	Koronadal City, South Cotabato	11/2/2020	1st/Final	South Cotabato 1st DEO	LF	44.002	135	2/28/2020	7/11/2020	10.72	C	0.477	0.133	0.300				91.00%	91% Very Satisfactory	AHD
883	640	ST. TIMOTHY CONSTRUCTION CORPORATION / ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. JOINT VENTURE	JV-18-791	L	A	MA	GE	FY 2019 DPWH Infrastructure Program, Organizational Outcome 2: Protect Lives and Properties against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction / Improvement of San Pedro River Control, Brgy. GSIS	San Pedro, Laguna, Laguna Province	10/10/2020	1st/Final	Regional Office No. IV-A	LF	93.119	240	7/8/2019	3/3/2020	0.00	C	0.479	0.133	0.300				91.20%	91.2% Very Satisfactory	ONS
884	641	STAR WILLIAM CONSTRUCTION	35938	L	B	MA	GE	Construction of Flood Control Structures along Angat River Sipat Section	Plaridel, Bulacan	10/13/2020	2nd/Final	Bulacan 1st DEO	LF	33.475	195	6/25/2019	1/5/2020	4.31	C	0.458	0.133	0.300				89.10%	90% Very Satisfactory	AHD
885	642	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Construction/Extension of San Pedro Seawall	Bacacay, Albay	11/2/2020	2nd/Final	Albay 1st DEO	LF	39.200	191	5/28/2019	12/4/2019	0.00	C	0.433	0.200	0.300				93.30%	92.76% Very Satisfactory	ONS
886		STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, Daang Maharlika (SM) (San Isidro-San Juanico Bridge) K0811+145-K0811+250; K0863+080-K0863+200; K0865+090-K0865+150	Brgy. Jia-an, Jiabong and Brgy. Laygayon, Pinabacdao, Samar	11/6/2020	2nd/Final	Samar 2nd DEO	LF	47.270	390	6/8/2019	7/1/2020	0.00	C	0.497	0.134	0.300				93.10%	89.44% Very Satisfactory	ONS
887	643	STEVEN CONSTRUCTION & SUPPLY / CLY - ABC BUILDERS (JOINT VENTURE)	JV-19-676	L	B	MA	GE	Road Widening At Specific Locations Along Iloilo-East-Coast-Capiz Road (S00273PN) K0147+000 to K0151+587 Pontevedra & President Roxas Capiz	Pontevedra & Prees, Roxas, Capiz	11/13/2020	1st/Final	Capiz 1st DEO	LF	65.282	298	3/2/2020	12/24/2020	3.65	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	AHD
888	644	STEVEN CONSTRUCTION & SUPPLY / JEJAN CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-18-1065	L	B	MA	GE	Convergence and Special Support Program-Construction/Improvement of Access Roads Leading to Airports-Guidacale Road Network to International Airport (Sitio Bugit Road Section), Imalinod	Legazpi City, Albay	10/27/2020	2nd/Final	Albay 2nd DEO	LF	53.046	271	7/10/2019	4/5/2020	0.15	C	0.493	0.159	0.300				95.20%	92.32% Very Satisfactory	AHD
889		STEVEN CONSTRUCTION & SUPPLY / JEJAN CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-19-1158	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/ Rehabilitation of Agyad, Bariliw Flood Control System, Sitio Agyad, Bariliw	Camalig, Albay	10/27/2020	1st/Final	Albay 2nd DEO	LF	52.355	174	2/28/2020	8/19/2020	19.45	C	0.487	0.136	0.300				92.30%	92.3% Very Satisfactory	AHD
890	645	STEVEN CONSTRUCTION & SUPPLY / M.G. BUILDERS AND CONSTRUCTION SUPPLY JOINT VENTURE	21987	L	B	MA	GE	Construction of Flood Control Cadac-an River, Brgy. Aroroy	Juban, Sorsogon	10/30/2020	2nd/Final	Sorsogon 2nd DEO	LF	48.999	278	10/8/2019	7/11/2020	0.00	C	0.469	0.151	0.300				92.00%	85.16% Satisfactory	ONS
891	646	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	A	MA	GE	Construction of Slope Protection Works, Brgy. Carael	Botolan, Zambales	10/7/2020	2nd/Final	Zambales 1st DEO	LF	43.793	200	6/17/2019	1/2/2020	13.00	C	0.345	0.133	0.300				77.80%	85.18% Satisfactory	AHD
892		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Iba Bypass Road (GOVIC HIGHWAY) (PMS ID No. P00330249LZ-CW1)	Iba, Zambales	10/7/2020	2nd/Final	Zambales 1st DEO	LF	82.025	250	6/24/2019	2/28/2020	32.00	C	0.192	0.200	0.300				69.20%	82.1% Satisfactory	AHD
893		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Construction / Rehabilitation of Pampanga River Bank along Brgy. Sta. Cruz	Brgy. Sta. Cruz, Poblacion, San Luis, Pampanga	10/6/2020	1st/Final	Pampanga 1st DEO	LF	91.481	240	7/8/2019	3/3/2020	0.00	C	0.395	0.133	0.300				82.80%	82.8% Satisfactory	ONS
894		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Rehabilitation of Existing Dike Along Bangut River (Sta. Lucia Section, Right Side) Downstream of Bangut Bridge, Sta. O+000 to Sta. 1+082.80	Capas, Tarlac	10/10/2020	1st/Final	Tarlac 2nd DEO	LF	31.480	184	7/12/2019	1/11/2020	31.48	C	0.492	0.146	0.300				93.80%	93.8% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
895		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Rehabilitation of Existing Dike along O'Donnell River (Patling Section, Right Side) Sta. 9+012.80 to Sta. 10+036	Capas, Tarlac	10/9/2020	1st/Final	Tarlac 2nd DEO	LF	96.409	244	7/12/2019	3/11/2020	7.42	C	0.495	0.159	0.300			95.40%	95.4% Very Satisfactory	AHD	
896	647	STONELINE CONSTRUCTION	13132	L	B	MA	GE	Widening of Cotabato- Lanao Road, Matanog Section, Matanog, Maguindanao	Matanog, Maguindanao	11/5/2020	2nd/Final	Cotabato City DEO	LF	48.933	150	10/22/2019	3/19/2020	0.00	C	0.493	0.134	0.300			92.70%	89.04% Very Satisfactory	ONS	
897	648	STUDIO26 CONSTRUCTION INC. / DUMDUMA CONSTRUCTION AND TRADING CORPORATION JOINT VENTURE	JV-18-1700	L	AAA	LB	GE	Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - G. Araneta Ave. K0009+2026-K0009+689	Quezon City	10/31/2020	1st/Final	NCR Regional Office	LF	75.090	321	7/25/2019	6/9/2020	0.00	C	0.446	0.200	0.300			94.60%	94.6% Very Satisfactory	ONS	
898	649	SUNSTONE CONSTRUCTION	11122	L	B	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Flood Control Structure along Binabag River	Bogo City, Cebu	11/3/2020	1st	Cebu 1st DEO	LF	18.619	202	7/6/2020	1/23/2021	0.13	O	0.367	0.300	0.150	0.030	0.042	0.050	93.90%	-	AHD
899	650	SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction / Opening of Tagudtod - Maray - Tono-an Road, Phase 3	Bugasong, Antique	11/12/2020	2nd/Final	Antique DEO	LF	93.606	379	8/19/2019	8/31/2020	13.43	C	0.494	0.134	0.300			92.80%	88.72% Satisfactory	AHD	
900	651	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. / EL-JAKE BUILDERS JOINT VENTURE	JV-18-783	L	AAA	MB	GB	Construction of 2 Units 4 Storey 12 Classrooms Joaquin Guido E/S (Angono ES Unit I)	Angono, Rizal	10/6/2020	3rd/Final	Rizal 1st DEO	LF	68.929	420	1/3/2019	2/26/2020	0.00	C	0.477	0.162	0.300			93.90%	93.17% Very Satisfactory	ONS	
901	652	SUPREME ABF CONSTRUCTION SUPPLY COMPANY INC. / REDSON CONSTRUCTION AND SUPPLIES (JOINT VENTURE)	JV-18-1236	L	AAA	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Malogo River (Both Stream), Abut. "B" Sta. 0+850 to Sta. 1+300 (R/S)	Victorias City, Negros Occidental	11/5/2020	2nd/Final	Negros Occidental 1st DEO	LF	94.000	401	6/27/2019	7/31/2020	0.00	C	0.493	0.173	0.300			96.60%	92.04% Very Satisfactory	ONS	
902	653	SUPREME ABF CONSTRUCTION SUPPLY COMPANY INC. / SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY (JOINT VENTURE)	JV-18-1235	L	AAA	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Malogo River (Both Stream), Abut. "A" Sta. 0+825 to Sta. 0+300 (L/S) (Downstream), Sta. 0+145 to Sta. 0+570 (L/S) (Upstream)	E.B. Magalona, Negros Occidental	11/5/2020	2nd/Final	Negros Occidental 1st DEO	LF	93.933	398	6/27/2019	7/28/2020	0.00	C	0.497	0.173	0.300			97.00%	94% Very Satisfactory	ONS	
903	654	SVTS BUILDERS AND SUPPLY	40896	L	C	SB	GB	19NI0059, Construction of Two Storey Four Classroom School Building Mahogany Elementary School (214516)	Lingig, Surigao del Sur	8/14/2020	1st/Final	Surigao del Sur 2nd DEO	LF	13.623	232	9/4/2019	4/22/2020	3.02	C	0.490	0.182	0.300			97.20%	97.2% Outstanding	AHD	
904	655	T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATION	10046	L	B	MA	GE	Network Development Program - Off-Carriageway Improvement - Primary Roads - Daang Maharlika Road (I2) - K0078+540-K0079+620	San Pablo, Laguna	10/8/2020	1st/Final	Laguna 3rd DEO	LF	47.957	210	7/23/2019	2/17/2020	7.00	C	0.466	0.154	0.300			92.00%	92% Very Satisfactory	AHD	
905	656	TAGUM BUILDERS CONTRACTORS CORP.	34019	L	B	MA	GE	Off-carriageway Improvement Shoulder Paving/Construction at Specific Locations along Daang Maharlika (MN) (S00126MN)	Compostela Valley Province	10/21/2020	2nd/Final	Compostela Valley DEO	LF	57.900	242	8/19/2019	4/16/2020	4.96	C	0.499	0.134	0.300			93.30%	87.36% Satisfactory	AHD	
906	657	TAN TAY LIM BUILDERS AND GENERAL CONTRATOR	34525	L	B	SB	GE	Road Widening along Lucban-Majayjay Road K0125+640-K0126+100	Lucban, Quezon	10/15/2020	2nd/Final	Quezon 1st DEO	LF	19.600	166	8/8/2019	1/20/2020	25.00	C	0.479	0.155	0.300			93.40%	95.2% Very Satisfactory	AHD	
907	658	TANGCA CONSTRUCTION CORPORATION	40595	L	D	SB	GB	Construction of Multi-Purpose Building, Camella Classic, Barangay Don Bosco	Parañaque City, Metro Manila	11/3/2020	3rd/Final	Metro Manila 2nd DEO	LF	14.404	287	6/2/2019	3/14/2020	0.00	C	0.498	0.156	0.300			95.40%	86.58% Satisfactory	ONS	
908	659	TANGO ROMEO GENERAL CONSTRUCTION / M.G. LUALHATI CONSTRUCTION CORP. JOINT VENTURE	JV-17-1907	L	B	MA	GE	Network Development Program-Construction of By-Pass and Diversion Roads, Magsaysay Avenue (Trinidad Road) to Rimando-Ambiong Road Bypass, Incl. Bridge	Baguio City	10/5/2020	2nd/Final	Baguio City DEO	LF	88.100	661	4/29/2018	2/18/2020	0.00	C	0.474	0.133	0.300			90.70%	93.16% Very Satisfactory	ONS	
909	660	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION	36377	L	AA	MA	GB	Construction of Classrooms: Four (4) Storey, Twelve (12) Classroom School Building at Aranguren Integrated School	Capas, Tarlac	10/10/2020	1st/Final	Tarlac 2nd DEO	LF	40.970	320	8/23/2019	7/7/2020	2.50	C	0.495	0.173	0.300			96.80%	96.8% Outstanding	AHD	

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING / QUALITATIVE DESCRIPTOR	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
910	661	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION / GVDPM CONSTRUCTION CORP. JOINT VENTURE	JV-18-678	L	AA	LA	GE	Rehabilitation of Existing Dike along Lucung River, Magao - Castillo Section, R/S	Sta. 7+811 to Sta. 8+641.8, Concepcion, Tarlac	10/9/2020	1st/Final	Tarlac 2nd DEO	LF	96.499	175	7/12/2019	1/2/2020	11.38	C	0.473	0.143	0.300				91.60%	91.6% Very Satisfactory	AHD
911	662	TCSC CORP.	15453	L	AAA	LA	GE	19DE0058-Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening - Secondary Roads, Lobo-Malabrigo-San Juan Road - K0165+099 - K0166+106	Lobo, Batangas	9/29/2020	2nd/Final	Batangas 2nd DEO	LF	53.717	220	7/18/2019	2/22/2020	21.01	C	0.493	0.200	0.300				99.30%	93.9% Very Satisfactory	AHD
912		TCSC CORP.	15453	L	AAA	LA	GE	18D00002: FY 2018 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads, Batangas City-San Pascual-Bauan Road (Section 1), Package C, Incl. ROW	Batangas Province	9/29/2020	1st/Final	Regional Office No. IV-A	LF	119.349	698	2/21/2018	1/19/2020	11.91	C	0.471	0.184	0.300				95.50%	95.5% Very Satisfactory	AHD
913	663	THEARIS BUILDERS & SUPPLY	34590	L	A	SB	GE	19N00012 (Re-Ad), Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Access Road Leading to Panaraga White Beach Resort, Brgy. Gamut	Barobo, Surigao del Sur	8/14/2020	2nd/Final	Surigao del Sur 2nd DEO	LF	11.760	87	6/10/2019	9/4/2019	1.15	C	0.483	0.185	0.300				96.80%	92% Very Satisfactory	AHD
914	664	THOM-RHAQ CONSTRUCTION SERVICES & SUPPLIES	42164	L	C	SB	GE	Construction of Local Roads, Barangay Bokiawan	Kiangan, Ifugao	10/5/2020	1st/Final	Ifugao 1st DEO	LF	2.925	117	7/16/2019	11/9/2019	-1.98	C	0.498	0.133	0.241				87.20%	87.2% Satisfactory	DEL
915	665	THREE W BUILDERS, INC.	10722	L	AAA	MB	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation of Maitan River Dike (Upstream)	Subic, Zambales	10/6/2020	1st	Zambales 2nd DEO	LF	47.542	270	2/14/2020	11/9/2020	1.30	O	0.373	0.233	0.150	0.030	0.056	0.050	89.20%	-	AHD
916		THREE W BUILDERS, INC.	10722	L	AAA	LA	GE	Asset Preservation Program - Preventive Maintenance, Asphalt Overlay, Baler - Casiguran Road (S0473512), K0231+382 - K0232+236, K0234+699 - K0234+800, K0234+800 - K0237+371	Baler, Aurora	10/6/2020	1st/Final	Aurora DEO	LF	80.309	182	9/10/2019	3/9/2020	0.00	C	0.486	0.136	0.300				92.20%	92.2% Very Satisfactory	ONS
917		THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	19D00067 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development - Off-Carriageway Improvement - Secondary Roads, Rosario-San Juan Road - K0119+295 - K0119+760, K0132+675 - K0133+742	Rosario, Batangas	10/1/2020	1st/Final	Batangas 4th DEO	LF	47.810	331	7/31/2019	6/25/2020	0.00	C	0.477	0.167	0.300				94.40%	94.4% Very Satisfactory	ONS
918		THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Road Widening along Paco - Roxas - Arakan Valley - Jct. Davao - Bukidnon Road (S0001MN) K1647+663 to K1649+663	Antipas, North Cotabato	11/7/2020	2nd/Final	Cotabato 2nd DEO	LF	83.371	250	2/27/2020	11/2/2020	9.90	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	AHD
919	666	TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION	31602	L	B	SB	GE	Network Development - Road Widening Tertiary Roads, Tanauan - Dagami Road (S00059LT), K0925+371 - K0926+000	Tanauan, Leyte	10/28/2020	1st/Final	Leyte 1st DEO	LF	17.522	144	2/7/2020	6/29/2020	0.00	C	0.497	0.133	0.300				93.00%	93% Very Satisfactory	ONS
920	667	TKS BUILDERS & SUPPLIES	23415	L	B	MA	GE	Construction of Concrete Road - Padada - Piapi - Palili Circumferential Road Leading to Scuba Diving Beach Resorts, Mangrove Plantations, Barangay Piapi	Brgy. Piapi Padada, Davao del Sur	10/27/2020	2nd/Final	Davao del Sur DEO	LF	43.340	60	2/20/2020	4/19/2020	43.34	C	0.486	0.133	0.300				91.90%	89.38% Very Satisfactory	AHD
921	668	TOKWING CONSTRUCTION, CORP.	9650	L	AAA	LB	GE	Asset Preservation Program - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Primary Roads Jose Abad Santos Avenue (JASA) K0082+800 to K0083+350; K0083+991 to K0084+395; K0085+022 to K0085+193; K0086+732 to K0086+932; K0087+197 to K0087+353; K0088+580 to K0088+626; K0089+780 to K0091+(-100)	Lubao, Pampanga	10/7/2020	1st/Final	Pampanga 2nd DEO	LF	96.439	360	8/14/2019	8/7/2020	0.00	C	0.473	0.133	0.300				90.60%	90.6% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
922	669	TONKA CONSTRUCTION	4064	L	B	MA	GE	Concreting of Road at Calantas-Paguiruan	Paguiruan, Floridablanca, Pampanga	10/7/2020	1st/Final	Pampanga 2nd DEO	LF	19.598	180	9/3/2019	2/29/2020	0.00	C	0.318	0.200	0.300				81.80%	81.8% Unsatisfactory	ONS
923	670	TONN BUILDERS (PHILIPPINES) CONSTRUCTION, INC.	5815	L	A	MB	GE	FY 2018 DPWH INFRASTRUCTURE PROGRAM Convergence and Special Support Program Construction / Improvement of Access Roads Leading to Trades, Industries and Economic Zones LINK ROAD CONNECTING AGUINALDO HIGHWAY AND GOVERNOR'S DRIVE, IN SUPPORT OF IT BPM INDUSTRY, INCL. BRIDGES	Dasmariñas City, Cavite	10/5/2020	2nd/Final	Regional Office No. IV-A	LF	144.749	944	2/23/2018	9/23/2020	6.13	C	0.499	0.134	0.300				93.30%	92.4% Very Satisfactory	AHD
924	671	TOPTECH TRADING & CONSTRUCTION CO., INC.	25522	L	A	MA	GE	19DB0112-Network Development Program-Road Widening-Secondary Roads, Nasugbu-Lian-Calatagan Road - K0118+000 - K0119+000	Calatagan, Batangas	9/30/2020	2nd/Final	Batangas 1st DEO	LF	29.398	150	7/15/2019	12/11/2019	0.00	C	0.489	0.200	0.300				98.90%	91.74% Very Satisfactory	ONS
925		TOPTECH TRADING & CONSTRUCTION CO., INC.	25522	L	A	MA	GE	20DB0009-Network Development Program-Road Widening-Secondary Roads-Balayan-Balibago Rd - K0116+000 K0117+026	Balayan, Batangas	9/30/2020	1st/Final	Batangas 1st DEO	LF	40.382	270	2/17/2020	11/12/2020	56.51	C	0.488	0.134	0.300				92.20%	92.2% Very Satisfactory	AHD
926	672	TOREJA S CONSTRUCTION SUPPLY CORPORATION / JBROS CONSTRUCTION CORPORATION JOINT VENTURE	JV-18-959	L	AAA	LB	GE	FY 2019 DPWH INFRASTRUCTURE PROGRAM Convergence and Special Support Program Construction / Improvement of Access Roads Leading to Declared Tourism Destinations LOBO - MALABRIGO - LAIYA - SAN JUAN ROAD - PACKAGE I	Lobo, Batangas	9/29/2020	1st	Regional Office No. IV-A	LF	106.150	468	7/24/2019	11/2/2020	0.39	O	0.387	0.300	0.150	0.030	0.047	0.050	96.40%	-	AHD
927	673	TOUGHBUILT CONSTRUCTION & TRADING, INC.	35947	L	D	SB	GE	Construction of Flood Control Wall along Lamesa Creek (Phase II), Brgy. Ugong	Valenzuela City	10/26/2020	1st	Metro Manila 3rd DEO	LF	46.537	406	2/14/2020	3/25/2021	17.82	O	0.388	0.266	0.150	0.030	0.056	0.050	94.00%	-	AHD
928	674	TRACOM BUILDERS, INC.	5935	L	A		GB	Construction of Mandaluyong City College including Completion of Facilities (Academic Building)	Mandaluyong City, Manila	10/28/2020	2nd/Final	Metro Manila 1st DEO	LF	72.245	390	9/13/2019	10/6/2020	0.00	C	0.495	0.156	0.300				95.10%	92.58% Very Satisfactory	ONS
929	675	TRADEWELL CONSTRUCTION & ELECTRICAL SUPPLY	37018	L	D	SB	GB	Construction of Two (2) Storey Six (6) Classroom School Building at Madliday ES	Tanay, Rizal	9/29/2020	2nd/Final	Rizal 2nd DEO	LF	22.668	234	1/24/2019	9/14/2019	0.00	C	0.499	0.134	0.300				93.30%	91.69% Very Satisfactory	ONS
930	676	TRI-LINE BUILDERS	36452	L	B	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Paoyay Eco-Park, Brgy. Nanguyudan	Pagay, Ilocos Norte	11/4/2020	1st/Final	Ilocos Norte 2nd DEO	LF	19.600	172	2/18/2020	8/7/2020	0.00	C	0.490	0.133	0.300				92.30%	92.3% Very Satisfactory	ONS
931	677	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	Construction of By-pass and Diversion Roads, Iligan City Circumferential Road Extension to Junction Sta. Felomina-Bonbonon-Digkilaan-Rogongon Road, Iligan City	Rogongon Road, Iligan City	10/10/2020	2nd/Final	Lanao del Norte 2nd DEO	LF	91.500	308	7/15/2019	5/17/2020	0.00	C	0.488	0.174	0.300				96.20%	94.94% Very Satisfactory	ONS
932		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	Improvement of bank protection along Agusan River Basin, Amparo Section	Butuan City	8/12/2020	2nd/Final	Butuan City DEO	LF	77.158	265	7/26/2019	4/15/2020	46.42	C	0.495	0.163	0.300				95.80%	93.1% Very Satisfactory	AHD
933		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	19N00024, Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - NRJ BCIR - Mayor Democrito D. Plaza II Ave. Road in Support of Butuan City IT Park and Public Utility Transport Terminal	Butuan City, Agusan del Norte	8/13/2020	1st	Regional Office No. XIII	LF	126.415	500	8/15/2019	12/26/2020	1.01	O	0.376	0.285	0.150	0.030	0.049	0.050	94.00%	-	AHD
934		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Pitogo - Sto. Nino - Magdagoooc - San Jose - San Vicente Coastal Road Leading to Beaches and Marine Resources	Jabonga, Agusan del Norte	8/14/2020	1st	Regional Office No. XIII	LF	144.750	344	8/6/2019	7/14/2020	3.45	O	0.395	0.285	0.150	0.030	0.065	0.033	95.80%	-	AHD
935		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	Construction of By-Pass and Diversion Roads - Surigao - Agusan West Coastal Road, Package C	Surigao del Norte	8/14/2020	1st	Regional Office No. XIII	LF	135.054	403	8/15/2019	9/20/2020	13.70	O	0.398	0.292	0.150	0.030	0.047	0.050	96.70%	-	AHD
936		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of dike with Concrete Revetment along Bangonay River	Jabonga, Agusan del Norte	8/12/2020	1st/Final	Agusan del Norte DEO	LF	91.674	305	8/11/2019	6/10/2020	9.84	C	0.472	0.133	0.300				90.50%	90.5% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
937		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	Road Widening - Primary Roads - Butuan - Cagayan de Oro - Iligan (Agusan - Misamis Or.), K1277+795 - K1279+829	Carmen, Agusan del Norte	8/12/2020	1st/Final	Agusan del Norte DEO	LF	92.767	319	7/25/2019	6/7/2020	0.00	C	0.490	0.134	0.300				92.40%	92.4% Very Satisfactory	ONS
938	678	TRIPARCO DEVELOPMENT CORPORATION / EQUIPARCO CONSTRUCTION COMPANY (JOINT VENTURE)	JV-18-652	L	A	MA	GE	Construction/Improvement of Access Roads leading to Seaports - Nasipit - Buenavista - Masao Port Coastal Road leading to Masao Port	Buemavista, Agusan del Norte	8/14/2020	1st	Regional Office No. XIII	LF	130.275	392	7/29/2019	8/23/2020	0.04	O	0.396	0.260	0.150	0.030	0.047	0.033	91.60%	-	AHD
939	679	TRIPLE 8 CONST. & SUPPLY, INC.	10684	L	A	MA	GE	Construction of Flood Control Structures along NCR/Bulacan Bdry.-Bigte-Ipo Dam Road Sto. Cristo River	San Jose del Monte City, Bulacan	10/12/2020	2nd/Final	Bulacan 2nd DEO	LF	72.284	188	6/25/2019	12/29/2019	2.55	C	0.481	0.133	0.300				91.40%	90.14% Very Satisfactory	AHD
940	680	TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Ilang-Ilang River, Brgy. Pinaagtipunan Section, Phase III	Gen. Trias, Cavite	10/6/2020	2nd/Final	Cavite 1st DEO	LF	52.592	180	7/2/2019	12/28/2019	5.56	C	0.488	0.133	0.300				92.10%	91.08% Very Satisfactory	AHD
941	681	TRYST BUILDERS ENTERPRISES	31164	L	A	SB	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basin and Principal Rivers, Construction of Abbil Flood Control, Apayao, Namultugan, Calanasan, Apayao	Calanasan, Apayao	10/9/2020	1st/Final	Apayao 2nd DEO	LF	16.705	446	6/10/2019	8/28/2020	0.00	C	0.490	0.133	0.300				92.30%	92.3% Very Satisfactory	ONS
942		TRYST BUILDERS ENTERPRISES	31164	L	A	MA	GE	Network Development: Paving of Unpaved Roads along Apayao - Ilocos Norte Road, Sta. 742+260 - Sta. 743+130	Calanasan, Apayao	10/9/2020	1st/Final	Apayao 2nd DEO	LF	22.609	371	8/29/2019	9/2/2020	0.00	C	0.488	0.133	0.300				92.10%	92.1% Very Satisfactory	ONS
943	682	UBS UNITED BUILDERS AND SUPPLY INC.	38287	L	B	SB	GB	Construction of Multi-Purpose Building	Barangay Talongonan, Passi City, Iloilo	11/2/2020	1st/Final	Iloilo 2nd DEO	LF	4.950	110	2/16/2020	6/4/2020	-4.29	C	0.481	0.200	0.171				85.20%	85.2% Satisfactory	DEL
944	683	UKC BUILDERS, INC.	10759	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of New Drainage Channel along Westbound Terminal Road from BCIR to Macajalar Bay (Outfall)	Bulua, Cagayan de Oro City	10/8/2020	3rd/Final	Cagayan de Oro City 1st DEO	LF	96.500	370	7/18/2019	7/21/2020	0.00	C	492.000	0.137	0.300				49243.70%	88.82% Satisfactory	ONS
945	684	ULTRACORE CONST. & DEVT. CORP.	12345	L	D	SB	GE	Construction of Creek Wall Protection, Malalim Na Sapa Going to San Juan Creek, Brgy. Macamot	Binangonan, Rizal	10/6/2020	2nd	Rizal 1st DEO	LF	29.399	300	5/30/2019	3/24/2020	1.40	O	0.360	0.300	0.150	0.030	0.056	0.050	94.60%	-	AHD
946	685	UNIMASTERS CONGLOMERATION, INCORPORATED	3390	L	AAA	LB	GE	Network Development - Road Widening Tertiary Roads - Tanauan - Dagami Roads (S00059L1), K0923+000 - K0924+000	Tanauan, Leyte	10/28/2020	1st/Final	Leyte 1st DEO	LF	19.246	122	2/26/2020	6/26/2020	78.69	C	0.493	0.134	0.300				92.70%	92.7% Very Satisfactory	AHD
947		UNIMASTERS CONGLOMERATION, INCORPORATED	3390	L	AAA	LB	GE	191D0028-Network Development - Road Widening - Primary Roads, Palo-Carigara-Ormoc Road, K0950+229 - K0952+555	Leyte	10/29/2020	2nd/Final	Leyte 2nd DEO	LF	77.087	306	6/14/2019	4/14/2020	0.00	C	0.479	0.133	0.300				91.20%	93.96% Very Satisfactory	ONS
948	686	UPLAND CONSTRUCTION AND ENGINEERING SERVICES	34866	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road along Mr. Province Bdry - Calanan - Pinukpuk - Abbut Rd. K0473+016 - K0473+180, K0473+450 - K0473+588, K0473+637.20, K0474+000, K0478+415 - K0478+438	Tabuk City, Kalinga	10/9/2020	2nd/Final	Lower Kalinga DEO	LF	18.144	282	6/26/2019	4/2/2020	-0.26	C	0.491	0.133	0.292				91.60%	91.18% Very Satisfactory	DEL
949	687	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Construction/Improvement of Access Road Connecting to Lagit Boulevard and Canibol Wharf Entrance Leading to Whale Watching Drop-off Terminal	Bais City, Negros Oriental	11/16/2020	2nd/Final	Negros Oriental 2nd DEO	LF	33.660	338	8/12/2019	7/14/2020	0.00	C	0.484	0.200	0.300				98.40%	90.12% Very Satisfactory	ONS
950		UY CONDEV CORPORATION	12336	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Licolico River Control along Upstream and Downstream	Siaton, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 3rd DEO	LF	49.000	365	2/12/2020	2/10/2021	12.50	C	0.475	0.180	0.300				95.50%	95.5% Very Satisfactory	AHD
951		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads @ Bayawan-Manibay Road K0155+000 - K0155+759, K0155+759 - K0155+779	Mabinay, Negros Oriental	11/16/2020	2nd/Final	Negros Oriental 2nd DEO	LF	29.429	274	7/2/2019	3/31/2020	2.07	C	0.478	0.198	0.300				97.60%	93.94% Very Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
952		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Convergence and Special Support Program : Construction/Improvement of Access Road Leading to Declared Tourism Destinations @ Access Road Leading to Bravo Golf Course, Resort and Spa Sibulan, Pulangbato Falls & Tierra Alta Residential Resort, Valencia, Brgy. San Antonio, Sibulan, Negros Oriental	Brgy. San Antonio, Sibulan, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 2nd DEO	LF	9.800	166	1/31/2020	7/14/2020	23.88	C	0.491	0.164	0.300				95.50%	95.5% Very Satisfactory	AHD
953		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Convergence and Special Support Program : Construction/Improvement of Access Roads Leading to Declared Tourism Destinations and Access Road from Crossing Tabuac to Cantumbol Dos Falls	Bais City, Negros Oriental	11/16/2020	1st/Final	Negros Oriental 2nd DEO	LF	14.700	198	1/31/2020	8/15/2020	0.00	C	0.491	0.145	0.300				93.60%	93.6% Very Satisfactory	ONS
954		UY CONDEV CORPORATION	12336	L	AA	LA	GE	Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads and Bayawan - Mabinay Road, K0140+(-270) - K0140+027, K0140+069 - K0140+198, K0142+200 - K0142+255, K0142+400 - K0142+850, K0143+300 - K0143+400, K0143+600 - K0143+950, K0148+090 - K0148+1020	Mabinay, Negros Oriental	11/16/2020	1st	Negros Oriental 2nd DEO	LF	47.917	325	2/28/2020	1/17/2021	20.88	O	0.399	0.241	0.150	0.030	0.061	0.050	93.10%	-	AHD
955	688	V.R. GUEVARRA CONSTRUCTION AND TRADING	31565	L	D	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Drainage along Zone 50 and 51	Manila City	10/27/2020	1st/Final	North Manila DEO	LF	13.317	225	2/13/2020	9/24/2020	0.00	C	0.495	0.160	0.300				95.50%	95.5% Very Satisfactory	ONS
956	689	V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MA	GE	19DB0020-Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Slope Protection of Lian Bridge Slope Protection, Lian River	Nasugbu, Batangas	9/30/2020	1st/Final	Batangas 1st DEO	LF	67.550	310	2/26/2020	12/31/2020	59.25	C	0.499	0.133	0.300				93.20%	93.2% Very Satisfactory	AHD
957		V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MA	GE	20DB0031-Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection of Lian Bridge Slope Protection, Lian River	Nasugbu, Batangas	9/30/2020	2nd/Final	Batangas 1st DEO	LF	77.200	264	7/4/2019	3/23/2020	21.36	C	0.500	0.134	0.300				93.40%	92.02% Very Satisfactory	AHD
958	690	VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	MA	GE	Construction of Flood Control Structure along Naghalin River (Upstream)	Catmon, Cebu	11/1/2020	1st/Final	Cebu 5th DEO	LF	32.494	120	2/20/2020	6/18/2020	0.00	C	0.479	0.133	0.300				91.20%	91.2% Very Satisfactory	ONS
959		VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Off-Carriageway Improvement: Shoulder Paving/Construction on Specific locations along Sayre Highway (S00639MN) K1500+901 to K1504+465	Malaybalay City, Bukidnon	10/5/2020	1st/Final	Bukidnon 1st DEO	LF	42.209	322	7/8/2019	5/24/2020	9.20	C	0.486	0.200	0.300				98.60%	95.72% Very Satisfactory	AHD
961		VEN RAY CONSTRUCTION CORPORATION	18310	L	AA	LA	GE	Road Widening - Primary Roads, Sayre Highway - K1460+080 - K1462+659, K1463+002 - K1463+354	Manolo Fortich, Bukidnon	10/6/2020	1st/Final	Bukidnon 3rd DEO	LF	96.500	353	7/1/2019	6/17/2020	1.68	C	0.477	0.200	0.300				97.70%	94.22% Very Satisfactory	AHD
962	691	VEN RAY CONSTRUCTION CORPORATION / M. MONTESCLAROS ENTERPRISES, INC. (Joint Venture)	JV-19-406	L	AAA	MA	GE	Rehabilitation of Cebu- Balamban-Transcentral Highway with Slips, Soil Collapse and Landslide, K0038+201- K0038+430, Brgy. Cansomoroy	Balamban, Cebu	3/11/2020	1st	Cebu 3rd DEO	LF	91.385	264	2/27/2020	11/16/2020	-2.43	O	0.398	0.226	0.126	0.030	0.047	0.033	86.00%	-	DEL
960		VEN RAY CONSTRUCTION CORPORATION / M. MONTESCLAROS ENTERPRISES, INC. (Joint Venture)	JV-19-524	L	AAA	LA	GE	Rehabilitation of Cebu- Balamban-Transcentral Highway with Slips, Slope Collapse and Landslide, K0039+360- K0039+545, Brgy. Cansomoroy	Balamban, Cebu	11/3/2020	1st	Cebu 3rd DEO	LF	91.448	264	2/27/2020	11/16/2020	-1.92	O	0.397	0.225	0.131	0.030	0.056	0.033	87.20%	-	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
963	692	VERTONAL BUILDERS, INC.	31579	L	AAA	MB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/ Rehabilitation/ Improvement of Ocampo Flood Control (Salvacion Creek)	Ocampo, Camarines Sur	11/5/2020	2nd/Final	Camarines Sur 3rd DEO	LF	27.687	152	6/10/2019	11/8/2019	0.00	C	0.500	0.133	0.300				93.30%	88.02% Satisfactory	ONS
964	693	VF CONSTRUCTION	10048	L	B	MA	GE	Rehabilitation / Major Repair of Permanent Bridge, Limay Bridge (B01588LZ) along JLBMPR	Limay, Bataan	10/11/2020	1st/Final	Bataan 2nd DEO	LF	9.496	150	2/14/2020	7/12/2020	27.47	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
965	694	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation/ Improvement of Slope Protection along Ozamis - Oroquieta Road Downstream of Clarin Bridge	Clarin, Misamis Occidental	10/13/2020	2nd/Final	Misamis Occidental 2nd DEO	LF	82.477	701	5/9/2018	4/8/2020	0.68	C	0.489	0.200	0.300				98.90%	85.58% Satisfactory	AHD
966	695	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MA	GE	19DE0091: Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structures along Calumpang River (Package A)	Batangas City, Batangas	9/29/2020	2nd/Final	Batangas 2nd DEO	LF	96.500	282	7/31/2019	5/7/2020	44.08	C	0.484	0.200	0.300				98.40%	92.4% Very Satisfactory	AHD
967	696	VICTORIA DEVELOPMENT AND VENTURES CORP.	32638	L	A	MA	GB	Construction of 4-Storey, 16-Classroom Loma de Gato Elementary School	Marilao, Bulacan	10/12/2020	2nd/Final	Bulacan 2nd DEO	LF	38.033	330	12/3/2018	10/28/2019	0.00	C	0.499	0.133	0.300				93.20%	88.51% Very Satisfactory	ONS
968	697	VIGAN FORTUNE CONSTRUCTION	3887	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Brgy. San Jose - Brgy. San Isidro Flood Control	Candon City, Ilocos Sur	10/27/2020	1st/Final	Ilocos Sur 2nd DEO	LF	44.099	397	7/12/2019	8/11/2020	0.00	C	0.430	0.133	0.300				86.30%	86.3% Satisfactory	ONS
969	698	VIGUZ CONSTRUCTION CORPORATION	8178	L	AAA	MA	GE	Network Development- Road Widening-Tertiary Roads- Tanauan-Dagami Road, K0932+600- K0934+915.4	Leyte 2nd LD	12/5/2020	2nd/Final	Regional Office No. VIII	LF	66.131	308	2/20/2020	12/23/2020	15.32	C	0.489	0.200	0.300				98.90%	93.38% Very Satisfactory	AHD
970	699	VIGUZ CONSTRUCTION CORPORATION / COLLERA CONSTRUCTION (JOINT VENTURE)	JV-19-428	L	A	MA	GE	20IF0017-Widening of Permanent Bridges, Natubgan Br. (B00177LT), Along Palo-Carigara-Ormoc Road	Leyte Province	11/2/2020	1st/Final	Leyte 4th DEO	LF	65.092	219	2/13/2020	9/18/2020	69.37	C	0.499	166.000	0.300				16679.90%	96.5% Outstanding	AHD
971	700	VIGUZ CONSTRUCTION CORPORATION / JM COLLERA KONSTRACKT (JOINT VENTURE)	JV-19-842	L	A	MA	GE	20IF0046- Widening of Permanent Bridges, Canawagan Br. (B00178LT), along Palo- Carigara- Ormoc Road	Leyte	12/5/2020	1st/Final	Leyte 4th DEO	LF	44.687	283	2/12/2020	11/20/2020	4.87	C	0.492	0.185	0.300				97.70%	97.7% Outstanding	AHD
972	701	VIKING CONSTRUCTION & SUPPLIES	18129	L	AAA	MB	GE	Construction of Road, Brgy. Saricao - Cabayo - Isic-Isic, Vintar	Vintar, Ilocos Norte	11/5/2020	1st/Final	Ilocos Norte 1st DEO	LF	88.392	357	7/1/2019	6/21/2020	-1.44	C	0.409	0.170	0.257				83.60%	83.6% Satisfactory	DEL
973	702	VIKING CONSTRUCTION & SUPPLY / FIT CONSTRUCTION JOINT VENTURE	JV-19-417	L	AAA	MA	GE	Construction of Flood Control along Bical River	Brgy. Guimod, San Juan, Ilocos Sur	10/28/2020	1st/Final	Ilocos Sur 1st DEO	LF	37.828	217	2/26/2020	9/29/2020	26.27	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
974	703	VISION 3000 BUILDERS INC.	32327	L	A	MA	GB	Construction of Other Building - Construction of UP Baguio International House - Phase II, UP Baguio	Baguio City	9/30/2020	2nd/Final	Baguio City DEO	LF	24.769	420	6/16/2019	8/8/2020	0.00	C	0.499	0.133	0.300				93.20%	91.56% Very Satisfactory	ONS
975	704	VUC HIGHLAND DEVELOPERS, INC.	7981	L	A	MB	GE	Network Development - Road Widening-Primary Roads, Kalinga - Cagayan Road ( Calanan - Enrile Section), K0510+427 to K0512+444 & K0512+469 to K0513+800	Tabuk City, Kalinga	10/10/2020	2nd/Final	Lower Kalinga DEO	LF	96.497	377	7/17/2019	7/27/2020	0.00	C	0.476	0.133	0.300				90.90%	90.54% Very Satisfactory	ONS
976		VUC HIGHLAND DEVELOPERS, INC.	7981	L	A	MB	GE	Network Development - Road Widening-Tertiary Roads, Nambaran - Isabela Road, K0509+(-789) - K0509+038	Nambaran, Tabuk City, Kalinga	10/9/2020	2nd/Final	Lower Kalinga DEO	LF	26.358	264	6/13/2019	3/2/2020	0.10	C	0.465	0.133	0.300				89.80%	90.88% Very Satisfactory	AHD
977		VUC HIGHLAND DEVELOPERS, INC.	7981	L	A	MB	GE	Asset Preservation - Preventive Maintenance -Tertiary Road Nambaran - Isabela Road, K0510+992 - K0511+023, K0514+004 - K0514+031, K0514+332 - K0514+419, K0516+871 - K0517+231, K0517+540 - K0517+847, K0518+136 - K0518+449 & K0520+016 - K0520+865	Tabuk, Kalinga	10/9/2020	2nd/Final	Lower Kalinga DEO	LF	41.272	238	7/17/2019	3/10/2020	0.97	C	0.352	0.133	0.300				78.50%	84.98% Satisfactory	AHD

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
978	705	W. RIVERA CONSTRUCTION & EQUIPMENT RENTALS	31378	L	A	MA	GE	19DD0266 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction/Restoration of Slope Protection/Revetment along Lawaye River	San Juan, Batangas	10/1/2020	2nd/Final	Batangas 4th DEO	LF	24.500	357	6/14/2019	6/4/2020	21.68	C	0.429	0.133	0.300				86.20%	87.52% Satisfactory	AHD
979	706	W. RIVERA CONSTRUCTION & EQUIPMENT RENTALS / VICMAR CONSTRUCTION, INC. JOINT VENTURE	JV-18-728	L	AAA	MB	GE	19DE0066: Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening-Secondary Roads, Palico-Balayan-Batangas Road - K0142+142 - K0144+415	Bauan, Batangas	9/29/2020	2nd/Final	Batangas 2nd DEO	LF	96.500	260	7/18/2019	4/2/2020	6.67	C	0.491	0.200	0.300				99.10%	93.34% Very Satisfactory	AHD
980	707	W.B. ALAGAO CONSTRUCTION	15622	L	C	SB	GB	Construction of Biliran Provincial Police Office Building	Brgy. Larrazabal, Naval, Biliran	10/30/2020	1st	Biliran DEO	LF	24.150	400	2/10/2020	3/15/2021	5.38	O	0.386	0.239	0.150	0.030	0.048	0.050	90.30%	-	AHD
981	708	WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	AA	MB	GE	Asset Preservation: Construction/Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads - Gumaca-Pitogo-Mulanay-San Narciso Rd - K0278+863 - K0280+328	Mulanay, Quezon	10/12/2020	1st/Final	Quezon 3rd DEO	LF	20.441	300	2/18/2020	12/13/2020	33.51	C	0.478	0.146	0.300				92.40%	92.4% Very Satisfactory	AHD
982	709	WDM CONSTRUCTION & SUPPLIES	18877	L	B	MA	GE	Widening of Permanent Bridge - Agay-ayan Bridge (B01351MM) along Butuan City - Cagayan de Oro City - Iligan City Road	Gingog City, Misamis Oriental	10/15/2020	2nd/Final	Misamis Oriental 1st DEO	LF	49.444	300	7/15/2019	5/9/2020	48.00	C	0.487	0.139	0.300				92.60%	91.76% Very Satisfactory	AHD
983	710	WEARR ENTERPRISES & DEVELOPMENT CORP.	14123	L	A	MA	GE	Construction / Extension of Flood Mitigation Facilities along Kabilugan / Velasco / Bato River Basin (Lake Bicol), Awang, Barangay Awang, Malinao, Albay	Malinao, Albay	11/2/2020	2nd/Final	Albay 1st DEO	LF	49.000	171	6/17/2019	12/4/2019	0.00	C	0.500	0.133	0.300				93.30%	91.63% Very Satisfactory	ONS
984	711	WEE ENG CONSTRUCTION, INC.	16380	L	AAA	LB	GE	Repair/Rehabilitation/Improvement (Asphalt Overlay) along Daang Maharlika	Compostela Valley Province	10/20/2020	2nd/Final	Compostela Valley DEO	LF	96.600	231	9/5/2019	4/22/2020	8.23	C	0.390	0.144	0.300				83.40%	86.16% Satisfactory	AHD
985	712	WERR CORPORATION INTERNATIONAL / ROVILLA CONSTRUCTION(JOINT VENTURE)	JV-18-1687	L	AAA	LB	GE	Convergence and Special Support Program- Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations- Brgy. Dapdap- Brgy. Bancasan- Brgy. Anapog- Brgy. Tambongon Road Leading to Beach Resorts and Marine Sanctuaries	San Remegio, Cebu	11/3/2020	3rd/Final	Regional Office No. VII	LF	126.543	266	8/5/2019	4/26/2020	0.00	C	0.489	0.133	0.300				92.20%	91.12% Very Satisfactory	ONS
986	713	WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Construction/Improvement of Various Infrastructure in Support of National Security - Concreting of 101 Brigade Camp del Pilar Circumferential Road	Piñan, Zamboanga del Norte	11/19/2020	1st/Final	Zamboanga del Norte 3rd DEO	LF	17.567	154	4/20/2020	9/20/2020	0.32	C	0.493	0.166	0.300				95.90%	95.9% Very Satisfactory	AHD
987		WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Concreting of Barangay New Dipaitan to Barangay Sipaoon	Rizal, Zamboanga del Norte	3/7/2020	3rd/Final	Zamboanga del Norte 3rd DEO	LF	57.900	344	7/19/2019	6/26/2020	0.16	C	0.494	0.134	0.300				92.80%	89.86% Very Satisfactory	AHD
988	714	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	A	MA	GE	Asset Preservation - Rehabilitation/Reconstruction of Road Slips, Slope Collapse and Landslide - Tertiary Roads Jct. Pinagpansan - Rizal - Pantabangan Road K0160+101.3 - K0161+000, K0160+587.60 - K0160+643, K0160+621 - K0160+698, K0160+645 - K0160+1023.40, K0161+640 - K0161+843, K0161+911 - K0162+273, K0162+094 - K0162+130	Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	50.027	360	7/4/2019	6/27/2020	0.00	C	0.485	0.200	0.300				98.50%	98.5% Outstanding	ONS
989		WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	A	MA	GE	Widening of Permanent Bridges Balbalungao Bridge 2 (B01287I2) along San Jose Lupao Road	Lupao, Nueva Ecija	10/12/2020	2nd/Final	Nueva Ecija 1st DEO	LF	38.149	285	6/10/2019	3/20/2020	30.18	C	0.496	0.200	0.300				99.60%	9474% Very Satisfactory	AHD
990		WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	A	MA	GE	Construction of Flood Control Structures at Palestina	San Jose City, Nueva Ecija	10/12/2020	1st/Final	Nueva Ecija 1st DEO	LF	96.499	360	7/16/2019	7/9/2020	0.00	C	0.465	0.200	0.300				96.50%	96.5% Outstanding	ONS
991	715	WOODLAND CONSTRUCTION & SUPPLY, INC.	33522	L	A	MA	GE	Construction of Concrete Road - NRI Batad-Lumbia-Tanza-Estancia Road leading to Gigantes Islands	Carles, Iloilo, Estancia, Iloilo	11/11/2020	1st/Final	Iloilo 3rd DEO	LF	15.435	103	1/30/2020	5/11/2020	0.00	C	0.445	0.193	0.300				93.80%	93.8% Very Satisfactory	ONS

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
992	716	WTG CONSTRUCTION & DEVELOPMENT CORPORATION	7494	L	AAA	LA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Tina-an River Flood Control Structure	Naga City, Cebu	10/31/2020	1st/Final	Cebu 2nd DEO	LF	30.301	191	2/11/2020	8/19/2020	0.00	C	0.485	0.133	0.300				91.80%	91.8% Very Satisfactory	ONS
993	717	WYNN CONSTRUCTION	19358	L	B	MA	GE	Construction/Improvement of Access Road leading to Kilab-Kilab Falls	Brgy. Poblacion, San Isidro, Bohol	11/8/2020	2nd/Final	Bohol 2nd DEO	LF	24.500	200	10/12/2019	4/28/2020	0.00	C	0.484	0.164	0.300				94.80%	88.56% Satisfactory	ONS
994		WYNN CONSTRUCTION	19358	L	B	MA	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations: Poblacion to Sitio Catoogan Candungao Brgy. Road Leading to Candungao Peak Tourism Site	Brgy. Poblacion, San Isidro, Bohol	11/9/2020	1st/Final	Bohol 2nd DEO	LF	9.310	68	3/17/2020	5/23/2020	0.00	C	0.490	0.152	0.300				94.20%	94.2% Very Satisfactory	ONS
995	718	WYT CONSTRUCTION AND DEV'T. CORP.	22368	L	B	MA	GE	Construction of Concrete Road 0 Jct. Dipolog - Sindangan - Liloy Road Connecting to Bago - Siari Section in Support of Rice, Rubber, Coconut and Abaca Industries	Sindangan, Zamboanga del Norte	11/18/2020	1st/Final	Zamboanga del Norte 1st DEO	LF	9.628	72	2/20/2020	5/1/2020	0.00	C	0.492	0.150	0.300				94.20%	94.2% Very Satisfactory	ONS
996	719	YELLOW GOLD CONSTRUCTION	9051	L	C	SB	GE	Preventive Maintenance - Tertiary Road - Jct. Layac - Balanga - Mariveles Port Road, K0123+(-1352) to K0123+(-764), K0123+(-524) to K0123+(-351), K0124+495 to K0124+605, K0124+695 to K0124+818, K0129+805 to K0130+000	Balanga-Pilar- Orion, Bataan	10/10/2020	2nd/Final	Bataan 2nd DEO	LF	26.311	104	7/11/2019	10/22/2019	46.55	C	0.474	0.133	0.300				90.70%	89.98% Very Satisfactory	AHD
997	720	YOYEN ENTERPRISES	15541	L	A	MB	GE	Asset Preservation - Rehabilitation of National Roads with Slips, Slope Collapse and Landslide - Secondary Road, Biliran Cir. Road, K1075+235 - K1075+341, K1075+610 - K1075+807, K1076+020 - K1076+345	Tomalistas, Calibiran, Biliran Province	10/30/2020	1st/Final	Biliran DEO	LF	36.848	301	2/10/2020	12/6/2020	31.31	C	0.495	0.133	0.300				92.80%	92.8% Very Satisfactory	AHD
998	721	YS CONSTRUCTION	11928	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Catigbian - Camnaro Road (Catigbian Section) Leading to Sagbayan Peak, Chocolate Hills and Danao Adventure Park	Catigbian, Bohol	11/7/2020	1st/Final	Bohol 1st DEO	LF	19.600	142	2/14/2020	7/4/2020	0.00	C	0.482	0.154	0.300				93.60%	93.6% Very Satisfactory	ONS
999		YS CONSTRUCTION	11928	L	A	MB	GE	Ensure Safe and Reliable National Road System - Network Development - Off-Carriageway Improvement - Tertiary Road at Sagbayan - Danao Road - KO077+000 - KO077+700, KO077+700 - KO078+000, KO079+588 - KO081+000, KO082+000 - KO084+174	Sagbayan, Bohol	11/8/2020	2nd/Final	Bohol 2nd DEO	LF	49.000	168	7/16/2019	12/30/2019	0.00	C	0.487	0.152	0.300				93.90%	92.7% Very Satisfactory	ONS
1000		YS CONSTRUCTION	11928	L	A	MB	GE	Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads: Sagbayan - Danao Road, KO087+158 - KO088+000	Inabanga, Bohol	11/9/2020	1st/Final	Bohol 2nd DEO	LF	31.795	245	2/18/2020	10/19/2020	0.00	C	0.490	0.141	0.300				93.10%	93.1% Very Satisfactory	ONS
1001		YS CONSTRUCTION	11928	L	A	MB	GE	Ensure Safe and Reliable National Road System - Network Development Program - Off-Carriageway Improvement - Secondary Roads - Tagbilaran North Road (Tagbilaran - Jetafe Sect) K0062+340 - K0062+436, K0067+616 - K0070+900	Clarín and Inabanga, Bohol	11/9/2020	1st/Final	Bohol 2nd DEO	LF	29.400	129	3/17/2020	7/23/2020	0.00	C	0.474	0.141	0.300				91.50%	91.5% Very Satisfactory	ONS
1002		YS CONSTRUCTION	11928	L	A	MB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Access Road Leading to Tontunan Highland	Brgy. Tontunan, Clarín, Bohol	11/8/2020	1st/Final	Bohol 2nd DEO	LF	14.236	119	2/18/2020	6/15/2020	0.00	C	0.482	0.158	0.300				94.00%	94% Very Satisfactory	ONS
1003	722	ZDA CONSTRUCTION AND ENTERPRISES	43494	L	D	SB	GE	Construction of Slope Protection Structure - Access Road to High Ridge	Macasandig, Cagayan de Oro City	10/17/2020	2nd/Final	Cagayan de Oro City 2nd DEO	LF	8.033	106	6/17/2019	9/30/2019	-5.75	C	0.366	0.200	0.128				69.40%	78.68% Unsatisfactory	DEL

**DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)**  
**3rd/4th Quarter CY 2020**

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTIO	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D)	STARTED	COMP											
1004	723	ZEDIK BUILDERS	33330	L	A	MA	GE	Construction of Bridge - Sitio Barangobong, Brgy. Dipilat	Vintar, Ilocos Norte	11/5/2020	1st/Final	Ilocos Norte 1st DEO	LF	9.899	301	5/30/2019	3/25/2020	5.30	C	0.489	0.133	0.300				92.20%	92.2% Very Satisfactory	AHD
1005	724	ZF CONSTRUCTION	17676	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Dinadiawan - Ditawini Bypass Road Leading to Tourism Sites/Destinations, Brgy. Ditawini	Dinalungan, Aurora	10/6/2020	1st/Final	Regional Office No. III	LF	28.362	240	12/27/2019	8/22/2020	0.00	C	0.491	0.156	0.300				94.70%	94.7% Very Satisfactory	ONS
1006	725	ZIN DEVELOPMENT CONSTRUCTION AND SUPPLY CORPORATION	43104	L	D	SB	GB	Construction of Multi-Purpose Building and Other Facilities (SPAMAST Dormitory)	Brgy. Buhangin, Malita, Davao Occidental	10/26/2020	2nd/Final	Davao Occidental DEO	LF	19.512	360	8/1/2019	7/25/2020	9.12	C	0.499	0.133	0.300				93.20%	90.19% Very Satisfactory	AHD
1007	726	ZMS CONST. & DEV. CORP.	10471	L	AA	LA	GE	Network Development Program: Road Widening - Primary Roads: Dumaguete South Road - K0040+628 - K0041+775	Siaton, Negros Oriental	11/10/2020	1st/Final	Negros Oriental 3rd DEO	LF	39.098	234	2/17/2020	10/7/2020	0.00	C	0.486	0.159	0.274				91.90%	91.9% Very Satisfactory	ONS
1008		ZMS CONST. & DEV. CORP.	10471	L	AA	LA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destination, NRJ leading to Simata Adventure Park	Brgy. Simata, Molave, Zamboanga del Sur	11/20/2020	1st/Final	Zamboanga del Sur 1st DEO	LF	14.700	141	2/26/2020	7/15/2020	0.00	C	0.479	0.152	0.300				93.10%	93.1% Very Satisfactory	ONS
1009		ZMS CONST. & DEV. CORP.	10471	L	AA	LA	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones, NRJ to Barangay Parasan in Support of Village Technocraft	Molave, Zamboanga del Sur	11/20/2020	1st/Final	Zamboanga del Sur 1st DEO	LF	19.600	162	5/15/2020	10/23/2020	0.00	C	0.475	0.151	0.300				92.60%	92.6% Very Satisfactory	ONS
1010	727	ZOTA TRADING & CONSTRUCTION	32641	L	D	SB	GE	Construction of Flood Control Structures along Tagamusing River, Brgy. Sumabnit	Binalonan, Pangasinan	7/3/2019	1st/Final	Pangasinan 3rd DEO	LF	29.200	350	7/3/2019	6/16/2020	4.00	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	AHD