

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
1	1	12-30 CONSTRUCTION & SUPPLY	37025	L	A	SB	GB	Construction of 1-CL Trinidad Cario PS	Roxas, Palawan	11/13/2015	1st/Final	Palawan 1st DEO	LF	1.070	90	42008	42097	0.00%	C	0.444	0.133	0.300	-	-	-	87.70	87.7% Satisfactory	AHD
2	2	2-R CONSTRUCTION & SUPPLY	15304	L	C	SB	GE	Raising of Grade of Dike Agno River Basin Flood Control Project (Phase III), Brgy. Caballitan, Asingan, Pangasinan	Asingan, Pangasinan	11/16/2015	First	PANGASINAN 3RD DEO	LF	9.167	120	8/26/2015	12/23/2015	0.05	OG	0.391	0.240	0.150	0.030	0.050	0.050	91.10	-	AHD
3	3	3A'S BUILDERS	33251	L	D	SB	GE	Rehabilitation/Major Repair of Permanent Bridges Tagbunaga Bridge (B00549LT) along Daang Maharlika (LT), Mahaplag, Leyte	Mahaplag, Leyte	11/15/2015	1st/Final	Leyte Fifth DEO	LF	5.403	150	3/2/2015	7/29/2015	0.00%	C	0.484	0.133	0.300	-	-	-	91.70	91.7% Very Satisfactory	AHD
4	4	722 CONSTRUCTION, INC. (Formerly: 722 Construction)	21923	L	A	MA	GE	Construction/Rehabilitation of Road with Drainage, Barangay Poblacion II, Phase III Constantino, Municipality of Marilao, Bulacan 4th LD	Barangay Poblacion II, Phase III Constantino, Municipality of Marilao, Bulacan 4th LD	11/19/2015	1st/Final	Bulacan Second DEO	LF	6.509	90	2/16/2015	5/16/2015	0.00%	C	0.493	0.133	0.300	-	-	-	92.60	92.6% Very Satisfactory	AHD
5	5	888 ACY ENTERPRISES	32898	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Pang Bridge Along Daang Maharlika (B00597LT), Libagon, Southern Leyte	Libagon, Southern Leyte	11/16/2015	1st/Final	Southern Leyte DEO	LF	9.293	180	3/4/2015	8/30/2015	0.00%	C	0.442	0.200	0.180	-	-	-	82.20	82.2% Satisfactory	AHD
6	6	BR'S CONSTRUCTION	22997	L	B	MA	GE	Concreting of Farm to Market Road, Brgy. Malajaya and Brgy. Bulasnin (Brgy. Bulasnin-Malajaya)	Boac, Marinduque	11/16/2015	1st/Final	Marinduque DEO	LF	14.579	41	6/29/2015	8/8/2015	0.00%	C	0.405	0.147	0.300	-	-	-	85.20	85.2% Satisfactory	AHD
7	7	A DE GUIA CONSTRUCTION	18228	L	AA	MA	GE	Construction of River Bank Protection, Stifu River Flood Control Project, Sitio Gabit Section, Roxas, Isabela	Roxas, Isabela	11/14/2015	1st/Final	ISABELA 2ND DEO	LF	11.025	219	2/24/2015	9/30/2015	(+) 0.02	C	0.300	0.133	0.300	-	-	-	73.30	73.3% Poor	AHD
8	8	A. T. P. CONSTRUCTION	32458	L	A	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads Including Drainage Based on Pavement Management System/ Highway Development and Management- 4 (HDM-4) (Intermittent Sections), Lt. Tacay Road, K0308+(-599)-K0308+000 & K0308+616-K0308+754,	Brgy. Caupasan and Brgy. Danglas, Danglas, Abra	11/9/2015	Final	Baguio City	LF	5.855	104	6/15/2015	9/26/2015	0.00%	C	0.415	0.195	0.300	-	-	-	91.00	87.82% Satisfactory	AHD
9	9	A. J. LAVA BUILDERS CORP. (Formerly: A. J. Lava Builders)	22265	L	B	MA	GE	Flood Management Services Construction/Maintenance of Flood Mitigation Structures and Drainage System Improvement/Riprapping of Sitio Kapatagan River (Downstream), Brgy. San Jose, Antipolo City, 2nd LD.	Brgy. San Jose, Antipolo City	11/11/2015	First	RIZAL 1ST DEO	LF	9.251	180	6/10/2015	12/6/2015	0.0018	OG	0.390	0.240	0.150	0.030	0.060	0.050	92.00	-	AHD
10	10	A. P. B. CONSTRUCTION	17055	L	B	MA	GE	Network Development/ Widening of National Roads-Secondary Road-Abra-100cs Norte Road K0409+000-K0409+100, K0409+115-K409+178, K0409+307-K0409+648, K0409+748-K0410+139, K0410+159-K0410+360, K0410+369-K0410+777, K0411+050-K0411+220, K0412+122-K0412+499, K0413+000-K0414+354, K0414+764-K0415+747, K0416+175-K0416+445, K041	Abra	11/20/2015	First	Regional Office	LF	3.255	286	6/25/2015	4/5/2016	2.15%	OG	0.318	0.290	0.150	0.022	0.045	0.033	85.80	-	AHD
11	11	A. SANDOVAL CONSTRUCTION & SUPPLY	35991	L	C	SB	GE	Construction and Maintenance of Bridges along National Roads - Retrofitting/Strengthening of Permanent Bridges Leviste Bridge 1 (B03170LZ) along Talisay - Laurel - Agoncillo Road, Laurel, Batangas	Talisay - Laurel - Agoncillo, Laurel, Batangas	11/13/2015	1st/Final	BATANGAS 3RD DEO	LF	17.183	150	2/3/2015	7/2/2015	0.00%	C	0.372	0.200	0.300	-	-	-	87.20	87.2% Satisfactory	AHD
12	12	A.A. DE VERA CONSTRUCTION	6191	L	B	MA	GE	Concreting /Road Upgrading (Unpaved to Paved) 1st. (THR) Cortes-Bailitan-Catigpian-Macaas Road, K0046+592.75 - K0046+858.9, Tubigon, Bohol	Tubigon, Bohol	11/16/2015	1st/Final	Bohol 1st	LF	18.026	155	2/18/2015	7/22/2015	0	C	0.344	0.200	0.300	-	-	-	84.40	84.4% Satisfactory	AHD
13	13	A.B. OPEÑA BUILDERS	33996	L	D	SB	GE	Concreting of Barangay Roads, Brgy. Soc-Haluban, Lupi, Camarines Sur	Brgy. Soc-Haluban, Lupi, Camarines Sur	11/12/2015	1st/Final	Camarines Sur Fifth DEO	LF	10.209	60	3/12/2015	5/10/2015	1.67%	C	0.359	0.172	0.300	-	-	-	83.10	83.1% Satisfactory	AHD
14	14	A.C. MOJARES CONSTRUCTION, INC. (DOING BUSINESS UNDER THE NAME AND STYLE OF A.C. MOJARES CONSTRUCTION)	1771	L	AAA	MA	GE	Construction/Improvement of Road and Bridge, Brgy. Obrero and Kristong Hari, Quezon City	Brgy. Obrero and Kristong Hari, Quezon City	12/4/2015	1st/Final	QC 2nd DEO	LF	5.105	102	5/4/2015	8/13/2015	0.00%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
15	15	A.C. RIVERO DEVELOPMENT CORPORATION /JOD CONSTRUCTION AND GENERAL SERVICES (Formerly: A.C. Rivero Construction)	5122	L	A	MB	GE	Construction and Maintenance of Bridges along National Rd. (Replacement of Permanent Weak Bridge) at Olingan Bridge along Dipolog-Corapeta National Road, Olingan, Dipolog City, Zamboanga del Norte	Olingan, Dipolog City, Zamboanga del Norte	11/16/2015	First	Zamboanga Del Norte 1st DEO	LF	71.531	220	5/29/2015	1/3/2016	0.16%	OG	0.371	0.220	0.150	0.022	0.042	0.050	85.50	-	AHD
16	16	A.C. RIVERO DEVELOPMENT CORPORATION /JOD CONSTRUCTION AND GENERAL SERVICES JOINT VENTURE	JV-14-1038	L	A	MB	GE	Rehabilitation/Major Repair of Permanent Weak Bridges, Oldon Bridge Along Daang Maharlika (B00598LT), Libagon, Southern Leyte	Libagon, Southern Leyte	11/16/2015	First	Southern Leyte DEO	LF	1.902	195	6/24/2015	1/4/2016	(+)22.63%	OG	0.249	0.300	0.150	0.030	0.060	0.050	83.90	-	AHD
17	17	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	MA	GE	Construction of Bank Protection Works, Agnooc River Basin Flood Control Project (Phase III) Brgy. Bantog, Asingan, Pangasinan	Asingan, Pangasinan	11/16/2015	First	PANGASINAN 3RD DEO	LF	46.645	180	8/26/2015	2/23/2016	0.025	OG	0.389	0.240	0.150	0.030	0.055	0.050	91.40	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
18	18	A.D.P. CONST. & SUPPLY	3466	L	A	MB	GE	Construction/Improvement of Access Road Leading to Declared Tourism Destination, Hanay-Hanay Road leading to Twin Lake, San Jose, 2nd District, Negros Oriental	San Jose, 2nd District, Negros Oriental	11/11/2015	1st/Final	Negros Oriental 2nd DEO	LF	7.113	131	3/25/2015	8/2/2015	0.00%	C	0.457	0.133	0.300	-	-	-	89.00	89% Satisfactory	AHD
19	19	A.F.G. CONSTRUCTION AND CONSTRUCTION SUPPLY	17161	L	A	MB	GE	Widening of Jct. New Sagay - Old Sagay Rd with drainage, K0084+(-428) - K0085+137, Sagay City, Negros Occidental	Sagay City, Negros Occidental	11/19/2015	1st/Final	Regional Office, NIR	LF	3.254	245	3/2/2015	11/1/2015	0.00%	C	0.440	0.135	0.300	-	-	-	87.50	87.5% Satisfactory	AHD
20	-	A.F.G. CONSTRUCTION AND CONSTRUCTION SUPPLY	17161	L	A	MB	GE	Construction/Upgrading/Rehabilitation of Drainage along Bacold North Road, K0005+(-135) - K0006+622, Talisay City, Negros Occidental	Talisay City, Negros Occidental	11/18/2015	1st/Final	Negros Occidental 1st DEO	LF	4.645	252	2/13/2015	10/22/2015	0.00%	C	0.454	0.133	0.300	-	-	-	88.70	88.7% Satisfactory	AHD
21	-	A.F.G. CONSTRUCTION AND CONSTRUCTION SUPPLY	17161	L	A	MB	GE	Rehabilitation /Reconstruction/ Upgrading of Damaged Paved National Road including Drainage Based on Pavement Management System / Highway Development and Management - 4 (NOM-4) (Intermittent Section), along Hinigaran-Isabela Road, K0058+263 - K0059+000, Barangay Paticut, Hinigaran, Negros Occidental	Barangay Paticut, Hinigaran, Negros Occidental	11/16/2015	Final	Negros Occidental 2nd DEO	LF	5.140	157	5/6/2015	10/9/2015	(+) 0.36 %	C	0.427	0.134	0.300	-	-	-	86.10	86.04% Satisfactory	AHD
22	20	A.F.G. CONSTRUCTION AND SUPPLY	27999	L	B	SB	GE	Construction of Farm to Market Road, Barangay Laguinbanwa West, Numancia, Aklan	Barangay Laguinbanwa West, Numancia, Aklan	11/16/2015	1st/Final	Aklan	LF	12.614	80	8/5/2015	10/24/2015	0.00%	C	0.421	0.200	0.300	-	-	-	92.10	92.1% Very Satisfactory	AHD
23	21	A.J. TAYLAN CONSTRUCTION CORPORATION	2336	L	B	MA	GE	Laag River Basin Flood and Sabo Project, Concrete Revetment along Bongo River Brgy. Sta. Monica, Sitio 2, San Nicolas, Ilocos Norte	San Nicolas, Ilocos Norte	11/13/2015	First	ILOCOS NORTE 2ND DEO	LF	7.278	194	8/12/2015	2/21/2016	0.016	OG	0.380	0.240	0.150	0.030	0.055	0.050	90.50	-	AHD
24	22	A.M. AYUNAN CONSTRUCTION	13983	L	AAA	SB	GB	Construction/Rehabilitation of Brgy Hall	Brgy. Langkong, Mlang, Cotabato	11/11/2015	First	Cotabato First DEO	LF	4.740	75	8/12/2015	11/24/2015	(-) 9.80%	OG	0.363	0.160	0.052	0.030	0.000	0.016	62.10	-	AHD
25	23	A.M. TABAYAG BUILDERS	15008	L	D	SB	GE	Construction/Concreting of Local Road, Lower Bayay, Tukuran, Zamboanga del Sur	Tukuran, Zamboanga del Sur	11/13/2015	1st/Final	Zamboanga Del Sur 1st DEO	LF	9.291	45	3/5/2015	4/18/2015	0.00%	C	0.422	0.133	0.300	-	-	-	85.50	85.5% Satisfactory	AHD
26	24	A.P. CONSEBIDO CONSTRUCTION AND TRADING	33616	L	D	SB	GE	Repair/Maintenance of Tagbayan River Revetment, K0143+955, Roxas-Taytay Road, Brw. Minara	Roxas, Palawan	11/13/2015	1st/Final	Palawan 1st DEO	LF	6.509	45	12/7/2014	1/20/2015	0	C	0.428	0.133	0.300	-	-	-	86.10	86.1% Satisfactory	AHD
27	25	A.R. & MARK BUILDERS	31673	L	C	SB	GE	Cluster 2014-28, Construction of Roads, Municipalities of El Salvador (Brgy. Sinaloc, Bolisong, Himaya, Sambulawan); Jasaan (Brgy. Kimaya, Luz Benson), Misamis Oriental	Misamis Oriental	11/16/2015	1st/Final	Misamis Oriental 2nd	LF	8.348	105	2/2/2015	5/18/2015	0.00%	C	0.207	0.200	0.300	-	-	-	70.70	70.7% Poor	AHD
28	26	A.R.T. DWELL LIFESTYLE STORE and ECO BUILDERS	38284	L	B	SB	GE	Rehab./Reconst./Upgrading of Damaged Paved National Road Including Drainage Based on Pavement Management System Highway Development & Management - 4 (Intermittent Section), Angeles-Porac Floridablanca-Dinalupihan Road at K0084+(-305) - K0084+122	Angeles-Porac Floridablanca-Dinalupihan Road at K0084+(-305) - K0084+122	11/13/2015	1st/Final	Pampanga Third DEO	LF	5.855	75	2/19/2015	5/5/2015	0.00%	C	0.458	0.133	0.300	-	-	-	89.10	89.1% Very Satisfactory	AHD
29	27	A.T. DUMLAO CONSTRUCTION INC.	34028	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along NRJ Cuevas-Bislig Road, K1378+327 - K1378+443 (RBIA Chainage), K1378+320 - K1378+450 (Survey), (S00464MN), Trento, Agusan del Sur	Trento, Agusan del Sur	11/11/2015	First	Agusan del Sur 2nd DEO	LF	25.215	208	6/24/2015	1/17/2016	(+) 11.11	OG	0.383	0.252	0.150	0.030	0.045	0.050	91.00	-	AHD
30	28	A.V. CONSTRUCTION AND SUPPLY (Formerly: A.V. Construction)	13202	L	B	SB	GE	Concreting of Tiguan-Canaon-Talao Farm to Market Road	Gasan, Marinduque	11/16/2015	1st/Final	Marinduque DEO	LF	5.698	85	7/13/2015	10/5/2015	0	C	0.449	0.133	0.300	-	-	-	88.20	88.2% Satisfactory	AHD
31	29	A.Y.U. ENGINEERING AND CONSTRUCTION	25632	L	B	SB	GE	Improvement/Rehabilitation @ Quimpo Boulevard Ecowest Drive, Ecoland, Barangay Bucana, Brgy. 76-A, Davao City	Davao City	11/19/2015	1st/Final	Davao City 1st DEO	LF	9.660	149	5/16/2015	10/11/2015	0	C	0.479	0.133	0.300	-	-	-	91.20	91.2% Very Satisfactory	AHD
32	30	ABJ CONTRACTOR SERVICES	35865	L	D	SB	GE	Construction of Farm-to-Market Road, Guivan, Zamboanga City	Zamboanga City	11/18/2015	1st/Final	Zamboanga City DEO	LF	2.819	68	4/6/2015	6/12/2015	0.00%	C	0.402	0.133	0.300	-	-	-	83.50	83.5% Satisfactory	AHD
33	31	AC RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Const./Impr/vt of Access Road to Sababab Falls & Eco Park	Aribungos, Brooke's Point, Palawan	11/10/2015	First	Palawan 2nd DEO	LF	31.345	172	6/1/2015	11/19/2015	0	OG	0.308	0.300	0.150	0.006	0.035	0.033	83.20	-	AHD
34	32	ADFIL CORPORATION (Formerly: Adfil Construction)	14437	L	AAA	LA	GE	Construction/Upgrading of Banza to Magallanes Road leading to Centennial Tree and Beaches, Magallanes, Agusan del Norte	Magallanes, Agusan del Norte	11/19/2015	1st/Final	Agusan del Norte DEO	LF	37.219	185	3/10/2015	9/10/2015	(+) 0.54	C	0.403	0.200	0.300	-	-	-	90.30	90.3% Very Satisfactory	AHD
35	-	ADFIL CORPORATION (Formerly: Adfil Construction)	14437	L	AAA	LA	GE	Widening of Daang Maharlika (Agusan-Davao Section), K1304+(-404) - K1307+471, K1309+136.1 - K1312+48.0, San Francisco, Agusan del Sur	San Francisco, Agusan del Sur	11/11/2015	First	Regional Office	LF	169.799	300	5/20/2015	3/14/2016	(+) 29.68	OG	0.257	0.300	0.150	0.030	0.065	0.033	83.50	-	AHD
36	-	ADFIL CORPORATION (Formerly: Adfil Construction)	14437	L	AAA	LA	GE	Widening of Permanent Bridges to more than 2 lanes, Wawa Bridge (B00896MN) along Daang Maharlika (Agusan-Davao Road Section), Brgy. Wawa, Sibagat, Agusan del Sur	Brgy. Wawa, Sibagat, Agusan del Sur	11/9/2015	First	Regional Office	LF	207.695	340	8/26/2015	7/30/2016	(+) 19.17	OG	0.317	0.240	0.150	0.030	0.055	0.033	82.50	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
37	33	ADP CONSTRUCTION AND SUPPLY	3466	L	A	MB	GE	Construction of Juaneza-Aguirre Malapaya Farm-to-Market Road (Sta. 0+000-Sta.4+000 with exceptions), Sara, Iloilo	Sara, Iloilo	11/14/2015	First	Iloilo 3rd	LF	47.767	190	5/11/2015	11/17/2015	0.00%	OG	0.365	0.200	0.300	-	-	-	86.50	-	AHD
38	-	ADP CONSTRUCTION AND SUPPLY	3466	L	A	MB	GE	Reconstruction/Improvement of Dumalag Municipal Road, Brgy. Poblacion, Dumalag, Capiz (Section I)	Brgy. Poblacion, Dumalag, Capiz (Section I)	11/13/2015	First	Capiz 2nd	LF	35.960	224	7/2/2015	2/11/2016	14.45%	OG	0.366	0.232	0.150	0.030	0.070	0.050	89.80	-	AHD
39	34	AJ TAYLAN CONSTRUCTION CORPORATION/DJCM CNSTRUCTION/ALTHEA CONSTRUCTION (JV)	7V-14-867	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Batac-Pinili via Maipag Road, K0472+520, K0479+192, K0479+735, Batac, Ilocos Norte	Batac, Ilocos Norte	11/12/2015	First	REGIONAL OFFICE	LF	56.537	242	4/22/2015	12/19/2015	0.2025	OG	0.478	0.147	0.300	-	-	-	92.50	-	AHD
40	35	AJYSC MARKETING	26924	L	A	MA	GE	Midsayap-Marbel Road K1777+353 to K1779+553.16 with exception Luyayan-Dumadalis Section, Tantanang South Cotabato, 2nd LD	Tantanang, South Cotabato	11/9/2015	First	South Cotabato First DEO	LF	47.958	234	3/31/2015	11/19/2015	(+) 0.09%	OG	0.360	0.248	0.150	0.030	0.042	0.050	88.00	-	AHD
41	-	AJYSC MARKETING	26924	L	A	MA	GE	Construction and Namcleaning of Bridges along National Roads-Widening of Permanent Bridges to more than 2 lanes, Bawing Bridge along Makar-Kiamba Road	General Santos City	11/18/2015	1st/Final	South Cotabato Second DEO	LF	25.481	176	4/1/2015	10/12/2015	(-) 24.00%	C	0.346	0.300	0.000	0.000	0.023	0.000	66.90	66.9% Poor	AHD
42	36	AKN CONSTRUCTION CORP.	11845	L	AAA	MA	GE	Dredging of Paranaque River Mouth (Phase I), Paranaque City, Metro Manila	Metro Manila	12/3/2015	First	Metro Manila 2nd DEO	LF	86.133	240	5/12/2015	1/1/2016	(+) 6.05 %	OG	0.400	0.200	0.050	0.036	0.250	-	93.60	-	AHD
43	37	ALBERTO UY CONSTRUCTION & DEVELOPMENT	20924	L	B	MA	GE	Rehab./Upgrading of Napang Road (Taas) Formon Road	Bongabong, Oriental Mindoro	11/19/2015	Final	Southern Mindoro DEO	LF	14.477	149	4/7/2015	9/2/2015	0.1147	C	0.471	0.133	0.300	-	-	-	90.40	90.4% Very Satisfactory	AHD
44	38	ALCEL CONSTRUCTION	15129	L	A	MB	GE	Construction of Road (Baywalk) Brgy. Libong East, Lingayen to Baybay Lopez, Binaluey, Pangasinan	Binnaleay, Pangasinan	11/19/2015	First	PANGASINAN 2ND DEO	LF	28.812	180	8/28/2015	2/23/2016	0.00%	OG	0.376	0.240	0.150	0.030	0.050	0.050	89.60	-	AHD
45	39	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (Formerly: Alfie's Construction & Construction Supply)	17162	L	A	MB	GE	Construction/Replacement of Permanent Weak Bridges along National Road, Tapi Bridge (B00211NR), along Kabankalan Jct. Salang Tapi Dacongon Bantayan Road, Brgy. Tapi, Kabankalan City, Negros Occidental	Brgy. Tapi, Kabankalan City, Negros Occidental	11/14/2015	First	Negros Occidental 3rd DEO	LF	10.094	286	2/26/2015	12/8/2015	(+)11.0 %	OG	0.363	0.241	0.150	0.030	0.045	0.050	87.90	-	AHD
46	-	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (Formerly: Alfie's Construction & Construction Supply)	17162	L	A	MB	GE	Widening of National Roads along Bacolod South Road, K0048+542-K0051+468; K0052+444-K0053+600; K0064+250-K0065+360, Hinigaran, Negros Occidental	Hinigaran, Negros Occidental	11/16/2015	First	Regional Office, NIR	LF	119.102	310	5/20/2015	3/24/2016	(+) 7.18%	OG	0.373	0.238	0.150	0.030	0.055	0.050	89.60	-	AHD
47	-	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (Formerly: Alfie's Construction & Construction Supply)	17162	L	A	MB	GE	Widening of Bacolod Circumferential Road (South) with Drainage (including RROW), K0006+451 - K0011+476, Bacolod City, Negros Occidental	Bacolod City, Negros Occidental	11/9/2015	First	Regional Office, NIR	LF	81.443	255	3/16/2015	11/25/2015	(-) 7.23%	OG	0.337	0.300	0.078	0.030	0.060	0.033	83.80	-	AHD
48	-	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (Formerly: Alfie's Construction & Construction Supply)	17162	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Road along Bacolod North Road, K0039+771-K0040+288; K0061+420-K0062+000; K0075+903-K0075+953; K0076+420-K0077+000; K0080+060-K0081+000; K0081+558-K0082+000; K0082+000-K0083+000; K0036+902-K0036+952; K0038+200-K0038+406; K0041+843-K0042+300; K0042+500-K0043+000, Manapla, Negros Occidental	Manapla, Negros Occidental	11/19/2015	First	Regional Office, NIR	LF	75.626	265	4/8/2015	12/28/2015	(+)0.75 %	OG	0.340	0.214	0.150	0.030	0.055	0.050	83.90	-	AHD
49	-	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC. (Formerly: Alfie's Construction & Construction Supply)	17162	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Bacolod North Road, K0086+000 - K0087+000, K0087+540 - K0088+327, K0088+362 - K0090+933, Sagay City, Negros Occidental	Sagay City, Negros Occidental	11/19/2015	First	Regional Office, NIR	LF	68.500	280	3/11/2015	12/15/2015	(+)0.04 %	OG	0.371	0.237	0.150	0.030	0.055	0.050	89.30	-	AHD
50	40	ALFREDO BUILDERS & SUPPLY	19284	L	D	SB	GE	Concreting of Roads, Davao City 2nd LD Package 19, a. Concreting of Road, Brgy. San Isidro, b. Concreting of Orad, Brgy. Acacia, c. Concreting of Road, Brgy. Tagatto, 2nd LD, Davao City	Davao City	11/18/2015	1st/Final	Davao City 1st DEO	LF	8.731	88	5/25/2015	8/20/2015	0	C	0.411	0.133	0.300	-	-	-	84.40	84.4% Satisfactory	AHD
51	41	ALGAMON CONSTRUCTION	30704	L	B	SB	GE	Rehabilitation/Reconstruction of National Roads with Slip, Slope Collapse and Land Slide along Dinagat-Loreto Road, San Jose, Province of Dinagat Islands	San Jose, Province of Dinagat Islands	11/16/2015	Final	Dinagat Island DEO	LF	6.385	180	3/20/2015	9/15/2015	0.00%	C	0.452	0.190	0.300	-	-	-	94.20	90.24% Very Satisfactory	AHD
52	42	ALPHA RYDER CONSTRUCTION AND SUPPLIES	12197	L	A	MA	GE	Rehab./Reconst./Upgrading of Jct. Donsol-Banuag Gurang Road, Donsol, Sorsogon	Donsol, Sorsogon	11/19/2015	1st/Final	Sorsogon First DEO	LF	46.648	270	2/3/2015	11/1/2015	1.970%	C	0.396	0.136	0.300	-	-	-	83.20	83.2% Satisfactory	AHD
53	43	ALZEN ENGINEERING AND CONSTRUCTION SUPPLY	13911	L	A	MB	GB	Construction of Multi-Purpose Bldg. at Brgy. Birada	Birada, Kidapawan City	11/11/2015	1st/Final	Cotabato First DEO	LF	1.958	85	3/6/2015	5/29/2015	0.00%	C	0.399	0.160	0.300	-	-	-	85.90	85.9% Satisfactory	AHD
54	44	AMMAR CONSTRUCTION AND ENTERPRISES	35325	L	B	SB	GB	Construction of 2-Storey 6-Classroom School Building at Binuni-Demologan NHS, Bacolod, Lanao del Norte	Bacolod, Lanao del Norte	11/17/2015	First	Lanao del Norte 2nd	LF	8.186	150	8/25/2015	1/22/2016	(+) 8.00%	OG	0.386	0.240	0.150	0.030	0.047	0.050	90.30	-	AHD
55	45	ANIMAS BROS CONSTRUCTION	35002	L	B	SB	GE	Repair/Rehabilitation and Construction/Concreting of Farm-to-Market Road, Callic-Narapong, Sibutad, Zamboanga del Norte	Sibutad, Zamboanga del Norte	11/14/2015	1st/Final	Zamboanga Del Norte 3rd DEO	LF	7.028	70	6/22/2015	8/30/2015	1.85%	C	0.414	0.200	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
56	46	ANTONIO V. NIDEA CONSTRUCTION, INC. (Formerly: Antonio V. Nidea Construction)	6382	L	A	MB	GE	Off-Carriageway Improvement along Daang Maharlika, K0535+330 - K0537+840 (RS), K0535+432-K0537+840 (LS), Daraga, Albay	Daraga, Albay	11/10/2015	1st/Final	Albay Second DEO	LF	18.513	120	2/9/2015	6/8/2015	0.00%	C	0.350	0.200	0.300	-	-	-	85.00	85% Satisfactory	AHD
57	47	AQUATERRA KONSTRUKT, INC.	15929	L	A	MB	GE	Construction/Repair/Improvement of Flood Control at Tumaga River, Pasonanca Section, Zamboanga City	Zamboanga City	11/9/2015	Final	Zamboanga City DEO	LF	9.766	161	3/30/2015	9/6/2015	5.43%	C	0.268	0.300	0.150	0.020	0.047	0.050	83.50	83.5% Satisfactory	AHD
58	48	AQUINO DELA CRUZ ENG'G. & CONSTRUCTION	16751	L	B	MA	GE	Widening of Carmen Jct.- Bayambang-Manat Road, K0.190+169 - K0.193+864.60 (Bayambang Section), Bayambang, Pangasinan	Bayambang, Pangasinan	11/26/2015	First	PANGASINAN 4TH DEO	LF	49.000	264	3/11/2015	11/29/2015	0.0114	OG	0.372	0.240	0.150	0.030	0.055	0.050	89.70	-	AHD
59	49	AZUL BUILDERS	21870	L	B	MA	GE	Construction/Rehabilitation of Road with Drainage, Brgy. Abangan Sur, Municipality of Marilao, Bulacan 4th LD	Brgy. Abangan Sur, Municipality of Marilao, Bulacan 4th LD	11/19/2015	1st/Final	Bulacan Second DEO	LF	9.293	100	2/16/2015	5/26/2015	0.00%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
60	50	B. M. MARKETING	9852	L	AAA	MB	GE	Road Opening/Road Upgrading Along Bagahupi-Babatnigon-Sta. Cruz-Caray-caray Section, 1st District, Babatnigon, Leyte	1st District, Babatnigon, Leyte	11/10/2015	1st/Final	Leyte First DEO	LF	38.884	231	1/30/2015	9/17/2015	0.00%	C	0.426	0.133	0.300	-	-	-	85.90	85.9% Satisfactory	AHD
61	51	B. VICENCIO CONSTRUCTION	9687	L	A	MB	GE	Road Improvement of Matnog-Sta. Magdalena - Bulusan Road leading to Bulusan National Park, Sorsogon, Brgys. Tinampo, Cogon and Lalud, Bulusan, Sorsogon	Brgys. Tinampo, Cogon and Lalud, Bulusan, Sorsogon	11/18/2015	First	Sorsogon 2nd	LF	37.152	135	8/6/2015	12/18/2015	-4.79%	OG	0.383	0.287	0.102	0.008	0.035	0.017	83.20	-	AHD
62	-	B. VICENCIO CONSTRUCTION	9687	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage (Intermittent Sections), Concreting of Itolo Capiz Road (New Route), Brgy. Malusog, Pototan, Iloilo, K0032+291-K0032+803.	Brgy. Malusog, Pototan, Iloilo	11/17/2015	First	Iloilo 2nd	LF	9.471	54	10/14/2015	12/7/2015	0.00%	OG	0.333	0.200	0.300	-	-	-	83.30	-	AHD
63	52	B. VICENCIO CONSTRUCTION/MWJ CONSTRUCTION JOINT VENTURE	7V-14-268	L	A	MB	GE	Widening of Daang Maharlika, K0948+000-K0949+000, K0950+000-K0953+020 (Section ID:500083LT), Mayorga, Leyte	Mayorga, Leyte	11/12/2015	First	Regional Office No. VIII	LF	118.929	380	2/13/2015	2/27/2016	(+) 12.25 %	OG	0.348	0.241	0.150	0.022	0.065	0.050	87.60	-	AHD
64	53	B.K. SY TU CONSTRUCTION	12655	L	B	MA	GB	Construction of Senior High School Classroom in Areas Experiencing Acute Classroom Shortage: Three (3) Storey, Nine Classroom School Building, Capas High School, Concepcion, Tarlac	Concepcion, Tarlac	11/18/2015	First	Tarlac Second DEO	LF	14.579	210	8/19/2015	3/15/2016	7.34%	OG	0.382	0.240	0.150	0.015	0.051	0.050	88.80	-	AHD
65	54	ST. GERARD CONSTRUCTION/JANN-NORRIS CONSTRUCTION AND SUPPLIES JOINT VENTURE	1	L	A	MA	GE	MFO-1 National Road Network Services: Road Upgrading (Unpaved to Paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HCM-4 Project Analysis) (Intermittent Sections) Bambang-Kasibu-Solano Road, K0282+472 - K028	Nueva Vizcaya	11/19/2015	First	REGIONAL	LF	137.595	359	2/28/2015	2/21/2016	(+) 10.33	OG	0.366	0.240	0.150	0.030	0.040	0.050	87.60	-	AHD
66	55	BADOC BUILDERS & SUPPLY (Formerly: Badoc Builders)	31564	L	B	MA	GE	Widening of National Roads, Manila North Road K0458+138 - K0458+820, Currimao, Ilocos Norte	Currimao, Ilocos Norte	11/13/2015	Second	ILOCOS NORTE 2ND DEO	LF	13.908	204	4/30/2015	11/19/2015	0.00%	OG	0.452	0.133	0.300	-	-	-	88.50	-	AHD
67	56	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	B	MA	GE	Construction of Flood Control Structure Along Linao-Pagadian-Zamboanga City Road, Part of Sibuguey River, Sta. 00+000 - Sta. 00+856, Poblacion, Imelda, Zamboanga Sibugay	Sta. 00+000 - Sta. 00+856, Poblacion, Imelda, Zamboanga Sibugay	11/11/2015	Second	Zamboanga Sibugay 1st DEO	LF	37.235	300	3/5/2015	12/29/2015	17.50%	OG	0.457	0.133	0.300	-	-	-	89.00	-	AHD
68	57	BERSON'S CONSTRUCTION & TRADING	31181	L	B	MA	GE	Construction of Boulder Bank Protection at Brgy. Pangapisan, Agno River Basin Flood Control Phase I, Lingayen, Pangasinan	Lingayen, Pangasinan	11/19/2015	First	PANGASINAN 2ND DEO	LF	13.900	125	8/28/2015	12/30/2015	0.086	OG	0.390	0.225	0.150	0.030	0.055	0.050	90.00	-	AHD
69	58	BICOL GOLDROCK CONSTRUCTION CORPORATION	32376	L	B	MA	GE	Off-Carriageway Improvement of National Road (Conc. Of Road Shoulder w/ Drainage), Tigaoon-Goa-San Jose-Lagonoy via San Vicente Road (Matoca-San Antonio-San Rafael Road Section), K0481+(-745)-K0483+858 Tigaoon, Camarines Sur	Tigaoon, Camarines Sur	11/15/2015	1st/Final	Camarines Sur Third DEO	LF	42.515	204	2/13/2015	9/5/2015	0.00%	C	0.458	0.095	0.300	-	-	-	85.30	85.3% Satisfactory	AHD
70	59	BIG BERTHA CONSTRUCTION AND DEVELOPMENT	3191	L	A	MB	GE	Widening of Permanent Bridge to more than two lanes at Bacag Bridge (800724L2) along Manila North Road, Villasis, Pangasinan	Villasis, Pangasinan	11/16/2015	First	PANGASINAN 3RD DEO	LF	27.440	259	4/17/2015	12/31/2015	0.0984	OG	0.382	0.240	0.150	0.030	0.050	0.050	90.20	-	AHD
71	60	BLUE MOUNTAIN BUILDERS & GENERAL MERCHANDISE (Formerly: Blue Mountain Builders)	34745	L	D	SB	GE	Construction Maintenance of Flood Mitigation Structures & Grainage System, Laoag River Basin Flood and SABO Projects, Construction/Extension of Revetment (Dupitac Flood Control) Piddig, Ilocos Norte	Piddig, Ilocos Norte	11/15/2015	First	ILOCOS NORTE 1ST DEO	LF	9.157	140	7/31/2015	12/17/2015	0.1082	OG	0.377	0.240	0.150	0.030	0.050	0.050	89.70	-	AHD
72	61	BMJ CONSTRUCTION	14571	L	B	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads, Construction of Drainage System Cabagan-Sta. Maria Road, K0448+912.60 - K0449+405.60 - Stretch 1 K0450+405.60 - Stretch 2	Cabagan Sta. Maria	11/13/2015	Final	ISABELA 1ST DEO	LF	13.970	161	4/1/2015	9/8/2015	(+) 0.61	C	0.485	0.133	0.300	-	-	-	91.80	90.78% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
73	62	BNR CONSTRUCTION & DEVELOPMENT CORPORATION / ZION CONSTRUCTION (JV)	JV-13-452	L	AAA	MB	GE	Upgrading of the Access Road Leading to White beach, Sec. 1: Sta. 0+000 - Sta. 1+947.344; Sec. 2: Sta. 0+000 - Sta. 5+867.673, Moalboal, Cebu Province	Moalboal, Cebu Province	11/20/2015	1st/Final	Regional Office	LF	115.295	405	6/10/2014	7/19/2015	0.0015	C	0.446	0.133	0.300	-	-	-	87.90	87.9% Satisfactory	AHD
74	63	C. DY BUILDERS & GENERAL MERCHANDISE (Formerly: CD Construction)	17003	L	B	MA	GB	Construction of Multi-Purpose Building (TESDA), Ozamiz City, Misamis Occidental	Ozamiz City, Misamis Occidental	11/19/2015	1st/Final	Misamis Occidental 2nd	LF	1.940	60	9/14/2015	11/13/2015	(+) 24.5%	C	0.357	0.200	0.300	-	-	-	85.70	85.7% Satisfactory	AHD
75	64	C.A. BETALAC CONSTRUCTION AND GEN. MOSE.	28222	L	A	MA	GE	Widening of Roads along Isulan 1st, Ninoy Aquino Road, KI776+(-749) - KI776+451	Isulan, Sultan Kudarat	11/11/2015	1st/Final	Sultan Kudarat First DEO	LF	22.520	161	3/4/2015	8/11/2015	0.00%	C	0.447	0.136	0.300	-	-	-	88.30	88.3% Satisfactory	AHD
76	65	C.C.M. CONSTRUCTION	11043	L	B	MA	GE	Network Development- Construction of By-Passes/ Diversion Roads, including ROW, Construction of Tagbilaran City By-Pass; Section 1: Sta. 0+000.000 - Sta. 0+244.440; Section 2: Sta. 0+000.000 - Sta. 0+228.610; Section 3: Sta. 6+917.780 - Sta. 7+286.240; Section 4: Sta. 0+000.000 - Sta. 0+500.000; Section 5: Sta. 1+143.300 - Sta. 1+485.350; Section 6: Sta. 5+178.900 - Sta. 5+666.650; Section 7: Sta. 1+143.300 - Sta. 1+571.150; Section 8: Sta. 1+918.500 - Sta. 2+940.500; Section 9: Sta. 0+000.000 - Sta. 0+979.000, Bohol 1st DEO/ LD, Bohol Province	Bohol 1st DEO/ LD, Bohol Province	11/19/2015	First	Regional Office	LF	89.296	300	4/3/2015	1/27/2016	0.079	OG	0.382	0.240	0.150	0.030	0.032	0.050	88.40	-	AHD
77	66	C.R. DOMINGO CONSTRUCTION, INC. (Formerly C.R. Domingo Construction)	2992	L	A	MA	GE	Construction of Sifru River Flood Control Project, (Baramban Creek Section) Phase II, left and right Banks Sta. 0+000 - Sta. 0+725, Brgy. Sotero Nuesa, Roxas, Isabela	Roxas, Isabela	11/14/2015	First	ISABELA 2ND DEO	LF	33.833	347	6/1/2015	5/12/2016	(+) 1.71	OG	0.373	0.240	0.150	0.024	0.035	0.033	85.50	-	AHD
78	67	C.T LEONCIO CONSTRUCTION AND TRADING	17371	L	A	M	GB	Construction of Multi-Purpose Building at Esteban Abada E/S, Quezon City	Quezon City	12/8/2015	1st/Final	QC 1st DEO	LF	10.543	120	3/4/2015	7/31/2015	0.00%	C	0.388	0.133	0.300	-	-	-	82.10	82.1% Satisfactory	AHD
79	-	C.T. LEONCIO CONSTRUCTION AND TRADING	17371	L	A	M	GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage System, Deeping/Widening/Construction of Retaining Wall, Estero de Sto. Nino, Pasay City Lone District	Pasay City Lone District	12/8/2015	First	South Manila DEO	LF	31.820	236	5/15/2015	1/4/2016	(-) 16.55%	OG	0.333	0.300	0.085	0.030	0.030	0.033	81.10	-	AHD
80	-	C.T. LEONCIO CONSTRUCTION AND TRADING	17371	L	A	M	GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage System, Deeping/Widening/Construction of Retaining Wall, Estero de Sto. Nino, Pasay City Lone District	Pasay City Lone District	12/8/2015	First	South Manila DEO	LF	31.820	236	5/15/2015	1/4/2016	(-) 16.55%	OG	0.333	0.300	0.085	0.030	0.030	0.033	81.10	-	AHD
81	68	CAMIA CONST. DEVELOPMENT CORPORATION (Formerly: Camia Construction)	20506	L	AAA	MB	GE	Construction and Maintenance of Bridges along National Roads, Rehabilitation/Major Repair of Permanent Bridges, Calafug Bridge (B02240LZ)	Abbot-Conner Road	11/14/2015	Second	Apayao 1st	LF	35.308	271	3/4/2015	11/29/2015	1.20%	OG	0.398	0.208	0.150	0.022	0.045	0.033	85.60	-	AHD
82	-	CAMIA CONSTRUCTION DEVELOPMENT CORP.	20506	L	AAA	LA	GE	Rehabilitation/Improvement (Concreting) of Dana Ili-Curva Farm to Market Road, Abulug, Cagayan	Abulug, Cagayan	11/11/2015	1st/Final	CAGAYAN 2ND DEO	LF	9.669	120	2/13/2015	6/12/2015	(+) 0.28	C	0.448	0.131	0.300	-	-	-	87.90	87.9% Satisfactory	AHD
83	69	CARME ROSE ENTERPRISE	35007	L	D	SB	GE	Concreting of Mabini Street Leading to Aklan Freedom Shrine, Maagma Street, Kalibo, Aklan	Kalibo, Aklan	11/11/2015	Final	Aklan	LF	4.018	120	5/14/2015	9/11/2015	0.00%	C	0.375	0.200	0.300	-	-	-	87.50	88.7% Satisfactory	AHD
84	70	CAVACON CORPORATION (Formerly: Cagayan Valley Construction Corporation)	2622	L	AAA	LB	GE	MFO-1 National Road Network Services: Network Development- Widening of National Roads- Arterial Roads along National Road 1 (N1)/Daang Maharlika/Asian Highway-26 Daang Maharlika (LZ), K0398+691 - K0400+012, K0400+012, K0401+853 - K0405+881.43 (with exception	Iligan, Isabela	11/13/2015	Second	REGIONAL	LF	156.107	345	3/30/2015	3/8/2016	(+) 3.66	OG	0.384	0.240	0.150	0.030	0.050	0.050	90.40	-	AHD
85	71	CENTLARE CONSTRUCTION AND TRADING CORP.	33309	L	D	MA	GE	Rehabilitation/Improvement of Dario Creek, Brgy. Sauyo, Quezon City	Brgy. Sauyo, Quezon City	12/8/2015	First	QC 1st DEO	LF	8.985	270	6/29/2015	3/24/2016	(+)18.7 %	OG	0.280	0.300	0.150	0.030	0.030	0.050	84.00	-	AHD
86	72	CGGFR CONSTRUCTION & CONSTRUCTION SUPPLY	37075	L	D	SB	GB	Construction of One (1) Storey Two (2) Classroom with Attached Toilet at Don I. Nessler Sr. Elementary School, Bacolod City	Bacolod City	11/17/2015	First	Bacolod City DEO	LF	1.895	60	10/15/2015	12/13/2015	(+)13.2 %	OG	0.369	0.200	0.150	0.030	0.052	0.050	85.10	-	AHD
87	73	CHIARA CONSTRUCTION	8736	L	AA	LA	GE	Construction/Maintenance of Flood Control Mitigation Structures & Drainage Systems Flood Control along Angat River Parulan, Plaridel, Bulacan	Plaridel, Bulacan	11/20/2015	1st/Final	Bulacan First DEO	LF	11.025	230	3/14/2015	10/29/2015	0.00%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
88	74	CHL CONSTRUCTION AND DEVELOPMENT ENTERPRISES INC.	13001	L	A	MA	GE	Const./Upgrading/Rehabilitation of Drainage along, National Roads, Makar-Marbel Road, KI1668+732 to KI1669+732 with exception	Polomolok, South Cotabato	11/18/2015	1st/Final	South Cotabato Second DEO	LF	28.756	235	4/30/2015	10/21/2015	(+) 12.37%	C	0.383	0.225	0.150	0.000	0.023	0.050	83.10	83.1% Satisfactory	AHD
89	75	CHRISHELLE CONSTRUCTION	17108	L	B	MA	GE	Widening of Puerto Princesa South Road K0000+000 - K0001+410	Puerto Princesa City	11/12/2015	First	Palawan 3rd DEO	LF	33.549	184	6/12/2015	12/12/2015	0.00%	OG	0.347	0.240	0.150	0.000	0.040	0.050	82.70	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
90	76	CLIFFORD CONSTRUCTION CORPORATION	3724	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Dinginian Bridge along Roxas City-Cagay Sibaguan-Baliyagan-Cudian-Ivisan Rd., Brgy. Dinginian, Roxas City, Capiz	Brgy. Dinginian, Roxas City, Capiz	11/12/2015	1st/Final	Capiz 1st	LF	12.248	180	1/25/2015	7/24/2015	0.00%	C	0.387	0.200	0.300	-	-	-	88.70	88.7% Satisfactory	AHD
91	77	CLTG BUILDERS	16852	L	B	MA	GE	Construction of Concrete Revestment on Steel Sheet Piles along Talomo River, Riverside Section, Calinan District, Davao City	Calinan District, Davao City	11/18/2015	1st/Final	Davao City 2nd DEO	LF	18.716	160	2/10/2015	7/19/2015	0.0247	C	0.472	0.155	0.300	-	-	-	92.70	92.7% Very Satisfactory	AHD
92	78	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION	27493	L	B	MB	GE	Const. of Drainage Canal along Marbel- Ala Valley Cotabato Road	Isulan, Sultan Kudarat XII	11/10/2015	First	Sultan Kudarat First DEO	LF	7.989	152	8/26/2015	1/24/2016	(+) 2.86%	OG	0.347	0.265	0.150	0.030	0.035	0.050	87.70	-	AHD
93	79	COLBY CONSTRUCTION	33969	L	B	SB	GB	Local Infrastructure Program - Construction of Multi-Purpose Building, Barangay Bunhian, Municipality of Aguineldo, Ifugao Lone District	Aguineldo, Ifugao	11/12/2015	1st/Final	Ifugao 2nd	LF	1.857	115	2/10/2015	6/4/2015	0.00%	C	0.388	0.133	0.300	-	-	-	82.10	82.1% Satisfactory	AHD
94	80	CONCEPTION BASIC BUILDERS INCORPORATED	5255	L	AAA	LB	GE	Concreting of NRJ-Cumawas-Tinuy-an Falls Road Section with Bagyan Bridge, Bortoban, Bislig, Surigao del Sur	Bislig City, Surigao del Sur	11/13/2015	First	Regional Office	LF	91.843	296	4/2/2015	2/9/2016	(+) 3.66	OG	0.390	0.300	0.150	0.030	0.030	0.045	94.50	-	AHD
95	81	CSR CONSTRUCTION & SUPPLY (Formerly: CSR CONSTRUCTION)	14427	L	D	SB	GB	Const. of Multi-Purpose Building, Tabing Dagat	Odiangan, Romblon	11/21/2015	First	Romblon DEO	LF	1.920	120	9/1/2015	12/29/2015	0.3002	OG	0.384	0.240	0.150	0.015	0.017	0.033	83.90	-	AHD
96	82	CTC BUILDER AND SUPPLIES INCORPORATED (Formerly: CTC Builders)	12088	L	A	MA	GE	Widening of National Roads DM Jct. - Legaspi - Sto. Domingo - Tabaco - Cam. Sur. Bdry., K0567+400 - K0568+216 w/ Exception, Brgy. Coro-Coro to Gajo, Tiwi, Albay	Tiwi, Albay	11/17/2015	1st/Final	Albay First DEO	LF	17.969	162	3/23/2015	8/31/2015	0.00%	C	0.393	0.152	0.300	-	-	-	84.50	84.5% Satisfactory	AHD
97	83	D. L. CERVANTES	JV-14-617	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) Intermittent Section along Banaue-Hungdian-Benguet Boundary Road, K0398+537 to K0405+000, Chainage 838 - Chainage 1075	Tinoc, Ifugao	11/14/2015	First	Regional Office	LF	184.604	360	4/15/2015	4/8/2016	3.87%	OG	0.344	0.245	0.150	0.030	0.060	0.050	87.90	-	AHD
98	84	D. M. CATIGNAS ENTERPRISES	20149	L	B	SB	GB	Construction of Two (2) Storey (4) CL School Building	Pagsanjan, Laguna	11/18/2015	First	LAGUNA 1ST DEO	LF	6.037	120	8/6/2015	12/3/2015	0.0035	OG	0.390	0.255	0.150	0.030	0.035	0.050	91.00	-	AHD
99	85	D.C.M. CONSTRUCTION	5641	L	A	MA	GE	Construction/Concreting of Local Roads, Junction Kapatagan-Lanao del Norte Interior Circumferential Road (LDMCR) Junction Sapad (Kapatagan-Sapad Road Section), Kapatagan, Lanao del Norte	Kapatagan, Lanao del Norte	11/18/2015	First	Lanao del Norte 1st	LF	18.565	121	8/10/2015	12/9/2015	(+) 0.27%	OG	0.370	0.237	0.150	0.030	0.045	0.033	86.50	-	AHD
100	86	D.G. SARMENTA CONSTRUCTION	13024	L	B	MA	GE	Concreting of Sitio Cullat Farm to Market Road Phase II, Laur, Nueva Ecija	Laur, Nueva Ecija	11/16/2015	1st/Final	Nueva Ecija Second DEO	LF	5.140	75	4/6/2015	6/19/2015	0.00%	C	0.492	0.133	0.300	-	-	-	92.50	92.5% Very Satisfactory	AHD
101	87	D.L. AUERO CONSTRUCTION	24894	L	D	SB	GB	Construction/Rehabilitation/Repair of Multi-Purpose Building Covered Court-Leyte National High School, Tacloban City	Tacloban City	11/11/2015	1st/Final	Tacloban City DEO	LF	4.963	90	6/8/2015	9/5/2015	(+) 36.67%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
102	88	R.U. AGUINO CONSTRUCTION & DEVELOPMENT CORPORATION/ NORTH TECH BUILDERS AND SUPPLY JOINT VENTURE	JV-15-0-	L	AA	MB	GE	Construction/Improvement of Access Roads leading to Airport, Seaports and declared Tourism Destinations- Concreting/Improvement of Luga Barangay Road leading to Tabaco, Barangaleo and Ngwatan Caves, Sta. Teresita, Cagayan	Sta. Teresita, Cagayan	11/10/2015	1st/Final	CAGAYAN 1ST DEO	LF	41.227	187	3/18/2015	9/20/2015	(-) 2.00	C	0.440	0.166	0.240	-	-	-	84.60	84.6% Satisfactory	AHD
103	89	DALANON CONSTRUCTION REF. SUPPLY AND SERVICES	11205	L	B	0	GE	Road Upgrading (gravel to paved) Isulan Jct. Dukay-Bag. SNA Rd. K1781+594 to K1782+664, K1782+668 - K1780+878	Isulan, Sultan Kudarat	11/10/2015	1st/Final	Sultan Kudarat First DEO	LF	11.766	139	3/4/2015	7/20/2015	0.00%	C	0.460	0.157	0.300	-	-	-	91.70	91.7% Very Satisfactory	AHD
104	90	DANYSONS CONSTRUCTION	25452	L	A	MA	GE	Construction of Sifitu River Flood Control Project, Cullalabo Section, Burgos, Isabela	Burgos, Isabela	11/14/2015	Final	ISABELA 2ND DEO	LF	18.296	219	2/24/2015	9/30/2015	(+) 0.01	C	0.400	0.100	0.300	-	-	-	80.00	84.08% Satisfactory	AHD
105	91	DATREIL CONSTRUCTION & SUPPLY	36908	L	B	SB	GE	Concreting of Access Road to Provincial Correctional Services, Prosperidad, Agusan del Sur	Prosperidad, Agusan del Sur	11/9/2015	1st/Final	Agusan del Sur 1st DEO	LF	4.748	67	3/3/2015	5/8/2015	(+) 3.75	C	0.423	0.200	0.300	-	-	-	92.30	92.3% Very Satisfactory	AHD
106	92	DAVAO ROCK MIXER ENTERPRISES	19250	L	A	MA	GE	Improvement/Rehabilitation of Anda Bonifacio, Legaspi and Ponciano Main Drainage, Davao City	Davao City	11/19/2015	First	Davao City 1st DEO	LF	47.409	203	7/4/2015	1/22/2016	0.0001	OG	0.369	0.226	0.150	0.030	0.070	0.050	89.50	-	AHD
107	93	META CONSTRUCTION/ALXM CONSTRUCTION JOINT VENTURE	2	L	-	-	GE	Widening of National Roads along Santiago-Tuguegarao Road, K0329+165-K0329+389 (RS), K0329+155-K0329+428 (LS), K0330+000-K0330+205, K0330+215-K0331+661.8 Rizal, Santiago City-Ranig, Ramon, Isabela	Rizal, Santiago City-Ranig, Ramon, Isabela	11/17/2015	First	ISABELA 4TH DEO	LF	45.256	209	4/27/2015	11/21/2015	(-) 10.00	OG	0.372	0.240	0.050	0.024	0.051	0.000	73.70	-	AHD
108	94	DCD BUILDERS AND ENTERPRISES	38029	L	C	SB	GB	Cluster 10: Construction of Multi Purpose Building at Iligan City a) Purok 10-B, Tomas Cabili, Iligan City	Tomas Cabili, Iligan City	11/17/2015	1st/Final	Lanao del Norte 2nd	LF	2.818	150	2/20/2015	7/20/2015	0.00%	C	0.497	0.133	0.300	-	-	-	93.00	93% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
109	95	DDS BUILDERS	37010	L	B	SB	GB	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects Construction of Office of the Vice President (OVP) Office Senior Citizen's Affairs (OSCA), (Multi-Purpose Building), Center, Lopez Jaena, Misamis Occidental	Lopez Jaena, Misamis Occidental	11/20/2015	1st/Final	Misamis Occidental 1st	LF	1.888	90	7/3/2015	10/1/2015	0.00%	C	0.477	0.133	0.300	-	-	-	91.00	91% Very Satisfactory	AHD
110	96	DEKM CONSTRUCTION	32409	L	D	SB	GE	Construction/ Maintenance of Flood Control Mitigation Structures and Drainage System, Construction of Buluan Flood Control	Buluan, Conner, Apayao	11/14/2015	Final	Apayao 1st	LF	4.900	250	2/16/2015	10/23/2015	9.51%	C	0.000	0.200	0.300	-	-	-	50.00	71.72% Poor	AHD
111	97	DELLOSA DESIGN - BUILD SERVICES	11533	L	A	MB	GE	Rehabilitation/Upgrading of Digos-Maker Road (Asphalt to Concrete)	General Santos City	11/17/2015	First	Regional Office No. XII	LF	101.492	310	4/15/2015	2/19/2016	(+) 48.23%	OG	0.442	0.136	0.300	-	-	-	87.80	-	AHD
112	98	DENISSE-JOHN CONSTRUCTION AND SUPPLIES	37750	L	B	SB	GB	Construction of Kasibu Multi-Purpose Building, Kasibu, Nueva Vizcaya	Kasibu, Nueva Vizcaya	11/19/2015	1st/Final	NUEVA VIZCAYA 2ND DEO	LF	7.121	90	4/1/2015	6/30/2015	(+) 16.67	C	0.493	0.133	0.300	-	-	-	92.60	92.6% Very Satisfactory	AHD
113	99	DICON BUILDERS CORP.	33181	L	A	SB	GE	Rehabilitation/Major Repair of Permanent Bridges at Manticao Bridge (B01336MN) along Butuan City-Cagayan de Oro City-Iligan City Road, Manticao, Misamis Oriental	Manticao, Misamis Oriental	11/16/2015	1st/Final	Misamis Oriental 2nd	LF	4.631	90	2/2/2015	5/3/2015	0.00%	C	0.494	0.133	0.300	-	-	-	92.70	92.7% Very Satisfactory	AHD
114	-	DICON BUILDERS CORP.	33181	L	A	SB	GE	Rehabilitation/Major Repair of Permanent Bridge at Initao Bridge (B01311MN) along Butuan City-Iligan City Road, Initao, Misamis Oriental	Initao, Misamis Oriental	11/16/2015	1st/Final	Misamis Oriental 2nd	LF	7.357	60	2/2/2015	4/3/2015	0.00%	C	0.491	0.133	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
115	100	DIGOS TESTTON CONSTRUCTION & SUPPLY (Formerly: ACT Construction)	8921	L	A	MA	GE	Concreting of Roads, Colorado Pier Uno, Benguet Colorado, Digos City, Davao del Sur	Digos City, Davao del Sur	11/17/2015	1st/Final	Davao del Sur 1st DEO	LF	9.601	120	4/17/2015	8/14/2015	0	C	0.421	0.198	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
116	101	DINGO BUILDERS AND SUPPLY	37794	L	D	SB	GB	Construction of One Storey Two Classroom School Building Sta. Maria Integrated Secondary School, Tagbina, Surigao del Sur	Tagbina, Surigao del Sur	11/12/2015	First	Surigao del Sur 2nd DEO	LF	1.793	120	8/3/2015	11/30/2015	(+) 6.26	OG	0.391	0.300	0.150	0.030	0.052	0.050	97.30	-	AHD
117	102	DSB CONSTRUCTION & SUPPLY, INC. (Formerly: DSB Construction & Supply)	16126	L	AA	MB	GE	Concreting of Road, Shoulder, P-3 San Jose St., Malinao, Albay	Malinao, Albay	11/17/2015	1st/Final	Albay First DEO	LF	1.843	156	3/11/2015	8/13/2015	19.05%	C	0.376	0.147	0.300	-	-	-	82.30	82.3% Satisfactory	AHD
118	103	DUROS DEVELOPMENT CORP.	22729	L	AAA	LA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Road including Drainage along Cebu North Hagaya Wharf Road: K0092+195 - K0093+000; K0094+113 - K0094+257; K0094+257 - K0094+457, Cebu North Hagaya Wharf Road	Cebu North Hagaya Wharf Road	11/13/2015	1st/Final	Cebu 1st	LF	19.826	209	3/3/2015	9/27/2015	0	C	0.404	0.133	0.300	-	-	-	83.70	83.7% Satisfactory	AHD
119	104	E S DE GUZMAN CONSTRUCTION	17494	L	B	SB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management-4 (HDM-4) (Intermittent Sections), Bani-Kas-Que-Sol Road, K0281+000 to K0281+208, Poblacion, Ka	Poblacion, Kasibu, Nueva Vizcaya	11/19/2015	1st/Final	NUEVA VIZCAYA 2ND DEO	LF	2.483	70	2/6/2015	4/16/2015	0.00%	C	0.484	0.135	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
120	105	E. GARCIA CONSTRUCTION CORP. (Formerly: E. Garcia Construction & E. Garcia Gravel & Sand)	7243	L	AA	MB	GE	Construction/Rehabilitation of Milao Flood Control, Milao, Camarines Sur	Milao, Camarines Sur	11/12/2015	1st/Final	Camarines Sur First DEO	LF	4.459	90	2/20/2015	5/20/2015	37.97%	C	0.444	0.133	0.300	-	-	-	87.70	87.7% Satisfactory	AHD
121	106	E. K. C. CONSTRUCTION AND AGGREGATES	14833	L	B	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) Intermittent Sections, Itogon-Dalupirp Road (Oncalew Section), K0269+257- K0269+552 (w/ Slope Protection)	Itogon, Benguet	11/9/2015	First	Benguet 1st	LF	16.388	155	6/22/2015	11/23/2015	-9.00%	OG	0.386	0.300	0.060	0.030	0.035	0.017	82.80	-	AHD
122	107	E.A. SANCHO CONSTRUCTION INC. (Formerly: E.A. Sancho Construction)	5648	L	AA	LA	GE	Indv. Proj. Retrofitting/Strengthening of Waras Bridge, Iriga City	Iriga City	11/16/2015	1st/Final	Camarines Sur Fourth DEO	LF	18.421	120	2/9/2015	6/8/2015	0.00%	C	0.491	0.059	0.300	-	-	-	85.00	85% Satisfactory	AHD
123	108	E.C.T CONSTRUCTION	10060	L	B	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along Cagayan-Apayao Road, K0490+510 - K0491+127, Abulao, Cagayan	Cagayan, Apayao	11/12/2015	1st/Final	CAGAYAN 3RD DEO	LF	5.002	192	4/28/2015	11/5/2015	0.00%	C	0.466	0.133	0.300	-	-	-	89.90	89.9% Very Satisfactory	AHD
124	109	E.P. MANANTAN CONSTRUCTION AND DEVELOPMENT CORPORATION	6457	L	A	MA	GE	Widening of Bangkierchan Bridge, Daang Maharika (Agusan-Davao Road), Montevista, Compostela Valley	Montevista, Compostela Valley Province	11/12/2015	First	Compostela Valley DEO	LF	22.329	258	4/1/2015	12/14/2015	0.012	OG	0.378	0.288	0.150	0.030	0.050	0.050	94.60	-	AHD
125	-	E.P. MANANTAN CONSTRUCTION AND DEVELOPMENT CORPORATION	6457	L	A	0	GE	Widening/Additional Two (2) Lanes at Surigao del Sur Boundary-Davao Oriental Coastal Road, Km. 1676+600 to Km. 1677+060, Tarragona, Davao Oriental	Tarragona, Davao Oriental	11/10/2015	1st/Final	Davao Oriental 1st DEO	LF	9.885	119	2/17/2015	6/15/2015	-0.0514	C	0.482	0.200	0.146	-	-	-	82.80	82.8% Satisfactory	AHD
126	110	E.R. VENZON CONSTRUCTION (Formerly: Lion Construction)	19013	L	B	MA	GE	Construction of Road, Bayangin Road, Brgy. Alas-Asin, Mariveles, Bataan, 2nd LD	Mariveles, Bataan, 2nd LD	11/12/2015	1st/Final	Bataan Second DEO	LF	7.278	149	6/1/2015	10/27/2015	0.00%	C	0.486	0.133	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
127	111	EAST ASIA CONSTRUCTION INC.	1904	L	A	MA	GB	Construction of 2 Storey - 6 Class Senior High School Classrooms, Barotac Viejo NHS, Barotac Viejo, Iloilo	Barotac Viejo, Iloilo	11/14/2015	First	Iloilo 3rd	LF	8.533	150	7/20/2015	12/17/2015	(+) 1.66%	OG	0.328	0.223	0.150	0.030	0.038	0.050	81.90	-	AHD
128	112	EC STRUCTURAL COMPOSITES, INC.	31961	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridges, Tanza Bridge (B017SL2) along Road to Tanza, Navotas City	Navotas City	12/11/2015	1st/Final	Malabon-Navotas DEO	LF	8.925	162	3/6/2015	8/14/2015	0.00%	C	0.492	0.133	0.300	-	-	-	92.50	92.5% Very Satisfactory	AHD
129	113	ECON DEV'T CORPORATION (Formerly: E. Caneda Construction)	22168	L	B	SB	GB	Construction of Multi-Purpose Building, Tayud, Lilo-an, Cebu	Tayud, Lilo-an, Cebu	11/14/2015	1st/Final	Cebu 5th	LF	0.959	45	7/3/2015	8/16/2015	0.0667	C	0.493	0.133	0.300	-	-	-	92.60	92.6% Very Satisfactory	AHD
130	114	EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) of Zamboanga del Sur Coastal Road, Chainage 8290-Chainage 8868.63, Chainage 8981-Chainage 11000, Dumalinog, Zamboanga Del Sur	Dumalinog, Zamboanga Del Sur	11/12/2015	First	Regional Office	LF	112.370	312	7/6/2015	5/12/2016	1.02%	OG	0.334	0.240	0.150	0.030	0.051	0.050	85.50	-	AHD
131	115	EDWIN ERWIN SISON CONSTRUCTION	20162	L	D	SB	GE	Local Infrastructure Program - Construction of Barangay Road, Villa Florentino Road, Diadi, Nueva Vizcaya	Villa Florentino Road, Diadi, Nueva Vizcaya	11/18/2015	1st/Final	NUEVA VIZCAYA 1ST DEO	LF	0.934	120	4/3/2015	7/31/2015	0.00%	C	0.469	0.138	0.300	-	-	-	90.70	90.7% Very Satisfactory	AHD
132	116	EGB CONSTRUCTION	13722	L	A	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along Gagayan-Apayao Road, K0488+358 - K0488+021, K0488+043 - K0488+203, K0488+621 - K0488+801, Abulug, Gagayan	Abulug, Gagayan	11/11/2015	First	GAGAYAN 3RD DEO	LF	8.727	270	4/21/2015	1/15/2016	(+) 57.53	OG	0.492	0.133	0.300	-	-	-	92.50	-	AHD
133	117	EL-JAKE BUILDERS	38162	L	B	SB	GE	Rehabilitation/Major Repair of Nilo Bridge (B00547M) along Pagadian City - Zamboanga City Road, Brgy. Nilo, Tigbao, Zamboanga Del Sur	Brgy. Nilo, Tigbao, Zamboanga Del Sur	11/12/2015	1st/Final	Zamboanga Del Sur 2nd DEO	LF	0.978	25	2/27/2015	3/23/2015	0.00%	C	0.452	0.133	0.300	-	-	-	88.50	88.5% Satisfactory	AHD
134	118	ELKANKONSTRAK DEVELOPMENT CORPORATION (Formerly: Elkan Konstrak & Aggregates)	26220	L	A	MA	GE	Cluster 1 - Local Infrastructure Program-Construction of Local Road (Road Opening) & Drainage Canal & Slope Protection, Daraga, Albay	Daraga, Albay	11/11/2015	1st/Final	Albay Second DEO	LF	14.205	158	2/9/2015	7/16/2015	0.63%	C	0.400	0.128	0.300	-	-	-	82.80	82.8% Satisfactory	AHD
135	119	ENC ENTERPRISES	29819	L	D	SB	GB	Construction of One (1) Storey, Two (2) Cl. School Building, Balian NHS (Galan Annex) Pangil, Laguna	Pangil, Laguna	11/18/2015	1st/Final	LAGUNA 1ST DEO	LF	2.209	60	9/3/2015	11/1/2015	0	C	0.351	0.200	0.300	-	-	-	85.10	85.1% Satisfactory	AHD
136	120	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Gagayan de Oro City Coastal Road (By-Pass Road), Including RROW, K1434+820 - K1438+195, Gagayan de Oro City	Gagayan de Oro City	11/10/2015	Second	Regional Office	LF	206.329	366	4/21/2015	4/21/2016	(+) 28.18%	OG	0.389	0.237	0.150	0.030	0.058	0.050	91.40	-	AHD
137	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Rehabilitation/Reconstruction of Road Slip along Daang Maharika (Surigao-Agusan Section), K1239+155 - K1239+220, K1239+536 - K1239+565, K1240+540 - K1240+610, Butuan City	Butuan City	11/18/2015	First	Butuan City DEO	LF	45.964	334	3/10/2015	2/6/2016	(+) 17.54	OG	0.311	0.300	0.150	0.030	0.058	0.050	89.90	-	AHD
138	121	ERIC VAN P. SESBRENO CONSTRUCTION	26243	L	A	MA	GE	Construction of Slope Protection along Daang Maharika K0249+114.50, Bambang, Quezon, Nueva Vizcaya	Bambang, Quezon, Nueva Vizcaya	11/18/2015	Second	NUEVA VIZCAYA 1ST DEO	LF	17.416	280	2/12/2015	12/3/2015	(-) 2.11	OG	0.306	0.240	0.129	0.030	0.058	0.033	79.60	-	AHD
139	122	ESR CONSTRUCTION AND SUPPLIES	10451	L	AAA	LA	GE	Replacement of Permanent Weak Bridge, Guitran Bridge along (B00127M) Sindangan-Sayan-Dumungag-Mahayag Road, Dumungag, Zamboanga del Sur	Dumungag, Zamboanga del Sur	11/13/2015	Second	Zamboanga Del Sur 1st DEO	LF	47.516	285	5/11/2015	2/19/2016	0.00%	OG	0.340	0.285	0.150	0.020	0.042	0.050	88.70	-	AHD
140	-	ESR CONSTRUCTION AND SUPPLIES	10451	L	AAA	LA	GB	Construction of Multi-Purpose Building at Brgy. Poblacion, Buug, Zamboanga Sibugay	Buug, Zamboanga Sibugay	11/11/2015	1st/Final	Zamboanga Sibugay 1st DEO	LF	1.950	60	2/23/2015	4/23/2015	0.20%	C	0.403	0.133	0.300	-	-	-	83.60	83.6% Satisfactory	AHD
141	123	ETHAN PROPERTY DEVELOPER	36181	L	B	SB	GE	Rehabilitation of Permanent Bridges along National Road Cabadbaran Bridge (B00274NR) K0128+914, along Dancalan Candoni Damutan Valley Road, Brgy. East, Candoni, Negros Occidental	Brgy. East, Candoni, Negros Occidental	11/14/2015	First	Negros Occidental 3rd DEO	LF	6.860	314	2/27/2015	1/6/2016	(+) 9.48	OG	0.386	0.161	0.150	0.030	0.047	0.050	82.40	-	AHD
142	124	EVTR TRADING AND CONSTRUCTION	14581	L	A	MA	GE	Conc. of Malinao-Sta. Isabel- Dao Road leading to Naujan Lake National Park	Naujan, Oriental Mindoro	11/20/2015	First	Mindoro Oriental DEO	LF	37.355	150	5/26/2016	10/22/2016	0.17	OG	0.427	0.133	0.300	-	-	-	86.00	-	AHD
143	125	EZJONES CONSTRUCTION INC	34462	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation/Improvement of Flood Control Structures along Daguitan-Marabong River Including Dredging/Desilting (Downstream), Brgy. Dao, Dulag, Leyte	Brgy. Dao, Dulag, Leyte	11/12/2015	First	Regional Office No. VIII	LF	133.380	318	6/8/2016	4/21/2017	(+) 11.37%	OG	0.385	0.300	0.150	0.030	0.070	0.050	98.50	-	AHD
144	126	F. GURREA CONSTRUCTION, INC.	9665	L	AAA	MA	GE	Construction of Flood Control, Brgy. Bulwang, Numancia, Aklan	Brgy. Bulwang, Numancia, Aklan	11/11/2015	Second	Aklan	LF	11.893	191	5/18/2015	11/25/2015	(-) 1.85%	OG	0.379	0.283	0.132	0.030	0.051	0.033	90.79	-	AHD
145	127	F.H. GOPITEO CONSTRUCTION & SUPPLY	21366	L	B	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along Nat'l Road, Dipas-Makar Road K1653+765 to K1654+425	General Santos City	11/18/2016	1st/Final	South Cotabato Second DEO	LF	19.600	227	3/15/2015	10/27/2015	0.00%	C	0.450	0.146	0.300	-	-	-	89.60	89.6% Very Satisfactory	AHD
146	128	F.S. SUGAY CONSTRUCTION & SUPPLIES	28489	L	C	SB	GE	Imp'v/Rehab. of Barangay Wawa River	Calapan City, Oriental Mindoro	11/20/2015	1st/Final	Mindoro Oriental DEO	LF	1.411	90	7/6/2015	10/3/2015	0	C	0.400	0.133	0.300	-	-	-	83.30	83.3% Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
147	129	FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED (Formerly: Fairchild Marketing & Construction)	10024	L	B	MA	GB	Construction/Rehabilitation/Repair of Multi-Purpose Building: PDEA, Region VIII, Tacloban City	Tacloban City	11/11/2015	1st/Final	Tacloban City DEO	LF	1.994	60	7/8/2015	9/5/2015	(+)41.67	C	0.486	0.133	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
148	130	FERDSTAR BUILDERS CONTRACTORS	4965	L	B	MA	GE	MFO 1 - National Road Network Services, Construction and Maintenance of Bridges along National Roads, Replacement of Permanent Weak Bridges, Construction of Lagnas Bridge along Daang Maharika, Tiaong, Quezon Province	Tiaong, Quezon Province	11/16/2015	First	QUEZON 2ND DEO	LF	75.223	300	4/7/2015	2/1/2016	-0.0108	OG	0.332	0.282	0.139	0.018	0.033	0.017	82.10	-	AHD
149	-	FERDSTAR BUILDERS CONTRACTORS	4965	L	B	MA	GE	Rehabilitation/Major Repair of Permanent Bridges, Rizal Bridge (B00059LT), Along Bagahupi Babelnagon Sta. Cruz-Baguro-Cargara Road, K0914+528, Palo, Leyte	Palo, Leyte	11/9/2015	1st/Final	Leyte First DEO	LF	12.895	160	1/30/2015	7/8/2015	0.00%	C	0.497	0.133	0.300	-	-	-	93.00	93% Very Satisfactory	AHD
150	131	FFJJ CONSTRUCTION	16712	L	AAA	LB	GE	Upgrading (Asphalt to Concrete) of Diplog Sindangan-Liley Road, 1891+000 to 1893+880.00, with exceptions, Jose Dalman, Zamboanga del Norte	1891+000 to 1893+880.00, with exceptions, Jose Dalman, Zamboanga del Norte	11/15/2015	First	Regional Office	LF	72.148	316	4/29/2015	3/9/2016	-13.88%	OG	0.364	0.300	0.011	0.030	0.047	0.033	78.50	-	AHD
151	-	FFJJ CONSTRUCTION	16712	L	AAA	MB	GB	Construction of Two Storey 4 - CL School Building, Tablon NHS, Barangay Tablon, Cagayan de Oro City	Barangay Tablon, Cagayan de Oro City	11/15/2015	First	Cagayan de Oro City 2nd DEO	LF	5.992	105	9/14/2015	12/28/2015	(+) 0.62%	OG	0.388	0.240	0.150	0.030	0.041	0.050	89.90	-	AHD
152	-	FFJJ CONSTRUCTION	16712	L	AAA	LB	GE	Rehab./Major Repair of Bangoy Bridge, Montevista-Compostela-Mati Boundary Road, Compostela Valley	Compostela Valley	11/12/2015	1st/Final	Compostela Valley DEO	LF	8.284	127	2/18/2015	6/24/2015	0.4	C	0.469	0.183	0.300	-	-	-	95.20	95.2% Very Satisfactory	AHD
153	-	FFJJ CONSTRUCTION	16712	L	AAA	MB	GB	Construction of Multi-Purpose (Gym) and Repair and Improvement of Multi-Purpose (Gym), Municipality of Baganga, Davao Oriental	Baganga, Davao Oriental	11/10/2015	1st/Final	Davao Oriental 1st DEO	LF	4.778	90	2/18/2015	5/18/2015	-0.046	C	0.490	0.200	0.162	-	-	-	85.20	85.2% Satisfactory	AHD
154	-	FFJJ CONSTRUCTION	16712	L	AAA	0	GE	Widening of National Rd. K1655+1653 to K1656+000 along Matalam- Ming-Bagontapay Junction Rd., Ming, Cotabato	Mlang, Cotabato	11/11/2015	1st/Final	Cotabato First DEO	LF	19.293	224	3/6/2015	10/15/2015	(-) 9.00%	C	0.354	0.160	0.060	0.000	0.000	0.000	57.40	57.4% Poor	AHD
155	-	FFJJ CONSTRUCTION	16712	L	AAA	MA	GE	Construction of Slope/Bank Protection of Bahayan River Protecting Salvacion Bridge along Cuevas-Bislig Road, KD+410.20 - KD+470.60, Trento, Agusan del Sur	Trento, Agusan del Sur	11/11/2015	First	Agusan del Sur 2nd DEO	LF	14.475	282	2/12/2015	11/20/2015	(+) 0.25	OG	0.341	0.300	0.150	0.030	0.060	0.033	91.40	-	AHD
156	132	FIRST BUILDERS AND DEVELOPERS	31124	L	B	SB	GE	Flood Control - Rerapping, Barangay Singsing, Cebu City	Cebu City	11/20/2015	1st/Final	Cebu City	LF	1.964	90	8/21/2015	11/18/2015	0	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
157	133	FIRST GRANDEUR BUILDERS	35388	L	D	SB	GE	Opening of Road, Brgy. Pasil Road to Looc, Santander, Cebu	Santander, Cebu	11/11/2015	1st/Final	Cebu 4th	LF	4.785	45	6/16/2015	7/30/2015	0	C	0.489	0.133	0.300	-	-	-	92.20	92.2% Very Satisfactory	AHD
158	134	FIT CONSTRUCTION	35857	L	D	SB	GB	Construction of Academic Rooms School Bldg. and Repair of Various Academic Rooms/School Building, Lingsat E/S, Brgy. Lingsat, Bantay and San Vicente Integrated School, Brgy. Poblacion, San Vicente, Ilocos Sur	San Vicente, Ilocos Sur	11/14/2015	1st/Final	ILOCOS SUR 1ST DEO	LF	1.934	120	5/5/2015	9/1/2015	0.3583	C	0.494	0.133	0.300	-	-	-	92.70	92.7% Very Satisfactory	AHD
159	135	FIVE MASSIVE INFRA & SUPPLY CORP.	36876	L	A	SB	GB	Local Infrastructure Program-Completion of Multi-Purpose Building, Municipality of New Corella, Davao del Norte	Corella, Davao del Norte	11/13/2015	1st/Final	Davao del Norte DEO	LF	1.911	90	5/20/2015	8/17/2015	0.0096	C	0.439	0.183	0.300	-	-	-	92.20	92.2% Very Satisfactory	AHD
160	136	FRAMECON BUILDERS	22482	L	B	MA	GE	Pampanga River Flood Control, San Anton Section, San Leonardo, Nueva Ecija 4th LD	San Leonardo, Nueva Ecija 4th LD	11/14/2015	1st/Final	Nueva Ecija Second DEO	LF	9.251	100	5/7/2015	8/14/2015	0.21%	C	0.491	0.133	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
161	137	G. F. ROVERO MERCHANDISING	27268	L	B	MA	GE	Construction of Farm to Market Road, Barangay Estancia, Kalibo, Aklan	Barangay Estancia, Kalibo, Aklan	11/11/2015	First	Aklan	LF	1.934	37	11/11/2015	12/18/2015	(+) 2.93%	OG	0.386	0.200	0.300	-	-	-	88.60	-	AHD
162	138	G. UY CONSTRUCTION	27999	L	D	SB	GB	Construction of Multi-Purpose Building, Talanghauan Elementary School, Barangay Talanghauan, Sta. Barbara, Iloilo	Barangay Talanghauan, Sta. Barbara, Iloilo	11/16/2015	1st/Final	Iloilo 4th	LF	2.350	100	2/26/2015	6/6/2015	0.00%	C	0.437	0.144	0.300	-	-	-	88.10	88.1% Satisfactory	AHD
163	-	G. UY CONSTRUCTION	27999	L	B	SB	GE	Construction/Improvement of Access Road Leading to Airport, Seaports and Declared Tourism Destinations, Access Road Leading to Sta. Barbara Airport, Improvement/Widening of Manduriao-San Miguel-Alimodian-Masain-Cabatuan Road, Poblacion, San Miguel, Iloilo	Poblacion, San Miguel, Iloilo	11/16/2015	1st/Final	Iloilo 4th	LF	4.652	80	8/5/2015	10/24/2015	0.00%	C	0.425	0.191	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
164	139	GACUTAN CONSTRUCTION	10789	L	A	MA	GE	Local Infrastructure Progra - Concreting of Barangay Road, Barangay Amistad, Alicia, Isabela 3rd LD	Barangay Amistad, Alicia, Isabela 3rd LD	11/16/2015	1st/Final	ISABELA 3RD DEO	LF	4.701	65	3/5/2015	6/7/2015	(+) 2.70	C	0.441	0.160	0.300	-	-	-	90.10	90.1% Very Satisfactory	AHD
165	140	GALENO CONSTRUCTION, INC.	3427	L	A	MA	GE	Construction/Replacement of Permanent Weak Bridges Along National Road, Binlayan Bridge (B00208NR) along Kabankalan Jct. Salong Tapi Daconggon Bantayan Road, K0108+972, Brgy. Tapi, Kabankalan City, Negros Occidental	K0108+972, Brgy. Tapi, Kabankalan City, Negros Occidental	11/14/2015	First	Negros Occidental 3rd DEO	LF	10.094	306	2/23/2015	12/25/2015	(+)4.90 %	OG	0.349	0.202	0.150	0.030	0.050	0.050	83.10	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
166	-	GALENO CONSTRUCTION, INC.	3427	L	A	MA	GE	Construction/Replacement of Permanent Weak Bridges along National Road, Candiacap Bridge (B00207NR), along Kabankalan Jct. Salong Tapi Dacongogon Bantayan Road, K0107+679, Brgy. Tapi, Kabankalan City, Negros Occidental	Brgy. Tapi, Kabankalan City, Negros Occidental	11/14/2015	First	Negros Occidental 3rd DEO	LF	10.094	306	2/23/2015	12/25/2015	(+) 8.85	OG	0.356	0.212	0.150	0.030	0.050	0.050	84.80	-	AHD
167	141	GCI CONSTRUCTION AND DEVELOPMENT CORP. (Formerly: G.C.I. Construction)	11346	L	AAA	MB	GE	MFO-1 National Road Network Services: Network Development-Widening of National Roads along National Road 1 (N1)/Daang Maharika/Asian Highway-26 Daang Maharika (LZ), K0440+000 - K0444+061, K0435+720 - K0439+980 (with exception) Cabagan, Isabela	Caabagan, Isabela	11/12/2015	First	REGIONAL	LF	157.695	300	5/6/2015	2/29/2016	(+) 22.15	OG	0.380	0.230	0.150	0.030	0.042	0.050	88.20	-	AHD
168	142	GEETY REALTY & DEVELOPMENT CORPORATION	30447	L	B	MA	GE	Widening with Drainage along Cebu-Toledo Wharf Road (Junction Naga-Uling), K0029+(-234) - K0020+650, Brgy. Alimango, Toledo City, Cebu	Brgy. Alimango, Toledo City, Cebu	11/12/2015	1st/Final	Cebu 3rd	LF	11.469	98	3/3/2015	7/8/2015	-0.055	C	0.399	0.240	0.095	0.024	0.050	0.033	84.10	84.1% Satisfactory	AHD
169	-	GEETY REALTY & DEVELOPMENT CORPORATION	30447	L	B	MA	GE	Rehabilitation of Slope Protection including Drainage along Santander - Barilil - Toledo Road, K0154+656, Poblacion, Ginatilan, Cebu	Poblacion, Ginatilan, Cebu	11/11/2015	First	Cebu 4th	LF	9.649	141	8/18/2015	1/5/2016	0.4397	OG	0.473	0.133	0.300	-	-	-	90.60	-	AHD
170	143	GELA CONSTRUCTION	30655	L	D	SB	GB	Construction/ Repair/ Rehabilitation of Multi-Purpose Building, Cantabaco, Toledo City, Cebu	Cantabaco, Toledo City, Cebu	11/12/2015	First	Cebu 3rd	LF	1.465	45	10/26/2015	12/9/2015	0.1488	OG	0.392	0.240	0.150	0.024	0.050	0.050	90.60	-	AHD
171	144	GEMSTRONG CONSTRUCTION INC.	38301	L	D	SB	GB	Construction of ALS Center, Consolacion Central Elementary School, Consolacion, Cebu	Consolacion, Cebu	11/14/2015	1st/Final	Cebu 6th	LF	2.148	110	3/30/2015	7/17/2015	0.0091	C	0.394	0.133	0.300	-	-	-	82.70	82.7% Satisfactory	AHD
172	145	GENETIAN BUILDERS	18052	L	B	MA	GB	Construction of Office of the Vice President (OVP) - Office Senior Citizens Affairs (OSCA) (Multi-Purpose Building) Center, Ozamis City, Misamis Occidental	Ozamis City, Misamis Occidental	11/19/2015	1st/Final	Misamis Occidental 2nd	LF	1.780	60	8/6/2015	10/5/2015	(+) 5.05%	C	0.380	0.177	0.300	-	-	-	85.70	85.7% Satisfactory	AHD
173	146	GES CONSTRUCTION/AQUALINE CONSTRUCTION JOINT VENTURE	11555	L	B	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies Traffic Benchmark for Upgrading to Paved Road Standards La Paz-Javier-Bito Road Chainage 2258-Chainage 2848, Chainage 2900-Chainage 3095, Chainage 3649-Chainage 3807, Chainage 4105-Chainage 4522, Chainage 4602-Chainage 5625, Chainage 5923-Chainage 6315, La Paz, Leyte	La Paz, Leyte	11/12/2015	1st/Final	Leyte Second DEO	LF	45.099	205	2/25/2015	9/17/2015	0.00%	C	0.389	0.135	0.300	-	-	-	82.40	82.4% Satisfactory	AHD
174	147	GIMP VENTURES	33025	L	B	SB	GE	Construction of Farm to Market Road, Manjuyod, Negros Oriental	Manjuyod, Negros Oriental	11/10/2015	1st/Final	Negros Oriental 1st DEO	LF	4.890	105	3/25/2015	7/7/2015	(-)10%	C	0.477	0.200	0.000	-	-	-	67.70	67.7% Poor	AHD
175	148	GIOVANNIN CONSTRUCTION	12168	L	B	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips along Agusan-Malaybalay Road (Hawilian Section), K1281+2240 - K1281+250, K1287+197 - K1287+220, K1287+573 - K1287+714, Esperanza, Agusan del Sur	Esperanza, Agusan del Sur	11/10/2015	1st/Final	Agusan del Sur 1st DEO	LF	30.223	273	3/3/2015	11/3/2015	(+) 21.39	C	0.376	0.200	0.300	-	-	-	87.60	87.6% Satisfactory	AHD
176	149	GJD CONSTRUCTION & SUPPLY	25866	L	D	SB	GB	Completion of Multi-Purpose Building, Brgy. Oyin, Sibutad, Zamboanga del Norte	Sibutad, Zamboanga del Norte	11/14/2015	1st/Final	Zamboanga Del Norte 3rd DEO	LF	1.886	60	5/11/2015	7/9/2015	0.00%	C	0.389	0.200	0.300	-	-	-	88.90	88.9% Satisfactory	AHD
177	150	GLS CONSTRUCTION & GENERAL MERCHANDISE	34233	L	A	SB	GE	Concreting of Lutao-Punta Road (Phase II), Panaon, Misamis Occidental	Panaon, Misamis Occidental	11/20/2015	1st/Final	Misamis Occidental 1st	LF	2.817	45	3/30/2015	5/14/2015	0.00%	C	0.468	0.133	0.300	-	-	-	90.10	90.1% Very Satisfactory	AHD
178	151	GM PAJARILLAGA CONSTRUCTION & SUPPLY	21760	L	D	SB	GE	Local Infrastructure Program - Construction of Barangay Roads, (Phase I) Brgy. Bayombong, Nueva Vizcaya	Bayombong, Nueva Vizcaya	11/18/2015	1st/Final	NUEVA VIZCAYA 1ST DEO	LF	0.710	180	2/18/2015	8/16/2015	(+) 0.01	C	0.448	0.133	0.300	-	-	-	88.10	88.1% Satisfactory	AHD
179	152	GOOD FORTUNE INTERNATIONAL, INCORPORATED	9246	L	B	MA	GE	Improvement/Completion of Benigno S. Aquino Avenue (Iloilo-Jaro Diversion Road) including Off-Carriageway-Dungon IV Bridge and Approaches along Service Road, Sta. 5+078-Sta. 5+129, Iloilo City	Iloilo City	11/20/2015	1st/Final	Regional Office	LF	17.290	60	8/26/2015	10/25/2015	0.00%	C	0.424	0.200	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
180	153	GOWIL BUILDERS/WTG CONSTRUCTION & DEVELOPMENT CORP. JOINT VENTURE	JV-14-854	L	AAA	LA	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads at A.C. Cortes Ave., K0008(062) - K0009+118, Mandaue City, Cebu	Mandaue City, Cebu	11/15/2015	First	Cebu 6th	LF	44.098	416	3/30/2015	5/19/2016	0.2134	OG	0.365	0.240	0.150	0.030	0.020	0.050	85.50	-	AHD
181	154	H.F. ENTERPRISES	38649	L	C	SB	GB	Local Infrastructure Program-Completion of Multi-Purpose Building, Lambunao, Iloilo 3rd Legislative District: D. Brgy. Gines (Completion of Covered Gym) Lambunao, Iloilo	Brgy. Gines, Lambunao, Iloilo	11/17/2015	First	Iloilo 2nd	LF	4.425	60	10/6/2015	12/5/2015	16.56%	OG	0.465	0.133	0.300	-	-	-	89.80	-	AHD
182	155	H.G. LOPEZ CONSTRUCTION	17691	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads along San Juan-San Gabriel Road K0287+000 - K0278+872, San Juan, La Union	San Juan, La Union	11/10/2015	Final	LA UNION 1ST DEO	LF	11.047	246	2/10/2015	10/13/2015	0.0969	C	0.484	0.133	0.300	-	-	-	91.70	90.26% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
183	156	HAUSLAND CONSTRUCTION	32378	L	A	MA	GE	Restoration of Slope Protection at Critical Section Along Sapangbalei Creek, Brgy. San Roque, Magalang, Pampanga	Brgy. San Roque, Magalang, Pampanga	11/13/2015	Final	Pampanga Third DEO	LF	17.183	180	3/6/2015	9/1/2015	0.00%	C	0.488	0.133	0.300	-	-	-	92.10	87.78% Satisfactory	AHD
184	157	HENSO CONSTRUCTION (Formerly: Southports Construction)	10720	L	B	SB	GE	Concreting of Barangay San Jose - Fatima Farm to Market Road, Kalawit, Zamboanga del Norte	Kalawit, Zamboanga del Norte	11/17/2015	1st/Final	Zamboanga Del Norte 2nd DEO	LF	9.532	60	8/29/2015	10/27/2015	2.25%	C	0.367	0.235	0.150	0.020	0.047	0.050	86.90	86.9% Satisfactory	AHD
185	158	HEXAMINDZ CORPORATION (Formerly: Kilusang Magkaibigan M.P. Cooperative KMMPC)	31666	L	AA	MB	GE	Rehab. Of Pangasawian Bridge 1 along Surigao del Sur Boundary Davao Oriental Coastal Road, Manay, Davao Oriental	Manay, Davao Oriental	11/10/2015	1st/Final	Davao Oriental 1st DEO	LF	3.798	70	2/16/2015	4/26/2015	-0.0449	C	0.500	0.200	0.165	-	-	-	86.50	86.5% Satisfactory	AHD
186	-	HEXAMINDZ CORPORATION (Formerly: Kilusang Magkaibigan M.P. Cooperative KMMPC)	31666	L	AAA	MB	GB	Construction of Multi-Purpose (Gym) and Repair and Improvement of Multi-Purpose (Gym), Municipality of Boston, Davao Oriental	Boston, Davao Oriental	11/10/2015	1st/Final	Davao Oriental 1st DEO	LF	4.796	90	2/18/2015	5/18/2015	-0.0452	C	0.486	0.200	0.164	-	-	-	85.00	85% Satisfactory	AHD
187	-	HEXAMINDZ CORPORATION (Formerly: Kilusang Magkaibigan M.P. Cooperative KMMPC)	31666	L	AA	MB	GE	Construction of Slope Protection Hijo River, Agusan-Davao Road, Mawab, Compostela Valley	Mawab, Compostela Valley	11/13/2015	1st/Final	Compostela Valley DEO	LF	18.570	183	2/18/2015	8/19/2015	0	C	0.395	0.138	0.300	-	-	-	83.30	83.3% Satisfactory	AHD
188	159	HGG BUILDERS AND SUPPLY	17824	L	A	MA	GE	Construction/Rehabilitation/Improvement of CLUPA- Calauag Flood Control, Calauag, Naga City	Calauag, Naga City	11/14/2015	1st/Final	Camarines Sur Second DEO	LF	9.163	162	2/11/2015	7/23/2015	0.00%	C	0.452	0.122	0.300	-	-	-	87.40	87.4% Satisfactory	AHD
189	-	HGG BUILDERS AND SUPPLY	17824	L	A	MA	GE	Construction/Rehabilitation of Minalabac Flood Control, Minalabac, Camarines Sur	Minalabac, Camarines Sur	11/12/2015	1st/Final	Camarines Sur First DEO	LF	4.440	115	4/3/2015	7/26/2015	2.24%	C	0.416	0.133	0.300	-	-	-	84.90	84.9% Satisfactory	AHD
190	160	HIGH INNOVATIVE CONSTRUCTION & DEVELOPMENT PHILS. CORP. (Formerly: JV Loreto Construction & Development Corp.)	13120	L	A	MB	GE	Construction of Palo West By-Pass Road, Including Bridge, Pawing-Campetic-Guindapunan-San Jose Arado, (Sta. 0+000-Sta. 2+955.19, with Exception), Palo, Leyte	Palo, Leyte	11/10/2015	First	Regional Office No. VIII	LF	135.913	389	3/2/2015	3/24/2016	(+)12.95	OG	0.381	0.236	0.150	0.030	0.056	0.050	90.30	-	AHD
191	161	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	Improvement of Culiat Creek (Commonwealth to Visayas Avenue), Brgy. Vasa, Quezon City	Brgy. Vasa, Quezon City	12/9/2015	First	QC 1st DEO	LF	17.370	240	8/13/2015	4/8/2016	(+)24.57%	OG	0.350	0.225	0.150	0.030	0.029	0.050	83.40	-	AHD
192	162	HOUSEROCK BUILDERS & TRADING	18822	L	C	MB	GE	Local Infrastructure Program-Construction of Multi-Purpose Building, Brgy. 149 and 150 Zone 13, Manila City 2nd LD	Brgy. 149 and 150 Zone 13, Manila City 2nd LD	12/11/2015	1st/Final	North Manila DEO	LF	6.121	238	3/24/2015	11/19/2015	0.00%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
193	163	HUMMING BIRD CONSTRUCTION & SUPPLY	33810	L	B	MA	GB	Construction of One (1) Storey Two (2) Classroom 7mx18m School Building at Teofilo Gensol, Sr National High School, Bacolod City	Bacolod City	11/16/2015	1st/Final	Bacolod City DEO	LF	1.711	45	8/18/2015	10/1/2015	0.00%	C	0.485	0.064	0.300	-	-	-	84.90	84.9% Satisfactory	AHD
194	-	HUMMING BIRD CONSTRUCTION & SUPPLY	33810	L	B	MA	GB	Construction of One (1) Storey Three (3) Classroom 7mx27m School Building at Jovito H. Sayson National High School, Bacolod City	Bacolod City	11/16/2015	1st/Final	Bacolod City DEO	LF	2.611	90	8/18/2015	11/15/2015	0.00%	C	0.472	0.077	0.300	-	-	-	84.90	84.9% Satisfactory	AHD
195	164	I & E CONSTRUCTION CORPORATION	10410	L	AA	MA	GE	MFO 1 - National Road Network Services, Network Development Widening of National Roads, Rizal Province	Rizal Province	11/10/2015	First	REGIONAL OFFICE	LF	92.795	390	3/23/2015	4/15/2016	0.0354	OG	0.380	0.300	0.150	0.030	0.045	0.050	95.50	-	AHD
196	165	IA FERRER CONSTRUCTION & SUPPLY	34709	L	D	SB	GE	Rehab./Reconstruction/Upgrading of Damaged Paved National Roads including Drainage along Goa-Dagdigan-San Isidro Road (San Juan Bautista-Tagonglong Section), KO488+(-165))-KO488+177 Goa, Camarines Sur	Goa, Camarines Sur	11/15/2015	1st/Final	Camarines Sur Third DEO	LF	5.247	45	2/10/2015	3/26/2015	0.00%	C	0.388	0.133	0.300	-	-	-	82.10	82.1% Satisfactory	AHD
197	166	IBC INTERNATIONAL BUILDERS CORPORATION (Formerly: IBC Iloilo Builders Corporation)	8576	L	AAA	MA	GE	Construction/Rehabilitation of Barotac Viejo River Control Brgy. Natividad, Barotac, Viejo, Iloilo	Brgy. Natividad, Barotac, Viejo, Iloilo	11/14/2015	1st/Final	Iloilo 3rd	LF	36.460	388	1/28/2014	2/20/2015	0.00%	C	0.398	0.200	0.300	-	-	-	89.80	89.8% Very Satisfactory	AHD
198	167	IBC INTERNATIONAL BUILDERS CORPORATION (Formerly: IBC Iloilo Builders Corporation)	85796	L	AAA	LB	GE	Rehabilitation/ Major Repair of Gumbal Bridge (R00129PW) Iloilo-Antique Road, Gumbal, Iloilo	Iloilo-Antique Road, Gumbal, Iloilo	11/9/2015	First	Iloilo 1st	LF	279.000	180	9/3/2015	3/1/2016	(+) 0.18%	OG	0.320	0.300	0.150	0.030	0.047	0.050	89.70	-	AHD
199	168	J. E. TICO CONSTRUCTION CO., INC.	7063	L	A	MA	GB	Completion of Academic Building, 6-Classroom, 2-Storey Building, Nanga Elementary School, Gumbal, Iloilo	Gumbal, Iloilo	11/9/2015	1st/Final	Iloilo 1st	LF	2.163	106	2/16/2015	6/2/2015	0.00%	C	0.374	0.200	0.300	-	-	-	87.40	87.4% Satisfactory	AHD
200	-	J. E. TICO CONSTRUCTION CO., INC. (Formerly: Jet Construction Supply)	7063	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road including Drainage of Guimaras Circumferential Road, K0103+413-K0105+292.93, K0108+411-K0108+711, Guimaras, Iloilo	Guimaras, Iloilo	11/20/2015	First	Regional Office	LF	62.134	181	7/20/2015	1/17/2016	(+) 8.29%	OG	0.336	0.300	0.150	0.030	0.050	0.050	91.60	-	AHD
201	169	J. M. MALIGAYA CONSTRUCTION & CONSTRUCTION SUPPLY	15018	L	B	MA	GE	National Road Network Services, Construction and Maintenance of Bridges along National Roads, Widening of Permanent Bridges to more than 2 lanes, Pasong Elo Bridge (B03062LZ) along Dasmariñas - Trece Martines City - Naic Road, Cavite Province	Dasmariñas - Trece Martines City - Naic Road, Cavite Province	11/11/2015	First	CAVITE 1ST DEO	LF	20.107	252	3/26/2015	12/2/2015	0.1046	OG	0.294	0.300	0.150	0.030	0.065	0.050	88.90	-	AHD
202	170	J.M. LUCIANO CONSTRUCTION, INC. (Formerly: J.M. Luciano Construction)	2083	L	AAA	LB	GE	Construction of Tabon-Labisma Road Leading to Lawigan Port, Bislig City, Surigao del Sur 2nd LD	Brgy. Labisma, Bislig City, Surigao del Sur	11/13/2015	Final	Surigao del Sur 2nd DEO	LF	45.823	194	3/27/2015	10/6/2015	(+) 1.55	C	0.327	0.200	0.300	-	-	-	82.70	88.34% Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
203	171	JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	A	MA	GE	Widening of National Roads, Palompon-Iabell-Merido-Ormoc Road, K1106+907-K1107+093, Ormoc	Ormoc	11/14/2015	1st/Final	Leyte Fourth DEO	LF	15.275	136	2/5/2015	6/20/2015	0.00%	C	0.393	0.200	0.300	-	-	-	89.30	89.3% Very Satisfactory	AHD
204	172	JADE EAST TRADING AND CONSTRUCTION	180	L	B	MA	GE	Rehab./Reconst./Replacement of Balut Bridge along CSR "Cluster A" - Widening of Permanent Bridges 2) Pahancoc Bridge 3 along Bacolod Circumferential Road (South), Bacolod City	Naugan, Oriental Mindoro	11/20/2015	1st/Final	Mindoro Oriental DEO	LF	5.598	180	4/7/2015	10/3/2015	0	C	0.482	0.133	0.300	-	-	-	91.50	91.5% Very Satisfactory	AHD
205	173	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Construction/Widening of Langaog Bridge (800152NR) along Bacolod North Road, Victorias City, Negros Occidental	Bacolod City	11/9/2015	1st/Final	Bacolod City DEO	LF	18.009	210	3/2/2015	9/27/2015	0.00%	C	0.474	0.133	0.300	-	-	-	90.70	90.7% Very Satisfactory	AHD
206	-	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Upgrading/Concrete (Gravel to Paved) of Prospered-Quezon-Cabaron Road, K0067+806 - K0069+697, San Carlos City, Negros Occidental	Victorias City, Negros Occidental	11/19/2015	Final	Negros Occidental 1st DEO	LF	9.293	210	2/19/2015	9/16/2015	0.00%	C	0.473	0.082	0.300	-	-	-	85.50	84.24% Satisfactory	AHD
207	-	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Local Infrastructure Program - Construction of Quezon Multi-Purpose Building, Quezon, Nueva Vizcaya	San Carlos City, Negros Occidental	11/18/2015	1st/Final	Negros Occidental 1st DEO	LF	40.705	149	2/13/2015	7/11/2015	0.00%	C	0.431	0.134	0.300	-	-	-	86.50	86.5% Satisfactory	AHD
208	174	JANN-NORRIS CONSTRUCTION AND SUPPLIES	35880	L	A	SB	GB	Construction/Rehabilitation of Drainage along National Roads, K0.210+000 - K0.211+110 (with exception (B/S)), Calasiao, Pangasinan	Quezon, Nueva Vizcaya	11/18/2015	1st/Final	NUEVA VIZCAYA 1ST DEO	LF	7.016	210	2/18/2015	9/15/2015	0.00%	C	0.440	0.200	0.300	-	-	-	94.00	94% Very Satisfactory	AHD
209	175	JASA BUILDERS	31330	L	A	MA	GE	Rehabilitation/Reconstruction of Slope Protection along Imelda-Bayog-Kumalarang-Margosatubig Road, K1751+101 K1751+146.55(RS); K1751+292 K1751+312.61(RS); K1751+981 K1752+123.55(RS); K1755+180 K1755+260.20(RS); K1755+352 K1755+553.77(RS); K1755+815-K1755+990.29(RS), Imelda, Zamboanga Sibugay	Calasiao, Pangasinan	11/18/2015	First	PANGASINAN 4TH DEO	LF	18.225	220	4/24/2015	11/29/2015	0.0058	OG	0.387	0.240	0.150	0.030	0.055	0.050	91.20	-	AHD
210	176	JAYKRIS ENTERPRISES	30906	L	B	SB	GB	Widening of Permanent Bridge from 1 lane to 2 lanes Caramay Bridge along Puerto Princesa South Road	Imelda, Zamboanga Sibugay	11/11/2015	Final	Zamboanga Sibugay 1st DEO	LF	13.966	175	3/23/2015	9/13/2015	2.38%	C	0.382	0.237	0.150	0.020	0.033	0.050	87.20	87.2% Satisfactory	AHD
211	177	JB & SONS TRADING & CONSTRUCTION	30133	L	B	SB	GE	Construction of two storey 6-CL School Building, Camaman-an National High Building, Barangay Camaman-an, Cagayan de Oro City	Espanola, Palawan	11/10/2015	First	Palawan 2nd DEO	LF	7.126	215	4/15/2015	11/15/2015	-0.03	OG	0.341	0.300	0.120	0.008	0.035	0.033	83.70	-	AHD
212	178	JDE CONSTRUCTION	19173	L	B	MA	GB	Construction of Flood Control and Drainage System along Cebu North Hagaya Wharf Road, K17+000 - K18+300 (Intermittent Section), Lilo-an, Cebu	Barangay Camaman-an, Cagayan de Oro City	11/15/2015	First	Cagayan de Oro City 2nd	LF	7.928	120	9/1/2015	12/30/2015	(+) 0.04%	OG	0.376	0.211	0.150	0.030	0.047	0.050	86.40	-	AHD
213	179	JEGMA CONSTRUCTION AND DEVELOPMENT CORPORATION	14775	L	A	MA	GE	Construction of Slope Protection along Butuan City-Cagayan de Oro City-Iligan City Road (Upstream of Villanueva Bridge), Villanueva, Misamis Oriental	Lilo-an, Cebu	11/14/2015	1st/Final	Cebu 5th	LF	17.990	210	2/9/2015	9/6/2015	0.0095	C	0.497	0.133	0.300	-	-	-	93.00	93% Very Satisfactory	AHD
214	180	JEDOR'S CONSTRUCTION CORP.	5143	L	AAA	MA	GE	Off-Carriageway Improvement (Construction of Loading and Unloading Bay), Tabunok, Talisay City, Cebu Province	Villanueva, Misamis Oriental	11/16/2015	Final	Misamis Oriental 2nd	LF	42.876	225	2/2/2015	9/15/2015	0.00%	C	0.481	0.200	0.300	-	-	-	98.10	95.04% Very Satisfactory	AHD
215	181	JELA CONSTRUCTION	17902	L	A	SB	GE	Construction of Bank Protection, Agno River Basin Flood Control Project (Phase III) Brgy. Amisdad, Tayug, Pangasinan	Tabunok, Talisay City, Cebu Province	11/9/2015	First	Cebu 2nd	LF	9.182	166	6/15/2015	12/27/2015	0.0896	OG	0.343	0.240	0.150	0.030	0.035	0.050	84.80	-	AHD
216	182	JHI CONSTRUCTION AND SUPPLY	19317	L	D	SB	GE	Concreting of Barotac Viejo - NIPSC Road, Barotac Viejo, Iloilo	Tayug, Pangasinan	11/16/2015	First	PANGASINAN 3RD DEO	LF	7.411	135	8/26/2015	1/7/2016	0.0019	OG	0.377	0.240	0.150	0.030	0.050	0.050	89.70	-	AHD
217	183	JHJ CONSTRUCTION	3781	L	A	MA	GE	Rehabilitation of Road, Guimbal National High School Road, Guimbal, Iloilo	Barotac Viejo, Iloilo	11/14/2015	1st/Final	Iloilo 3rd	LF	16.026	100	2/16/2015	5/27/2015	(+) 2.24%	C	0.379	0.200	0.300	-	-	-	87.90	87.9% Satisfactory	AHD
218	-	JHJ CONSTRUCTION	3781	L	A	MA	GE	Concreting of Barangay Road, Brgy. Pobacion-Brgy. Sindot Road, Guipos, Zamboanga Del Sur	Guimbal, Iloilo	11/12/2015	1st/Final	Iloilo 1st	LF	4.646	74	2/16/2015	5/1/2015	0.00%	C	0.381	0.175	0.300	-	-	-	85.60	85.6% Satisfactory	AHD
219	184	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	D	SB	GE	Road Concreting of Brgy Upper Dumalinao-Brgy. Cuatro-Cuatro Road (Phase IV), Dumalinao, Zamboanga Del Sur	Guipos, Zamboanga Del Sur	11/12/2015	1st/Final	Zamboanga Del Sur 2nd DEO	LF	4.655	32	2/27/2015	3/30/2015	0.00%	C	0.434	0.133	0.300	-	-	-	86.70	86.7% Satisfactory	AHD
220	-	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	D	SB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads at Cebu Macitan Circumferential Road, K0034+00 - K0034+524; Chainage 0000-0780, Lapu-lapu City	Dumalinao, Zamboanga Del Sur	11/12/2015	1st/Final	Zamboanga Del Sur 2nd DEO	LF	7.448	48	2/27/2015	4/15/2015	0.00%	C	0.422	0.133	0.300	-	-	-	85.50	85.5% Satisfactory	AHD
221	185	JJ & J CONSTRUCTION AND GENERAL SUPPLY	30231	L	B	MA	GE	Construction of Multi-Purpose Building, Yati, Lilo-an, Cebu	Lapu-Lapu City	11/14/2015	First	Cebu 6th	LF	45.146	330	3/30/2015	2/22/2016	0	OG	0.342	0.240	0.150	0.030	0.030	0.050	84.20	-	AHD
222	-	JJ & J CONSTRUCTION AND GENERAL SUPPLY	30231	L	B	MA	GB	Construction of Multi-Purpose Bldg. (Kid. City Cultural & Recreation Center)	Yati, Lilo-an, Cebu	11/14/2015	1st/Final	Cebu 5th	LF	2.875	90	4/15/2015	7/13/2015	0.0333	C	0.498	0.150	0.300	-	-	-	94.80	94.8% Very Satisfactory	AHD
223	186	JOHN RAY DEVELOPER AND SUPPLIES	20795	L	D	SB	GB		Pobacion, Kidapawan City	11/11/2015	First	Colabato First DEO	LF	6.500	177	8/7/2015	1/30/2016	(-) 9.86%	OG	0.354	0.160	0.051	0.003	0.000	0.016	58.40	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
224	187	JOMARCANN GENERAL CONSTRUCTION	30599	L	A	MA	GE	Road Upgrading (Unpaved to Paved) Along Katugayao-Pudtol-Luna-Cagayan Bdry. Road, K0643+006-K0643+592, Mataguisi Section	Pudtol, Apayao	11/15/2015	First	Apayao 2nd	LF	20.195	290	3/3/2015	12/17/2015	10.00%	OG	0.335	0.240	0.150	0.022	0.045	0.033	82.50	-	AHD
225	-	JOMARCANN GENERAL CONSTRUCTION	30599	L	A	MA	GE	Widening with Drainage and Reblocking on Poor and Bad Sections along Baguio-Bontoc Road, K0255+380-K0256+172	La Trinidad, Benguet	11/9/2015	Final	Benguet 1st	LF	44.848	237	2/20/2015	10/14/2015	0.00%	C	0.448	0.198	0.300	-	-	-	94.60	88.48% Satisfactory	AHD
226	-	JOMARCANN GENERAL CONSTRUCTION	30599	L	A	MA	GE	Construction of Flood Control Structure Along Bued River, Camp 7 to Camp 8 to Gabriela Silang	Gabriela Silang, Baguio City Lone District	11/9/2015	Final	Baguio City	LF	46.506	230	2/22/2015	10/9/2015	0.00%	C	0.416	0.179	0.300	-	-	-	89.50	88.3% Satisfactory	AHD
227	188	J-ONE BUILDERS	32509	L	B	MA	GE	Repair/Rehabilitation/Improvement (Additional Pavement Width) along Awang-Upi-Lebak-Kalamansig-Palimbang-Sarangani Road S00732MN K1951+100 - K1952+000 w/ exception (K1951+254 - K1951+442.55; K1951+445.86 - K1951+771.53; K1951+790.27 - K1952+000) Kalamansig, Sultan Kudarat	Kalamansig, Sultan Kudarat	11/16/2015	First	Sultan Kudarat Second DEO	LF	8.086	95	8/24/2015	11/26/2015	(-) 49.42%	OG	0.390	0.160	0.000	0.000	0.014	0.000	56.40	-	AHD
228	189	JQM CONSTRUCTION AND TRADING	36354	L	D	SB	GE	MFO-1 NRRW - Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management - 4 (HDM-4) (Intermittent Section) along Mc Arthur Bridge Service Road Chainage 0 - Chainage 234, Manila City 3rd LD	Manila City 3rd LD	12/11/2015	1st/Final	North Manila DEO	LF	4.892	150	5/7/2015	10/3/2015	0.00%	C	0.498	0.133	0.300	-	-	-	93.10	93.1% Very Satisfactory	AHD
229	190	JT GAMOLO CONSTRUCTION	15759	L	B	MA	GE	Concreting of Road, San Jose-Panamukan Road, Brgy. San Jose, Malaybalay City, Bukidnon	Malaybalay City, Bukidnon	11/12/2015	Final	Bukidnon 1st	LF	28.198	150	5/12/2015	10/9/2015	0.00%	C	0.466	0.137	0.300	-	-	-	90.30	90.48% Very Satisfactory	AHD
230	191	JUCONS CONSTRUCTION & SUPPLY	32051	L	B	SB	GE	Base Concreting/Opening - 151E-0007 From Sitio Abo-Abo, Sambulayan, Barangay Libas, Leyte, Leyte	Sambulayan, Barangay Libas, Leyte, Leyte	11/13/2015	1st/Final	Leyte Third DEO	LF	4.512	90	2/6/2015	5/6/2015	0.00%	C	0.425	0.140	0.300	-	-	-	86.50	86.5% Satisfactory	AHD
231	192	K.A. BUILDERS	27821	L	B	SB	GB	Construction of office of the Vice President (CVP) Office of the Senior Citizens Affairs (OSCA) (Multi-Purpose Building) Center, Midsayap, North Cotabato	Midsayap, Cotabato	11/12/2015	1st/Final	Cotabato Second DEO	LF	1.899	79	10/29/2015	1/16/2015	(+) 20.89%	C	0.373	0.240	0.150	0.020	0.023	0.050	85.60	85.6% Satisfactory	AHD
232	193	KANE CONSTRUCTION, INC.	2888	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management - 4 (HDM-4) (Intermittent Section) P. Burgos, Chainage 0000 - Chainage 0497 (S00490LZ) and K0251+(-445) - K0251+535 (S0468SLZ),	P. Burgos, Baguio City	11/9/2015	Final	Baguio City	LF	26.040	192	3/2/2015	9/9/2015	0.00%	C	0.450	0.200	0.300	-	-	-	95.00	89.96% Very Satisfactory	AHD
233	-	KANE CONSTRUCTION, INC.	2888	L	A	MB	GE	Off Carriageway Improvement Dulag-Juilla-Burauen Road, K0944+214-K0947+000, Dulag, Leyte	Dulag, Leyte	11/12/2015	Final	Leyte Second DEO	LF	34.607	190	3/12/2015	9/17/2015	0.00%	C	0.413	0.200	0.300	0.000	0.000	0.000	91.30	91.27% Very Satisfactory	AHD
234	194	KENBE CONSTRUCTION & SUPPLY	34290	L	B	SB	GB	Rehabilitation of Multi-Purpose Building, Oton, Iloilo	Oton, Iloilo	11/9/2015	1st/Final	Iloilo 1st	LF	3.290	150	2/16/2015	7/16/2015	0.00%	C	0.437	0.164	0.300	-	-	-	90.10	90.1% Very Satisfactory	AHD
235	195	KENT MARKETING GROUP OF COMPANIES, INC.	37716	L	C	B	SB	Rehabilitation/Concreting of Poblacion Farm to Market Road, Sta. 0+003.50 - 0+560, Brgy. Poblacion, San Francisco, Surigao del Norte	Brgy. Poblacion, San Francisco, Surigao del Norte	11/15/2015	1st/Final	Surigao del Norte 1st DEO	LF	4.749	65	8/26/2015	10/29/2015	0.00%	C	0.330	0.200	0.300	-	-	-	83.00	83% Satisfactory	AHD
236	196	KLDS TRADING & CONSTRUCTION	28091	L	B	MA	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects - Sectional Reblocking of Roads at Dasmariñas Bypass Bayan Resettlement Area, Sta. 0+000 to Sta. 1+100, Congressional Avenue to Area C and Sta. 3+197 to Sta.	Dasmariñas City	11/11/2015	1st/Final	CAVITE 1ST DEO	LF	27.305	130	3/26/2015	8/2/2015	0	C	0.457	0.133	0.300	-	-	-	89.00	89% Satisfactory	AHD
237	197	L. A. CLAMOR CONSTRUCTION	26413	L	B	MA	GE	Widening of National Roads, Secondary Roads, MSR Old Route, K0132+076.30 - K0133+610, K0133+699 - K0234+136.30, Lucena City	Lucena City	11/16/2015	First	QUEZON 2ND DEO	LF	45.800	330	2/5/2015	12/31/2015	0.0363	OG	0.344	0.187	0.150	0.030	0.060	0.050	82.10	-	AHD
238	-	L. A. CLAMOR CONSTRUCTION	26413	L	B	MA	GE	Widening of National Roads, Arterial Roads along National Road I (NI) Daang Maharika/ Highway-26, Daang Maharika (LZ), K0120+705 - K0121+101, Sariaya, Quezon	Sariaya Quezon	11/16/2015	1st/Final	QUEZON 2ND DEO	LF	17.995	180	1/28/2015	7/26/2015	0.0056	C	0.471	0.133	0.300	-	-	-	90.40	90.4% Very Satisfactory	AHD
239	198	L. R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	Network Development - Construction of By-Passess/Diversion Roads, Construction of Jct. Batasan - San Mateo - Rodriguez By-Pass, San Mateo, Rizal Province	San Mateo, Rizal Province	11/10/2015	First	REGIONAL OFFICE	LF	85.346	525	8/28/2014	2/3/2016	-0.1047	OG	0.327	0.300	0.045	0.030	0.070	0.033	80.50	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
240	199	L.C. CONSTRUCTION	7024	L	B	MA	GB	Construction of Multi-Purpose Building at Brgy. Pobladon, Diplahan, Zamboanga Sibugay	Diplahan, Zamboanga Sibugay	11/11/2015	1st/Final	Zamboanga Sibugay 1st DEO	LF	1.485	45	2/23/2015	4/8/2015	0.00%	C	0.456	0.133	0.300	-	-	-	88.90	88.9% Satisfactory	AHD
241	-	L.C. CONSTRUCTION	7024	L	B	MA	GE	Construction of Farm to Market Road at Brgy. Pobladon to Kigay, Malangas, Zamboanga Sibugay	Malangas, Zamboanga Sibugay	11/11/2015	1st/Final	Zamboanga Sibugay 1st DEO	LF	1.974	40	2/23/2015	4/3/2015	0.00%	C	0.431	0.133	0.300	-	-	-	86.40	86.4% Satisfactory	AHD
242	-	L.C. CONSTRUCTION	7024	L	B	MA	GB	Construction of Multi-Purpose Building, Barangay Malaubang, Ozamis City, Misamis Occidental	Barangay Malaubang, Ozamis City, Misamis Occidental	11/19/2015	1st/Final	Misamis Occidental 2nd	LF	2.618	90	5/5/2015	8/3/2015	0.00%	C	0.463	0.133	0.300	-	-	-	89.60	89.6% Very Satisfactory	AHD
243	200	L.M.G. CONSTRUCTION	5719	L	B	MA	GE	Construction of Gabions & Slope Protection along Talavera River, Brgy. Dolores, Sto. Domingo, Nueva Ecija, Sta.087+591 to Sta.087+736	Brgy. Dolores, Sto. Domingo, Nueva Ecija, Sta.087+591 to Sta.087+736	11/17/2015	1st/Final	Nueva Ecija First DEO	LF	18.026	120	2/11/2015	6/10/2015	0.00%	C	0.497	0.133	0.300	-	-	-	93.00	93% Very Satisfactory	AHD
244	201	LADY OF ASSUMPTION ENTERPRISES	25360	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Ma. Clara-Cagnitan Road Leading to Maasin City Tourism Loop (Monte Cueva, Danao Camp Tree Park, St. Francis Javier Shrine, Maasin City Zoo Theme Park, Maasin City, Southern Leyte	Maasin City, Southern Leyte	11/16/2015	First	Regional Office No. VIII	LF	79.472	260	4/22/2015	1/6/2016	(+)3.97%	OG	0.318	0.275	0.150	0.030	0.050	0.050	87.30	-	AHD
245	202	LAMDETH CONSTRUCTION AND SUPPLY	34833	L	D	SB	GE	Concreting of Barangay Roads, Sipocot, Camarines Sur	Sipocot, Camarines Sur	11/12/2015	1st/Final	Camarines Sur Fifth DEO	LF	1.895	60	1/23/2015	3/23/2015	3.33%	C	0.323	0.200	0.300	-	-	-	82.30	82.3% Satisfactory	AHD
246	203	LAJ TRUCKING AND BUILDERS	36350	L	B	SB	GB	Construction of Two Storey, 4 Classroom School Building, Balubal NHS, Barangay Balubal, Cagayan de Oro City	Barangay Balubal, Cagayan de Oro City	11/15/2015	First	Cagayan de Oro City 2nd	LF	5.992	105	9/1/2015	12/15/2015	(+) 0.45%	OG	0.383	0.240	0.150	0.030	0.047	0.050	90.00	-	AHD
247	204	LEDA CONSTRUCTION INCORPORATED (Formerly: Leda Construction)	12229	L	A	MA	GB	Rehabilitation/Improvement of Municipal Auditorium (Gymnasium), LGU, Tolosa, Leyte	Tolosa, Leyte	11/10/2015	First	Leyte First DEO	LF	41.379	275	7/10/2015	4/9/2016	(+)2%	OG	0.337	0.240	0.150	0.030	0.047	0.050	85.40	-	AHD
248	-	LEDA CONSTRUCTION, INCORPORATED (Formerly: Leda Construction)	12229	L	AAA	MB	GE	Construction/ Improvement of Access Roads leading to Airports, Seaports and Declared Tourism Destinations along Jct. (TER) La Union - Mabini Cabulao - Ubay Road (leading to beach areas at Anda and Ubay), Mabini, Bohol Province	Mabini, Bohol Province	11/15/2015	First	Bohol 3rd	LF	36.317	179	5/27/2015	11/21/2015	0.0015	OG	0.373	0.240	0.150	0.030	0.035	0.050	87.80	-	AHD
249	-	LEDA CONSTRUCTION, INCORPORATED (Formerly: Leda Construction)	12229	L	B	MA	GE	Off-Carriageway Improvement (Cluster I): Concreting of Shoulder, Tagbiliran East Road (Tagbiliran-Jagna)Jagna Section, Jagna, Bohol	Jagna, Bohol	11/17/2015	1st/Final	Bohol 3rd	LF	3.704	121	2/20/2015	7/20/2015	0	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
250	205	LEGACY CONSTRUCTION	22465	L	A	MA	GE	Widening of Bacolod Circumferential Road (S), K0003+(-535)-K0003+(-335), K0005+062-K0006+000, Bacolod City	Bacolod City	11/9/2015	1st/Final	Bacolod City DEO	LF	30.561	225	3/2/2015	10/12/2015	(-)1.5%	C	0.361	0.200	0.135	0.030	0.041	0.033	80.00	80% Unsatisfactory	AHD
251	206	B5 BUILDERS & SUPPLIES	3	L	C	SB	GB	Const. of 2-Storey / 6-Classroom of Senior High School at Malatoc	Victoria, Oriental Mindoro	11/20/2015	First	Mindoro Oriental DEO	LF	8.327	150	9/9/2015	2/5/2016	0.00%	OG	0.327	0.300	0.150	0.010	0.023	0.050	86.00	-	AHD
252	207	LL CONSTRUCTION	34244	L	D	SB	GE	Concreting of Road, Brgy. Dulian, Upper Pasonanca, Zamboanga City	Zamboanga City	11/19/2015	1st/Final	Zamboanga City DEO	LF	2.358	62	3/23/2015	5/23/2015	0.00%	C	0.413	0.133	0.300	-	-	-	84.60	84.6% Satisfactory	AHD
253	208	LLABAN CONSTRUCTION AND SUPPLY (Formerly: Liaban Construction & Trucking)	29504	L	B	MA	GE	Repair/Rehabilitation/Improvement (additional pavement width) Dualing-New Panay-Midsayap Road, ; (0.381 km) Km.1688+(-433) to Km.1691+500 with exception, Sta.Cruz Section, Aleosan, Cotabato	Sta.Cruz Section, Aleosan, Cotabato	11/12/2015	First	Cotabato Second DEO	LF	9.896	97	8/25/2015	11/29/2015	(+) 1.25%	OG	0.341	0.240	0.150	0.030	0.028	0.050	83.90	-	AHD
254	209	LLM CONCRETE PRODUCTS	14235	L	B	SB	GE	Tagum City Diversion Road, K1457+(-389) to K1457+(-022) (Widening of Tagum City Diversion Road), Davao del Norte	Davao del Norte	11/13/2015	1st/Final	Davao del Norte DEO	LF	8.734	121	2/5/2015	6/5/2015	0	C	0.479	0.138	0.300	-	-	-	91.70	91.7% Very Satisfactory	AHD
255	210	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	B	MA	GB	Completion of Multi-Purpose Building at Brgy. Candis, Malangas, Zamboanga Sibugay	Malangas, Zamboanga Sibugay	11/11/2015	1st/Final	Zamboanga Sibugay 1st DEO	LF	2.941	75	2/13/2015	4/28/2015	0.20%	C	0.479	0.133	0.300	-	-	-	91.20	91.2% Very Satisfactory	AHD
256	-	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	B	SB	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects-Payapa at Masaganan Panayan (PAMANA) Program: Construction of Kalintana Bridge and Approaches, Naga, Zamboanga Sibugay	Naga, Zamboanga Sibugay	11/10/2015	Second	Zamboanga Sibugay 2nd DEO	LF	46.342	345	4/21/2015	3/30/2016	-1.67%	OG	0.366	0.240	0.133	0.024	0.042	0.033	83.80	-	AHD
257	211	LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	Upgrading/Conc. of National Rd. (Cavacat Jct.) Balatagan leading to White Sand Coves and various beaches	Bulatagan, Oriental Mindoro	11/18/2015	First	Southern Mindoro DEO	LF	36.417	320	8/13/2015	6/27/2016	0.1532	OG	0.376	0.235	0.150	0.018	0.042	0.050	87.10	-	AHD
258	212	M.G. JACINTO CONSTRUCTION	20617	L	B	SB	GE	Construction/Upgrading/Rehabilitation of Drainage/Protection Works along National Roads, Cagayan Valley Road, K00478+948 - K-478+998 - K0479-234	Cagayan Valley Road	11/11/2015	1st/Final	CAGAYAN 3RD DEO	LF	2.245	90	2/17/2015	5/18/2015	(-) 20.00	C	0.482	0.133	0.000	-	-	-	61.50	61.5% Poor	AHD
259	213	M.G. SALAZAR CONS. CORP. (Formerly: M.G. Salazar Construction)	4072	L	A	MA	GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage Systems Flood control along Angat River Poblacion Plaridel, Bulacan	Plaridel, Bulacan	11/20/2015	Final	Bataan First DEO	LF	13.980	200	2/25/2015	9/12/2015	0.00%	C	0.500	0.133	0.300	-	-	-	93.30	94.62% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
260	214	M.K.U. CONSTRUCTION AND SUPPLY	37674	L	C	SB	GE	Repair/Maintenance of Damaged Grouted Riprap at Cabalaganan Bridge 1, Bacolod South Road, K0006+951, Pahanocoy, Bacolod City	Pahanocoy, Bacolod City	11/17/2015	First	Bacolod City DEO	LF	1.649	90	9/24/2015	12/22/2015	(+)45.4 %	OG	0.306	0.300	0.150	0.030	0.050	0.050	88.60	-	AHD
261	-	M.K.U. CONSTRUCTION AND SUPPLY	37674	L	C	SB	GE	Repair/Maintenance of Damaged Grouted Riprap at Rabadilla Bridge, Bacolod Circumferential Road, K0004+801, Madalagan, Bacolod City	Madalagan, Bacolod City	11/18/2015	First	Bacolod City DEO	LF	3.395	90	9/24/2015	12/22/2015	(+)31.1 %	OG	0.447	0.133	0.300	-	-	-	88.00	-	AHD
262	215	M.S. RAMOS CONSTRUCTION	31684	L	A	SB	GE	Repair/Rehabilitation/Improvement/Drainage Improvement Pinaglaban Road and Vicinity, San Juan City, Chainage 0006 to San Juan City	San Juan City	12/7/2015	First	First Metro Manila DEO	LF	8.106	305	3/12/2015	1/10/2016	(-)0.5%	OG	0.342	0.233	0.150	0.030	0.035	0.050	84.00	-	AHD
263	216	M.V. GUBALLA CONSTRUCTION	11722	L	D	SB	GB	Package 2-Construction of Multi-Purpose Building (Covered Court) at Barangay Del Pilar, Castillejos, Zambales	Castillejos, Zambales	11/10/2015	1st/Final	Zambales Second DEO	LF	3.255	75	1/12/2015	3/27/2015	0.00%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
264	217	MAFIL BUILDERS, INC.	35845	L	D	SB	GB	Construction of School Buildings at Impasug-ong NIS-Kapitan Bayong Annex, Impasug-ong, Bukidnon	Impasug-ong, Bukidnon	11/12/2015	Second	Bukidnon 1st	LF	5.296	120	7/27/2015	11/24/2015	(+) 2.84%	OG	0.395	0.200	0.150	0.030	0.047	0.050	87.20	-	AHD
265	218	MAG CORPORATION	36929	L	C	SB	GB	Construction of One Storey Three Classroom School Building with Toilet Attached Tagongon Elementary School, Tagbina, Surigao del Sur	Tagbina, Surigao del Sur	11/12/2015	First	Surigao del Sur 2nd DEO	LF	2.917	120	9/8/2015	1/5/2016	(+) 6.01	OG	0.309	0.240	0.150	0.030	0.047	0.050	82.60	-	AHD
266	219	MAI CONSTRUCTION & SUPPLY	30839	L	D	SB	GE	Construction of River Control along Jimamala River, Jimamala, Lutay, Tayasan, Negros Oriental	Jimamala, Lutay, Tayasan, Negros Oriental	11/10/2015	1st/Final	Negros Oriental 1st DEO	LF	6.064	117	11/19/2014	3/15/2015	0.00%	C	0.451	0.133	0.300	-	-	-	88.40	88.4% Satisfactory	AHD
267	-	MAI CONSTRUCTION & SUPPLY	30839	L	D	SB	GE	Road Upgrading (unpaved to paved) based on Gravel Road Strategies (NDM-4) Project Analysis (Intermittent) along Guihulungan - Baloc - Isabela Road (GBIR), Sec. 1: K0120+707-K0120+735; K0120+755-K0120+894; Sect. 2: K0122+007-K0122+092.5; Sect. 3: K0122+354-K0122+459; Sect. 4: K0124+553-K0124+593; Sect. 5: K0129+028-K0129+041, Negros Oriental	Negros Oriental	11/9/2015	1st/Final	Negros Oriental 1st DEO	LF	8.324	123	3/9/2015	7/9/2015	0.00%	C	0.462	0.134	0.300	-	-	-	89.60	89.6% Very Satisfactory	AHD
268	220	MAKAPA CORPORATION	30029	L	AA	MA	GE	Const./Improvement of Donsol River Control (Major River), Donsol, Sorsogon	Donsol, Sorsogon	11/19/2015	Final	Sorsogon First DEO	LF	46.541	240	2/20/2015	10/17/2015	1.40%	C	0.456	0.086	0.300	-	-	-	84.20	87.62% Satisfactory	AHD
269	221	MARCBILT CONSTRUCTION, INC.	21844	L	AAA	LB	GE	National Road Network Services, Asset Preservation of National Roads, Network Development, Widening of National Roads, Secondary Roads, Carmona Division Road K0046+671 - K0047+598 (Rehabilitation) Carmona, Cavite	Carmona, Cavite	11/11/2015	1st/Final	CAVITE 1ST DEO	LF	21.076	130	7/2/2015	11/8/2015	0.00%	C	0.439	0.133	0.300	-	-	-	87.20	87.2% Satisfactory	AHD
270	-	MARCBILT CONSTRUCTION, INC.	21844	L	AAA	LB	GE	Off-Carriageway Improv't. Paving of Shoulder & Drainage Improv't of Secondary N/R along Mindoro Oriental/Occidental East Coastal Road K0221+700 - K0223+500	Magsaysay, Occidental Mindoro	11/18/2015	First	Mindoro Occidental DEO	LF	40.301	288	3/30/2015	1/11/2016	-0.05	OG	0.378	0.300	0.100	0.018	0.035	0.033	86.40	-	AHD
271	222	MARCIVAN CONSTRUCTION AND SUPPLY	36958	L	C	SB	GB	Const. of Multi-Purpose Building, Cabatuan, Buh, Camarines Sur	Cabatuan, Buh, Camarines Sur	11/16/2015	1st/Final	Camarines Sur Fourth DEO	LF	2.225	65	2/9/2015	4/14/2015	3.08%	C	0.349	0.200	0.300	-	-	-	84.90	84.9% Satisfactory	AHD
272	223	MAR-DEB CONSTRUCTION & DEVELOPMENT	6715	L	A	MA	GE	Construction of River Bank Protection, Magat River Flood Control Project, Aplat Section, Aurora, Isabela	Aurora, Isabela	11/14/2015	1st/Final	ISABELA 2ND DEO	LF	18.314	204	2/25/2015	9/16/2015	(+) 0.02	C	0.350	0.100	0.300	-	-	-	75.00	75% Error	AHD
273	-	MAR-DEB CONSTRUCTION AND DEVELOPMENT	6715	L	A	MA	GE	Widening of National Roads - Secondary Road - Santiago - Tuguegarao By-Pass Road, K0363+(-383) - K0363+(-653), Cabanatuan, Isabela	K0363+(-383) - K0363+(-653), Cabanatuan, Isabela	11/16/2015	1st/Final	ISABELA 3RD DEO	LF	5.040	92	6/16/2015	9/17/2015	0.00%	C	0.489	0.160	0.300	-	-	-	94.90	94.9% Very Satisfactory	AHD
274	224	MARKNEST CONSTRUCTION AND TRADING (Formerly: Marknest Construction)	16818	L	B	MA	GE	Paving of Shoulder/Rehabilitation/Improvement of Camp Dau Road, K0087+970 to K0088+268, Brgy. Dau, Mabalacat, Pampanga	Brgy. Dau, Mabalacat, Pampanga	11/13/2015	Final	Pampanga Third DEO	LF	10.209	150	4/21/2015	9/18/2015	0.00%	C	0.494	0.133	0.300	-	-	-	92.70	88.32% Satisfactory	AHD
275	225	MAVERICK BUILDERS INCORPORATED (Formerly: Maverick Builders)	14466	L	AA	LA	GE	Road Upgrading (Unpaved to Paved) Dahican-Lawigan Road, City of Mati, Davao Oriental	Mati, Davao Oriental	11/11/2015	1st/Final	Davao Oriental 2nd DEO	LF	15.357	99	2/9/2015	5/18/2015	0	C	0.420	0.133	0.300	-	-	-	85.30	85.3% Satisfactory	AHD
276	226	MBB CONSTRUCTION	11363	L	B	MA	GE	Construction of Vigas 3 along Quirino-Pandan Road, Vigan, Ilocos Sur	Vigan, Ilocos Sur	11/14/2015	Final	ILOCOS SUR 1ST DEO	LF	9.117	192	3/12/2015	9/19/2015	0.00%	C	0.461	0.130	0.300	-	-	-	89.10	88.5% Satisfactory	AHD
277	227	MCB ZAMORA CONSTRUCTION & SUPPLY (Formerly: M.C.B. Zamora Construction & Supplies)	32006	L	B	SB	GE	Construction of Slope Protection, Lucanin Seawall, Mariveles, Bataan	Mariveles, Bataan	6/1/2015	First	Bataan Second DEO	LF	6.509	60	6/1/2015	7/30/2015	0.00%	OG	0.500	0.133	0.300	-	-	-	93.30	-	AHD
278	228	D.M. MALWANAG BUILDERS AND ENTERPRISES/KING'S BUILDERS & DEVELOPMENT CORP.- JOINT VENTURE	4	L	B	MA	GE	Const. of Gabions Revetment, Wasig River Control	Mansalay, Oriental Mindoro	11/18/2015	First	Southern Mindoro DEO	LF	9.651	89	8/25/2015	11/21/2015	2.00%	OG	0.482	0.133	0.300	-	-	-	91.50	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
279	229	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC./ R.A. CONSTRUCTION & GENERAL MERCHANDISE JOINT VENTURE	5	L	A	MB	GE	Road Upgrading (Unpaved to Paved) of Buncalan-Candoni-Damutan Valley Road, K0134+000-K0138+780, K0139+000-K0139+858, K0140+169-K0140+689, K0140+711-K0142+300, Candoni, Negros Occidental	Candoni, Negros Occidental	11/14/2015	First	Negros Occidental 3rd DEO	LF	166.729	380	7/2/2015	7/15/2016	(+) 1.13%	OG	0.363	0.237	0.150	0.030	0.050	0.050	88.00	-	AHD
280	230	MICKAJETTE CONSTRUCTION AND TRADING	35239	L	D	SB	GB	Local Infrastructure Program-Construction of Multi-Purpose Building, Colo Elementary School, Dinalupihan, Bataan	Dinalupihan, Bataan	11/11/2015	1st/Final	Bataan First DEO	LF	5.105	150	3/3/2015	7/30/2015	0.00%	C	0.485	0.133	0.300	-	-	-	91.80	91.8% Very Satisfactory	AHD
281	231	MIMARI BUILDERS AND ENTERPRISES	36434	L	D	SB	GB	Construction of Multi-Purpose Building (Phase II), Brgy. Pagasa, Dumaliniao, Zamboanga del Sur	Dumaliniao, Zamboanga del Sur	11/12/2015	1st/Final	Zamboanga Del Sur 2nd DEO	LF	6.178	90	2/27/2015	5/27/2015	0.00%	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
282	232	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION	19473	L	AAA	LA	GE	Upgrading (Gravel to Paved) of Road, Prián-Mutla Road, KO 1818+275.00 - KO 1825+790.95 (Intermittent Section) with Exception, Zamboanga del Norte	Zamboanga del Norte	11/14/2015	1st/Final	Regional Office	LF	107.903	570	4/2/2014	10/23/2015	(+) 19.77	C	0.418	0.197	0.300	-	-	-	91.50	91.5% Very Satisfactory	AHD
283	233	MONTESCLAROS ENTERPRISES, INC. (Formerly M. Montesclaros Enterprises)	6506	L	AAA	LA	GE	Rehab/Reconst/Upgrading of Damaged Paved National Roads Including Drainage Based On Pavement Management System/Highway Development & Management-4 (HDM-4) (Intermittent Sections), Sayre Highway (Bukidnon-Davao Jct. to Cotabato Boundary), K1594+236 - K1585+713, K1541+266 - K1594+000, K1616+053 - K1616+315, Bukidnon	Bukidnon	11/11/2015	Second	Regional Office	LF	135.197	268	3/25/2015	12/18/2015	(+) 12.88%	OG	0.371	0.235	0.150	0.030	0.060	0.050	89.60	-	AHD
284	234	MRBIT CONSTRUCTION CORPORATION (Formerly: MRB Construction and Supply)	17701	L	AA	MA	GE	Network Development: Off-Carriage Improvement of (Paving of Shoulder) K0010+000 - K0010+260; K00150 - K0018+000, Batan Island, Batanes	Batan Island, Batanes	11/21/2015	First	BATANES DEO	LF	47.809	314	3/3/2015	1/10/2016	(+) 17.10	OG	0.366	0.239	0.150	0.030	0.045	0.050	88.00	-	AHD
285	235	MSF CONSTRUCTION	25307	L	C	SB	GE	Widening of National Roads, Manila North Road K0483+493-K0484+000, San Nicolas, Ilocos Norte	San Nicolas, Ilocos Norte	11/13/2015	Final	ILOCOS NORTE 2ND DEO	LF	7.079	171	4/29/2015	10/16/2015	0.00%	C	0.402	0.200	0.300	-	-	-	90.20	87.98% Satisfactory	AHD
286	236	MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GB	Construction of Health Facilities and Multi-Purpose Building and Rehabilitation of Public Market, Valencia, Bohol, Dimlaog, Bohol	Valencia, Bohol, Dimlaog, Bohol	11/15/2015	First	Bohol 3rd	LF	3.841	190	5/11/2015	12/16/2015	0.0137	OG	0.296	0.240	0.150	0.030	0.032	0.050	79.80	-	AHD
287	237	MWJ CONSTRUCTION	14882	L	B	MA	GE	Construction of Missing Gaps Connecting National Roads Including ROW Burauen-Albuera Road including Bridges, Burauen Side, Burauen, Leyte	Burauen Side, Burauen, Leyte	11/12/2015	First	Leyte Second DEO	LF	45.100	209	6/15/2015	1/9/2016	(+)0.14 %	OG	0.350	0.240	0.150	0.030	0.035	0.050	85.50	-	AHD
288	238	MY BUILDERS AND CONSTRUCTION	22687	L	B	MA	GB	Completion of Multi-Purpose Building, Brgy. Cabaroan, San Fernando City, La Union	San Fernando City, La Union	11/10/2015	First	LA UNION 1ST DEO	LF	2.851	199	8/29/2015	3/15/2016	0.397	OG	0.392	0.240	0.150	0.030	0.053	0.050	91.50	-	AHD
289	239	MYMS CONSTRUCTION AND SUPPLY	36258	L	D	SB	GB	Construction of One (1) Storey, Two (2) Classroom at E.G. Montilla National High School (Mat-1 NMS Annex), Las Nieves, Agusan del Norte	Las Nieves, Agusan del Norte	11/17/2015	First	Butuan City DEO	LF	1.801	90	9/11/2015	12/9/2015	(+) 26.71	OG	0.325	0.300	0.150	0.030	0.047	0.050	90.20	-	AHD
290	240	N. A. IBARRA CONSTRUCTION (Formerly: Diocletian's Construction)	24742	L	B	MA	GE	Rehabilitation/Improvement of Local Road, Gandara Diversion Road, Sta. 00+000-Sta. 01+000, Gandara, Samar 1st LD	Gandara, Samar 1st LD	11/18/2015	1st/Final	Samar First DEO	LF	8.855	95	1/30/2015	5/4/2015	0.00%	C	0.379	0.200	0.300	-	-	-	87.90	87.9% Satisfactory	AHD
291	241	N. D. M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION	35410	L	AA	MB	GE	Widening of National Roads, Outside N1, Manila -Batangas Rd., K0061+(-51) - K0063+(-217), Sto. Tomas, Batangas	Sto. Tomas, Batangas	11/13/2015	First	BATANGAS 3RD DEO	LF	45.569	330	2/3/2015	12/29/2015	0.0018	OG	0.349	0.271	0.150	0.030	0.070	0.050	92.00	-	AHD
292	-	N. D. M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION	35410	L	AA	MB	GE	Off-Carriageway Improvement - MSR Passing Pobacion Road, K0082+210 to K0082+610, San Pablo City, Laguna	San Pablo City, Laguna	11/19/2015	1st/Final	LAGUNA 3RD DEO	LF	9.212	177	4/17/2015	11/9/2015	0.0056	C	0.465	0.150	0.300	-	-	-	91.50	91.5% Very Satisfactory	AHD
293	242	N.B. SALBO CONSTRUCTION	6091	L	B	MA	GE	Rehabilitation/Reconstruction of National Road with Slips, Slope Collapse and Landslide at Sta. Filomena-Bonbonon-Digkilaan-Rogongon Road, Km. 1530+260 Km. 1530+380, Brgy. Digkilaan, Iligan City, Lanao del Norte	Brgy. Digkilaan, Iligan City, Lanao del Norte	11/11/2015	1st/Final	Lanao del Norte 2nd	LF	23.177	192	2/18/2015	8/29/2015	0.00%	C	0.395	0.189	0.300	-	-	-	88.40	88.4% Satisfactory	AHD
294	243	NEW ARCOND BUILDERS INCORPORATED (Formerly: Arcond Builders)	9614	L	A	MA	GE	Drainage Improvement of Visayas Avenue (Congressional Avenue to Bridge), Quezon City	Quezon City	12/9/2015	1st/Final	QC 1st DEO	LF	16.849	240	3/9/2015	12/3/2015	0.00%	C	0.485	0.133	0.300	-	-	-	91.80	91.8% Very Satisfactory	AHD
295	244	NEW MINDORENOS HARDWARE AND GENERAL MERCHANDISE (Formerly: Mercedita Benasas General Merchandise)	31745	L	A	MA	GE	Construction of Banakan Bridge	Brgy. Tangkalan, Mamburao, Occidental Mindoro	11/17/2015	First	Mindoro Occidental DEO	LF	18.810	162	8/4/2015	1/12/2016	0.0364	OG	0.317	0.300	0.150	0.006	0.045	0.033	85.10	-	AHD
296	245	NORTHERN BUILDERS	8789	L	AAA	LB	GE	Network Development-Widening of National Roads-Arterial Roads, Roman Expressway, 1st Legislative District, 101+(-749.00) - 104+275.00, Hermosa, Bataan	Hermosa, Bataan	11/12/2015	First	Regional Office	LF	71.531	240	7/16/2015	3/11/2016	2.04%	OG	0.394	0.240	0.150	0.024	0.061	0.050	91.90	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
297	246	O.G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Project Analysis Benchmark for Upgrading to Paved Road Standards (PDM-4), Intermittent Sections, Lanao-Pagadian-Zamboanga City Road, K1634+494.50-K1635+020;K1640+400-K1641+500, Tukuran, Zamboanga del Sur	Tukuran, Zamboanga del Sur	11/13/2015	Final	Zamboanga Del Sur 1st DEO	LF	43.618	135	4/13/2015	8/25/2015	0.13%	C	0.332	0.298	0.150	0.020	0.037	0.050	88.70	88.7% Satisfactory	AHD
298	-	O.G. SANTOS CONSTRUCTION	2050	L	A	SA	GE	Ising Bridge along Daang Maharlika (MN), Widening of Permanent Bridge, Ising Bridge along Daang Maharlika, Carmen, Davao del Norte	Carmen, Davao del Norte	11/13/2015	1st/Final	Davao del Norte DEO	LF	32.287	184	2/5/2015	8/7/2015	0	C	0.441	0.187	0.300	-	-	-	92.80	92.8% Very Satisfactory	AHD
299	-	O.G. SANTOS CONSTRUCTION	2050	L	AAA	MA	GB	Construction of One Storey Two Classroom School Building, Hinatuan NCIS-Roxas NHS Annex	Hinatuan, Surigao del Sur	11/13/2015	First	Surigao del Sur 2nd DEO	LF	1.789	116	8/3/2015	11/26/2015	(+) 10.37	OG	0.358	0.300	0.150	0.030	0.058	0.050	94.60	-	AHD
300	247	OLIN DEVELOPMENT ENGINEERING AND CONSTRUCTION	26271	L	C	SB	GB	Construction of One Storey Two Classroom School Building Quizon Integrated Secondary School, Tagbina, Surigao del Sur	Tagbina, Surigao del Sur	11/12/2015	First	Surigao del Sur 2nd DEO	LF	1.779	120	8/3/2015	11/30/2015	(+)2.16	OG	0.360	0.300	0.150	0.030	0.052	0.050	94.20	-	AHD
301	248	OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) Malekio National Road Agbannawag-Malakio-Bulo Section, K0512+480 - K0514+026 and K0514+236 - K0514+690, Tabuk City, Kalinga	Tabuk City, Kalinga	11/13/2015	1st/Final	Kalinga	LF	43.971	209	3/14/2015	10/8/2015	0.00%	C	0.443	0.200	0.300	-	-	-	94.30	94.3% Very Satisfactory	AHD
302	249	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Local Infrastructure Program-Construction of Barangay Road, Leona, Barangay Balut, Orani, Bataan	Barangay Balut, Orani, Bataan	11/12/2015	First	Bataan First DEO	LF	1.902	75	3/3/2016	5/16/2016	0.00%	OG	0.474	0.133	0.300	-	-	-	90.70	-	AHD
303	-	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Flood Control Project in Central Luzon: Dike Slope Protection Downstream of Neilsen Bridge, Project "A" Sta.0+975 to Sta.1+296.40 & Sta.1+319.70 to Sta.1+375 and Project "B" Sta.1+915 to Sta.2+083.40, Bamban, Tarlac	Bamban, Tarlac	11/18/2015	First	Tarlac Second DEO	LF	46.645	185	8/27/2015	2/27/2016	27.00%	OG	0.391	0.240	0.150	0.024	0.056	0.050	91.10	-	AHD
304	-	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Repair/Rehabilitation/Improvement (Drainage System), Olongapo-Bugallon Road K0144+950 to K0145+352 with exceptions, Del Pilar, Castillejos, Zambales	Del Pilar, Castillejos, Zambales	11/10/2015	First	Zambales Second DEO	LF	7.113	120	7/20/2015	11/16/2015	2.00%	OG	0.377	0.240	0.150	0.018	0.037	0.033	85.50	-	AHD
305	250	ORIENT STAR CONSTRUCTION, INC. (Formerly: Orient Star Construction)	7183	L	A	MA	GE	Rehab./Reconst./Replacement of Zaragoza Bridge along CSR	Galapan City, Oriental Mindoro	11/20/2015	1st/Final	Mindoro Oriental DEO	LF	5.585	199	3/18/2015	10/2/2015	0	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
306	251	P. T. DIAMOND MERCHANDISE AND CONSTRUCTION	15451	L	B	MA	GE	Construction of New Pavement Bridge, Sulvec Bridge 2 along Manila North Road, Nirvacan, Ilocos Sur	Nirvacan, Ilocos Sur	11/15/2015	Final	ILOCOS SUR 2ND DEO	LF	13.274	233	2/4/2015	9/24/2015	0.00%	C	0.471	0.133	0.300	-	-	-	90.40	88.9% Satisfactory	AHD
307	252	P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damage Paved National Roads including Drainage Based on PMS/HDM-4, National Secondary Road at A.S. Fortuna St., Chainage 864-1421, Mandaue City (Modified to Chainage 000-2798), Mandaue City, Cebu	Mandaue City, Cebu	11/14/2015	First	Cebu 6th	LF	21.039	180	7/13/2015	1/8/2016	0.3389	OG	0.387	0.240	0.150	0.030	0.025	0.050	88.20	-	AHD
308	253	PANAAD CONSTRUCTION	186	L	D	SB	GB	Construction of Multi-Purpose Building, Brgy. Apoc-Apoc	Aborlan, Palawan	11/12/2015	1st/Final	Palawan 3rd DEO	LF	3.797	186	3/21/2015	9/23/2015	0.0468	C	0.404	0.133	0.300	-	-	-	83.70	83.7% Satisfactory	AHD
309	254	PANAY EAST COAST CONSTRUCTION AND SUPPLY	26469	L	D	SB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on PMS/HDM-4 (Intermittent Section), Concreting of Pototan-Tabugon Road, Pototan, Iloilo, KO031+(-429)-KO031+366	Pototan, Iloilo	11/17/2015	1st/Final	Iloilo 2nd	LF	13.449	115	3/18/2015	7/11/2015	0.00%	C	0.369	0.200	0.300	-	-	-	86.90	86.9% Satisfactory	AHD
310	255	PARTIDO CONSTRUCTION AND SUPPLY	20631	L	B	MA	GE	Concreting of Roads at Baliuag Viejo to San Jose Road, Minalabac, Camarines Sur	Minalabac, Camarines Sur	11/12/2015	1st/Final	Camarines Sur First DEO	LF	4.564	118	3/4/2015	6/29/2015	2.41%	C	0.397	0.130	0.300	-	-	-	82.70	82.7% Satisfactory	AHD
311	256	PATRILA BUILDERS, INC.	26628	L	A	MA	GB	Construction of 2-Storey Municipal Hall Annex Building, Municipality of Leon, Iloilo 2nd LD	Municipality of Leon, Iloilo 2nd LD	11/16/2015	First	Iloilo 4th	LF	4.798	150	8/14/2015	1/11/2016	(+) 0.1%	OG	0.340	0.300	0.150	0.030	0.053	0.050	92.30	-	AHD
312	257	PEARL CONSTRUCTION AND SUPPLY	34806	L	D	SB	GE	Construction of Bukay Bait Box Culvert K1780+282 Incl. Inlet and outlet protection works along Midsayap-Marbel Road	Tantangan, South Cotabato, 2nd LD	11/9/2015	1st/Final	South Cotabato First DEO	LF	3.928	160	4/1/2015	9/7/2015	(-) 2.95%	C	0.415	0.174	0.212	-	-	-	80.10	80.1% Unsatisfactory	AHD
313	258	PETRONAL BUILDERS	31510	L	D	SB	GE	Construction of Level III Water System, Municipality of Leon, Iloilo 2nd LD	Municipality of Leon, Iloilo 2nd LD	11/16/2015	First	Iloilo 4th	LF	1.396	107	9/4/2015	12/20/2015	(+)0.81%	OG	0.339	0.278	0.150	0.030	0.053	0.050	90.00	-	AHD
314	259	PHIL MANNA CONSTRUCTION & SUPPLY	10320	L	D	SB	GE	Construction/Rehabilitation of Camaligan Flood Control and Improvement of Attached Facilities, Camaligan, Camarines Sur	Camaligan, Camarines Sur	11/14/2015	1st/Final	Camarines Sur Second DEO	LF	2.693	65	2/12/2015	4/17/2015	-22.76%	C	0.343	0.200	0.000	-	-	-	54.30	54.3% Poor	AHD
315	260	PHILSOUTH BUILDERS (Formerly: Loft Construction)	21962	L	AA	MB	GE	Concreting of Dumaguete City-Valencia-Bacong Road, Dumaguete City, K0004+532 - K0004+867.82, 2nd District, Negros Oriental	2nd District, Negros Oriental	11/12/2015	1st/Final	Negros Oriental 2nd DEO	LF	6.832	151	2/5/2015	7/5/2015	0.00%	C	0.469	0.132	0.300	-	-	-	90.10	90.1% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
316	-	PHILSOUTH BUILDERS (Formerly: Lotiff Construction)	21962	L	AA	MB	GE	Construction/Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destinations - To Declared Tourism Destinations: Improvement of Road Leading to Mt. Talinis (Lipayo-Magsaysay Section)	Dauin, Negros Oriental	11/13/2015	1st/Final	Negros Oriental 3rd DEO	LF	46.143	173	3/26/2015	9/14/2015	0.00%	C	0.470	0.123	0.300	-	-	-	89.30	89.3% Very Satisfactory	AHD
317	261	PINS CONSTRUCTION	13630	L	D	SB	GE	Rehabilitation/Reconstruction/U pgrading of Damaged Pavement National Road, Lanao-Pagadian: Improvement of Road Leading to Mt. Talinis (Lipayo-Magsaysay Section)	Tukuran, Zamboanga del Sur	11/13/2015	1st/Final	Zamboanga Del Sur 1st DEO	LF	9.532	72	4/13/2015	6/23/2015	0.00%	C	0.389	0.200	0.300	-	-	-	88.90	88.9% Satisfactory	AHD
318	262	PJ SAN PEDRO CONSTRUCTION AND SUPPLY	14994	L	B	MA	GE	Package 27-2: Concreting of Roads Barangay Megkawayan, Calinan District, Davao City	Calinan District, Davao City	11/18/2015	1st/Final	Davao City 2nd DEO	LF	4.801	163	4/17/2015	9/26/2015	0	C	0.407	0.140	0.300	-	-	-	84.70	84.7% Satisfactory	AHD
319	263	PLD CONSTRUCTION	1859	L	AAA	MA	GE	Replacement of Rubber Expansion Joints at Marcelo B. Fernan Bridge (Phase III), Mandaue City, Cebu	Mandaue City, Cebu	11/15/2015	1st/Final	Cebu 6th	LF	27.088	180	3/3/2015	10/25/2015	0.95	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
320	264	POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	MA	GB	Construction of Two (2) Storey (4) CL School Building Bungkol, Bryg, Bungkol, Magdalena Laguna	Magdalena, Laguna	11/18/2015	First	LAGUNA 1ST DEO	LF	5.983	120	10/26/2015	2/22/2016	0.1915	OG	0.382	0.251	0.150	0.022	0.048	0.050	90.30	-	AHD
321	265	PRECIOUS CONSTRUCTION	32995	L	A	MA	GE	Drainage Improvement of ED5A NB, Bryg, Bago Bantay and Veterans Village, Quezon City	Bryg, Bago Bantay and Veterans Village, Quezon City	12/9/2015	First	QC 1st DEO	LF	17.756	240	3/9/2015	12/17/2015	(+)3.75 %	OG	0.458	0.133	0.300	-	-	-	89.10	-	AHD
322	-	PRECIOUS CONSTRUCTION	32995	L	A	MB	GE	Conc./Rehab. of Cumadrad-Macalaya Port	Castilla, Sorsogon	11/19/2015	Second	Sorsogon First DEO	LF	37.162	240	3/26/2015	11/20/2015	0.83%	OG	0.404	0.145	0.300	-	-	-	84.90	-	AHD
323	266	PREMIUM MEGASTRUCTURES, INC.	36879	L	AAA	LB	GE	Widening of National Road, Palo Carigara-Ormoc Road, K0990+/- 836.15)-K0990+212, K1005(-296)-K1005+001.84, Ormoc, Leyte	Ormoc, Leyte	11/14/2015	1st/Final	Leyte Fourth DEO	LF	33.255	190	2/5/2015	8/13/2015	0.00%	C	0.420	0.200	0.300	-	-	-	92.00	92% Very Satisfactory	AHD
324	267	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP.	36171	L	A	SB	GE	Rehabilitation/Improvement of Drainage along C-4 Road and P. Aquino, Letre Creek, Malabon City	Malabon City	12/11/2015	1st/Final	Malabon-Navotas DEO	LF	4.559	141	3/10/2015	7/28/2015	0.00%	C	0.424	0.133	0.300	-	-	-	85.70	85.7% Satisfactory	AHD
325	268	PROTECH CONSTRUCTION & DEVELOPMENT CORP. (Formerly: Sarda Construction)	15408	L	B	SB	GE	Repair/Maintenance of River Control along Sta. Cruz River, Bryg, V. Sta. Cruz, Laguna	Sta. Cruz, Laguna	11/18/2015	First	LAGUNA 1ST DEO	LF	2.889	88	9/18/2015	12/14/2015	0.0073	OG	0.345	0.241	0.150	0.018	0.053	0.050	85.70	-	AHD
326	269	PULSAR CONSTRUCTION	24422	L	AAA	LA	GE	Rehabilitation/Reconstruction/U pgrading of Peñablanca Callao Cave Road, K0475+15.19 - K0475+212, Chainage 0-Chainage 110, Chainage 0-Chainage 138, Peñablanca, Cagayan	Peñablanca, Cagayan	11/10/2015	1st/Final	CAGAYAN 3RD DEO	LF	13.253	90	4/28/2015	7/27/2015	(+) 0.12	C	0.351	0.134	0.300	-	-	-	78.50	78.5% Unsatisfactory	AHD
327	270	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE	15599	L	B	MA	GE	Rehabilitation/Major Repair of Bridges (Mangina Bridge & Dicklum Bridge), along Sayre Highway (Alae-Kislon Road), Manolo Fortich, Bukidnon	Manolo Fortich, Bukidnon	11/13/2015	1st/Final	Bukidnon 3rd	LF	2.974	140	2/10/2015	6/30/2015	(+) 11.42%	C	0.480	0.133	0.300	-	-	-	91.30	91.3% Very Satisfactory	AHD
328	271	QM BUILDERS	30743	L	A	MB	GE	Construction/Improvement of Access Road Leading to Declared Tourism Destination, Mabinay Road Leading to Crystal Cave, Mabinay, Negros Occidental	Mabinay, Negros Occidental	11/13/2015	First	Negros Oriental 2nd DEO	LF	27.783	239	3/25/2015	11/18/2015	(+)0.08 %	OG	0.378	0.247	0.150	0.030	0.055	0.050	91.00	-	AHD
329	-	QM BUILDERS	30743	L	A	MB	GE	Rehab./Reconst./Upgrading of Bayawan-Mabinay Road, Mabinay, K0139+340-K0139+675, 2nd District, Negros Occidental	Mabinay, 2nd District, Negros Occidental	11/12/2015	Final	Negros Oriental 2nd DEO	LF	8.247	172	2/12/2015	8/2/2015	0.00%	C	0.427	0.133	0.300	-	-	-	86.00	88.7% Satisfactory	AHD
330	-	QM BUILDERS	30743	L	A	MB	GE	Rehabilitation/Reconstruction/U pgrading of Damaged Paved National Road including Drainage along Antoni Y. De Pio Highway (Intermittent Sections): K0114+548 - K0114+824; K0119+000 - K0119+826; K0119+852 - K0120+282, San Remigio, Cebu	San Remigio, Cebu	11/13/2015	1st/Final	Cebu 1st	LF	28.909	208	3/3/2015	9/26/2015	0	C	0.423	0.133	0.300	-	-	-	85.60	85.6% Satisfactory	AHD
331	-	QM BUILDERS	30743	L	A	MB	GE	Asset Preservation of National Roads - Rehabilitation/ Reconstruction/ Upgrading of National Roads with Slips, Collapse and Landslide Secondary Roads at Cebu - Toledo Wharf Road (Det. Naga Uling) - K0016+500-K0016+800, K0017+520-K0017+620, K0020+560-K0020+720, K0020+940; K0020+000-K0021+160, Cebu Province	Cebu Province	11/9/2015	First	Cebu 2nd	LF	34.880	239	4/22/2015	12/16/2015	0.06	OG	0.350	0.240	0.150	0.030	0.040	0.050	86.00	-	AHD
332	272	QM BUILDERS/RIIR ENTERPRISES JOINT VENTURE	JV-14-520	L	A	MB	GE	Off-Carriageway Improvement, Palo-Carigara-Ormoc Road, K999+000-K1000+000, Ormoc, Leyte	Ormoc, Leyte	11/14/2015	1st/Final	Leyte Fourth DEO	LF	16.804	136	2/5/2015	6/20/2015	0.00%	C	0.395	0.200	0.300	-	-	-	89.50	89.5% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
333	273	QUIRANTE CONSTRUCTION	32827	L	B	MA	GE	Asset Preservation of National Road - Rehabilitation/Reconstruction/U pgrading of Damaged Paved National Roads including drainage based on Pavement Management System/ Highway Development and Management - 4 (HDM-4) (Intermittent Sections) National Arterial Roads Carcar-Barili-Mantayupan Road, K0044+000 - K0044+462, K0045+640 - K0046+088, Cebu Province	Cebu Province	11/10/2015	First	Cebu 2nd	LF	13.391	224	4/22/2015	12/1/2015	0.0991	OG	0.315	0.240	0.150	0.030	0.060	0.050	84.50	-	AHD
334	274	R R C CONSTRUCTION	24369	L	A	MA	GE	Construction of River Bank Protection, Stiffu River Flood Control Project, San Placido Section, Roxas, Isabela	Roxas, Isabela	11/14/2015	1st/Final	REGIONAL	LF	18.393	249	2/24/2015	10/30/2015	(+) 0.01	C	0.400	0.133	0.300	-	-	-	83.30	83.3% Satisfactory	AHD
335	275	R. A. M. BUILDERS	10549	L	B	MA	GE	Widening of National Roads along National Road (NI) Daang Maharika/Asian Highway-26, Daang Maharika (LZ) K0102+694 - K0103+608, Candelaria Section, Candelaria, Quezon	Candelaria, Quezon	11/16/2015	First	QUEZON 2ND DEO	LF	43.855	300	1/23/2015	11/18/2015	0.0629	OG	0.385	0.240	0.150	0.030	0.050	0.050	90.50	-	AHD
336	276	R. A. PAHATI CONST. & SUPPLY, INC.	35843	L	A	MA	GE	Flood Management Service- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Retaining Wall of Nangka River, Sta. 3+870 - Sta. 3+150 & Sta. 3+650 - Sta. 3+850, Brgy. Sto. Niño, San Mateo, Rizal 2nd LD	San Mateo, Rizal, 2nd LD	11/2/2015	Final	RIZAL 2ND DEO	LF	35.246	190	3/10/2015	9/15/2015	0.3263	C	0.438	0.133	0.300	-	-	-	87.10	88.9% Satisfactory	AHD
337	277	R. C. TAGALA CONSTRUCTION	11597	L	A	MA	GE	Concrete Paving/Widening along Manila North Road, K0200+000 to K0202+000 with exceptions, Bacnotan, La Union	Bacnotan, La Union	11/10/2015	Final	REGIONAL OFFICE	LF	1.846	214	2/11/2015	9/12/2015	0.003	C	0.455	0.133	0.300	-	-	-	88.80	89.04% Very Satisfactory	AHD
338	278	R. DE MESA CONSTRUCTION	18770	L	C	SB	GB	Construction of Multi-Purpose Building (Covered Court) at Barangay Poblacion, Maigo, Lanao del Norte	Barangay Poblacion, Maigo, Lanao del Norte	11/18/2015	1st/Final	Lanao del Norte 1st	LF	4.736	95	4/28/2015	8/1/2015	0.00%	C	0.409	0.133	0.300	-	-	-	84.20	84.2% Satisfactory	AHD
339	279	R. SEMILLA CONSTRUCTION AND MARKETING	9263	L	AAA	MA	GB	Construction of One Storey Two Classroom School Building Tausan Integrated Secondary School, Hinatuan, Surigao del Sur	Hinatuan, Surigao del Sur	11/13/2015	First	Surigao del Sur 2nd DEO	LF	1.793	115	8/3/2015	11/25/2015	(+) 0.75	OG	0.205	0.271	0.150	0.030	0.058	0.050	76.40	-	AHD
340	280	R. T. Y. CONSTRUCTION	10341	L	B	MA	GE	Widening of National Roads, Daang Maharika (S05868LZ) K0134+660 - K0135+860, K0135+880 - K0137+000, Pagbilao, Quezon	Pagbilao, Quezon	11/17/2015	First	QUEZON 4TH DEO	LF	44.433	240	7/7/2015	3/2/2016	0.0472	OG	0.380	0.207	0.150	0.023	0.043	0.050	85.30	-	AHD
341	281	R. V. LABORTE BUILDERS	20459	L	A	MB	GE	Widening of National Roads, Arterial Roads along National Road (NI) Daang Maharika/Asian Highway - 26, Daang Maharika (LZ), K0109+636 - K0110+626, Candelaria Section, Candelaria, Quezon	Candelaria, Quezon	11/16/2015	First	QUEZON 2ND DEO	LF	43.366	300	1/23/2015	11/18/2015	0.0633	OG	0.319	0.240	0.150	0.030	0.060	0.050	84.90	-	AHD
342	282	R.A. MATIAS CONSTRUCTION AND DEVELOPERS	26346	L	B	MA	GE	Construction/Extension of Bank Protection Works Agno River Basin Flood Control Project (Phase III) Brgy. Sta. Rosa-Calitang, Sta. Maria, Pangasinan	Sta. Maria, Pangasinan	11/16/2015	First	PANGASINAN 3RD DEO	LF	9.169	120	8/28/2015	12/25/2015	0.0344	OG	0.385	0.239	0.150	0.030	0.050	0.050	90.40	-	AHD
343	283	R.C. TAGALA CONSTRUCTION	11597	L	A	MB	GE	Widening of Permanent Bridge from 1 lane to 2 lanes Malinao Bridge along Puerto Princesa City Road	Narra, Palawan	11/11/2015	Second	Palawan 2nd Deo	LF	14.591	215	6/15/2015	1/15/2016	0.0299	OG	0.326	0.300	0.150	0.008	0.045	0.050	87.90	-	AHD
344	-	R.C. TAGALA CONSTRUCTION	11597	L	A	MB	GE	Rehab./Reconst./Upgrading of Damaged Paved Secondary N/R including Drainage based on PMS/HDM-4 (Intermittent Section) along San Jose-Caminawit Port Road, K0237+(-438) to K0239+709, Road Section ID: S00149MR	San Jose, Occidental Mindoro	11/17/2015	First	Mindoro Occidental DEO	LF	45.171	299	4/30/2015	2/22/2016	0.0378	OG	0.360	0.240	0.150	0.015	0.040	0.033	83.80	-	AHD
345	284	R.D. POLICARPIO & COMPANY, INC.	4414	L	AAA	B	GE	Road Upgrading (Gravel to Paved) of Tigbao-Sta. Fe-San Miguel Road, K0911+224-K0913+000 and K0913+828-K0913+876, Tacloban City	Tacloban City	11/11/2015	First	Regional Office No. VIII	LF	55.723	290	2/5/2015	11/21/2015	(+)4.37	OG	0.437	0.200	0.300	-	-	-	93.70	-	AHD
346	285	R.G. DIAZ BUILDERS & TRADING	23814	L	B	SB	GE	Concreting of Mining Barangay Road (With Drainage), Barangay Mga, Angeles City, 1st LD	Barangay Mining, Angeles City, 1st LD	11/13/2015	1st/Final	Pampanga Third DEO	LF	4.645	60	5/18/2015	7/16/2015	0.00%	C	0.491	0.133	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
347	286	R.K.X. ODIAMAR CONSTRUCTION	16107	L	A	SB	GE	Construction/Rehabilitation/Imp rovement of Canaman Flood Control	Canaman, Camarines Sur	11/14/2015	1st/Final	Camarines Sur Second DEO	LF	13.578	125	2/10/2015	6/15/2015	0.00%	C	0.450	0.133	0.300	-	-	-	88.30	88.3% Satisfactory	AHD
348	287	R.S. REYNA CONSTRUCTION	9648	L	D	SB	GE	Network Development-Off-Carriageway Improvement along National Road, Abuyog-Silaga Road, K0960+000 to K0970+060, Baybay City, Leyte	Baybay City, Leyte	11/15/2015	1st/Final	Leyte Fifth DEO	LF	4.590	60	3/3/2015	5/1/2015	0.00%	C	0.275	0.200	0.300	-	-	-	77.50	77.5% Unsatisfactory	AHD
349	288	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY INC./TSD BUILDERS CONSTRUCTION AND SUPPLY JOINT VENTURE	6	L	A	MA	GE	Construction of Flood Control Structure along Himoga-an River, Sagay City, Negros Occidental	Sagay City, Negros Occidental	11/19/2015	Second	Negros Occidental 1st DEO	LF	36.854	321	2/13/2015	12/30/2015	(+)27.9 6%	OG	0.442	0.144	0.300	-	-	-	88.60	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
350	289	R.V. CONSTRUCTION	6110	L	D	SB	GE	Repair/Rehabilitation of Existing Permanent Bridge Over Bridge, Tacloban City	Tacloban City	11/11/2015	1st/Final	Tacloban City DEO	LF	2.418	60	3/3/2015	5/1/2015	(+30%	C	0.477	0.133	0.300	-	-	-	91.00	91% Very Satisfactory	AHD
351	290	RAMONA CONSTRUCTION & ENTERPRISES	14661	L	B	SB	GB	Construction of Senior High School Classroom, Tabid NHS, Tabid, Ozamis City	Tabid, Ozamis City	11/19/2015	First	Misamis Occidental 2nd	LF	8.018	150	8/31/2015	1/28/2016	(+) 4.34%	OG	0.368	0.240	0.150	0.030	0.058	0.033	87.90	-	AHD
352	291	RCM CONSTRUCTION & SUPPLIES	32623	L	D	SB	GE	Construction of Flood Control, San Jose Gusu Creek, Balinasan Side, Balinasan Zamboanga City	Balinasan Zamboanga City	11/19/2015	1st/Final	Zamboanga City DEO	LF	1.418	75	8/17/2015	10/30/2015	6.67%	C	0.400	0.133	0.300	-	-	-	83.30	83.3% Satisfactory	AHD
353	-	RCM CONSTRUCTION & SUPPLIES	32623	L	D	SB	GB	Construction of One(1) Unit, Two (2) Storey, Six (6) Classroom School Building (7m3m) at Tampilisán NHS, Tampilisán, Zamboanga del Norte	Tampilisán, Zamboanga del Norte	11/17/2015	First	Zamboanga Del Norte 2nd DEO	LF	7.909	150	9/21/2015	2/17/2016	3.16%	OG	0.346	0.240	0.150	0.015	0.032	0.050	83.30	-	AHD
354	292	RDG CONSTRUCTION & SUPPLY (Formerly: RDG Construction)	19488	L	B	MA	GE	Improvement/Rehabilitation of Elpidio Quirino, Camus St., Legaspi St. Drainage, Davao City	Davao City	11/19/2015	First	Davao City 1st DEO	LF	28.444	204	6/30/2015	1/19/2016	0.0005	OG	0.367	0.240	0.150	0.030	0.070	0.033	89.00	-	AHD
355	293	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	MA	GE	Construction of Boboto River Control, Boston, Davao Oriental	Boston, Davao Oriental	11/10/2015	1st/Final	Davao Oriental 1st DEO	LF	9.160	139	2/16/2015	7/4/2015	0	C	0.423	0.152	0.300	-	-	-	87.50	87.5% Satisfactory	AHD
356	-	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	MA	GE	Slope Protection of Sunigao del Sur Boundary-Davao Oriental Coastal Road, Boston, Davao Oriental	Boston, Davao Oriental	11/10/2015	1st/Final	Davao Oriental 1st DEO	LF	4.573	70	2/16/2015	4/26/2015	-0.0488	C	0.478	0.200	0.154	-	-	-	83.20	83.2% Satisfactory	AHD
357	294	REMIGIO GENERAL CONSTRUCTION	2298	L	B	MA	GE	Widening of Permanent Bridges, Binayay Bridge (B2759L2), along Laoag-Balacud Road Brgy. Balatong, Laoag City, Ilocos Norte	Laoag City, Ilocos Norte	11/11/2015	First	ILOCOS NORTE 1ST DEO	LF	12.008	235	4/16/2015	12/6/2015	-0.0311	OG	0.357	0.293	0.119	0.030	0.055	0.033	88.70	-	AHD
358	295	REPOLMAN CONSTRUCTION	32842	L	B	MA	GE	Package 1: Construction of Multi Purpose Building (Covered Court) at J.F. Khonghuan Special Education School, Subic, Zambales	Subic, Zambales	11/10/2015	1st/Final	Zambales Second DEO	LF	3.254	75	1/16/2015	3/31/2015	0.00%	C	0.489	0.133	0.300	-	-	-	92.20	92.2% Very Satisfactory	AHD
359	296	REVERE CONSTRUCTION & SUPPLY CORPORATION (Formerly: Revere Construction and Supply)	17426	L	AAA	LB	GE	Widening of National Roads, Arterial Roads, Outside RT, Manila-Batangas Road (Calansayan Section) K0092+900 - K0093+960, San Jose Batangas	San Jose, Batangas	11/14/2015	First	BATANGAS 4TH DEO	LF	45.569	270	4/6/2015	12/31/2015	0.0008	OG	0.384	0.240	0.150	0.030	0.070	0.050	92.40	-	AHD
360	297	REX E. MORALES CONSTRUCTION	17427	L	A	MB	GE	Road Upgrading (Unpaved to Paved) of Sambulawan Jct-Calaugay-Calubian Road, K0993+493-K0994+283; K0997+603-K0998+311, Leyte, Leyte	Leyte, Leyte	11/13/2015	Final	Leyte Third DEO	LF	37.590	209	2/11/2015	9/7/2015	(+)1.68 %	C	0.397	0.200	0.300	0.000	0.000	0.000	89.70	82.08% Satisfactory	AHD
361	298	REY ROSE CONSTRUCTION & SUPPLY	22934	L	B	MA	GE	Widening of National Roads, Nasipit Port Road, K1265+000 - K1266+(-478), Nasipit, Agusan del Norte	Nasipit Agusan del Norte	11/19/2015	1st/Final	Agusan del Norte DEO	LF	13.022	132	3/27/2015	8/5/2015	0.00%	C	0.347	0.200	0.300	-	-	-	84.70	84.7% Satisfactory	AHD
362	299	RGP BUILDERS	20680	L	B	MA	GE	Road Upgrading, Talaba-Summit-Panaon Road, K0179+426 - K0179+867, K0179+867 - K0180+072, Atimonan, Quezon	Atimonan, Quezon	11/17/2015	1st/Final	QUEZON 4TH DEO	LF	11.429	120	2/26/2015	6/25/2015	0	C	0.453	0.133	0.300	-	-	-	88.60	88.6% Satisfactory	AHD
363	300	RHODWILL PARTS AND HARDWARE & CONSTRUCTION SERVICES (Formerly: Rhodwill Parts and Hardware)	18871	L	B	MA	GE	Construction of Roads and Bridges, 3) Construction of Footbridge at Brgy. Central, City of Mati, Davao Oriental	Mati, Davao Oriental	11/11/2015	1st/Final	Davao Oriental 2nd DEO	LF	1.434	114	5/8/2015	8/29/2015	0	C	0.395	0.200	0.300	-	-	-	89.50	89.5% Very Satisfactory	AHD
364	301	RICHFIELD BUILDERS	24525	L	D	SB	GE	Construction/Improvement of Access Road Leading to Declared Tourism Destination, Abante Road Leading to Palaypay Falls, Pamplona 2nd District, Negros Oriental	Pamplona 2nd District, Negros Oriental	11/12/2015	1st/Final	Negros Oriental 2nd DEO	LF	9.300	151	4/22/2015	9/19/2015	(+)1.32 %	C	0.431	0.173	0.300	-	-	-	90.40	90.4% Very Satisfactory	AHD
365	302	RJIR ENTERPRISES	34843	L	B	SB	GE	Construction of Calubian-Jubay Road-11151E-0013, Sta. 4+080-Sta. 6+080, Calubian, Leyte	Calubian, Leyte	11/13/2015	1st/Final	Leyte Third DEO	LF	9.251	120	1/23/2015	5/22/2015	0.00%	C	0.285	0.133	0.300	-	-	-	71.80	71.8% Poor	AHD
366	303	RNV CONSTRUCTION	12570	L	D	SB	GB	Const./Rehab. of MPB @ Odiongan National High School Davao	Odiongan, Romblon	11/21/2015	1st/Final	Romblon DEO	LF	3.757	90	7/8/2015	10/5/2015	0	C	0.466	0.133	0.300	-	-	-	89.90	89.9% Very Satisfactory	AHD
367	-	RNV CONSTRUCTION	12570	L	D	SB	GB	Const. of Road, Libertad-Tuburan Road	Odiongan, Romblon	11/21/2015	1st/Final	Romblon DEO	LF	4.835	60	3/11/2015	5/9/2015	0	C	0.444	0.133	0.300	-	-	-	87.70	87.7% Satisfactory	AHD
368	304	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	SB	GE	Construction of Binabagan River Bank Slope Protection (Upstream) along Bacolod South Road, Negros Occidental 5th Legislative District, Binabagan, Negros Occidental	Negros Occidental 5th Legislative District, Binabagan, Negros Occidental	11/16/2015	Final	Negros Occidental 2nd DEO	LF	15.287	230	2/25/2015	10/12/2015	0.00%	C	0.450	0.133	0.300	-	-	-	88.30	90.22% Very Satisfactory	AHD
369	305	ROADTECH CONSTRUCTION	17580	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Pangasinan-Zambales Road K0233+000 - K0300+000, K0306+096 - K0307+197, K0308+000 - K0308+543, Burgos & Mabini, Pangasinan	Burgos & Mabini, Pangasinan	11/20/2015	First	PANGASINAN 1ST DEO	LF	37.086	240	6/9/2015	2/3/2016	0.0049	OG	0.369	0.240	0.150	0.030	0.055	0.050	89.40	-	AHD
370	306	ROBETH GEN. MDSE. CONST. & SUPPLY (Formerly: Robeth Gen. Mdse. & Supplies-Isulan Branch)	23175	L	B	MA	GE	Repair/Rehabilitation/Improvement (Additional Pavement Width) along Marbel-Ala Valley-Cotabato Road, K1769+270.25 - K1769+931 (both sides) with exceptions	Isulan, Sultan Kudarat	11/10/2015	First	Sultan Kudarat First DEO	LF	10.264	121	8/26/2015	12/24/2015	(+) 0.06%	OG	0.378	0.254	0.150	0.015	0.040	0.050	88.70	-	AHD
371	307	ROCKWORLD INDUSTRIES	7582	L	B	MA	GE	Construction/Improvement of Access Road Leading to Tourism Destination-Road Concreting of Poblacion, La Paz to Colabato Hot Spring, La Paz, Leyte	La Paz, Leyte	11/12/2015	1st/Final	Leyte Second DEO	LF	45.078	148	6/11/2015	11/5/2015	(-) 3.99%	C	0.333	0.300	0.110	0.030	0.035	0.017	82.50	82.5% Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
372	308	ROGENOX CONSTRUCTION AND SUPPLY CORP.	32475	L	A	SB	GE	Construction/Extension of Dike with Protection Works, Vinyay-Depalo River Control Project, Brgy. San Miguel, Natividad, Pangasinan	Natividad, Pangasinan	11/16/2015	First	PANGASINAN 3RD DEO	LF	14.700	120	7/31/2015	11/27/2015	0.0394	OG	0.383	0.240	0.150	0.030	0.055	0.050	90.80	-	AHD
373	309	V.C. VARIN CONSTRUCTION & HARDWARE SUPPLY	7	L	B	SB	GE	Local Infrastructure Program: Const. of Farm to Market Road, Brgy. San Isidro, Talisay, Camarines Norte	Brgy. San Isidro, Talisay, Camarines Norte	11/13/2015	1st/Final	Camarines Norte DEO	LF	2.376	45	3/23/2015	5/6/2015	0.00%	C	0.374	0.194	0.300	-	-	-	86.80	86.8% Satisfactory	AHD
374	310	ROLA CONSTRUCTION	6813	L	B	SB	GE	FY 2015 Local Infrastructure Program-Construction of Seawall Subang, San Jose, Camarines Sur	San Jose, Camarines Sur	11/15/2015	1st/Final	Camarines Sur Third DEO	LF	4.719	79	5/19/2015	8/5/2015	0.00%	C	0.479	0.067	0.300	-	-	-	84.60	84.6% Satisfactory	AHD
375	311	ROLANDO M. VILLASENCIO CONST & GENERAL SERVICES	24797	L	B	SB	GE	Construction of Tugpong Flood Control, Kananga, Leyte	Kananga, Leyte	11/14/2015	1st/Final	Leyte Fourth DEO	LF	12.446	120	1/5/2015	5/4/2015	0.00%	C	0.424	0.200	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
376	312	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (Formerly: Rolco Construction & General Merchandise)	29686	L	B	MA	GE	Cluster 2 - Off-Carriageway Improvement along Daang Maharlika, Daraga, Albay	Daraga, Albay	11/10/2015	1st/Final	Albay Second DEO	LF	6.715	70	2/9/2015	4/19/2015	0.00%	C	0.390	0.133	0.300	-	-	-	82.30	82.3% Satisfactory	AHD
377	313	ROMA CONSTRUCTION AND DEVELOPMENT CORPORATION / DPJ ENGINEERS & CONSULTANTS JOINT VENTURE	JV-14-638	L	AAA	LA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) Intermittent Sections along Mt. Province - Isabela Road, Chainage 0 - Chainage 798, Chainage 1220 - Chainage 1315, Chainage 1420 - Chainage 3890, Chainage 3930 - Chainage 6941, Chainage 7524 - Chainage 9300,	Mt. Province	11/18/2015	First	Regional Office	LF	163.360	419	6/29/2015	8/20/2016	49.49%	OG	0.338	0.240	0.150	0.030	0.055	0.050	86.30	-	AHD
378	314	LEGACY CONSTRUCTION / MBM CONSTRUCTION (JV)	8	L	A	MA	GB	Construction of New Hospital Building (Phase II), Tapaz District Hospital Brgy. Switch, Tala, Capiz	Brgy. Switch, Tapaz, Capiz	11/13/2015	First	Capiz 2nd	LF	16.907	224	6/23/2015	2/2/2016	(+) 7%	OG	0.400	0.225	0.150	0.030	0.043	0.050	89.80	-	AHD
379	315	ROMARPLUS INCORPORATED (Formerly: Ramar Enterprises)	8092	L	B	MA	GE	Widening of National Roads along Guinobatan Poblacion Road, KO511+(-1007) - KO511+(-723.08), Polangui, Albay	Polangui, Albay	11/20/2015	1st/Final	Albay Third DEO	LF	6.588	150	6/15/2015	11/11/2015	4.65%	C	0.402	0.133	0.300	-	-	-	83.50	83.5% Satisfactory	AHD
380	316	ROPRIIM CONSTRUCTION	8546	L	A	MA	GB	Const. of CY 2014 BEFF Batch 1 (Const. of Senior High School Classrooms in area experiencing acute classroom shortage) Roxas City Cluster-2.1 Const. of 2-Bldg., Dumulog NHS, Storey, 6-Classroom School Bldg., Dumulog NHS, Dumulog, Roxas City	Dumulog, Roxas City	11/12/2015	First	Capiz 1st	LF	16.013	150	8/17/2015	1/14/2016	(+) 3.73%	OG	0.386	0.200	0.150	0.030	0.059	0.050	87.50	-	AHD
381	-	ROPRIIM CONSTRUCTION	8546	L	A	MB	GE	Construction/ Rehabilitation of Flood Mitigation Facilities along Major & Principal River Basins, Penay/Mabusao River Basins, Construction of Panitan River Control, Panitan, Capiz	Panitan, Capiz	11/12/2015	1st/Final	Capiz 1st	LF	12.786	157	2/14/2015	7/21/2015	0.00%	C	0.423	0.133	0.300	-	-	-	85.60	85.6% Satisfactory	AHD
382	-	ROPRIIM CONSTRUCTION	8546	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads along Iloilo-Capiz Road (New Route), KO064+(-855)-KO064+(-240), KO064+443.70-KO065+316.40, KO065+563-KO065+801.50, KO067+658.50-KO067+848.50, KO070+748-KO071+160, KO071+487.20-KO071+6	Capiz	11/13/2015	First	Capiz 2nd	LF	46.519	232	6/23/2015	2/10/2016	(+) 0.22%	OG	0.355	0.219	0.150	0.030	0.051	0.050	85.50	-	AHD
383	317	ROSAND BUILDERS	15781	L	B	MA	GE	Construction of Concrete Retention on Steel Sheet Piles along Talomo River, Calinan Section, Calinan District, Davao City	Calinan District, Davao City	11/18/2015	1st/Final	Davao City 2nd DEO	LF	18.630	160	2/10/2015	7/19/2015	0.3462	C	0.465	0.141	0.300	-	-	-	90.60	90.6% Very Satisfactory	AHD
384	318	ROWIE'S CONSTRUCTION	23595	L	B	MA	GE	Concrete of Roads, Municipality of Cantilan, Cantilan, Surigao del Sur	Cantilan, Surigao del Sur	11/14/2015	1st/Final	Surigao del Norte 1st DEO	LF	5.694	109	7/23/2015	11/8/2015	0.00%	C	0.336	0.200	0.300	-	-	-	83.60	83.6% Satisfactory	AHD
385	319	RRC CONSTRUCTION	24369	L	A	MA	GE	MFO-1 National Road Network Services - Asset Preservation of National Roads: Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage based on Placement Management System/Highway Development and Management-4 (HDM-4) (Inter	Gamu and Roxas, Isabela	11/13/2015	First	REGIONAL	LF	61.458	316	2/28/2015	1/9/2016	(+) 4.53	OG	0.367	0.208	0.150	0.030	0.050	0.033	83.80	-	AHD
386	320	RRN CONSTRUCTION	20228	L	B	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) Intermittent Section) along Dologon-Kisanday-Guinoyoran Road, K1546+(-356) K1546+(-040), K1549+875-K1550+559, Bukidnon	Bukidnon	11/12/2015	1st/Final	Bukidnon 2nd	LF	23.959	150	2/27/2015	7/27/2015	0.00%	C	0.478	0.134	0.300	-	-	-	91.20	91.2% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
387	321	RTY CONSTRUCTION	10341	L	B	MA	GB	Construction of Multi-Purpose Building	Boac, Marinduque	11/16/2015	1st/Final	Marinduque DEO	LF	1.833	60	2/19/2015	4/19/2015	0	C	0.477	0.181	0.300	-	-	-	95.80	95.8% Very Satisfactory	AHD
388	322	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GE	Widening of National Roads 1) Oroquieta City-Calamba Mt. Road (S01015M40), K1746+250-K1746+390, Oroquieta City, Misamis Occidental	Oroquieta City, Misamis Occidental	11/19/2015	1st/Final	Misamis Occidental 1st	LF	3.316	120	3/2/2015	6/30/2015	0.00%	C	0.470	0.133	0.300	-	-	-	90.30	90.3% Very Satisfactory	AHD
389	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Airports, Seaports and Declared Tourism Destination, Road Upgrading (Gravel to Concrete) from Junct. National Highway Leading to Eriberto Spring Resort, Mahayag, Zamboanga del Sur	Mahayag, Zamboanga del Sur	11/13/2015	1st/Final	Zamboanga Del Norte 1st DEO	LF	46.795	126	3/30/2015	8/2/2015	0.00%	C	0.396	0.197	0.300	-	-	-	89.30	89.3% Very Satisfactory	AHD
390	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GB	Completion of Multi-Purpose Building, Brgy. Venus, Sergio Osmeña, Zamboanga Del Norte	Sergio Osmeña, Zamboanga Del Norte	11/14/2015	1st/Final	Zamboanga Del Norte 3rd DEO	LF	1.881	60	2/26/2015	4/26/2015	0.00%	C	0.386	0.200	0.300	-	-	-	88.60	88.6% Satisfactory	AHD
391	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GE	Construction /Rehabilitation of Flood Control (Slope Protection), Tupilac, R.T. Lim, Zamboanga Sibugay	Tupilac, R.T. Lim, Zamboanga Sibugay	11/10/2015	Final	Zamboanga Sibugay 2nd DEO	LF	28.137	264	1/27/2015	10/19/2015	15.38%	C	0.448	0.133	0.300	-	-	-	88.10	87.08% Satisfactory	AHD
392	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Formerly: Rudhil Construction)	22901	L	A	MA	GB	Construction of Two (2) Unit, One (1) Storey, Three (3) Classroom School Building (Toilet Attached) at Baybay ES	Liloy, Zamboanga Del Norte	11/17/2015	First	Zamboanga Del Norte 2nd DEO	LF	5.699	160	9/21/2015	2/27/2016	28.02%	OG	0.364	0.237	0.150	0.020	0.032	0.050	85.30	-	AHD
393	323	SAL CONSTRUCTION	34646	L	D	SB	GE	Rehabilitation/Major Repair of Permanent Bridges Dakong Bato Bridge Along Lilo-an-San Ricardo Road (800353LT), San Francisco, Southern, Leyte	San Francisco, Southern, Leyte	11/16/2015	1st/Final	Southern Leyte DEO	LF	4.720	150	2/2/2015	7/1/2015	0.00%	C	0.474	0.129	0.300	-	-	-	90.30	90.3% Very Satisfactory	AHD
394	324	SBB CONSTRUCTION & SUPPLY, INC. (Formerly: SBB Construction & Supply)	31238	L	B	MA	GE	Off-Carriageway Improvement along J.P. Calagiao Avenue, K13507+(-896) to K1507+770, Davao City	Davao City	11/19/2015	1st/Final	Davao City 1st DEO	LF	11.056	123	4/23/2015	8/23/2015	0	C	0.464	0.133	0.300	-	-	-	89.70	89.7% Very Satisfactory	AHD
395	325	SBF CONSTRUCTION & DEVELOPMENT	11470	L	A	MB	GE	Rehabilitation/Major Repair of Permanent Bridge, Balandra Bridge, Iloilo-East Coast-Capiz Road, Banate, Iloilo	Banate, Iloilo	11/17/2015	First	Iloilo 2nd	LF	19.333	45	10/26/2015	12/10/2015	(+) 61.48%	OG	0.500	0.133	0.300	-	-	-	93.30	-	AHD
396	326	SBU BUILDERS	35570	L	D	SB	GB	Construction of Multi-Purpose Building (Municipal Gym PH-10), Brgy. Southwestern Poblacion, Calamba, Misamis Occidental	Brgy. Southwestern Poblacion, Calamba, Misamis Occidental	11/20/2015	1st/Final	Misamis Occidental 1st	LF	1.882	75	5/18/2015	8/1/2015	(-) 2.92%	C	0.467	0.200	0.212	-	-	-	87.90	87.9% Satisfactory	AHD
397	327	SENTINA CONSTRUCTION AND SUPPLY	20649	L	B	SB	GE	Construction of Farm to Market Road Barangay Catungan IV, Sibalom, Antique	Barangay Catungan IV, Sibalom, Antique	11/10/2015	1st/Final	Antique	LF	1.960	62	5/22/2015	7/23/2015	0.00%	C	0.395	0.200	0.300	-	-	-	89.50	89.5% Very Satisfactory	AHD
398	328	SETTLERS BUILDER	21643	L	B	MA	GE	Asset Preservation of National Roads Preventive Maintenance Retlocking of Shattered Blocks, Hamtic-Bia-an-Egana-Sibalom Road, K0090+(-167)+K0090+069.50, K0100+001.20-K0100+262.20, Hamtic and Sibalom, Antique	Hamtic and Sibalom, Antique	11/10/2015	Final	Antique	LF	20.637	114	5/22/2015	9/13/2015	0.00%	C	0.381	0.200	0.300	-	-	-	88.10	87.74% Satisfactory	AHD
399	329	SEVEN DIGIT CONSTRUCTION & SUPPLIES	25471	L	B	SB	GB	Construction of Multi-Purpose Building, Barangay Mendoza	Roxas, Palawan	11/13/2015	First	Palawan 1st DEO	LF	0.864	170	7/30/2015	1/15/2016	0.3919	OG	0.390	0.240	0.150	0.015	0.029	0.050	87.40	-	AHD
400	330	SHANLEY CONSTRUCTION	35633	L	C	SB	GE	Concreting of Local Roads, Barangay Nammatan, San Agustin, Isabela 4TH LD	San Agustin, Isabela 4th	11/17/2015	1st/Final	ISABELA 4TH DEO	LF	2.199	120	6/17/2015	10/14/2015	0.00%	C	0.371	0.134	0.300	-	-	-	80.50	80.5% Unsatisfactory	AHD
401	331	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	A	MB	GE	Rehabilitation/Reconstruction/U grading of Damaged Paved National Road along Bacolod North Road, K0094+354-K0094+500, K0098+164-K0098+489, K0106+225-K0106+873, K0113+464-K0114+852, K0116+177-K0116+700, K0120+000-K0121+000, K0121+967-K0123+000, K0124+127-K0124+990, K0126+575-K0126+969, K0128+000-K0128+561, K0129+339-K0129+439, K0137+000-K0138+372, Bacolod, Negros Occidental	Bacolod, Negros Occidental	11/19/2015	First	Regional Office, NIR	LF	101.413	350	3/25/2015	3/8/2016	(+)13.12%	OG	0.374	0.236	0.150	0.030	0.060	0.050	90.00	-	AHD
402	-	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	A	MB	GE	Rehabilitation/Reconstruction/U grading of Damaged Paved National Road along Bacolod North Road, K0131+000-K0132+026, K0136+882-K0137+927, K0138+372-K0139+303, K0140+670-K0141+000, K0141+894-K0142+600, K0143+250-K0143+620, K0145+103-K0145+702, Calatrava, San Carlos City, Negros Occidental	Calatrava, San Carlos City, Negros Occidental	11/19/2015	First	Regional Office, NIR	LF	88.298	280	3/25/2015	12/29/2015	(+) 0.76%	OG	0.343	0.281	0.150	0.030	0.055	0.050	90.90	-	AHD
403	-	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	A	MB	GE	Replacement of Permanent Weak Bridge, Himuang Bridge I along Bacolod South Road (S00127NR) With Contract I.D. No. 15G N0004, Valladolid, Negros Occidental	Valladolid, Negros Occidental	11/16/2015	1st/Final	Negros Occidental 4th DEO	LF	15.004	195	2/23/2015	9/5/2015	(+)15.385	C	0.473	0.133	0.300	-	-	-	90.60	90.6% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
404	332	SIXTEEN ENTERPRISES - CALAPAN BRANCH	18187	L	A	MB	GE	Rehab./Reconst. of Agos Bridge 1	Pinamlayan, Oriental Mindoro	11/19/2015	1st/Final	Southern Mindoro DEO	LF	11.364	207	3/17/2015	10/9/2015	0.01	C	0.489	0.181	0.300	-	-	-	97.00	97% Outstanding	AHD
405	333	SJ BONIFACIO BUILDERS	32226	L	B	MA	GE	Replacement of Permanent Weisk Bridge, Gasas Bridge 1 along Pagadian City-Zamboanga City Road, Pagadian City, Zamboanga del Sur	Pagadian City, Zamboanga del Sur	11/13/2015	Second	Zamboanga Del Sur 1st DEO	LF	24.254	224	5/28/2015	1/6/2016	0.17%	OG	0.332	0.300	0.150	0.020	0.047	0.050	89.90	-	AHD
406	334	SOPHIA CONSTRUCTION AND SUPPLY	33484	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court)	Lambayong National High School, Lambayong, Sultan Kudarat	11/11/2015	First	Sultan Kudarat First DEO	LF	4.851	165	6/15/2015	11/26/2015	(+) 0.68%	OG	0.345	0.240	0.150	0.030	0.070	0.050	88.50	-	AHD
407	335	SPECO BUILDERS, INC. (Formerly: VRF Construction)	15301	L	AA	MA	GE	Improvement/Rehabilitation of the Talavera-Zaragoza Earth Dike, Nueva Ecija, Sta.104+652.50- Sta.104+831.90	Nueva Ecija, Sta.104+652.50- Sta.104+831.90	11/17/2015	1st/Final	Nueva Ecija Second DEO	LF	27.924	120	3/10/2015	7/7/2015	15.00%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
408	336	VEN RAY CONSTRUCTION / JJ & J CONSTRUCTION & GENERAL SUPPLY JOINT VENTURE	9	L	A	MB	GE	Asset Preservation of National Roads - Rehabilitation/ Reconstruction/ Upgrading of National Roads including Drainage based on Pavement Management System/ Highway Development-4 (HDM-4) (Intermittent Sections) - National Arterial Roads, Cebu North Hagnaya Wharf Road; Section 1: K0020+492- K0020+816; Section 2: K0025+604-K0025+928; Section 3: K0025+935-K0026+000; Section 4: K0039+000- K0040+000; Section 5: K0066+433-K0067+000; Section 6: K0071+615-K0072+000; Section 7: K0073+687- K0073+771; Section 8: K0074+000-K0074+490, Cebu Province	Cebu Province	11/15/2015	1st/Final	Regional Office	LF	74.744	204	4/7/2015	10/27/2015	0.011	C	0.473	0.133	0.300	-	-	-	90.60	90.6% Very Satisfactory	AHD
409	337	ST. GERRARD CONSTRUCTION	31762	L	A	MB	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Lucena - Tayabas - Lucban - Sampiloc - Mauban Port Road, K0139+080 to K0139+284, K0139+400 to K0139+492, K0139+596 to K0139+720, K0140+300 to K0140+780, Quezon Province	'Quezon Province	11/20/2015	First	QUEZON 1ST DEO	LF	36.410	231	5/14/2015	12/30/2015	0.2381	OG	0.389	0.199	0.300	-	-	-	88.80	-	AHD
410	-	ST. GERRARD CONSTRUCTION	31762	L	A	MB	GE	Rehabilitation/Major Repair of Permanent Bridges, Gakati Bridge Along Daang Maharlika (B00592LT), Libagon, Southern Leyte	Libagon, Southern Leyte	11/16/2015	1st/Final	Southern Leyte DEO	LF	12.547	165	2/2/2015	7/16/2015	0.00%	C	0.437	0.187	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
411	338	ST. GERRARD CONSTRUCTION / SMPE CONSTRUCTION JOINT VENTURE	13810	L	A	MB	GE	Improvement/Dealting of San Dionisio River Phase III, Paranaque City, Metro Manila	Paranaque City, Metro Manila	12/3/2015	First	Metro Manila 2nd DEO	LF	34.701	210	6/15/2015	1/11/2016	(+)15.5 3%	OG	0.397	0.240	0.150	0.030	0.033	0.050	90.00	-	AHD
412	339	ST. GERRARD CONSTRUCTION / SMPE CONSTRUCTION JOINT VENTURE	JV-14-923	L	A	MB	GE	Slope Protection/Bank Improvement of Kayuboby Creek Tributary, Brgy. San Dionisio, Paranaque City, Metro Manila	Brgy. San Dionisio, Paranaque City, Metro Manila	12/3/2015	First	Metro Manila 2nd DEO	LF	26.779	240	6/15/2015	2/9/2016	(+)12.2 3%	OG	0.398	0.240	0.150	0.030	0.025	0.050	89.30	-	AHD
413	340	ST. GERRARD CONSTRUCTION/BLUE MOUNTAIN BUILDERS & GENERAL MERCHANDISE JOINT VENTURE	JV-15-03	L	A	MB	GE	Construction/Rehabilitation of Flood Control Revetment along Bolo River, Brgy. San Isidro, Dumalneg, Ilocos Norte	Brgy. Isidro, Dumalneg, Ilocos Norte	11/11/2015	First	ILOCOS NORTE 1ST DEO	LF	46.301	214	7/29/2015	2/27/2016	0.0545	OG	0.375	0.240	0.150	0.030	0.050	0.050	89.50	-	AHD
414	341	ST. RAYMUND CONSTRUCTION, INC.	19242	L	B	MA	GE	Concreting of Felisa FMR, Brgy. Felisa, Bacolod City	Brgy. Felisa, Bacolod City	11/17/2015	1st/Final	Bacolod City DEO	LF	4.726	130	6/25/2015	11/1/2015	0.00%	C	0.438	0.133	0.300	-	-	-	87.10	87.1% Satisfactory	AHD
415	-	ST. RAYMUND CONSTRUCTION, INC.	19242	L	B	MA	GE	Local Infrastructure Program - Concrete Paving of Road and Road Shoulder from Jct. of National Road to Brgy. Vista Alegre to Sitio Encilao, Brgy. Vista Alegre, Ilog, Negros Occidental	Brgy. Vista Alegre, Ilog, Negros Occidental	11/14/2015	1st/Final	Negros Occidental 3rd DEO	LF	9.309	190	2/23/2015	8/31/2015	(+)10.75 %	C	0.409	0.135	0.300	-	-	-	84.40	84.4% Satisfactory	AHD
416	342	STAR WILLIAM CONSTRUCTION	35938	L	B	MA	GE	Construction/Maintenance of Flood Control Mitigation Structures & Drainage Systems Flood Control along Angel River, Rueda, Plaridel, Bulacan	Rueda, Plaridel, Bulacan	11/20/2015	Final	Bulacan First DEO	LF	12.614	200	3/20/2015	10/5/2015	0.00%	C	0.488	0.133	0.300	-	-	-	92.10	91.44% Very Satisfactory	AHD
417	343	MELROBE BUILDERS AND CONSTRUCTION SUPPLIES	10	L	-	-	GB	Construction/Concreting of Roads Leading to Davao Oriental State College of Science and Technology, City of Mati, Davao Oriental	Mati, Davao Oriental	11/11/2015	1st/Final	Davao Oriental 2nd DEO	LF	4.447	33	2/13/2015	3/17/2015	0.00%	C	0.352	0.188	0.300	-	-	-	84.00	84% Satisfactory	AHD
418	344	DBMR BUILDERS AND SUPPLY/DAN-BEL CONSTRUCTION & SUPPLY JOINT VENTURE	11	L	B	MA	GE	Road Upgrading (Unpaved to Paved) along Asuncion-San Isidro-Laak-Veruela Road, K1552+140 - K1553+760 S00480MN, Veruela, Agusan del Sur	Veruela, Agusan del Sur	11/11/2015	First	Agusan del Sur 2nd DEO	LF	48.251	241	3/25/2015	11/20/2015	(+) 5.01	OG	0.372	0.200	0.300	-	-	-	87.20	-	AHD
419	345	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC./EL JAKE BUILDERS JOINT VENTURE	JV-14-356	L	C	MA	GE	Construction/Rehabilitation of Flood Control Structures at Cristanto M. Delos Reyes Avenue, Barangay Tamakan and Banay-Banay, Amadeo, Cavite (Package 03-2014, 6th Legislative District)	Amadeo, Cavite	11/12/2015	1st/Final	CAVITE 2ND DEO	LF	35.387	182	2/6/2015	8/6/2015	0	C	0.490	0.133	0.300	-	-	-	92.30	92.3% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
420	346	SUPREME ABF CONSTRUCTION & SUPPLY, COMPANY, INC.	25226	L	A	MB	GE	Widening of National Road along Bacolod North Road, K0005+(-790)-K0006+157, S00025NR, Chainage 0-1255, Chainage 1320+1920, S00394NR, K0015+373 - K0015+700, K0025+500 - K0025+755, K0035+841 - K0036+135, K0036+135 - K0036+902, S00389NR, K0009+342 - K0010+000, K0011+050-K0011+981, Talisay City to Victorias City, Negros Occidental	Talisay City to Victorias City, Negros Occidental	11/18/2015	First	Regional Office, NIR	LF	80.464	255	4/22/2015	1/1/2016	(+)7.79 %	OG	0.373	0.238	0.150	0.030	0.045	0.050	88.60	-	AHD
421	-	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY, COMPANY, INC.	25226	L	A	MB	GE	Widening of National Road Bacolod South Road (S00274NR), K0084+(-179) - K0084+497 & K0084+582 - K0085+340, Brgy. Binicul, Kabankalan City, Negros Occidental	Brgy. Binicul, Kabankalan City, Negros Occidental	11/14/2015	First	Negros Occidental 3rd DEO	LF	21.726	195	7/6/2015	1/16/2016	(+) 4.0%	OG	0.350	0.237	0.150	0.022	0.040	0.050	84.90	-	AHD
422	-	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY, COMPANY, INC.	25226	L	A	MB	GE	Construction/Improvement of Flood Control and Drainage Structure along Jct. Bagonawa-La Castellana-Isabela Road (with exception), K0074+355 - K0078+500 B/S, Isabela, Negros Occidental	Isabela, Negros Occidental	11/16/2015	Final	Negros Occidental 2nd DEO	LF	35.027	124	6/11/2015	10/12/2015	0.00%	C	0.417	0.133	0.300	-	-	-	85.00	85.96% Satisfactory	AHD
423	-	SUPREME ABF CONSTRUCTION AND CONST. SUPPLY COMPANY, INC.	25226	L	A	MA	GE	Construction of Drainage along Iznaat-Ledesma-Molo Road, K0001+993-K0002+414, K0002+538-K0002+949, K0002+949-K0003+526, Iloilo City	Iloilo City	11/18/2015	First	Iloilo City	LF	23.268	188	7/17/2015	1/21/2016	0.40%	OG	0.347	0.225	0.150	0.030	0.061	0.050	86.30	-	AHD
424	347	TABADA CONSTRUCTION & SUPPLIES	35997	L	D	SB	GE	Construction/Upgrading/Rehabilitation of Drainage Along Butuan-Cagayan de Oro-Iligan (Agusan-Misamis Oriental Section), KI259+480 - KI260+263.80, Mantalio, Nasipit, Agusan del Norte	Mantalio, Nasipit, Agusan del Norte	11/19/2015	1st/Final	Agusan del Norte DEO	LF	1.899	53	3/27/2015	5/18/2015	0.00%	C	0.408	0.133	0.300	-	-	-	84.10	84.1% Satisfactory	AHD
425	-	TABADA CONSTRUCTION & SUPPLIES	35997	L	D	SB	GB	Completion/Rehabilitation of DPWH Building of Butuan City District Engineering Office, R. Palma Street, Butuan City	R. Palma Street, Butuan City	11/18/2015	1st/Final	Butuan City DEO	LF	2.973	120	10/11/2014	2/7/2015	(+) 3.33	C	0.499	0.136	0.300	0.000	-	-	93.50	93.5% Very Satisfactory	AHD
426	348	TAD CONSTRUCTION	14098	L	B	SB	GE	Construction of Farm to Market Road, Brgy. Isok II	Boac, Marinduque	11/16/2015	1st/Final	Marinduque DEO	LF	1.795	41	2/19/2015	3/31/2015	0	C	0.440	0.190	0.300	-	-	-	93.00	93% Very Satisfactory	AHD
427	349	TANTUNCO CONSTRUCTION & TRADING CORPORATION	7255	L	A	MB	GE	Construction of Sariaya By-Pass including RRJW, Sariaya, Quezon 2nd L/O, Sampaloc 2 Section	Sariaya, Quezon	11/16/2015	1st/Final	North Manila DEO	LF	46.344	310	5/5/2014	3/10/2015	0.0018	C	0.396	0.240	0.150	0.030	0.055	0.050	92.10	92.1% Very Satisfactory	AHD
428	350	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Replacement of Permanent Weak Bridge along Daang Maharlika, Nautilan Bridge, San Pablo, Isabela	San Pablo, Isabela	11/13/2015	First	ISABELA 1ST DEO	LF	18.612	214	6/5/2015	1/4/2016	(+) 3.26	OG	0.358	0.240	0.117	0.030	0.047	0.033	82.50	-	AHD
429	-	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Widening of National Roads, Tanauan - Talisay, Tagaytay, K0065+037 - K0066+800, Tanauan City, Batangas	Tanauan City, Batangas	11/13/2015	First	BATANGAS 3RD DEO	LF	48.711	320	2/3/2015	12/19/2015	0.0146	OG	0.378	0.256	0.150	0.030	0.070	0.050	93.40	-	AHD
430	-	THREE W BUILDERS, INC.	10722	L	AAA	LB	GB	Construction of Multi-Purpose Building Kapitbahayan, Brgy NBBS, Navotas	Brgy NBBS, Navotas	12/11/2015	1st/Final	Malabon-Navotas DEO	LF	9.350	165	4/15/2015	8/14/2015	0.00%	C	0.482	0.133	0.300	-	-	-	91.50	91.5% Very Satisfactory	AHD
431	351	THREE W BUILDERS, INC./MEGA M BUILDERS JOINT VENTURE	JV-14-758	L	AAA	LB	GE	Construction and Maintenance of Bridges along National Roads, Widening of Permanent Bridges to more than 2 lanes, Taguan Bridge along Daang Maharlika, Candelaria, Quezon	Candelaria, Quezon	11/16/2015	First	QUEZON 2ND DEO	LF	39.199	355	3/5/2015	2/23/2016	0.0203	OG	0.384	0.280	0.150	0.030	0.032	0.050	92.60	-	AHD
432	352	THUNDERHEADS CONSTRUCTION CORPORATION	22420	L	D	SB	GE	Const./Rehab. of Farm to Market Rd. from Sitio Bagacay-Sito Sirinayan, Brgy. Nasucob	Bulalacao, Oriental Mindoro	11/18/2015	1st/Final	Southern Mindoro DEO	LF	4.605	45	8/25/2015	10/8/2015	0	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
433	353	TIBIAO-ANTIQUE N.K. ENTERPRISE (Formerly: N.K. Enterprise)	29292	L	B	MA	GE	Construction of Farm to Market Road, Barangay Esperanza II, Sibalom, Antique	Barangay Esperanza II, Sibalom, Antique	11/10/2015	1st/Final	Antique	LF	1.956	62	7/10/2015	9/10/2015	0.00%	C	0.386	0.200	0.300	-	-	-	88.60	88.6% Satisfactory	AHD
434	354	TRICHES CONSTRUCTION AND TRADING	33876	L	B	SB	GE	Concreting/Widening and Drainage Improvement/Rehabilitation of Scout Albano St., Quezon City	Quezon City	12/4/2015	Final	QC 2nd DEO	LF	9.205	206	2/25/2015	9/18/2015	0.00%	C	0.420	0.133	0.300	-	-	-	85.30	86.988% Satisfactory	AHD
435	355	ROMA CONSTRUCTION AND DEVELOPMENT/JMT CONSTRUCTION JOINT VENTURE	12	L	AAA	LA	GE	Upgrading (Unpaved to Paved) of Dinagat-Loreto Road, K4+710 - K4+882, K4+882.18 - K5+647.89, K5+651.49 + K5+651.49 - K6+441.81, K6+505.54 - K6+735.36, K6+887.58 - K8+662.58, K8+689.66 - K9+965, Dinagat Island	Dinagat Island	11/16/2015	First	Regional Office	LF	196.527	380	6/20/2015	7/9/2016	(+) 31.15	OG	0.353	0.230	0.150	0.030	0.061	0.050	87.40	-	AHD
436	356	TRYST BUILDERS ENTERPRISES	31164	L	A	MA	GE	Road Upgrading (Unpaved to Paved) Along Apayao-Ilocos Norte Road Tangalagan	Calanasan, Apayao	11/15/2015	1st/Final	Apayao 2nd	LF	22.947	200	3/3/2015	9/18/2015	0.00%	C	0.387	0.200	0.300	-	-	-	88.70	88.7% Satisfactory	AHD
437	357	TSD BUILDERS CONSTRUCTION AND SUPPLY	22129	L	A	MA	GE	Repair/Rehabilitation/Improvement (Concreting/Additional Pavement Width) of Bacolod North Road, S00394NR, K0079+584 - K0080+060 with exception, Sagay City, Negros Occidental	Sagay City, Negros Occidental	11/19/2015	First	Negros Occidental 1st DEO	LF	10.585	110	8/24/2015	12/11/2015	(+) 3.86	OG	0.337	0.270	0.150	0.030	0.055	0.050	89.20	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
438	358	T-SQUARE BUILDERS	14268	L	A	MB	GE	Widening of National Roads: Cotabato-Marbel Road, K1720+585 - K1722+992, South Cotabato Modified to MFOI-1. Widening of National Roads along National Road 1, (N1) Daang Maharlika / Asian Highway 26-Cotabato-Marbel Road, K1720+585 to K1722+340.40	South Cotabato	11/9/2015	1st/Final	South Cotabato First DEO	LF	33.322	195	4/1/2015	10/12/2015	(+) 0.5%	C	0.453	0.142	0.300	-	-	-	89.50	89.5% Very Satisfactory	AHD
439	359	TWIN DRAGON CONSTRUCTION	11392	L	B	MA	GB	Construction of Multi-Purpose Building, Mari-Sur	San Andres, Romblon	11/21/2015	1st/Final	Romblon DEO	LF	5.118	120	2/25/2015	6/24/2015	0	C	0.494	0.133	0.300	-	-	-	92.70	92.7% Very Satisfactory	AHD
440	360	UNITEC BUILDER, INC/EZJONES CONSTRUCTION INC. JOINT VENTURE	JV-14-531	L	AAA	LA	GE	Construction of Tacloban City By Pass Road, including ROW, Sta 0+000-Sta. 3+400, Brgy. Nula-Tula, Tacloban City, Leyte	Brgy. Nula-Tula, Tacloban City, Leyte	11/11/2015	First	Regional Office No. VIII	LF	184.944	360	5/7/2015	4/30/2016	(+) 5.44 %	OG	0.321	0.300	0.150	0.030	0.060	0.050	91.10	-	AHD
441	361	UY CONDEV CORPORATION (Formerly: Uy Construction and Development)	12336	L	AA	LA	GE	Rehab./Recons./ Upgrading of Damaged Paved National Road including Drainage Based on Pavement Management System / Highway Development and Management - 4 (HDM-4) (Intermittent Sections), Sta. Catalina-Pampolona-Tanjay Road, K0032+(-180) - K0032+152; K0032+152- K0032+887 and K0036+217- 0037+836, 2nd District, Negros Oriental	Negros Oriental	11/13/2015	First	Negros Oriental 2nd DEO	LF	42.723	269	3/18/2015	12/11/2015	(-) 5.0%	OG	0.378	0.285	0.100	0.030	0.055	0.033	88.10	-	AHD
442	362	ROIM BUILDERS & CONSTRUCTION SUPPLY/JIMBERNS BUILDERS & CONSTRUCTIONN SUPPLY JOINT VENTURE	13	L	B	MA	GE	Rehabilitation/Reconstruction/U pgrading of Damaged Paved National Road along Daang Maharlika (Agusan-Davao Section), Sibagat, Agusan del Sur	Sibagat, Agusan del Sur	11/9/2015	1st/Final	Agusan del Sur 1st DEO	LF	10.715	194	3/3/2015	9/12/2015	0.00%	C	0.426	0.200	0.300	-	-	-	92.60	92.6% Very Satisfactory	AHD
443	363	VEN RAY CONSTRUCTION	18130	L	A	MB	GE	Road Widening with Drainage along Toledo-Pinamungajan-Alaguinsan-Mantalongon Road, Sta. 50 + (-954) - Sta. 50 + (-600), Toledo City, Cebu	Toledo City, Cebu	11/12/2015	1st/Final	Cebu 3rd	LF	13.174	135	3/3/2015	7/15/2015	-0.04	C	0.397	0.240	0.110	0.030	0.050	0.033	86.00	86% Satisfactory	AHD
444	-	VEN RAY CONSTRUCTION	18130	L	A	MB	GE	Rehab./ Reconstruction/ Upgrading of Toledo - Pinamungajan - Alaguinsan - Mantalongon Road, K0082+33.78 - K0082+302.78; K0084+460 - K0085+207, Alaguinsan, Cebu	Alaguinsan, Cebu	11/12/2015	Final	Cebu 3rd	LF	20.149	141	3/3/2015	7/21/2015	0	C	0.479	0.133	0.300	-	-	-	91.20	87.18% Satisfactory	AHD
445	-	VEN RAY CONSTRUCTION	18130	L	A	MA	GE	Construction of Flood Control and Drainage System along Cebu North Hagnaya Wharf Road, K0025+930 - K0027+150, Compostela, Cebu	Compostela, Cebu	11/14/2015	1st/Final	Cebu 5th	LF	17.880	210	2/9/2015	9/6/2015	0	C	0.487	0.133	0.300	-	-	-	92.00	92% Very Satisfactory	AHD
446	364	TRIPARCO DEVELOPMENT CORPORATION/RAMISE S CONSTRUCTION JOINT VENTURE	14	L	A	MA	GE	Completion of Agao River Dike Protection Barangay Agao, Butuan, Agusan del Norte, 1st Legislative District	Butuan, Agusan del Norte, 1st Legislative District	11/18/2015	Second	Butuan City DEO	LF	45.630	293	3/10/2015	12/27/2015	(+) 10.00	OG	0.400	0.300	0.150	0.030	0.047	0.050	97.70	-	AHD
447	365	VEN RAY CONSTRUCTION CORPORATION (Formerly: Ven Ray Construction)	18310	L	A	MB	GE	Network Development-Widening of National Roads-Secondary Roads, Cebu North Hagnaya Wharf Road Section 1: K0031+000 - K0032+397; Section 4: K0034+(-551) - K0035+769, Cebu Province	Cebu Province	11/14/2015	First	Regional Office	LF	141.882	300	6/10/2015	4/5/2016	-0.048	OG	0.400	0.225	0.102	0.030	0.040	0.033	83.00	-	AHD
448	366	VESA ENGINEERING & CONSTRUCTION	32334	L	D	SB	GE	Construction/Rehabilitation/Com pletion of Multi-Purpose Buildings: a) Construction of Dauin Sports Center (Gym), Phase 1, Brgy. Poblacion, Dauin, Negros Oriental	Brgy. Poblacion, Dauin, Negros Oriental	11/13/2015	1st/Final	Negros Oriental 3rd DEO	LF	5.813	150	3/10/2015	8/6/2015	0.00%	C	0.442	0.133	0.300	-	-	-	87.50	87.5% Satisfactory	AHD
449	-	VESA ENGINEERING AND CONSTRUCTION	32334	L	B	MA	GE	Widening of National Road Including Drainage, Dipolog - Sindangan-Liloay Road, K1847+(-228.00)-K1848+(-377.00), Taga, Katipunan, Zamboanga del Norte	K1847+(-228.00)-K1848+(-377.00), Taga, Katipunan, Zamboanga del Norte	11/16/2015	Final	Zamboanga Del Norte 1st DEO	LF	20.186	193	2/28/2015	9/8/2015	0.31%	C	0.344	0.273	0.150	0.022	0.037	0.050	87.60	87.6% Satisfactory	AHD
450	367	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Widening of Makar-Kamba Road, K1668+175 - K1674+100 w/ exceptions; K1669+140 - K1669+300; K1671+220 - K1671+300; K1673+200 - K1673+400	General Santos City	11/17/2015	First	Regional Office No. XII	LF	120.916	260	4/14/2015	12/29/2015	(+) 10.09%	OG	0.352	0.297	0.150	0.030	0.050	0.033	91.20	-	AHD
451	-	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Road Widening of Marbel-Cotabato Road, K1714+680.35 - K1715+034.35; K1715+689.69 - K1716+909.91; K1735+448.08 - K1740+230	Suralla, South Cotabato	11/10/2015	1st/Final	Regional Office No. XII	LF	136.151	282	4/27/2015	2/2/2015	(-) 0.80%	C	0.383	0.297	0.142	0.015	0.040	0.017	89.40	89.4% Very Satisfactory	AHD
452	-	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) along NRJ Pulang Lupa- Sta. Josefa Road, K1372+(-105) - K1374+120, 500472MN, Pulang Lupa, Trento, Agusan del Sur	Pulang Lupa, Trento, Agusan del Sur	11/11/2015	First	Agusan del Sur 2nd DEO	LF	2.606	297	3/25/2015	1/15/2016	(+) 8.00	OG	0.337	0.300	0.150	0.030	0.055	0.050	92.20	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
453	368	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MB	GE	Rehabilitation/Reconstruction/Uprgrading of Damaged Paved National Roads Inc. Drainage based on PMS/HDM-4 (Intermittent Section) Nasugbu-Lian-Catagan Road, K0106+500 - K0107+00, K0108+000 - K0108+500, K0119+00 - K0120+073, Lemery, Batangas	Lemery, Batangas	11/15/2015	1st/Final	BATANGAS 1ST DEO	LF	33.287	194	2/9/2015	8/21/2015	0.03	C	0.447	0.136	0.300	-	-	-	88.30	88.3% Satisfactory	AHD
454	-	VICMAR CONSTRUCTION, INC.	28997	L	AAA	SB	GE	Construction/Rehabilitation of Floodway, Barangay Maligaya, Lemery, Batangas	Lemery, Batangas	11/15/2015	1st/Final	BATANGAS 1ST DEO	LF	9.309	150	6/9/2015	11/5/2015	0	C	0.465	0.133	0.300	-	-	-	89.80	89.8% Very Satisfactory	AHD
455	369	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP	32638	L	B	MA	GE	Rehabilitation/Reconstruction/Widening, Government Center Road Network K0913+(-500)-K0913+(-250), Palo, Leyte	Palo, Leyte	11/10/2015	1st/Final	Leyte First DEO	LF	7.126	118	1/30/2015	5/27/2015	(+)5.08	C	0.439	0.133	0.300	-	-	-	87.20	87.2% Satisfactory	AHD
456	370	VIGUZ CONSTRUCTION CORP. (Formerly Viguz Construction)	8178	L	B	MA	GE	Construction of Flood Control Structures along Binahaim River, Brgy. Tingib, Pastrana, Leyte	Brgy. Tingib, Pastrana, Leyte	11/12/2015	First	Leyte Second DEO	LF	22.551	180	6/15/2015	12/11/2015	0.00%	OG	0.334	0.300	0.150	0.030	0.065	0.050	92.90	-	AHD
457	371	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	MB	GE	Concreting & Improvement of Laoag International Airport-Gabu-Fort Ilcandia Road	Laoag City, Ilocos Norte	11/11/2015	First	ILOCOS NORTE 1ST DEO	LF	34.542	184	8/19/2015	2/18/2016	0.3942	OG	0.388	0.240	0.150	0.030	0.050	0.050	90.80	-	AHD
458	372	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	D	SB	GE	Dredging and Slope Protection of Narra-Cabagan Creek, San Fernando City, La Union	San Fernando City, La Union	11/9/2015	Final	LA UNION 1ST DEO	LF	13.096	236	2/6/2015	9/29/2015	0.015	C	0.489	0.133	0.300	-	-	-	92.20	90.46% Very Satisfactory	AHD
459	373	VORTEX CONSTRUCTION	37715	L	C	SB	GB	Local Infrastructure Program-Construction/Repair/Rehabilitation of Multi-Purpose Building (Municipal Hall), Sto. Tomas, Pampanga, 4th LD	Sto. Tomas, Pampanga, 4th LD	11/14/2015	1st/Final	Pampanga First DEO	LF	4.740	120	7/8/2015	11/4/2015	0.00%	C	0.493	0.133	0.300	-	-	-	92.60	92.6% Very Satisfactory	AHD
460	374	VRV CONSTRUCTION AND TRADING	34776	L	B	MA	GB	Local Infrastructure Program - Construction of 2-storey, 6 Classroom School Building, Laiya Itabao ES, Brgy. Laiya Itabao, San Juan Batangas	San Juan, Batangas	11/14/2015	First	BATANGAS 4TH DEO	LF	11.761	210	6/25/2015	1/20/2016	0.0252	OG	0.363	0.252	0.150	0.030	0.070	0.050	91.50	-	AHD
461	375	WAWOT BUILDERS	33592	L	D	SB	GE	Farm to Market Road, Brgy. Sangputan, Babatngon, Leyte	Brgy. Sangputan, Babatngon, Leyte	11/9/2015	1st/Final	Leyte First DEO	LF	4.902	150	1/30/2015	6/28/2015	(-)11.60%	C	0.440	0.133	0.252	-	-	-	82.50	82.5% Satisfactory	AHD
462	376	WBX CONSTRUCTION, INC. (Formerly: WBX CONSTRUCTION)	28370	L	A	SB	GE	Construction/Rehabilitation of Drainage Canal, Binlug-Parulan, Plaridel, Bulacan	Plaridel, Bulacan	11/20/2015	1st/Final	Bulacan First DEO	LF	9.291	150	2/25/2015	7/24/2015	0.00%	C	0.494	0.133	0.300	-	-	-	92.70	92.7% Very Satisfactory	AHD
463	377	WESTMIN ENTERPRISES AND CONSTRUCTION SERVICES	20989	L	A	MA	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) (Intermittent Sections) Rizal-Dakak-Dagupan Coastal Loop Road, Concreting, K1852+193 - K1852+264, K1801+989 - K1803+048, Zamboanga del Norte	Zamboanga del Norte	11/14/2015	Final	Zamboanga Del Norte 3rd DEO	LF	26.823	125	4/6/2015	8/8/2015	0.00%	C	0.451	0.200	0.300	-	-	-	95.10	93.63% Very Satisfactory	AHD
464	378	WG & J CONSTRUCTION	26257	L	B	SB	GE	Concreting of Local Roads, Brgy. San Isidro, City of Santiago, Isabela	Santiago City, Isabela	11/17/2015	1st/Final	ISABELA 4TH DEO	LF	1.824	90	6/17/2015	9/14/2015	0.00%	C	0.450	0.160	0.300	-	-	-	91.00	91% Very Satisfactory	AHD
465	379	WILKINSON CONSTRUCTION	21422	L	A	MB	GE	Widening of Bacold Circumferential Road (North), K0003+(-543)-K0004+657, Bacold City	Bacolod City	11/9/2015	1st/Final	Bacolod City DEO	LF	39.044	240	3/2/2015	10/27/2015	(-)38.46%	C	0.356	0.300	0.065	0.030	0.047	0.033	83.10	83.1% Satisfactory	AHD
466	380	WINLEY TAN CONSTRUCTION	22368	L	B	SB	GB	Construction of Multi-Purpose Building at Brgy. Lipay, Jose Dalman, Zamboanga del Norte	Jose Dalman, Zamboanga del Norte	11/16/2015	Final	Zamboanga Del Norte 1st DEO	LF	1.494	165	5/22/2015	11/2/2015	6.06%	C	0.459	0.133	0.300	-	-	-	89.20	87.52% Satisfactory	AHD
467	381	WINPRO CONSTRUCTION	37527	L	D	SB	GB	Construction of Multi Purpose Building (Covered Court) at Brgy. 125, Kawit/Mirasol Sts, Tondo Manila	Kawit/Mirasol Sts, Tondo Manila	12/11/2015	1st/Final	North Manila DEO	LF	3.464	118	7/3/2015	10/28/2015	0.00%	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
468	382	WORLDWIDE BUILDERS	31408	L	B	SB	GB	Construction of Multi-Purpose Building, Brgy Bunlan, Santander, Cebu	Brgy Bunlan, Santander, Cebu	11/11/2015	1st/Final	Cebu 4th	LF	2.938	90	2/24/2015	5/24/2015	0	C	0.488	0.133	0.300	-	-	-	92.10	92.1% Very Satisfactory	AHD
469	383	WSR ENTERPRISES	17589	0	0	0	0	Construction/Rehabilitation/Improvement of Calabanga Flood Control, Brgy. San Antonio-Quipayo, Calabanga, Camarines Sur	Brgy. San Antonio-Quipayo, Calabanga, Camarines Sur	11/14/2015	1st/Final	Camarines Sur Second DEO	LF	4.540	102	2/8/2015	5/21/2015	0.00%	C	0.435	0.122	0.300	-	-	-	85.70	85.7% Satisfactory	AHD
470	384	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: W.T.G. Construction)	7494	L	AAA	LB	GE	Improvement/Rehabilitation of Naga - Uling Road, K0037+(-161) - K0042+254, Naga City & Toledo City, Cebu Province	Naga City & Toledo City, Cebu Province	11/12/2015	First	Cebu 3rd	LF	35.247	240	3/26/2015	11/20/2015	-0.0183	OG	0.394	0.240	0.132	0.030	0.048	0.033	87.70	-	AHD
471	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: W.T.G. Construction)	7494	L	AAA	LB	GE	Replacement of Permanent Weak Bridges at Tapon Bridge (800579CB) along Cebu North Hagaya Wharf Road	Danao City, Cebu	11/14/2015	First	Cebu 5th	LF	45.556	330	5/8/2015	4/1/2016	0.0044	OG	0.394	0.240	0.150	0.030	0.050	0.050	91.40	-	AHD
472	385	WYNN CONSTRUCTION / YU CONSTRUCTION JOINT VENTURE	JV-14-711	L	B	MA	GE	Road Upgrading (Unpaved to Paved) Balilihan-Hanopol-Batuan Road, K0037+(-940) - K0039+120, Balilihan, Bohol	Balilihan, Bohol	11/16/2015	First	Bohol 1st	LF	41.620	235	5/4/2015	12/25/2015	0.0001	OG	0.345	0.240	0.150	0.030	0.040	0.050	85.50	-	AHD
473	386	YSL BUILDER	32898	L	A	MA	GE	Network Development - Widening of National Roads along Dipolog-Oroquieta National Road, Widening with Drainage, K1825+300-K1826+269, Dapitan City, Zamboanga Del Norte	Dapitan City, Zamboanga Del Norte	11/14/2015	1st/Final	Zamboanga Del Norte 3rd DEO	LF	22.716	145	2/25/2015	7/19/2015	0.00%	C	0.435	0.133	0.300	-	-	-	86.80	86.8% Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2015

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
474	387	YSL BUILDERS	19516	L	0	MA	GE	Construction of Turnouts Along Sayre Highway (Abae-Kison Road), K1445+495-K1445+585, K1447+320-K1447+410, K1445+255-K1455+345, K1455+485-K1455+575, K1474+675-K1474+765 & K1474+840-K1474+930, Manolo Fortich & Sumilao, Bukidnon	Sumilao, Bukidnon	11/13/2015	1st/Final	Bukidnon 3rd	LF	8.326	80	2/10/2015	5/1/2015	0.00%	C	0.486	0.133	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
475	388	YU CONSTRUCTION	10470	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Road along Tagbilaran North Road (Tagbilaran-Jetafe Section), K0034+631 - K0036+300 (Raising of Grades), Catagbacan, Loon, Bohol	Catagbacan, Loon, Bohol	11/16/2015	First	Bohol 1st	LF	45.519	210	5/4/2015	11/29/2015	0.0052	OG	0.398	0.240	0.150	0.030	0.025	0.050	89.30	-	AHD
476	389	ZAMBOANGA ERECTORS & CONTRACTORS, INC. (Formerly: Zamboanga Engineers and Contractors)	6239	L	B	SB	GE	Construction/Repair/Improvement of Flood Control at Ayala River, Zamboanga City	Zamboanga City	11/19/2015	Second	Zamboanga City DEO	LF	8.529	243	3/23/2015	11/20/2015	11.96%	OG	0.320	0.240	0.150	0.020	0.047	0.050	82.70	-	AHD
477	390	ZION CONSTRUCTION	14881	L	B	MB	GE	Rehabilitation/Reconstruction/Up grading of Damaged Paved National Road including Drainage along Toledo-Tabuelan Road (Intermittent Sections): K0104+808 - K0104+985; K0105+418 - K0105+500; and K0107+000 - K0107+880, Tabuelan, Cebu	Tabuelan, Cebu	11/13/2015	1st/Final	Cebu 1st	LF	19.243	179	3/3/2015	8/28/2015	0.00%	C	0.410	0.133	0.300	-	-	-	84.30	84.3% Satisfactory	AHD
478	-	ZION CONSTRUCTION	14881	L	B	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System / Highway Development and Management- 4 (HDM-4) (International sections), Secondary Road, Imus Road, Chainage 0205-Chainage 1076 (500056CB) (3-Lanes), Chainage 865-Chainage 1070 (500348CB) (3-Lanes), Cebu City	Cebu City	11/20/2015	1st/Final	Cebu City	LF	28.541	173	2/25/2015	8/18/2015	0.0138	C	0.497	0.133	0.300	-	-	-	93.00	93% Very Satisfactory	AHD