

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
1	1	0405 CONSTRUCTION & SUPPLY	34735	L	B	SB	GE	Construction / Repair / Rehabilitation of Multi-Purpose Building (Municipal Hall), Monreal, Masbate	Monreal, Masbate	8/19/2017	First	Masbate 3rd DEO	LF	3.881	150	11/4/2016	4/2/2017	0.00%	OG	0.488	0.133	0.300	-	-	-	92.10	-	ONS
2	2	3-L CONSTRUCTION	16745	L	B	MA	GE	Concreting of Barangay Road, Barangay Salvacion, Del Gallego, Camarines Sur	Del Gallego, Camarines Sur	8/16/2017	First	Camarines Sur 5th DEO	LF	1.410	40	5/25/2017	7/3/2017	1.50%	OG	0.496	0.133	0.300	-	-	-	92.90	-	AHD
3	3	3RB CONSTRUCTION & SUPPLY	19541	L	B	MA	GE	Cluster 6- Network Development - Improvement/ Widening of National Roads - Secondary Roads along DM- Junction - Legazpi - Sto. Domingo- Tabaco - Camarines Sur Bdry Roads, Malinao, Albay and along Ligao-Tabaco Roads, Buang , Tabaco City, Malinao and Tabaco City	Malinao and Tabaco City	8/24/2017	First	Albay 1st DEO	LF	92.771	190	3/6/2017	9/11/2017	(+) 4.37%	OG	0.369	0.295	0.150	0.022	0.037	0.033	90.60	-	AHD
4	4	525 CONSTRUCTION	28532	L	B	MA	GE	Construction of Flood Control Structure along Balagtas at Dalig, Balagtas, Bulacan	Balogtas, Bulacan	8/25/2017	1st/Final	Bulacan 1st	LF	4.628	90	4/25/2017	7/23/2017	33.39%	C	0.367	0.200	0.300	-	-	-	86.70	86.7% Satisfactory	AHD
5	5	6 JEWELS CONSTRUCTION	34737	L	C	SB	GE	MFO 1 - National Road Network Services, Network Development Off-Carriageway Improvement including Drainage, Secondary Roads Batangas Quezon Road, K0134+(-664) - K0134+(-414), K0134+100 - K0134+407, Batangas City, Batangas	Batangas City, Batangas	8/25/2017	1st/Final	Batangas 2nd DEO	LF	5.287	45	2/9/2017	3/25/2017	17.40%	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
6	6	739 BUILDERS	31174	L	B	MA	GE	Construction of Drainage Canal, Vigan Sta. Catalina Road, K0407+405-K0408+288	Vigan, Ilocos Sur	8/17/2017	1st/Final	Ilocos Sur 1st DEO	LF	11.177	120	3/10/2017	7/7/2017	-2.41%	C	0.488	0.172	0.228	-	-	-	88.80	88.8% Satisfactory	DEL
7	7	811 TRADING & CONSTRUCTION	21215	L	A	MA	GB	Construction of Two (2) Storey, Four Classroom Building for Punong NHS, Sta. Cruz, Marinduque	Sta. Cruz, Marinduq	8/25/2017	1st/Final	Marinduque DEO	LF	7.115	262	6/1/2016	2/17/2017	-	C	0.473	0.200	0.154	-	-	-	82.70	82.7% Satisfactory	AHD
8	-	811 TRADING & CONSTRUCTION	21215	L	A	MA	GB	Construction of 2 Storey/ 8 Classrooms at Doroteo S. Mendoza SR Memorial National High School, Naujan, Oriental Mindoro	Naujan, Oriental Mindoro	8/17/2017	1st/Final	Mindoro Oriental DEO	LF	10.769	210	8/22/2016	3/19/2017	-	C	0.488	0.200	0.000	-	-	-	68.80	68.8% Poor	AHD
9	8	888 ACY ENTERPRISES	32898	L	B	MA	GE	Off-Carriageway Improvement Along Jct. Taft-Oras-San Policarpo-Arteche Road (500.1675M) K0939+500-K0940+744; K0942+280-K0943+344, K0943+432-K0944+1087, Eastern Samar	K0939+500-K0940+744; K0942+280-K0943+344, K0943+432-K0944+1087, Eastern Samar	8/15/2017	First	Eastern Samar DEO	LF	39.857	210	3/8/2017	10/3/2017	(+)0.37 %	OG	0.364	0.300	0.150	0.030	0.012	0.033	88.90	-	AHD
10	9	A. C. SOLIVEN CONSTRUCTION * GENERAL MERCHANDISE	19278	L	B	MA	GE	Rehabilitation/ Improvement of Existing Dike along Lucung River, Upstream of Sta. Maria Section, Left Side, Sta. (-)2+050 to Sta. (-)2+132 and Sta. (-)2+200 to Sta. (-)2+619.60, Concepcion, Tarlac	Concepcion, Tarlac	8/20/2017	1st/Final	Tarlac 2nd DEO	LF	37.231	147	2/16/2017	7/12/2017	0.00%	C	0.421	0.133	0.300	-	-	-	85.40	85.4% Satisfactory	ONS
11	10	A. DE GUIA CONSTRUCTION	18228	L	AA	MB	GE	Network Development - Improvement/ Widening of National Roads Primary Roads - Other Primary Roads along National Roads along Santiago -Tuguegarao Road, K0369+000 - K0371+000, K0373+000 - K0374+000, K0374+947 - K0376+000, Aurora and San Miguel, Isabela	Aurora and San Miguel, Isabela	8/19/2017	First	Isabela 2nd DEO	LF	91.157	251	2/27/2017	11/4/2017	2.11%	OG	0.381	0.240	0.150	0.030	0.070	0.033	90.40	-	AHD
12	11	A. M. P. CONSTRUCTION/ FORTHRIGHT CONSTRUCTION JOINT VENTURE	JV-16-1612	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Rehabilitation/ Improvement of Pampanga River Control, Brgy. Sapang Buho, Palayan City, Nueva Ecija	Palayan City, Nueva Ecija	8/23/2017	First	Nueva Ecija 2nd DEO	LF	39.200	161	5/10/2017	10/17/2017	1.92%	OG	0.309	0.300	0.150	0.020	0.042	0.050	87.10	-	AHD
13	12	A.B. OPEÑA BUILDERS	33996	L	D	SB	GE	Concreting of Barangay Road, Barangay Sta. Cruz, Cabusao, Camarines Sur	Cabusao, Camarine Sur	8/16/2017	First	Camarines Sur 5th DEO	LF	1.881	45	5/25/2017	7/8/2017	2.22%	OG	0.489	0.134	0.300	-	-	-	92.30	-	AHD
14	13	A.B. TAYLAN CONSTRUCTION & DEVELOPMENT/ BADOC BUILDERS & SUPPLY JOINT VENTURE	JV-15-404	L	AAA	MB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HCM-4) along Batac-Pinili via Maipalig Road (504765.71)	K0481+643-K0482+046; K0482+186-K0485+624	8/17/2017	1st/Final	Regional Office No. 1	LF	146.249	300	1/26/2016	11/20/2016	-0.27%	C	0.491	0.145	0.292	-	-	-	92.80	92.8% Very Satisfactory	DEL
15	14	A.B. TAYLAN CONSTRUCTION & DEVELOPMENT/ BADOC BUILDERS & SUPPLY JOINT VENTURE	JV-16-621	L	B	MA	GE	Construction of Final Mitigation Structure along Balagtas River, U/S and D/S of Badoc Bridge	Badoc, Ilocos Norte	8/16/2017	Final	Ilocos Norte 2nd DEO	LF	44.100	225	2/24/2017	10/6/2017	12.15%	C	0.457	0.200	0.300	-	-	-	95.70	92.4% Very Satisfactory	AHD
16	15	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Replacement of PHHC Bridge along Bacolod Circumferential Road, Bacolod City	Bacolod City	8/23/2017	Final	Bacolod City	LF	34.299	330	3/4/2016	1/27/2017	-	C	0.490	0.134	0.000	-	-	-	62.40	68.34% Poor	AHD
17	-	A.C. RIVERO DEVELOPMENT CORPORATION (FORMERLY: A.C. RIVERO CONSTRUCTION)	5122	L	A	MA	GE	Construction/ Maintenance of Flood Control Mitigation Structure and Drainage Construction of Sibugay Flood Control Brgy. Poblacion, Albura, Leyte	Brgy. Poblacion, Albura, Leyte	8/22/2017	1st/Final	Leyte 4th DEO	LF	9.299	90	2/15/2017	5/15/2017	-	C	0.403	0.200	0.300	-	-	-	90.30	90.3% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
18	16	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	MA	GE	Flood Management Services: Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Flood Facilities at Parang Creek, Barangay Camias, Sta. 0+000 to Sta. 0+110, Magalang, Pampanga	Magalang, Pampanga	8/19/2017	Final	Pampanga 3rd DEO	LF	17.784	150	2/12/2017	7/11/2017	0.00%	C	0.392	0.199	0.300	-	-	-	89.10	89.04% Very Satisfactory	ONS
19	17	A.D. PENDON CONSTRUCTION & SUPPLY, INC. (FORMERLY: ADP CONSTRUCTION & SUPPLY JOINT VENTURE)	3466	L	-	MA	GE	Construction of Drainage along Mandurriao-Jaro Road, K0006+100-K0007+082, K0007+082, Mandurriao, Iloilo City	K0006+100-K0007+082, K0007+082, Mandurriao, Iloilo City	8/24/2017	First	Iloilo City DEO	LF	38.376	191	2/27/2017	9/5/2017	0.25%	OG	0.392	0.200	0.150	0.022	0.037	0.050	85.10	-	AHD
20	18	A.J. TAYLAN CONSTRUCTION CORPORATION/ J.L.P CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-16-1092	L	B	MA	GE	Improvement/Concrete of Sand Dunes Access Road	Paayay, Ilocos Norte	8/16/2017	First	Ilocos Norte 2nd DEO	LF	39.688	210	2/16/2017	9/13/2017	10.15%	OG	0.381	0.214	0.150	0.030	0.058	0.050	88.30	-	AHD
21	19	A.J. TAYLAN CONSTRUCTION CORPORATION/ J.Q.C. SUMMIT CONSTRUCTION AND DEVELOPMENT CORPORATION	JV-15-1238	L	B	MA	GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage Systems, Damaged Flood Control Facilities/Structures under the Laoag River Basin and Flood Control and Sabo Project (LRBDCSP)-Batac City Flood Control, Quaoit River, Flooded Bank Embankment	Laoag, Ilocos Norte	8/16/2017	1st/Final	Ilocos Norte 2nd DEO	LF	14.700	396	3/21/2016	4/20/2017	1.92%	C	0.466	0.133	0.300	-	-	-	89.90	89.9% Very Satisfactory	AHD
22	20	A.P.B. CONST	17055	L	B	MA	GE	Improvement/Widening of National Roads along Pangasinan-Nueva Ecija Road, K0180+417-K0181+745; K0183+129-K0184+062	Pangasinan-Nueva Ecija Road	8/21/2017	1st/Final	Pangasinan 3rd DEO	LF	46.372	300	4/4/2017	1/28/2018	54.33%	C	0.479	0.135	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
23	21	A.R. LUSTRE JR. CONSTRUCTION	7680	L	AAA	LA	GE	Asphalt Overlay of Puerto Princesa South Road, K0000+000 to K0000+420, K0000+420 to K0002+300, Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	8/24/2017	First	Palawan 3rd DEO	LF	29.860	105	3/23/2017	7/5/2017	-	OG	0.489	0.133	0.300	-	-	-	92.20	-	AHD
24	22	AARCON BUILDERS	28336	L	A	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Maliksi River, Phase II, Bacoor, Cavite 2nd LD	Bacoor, Cavite	8/18/2017	First	Cavite 2nd DEO	LF	37.228	177	5/4/2017	10/27/2017	25.60%	OG	0.388	0.240	0.150	0.030	0.070	0.050	92.80	-	AHD
25	23	ABE GENERAL CONTRACTOR	33982	L	D	SB	GE	Concrete of Santor - Andarayan Barangay Road, Delfin, Albay	Albano, Isabela	8/18/2017	1st/Final	Isabela 1st DEO	LF	9.404	110	3/20/2017	7/7/2017	0.00%	C	0.412	0.134	0.300	-	-	-	84.60	84.6% Satisfactory	ONS
26	24	ADROIT CONSTRUCTION	11169	L	B	MA	GB	Construction of a 4-STY 8CL School Building, Borlinal National High School, Nueva Vizcaya	Boyombong, Nueva Vizcaya	8/24/2017	Final	Nueva Vizcaya 1st DEO	LF	15.914	331	6/28/2016	5/24/2017	0.00%	C	0.471	0.134	0.300	-	-	-	90.50	89.79335% Very Satisfactory	ONS
27	-	ADROIT CONSTRUCTION	11169	L	B	MA	GB	Construction of a 2STY 8CL School Building Ganduz National High School, Pantabangan, Nueva Ecija, 2nd LD	Pantabangan, Nueva Ecija	8/21/2017	1st/Final	Nueva Ecija 1st DEO	LF	11.565	150	11/22/2016	4/20/2017	0.00%	C	0.493	0.132	0.300	-	-	-	92.50	92.5% Very Satisfactory	ONS
28	25	AJ TAYLAN CONSTRUCTION CORPORATION/DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION) JOINT VENTURE	JV-16-1034	L	B	MA	GE	Construction of Flood Control Structure along Bisak River	Brgy. Dagupan, Vintar, Ilocos Norte	8/15/2017	Final	Ilocos Norte 1st DEO	LF	44.093	220	2/24/2017	10/1/2017	18.35%	C	0.498	0.133	0.300	-	-	-	93.10	91.102% Very Satisfactory	AHD
29	26	AKN CONSTRUCTION CORPORATION (Formerly: AKN CONSTRUCTION)	11845	L	AAA	-	GE	Construction of Flood Control Structure	Upper Paliko Creek, Brgy. Cupang, Muntinlupa City	8/15/2017	1st/Final	Las Piñas-Muntinlupa DEO	LF	17.690	318	8/2/2016	6/15/2017	0.00%	C	0.439	0.145	0.300	-	-	-	88.40	88.4% Satisfactory	ONS
30	27	AL CHRIS CONSTRUCTION	12406	L	B	MB	GE	MFO-1-National Road Network Services-Asset Preservation of the Road, Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads Including Drainage Based on Pavement Management System /Highway Development and Management System-4 (HDM-4), Secondary Road, K0024+120 - K0025+000 and K0028+330 - K0028+393	Loon, Bohol	8/20/2017	First	Bohol 1st DEO	LF	28.924	181	4/29/2017	10/26/2017	10.81%	OG	0.391	0.300	0.150	0.018	0.045	0.050	95.40	-	AHD
31	28	ALCEL CONSTRUCTION	15129	L	AAA	MB	GE	Construction and Maintenance of Bridges along National Roads (Magalong Br.) Pangasinan-Zambales Road	Mabini, Pangasinan	8/24/2017	1st/Final	Pangasinan 1st DEO	LF	8.149	120	2/20/2017	6/19/2017	2.50%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
32	29	ALFIE'S CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	A	MB	GE	Construction/ Improvement of Junction National Road - Talisay - Concepcion-Nucia Road with exception Leading to Campuestohan Resort, Talisay City, Negros Occidental	Talisay City, Negros Occidental	8/25/2017	1st/Final	Regional Office No. VI	LF	197.818	450	3/15/2016	6/7/2017	-	C	0.479	0.133	0.300	-	-	-	91.20	91.2% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Ph.P.)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
33	30	ALTIE'S CONSTRUCTION AND CONSTRUCTION SUPPLY/ AQUA DRAGON CONSTRUCTION & SUPPLY JOINT VENTURE	JV-16-1465	L	A	MB	GE	Preventive Maintenance based on Pavement Management System/Highway Development and Management-4 (HDM-4) of Bacolod South Road, K0046+(-910)-K0046+(-045), K0049+830-K0050+090, K0058+275-K0058+500, K0060+600-K0060+389, K0063+303-K0063+747, K0071+042-K0071+632, K0072+000-K0072+075, K0072+901.50-K0073+030, K0081+121-K0081+486, Hinigaran, Binalagan and Himamaylan City, Negros Occidental	Hinigaran, Binalagan and Himamaylan City, Negros Occidental	8/20/2017	First	Negros Occidental 2nd DEO	LF	28.152	166	4/16/2017	9/28/2017	1.03%	OG	0.375	0.240	0.150	0.030	0.061	0.050	90.60	-	AHD
34	31	ALLEYWAY CONSTRUCTION	15310	L	A	MA	GE	MFO 1-National Road Network Services-Asset Preservation of National Roads-Rehabilitation/ Reconstruction/Upgrading of Damaged Paved National Roads including Drainage based on PMS/HDM-4 Tertiary-Reconstruction from Concrete to Concrete-Deplan Ext. Road-Chainage 010.80-Chainage 347.78 (S02380LZ); Chainage (-)24.60-Chainage 309.15 (S02381LZ)	Manila City	8/19/2017	First	North Manila DEO	LF	14.699	120	5/24/2017	9/20/2017	19.08%	OG	0.397	0.242	0.150	0.020	0.027	0.033	86.90	-	AHD
35	32	ALPHA RYDER CONSTRUCTION AND SUPPLIES	12197	L	A	MA	GE	Asset Preservation of National Roads - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads Including Drainage Based on Pavement Management System Highway Development Management (HDM-4) Tertiary Reconstruction from Concrete to Concrete Junction Donsol-Banuag Gurang Road, K0578+800 - K0579+732, K0580+604 - K0580+906, K0583+540 - K0583+832 Donsol, Sorsogon	K0578+800 - K0579+732, K0580+604 - K0580+906, K0583+540 - K0583+832 Donsol, Sorsogon	8/15/2017	First	Sorsogon 1st DEO	LF	47.040	240	5/11/2017	1/5/2018	9.92%	OG	0.386	0.237	0.150	0.022	0.030	0.033	85.80	-	AHD
36	33	ALPZ CONSTRUCTION AND DEVELOPMENT CORP.	11039	L	B	MA	GE	Rehabilitation of Flood Control Structures and Tributaries at Brgy. Payayas	Quezon City	8/24/2017	1st/Final	Quezon City 1st DEO	LF	24.399	300	3/23/2016	1/16/2017	0.00%	C	0.333	0.200	0.300	-	-	-	83.30	83.3% Satisfactory	ONS
37	34	AMAZING BUILDERS AND CONSTRUCTION	32932	L	D	SB	GB	Local Infrastructure Program-Construction of Multi-Purpose Building (Covered Court), Lumangon	Ubay, Bohol	8/21/2017	Final	Bohol 2nd DEO	LF	2.965	90	4/3/2017	7/1/2017	-	C	0.499	0.180	0.300	-	-	-	97.90	0% Poor	AHD
38	35	ANTONIO V. NIDEA CONSTRUCTION INC. (Formerly: Antonio V. Nidea Construction)	6382	L	A	MB	GE	Cluster 9 - Construction / Maintenance of Flood Mitigation Structures and Drainage System: Rehabilitation/ Construction/ Extension of Seawall at Fatima, San Roque And Sto. Cristo, Tabaco City	Tabaco City	8/24/2017	First	Albay 1st DEO	LF	93.004	243	3/13/2017	11/10/2017	0.29%	OG	0.391	0.292	0.150	0.022	0.033	0.033	92.10	-	AHD
39	36	APD CONSTRUCTION	180	L	AA	LA	GE	Road Upgrading (Unpaved to Paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) along Jct. Victoria - Maddela - Alicia - Kasibu Boundary Road (Jct. Victoria - Kasibu Boundary Road), K0385+661 to K0386+000 and K0397+720 to K0397+1599, Maddela, Quirino	Maddela, Quirino	8/23/2017	1st/Final	Quirino DEO	LF	46.707	180	2/8/2017	8/6/2017	0.27%	C	0.485	0.134	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
40	37	AQUA DRAGON CONSTRUCTION & SUPPLY	36405	L	C	SB	GE	Retrofitting/ Strengthening of Inyang Bridge along Gumbal-Tubungan Road, Tubungan, Iloilo	Tubungan, Iloilo	8/23/2017	1st/Final	Iloilo 1st DEO	LF	7.715	140	3/14/2017	7/31/2017	29.11%	C	0.500	0.134	0.300	-	-	-	93.40	93.4% Very Satisfactory	AHD
41	38	AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	Construction of Pambujan River Control Brgy. Dale, San Roque, Northern Samar	San Roque, Northern Samar	8/17/2017	First	Northern Samar 2nd DEO	LF	41.612	195	4/3/2017	10/14/2017	-0.86%	OG	0.375	0.235	0.141	0.030	0.035	0.033	84.90	-	DEL
42	39	AQUINO-DELA CRUZ ENG'G & CONSTRUCTION	16751	L	B	MA	GE	Widening of Permanent Bridges to more than two lanes including RCW at Mura Bridge (R00726LZ)	Urdaneta City, Pangasinan	8/21/2017	First	Pangasinan 3rd DEO	LF	25.962	289	3/13/2017	12/26/2017	11.44%	OG	0.367	0.181	0.150	0.022	0.045	0.050	81.50	-	AHD
43	40	ARCINUE COMM'L CORPORATION	6746	L	AAA	MA	GE	Construction of Concrete Retention along Marusay River at Laspis Section	Calasiao, Pangasinan	8/23/2017	1st/Final	Pangasinan 4th DEO	LF	23.871	141	2/28/2017	7/18/2017	0.00%	C	0.499	0.133	0.300	-	-	-	93.20	93.2% Very Satisfactory	ONS
44	41	ATLANTIC CONSTRUCTION	24232	L	D	SB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Malig River Flood Control Projects (Brgy. Imbiao Section), Sta. 0+000 to Sta. 0+250, Imbiao, Roxas, Isabela	Roxas, Isabela	8/19/2017	1st/Final	Isabela 2nd DEO	LF	9.296	188	2/7/2017	8/13/2017	0.00%	C	0.351	0.200	0.300	-	-	-	85.10	85.1% Satisfactory	ONS
45	42	AUDRIC CONSTRUCTION & SUPPLY	34376	L	B	MA	GB	Construction of Covered Court Brgy. Poblacion, Pob. Kalibo, Aklan	Poblacion, Pob. Kalibo, Aklan	8/16/2017	First	Aklan DEO	LF	4.801	150	4/28/2017	9/24/2017	6.05%	OG	0.352	0.251	0.150	0.022	0.035	0.050	86.00	-	AHD
46	43	AYANA CONSTRUCTION AND TRADING	38263	L	D	SB	GB	Completion of Dimasalang Health Center	Manila	8/19/2017	1st/Final	North Manila DEO	LF	6.341	90	12/5/2016	3/4/2017	0.00%	C	0.490	0.133	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
47	44	AYANA CONSTRUCTION AND TRADING	38623	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy Talon Dos, Las Pinas City, Metro Manila	8/14/2017	1st/Final	Las Pinas-Huntikupa DEO	LF	2.770	120	10/27/2016	2/23/2017	0.00%	C	0.450	0.133	0.300	-	-	-	88.30	88.3% Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
48	45	B. BERNARDO CONSTRUCTION	6169	L	A	MA	GB	Construction of 2 Storey - 10 Classroom Sta. Cruz High School, Sta. Maria, Bulacan	Sta. Maria, Bulacan	8/24/2017	1st/Final	Bulacan 2nd	LF	13.240	150	7/7/2016	12/3/2016	0.00%	C	0.497	0.132	0.300	-	-	-	92.90	92.9% Very Satisfactory	ONS
49	46	B. K. SY TU CONSTRUCTION	12655	L	B	MA	GB	Construction of Multi-Purpose Building Covered Court at Barangay Magao, Concepcion, Tarlac	Concepcion, Tarlac	8/20/2017	1st/Final	Tarlac 2nd DEO	LF	2.815	90	2/14/2017	5/14/2017	45.83%	C	0.387	0.200	0.300	-	-	-	88.70	88.7% Satisfactory	AHD
50	47	B. R. G. CONSTRUCTION	21931	L	B	MA	GE	Network Development - Improvement/ Widening of National Roads - Primary Roads along N1 Daang Maharlika (L7), K0248+520 to K0248+913, Bambang, Nueva Vizcaya	Bambang, Nueva Vizcaya	8/24/2017	Final	Nueva Vizcaya 1st DEO	LF	12.171	143	2/9/2017	7/1/2017	0.00%	C	0.494	0.133	0.300	-	-	-	92.70	89.79% Very Satisfactory	ONS
51	48	B. VICENCIO CONSTRUCTION	9687	L	AA	MA	GE	Rehabilitation/ Construction of Zone 3 Flood Revetment Control Along Subang Daku River Sta. 0+000 to Sta. 0+920, Zone 3 Sogod, Southern Leyte	Sta. 0+000 to Sta. 0+920, Zone 3 Sogod, Southern Leyte	8/23/2017	First	Southern Leyte DEO	LF	44.833	190	3/20/2017	9/25/2017	(+)-1.0%	OG	0.254	0.288	0.150	0.030	0.057	0.050	82.90	-	AHD
52	49	B.M MARKETING	9852	L	AAA	MA	GE	Construction / Extension of Caraycaray Flood Control Along Caraycaray River Protecting Caraycaray Bridge and Biliran Circumferential Road Naval, Biliran Province	Naval, Biliran Province	8/20/2017	1st/Final	Biliran DEO	LF	18.315	120	3/13/2017	7/10/2017	-	C	0.365	0.200	0.300	-	-	-	86.50	86.5% Satisfactory	AHD
53	50	BALINTUGAN CONSTRUCTION	34566	L	D	SB	GE	Construction and Maintenance of Bridges along National Roads - Widening of Permanent Bridges: Ferguson Br. #2 (B02318L2) along Ferguson Rd.	Baguio City	8/24/2017	1st/Final	Baguio City DEO	LF	4.474	195	1/12/2017	7/25/2017	0.00%	C	0.434	0.134	0.300	-	-	-	86.80	86.8% Satisfactory	ONS
54	51	BERSON'S CONSTRUCTION & TRADING/SAMANTHA ENTERPRISES JOINT VENTURE	JV-16-1210	L	B	MA	GE	Construction of Reinforced Concrete Revetment along Balincaguping River (Poblacion Section)	Brgy. Poblacion, Mabini, Pangasinan	8/24/2017	First	Pangasinan 1st DEO	LF	18.685	210	2/25/2017	9/22/2017	3.18%	OG	0.385	0.231	0.150	0.030	0.045	0.050	89.10	-	AHD
55	52	BERSON'S CONSTRUCTION & TRADING/T.F. FLORES BUILDERS & SUPPLIES JOINT VENTURE	JV-16-1448	L	B	MA	GE	Construction of Bank Protection Works at Brgy. Domalindan	Lingayen, Pangasinan	8/22/2017	First	Pangasinan 2nd DEO	LF	18.618	169	3/29/2017	9/13/2017	8.80%	OG	0.342	0.300	0.150	0.024	0.037	0.033	88.60	-	AHD
56	53	BET CONSTRUCTION & SUPPLY	31764	L	A	MA	GE	Agno River Basin and Allied Rivers Flood Control Project-Construction of Slope Protection Works along Agno River, Vacante-Pogo-Diaz Section	Bautista, Pangasinan	8/21/2017	First	Pangasinan 3rd DEO	LF	46.740	214	4/10/2017	11/9/2017	1.14%	OG	0.342	0.300	0.150	0.030	0.051	0.050	92.30	-	AHD
57	54	BIG JOE'S ENTERPRISES	33601	L	B	MA	GE	Preventive Maintenance based on Pavement Management System/Highway Development and Management-4 (HDM-4) of Isabela-Libas-Negros Occidental Boundary Road, K0074+326-K0076+000, K0077+595-K0077+806, K0083+918-K0084+000, K0085+625-K0085+748, K0085+972-K0087+000, K0095+085-K0095+296, Isabela, Negros Occidental	Isabela, Negros Occidental	8/20/2017	First	Negros Occidental 2nd DEO	LF	24.588	130	5/24/2017	9/30/2017	0.40%	OG	0.375	0.240	0.150	0.030	0.061	0.050	90.60	-	AHD
58	55	BMJ CONSTRUCTION	14571	L	B	SB	GB	Construction of Multi-Purpose Building (Gymnasium) Sto. Tomas, Isabela	Sto. Tomas, Isabela	8/18/2017	1st/Final	Isabela 1st DEO	LF	4.702	114	2/27/2017	6/20/2017	0.00%	C	0.489	0.131	0.300	-	-	-	92.00	92% Very Satisfactory	ONS
59	56	BNR CONSTRUCTION & DEVELOPMENT CORPORATION	12903	L	AAA	MB	GE	Construction of Flood Control and Mitigation Structures along Subangdaku River, North Reclamation Area	Barangay Mabolo, Cebu City	8/25/2017	First	Cebu City DEO	LF	45.075	199	3/20/2017	10/4/2017	9.74%	OG	0.397	0.300	0.150	0.030	0.058	0.050	98.50	-	AHD
60	57	BNYU ENTERPRISES AND CONSTRUCTION	27725	L	A	MB	GE	Asset Preservation of National Road, Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Road including Drainage based on Pavement Management System/ Highway Development Management-4 (HDM-4), Tertiary Road, 1st (TER) Jagña-Sierra Bullokes Road	Bohol Province	8/22/2017	First	Bohol 3rd DEO	LF	20.441	155	5/5/2017	10/6/2017	3.09%	OG	0.382	0.300	0.150	0.030	0.060	0.050	97.20	-	AHD
61	-	BNYU ENTERPRISES AND CONSTRUCTION	27725	L	A	MA	GB	Construction of One (1) Storey Two (2) Classroom School Building, Cahayag Elementary School	Tubigon, Bohol	8/19/2017	1st/Final	Bohol 1st DEO	LF	1.716	90	2/28/2017	5/28/2017	-	C	0.494	0.168	0.300	-	-	-	96.20	96.2% Outstanding	AHD
62	58	BONIFACIO M. CARLOS CONSTRUCTION CORP.	3303	L	A	MA	GE	Improvement/Widening of National Roads, Puerto Princesa North Road, K0037+304 to K0037+1004	Puerto Princesa City	8/23/2017	First	Palawan 3rd DEO	LF	18.734	195	3/9/2017	9/19/2017	1.10%	OG	0.353	0.239	0.150	0.030	0.061	0.050	88.30	-	AHD
63	59	BUGANI CONSTRUCTION AND ENTERPRISES, INC.	36435	L	B	MA	GE	Construction/ Improvement/ Rehabilitation of Mompolla-Ubuag FMR	Mompolla-Ubuag, Hingyon, Ifugao	8/18/2017	Final	Ifugao 1st DEO	LF	4.810	159	7/28/2016	1/2/2017	2.52%	C	0.408	0.200	0.300	-	-	-	90.80	81.92% Unsatisfactory	AHD
64	60	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Construction/Upgrading/ Rehabilitation of Commonwealth Ave., Quezon City (Ever to Dona Carmen) K0017+000-K0020+382	Quezon City	8/25/2017	1st/Final	Quezon City 1st DEO	LF	48.779	351	3/16/2016	3/1/2017	1.27%	C	0.490	0.133	0.300	-	-	-	92.30	92.3% Very Satisfactory	AHD
65	-	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Repair/Rehabilitation of Road and Drainage System, 3rd St., Villamor Air Base, Brgy. 183	Pasay City	8/18/2017	1st/Final	South Manila DEO	LF	9.001	398	3/11/2016	4/12/2017	6.08%	C	0.462	0.134	0.300	-	-	-	89.60	89.6% Very Satisfactory	AHD
66	61	C D U CONSTRUCTION	13915	L	A	MA	GE	Construction/ Upgrading/ Rehabilitation of Drainage Along National Roads, Laoang-Calomotan Road K0791+(-200) to K0792+738, Laoang, Northern Samar	K0791+(-200) to K0792+738, Laoang, Northern Samar	8/17/2017	First	Northern Samar 2nd DEO	LF	390.001	180	3/1/2017	8/27/2017	-4.39%	OG	0.266	0.292	0.106	0.030	0.051	0.033	77.80	-	DEL

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
67	62	C. L. CARANDANG ENTERPRISES	29494	L	A	MA	GE	Rehabilitation / Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, San Fernando, Talisay Road, San Fernando, Masbate	San Fernando, Masbate	8/19/2017	First	Masbate 3rd DEO	LF	27.635	130	5/25/2017	10/1/2017	0.75%	OG	0.395	0.291	0.150	0.022	0.022	0.033	91.30	-	AHD
68	-	C. L. CARANDANG ENTERPRISES	29494	L	A	MA	GE	Rehabilitation / Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Masbate - Catangaran - Placer Road, K0018+037 to K0018+530 Mobo, Masbate	K0018+037 to K0018+530 Mobo, Masbate	8/18/2017	First	Sorsogon 1st DEO	LF	15.705	161	4/5/2017	9/12/2017	-13.06%	OG	0.394	0.300	0.019	0.022	0.047	0.033	81.50	-	DEL
69	63	C. R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC.	2992	L	A	MA	GE	Rehabilitation/ Major Repair of Bunog Bridge along Nueva Vizcaya - Ifugao - Mt. Province Road	Lamut, Ifugao	8/18/2017	1st/Final	Ifugao 1st DEO	LF	6.810	97	4/3/2017	7/8/2017	0.00%	C	0.444	0.183	0.300	-	-	-	92.70	92.7% Very Satisfactory	ONS
70	-	C. R. DOMINGO CONSTRUCTION, INC.	2992	L	A	MA	GB	Construction of Senior High School Classroom 2 STY 8 CL, San Isidro National High School, San Isidro, Isabela	San Isidro, Isabela	8/22/2017	Final	Isabela 4th DEO	LF	10.620	210	10/24/2016	5/21/2017	0.00%	C	0.492	0.132	0.300	-	-	-	92.40	89.95% Very Satisfactory	ONS
71	64	C. T. LEONCIO CONSTRUCTION & TRADING	17371	L	AA	MB	GB	Construction of 4 Storey - 12 Classroom Lydia G. Villangca Trade School, San Rafael, Bulacan	San Rafael, Bulacan	8/24/2017	1st/Final	Bulacan 2nd DEO	LF	21.723	270	7/19/2016	4/14/2017	0.00%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	ONS
72	65	C.B. TAMPENGO CONSTRUCTION & SUPPLIES	18505	L	B	MA	GE	Construction/Rehabilitation of Drainage System along Sevilla Blvd. and Agellano St.	Malabon City	8/29/2017	1st/Final	Malabon-Navotas DEO	LF	11.736	352	4/12/2016	3/29/2017	0.00%	C	0.448	0.133	0.300	-	-	-	88.10	88.1% Satisfactory	ONS
73	66	C.C.M. CONSTRUCTION	11043	L	B	MA	GE	Network Development - Off-Carriageway Improvement Including Drainage at Tagbilaran East Road (Tagbilaran-Jagna), K0122+136 to K0124+000, K0150+484 to K0152+000, K0153+000 to K0153+569	Trinidad and Ubay, Bohol	8/21/2017	Second	Bohol 2nd DEO	LF	39.732	199	2/20/2017	9/6/2017	1.17%	OG	0.384	0.293	0.150	0.030	0.045	0.050	95.20	-	AHD
74	67	C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AA	LA	GE	Preventive Maintenance Based on Pavement Management System Highway Development and Management-4 (HDM-4) Ariman- Casiguran Road, K0615+000- K617+000, K0619+000- K0622+179 Casiguran, Sorsogon	K0615+000- K617+000, K0619+000- K0622+179 Casiguran, Sorsogon	8/15/2017	First	Sorsogon 1st DEO	LF	77.200	180	4/23/2017	10/19/2017	22.19%	OG	0.395	0.240	0.150	0.022	0.030	0.033	87.00	-	AHD
75	-	C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AA	MB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction/ Rehabilitation of Cawayan River Control Downstream Side, Sorsogon City	Sorsogon City	8/15/2017	First	Sorsogon 1st DEO	LF	49.843	210	2/28/2017	9/25/2017	8.25%	OG	0.400	0.240	0.150	0.022	0.018	0.033	86.30	-	AHD
76	68	CABILAUA CONSTRUCTION AND SUPPLY (Formerly: JS Mondejar Construction)	18823	L	B	SB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads Including Drainage Mandurao-San Miguel-Almodian-Maasin-Cabatuan Road, K0010+193- K0010+521, K0012+950- K0013+020, K0014+491- K0014+728	K0010+193- K0010+521, K0012+950- K0013+020, K0014+491- K0014+728	8/25/2017	1st/Final	Iloilo 4th DEO	LF	10.085	140	2/10/2017	6/29/2017	0.00%	C	0.443	0.134	0.300	-	-	-	87.70	87.7% Satisfactory	ONS
77	69	CAMIA CONST. DEVELOPMENT CORPORATION (FORMERLY: Camia Construction)	20506	L	AAA	MB	GE	Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure Including Local Projects Upgrading/ Improvement of Caglayan-Bipang-Hayomay-Cubet Bypass/Diversion Road leading to Apayao State College	Conner, Apayao	8/21/2017	First	Apayao 1st DEO	LF	34.538	206	4/4/2017	10/26/2017	3.96%	OG	0.359	0.237	0.150	0.024	0.055	0.050	87.50	-	AHD
78	70	CAMIA CONST. DEVELOPMENT CORPORATION (FORMERLY: Camia Construction)/ BLESSING BUILDERS AND CONSTRUCTION SUPPLY JOINT VENTURE	JV.	L	AAA	MB	GE	Off-Carriageway Improvement Including Drainage-Secondary Roads, Abbut-Conner Road, K0540+(-375) - K0540+(-255), K540+(-225)-K0540+(-085), K0540+(-085) - K0541+240, K0541+258-K0541+534	Conner, Apayao	8/21/2017	First	Apayao 1st DEO	LF	27.112	236	5/10/2017	12/31/2017	6.31%	OG	0.347	0.240	0.150	0.022	0.050	0.050	85.90	-	AHD
79	71	CCF EARTHMOVING CORP.	36572	L	C	SB	GE	MFO 2 - Flood Management Services: Construction/ Maintenance of Flood Control Mitigation Structures and Drainage Systems. Construction of Flood Control Structure along Coronel River, Calabasa, Sta. 22+341.22 to Sta. 22+515.22, Gabaldon, Nueva Ecija	Gabaldon, Nueva Ecija	8/23/2017	1st/Final	Nueva Ecija 2nd DEO	LF	7.883	84	7/21/2017	10/12/2017	75.16%	C	0.437	0.133	0.300	-	-	-	87.00	87% Satisfactory	AHD
80	72	CELDO C. FERRER CONTRACTOR	10643	L	AAA	LA	GE	Jct. Tablang-Gabaldon Rd., Gabaldon, Nueva Ecija. K0156+560 to K156+840; K0156+880 to K0157+900, Rehabilitation of Concrete Road, Gabaldon, Nueva Ecija	Gabaldon, Nueva Ecija	8/23/2017	1st/Final	Nueva Ecija 2nd DEO	LF	37.238	150	9/29/2016	2/25/2017	0.00%	C	0.438	0.167	0.300	-	-	-	90.50	90.5% Very Satisfactory	ONS
81	73	CHARLZ CONSTRUCTION	8709	L	AA	MA	GE	Construction/ Maintenance of Flood Control and Mitigation Structure	Barangay Pulangbato, Cebu City	8/25/2017	First	Cebu City DEO	LF	45.500	229	3/24/2017	11/7/2017	15.69%	OG	0.374	0.301	0.150	0.030	0.050	0.050	95.50	-	AHD
82	74	CHU CONSTRUCTION	33747	L	A	MA	GE	Construction / Extension of Mapula River Protecting Mapula Bridge and Biliran Circumferential Calbarin, Biliran Province	Calbarin, Biliran Province	8/20/2017	1st/Final	Biliran DEO	LF	9.335	90	3/13/2017	6/10/2017	(+)+43.18	C	0.315	0.200	0.300	-	-	-	81.50	81.5% Unsatisfactory	AHD
83	75	CLIFFORD CONSTRUCTION CORPORATION	3724	L	B	MA	GE	Construction of Revetment at Sibalom River Along San Remigio-Bugo Road, San Remigio, Antique	San Remigio, Antique	8/15/2017	First	Antique DEO	LF	32.499	210	5/25/2017	12/20/2017	12.02%	OG	0.392	0.236	0.150	0.022	0.040	0.033	87.30	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
84	76	CLY - ABC BUILDERS	39231	L	B	SB	GB	Completion of Multi-Purpose Building (Liga Hall) Poblacion, San Miguel, Iloilo 2nd LD	Poblacion, San Miguel, Iloilo 2nd LD	8/25/2017	1st/Final	Iloilo 4th DEO	LF	1.411	120	2/23/2017	6/22/2017	0.00%	C	0.473	0.148	0.300	-	-	-	92.10	92.1% Very Satisfactory	ONS
85	77	CMSEL CONSTRUCTION AND DEVELOPER	19610	L	B	SB	GB	Construction of 3 Storey/ 6 Classrooms of Senior High School at Naujan Municipal High School, Naujan, Oriental Mindoro	Naujan, Oriental Mindoro	8/17/2017	First	Mindoro Oriental DEO	LF	10.313	210	11/17/2016	6/14/2017	-	OG	0.494	0.132	0.300	-	-	-	92.60	-	AHD
86	78	COLLERA'S CONSTRUCTION	13246	L	B	MA	GE	Construction/ Improvement of Access Roads Leading to Airports, Seaports Leading to Declared Tourism Destinations Along Baras-Candahug-Manilurip-DZR Airport Road Baras, Palo, Leyte	Baras, Palo, Leyte	8/18/2017	1st/Final	Leyte 1st DEO	LF	9.786	120	2/17/2017	6/16/2017	(+)1.67%	C	0.430	0.135	0.300	-	-	-	86.50	86.5% Satisfactory	AHD
87	79	CONTE BUILDERS & CONSTRUCTION SUPPLY	37935	L	B	SB	GB	Construction of Multi-Purpose Building, Aganan - Ungla Elementary School, Barangay Ungla 1, Pavia, Iloilo	Barangay Ungla 1, Pavia, Iloilo	8/25/2017	1st/Final	Iloilo 4th DEO	LF	1.881	90	4/12/2017	7/10/2017	10.43%	C	0.414	0.170	0.300	-	-	-	88.40	88.4% Satisfactory	AHD
88	80	CTC BUILDER & SUPPLIES INCORPORATED (Formerly: CTC Builder)	12088	L	A	MB	GE	Improvement/Widening of National Roads, Widening of Daang Maharlika/Asian Highway 26, K0546+740 to K0552+418.20 with exceptions, Sorsogon	Sorsogon	7/17/2017	1st/Final	Regional Office No. V	LF	139.746	344	8/7/2016	7/16/2017	0.00%	C	0.478	0.133	0.300	-	-	-	91.10	91.1% Very Satisfactory	ONS
89	81	D. S. T. METALCRAFT AND ENGINEERING WORKS	34382	L	D	SB	GB	Construction of 2517 4CL School Building at Simimbaan Integrated School Roxas, Isabela	Roxas, Isabela	8/19/2017	Final	Isabela 2nd DEO	LF	5.959	150	8/23/2016	1/19/2017	-4.79%	C	0.492	0.200	0.156	-	-	-	84.80	85.01% Satisfactory	DEL
90	82	D.L. AUREO CONSTRUCTION	24894	L	D	SB	GB	Repair/ Maintenance of DPWH Building Bodega and Garage Pawing, Palo, Leyte	Pawing, Palo, Leyte	8/19/2017	Final	Leyte 1st DEO	LF	2.762	45	10/16/2016	11/29/2016	-	C	0.445	0.200	0.300	-	-	-	94.50	0% Poor	AHD
91	83	D.K. HALTIWAG BUILDERS AND ENTERPRISES/KING'S BUILDERS & DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-16-661	L	B	MA	GE	Construction of Poblacion River Control, Mansalay, Oriental Mindoro	Mansalay, Oriental Mindoro	8/21/2017	First	Southern Mindoro DEO	LF	18.423	154	2/16/2017	7/19/2017	-	OG	0.500	0.133	0.300	-	-	-	93.30	-	AHD
92	84	DANYSONS CONSTRUCTION	25452	L	A	MA	GE	Network Development - Improvement/ Widening of National Roads Primary Roads - Other Primary Roads along Santiago - Tuguegarao Road (S00760LZ), K0405+000 to K0407+000, Quezon, Isabela	Quezon, Isabela	8/19/2017	First	Isabela 2nd DEO	LF	54.949	210	2/27/2017	9/24/2017	-2.53%	OG	0.386	0.224	0.125	0.030	0.070	0.033	86.80	-	DEL
93	85	DELROL ENTERPRISES	37858	L	A	SB	GB	Construction of 2 Storey/ 4 Classrooms at Nag-Iba National High School, Calapan City, Oriental Mindoro	Oriental Mindoro	8/17/2017	1st/Final	Mindoro Oriental DEO	LF	6.404	210	9/6/2016	4/3/2017	-	C	0.376	0.199	0.000	-	-	-	57.50	57.5% Poor	AHD
94	86	DIAMOND J BUILDERS	38868	L	C	SB	GE	Repair/ Restoration of FDS Lusod Flood Control at Cagayan River along Cordon - Aurora Boundary Road (Isabela Bdy. - Duromabato Road) (S04192LZ), K0368+300, Maddela, Quirino	Maddela, Quirino	8/23/2017	1st/Final	Quirino DEO	LF	0.498	37	5/13/2017	6/18/2017	0.00%	C	0.478	0.133	0.300	-	-	-	91.10	91.1% Very Satisfactory	ONS
95	87	DQT BUILDERS CORPORATION	7950	L	A	-	GB	Construction of Two (2) Storey, Six Classroom Building for Bognuyan NHS, Gasan, Marinduque	Gasan, Marinduque	8/25/2017	1st/Final	Marinduque DEO	LF	9.573	170	8/23/2016	2/8/2017	-	C	0.473	0.096	0.300	-	-	-	86.90	86.9% Satisfactory	AHD
96	-	DQT BUILDERS CORPORATION (Formerly: DQT Builders)	7950	L	A	MB	GE	MFO-1 : National Road Network Services 2. Network Development A. Improvement/ Widening of National Roads 1. Primary Roads 1. Quirino H-way - K0251+511 - K0251+000, K0251+359 - K0251+600, K0251+834 - K0252+192, Guinayangan, Quezon	Guinayangan, Quezon	8/16/2017	First	Quezon 4th DEO	LF	47.180	210	2/8/2017	9/5/2017	4.72%	OG	0.394	0.240	0.150	0.030	0.064	0.050	92.82	-	AHD
97	-	DQT BUILDERS CORPORATION (Formerly: DQT Builders)	7950	L	A	MB	GE	Network Development - Improvement/ Widening of National Roads - N1 along Daang Maharlika (LZ), K0122+300 - K0123+000, K0123+300 - K0123+800, Quezon Province	Quezon Province	8/18/2017	First	Quezon 1st DEO	LF	57.900	246	3/13/2017	11/13/2017	6.25%	OG	0.387	0.245	0.150	0.030	0.060	0.050	92.20	-	AHD
98	88	DSB CONSTRUCTION & SUPPLY, INC. / BUILDWAYS CONSTRUCTION & SUPPLY JOINT VENTURE	JV-15-1316	L	AA	MB	GE	Improvement/ Widening of National Road Along Daang Maharlika, (LZ) K0566+044 - K0567+226, K0567+495 - K0567+760, K0568+974 - K0569+260, K0569+518 - K0569+750, K0569+750 - K0570+400 with exceptions, Sorsogon City	Sorsogon City	8/16/2017	1st/Final	Sorsogon 1st DEO	LF	79.414	381	3/23/2016	4/7/2017	0.00%	C	0.485	0.132	0.300	-	-	-	91.70	91.7% Very Satisfactory	ONS
99	89	DUROS DEVELOPMENT CORP.	2279	L	AAA	LA	GE	MFO-1 National Road Network Services, Network Development, Improvement/ Widening of National Roads-Tertiary Road, P00109126VS, Bogo - Cuno, Medellin -Daanbantayan - Maya Road (S00184CB), K103+(-213) K0103+850, K0105+486 - K0106+400 (S00189CB) and K0136+182 - K0138+000	Cebu Province	8/17/2017	First	Regional Office No. VII	LF	94.570	313	3/13/2017	1/19/2018	13.00%	OG	0.381	0.300	0.150	0.030	0.065	0.050	97.60	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Ph.P.)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
100	-	DUROS DEVELOPMENT CORP.	2279	L	AAA	LA	GE	Preventive Maintenance Based on Pavement Management System/Highway Development and Management-4 (HDM-4), Cebu North Highway Wharf Road, K0098+000 to K0098+840, K0101+000 to K0102+000, K0103+000 to K0104+000	Bogo City	8/16/2017	1st/Final	Cebu 1st DEO	LF	46.075	135	2/16/2017	6/30/2017	-	C	0.473	0.200	0.300	-	-	-	97.30	97.3% Outstanding	AHD
101	90	DUROS DEVELOPMENT CORP.	22729	L	AAA	LA	GE	Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Concreting/ Improvement of Bantayan-Madredijos Road Section, Sta. 0+000 to Sta. 13+032	Bantayan Island, Cebu	8/16/2017	Final	Regional Office No. VII	LF	237.987	475	4/11/2016	7/29/2017	-	C	0.461	0.199	0.300	-	-	-	96.00	0% Poor	AHD
102	91	DYNAMIC BUILDERS & CONSTRUCTION CO. (PHILS.), INC.	24712	L	AAA	LA	GE	Improvement/Widening of Silyu-Lantawan Road, K0015+250 - K0016+367, K0019+000 - K0020+400, Silyu City, Negros Occidental	K0015+250 - K0016+367, K0019+000 - K0020+400, Silyu City, Negros Occidental	8/24/2017	Final	Regional Office No. VI	LF	59.979	320	3/15/2016	1/28/2017	-	C	0.459	0.133	0.300	-	-	-	89.20	89.68% Very Satisfactory	AHD
103	92	E M L CONSTRUCTION & TRADING	10151	L	B	MA	GE	Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Construction/ Improvement of San Juan River (Taping Itog Section), Samal, Bataan	Samal, Bataan	8/16/2017	1st/Final	Bataan 1st DEO	LF	13.393	180	8/22/2016	2/17/2017	2.50%	C	0.383	0.200	0.300	-	-	-	88.30	88.3% Satisfactory	AHD
104	93	E. M. BAYATAN CONSTRUCTION	21332	L	B	MA	GE	Construction of Slope Protection Dupax del Sur, Nueva Vizcaya	Dupax del Sur, Nueva Vizcaya	8/25/2017	1st/Final	Nueva Vizcaya 2nd DEO	LF	9.484	111	5/16/2017	9/3/2017	21.42%	C	0.358	0.200	0.300	-	-	-	85.80	85.8% Satisfactory	AHD
105	94	E.A SANCHEZ CONSTRUCTION INC. (Formerly: Sanchez Construction) / JYM CONSTRUCTION & SUPPLY JOINT VENTURE	JV-15-1745	L	AA	LA	GE	Rehabilitation/ Reconstruction / Upgrading of Damaged Paved National Roads Including Drainage Based on Pavement Management System / Highway Development and Management - 4 (HDM-4) Baras-Gigmoto-Viga Road (K0025+698 - K0026+900, K0027+000, K0027+200, K0027+500 - K0028+000, K0090+000 - K0091+000, K0027+200, K0027+500 - K0028+000, K0090+000 - K0091+000, Baras-Gigmoto-Viga, Catanduanes	Baras-Gigmoto-Viga, Catanduanes	8/22/2017	Second	Catanduanes DEO	LF	39.647	336	9/5/2016	8/6/2017	-11.40%	OG	0.354	0.295	0.036	0.030	0.051	0.033	79.90	-	DEL
106	95	E.B CORDERO CONSTRUCTION AND SUPPLY	14972	L	D	SB	GB	Construction of Multi-Purpose Building (Barangay Hall) at Virginia, Culaba, Biliran Province.	Virginia, Culaba, Biliran Province.	8/20/2017	1st/Final	Biliran DEO	LF	2.737	60	4/24/2017	6/22/2017	-	C	0.484	0.132	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
107	96	E.S. BIHAG CONSTRUCTION AND SUPPLY	35698	L	B	MA	GE	Concreting of Barangay Road, Barangay Comadogdagod, Del Gallego, Camarines Sur	Del Gallego, Camarines Sur	8/16/2017	First	Camarines Sur 5th DEO	LF	1.409	40	5/25/2017	7/3/2017	(+)7.5%	OG	0.495	0.133	0.300	-	-	-	92.80	-	AHD
108	-	E.S. BIHAG CONSTRUCTION AND SUPPLY	35698	L	B	MA	GE	Concreting of Barangay Road, Barangay Comadogdagod, Del Gallego, Camarines Sur	Del Gallego, Camarines Sur	8/16/2017	First	Camarines Sur 5th DEO	LF	1.410	40	5/25/2017	7/3/2017	0.00%	OG	0.492	0.134	0.300	-	-	-	92.60	-	ONS
109	97	E.V. VILLASO TRADING & CONSTRUCTION	36735	L	A	-	GB	Construction of 2-Units (3STY 15CL) Princess Urduja NHS, Narra, Palawan	Narra, Palawan	8/22/2017	First	Palawan 2nd DEO	LF	46.612	235	12/8/2016	7/30/2017	-42.56%	OG	0.330	0.299	0.000	0.030	0.051	-	71.00	-	DEL
110	98	EC STRUCTURAL COMPOSITES, INC.	31961	L	B	MA	GE	Retrofitting/ Strengthening of Cabilauan Bridge Along (B00478PN) New Lucena-Sta. Barbara Road, Brgy. Cabilauan, New Lucena, Iloilo	Brgy. Cabilauan, New Lucena, Iloilo	8/25/2017	1st/Final	Iloilo 4th DEO	LF	5.115	109	4/6/2017	7/23/2017	0.00%	C	0.499	0.133	0.300	-	-	-	93.20	93.2% Very Satisfactory	ONS
111	99	EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	LB	GB	Construction of Four (4) Storey, Twenty Four (24) Classroom School Building, Imelda Elementary School	Malabon City	8/29/2017	First	Malabon-Navotas DEO	LF	36.263	330	11/2/2016	9/27/2017	-2.25%	OG	0.384	0.200	0.128	0.030	0.048	0.033	82.30	-	DEL
112	100	EGB CONSTRUCTION	13722	L	AA	MB	GE	Rehabilitation of Abulug River Flood Control Project, Sta. 0+000 to Sta. 0+320, Canayun, Abulug, Cagayan	Abulug, Cagayan	8/16/2017	1st/Final	Cagayan 2nd DEO	LF	45.232	359	6/9/2016	6/2/2017	0.00%	C	0.460	0.134	0.300	-	-	-	89.40	89.4% Very Satisfactory	ONS
113	101	EGB CONSTRUCTION/ DANDEX CONSTRUCTION JOINT VENTURE	JV-16-450	L	AA	MB	GE	MFO 2: Flood Management Services: Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Cabcungan Flood Control Project along Cabcungan River Centro 4, Claveria, Cagayan	Claveria, Cagayan	8/16/2017	First	Cagayan 2nd DEO	LF	38.735	275	2/9/2017	11/10/2017	0.16%	OG	0.384	0.235	0.150	0.030	0.065	0.050	91.43	-	AHD
114	102	EGB CONSTRUCTION/KATHA BUILDERS & SUPPLIES	JV-16-1054	L	AA	MB	GE	Construction of Flood Control Structure along Bislak River, Brgy. Cabayo (L & R Bank)	Vintar, Ilocos Norte	8/15/2017	Final	Ilocos Norte 1st DEO	LF	44.100	235	2/13/2017	10/5/2017	12.68%	C	0.482	0.161	0.300	-	-	-	94.30	92.386% Very Satisfactory	AHD
115	103	ELKANKONSTRAK DEVELOPMENT CORPORATION (Formerly: Elkankonstrak and Aggregates)	26220	L	A	MA	GE	Rehabilitation / Improvement of Alnay River Control, Polangui, Albay	Polangui, Albay	8/14/2017	First	Albay 3rd DEO	LF	9.154	90	7/5/2017	10/2/2017	14.94%	OG	0.350	0.300	0.150	0.008	0.033	0.033	87.40	-	AHD
116	-	ELKANKONSTRAK DEVELOPMENT CORPORATION (Formerly: Elkankonstrak and Aggregates)	26220	L	A	MA	GE	Rehabilitation / Reconstruction / Upgrading of Damaged Paved National Roads Including Drainage Based on Pavement Management System / Highway Development and Management-4 (HDM-4) San Fernando North Road, San Fernando and San Jacinto Masbate, Ticao Island	San Fernando and San Jacinto Masbate, Ticao Island	8/19/2017	First	Masbate 3rd DEO	LF	30.996	200	3/14/2017	9/29/2017	(+) 0.25%	OG	0.393	0.237	0.150	0.022	0.030	0.033	86.50	-	AHD
117	104	EMR BUILDERS	3224	L	B	SB	GB	Construction of Multi-Purpose Building at Brgy. Alijis, Bacolod City	Bacolod City	8/23/2017	1st/Final	Bacolod City	LF	2.880	75	2/21/2017	5/6/2017	-	C	0.459	0.135	0.300	-	-	-	89.40	89.4% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
118	105	FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED / LANDY CONSTRUCTION	JV-16-647	L	B	MA	GE	Improvement / Widening of National Roads Lapaz-Javier-Bito Road K0070+250- K0071+000, K0076+000- K0076+524, Javier, Leyte	K0070+250-K0071+000, K0076+000-K0076+524, Javier, Leyte	8/22/2017	First	Leyte 5th DEO	LF	28.089	180	3/9/2017	9/4/2017	(+11.31 %)	OG	0.365	0.300	0.150	0.030	0.058	0.050	95.30	-	AHD
119	106	FERMIDA CONSTRUCTION AND SUPPLIES/ R. J. IBARRA CONSTRUCTION JOINT VENTURE	JV-16-546	L	B	MA	GE	Construction of Slope Protection/ Flood Control, Gabor Dike (Upstream), San Felipe, Zamboales	San Felipe, Zamboales	8/18/2017	1st/Final	Zamboales 1st DEO	LF	23.735	200	2/10/2017	8/28/2017	0.00%	C	0.442	0.134	0.300	-	-	-	87.60	87.6% Satisfactory	ONS
120	107	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures: Construction of Flood Control Structure	Bucac West, Tagudin, Ilocos Sur	8/19/2017	First	Ilocos Sur 2nd DEO	LF	34.298	257	3/14/2017	11/25/2017	-10.49%	OG	0.374	0.300	0.045	0.030	0.055	0.033	83.70	-	DEL
121	108	FLORES CONSTRUCTION & TRADING CORP.	16916	L	AA	MB	GE	MFO 1-National Network Services-Asset Preservation of National Roads- Rehabilitation/ Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management-4 (HDM-4) Tertiary Road: along Tayuman Street-Chainage 562.80-Chainage 854.13	Manila City 2nd LD	8/19/2017	1st/Final	North Manila DEO	LF	10.733	245	7/11/2016	3/12/2017	0.00%	C	0.451	0.134	0.300	-	-	-	88.50	88.5% Satisfactory	ONS
122	-	FLORES CONSTRUCTION & TRADING CORP.	16916	L	A	MA	GE	MFO 2-Flood Management Services- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Improvement along Estero de San Lazaro	Sta. Cruz, Manila City 3rd LD	8/19/2017	1st/Final	North Manila DEO	LF	29.285	342	3/9/2016	2/13/2017	0.00%	C	0.428	0.134	0.300	-	-	-	86.20	86.2% Satisfactory	ONS
123	109	FOUR BROTHERS CONSTRUCTION	31614	L	D	SB	GE	Construction and Maintenance of Bridges along National Roads: Rehabilitation/ Major Repair of Permanent Bridges - Secondary - Maltepec Bridge (B02980LZ) along Baguio-Bontoc Road	Maltepec, Baili, Bontoc, Mt. Province	8/17/2017	1st/Final	Mt. Province DEO	LF	1.000	70	2/20/2017	4/30/2017	0.00%	C	0.382	0.190	0.300	-	-	-	87.20	87.2% Satisfactory	ONS
124	110	G. UY CONSTRUCTION	15906	L	AAA	LB	GE	Rehab./Reconst./ Upgrading of Damaged Paved National Rds Including Drainage Based on PMS/HDM-4, Concrete Reconst. of Guintas-Barotac Nuevo Rd, K0276+(-355)-K0276+(-005); K0276+404-K0276+634, K0277+(-021)-K0277+000 & K0277+500-K0277+753, Brgy. Jalaud, Barotac Nuevo, Iloilo	Brgy. Jalaud, Barotac Nuevo, Iloilo	8/22/2017	1st/Final	Iloilo 2nd DEO	LF	19.129	109	3/31/2017	7/17/2017	0.92%	C	0.486	0.134	0.300	-	-	-	92.00	92% Very Satisfactory	AHD
125	111	G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	Construction of Bulwang-Pusiv Revetment Wall Including other Structure/Facilities, Numancia, Aklan	Numancia, Aklan	8/16/2017	First	Aklan DEO	LF	14.108	155	5/24/2017	10/25/2017	4.10%	OG	0.345	0.300	0.150	0.022	0.042	0.033	89.20	-	AHD
126	112	GACT ENTERPRISES	36867	L	D	SB	GE	Local Infrastructure Program - Concreting of Barangay Road, Sta.0+480 to Sta.0+930 Barangay Concepcion, Aroroy, Masbate	Sta.0+480 to Sta.0+930 Barangay Concepcion, Aroroy, Masbate	8/18/2017	First	Masbate 1st DEO	LF	4.718	36	4/27/2017	6/1/2017	0.00%	OG	0.471	0.151	0.300	-	-	-	92.20	-	ONS
127	113	GCI CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: G.C.I. Construction)	11346	L	AAA	LA	GE	Construction / Rehabilitation / Improvement of Seawall, Maguiring to Sibobo Section, Barangay Sibobo; Bonot to Belen Section, Barangay Bonot and Belen; and Punta Tarawal Section Barangay Punta Tarawal, Calabanga, Camarines Sur	Calabanga, Camarines Sur	8/23/2017	1st/Final	Regional Office No. V	LF	139.667	269	5/22/2016	2/14/2017	0.00%	C	0.480	0.134	0.300	-	-	-	91.40	91.4% Very Satisfactory	ONS
128	114	GEMSTRONG CONSTRUCTION, INC.	38301	L	D	SB	GB	Construction of Multi-Purpose Building, Barangay Barangan	Dalaguete, Cebu	8/15/2017	1st/Final	Cebu 4th DEO	LF	1.918	90	3/2/2017	5/30/2017	-	C	0.499	0.133	0.300	-	-	-	93.20	93.2% Very Satisfactory	AHD
129	115	GIMP VENTURES	33025	L	B	SB	GB	Construction of 1 Unit 2 Storey 4 CL School Building at Demetrio L. Avila NHS, Bindoy, Negros Oriental	Bindoy, Negros Oriental	8/17/2017	Final	Negros Oriental 1st DEO	LF	6.107	150	11/9/2016	4/7/2017	-	C	0.484	0.200	0.000	-	-	-	68.40	0% Poor	AHD
130	116	GOLD RICH CONSTRUCTION & TRADING (FORMERLY: GOLD RICH CONSTRUCTION)	16489	L	AAA	LA	GE	Contract Package 2: Construction and Maintenance of Bridges along National Roads - Rehabilitation/ Major Repair of Permanent Bridge: A) Rehabilitation/ Major Repair of Bridge - Magsaysay East Flyover (B02191LZ) along Magsaysay Ave. (Trinidad Rd); B) Rehabilitation/Major Repair of Bridge, Magsaysay West Flyover (B02191LZ) along Magsaysay Ave. (Trinidad Rd)	Baguio City	8/14/2017	1st/Final	Baguio City DEO	LF	5.880	54	3/9/2017	5/1/2017	0.00%	C	0.473	0.133	0.300	-	-	-	90.60	90.6% Very Satisfactory	ONS
131	117	GOLDEN ROADRUNNER INTERNATIONAL CORP.	10177	L	D	SB	GE	Rehabilitation/Major Repair of Dapuyan Bridge (B00139PN) along Iloilo-Antique Road, San Joaquin, Iloilo	San Joaquin, Iloilo	8/23/2017	1st/Final	Iloilo 1st DEO	LF	0.997	25	2/26/2017	3/22/2017	0.00%	C	0.499	0.134	0.300	-	-	-	93.30	93.3% Very Satisfactory	ONS
132	118	GREAT SWISS METAL BUILDERS CORP.	36997	L	AA	SB	GE	Local Infrastructure Program - Construction of Road, Municipality of San Pascual, San Pascual, Batangas	San Pascual, Batangas	8/25/2017	1st/Final	Batangas 2nd DEO	LF	6.276	75	2/9/2017	4/24/2017	0.00%	C	0.488	0.133	0.300	-	-	-	92.10	92.1% Very Satisfactory	ONS
133	119	GREENFIELD CONSTRUCTION	31101	L	C	SB	GB	FY 2016 - Health Facilities Enhancement Program - Birthing, Sta. Mesa BHS, Mabini, Batangas	Mabini, Batangas	8/25/2017	1st/Final	Batangas 2nd DEO	LF	1.460	76	5/30/2017	8/13/2017	8.94%	C	0.488	0.133	0.300	-	-	-	92.10	92.1% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
134	120	H.L.J. CONSTRUCTION & ENTERPRISES	18080	L	A	SB	GE	Improvement/Construction/Upgrading/Rehabilitation of Drainage Along Dumaguete North Road (Dumaguete-Jct. Bais Kabankalan) K0049+020 - K0049+528	Bais City, Negros Oriental	8/16/2017	Final	Negros Oriental 2nd DEO	LF	8.610	172	8/16/2016	2/3/2017	1.44%	C	0.476	0.133	0.210	-	-	-	81.90	0% Poor	AHD
135	121	H2 LANDMARK BUILDERS, INC. (FORMERLY: LANDMARK BUILDERS	7400	L	AA	LA	GE	Road Upgrading (Gravel to Concrete) of Mati-Marasugan Road, Marayag Section, KO 1501+734	Davao, Oriental	8/10/2017	1st/Final	Regional Office No. XI	LF	131.400	280	3/7/2016	12/11/2016	2.58%	C	0.422	0.133	0.300	-	-	-	85.50	85.5% Satisfactory	AHD
136	122	HAUSLAND CONSTRUCTION	32378	L	A	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Imus River, Sta. 15+843 - Sta. 16+343, West Side, Brgy. Saltran III, Dasmariñas, Cavite, 4th Legislative District	Dasmariñas, Cavite, 4th Legislative District	8/17/2017	First	Cavite Sub DEO	LF	46.545	225	2/26/2017	10/8/2017	4.44%	OG	0.400	0.240	0.150	0.030	0.065	0.050	93.50	-	AHD
137	-	HAUSLAND CONSTRUCTION	32378	L	A	MA	GE	MFO 1 - National Road Network Services, Network Development, Improvement/ Widening along Crisanto M. Delos Reyes Avenue, K066+723 - K0068+000; Tagaytay City (MFO 1 - National Road Network Services, Network Development, Improvement/ Widening of National Roads, Road Widening including Drainage along Crisanto M. Delos Reyes Avenue, K066+723 - K0068+000, Tagaytay City	Tagaytay City	8/17/2017	First	Cavite 2nd DEO	LF	41.796	245	3/6/2017	11/5/2017	60.00%	OG	0.399	0.240	0.045	0.030	0.065	0.033	81.20	-	AHD
138	123	HEXAMINDZ CORPORATION	31666	L	AA	MB	GE	MFO 1-National Road Network Services-Rehabilitation/ Reconstruction/Upgrading of Damaged Paved National Roads including Drainage based on Pavement Management System/Highway-4 Cordillera St. Chainage 0 to Chainage 227	Cordillera, Sta. Mesa, Manila	8/20/2017	1st/Final	North Manila DEO	LF	5.566	105	2/16/2017	5/31/2017	0.00%	C	0.432	0.133	0.300	-	-	-	86.50	86.5% Satisfactory	ONS
139	-	HEXAMINDZ CORPORATION	31666	L	AA	MA	GE	MFO - Flood Management Services Construction/Maintenance of Flood Mitigation Structure and Drainage Systems, Bank Improvement (Steel Sheet Pile), Estero de Villas	Tondo	8/20/2017	First	North Manila DEO	LF	48.996	180	3/3/2017	8/29/2017	12.11%	OG	0.369	0.240	0.150	0.015	0.035	0.050	85.90	-	AHD
140	124	HGW=3 ENGINEERING & CONSTRUCTION	34574	L	D	SB	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Baguio-Buang Road	K0287+270-K0287+282, K0289+720-K0289+740 & K0291+390-K0291+450, Sablay, Benguet	8/15/2017	1st/Final	Benguet 1st DEO	LF	5.953	70	2/20/2017	4/30/2017	0.00%	C	0.351	0.200	0.300	-	-	-	85.10	85.1% Satisfactory	ONS
141	125	HIGH STRENGTH DEV. CORPORATION	31976	L	A	MA	GE	Construction of Slope Protection at Bancel River, Sta. 0+256 to Sta. 0+666, Botolan, Zambales	Botolan, Zambales	8/18/2017	1st/Final	Zambales 1st DEO	LF	23.390	200	2/20/2017	9/7/2017	12.00%	C	0.387	0.134	0.300	-	-	-	82.10	82.1% Satisfactory	AHD
142	126	HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION (Formerly: Lo-Tone Construction & Supply)	23385	L	AAA	MB	GE	Cluster XIII-2016 Rehabilitation / Major Repair of Permanent Bridges, San Vicente Bridge 1 & Maroonoc Bridge along Libon - Bacolod - Buga Road, K0492+820 and K0498+710 Libon, Albay	K0492+820 and K0498+710 Libon, Albay	8/14/2017	First	Albay 3rd DEO	LF	10.210	120	5/30/2016	9/26/2016	0.00%	OG	0.477	0.159	0.300	-	-	-	93.60	-	ONS
143	127	HI-TRI DEVELOPMENT CORPORATION	1758	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4), Sumulong Highway, K0023+290 - K0024+200, K0026+437 - K0026+492, Antipolo City, 1st LD, Rizal Province	Antipolo City, Rizal Province	8/14/2017	1st/Final	Rizal 1st DEO	LF	32.000	90	2/23/2017	5/23/2017	0.00%	C	0.490	0.133	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
144	-	HI-TRI DEVELOPMENT CORPORATION	1758	L	AAA	MA	GE	Construction of Flood Control (Revetment) at Camanchilles River along Toledo-Tabuelan-San Remigio Road, K0048+864 (Sta. 00+720 - Sta. 01+280), Sitio Camanchilles, Brgy. Talavera	Toledo City, Cebu	8/16/2017	Second	Cebu 3rd DEO	LF	41.766	172	4/25/2017	10/13/2017	16.68%	OG	0.360	0.240	0.150	0.030	0.045	0.050	87.50	-	AHD
145	128	HKP CONSTRUCTION AND SUPPLY	34274	L	D	SB	GE	Asset Preservation of National Roads - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary - Construction of Drainage Structure along Road - Junction Tawad - Balud Road, K0036+055 - K0036+675 Milagros, Masbate	K0036+055 - K0036+675 Milagros, Masbate	8/18/2017	First	Masbate 1st DEO	LF	9.189	89	5/5/2017	8/1/2017	0.00%	OG	0.473	0.176	0.300	-	-	-	94.90	-	ONS
146	129	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	Construction of Revetment along Sta. Rosa River, Ganado Section, Bifian City, Lone LD, Laguna	Bifian City, Laguna	8/22/2017	First	Laguna 2nd DEO	LF	33.270	237	2/9/2017	10/3/2017	6.34%	OG	0.387	0.240	0.150	0.030	0.060	0.050	91.70	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
147	-	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	Flood Control and River Improvement Projects along Laguna Lake, Based on Metro Manila Master Plan - Construction of Slope Protection for Tanay River, Tanay, Rizal	Tanay, Rizal	8/14/2017	1st/Final	Rizal 2nd DEO	LF	114.892	286	3/28/2016	1/7/2017	38.46%	C	0.500	0.134	0.300	-	-	-	93.40	93.4% Very Satisfactory	AHD
148	-	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	MFO-1 National Road Network Services, Network Development, Improvement/ Widening of National Roads, Road Widening including Drainage along Noveleta - Naic - Tagaytay Road, K0043+414 - K0043+180, Naic, Cavite	Naic, Cavite	8/17/2017	First	Cavite 2nd DEO	LF	20.016	190	3/8/2017	9/13/2017	-4.95%	OG	0.387	0.239	0.100	0.030	0.060	0.033	84.90	-	DEL
149	130	HONY TRADING AND CONSTRUCTION	26898	L	B	MA	GE	Rehabilitation with Slope Protection of Creek, Taytay River, Brgy. San Isidro, Taytay, Rizal	Brgy. San Isidro, Taytay, Rizal	8/14/2017	1st/Final	Rizal 1st DEO	LF	18.955	150	2/20/2017	7/19/2017	17.00%	C	0.478	0.133	0.300	-	-	-	91.10	91.1% Very Satisfactory	AHD
150	131	HORAMABI BUILDERS	24129	L	AAA	LB	GE	Asset Preservation of National Roads - Preventive Maintenance Based on Pavement Management System/ Highway Development & Management - 4 (HDM-4), Secondary Roads, Roman Expressway, Bataan 2nd Legislative District, Province of Bataan	Bataan 2nd Legislative District, Province of Bataan	8/17/2017	1st/Final	Regional Office No. III	LF	79.494	253	4/20/2016	12/28/2016	0.00%	C	0.402	0.200	0.300	-	-	-	90.20	90.2% Very Satisfactory	ONS
151	132	HPL GENERAL CONSTRUCTION/ REMIGIO GENERAL CONSTRUCTION JOINT VENTURE	JV-15-1431	L	B	MA	GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage Systems, Lasay River Basin and Flood Control and Sabo Project (LBRFCSP)-Rehabilitation of Dike System along Curar-Labugan River (Breach & Eroded Dike), Left & Right Bank	Solsona, Ilocos Norte	8/17/2017	1st/Final	Ilocos Norte 2nd DEO	LF	37.265	270	3/29/2016	12/23/2016	1.63%	C	0.499	0.133	0.300	-	-	-	93.20	93.2% Very Satisfactory	AHD
152	133	I & E CONSTRUCTION CORPORATION	10410	L	AA	MB	GE	MFO-1 National Road Network Services Network Development Construction of By-Passes/ Diversion Roads including ROW Malagasan - Bucandala - Alapan Road Incl. ROW, Cavite, Cavite Province	Cavite, Cavite Province	8/16/2017	First	Regional Office No. IV-A	LF	75.331	240	4/17/2017	12/12/2017	0.87%	OG	0.324	0.240	0.150	0.030	0.040	0.050	83.40	-	AHD
153	134	I. A. BOSQUE CONSTRUCTION CORPORATION	12597	L	A	-	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) along San Francisco - San Andres - San Narciso Road, K0325+716 - K0328+259, San Francisco, Quezon	San Francisco, Quezon	8/15/2017	First	Quezon 3rd DEO	LF	77.427	210	3/9/2017	10/4/2017	4.86%	OG	0.395	0.240	0.150	0.030	0.060	0.050	92.50	-	AHD
154	135	I. A. BOSQUE CONSTRUCTION CORPORATION/ RAPID FOREMOST CONST. CO. JOINT VENTURE	JV-15-1444	L	B	MA	GE	Construction of Missing Gaps Connecting National Roads, Incl. ROW San Francisco - San Narciso Road (San Francisco - San Andres - San Narciso Road), Quezon 3rd LD (Roads), San Francisco, Quezon	San Francisco, Quezon	8/21/2017	1st/Final	Quezon 3rd DEO	LF	91.484	300	6/16/2016	4/11/2017	0.00%	C	0.484	0.133	0.300	-	-	-	91.70	91.7% Very Satisfactory	ONS
155	136	I.A. BOSQUE CONSTRUCTION CORP.	12597	L	A	MA	GB	Construction of 2 Storey / 10 Classrooms at Managat National High School, Calapan City, Oriental Mindoro	Calapan City, Oriental Mindoro	8/17/2017	1st/Final	Mindoro Oriental DEO	LF	13.148	265	9/20/2016	6/11/2017	-	C	0.406	0.200	0.000	-	-	-	60.60	60.6% Poor	AHD
156	137	IA FERRER CONSTRUCTION & SUPPLY	34709	L	-	SB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Based on Pavement Management System/Highway Development Management-4 (HDM-4) along Jct. Balaayan Tabagon-Phanibagan Road, K0505+478 to K0506+769, Maysalay, Goa, Camarines Sur	Magsalay, Goa, Camarines Sur	8/19/2017	First	Camarines Sur 3rd DEO	LF	7.930	70	3/6/2017	5/14/2017	0.00%	OG	0.485	0.201	0.300	-	-	-	98.60	-	ONS
157	138	ILFREO CONSTRUCTION & TRADING	22671	L	B	MA	GE	Construction of Service Road along Coastal Road from LPPCHEA to Bulungan Market, San Dionisio to La Huerta	Parañaque City	8/16/2017	1st/Final	Metro Manila 2nd DEO	LF	15.551	406	3/23/2016	5/2/2017	0.00%	C	0.396	0.133	0.300	-	-	-	82.90	82.9% Satisfactory	ONS
158	139	IRC CONSTRUCTION & SUPPLIES	29943	L	A	MA	GE	Concrete/ Improvement of Road, Brgy. Reserva, Baler, Aurora	Baler, Aurora	8/22/2017	1st/Final	Aurora DEO	LF	14.850	138	2/12/2017	6/29/2017	0.00%	C	0.378	0.200	0.300	-	-	-	87.80	87.8% Satisfactory	ONS
159	140	J.C. BAAC CONSTRUCTION CORPORATION	25974	L	A	MA	GE	Road Upgrading (Unpaved to Paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) Malabao National Road (Agbannawag-Malabao-Bulo Section), K0519+178 - K0521+631	Tabuk City, Kalinga	8/20/2017	1st/Final	CAR Regional Office	LF	129.558	419	3/28/2016	5/20/2017	0.00%	C	0.435	0.132	0.300	-	-	-	86.70	86.7% Satisfactory	ONS
160	141	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: Jet Construction Supply)	7063	L	A	MB	GE	Road Widening-Guimaras Circumferential Road including RROW, K0091+000-K0092+589, K0092+789-K0093+290, Nueva Valencia, Guimaras	K0091+000-K0092+589, K0092+789-K0093+290, Nueva Valencia, Guimaras	8/19/2017	First	Guimaras DEO	LF	75.545	282	5/22/2017	2/27/2018	7.77%	OG	0.395	0.237	0.150	0.022	0.042	0.050	89.60	-	AHD
161	-	J.E. TICO CONSTRUCTION CO., INC. (FORMERLY: Jet Construction Supply)	7063	L	A	SB	GE	Construction/ Improvement of Concordia-Orason-Botonaway Road, Nueva Valencia, Guimaras, Sta.4+169-Sta.7+820	Nueva Valencia, Guimaras, Sta.4+169-Sta.7+820	8/19/2017	1st/Final	Regional Office No. VI	LF	75.438	246	6/12/2016	2/12/2017	0.00%	C	0.451	0.133	0.300	-	-	-	88.40	88.4% Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
162	142	J.E. TICO CONSTRUCTION CO., INC./S.T. SALCEDO CONSTRUCTION CORP.	JV-15-1520	L	A	MB	GE	Construction/ Improvement of San Miguel-Sebate Road, Sta.5+670-Sta.13+560 (w/ Exception) at Sta.9+939.74-Sta.10+493.74, Sibunag, Guimaras	Sibunag, Guimaras	8/19/2017	1st/Final	Regional Office No. VI	LF	165.193	313	6/30/2016	5/8/2017	0.00%	C	0.457	0.133	0.300	-	-	-	89.00	89% Satisfactory	ONS
163	143	J.E.L. CONSTRUCTION & SUPPLY	40852	L	C	SB	GE	Construction of Magat River Control, Magapay Section (Phase 2) Bayombong, Nueva Vizcaya	Bayombong, Nueva Vizcaya	8/24/2017	Final	Nueva Vizcaya 1st DEO	LF	4.702	112	3/2/2017	6/21/2017	0.00%	C	0.468	0.133	0.300	-	-	-	90.10	88% Satisfactory	ONS
164	144	J.H. PAJARA CONSTRUCTION CORPORATION	1890	L	AAA	LB	GE	Construction of Nagpan Bridge 2 along C-6 (Additional 2 Lanes) Taguig-Pateros 1st LD	Taguig City	8/26/2017	First	NCR Regional Office	LF	88.453	556	3/29/2016	10/5/2017	-13.95%	OG	0.377	0.300	0.014	0.030	0.056	0.033	81.00	-	DEL
165	145	JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	A	MA	GE	Improvement/ Widening of National Roads Ormoc-Baybay Southern Leyte Boundary Road K1094+340 to K1096+000, Hindang, Leyte	K1094+340 to K1096+000, Hindang, Leyte	8/22/2017	First	Leyte 5th DEO	LF	39.991	210	3/9/2017	10/4/2017	(+)6.11%	OG	0.365	0.300	0.150	0.030	0.051	0.050	94.60	-	AHD
166	146	JAM-C BUILDERS	32870	L	A	-	GB	Construction of Three (3) Storey Nine (9) Classroom at Mariveles NHS, Calcaben, Mariveles, Bataan	Mariveles, Bataan	8/17/2017	1st/Final	Bataan 2nd DEO	LF	15.337	180	9/20/2016	3/18/2017	0.00%	C	0.498	0.133	0.300	-	-	-	93.10	93.1% Very Satisfactory	ONS
167	147	JANN-NORRIS CONSTRUCTION AND SUPPLIES	35880	L	A	MB	GE	MFO 1: National Road Network Services: Network Development: Improvement/ Widening of National Roads Primary Roads along NI Daang Maharlika (LZ), K0256+540 to K0259+899.20, K0260+255.70 to K0261+090, Bayombong, Nueva Vizcaya	Bayombong, Nueva Vizcaya	8/25/2017	1st/Final	Regional Office No. II	LF	97.204	208	2/9/2017	9/4/2017	14.14%	C	0.486	0.134	0.300	-	-	-	92.00	92% Very Satisfactory	AHD
168	148	JASMIG CONSTRUCTION SUPPLY	26069	L	B	MA	GE	Network Services Assets Preservation of National Roads MFO-1 National Road Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads including Drainage based on Pavement Management System/ Highway Development and Management-4 (HDM-4), Secondary Road Batangas - Lobo Road, K0136+734 - K0138+000, Lobo, Batangas	Lobo, Batangas	8/25/2017	1st/Final	Batangas 2nd DEO	LF	35.570	168	2/9/2017	7/26/2017	0.00%	C	0.474	0.134	0.300	-	-	-	90.80	90.8% Very Satisfactory	ONS
169	-	JASMIG CONSTRUCTION SUPPLY	26069	L	B	MA	GE	MFO 1 - National Road Network Services, Network Development Improvement/ Widening of National Road Primary Road Manila - Batangas Road K0104+643 - K0105+744, Batangas City, Batangas	Batangas City, Batangas	8/25/2017	1st/Final	Batangas 2nd DEO	LF	42.918	170	2/9/2017	7/28/2017	7.75%	C	0.474	0.132	0.300	-	-	-	90.60	90.6% Very Satisfactory	AHD
170	-	JASMIG CONSTRUCTION SUPPLY	26069	L	B	MA	GE	MFO 1 - National Road Network Services, Network Development, Off-Carriageway Improvement including Drainage, Secondary Roads Batangas - Lobo Road, K0108+280 - K0109+932, Batangas City, Batangas	Batangas City, Batangas	8/25/2017	1st/Final	Batangas 2nd DEO	LF	47.727	178	2/9/2017	8/5/2017	0.00%	C	0.462	0.133	0.300	-	-	-	89.50	89.5% Very Satisfactory	ONS
171	149	JBA CONSTRUCTION AND BUILDERS	36321	L	D	SB	GB	CY 2016 Basic Educational Facilities Fund (BEFF-Batch 12), Provision of Techno Workshop Buildings/Laboratories for Senior High School - Pingad National High School	Sabangan, Mt. Province	8/21/2017	1st/Final	Mt. Province DEO	LF	2.902	170	2/6/2017	7/25/2017	0.00%	C	0.420	0.134	0.300	-	-	-	85.40	85.4% Satisfactory	ONS
172	150	JBM ENGINEERS AND SUPPLY	36885	L	D	SB	GE	Retrofitting/ Strengthening of Permanent Bridges, Kawan Bridge (B003195M) Along Rawis Catubig Road Laoang, Northern Samar	Laoang, Northern Samar	8/17/2017	1st/Final	Northern Samar 2nd DEO	LF	4.561	45	2/9/2017	3/25/2017	(+)19.18%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
173	151	JEMAK CONSTRUCTION & SUPPLY	32056	L	A	-	GE	Repair/Maintenance of Libtangin, Mangilil and Masiga Flood Control, Gasan, Marinduque	Gasan, Marinduque	8/25/2017	First	Marinduque DEO	LF	2.423	98	10/6/2016	1/11/2017	-	OG	0.455	0.132	0.300	-	-	-	88.70	-	AHD
174	152	JEPA CONSTRUCTION AND SUPPLIES	30375	L	D	SB	GE	Widening of Permanent Bridge, Calaylayan Bridge (B01564LZ) along Junction-Layac-Balanga-Mariveles Port Road, Abucay, Bataan	Abucay, Bataan	8/16/2017	First	Bataan 1st DEO	LF	5.562	625	12/21/2015	9/5/2017	0.30%	OG	0.337	0.300	0.150	0.022	0.047	0.050	90.60	-	AHD
175	153	JERIS CONSTRUCTION AND SUPPLY	39123	L	D	SB	GB	Locally-Funded Projects, Local Infrastructure Program (LIP), Buildings and Other Structures, Multi-Purpose Facilities, Construction of 2-Storey Multi-Purpose Barangay Hall, Brgy. Sta. Maria, Sto. Tomas, Batangas	Brgy. Sta. Maria, Sto. Tomas, Batangas	8/19/2017	1st/Final	Batangas 3rd DEO	LF	2.969	150	2/6/2017	7/5/2017	0.00%	C	0.487	0.132	0.300	-	-	-	91.90	91.9% Very Satisfactory	ONS
176	154	JFR CONSTRUCTION	35890	L	B	MA	GB	Construction of DPWH Multi-Purpose Building Leyte 1st DEO Pawiing, Palo-Leyte	Pawiing, Palo-Leyte	8/19/2017	Final	Leyte 1st DEO	LF	10.428	240	8/7/2016	4/3/2017	-	C	0.431	0.200	0.300	-	-	-	93.10	0% Poor	AHD
177	155	JHALL MARKETING & SERVICES	15760	L	D	SB	GB	Construction of Covered Court, Dayhagan, Carles, Iloilo	Dayhagan, Carles, Iloilo	8/21/2017	1st/Final	Iloilo 3rd DEO	LF	2.771	90	2/13/2017	5/13/2017	13.12%	C	0.479	0.133	0.300	-	-	-	91.20	91.2% Very Satisfactory	AHD
178	156	JHI CONSTRUCTION AND SUPPLY	19317	L	D	SB	GE	Agro River Basin and Allied Rivers Flood Control Project-Construction of Bank Protection, Brgy. San Pablo	Sta. Maria, Pangasinan	8/21/2017	1st/Final	Pangasinan 3rd DEO	LF	14.700	168	3/27/2017	9/10/2017	15.48%	C	0.413	0.109	0.300	-	-	-	82.20	82.2% Satisfactory	AHD
179	157	JHJ CONSTRUCTION	3781	L	A	MA	GE	Upgrading of Iloilo-Antique Road, K0003+(-431)-K0003+(-157), Iloilo City	Iloilo City	8/24/2017	1st/Final	Iloilo City	LF	9.305	45	5/9/2017	6/22/2017	0.00%	C	0.476	0.133	0.300	-	-	-	90.90	90.9% Very Satisfactory	ONS
180	158	JJA CONSTRUCTION AND SUPPLY	22676	L	A	-	GE	Continuation of Amlao Flood Control along Chico River	Sta. 105+000 - Sta. 105+614, Brgy. Amlao, Tabuk City	8/19/2017	1st/Final	Lower Kalunga DEO	LF	28.347	270	11/10/2016	8/6/2017	0.00%	C	0.425	0.178	0.300	-	-	-	90.30	90.3% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
181	159	JMD-68 BUILDERS	36943	L	D	SB	GB	Construction/ Improvement of Legislative Building Saguday, Quirino	Saguday, Quirino	8/23/2017	1st/Final	Quirino DEO	LF	1.485	90	3/31/2017	6/28/2017	0.00%	C	0.496	0.134	0.300	-	-	-	93.00	93% Very Satisfactory	ONS
182	160	JMK BUILDERS	36417	L	C	SB	GE	Repair/ Maintenance of Slope Protection along Marilao River, (Loma De Gato Section), Marilao, Bulacan	Marilao, Bulacan	8/24/2017	1st/Final	Bulacan 1st	LF	2.000	60	11/21/2016	1/19/2017	0.00%	C	0.375	0.200	0.300	-	-	-	87.50	87.5% Satisfactory	ONS
183	-	JMK BUILDERS CONSTRUCTION	36417	L	C	SB	GE	MFO 1-National Network Services, Rehabilitation/ Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/Highway Development and Management-4 (HDM-4) along J. Fajardo St., Chainage 118-Chainage 407	Manila City 4th LD	8/19/2017	1st/Final	North Manila DEO	LF	8.382	115	2/19/2016	6/12/2016	12.17%	C	0.472	0.134	0.300	-	-	-	90.60	90.6% Very Satisfactory	AHD
184	161	JOBEL ENTERPRISES	19799	L	B	MA	GE	Asset Preservation of National Roads, Rehabilitation/ Reconstruction of National Roads with Slope Collapse and Landslide, Tertiary Roads, Majayjay - Lucban Road, K0188+246.50 - K0118+446.50, Majayjay, Laguna	Majayjay, Laguna	8/19/2017	1st/Final	Laguna 1st DEO	LF	7.919	185	2/9/2017	8/12/2017	3.23%	C	0.499	0.135	0.300	-	-	-	93.40	93.4% Very Satisfactory	AHD
185	162	JOMARCANN GENERAL CONSTRUCTION	30599	L	AA	MA	GE	Network Development-Improvement/ Widening of National Roads along Marcos Highway, K0280+(-440) - K0280+480, K0281+130 - K0281+195, K0282+815 - K0283+008	Baguio City	8/14/2017	1st/Final	Baguio City DEO	LF	29.000	210	8/16/2016	3/13/2017	0.00%	C	0.459	0.132	0.300	-	-	-	89.10	89.1% Very Satisfactory	ONS
186	163	JOMARCANN GENERAL CONSTRUCTION/ RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE JOINT VENTURE	JV-16-902	L	AA	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads including Drainage based on PMS/K0341+K0341+210, K0344+000-K0345+000, Mankaya, Benguet	K0334+500-K0334+250, K0337+400-K0338+000, K0340+270-K0340+470, K0341+K0341+210, K0344+000-K0345+000, Mankaya, Benguet	8/16/2017	First	Benguet 2nd DEO	LF	49.000	173	4/6/2017	9/25/2017	6.40%	OG	0.262	0.300	0.150	0.030	0.050	0.033	82.50	-	AHD
187	164	JOVIC CONSTRUCTION AND SUPPLY	35703	L	B	SB	GE	Rehabilitation/ Major Repair of Halog Bridge along Nueva Vizcaya-Ifugao-Mt. Province Road	Lamut, Ifugao	8/18/2017	1st/Final	Ifugao 1st DEO	LF	6.204	132	4/3/2017	8/12/2017	0.00%	C	0.452	0.171	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
188	165	JTA BUILDERS	18401	L	A	MA	GB	Construction of Water System (Level II), Hinigaran, Negros Occidental	Hinigaran, Negros Occidental	8/20/2017	1st/Final	Negros Occidental 2nd DEO	LF	4.723	60	4/13/2017	6/11/2017	0.00%	C	0.438	0.133	0.300	-	-	-	87.10	87.1% Satisfactory	ONS
189	166	JTC CRUZ CONSTRUCTION CO., INC.	32479	L	AA	MA	GE	Repair/ Rehabilitation/ Improvement (Asphalt Overlay) along Calamba - Sta. Cruz - Famy Jct. Road, K0092+(-366) - K0092+995 and K0093+997 - K0095+620, Lumban, Laguna	Lumban, Laguna	8/19/2017	Final	Laguna 1st DEO	LF	41.496	72	2/9/2017	4/21/2017	0.00%	C	0.487	0.136	0.300	-	-	-	92.30	83.3% Satisfactory	ONS
190	167	KANE CONSTRUCTION, INC.	2888	L	A	MB	GE	Asset Preservation of National Roads-Construction/Upgrading/ Rehabilitation of Drainage along National Roads, Tertiary Roads, PWA Cut-off Rd. 1, K0252+(-823) - K0252+433	Baguio City	8/14/2017	1st/Final	Baguio City DEO	LF	11.132	100	10/25/2016	2/1/2017	0.00%	C	0.490	0.133	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
191	168	KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	C	MA	GE	Construction of Retaining Wall along Daang Maharika K0898+116-K0898+296, Brgy. Bagacay, Tacloban City, Leyte	K0898+116-K0898+296, Brgy. Bagacay, Tacloban City, Leyte	8/24/2017	1st/Final	Tacloban DEO	LF	1.531	66	12/13/2016	2/16/2017	-	C	0.458	0.200	0.300	-	-	-	95.80	95.8% Very Satisfactory	AHD
192	169	KEASCIA CONSTRUCTION & SUPPLY/ T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATION JOINT VENTURE	JV-16-786	L	B	MA	GE	MFO 1 - National Road Network Services, Asset Preservation of National Roads, Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System/ Highway Development and Management-4 (HDM-4) - Tertiary Roads, Talisay-Laurel-Agoncillo Road, K0096+370 - K0097+700, K0100+000 - K0101+100, Laurel, Batangas	Laurel, Batangas	8/19/2017	First	Batangas 3rd DEO	LF	55.970	270	3/3/2017	11/27/2017	-0.86%	OG	0.377	0.240	0.141	0.030	0.061	0.050	89.90	-	DEL
193	170	KENBE CONSTRUCTION & SUPPLY	15559	L	B	SB	GB	Rehabilitation/Major Repair of Binuaan-an Bridge (800167PN) along Guimbal-Tubungan Road, Guimbal, Iloilo	Guimbal, Iloilo	8/23/2017	1st/Final	Iloilo 1st DEO	LF	1.464	30	3/7/2017	4/5/2017	0.00%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	ONS
194	171	KENBE CONSTRUCTION & SUPPLY	34290	L	B	SB	GB	Construction of Multi-Purpose Building, Barangay Tagda, Hinigaran, Negros Occidental	Hinigaran, Negros Occidental	8/20/2017	1st/Final	Negros Occidental 2nd DEO	LF	3.840	60	4/13/2017	6/11/2017	0.00%	C	0.467	0.134	0.300	-	-	-	90.10	90.1% Very Satisfactory	ONS
195	172	KENWOOD CONSTRUCTION ENTERPRISES	22186	L	B	SB	GE	Construction of Protection Works along Ingatera River, Bostono Section	Malasqui, Pangasinan	8/23/2017	1st/Final	Pangasinan 4th DEO	LF	19.600	159	3/1/2017	8/6/2017	15.09%	C	0.473	0.133	0.300	-	-	-	90.60	90.6% Very Satisfactory	AHD
196	173	KIRSKAT VENTURE	32042	L	A	MB	GE	Construction of Concrete Road-Access Road Leading to Basiao Port, Brgy. Basiao, Ivisan, Capiz	Brgy. Basiao, Ivisan, Capiz	8/18/2017	First	Capiz 2nd DEO	LF	21.142	144	4/18/2017	9/8/2017	-3.23%	OG	0.400	0.300	0.118	0.022	0.045	0.033	91.80	-	DEL

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Ph.P.)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
197	174	KLDS TRADING AND CONSTRUCTION / HAUSLAND CONSTRUCTION JOINT VENTURE	JV-16-967	L	B	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Retreatment along Amuntay River, Phase II, West side, Zone 3, Dasmarinas, Cavite 4th Legislative District, MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Retreatment along Amuntay River, Phase II, West Side, Zone 3, Dasmarinas, Cavite 4th Legislative District	Dasmarinas, Cavite 4th Legislative District	8/18/2017	First	Cavite Sub DEO	LF	48.749	240	3/22/2017	11/16/2017	2.10%	OG	0.399	0.240	0.150	0.030	0.042	0.050	91.10	-	AHD
198	175	KMD BUILDERS AND CONSTRUCTION SUPPLY	33971	L	A	SB	GE	Rehabilitation/ Improvement of San Pedro - Villa Aguilana - Villa Ylanan - San Martin - San Dionisio I Road, Maddela, Quirino	Maddela, Quirino	8/23/2017	1st/Final	Quirino DEO	LF	9.900	121	3/31/2017	7/29/2017	0.00%	C	0.488	0.133	0.300	-	-	-	92.10	92.1% Very Satisfactory	ONS
199	176	KOUKEN CONSTRUCTION	26573	L	C	SB	GE	Construction of Calag Calag Flood Control along Dumaguette Norte, Calag Calag, Ayungon, Negros Oriental	Mansalay, Oriental Mindoro	8/17/2017	First	Negros Oriental 1st DEO	LF	4.652	100	3/4/2017	6/11/2017	-	OG	0.498	0.134	0.300	-	-	-	93.20	-	AHD
200	177	KVC CONSTRUCTION	28959	L	B	MB	GE	Construction/ Improvement of Access Roads leading to Airports, Seaports and Declared Tourism Destinations, Poblacion Lappa - Marag Road leading to Marag Valley	Luna, Apayao	8/22/2017	First	CAR Regional Office	LF	140.118	537	4/8/2016	9/26/2017	-1.87%	OG	0.353	0.241	0.131	0.030	0.060	0.033	84.80	-	DEL
201	178	KVC CONSTRUCTION/ REMIGIO GENERAL CONSTRUCTION JOINT VENTURE	JV-15-594	L	A	MB	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Land Slides, Ilocos Norte-Apayao Road, K0517+704-K0517+734, KO 520+213-KO 520+333, K0522+794-K0522+809, K0523+041-K0523+051, K0523+284-K0523+294, K0523+411-K0523+421, K0523+682-K0523+702, K0523+825-K0523+835, K0524+445+K0524+4654, K0526+612, K0526+642, K0527+244-K0527+574, K0528+331-K0528+381-K0528+773-K0528+793, K0530+165-K0530+185, K0531+255-K0531+225, K0531+325-K0531+345, K0531+932-K0531+947, K0532+047-K0532+062, K0532+105-K0532+125	Solsona, Ilocos Norte	8/17/2017	1st/Final	Ilocos Norte 2nd DEO	LF	38.024	345	3/28/2016	3/7/2017	2.81%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
202	179	KYRO BUILDERS, INC./ E.V. INTERIOR CONSTRUCTION JOINT VENTURE	JV-16-779	L	A	MB	GE	MFO 1 - National Road Network Services: Network Development: Improvement/ Widening of National Roads along Primary Roads along N1, Cagayan Valley Road, (S0088L2) K0511+(-104) to K0512+000, K0513+570 to K0514+613.50, K0515+728 to K0516+000, K0516+000 to K0516+400, K0518+800 to K0519+499, Alcala, Cagayan	Alcala, Cagayan	8/17/2017	First	Regional Office No. II	LF	138.395	311	3/14/2017	1/18/2018	0.13%	OG	0.377	0.240	0.150	0.030	0.065	0.050	91.23	-	AHD
203	180	L & L CONSTRUCTION	15108	L	-	MB	GB	Construction of Classroom (BEFF Batch 7) 3 STY 12 CL	Kalingagan Villanueva, Misamis Oriental	8/4/2017	Final	Misamis Oriental 2nd DEO	LF	19.009	250	5/24/2016	1/28/2017	0.00%	C	0.459	0.200	0.219	-	-	-	87.80	88.36% Satisfactory	ONS
204	181	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	Off-Carriageway Improvement Including Drainage, PPSR Jct.- Poblacion Brooke's Pt. Rd, KD190+150 to KD191+200, Brooke's Point, Palawan	Brooke's Point, Palawan	8/23/2017	1st/Final	Palawan 2nd DEO	LF	12.231	82	3/28/2017	6/17/2017	28.05%	C	0.448	0.133	0.300	-	-	-	88.10	88.1% Satisfactory	AHD
205	182	L.C. TING CONSTRUCTION	23666	L	AAA	MA	GB	Construction of Four (4) Storey - Eight (8) Classroom School Building at Talisay City National High School	Talisay City, Cebu	8/14/2017	Final	Cebu 2nd DEO	LF	14.728	195	10/25/2016	5/7/2017	-	C	0.494	0.133	0.300	-	-	-	92.70	0% Poor	AHD
206	183	L.M.G. CONSTRUCTION	5719	L	A	MB	GE	Asset Preservation of National Roads-Preventive Maintenance of Road: Asphalt Overlay-Camp Aguinaldo Rd Network- (S05538L2) Chainage 0- Chainage 410, (S05539L2) Chainage 0-Chainage 2000, (S05547L2) Chainage 0-Chainage 265, (S05560L2) Chainage 0-Chainage 90, (S05561L2) Chainage 0-Chainage 354	Quezon City	8/22/2017	1st/Final	Quezon City 2nd DEO	LF	23.179	75	7/12/2017	9/24/2017	52.00%	C	0.463	0.133	0.300	-	-	-	89.60	89.6% Very Satisfactory	AHD
207	184	L.S.D. CONSTRUCTION & SUPPLIES / VIRAC NRC CONSTRUCTION JOINT VENTURE	JV-15-1831	L	AAA	LB	GE	Road Upgrading (Unpaved to Paved) Based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standard (HDM-4 Project Analysis) Baras-Gigmoto-Viga Road KD060+423 - K0061+474, KD061+474- K0062+000 Gigmoto, Catanduanes	K0060+423 - K0061+474, K0061+474- K0062+000 Gigmoto, Catanduanes	8/22/2017	1st/Final	Catanduanes DEO	LF	46.772	246	8/17/2016	4/19/2017	0.00%	C	0.469	0.178	0.300	-	-	-	94.70	94.7% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
208	185	LABB CONSTRUCTION	13524	L	A	MB	GE	MFO-National Road Network Services, Network Development, Off-Carriageway Improvement Including Drainage, Secondary Road, Tagbilaran North Road (Tagbilaran-Jetafe Section) Section 1: K0080+465-K0082+811, Section 2: K0113+531-K0115+016, Section 3: K0117+000-K0118+950, Section 4: K0118+957-K0120+000, Section 5: K0120+680-K0121+605	Jetafe, Bohol	8/22/2017	First	Regional Office No. VII	LF	80.985	272	3/21/2017	12/17/2017	25.48%	OG	0.391	0.300	0.150	0.030	0.050		97.10	-	AHD
209	186	LAHDETH CONSTRUCTION AND SUPPLY	15559	L	B	-	GB	Retrofitting/ Strengthening of Permanent Bridges, Tayapas Bridge along Nabua to Balatan Road, Balatan, Camarines Sur	Balatan, Camarines Sur	8/21/2017	First	Camarines Sur 4th DEO	LF	7.548	79	3/14/2017	5/31/2017	20.25%	OG	0.500	0.133	0.300	-	-	-	93.30	-	AHD
210	187	LEA & SONS TRADING AND CONSTRUCTION	34959	L	D	SB	GE	Construction of Anilawan Revetment, K0058+374, Puerto Princesa North Road, Puerto Princesa City, Palawan	Puerto Princesa City, Palawan	8/23/2017	1st/Final	Palawan 3rd DEO	LF	4.821	75	3/6/2017	5/19/2017	1.50%	C	0.444	0.133	0.300	-	-	-	87.70	87.7% Satisfactory	AHD
211	188	LEGACY CONSTRUCTION CORPORATION (Formerly: Legacy Construction)	22465	L	A	MB	GE	Road Upgrading (Gravel to Concrete) of Isulan Jct. - Ninoy Aquino Road K1802+080 - K1805+480, Bagumbayan, Sultan Kudarat	K1802+080 - K1805+480, Bagumbayan, Sultan Kudarat	5/18/2017	1st/Final	Regional Office No. XII	LF	146.250	429	2/26/2016	4/29/2017	3.14%	C	0.460	0.159	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
212	189	LEGAZPI PREMIUM DEVELOPMENT CORPORATION	20701	L	AAA	LA	GE	Replacement of Bridges from Temporary to Permanent, Clemente Bridge (B000021C) along San Fernando South Road (Phase 1), San Fernando, Masbate	San Fernando, Masbate	8/19/2017	1st/Final	Masbate 3rd DEO	LF	41.921	240	10/12/2016	6/8/2017	0.00%	C	0.458	0.134	0.300	-	-	-	89.20	89.2% Very Satisfactory	ONS
213	190	LEYMARCON CONSTRUCTION	22094	L	C	SB	GE	Rehabilitation of Lococ By-Pass Road, Dumaguete City	Dumaguete City	8/16/2017	First	Negros Oriental 2nd DEO	LF	2.792	111	6/4/2017	9/22/2017	-16.55%	OG	0.393	0.300	0.000	0.030	0.056	-	77.90	-	DEL
214	191	LOC CONSTRUCTION AND SUPPLY	34764	L	C	SB	GE	Construction and Maintenance of Bridges along National Roads - Retrofitting/ Strengthening of Permanent Bridges: Tubo Bridge (B02160LZ) along Abatan Mankayan-Cervantes Road	Mankayan, Benguet	8/16/2017	1st/Final	Benguet 2nd DEO	LF	1.408	62	3/1/2017	5/1/2017	0.00%	C	0.403	0.186	0.300	-	-	-	88.90	88.9% Satisfactory	ONS
215	192	LTM BUILDERS	35247	L	B	-	GE	Rehabilitation/ Major Repair of Permanent Bridges, Sallan Bridge (B01707LZ) along Roman Expressway, Abucay, Bataan	Abucay, Bataan	8/16/2017	First	Bataan 1st DEO	LF	5.880	135	4/12/2017	8/24/2017	2.09%	OG	0.390	0.237	0.150	0.022	0.035	0.033	86.70	-	AHD
216	193	LUCBAN BUILDERS AND CONSTRUCTION SUPPLY INCORPORATED	31336	L	B	-	GE	Network Development Construction of By-Passes/ Diversion Road, including ROW, Mauban By-Pass Road, Mauban, Quezon	Mauban, Quezon	8/18/2017	First	Quezon 1st DEO	LF	40.902	263	2/20/2017	11/9/2017	6.54%	OG	0.375	0.257	0.150	0.030	0.060	0.050	92.20	-	AHD
217	194	LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Calapan South Road, K0119+000 to K0119+436, K0160+540 to K0160+836, K0161+542 to K0161+823, Bangalong-Mansalay, Oriental Mindoro	Bangalong-Mansalay, Oriental Mindoro	8/16/2017	First	Southern Mindoro DEO	LF	92.678	355	3/9/2017	2/26/2018	9.30%	OG	0.359	0.241	0.150	0.030	0.051	0.050	88.10	-	AHD
218	195	M.A. TEJADA CONSTRUCTION	32128	L	C	SB	GE	Rehab/Reconst./Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System/Highway Dev't & Mgt.-4 (HDM-4), Ilocos-Abra Road, K0380+858-K0381+000	Brgy. Lungog, Narvacan, Ilocos Sur	8/19/2017	1st/Final	Ilocos Sur 2nd DEO	LF	3.621	70	3/9/2017	5/17/2017	-2.00%	C	0.473	0.133	0.240	-	-	-	84.60	84.6% Satisfactory	DEL
219	196	M.G. SALAZAR CONST. CORP.	4072	L	A	MB	GE	Construction and Maintenance of Bridges along National Roads - Widening of Permanent Bridges to more than (2) Lanes- Manad Br. (B00037LZ) along Calauan - Nagcarlan Boundary Road, Calauan and Nagcarlan, Laguna	Calauan and Nagcarlan, Laguna	8/23/2017	First	Laguna 3rd DEO	LF	9.696	180	3/2/2017	8/28/2017	16.35%	OG	0.393	0.246	0.150	0.030	0.070	0.050	93.90	-	AHD
220	197	M.V. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	B	SB	GE	Improvement of Municipal Road, Bantay, Ilocos Sur	Bantay, Ilocos Sur	8/18/2017	1st/Final	Ilocos Sur 1st DEO	LF	6.184	71	3/10/2017	5/19/2017	-4.50%	C	0.494	0.200	0.165	-	-	-	85.90	85.9% Satisfactory	DEL
221	198	MAC BUILDERS AND SUPPLY	40135	L	C	SB	GE	Rehabilitation/ Major Repair of Payawan Bridge along Nueva Vizcaya-Iligao-MI. Province Road.	Lamut, Ilugao	8/18/2017	1st/Final	Ilugao 1st DEO	LF	8.722	120	3/26/2017	7/23/2017	0.00%	C	0.441	0.175	0.300	-	-	-	91.60	91.6% Very Satisfactory	ONS
222	199	MACASAE BUILDERS AND TRADING	37440	L	B	SB	GB	Construction of 2 Classroom at Valentin Macasaet Elementary School, Irawan, Puerto Princesa City, Palawan	Irawan, Puerto Princesa City, Palawan	8/23/2017	1st/Final	Palawan 3rd DEO	LF	1.931	120	3/6/2017	7/3/2017	-	C	0.439	0.133	0.300	-	-	-	87.20	87.2% Satisfactory	AHD
223	200	MAI CONSTRUCTION & SUPPLY	30839	L	D	SB	GE	Construction of Sta. Monica Flood Control along Dumaguete North Sta. Monica, Mariguayod, Negros Oriental	Mariguayod, Negros Oriental	8/17/2017	First	Negros Oriental 1st DEO	LF	4.580	130	3/10/2017	7/17/2017	-	OG	0.488	0.133	0.300	-	-	-	92.10	-	AHD
224	201	MAR-DEB CONSTRUCTION & DEVELOPMENT	6715	L	AAA	MA	GE	Improvement/ Widening of National Roads, Cauayan - Cabatuan Road, K0373+472 to K0375+549, Dadap, Luna, Isabela	Luna, Isabela	8/18/2017	First	Isabela 3rd DEO	LF	46.505	179	4/4/2017	9/29/2017	1.41%	OG	0.377	0.241	0.150	0.030	0.065	0.050	91.30	-	AHD
225	202	MARKBILT CONSTRUCTION TRADING & DEVELOPMENT CORP.	12522	L	AAA	LB	GE	Construction of Slope Protection at Tangway River (Upstream), Sta. 0+832 to Sta. 1+148, Cabangan, Zambales	Cabangan, Zambales	8/18/2017	1st/Final	Zambales 1st DEO	LF	21.833	200	3/1/2017	9/16/2017	54.00%	C	0.418	0.194	0.300	-	-	-	91.20	91.2% Very Satisfactory	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
226	203	MEGA M BUILDERS	20515	L	B	-	GE	Off Carriageway Improvement including Drainage, Tertiary Roads, San Juan - Candelaria - Bolbor Road, (SD0002), K0153+520 - K0155+225, Candelaria, Quezon	Candelaria, Quezon	8/16/2017	First	Quezon 2nd DEO	LF	48.902	330	2/13/2017	1/8/2018	4.64%	OG	0.386	0.257	0.150	0.030	0.060	0.050	93.30	-	AHD
227	-	MEGA M BUILDERS	20515	L	B	MA	GE	Various Infrastructure including Local Projects - Construction/ Repair/ Rehabilitation/ Improvement of Lipa-San Jose Road - San Sebastian - Pangao Section, Lipa City, Batangas	Lipa City, Batangas	8/23/2017	1st/Final	Batangas 4th DEO	LF	23.759	90	4/6/2017	7/4/2017	1.07%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
228	204	MG SAMINDAN CONSTRUCTION/ MILIGAN CONSTRUCTION AND GENERAL ENGINEERING JOINT VENTURE	JV-16-089	L	B	MA	GE	Improvement of Sengyew Barangay Road	Monamon Sur, Bauko, Mt. Province	8/17/2017	Final	Mt. Province DEO	LF	18.728	170	11/28/2016	5/16/2017	0.00%	C	0.319	0.200	0.300	-	-	-	81.90	82.68% Satisfactory	ONS
229	205	MILESTONE 888 CONSTRUCTION, INC.	31224	L	B	SB	GE	Concreting of San Isidro Norte FMR	Luna, Apayao	8/22/2017	1st/Final	Apayao 2nd DEO	LF	1.970	134	10/4/2016	2/14/2017	0.00%	C	0.394	0.134	0.300	-	-	-	82.80	82.8% Satisfactory	ONS
230	-	MILESTONE 888 CONSTRUCTION, INC.	31224	L	B	SB	GE	Construction of Road Barangay-Cabraanon, Gonzaga, Cagayan	Gonzaga, Cagayan	8/15/2017	1st/Final	Cagayan 1st DEO	LF	1.585	26	5/15/2017	6/9/2017	0.00%	C	0.456	0.134	0.236	-	-	-	82.60	82.6% Satisfactory	ONS
231	206	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC./ BISLIG VENTURE CONSTRUCTION & DEVT. INC. (JOINT VENTURE)	JV-15-325	L	AA	LA	GE	Replacement of Permanent Weak Bridge, Sumagay Bridge along Calapan South Road, Bansud, Oriental Mindoro	Bansud, Oriental Mindoro	8/16/2017	First	Southern Mindoro DEO	LF	42.127	455	10/7/2015	1/3/2017	-	OG	0.471	0.133	0.300	-	-	-	90.40	-	AHD
232	207	MSB VITUG CONSTRUCTION/ STAR WILLIAM JOINT VENTURE	JV-16-736	L	AA	MB	GE	Construction of Revetment along Angat River Caniogan Section Calumpit, Bulacan	Calumpit, Bulacan	8/25/2017	1st/Final	Bulacan 1st DEO	LF	32.532	180	3/13/2017	9/8/2017	8.15%	C	0.340	0.200	0.300	-	-	-	84.00	84% Satisfactory	AHD
233	208	MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MB	GB	Construction of 2-Storey/ 6 Classroom School Building, San Roque National High School,	San Roque, Mabini, Bohol	8/22/2017	1st/Final	Bohol 3rd DEO	LF	8.805	180	1/17/2017	7/15/2017	-	C	0.492	0.132	0.300	-	-	-	92.40	92.4% Very Satisfactory	AHD
234	-	MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GB	Construction of 2-Storey/6-Classroom School Building, Pilar Tech-Voc High School	Pilar, Bohol	8/22/2017	1st/Final	Bohol 3rd DEO	LF	8.649	180	1/16/2017	7/14/2017	-	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	AHD
235	209	NALE CONSTRUCTION	18552	L	B	MA	GE	Concreting of Municipal Road Leading to Siquijor Roro Port in Barangay Pobacion, Sta. 0+000 to Sta. 0+431.90	Siquijor, Siquijor	8/23/2017	1st/Final	Siquijor DEO	LF	7.920	131	2/23/2017	7/3/2017	-	C	0.489	0.200	0.225	-	-	-	91.40	91.4% Very Satisfactory	AHD
236	-	NALE CONSTRUCTION	18552	L	B	MA	GE	Improvement of Pasigapang-Cang-alwang Road Leading to Siquijor Airport, Sta. 0+000 to Sta. 0+345	Siquijor, Siquijor	8/23/2017	First	Siquijor DEO	LF	20.427	155	10/5/2016	3/8/2017	-5.00%	OG	0.393	0.299	0.070	0.030	0.047	-	83.90	-	DEL
237	210	NEW BIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Repair/ Rehabilitation/ Improvement (Asphalt Overlay) along Calamba - Sta. Cruz - Fanny Jct. Road, K0086+322 to K0088+916	Calamba - Sta. Cruz - Fanny Jct. Road, Laguna Province	8/18/2017	1st/Final	Laguna 1st DEO	LF	41.576	73	2/9/2017	4/22/2017	0.00%	C	0.489	0.136	0.300	-	-	-	92.50	92.5% Very Satisfactory	ONS
238	-	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Locally-Funded Projects, Local Infrastructure Program (LIP) - Roads and Bridges - National Roads - Repair/ Rehabilitation/ Improvement Preventive Maintenance of National Road along Tanay-Sampaloc Road, K0057+(-685) to K0074+900, Tanay, Rizal	Tanay, Rizal	8/14/2017	1st/Final	Rizal 2nd DEO	LF	48.163	81	2/20/2017	5/11/2017	7.41%	C	0.466	0.133	0.300	-	-	-	89.90	89.9% Very Satisfactory	AHD
239	-	NEWBIG FOUR J CONSTRUCTION INC., (Formerly: Four J Construction)	15104	L	AAA	MA	GE	Construction / Improvement of Barangay 4-Banwood Flood Control System, Camalig, Albay	Camalig, Albay	8/23/2017	1st/Final	Albay 2nd DEO	LF	49.500	180	2/19/2017	8/17/2017	(+)9.90	C	0.487	0.133	0.300	-	-	-	92.00	92% Very Satisfactory	AHD
240	211	NFH CONSTRUCTION AND SUPPLY (Formerly: NFH Gravel and Sand)	16055	L	AAA	MA	GB	Construction of Two (2) Storey, Six (6), Ten (10) and Four (4) Classroom School Building, Ragay, Camarines Sur	Ragay, Camarines Sur	8/16/2017	First	Camarines Sur 5th DEO	LF	36.476	205	8/25/2016	3/17/2017	(+)10.24	OG	0.488	0.133	0.300	-	-	-	92.10	-	AHD
241	212	NFH CONSTRUCTION AND SUPPLY / A3 CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-16-1013	L	AAA	MA	GE	Construction of Quirangay Flood Control System, Camalig Albay	Camalig Albay	8/23/2017	Final	Albay 2nd DEO	LF	49.370	188	2/24/2017	8/30/2017	8.57%	C	0.500	0.133	0.300	-	-	-	93.30	92.1% Very Satisfactory	AHD
242	213	NORTHERN BUILDERS	8789	L	AAA	LB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems Flood Control Project in Central Luzon Mancanlan Downstream Pasig-Potrero River, Sta. 0+000 to Sta. 0+344, Porac, Pampanga	Porac, Pampanga	8/15/2017	First	Pampanga 2nd DEO	LF	35.142	201	3/20/2017	10/6/2017	9.84%	OG	0.374	0.239	0.150	0.022	0.037	0.050	87.23	-	AHD
243	214	NOVANNE VENTURES CONSTRUCTION CORPORATION	22107	L	D	SB	GB	Construction of One (1) Unit Technoc Workshop Buildings/Laboratories for Senior High School at Quirico G. Manzano NHS, Candori, Negros Occidental	Candori, Negros Occidental	8/18/2017	Final	Negros Occidental 3rd DEO	LF	2.424	115	12/2/2016	3/26/2017	0.75%	C	0.495	0.134	0.300	-	-	-	92.90	87.09% Satisfactory	AHD
244	215	NUMERICAL GATE CONSTRUCTION AND SUPPLY CORPORATION	34122	L	B	MA	GE	Construction Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Cagsawa Ruins Protection Dike, Sta. 0+692 - Sta. 0+816 (L/A, Tributary "A"), Sta. 0+000 (L/A, Tributary "A"), Sta. 0+040 (R/S, Tributary "B"), Sta. 0+040 - Sta. 0+062 (B/S, Tributary "B"), Barangay Cullat, Daraga, Albay	Barangay Cullat, Daraga, Albay	8/23/2017	First	Albay 2nd DEO	LF	28.949	140	5/9/2017	9/25/2017	(+)13.03%	OG	0.398	0.240	0.150	0.030	0.070	0.033	92.10	-	AHD
245	216	ORIENTECH CONSTRUCTION & DEVELOPMENT CORPORATION	8874	L	A	MB	GB	Construction of Standard Two (2) Storey DPWH Building for Metro Manila 2nd District Engineering Office, Dr. A Santos Avenue	Parañaque City	8/16/2017	First	Metro Manila 2nd DEO	LF	31.834	690	12/5/2015	10/24/2017	1.46%	OG	0.400	0.298	0.150	0.015	0.023	0.033	91.90	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
246	217	P. V. B. CONSTRUCTION AND TRADING	13269	L	A	MA	GB	Construction of Four (4) Storey Eight (8) Classrooms Building Doña Asuncion Lee Integrated School, Mabalacat City, Pampanga	Mabalacat City, Pampanga	8/20/2017	1st/Final	Pampanga 3rd DEO	LF	14.741	205	12/21/2016	7/13/2017	0.00%	C	0.483	0.134	0.300	-	-	-	91.70	91.7% Very Satisfactory	ONS
247	218	PABLO S. LABASBAS CONSTRUCTION / JUCONS CONSTRUCTION & SUPPLY JOINT VENTURE	JV-16-639	L	B	MA	GE	Improvement/ Widening of National Roads-Ormoc Baybay-Southern Leyte Boundary Road K1061+-1956 to K1061+-189, Baybay City, Leyte	K1061+-1956 to K1061+-189, Baybay City, Leyte	8/22/2017	First	Leyte 5th DEO	LF	39.200	240	3/28/2017	11/22/2017	(+125.03%)	OG	0.320	0.300	0.150	0.030	0.057	0.050	90.70	-	AHD
248	219	PASTRANA CONSTRUCTION & SUPPLIES	17340	L	B	SB	GE	Concreting of Road, Brgy. New Buswang, Kalibo, Aklan	Kalibo, Aklan	8/16/2017	1st/Final	Aklan DEO	LF	1.980	82	2/13/2017	5/5/2017	1.06%	C	0.500	0.134	0.300	-	-	-	93.40	93.4% Very Satisfactory	AHD
249	220	PGO CONSTRUCTION	15153	L	B	MA	GE	Road Upgrading (Unpaved to Paved) of Jct. D5 Benedicto Spur 16-Calastrava Rd., K0068+770-K0069+069; K0075+000-K0075+183, Calastrava, Negros Occidental	Calastrava, Negros Occidental	8/25/2017	1st/Final	Negros Occidental 1st DEO	LF	11.983	105	2/14/2017	5/29/2017	0.00%	C	0.478	0.133	0.300	-	-	-	91.10	91.1% Very Satisfactory	ONS
250	221	PHESCO, INCORPORATED	145	L	AAA	LB	GB	Construction of Classrooms - 4STY 16 CL, Saguday National High School Saguday, Quirino	Saguday, Quirino	8/22/2017	1st/Final	Quirino DEO	LF	29.065	244	8/1/2016	4/1/2017	0.00%	C	0.491	0.133	0.300	-	-	-	92.40	92.4% Very Satisfactory	ONS
251	222	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	AA	MA	GE	MFO 1 - National Road Network Services, Asset Preservation of National Roads, Preventive Maintenance Based on Pavement Management System/ Highway Development and Management-4 (HDM-4) Asphalt Overlay along Maragondon-Magalanes-Amyung Road, K0068+590 - K0068+943, Magalanes, Cavite	Magalanes, Cavite	8/16/2017	1st/Final	Cavite 2nd DEO	LF	4.899	50	4/13/2017	6/1/2017	0.00%	C	0.483	0.133	0.300	-	-	-	91.60	91.6% Very Satisfactory	ONS
252	223	PHILSOUTH BUILDERS	21962	L	AA	MA	GE	Construction of Canaway River Control Downstream "B", San Jose, Siaton, Negros Oriental Modified to Construction of Canaway River Control Downstream "B", Barangay 3, Siaton, Negros Oriental	Barangay 3, Siaton, Negros Oriental	8/14/2017	First	Negros Oriental 3rd DEO	LF	46.107	170	4/5/2017	9/21/2017	0.78%	OG	0.359	0.239	0.150	0.030	0.065	0.050	89.30	-	AHD
253	224	PJ CONSTRUCTION & SUPPLY	32305	L	B	SB	GB	Construction of 3 Classroom at Sta. Monica Elementary School, Brgy. Sta. Monica, Puerto Princessa City, Palawan	Brgy. Sta. Monica, Puerto Princessa City, Palawan	5/23/2017	First	Palawan 3rd DEO	LF	2.852	120	3/9/2017	7/6/2017	-	OG	0.462	0.132	0.300	-	-	-	89.40	-	AHD
254	225	PJ TAN CONSTRUCTION	35677	L	D	SB	GE	Rehabilitation/ Major Repair of Permanent Bridges, Moljo Bridge (00027604) Along Allen-Cataman Road Allen, Northern Road Allen, Northern Samar	Allen, Northern Samar	8/16/2017	1st/Final	Northern Samar 1st DEO	LF	6.237	105	3/7/2017	6/19/2017	-	C	0.500	0.134	0.300	-	-	-	93.40	93.4% Very Satisfactory	AHD
255	226	PLD CONSTRUCTION	1859	L	AAA	MB	GB	Construction of 4 Storey, 16 CL School Building at Lo-ok NHS	Lapu-lapu City, Cebu	8/18/2017	1st/Final	Cebu 6th DEO	LF	26.339	255	9/19/2016	5/31/2017	-	C	0.495	0.133	0.300	-	-	-	92.80	92.8% Very Satisfactory	AHD
256	227	PRECIOUS CONSTRUCTION	32995	L	A	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Comun-Bongabong Flood Control System, Brgy. Comun-Bongabong, Camalig, Albay	Brgy. Comun-Bongabong, Camalig, Albay	8/23/2017	First	Albay 2nd DEO	LF	38.835	188	2/24/2017	8/30/2017	2.79%	OG	0.500	0.133	0.300	-	-	-	93.30	-	AHD
257	228	PREMIUM MEGASTRUCTURES INC. / LEIDA CONSTRUCTION INCORPORATED JOINT VENTURE	JV-14-695	L	AAA	LB	GE	Road Widening of Daang Maharlika Along Palo-Tanauan-Tolosa Road Section K0911+(-118) to K0927+000, with Exceptions, Leyte	K0911+(-118) to K0927+000, with Exceptions, Leyte	8/24/2017	1st/Final	Regional Office No. VIII	LF	183.026	617	6/10/2015	2/15/2017	(+10.52%)	C	0.463	0.138	0.300	-	-	-	90.10	90.1% Very Satisfactory	AHD
258	229	PRIZOLES TRADING & CONSTRUCTION / CHRISTIAN IAN CONSTRUCTION CORPORATION	JV-16-469	L	AAA	MA	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction/ Improvement of Flood Control Structures at Pinagpatayan River, Brgy. Sapang II, Ternate, Cavite	Ternate, Cavite	8/17/2017	First	Cavite 2nd DEO	LF	18.498	210	3/8/2017	10/3/2017	14.99%	OG	0.391	0.240	0.150	0.030	0.061	0.050	92.20	-	AHD
259	230	PRIME PAVE CONSTRUCTION AND ASPHALT CORP.	36597	L	B	-	GE	Maintenance and Construction Services of Other Infrastructure: Construction/ Improvement of Access Road Leading to Airports, Seaports and Declared Tourism to Airports, Asphalt Overlay of Gucco Avenue to Clark Pampanga, Sta. 0+260 to Sta. 2+065, Angeles City, Pampanga	Angeles City, Pampanga	8/19/2017	1st/Final	Pampanga 3rd DEO	LF	15.033	90	4/23/2017	7/21/2017	0.00%	C	0.471	0.133	0.300	-	-	-	90.40	90.4% Very Satisfactory	ONS
260	231	PROTECH CONSTRUCTION & DEVELOPMENT CORP./ AB1 MEGA BUILDERS, INC. (JOINT VENTURE)	JV--	L	B	MA	GE	Construction of Burbul River Control, Baco, Oriental Mindoro	Baco, Oriental Mindoro	8/17/2017	First	Mindoro Oriental DEO	LF	36.652	305	3/16/2016	1/14/2017	-49.94%	OG	0.316	0.240	0.000	0.030	0.051	-	63.70	-	DEL
261	232	PROTECH CONSTRUCTION & DEVELOPMENT CORP./ ALAGON CONSTRUCTION JOINT VENTURE	JV	L	-	-	GB	Construction of Four (4) Storey, Sixteen (16) Classroom School Building, Stand Along SHS No. 4, Sta. Cruz, Laguna	Sta. Cruz, Laguna	8/19/2017	1st/Final	Laguna 1st DEO	LF	27.752	300	8/25/2016	6/20/2017	0.00%	C	0.486	0.132	0.300	-	-	-	91.80	91.8% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
262	233	PULSAR CONSTRUCTION	24422	L	AAA	LA	GE	MFO 1 - National Road Network Services - Construction and Maintenance of Bridges along National Roads - Rehabilitation/ Major Repair of Permanent Bridges - Primary - Bagu Br. (B010211Z) along Manila North Road Pamplona, Cagayan	Pamplona, Cagayan	8/16/2017	1st/Final	Cagayan 2nd DEO	LF	4.351	92	3/2/2017	6/1/2017	0.00%	C	0.471	0.133	0.300	-	-	-	90.40	90.4% Very Satisfactory	ONS
263	234	QM BUILDERS	30743	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations: Access Road Leading to Antulang Resort (Antulang-Antulang Section), Siaton, Negros Oriental	Siaton, Negros Oriental	8/14/2017	First	Negros Oriental 3rd DEO	LF	49.000	173	3/29/2017	9/17/2017	5.51%	OG	0.394	0.244	0.150	0.030	0.061	0.050	92.90	-	AHD
264	235	QM BUILDERS/FIRST GRANDEUR BUILDERS JOINT VENTURE	JV-16-1195	L	AAA	MB	GE	Network Development - Off Carriageway Improvement including Drainage - Tertiary, Tapal (Carcara) Zaragoza - Olango - Aloguinsan Road, K0080+(-340) - K0082+150, Barangay Olango	Aloguinsan, Cebu	8/16/2017	1st/Final	Cebu 3rd DEO	LF	27.400	147	2/9/2017	7/5/2017	0.85%	C	0.485	0.201	0.300	-	-	-	98.60	98.6% Outstanding	AHD
265	236	QUIRANTE CONSTRUCTION	32827	L	A	MA	GE	Network Development - Improvement of National Roads Secondary Roads, K0013+693 - K0014+435; K0014+475- K0014+808; K0015+007- K0015+495; K0015+536- K0016+372, Cebu South Coastal Road	Talisay, Cebu	8/14/2017	First	Cebu 2nd DEO	LF	47.873	252	3/9/2017	11/15/2017	22.03%	OG	0.385	0.299	0.150	0.030	0.050	0.050	96.40	-	AHD
266	237	R. A. M. BUILDERS	10549	L	B	MA	GB	Improvement/ Widening of National Road, Tertiary Road, MSR Junction Tiaong - Dolores Road, SO199802, K0094+(-880) K0094+170, Tiaong, Quezon	Tiaong, Quezon	8/17/2017	Final	Quezon 2nd DEO	LF	39.200	300	1/28/2016	11/22/2016	0.00%	C	0.482	0.150	0.300	-	-	-	93.20	88.94% Satisfactory	ONS
267	238	R. A. MENDIOLA CONSTRUCTION & DEVELOPER	33651	L	B	MA	GE	MFO-1: National Road Network Services 2. Network Development A. Improvement/ Widening of National Roads 3. Tertiary Roads A. Talaba Summit - Panoson Rd, K0179+350 - K0179+035, Atimonan, Quezon	Atimonan, Quezon	8/16/2017	First	Quezon 4th DEO	LF	27.734	210	2/9/2017	9/6/2017	0.90%	OG	0.399	0.241	0.150	0.030	0.060	0.050	93.00	-	AHD
268	239	R. M. VITUG CONSTRUCTION	9227	L	B	-	GE	Construction/ Maintenance of Flood Maintenance Structures and Drainage System- Restoration of Slope Protection of Slope Protection along Mancatlan River, Sta. 0+290.16 to Sta. 0+434.43, Porac, Pampanga	Porac, Pampanga	8/15/2017	1st/Final	Pampanga 2nd DEO	LF	22.915	178	2/17/2017	8/13/2017	0.00%	C	0.445	0.134	0.300	-	-	-	87.90	87.9% Satisfactory	ONS
269	240	R. T. E. CONSTRUCTION	15937	L	B	-	GB	Construction of Two (2) Storey Six (6) Classroom at Conrado P. Macapinlac, Sr. National High School (Building 1 and 2), Minalin, Pampanga	Minalin, Pampanga	8/14/2017	1st/Final	Pampanga 1st DEO	LF	16.278	180	10/5/2016	4/2/2017	0.00%	C	0.486	0.133	0.300	-	-	-	91.90	91.9% Very Satisfactory	ONS
270	241	R. T. Y. CONSTRUCTION/ WAYCON BUILDERS & CONSTRUCTION SUPPLY JOINT VENTURE	JV-16-351	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads including Drainage Based on HCM-4 along Padre Burgos - Pototan Junction, K0153+(-808) - K0154+047 & K0164+688 - K0165+000, Padre Burgos, Quezon	Padre Burgos, Quezon	8/15/2017	1st/Final	Quezon 3rd DEO	LF	28.951	150	2/21/2017	7/20/2017	0.00%	C	0.484	0.136	0.300	-	-	-	92.00	92% Very Satisfactory	ONS
271	242	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	MA	GE	Rehabilitation of Flood Control Structures and Tributaries at Brgy. Bagong Silangan	Quezon City	8/24/2017	First	Quezon City	LF	24.500	195	3/2/2017	9/12/2017	3.39%	OG	0.358	0.240	0.150	0.030	0.037	0.050	86.50	-	AHD
272	243	R.A. PAHATI CONSTRUCTION AND SUPPLY, INC.	15906	L	AAA	LB	GE	Construction / Upgrading /Rehabilitation of Drainage along Nabua to Balatnan Road, K0478+280 to K0479+000, K0494+000 to K0494+550, Nabua to Balatnan, Camarines Sur	Nabua to Balatnan, Camarines Sur	8/21/2017	First	Camarines Sur 5th DEO	LF	36.300	217	3/14/2017	10/16/2017	(+)10.14%	OG	0.495	0.133	0.300	-	-	-	92.80	-	AHD
273	244	R.E. ORLINA CONSTRUCTION CORPORATION	17176	L	B	MA	GE	Repair/Rehabilitation of Road and Drainage System, 1st and 17th Sts., Villamor Air Base	Passay City	8/18/2017	First	South Manila DEO	LF	13.160	551	3/11/2016	9/12/2017	14.37%	OG	0.357	0.231	0.150	0.030	0.047	0.050	86.50	-	AHD
274	245	R.E. SINGSON CONSTRUCTION	24556	L	D	SB	GB	Construction of Multi-Purpose Building, Brgy. Banilad, Dumaguete City, Negros Oriental	Brgy. Banilad, Dumaguete City, Negros Oriental	8/16/2017	Final	Negros Oriental 2nd DEO	LF	2.038	111	3/30/2017	7/18/2017	27.93%	C	0.457	0.134	0.300	-	-	-	89.10	0% Poor	AHD
275	246	R.M. VITUG CONSTRUCTION	9227	L	B	MA	GB	Construction of Two (2) Units - Two (2) Storey six (6) Classroom at Mexico National High School, Mexico, Pampanga	Mexico, Pampanga	8/14/2017	1st/Final	Pampanga 1st DEO	LF	16.430	225	10/31/2016	6/12/2017	0.00%	C	0.495	0.133	0.300	-	-	-	92.80	92.8% Very Satisfactory	ONS
276	247	R.R. GADINGAN CONSTRUCTION	19938	L	C	SB	GE	Concreting of Brgy. Road, Brgy. Basak	Brgy. Basak	8/16/2017	First	Negros Oriental 2nd DEO	LF	1.880	74	6/8/2017	8/20/2017	0.74%	OG	0.385	0.240	0.150	0.030	0.056	0.050	91.10	-	AHD
277	248	R.S. SEPIAN CONSTRUCTION & TRADING	20519	L	A	MA	GE	Construction of Upper Diversion Dam	Suyo, Ilocos Sur	8/19/2017	1st/Final	Ilocos Sur 2nd	LF	37.855	310	3/23/2016	1/26/2017	0.00%	C	0.487	0.133	0.270	-	-	-	89.00	89% Satisfactory	ONS
278	249	R.T. HORABE CONSTRUCTION	11377	L	B	SB	GE	Repair/ Rehabilitation of Brgy. Anonang River Flood Control Buraen, Leyte	Buraen, Leyte	8/19/2017	1st/Final	Leyte 2nd DEO	LF	8.034	152	1/16/2017	6/16/2017	(+)6.97%	C	0.356	0.200	0.300	-	-	-	85.60	85.6% Satisfactory	AHD
279	250	RAF GENERAL CONSTRUCTION	6699	L	B	MA	GE	Construction and Maintenance of Bridges along National Roads - Widening of permanent Bridges: Ferguson Br. #3 (B02319LZ) along Ferguson Rd.	Baguio City	8/24/2017	1st/Final	Baguio City DEO	LF	7.183	170	1/18/2017	7/6/2017	0.00%	C	0.440	0.132	0.300	-	-	-	87.20	87.2% Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
280	251	RCD GEN. CONTRACTOR & CONSTRUCTION SUPPLY	21616	L	B	SB	GB	Construction of 1 Unit, 2 CL School Building Brgy. Gabu	Laoag, Ilocos Norte	8/15/2017	Final	Ilocos Norte 1st DEO	LF	1.921	85	3/14/2017	6/6/2017	0.00%	C	0.494	0.135	0.300	-	-	-	92.90	88.84% Satisfactory	ONS
281	252	REDSON CONSTRUCTION AND SUPPLIES	3466	L	-	MA	GE	Construction of Multi-Purpose Building, Brgy. Zone 16, Talisay City, Negros Occidental	Talisay City, Negros Occidental	8/24/2017	Final	Negros Occidental 1st DEO	LF	2.821	90	2/14/2017	5/14/2017	0.00%	C	0.479	0.134	0.029	-	-	-	64.20	72.678% Poor	ONS
282	253	REVERE CONSTRUCTION & SUPPLY CORPORATION (Formerly: Revere Construction and Supply)	17426	L	AAA	LB	GE	Improvement/ Widening of National Road, Tertiary Roads, Lutacan Guisguis Port Road, (S02003LZ), K0118+715 - K0120+315, Sariaya, Quezon	Sariaya, Quezon	8/17/2017	Final	Quezon 2nd DEO	LF	48.020	330	1/28/2016	12/22/2016	0.91%	C	0.493	0.138	0.300	-	-	-	93.10	89.32% Very Satisfactory	AHD
283	254	REX E. MORALES CONSTRUCTION	17427	L	A	MA	GE	Rehabilitation/ Improvement of Flood Control Structures, Salog River Basin (Salog Bridge Approach A) Hilongos, Leyte 5th LD, Hilongos, Leyte	Hilongos, Leyte	8/22/2017	1st/Final	Leyte 5th DEO	LF	13.965	150	3/16/2017	8/12/2017	-	C	0.453	0.200	0.300	-	-	-	95.30	95.3% Very Satisfactory	AHD
284	255	RJIR ENTERPRISES	34843	L	B	MA	GE	Road Upgrading (Unpaved to Paved)- Tertiary, Along Tabing-Kawayan- Sta. Rosa-Lawis-Tabang Road K1031+000-K1031+839, K1031+960-K1032+102, Tabango, Leyte	K1031+000-K1031+839, K1031+960-K1032+102, Tabango, Leyte	8/21/2017	First	Leyte 3rd DEO	LF	39.624	179	3/7/2017	9/1/2017	(+)0.15 %	OG	0.325	0.227	0.150	0.030	0.057	0.050	83.90	-	AHD
285	256	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Construction of Slope Protection along BCR (Upstream of Villanueva Bridge) Sta. O+195 to Sta. O+415	Villanueva, Misamis Oriental	5/13/2017	1st/Final	Misamis Oriental 2nd DEO	LF	49.000	321	3/1/2016	1/15/2017	5.70%	C	0.449	0.200	0.300	-	-	-	94.90	94.9% Very Satisfactory	AHD
286	257	ROBIG BUILDERS AND DEVELOPMENT CORP.	35327	L	A	-	GE	Local Infrastructure Program - Asphalt Overlay along JP Rizal, Brgy. Tagapo to Brgy. Market Area, Brgy. Malusak to Brgy. Labas to Brgy. Poo, Sta. Rosa City, Laguna	Sta. Rosa City, Laguna	8/22/2017	1st/Final	Laguna 2nd DEO	LF	9.749	54	2/9/2017	4/3/2017	0.00%	C	0.487	0.138	0.300	-	-	-	92.50	92.5% Very Satisfactory	ONS
287	258	RODA CONSTRUCTION AND GENERAL SUPPLY	19674	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Barayong River Control, Sorsogon City	Sorsogon City	8/15/2017	First	Sorsogon 1st DEO	LF	19.600	180	3/3/2017	8/29/2017	0.81%	OG	0.389	0.239	0.150	0.022	0.027	0.033	86.00	-	AHD
288	259	ROLANDO M. VILLASNCIO CONSTRUCTION & GENERAL SERVICES	24797	L	B	SB	GE	Cluster IV- (A) Construction of Road in Brgy. R.M Tan (B) Construction of Road in Brgy. San Jose City of Ormoc, Leyte	Brgy. San Jose City of Ormoc, Leyte	8/22/2017	1st/Final	Leyte 4th DEO	LF	1.881	90	4/4/2017	7/2/2017	(+)18.8 9%	C	0.432	0.200	0.300	-	-	-	93.20	93.2% Very Satisfactory	AHD
289	260	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION	29686	L	B	MA	GE	Paving of Shoulder Including Drainage along Tables Circumferential Road, K0071+000 to K075+100, K0017+960 to K0018+140, K009+000 to K0010+000, K0010+400 to K0010+600, K0036+500 to K0038+500, K0052+506 to K0052+626, Tables Island, Romblon	Tables Island, Romblon	8/15/2017	First	Romblon DEO	LF	41.815	180	11/23/2016	5/21/2017	-	OG	0.478	0.133	0.300	-	-	-	91.10	-	AHD
290	-	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION (Formerly: Rolco Construction & General Merchandise)	29686	L	B	MA	GE	Construction / Rehabilitation of Matagboc River Control, Matagboc, Tabaco City, Albay	Matagboc, Tabaco City, Albay	8/24/2017	First	Albay 1st DEO	LF	37.181	161	2/28/2017	8/7/2017	0.00%	OG	0.500	0.133	0.300	-	-	-	93.30	-	ONS
291	261	ROMA CONSTRUCTION & DEVELOPMENT CORPORATION / BISLIG VENTURE CONSTRUCTION & DEV'T INC. JOINT VENTURE	JV-15-677	L	AAA	-	GE	Widening of Libuganan Bridge (B00015MN) and Approaches Along Daang Maharlika (DM), Tagum City	Davao del Norte	6/23/2017	1st/Final	Regional Office No. XI	LF	50.128	268	2/4/2016	10/28/2016	0.00%	C	0.454	0.200	0.300	-	-	-	95.40	95.4% Very Satisfactory	ONS
292	262	ROMA CONSTRUCTION & DEVELOPMENT CORPORATION / H2 LANDMARK BUILDERS, INC. JOINT VENTURE	JV-15-1255	L	AAA	LA	GE	Construction of Busay Bridge along Mati - Maragusan Road	Davao, Oriental	8/10/2017	Final	Regional Office No. XI	LF	86.353	296	4/11/2016	1/31/2017	0.00%	C	0.488	0.134	0.300	-	-	-	92.20	90.22% Very Satisfactory	ONS
293	263	ROMA CONSTRUCTION AND DEVELOPMENT CORPORATION	6514	L	AA	MA	GE	Construction of Slope Protection/ Flood Control, Killing Dike (Downstream), South Approach, Cabangan, Zambales	Cabangan, Zambales	8/18/2017	1st/Final	Zambales 1st DEO	LF	23.776	200	2/13/2017	8/31/2017	38.50%	C	0.380	0.200	0.300	-	-	-	88.00	88% Satisfactory	AHD
294	264	RRC CONSTRUCTION	24369	L	A	MA	GE	Asset Preservation of National Roads - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved National Roads including Drainage based on Pavement Management System/ Highway Development and Management - 4 (JHDM-4) - Primary Roads, Santiago - Tuguegarao Road, K0395+143 to K0395+789, K0397+107 to K0398+000, K0398+050 to K0399+000, Mallig and Quezon, Isabela	Mallig and Quezon, Isabela	8/19/2017	First	Isabela 2nd DEO	LF	52.761	261	2/23/2017	11/10/2017	15.67%	OG	0.367	0.200	0.150	0.030	0.065	0.050	86.23	-	AHD
295	265	RSKC CONSTRUCTION	32892	L	B	MA	GB	Local Infrastructure Program, Buildings and Other Structures - Multi-Purpose/Facilities, Completion of Multi-Purpose Building Calinao Centro, St. Tomas, Isabela	St. Tomas, Isabela	8/18/2017	1st/Final	Isabela 1st DEO	LF	2.822	122	4/18/2017	8/17/2017	0.00%	C	0.489	0.134	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
296	266	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GE	Construction of San Pascual River Control	Ubay, Bohol	8/21/2017	Final	Bohol 2nd DEO	LF	4.312	103	3/6/2017	6/16/2017	-	C	0.350	0.133	0.300	-	-	-	78.30	0% Poor	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
297	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GE	Construction of Slope Protection along Kulashan Bridge (BO0951MK) Upstream	Maigo, Lanao del Norte	9/20/2017	1st/Final	Lanao del Norte 2nd DEO	LF	44.502	214	3/9/2017	10/8/2017	15.11%	C	0.481	0.133	0.300	-	-	-	91.40	91.4% Very Satisfactory	AHD
298	267	RUSMEN BUILDERS & DEVELOPMENT CORPORATION	10674	L	A	MB	GE	Asset Preservation of National Roads - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads, Balaian - Balibago Road, K0108+140 - K0109+500, Balaian, Batangas	Balaian, Batangas	8/24/2017	1st/Final	Batangas 1st DEO	LF	16.448	180	2/16/2017	8/14/2017	3.00%	C	0.468	0.133	0.300	-	-	-	90.10	90.1% Very Satisfactory	AHD
299	268	S.T. SALCEDO CONSTRUCTION CORP. (Formerly: Shak Construction & Supply)	28289	L	B	MA	GE	Asphalt Overlay Iloilo-Capiz (Old Route) K0001+(-962)-K0001+(-844.8), Iloilo City	Iloilo City	8/24/2017	1st/Final	Iloilo City	LF	1.667	12	2/21/2017	3/4/2017	0.00%	C	0.490	0.133	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
300	269	SAINT BERNARD CONSTRUCTION	28368	L	B	MA	GE	Concreting of Barangay Road, Barangay Buenasuerte, Lupi, Camarines Sur	Lupi, Camarines Sur	8/16/2017	First	Camarines Sur 5th DEO	LF	1.411	40	5/4/2017	6/12/2017	(+17.50 %)	OG	0.495	0.134	0.300	-	-	-	92.90	-	AHD
301	270	SANLAHI GROUP OF BUILDERS, INC./ZOE BUILDERS AND SUPPLIES COMPANY JOINT VENTURE	JV-	L	A	MA	GB	Construction of 4 Storey / 12 Classrooms of Senior High School at Porfirio Comia Memorial National High School, Naujan, Oriental Mindoro	Naujan, Oriental Mindoro	8/17/2017	Second	Mindoro Oriental DEO	LF	20.665	255	12/5/2016	8/16/2017	-23.76%	OG	0.386	0.240	0.000	0.030	0.058	-	71.40	-	DEL
302	271	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	MB	GE	Improvement/Widening of National Roads along Bacolod South Rd including ROROW (S00127NR), K0024+450 - K0024+894; K0024+912 - K0027+1003, Pulupandan, Valladolid, Negros Occidental	Pulupandan, Valladolid, Negros Occidental	8/22/2017	First	Regional Office No. VI	LF	103.689	242	4/17/2017	12/14/2017	2.62%	OG	0.383	0.240	0.150	0.030	0.061	0.050	91.40	-	AHD
303	272	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	A	MB	GE	Replacement of Permanent Weak Bridge, Ipi Bridge along Bongabong - Sagara - Roxas San Aquilino Road, Bongabong, Oriental Mindoro	Bongabong, Oriental Mindoro	8/16/2017	1st/Final	Southern Mindoro DEO	LF	27.755	368	2/28/2016	3/1/2017	-	C	0.442	0.096	0.300	-	-	-	83.80	83.8% Satisfactory	AHD
304	273	SO CONSTRUCTION	17714	L	B	MA	GE	Construction/ Improvement of Access Roads Leading to Airports, Baler-Airport Access Road, San Luis, Aurora Lone District	San Luis, Aurora Lone District	8/22/2017	1st/Final	Aurora DEO	LF	8.820	115	2/12/2017	6/6/2017	0.00%	C	0.437	0.133	0.300	-	-	-	87.00	87% Satisfactory	ONS
305	274	SOCOR CONSTRUCTION CORPORATION/A.T. TAN CONSTRUCTION CORPORATION JOINT VENTURE	JV-16-1467	L	AAA	LB	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations, Talamban-Bacayan-Pit-os Road	Cebu City	8/25/2017	First	Cebu City DEO	LF	48.902	210	4/3/2017	10/29/2017	-	OG	0.390	0.240	0.150	0.030	0.045	0.050	90.50	-	AHD
306	275	SPECIFIED CONTRACTORS & DEVELOPMENT, INC./B.M. MARKETING JOINT VENTURE	JV-15-486	L	AAA	LB	GB	Construction/ Repair/ Improvement of Various Infrastructure including Local Projects-Construction of the New Bohol Provincial Capitol to Replace Condemned Building	Tagbilaran City, Bohol	8/21/2017	Second	Regional Office No. VII	LF	604.239	780	1/22/2016	3/11/2018	-	OG	0.392	0.300	0.150	0.030	0.070	0.050	99.20	-	AHD
307	276	SPECO BUILDERS INC. (Formerly: VRF Construction)	15301	L	AAA	MB	GE	Construction/ Rehabilitation of Flood Control Dikes Phase II Brgy. Villarsa, Sta. 6-794 to Sta. 7+582.70, Licab, Nueva Ecija	Licab, Nueva Ecija	8/21/2017	1st/Final	Nueva Ecija 1st DEO	LF	93.060	300	3/5/2017	12/29/2017	57.00%	C	0.441	0.200	0.300	-	-	-	94.10	94.1% Very Satisfactory	AHD
308	277	SPS BUILDERS	38002	L	C	SB	GB	Expansion and Restoration of Evacuation Center, Pototan, Iloilo	Pototan, Iloilo	8/22/2017	First	Iloilo 2nd DEO	LF	0.989	60	7/6/2017	9/3/2017	1.13%	OG	0.400	0.210	0.150	0.030	0.048	0.050	88.80	-	AHD
309	278	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Asset Preservation of National Roads-Preventive Maintenance of Road: Asphalt Overlay- Gilmore Ave.-K0009+459- K0009+753	Quezon City	8/22/2017	1st/Final	Quezon City 2nd DEO	LF	24.337	45	6/30/2017	8/13/2017	6.67%	C	0.457	0.133	0.300	-	-	-	89.00	89% Satisfactory	AHD
310	-	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Construction of Flood Control Structure along Cabanian River, Brgy. Busi, Dumalneg, Ilocos Norte	Dumalneg, Ilocos Norte	8/16/2017	First	Ilocos Norte 1st DEO	LF	44.099	235	3/8/2017	10/28/2017	12.52%	OG	0.364	0.201	0.150	0.030	0.047	0.050	84.20	-	AHD
311	-	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction of Papan Este Flood Control Project, Papan Este, Jones, Isabela	Jones, Isabela	8/22/2017	First	Isabela 4th DEO	LF	46.320	233	2/20/2017	10/10/2017	-9.59%	OG	0.352	0.238	0.054	0.030	0.061	0.017	75.20	-	DEL
312	-	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Network Development - Improvement/ Widening of National Roads - Primary Roads, Calamba - Sta. Cruz - Famy Jct. Road II, K0069+(-150) - K0069+098, Bay, Laguna	Bay, Laguna	8/22/2017	First	Laguna 2nd DEO	LF	89.894	321	2/20/2017	1/6/2018	1.03%	OG	0.396	0.246	0.150	0.030	0.060	0.050	93.20	-	AHD
313	-	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Asset Preservation of National Roads, Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide (Secondary Roads), Mauban - Tignoon Road, K0166+886 - K0167+136, Quezon Province	Quezon Province	8/18/2017	First	Quezon 1st DEO	LF	47.330	246	2/20/2017	10/23/2017	14.22%	OG	0.379	0.239	0.150	0.030	0.060	0.050	90.80	-	AHD
314	-	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GB	Construction of 2 Units 4 Storey 20 Classroom Roxas National Comprehensive High School, Roxas, Palawan	Roxas, Palawan	8/21/2017	First	Palawan 1st DEO	LF	65.537	445	12/7/2016	2/24/2018	-9.02%	OG	0.365	0.265	0.060	0.030	0.052	0.033	80.50	-	DEL
315	-	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Rehabilitation / Reconstruction of National Road with Slip, Slope Collapse and Landslide along Borongan-Guian Road K0945+361-K0946+088, Eastern Samar	K0945+361-K0946+088, Eastern Samar	8/14/2017	First	Eastern Samar DEO	LF	45.592	245	3/8/2017	11/7/2017	(+18.62 %)	OG	0.362	0.240	0.150	0.030	0.035	0.033	85.00	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
316	279	ST. GERRARD CONSTRUCTION/ META CONSTRUCTION JOINT VENTURE	JV-16-626	L	AA	LA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction of Diarao Flood Control Project, Diarao, Jones, Isabela	Diarao, Jones, Isabela	8/22/2017	1st/Final	Isabela 4th DEO	LF	46.320	265	2/21/2017	11/12/2017	13.50%	C	0.335	0.200	0.300	-	-	-	83.50	83.5% Satisfactory	AHD
317	280	ST. GERRARD CONSTRUCTION/ V.B. MANUBAY CONSTRUCTION JOINT VENTURE	JV-16-623	L	AA	LA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction of Dibulan Flood Control Project, Dibubulan, Jones, Isabela	Jones, Isabela	8/22/2017	Second	Isabela 4th DEO	LF	46.320	265	2/20/2017	11/11/2017	7.85%	OG	0.350	0.240	0.150	0.030	0.065	0.050	88.50	-	AHD
318	281	ST. GERRARD CONSTRUCTION/R.G. FLORENTINO CONSTRUCTION & TRADING (JOINT VENTURE)	JV-16-051	L	A	LA	GE	Road Upgrading (Unpaved to Paved) Along Tablas Circumferential Road, K0034+504 to K0034+808/K0042+854 to K0042+963, K0043+217 to K0043+942/K0079+275 to K0079+320, K0090+988 to K0091+048, Tablas Island, Romblon	Tablas Island, Romblon	8/15/2017	First	Romblon DEO	LF	44.921	270	9/7/2016	6/3/2017	-19.96%	OG	0.341	0.237	0.000	0.030	0.040	-	64.80	-	DEL
319	282	ST. RAYMUND CONSTRUCTION, INC.	19242	L	B	MA	GB	Construction of Classrooms at Tan-awan Elementary School, (1 Unit 1 STY 4C.), Kabankalan City, Negros Occidental	Kabankalan City, Negros Occidental	8/19/2017	1st/Final	Camarines Sur 5th DEO	LF	3.791	120	9/26/2016	1/23/2017	6.16%	C	0.489	0.133	0.300	-	-	-	92.20	92.2% Very Satisfactory	AHD
320	283	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Off-carriageway Improvement (Paving of Shoulder) along San Fernando - Talisay Road, San Fernando, Masbate	San Fernando, Masbate	8/19/2017	Final	Masbate 3rd DEO	LF	30.463	210	3/15/2016	10/10/2016	0.00%	C	0.474	0.133	0.300	-	-	-	90.70	87.64% Satisfactory	ONS
321	284	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Construction of Slope Protection/ Flood Protection, Maloma Dike (Upstream) San Felipe Side, San Felipe, Zamboanga	San Felipe, Zamboanga	8/18/2017	1st/Final	Zamboanga 1st DEO	LF	23.032	200	1/31/2017	8/18/2017	5.00%	C	0.405	0.178	0.300	-	-	-	88.30	88.3% Satisfactory	AHD
322	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	-	GE	MFO-2 Flood Management Services - Construction/ Rehabilitation of Flood Control Structures along Calauan River at Calauan Bridge, Calauan, Laguna 3rd LD	Calauan, Laguna	8/23/2017	1st/Final	Laguna 3rd DEO	LF	18.583	210	2/15/2017	9/12/2017	17.78%	C	0.484	0.137	0.300	-	-	-	92.10	92.1% Very Satisfactory	AHD
323	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Construction of Flood Control Structure (Upstream and Downstream) along Buenavista River, Nagcarlan, Laguna	Nagcarlan, Laguna	8/23/2017	First	Laguna 3rd DEO	LF	24.464	210	2/9/2017	9/6/2017	1.31%	OG	0.389	0.240	0.150	0.030	0.058	0.050	91.73	-	AHD
324	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	MFO 2 - Flood Management Services 1. Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems C. Construction/ Rehabilitation of Flood Control Structures, Pipsik River, Gumaca, Quezon	Gumaca, Quezon	8/16/2017	First	Quezon 4th DEO	LF	18.797	180	3/13/2017	9/8/2017	4.67%	OG	0.350	0.240	0.150	0.030	0.060	0.050	88.00	-	AHD
325	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GB	Construction of Two Storey, Four Classroom Building for Dolores NHS, Sta. Cruz, Marinduque	Sta. Cruz, Marinduque	8/25/2017	1st/Final	Marinduque DEO	LF	6.838	214	8/23/2016	3/24/2017	-	C	0.477	0.157	0.201	-	-	-	83.50	83.5% Satisfactory	AHD
326	285	STRUKTURA TEKNIKA	16646	L	A	-	GB	Construction of Four (4) Storey, Twelve (12) Classroom School Building, Northbay Boulevard North Elementary School	Navotas City	8/29/2017	First	Malabon-Navotas DEO	LF	23.788	270	12/19/2016	9/14/2017	-5.21%	OG	0.380	0.201	0.098	0.030	0.032	0.033	77.40	-	DEL
327	286	STRUKTURA TEKNIKA SERVICES CO./ E.M. CUERPO, INC.	JV-	L	A	-	GE	Off-Carriageway Improvement Including Drainage, Tertiary Roads, San Juan-Lajya Road, K0142+284 to K0143+050, San Juan, Batangas	San Juan, Batangas	8/23/2017	1st/Final	Cavite 2nd DEO	LF	46.095	270	2/9/2016	11/4/2016	0.00%	C	0.464	0.133	0.300	-	-	-	89.70	89.7% Very Satisfactory	ONS
328	287	STRUKTURA TEKNIKA SERVICES CO./ E.M. CUERPO, INC.	JV-15-894	L	A	MA	GE	Off-Carriageway Improvement Including Drainage Tertiary Road, K0142+284 to K0143+050, San Juan, Batangas	San Juan, Batangas	8/23/2017	First	Batangas 4th DEO	LF	46.095	270	2/9/2016	11/4/2016	0.52%	OG	0.344	0.199	0.150	0.030	0.035	0.050	80.80	-	AHD
329	288	STX ENTERPRISES	21547	L	AAA	LB	GE	Off-carriageway Improvement including Drainage Calapan North Road K0019+511-K0020+050, K0020+850-K0022+323, K0022+423-K0023+000, K0024+089-K0025+400, K0026+749-K0027+000, K0031+739-K0032+090, K0032+319-K0032+983, K0034+303-K0034+417, Baco-San Teodoro, Oriental Mindoro	Baco-San Teodoro, Oriental Mindoro	8/18/2017	First	Mindoro Oriental DEO	LF	42.558	300	3/26/2017	1/19/2018	0.47%	OG	0.354	0.240	0.150	0.030	0.051	0.050	87.50	-	AHD
330	289	SUMMIT MERIDIEN CONSTRUCTION GROUP INC.	33812	L	B	MA	GE	Improvement/Rehabilitation of Drainage System at Oxford, Brgy. E. Rodriguez Sr.	Quezon City	8/22/2017	First	Quezon City 2nd DEO	LF	13.744	180	3/2/2017	8/28/2017	-1.80%	OG	0.396	0.200	0.132	0.030	0.041	0.033	83.20	-	DEL
331	290	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC./LABB CONSTRUCTION JOINT VENTURE	JV-16-208	L	AAA	MA	GE	Construction of Drainage System Along F. Ugason St.	Brgy. Bool, Tagbilaran City, Bohol	8/20/2017	Final	Bohol 1st DEO	LF	45.295	215	10/28/2016	5/30/2017	-	C	0.490	0.202	0.300	-	-	-	99.20	0% Poor	AHD
332	291	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY INC.	25226	L	AAA	MB	GB	Construction of Classrooms at Carol-an National High School (1 Unit 1STY 4C.), Kabankalan City, Negros Occidental	Kabankalan City, Negros Occidental	8/19/2017	1st/Final	Negros Occidental 3rd DEO	LF	4.005	120	9/26/2016	1/23/2017	62.29%	C	0.480	0.133	0.300	-	-	-	91.30	91.3% Very Satisfactory	AHD
333	-	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LB	GE	Rehabilitation/Major Repair of Alangilan Bridge (B00338NR) along Bacod City Boundary Road, Alangilan, Bacod City	Alangilan, Bacod City	8/23/2017	First	Bacolod City	LF	14.700	185	3/1/2017	9/1/2017	2.95%	OG	0.397	0.245	0.150	0.030	0.051	0.033	90.60	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
334	-	SUPREME ABF CONSTRUCTION & SUPPLY COMPANY, INC.	25226	L	AAA	MA	GE	Construction/Rehabilitation of River Control along Guihulngan River, Brgy. Poblaclob, Guihulngan City, Negros Oriental	Guihulngan City, Negros Oriental	8/17/2017	First	Negros Oriental 1st DEO	LF	21.410	259	3/23/2016	12/6/2016	-	OG	0.465	0.148	0.300	-	-	-	91.30	-	AHD
335	292	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	MB	GE	MFO 1 - National Road Network Services, Asset Preservation of National Roads, Preventive Maintenance Based on Pavement Management System/ Highway Development and Management-4 (HDM-4) Asphalt Overlay along Maragondon-Magallanes-Amuyong Road, K0065+702 - K0067+275, K0069+661 - K0070+795; K0070+795 - K0071+000, Magallanes and Maragondon, Cavite	Magallanes and Maragondon, Cavite	8/16/2017	1st/Final	Cavite 2nd DEO	LF	27.732	80	3/6/2017	5/24/2017	0.00%	C	0.465	0.133	0.300	-	-	-	89.80	89.8% Very Satisfactory	ONS
336	-	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	-	GE	Improvement/Widening of National Roads, Mogpog-Balananan Port Road, K0015+000 K016+010, Mogpog, Marinduque	Mogpog, Marinduque	8/25/2017	First	Marinduque DEO	LF	27.582	417	2/18/2016	4/9/2017	0.24%	OG	0.470	0.115	0.300	-	-	-	88.50	-	AHD
337	-	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	MB	GB	Widening of Permanent Bridges from 1 Lane to 2 Lanes, Ipalan Bridge 3 (B00160PW) along PPSR Jct. (Abo-Abo) - Queson Rd, Widening of Permanent Bridges from 1 Lane to 2 Lanes, Ipalan Bridge 3 (B00160PW) along PPSR Jct. (Abo-Abo) - Queson Rd	Narra, Palawan	8/22/2017	First	Palawan 2nd DEO	LF	14.747	220	10/13/2016	5/20/2017	-35.00%	OG	0.299	0.300	0.000	0.030	0.050	-	67.90	-	DEL
338	-	SYNDTITE CONSTRUCTION CORPORATION (Formerly: R.C. TAGALA CONSTRUCTION)	11597	L	AAA	MA	GE	Construction/Maintenance of Flood Control Mitigation Structures and Drainage Systems, Installation of Slope Protection (Pagudpud, Ilocos Norte Slope Stabilization)	Pagudpud, Ilocos Norte	9/29/2017	1st/Final	Regional Office No. 1	LF	77.098	240	3/3/2017	10/28/2017	23.81%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	AHD
339	293	T.J. VELASCO CONSTRUCTION & SUPPLY	10560	L	A	SB	GE	Construction/Rehabilitation/Up grading of Drainage along National Roads, Primary-Manila North Road, K0189+873-K0191+450; K0191+300-K0199+550	Binalonan and Pozorrubio, Pangasinan	8/21/2017	First	Pangasinan 3rd DEO	LF	34.864	129	6/12/2017	10/18/2017	-9.06%	OG	0.367	0.300	0.059	0.030	0.060	0.033	84.90	-	DEL
340	294	TADIAN GENERAL CONSTRUCTION	35339	L	B	-	GE	Construction and Maintenance of Bridges along National Roads - Retrofitting/ Strengthening of Permanent Bridges, Bauko Bridge (B00635.2) along Mt. Province-Ilocos Sur via Tue Road	Bauko, Mt. Province	8/17/2017	1st/Final	Mt. Province DEO	LF	3.430	81	4/17/2017	7/6/2017	0.00%	C	0.451	0.148	0.300	-	-	-	89.90	89.9% Very Satisfactory	ONS
341	295	THE TUSCAN STRUCTURES AND SUPPLIES	18257	L	A	MA	GE	Off-Carriageway Improvement Including Drainage-Tertiary, Along Tabango-Catmon-La Fortuna-Manila-Asian-Gimara Road, K1031+(-597)-K1031+(-434), K1031+(-479)-K1035+000, K1041+377-K1043+545 Tabango, Leyte	K1031+(-597)-K1031+(-434), K1031+(-479)-K1035+000, K1041+377-K1043+545 Tabango, Leyte	8/21/2017	First	Leyte 3rd DEO	LF	46.500	179	3/6/2017	8/31/2017	(+11.09 %)	OG	0.326	0.241	0.150	0.030	0.056	0.050	85.30	-	AHD
342	296	THREE W BUILDERS, INC.	10722	L	AAA	MB	GE	MFO 2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment in Palico 4, Imus, Cavite 3rd LD	Imus, Cavite 3rd LD	8/16/2017	1st/Final	Cavite 1st DEO	LF	39.200	170	2/7/2017	7/26/2017	0.00%	C	0.500	0.133	0.300	-	-	-	93.30	93.3% Very Satisfactory	ONS
343	-	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Off-Carriageway Improvement including Drainage Tertiary Road, K0163+083 to K0164+635, San Juan, Batangas	San Juan, Batangas	8/23/2017	First	Batangas 4th DEO	LF	46.666	270	2/9/2016	11/4/2016	0.06%	OG	0.391	0.240	0.150	0.030	0.061	0.050	92.20	-	AHD
344	297	THREE W BUILDERS, INC./ OIC CONSTRUCTION & SUPPLY JOINT VENTURE	JV-15-935	L	AAA	LB	GE	MFO-1 National Road Network Services, Construction and Maintenance of Bridges along National Roads, Widening of Bridges to more than 2 lanes, Bugaan Bridge (B03174L2) along Tanauan-Talisay Tagaytay Road, Talisay, Batangas	Talisay, Batangas	8/19/2017	1st/Final	Batangas 3rd DEO	LF	35.693	270	2/16/2016	11/11/2016	3.00%	C	0.436	0.132	0.300	-	-	-	86.80	86.8% Satisfactory	AHD
345	298	THREE W BUILDERS, INC./ REPOLMAN CONSTRUCTION JOINT VENTURE	JV-16-845	L	AAA	LB	GE	Widening of National Roads, Olongapo-Bugallon Road, K0140+731 to K0142+243 and K0144+000 to K0146+100, Subic and Castillejos, Zambales	Subic and Castillejos, Zambales	8/19/2017	First	Zambales 2nd DEO	LF	90.255	240	2/28/2017	10/25/2017	0.47%	OG	0.343	0.237	0.150	0.024	0.045	0.050	84.90	-	AHD
346	299	THREE W BUILDERS, INC./ JARGON CONSTRUCTION & SUPPLY JOINT VENTURE	JV-14-298	L	AAA	LB	GE	Road Upgrading (Gravel to Concrete) of Kidapawan-Calanusan-Miang Road Jct. & Calanusan Section	K1629+400.00, K1639+460.781 M'lang, North Cotabato	5/18/2017	1st/Final	Regional Office No. XII	LF	160.660	313	4/27/2015	3/4/2016	-3.95%	C	0.452	0.200	0.182	-	-	-	83.40	83.4% Satisfactory	DEL
347	300	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC. (Formerly: N. K. Enterprises)	29292	L	A	MA	GE	Construction of Revetment Wall along Sibalom River, Brgy. Bari, Sibalom, Antique	Brgy. Bari, Sibalom, Antique	8/15/2017	First	Antique	LF	32.523	136	5/25/2017	10/7/2017	16.37%	OG	0.393	0.236	0.150	0.022	0.047	0.050	89.80	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php. M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
348	301	TOPTECH TRADING AND CONSTRUCTION CO., INC.	25522	L	-	MA	GE	Asset Preservation of National Roads - Rehabilitation/ Reconstruction Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System/ Highway Development and Management-4 (HDM-4) - Secondary Roads for Diokno Highway, K0072+(-995) - K0072+(-648), K0075+000 - K0076+970, Calaca, Batangas	Calaca, Batangas	8/24/2017	First	Batangas 1st DEO	LF	59.320	270	3/6/2017	11/30/2017	5.40%	OG	0.373	0.239	0.150	0.030	0.061	0.050	90.30	-	AHD
349	302	TOREJA'S CONSTRUCTION SUPPLY CORPORATION	15453	L	AAA	LA	GE	Asset Preservation of National Roads, Preventive Maintenance based on Pavement Management System/ Highway Development and Management-4 (HDM-4) - Secondary Road, Lobo - Malabrigo - San Juan Road, K0160+000 - K0160+648, Soloc, Lobo, Batangas	Soloc, Lobo, Batangas	8/24/2017	1st/Final	Batangas 2nd DEO	LF	9.427	57	2/9/2017	4/6/2017	0.00%	C	0.471	0.133	0.300	-	-	-	90.40	90.4% Very Satisfactory	ONS
350	-	TOREJA'S CONSTRUCTION SUPPLY CORPORATION	15453	L	AAA	LA	GE	MFO-3 Construction/ Improvement of Access Road leading to Airports, Seaport and Declared Tourism Destination Rehabilitation/ Improvement of San Jose-Ibaan Road (Ibaan Section) conjoining the Star Tollway Entry/ Exit at Ibaan Section, Ibaan, Batangas	Ibaan, Batangas	8/25/2017	1st/Final	Regional Office No. IV-A	LF	77.200	360	4/5/2016	3/30/2017	0.00%	C	0.455	0.132	0.300	-	-	-	88.70	88.7% Satisfactory	ONS
351	303	TRI-LINE BUILDERS	36452	L	D	SB	GE	Rehabilitation of Puttao-Bagbago River Control Solsona River, Brgy. Puttao Bagbago	Solsona, Ilocos Norte	8/17/2017	1st/Final	Ilocos Norte 2nd DEO	LF	14.330	137	2/24/2017	7/10/2017	0.00%	C	0.423	0.200	0.300	-	-	-	92.30	92.3% Very Satisfactory	ONS
352	304	TRINITY CONSTRUCTION AND DEVELOPMENT	22107	L	C	SB	GE	Asset Preservation of National Roads- Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide: Bayawan-Kabalinan Road, K0112+311.60-K0112+363.60, K0120+040-K0120+050, Bayawan City, Negros Oriental	Bayawan City, Negros Oriental	8/18/2017	First	Negros Oriental 3rd DEO	LF	4.782	129	3/13/2017	7/19/2017	-	OG	0.483	0.133	0.300	-	-	-	91.60	-	AHD
353	305	TRIPLE 8 CONST. & SUPPLY, INC.	10684	L	A	MA	GE	MFO-2 - Flood Management Services, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control along Soro-Soro River, Brgy. Cabiliang Baybay, Carmona, Cavite	Brgy. Cabiliang Baybay, Carmona, Cavite	8/18/2017	1st/Final	Cavite 2nd DEO	LF	19.499	173	2/16/2017	8/7/2017	0.00%	C	0.461	0.133	0.300	-	-	-	89.40	89.4% Very Satisfactory	ONS
354	306	TRISTAN TEJADA CONSTRUCTION	34387	L	D	SB	GE	Local Infrastructure Program - Construction of Road, Municipality of Bauan, Batangas 2nd LD	Bauan, Batangas 2nd LD	8/25/2017	1st/Final	Batangas 2nd DEO	LF	1.936	35	2/9/2017	3/15/2017	0.00%	C	0.476	0.134	0.300	-	-	-	91.00	91% Very Satisfactory	ONS
355	307	TURQUOISE CONSTRUCTION AND REALTY DEVELOPMENT	21801	L	B	MA	GB	Construction of Four (4) Storey - Sixteen (16) Classroom at Pampanga NHS, City of San Fernando, Pampanga	San Fernando, Pampanga	8/14/2017	First	Pampanga 1st DEO	LF	26.098	343	10/31/2016	10/8/2017	-0.78%	OG	0.254	0.301	0.142	0.022	0.047	0.033	79.90	-	DEL
356	308	TWIN DRAGON CONSTRUCTION	11392	L	B	SB	GE	Widening of Permanent Bridge from 1 Lane to 2 Lanes Camantaya Bridge (800034TL) Along Tablas Circumferential Road, Tablas Island, Romblon	Tablas Island, Romblon	8/15/2017	First	Romblon DEO	LF	8.724	193	11/24/2016	6/4/2017	-19.36%	OG	0.267	0.286	0.000	0.030	0.045	-	62.80	-	DEL
357	309	UKC BUILDERS, INC./ON POINT CONSTRUCTION JOINT VENTURE	JV-16-1546	L	AAA	MB	GE	Construction/ Maintenance of Flood Control and Mitigation Structure	Barangay Busay, Cebu City	8/25/2017	First	Cebu City DEO	LF	45.015	229	3/24/2017	11/7/2017	7.20%	OG	0.368	0.299	0.150	0.030	0.070	0.050	96.70	-	AHD
358	310	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Asset Preservation of National Roads- Rehab./Reconst./Upgrading of Damaged Paved National Roads including Drainage based on Pavement Management System/Highway Development and Management-4 (HDM-4) : Sta. Catalina-Pamplona-Tanjay City Road, Chainage 13415-Chainage 14483, Sta. Catalina, Negros Oriental	Sta. Catalina, Negros Oriental	8/14/2017	First	Negros Oriental 3rd DEO	LF	29.558	173	3/27/2017	9/15/2017	0.04%	OG	0.380	0.241	0.150	0.030	0.061	0.050	91.20	-	AHD
359	311	V U C ENGINEERING	7918	L	A	MB	GE	Construction and Maintenance of Bridges, Replacement of Bridges from Temporary to Permanent, Baytan Bridge (B0223L2) along Kabugao-Pudtol-Luna-Cagayan Boundary Road	Kabugao, Apayao	8/21/2017	1st/Final	Apayao 1st DEO	LF	11.760	305	3/29/2016	1/27/2017	0.00%	C	0.447	0.133	0.261	-	-	-	84.10	84.1% Satisfactory	ONS
360	312	V. R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	-	GE	MFO-1 National Road Network Services Network Development Improvement/ Widening of National Roads Primary Roads/ Outside N1, Widening including Drainage of Manila-Batangas Road, Section I: K0088+330 to K0090+153 and Section II: K0092+281 to K0092+900, San Jose, Batangas	San Jose, Batangas	7/5/2017	1st/Final	Regional Office No. IV-A	LF	97.500	375	1/26/2016	2/3/2017	0.00%	C	0.495	0.133	0.300	-	-	-	92.80	92.8% Very Satisfactory	ONS

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
361	313	VALLEY CONSTRUCTION & AGGREGATES	14315	L	B	MA	GE	Construction of Twinpeaks Flood Control	Tuba, Benguet	8/15/2017	First	Benguet 1st DEO	LF	19.600	173	3/27/2017	9/15/2017	1.15%	OG	0.354	0.257	0.150	0.022	0.035	0.050	86.80	-	AHD
362	314	VANMARIL CONSTRUCTION	19224	L	D	SB	GE	Concreting of Road Brgy. Suklayin, Baler, Aurora	Baler, Aurora	8/22/2017	1st/Final	Aurora DEO	LF	4.950	107	2/12/2017	5/29/2017	0.00%	C	0.411	0.133	0.300	-	-	-	84.40	84.4% Satisfactory	ONS
363	315	VCD CONSTRUCTION AND SUPPLY	35378	L	D	SB	GE	Construction/ Concreting of Brgy. Baybay Catarmán, Northern Samar	Brgy. Baybay Catarmán, Northern Samar	8/16/2017	1st/Final	Northern Samar 1st DEO	LF	4.794	90	3/2/2017	5/30/2017	(+36.5 5%)	C	0.352	0.192	0.300	-	-	-	84.40	84.4% Satisfactory	AHD
364	316	VEN RAY CONSTRUCTION CORPORATION	18310	L	A	MA	GE	Construction of Flood Control Structure of Ocana River	Carcar City, Cebu	8/14/2017	First	Cebu 2nd DEO	LF	27.559	224	3/7/2017	10/16/2017	-	OG	0.371	0.219	0.150	0.030	0.056	0.050	87.60	-	AHD
365	317	VERZONTAL BUILDERS, INC. (Formerly: VERZONTAL BUILDERS)/ACC CARASCO ENTERPRISE INC. JOINT VENTURE	JV-15-1443	L	A	MA	GE	Rehabilitation of Tumana Creek Outfall including Laterals	Marikina City	8/23/2017	1st/Final	Metro Manila 1st DEO	LF	44.380	360	6/1/2016	5/26/2017	0.00%	C	0.420	0.134	0.300	-	-	-	85.40	85.4% Satisfactory	ONS
366	318	VF CONSTRUCTION	10048	L	B	-	GE	Asset Preservation of National Roads: Rehab./ Reconst./ Upgrading of Damaged Paved National Roads including Drainage Based on Pavement Management System/ Highway Development & Management - 4 (HDM-4) of Gov. J.J. Linao Road, K0156+000 - K0156+798, Bagac, Bataan	Bagac, Bataan	8/17/2017	1st/Final	Bataan 2nd DEO	LF	12.734	120	1/31/2017	5/30/2017	0.00%	C	0.433	0.185	0.300	-	-	-	91.80	91.8% Very Satisfactory	ONS
367	319	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MB	GE	Network Development - Improvement/ Widening of National Roads - Tertiary, P00109152L2, Talasay - Laeal - Agoncillo Road, S00515L2, K0122+(-974) - K0122+(-334), Lemery, Batangas	Lemery, Batangas	8/24/2017	First	Batangas 1st DEO	LF	21.952	270	2/16/2017	11/12/2017	-1.90%	OG	0.376	0.240	0.131	0.030	0.061	0.033	87.10	-	DEL
368	320	VICTORIA BUILDERS AND TRADING	37455	L	B	MA	GE	Concreting of Barangay Imelda Farm to Market Road, Barangay Imelda, Samal, Bataan	Samal, Bataan	8/16/2017	1st/Final	Bataan 1st DEO	LF	4.831	120	10/24/2016	2/20/2017	4.17%	C	0.394	0.185	0.300	-	-	-	87.90	87.9% Satisfactory	AHD
369	321	VIKING CONSTRUCTION AND SUPPLIES/ SOLSONA-GANAL CONSTRUCTION & SUPPLY JOINT VENTURE	JV-16-659	L	AAA	MA	GE	Construction/Rehabilitation of Flood Control Structures, Solsona River, Left and Right Bank	Solsona, Ilocos Norte	8/17/2017	1st/Final	Ilocos Norte 2nd DEO	LF	29.400	190	2/24/2017	9/1/2017	9.07%	C	0.419	0.200	0.300	-	-	-	91.90	91.9% Very Satisfactory	AHD
370	322	VIKING CONSTRUCTION AND SUPPLIES/BLUE MOUNTAIN BUILDERS & GENERAL MERCHANDISE JOINT VENTURE	JV-16-1057	L	AAA	MA	GE	Construction/Rehabilitation of Flood Control Structure along Kalaw River, Brgy. Poblacion	Dumalneg, Ilocos Norte	8/15/2017	First	Ilocos Norte 1st DEO	LF	44.098	219	3/2/2017	10/6/2017	3.27%	OG	0.340	0.219	0.150	0.030	0.054	0.050	84.30	-	AHD
371	323	WAWOT BUILDERS	33592	L	A	MA	GE	Construction of Drainage System Along Daang Maharlika K0898+(-089)-K0898+462, Bagacay Section, Tacloban City, Leyte	K0898+(-089)-K0898+462, Bagacay Section, Tacloban City, Leyte	8/24/2017	1st/Final	Tacloban DEO	LF	1.838	63	12/27/2016	2/27/2017	-	C	0.389	0.200	0.300	-	-	-	88.90	88.9% Satisfactory	AHD
372	324	WEARR ENTERPRISES & DEVELOPMENT CORP.	14123	L	A	MA	GE	Construction of Guinobatan Flood Control Structure Traviesa Section, Guinobatan, Albay	Guinobatan, Albay	8/14/2017	First	Albay 3rd DEO	LF	47.005	250	6/28/2017	3/4/2018	37.11%	OG	0.389	0.299	0.150	0.008	0.028	0.033	90.70	-	AHD
373	325	WERR CORPORATION INTERNATIONAL/BL PANGAN CONSTRUCTION JOINT VENTURE	JV-15-1855	L	AAA	MB	GB	Construction of Three (3) units - 4 Storey - 12 CL DPWH DepEd Standard School Building at Pinamungajan National High School	Pinamungajan, Cebu	8/16/2017	Final	Cebu 3rd DEO	LF	67.132	290	7/5/2016	4/20/2017	0.38%	C	0.485	0.133	0.300	-	-	-	91.80	0% Poor	AHD
374	326	WILKINSON CONSTRUCTION	21422	L	A	MA	GB	Construction of Three (3) Storey Eighteen (18) Classroom School Building (PAGCOR) at Sum-ag National High School, Bacolod City	Bacolod City	8/23/2017	1st/Final	Bacolod City	LF	43.081	270	3/18/2017	12/12/2017	-	C	0.484	0.133	0.300	-	-	-	91.70	91.7% Very Satisfactory	AHD
375	327	WILLIAM UY CONSTRUCTION	6991	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Iloilo-Capiz Road (New Route)K0029+150-K0029+303, K0030+384-K0032+291 (S00182PN), Iloilo	K0029+150-K0029+303, K0030+384-K0032+291 (S00182PN), Iloilo	8/22/2017	1st/Final	Regional Office No. VI	LF	22.919	186	8/13/2016	2/14/2017	0.00%	C	0.446	0.133	0.300	-	-	-	87.90	87.9% Satisfactory	ONS
376	328	WILPRES ENTERPRISES/GEORAVI N CONSTRUCTION & SUPPLIES JOINT VENTURE	JV-16-1423	L	B	MA	GE	Construction of Laois Seawall	Labrador, Pangasinan	8/22/2017	First	Pangasinan 2nd DEO	LF	29.398	199	3/27/2017	10/11/2017	1.07%	OG	0.400	0.239	0.150	0.018	0.037	0.050	89.40	-	AHD
377	329	WORLDWIDE BUILDERS	31408	L	B	MA	GE	Retrofitting/Strengthening of Tapon Bridge 1 (B00429CB) along Santander-Berillo-Toledo Road, K0216+864	Cebu	8/15/2017	1st/Final	Cebu 4th DEO	LF	12.039	95	4/18/2017	7/21/2017	-	C	0.498	0.140	0.300	-	-	-	93.80	93.8% Very Satisfactory	AHD
378	330	WYNN CONSTRUCTION	19358	L	B	SB	GB	Repair/Renovation/Construction of Various Areas in Candijay Community Hospital	Candijay, Bohol	1/17/2017	Final	Bohol 3rd DEO	LF	2.924	90	1/17/2017	4/16/2017	-	C	0.488	0.133	0.300	-	-	-	92.10	0% Poor	AHD
379	331	Y S CONSTRUCTION	11928	L	A	MA	GE	Construction of Calayag River Flood Control	Tubigon, Bohol	8/20/2017	First	Bohol 1st DEO	LF	18.162	144	4/26/2017	9/16/2017	4.02%	OG	0.389	0.300	0.150	0.018	0.042	0.050	94.90	-	AHD
380	332	Y S CONSTRUCTION/ A.A. DE VERA CONSTRUCTION JOINT VENTURE	JV-16-712	L	A	MA	GE	Network Development-Off-Carriageway Improvement Including Drainage at Jct. (TNR) Maribojoc-Antequera-Catagpitan (Loon) Road: Project Component ID- P0010707-2VS-CW1, K0012+000 - K0013+931	Maribojoc, Bohol	8/19/2017	First	Bohol 1st DEO	LF	46.450	153	4/19/2017	9/18/2017	1.23%	OG	0.389	0.283	0.150	0.018	0.045	0.050	93.50	-	AHD

DPWH CONSOLIDATED CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
3rd Quarter CY 2017

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE of EVALUATION	NO. of VISIT	*IMPL AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPA GE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D.)	STARTED	COMP			0.40/0.50	0.30/0.20	0.15/0.30	0.030	0.070	0.050			
381	333	ZION CONSTRUCTION	14881	L	B	MA	GE	Retrofitting/ Strengthening of Argao Bridge (B00022CB)	Argao, Cebu	8/15/2017	First	Cebu 4th DEO	LF	46.498	206	4/18/2017	11/9/2017	7.00%	OG	0.351	0.249	0.150	0.030	0.053	0.033	86.60	-	AHD