

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1	1	1 BEATUS BUILDERS CORP.	43709	L	B	SB	GE	22GI0012 - Construction of Drainage Structure along Road - Leganes - Sta. Barbara Rd - K0016 + 021.00 - K0016 + 160, K0017 + 000 - K0017 + 173, K0017 + 263.90 - K0017 + 838	Iloilo	03/09/2023	2nd/Final	Iloilo 4th DEO	LF	22.512	218	04/01/2022	11/04/2022	0.01	C	0.497	0.160	0.300	-	-	-	95.70%	90.72% Very Satisfactory	AHD
2	2	11 DIAMOND EAGLE CONSTRUCTION CORPORATION	33328	L	B	MA	GE	22DI0038 - Construction of River Protection Structure near Anos Bridge, (Upstream)	Brgy. Anos, Los Baños, Laguna	02/27/2023	3rd/Final	Laguna 2nd DEO	LF	86.848	306	02/21/2022	12/23/2022	1.88	C	0.415	0.133	0.300	-	-	-	84.80%	88.58% Satisfactory	AHD
3	3	128 DRAGON CONSTRUCTION AND SUPPLIES	35408	L	B	MA	GE	22FC0149 - Road Widening - Primary Roads Daang Maharlika (LZ) - K0345+486 - K0345+957, K0346+055 - K0346+138, K0345+483 - K0345+978, K0346+035 - K0346+138	Basud, Camarines Norte	03/07/2023	1st	Camarines Norte Sub DEO	LF	28.641	406	03/24/2022	05/03/2023	0.83	OG	0.387	0.300	0.150	0.024	0.042	0.050	95.30%	-	AHD
4	-	128 DRAGON CONSTRUCTION AND SUPPLIES	35408	L	B	MA	GE	22FC0146 - Construction of Padilla Highway at Barangay Matacong	San Lorenzo Ruiz, Camarines Norte	03/07/2023	3rd/Final	Camarines Norte Sub DEO	LF	29.400	260	03/21/2022	12/05/2022	0	C	0.464	0.200	0.300	-	-	-	96.40%	94.14% Very Satisfactory	ONS
5	4	3 SUMMITS CONSTRUCTION & GENERAL MERCHANDISE	44117	L	D	SB	GB	22FO0107 - Construction of Multi-Purpose Facility, Libon Community College	Barangay Zone 4, Libon Albay	03/07/2023	1st	Albay 3rd DEO	LF	9.760	224	08/15/2022	03/26/2023	-3.89	OG	0.398	0.300	0.118	0.030	0.038	0.017	90.10%	-	DEL
6	5	367 CONSTRUCTION AND ENTERPRISES, INC.	42492	L	D	SB	GE	22JF0015 - Construction/ Improvement of Access Roads Leading to Declared Tourism Destination (Tourism Road Infrastructure Program - TRIP), NRJ Leading to Buluan Island	Buluan, Ipil, Zamboanga Sibugay	03/15/2023	2nd/Final	Zamboanga Sibugay 2nd DEO	LF	9.774	260	02/22/2022	11/08/2022	0.38	C	0.492	0.160	0.300	-	-	-	95.20%	93.16% Very Satisfactory	AHD
7	6	3K ROCK ENGINEERING / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-5232	L	AA	MA	GE	21HK0124 - Ensure Safe and Reliable National Road System - Asset Preservation Program: Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads at Bais - Kabankalan Road K0062+000 - K0062+970	Mabinyan, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 2nd DEO	LF	87.815	285	10/22/2021	08/02/2022	0	C	0.492	0.152	0.300	-	-	-	94.40%	90.26% Very Satisfactory	ONS
8	7	3R3M CONSTRUCTION AND SUPPLY	45410	L	D	SB	GE	22FJ0034 - Bridge Program - Replacement of Permanent Weak Bridges, Catmon Bridge (B00054MT) along Masbate-Catangaan-Placer Road, Placer, Masbate	Placer, Masbate	03/08/2023	1st	Masbate 3rd DEO	LF	14.691	320	06/15/2022	04/30/2023	-0.49	OG	0.383	0.243	0.145	0.030	0.061	0.033	89.50%	-	DEL
9	8	4RM CONSTRUCTION & SUPPLIES	35767	L	C	SB	GE	22PM0012 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Paving of Unpaved Roads - Tertiary Roads - Jct Talubin - BArilig0-natonin-Paracelis-Calaccad Rd - (S04030LZ) Chainage 3415 - Chainage 4015	Paracelis, Mountain Province	03/24/2023	2nd/Final	Mt. Province 2nd DEO	LF	21.560	214	05/26/2022	12/25/2022	2.8	C	0.487	0.143	0.300	-	-	-	93.00%	91.50% Very Satisfactory	AHD
10	9	5GG CONSTRUCTION	34736	L	B	MA	GE	22IH0044 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Catarman-Calbayog Rd - K0769 + 447 - K0769 + 551	Lope De Vega, Northern Samar	03/23/2023	2nd/Final	Northern Samar 1st DEO	LF	25.891	183	02/21/2022	08/22/2022	0	C	0.477	0.152	0.300	-	-	-	92.90%	94.16% Very Satisfactory	ONS
11	10	7 JL HARDWARE & CONSTRUCTION SUPPLIES	48378	L	C	SB	GB	21GP0077 - Construction/Completion of 1STYCL, Dapdapan ES, Sapi-an, Capiz	Sapi-an, Capiz	03/23/2023	2nd/Final	Capiz 2nd DEO	LF	9.769	170	12/28/2021	06/15/2022	-9.60	C	0.474	0.200	0.012	-	-	-	68.60%	83.89% Satisfactory	DEL
12	11	722 CONSTRUCTION, INC.	21923	L	A	MA	GE	22CD0067 - Network Development Program - Road Widening - Sta. Rita - Blak - na - Bato via Pulong Bayabas Road, K0074+700 to K0075+200	San Miguel, Bulacan	03/08/2023	2nd/Final	Bulacan 2nd DEO	LF	31.459	326	03/07/2022	01/26/2023	0	C	0.494	0.164	0.300	-	-	-	95.80%	94.78% Very Satisfactory	ONS
13	12	739 BUILDERS	31174	L	A	MA	GE	22AD0062: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of San Antonio River Control Structure	Barangay San Antonio, Narvacan, Ilocos Sur	03/14/2023	2nd/Final	Ilocos Sur 2nd DEO	LF	86.850	188	02/24/2022	08/30/2022	-1	C	0.441	0.133	0.270	-	-	-	84.40%	89.74% Very Satisfactory	DEL
14	13	8 PILLARS CONSTRUCTION AND GENERAL MERCHANDISE	35120	L	B	MA	GE	22KH0034 - Network Development Off-Carriageway Improvement Secondary Roads Carmen-Patag-Bulua Rd. K1440+718, K1440+775 and K1441+172	Cagayan de Oro City	03/21/2023	1st/Final	Cagayan de Oro City 1st DEO	LF	4.900	105	08/22/2022	12/04/2022	0.67	C	0.484	0.170	0.300	-	-	-	95.40%	95.40% Very Satisfactory	AHD
15	14	888 ACY ENTERPRISES / JGO BUILDERS (Joint Venture)	JV-22-7612	L	B	MA	GE	22IB0086 - Construction of Flood Control at Brgy. 7 to Brgy, San Vicente Protecting National Road and Bridges	Quinapondan, Eastern Samar	03/24/2023	2nd/Final	Eastern Samar DEO	LF	57.900	309	04/07/2022	02/09/2023	0	C	0.489	0.142	0.300	-	-	-	93.10%	92.50% Very Satisfactory	ONS
16	15	8AR CONSTRUCTION AND DEVELOPMENT CORPORATION / MAKAPA CORPORATION (Joint Venture)	JV-21-5777	L	AAA	MB	GE	22FA0007 - Construction of By-Pass and Diversion Roads: Tabaco City By-Pass Road	Tabaco City, Albay	03/10/2023	2nd/Final	Albay 1st DEO	LF	72.375	296	03/09/2022	12/29/2022	12.63	C	0.497	0.147	0.300	-	-	-	94.40%	92.15% Very Satisfactory	AHD
17	16	A MAQUILING CONSTRUCTION AND SUPPLY	45892	L	C	SB	GE	22GE0011 - Construction of Concrete Road - Construction of Barangay Tanglad - Barangay Ayangan - Barangay Maabay Road, Barangay Tanglad, Barangay Ayangan, Barangay Maabay	Sibunag, Guimaras	03/11/2023	1st/Final	Guimaras DEO	LF	9.893	69	02/03/2022	04/12/2022	2.90	C	0.471	0.151	0.300	-	-	-	92.20%	92.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
18	17	A Z CONSTRUCTION	48300	L	D	SB	GB	22IB0045 - Construction of Evacuation Center, Poblacion 1	Maslog, Eastern Samar	03/24/2023	2nd/Final	Eastern Samar DEO	LF	6.930	216	02/13/2022	09/16/2022	0	C	0.500	0.162	0.300	-	-	-	96.20%	92.35% Very Satisfactory	ONS
19	18	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION	18228	L	AA	MA	GE	22BF0074: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sifru River Flood Control Project (San Luis Section)	Roxas, Isabela	03/14/2023	2nd/Final	Isabela 2nd DEO	LF	96.496	356	06/08/2022	05/29/2023	28.9	C	0.489	0.200	0.300	-	-	-	98.90%	95.78% Very Satisfactory	AHD
20	-	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION	18228	L	AA	MA	GE	22BG0053-002: Protect Lives and Properties against Major Floods-Flood Management Program-Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project	Brgy. Nappacu Grande, Reina Mercedes, Isabela	03/14/2023	3rd/Final	Isabela 3rd DEO	LF	95.057	326	03/28/2022	02/16/2023	0	C	0.470	0.137	0.300	-	-	-	90.70%	88.36% Satisfactory	ONS
21	19	A.B. TAYLAN CONSTRUCTION & DEVELOPMENT	25273	L	AA	MB	GE	22AB0116: Construction of Road, Barangay Pasil	Paoay, Ilocos Norte	03/16/2023	3rd/Final	Ilocos Norte 2nd DEO	LF	19.600	246	03/25/2022	11/25/2022	0.41	C	0.476	0.133	0.300	-	-	-	90.90%	89.73% Very Satisfactory	AHD
22	20	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	AAA	MB	GE	22GL0062 - Road Widening - Jct Bagonawa-La Castellana-Isabela Rd - K0066+715 - K0069+000, La Castellana, Negros Occidental	La Castellana, Negros Occidental	03/11/2023	2nd/Final	Negros Occidental 2nd DEO	LF	49.000	284	03/07/2022	09/05/2022	0	C	0.475	0.151	0.300	-	-	-	92.60%	87.56% Satisfactory	ONS
23	21	A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	22GF0050 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslides - Guimbal-Igbaras-Tubungan-Leon Rd - K0054 + 400 - K0054 + 710	Tubungan, Iloilo	03/13/2023	2nd/Final	Iloilo 1st DEO	LF	30.289	241	03/29/2022	11/24/2022	-2.80	C	0.482	0.178	0.216	-	-	-	87.60%	88.98% Satisfactory	DEL
24	-	A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	22GA0027- Construction of Revetment Wall along Aklan River	Brgy. Tinapuy, Banga, Aklan	03/22/2023	2nd/Final	Aklan DEO	LF	49.000	243	06/03/2022	01/31/2023	66.45	C	0.498	0.143	0.300	-	-	-	94.10%	91.88% Very Satisfactory	AHD
25	22	A.I. YU BUILDERS & ENTERPRISES	35586	L	A	SB	GE	21JB0046 - Road Concreting from National Highway Turno Purok Sidlakan to Purok Kawayan Barangay Turno, Dipolog City, Zamboanga del Norte	Barangay Turno, Dipolog City, Zamboanga del Norte	03/08/2023	1st/Final	Zamboanga del Norte 2nd DEO	LF	19.689	24	08/30/2022	09/22/2022	0	C	0.464	0.137	0.300	-	-	-	90.10%	90.10% Very Satisfactory	ONS
26	23	A.I.P. CONSTRUCTION	32458	L	A	MB	GE	22AD0011: Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Tagudin - Cervantes Road, K0334+669 to K0334+735	Suyo, Ilocos Sur	03/14/2023	2nd/Final	Ilocos Sur 2nd DEO	LF	20.090	175	05/19/2022	11/09/2022	0.07	C	0.500	0.133	0.300	-	-	-	93.30%	93.78% Very Satisfactory	AHD
27	24	A.J. LAVA BUILDERS CORP. / BELL CONSTRUCTION (Joint Venture)	JV-22-7791	L	B	MA	GE	22DN0104 - Construction of Flood Control Structure, Brgy. Mambugan, Brgy. Sta. Cruz and Brgy. Dela Paz	Aantipolo city (First District)	03/01/2023	1st	Rizal 1st DEO	LF	72.375	305	06/02/2022	04/02/2023	2.96	OG	0.390	0.290	0.150	0.030	0.070	0.050	98.00%	-	AHD
28	25	A.L. SALAZAR CONSTRUCTION, INC.	03899	L	AAA	MB	GE	22OF0052 - Construction of Slope Protection Structure in Marikina River, Sta. 20+150 - Sta. 20+400	Brgy. Batasan Hills, Quezon City	03/18/2023	3rd/Final	Quezon City 1st DEO	LF	42.330	300	02/10/2022	12/06/2022	5	C	0.500	0.200	0.300	-	-	-	100.00%	95.47% Very Satisfactory	AHD
29	26	A.L. SALAZAR CONSTRUCTION, INC. / ROTAFLEX CONSTRUCTION AND DEVELOPMENT CORP. (Joint Venture)	3899	L	AAA	MB	GE	22OA0014 - Construction of Riverwall and Road Dike along Batasan River (Phase 19), Brgy. Dampalit	Malabon City	03/14/2022	2nd/Final	Malabon-Navotas DEO	LF	49.000	240	02/14/2022	10/11/2022	0	C	0.498	0.157	0.300	-	-	-	95.50%	95.44% Very Satisfactory	ONS
30	27	A.M.P. CONSTRUCTION	16574	L	A	MB	GE	22CE0121 - Construction of Slope Protection along Talavera River	Brgy. San Jose, Licab, Nueva Ecija	01/21/2023	1st/Final	Nueva Ecija 1st DEO	LF	96.500	270	04/04/2022	12/29/2022	8.15	C	0.468	0.194	0.300	-	-	-	96.20%	96.20% Outstanding	AHD
31	-	A.M.P. CONSTRUCTION	16574	L	AAA	MB	GE	22AH0062 - Construction of Road, Barangay Embarcadero to Barangay Osiem	Mangaldan, Pangasinan	03/16/2023	1st/Final	Pangasinan 2nd DEO	LF	48.996	259	02/16/2022	11/01/2022	0	C	0.459	0.200	0.300	-	-	-	95.90%	92.99% Very Satisfactory	ONS
32	28	A.P.B. CONSTRUCTION	17055	L	A	MA	GE	22AC0006: Construction of Flood Control along Parsua River, Sta. 0+000 to Sta. 0+358, Barangay Bungro	Magsingal, Ilocos Sur	03/17/2023	3rd/Final	Ilocos Sur 1st DEO	LF	45.080	254	04/08/2022	12/17/2022	0.5	C	0.474	0.130	0.300	-	-	-	90.40%	87.91% Satisfactory	AHD
33	29	A.P.O. GENERAL CONSTRUCTION	7010	L	B	MA	GE	22PM013 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Paving of Unpaved Roads - Tertiary Roads - Jct Talubin-Barlig-Natonin-Paracelis-Calaccad Rd - (S04030LZ) Chainage 830 - Chainage 1340	Paracelis, Mountain Province	03/21/2023	2nd/Final	Mt. Province 2nd DEO	LF	21.549	125	05/26/2022	09/27/2022	0	C	0.498	0.164	0.300	-	-	-	96.20%	93.20% Very Satisfactory	ONS
34	30	A.R.L. CONSTRUCTION	27645	L	B	MA	GE	22CC0274 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads Daang Maharlika Road (LZ) - Pulilan Section	Pullian, Bulacan	03/06/2023	2nd/Final	Bulacan 1st DEO	LF	96.498	360	05/27/2022	05/21/2023	12.65	C	0.469	0.141	0.300	-	-	-	91.00%	90.28% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
35	31	A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS	38284	L	B	SB	GE	22CK0009 - Asset Preservation Program: Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads along Concepcion - Capas Road, K0113+070 to K0113+232, K0118+445 to K0119+149	Concepcion, Tarlac	03/06/2023	2nd/Final	Tarlac 2nd DEO	LF	28.223	231	03/24/2022	11/09/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	91.62% Very Satisfactory	ONS
36	32	A.S.T BUILDERS	34104	L	A	MA	GE	22HN0076 - Construction of Flood Control Structure along Cansag River, Brgy Danglag (Phase IV)	Consolacion, Cebu	03/06/2023	2nd/Final	Cebu 6th DEO	LF	49.501	258	03/30/2022	12/12/2022	0	C	0.498	0.135	0.300	-	-	-	93.30%	91.50% Very Satisfactory	ONS
37	33	A.T. DUMLAO CONSTRUCTION, INC.	34028	L	AA	MA	GE	22NB0006 - Construction of Flood Mitigation Structure - Construction of Bank Protection along Bayugan River, Sta.0+100.00 - Sta.0+349.00 (L/S), Sta.0+110.00 - Sta.0+348.00 (R/S), Bayugan City, Agusan Del Sur	Bayugan City, Agusan Del Sur	03/07/2023	2nd	Agusan del Sur 1st DEO	LF	45.080	345	05/23/2022	03/24/2023	5.62	OG	0.361	0.300	0.150	0.030	0.047	0.033	92.10%	-	AHD
38	34	A.V. LAYNES TRADING CONSTRUCTION	42583	L	B	MA	GE	22FH0094 - Asset Preservation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide – Secondary Roads – Catanduanes Circumferential Road K0036+080 to K0036+180	Viga, Catanduanes	03/09/2023	1st	Catanduanes DEO	LF	24.499	234	07/22/2022	03/12/2023	-4.1	OG	0.381	0.300	0.109	0.030	0.047	0.033	90.00%	-	DEL
39	35	A.V. PAMATONG TRADING AND CONSTRUCTION, INC.	13290	L	AAA	LB	GE	22KK0010 - Road Widening - Primary Roads - Butuan - Cagayan de Oro City - Iligan City Road - K1290+081 - K1291+014	Magsaysay, Misamis Oriental	03/16/2023	2nd/Final	Misamis Oriental 1st DEO	LF	39.988	264	02/10/2022	10/31/2022	0	C	0.484	0.171	0.300	-	-	-	95.50%	91.72% Very Satisfactory	ONS
40	36	A3 CONSTRUCTION & SUPPLY / GEMELLUS BUILDERS AND GENERAL SUPPLY (Joint Venture)	JV-21-6013	L	B	MA	GE	22FB0047: 001- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Daang Maharlika (LZ) - K0527 + 647 - K0528 + 460, K0530 + 000 - K0532 + 000	Daraga, Albay	03/06/2023	2nd	Albay 2nd DEO	LF	60.871	285	06/01/2022	03/12/2023	0.27	OG	0.392	0.200	0.150	0.030	0.051	0.050	87.30%	-	AHD
41	37	A3 CONSTRUCTION & SUPPLY / SISBRO CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-5821	L	B	MA	GE	22FM0024 - Convergence and Special Support Program, Construction of Flood Mitigation Structure at Bito River, Sitio Tangigue, Brgy. Baybay Dagat, San Fernando, Masbate	Brgy. Baybay Dagat, San Fernando, Masbate	03/09/2023	2nd/Final	Masbate 1st DEO	LF	34.281	256	03/17/2022	11/27/2022	0	C	0.484	0.149	0.300	-	-	-	93.30%	92.04% Very Satisfactory	ONS
42	38	AARCON BUILDERS	28336	L	AA	MA	GE	22OB0101 - Construction of Slope Protection along Taguig River, Facing Downstream (East Bank), Package 3	Taguig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	96.500	300	02/16/2022	12/12/2022	0	C	0.499	0.151	0.300	-	-	-	95.00%	89.60% Very Satisfactory	ONS
43	39	AB APONESTO CONSTRUCTION PARTS AND SUPPLIES, INC.	22998	L	AA	MB	GE	22LA0087 - Construction of Revetment along Agusan River, Sta. 4+400 - Sta. 7+340, Brgy. Tandawan	New Bataan, Davao De Oro	03/09/2023	2nd/Final	Davao de Oro 2nd DEO	LF	86.849	333	04/04/2022	03/02/2023	0	C	0.464	0.156	0.300	-	-	-	92.00%	91.76% Very Satisfactory	ONS
44	40	ABADA CONSTRUCTION AND SUPPLY	37005	L	D	SB	GE	22NB0021 - Construction of Flood Mitigation Structure - Construction of Patin-Ay River Dike (Upstream), Sta. 0+000.00 - Sta. 0+500.00, Prosperidad, Agusan Del Sur	Prosperidad, Agusan Del Sur	03/07/2023	2nd/Final	Agusan del Sur 1st DEO	LF	11.760	245	03/18/2022	11/17/2022	0	C	0.494	0.200	0.300	-	-	-	99.40%	91.30% Very Satisfactory	ONS
45	-	ABADA CONSTRUCTION AND SUPPLY	37005	L	D	SB	GB	22NA0018 - Rehabilitation of Multi-Purpose Building, Brgy. Tagmamarkay	Tubay, Agusan Del Norte	03/06/2023	2nd/Final	Agusan del Norte DEO	LF	3.465	180	04/04/2022	09/30/2022	0	C	0.496	0.200	0.300	-	-	-	99.60%	98.20% Outstanding	ONS
46	41	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE	46283	L	D	SB	GE	22KH0032 - Asset Preservation Program Construction/ Upgrading/ Rehabilitation of Drainage along National Roads Primary Roads Butuan City - Cagayan de Oro City - Iligan City Rd, K1442+995 - K1443+073	Cagayan de Oro City	03/21/2023	2nd/Final	Cagayan de Oro City 1st DEO	LF	12.126	176	05/30/2022	11/21/2022	0	C	0.498	0.157	0.300	-	-	-	95.50%	93.94% Very Satisfactory	ONS
47	42	ABIB BUILDERS ENTERPRISE	45583	L	B	SB	GE	22KJ0011 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads , Ozamis - Oroquieta Rd., K1707+000 - K1707+895, K1720+698 - K1721+000	Misamis Occidental	03/10/2023	3rd/Final	Misamis Occidental 2nd DEO	LF	23.779	206	02/18/2022	09/11/2022	-2.55	C	0.488	0.200	0.224	-	-	-	91.20%	90.42% Very Satisfactory	DEL
48	43	ABRIGHT BUILDERS CORPORATION	46487	L	D	SB	GE	22GF0025 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Guimbal - Igaras - Tubugan - Leon Rd (S00411PN) - K0057+512 - K0058+008, K0059+786 - K0060+340, K0060+440 - K0060 +604	Tubungan, Iloilo	03/13/2023	3rd/Final	Iloilo 1st DEO	LF	22.111	226	04/08/2022	11/19/2022	0.00	C	0.491	0.147	0.300	-	-	-	93.80%	90.86% Very Satisfactory	ONS
49	44	ADFIL CORPORATION	14437	L	AAA	LB	GE	22ND0031 - Construction of Main Drainage Canal, NRJ BCIR to LADP Creek, Employees Village	Butuan City	03/10/2023	3rd/Final	Butuan City DEO	LF	86.590	357	02/28/2022	02/19/2023	8.13	C	0.494	0.140	0.300	-	-	-	93.40%	91.93% Very Satisfactory	AHD
50	45	ADSL CONSTRUCTION & TRADING	48245	L	D	SB	GE	22FE0076: 001: Bridge Program- Retrofitting/Strengthening of Permanent Bridges- Naubod Br. 1 (B04476LZ) along Daang Maharlika (LZ)	Libmanan, Camarines Sur	03/09/2023	1st/Final	Camarines Sur 2nd DEO	LF	3.832	70	07/08/2022	09/15/2022	21	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
51	-	ADSL CONSTRUCTION & TRADING	48245	L	D	SB	GE	22FE0077: 001: Bridge Program- Retrofitting/Strengthening of Permanent Bridges- Naubod Br. 2 (B04476LZ) along Daang Maharlika (LZ)	Libmanan, Camarines Sur	03/09/2023	1st/Final	Camarines Sur 2nd DEO	LF	3.519	70	07/08/2022	09/15/2022	21	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
52	46	AFG CONSTRUCTION CORPORATION	51619	L	D	SB	GB	22EE0052 - Construction of Multi-Purpose Building	Barangay Minara, Roxas, Palawan	03/24/2023	2nd/Final	Palawan 1st DEO	LF	4.899	180	04/07/2022	10/03/2022	0.55	C	0.494	0.199	0.300	-	-	-	99.30%	87.75% Satisfactory	AHD
53	47	AFS CONSTRUCTION AND ENTERPRISES	31139	L	C	SB	GE	22JE0026 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Construction of Balucot-Lower Usugan-Tungawan By-Pass Road	Tambuli, Zamboanga del Sur	03/17/2023	2nd/Final	Zamboanga del Sur 1st DEO	LF	5.519	160	02/23/2022	08/01/2022	-1.71	C	0.490	0.136	0.249	-	-	-	87.50%	90.20% Very Satisfactory	DEL
54	-	AFS CONSTRUCTION AND ENTERPRISES	31139	L	C	SB	GE	22JE0009 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations NRJ leading to Eden Park Paronomic View/Zipline and Shrine, Brgy. Bayabas to Brgy. Acad	Aurora, Zamboanga del Sur	03/17/2023	2nd/Final	Zamboanga del Sur 1st DEO	LF	6.973	165	02/16/2022	07/30/2022	0	C	0.486	0.137	0.300	-	-	-	92.30%	93.80% Very Satisfactory	ONS
55	-	AFS CONSTRUCTION AND ENTERPRISES	31139	L	C	SB	GB	21JG0087 - Construction of Water System	Municipality of Guipos, Zamboanga del Sur	03/16/2023	2nd/Final	Zamboanga del Sur 2nd DEO	LF	9.884	142	01/19/2022	06/09/2022	-1.42	C	0.500	0.133	0.257	-	-	-	89.00%	87.74% Satisfactory	DEL
56	48	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	A	MA	GB	22LA0124 - Construction of Training Swimming Pool, CP. Gen. Manuel T. Yan Sr., Brgy. Tuboran	Mawab, Davao de Oro	03/08/2023	2nd/Final	Davao de Oro 1st DEO	LF	14.700	222	03/29/2022	11/05/2022	0	C	0.496	0.197	0.300	-	-	-	99.30%	93.63% Very Satisfactory	ONS
57	49	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. / ABU CONSTRUCTION (Joint Venture)	JV-22-7406	L	A	MA	GE	22LA0155 - Construction of Sitio Quarry, Brgy. Ngan, Compostela - Upper Ulip, Package A	Monkayo, Davao de Oro	03/09/2023	2nd/Final	Davao de Oro 2nd DEO	LF	72.375	252	03/30/2022	12/06/2022	0	C	0.497	0.191	0.300	-	-	-	98.80%	95.80% Very Satisfactory	ONS
58	50	AICON INDUSTRIES	48423	L	B	SA	GE	23IC0016 - Network Development - Road Widening - Tertiary Roads - Bagahupi - Babatngon - Sta. Cruz - Barugo - Carigara Road (500666LT) Chainage 4425 - Chainage 5425, San Miguel, Leyte	San Miguel, Leyte	03/16/2023	1st	Leyte 1st DEO	LF	29.104	172	02/10/2023	07/31/2023	9.67	OG	0.390	0.260	0.150	0.030	0.061	0.050	94.10%	-	AHD
59	51	AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	22OC0100 - Construction of Revetment Wall/Sheetpiling of Moonwalk Creek from Don Galo River - Moonwalk Creek Junction (Phase II)	Parañaque City, Metro Manila	03/15/2023	3rd/Final	Metro Manila 2nd DEO	LF	49.000	240	03/22/2022	11/16/2022	0	C	0.495	0.164	0.300	-	-	-	95.90%	93.23% Very Satisfactory	ONS
60	52	AKN CONSTRUCTION CORPORATION / R.M. NUÑEZ CONSTRUCTION CORPORATION (Joint Venture)	JV-21-6515	L	AAA	LB	GE	22OC0058 - Improvement/Slope Protection of Baliatar Creek (North Side), District I	Parañaque City, Metro Manila	03/15/2023	2nd/Final	Metro Manila 2nd DEO	LF	96.500	360	02/17/2022	02/11/2023	16.94	C	0.499	0.198	0.300	-	-	-	99.70%	93.46% Very Satisfactory	AHD
61	53	AL CHRIS CONSTRUCTION	12406	L	B	MA	GE	22HA0094 - Construction of Jct. Sikatuna - Balilihan Road - Badiang - Cambuac Norte leading to Cawasan Falls and Lahug Cave	Sikatuna, Bohol	03/03/2023	1st	Bohol 1st DEO	LF	34.295	245	06/08/2022	02/07/2023	-5.67	OG	0.334	0.276	0.093	0.030	0.050	0.033	81.60%	-	DEL
62	54	AL HUSSEIN CONSTRUCTION	18438	L	AAA	MB	GE	22KH0035 - Construction of Road with Slope Protection, Sitio Bato	Brgy. Dansolihon, Cagayan de Oro City	03/17/2023	1st	Cagayan de Oro City 1st DEO	LF	48.253	335	03/24/2022	02/21/2023	13.65	OG	0.391	0.269	0.150	0.030	0.055	0.050	94.50%	-	AHD
63	55	ALBERTO UY CONSTRUCTION & DEVELOPMENT	20924	L	B	MA	GE	22EI0005 - Construction of Baroc River Control, Brgy. San Miguel Section, Sta. 0+000 - Sta. 0+802	Roxas, Oriental Mindoro	03/22/2023	2nd/Final	Southern Mindoro DEO	LF	49.000	265	04/11/2022	12/31/2022	5.66	C	0.500	0.195	0.300	-	-	-	99.50%	94.58% Very Satisfactory	AHD
64	56	ALCEL CONSTRUCTION / RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (Joint Venture)	JV-22-7386	L	A	MB	GE	22AG0113 - Asset Preservation Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide Alaminos - Bolinao Road K0341+600 - K0342+200	Brgy. Tiep, Bani, Pangasinan.	03/15/2023	2nd	Pangasinan 1st DEO	LF	96.500	360	03/28/2022	03/22/2023	-1.26	OG	0.398	0.243	0.137	0.030	0.051	0.033	89.20%	-	DEL
65	57	ALE BUILDERS CONSTRUCTION & DEVELOPMENT CORP.	05180	L	AA	MB	GE	22OH0080 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Improvement of Road of Zones 68-89, District V,	Manila City	03/20/2023	2nd/Final	South Manila DEO	LF	34.298	240	03/25/2022	11/19/2022	65.56	C	0.496	0.160	0.300	-	-	-	95.60%	91.10% Very Satisfactory	AHD
66	-	ALE BUILDERS CONSTRUCTION & DEVELOPMENT CORP.	05180	L	AA	MB	GE	22OH0120 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Roads/ Leading to Major/ Strategic Public Buildings/ Facilities - Improvement of Road, Barang	Baseco, Port Area, Manila	03/20/2023	2nd/Final	South Manila DEO	LF	29.398	210	07/07/2022	02/01/2023	0	C	0.494	0.156	0.300	-	-	-	95.00%	93.74% Very Satisfactory	ONS
67	58	ALEXANDER BUILDERS	46211	L	D	SB	GB	22MG0049 - Construction/Completion of Multi-Purpose Buildings	Banga, South Cotabato	03/15/2023	1st/Final	South Cotabato 2nd DEO	LF	4.949	90	03/24/2022	06/21/2022	0	C	0.499	0.167	0.300	-	-	-	96.60%	96.60% Outstanding	ONS
68	59	ALEXI LOUISE CONSTRUCTION AND GENERAL MERCHANDISE	35492	L	B	MA	GE	22CN0114 - Construction of Flood Control Structure, Brgy. Salay	Dipaculao, Aurora	03/04/2023	1st	Aurora DEO	LF	34.300	456	03/14/2022	06/12/2023	27.35	OG	0.388	0.300	0.150	0.030	0.040	0.050	95.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
69	60	ALGIMAR CONSTRUCTION	15232	L	AAA	LA	GE	22FJ0012 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Concrete Revetment at Buenavista River, Brgy. Magsaysay, Uson, Masbate	Brgy. Magsaysay, Uson, Masbate	03/08/2023	2nd/Final	Masbate 3rd DEO	LF	35.277	240	02/14/2022	10/11/2022	0	C	0.478	0.181	0.300	-	-	-	95.90%	94.34% Very Satisfactory	ONS
70	61	AL-JON CONSTRUCTION DEVELOPMENT, INC.	34481	L	B	MA	GE	22FH0013 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Protecting Public Infrastructures Facilities - Construction of San Andres Breakwater	San Andres, Catanduanes	03/09/2023	2nd/Final	Catanduanes DEO	LF	48.999	265	03/02/2022	11/21/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	91.56% Very Satisfactory	ONS
71	62	AL-NOORWAY CORPORATION	46327	L	C	SB	GE	22KG0034 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads - Iligan City - Marawi City Road, K1550+560 - K1550+830	Pantar, Lanao del Norte	03/09/2023	1st	Lanao del Norte 2nd DEO	LF	17.963	455	01/27/2022	04/26/2022	-5.99	OG	0.385	0.299	0.090	0.030	0.042	0.033	88.00%	-	DEL
72	63	ALOJA BUILDERS AND REALTY	39144	L	B	MA	GB	22HB0138 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Multi-Purpose Buildings/ Facilities to Support Social Services - Rehabilitation of Multi-Purpose (Gymnasium)	Garcia-Hernandez, Bohol	03/05/2023	1st	Bohol 3rd DEO	LF	19.599	395	04/12/2022	05/11/2023	0.36	OG	0.338	0.285	0.150	0.030	0.060	0.050	91.30%	-	AHD
73	-	ALOJA BUILDERS AND REALTY	39144	L	B	SB	GE	22HJ0017 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control along Mc Kinley River, Sta. 0+000 - Sta. 0+750	Guihulungan City, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 1st DEO	LF	14.700	228	02/08/2022	09/23/2022	0	C	0.482	0.200	0.300	-	-	-	98.20%	95.50% Very Satisfactory	ONS
74	64	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	LA	GE	22GA0028- Construction of Revetment Wall along Tanganan River	Brgy. Tondog, Tanganan, Aklan	03/22/2023	1st	Aklan DEO	LF	49.000	418	02/18/2022	04/11/2023	-4.20	OG	0.343	0.300	0.108	0.024	0.042	0.033	85.00%	-	DEL
75	-	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	AAA	LA	GE	22OB0109 - Construction of Slope Protection along Taguig River, Facing Downstream (West Bank), Package 6	Taguig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	96.500	240	03/24/2022	11/18/2022	0	C	0.499	0.151	0.300	-	-	-	95.00%	92.06% Very Satisfactory	ONS
76	65	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / FRANZCOR TRADING & CONSTRUCTION (Joint Venture)	JV-21-5757	L	AAA	LA	GE	22OB0158 - Construction of Slope Protection at Hagonoy Pumping Station Retarding Pond (Package 3)	Taguig City	02/16/2022	1st/Final	Metro Manila 1st DEO	LF	94.570	240	02/16/2022	10/13/2022	0	C	0.497	0.157	0.300	-	-	-	95.40%	95.40% Very Satisfactory	ONS
77	66	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / JMK BUILDERS CONSTRUCTION (J.V.)	JV-22-6953	L	AAAA	LA	GE	22OE0126 - Bank Improvement (Steel Sheet Pile) along Estero de San Miguel, Sta. 1+114.30 to Sta. 1+160; Sta. 1+245 to Sta. 1+460	Manila City	03/16/2023	3rd/Final	North Manila DEO	LF	79.252	248	02/24/2022	10/29/2022	7.8	C	0.500	0.199	0.300	-	-	-	99.90%	94.59% Very Satisfactory	AHD
78	67	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / JMK BUILDERS CONSTRUCTION (Joint Venture)	JV-21-6677	L	AAA	LA	GE	22OH0052 - Organizational Outcom 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Roxas Blvd., K0003+(-110) - K0005+([240])	Roxas Boulevard, Pasay City	03/20/2023	3rd/Final	South Manila DEO	LF	133.960	540	03/31/2022	09/21/2023	64.62	C	0.495	0.140	0.300	-	-	-	93.50%	91.82% Very Satisfactory	AHD
79	68	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / SHANLEY CONSTRUCTION (Joint Venture)	JV-21-4404	L	AAA	LA	GE	22BI0046 - Local Program - Flood Control and Drainage - Flood Control Structures/Facilities - Construction/Repair/Rehabilitation - Rehabilitation/Improvement of Flood Control and Drainage Structures along Sta. Cruz River, Salinas Section 1	Bambang, Nueva Vizcaya	03/16/2023	3rd/Final	Nueva Vizcaya 1st DEO	LF	49.000	389	01/12/2022	02/04/2023	3.89	C	0.500	0.134	0.300	-	-	-	93.40%	91.90% Very Satisfactory	AHD
80	69	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GE	22OA0033 - Construction of Riverwall along Malabon-Tullahan River (Phase 3)	Brgy. Potrero, Malabon City	03/14/2022	2nd/Final	Malabon-Navotas DEO	LF	48.999	360	02/14/2022	02/08/2023	0	C	0.495	0.160	0.300	-	-	-	95.50%	94.90% Very Satisfactory	ONS
81	-	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GE	22OC0108 - Improvement of Villanueva Creek Tributary (Phase 2) from United Parañaque 5 Junction to Manila Memorial Boundary	Parañaque City, Metro Manila	03/15/2023	2nd/Final	Metro Manila 2nd DEO	LF	49.000	326	02/04/2022	12/26/2022	0	C	0.486	0.195	0.300	-	-	-	98.10%	91.80% Very Satisfactory	ONS
82	-	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GE	22DN0028 - Construction of Flood Control Structure, Pulang Panyo to Binayoyo (Phase 3), Brgy. San Jose	Antipolo City (Second District)	03/01/2023	1st	Rizal 1st DEO	LF	48.828	450	02/22/2022	05/17/2023	-4.1	OG	0.336	0.300	0.109	0.030	0.040	0.033	84.80%	-	DEL
83	-	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GE	22LH0019 - Construction of Concrete Revetment along Lipadas River, Alambre-Lobogan Section, Sta. 0+000 - Sta. 0+500	Brgy. Alambre, Toril District, Davao City	03/07/2023	2nd/Final	Davao City 2nd DEO	LF	47.532	212	03/08/2022	10/05/2022	0	C	0.479	0.151	0.300	-	-	-	93.00%	93.06% Very Satisfactory	ONS
84	-	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GB	22LE0075 - Construction of Legislative Building	Malita, Davao Occidental	03/08/2023	2nd/Final	Davao Occidental DEO	LF	59.400	180	03/29/2022	09/24/2022	0	C	0.500	0.175	0.300	-	-	-	97.50%	92.95% Outstanding	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
85	70	ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP. / JOAN & JOHN CONSTRUCTION AND TRADING (Joint Venture)	JV-21-6423	L	AAA	LA	GE	22DO0030: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Puray River	Brgy. San Jose and Brgy. San Isidro, Rodriguez, Rizal	03/02/2023	2nd	Rizal 2nd DEO	LF	96.500	408	04/04/2022	05/16/2023	1.7	OG	0.395	0.278	0.150	0.030	0.028	0.050	93.10%	-	AHD
86	71	ALPHATEC CHEMICAL CORPORATION	39938	L	B	MA	GE	22A00021: Retrofitting / Strengthening of Permanent Bridges, Baroro Bridge (B02651L2) along Manila North Road	Bacnotan, La Union	03/17/2023	3rd/Final	Regional Office No. I	LF	72.375	269	03/07/2022	11/30/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.48% Very Satisfactory	ONS
87	72	ALRO CONSTRUCTION & DEVELOPMENT CORPORATION	18361	L	AA	MB	GE	21FG0065- Construction of By-Pass and Diversion Road, Jct. Nato- Sabang Coastal Road, Tagas Section, Phase II, Section 1: Sta. 3+550.00- Sta. 3+590.00, Section 2: Sta. 3+685.00- Sta. 4+210.00	Tagas, San Jose, Camarines Sur	03/10/2023	3rd/Final	Camarines Sur 4th DEO	LF	91.675	415	11/12/2021	12/31/2022	3.86	C	0.456	0.145	0.300	-	-	-	90.10%	90.58% Very Satisfactory	AHD
88	-	ALRO CONSTRUCTION & DEVELOPMENT CORPORATION	18361	L	AA	MB	GE	21FG0052- Construction of By-Pass and Diversion Road, Jct. Nato- Sabang Coastal Road (Casuna Bridge) Sta. 1+930- Sta. 2+150, Sta. 3+218.60- Sta. 3+460	Tigaon and San Jose, Camarines Sur	03/10/2023	4th/Final	Camarines Sur 4th DEO	LF	96.500	458	09/24/2021	12/25/2022	2.4	C	0.498	0.154	0.300	-	-	-	95.20%	93.04 Very Satisfactory	AHD
89	73	ALTA NEGROS INDUSTRIAL SUPPLY CORPORATION	33806	L	A	MA	GE	22GO0014 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads - Bacolod South Rd - K0001+868 - K0002+616, K0003+220 - K0003+277, K0008+670 - K0008+700, Bacolod City, Negros Occidental	Bacolod City, Negros Occidental	03/09/2023	2nd	Bacolod City DEO	LF	15.979	299	02/08/2020	12/03/2022	-30.77	OG	0.362	0.282	0.000	0.030	0.028	0.017	71.90%	-	DEL
90	-	ALTA NEGROS INDUSTRIAL SUPPLY CORPORATION	33806	L	A	MA	GE	22GO0035 - Construction of Road, San Sebastian St., Bacolod City, Negros Occidental	Bacolod City, Negros Occidental	03/09/2023	1st	Bacolod City DEO	LF	9.800	188	02/18/2022	08/24/2022	-7.81	OG	0.393	0.248	0.072	0.030	0.023	0.000	76.60%	-	DEL
91	74	ALZAM ENTERPRISES INCORPORATED / METRO GEAR CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5026	L	A	MB	GE	21LC0207 - Construction of Carmen - Panabo Diversion Road	Davao Del Norte	03/10/2023	3rd/Final	Davao Del Norte Sub DEO	LF	48.250	286	01/27/2022	11/08/2022	0	C	0.497	0.139	0.300	-	-	-	93.60%	93.09% Very Satisfactory	ONS
92	75	ALZEN ENGINEERING & CONSTRUCTION SUPPLIES	13911	L	A	MB	GE	22MC0071 - Construction of Road, Ginatilan-Bangkal-Manobo Road	Magpet, North Cotabato	03/17/2023	2nd/Final	Cotabato 2nd DEO	LF	49.000	320	03/25/2022	02/07/2023	0.31	C	0.494	0.133	0.300	-	-	-	92.70%	91.26% Very Satisfactory	AHD
93	76	AMEG CONSTRUCTION AND SUPPLY / KENZAI BUILDERS CORPORATION (Joint Venture)	JV-22-7001	L	A	MA	GE	22FB0147 - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Control Structure, Salungan Section	Camalig, Albay	03/06/2023	2nd/Final	Albay 2nd DEO	LF	97.998	293	04/13/2022	01/30/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.48% Very Satisfactory	ONS
94	77	AMJ CONSTRUCTION	1111	L	C	SB	GE	22AB0041: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Madongan Dam	Marcos, Ilocos Norte	03/16/2023	2nd/Final	Ilocos Norte 2nd DEO	LF	14.700	267	02/11/2022	11/04/2022	0.4	C	0.491	0.133	0.300	-	-	-	92.40%	87.48% Satisfactory	AHD
95	78	AMP CONSTRUCTION	16574	L	AA	MA	GE	22BJ0044 - Basic Infrastructure Program (BIP): Flood Control Mitigation Structures Protecting Basic Infrastructures/Facilities - Construction of Flood Control Mitigation Structures Along Santa Fe River, Bone South Section	Aritao, Nueva Vizcaya	03/17/2023	2nd/Final	Nueva Vizcaya 2nd DEO	LF	34.139	251	03/24/2022	11/29/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	89.70% Very Satisfactory	ONS
96	79	AMPLEX CONSTRUCTION AND SUPPLIES	35090	L	A	MA	GE	22MB0015 - Construction of Flood Mitigation Structure Along Marbel-Makar Road (Pagalungan Section), (Apong-Silwat - Sinawal River Basin), Pagalungan	Polomolok, South Cotabato	03/17/2023	3rd/Final	South Cotabato 1st DEO	LF	70.969	238	03/29/2022	11/21/2022	4.38	C	0.484	0.136	0.300	-	-	-	92.00%	92.93% Very Satisfactory	AHD
97	80	ANORE CONSTRUCTION	34048	L	AA	LA	GE	22ED0081 - Construction of Calapan City River Control	Calapan City, Oriental Mindoro	03/23/2023	1st	Mindoro Oriental DEO	LF	96.627	336	07/21/2022	06/21/2023	-3.29	OG	0.387	0.242	0.117	0.030	0.070	0.033	87.90%	-	DEL
98	81	ANORE CONSTRUCTION / RR BUILDERS (Joint Venture)	JV-22-776	L	AA	LA	GE	22BF0072 : Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Siffo River Control Project (Sinait Section)	Quirino, Isabela	03/14/2023	1st	Isabela 2nd DEO	LF	96.311	351	06/08/2022	05/24/2023	5.81	OG	0.394	0.288	0.150	0.024	0.051	0.050	95.70%	-	AHD
99	82	APD CONSTRUCTION	17467	L	AA	MB	GE	22BO0047-Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Construction of Missing Links/New Roads: Jct. Abbag-Nagtupunan-Nueva Vizcaya Road via Dupax (Mactol-Buca Section)	Nagtupunan, Quirino	03/16/2023	1st	Regional Office No. II	LF	114.088	490	04/08/2022	08/10/2023	20.75	OG	0.398	0.244	0.150	0.030	0.056	0.033	91.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
100	83	APS CONSTRUCTION	37304	L	B	MA	GE	22B80004: 001: Ensure Safe and Reliable National Road System - Network Development - Construction of By-Pass and Diversion Roads - Construction of Concrete Road - Gattaran Diversion Road (Package I)	Gattaran, Cagayan	03/15/2023	1st	Cagayan 1st DEO	LF	57.329	402	04/01/2022	05/07/2023	-5.49	OG	0.383	0.300	0.095	0.024	0.033	86.30%	-	DEL	
101	84	AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IC0019 - Network Development - Road Widening - Tertiary Roads, Tanuan - Dagami Road, K0926+000 - K0927+000, Tanuan, Leyte	Tanauan, Leyte	03/16/2023	2nd/Final	Leyte 1st DEO	LF	28.808	174	02/24/2022	08/16/2022	0	C	0.492	0.145	0.300	-	-	-	93.70%	90.22% Very Satisfactory	ONS
102	-	AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IC0008 - Asset Preservation - Construction/Upgrading/Rehabilitation of Drainage Along National Roads - Primary Roads, Daang Maharlika (LT), K0918+601 - K0920+127, Palo and Tanauan, Leyte	Palo and Tanauan, Leyte	03/16/2023	2nd/Final	Leyte 1st DEO	LF	48.022	218	03/25/2022	10/28/2022	0	C	0.465	0.200	0.300	-	-	-	96.50%	91.70% Very Satisfactory	ONS
103	-	AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IF0023 - Widening of Permanent Bridges Binoilho Bridge (B00572LT)	along Ormoc - Baybay - Southern Leyte Bdry Road	03/11/2023	2nd/Final	Leyte 4th DEO	LF	49.213	334	02/21/2022	01/20/2023	1.42	C	0.498	0.143	0.300	-	-	-	94.10%	90.32% Very Satisfactory	AHD
104	-	AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IA0006 - Economic Zones NRJ Agpangi Connecting to Sitio Pongon Road in Support of the Food and Resource - Based Processing, (11.592353°, 124.402653 to 11.591209°, 124.405969°) Section - 1; (11.591697°, 124.407256° to 11.59543°, 124.415177°) Section - 2	Naval, Biliran	03/12/2023	3rd/Final	Biliran DEO	LF	48.988	300	02/21/2022	12/17/2022	0	C	0.494	0.134	0.300	-	-	-	92.80%	94.06% Very Satisfactory	ONS
105	85	AQUALINE CONSTRUCTION / R8 ASPHALT PLANT AND CONSTRUCTION (Joint Venture)	JV-22-7887	L	AAA	MB	GE	22IC0078 - Asset Preservation - Preventive Maintenance - Primary Roads, Daang Maharlika (LT) (S00024LT) K0911+(-118) - K0912+833, Brgy. Campetic, Palo, Leyte	Brgy. Campetic, Palo, Leyte	03/16/2023	1st	Leyte 1st DEO	LF	85.829	294	06/06/2022	03/26/2023	-1.72	OG	0.390	0.277	0.133	0.030	0.061	0.033	92.40%	-	DEL
106	86	AQUATERRA KONSTRUKT INC. / MCGABRIEL CONSTRUCTION (JV)	JV-2-0325	L	A	MA	GE	21JA0047 - Construction of Shoreline Protection at San Ramon Section, Talisayan	Zamboanga City	03/07/2023	2nd/Final	Zamboanga City DEO	LF	41.992	456	06/15/2021	09/13/2022	0	C	0.493	0.135	0.300	-	-	-	92.80%	91.36% Very Satisfactory	ONS
107	87	AQUATERRA KONSTRUKT, INC./ ZUREJ TRADING AND CONSTRUCTION CORP. (Joint Venture)	JV-21-6393	L	A	MA	GE	22HB0091 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/ Facilities - Construction of Drainage System - Barangay Poblacion, Section 1: Sta. 0+000 TO sTA. 0+433, Section 2: Sta. 0+000 to Sta. 0+242, Section 3: Sta. 0+000 to Sta. 0+285	Bilar, Bohol	03/05/2023	2nd/Final	Bohol 3rd DEO	LF	32.338	268	03/23/2022	12/15/2022	0	C	0.478	0.134	0.300	-	-	-	91.20%	90.66% Very Satisfactory	ONS
108	88	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION	16751	L	B	MB	GE	22AJ0070 - Construction of Bridge at Brgy. Banaoang-Leet	Sta. Barbara, Pangasinan	03/17/2023	2nd/Final	Pangasinan 4th DEO	LF	24.750	244	03/24/2022	11/22/2022	0	C	0.496	0.135	0.300	-	-	-	93.10%	89.29% Very Satisfactory	ONS
109	89	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION / LEZA CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-5662	L	A	MB	GE	22AJ0008 - Road Widening - Secondary Roads along Sn Carlos- Calasiao Road, KO211+657- KO212+472, KO212+580- KO212+696	Calasiao, Pangasinan	03/17/2023	2nd/Final	Pangasinan 4th DEO	LF	39.200	363	02/21/2022	02/18/2023	0.28	C	0.490	0.136	0.300	-	-	-	92.60%	88.43% Satisfactory	AHD
110	90	ARCINUE COMM'L CORPORATION/ MINDALIFI CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-7239	L	AAA	MA	GE	22LB0293 - Construction of Revetment along Davao River, Barangay 8-A	Davao City	01/19/2023	1st	Davao City 1st DEO	LF	75.580	309	04/13/2022	02/15/2023	0.93	OG	0.378	0.282	0.150	0.030	0.033	0.033	90.60%	-	AHD
111	91	AREMAR CONSTRUCTION CORP.	41289	L	A	MA	GE	22FL0047 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program- TRIP) Bulan- Matnog- Sta. Magdalena- Bulusan Road leading to Bulusan National Park, Sorsogon (Sta. Magdalena Side)	Sta. Magdalena, Sorsogon	03/10/2023	1st	Sorsogon 2nd DEO	LF	96.479	340	04/12/2022	03/17/2023	-0.61	OG	0.397	0.240	0.144	0.030	0.056	0.033	90.00%	-	DEL
112	-	AREMAR CONSTRUCTION CORP.	41289	L	A	MA	GE	22IU0029 - 001: Calbayog City Coastal Road, Package A	Calbayog City, Samar	03/21/2023	2nd/Final	Samar 1st DEO	LF	96.400	213	03/23/2022	10/21/2022	0	C	0.488	0.186	0.300	-	-	-	97.40%	91.46% Very Satisfactory	ONS
113	92	ARQ BUILDERS	35966	L	AA	MB	GE	22HH0035 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Construction of By-Pass and Diversion Roads - Construction of Mambaling Sout Boulevard, Phase II	Cebu City	03/02/2023	1st	Cebu City DEO	LF	49.215	456	03/10/2022	06/08/2023	5.11	OG	0.382	0.244	0.150	0.030	0.055	0.050	91.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
114	-	ARQ BUILDERS	35966	L	AA	LA	GB	22HE0062 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building, Talisay City Hall Compound, Barangay Lawaan II	Talisay City, Cebu	03/04/2023	1st	Cebu 2nd DEO	LF	44.500	331	04/13/2022	03/09/2023	0.3	OG	0.399	0.249	0.150	0.030	0.023	0.050	90.10%	-	AHD
115	93	ARVEA'S CONSTRUCTION	49571	L	C	SB	GE	22BE0059- Construction of Road at Barangay Arcon	Tumauni, Isabela	03/15/2023	1st/Final	Isabela 1st DEO	LF	4.940	57	04/07/2022	06/02/2022	0	C	0.441	0.139	0.300	-	-	-	88.00%	88.00% Satisfactory	ONS
116	94	ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	22PC0056: Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers- Construction of Pamplona River Basin Flood Control Structure, Marag Section, Sta. 27+562- Sta. 27+762 (L/S), Sta. 27+960 -Sta. 28+460 (L/S)	Luna, Apayao	03/24/2023	2nd/Final	Apayao 2nd DEO	LF	79.564	360	03/31/2022	03/25/2023	0.19	C	0.493	0.133	0.300	-	-	-	92.60%	90.38% Very Satisfactory	AHD
117	-	ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	21PC0019: Construction/Rehabilitation of Flood Mitigation Facilities with in Major River Basins and Principal Rivers, Construction of Cabicungan Flood Control Structure Sta. 13+180-13+280(L/S), Sta. 13+580-13+605(L/S), Sta. 13+230-13+430(R/S), Sta. 13+460 - Sta. 13+510 (R/S)	Calanasan, Apayao	03/24/2023	2nd/Final	Apayao 2nd DEO	LF	49.000	335	12/01/2021	10/31/2022	5.09	C	0.497	0.133	0.300	-	-	-	93.00%	90.96% Very Satisfactory	AHD
118	-	ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	MA	GE	21PC0007: Network Development - Construction of Missing Links/New Roads- Adams (Ilocos Norte) Calanasan (Apayao) Road	Calanasan, Apayao	03/24/2023	3rd/Final	Apayao 2nd DEO	LF	96.443	396	03/18/2021	04/17/2022	0.51	C	0.491	0.133	0.300	-	-	-	92.40%	90.12% Very Satisfactory	AHD
119	95	ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	21BD0076- Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers- Construction of Drainage System Outfall- Balzain Creek to Pinacanauan River- Package 1	Tuguegarao City, Cagayan	03/17/2023	3rd/Final	Cagayan 3rd DEO	LF	41.496	416	11/11/2021	12/31/2022	6.65	C	0.484	0.134	0.300	-	-	-	91.80%	90.60% Very Satisfactory	AHD
120	96	ASC CONSTRUCTION & CONCRETE PRODUCTS / ISNAG BUILDERS & DEV'T. CORPORATION (Joint Venture)	JV-21-5901	L	AA	LA	GE	22PC0014: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Apayao - Abulug River Basin Flood Control Structure, Swan Section, Sta. 37+121 - Sta. 37+682 (R/S)	Pudtol, Apayao	03/24/2023	3rd/Final	Apayao 2nd DEO	LF	79.576	360	03/31/2022	03/25/2023	0.22	C	0.497	0.200	0.300	-	-	-	99.70%	84.52% Satisfactory	AHD
121	97	ASIAN PEARL CONSTRUCTION AND DEVELOPMENT CORPORATION	9059	L	B	MA	GE	22AA0074: Off-Carriageway Improvement - Primary Roads - Manila North Road - K0491+278 to K0491+799	Bacarra, Ilocos Norte	03/15/2023	3rd/Final	Ilocos Norte 1st DEO	LF	19.082	235	03/03/2022	10/23/2022	-2.53	C	0.489	0.133	0.224	-	-	-	84.60%	87.45% Satisfactory	DEL
122	98	B. BERNARDO CONST., INC. / HEKLER BUILDERS CORP. (Joint Venture)	JV-22-6936	L	A	MA	GB	22OF0080 - Construction (Completion) of Evacuation Center at Veterans Memorial Medical Center (Phase 2)	Quezon City	03/18/2023	3rd/Final	Quezon City 1st DEO	LF	39.200	360	02/14/2022	02/08/2023	22.22	C	0.499	0.200	0.300	-	-	-	99.90%	96.89% Outstanding	AHD
123	99	B. VICENCIO CONSTRUCTION	9687	L	AAA	MB	GB	22IC0025 - Construction of Level III Water Supply System, San Miguel, Leyte	San Miguel, Leyte	03/16/2023	1st	Leyte 1st DEO	LF	47.000	276	07/13/2022	04/14/2023	2.37	OG	0.400	0.240	0.150	0.030	0.061	0.050	93.10%	-	AHD
124	100	B.C. CUERPO CONSTRUCTION CORPORATION	11898	L	AAA	LB	GE	22IM0068- Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads	Daang Maharlika (LT), K0898+720- K0901+908, Tacloban City	03/17/2023	1st	Tacloban City DEO	LF	27.690	260	08/16/2022	05/02/2023	0	OG	0.391	0.240	0.150	0.020	0.047	0.050	89.80%	-	ONS
125	101	B.R.G. CONSTRUCTION	21931	L	B	MA	GE	22BJ0036 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads, DM Jct. - Malasin Road, K0252+650 - K0253+848	Dupax del Norte, Nueva Vizcaya	03/17/2023	3rd/Final	Nueva Vizcaya 2nd DEO	LF	38.432	341	02/18/2022	01/24/2023	19.75	C	0.500	0.135	0.300	-	-	-	93.50%	94.04% Very Satisfactory	AHD
126	-	B.R.G. CONSTRUCTION	21931	L	B	MA	GE	22BI0056 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Sta. Fe River Control, Almaguer South Sect	Bambang, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	49.000	284	04/04/2022	01/12/2023	2.56	C	0.500	0.141	0.300	-	-	-	94.10%	90.92% Very Satisfactory	AHD
127	102	BADSBRO CONSTRUCTION & GENERAL MERCHANDISE	32876	L	A	MB	GE	22JI0015 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - National Road Junction leading to Muyo Cave and Falls	Buug, Zamboanga Sibugay	03/16/2023	2nd/Final	Zamboanga Sibugay 1st DEO	LF	29.325	209	01/28/2022	08/24/2022	-1.1	C	0.494	0.140	0.267	-	-	-	90.10%	91.90% Very Satisfactory	DEL
128	-	BADSBRO CONSTRUCTION & GENERAL MERCHANDISE	32876	L	A	MB	GE	22JI0007 - Construction of By-Pass and Diversion Road - NRJ La Dicha - Danlunan By-Pass Road	Zamboanga Sibugay	03/16/2023	2nd/Final	Zamboanga Sibugay 1st DEO	LF	39.003	237	01/28/2022	09/21/2022	-0.55	C	0.494	0.139	0.284	-	-	-	91.70%	90.92% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
129	-	BADS BRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	22JG0060 - Construction of By-Pass and Diversion Roads along NRJ Poblacion, Guipos - Lintum Road	Guipos, Zamboanga del Sur	03/16/2023	2nd/Final	Zamboanga del Sur 2nd DEO	LF	48.899	275	04/08/2022	01/07/2023	-0.63	C	0.492	0.141	0.281	-	-	-	91.40%	92.48% Very Satisfactory	DEL
130	103	BALINTUGAN CONSTRUCTION	34566	L	A	MA	GE	22PG0042 - Construction of 14 Special Action Battalion (SAB) Headquarters	Lamut, Ifugao	03/22/2023	1st	Ifugao 1st DEO	LF	48.676	365	07/12/2022	07/11/2023	6.85	OG	0.398	0.283	0.150	0.030	0.055	0.050	96.60%	-	AHD
131	104	BALLESTEROS CONSTRUCTION AND SUPPLY	44614	L	D	SB	GE	22AJ0003 - Road Widening - Secondary Roads along Villasis-Malasiqui-San Carlos Road, KO195+577-KO195+700-KO195+828-KO196+405	Malasiqui, Pangasinan	03/17/2023	2nd/Final	Pangasinan 4th DEO	LF	21.414	226	03/31/2022	11/11/2022	0.75	C	0.494	0.142	0.300	-	-	-	93.60%	94.08% Very Satisfactory	AHD
132	105	BANGYAN 3D CONSTRUCTION	48505	L	B	MA	GE	22PK0016 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods: Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Sukiap Flood Control Structure along Chico River, Sta. 170+350 - Sta. 170+650 (R.S.)	Tanglag, Libuagan, Kalinga	03/22/2023	2nd/Final	Upper Kalinga DEO	LF	29.400	399	02/15/2022	03/20/2023	0	C	0.389	0.200	0.300	-	-	-	88.90%	88.24% Satisfactory	ONS
133	106	BANSOY CONSTRUCTION AND SUPPLY	36882	L	B	SB	GE	22GD0012 - Road Widening - along Iloilo East Coast - Capiz Road (S00273PN) KO155+000 - KO155+808	President Roxas, Capiz	03/24/2023	3rd/Final	Capiz 1st DEO	LF	18.548	280	02/21/2022	11/27/2022	-11.42	C	0.498	0.200	0.000	-	-	-	69.80%	81.86% Unsatisfactory	DEL
134	107	BAQPRINCE CONSTRUCTION	28337	L	A	MB	GE	22DF0076 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening - Tertiary Roads, S Dock Topside Road - K002+(-489) - K003+885	Cavite City, Cavite	03/04/2023	2nd/Final	Cavite 1st DEO	LF	90.214	220	03/10/2022	10/15/2022	0	C	0.448	0.159	0.300	-	-	-	90.70%	91.48% Very Satisfactory	ONS
135	-	BAQPRINCE CONSTRUCTION	28337	L	A	MB	GE	22DF0181 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads, Malabon Grande - San Juan - Mulawin Diversion Road, Mulawin Section, Segment 3	Tanza, Cavite	03/04/2023	2nd/Final	Cavite 1st DEO	LF	96.500	271	03/29/2022	12/24/2022	0	C	0.482	0.200	0.300	-	-	-	98.20%	93.88 Very Satisfactory	ONS
136	108	BAQPRINCE CONSTRUCTION / R.V. RIETA TRADING AND GENERAL CONSTRUCTION (Joint Venture)	JV-21-5981	L	A	MA	GE	22DF0024 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage System, Construction of Revetment along Imus River	Brgy. Binakayan, Kawit, Cavite	03/04/2023	2nd/Final	Cavite 1st DEO	LF	89.745	281	02/28/2022	12/05/2022	0	C	0.400	0.200	0.300	-	-	-	90.00%	90.24% Very Satisfactory	ONS
137	109	BARILLO CONSTRUCTION AND ENTERPRISES	23836	L	A	MB	GE	22J00058 - Construction/Rehabilitation of Flood Control Mitigation Facilities within Major River Basins and Principal River, Construction of Flood Control Structure along Kabalasan River (Phase IV) FL Pena	Kabalasan, Zamboanga Sibugay	02/16/2023	1st/Final	Regional Office No. IX	LF	106.111	243	02/22/2022	10/22/2022	0	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
138	110	BEGAL DESIGN AND CONSTRUCTION	34000	L	B	SB	GB	22PG0015 - Off - Carriageway Improvement - Secondary Roads along Nueva Vizcaya - Ifugao - Mt. Province Road - K0298+450 to K0334+000 (Intermittent Section)	Lamut, Lagawe and Hingyon, Ifugao	03/22/2023	2nd/Final	Ifugao 1st DEO	LF	19.208	152	04/05/2022	09/03/2022	1.19	C	0.496	0.161	0.300	-	-	-	95.70%	88.02% Satisfactory	AHD
139	111	BERSON'S CONSTRUCTION AND TRADING	31181	L	A	MA	GE	22AJ0006 - Road Widening - Secondary Roads along Villasis-Malasiqui-San Carlos Rd - KO187+442- KO187+808, KO188+078- KO188+366, KO188+625- KO189+159	Malasiqui, Pangasinan	03/17/2023	2nd/Final	Pangasinan 4th DEO	LF	39.200	352	02/21/2022	02/07/2023	13.47	C	0.487	0.138	0.300	-	-	-	92.50%	89.32% Very Satisfactory	AHD
140	112	BERTO LUCCI BUILDERS & SUPPLY	32560	L	A	MA	GE	22DE0039 - Convergence and Special Support Program, Basic Infrastructure Program (BIP), Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities, Construction of Road, Barangay San Isidro	Batangas City	03/04/2023	2nd/Final	Batangas 2nd DEO	LF	21.780	162	02/03/2022	07/14/2022	16.07	C	0.484	0.136	0.300	-	-	-	92.00%	89.90% Very Satisfactory	AHD
141	113	BET CONSTRUCTION & SUPPLY	31764	L	A	MB	GE	22A00084 - Construction of Missing Links/New Road, Mangatarem-Sta. Cruz Road	Pangasinan	03/16/2023	2nd/Final	Regional Office No. I	LF	72.375	316	02/24/2022	01/05/2023	0	C	0.498	0.148	0.300	-	-	-	94.60%	93.76% Very Satisfactory	ONS
142	-	BET CONSTRUCTION & SUPPLY	31764	L	A	MA	GE	22A00009 - Construction of Flood Mitigation Structure along Bued River, Brgy. Anonang (Phase I)	San Fabian, Pangasinan	03/16/2023	2nd/Final	Regional Office No. I	LF	101.325	428	02/24/2022	04/27/2023	24.16	C	0.485	0.137	0.300	-	-	-	92.20%	91.18% Very Satisfactory	AHD
143	-	BET CONSTRUCTION & SUPPLY	31764	L	A	MB	GE	22AH0060 - Construction/ Improvement of Access Road Leading to the Angalacan River Ecotourism Park	Mangaldan, Pangasinan	03/16/2023	2nd/Final	Pangasinan 2nd DEO	LF	34.297	258	02/17/2022	11/01/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.42% Very Satisfactory	ONS
144	114	BET CONSTRUCTION & SUPPLY / JG GARCIA CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-6657	L	A	MB	GE	22AH0065 - Construction of San Jacinto-Pozorrubio, Pangasinan Road Barangay Lobong and Capaay	San Jacinto, Pangasinan	03/16/2023	2nd/Final	Pangasinan 2nd DEO	LF	48.996	267	02/23/2022	11/16/2022	0	C	0.500	0.142	0.300	-	-	-	94.20%	91.98% Very Satisfactory	ONS
145	115	BIG BERTHA CONSTRUCTION AND DEVELOPMENT	03191	L	A	MA	GE	22CJ0122-Network Development Program- Construction of By-Pass and Diversion Roads, Moncada-San Manuel By-Pass Road	Tarlac	03/06/2023	1st	Tarlac 1st DEO	LF	95.529	438	03/08/2022	05/19/2023	-4.14	OG	0.355	0.300	0.109	0.030	0.051	0.033	87.80%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
146	-	BIG BERTHA CONSTRUCTION AND DEVELOPMENT	03191	L	A	MA	GE	22CL0078 - Concreting of Barangay Manglicmot to Barangay Balincaguig	San Felipe, Zambales	03/10/2023	1st	Zambales 1st DEO	LF	96.500	440	04/04/2022	06/17/2023	1.43	OG	0.394	0.244	0.150	0.030	0.042	0.033	89.30%	-	AHD
147	116	BIG G BUILDERS	36922	L	B	SB	GB	22BJ0035 - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building	Aritao, Nueva Vizcaya	03/17/2023	2nd/Final	Nueva Vizcaya 2nd DEO	LF	9.504	210	03/30/2022	10/25/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	92.42% Very Satisfactory	ONS
148	117	BJMJB CONSTRUCTION & SUPPLY	44546	L	D	SB	GE	22AB0003: Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads, Ilocos Norte - Abra Road, K0516+000 - K0516+768	Ilocos Norte	03/16/2023	2nd/Final	Ilocos Norte 2nd DEO	LF	27.848	303	02/11/2022	12/10/2022	0.5	C	0.492	0.134	0.300	-	-	-	92.60%	90.32% Very Satisfactory	AHD
149	118	BJMJB CONSTRUCTION & SUPPLY/ VIKING CONSTRUCTION AND SUPPLIES (Joint Venture)	JV-21-6302	L	AAA	MA	GE	22A00181: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Dike along Bongo River (Right Bank)	Brgy. Tabtabagan, Banna, Ilocos Norte	01/30/2023	1st/Final	Regional Office No. I	LF	55.928	272	03/25/2023	12/21/2023	1.46	C	0.489	0.133	0.300	-	-	-	92.20%	92.2% Very Satisfactory	AHD
150	119	BLESSING BUILDERS AND CONSTRUCTION SUPPLY / TEKKON CONSTRUCTION (Joint Venture)	JV-21-5482	L	A	MA	GB	21PB0021- National Building Program- Multi-Purpose/Facilities- Structural Improvement of Public Buildings and Construction of Evacuation Centers/Quarantine Facilities-CAR, Construction of Evacuation Center at Poblacion	Kabugao, Apayao	03/23/2023	2nd/Final	Apayao 1st DEO	LF	35.705	419	10/04/2021	11/26/2022	-1.79	C	0.499	0.133	0.246	-	-	-	87.80%	89.41% Very Satisfactory	DEL
151	120	BMJ BUILDERS	42191	L	C	SB	GE	22PL0054 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tabuk - Banawe via Tanudan - Barlig Rd - K0512+333 - K0512+408, K0527+254 - K0527+274, K0532+637 - K0532+687 & K0532+795 - K0532+840	Tanudan, Kalinga	03/23/2023	2nd/Final	Lower Kalinga DEO	LF	16.168	263	04/08/2022	12/26/2022	15.75	C	0.480	0.134	0.300	-	-	-	91.40%	89.72% Very Satisfactory	AHD
152	121	BOMEL CONSTRUCTION	32878	L	B	MA	GE	22DL0176 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads 6. Guinayangan- Tagkawayan Diversion Road	Tagkawayan, Quezon	03/01/2023	2nd/Final	Quezon 4th DEO	LF	66.585	298	03/23/2022	01/14/2023	0	C	0.470	0.133	0.300	-	-	-	90.30%	94.68% Very Satisfactory	ONS
153	122	BOOMETRIX DEVELOPMENT CORPORATION	40441	L	AAA	LB	GE	22NF0024 - Construction of Slope Protection Structure Along Union-Mallinao Road Phase 3,	General Luna, Surigao Del Norte	03/09/2023	2nd/Final	Surigao del Norte 1st DEO	LF	85.981	203	03/21/2022	10/09/2022	0	C	0.400	0.133	0.300	-	-	-	83.30%	90.50% Very Satisfactory	ONS
154	123	BORGONIA CONSTRUCTION AND ENTERPRISES	38141	L	D	SB	GE	22J0006 - Construction By-Pass and Diversion Roads, Labason Bypass Road (Osukan Br. 2) Zamboanga del Norte	Labason, Zamboanga del Norte	03/10/2023	3rd/Final	Zamboanga del Norte 3rd DEO	LF	19.600	252	04/07/2022	12/14/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	92.49% Very Satisfactory	ONS
155	124	BOSH MEGATRADE AND SERVICES CO.	40756	L	A	SB	GE	22JH0007 - Rehabilitation along Tabiawan Road Section, Barangay Tabiawan	Isabela City, Basilan	03/11/2023	2nd/Final	Isabela City DEO	LF	13.366	150	02/24/2022	07/23/2022	0	C	0.490	0.164	0.300	-	-	-	95.40%	90.06% Very Satisfactory	ONS
156	125	BRENTMIN ROOFING ENTERPRISES	37191	L	A	MA	GE	22FC0077- Construction of Flood Control Structure of Mabilo II- Mabilo I, Labo, Camarines Norte (Matogdon River)	Brgy. Mabilo II, Labo, Camarines Norte	03/07/2023	1st	Camarines Norte DEO	LF	47.528	388	03/23/2022	04/14/2023	0.45	OG	0.388	0.252	0.150	0.030	0.056	0.050	92.60%	-	ONS
157	-	BRENTMIN ROOFING ENTERPRISES	37191	L	A	MA	GE	22FC0169- Construction of Flood Control, Barangay Matanlang (Phase II)	Labo, Camarines Norte	03/07/2023	1st	Camarines Norte DEO	LF	49.500	379	03/31/2022	04/13/2023	-5.75	OG	0.389	0.269	0.092	0.030	0.042	0.033	85.50%	-	DEL
158	-	BRENTMIN ROOFING ENTERPRISES	37191	L	A	MA	GE	22FC0116 - Construction of Mampurog River Control Structure	Brgy. Mampurog, San Lorenzo Ruiz, Camarines Norte	03/07/2023	3rd/Final	Camarines Norte Sub DEO	LF	41.439	337	03/30/2022	03/01/2023	0	C	0.485	0.200	0.300	-	-	-	98.50%	94.92% Very Satisfactory	ONS
159	126	BTCR CONSTRUCTION AND ENGINEERING SERVICES	38675	L	B	SB	GE	22PF0022 - Construction of Central Bugulas Flood Control along Agno River, Poblacion	Buguias, Benguet	03/22/2023	2nd/Final	Benguet 2nd DEO	LF	24.470	245	04/12/2022	12/12/2022	9	C	0.461	0.155	0.300	-	-	-	91.60%	90.64% Very Satisfactory	AHD
160	127	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	03509	L	AAA	MA	GE	22OF0197 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Visayas Ave. - K0014+(-399) - K0013+1068, K0013+900, K0014+000	Quezon City	03/18/2023	2nd/Final	Quezon City 1st DEO	LF	96.499	240	05/17/2022	01/11/2023	46.25	C	0.490	0.139	0.300	-	-	-	92.90%	94.22% Very Satisfactory	AHD
161	-	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	03509	L	AAA	MB	GE	22OF0048- Rehabilitation of Road at Brgy. Holy Spirit	Quezon City	03/18/2023	3rd/Final	Quezon City 1st DEO	LF	37.632	270	02/10/2022	11/06/2022	0.74	C	0.497	0.164	0.300	-	-	-	96.10%	94.12% Very Satisfactory	AHD
162	128	C JANSEN CONSTRUCTION AND GENERAL MERCHANDISE	46056	L	D	SB	GB	22HC0112 - Rehabilitation of Disaster Related Infrastructure and other Facilities - Repaor/ Rehabilitation of Danao Public Market	Danao, Bohol	03/02/2023	1st	Bohol 2nd DEO	LF	28.950	283	08/11/2022	05/20/2023	-5.33	OG	0.398	0.297	0.097	0.030	0.047	0.033	90.20%	-	DEL
163	129	C N E CONSTRUCTION	22148	L	B	MA	GE	22IG0025 - Bridge-Widening of Permanent Bridges, Buyhang Br. (B00252LT) along Ormoc - Baybay - Southern Leyte Road	Baybay City, Leyte	03/10/2023	3rd/Final	Leyte 5th DEO	LF	48.486	267	03/01/2022	11/22/2022	0	C	0.500	0.132	0.300	-	-	-	93.20%	93.53% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
164	130	C.B. GARAY PHILWIDE BUILDERS	06004	L	AAA	LA	GE	22GP0025 - Reconstruction to Concrete Pavement - Tapaz - Jamindan - Altavas Road - (S00294PN) K0094+599 - K0099+295	Capiz	03/23/2023	3rd/Final	Capiz 2nd DEO	LF	46.901	313	04/06/2022	02/12/2023	0.00	C	0.461	0.200	0.300	-	-	-	96.10%	92.80% Very Satisfactory	ONS
165	-	C.B. GARAY PHILWIDE BUILDERS	06004	L	AAA	MB	GE	22GD0025 - Construction of Flood Mitigation Structure - Construction of Cadjo Flood Control along Panay River, Capiz	Panitan, Capiz	03/24/2023	2nd/Final	Capiz 1st DEO	LF	70.880	307	02/28/2022	12/31/2022	5.91	C	0.479	0.134	0.300	-	-	-	91.30%	92.08% Very Satisfactory	AHD
166	131	C.L. CARANDANG ENTERPRISES	29494	L	A	MA	GB	22FI0049- Local Program- Construction of Department of Agrarian Reform Provincial Office Building	Masbate City, Masbate	03/07/2023	1st	Masbate 2nd DEO	LF	39.200	330	06/14/2022	05/09/2023	0.09	OG	0.396	0.240	0.081	0.030	0.061	0.033	84.10%	-	AHD
167	132	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC.	2992	L	A	MB	GE	21B00026-Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Construction of By-Pass and Diversion Roads-Santiago Circumferential Road, Sta. 0+000 to Sta. 2+584.77	Santiago City, Isabela	03/15/2023	2nd/Final	Regional Office No. II	LF	104.492	607	03/10/2021	11/06/2022	0	C	0.500	0.135	0.300	-	-	-	93.50%	92.36% Very Satisfactory	ONS
168	133	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. / 619 BUILDERS CONSTRUCTION CORPORATION (Joint Venture)	JV-22-7837	L	A	MA	GE	22BF0081:Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures / Facilities - Rehabilitation of Drainage Structure (Brgy. District 2)	San Manuel, Isabela	03/14/2023	2nd	Isabela 2nd DEO	LF	69.024	307	06/09/2022	04/11/2023	0.29	OG	0.386	0.269	0.150	0.024	0.037	0.050	91.60%	-	AHD
169	134	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. / SIFFU ROCKS CONSTRUCTION (Joint Venture)	JV-22-7743	L	A	MA	GE	22BF0073: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Siffu River Flood Control Project (Rang-Ayan Section)	Roxas, Isabela	03/14/2023	2nd/Final	Isabela 2nd DEO	LF	96.500	337	06/08/2022	05/10/2023	12.73	C	0.471	0.200	0.300	-	-	-	97.10%	92.42% Very Satisfactory	AHD
170	135	C.T. LEONCIO CONSTRUCTION AND TRADING / VCH CONSTRUCTION AND TRADING (Joint Venture)	JV-22-9151	L	AAA	LA	GE	22EF0044 - Widening of Permanent Bridges Calasaguen Br. 2 (B00383PW) along Puerto Princesa South Road	Brooke's Point, Palawan	03/23/2023	2nd/Final	Palawan 2nd DEO	LF	32.207	357	02/21/2022	02/12/2023	0	C	0.496	0.160	0.300	-	-	-	95.60%	95.72% Very Satisfactory	ONS
171	136	C.V. CONSTRUCTION & DEVELOPMENT	8334	L	A	SA	GE	22NG0021 - Construction of Timamana Flood Control Structure	Brgy. Timamana, Tubod, Surigao Del Norte	03/08/2023	2nd/Final	Surigao del Norte 2nd DEO	LF	48.997	226	02/11/2022	09/24/2022	1.95	C	0.476	0.135	0.300	-	-	-	91.10%	95.84% Very Satisfactory	AHD
172	137	CAANA CONSTRUCTION CORPORATION	34399	L	B	MA	GE	22OH0024 - Organizational Outcome 2; Protect Lives and Properties against Major Floods - Construction (Completion) Slope Protection Structure - Bank Improvement/ Sheet Piling of Maricanan Creek (Sta. 0+000 to Sta. 0+234)	Pasay City	03/20/2023	2nd/Final	South Manila DEO	LF	52.318	240	02/28/2022	10/25/2022	8.32	C	0.494	0.195	0.300	-	-	-	98.90%	92.00% Very Satisfactory	AHD
173	138	CABERTO CONSTRUCTION AND SUPPLY	43886	L	D	SB	GE	22AG0007 - Bridge Program - Rehabilitation/Major Repair of Permanent Bridges - Balsaan Br. (B00700LZ) along Pangasinan - Zambales Rd.	Brgy. Poblacion, Dasol, Pangasinan	03/15/2023	1st/Final	Pangasinan 1st DEO	LF	11.760	75	02/21/2022	05/06/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
174	139	CAD-ERA DESIGN AND BUILDER	33076	L	B	MA	GE	21PJ0022 - Natinal Building Program - Multipurpose / Facilities - Structural Improvement of Public Buildings and Construction of Evacuation Centers / Quarantine Facilities - CAR - Construction of Evaluation Center	Ubao, Aguinaldo, Ifugao	03/21/2023	2nd/Final	Ifugao 2nd DEO	LF	35.156	240	10/06/2021	06/02/2022	0	C	0.500	0.181	0.300	-	-	-	98.10%	78.29% Unsatisfactory	ONS
175	140	CAD-ERA DESIGN AND BUILDER / WIMREG CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-5476	L	B	MA	GB	21PL0118 - Construction of Evacuation Center at Liwan West	Rizal, Kalinga	03/21/2023	3rd/Final	Lower Kalinga DEO	LF	35.674	358	09/24/2021	09/16/2022	-0.6	C	0.497	0.158	0.282	-	-	-	93.70%	91.64% Very Satisfactory	DEL
176	141	CAMBERWELL CONSTRUCTION AND SUPPLIES	39624	L	A	MA	GE	22BG0026 - OO1 : Ensure Safe and Reliable National Road System - Network Deeevelopment Program - Road Widening - Tertiary Roads - Gamu -Roxas Road - K0391+(-156) - K0391+604	Gamu, Isabela	02/03/2023	2nd/Final	Isabela 3rd DEO	LF	25.328	188	02/14/2022	08/20/2022	0	C	0.486	0.136	0.300	-	-	-	92.20%	93.28% Very Satisfactory	ONS
177	142	CARRY ALL MERCHANDISING	19862	L	D	SB	GE	22GH0049 - Off-Carriageway Improvement: Paving of Shoulders - along Iloilo East Coast-Capiz Road (S00228PN) - K0198 + 935 - K0200 + 947	San Dionisio, Iloilo	03/10/2023	2nd/Final	Iloilo 3rd DEO	LF	24.314	202	03/25/2022	10/12/2022	-2.04	C	0.493	0.159	0.239	-	-	-	89.10%	85.44% Satisfactory	DEL
178	143	CDC CONSTRUCTION AND SUPPLIES	28275	L	B	MA	GE	22CL0053 - Road Widening-Secondary Roads, Olongapo-Bugallion Rd., K0162+000 - K0162+513, K0162+525 - K0162+926	San Narciso, Zambales	03/10/2023	2nd/Final	Zambales 1st DEO	LF	39.198	270	03/11/2022	12/05/2022	1.11	C	0.493	0.133	0.300	-	-	-	92.60%	87.38% Satisfactory	AHD
179	144	CDU CONSTRUCTION	13915	L	B	MA	GE	22IH0039 - Widening of Permanent Bridges, Balud Br. (B00298SM) along Catarman - Laoang Rd	San Roque, Northern Samar	03/22/2023	1st	Northern Samar 2nd DEO	LF	81.045	420	02/22/2022	04/17/2023	0.04	OG	0.397	0.300	0.150	0.030	0.037	0.050	96.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
180	-	CDU CONSTRUCTION	13915	L	B	MA	GE	22II0037 - Retrofitting/Strengthening of Permanent Bridges, Pambujan Br. (B002995M) along Catarman - Laoang Rd.	Pambujan, Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	29.399	247	03/22/2022	11/23/2022	0	C	0.496	0.155	0.300	-	-	-	95.10%	92.70% Very Satisfactory	ONS
181	145	CDU CONSTRUCTION / SAL CONSTRUCTION (Joint Venture)	JV-21-6583	L	B	MA	GE	22IH0026 - Construction (Extension) of Catarman Flood Control Structures (Catarman River Basin) Brgy. Sampaguita, Jose Abad Santos, Baybay,	Catarman, Northern Samar	03/23/2023	2nd/Final	Northern Samar 1st DEO	LF	42.255	249	02/21/2022	10/27/2022	-4.78	C	0.493	0.200	0.157	-	-	-	85.00%	91.18% Very Satisfactory	DEL
182	146	CEBU 7H TECHNOCHEM INDUSTRIES, INC./ REBTRADE INTERNATIONAL CORPORATION (Joint Venture)	JV-22-8025	L	AAA	MA	GE	22HA0106 - Construction of Slope Protection Structure at Ulbujan - Camias - Canguha - Sampoangan Road	Calape, Bohol	03/03/2023	2nd/Final	Bohol 1st DEO	LF	99.000	219	07/15/2022	02/18/2023	0.46	C	0.498	0.200	0.300	-	-	-	99.80%	97.22% Outstanding	AHD
183	147	CEBU 7H TECHNOCHEM UNDUSTRIES, INC.	31578	L	AA	MB	GE	22HA0103 - Installation of Solar LED Lightings along Jct. Davis - Panglao Road to Lourdes O Bolod - Tawala leading to New Bohol - Panglao Internation Airport	Panglao, Bohol	03/03/2023	2nd/Final	Bohol 1st DEO	LF	32.938	132	05/25/2022	10/03/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	92.52% Very Satisfactory	ONS
184	148	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC.	34105	L	A	MB	GE	22FL0043- Construction of Flood Mitigation Project in Barangay Tabon-tabon to Barangay Sto. Domingo, Cadac-an River	Irosin, Sorsogon	03/10/2023	2nd/Final	Sorsogon 2nd DEO	LF	77.194	283	03/24/2022	12/31/2022	0	C	0.489	0.133	0.300	-	-	-	92.20%	91.60% Very Satisfactory	ONS
185	-	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC.	34105	L	A	MB	GE	22FL0033- Rehabilitation/ Improvement of Flood Mitigation at Fabrica River	Bulan, Sorsogon	03/10/2023	1st	Sorsogon 2nd DEO	LF	92.640	405	03/18/2022	04/26/2023	-0.66	OG	0.398	0.240	0.143	0.030	0.051	0.033	89.50%	-	DEL
186	-	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC.	34105	L	A	MB	GE	22FL0020- Construction of Revetment Wall along Cadac-an River, Barangay Buenavista, Macawayan- Batang Section	Brgy. Buenavista, Irosin, Sorsogon	03/10/2023	1st	Sorsogon 2nd DEO	LF	49.000	355	04/12/2022	04/01/2023	-4.45	OG	0.397	0.241	0.106	0.030	0.051	0.033	85.80%	-	DEL
187	-	CENTERWAYS CONSTRUCTION AND DEVELOPMENT INC.	34105	L	A	MB	GE	22F00159 - Cluster V - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviation Gaps (SIPAG) - Flood Mitigation Structural Protecting Public Infrastructures/Facilities: V-II Construction of Flood Mitigation Structures along Bito Rive	San Fernando, Masbate	03/09/2023	1st	Regional Office No. V	LF	102.964	320	07/05/2022	05/20/2023	7.46	OG	0.398	0.275	0.150	0.030	0.051	0.050	93.60%	-	AHD
188	149	CFC FIBER CONSTRUCTION CORPORATION	39860	L	B	SB	GE	22BD0093- Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)- Acces Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities- Retrofitting of Pinacanauan Bridge	Larion, Tuguegarao City	03/17/2023	3rd/Final	Cagayan 3rd DEO	LF	29.400	210	03/28/2022	10/23/2022	0	C	0.500	0.154	0.300	-	-	-	95.40%	92.52% Very Satisfactory	ONS
189	150	CFV ARAR CONTRACTORS PHILS. INC.	37988	L	A	MA	GE	22IM0024- Construction/Upgrading/Rehabilitation of Drainage along National Roads	Leyte-Samar Rd. (via Guintigui-an)- K0900+646- K0900+710	03/17/2023	1st/Final	Tacloban City DEO	LF	2.238	79	03/24/2022	06/10/2022	0	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
190	151	CGGA BUILDERS & ENTERPRISES	23762	L	D	SB	GB	22ID0067 - Construction of 8-units Rainwater Collection System (RWCS) Various Loactions within the District, Piliway PS, Luneta ES, Buracan NHS, Buracan ES, Limba ES, La Paz CS, Jacinta Vivero Memorial PS and Atty. Roque A. Marcos NHS, all in La Paz, Leyte	La Paz, Leyte	03/14/2023	1st/Final	Leyte 2nd DEO	LF	2.941	80	12/15/2022	03/04/2023	0	C	0.492	0.132	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
191	152	CHAMPION BUILDERS AND SUPPLY	34222	L	B	MA	GB	22GJ0029 - Construction of Multi Purpose Building - Construction of Multi-Purpose Building (Evacuation Facility) Jaro District	Jaro, Iloilo City	03/24/2023	1st	Iloilo City DEO	LF	14.850	449	01/28/2022	08/23/2022	-1.17	OG	0.396	0.283	0.138	0.024	0.042	0.033	91.60%	-	DEL
192	-	CHAMPION BUILDERS AND SUPPLY	34222	L	B	SB	GB	22GF0057 - Construction of Gerona - Lakandula Multi-Purpose Building (Phase 2)	Guimbal, Iloilo	03/13/2023	2nd/Final	Iloilo 1st DEO	LF	19.748	356	02/24/2022	02/14/2023	6.55	C	0.500	0.190	0.300	-	-	-	99.00%	93.82% Very Satisfactory	AHD
193	153	CHAO-MING CONSTRUCTION SERVICES	47919	L	D	SB	GE	22PI0034 - Organizational Outcome 1: Network Development - Off- Carriageway Improvement - Secondary Roads, Dantay - Sagada Rd - K0393+033 - K0393+248	Sagada, Mountain Province	03/24/2023	1st/Final	Mt. Province 1st DEO	LF	4.804	51	02/17/2022	04/08/2022	0	C	0.494	0.139	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
194	154	CHARLZ CONSTRUCTION / CTB ENGINEERING CONSTRUCTION (Joint Venture)	JV-21-6275	L	AA	MA	GE	22NG0033 - Construction of Baoy River Control	Brgy. Daywan, Claver, Surigao Del Norte	03/08/2023	2nd/Final	Surigao del Norte 2nd DEO	LF	57.704	303	03/11/2022	01/07/2023	5.27	C	0.486	0.163	0.300	-	-	-	94.90%	90.82% Very Satisfactory	AHD
195	155	CHARLZ CONSTRUCTION INC.	8709	L	AA	MA	GE	22NG0025 - Construction of Flood Control (Baoy River) Purok 4	Brgy. Magallanes, Claver, Surigao Del Norte	03/08/2023	2nd/Final	Surigao del Norte 2nd DEO	LF	57.900	283	03/11/2022	12/18/2022	9.24	C	0.500	0.159	0.300	-	-	-	95.90%	97.04% Outstanding	AHD
196	-	CHARLZ CONSTRUCTION INC.	8709	L	AA	MB	GE	22NE0049 - Rehabilitation/Reconstruction of National Roads With Slips, Slope Collapse and Landslide Along Dinagat-Loreto Rd. - K0011+438 - K0011+620	San Jose, Dinagat Islands	03/07/2023	3rd/Final	Dinagat Islands DEO	LF	29.399	333	03/15/2022	02/10/2023	0	C	0.498	0.155	0.300	-	-	-	95.30%	92.63% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
197	156	CHL CONSTRUCTION AND DEVELOPMENT ENTERPRISES, INCORPORATED	15001	L	A	MA	GE	22M00062 - Construction of Concrete Road - NRJ Crossing Palkan-Lamcaliaf-Kalsangi Road Connecting National Highway in Support of Agri-Business, Sta. 0+000.00 - Sta. 3+666.5	Polomolok, South Cotabato	03/15/2023	1st	Regional Office No. XII	LF	106.111	392	09/19/2022	08/03/2023	17.81	OG	0.381	0.300	0.150	0.030	0.042	0.050	95.30%	-	AHD
198	157	CHRISTER CONSTRUCTION AND SUPPLY	36029	L	B	SB	GE	22IH0046 - Construction of Shore Protection along Kinaguitman, Brgy. Kinaguitman	Allen, Northern Samar	03/23/2023	2nd/Final	Northern Samar 1st DEO	LF	28.768	279	02/21/2022	11/26/2022	0	C	0.472	0.157	0.300	-	-	-	92.90%	94.40% Very Satisfactory	ONS
199	158	CHRISTIAN IAN CONSTRUCTION CORPORATION	8191	L	AAA	LA	GE	22C00085: Network Development Program - Construction of Missing Links/New Roads, Capas - Botolan Road (Package 2)	Province of Zambales	03/08/2023	1st	Regional Office No. III	LF	77.198	240	07/25/2022	03/21/2023	0.33	OG	0.395	0.300	0.150	0.024	0.028	0.017	91.40%	-	AHD
200	159	CHRISTIAN IAN CONSTRUCTION CORPORATION / MORNING STEEL CONSTRUCTION (Joint Venture)	JV-22-8087	L	AAA	MA	GE	22CN0188 - Construction of Flood Control Structure, Brgy. Matawe	Dingalan, Aurora	03/04/2023	1st	Aurora DEO	LF	118.800	370	07/25/2022	07/29/2023	55.52	OG	0.392	0.300	0.150	0.030	0.042	0.050	96.40%	-	AHD
201	160	CHUCON BUILDERS CORPORATION	33747	L	A	MB	GE	22IA0093 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Biliran Circumferential Rd. - K1048+400 - K1049+150 (11.694801, 124.392145 to 11.696537, 124.398366	Brgy. Bilwang, Kawayan, Biliran Province	03/12/2023	1st	Biliran DEO	LF	48.897	434	02/21/2022	04/30/2023	12.46	OG	0.395	0.300	0.150	0.030	0.037	0.033	94.50%	-	AHD
202	161	CIRCLE Z VENTURES & DEVELOPMENT CORP.	36765	L	B	MA	GE	22IE0030- Construction of Road, Barangay Silad	Villaba, Leyte	03/15/2023	1st/Final	Leyte 3rd DEO	LF	4.777	32	02/10/2022	03/13/2022	0	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
203	162	CITRUS COUNTRY CONSTRUCTION	43004	L	A	MA	GE	22BH0019 - 002: Protect Lives and Properties Against Major Floods - Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Abian Flood Control Structure along Magat River	Bambang, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	49.000	319	02/10/2022	12/25/2022	2.33	C	0.500	0.145	0.300	-	-	-	94.50%	89.58% Very Satisfactory	AHD
204	163	CLAVITE CONSTRUCTION AND SUPPLY	40502	L	B	SB	GE	22HB0102 - Convergence and Special Support Program - Sustainable Infrastructure Program Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Construction of Road, Sitio Kawasan - Sitio Himatao, Barangay Montesuntung, Section 1: Sta. 0+000 to Sta. 0+479.07, Section 2: Sta. 0+000 to Sta. 0+212.95, Section 3: Sta. 0+000 to Sta. 0+253.98	Carmen, Bohol	03/05/2023	2nd/Final	Bohol 3rd DEO	LF	19.589	181	04/04/2022	10/01/2022	0	C	0.498	0.160	0.300	-	-	-	95.80%	90.64% Very Satisfactory	ONS
205	164	CLY - ABC BUILDERS	39231	L	A	MA	GE	22GP0052 - Road Widening - Dao - By-pass Road, K0084+(-315) - K0084+404	Dao, Capiz	03/23/2023	2nd	Capiz 2nd DEO	LF	31.539	283	04/06/2022	01/13/2023	-7.37	OG	0.385	0.262	0.076	0.024	0.042	0.033	82.20%	-	DEL
206	165	CMG JR BUILDERS	41683	L	B	MA	GE	22BH0077 - Convergence and Special Support Program - Sustainable Infra-Structure Projects Alleviating Gaps (SIPAG) - Access Road and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road, Rosario - Abagao	Lal-lo, Cagayan	03/15/2023	1st	Cagayan 1st DEO	LF	49.000	273	08/03/2022	05/02/2023	2.44	OG	0.396	0.300	0.150	0.030	0.042	0.050	96.80%	-	AHD
207	166	COASTLAND CONSTRUCTION AND DEVELOPMENT CORPORATION	11487	L	AAA	MB	GE	22LG0002 - Road Widening (2-4 Lanes) Along Pres. Diosdado P. Macapagal Natl Hi-way - K1767+872 - K1769+200	Banaybanay, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 2nd DEO	LF	59.863	322	02/21/2022	01/08/2023	0	C	0.490	0.148	0.300	-	-	-	93.80%	95.06% Very Satisfactory	ONS
208	167	COLLERA CONSTRUCTION	13246	L	A	MB	GE	22IM0055- Rehabilitation of Road Including Drainage, Calanipawan Road to 11th Drive- El Salvador St., - Switzerland Street	Brgy. 109-A, Tacloban City	03/17/2023	2nd/Final	Tacloban City DEO	LF	44.100	285	03/04/2022	12/13/2022	0	C	0.495	0.134	0.300	-	-	-	92.90%	91.46% Very Satisfactory	ONS
209	-	COLLERA CONSTRUCTION	13246	L	A	MB	GE	22IF0060 - Widening of Permanent Bridges Panilahon Br. (B00571LT), along Ormoc-Baybay-Southern Leyte Bdry. Roads	Ormoc, Leyte	03/11/2023	1st/Final	Leyte 4th DEO	LF	80.095	279	02/21/2022	11/26/2022	0.53	C	0.496	0.143	0.300	-	-	-	93.90%	93.90% Very Satisfactory	AHD
210	168	COLLERA CONSTRUCTION / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6721	L	A	MB	GE	22IL0094 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Primary Roads - Daang Maharlika (LT) - K1006+1051- K1006+1151	Sogod, Southern Leyte	11/16/2022	2nd/Final	Southern Leyte Sub DEO	LF	96.409	260	04/06/2022	12/21/2022	33.49	C	0.500	0.135	0.300	-	-	-	93.50%	92.66% Very Satisfactory	AHD
211	169	CPR CONSTRUCTION AND SUPPLY, INC. / 417LP CONSTRUCTION CORPORATION (Joint Venture)	JV-22-6950	L	B	MA	GE	22FF0035 - 002: Construction/ Rehabilitation/ Improvement of Flood Mitigation Structure, Bicol River Flood Control, Brgy. Tabuco (Tabuco Section Left Side)	Naga City, Camarines Sur	03/09/2023	2nd/Final	Camarines Sur 3rd DEO	LF	39.052	220	04/06/2022	11/11/2022	0	C	0.500	0.136	0.300	-	-	-	93.60%	94.02% Very Satisfactory	ONS
212	170	CS CONST. AND SUPPLY INC.	24237	L	B	MA	GE	22MF0011 - Construction of Flood Control Structure, Ala River (Impao Section)	Isulan, Sultan Kudarat	03/14/2023	3rd/Final	Sultan Kudarat 1st DEO	LF	48.999	316	02/22/2022	01/03/2023	3.98	C	0.449	0.177	0.300	-	-	-	92.60%	89.33% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
213	171	CURVE-LINE CONSTRUCTION	19975	L	B	MA	GE	22MH0011 - Road Widening - Marbel - Allah Valley - Cotabato Road - K1780+561-K1781+000	Esperanza, Sultan Kudarat	03/20/2023	3rd/Final	Sultan Kudarat 2nd DEO	LF	57.073	276	03/02/2022	12/02/2022	0	C	0.495	0.133	0.300	-	-	-	92.80%	93.16% Very Satisfactory	ONS
214	-	CURVE-LINE CONSTRUCTION	19975	L	B	MA	GE	22MH0001 - Preventive Maintenance of Road: Concrete Reblocking - Isulan Jct - Ninoy Aquino Rd (S00730MN) - K1775 + (-601) - K1775 + 000	Esperanza, Sultan Kudarat	03/20/2023	1st/Final	Sultan Kudarat 2nd DEO	LF	9.784	149	03/18/2022	08/13/2022	32.53	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	AHD
215	172	CYRUS JAMES BUILDERS AND SUPPLIES	41070	L	C	SB	GE	22MC0028 - Widening of Bridge - Binuangan Br. (B00249MN) along Kidapawan-Magpet-Pangaoan Road	Kidapawan City, Cotabato	03/17/2023	2nd/Final	Cotabato 2nd DEO	LF	25.475	286	02/23/2022	12/05/2022	4.5	C	0.500	0.133	0.300	-	-	-	93.30%	93.48% Very Satisfactory	AHD
216	173	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	22KK0047 - Road Widening - Primary Roads - Butuan City - Cagayan de Oro City - Iligan City Rd - K1373+978 - K1375+452	Salay, Misamis Oriental	03/16/2023	2nd/Final	Misamis Oriental 1st DEO	LF	57.900	270	03/02/2022	11/26/2022	25.38	C	0.491	0.167	0.300	-	-	-	95.80%	92.68% Very Satisfactory	AHD
217	-	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	22KC0007 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Jct. Maradugao - Camp Kibiritan - Dominorog Rd., K1614+631 - K1614+806	Kalilangan, Bukidnon	03/15/2023	2nd/Final	Bukidnon 3rd DEO	LF	49.000	280	02/10/2022	11/16/2022	0.15	C	0.500	0.178	0.300	-	-	-	97.80%	98.40% Outstanding	AHD
218	-	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	22N00109 - Construction of Flood Control Structure (Downstream Right Side of Mahayahay Bridge), Brgy. Mahayahay, Sta. 0+000.00- Sta. 0+500.00	Kitcharao, Agusan Del Norte	03/10/2023	2nd/Final	Regional Office No. XIII	LF	115.800	240	03/18/2022	11/12/2022	0	C	0.500	0.135	0.300	-	-	-	93.40%	92.83% Very Satisfactory	ONS
219	174	C'ZARLES CONSTRUCTION & SUPPLY / JVC TOUGH CORE CONSTRUCTION & BUILDERS (JV)	JV-21-5848	L	A	MB	GE	22G00030 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Lopez Jaena St. (from B.S. Aquino to Hernaez St. leading to Mambukal Resort), Bacolod City, Negros Occidental	Bacolod City, Negros Occidental	03/12/2023	2nd/Final	Bacolod City DEO	LF	77.200	400	03/07/2022	04/10/2023	7.00	C	0.483	0.155	0.300	-	-	-	93.80%	90.32% Very Satisfactory	AHD
220	-	C'ZARLES CONSTRUCTION & SUPPLY / JVC TOUGH CORE CONSTRUCTION & BUILDERS (JV)	JV-21-5848	L	A	MB	GE	22G00029 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Lopez Jaena St. (from B.S. Aquino to Hernaez St. leading to Mambukal Resort), Bacolod City, Negros Occidental	Bacolod City, Negros Occidental	03/12/2023	2nd/Final	Bacolod City DEO	LF	77.200	370	03/07/2022	03/11/2022	0.00	C	0.484	0.151	0.300	-	-	-	93.50%	90.56% Very Satisfactory	ONS
221	175	D.R. ROBLES CONSTRUCTION	28559	L	B	MA	GB	22DN0114 - Construction of Multi-Purpose Building (Sports Center), Barangay San Isidro	Cainta, Rizal (First District)	03/01/2023	1st	Rizal 1st DEO	LF	39.600	300	06/07/2022	04/02/2023	-1.71	OG	0.394	0.258	0.133	0.030	0.042	0.033	89.00%	-	DEL
222	176	DAHL CONSTRUCTION CORP.	8931	L	A	MA	GE	22OB0103 - Construction of Slope Protection along Taguig River, Facing Downstream (West Bank), Package 2	Taguig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	96.500	240	02/16/2022	10/13/2022	0	C	0.448	0.183	0.300	-	-	-	93.10%	90.70% Very Satisfactory	ONS
223	177	DAHL CONSTRUCTION CORP. (FORMERLY: DAHL CONSTRUCTION) / 1 HB CONSTRUCTION CORP. (Joint Venture)	JV-22-7829	L	A	MA	GE	22OG0135 - Improvement of San Juan River (Phase XIII)	Quezon City	03/17/2023	1st	Quezon City 2nd DEO	LF	92.639	360	05/19/2022	05/13/2023	1.71	OG	0.388	0.288	0.150	0.024	0.037	0.050	93.70%	-	AHD
224	178	DALCON CONSTRUCTION	40601	L	A	MA	GE	22BI0035 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Busilac Magsaysay Flood Control (Busilac Section) at Barangay Busilac, Bayombong, Nueva Vizcaya	Bayombong, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	49.000	310	03/31/2022	02/03/2023	26.07	C	0.500	0.144	0.300	-	-	-	94.40%	91.16% Very Satisfactory	AHD
225	-	DALCON CONSTRUCTION	40601	L	A	MA	GE	22BH0134-Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)-Access Road and/ or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities- Construction of Sta. Isabel-Minuri Bridge	Jones, Isabela	03/15/2023	1st	Isabela 4th DEO	LF	77.200	406	04/07/2022	05/17/2023	8.76	OG	0.387	0.300	0.150	0.030	0.051	0.050	96.80%	-	AHD
226	179	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION	25452	L	A	MA	GE	22BF0078: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Rehabilitation of Siffr River Flood Control Structure, (Suerte Section Phase II), Sta. 0+000 - Sta. 0+730	Brgy. Suerte, Quirino, Isabela	03/14/2023	1st	Isabela 2nd DEO	LF	67.550	288	06/06/2022	03/20/2023	-3.83	OG	0.392	0.298	0.112	0.024	0.056	0.033	91.50%	-	DEL
227	180	DAVE CONSTRUCTION / CM TAN CONSTRUCTION	JV-22-7382	L	A	MB	GE	22NC0036 - Construction of Road, Jct Binucayan-Pangian-Mandanao-Mabuhay Road	Brgy. Binucayan, Loreto, Agusan Del Sur	03/12/2023	2nd	Agusan del Sur 2nd DEO	LF	67.550	343	04/11/2022	03/19/2023	-10.85	OG	0.400	0.300	0.042	0.030	0.056	0.033	86.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
228	181	DD LIKIGAN CONSTRUCTION	39704	L	B	MA	GE	22PI0029 - BASIC INFRASTRUCTURE PROGRAM (BIP) - Acces Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities, Improvement of Local Road, Barangay Data	Sabangan, Mountain Province	03/24/2023	1st/Final	Mt. Province 1st DEO	LF	4.787	45	02/17/2022	04/02/2022	0	C	0.499	0.174	0.300	-	-	-	97.30%	97.30% Outstanding	ONS
229	182	DELA ROSA CONSTRUCTION & DEVT. CORP.	33702	L	C	SB	GB	22DB0131 - Construction of Multi-Purpose Building	Municipality of Taal, Batangas	03/03/2023	1st	Batangas 1st DEO	LF	29.700	360	03/28/2022	03/22/2023	2.98	OG	0.391	0.284	0.150	0.030	0.047	0.050	95.20%	-	AHD
230	183	DELPAR CONSTRUCTION AND SUPPLIES	32677	L	A	MA	GE	22AF0054 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Construction of Road, Naguilian - Bagulin Road Sta. 000+180 - Sta. 000+858	Bagulin, La Union	03/14/2023	1st	La Union 2nd DEO	LF	49.000	338	05/18/2022	04/20/2023	0.33	OG	0.396	0.275	0.150	0.030	0.047	0.050	94.80%	-	AHD
231	184	DEVEX INCORPORATED	38684	L	AAA	LB	GB	22DG0064 - Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Iconic Tower) (Phase 3-C) at Barangay Kaybagal	Tagaytay City, Cavite	03/02/2023	1st	Cavite 2nd DEO	LF	97.614	360	11/15/2022	11/09/2023	15.67	OG	0.387	0.255	0.150	0.024	0.070	0.050	93.60%	-	AHD
232	-	DEVEX INCORPORATED	38684	L	AAA	LB	GB	22DG0058 - Construction of Multi-Purpose Building - Construction of Multi-Purpose Building (Iconic Tower) (Phase 3-A, 3-B & 3-D) at Barangay Kaybagal South	Tagaytay City, Cavite	03/02/2023	1st	Cavite 2nd DEO	LF	136.648	270	11/15/2022	08/11/2023	4.49	OG	0.367	0.245	0.150	0.024	0.070	0.050	90.60%	-	AHD
233	-	DEVEX INCORPORATED	38684	L	AAA	LB	GB	22DG0053 - Construction of Multi-Purpose Building - Construction of Multi-Purpose Building, Sports Center (Phase 8), Brgy. Maitim II East	Tagaytay City, Cavite	03/02/2023	2nd/Final	Cavite 2nd DEO	LF	96.485	300	02/21/2022	12/17/2022	0	C	0.449	0.200	0.300	-	-	-	94.90%	95.74% Very Satisfactory	ONS
234	185	DGSARM BUILDERS INC	13024	L	A	MA	GE	22CF0071-Asset Preservation Program- Construction/Upgrading/Rehabilitation of Drainage along National Roads-Secondary Roads, Nueva Ecija-Aurora Road, K0118+564 to K0119+825	Cabanatuan City, Nueva Ecija	03/03/2023	1st	Nueva Ecija 2nd DEO	LF	48.020	390	02/14/2022	03/10/2023	0.05	OG	0.399	0.254	0.150	0.030	0.028	0.033	89.40%	-	AHD
235	-	DGSARM BUILDERS INC	13024	L	A	MA	GB	22CF0085-Construction of Multi-Purpose Building	Barangay Poblacion, Municipality of Laur, Nueva Ecija	03/03/2023	1st	Nueva Ecija 2nd DEO	LF	38.680	417	02/08/2022	03/31/2023	-4.27	OG	0.390	0.260	0.107	0.030	0.033	0.033	85.30%	-	DEL
236	186	DINAH JANE CONSTRUCTION SUPPLY	33925	L	A	MA	GE	22HD0030 - Construction/Maintenance of Flood Mitigation Structure - Construction of Flood Control Structure along Sapang Dako River, Sta. 0+000 - Sta. 0+774	Barangay Calambua, San Remigio, Cebu	03/03/2023	2nd/Final	Cebu 1st DEO	LF	49.000	255	02/18/2022	10/30/2022	0	C	0.450	0.133	0.300	-	-	-	88.30%	88.66% Satisfactory	ONS
237	187	DIPLAHAN COMMERCIAL & CONSTRUCTION	32037	L	B	MA	GE	22JH0010 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - National Road Junction leading to Guinoman Cave and Waterfalls	Diplahan, Zamboanga Sibugay	03/16/2023	2nd/Final	Zamboanga Sibugay 1st DEO	LF	29.398	209	01/28/2022	08/24/2022	-0.25	C	0.493	0.177	0.292	-	-	-	96.20%	95.30% Very Satisfactory	DEL
238	188	DJY CONSTRUCTION / SOUTHLAND CONSTRUCTION AND SUPPLIES (Joint Venture)	JV-21-5854	L	B	MA	GE	22PG0014 - Kiangnan-Asipulo-Ambaguio-Bayombong Road, Package 1	Asipulo, Ifugao	03/22/2023	1st	Ifugao 1st DEO	LF	58.832	285	03/02/2022	12/11/2022	0.52	OG	0.395	0.247	0.150	0.030	0.055	0.050	92.70%	-	AHD
239	189	DMLC BUILDERS	36650	L	A	MA	GE	22DH0013 - Construction of River Control along Sta. Cruz River, Pagsanjan Section	Pagsanjan, Laguna	03/03/2023	3rd/Final	Laguna 1st DEO	LF	83.310	333	02/19/2022	01/17/2023	9.59	C	0.489	0.154	0.300	-	-	-	94.30%	93.55% Very Satisfactory	AHD
240	-	DMLC BUILDERS	36650	L	A	MA	GE	22DH0064 - Bank Improvement along Pagsanjan River, Brgy. Magdapio	Pagsanjan, Laguna	03/03/2023	1st	Laguna 1st DEO	LF	93.606	351	09/09/2022	08/25/2023	0.77	OG	0.392	0.240	0.150	0.030	0.051	0.033	89.60%	-	AHD
241	190	DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	A	MA	GE	22DO0038: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control and Riverbank Protection Struct	Brgy. May-Iba, Teresa, Rizal	03/02/2023	2nd/Final	Rizal 2nd DEO	LF	49.000	257	02/15/2022	10/29/2022	0	C	0.458	0.141	0.300	-	-	-	89.90%	91.16% Very Satisfactory	ONS
242	191	DRAGON CONSTRUCTION	48354	L	B	MA	GE	22IB0038 - Construction of Flood Control	Poblacion Gen. Macarthur, Eastern Samar	03/24/2023	3rd/Final	Eastern Samar DEO	LF	25.250	268	02/13/2022	11/07/2022	7.57	C	0.498	0.141	0.300	-	-	-	93.90%	91.41% Very Satisfactory	AHD
243	192	DRAGON TWELVE BUILDERS AND CONSTRUCTION SUPPLY	39808	L	AA	MA	GE	22BE0043- Construction of Bridge Approaches with Channelization of Waterway at Paculagu Bridge	Barangay Naganacan, Sta. Maria, Isabela	03/15/2023	2nd/Final	Isabela 1st DEO	LF	44.458	472	03/10/2022	06/24/2023	52.97	C	0.458	0.200	0.300	-	-	-	95.80%	93.52% Very Satisfactory	AHD
244	193	DSB CONSTRUCTION & SUPPLY, INC. / 8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-22-8122	L	AA	MB	GB	22FA0087 - Rehabilitation of the Multi-Purpose Building (Municipal Building)	Malinao, Albay	03/10/2023	1st	Albay 1st DEO	LF	65.362	296	08/25/2022	06/16/2023	0.55	OG	0.397	0.275	0.150	0.030	0.042	0.050	94.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
245	194	DUE EAST CONSTRUCTION AND EQUIPMENT, INC.	47482	L	D	SB	GE	22JE0036 - Construction of By-Pass and Diversion Roads NRJ Alang-alang - Lower Tiparak - Tungawan By-Pass Road	Tambulig, Zamboanga del Sur	03/17/2023	2nd/Final	Zamboanga del Sur 1st DEO	LF	7.329	180	05/26/2022	11/21/2022	-1.77	C	0.484	0.135	0.247	-	-	-	86.60%	88.10% Satisfactory	DEL
246	195	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	22HD0042 - Road Widening along Cebu North Hagnaya Wharf Rd - K0085 + 928 - K0086 + 880, K0087 + 000 - K0087 + 289, K0087 + 406 - K0087 + 473, K0087 + 704 - K0088 + 257, K0098 + 845 - K0099 + 938, K0105 + 758 - K0106 + 001	Tabogon, City of Bogo and San Remigio, Cebu	03/03/2023	1st	Cebu 1st DEO	LF	96.500	364	03/24/2022	03/22/2023	0.15	OG	0.398	0.240	0.150	0.030	0.033	0.050	90.10%	-	AHD
247	-	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	22HD0066 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road along Cebu North Hagnaya Wharf Rd - K0078+(-882) - K0078+(-828), K0078+(-688) - K0078+(-603), K0078+(-281) - K0078+(-119), K0078+654 - K0078+966, K0080+120 - K0080+424, K0081+511 - K0082+000, K0084+430 - K0084+610, K0085+090 - K0085+135, K0088+192 - K0088+760	City of Bogo and Tabogon	03/03/2023	1st	Cebu 1st DEO	LF	49.000	271	06/07/2022	03/04/2023	0.02	OG	0.398	0.240	0.150	0.030	0.033	0.050	90.10%	-	AHD
248	196	E. F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LA	GE	22OC0007 - Construction of Revetment Wall along Maricaban Creek Makati Side (Phase 5)	Makati City, Manila	03/15/2023	2nd/Final	Metro Manila 2nd DEO	LF	87.812	270	02/17/2022	11/13/2022	0	C	0.464	0.151	0.300	-	-	-	91.50%	88.50% Satisfactory	ONS
249	-	E. F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LA	GE	22OC0005 - Construction of Drainage Main along A.P. Reyes Avenue (North Bound) from H. Santos St. Drainage Main towards J.P. Rizal Avenue, District I	Makati City, Manila	03/15/2023	2nd/Final	Metro Manila 2nd DEO	LF	72.365	300	02/17/2022	12/13/2022	16.67	C	0.495	0.161	0.300	-	-	-	95.60%	90.02% Very Satisfactory	AHD
250	-	E. F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LB	GE	22OI0051 - Construction (Completion) of Flood Control Structure along Laguna Lake, Brgy Alabang	Muntinlupa City, Metro Manila	03/17/2023	2nd/Final	Las Piñas-Muntinlupa DEO	LF	92.634	320	02/17/2022	01/02/2023	6.25	C	0.498	0.195	0.300	-	-	-	99.30%	93.90% Very Satisfactory	AHD
251	197	E. GUADIZ CONSTRUCTION	27172	L	B	MA	GE	22BD0006 - Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Maddarulug to Cadaanan Road leading to Ecotourism Park	Solana, Cagayan	03/17/2023	2nd	Cagayan 3rd DEO	LF	14.411	274	01/28/2022	10/28/2022	-4.51	OG	0.385	0.291	0.105	0.030	0.042	0.033	88.60%	-	DEL
252	-	E. GUADIZ CONSTRUCTION	27172	L	B	MA	GE	22BC0073- Convergence and Special Support Program- Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program- ROLL-IT)- Sto. Tomas Barangay Road Leading to Manila North Road (MNR) Leading to Agribusiness Industry (Aquatic Resources, Livestock, Vegetables and Coconut)	Sto. Tomas, Abulug, Cagayan	03/16/2023	1st/Final	Cagayan 2nd DEO	LF	4.803	84	02/04/2022	04/28/2022	-8.75	C	0.444	0.200	0.038	-	-	-	68.20%	68.20% Poor	DEL
253	198	E.A. SANCHO CONSTRUCTION INC.	05648	L	AA	LA	GE	22FN0085 - 001: Ensure Safe and Reliable National Road System Bridge Program - Retrofitting/Strengthening of Permanent Bridges Sto. Domingo Br. (B00468LZ) along Nabua-Balatan Road	Nabua, Camarines Sur	03/08/2023	1st/Final	Camarines Sur 5th DEO	LF	9.291	84	05/26/2022	08/17/2022	5.19	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	AHD
254	-	E.A. SANCHO CONSTRUCTION INC.	05648	L	AA	MA	GE	21FG0053- Construction of Flood Mitigation Structure along Kulasi River, Section 1: Sta. 0+045.00- Sta. 0+155.00 (PCCP & RCBC) Section 2: Sta. 0+000- Sta. 0+150 (Upstream) Section 3: Sta. 0+000- Sta. 0+128 (Downstream)	San Roque, Lagonoy, Camarines Sur	03/10/2023	4th/Final	Camarines Sur 4th DEO	LF	49.000	330	11/09/2021	10/04/2022	-2	C	0.474	0.197	0.240	-	-	-	91.10%	89.24% Very Satisfactory	DEL
255	199	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	22AF0014 - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control and Drainage Structure at Brgys. Cupang and Casilagan	Sto. Tomas, La Union	03/14/2023	2nd/Final	La Union 2nd DEO	LF	44.100	360	02/24/2022	02/18/2023	0	C	0.472	0.137	0.300	-	-	-	90.90%	87.84% Satisfactory	ONS
256	200	E.G. CANABE CONSTRUCTION	27358	L	B	MA	GE	22IA0071 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collaps and Landslide - Secondary Roads - Biliran Circumferential Road - K1036+050 to K1036+500; K1036+567 to K1036+735 (124.37384', 11.6319' to 124.37064', 11.63407'), (124.370	Pili, Almeria, Biliran Province	03/12/2023	3rd/Final	Biliran DEO	LF	48.781	349	03/17/2022	02/28/2023	0	C	0.497	0.135	0.300	-	-	-	93.20%	93.44% Very Satisfactory	ONS
257	201	E.L. ANOLIN CONSTRUCTION	35406	L	B	MA	GE	22OF0024 - Construction of Flood Control Structure and Tributaries along Culiat Creek (Left Side)	Barangay Vasra, Quezon City	03/18/2023	2nd/Final	Quezon City 1st DEO	LF	44.102	330	02/07/2022	01/02/2023	14.24	C	0.484	0.134	0.300	-	-	-	91.80%	91.14% Very Satisfactory	AHD
258	202	E.M. CUERPO, INC. / AMB ENTERPRISES (Joint Venture)	JV-22-7652	L	AAAA	LB	GE	22IL0169-Network Development-Construction of By-Pass and Diversion Roads/Maasin City Coastal By-Pass Road (West By-Pass Road) Segment 2	Southern Leyte	03/09/2023	1st	Southern Leyte DEO	LF	96.453	389	04/06/2022	04/29/2023	0.01	OG	0.367	0.300	0.150	0.030	0.023	0.033	90.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
259	203	E.M. CUERPO, INC. / LADY OF ASSUMPTION ENTERPRISES INC. (Joint Venture)	JV-22-7653	L	AAAA	LB	GB	22I0178-Convergence and Special Support Program-Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Multi-Purpose Buildings/Facilities to Support Social Services, Construction of Multi-Purpose Facility (Sports Complex)	Tam-is, Maasin City, Southern Leyte	03/09/2023	1st	Southern Leyte DEO	LF	241.145	420	05/16/2022	07/09/2023	0.37	OG	0.400	0.296	0.150	0.030	0.028	0.033	93.70%	-	AHD
260	204	E.M. CUERPO, INC. / LADY OF ASSUMPTION ENTERPRISES INC. (Joint Venture)	JV-22-7651	L	AAAA	LB	GE	22I0168-Network Development-Construction of By-Pass and Diversion Roads/Maasin City Coastal By-Pass Road (West By-Pass Road) Segment 1	Maasin City, Southern Leyte	03/08/2023	1st	Southern Leyte DEO	LF	96.430	389	04/06/2022	04/29/2023	0.1	OG	0.376	0.300	0.150	0.030	0.033	0.050	93.90%	-	AHD
261	205	E.M. CUERPO, INC. / SHLA CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6043	L	AAA	LB	GE	22F00050 - 001: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Camarines Sur Expressway (Package 4)	San Fernando - Minalabac, Camarines Sur (2nd Legislative)	03/09/2023	2nd	Regional Office No. V	LF	482.500	484	04/05/2022	08/01/2023	3.73	OG	0.388	0.242	0.150	0.030	0.051	0.050	91.10%	-	DEL
262	206	E.T. LATAWAN CONSTRUCTION	13919	L	B	MA	GE	22B0055 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Sto. Domingo Flood Control, Sto. Domingo	Bambang, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	44.100	274	05/20/2022	02/17/2023	4.18	C	0.500	0.136	0.300	-	-	-	93.60%	87.90% Satisfactory	AHD
263	207	EBJR CONSTRUCTION	19780	L	B	MA	GE	22P0012- Asset Preservation- Rehabilitation/Reconstruction National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads, Abbut- Conner Rd- K0588+022- K0558+156	Conner, Apayao	03/23/2023	2nd/Final	Apayao 1st DEO	LF	10.290	245	03/01/2022	10/31/2022	-2.17	C	0.466	0.133	0.235	-	-	-	83.40%	90.06% Very Satisfactory	DEL
264	208	EC SOLICON BUILDERS & SUPPLY, INC.	37545	L	B	MA	GE	20HA0078 - Rehabilitation/ Reconstruction of National Roads with Slip, Slope Collapse, and Landslide - Jct. (TNR) Cortes - Balilihan - Catigbian Macaas Rd - K0012+785 - K0012+930, K0013+540 - K0013+573, K0017+175 - K0017+240, K0041+684 - K0041+790, K0045+279 - K0045+600, K0046+420 - K0046+491	Cortes, Balilihan and Tubigon, Bohol	01/21/2023	1st/Final	Bohol 1st DEO	LF	46.783	237	11/27/2020	07/21/2021	-5	C	0.498	0.200	0.150	-	-	-	84.80%	84.8% Satisfactory	DEL
265	209	ECOMIXED CONSTRUCTION AND DEVELOPMENT CORPORATION	41139	L	B	SB	GB	22LA0038 - Construction (Completion) of Three (3) Storey (DPWH Building No.2) of Compostela Valley DEO	Nabunturan, Davao de Oro	03/08/2023	2nd/Final	Davao de Oro 1st DEO	LF	19.600	225	04/06/2022	11/16/2022	0	C	0.493	0.200	0.300	-	-	-	99.30%	93.77% Very Satisfactory	ONS
266	210	EDISON DEVELOPMENT AND CONSTRUCTION INC.	02400	L	AAA	LB	GE	22K10052 - Construction of Concrete Road - Construction of Road (with canal), Barangay Poblacion to Barangay Bagoboc	Opol, Misamis Oriental	03/19/2023	3rd/Final	Misamis Oriental 2nd DEO	LF	49.000	326	02/04/2022	12/26/2022	0	C	0.475	0.160	0.300	-	-	-	94.10%	90.26% Very Satisfactory	ONS
267	211	EDANNA CONSTRUCTION	25492	L	B	MA	GE	22JC0046 - Construction of Flood Control Structure along Kipit River, Kipit Bridge 2 Section (BO1183MN) (Downstream - Left Side)	Zamboanga Del Norte	02/15/2023	2nd/Final	Zamboanga del Norte 2nd DEO	LF	86.058	321	03/02/2022	01/16/2023	12.01	C	0.483	0.144	0.300	-	-	-	92.70%	92.20% Very Satisfactory	AHD
268	212	EDDIE G. GUILLEN BUILDERS INC.	14174	L	A	MA	GE	21B0081- Organizational Outcome 1: Ensure Safe and Reliable National Road System- Asset Preservation- Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide- Primary Roads- Manila North Road- K0614+524- K0614+604	Claveria, Cagayan	03/16/2023	2nd/Final	Cagayan 2nd DEO	LF	96.500	416	09/21/2021	11/10/2022	0	C	0.493	0.200	0.300	-	-	-	99.30%	92.40% Very Satisfactory	ONS
269	-	EDDIE G. GUILLEN BUILDERS INC.	14174	L	A	MA	GE	22B0002- 001: Ensure Safe and Reliable National Road System- Asset Preservation- Preventive Maintenance- Primary Roads- Manila North Road- K0625+000- K0628+061	Sanchez Mira, Cagayan	03/16/2023	2nd/Final	Cagayan 2nd DEO	LF	72.375	207	03/29/2022	10/21/2022	0	C	0.427	0.200	0.300	-	-	-	92.70%	88.80% Satisfactory	ONS
270	213	EDISON DEVELOPMENT CONSTRUCTION / GAWIS CONSTRUCTION SERVICES (Joint Venture)	JV-21-6251	L	AAA	MB	GE	22PM0025 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Danna Flood Control Structure, Sta. 076+960 - Sta. 076+660 (RS)	Anonat, Paracelis, Mountain Province	03/24/2023	2nd/Final	Mt. Province 2nd DEO	LF	69.961	360	02/24/2022	02/18/2023	0	C	0.442	0.142	0.300	-	-	-	88.40%	89.06% Very Satisfactory	ONS
271	214	EFLER CONSTRUCTION AND ENTERPRISES	41046	L	D	SB	GB	22PF0104 - Construction of Municipal Rural Health Unit at Barangay Caponga	Tublay, Benguet	03/22/2023	1st	Benguet 2nd DEO	LF	19.790	315	07/18/2022	05/28/2023	1.35	OG	0.400	0.251	0.150	0.030	0.042	0.050	92.30%	-	AHD
272	215	EGB CONSTRUCTION	13722	L	AAA	LA	GE	22BD0004- Organizational Outcome 1: Ensure Safe and Reliable National Road System- Network Development Program- Road Widening- Primary Roads Cagayan Valley Rd - K0474+432- K0474+668, K0476+668- K0476+803	Peñablanca, Cagayan	03/17/2023	2nd/Final	Cagayan 3rd DEO	LF	32.238	270	03/28/2022	12/22/2022	0	C	0.493	0.173	0.300	-	-	-	96.60%	94.74% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
273	-	EGB CONSTRUCTION	13722	L	AAA	LB	GE	22BD0041 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Iguig Bypass Road Phase III	Iguig, Cagayan	03/17/2023	2nd/Final	Cagayan 3rd DEO	LF	49.000	312	01/28/2022	12/05/2022	0	C	0.472	0.200	0.300	-	-	-	97.20%	92.88% Very Satisfactory	ONS
274	-	EGB CONSTRUCTION	13722	L	AAA	MB	GE	22BE0032- Construction of Flood Control Project along Ilagan River (Sta. 0+000- Sta. 0+944), Brgy. Fugu	City of Ilagan, Isabela	03/15/2023	2nd/Final	Isabela 1st DEO	LF	48.950	260	02/24/2022	11/10/2022	0.38	C	0.424	0.200	0.300	-	-	-	92.40%	92.04% Very Satisfactory	AHD
275	-	EGB CONSTRUCTION	13722	L	AAA	LA	GE	22BE0058- Construction of Road at Barangay Lanna	Tumauni, Isabela	03/15/2023	1st/Final	Isabela 1st DEO	LF	4.940	57	04/07/2022	06/02/2022	0	C	0.482	0.141	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
276	-	EGB CONSTRUCTION	13722	L	AAA	MB	GE	22BE0039- Construction of Flood Control Project along Ilagan River (Sta. 0+000- Sta. 0+190), Brgy. Agaslan	City of Ilagan, Isabela	03/14/2023	2nd/Final	Isabela 1st DEO	LF	44.050	264	05/18/2022	02/05/2023	0	C	0.499	0.169	0.300	-	-	-	96.80%	94.22% Very Satisfactory	ONS
277	216	EGB CONSTRUCTION / ALEXI LOUISSE CONSTRUCTION AND GENERAL MERCHANDISE (Joint Venture)	JV-22-8011	L	AAA	LA	GE	22CL0088 - Construction of Slope Protection along Botolan-Capaz Road, Package 1	Botolan, Zambales	03/10/2023	1st	Zambales 1st DEO	LF	92.634	360	06/24/2022	06/18/2023	3.13	OG	0.400	0.240	0.150	0.030	0.033	0.050	90.30%	-	AHD
278	217	EGB CONSTRUCTION / ARVEA'S CONSTRUCTION (Joint Venture)	JV-22-7042	L	AAA	MB	GE	22BE0041- Construction of Flood Control Project along Cagayan River (Sta. 0+000- Sta. 0+220) Phase II in Barangay Pilitan	Tumauni, Isabela	03/15/2023	3rd/Final	Isabela 1st DEO	LF	47.542	269	04/07/2022	12/31/2022	5.95	C	0.468	0.160	0.300	-	-	-	92.80%	89.74% Very Satisfactory	AHD
279	218	EGB CONSTRUCTION / CAMBERWELL CONSTRUCTION AND SUPPLIES (Joint Venture)	JV-21-0077	L	AAA	MB	GE	22BG0054 - OO2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project	Brgy. District 2, Reina Mercedes, Isabela	02/03/2023	3rd/Final	Isabela 3rd DEO	LF	95.052	326	03/28/2022	02/16/2023	4.78	C	0.433	0.200	0.300	-	-	-	93.30%	90.57% Very Satisfactory	AHD
280	219	EGB CONSTRUCTION / C-BROS CONSTRUCTION (Joint Venture)	JV-22-7011	L	AAA	MB	GE	22PJ0009 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/ Facilities - Construction of Namillangan Flood Control Sta. 43+700 - Sta. 44+217.50 (R/S), Namillangan	Alfonso Lista, Ifugao	03/21/2023	2nd/Final	Ifugao 2nd DEO	LF	48.966	254	04/07/2023	12/16/2022	1.96	C	0.459	0.133	0.300	-	-	-	89.20%	91.66% Very Satisfactory	AHD
281	220	EGB CONSTRUCTION / DALCON CONSTRUCTION (Joint Venture)	JV-22-7904	L	AAA	LA	GB	22CN0186 - Construction (Completion) of Multi-Purpose Facility (Convention Center)	Baler, Aurora	03/04/2023	2nd	Aurora DEO	LF	99.000	270	06/21/2022	03/17/2023	0.17	OG	0.400	0.300	0.150	0.030	0.029	0.050	95.90%	-	AHD
282	221	EGB CONSTRUCTION / DALCON CONSTRUCTION (Joint Venture)	JV-21-0040	L	AAA	LA	GE	22ED0029 - Widening of Permanent Bridges - Bambanin Br. (B00017MR) along Calapan South Rd.	Victoria, Orinetal Mindoro	03/23/2023	2nd/Final	Mindoro Oriental DEO	LF	23.520	344	02/21/2022	01/30/2023	0	C	0.489	0.156	0.300	-	-	-	94.50%	88.56% Satisfactory	ONS
283	222	EGB CONSTRUCTION / FLAVIE CIVIL ENGINEERING CONSTRUCTION (Joint Venture)	JV-0094	L	AAA	LA	GE	22BC0017 - OO 1: Ensure Safe and Reliable National Road System - Network Development - Off - Carriageway Improvement - Tertiary Roads - Jct. Logac - Lasam - Gagabutan Road - K0717 + 027 - K0720 + 028	Lasam, Cagayan	03/16/2023	3rd/Final	Cagayan 2nd DEO	LF	53.003	276	03/29/2022	12/29/2022	-1.66	C	0.452	0.200	0.250	-	-	-	90.20%	91.88% Very Satisfactory	DEL
284	223	EGB CONSTRUCTION / MA TESORO CONSTRUCTION (Joint Venture)	JV-22-7527	L	AAA	LA	GE	22BH0140 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Improvement of Malitao - San Felipe Road	Brgy. Malitao - Brgy. San Felipe, Echague, Isabela	03/15/2023	2nd/Final	Isabela 4th DEO	LF	49.498	302	04/13/2022	02/08/2023	0	C	0.478	0.133	0.300	-	-	-	91.10%	91.82% Very Satisfactory	ONS
285	224	EGB CONSTRUCTION / MA TESORO CONSTRUCTION (Joint Venture)	JV-22-7535	L	AAA	MB	GE	22BH0139 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Villa Victoria Flood Control Structure	Brgy. Villa Victoria, Echague, Isabela	10/14/2022	2nd/Final	Isabela 4th DEO	LF	96.500	285	04/01/2022	01/10/2023	0.08	C	0.500	0.137	0.300	-	-	-	93.70%	90.94% Very Satisfactory	AHD
286	225	EGB CONSTRUCTION / ROCKSTEEL CONSTRUCTION AND DEV'T CORPORATION (Joint Venture)	JV-22-7845	L	AAA	MB	GE	22CA0077 - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Flood Control Project in Capitangan River	Abucay, Bataan	03/10/2023	1st	Bataan 1st DEO	LF	94.569	300	07/06/2022	05/01/2023	0.72	OG	0.377	0.275	0.150	0.024	0.037	0.017	88.00%	-	AHD
287	226	EGB CONSTRUCTION / SJ MILLENNIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION	JV-21-0081	L	AAA	LB	GE	22AC0032: Installation of Road Safety Devices (Street Lights) along MNR, Phase II	Bantay, Ilocos Sur	03/17/2023	1st	Ilocos Sur 1st DEO	LF	63.690	341	03/24/2022	02/27/2023	-1.73	OG	0.378	0.240	0.133	0.030	0.048	0.033	86.20%	-	DEL
288	227	EGB CONSTRUCTION / SPIDERONE CONSTRUCTION COMPANY LTD. (Joint Venture)	JV-21-0051	L	AAA	LA	GE	22A00103 - Construction of Bypass and Diversion Roads, Construction of Binalonan-Laoac-Villasis (BLV) Bypass Road	Pangasinan	03/18/2023	1st	Regional Office No. I	LF	229.500	421	03/02/2022	04/26/2023	5.59	OG	0.379	0.280	0.150	0.030	0.037	0.033	90.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
289	228	EGCG BUILDERS AND SUPPLY	41942	L	D	SB	GE	22KB0008 - Construction/ Upgrading/ Rehabilitation of Drainage along Don Carlos - Kadingilan Rd - K1570+673 - K1573+000 (R/S)	Brgy. San Nicolas, Don Carlos, Bukidnon	03/13/2023	2nd/Final	Bukidnon 2nd DEO	LF	25.527	240	02/10/2022	10/07/2022	0	C	0.495	0.137	0.300	-	-	-	93.20%	88.94% Satisfactory	ONS
290	229	EIRISH BUILDERS & SUPPLY INC.	33656	L	A	MA	GB	22CD0101 - Construction (Expansion) of San Miguel District Hospital, Phase 2	San Miguel, Bulacan	03/08/2023	2nd/Final	Bulacan 2nd DEO	LF	48.915	350	03/31/2022	03/15/2023	3.29	C	0.492	0.178	0.300	-	-	-	97.00%	94.90% Very Satisfactory	AHD
291	230	ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	AA	MA	GE	22FO0017 - Network Development Program - Road Widening - Secondary Roads, Albay West Coast Road K0489+(-.077) to K0489+320	Libon, Albay	03/07/2023	1st	Albay 3rd DEO	LF	23.436	255	07/11/2022	03/22/2023	-4.16	OG	0.397	0.239	0.108	0.030	0.047	0.017	83.80%	-	DEL
292	231	ELMU CONSTRUCTION SERVICES	46071	L	C	SB	GE	22MI0079 - Gokotan Bridge Section - Kibayao - Jct. National Highway in Support to Palm Oil Mill Project	Carmen, Cotabato	03/16/2023	2nd/Final	Cotabato 3rd DEO	LF	27.438	156	03/28/2022	08/30/2022	0	C	0.455	0.133	0.300	-	-	-	88.80%	90.42% Very Satisfactory	ONS
293	232	EMINENT BUILDERS, INC.	43174	L	C	SB	GB	21HE0189 - Cluster Project : Convergence and Special Support Program - Construction/Rehabilitation of Water Supply/ Septage and Sewerage/Rainwater Collector System - Rainwater Collector System - Construction/Rehabilitation of Water Supply/ Septage and Sewerage/ Rainwater Collector System in Public Facilities: 1 - 13 locations	Cebu Province	03/04/2023	1st/Final	Cebu 2nd DEO	LF	4.433	63	11/15/2022	01/16/2023	0	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
294	-	EMINENT BUILDERS, INC.	43174	L	C	SB	GB	22HE0077 - Cluster Project : Convergence and Special Support Program - Construction/Rehabilitation of Water Supply/ Septage and Sewerage/Rainwater Collector System - Rainwater Collector System - Construction/Rehabilitation of Water Supply/ Septage and Sewerage/ Rainwater Collector System in Public Facilities: 1-14 locations	Cebu Province	03/04/2023	1st/Final	Cebu 2nd DEO	LF	3.062	63	11/21/2022	01/22/2023	0	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
295	233	EML CONSTRUCTION AND TRADING	10151	L	AAA	LB	GE	22CL0054 - Construction/Improvement of Access Roads Leading to Declared Tourism Destination, Access Road Leading to Prawn Fry Hatcheries and Resorts and Surfing Area	San Felipe, Zambales	03/10/2023	1st	Zambales 1st DEO	LF	67.800	420	03/25/2022	05/18/2023	-0.19	OG	0.369	0.300	0.148	0.030	0.033	0.033	91.30%	-	DEL
296	234	EMSYM CONSTRUCTION SERVICES	45094	L	C	SB	GE	22FH0041 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) – Flood Mitigation Structures Protecting Public Infrastructure/Facilities – Construction of River Control Structure	Brgy. Salvacion, Pangasinan, Catanduanes	03/09/2023	2nd/Final	Catanduanes DEO	LF	29.399	227	03/22/2022	11/03/2022	1.5	C	0.476	0.133	0.300	-	-	-	90.90%	88.59% Satisfactory	AHD
297	235	EQUICON ENGINEERING SERVICES	42223	L	B	SB	GB	22MH0056 - Construction of Equipment Base Shop, Sultan Kudarat 2nd DEO	Lebak, Sultan Kudarat	03/20/2023	2nd/Final	Sultan Kudarat 2nd DEO	LF	24.750	330	03/18/2022	02/10/2023	23.59	C	0.498	0.133	0.300	-	-	-	93.10%	95.20% Very Satisfactory	AHD
298	236	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22K00050 - Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for industry and Trade Infrastructure Program - ROLL-IT), Northern Bukidnon Agri- Industrial Economic Zone Road Network Develo	Bukidnon	02/08/2023	2nd/Final	Regional Office No. X	LF	130.275	427	02/28/2022	04/30/2023	0	C	0.500	0.136	0.300	-	-	-	93.60%	92.76% Very Satisfactory	ONS
299	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22KK0062 - Replacement of Permanent Weak Bridges, Kibaluyot Br. (B01345MN) along Butuan City - Cagayan de Oro City - Iligan City (Phase III)	Gingoog, Misamis Oriental	02/07/2023	2nd/Final	Misamis Oriental 1st DEO	LF	29.221	312	02/10/2022	12/18/2022	0	C	0.492	0.181	0.300	-	-	-	97.20%	95.08% Very Satisfactory	ONS
300	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22KK0045 - Widening of Permanent Bridges, Gahub Br. (B01346MN) along Butuan City - Cagayan de Oro City - Iligan City Road (Phase III)	Gingoog City, Misamis Oriental	02/07/2023	2nd/Final	Misamis Oriental 1st DEO	LF	30.053	309	02/10/2022	12/15/2022	0	C	0.498	0.143	0.300	-	-	-	94.10%	93.74% Very Satisfactory	ONS
301	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	21K00177 - Construction of By-Pass and Diversion Roads, Magsaysay - Butuan City Coastal Bypass/ Alternate Road (Sta. Cruz, Magsaysay), Package	K1297+417 - K1297+965, Misamis Oriental	02/07/2023	1st/Final	Regional Office No. X	LF	48.250	431	09/24/2021	11/28/2022	0	C	0.500	0.154	0.300	-	-	-	95.40%	95.40% Very Satisfactory	ONS
302	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22K00271 - Const. of By-Pass and Diversion Roads, CDOC - Iligan Hinterland Road (Jct. CDO - Kibaritan Road/ Dansolihon Jct. IBR/ Rogongon, Iligan City) Alternate Road, Package 7	Lanao Del Norte	02/06/2023	1st/Final	Regional Office No. X	LF	38.600	259	05/26/2022	02/08/2023	1	C	0.499	0.136	0.300	-	-	-	93.50%	93.50% Very Satisfactory	AHD
303	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22K00103 - Construction of By-Pass and Diversion Roads, CDOC - Iligan Hinterland Road, Jct. CDO - Camp Kibaritan/ Dansolihon - Jct. BCIR/ Lagundingan Airport Road Extension, Package 4	Cagayan de Oro City	02/06/2023	2nd/Final	Regional Office No. X	LF	110.975	300	03/21/2022	01/14/2023	0	C	0.500	0.135	0.300	-	-	-	93.40%	92.62% Very Satisfactory	ONS
304	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22KK0064 - Widening of Permanent Bridges, Anakan Br. (B01343MN) along Butuan City - Cagayan de Oro City - Iligan Rd	Gingoog City, Misamis Oriental	02/07/2023	2nd/Final	Misamis Oriental 1st DEO	LF	29.498	300	02/10/2022	12/06/2022	0	C	0.500	0.173	0.300	-	-	-	97.30%	94.48% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
305	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	21K00252 - Construction of By-Pass and Diversion Roads, Cagayan de Oro Diversion Road Extension (Jct. Sayre Highway Balubal) - Manolo Fortich - Malitbog - Claveria - Eureka - Gingoog City Road - Lanise Section	Misamis Oriental	02/07/2023	1st/Final	Regional Office No. X	LF	48.250	554	09/24/2021	03/31/2023	0	C	0.498	0.148	0.300	-	-	-	95.40%	95.40% Very Satisfactory	ONS
306	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	21K00027 - Construction of Bypass and Diversion Roads, Magsaysay - Butuan City, Coastal Bypass/ Alternate Road (Sta. Cruz, Magsaysay), Package 2	Misamis Oriental	02/07/2023	1st/Final	Regional Office No. X	LF	101.325	630	03/05/2021	11/24/2022	0	C	0.500	0.139	0.300	-	-	-	93.90%	93.90% Very Satisfactory	ONS
307	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22K00003 - Construction of By-Pass and Diversion Roads, CDOC - Iligan Hinterland Road (Jct. CDO - Kibaritan/ Dansoliton - Jct. IBR/ Rogongon, Iligan City) Alternate Road, Package 6	Lanao del Norte	02/06/2023	1st/Final	Regional Office No. X	LF	96.760	300	03/30/2022	01/23/2023	0	C	0.499	0.135	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
308	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22K00021 - Construction of By-Pass and Diversion Roads, Iligan City Coastal Bypass Road, Package 8	Lanao del Norte	02/06/2023	2nd/Final	Regional Office No. X	LF	101.325	272	03/30/2022	12/26/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	92.58% Very Satisfactory	ONS
309	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	MB	GE	21ND0093 - Retrofitting/Strengthening pf Bridge - Magsaysay Br. (B01723MN) along Butuan City - Cagayan de Oro City - Iligan City Road (Agusan - Misamis Oriental Rd)	Butuan City	03/10/2023	2nd/Final	Butuan City DEO	LF	48.997	535	09/07/2021	02/23/2023	8.77	C	0.500	0.162	0.300	-	-	-	96.20%	93.80% Very Satisfactory	AHD
310	237	EQUI-PARCO CONSTRUCTION COMPANY / ME 3 CONSTRUCTION (Joint Venture)	JV-22-7655	L	AAAA	LB	GE	22K00270 - Construction/ Improvement of Access Roads leading to Airports (Kalsado Tungosa Paliparan, Riles at Daungan Program - KATUPARAN) CDO - Opol - El Salvador - Alubijid - Laguindingan Airport (Pueblo de Oro/CDO Airport to Jct. BCIR Laguindingan) Mou	Cagayan de Oro City	02/06/2023	2nd/Final	Regional Office No. X	LF	172.215	300	05/23/2022	03/18/2023	0	C	0.431	0.143	0.300	-	-	-	94.30%	92.98% Very Satisfactory	ONS
311	238	ERIC VAN P. SESBRENO CONSTRUCTION	26243	L	A	MA	GE	22NE0044 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse And Landslide Along Dinagat-Loreto Road K0015+195- K0015+318, K0021+810-K0022+000	San Jose, Dinagat Islands	03/07/2023	2nd/Final	Dinagat Islands DEO	LF	19.590	245	03/09/2022	11/08/2022	0.44	C	0.500	0.136	0.300	-	-	-	93.60%	87.12% Satisfactory	AHD
312	239	ERIC VAN P. SESBRENO CONSTRUCTION / V.B. GINES CONSTRUCTION (Joint Venture)	JV-21-6340	L	A	MA	GE	22B10028 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Magat River Control, Paitan Section (Sta. 0+000 - Sta. 0+580)	Bayombong, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	40.827	307	02/20/2022	12/23/2022	0.55	C	0.500	0.143	0.300	-	-	-	94.30%	88.90% Satisfactory	AHD
313	240	ESD CRUZ CONSTRUCTION AND SUPPLY	32368	L	B	MA	GE	22H10015 - Construction of By-Pass and Diversion Roads, San Roque Bypass Road	San Roque, Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	39.198	210	02/14/2022	09/11/2022	0	C	0.496	0.144	0.300	-	-	-	94.00%	90.40% Very Satisfactory	ONS
314	241	ESJ AND SONS CONSTRUCTION AND CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	22GK0041 - Road Widening - Bacolod North Rd. (Old Route) (S00397NR) - K0072+(-938) - K0073+383	Sagay City, Negros Occidental	03/13/2023	2nd/Final	Negros Occidental 1st DEO	LF	72.806	234	02/22/2022	10/13/2022	0.00	C	0.470	0.157	0.300	-	-	-	92.70%	89.94% Very Satisfactory	ONS
315	-	ESJ AND SONS CONSTRUCTION AND CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	22GM0002 - Reconstruction to Concrete Pavement - at Specific Locations Along Kabankalan- Bais Rd (S00240NR) K0111+000 - K0113+679	Brgy. Tagukon, Kabankalan City, Negros Occidental	03/10/2023	2nd/Final	Negros Occidental 3rd DEO	LF	33.474	259	03/01/2022	08/20/2022	0	C	0.471	0.152	0.300	-	-	-	92.30%	90.68% Very Satisfactory	ONS
316	242	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION	10451	L	AAA	LB	GE	22JE0015 - Basic Infrastructure Program (BIP) Construction of Road, Barangay Bambong Dlut to Barangay Bagong Opon	Municipality of Ramon Magsaysay, Zamboanga del Sur	03/17/2023	2nd/Final	Zamboanga del Sur 1st DEO	LF	12.924	260	02/16/2022	11/02/2022	-1.94	C	0.500	0.136	0.242	-	-	-	87.80%	89.42% Very Satisfactory	DEL
317	-	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION	10451	L	AAA	LB	GE	22JD0011 - Preventive Maintenance Jct. Polo-Dapitan-Park National Road K1826+920- K1827+021.10, K1827+371.43-K1827+672.30	Zamboanga Del Norte	03/09/2023	1st/Final	Zamboanga del Norte 1st DEO	LF	14.533	61	05/30/2022	07/29/2022	49.18	C	0.500	0.135	0.300	-	-	-	93.50%	93.50% Very Satisfactory	AHD
318	243	EUS CONSTRUCTION	21878	L	B	MA	GE	22FC0126- Construction of Parang- South Poblacion By-Pass Road, South Poblacion Section	Brgy. Parang, Jose Panganiban, Camarines Norte	03/07/2023	1st	Camarines Norte DEO	LF	49.000	331	07/14/2022	06/09/2023	9.91	OG	0.384	0.284	0.150	0.024	0.051	0.050	94.30%	-	AHD
319	-	EUS CONSTRUCTION	21878	L	B	MA	GB	22FC0041 - Construction of Barangay Road, Barangay Langga San Lorenzo - Barangay Langga - Basud, Camarines Norte	Brgy. Langga, San Lorenzo, Camarines Norte	03/07/2023	1st	Camarines Norte Sub DEO	LF	47.529	376	03/23/2022	04/02/2023	0.21	OG	0.358	0.300	0.150	0.024	0.051	0.050	93.30%	-	AHD
320	244	EVERBUILT CONSTRUCTION	49399	L	A	SB	GE	22IM0007- Preventive Maintenance- Daang Maharlika (LT) K0900+372- K0900+965	Tacloban City	03/17/2023	1st/Final	Tacloban City DEO	LF	11.879	48	03/24/2022	05/10/2022	0	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
321	245	EXCELSIUS ENGINEERING SERVICES	35269	L	AAA	MA	GB	22CC0321 - Construction of DPWH Bulacan 1st District Engineering Office Building No. 2, Barangay Tikay	Malolos City, Bulacan	03/06/2023	2nd/Final	Bulacan 1st DEO	LF	49.000	300	04/06/2022	01/30/2023	0	C	0.492	0.155	0.300	-	-	-	94.70%	93.16% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
322	246	EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00025 - Construction of Catarman Flood Control Structure (Catarman River Basin), Package A	Brgy. Bangkerochan, Catarman, Northern Samar	03/23/2023	2nd/Final	Regional Office No. VIII	LF	104.217	300	02/28/2022	12/24/2022	1.19	C	0.495	0.192	0.300	-	-	-	98.70%	92.82% Very Satisfactory	AHD
323	-	EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00024 - Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers, Construction/Extension of Catarman Flood Control Structures, Catarman River Basin, Brgy. Macagtas - Brgy. Ipil - Ipil Section	Catarman, Northern Samar	03/23/2023	1st	Regional Office No. VIII	LF	96.499	401	02/28/2022	04/04/2023	-1.71	OG	0.396	0.300	0.133	0.030	0.051	0.033	94.30%	-	DEL
324	-	EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00073 - Rehabilitation/ Reconstruction/ Upgrading of Sta. Fe - Tigbao Road, Salvacion, Tacloban City	Tacloban City	03/16/2023	1st	Regional Office No. VIII	LF	221.237	300	07/05/2022	04/30/2023	6.98	OG	0.393	0.249	0.150	0.030	0.061	0.050	93.30%	-	AHD
325	-	EZIONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	21I00073 - Construction of Road Slope Protection Structure, Phase 1 & 2, Tacloban By-Pass Extension, Brgy. Cabalawan, Tacloban City	Brgy. Cabalawan, Tacloban City	03/17/2023	2nd/Final	Regional Office No. VIII	LF	287.642	351	12/01/2021	11/16/2022	0	C	0.470	0.133	0.300	-	-	-	90.30%	89.34% Very Satisfactory	ONS
326	247	EZIONES CONSTRUCTION INC. / EFC DEVELOPMENT CORPORATION (Joint Venture)	JV-20-0290	L	AAA	LB	GE	21I00023 - Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Catarman - Calbayog Rd. - K0746+140 - K0746+605, K0772+886 - K0773+000, K0773+000 - K0773+060, (S000045M) K0782+(-040) - K0	Northern Samar	03/23/2023	2nd/Final	Regional Office No. VIII	LF	179.373	320	07/23/2021	06/07/2022	0	C	0.474	0.178	0.300	-	-	-	95.20%	92.68% Very Satisfactory	ONS
327	248	EZIONES CONSTRUCTION INC. / MWJ CONSTRUCTION (Joint Venture)	JV-21-5984	L	AAA	LB	GE	22I00030 - Construction of Storm Surge Protection: Tide Embankment Subsection 6.6, Brgy. San Roque, Tanauan, Leyte	Tanauan, Leyte	03/17/2023	2nd	Regional Office No. VIII	LF	84.335	427	02/28/2022	04/30/2023	12.48	OG	0.390	0.239	0.150	0.030	0.061	0.050	92.00%	-	AHD
328	249	EZIONES CONSTRUCTION INC. / NOAH BUILDERS & CONSTRUCTION SUPPLY (Joint Venture)	JV-22-7498	L	AAA	LB	GE	22I00076 - Network Development - Construction of By-Pass and Diversion Roads, Tacloban City Bypass Road Extension (Package D), Tacloban City	Tacloban City	03/16/2023	1st	Regional Office No. VIII	LF	91.310	300	06/08/2022	04/03/2023	-1.11	OG	0.388	0.240	0.139	0.030	0.061	0.033	89.10%	-	DEL
329	250	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	22G00110- Construction of Revetment Wall along Aklan River	Poblacion, Madalag, Aklam	03/22/2023	2nd	Aklan DEO	LF	48.250	311	06/08/2022	04/14/2023	22.28	OG	0.394	0.292	0.150	0.030	0.042	0.050	95.80%	-	AHD
330	-	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	22G00109- Construction of Revetment Wall along Aklan River	Sitio Libtong, Brgy. Estancia, Kalibo, Aklan	03/22/2023	1st	Aklan DEO	LF	48.250	414	06/08/2022	07/26/2023	12.45	OG	0.395	0.278	0.150	0.030	0.037	0.050	94.00%	-	AHD
331	251	F. A. TORRES CONSTRUCTION / R.B. MORALLO CONSTRUCTION (JV)	JV-22-6807	L	A	MB	GE	22JC0038 - Road Widening - Primary Raods, Sindangan - Liloy Rd. - K1946+152 - K1946+831, K1946+877 - K1946+694	Zamboanga del Norte	03/10/2023	3rd/Final	Zamboanga del Norte 3rd DEO	LF	70.204	328	04/07/2022	02/28/2023	0.11	C	0.493	0.137	0.300	-	-	-	93.00%	93.84% Very Satisfactory	AHD
332	252	F. GURREA CONSTRUCTION, INC.	06995	L	AAA	LB	GE	22GP0039 - Rehabilitation of Concrete Road - Rehabilitation of Astorga - Lawaan - Bungsuan Provincial Road in Dumarao, Capiz	Dumarao, Capiz	03/23/2023	2nd	Capiz 2nd DEO	LF	48.999	228	04/06/2022	11/19/2022	-6.72	OG	0.393	0.300	0.083	0.030	0.047	0.033	88.60%	-	DEL
333	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	LA	GE	22GA0022- Construction of Revetment Wall along Buruanga River	Poblacion, Buruanga, Aklan	03/22/2023	1st	Aklan DEO	LF	86.850	401	03/15/2022	04/19/2023	22.74	OG	0.399	0.283	0.150	0.030	0.042	0.050	95.40%	-	AHD
334	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	LB	GE	22GJ0040 - Construction of Flyover - Buhang Flyover, Brgy. Buhang, Jaro, Iloilo City	Jaro, Iloilo City	03/24/2023	2nd/Final	Iloilo City DEO	LF	59.348	402	04/11/2022	05/17/2023	15.29	C	0.498	0.195	0.300	-	-	-	99.30%	92.58% Very Satisfactory	AHD
335	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	LB	GE	22GJ0014 - Rehabilitation/Major Repair of Bridge Forbes Bridge (B00108PN) along Iloilo - Capiz Road (Old Route)	Iloilo City	03/24/2023	3rd/Final	Iloilo City DEO	LF	59.829	238	02/21/2022	10/16/2022	0.00	C	0.500	0.200	0.300	-	-	-	100.00%	94.45% Very Satisfactory	ONS
336	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	LB	GE	22GE0035 - Road Widening - at Specific Locations along Guimaras Circumferential Road (S00028GR) K0030+000 - K0031+000	Buenavista, Guimaras	03/12/2023	2nd/Final	Guimaras DEO	LF	76.636	266	04/05/2022	12/26/2022	17.29	C	0.493	0.157	0.300	-	-	-	95.00%	92.66% Very Satisfactory	AHD
337	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	LB	GE	22GF0088 - Preventive Maintenance - Iloilo - Antique Rd (S00076PN) - K0059+750 - K0061+088, K0061+109 - K0061+966, K0062+512 - K0062+853, K0062+877 - K0063+000, K0070+076 - K0070+333, K0071+000 - K0071+520	San Joaquin, Iloilo	03/13/2023	2nd/Final	Iloilo 1st DEO	LF	46.694	251	04/08/2022	12/14/2022	0.00	C	0.485	0.143	0.300	-	-	-	92.80%	88.90% Satisfactory	ONS
338	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	LB	GE	21GH0081 - Construction of Concrete Road - Barotac Viejo Bypass Road	Barotac Viejo	03/10/2023	3rd/Final	Iloilo 3rd DEO	LF	49.000	586	05/23/2021	12/29/2022	9.44	C	0.478	0.135	0.300	-	-	-	91.30%	90.73% Very Satisfactory	AHD
339	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	MB	GE	21GH0035 - Construction of Flood Mitigation Structure - Construction of Barotac Viejo River Flood Control , Barangay Poblacion Ilawod, Sta. 3 + 528.6 - Sta. 2 + 881.44	Barotac Viejo, Iloilo	03/10/2023	2nd/Final	Iloilo 3rd DEO	LF	77.200	343	05/24/2021	05/01/2022	0	C	0.466	0.142	0.247	-	-	-	85.50%	88.62% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
340	-	F. GURREA CONSTRUCTION, INCORPORATED	06995	L	AAA	MB	GE	22G00030 - Construction of Flood Control Structure along Tigum River, Phase 2	Cabatuan, Iloilo	03/11/2023	2nd	Regional Office No. VI	LF	101.325	437	02/21/2022	05/03/2023	0.31	OG	0.397	0.265	0.150	0.030	0.042	0.050	93.40%	-	AHD
341	253	F. GURREA CONSTRUCTION, INCORPORATED / GOLDEN ROADRUNNER INTERNATIONAL CORPORATION (JV)	JV-21-6077	L	AAA	MA	GE	22GI0013 - Construction of Aganan Flood Control Project (Jaro-Aganan River), Brgy. Balabag to Brgy. Buyo	Sta. Barbara, Iloilo	03/09/2023	1st	Iloilo 4th DEO	LF	91.275	389	02/21/2022	03/16/2023	-3.14	OG	0.394	0.299	0.119	0.030	0.042	0.033	91.70%	-	DEL
342	254	F.A. TORRES CONSTRUCTION	27150	L	A	MA	GE	22EB0014 - Construction of Concrete Road - Junction MWCW (Labangan) - Murtha Jct. - Iririon Road	Rizal, Occidental Mindoro	03/20/2023	2nd/Final	Mindoro Occidental DEO	LF	40.080	221	02/28/2022	10/06/2022	0	C	0.479	0.133	0.275	-	-	-	88.70%	89.81% Very Satisfactory	ONS
343	255	F.H. GOPITEO CONSTRUCTION & SUPPLY / MANUELA CONSTRUCTION SERVICES (JV)	JV-21-6380	L	B	MA	GE	22MG0022 - Cluster VIII a.Road Widening-Cotabato-Marbel Rd-K1737+650-K1737+850; b.Road Widening-Cotabato-Marbel Rd-K1718+823-K1720+035; c.Road Widening-Along Cotabato-Marbel Rd K1745+607-K1745+815.5	Koronadal, South Cotabato	03/15/2023	3rd/Final	South Cotabato 2nd DEO	LF	48.879	204	03/24/2022	10/13/2022	0	C	0.489	0.150	0.300	-	-	-	93.90%	90.51% Very Satisfactory	ONS
344	256	FABRO CONSTRUCTION	36506	L	D	SB	GE	22AE0037: Basic Infrastructure Program (BIP) - Rehabilitation of Barangay Road, Puroks1, 4, 5 and 6, Barangay Santiago Sur	City of San Fernando, La Union	03/18/2023	2nd/Final	La Union 1st DEO	LF	4.950	108	04/05/2022	07/21/2022	0	C	0.483	0.133	0.300	-	-	-	91.60%	87.76% Satisfactory	ONS
345	257	FAIRCHILD BUILDERS & DEVELOPERS, INC.	10024	L	AA	MA	GE	21I00065 - Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads Burauen - Mahagnao Road - K0988+390 - K0988+576, Burauen, Leyte	Burauen, Leyte	03/14/2023	1st	Leyte 2nd DEO	LF	47.999	270	07/15/2022	04/10/2023	1.03	OG	0.386	0.241	0.150	0.030	0.050	0.050	90.70%	-	AHD
346	-	FAIRCHILD BUILDERS & DEVELOPERS, INCORPORATED	10024	L	AA	MA	GE	22ID0052 - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Hibuga Flood Control Structure and Drainage, Hibuga River Basin, Sta. 0+106 - Sta. 0+677, Brgy. General Luna, Mayorga, Leyte	Brgy. General Luna, Mayorga, Leyte	03/14/2023	2nd/Final	Leyte 2nd DEO	LF	48.307	258	03/01/2022	11/13/2022	0.78	C	0.476	0.136	0.300	-	-	-	91.20%	93.27% Very Satisfactory	AHD
347	258	FAME BUILDER PHILIPPINES	8936	L	B	MA	GB	22CB0071 - Construction of Multi-Purpose Building (Phase 2) at Tourism Center Park, Bagong Silang	Balanga City, Bataan	03/08/2023	1st	Bataan 2nd DEO	LF	96.500	310	05/20/2022	03/25/2023	1.07	OG	0.395	0.241	0.150	0.030	0.047	0.050	91.30%	-	AHD
348	259	FDC CONSTRUCTION SERVICES AND SUPPLY	42550	L	C	SB	GE	22CM0023: Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Access Roads and/or Bridges From the National Road/s Leading to Major/Strategic Public Buildings/Facilities, Construction of Road at Barangay B	San Marcelino, Zambales	03/06/2023	1st/Final	Zambales 2nd DEO	LF	4.900	60	03/24/2022	05/22/2022	0	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
349	260	FERDSTAR BUILDERS CONTRACTORS	04965	L	A	MB	GE	22CK0077: Construction of Slope Protection Structure, Sacobia - Bamban River, Left Bank	Brgy. San Francisco, Concepcion, Tarlac	03/07/2023	2nd/Final	Tarlac 2nd DEO	LF	93.170	244	03/26/2022	11/24/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.60% Very Satisfactory	ONS
350	-	FERDSTAR BUILDERS CONTRACTORS	04965	L	AAA	MB	GE	22CG0012 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Interjurisdictional Roads and/or Bridges (or, Roads that Traverse multiple LGU Jurisdictions) Construction of Pullan, Bulacan (Dulong Malabon) Pullan - Apalit Bypass Road - Tabuyuc	Apalit, Pampanga	03/07/2023	1st	Pampanga 1st DEO	LF	51.332	480	03/03/2022	06/25/2023	-6.45	OG	0.391	0.261	0.086	0.030	0.042	0.033	84.30%	-	DEL
351	-	FERDSTAR BUILDERS CONTRACTORS	04965	L	AAA	MB	GE	22CH0085 - Construction of Slope Protection Structure at Sapang Maragul River Bank	Guagua, Pampanga	03/10/2023	2nd/Final	Pampanga 2nd DEO	LF	72.359	180	06/01/2022	11/27/2022	0	C	0.456	0.153	0.300	-	-	-	90.90%	91.74% Very Satisfactory	ONS
352	261	FFJJ CONSTRUCTION	16712	L	AAA	LB	GE	22MG0044 - Paving Of Unpaved Road Along Surallah-Lake Sebu-Maitum Road (S00838MN), Chainage 45445-Chainage 46018, Chainage 46302.57-Chainage 46841.80	Lake Sebu, South Cotabato	03/15/2023	3rd/Final	South Cotabato 2nd DEO	LF	48.601	210	03/24/2022	10/19/2022	0	C	0.493	0.135	0.300	-	-	-	92.80%	92.14% Very Satisfactory	ONS
353	262	FIRST GRANDEUR BUILDERS	35388	L	B	MA	GE	22HG0009 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation Program - Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads, Natalio Bacalso Avenue (Cebu South Rd), K0130+713 - K0131+000 and K0131+776 - K0133+325	Santander, Cebu	03/03/2023	2nd/Final	Cebu 4th DEO	LF	48.419	256	04/07/2022	12/18/2022	0	C	0.467	0.142	0.300	-	-	-	90.90%	90.42% Very Satisfactory	ONS
354	-	FIRST GRANDEUR BUILDERS	35388	L	B	MA	GE	22HG0050 - Convergence and Special Support Program: Basic Infrastructure Program (BIP), Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities, Improvement of Road, Brgy. Cabutongan	Santander, Cebu	03/03/2023	2nd/Final	Cebu 4th DEO	LF	39.600	262	04/06/2022	12/23/2022	0	C	0.465	0.138	0.300	-	-	-	90.30%	89.46% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
355	263	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	22AD0001: Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads - Candon ByPass Road - K0343+(-504) - K0343+549, K0344+347 to K0345+290	Ilocos Sur	03/14/2023	2nd/Final	Ilocos Sur 2nd DEO	LF	29.399	185	04/04/2022	10/05/2022	11.89	C	0.431	0.133	0.300	-	-	-	86.40%	90.72% Very Satisfactory	AHD
356	-	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	22AD0002: Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads - Candon By-Pass Road, K0345+290 to K0346+616, K0347+(-358) - K0347+781	Candon City, Ilocos Sur	03/14/2023	2nd/Final	Ilocos Sur 2nd DEO	LF	34.300	260	04/04/2022	12/19/2022	0	C	0.481	0.133	0.300	-	-	-	91.40%	90.80% Very Satisfactory	ONS
357	264	FLEURDELIS CONSTRUCTION AND SUPPLY	44201	L	D	SB	GE	22PM0006 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - tertiary Roads - Jct. Talubin-Barlig-Natonin-Paracelis-Calaccad Rd - K0463+1490 - K0463+1562	Paracelis, Mountain Province	03/24/2023	3rd/Final	Mt. Province 2nd DEO	LF	29.249	208	02/16/2022	09/11/2022	0	C	0.497	0.186	0.300	-	-	-	98.30%	93.56% Very Satisfactory	ONS
358	265	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AA	MB	GE	22CJ0110-Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers-Construction of Slope Protection Structure with Steel Sheet Pile Foundation along Camiling River Left Bank, Pindang	Camiling, Tarlac	03/06/2023	1st	Tarlac 1st DEO	LF	94.564	244	03/30/2022	11/28/2022	-4.26	OG	0.399	0.300	0.107	0.030	0.033	0.033	90.20%	-	DEL
359	-	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AAA	MB	GE	22DN0080 - Construction/Rehabilitation of Flood Control Structure, Taytay River	Taytay, Rizal	03/01/2023	2nd/Final	Rizal 1st DEO	LF	94.926	240	03/21/2022	11/15/2022	0	C	0.498	0.197	0.300	-	-	-	99.50%	98.00% Outstanding	ONS
360	-	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AA	LB	GE	22OE0010 - Construction of Retention Basin along Estero de Sempaloc (Phase II)	Manila City	03/17/2023	1st	North Manila DEO	LF	46.797	376	02/16/2022	02/26/2023	4	OG	0.393	0.240	0.150	0.024	0.061	0.033	90.10%	-	AHD
361	-	FLORDES CONSTRUCTION AND TRADING CORP.	16916	L	AAA	LB	GE	22AI0146 - Construction of Slope Protection Along Banila River, Balungao-Rosales (Package 4)	Pangasinan	03/17/2023	1st	Pangasinan 3rd DEO	LF	43.156	376	04/08/2022	04/18/2023	0.15	OG	0.379	0.243	0.150	0.030	0.042	0.033	87.70%	-	AHD
362	266	FR ESPIRITU BUILDERS & DEVELOPMENT CORP.	36719	L	AAA	MA	GE	22AA0042: Construction / Rehabilitation of Flood Control Structure along Quibel River, Brgy. Kalaw	Dumalneg, Ilocos Norte	03/16/2023	2nd	Ilocos Norte 1st DEO	LF	85.885	426	03/03/2022	05/02/2023	4.74	OG	0.391	0.240	0.150	0.030	0.037	0.050	89.80%	-	AHD
363	267	FRAMECON BUILDERS	22482	L	B	MA	GE	22CF0057-Construction of Pampanga River Flood Control, Sta. 39+912.78 to Sta. 40+739.58	Tambo Adorable, San Leonardo, Nueva Ecija	03/03/2023	1st	Nueva Ecija 2nd DEO	LF	96.500	378	03/02/2022	03/14/2023	-1.61	OG	0.391	0.266	0.134	0.030	0.042	0.033	89.60%	-	DEL
364	268	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP.	36116	L	B	MA	GE	22DB0152 - Construction of Farm-to-Mill Road, Magabe	Balayan, Batangas	03/03/2023	1st/Final	Batangas 1st DEO	LF	13.855	75	09/29/2022	12/12/2022	0	C	0.497	0.138	0.300	-	-	-	93.50%	93.50% Very Satisfactory	ONS
365	-	FRANDEL CONSTRUCTION AND DEVELOPMENT CORP.	36116	L	B	MA	GE	22DB0151 - Construction of Farm-to-Mill Road, Brgy. Malapad na Bato	Nasugbu, Batangas	03/03/2023	1st/Final	Batangas 1st DEO	LF	9.865	60	09/29/2022	11/27/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
366	269	FREDEN CONSTRUCTION	22665	L	A	MA	GE	22MB0011 - Off-Carriageway Improvement - Secondary Roads - Albert Morrow Blvd. - K1659+(-672) - K1661+158	General Santos City	03/17/2023	3rd/Final	South Cotabato 1st DEO	LF	29.395	314	02/24/2022	01/03/2023	0	C	0.479	0.168	0.300	-	-	-	94.70%	93.83% Very Satisfactory	ONS
367	270	G.A. PINEDA CONSTRUCTION	3428	L	B	SB	GE	22CL0077 - Improvement of Old Balincaguig Road	San Felipe, Zambales	03/10/2023	2nd/Final	Zambales 1st DEO	LF	14.850	180	04/04/2022	09/30/2022	6.67	C	0.494	0.133	0.300	-	-	-	92.70%	90.60% Very Satisfactory	AHD
368	271	G.C.I. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LB	GE	22FE0084- 001:Asset Preservation Program- Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads- Tertiary Roads- Milaor- Minalabac- Pili Rd- K0436+155- K0436+320, K0440+070- K0441+570	Minalabac, Camarines Sur	03/08/2023	1st	Camarines Sur 2nd DEO	LF	83.663	317	08/22/2022	07/04/2023	1.07	OG	0.388	0.271	0.150	0.024	0.047	0.033	91.30%	-	AHD
369	-	G.C.I. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LB	GE	22F00038- 001: Ensure Safe and Reliable National Road System- Network Development- Road Widening- Primary Roads- Daang Maharlika (LZ)- K0413+415- K0414+385	Pamplona, Camarines Sur 2nd Legislative District	03/08/2023	1st	Regional Office No. V	LF	80.646	350	05/11/2022	01/25/2023	-9.61	OG	0.399	0.300	0.054	0.030	0.033	0.033	84.90%	-	DEL
370	-	G.C.I. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LB	GE	22DB0015 - Network Development Program - Road Widening - Secondary Roads - Tagaytay - Nasugbu Road - K0096+800 - K0098+280	Nasugbu, Batangas	03/03/2023	1st	Batangas 1st DEO	LF	85.885	444	02/22/2022	05/11/2023	0.12	OG	0.396	0.259	0.150	0.030	0.056	0.050	94.10%	-	AHD
371	272	G.F. FABIAN CONSTRUCTION	38962	L	A	MB	GB	22FO0124 - Construction (Completion) of DPWH North Manila District Engineering Office (Permanent Office), Phase II	Manila City	03/16/2023	3rd/Final	North Manila DEO	LF	48.998	240	03/29/2022	11/23/2022	12.08	C	0.498	0.153	0.300	-	-	-	95.10%	93.49% Very Satisfactory	AHD
372	273	G.F. FABIAN CONSTRUCTION / HALREY CONSTRUCTION (Joint Venture)	JV-21-6645	L	AAA	LB	GE	22CD0044 - Replacement of Marcos Bridge	Meycauayan City, Bulacan	03/08/2023	2nd/Final	Bulacan 2nd DEO	LF	95.168	300	03/30/2022	01/23/2023	4.61	C	0.500	0.133	0.300	-	-	-	93.30%	93.42% Very Satisfactory	AHD
373	274	G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	22G00166- Road Widening- along Altavas-Jamindan Rd (S00479PN) K0318+131- K0321+404, Altavas, Aklan	Altavas, Aklan	03/22/2023	2nd/Final	Regional Office No. VI	LF	96.648	300	03/21/2022	12/15/2022	7.64	C	0.476	0.142	0.300	-	-	-	91.80%	91.14% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
374	275	G.O.C. BUILDERS	36230	L	B	SB	GE	22IM0056- Off- Carriageway Improvement	Daang Maharlika (LT) K0906+207	03/17/2023	1st/Final	Tacloban City DEO	LF	4.410	130	03/10/2022	07/17/2022	0	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
375	-	G.O.C. BUILDERS	36230	L	B	SB	GE	22IM0044- Off-Carriageway Improvement	Daang Maharlika (LT)- K0905+406	03/17/2023	1st/Final	Tacloban City DEO	LF	2.875	113	03/04/2022	06/24/2022	0	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
376	276	GACOSCOS CONSTRUCTION	32264	L	B	MA	GB	22PED0080 - Construction of Multi-Purpose Building at Laurencio National High School Bantic Annex	Itogon, Benguet	03/21/2023	1st	Benguet 1st DEO	LF	24.489	358	07/19/2022	07/11/2023	-4.76	OG	0.393	0.249	0.102	0.030	0.047	0.033	85.40%	-	DEL
377	277	GACOSCOS CONSTRUCTION / R.S. SEPIAN CONSTRUCTION & TRUCKING (Joint Venture)	JV-22-7764	L	B	MA	GE	22PE0054 - Construction of Road, Bua - Gumatdang - Pacalso Road	Itogon, Benguet	03/21/2023	2nd	Benguet 1st DEO	LF	77.165	303	07/26/2022	05/24/2023	4.75	OG	0.399	0.240	0.150	0.030	0.056	0.050	92.50%	-	AHD
378	278	GALACAN CONSTRUCTION SERVICES	48326	L	C	SB	GE	22IB0041 - Upgrading of Damaged Paved Roads Secondary Roads; Borongan Guilian Road; K01030+028 K1030+065; K1030+131 K1030+471; K1030+573 K1030+648; K1030+809 K1030+835	Salcedo, Eastern Samar	03/24/2023	2nd/Final	Eastern Samar DEO	LF	15.680	165	02/13/2022	07/27/2022	0	C	0.490	0.140	0.300	-	-	-	93.00%	92.70% Very Satisfactory	ONS
379	279	GAWIS CONSTRUCTION SERVICES	47415	L	D	SB	GE	22PM0032 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads - Jct. Talubin- Barlig-Natonin- Paracelis- Calaccad Rd - K0442+058 - K0442+072, K0443+190 - K044+207, K0443+425 - K0443+451, K0445+105 - K0445+135, K0446+055 - K0446+090, K0446+307 - K0446+335, K0446+390 - K0446+415, K0446+438 - K0446+450, K0446+490 - K0446+528, K0446+545 - K0446+560, K044+040 - K0447+057, K0447+382 - K0447+417, K0453+883 - K0454+000	Natonin and Barlig, Mountain Province	03/24/2023	2nd/Final	Mt. Province 2nd DEO	LF	25.576	180	06/09/2022	12/05/2022	0	C	0.476	0.168	0.300	-	-	-	94.40%	91.40% Very Satisfactory	ONS
380	280	GEMMA CONSTRUCTION SUPPLY, INC.	5044	L	AAA	LB	GE	22MG0032 - Widening of Bridge-Colongolo Br. (B01040MN) along Surallah-Lake Sebu-Maitum Rd.	South Cotabato	03/14/2023	1st	South Cotabato 2nd DEO	LF	90.460	450	03/11/2022	06/03/2023	15.41	OG	0.376	0.275	0.150	0.030	0.047	0.033	91.10%	-	AHD
381	281	GENESIS88 CONSTRUCTION INC.	40999	L	B	MA	GE	22LB0123 - Construction of Seawall at Bucana, Sta. 0+000 to Sta. 0+400	Barangay Lasang, Davao City	03/10/2023	2nd/Final	Davao City 1st DEO	LF	49.000	201	02/16/2022	09/04/2022	2.22	C	0.492	0.187	0.300	-	-	-	97.90%	95.98% Very Satisfactory	AHD
382	282	GENETIAN BUILDERS & ENTERPRISES INC.	18052	L	B	MA	GE	22JE0025 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Construction of Lower Santo Nino - Upper Santo Nino - San Jose Road	Mahayag, Zamboanga del Sur	03/17/2023	2nd/Final	Zamboanga del Sur 1st DEO	LF	28.420	280	02/16/2022	11/22/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	93.70% Very Satisfactory	ONS
383	283	GERCEL CONSTRUCTION AND DEVELOPMENT GROUP INC.	26541	L	B	MA	GB	22O00028 - Construction of LSS Motorpool Building, Camp Bgen Rafael T Crame	Quezon City	03/17/2023	1st	NCR Regional Office	LF	31.843	347	05/23/2022	05/04/2023	-0.25	OG	0.392	0.283	0.148	0.030	0.042	0.033	92.80%	-	DEL
384	284	GICAR CONSTRUCTION, INC. / SANTECH BUILDERS CORPORATION (Joint Venture)	JV-21-5706	L	AAA	LA	GE	22NG0014 - Construction of Flood Mitigation Structure along Surigao River	Brgy. Quezon, Surigao City, Surigao Del Norte	03/08/2023	2nd/Final	Surigao del Norte 2nd DEO	LF	95.500	351	03/11/2022	02/24/2023	0	C	0.475	0.155	0.300	-	-	-	93.00%	91.14% Very Satisfactory	ONS
385	285	GICAR CONSTRUCTION, INC. / ZLREI TRADING AND CONSTRUCTION CORP. (Joint Venture)	JV-22-7345	L	AAA	MB	GE	22HO0064 - Convergence and Special Support Program : Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Road Dike along Valencia River (Left Side)	Alegria, Cebu	03/06/2023	2nd/Final	Cebu 7th DEO	LF	48.510	216	03/23/2022	10/24/2022	0	C	0.482	0.152	0.300	-	-	-	93.40%	88.78% Very Satisfactory	ONS
386	286	GICAR CONSTRUCTION, INC. / ZLREI TRADING AND CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5568	L	AAA	LA	GE	22HO0002 - Organizational Outcome 1 : Ensure Safe and Reliable National Road System - Bridge Program - Retrofitting / Strengthening of Bridge - Cansaga Bay Br. (B00613CB) along Cansaga Bay Bridge	Cebu	03/02/2023	1st	Regional Office No. VII	LF	173.700	364	03/08/2022	03/06/2023	-0.96	OG	0.399	0.296	0.140	0.030	0.028	0.033	92.60%	-	DEL
387	287	GIOVANNI CONSTRUCTION	12168	L	AAA	MB	GB	22NC0050 - Construction of Multi-Purpose Building, Bunawan District Hospital (BDH)	Bunawan, Agusan Del Sur	03/08/2023	1st	Agusan del Sur 2nd DEO	LF	17.620	250	10/19/2022	06/25/2023	-7.78	OG	0.392	0.300	0.072	0.030	0.065	0.033	89.20%	-	DEL
388	-	GIOVANNI CONSTRUCTION	12168	L	AA	MA	GE	22NB0041 - Construction of Bank Protection along Agusan River, Hawilian Section, Agusan del Sur, Esperanza, Agusan del Sur	Esperanza, Agusan del Sur	03/07/2023	1st	Agusan del Sur 1st DEO	LF	49.000	300	06/13/2022	04/08/2023	-0.46	OG	0.399	0.295	0.145	0.030	0.051	0.033	95.30%	-	DEL
389	288	G-MARS CONSTRUCTION	39765	L	B	MA	GB	22BD0056- Local Program- National Building- Construction of 2-Storey Building (DPWH Standard Design) of Cagayan Third District Engineering Office (Phase II)	Tuguegarao City, Cagayan	03/17/2023	2nd/Final	Cagayan 3rd DEO	LF	24.500	270	03/23/2022	12/17/2022	0.12	C	0.410	0.200	0.300	-	-	-	91.00%	90.65% Very Satisfactory	AHD
390	289	GOLDEN A NINE CONSTRUCTION	46558	L	D	SB	GB	22MG0041 - Construction (Completion) of Multi-Purpose Building	Norala, South Cotabat	03/15/2023	1st/Final	South Cotabato 2nd DEO	LF	4.942	90	03/24/2022	06/21/2022	0	C	0.499	0.200	0.150	-	-	-	84.90%	84.90% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
391	290	GOLDEN ROADRUNNER INTERNATIONAL CORP.	10177	L	D	SB	GE	22HM0023 - OO1: Ensure Safe and Reliable National Road System, Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads, Siquijor Circumferential Rd - K0027+135 - K0027+603	Siquijor, Siquijor	03/06/2023	1st/Final	Siquijor DEO	LF	9.800	120	03/24/2022	07/21/2022	0	C	0.493	0.146	0.300	-	-	-	93.90%	93.90% Very Satisfactory	ONS
392	-	GOLDEN ROADRUNNER INTERNATIONAL CORPORATION	10177	L	C	SB	GE	22GJ0048 - Construction of Concrete Road - Construction/Rehabilitation of Road, Balabago, Iloilo City	Balabago, Iloilo City	03/24/2023	3rd/Final	Iloilo City DEO	LF	15.840	193	04/11/2022	10/20/2022	-8.87	C	0.489	0.200	0.034	-	-	-	72.30%	81.48% Unsatisfactory	DEL
393	291	GOLDRICH CONSTRUCTION AND TRADING	16489	L	AAA	LA	GE	2PD0002 - Contract Package 2: Preventive Maintenance of Road: Asphalt Overlay along; a. Abanao Ext - (S00429LZ) Chainage 0-Chanainage 29, Chaninage 156- Chainahe 275, Chainage 29 - Chainage 156, (S005052LzZ) Chainage 111-0- Chainage 232; b. Chuntug #1 - (S00427LZ) Chainage 0- Chainage 218; c. Govt Ctr Cutt- Off Rd K0249+000 -K0249+280; d. Harrison Rd No 2_(S00453LZ) Chainage 0+Chainage 235; e. Legarda Rd - K0251+(K0298-K0251+000. K251+(-339) - K0251+(-298),K0251+(-360) - K0251+ (-339), K0251+000-K251+890; f. Leonard Wood Rd - K0252+019 -K0252+929; g. Lt. Tacay Rd - K308+000-K0308+616; h. South Drive - K0251+ (-295) - K0252+755	Baguio City	03/23/2023	1st/Final	Baguio City DEO	LF	72.551	282	02/11/2022	11/19/2022	0	C	0.464	0.135	0.300	-	-	-	89.90%	93.20% Very Satisfactory	ONS
394	-	GOLDRICH CONSTRUCTION AND TRADING	16489	L	AAA	MB	GE	22PD0020 - Construction of Flood Mitigation Facility/ Drainage System along Kisad Road to Lake Drive 1 to Abad Santos Drive, Sta. 0+000 - Sta. 0+463	Baguio City	03/23/2023	2nd/Final	Baguio City DEO	LF	49.000	270	02/11/2022	08/01/2022	0	C	0.488	0.153	0.300	-	-	-	94.10%	89.96% Very Satisfactory	ONS
395	-	GOLDRICH CONSTRUCTION AND TRADING	16489	L	AAA	LA	GE	22PD0015 - Construction of By-Pass and Diversion Road - Major Mane to Kennon Road Bypass Road	Baguio City	03/23/2023	1st	Baguio City DEO	LF	44.100	400	04/04/2022	05/08/2023	2.16	OG	0.344	0.240	0.150	0.030	0.051	0.050	86.50%	-	AHD
396	292	GOLDSTAR MARKETING AND CONSTRUCTION SERVICES INC.	40125	L	B	SB	GE	22GO0015- Construction/Upgrading/Rehabilitation of Drainage along National Roads-Secondary Roads- Sto. Nino-Banago Rd (North)- K0001+030 - K001+102, K0001+107 - K0001+720, Bacolod City, Negros Occidental	Bacolod City, Negros Occidental	03/09/2023	2nd/Final	Bacolod City DEO	LF	27.972	276	02/18/2022	11/20/2022	20.29	C	0.470	0.159	0.300	-	-	-	92.90%	89.78% Very Satisfactory	AHD
397	293	GONZALODO ENTERPRISES	30681	L	B	MA	GE	22HM0014 - 002: Protect Lives and Properties Against Major Floods, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems at Clave	Enrique Villanueva, Siquijor	03/06/2023	2nd/Final	Siquijor DEO	LF	49.000	314	02/10/2022	12/20/2022	2.55	C	0.499	0.189	0.300	-	-	-	98.80%	93.94% Very Satisfactory	AHD
398	294	GOOD FORTUNE INTERNATIONAL INCORPORATED	09246	L	B	MA	GE	22GG0156 - Construction of Concrete Road - Jct. Lambunao - Inca Road to Higpos - Tampucao - Misi	Lambunao, Iloilo	03/09/2023	2nd/Final	Iloilo 2nd DEO	LF	49.000	249	10/08/2021	06/13/2022	-1.88	C	0.490	0.139	0.244	-	-	-	87.30%	84.60% Satisfactory	DEL
399	295	GOWIL BUILDERS/ HELM CONSTRUCTION & SUPPLIES (Joint Venture)	JV-21-6250	L	A	MA	GE	22HH0040 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - D. Jakosalem St. - (S00144CB) Chainage 000 - Chainage 770	Cebu City	03/02/2023	1st/Final	Cebu City DEO	LF	26.616	91	02/22/2022	05/23/2022	0	C	0.500	0.139	0.300	-	-	-	93.90%	93.9% Very Satisfactory	ONS
400	296	GP & H CONSTRUCTION INCORPORATED	36141	L	A	MA	GE	22LA0110 - Construction of Revetment along Tagbalaobao River Up to Pindasan, Sta. 0+220.496 - Sta. 0+405.293 (LS), Sta. 0+547.475 - Sta. 0+610.611 (LS), Sta. 0+634.698 - Sta. 0+718.698 (LS), Sta. 0+289.988 - Sta. 0+566.777 (RS), Baybay Bucana	Mabini, Davao de Oro	03/08/2023	2nd/Final	Davao de Oro 1st DEO	LF	67.549	252	04/04/2022	12/11/2022	0	C	0.477	0.155	0.300	-	-	-	93.20%	91.34% Very Satisfactory	ONS
401	297	GRACE CONSTRUCTION CORPORATION	3771	L	AAA	LB	GE	22KJ0019 - Widening of Permanent Bridge Malubog Br. 2 (B00352MN) along Ozamis - Pagadian Rd.,	Ozamis City	03/10/2023	2nd	Misamis Occidental 2nd DEO	LF	34.467	302	01/21/2022	11/18/2022	0.16	OG	0.375	0.300	0.150	0.030	0.050	0.033	93.80%	-	AHD
402	298	GRAIA CONSTRUCTION CORPORATION	30826	L	AAA	LB	GE	22DQ0058 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of Revetment along Bacoar River, Brgy. Mabolo II	Bacoar City, Cavite	03/03/2023	2nd/Final	Cavite 3rd DEO	LF	55.859	215	04/07/2022	11/07/2022	0	C	0.460	0.133	0.300	-	-	-	89.30%	90.50% Very Satisfactory	ONS
403	299	GRAIA CONSTRUCTION CORPORATION / HAUSLAND CONSTRUCTION (Joint Venture)	JV-22-7225	L	AAA	LB	GE	22DQ0056 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Bridges Retrofitting/Strengthening of Permanent Bridges - Longos Flyover Br. (B04335LZ) along Longos Coastal Flyover Plus 1st Approach Rd.	Bacoar City, Cavite	03/03/2023	2nd/Final	Cavite 3rd DEO	LF	77.200	330	04/07/2022	03/02/2023	0.5	C	0.500	0.134	0.300	-	-	-	93.40%	90.52% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
404	300	GREEN ARCTIC BUILDERS	47899	L	C	SB	GE	22ED0038 - Widening of Permanent Bridges - Macatos Br. (B00011MR) along Calapan South Rd.	Victoria, Oriental Mindoro	03/23/2023	3rd/Final	Mindoro Oriental DEO	LF	19.600	280	02/23/2022	11/29/2022	0	C	0.489	0.165	0.300	-	-	-	95.40%	89.28% Very Satisfactory	ONS
405	301	GREENFIELD CONSTRUCTION	31101	L	B	MA	GE	22DE0075 - Convergence and Special Support Program, Basic Infrastructure Program (BIP), Intrajurisdictional Roads and/or Bridges (or, roads that traverse multiple LGU jurisdictions), Construction of Road, Biga - Apar Road, Barangay Biga to Apar	Lobo, Batangas	03/04/2023	2nd/Final	Batangas 2nd DEO	LF	29.700	150	02/22/2022	07/21/2022	3.83	C	0.487	0.141	0.300	-	-	-	92.80%	93.52% Very Satisfactory	AHD
406	302	GREENPLAINS CONSTRUCTION	32520	L	B	MA	GE	22IG0053 - Construction of Flood Control, Brgy. Poblacion 1	Hindang, Leyte	03/10/2023	2nd/Final	Leyte 5th DEO	LF	48.412	228	03/30/2022	11/12/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	94.20% Very Satisfactory	ONS
407	303	GVDPM CONSTRUCTION CORP.	09052	L	A	MB	GE	22C00034-Bridge Program-Widening of Permanent Bridges-Cojuangco Bridge (B01363LZ) along Paniqui-Wawa Road	Paniqui, Tarlac	03/06/2023	3rd/Final	Regional Office No. III	LF	69.094	300	03/07/2022	12/31/2022	0	C	0.496	0.147	0.300	-	-	-	94.30%	94.54% Very Satisfactory	ONS
408	304	H.G. LOPEZ CONSTRUCTION	17691	L	A	MB	GE	22AE0028: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Construction of Road, Brgy. Arosip	Bacnotan, La Union	03/18/2023	2nd/Final	La Union 1st DEO	LF	19.599	224	02/15/2022	09/26/2022	0.4	C	0.495	0.134	0.300	-	-	-	92.90%	89.90% Very Satisfactory	AHD
409	305	H.L.J. CONSTRUCTION & ENTERPRISES	18080	L	A	MB	GE	22G00058- Himamaylan City- Negros Oriental Boundary- Tayasan Road	Himamaylan City, Negros Occidental	03/11/2023	2nd/Final	Regional Office No. VI	LF	41.080	297	02/21/2022	12/14/2022	0.00	C	0.471	0.164	0.300	-	-	-	93.50%	91.16% Very Satisfactory	ONS
410	306	H2 LANDMARK BUILDERS, INC.	7400	L	A	MB	GE	22L00096 - Construction of Gravel Road - Don Mariano Marcos - Malig - Sabat - Calagasan - San Isidro - Tagboa - New Visayas - Macangao Road, Package C	Davao Oriental	03/07/2023	1st	Regional Office No. XI	LF	116.477	290	03/11/2022	12/25/2022	0.16	OG	0.400	0.300	0.150	0.030	0.042	0.050	97.20%	-	AHD
411	307	HALREY CONSTRUCTION INC.	2267	L	AAA	LB	GE	22OG0059 - Rehabilitation of Road at Barangay Milagrosa	Quezon City	03/17/2023	3rd/Final	Quezon City 2nd DEO	LF	14.109	240	03/24/2022	11/18/2022	0	C	0.477	0.200	0.300	-	-	-	97.70%	95.72% Very Satisfactory	ONS
412	308	HELM CONSTRUCTION & SUPPLIES	34385	L	A	MA	GE	22HF0037 - Construction of Flood Mitigation Structure at Barangay Alegria, Sta. 6+200 - Sta. 6+398	Tuburan, Cebu	03/04/2023	2nd	Cebu 3rd DEO	LF	48.998	302	06/02/2022	03/30/2023	-5.49	OG	0.385	0.286	0.095	0.030	0.042	0.033	87.10%	-	DEL
413	-	HELM CONSTRUCTION & SUPPLIES	34385	L	A	MB	GE	22HF0032 - Construction of Drainage Structure along Toledo-Tabuelan-Sn Remigio Rd - K0093 + 859 - K0094 + 805, Brgy. Manga & Brgy. Poblacion 8	Tuburan, Cebu	03/04/2023	2nd	Cebu 3rd DEO	LF	29.213	374	03/01/2022	03/09/2023	-4.18	OG	0.398	0.287	0.108	0.030	0.051	0.033	90.70%	-	DEL
414	309	HGG BUILDERS & SUPPLY	17824	L	A	MB	GE	22FI0039- Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage System- Construction of Calsuche Seawall, Sta. 0+195- Sta. 0+363	Milagros, Masbate	03/07/2023	1st	Masbate 2nd DEO	LF	96.500	376	03/30/2022	04/09/2023	-3.16	OG	0.398	0.240	0.118	0.030	0.061	0.033	88.00%	-	DEL
415	-	HGG BUILDERS & SUPPLY	17824	L	A	MB	GE	22FG0032- Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide along Tigao- Goa- San Jose- Lagonoy- Guijalo via San Vicente Road (Genorangan Section), KO498+800- KO498+928, KO499+490- KO499+561, KO500+246- KO500+268, KO500+456 - KO500+576	Lagonoy, Camarines Sur	03/10/2023	1st	Camarines Sur 4th DEO	LF	91.675	386	03/17/2022	04/06/2023	-0.78	OG	0.386	0.300	0.142	0.024	0.035	0.033	92.00%	-	DEL
416	-	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22FD0003 - Road Widening - Primary Roads at Daang Maharlika (LZ) - K0387+000 - K0388+391	Camarines Sur	03/08/2023	2nd/Final	Camarines Sur 1st DEO	LF	52.496	239	02/23/2022	10/19/2022	0	C	0.483	0.200	0.300	-	-	-	98.30%	93.62% Very Satisfactory	ONS
417	-	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22FD0001 - Widening of Permanent Bridge at Binahan Bridge (B00440LZ) along Rolando A. Andaya Highway	Camarines Sur	03/08/2023	2nd/Final	Camarines Sur 1st DEO	LF	29.389	269	03/14/2022	09/25/2022	0.29	C	0.493	0.200	0.300	-	-	-	99.30%	94.14% Very Satisfactory	AHD
418	-	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22LF0111 - SURIGAO Del Sur Bdry. - Davao Or. Coastal Rd. K1536+680 - K1536+740, K1536+780- K1536+840	Boston, Davao Oriental	03/08/2023	1st	Davao Oriental 1st DEO	LF	96.497	353	03/28/2022	03/15/2023	-0.21	OG	0.354	0.300	0.148	0.030	0.037	0.033	90.20%	-	DEL
419	-	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22BI0070 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Primary Roads - Daang Maharlika (LZ) - K0295+100 - K0295+150	Diadi, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	96.500	208	05/31/2022	12/24/2022	19.33	C	0.500	0.133	0.300	-	-	-	93.30%	91.38% Very Satisfactory	AHD
420	-	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22NI0069 - Rehabilitation and Road Slope Protection Structures along Bislig-Trento Road, K1508+510 - K1508+750	Lingig, Surigao del Sur	03/09/2023	2nd	Surigao del Sur 2nd DEO	LF	96.399	318	06/22/2022	05/05/2023	-3.7	OG	0.396	0.300	0.113	0.030	0.051	0.033	92.30%	-	DEL
421	310	HIGH STRENGTH DEV. CORPORATION	31976	L	A	MA	GE	22CL0007 - Construction of Missing Links/New Roads, Sta. Cruz-Mangatarem Road (Zambales Side, Phase 9)	Sta. Cruz, Zambales	03/10/2023	1st	Zambales 1st DEO	LF	91.673	420	03/14/2022	05/07/2023	0	OG	0.392	0.239	0.150	0.030	0.042	0.033	88.60%	-	ONS
422	311	HIGH STRENGTH DEV. CORPORATION / 1FC DIZON CORP. (Joint Venture)	JV-21-6116	L	A	MA	GE	22CK0038: Reconstruction of National Road with Slips, Slope Collapse and Landslide along Manila North Road, K0098+(-070) - K0098+122	Bamban, Tarlac	03/06/2023	2nd/Final	Tarlac 2nd DEO	LF	94.241	191	02/16/2022	08/25/2022	0	C	0.498	0.133	0.300	-	-	-	93.10%	92.32% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
423	312	HI-TONE CONSTRUCTION & DEVELOPMENT CORP. / L BROS. CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-5129	L	AAA	MA	GE	21FM0038 - Flood Management Program - Construction of Sitio Dalakit Shore Protection, Sitio Dalakit, Barangay Macarthur, Monreal, Masbate	Sitio Dalakit, Barangay Macarthur, Monreal, Masbate	03/09/2023	2nd/Final	Masbate 1st DEO	LF	53.075	372	11/23/2021	11/29/2022	0	C	0.487	0.155	0.300	-	-	-	94.20%	90.48% Very Satisfactory	ONS
424	313	HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MB	GE	22FO0063 - Construction of San Ramon - Nino Jesus - San Vicente Road Section	Libon, Albay	03/07/2023	2nd/Final	Albay 3rd DEO	LF	19.173	172	03/10/2022	08/28/2022	0	C	0.491	0.133	0.300	-	-	-	92.40%	92.46% Very Satisfactory	ONS
425	-	HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MA	GE	22FA0067 - Construction of River Protection Structure along Salog River	Bacacay, Albay	03/10/2023	2nd/Final	Albay 1st DEO	LF	95.535	241	06/03/2022	01/29/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	91.5% Very Satisfactory	ONS
426	314	HI-VIEW RESOURCES & DEVELOPMENT CORPORATION	28505	L	A	MB	GE	22LD0042 - Construction of Local Road (Package B) Brgy. Cabaagan to Brgy. Bangal Road (Part of Cabaagan-Bangkal Section)	Matanao, Davao	03/08/2023	2nd/Final	Davao del Sur DEO	LF	49.000	198	02/21/2022	09/06/2022	0	C	0.482	0.159	0.300	-	-	-	94.10%	92.00% Very Satisfactory	ONS
427	315	HKBT CONSTRUCTION	48936	L	D	SB	GB	22PK0066 - Convergence and Special Support Program (CSP): Construction/ Rehabilitation of Water Supply/ Septage and Sewerage/ Rainwater Collector System - Water Supply System Construction of Water System, Barangay Community Waterworks in Olata, Barangay Mabilong	Lubuangan, Kalinga	03/22/2023	2nd/Final	Upper Kalinga DEO	LF	14.689	170	04/13/2022	09/29/2022	0	C	0.487	0.144	0.224	-	-	-	85.50%	87.11% Satisfactory	ONS
428	316	HKP CONSTRUCTION AND SUPPLY	34274	L	B	MA	GB	22FI0050- Local Program- Construction of DENR- Provincial Environment and Natural Resources (DENR-PENR) Building	Masbate City	03/07/2023	1st	Masbate 2nd DEO	LF	29.400	210	08/05/2022	03/02/2023	0.01	OG	0.382	0.240	0.150	0.030	0.061	0.050	91.30%	-	AHD
429	317	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E	14725	L	AAA	LB	GE	22GM0037 - Construction Of Concrete Road - Kabankalan - Bayawan Bdry. Road, Brgy. Bantayan, Kabankalan City, Negros Occidental	Brgy. Bantayan, Kabankalan City, Negros Occidental	03/10/2023	2nd/Final	Negros Occidental 3rd DEO	LF	67.550	410	03/14/2022	12/15/2022	8.04	C	0.475	0.157	0.300	-	-	-	93.20%	89.12% Very Satisfactory	AHD
430	-	HOMEWORLD CONSTRUCTION CORP. (FORMERLY HOMEWORLD E	14725	L	AAA	LB	GE	22G00067 - Preventive Maintenance of Road: Asphalt Overlay on Specific Locations Along Bacolod North Rd (S00425NR) K0097+000 - K0097+850, Escalante City, Negros Occidental	Escalante City, Negros Occidental	03/12/2023	1st/Final	Negros Occidental Sub DEO	LF	32.238	118	03/02/2022	05/28/2022	0.00	C	0.480	0.134	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
431	318	HONY TRADING AND CONSTRUCTION / JOAN & JOHN CONSTRUCTION AND TRADING (Joint Venture)	JV-21-6312	L	B	MA	GE	22D00018: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Teresa River	Brgy. San Gabriel and Brgy. Dalig, Teresa, Rizal	03/02/2023	2nd	Rizal 2nd DEO	LF	77.200	279	03/07/2022	12/10/2022	-2.04	OG	0.366	0.246	0.130	0.030	0.028	0.033	83.30%	-	DEL
432	319	I & E CONSTRUCTION CORPORATION	10410	L	AA	MB	GE	22DK0162 : ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Mauban By-Pass Road, Package B	Mauban, Quezon	03/03/2023	1st	Quezon 1st DEO	LF	49.000	290	06/13/2022	03/29/2023	-3.85	OG	0.397	0.276	0.112	0.030	0.042	0.033	89.00%	-	DEL
433	320	I.A. BOSQUE CONSTRUCTION CORP.	12597	L	A	MA	GE	22DJ0131 - OO2: Protect Lives and Properties Againts Major Floods, Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection along Lagnas River (Upstream - Package 5)	Sariaya, Quezon	02/28/2023	1st	Quezon 2nd DEO	LF	96.500	300	06/13/2022	04/08/2023	0.68	OG	0.400	0.300	0.150	0.024	0.042	0.033	94.90%	-	AHD
434	321	I.D.A. JR BUILDERS & CONSTRUCTION SUPPLY	32022	L	B	MA	GB	22IM0069- Construction of COMELEC Regional Office 8 Building (Phase 4)	Tacloban City	03/17/2023	2nd/Final	Tacloban City DEO	LF	24.747	210	03/24/2022	10/19/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	90.74% Very Satisfactory	ONS
435	322	I.F. CLEMENTE CONSTRUCTION CORPORATION	41498	L	A	MA	GE	22OI0004 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads : PPTA Rd - K0026+115 - K0026+413	Muntinlupa City, Metro Manila	03/17/2023	2nd/Final	Las Piñas-Muntinlupa DEO	LF	24.019	277	02/09/2022	11/12/2022	0	C	0.494	0.151	0.300	-	-	-	94.50%	91.14% Very Satisfactory	ONS
436	323	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	MB	GE	22G00013- Rehabilitation of Flood Control Structure, Panigayon River; Cairawan River, Lindero; Paliwan River, Lugta; Cairawan River, Liberato; Cairawan River, Uya-Liya; Panigayon River, Leon, Laua-an, Antique	Laua-an, Antique	03/21/2023	1st	Regional Office No. VI	LF	175.630	637	02/21/2022	11/19/2023	11.04	OG	0.351	0.300	0.150	0.030	0.056	0.050	93.70%	-	AHD
437	-	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	22G00126- Construction of Pandan- Ibabay Road, Pandan, Antique	Pandan, Antique	03/22/2023	1st	Regional Office No. VI	LF	115.800	556	03/29/2022	03/05/2023	-5.48	OG	0.400	0.300	0.095	0.030	0.056	0.033	91.40%	-	DEL
438	324	ILBI CONSTRUCTION SUPPLY AND SERVICES	32021	L	A	MA	GE	22MG0025 - Road Widening-Cotabato-Marbel Rd (S00276Mn)-K1712+152-K1713+188	South Cotabato	03/15/2023	3rd/Final	South Cotabato 2nd DEO	LF	62.723	270	03/24/2022	12/18/2022	0	C	0.495	0.159	0.300	-	-	-	95.40%	94.95% Very Satisfactory	ONS
439	325	ILC SUMMIT CONSTRUCTION INC.	36862	L	A	SB	GE	22NE0032 - Off-Carriageway Improvement Jct. Magsaysay-Cagdianao Rd - K0011+240 - K0011 + 854, K0011 + 908 - K0012 +037, K0012+102- K0012+426	Cagdianao, Dinagat Islands	03/07/2023	3rd/Final	Dinagat Islands DEO	LF	20.347	165	03/07/2022	08/18/2022	-1.66	C	0.498	0.170	0.250	-	-	-	91.80%	90.24% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
440	326	IM CONSTRUCTION CORPORATION	20074	L	A	MB	GE	22OF0053 - Construction of Flood Control Structure, Brgy. New Era	Quezon City	03/18/2023	3rd/Final	Quezon City 1st DEO	LF	37.085	330	02/14/2022	01/09/2023	9.7	C	0.475	0.200	0.300	-	-	-	97.50%	95.01% Very Satisfactory	AHD
441	-	IM CONSTRUCTION CORPORATION	20074	L	A	MB	GE	22OD0022 - Construction of Road including Drainage System along Ilang-Ilang Rd	Brgy 175, Caloocan City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	15.680	270	02/08/2022	11/04/2022	6.3	C	0.497	0.144	0.300	-	-	-	94.10%	91.22% Very Satisfactory	AHD
442	-	IM CONSTRUCTION CORPORATION	20074	L	A	MB	GE	21OA0056 - Construction of Floodwall and Upgrading of Road with Drainage System along Adelfa St., Brgy. Tanza 1	Navotas City	03/14/2022	2nd/Final	Malabon-Navotas DEO	LF	67.504	388	11/15/2021	12/07/2022	7.62	C	0.487	0.172	0.300	-	-	-	95.90%	96.68% Outstanding	AHD
443	327	INABANGAN DRILLING, CONSTRUCTION, STEEL FABRICATION, AND GEN. MDSE	35764	L	C	SB	GE	22HA0063 - Road Widening - Tertiary Roads - Jct. (Tnr) Cortes - Baililhan- Catigbian - Macaas Rd - K0039+493 to K0040+493	Tubigon, Bohol	03/03/2023	2nd/Final	Bohol 1st DEO	LF	23.966	195	03/03/2023	09/13/2023	0	C	0.493	0.154	0.300	-	-	-	94.70%	94.34% Very Satisfactory	ONS
444	328	INFRA BUILDERS AND SELLERS, PHILS.	09391	L	B	MA	GE	22FB0150: Flood Mitigation Structures Protecting Public Infrastructures /Facilities - Construction of River Bank Protection Works (Upstream) of Barangay Padang	Legazpi City	03/06/2023	2nd/Final	Albay 2nd DEO	LF	96.500	274	04/13/2022	01/11/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	90.54% Very Satisfactory	ONS
445	329	IOS CONSTRUCTION SERVICES	48216	L	B	SB	GE	22KF0010 - Construction of Flood Control Structures along Iligan River,	Barangay Abuno, Iligan City, Lanao del Norte	03/09/2023	2nd/Final	Lanao del Norte 1st DEO	LF	29.400	198	03/18/2022	10/01/2022	0	C	0.489	0.142	0.300	-	-	-	93.10%	93.88% Very Satisfactory	ONS
446	330	IRIGA JETSTONE CONSTRUCTION, INC.	03648	L	B	MA	GE	22FN0098- OOI: Ensure Safe and Reliable National Road System Network Development Program - Construction of By-Pass and Diversion Roads Iriga City Rapid Exit Bypass Road, Camarines Sur (Sta. 2+859.00-Sta.3+580.00)	Iriga City, Camarines Sur	03/08/2023	1st	Camarines Sur 5th DEO	LF	37.582	128	11/22/2022	03/29/2023	16.92	OG	0.400	0.200	0.150	0.030	0.042	0.050	87.20%	-	AHD
447	331	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	MA	GE	22GI0003 - Road Widening - Iloilo Radial Road - 4	Leganes, Iloilo	03/09/2023	3rd/Final	Iloilo 4th DEO	LF	79.129	300	02/21/2022	12/17/2022	0	C	0.495	0.141	0.300	-	-	-	93.60%	92.85% Very Satisfactory	ONS
448	332	J. A. DEVELOPERS & ENGINEERS	43714	L	B	SB	GE	22IB0029 - Rehabilitation/Improvement of Flood Control Structures Protecting National Roads along Jct. Buenavista Lawaan Marabut Road, K0955+220 K0955+293(R/S); 955+345 955+555 (R/S)	Brgy. Guinob-An, Lawaan, Eastern Samar	03/24/2023	2nd/Final	Eastern Samar DEO	LF	29.400	138	04/05/2022	08/20/2022	0	C	0.481	0.137	0.300	-	-	-	91.80%	92.34% Very Satisfactory	ONS
449	333	J. SIMEON CONSTRUCTION	31867	L	A	MA	GE	22OD0043 - Improvement of Flood Control Riverwall along Left Bank of Polo River, Brgy. Wawang Pulo	Valenzuela City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	91.675	360	02/11/2022	02/05/2023	0.56	C	0.494	0.153	0.300	-	-	-	94.70%	91.76% Very Satisfactory	AHD
450	334	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	LA	GE	22GE0036 - Road Widening - at Specific Locations along Guimaras Circumferential Road (S00028GR) K0086+850 - K0088+303	Nueva Valencia, Guimaras	03/11/2023	2nd/Final	Guimaras DEO	LF	76.194	265	04/05/2022	12/25/2022	16.98	C	0.493	0.147	0.300	-	-	-	94.00%	89.74% Very Satisfactory	AHD
451	-	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	LA	GE	22GE0019 - Road Widening at Specific Locations along Central Rd (Sn Miguel - Constancia - Cabano - Igawayan) (S00025GR) K0051+(-1127) - K0051+386	San Lorenzo, Guimaras	03/11/2023	2nd/Final	Guimaras DEO	LF	72.896	257	04/05/2022	12/17/2022	18.29	C	0.489	0.139	0.300	-	-	-	92.80%	90.82% Very Satisfactory	AHD
452	-	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	LA	GE	22GE0026 - Preventive Maintenance of Road: Asphalt Overlay - at Specific Locations along Guimaras Circumferential Rd (S00028GR) K0057+313 - K0103+413	Sibunag and Nueva Valencia, Guimaras	03/12/2023	1st/Final	Guimaras DEO	LF	25.921	92	04/05/2022	07/05/2022	5.43	C	0.485	0.136	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
453	335	J.G. ORANZA CONSTRUCTION / WILL & JOE AGGREGATES, INC. (JV)	JV-21-5910	L	B	MA	GE	22ME0002 - Construction of Road, Sitio Siguel to Sitio Lamalangil, Brgy. Tinoto	Maasim, Sarangani Province	03/16/2023	2nd/Final	Sarangani DEO	LF	43.217	321	02/16/2022	01/02/2023	0	C	0.492	0.155	0.300	-	-	-	94.70%	93.26% Very Satisfactory	ONS
454	336	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL	43632	L	A	MA	GB	22PC0057: Basic Infrastructure Program- Multi-Purpose Buildings/Facilities to Support Social Services- Rehabilitation of Panay Evacuation Center	Barangay Panay, Sta. Marcela, Apayao	03/24/2023	2nd/Final	Apayao 2nd DEO	LF	4.886	275	03/25/2022	12/24/2022	0.73	C	0.494	0.133	0.300	-	-	-	92.70%	95.08% Very Satisfactory	AHD
455	337	J.H.R. ENTERPRISES	39894	L	A	MB	GE	22EB0039 - Construction/Improvement of Access Roads - Access Road leading to Devil's Mountain and Farms, Brgy. Batasan	San Jose, Mindoro Occidental	03/20/2023	2nd/Final	Mindoro Occidental DEO	LF	41.830	330	02/22/2022	01/17/2023	0	C	0.488	0.134	0.300	-	-	-	92.20%	91.18% Very Satisfactory	ONS
456	338	J.M LACORTE CONSTRUCTION	39470	L	B	MA	GE	22NB0023- Construction of Concrete Road, Construction of Road, Barangay Noli	Bayugan City, Agusan Del Sur	03/06/2023	2nd/Final	Agusan del Sur 1st DEO	LF	19.800	236	03/18/2022	11/08/2022	0	C	0.481	0.200	0.300	-	-	-	98.10%	93.84% Very Satisfactory	ONS
457	-	J.M LACORTE CONSTRUCTION	39470	L	B	MA	GE	21NB0049- Construction of Concrete Road - NRJ Maug - La Purisma - San Juan - New Tubigon Road, Package 1	Prosperidad, Agusan del Sur	03/07/2023	2nd/Final	Agusan del Sur 1st DEO	LF	38.600	361	10/11/2021	10/06/2022	0	C	0.487	0.200	0.300	-	-	-	98.70%	94.06% Very Satisfactory	ONS
458	-	J.M. LACORTE CONSTRUCTION	39470	L	B	MA	GE	21NC0076 - Construction of Bank Protection of Agusan River Protecting Sta. Josefa Bridge, Sta. 0+000 - Sta. 0+160	Sta. Josefa, Agusan del Sur	01/13/2023	2nd/Final	Agusan del Sur 2nd DEO	LF	49.000	340	08/09/2021	07/14/2021	0	C	0.446	0.135	0.300	-	-	-	88.10%	89.06% Very Satisfactory	ONS
459	339	J.M. LUCIANO CONSTRUCTION, INC.	02083	L	AAA	LB	GE	21NH0051 - Construction of Telaje Flood Control	Tandag City, Surigao del Sur	03/12/2023	2nd/Final	Surigao del Sur 1st DEO	LF	77.200	570	03/16/2021	10/06/2022	0	C	0.491	0.200	0.300	-	-	-	99.10%	93.22% Very Satisfactory	ONS
460	-	J.M. LUCIANO CONSTRUCTION, INC.	02083	L	AAA	LB	GE	22NO0182 - Construction of San Roque, Bislig to Bunawan By-Pass Road	Bunawan, Agusan Del Sur	03/08/2023	1st	Regional Office No. XIII	LF	98.301	210	09/02/2022	03/30/2023	13.43	OG	0.395	0.261	0.150	0.030	0.037	0.033	90.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
461	340	J.S. LAYSON & CO. , INC.	02653	L	A	MB	GE	22GJ0008 - Road Widening - Cubay Balabago Road, K0005+(-305) - K0005+353	Iloilo City	03/24/2023	3rd/Final	Iloilo City DEO	LF	41.989	291	04/11/2022	01/26/2023	0.00	C	0.479	0.165	0.300	-	-	-	94.40%	90.74% Very Satisfactory	ONS
462	-	J.S. LAYSON & CO. , INC.	02653	L	A	MB	GE	22GF0063 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Guimbal - Igaras - Tubungan - Leon Road - K0060+340 - K0060+440, K0060+800 - K0060+850	Tubungan, Iloilo	03/13/2023	2nd/Final	Iloilo 1st DEO	LF	29.094	307	03/29/2022	01/29/2023	6.76	C	0.480	0.162	0.300	-	-	-	94.20%	90.72% Very Satisfactory	AHD
463	341	JABEN GENERAL CONTRACTING & ENG'G SERVICES / KANE CONSTRUCTION, INC. (Joint Venture)	JV-21-5714	L	A	MA	GE	22PD0009- Network Development Program - Road Widening - Primary Roads: Quirino Highway (Baguio-Bauang) - K0304+884 - K0305+286	Baguio City	03/23/2023	2nd/Final	Baguio City DEO	LF	675.500	300	02/09/2022	12/05/2022	0	C	0.476	0.138	0.210	-	-	-	82.40%	85.52% Satisfactory	ONS
464	342	JAER ELECTRICAL, CONSTRUCTION AND SUPPLY	39000	L	B	SB	GE	22FC0248- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Primary Roads, Daang Maharlika (LZ)- K0266+478- K0266+650	Sta. Elena, Camarines Norte	03/07/2023	1st	Camarines Norte DEO	LF	29.390	434	03/25/2022	06/01/2023	0.16	OG	0.382	0.271	0.150	0.024	0.051	0.050	92.80%	-	AHD
465	343	JAGONBUILD CONSTRUCTION CORP.	24748	L	A	MA	GE	21OA0031 - Construction of Riverwall, Tanza Pabahay	Navotas City	03/14/2022	2nd/Final	Malabon-Navotas DEO	LF	57.812	240	11/15/2021	07/12/2022	1.86	C	0.495	0.187	0.300	-	-	-	98.20%	93.70% Very Satisfactory	AHD
466	-	JAGONBUILD CONSTRUCTION CORP.	24748	L	A	MA	GE	22OA0005 - Construction of Riverwall and Road Dike along Batasan River (Phase 11), Brgy. Dampalit	Malabon City	03/14/2023	2nd/Final	Malabon-Navotas DEO	LF	49.000	240	02/14/2022	10/11/2022	2.08	C	0.496	0.177	0.300	-	-	-	97.30%	96.82% Outstanding	AHD
467	-	JAGONBUILD CONSTRUCTION CORP.	24748	L	B	MA	GE	22DD0057 - Construction of Flood Control Wall along the Banks of Creeks, Brgy. 167 (Phase 2)	Caloocan City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	29.396	330	02/08/2022	01/03/2023	16.36	C	0.488	0.133	0.300	-	-	-	92.10%	91.32% Very Satisfactory	AHD
468	-	JAGONBUILD CONSTRUCTION CORP.	24748	L	A	MA	GE	22CD0157 - Construction of Flood Control Structures along Bulo River Sta. 25+090 to Sta. 25+980	San Miguel, Bulacan	03/08/2023	2nd/Final	Bulacan 2nd DEO	LF	96.496	344	03/30/2022	03/08/2023	4.59	C	0.458	0.133	0.300	-	-	-	89.10%	91.08% Very Satisfactory	AHD
469	344	JAICA CONST. CORP.	44541	L	A	MA	GE	22DJ0159 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM: Construction/ Improvement of Access Roads leading to Seaports (Kalsada Tungo sa Paliparan, Riles at Daungan Program - KATUPARAN), Quezon Eco-Tourism - Cotta- Dalahican - Talao - Talao- Mayao Road, Packa	Lucena City, Quezon	02/28/2023	1st	Quezon 2nd DEO	LF	48.250	390	05/23/2022	06/16/2023	0.21	OG	0.396	0.300	0.150	0.030	0.051	0.033	96.00%	-	AHD
470	-	JAICA CONST. CORP.	44541	L	A	MA	GE	22DJ0021 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Road/s leading to Major Strategic Public Buildings/ Facilities, Construction of Acces Road to	Sariaya, Quezon	02/28/2023	3rd/Final	Quezon 2nd DEO	LF	52.998	285	02/24/2022	12/05/2022	0	C	0.460	0.137	0.300	-	-	-	89.70%	91.35% Very Satisfactory	ONS
471	345	JAICA CONST. CORP. / RAPID FOREMOST CONST. CO. (Joint Venture)	JV-22-7525	L	AA	MB	GE	22DM0141 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Roads leading to Major / Strategic Public Buildings/ Facilities - Construction of Sumilang Bridge with Approaches	General Luna, Quezon	03/02/2023	2nd	Quezon 3rd DEO	LF	96.500	390	04/04/2022	04/28/2023	-0.42	OG	0.380	0.276	0.146	0.030	0.065	0.033	93.00%	-	DEL
472	346	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GL0032 - Construction of Binalbagan River Bank Slope Protection Upstream Of Binalbagan (Bagacay) Br. (Right Bank), Brgy. Rumirang, Isabela, Negros Occidental	Isabela, Negros Occidental	03/11/2023	2nd/Final	Negros Occidental 2nd DEO	LF	96.496	241	02/23/2022	10/21/2022	0.42	C	0.447	0.135	0.300	-	-	-	88.20%	90.54% Very Satisfactory	AHD
473	-	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GM0025 - Construction of Concrete Road - Construction Of Road At So. Yardahan To Vista Alegre Road, Sta. 0+000 - Sta. 4+531 Section 1,Barangay Nabulao, Sipalay City, Negros Occidental	Barangay Nabulao, Sipalay City, Negros Occidental	03/10/2023	2nd/Final	Negros Occidental 3rd DEO	LF	96.500	368	03/14/2022	03/16/2023	0.98	C	0.463	0.158	0.300	-	-	-	92.10%	91.08% Very Satisfactory	AHD
474	-	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GM0022- Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structure Along Hilabanagan River (Upstream of Approach B of Hilabanagan Br.), Kabankalan City, Negros Occidental	Kabankalan City, Negros Occidental	03/10/2023	2nd/Final	Negros Occidental 3rd DEO	LF	49.000	297	02/17/2022	09/13/2022	20.9	C	0.438	0.133	0.300	-	-	-	87.10%	88.72% Satisfactory	AHD
475	-	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GN0076 - Construction of Drainage System, Barangay Ayungon, La Carlota City, Negros Occidental	La Carlota City, Negros Occidental	03/11/2023	2nd	Negros Occidental 4th DEO	LF	39.196	452	03/31/2022	06/25/2023	16.75	OG	0.365	0.258	0.150	0.020	0.045	0.050	88.80%	-	AHD
476	347	JAMARI CONSTRUCTION	21580	L	AAA	LB	GE	22KD0028 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Sayre Highway K1427+668 to K1427+837	Sayre Highway, Cagayan de Oro City	03/20/2023	2nd	Cagayan de Oro City 2nd DEO	LF	70.152	349	06/08/2022	05/22/2023	1.96	OG	0.394	0.300	0.150	0.030	0.047	0.050	97.10%	-	AHD
477	348	JAMRAY BUILDERS & ENTERPRISES	44297	L	D	SB	GE	22KD0027 - Construction of Drainage, Brgy. Consolacion	Cagayan de Oro City, Misamis Oriental	03/20/2023	2nd/Final	Cagayan de Oro City 2nd DEO	LF	4.950	203	03/28/2022	10/16/2022	0	C	0.469	0.133	0.300	-	-	-	90.20%	91.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
478	349	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC.	35880	L	A	MB	GE	22BJ0008 - Bridge - Widening of Permanent Bridges - Secondary Roads Cauayan Bridge (B01248LZ) along Nueva Vizcaya - Benguet Road	Aritao, Nueva Vizcaya	03/17/2023	2nd/Final	Nueva Vizcaya 2nd DEO	LF	30.380	265	02/16/2022	11/07/2022	0	C	0.500	0.136	0.300	-	-	-	93.60%	94.02% Very Satisfactory	ONS
479	-	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC.	35880	L	A	MB	GE	22BI0027 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Construction of New Bridges - Namamparan Br. Along Daang Maharlika (LZ)	Diadi, Nueva Vizcaya	03/16/2023	2nd	Nueva Vizcaya 1st DEO	LF	55.005	406	02/25/2022	04/06/2023	-4.53	OG	0.397	0.300	0.105	0.030	0.037	0.033	90.20%	-	DEL
480	-	JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC.	35880	L	A	MB	GE	21B00025 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Construction of By-Pass and Diversion Roads - San Mateo - Alfonso Lista Diversion Road	San Mateo, Isabela	01/19/2023	1st/Final	Regional Office No. II	LF	102.627	251	09/08/2021	05/16/2022	3.98	C	0.463	0.195	0.300	-	-	-	95.80%	95.80% Very Satisfactory	AHD
481	350	JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC. / JOHN-JANN CONST. AND SUPPLIES (Joint Venture)	JV-21-4892	L	A	MB	GE	21B00005 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program: Bridge Program: Widening of Permanent Bridges - Batu Bridge (B01227LZ) along Daang Maharlika	Bambang, Nueva Vizcaya	01/19/2023	1st/Final	Regional Office No. II	LF	95.330	316	05/07/2021	03/18/2022	0	C	0.490	0.136	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
482	351	JANRHYLL CONSTRUCTION	45245	L	D	SB	GE	22KE0041 - Construction of River Control/Drainage System at Yumbing Box Culvert (K57+300 - K57+506)	Yumbing, Mambajao, Camiguin	03/17/2023	2nd/Final	Camiguin DEO	LF	18.999	149	05/12/2022	10/07/2022	0	C	0.476	0.134	0.300	-	-	-	91.00%	95.26% Very Satisfactory	ONS
483	352	JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	22KE0040 - Construction of River Control/Drainage System at Catibac Box Culvert (K.47+000.00 - K.47+212.50, K.47+212.5 - K.47+231.50, K.47+212.5 - K.47+276, K.47.1+000 - K.47.10+010)	Catarman Camiguin	03/17/2023	2nd/Final	Camiguin DEO	LF	19.600	180	05/12/2022	11/07/2022	0	C	0.479	0.133	0.300	-	-	-	91.20%	94.32% Very Satisfactory	ONS
484	-	JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	22KE0034 - Construction of Alga River Control along Alga Bridge (K38.6+000.00 - K38.6+0.53.00 Rightside, K38.6+000 - K38.6+160 Leftside)	Catarman, Camiguin	03/17/2023	2nd/Final	Camiguin DEO	LF	19.035	149	05/12/2022	10/07/2022	0	C	0.473	0.133	0.300	-	-	-	90.60%	94.62% Very Satisfactory	ONS
485	353	JARGON CONSTRUCTION & SUPPLY	23474	L	A	MA	GE	22MH0026 - Construction of River Bank Protection/Flood Control at Hinalaan River, Kalamansig, Sultan Kudarat	Kalamansig, Sultan Kudarat	03/20/2023	2nd/Final	Sultan Kudarat 2nd DEO	LF	91.675	333	02/21/2022	01/19/2023	-0.21	C	0.477	0.133	0.294	-	-	-	90.40%	94.78% Very Satisfactory	DEL
486	-	JARGON CONSTRUCTION AND SUPPLY	23474	L	A	MA	GE	22MF0012 - Construction of Flood Control Structure, Ala River (Kalawag Section)	Isulan, Sultan Kudarat	03/14/2023	3rd	Sultan Kudarat 1st DEO	LF	48.969	347	02/22/2022	02/03/2023	-1.67	OG	0.376	0.300	0.133	0.030	0.047	0.017	90.30%	-	DEL
487	-	JARGON CONSTRUCTION AND SUPPLY	23474	L	A	MB	GE	22MI0048 - Preventive Maintenance of Road - Asphalt Overlay - Along Matalam - Bagontapay Jct. Rd. (S00706MN) K1657+144 to K1657+381	M'lang, Cotabato	03/16/2023	1st/Final	Cotabato 3rd DEO	LF	10.224	82	03/25/2022	06/14/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
488	354	JAS MIXER CONSTRUCTION AND DEVELOPMENT CORPORATION/ M.R. VARGAS CONSTRUCTION (Joint Venture)	JV-22-7585	L	AAA	MA	GE	22HB0122 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads - Jct (TER) Jagna - Sierra Bullones Rd - K0068+760 - K0069+850, K0074+580 - K0074+675, K0075+100 - K0075+140	Sierra Bullones, Bohol	03/05/2023	1st	Bohol 3rd DEO	LF	96.500	408	04/12/2022	05/24/2023	0.19	OG	0.399	0.269	0.150	0.030	0.061	0.050	95.90%	-	AHD
489	355	JBM ENGINEERS AND SUPPLY	36885	L	B	MA	GE	22II0002 - Preventive Maintenance, Secondary Roads, Laoag - Calomotan Rd., K0792+200 - K0792+800, K0793+150 - K0794+000	Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	25.907	165	05/20/2022	10/31/2022	0	C	0.493	0.167	0.300	-	-	-	96.00%	89.34% Very Satisfactory	ONS
490	356	JBM ENGINEERS AND SUPPLY / CDU CONSTRUCTION (Joint Venture)	JV-21-5837	L	B	MA	GE	22II0017 - Construction of Pambujan Flood Control Structure and Drainage System, Pambujan River Basin	Pambujan, Northern Samar	03/22/2023	3rd/Final	Northern Samar 2nd DEO	LF	77.200	285	02/21/2022	12/02/2022	0	C	0.475	0.133	0.300	-	-	-	90.80%	90.29% Very Satisfactory	ONS
491	357	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY	37603	L	AAA	MA	GE	21BG0026-002: Protect Lives and Properties Against Major Floods-Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Bank Protection along Pinacanauan River	Brgy. Marannao, San Mariano, Isabela	03/14/2023	2nd/Final	Isabela 3rd DEO	LF	45.208	191	01/19/2022	07/28/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	90.48% Very Satisfactory	ONS
492	358	JDRC CONSTRUCTION & SUPPLIES	33869	L	AA	MA	GE	22ME0072 - Construction of Kalaneg River Control, Barangay Kalaneg	Maitum, Sarangani Province	03/16/2023	3rd/Final	Sarangani DEO	LF	86.850	342	02/24/2022	01/31/2023	0.48	C	0.462	0.159	0.300	-	-	-	92.10%	93.75% Very Satisfactory	AHD
493	359	JEFF ENTERPRISES	25599	L	D	SB	GE	22EA0150 - Construction of Buenavista Seawall	Buenavista, Marinduque	03/20/2023	3rd/Final	Marinduque DEO	LF	14.699	155	03/30/2022	08/31/2022	0	C	0.500	0.146	0.300	-	-	-	94.60%	92.80% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
494	360	JECCA BUILDERS	47158	L	A	SB	GE	22BC0127- Convergence and Special Support Program- Construction/ Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Access Road leading to Beach Resort	Brgy. Bagu, Abulug, Cagayan	03/16/2023	1st/Final	Cagayan 2nd DEO	LF	4.851	87	03/25/2022	06/19/2022	0	C	0.456	0.200	0.300	-	-	-	95.60%	95.60% Very Satisfactory	ONS
495	361	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	21HK0119 - Ensure Safe and Reliable National Road System - Asset Preservation Program: Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads at Bais - Kabankalan Road K0058+800 - K0059+000	Bais City, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 2nd DEO	LF	53.075	235	10/22/2021	06/13/2022	0	C	0.496	0.148	0.300	-	-	-	94.40%	92.54% Very Satisfactory	ONS
496	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	22KE0005 - Widening of Permanent Bridges Lumad Bridge (B00028CG) along CCR (K63+304 - K63+319.80)	Mambajao Camiguin	03/17/2023	2nd/Final	Camiguin DEO	LF	14.896	268	02/17/2022	11/11/2022	0	C	0.480	0.200	0.300	-	-	-	98.00%	93.02% Very Satisfactory	ONS
497	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	MB	GE	22KE0004 - Construction of River Control along Timayog Bridge II (K45+000.00 - K45+190.00 Downstream, K45+209.50 - K45+388.00 Upstream Bothsides)	Catarman, Camiguin	03/17/2023	2nd/Final	Camiguin DEO	LF	49.000	240	05/12/2022	01/06/2023	0.42	C	0.486	0.199	0.300	-	-	-	98.50%	98.14% Outstanding	AHD
498	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	22KE0008 - Camiguin Circumferential Road K0058+241.50 - K0060+645 both sides	Along Camiguin Circumferential Road	03/17/2023	2nd/Final	Camiguin DEO	LF	81.527	384	03/28/2022	04/15/2023	8.07	C	0.491	0.158	0.300	-	-	-	94.90%	96.04% Outstanding	AHD
499	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	22KE0009 - Camiguin Circumferential Road K61+405 - K63+017 bothsides, K63+614 - K63+700 rightside, K63+700 - K64+088.00 bothsides	Camiguin Circumferential Road	03/17/2023	2nd/Final	Camiguin DEO	LF	76.138	367	03/28/2022	03/29/2023	4.09	C	0.491	0.161	0.300	-	-	-	95.20%	90.34% Very Satisfactory	AHD
500	362	JEJORS CONSTRUCTION CORPORATION / RODNET BUILDERS, INC. (Joint Venture)	JV-22-7704	L	AAA	LB	GB	22K00339 - Cluster "RO-Q4" Construction of Building Projects in Bukidnon 1. Const. (Completion of Multi-Purpose Building (Grandstand 3), Brgy. Laguitas, Malaybalay, Bukidnon; 2. Const. (Completion of Multi-Purpose Building (Perimeter Fence), Brgy. Laguita	Bukidnon	03/16/2023	1st	Regional Office No. X	LF	124.359	150	10/10/2022	03/08/2023	0.17	OG	0.400	0.294	0.150	0.030	0.056	0.050	98.00%	-	AHD
501	363	JELCON-CONSTRUCTION AND TRADING CORPORATION / RAPID FOREMOST CONST. CO. (Joint Venture)	JV-21-6061	L	AA	MA	GE	22DM0039 - Construction of Flood Control Structure along Catanauan River (Sta. 3+625 - Sta.4+000)	Catanauan, Quezon	03/02/2023	2nd/Final	Quezon 3rd DEO	LF	68.998	360	02/16/2022	02/10/2023	0	C	0.475	0.168	0.300	-	-	-	94.30%	95.92% Very Satisfactory	ONS
502	364	JELM CONSTRUCTION	33230	L	A	MA	GE	21ID0068 - Construction of Slope Protection along Burauen-Mahagnao Road, K0991+763 - K0993+425, Burauen, Leyte	Burauen, Leyte	03/14/2023	1st	Leyte 2nd DEO	LF	49.312	309	07/15/2022	05/19/2023	-6.81	OG	0.393	0.286	0.082	0.030	0.050	0.033	87.40%	-	DEL
503	365	JEMAK CONSTRUCTION & SUPPLY / ADAD ENGINEERING SERVICES AND SUPPLY (Joint Venture)	JV-22-7437	L	A	MB	GE	22DM0142 - Bridge Program - Construction of New Bridges - Banang Br. Along Gumaca -Pitogo-Mulanay-San Narciso	General Luna, Quezon	03/02/2023	2nd/Final	Quezon 3rd DEO	LF	72.375	370	04/07/2022	04/11/2023	1.87	C	0.498	0.133	0.300	-	-	-	93.10%	91.78% Very Satisfactory	AHD
504	366	JERIS CONSTRUCTION AND SUPPLY	39123	L	D	SB	GE	22DC0017 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Tertiary Roads, Talisay-Laurel-Agoncillo Rd - K0119+554 - K0120+614	Agoncillo, Batangas	03/06/2023	1st/Final	Batangas 3rd DEO	LF	23.347	90	03/25/2022	06/22/2022	13.33	C	0.488	0.135	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
505	367	JEUSMACK BUILDERS & CONSTRUCTION SUPPLY	42334	L	B	SB	GB	22AJ0071 - Construction of Multi-Purpose Building (Auditorium), Brgy. Ano	San Carlos City, Pangasinan	03/17/2023	2nd/Final	Pangasinan 4th DEO	LF	29.700	340	03/24/2022	02/26/2023	0.59	C	0.493	0.186	0.300	-	-	-	97.90%	87.82% Satisfactory	AHD
506	368	JFR CONSTRUCTION INC	35890	L	B	MA	GE	22IK0019 - Construction of Flood Control Structure, Balugo Bridge along Daang Maharlika, Brgy. Balugo	San Sebastian, Samar	03/24/2023	2nd/Final	Samar 2nd DEO	LF	39.199	250	02/14/2022	10/21/2022	0	C	0.493	0.191	0.300	-	-	-	98.40%	89.88% Very Satisfactory	ONS
507	-	JFR CONSTRUCTION INC	35890	L	B	MA	GE	22IJ0030 - Construction of Flood Control Structure along Jibatang River, Brgy. Nabang	Calbayog City, Samar	03/21/2023	3rd/Final	Samar 1st DEO	LF	43.613	260	02/08/2022	10/25/2022	0	C	0.481	0.143	0.300	-	-	-	92.40%	91.86% Very Satisfactory	ONS
508	369	JGO BUILDERS	42627	L	B	MA	GE	23IC0013 - Network Development - Road Widening - Tertiary Roads - Bagahupi - Babatngon - Sta. Cruz - Barugo - Carigara Road (S00064LT), K0918+1021 - K0920+000, Babatngon, Leyte	Babatngon, Leyte	03/16/2023	1st	Leyte 1st DEO	LF	48.092	172	02/10/2023	07/31/2023	20.85	OG	0.394	0.260	0.150	0.030	0.060	0.050	94.40%	-	AHD
509	-	JGO BUILDERS	42627	L	B	MA	GE	22IM0004- Construction/ Upgrading/ Rehabilitation of Drainage along National Roads	Tacloban- Baybay South Road- K0916+060- K0916+568, Tacloban City	03/17/2023	2nd/Final	Tacloban City DEO	LF	24.203	361	02/04/2022	01/30/2023	0	C	0.499	0.132	0.300	-	-	-	93.10%	88.84% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
510	-	JGO BUILDERS	42627	L	B	MA	GE	22IL0118-Basic Infrastructure Program-Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Road Slope Protection along Rizal-Aguban Road	Tomas Oppus, Southern Leyte	03/09/2023	1st	Southern Leyte DEO	LF	69.300	372	04/06/2022	04/12/2023	0.25	OG	0.400	0.240	0.150	0.030	0.019	0.033	87.20%	-	AHD
511	370	JGORANZACONSTRUCTION	33370	L	B	MA	GE	22M00054 - Construction of Road Slope Protection Structure - Demoloc-Little Baguio - Alabel Road, K1665+460.000-K1665+505.000; K1665+673.000-K1665+710.000; K1666+370.000-K1666+440.000; K1666+490.000-K1666+540.000; K1666+580.000-K1666+633.000; K1668+069.000-K1668+112.000; K1668+135.000-K1668+151.000; K1668+244.000-K1668+296.000; K1668+350.000; K1668+635.000-K1668+660.000	Alabel, Sarangani	03/16/2023	2nd/Final	Regional Office No. XII	LF	106.149	277	07/13/2022	04/15/2023	3.76	C	0.471	0.196	0.300	-	-	-	96.70%	94.72% Very Satisfactory	AHD
512	371	JJ & J CONSTRUCTION & GENERAL SUPPLY/ PLD CONSTRUCTION & DEVELOPMENT INC. (Joint Venture)	JV-21-5674	L	AAA	LA	GE	22HF0007 - Construction of Flood Mitigation Structure at Camanchilles River, Sta. 0+449 to Sta. 0+698	Brgy. Talavera, Toledo City, Cebu	01/27/2023	2nd/Final	Cebu 3rd DEO	LF	44.272	242	04/04/2022	12/01/2022	0	C	0.460	0.133	0.300	-	-	-	89.30%	89.6% Very Satisfactory	ONS
513	372	JJ & J CONSTRUCTION & GENERAL SUPPLY	30231	L	AAA	MA	GE	22HN0023 - 001: Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary Road - Construction of Drainage Structure along Road - Mandaue Causeway (OuaNO aVE) - (500369CB) Chainage 000 - Chainage 903	Mandaue City	03/06/2023	1st	Cebu 6th DEO	LF	39.216	401	02/15/2022	03/22/2023	-5.56	OG	0.395	0.257	0.094	0.030	0.028	0.033	83.70%	-	DEL
514	373	JJ & J CONSTRUCTION & GENERAL SUPPLY / SAN NARCISO BUILDERS CORPORATION (Joint Venture)	JV-21-6311	L	AAA	MA	GE	22HD0017 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure at Barangay Tacup, Sta. 0+000 - Sta. 0+774	San Remigio, Cebu	03/03/2023	3rd/Final	Cebu 1st DEO	LF	49.000	315	02/18/2022	12/29/2022	0.32	C	0.493	0.133	0.300	-	-	-	92.60%	92.45% Very Satisfactory	AHD
515	374	JJ PULSAR CONSTRUCTION CORPORATION	24422	L	AAA	MA	GE	22BB0125: Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Mitigation Structure - Construction of Waterway Structure along Riverbanks, Barangay Catayauan (Upstream)	Lal-lo, Cagayan	03/15/2023	1st	Cagayan 1st DEO	LF	47.764	423	04/01/2022	05/28/2023	-8.71	OG	0.384	0.300	0.063	0.030	0.042	0.033	85.20%	-	DEL
516	375	JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	22PB0016- Network Development Program- Construction of Missing Links/New Roads- Abra-Kalinga- Apayao Road (Buluan- Banban- Puguin-Sacpil- Pinukpuk), Package 1	Conner, Apayao	03/23/2023	2nd/Final	Apayao 1st DEO	LF	39.200	299	03/14/2022	01/06/2023	8.03	C	0.497	0.133	0.300	-	-	-	93.00%	89.16% Very Satisfactory	AHD
517	376	JMIP CONSTRUCTION AND SUPPLY	34068	L	B	MA	GE	22MD0051 – Construction of Concrete Road – Construction of Kolambogan Road	Cabpangi, Libungan, North Cotabato	03/18/2023	1st/Final	Cotabato 1st DEO	LF	14.553	117	02/02/2022	05/29/2022	-4.21	C	0.480	0.200	0.174	-	-	-	85.40%	85.40% Satisfactory	DEL
518	377	JO ANN LABITORIA	40852	L	A	MA	GE	22BI0020 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Rehabilitation of Flood Control/Drainage Structure along Matuno River, San Leonardo Section	Bambang, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	24.500	284	02/10/2022	11/20/2022	0	C	0.500	0.137	0.300	-	-	-	93.70%	92.26% Very Satisfactory	ONS
519	378	JOAN & JOHN CONSTRUCTION AND TRADING	39121	L	C	SB	GE	22DO0060 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges - Widening (Completion) of Permanent Bridges - Tanay Br. (B02856L2) Sagbat-Piilla Div. Rd	Tanay, Rizal	03/02/2023	2nd/Final	Rizal 2nd DEO	LF	28.298	386	03/29/2022	04/18/2023	22.02	C	0.499	0.147	0.300	-	-	-	94.60%	96.40% Very Satisfactory	AHD
520	379	JONIK TRADING & CONSTRUCTION	20612	L	B	MA	GE	22AG0019 - Construction / Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Access Roads Leading to Busay Calabeng Falls	Bani, Pangasinan	03/15/2023	2nd/Final	Pangasinan 1st DEO	LF	26.950	225	02/17/2022	09/29/2022	4	C	0.493	0.146	0.300	-	-	-	93.90%	93.6% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
521	380	JONIK TRADING & CONSTRUCTION / JASA BUILDERS (Joint Venture)	JV-21-6693	L	AAA	MB	GE	22AG0013 - Flood Management Program - Construction of Flood Mitigation Structure along Alaminos River, (Palamis Section Sta. 015+259 - Sta. 015+979)	Brgy. Palamis, Alaminos City, Pangasianan	03/15/2023	2nd/Final	Pangasinan 1st DEO	LF	66.585	240	02/17/2022	10/14/2022	0	C	0.447	0.134	0.300	-	-	-	88.10%	87.26% Satisfactory	ONS
522	381	JOVIC CONSTRUCTION AND SUPPLY	35703	L	B	MA	GE	22BJ0018 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Bambang-Kasibu-Solano Road, K0266+793 - K0267+838	Antutot, Kasibu, Nueva Vizcaya	03/17/2023	2nd/Final	Nueva Vizcaya 2nd DEO	LF	30.746	286	02/04/2022	11/16/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	91.30% Very Satisfactory	ONS
523	382	JT GAMOLO CONSTRUCTION, INCORPORATION	15759	L	A	MB	GE	22KA0076 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Kapalong-Talaingod-Valencia (Bukidnon) K1582+587 - K1582+734, K1571+455 - K1571+570	San Fernando, Bukidnon 2nd LD	03/14/2023	1st/Final	Bukidnon 1st DEO	LF	49.000	297	05/13/2022	03/05/2022	0	C	0.500	0.164	0.300	-	-	-	96.40%	96.40% Outstanding	ONS
524	-	JT GAMOLO CONSTRUCTION, INCORPORATION	15759	L	A	MB	GE	22KB0059 - Road Widening along Sayre Highway (Jct. Bukidnon - Davao City Road - Cotabato Boundary) K1568+000 - K1569+240	Pob. Sur, Don Carlos - Pinamaloy, Don Carlos, Bukidnon	03/13/2023	2nd/Final	Bukidnon 2nd DEO	LF	60.829	300	02/17/2022	12/13/2022	0	C	0.494	0.167	0.300	-	-	-	96.10%	93.40% Very Satisfactory	ONS
525	383	JTC CRUZ CONSTRUCTION CO., INC.	32479	L	AA	MA	GE	22DH0069 : Bank Improvement along Santa Cruz River, Pagsanjan Section	Pagsanjan, Laguna	03/03/2023	1st	Laguna 1st DEO	LF	93.604	351	09/09/2022	08/25/2023	10.85	OG	0.381	0.255	0.150	0.030	0.051	0.050	91.70%	-	AHD
526	384	JTM CONSTRUCTION	4136	L	B	MA	GE	22BD0098- Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Drainage along Bagay Road, Phase III	Tuguegarao City, Cagayan	03/17/2023	1st	Cagayan 3rd DEO	LF	19.300	431	03/28/2022	06/01/2023	47.53	OG	0.338	0.300	0.150	0.024	0.047	0.050	90.90%	-	AHD
527	385	JUCONS CONSTRUCTION & SUPPLY	32051	L	B	MA	GE	21ID0067 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, Burauen - Mahagnao Road, K0990+439 - K0990+641, Burauen, Leyte	Burauen, Leyte	03/14/2023	1st	Leyte 2nd DEO	LF	48.999	298	07/18/2022	05/11/2023	-5.19	OG	0.388	0.250	0.098	0.030	0.061	0.033	86.00%	-	DEL
528	386	JUDAN BUILDERS	35109	L	D	SB	GE	22PF0023 - Construction of Gambang Flood Control	Bakun, Benguet	03/22/2023	3rd/Final	Benguet 2nd DEO	LF	24.500	245	03/07/2022	11/06/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	90.66% Very Satisfactory	ONS
529	387	JUGA BUILDERS AND CONSTRUCTION SUPPLY	40165	L	B	SB	GE	22HF0058 - Construction of Drainage System at Barangay Putat, K0102+755 - K0103+052	Barangay Putat, Tuburan, Cebu	03/04/2023	1st	Cebu 3rd DEO	LF	7.603	219	09/08/2022	04/14/2023	0.42	OG	0.389	0.236	0.150	0.030	0.056	0.033	89.40%	-	AHD
530	388	JUPA CONSTRUCTION	23577	L	B	MA	GE	22II0058 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide, Secondary Roads, Pangpang-Palapag-Mapanas-Gamay-Lapinig Rd. - K0830+205.30 - K0830+554	Northern Samar	03/22/2023	1st	Northern Samar 2nd DEO	LF	68.790	360	05/20/2022	05/14/2023	3.58	OG	0.393	0.300	0.150	0.030	0.023	0.050	94.60%	-	AHD
531	-	JUPA CONSTRUCTION	23577	L	B	MA	GE	22II0011 - Road Widening, Secondary Roads, Sn Policarpo - Arteche - Lapinig Rd., K0857+000- K0860+000	Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	96.497	300	02/28/2022	12/24/2022	3.21	C	0.491	0.144	0.300	-	-	-	93.50%	92.18% Very Satisfactory	AHD
532	389	JV ENTERPRISES	41582	L	C	SB	GE	22IF0025 - Construction of Owak Flood Control	Ormoc City, Leyte	03/11/2023	3rd/Final	Leyte 4th DEO	LF	29.400	240	02/21/2022	10/18/2022	2.85	C	0.500	0.159	0.300	-	-	-	95.90%	94.10% Very Satisfactory	AHD
533	390	JVM CEGUERA CONSTRUCTION & SUPPLY	39322	L	B	SB	GE	22FN0091: Convergence and Special Support Program: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major Strategic Public Buildings/Facilities - Construction of Road, Caledonia Street, Barangay San Isidoro, Sta. 0+000 to Sta. 0+214.00; Sta. 0+455.00 to Sta. 0+530.00; Sta. 0+900 to Sta. 1+370.00	Iriga City, Camarines Sur	03/08/2023	1st/Final	Camarines Sur 5th DEO	LF	7.865	71	06/09/2022	08/18/2022	0	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	ONS
534	391	KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	B	MA	GE	22IE0008- Network Development Program- Road Widening- Secondary Roads, Lemon-Leyte- Biliran Rd.- K0983+517- K0984+641	Leyte	03/15/2023	2nd/Final	Leyte 3rd DEO	LF	28.810	138	02/17/2022	07/04/2022	0	C	0.495	0.133	0.300	-	-	-	92.80%	89.32% Very Satisfactory	ONS
535	392	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE	33441	L	AA	MB	GE	22HM0061 - Convergence and Special Support Program (CSSP), Construction/ Improvement of Access Roads leading to Seaports (Kalsada Tungo sa Paliparan Riles at Daungan Program - Katuparan), Siquijor - San Antonio - Campalanas Road leading to Roro Port	Siquijor, Siquijor	03/06/2023	3rd/Final	Siquijor DEO	LF	49.000	324	02/10/2022	12/30/2022	0.62	C	0.493	0.159	0.300	-	-	-	95.20%	89.74% Very Satisfactory	AHD
536	-	KENNETH CONSTRUCTION AND GENERAL MERCHANDISE	33441	L	AA	MB	GE	22GG0070 - Reconstruction to Concrete Pavement on Specific Locations Along Bacolod North Rd (S00032NR) Chainage 985 - Chainage 1340, San Carlos, Negros Occidental	San Carlos, Negros Occidental	03/12/2023	1st/Final	Negros Occidental Sub DEO	LF	9.160	142	03/29/2022	08/17/2022	0.00	C	0.447	0.141	0.300	-	-	-	88.80%	88.80% Satisfactory	ONS
537	393	KING EIGHT BUILDERS AND SUPPLY / DARCY & ANNA BUILDERS & TRADING (Joint Venture)	JV-21-5094	L	A	MA	GB	210B0013 - Construction of Multi-Purpose Building	Brgy. San Perfecto, Taguig City	01/27/2023	1st/Final	Metro Manila 1st DEO	LF	51.734	316	06/11/2021	04/22/2022	0	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
538	394	KING'S BUILDERS & DEVELOPMENT CORP.	29199	L	A	MA	GE	21ED0145 - Construction/Improvement of Road, Poblacion, Socorro	Socorro, Oriental Mindoro	03/23/2023	2nd/Final	Mindoro Oriental DEO	LF	24.499	246	03/07/2022	11/07/2022	0	C	0.491	0.200	0.300	-	-	-	99.10%	94.42% Very Satisfactory	ONS
539	395	KLDS TRADING AND CONSTRUCTION	28091	L	B	MA	GB	22DQ0101 - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to support Social Services - Construction of Multi-Purpose Facility, Dasmariñas Integrated Main High School, Brgy. Buro 1	Dasmariñas City, Cavite	03/03/2023	2nd/Final	Cavite 3rd DEO	LF	98.998	240	07/25/2022	03/21/2023	4.76	C	0.472	0.135	0.300	-	-	-	90.70%	92.17% Very Satisfactory	AHD
540	396	KONSTRUCION BUILDERS AND SUPPLY	44545	L	C	SB	GB	22EG0031 - Construction of Multi-Purpose Building at Barangay Poblacion	Municipality of Aborlan, Palawan	03/22/2023	2nd/Final	Palawan 3rd DEO	LF	4.920	158	02/10/2022	07/17/2022	-2.4	C	0.493	0.200	0.228	-	-	-	92.10%	88.28% Very Satisfactory	DEL
541	397	KRB CONSTRUCTION	34197	L	B	SB	GB	22AE0056: National Building Program - Construction of Executive Building, Provincial Capitol, Phase 4	San Fernando City, La Union	03/18/2022	2nd/Final	La Union 1st DEO	LF	19.600	330	02/16/2022	01/11/2023	-4.79	C	0.484	0.133	0.156	-	-	-	77.30%	86.47% Satisfactory	DEL
542	398	KRYPTONITE 6S BUILDERS, INC.	45023	L	A	MA	GE	22AF0056 - Construction of Slope Protection	Brgy. Sta. Lucia, Aringay, La Union	03/14/2023	1st/Final	La Union 2nd DEO	LF	4.898	67	07/08/2022	09/12/2022	65	C	0.472	0.140	0.300	-	-	-	91.20%	91.2% Very Satisfactory	AHD
543	399	L.A. ARIZOLA CONSTRUCTION AND SUPPLY	31060	L	A	MA	GE	21LC0202 - Cpncreting of Road at Barangay Mambago B to Sittio Maslob, Sto. Niño to Brgy. Tagbitan-ag	Island Garden City of Samal, Davao Del Norte	03/10/2023	3rd/Final	Davao Del Norte Sub DEO	LF	67.527	341	12/09/2021	11/14/2022	3.81	C	0.491	0.179	0.300	-	-	-	97.00%	93.40% Very Satisfactory	AHD
544	400	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	22EE0026 - Widening of Permanent Bridges-Arimado Bridge(B00220PW)Along Puerto Princesa North Road	Roxas, Palawan	03/24/2023	3rd/Final	Palawan 1st DEO	LF	9.771	272	02/14/2022	11/12/2022	1.1	C	0.481	0.200	0.300	-	-	-	98.10%	94.54% Very Satisfactory	AHD
545	401	L.C. CONSTRUCTION CORPORATION	07024	L	B	MA	GE	22JE0012 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Flood Mitigation Structures Protecting Public Infrastructure/Facilities, Construction of Balangasan - Mindig River Control	Pagadian City, Zamboanga del Sur	03/17/2023	2nd/Final	Zamboanga del Sur 1st DEO	LF	15.639	203	02/16/2022	09/06/2022	-2.82	C	0.469	0.133	0.215	-	-	-	81.70%	88.12% Satisfactory	DEL
546	-	L.C. CONSTRUCTION CORPORATION	07024	L	B	MA	GB	22J0033 - Construction of Barracks Building and Perimeter Fence, Buug Municipal Police Station	Buug, Zamboanga Sibugay	03/16/2023	2nd/Final	Zamboanga Sibugay 1st DEO	LF	31.040	260	03/23/2023	12/07/2023	0.39	C	0.499	0.148	0.300	-	-	-	94.70%	94.56% Very Satisfactory	AHD
547	402	L.N. SALVADOR CONSTRUCTION CORP.	16661	L	B	MA	GE	22EI0063 - Road Widening - Secondary Roads - Calapan South Road - K0107+000 - K0108+500	Bongabong, Oriental Mindoro	03/21/2023	2nd/Final	Southern Mindoro DEO	LF	39.147	270	02/21/2022	11/17/2022	0	C	0.498	0.133	0.300	-	-	-	93.10%	95.92% Very Satisfactory	ONS
548	403	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	22CD0130 - Rehabilitation of Road along Sto. Cristo	City of San Jose Del Monte, Bulacan	03/08/2023	3rd/Final	Bulacan 2nd DEO	LF	49.000	141	03/30/2022	08/17/2022	0	C	0.469	0.135	0.300	-	-	-	90.40%	92.53% Very Satisfactory	ONS
549	404	L.V. LEDESMA CONSTRUCTION, INC. / RELY CONSTRUCTION AND SUPPLY	JV-20-4093	L	AAA	LB	GB	20LO00187 - Construction of Permanent Evacuation Center / Multi-Purpose Covered Court at (A) Brgy. Catigan, Toril District, (B) Brgy. Mandug, (C) Brgy. Kingking, Pantukan, (D) Brgy. Ising, Carmen, (E) Brgy. Nangan, Governor Generoso, (F) Brgy. Mapawa, Maragusan	Davao City, Davao de Oro, Davao Oriental, Davao del Norte	03/07/2023	2nd	Regional Office No. XI	LF	206.383	827	02/10/2021	05/17/2023	1.2	OG	0.398	0.300	0.150	0.030	0.032	0.033	94.30%	-	AHD
550	405	LABB CONSTRUCTION	13524	L	AAA	MA	GE	22HC0092 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major Strategic Public Buildings/ Facilities - Construction of Diversion Road leading to Seaport	Talibon, Bohol	03/02/2023	1st	Bohol 2nd DEO	LF	95.558	363	04/07/2022	04/04/2023	0.58	OG	0.400	0.267	0.150	0.030	0.055	0.050	95.20%	-	AHD
551	406	LAKEWOOD CONSTRUCTION COMPANY	5294	L	A	MA	GE	22JF0009 - Construction of Flood Control Structure along Sanito River (Phase III)	Brgy. Sanito, Ipil, Zamboanga Sibugay	03/15/2023	2nd/Final	Zamboanga Sibugay 2nd DEO	LF	39.050	302	02/23/2022	12/21/2022	0	C	0.484	0.136	0.300	-	-	-	92.00%	92.54% Very Satisfactory	ONS
552	407	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MB	GE	22KG0009 - Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Access Road Leading to Mighty Cave	Tagoloan, Lanao del Norte	03/09/2023	1st	Lanao del Norte 2nd DEO	LF	46.236	204	02/15/2022	09/06/2022	-5.46	OG	0.398	0.300	0.095	0.030	0.040	0.033	89.60%	-	DEL
553	-	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MA	GE	22KF0015 - Construction of Slope Protection along Barongison Bridge, (Downstream)	Maigo, Lanao del Norte	03/09/2023	3rd/Final	Lanao del Norte 1st DEO	LF	49.000	273	03/18/2022	12/15/2022	0	C	0.492	0.140	0.300	-	-	-	93.20%	93.53% Very Satisfactory	ONS
554	408	LANOY CONSTRUCTION	35289	L	A	MA	GE	22IG0017 - Network Development Program - Construction of By-Pass and Diversion Roads - Abuyog By-Pass Road	Leyte	03/10/2023	2nd/Final	Leyte 5th DEO	LF	47.942	300	02/15/2022	12/11/2022	0	C	0.499	0.139	0.300	-	-	-	93.80%	89.72% Very Satisfactory	ONS
555	409	LARSEN-DUTCHER CONSTRUCTOR CORPORATION	29172	L	A	MA	GE	22OD0019 - Rehabilitation of Road Including Drainage along Jiongco St.	Brgy. Maysan, Valenzuela City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	16.160	300	02/08/2022	12/04/2022	1.67	C	0.496	0.164	0.300	-	-	-	96.00%	92.64% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
556	410	LAWRENCE BUILDERS & SUPPLY	46302	L	D	SB	GE	22HA0079 - Construction of Multi-Purpose Building	Cortes, Bohol	03/03/2023	3rd/Final	Bohol 1st DEO	LF	12.635	240	03/24/2022	11/18/2022	0	C	0.500	0.192	0.300	-	-	-	99.20%	96.89% Outstanding	ONS
557	411	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION	23666	L	AAA	LA	GE	22NI0063 - Road Widening - Secondary Roads - Surigao-Davao Coastal Rd- K1488 + 825 - K1489 + 455	Lingig, Surigao del Sur	03/09/2023	2nd	Surigao del Sur 2nd DEO	LF	96.496	343	05/25/2022	05/02/2023	5.01	OG	0.395	0.300	0.150	0.030	0.056	0.050	98.10%	-	AHD
558	412	LDN BUILDERS AND CONSTRUCTION SUPPLY	39782	L	C	SB	GE	22FN0066 - 001: Ensure Safe and Reliable National Road System – Asset Preservation Program – Preventive Maintenance – Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide – Tertiary Roads, Nabua – Balatan Road, K0485+800 – K0485+850, K0485+860 - K0485+884	Balatan, Camarines Sur	03/08/2023	1st/Final	Camarines Sur 5th DEO	LF	25.478	85	06/13/2022	09/05/2022	1.57	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
559	413	LEA & SONS TRADING AND CONSTRUCTION	34959	L	D	SB	GE	22EE0023 - Construction/Improvement of Access Road Leading to Mussel Production and Fishing Industry	Taytay, Palawan	03/24/2023	2nd/Final	Palawan 1st DEO	LF	19.314	142	02/14/2022	07/05/2022	0	C	0.480	0.200	0.300	-	-	-	98.00%	92.54% Very Satisfactory	ONS
560	414	LEAMOR CONSTRUCTION AND SUPPLY	34928	L	A	MA	GB	22LD0057 - Construction of Multi-Purpose Building, Brgy. Poblacion	Haganoy, Davao del Sur	03/07/2023	2nd/Final	Davao del Sur DEO	LF	19.800	210	02/21/2022	09/18/2022	0	C	0.499	0.149	0.300	-	-	-	94.80%	92.07% Very Satisfactory	ONS
561	415	LEDA CONSTRUCTION INCORPORATED	12229	L	A	MA	GE	22HC0089 - Flood Mitigation Structures Protecting Public Infrastructures/ Facilities - Construction of Flood Control Structure, Poblacion	Trinidad, Bohol	03/02/2023	1st	Bohol 2nd DEO	LF	66.565	372	04/04/2022	04/10/2023	5.06	OG	0.394	0.257	0.150	0.030	0.042	0.050	92.30%	-	AHD
562	-	LEDA CONSTRUCTION INCORPORATED	12229	L	A	MB	GE	22IM0018- Construction of Shore Protection	Old Road Sagkahan, Tacloban City	03/17/2023	2nd/Final	Tacloban City DEO	LF	48.997	338	02/17/2022	01/20/2023	0	C	0.491	0.134	0.300	-	-	-	92.50%	89.62% Very Satisfactory	ONS
563	-	LEDA CONSTRUCTION INCORPORATED	12229	L	A	MB	GE	22IF0019 - Construction of Natubgan Flood Control (Upstream left side)	Kananga, Leyte	03/11/2023	2nd/Final	Leyte 4th DEO	LF	49.000	300	02/21/2022	12/17/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	91.56% Very Satisfactory	ONS
564	416	LED CORE CONSTRUCTION AND DEVELOPMENT CORPORATION	43202	L	A	MA	GE	22LD0031 - Construction of Talas-Talao-Sulongvale Road	Sulop, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	67.550	239	02/18/2022	10/14/2022	0	C	0.487	0.156	0.300	-	-	-	94.30%	95.26% Very Satisfactory	ONS
565	-	LED CORE CONSTRUCTION AND DEVELOPMENT CORPORATION	43202	L	A	MA	GE	22LD0040 - Construction of Road, Camachillies-Bonifacio-Sibayan	Matanao, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	67.550	260	02/18/2022	11/04/2022	0	C	0.469	0.195	0.300	-	-	-	96.40%	96.88% Outstanding	ONS
566	-	LED CORE CONSTRUCTION AND DEVELOPMENT CORPORATION	43202	L	A	MA	GE	22LH0076 - Construction of Road at Brgy Tagakpan-Sirib-Manuel Guiana leading to Plantations, Calinan and Tugbok District	Davao City	03/07/2023	1st	Davao City 2nd DEO	LF	84.188	371	04/22/2022	04/27/2023	0.64	OG	0.392	0.299	0.150	0.030	0.061	0.050	98.20%	-	AHD
567	417	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22JD0060 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Control Structures (Revetment/Bank Protection) Layawan River, Dapdap Bridge (Labrador Section) Polanco	Zamboanga Del Norte	03/09/2022	3rd	Zamboanga del Norte 1st DEO	LF	65.438	346	02/24/2022	02/04/2023	-22.83	OG	0.368	0.300	0.000	0.030	0.061	0.033	79.20%	-	DEL
568	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	LB	GE	22LG0033 - Construction of Flood Control Structure, San Miguel - Wason, Batobato	San Isidro, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 2nd DEO	LF	62.726	315	02/24/2022	01/04/2023	0	C	0.494	0.139	0.300	-	-	-	93.30%	94.14% Very Satisfactory	ONS
569	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	LB	GB	22LG0010 - Construction of Road Slope Protection Structure along Pres. Diosdado P. Macapagal Natl. Hi-way - K1774+396 - K1775+000	Banaybanay, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 2nd DEO	LF	96.501	352	03/28/2022	03/14/2023	2	C	0.463	0.146	0.300	-	-	-	90.90%	89.64% Very Satisfactory	AHD
570	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	LB	GE	22LA0154 - Construction of Sitio Quarry, Brgy. Ngan, Compostela - Upper Ulip, Monkayo Road, Davao de Oro, Package B	Monkayo, Davao de Oro	03/09/2023	3rd/Final	Davao de Oro 2nd DEO	LF	72.375	252	03/30/2022	12/06/2022	2	C	0.494	0.187	0.300	-	-	-	98.10%	93.27% Very Satisfactory	AHD
571	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22LD0030 - Construction of Road from Junction National Highway to Barangay San Vicente to Barangay Kibao	Matanao, Davao del Sur	03/07/2023	2nd/Final	Davao del Sur DEO	LF	57.900	228	03/21/2022	11/03/2022	0	C	0.489	0.199	0.300	-	-	-	98.80%	96.88% Outstanding	ONS
572	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22DL0035 - Construction of Concrete Revetment along Padada-Mainit River, Downstream MASALAM Bridge Section	Hagonoy, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	77.606	233	02/18/2022	10/08/2022	0	C	0.472	0.133	0.300	-	-	-	90.50%	92.24% Very Satisfactory	ONS
573	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	LB	GE	22EH0032 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Agbunoy Flood Control along Tablas Circumferential Road (B/S), Sta. 0+000 - Sta. 0+363.50 (As per GAA), Sta. 0+271 - Sta.0+698 (R/S), Sta. 0+470 - S	Sta. Maria, Romblon	03/24/2023	1st	Romblon DEO	LF	94.547	339	07/03/2022	06/06/2023	5.98	OG	0.389	0.240	0.150	0.030	0.070	0.050	92.90%	-	AHD
574	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22GK0018 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Matab-ang River Along Bacolod North Rd., Sta. 0+000 - Sta. 0+703 Downstream Sta. 0+000 - Sta. 0+2905 Upstream, Talisay City, Negros Occidental	Talisay City, Negros Occidental	03/12/2023	2nd/Final	Negros Occidental 1st DEO	LF	48.998	298	02/08/2022	12/02/2022	0.00	C	0.477	0.166	0.300	-	-	-	94.30%	90.76% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
575	-	LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION)	22465	L	AAA	MB	GE	22GL0092 - Construction of Guintubhan River Bank Slope (Downstream Of Guintubhan Br.) Along Binalbagan - Isabela Road (Left Bank, Phase II), Isabela, Negros Occidental	Isabela, Negros Occidental	03/11/2023	2nd/Final	Negros Occidental 2nd DEO	LF	96.500	246	05/19/2022	01/19/2023	0.81	C	0.401	0.133	0.300	-	-	-	83.40%	85.62% Satisfactory	AHD
576	418	LEGACY CONSTRUCTION CORPORATION / DOUBLE J CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-7308	L	AAA	MA	GE	22LA0121 - Construction of Revetment along Pagtulan River, Sta. 0+000 - Sta. 0+750 (BS), Bukal	Nabunturan, Davao de Oro	03/08/2023	2nd/Final	Davao de Oro 1st DEO	LF	57.216	247	03/28/2022	11/29/2022	0	C	0.479	0.156	0.300	-	-	-	93.50%	92.66% Very Satisfactory	ONS
577	419	LEGACY CONSTRUCTION CORPORATION / MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP. (Joint Venture)	JV-21-6709	L	AAA	MA	GE	22HK0045 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction of Tanjay River Control	Tanjay City, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 2nd DEO	LF	59.904	305	02/18/2022	12/19/2022	0	C	0.470	0.151	0.300	-	-	-	92.10%	93.36% Very Satisfactory	ONS
578	420	LIMCORE CONSTRUCTION AND SUPPLY	40712	L	C	SB	GE	22FG0036- Road Widening along Lagonoy- Presentation Road, K0498+(-.817.00)- K0498+(-.547)	Lagonoy, Camarines Sur	03/10/2023	3rd/Final	Camarines Sur 4th DEO	LF	14.700	160	04/05/2022	09/11/2022	-2	C	0.492	0.187	0.240	-	-	-	91.90%	92.44% Very Satisfactory	DEL
579	421	LISCAL CONSTRUCTION CORPORATION	41652	L	B	MA	GE	22LA0083 - Construction of Revetment along Agusan River (Downstream), Sta. 2+400.00 - Sta. 2+419.318 (LS), Sta. 2+431.465 - Sta. 2+930.00 (LS), Sta. 3+098.557 - Sta. 3+246.896 (LS), Sta. 3+266.034 - Sta. 3+783.342 (LS), Brgy. Cambagang	Maragusan, Davao De Oro	03/09/2023	3rd/Final	Davao de Oro 2nd DEO	LF	48.999	249	04/04/2022	12/08/2022	0	C	0.449	0.146	0.300	-	-	-	89.50%	89.65% Very Satisfactory	ONS
580	-	LISCAL CONSTRUCTION CORPORATION	41652	L	B	MA	GE	22LA0082 - Construction of Revetment along Agusan River (Upstream), Sta. 4+640 - Sta. 5+070 (LS), Sta. 5+070.00 - Sta. 5+918.000 (LS), Brgy. Cambagang	Maragusan, Davao de Oro	03/09/2023	2nd/Final	Davao de Oro 2nd DEO	LF	48.996	249	04/04/2022	12/08/2022	0	C	0.453	0.148	0.300	-	-	-	90.10%	89.44% Very Satisfactory	ONS
581	422	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	22MD0079 – Construction of Concrete Road, Pacao – Kiloyao – Sinapangan Road	Alamada – Libungan, North Cotabato	03/18/2023	2nd/Final	Cotabato 1st DEO	LF	65.620	255	04/05/2022	12/15/2022	0	C	0.483	0.133	0.300	-	-	-	91.60%	91.30% Very Satisfactory	ONS
582	-	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MA	GB	22MD0065 – Construction of Multi Purpose Building – Construction of Two-Storey Building, DPWH Cotabato 1st DEO	Villarica, Midsayap, North Cotabato	03/18/2023	3rd/Final	Cotabato 1st DEO	LF	19.404	240	04/05/2022	11/30/2022	1.44	C	0.500	0.133	0.300	-	-	-	93.30%	91.87% Very Satisfactory	AHD
583	-	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	22MD0063 – Construction of Road Slope Protection Structure along Davao – Cotabato Rd. (Jct. Digos – Cotabato Sect.)	Aleosan, Cotabato	03/18/2023	3rd/Final	Cotabato 1st DEO	LF	47.040	306	02/28/2022	12/30/2022	0.22	C	0.500	0.133	0.300	-	-	-	93.30%	90.39% Very Satisfactory	AHD
584	423	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	A	MA	GE	22NI0014 - Construction of Road, Junction National Highway - Kauswagan - San Roque - Gamut - Cabacungan Road Section (Package B)	Barobo, Surigao Del Sur	03/09/2023	3rd/Final	Surigao del Sur 2nd DEO	LF	49.469	352	02/14/2022	01/31/2023	37.37	C	0.497	0.200	0.300	-	-	-	99.70%	94.21% Very Satisfactory	AHD
585	-	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	SB	GE	22NB0009- Construction of Flood Mitigation Structure - Construction of Flood Control Project (Boat Landing) along Agusan River, Sta. 0+000.00 - Sta. 0+100.00	Esperanza, Agusan Del Sur	03/07/2023	2nd	Agusan del Sur 1st DEO	LF	26.460	330	06/03/2022	04/28/2023	-1.13	OG	0.400	0.293	0.139	0.030	0.056	0.033	95.10%	-	DEL
586	424	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	22JI0023 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - NRJ Lanao - Pagadian - Zamboanga City Rd. to Bawang Provincial Road leading to Silupa Beach, Brgy. Bawang	Buug, Zamboanga Sibugay	03/16/2023	2nd/Final	Zamboanga Sibugay 1st DEO	LF	48.998	229	01/28/2022	09/13/2022	-1.1	C	0.494	0.143	0.267	-	-	-	90.40%	89.44% Very Satisfactory	DEL
587	-	LONG ISLAND BUILDERS AND CONSTRUCTION	31730	L	A	MA	GE	22JA0005 - Construction of Shoreline Protection Busugan Section, Barangay Sinubong	Zamboanga City, Zamboanga del Sur	03/07/2023	3rd/Final	Zamboanga City DEO	LF	39.550	209	03/23/2022	10/17/2022	0	C	0.496	0.143	0.300	-	-	-	93.90%	93.39% Very Satisfactory	ONS
588	-	LONG ISLAND BUILDERS AND CONSTRUCTION	31730	L	A	MA	GE	22JC0039 - Road Widening - Primary Roads , Sindangan - Liloy Rd - K1948+738 - K1951+000	Zamboanga del Norte	03/09/2023	2nd/Final	Zamboanga del Norte 3rd DEO	LF	64.028	209	03/02/2022	09/26/2022	0	C	0.491	0.140	0.300	-	-	-	93.10%	92.86% Very Satisfactory	ONS
589	-	LONG ISLAND BUILDERS AND CONSTRUCTION	31730	L	A	MA	GE	22JC0022 - Construction of New Bridges, Sibungon Br. Along Zamboanga West Coastal Rd (Sibuco - Sirawal Sect.)	Zamboanga del Norte	03/09/2023	3rd/Final	Zamboanga del Norte 3rd DEO	LF	27.234	299	03/21/2022	01/13/2023	0	C	0.479	0.172	0.300	-	-	-	95.10%	94.41% Very Satisfactory	ONS
590	425	LOUIESE TRADING AND CONSTRUCTION	39193	L	D	SB	GB	22EG0015 - Construction of Multi-Purpose Building at Barangay San Jose	City of Puerto Princesa, Palawan	03/22/2023	2nd/Final	Palawan 3rd DEO	LF	4.949	200	02/10/2022	08/28/2022	0	C	0.480	0.200	0.259	-	-	-	93.90%	95.65% Very Satisfactory	ONS
591	-	LOUIESE TRADING AND CONSTRUCTION	39193	L	D	SB	GB	22EE0007 - Construction of Two-Storey Multi-Purpose Building	Barangay Magara, Roxas, Palawan	03/24/2023	2nd/Final	Palawan 1st DEO	LF	4.914	210	02/17/2022	09/14/2022	0	C	0.494	0.200	0.300	-	-	-	99.40%	93.03% Very Satisfactory	ONS
592	426	LUCKY STAR CONSTRUCTION & TRADING	13623	L	AAA	LB	GB	22CG0132 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Multi-Purpose Buildings/Facilities to Support Social Services - Construction (Completion) of Multi-Purpose Building, Ricardo Rodriguez Hospital	Bacolor, Pampanga	03/07/2023	2nd/Final	Pampanga 1st DEO	LF	49.000	270	05/20/2022	02/13/2023	0	C	0.486	0.140	0.300	-	-	-	92.60%	90.99% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
593	427	LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	22EI0086 - Road Widening - Secondary Roads along Calapan South Road - K0145+637 - K0146+530	Mansalay, Oriental Mindoro	03/22/2023	1st	Southern Mindoro DEO	LF	37.238	330	06/03/2022	04/28/2023	0.69	OG	0.364	0.294	0.150	0.030	0.045	0.050	93.30%	-	AHD
594	428	M. MONTECLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	22KB0198 - Preventive Maintenance along Maramag-Maradugao Rd - K1564+400 - K1565+594.10	Maramag, Bukidnon	03/14/2023	1st	Bukidnon 2nd DEO	LF	48.060	120	01/15/2023	05/14/2023	0.3	OG	0.396	0.240	0.150	0.030	0.056	0.050	92.20%	-	AHD
595	-	M. MONTECLAROS ENTERPRISES, INC.	6506	L	AAAA	MB	GE	22K00348 - Construction of Flood Control Structure with Esplanade along Valencia Bypass Road Extension, (Sugod Bridge Section), Package 4	Valencia City, Bukidnon	03/15/2023	1st	Regional Office No. X	LF	145.430	300	08/15/2022	06/10/2023	0.85	OG	0.400	0.240	0.150	0.030	0.061	0.050	93.10%	-	AHD
596	-	M. MONTECLAROS ENTERPRISES, INC.	6506	L	AAAA	LB	GE	22KA0041 - Construction of Road, from Barangay Batangan Junction to Barangay Maapag	Valencia City, Bukidnon	03/14/2023	2nd/Final	Bukidnon 1st DEO	LF	49.000	285	01/28/2022	11/08/2022	0	C	0.500	0.135	0.300	-	-	-	93.50%	94.10% Very Satisfactory	ONS
597	-	M. MONTECLAROS ENTERPRISES, INC.	6506	L	AAAA	SB	GE	22ND0009 - Rehabilitation Of Jct. BCIR-North Montilla Boulevard - Salvador Calo Road	Butuan City, Agusan Del Norte	03/10/2023	3rd/Final	Butuan City DEO	LF	86.801	330	02/28/2022	01/23/2023	5.5	C	0.499	0.139	0.300	-	-	-	93.80%	90.89% Very Satisfactory	AHD
598	429	M.C. LAYGO BUILDERS	44924	L	D	SB	GB	22OH0115 - Convergence and Special Support Program - Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to Support Services - Construction of Multi-Purpose Building, Brgy. 875	Sta. Ana, Manila	03/20/2023	2nd/Final	South Manila DEO	LF	4.949	150	06/13/2022	11/09/2022	0	C	0.496	0.200	0.300	-	-	-	99.60%	91.27% Very Satisfactory	ONS
599	430	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES	40623	L	A	MB	GE	22CA0049 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Project along Colo River Sa	Dinalupihan, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	29.400	157	02/21/2022	07/27/2022	1.27	C	0.484	0.133	0.300	-	-	-	91.70%	90.86% Very Satisfactory	AHD
600	-	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES	40623	L	A	MB	GE	22CA0046 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structures along San Juan R	Barangay San Juan, Phase 1-A-CDA, Samal, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	49.000	255	02/21/2022	11/02/2022	2.05	C	0.467	0.133	0.300	-	-	-	90.00%	88.86% Satisfactory	AHD
601	-	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES	40623	L	A	MB	GE	22CA0045 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Project along Colo River, S	Dinalupihan, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	29.400	158	02/16/2022	07/23/2022	1.9	C	0.486	0.134	0.300	-	-	-	92.00%	87.38% Satisfactory	AHD
602	-	M.C.J. VALENZUELA CONSTRUCTION ENTERPRISES	40623	L	A	MB	GE	22CA0043 - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Flood Control Project along Colo River, San Benito Section, Phase IV-A	Dinalupihan, Bataan	03/10/2023	1st/Final	Bataan 1st DEO	LF	23.956	157	02/21/2022	07/27/2022	1.27	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
603	431	M.E. SICAT CONSTRUCTION, INC. (FORMERLY M.E. SICAT	16724	L	AAA	LB	GB	21G00128- Construction of Multi-Purpose Building (Evacuation/Convention Center), Barangay Lawaan, Roxas City, Capiz	Roxas City, Capiz	03/23/2023	3rd/Final	Regional Office No. VI	LF	241.264	445	09/24/2021	10/13/2022	8.54	C	0.500	0.133	0.300	-	-	-	93.30%	94.46% Very Satisfactory	AHD
604	432	M.G. LUALHATI CONSTRUCTION CORPORATION / ALPHATEC CHEMICAL CORPORATION (Joint Venture)	JV-21-5488	L	AA	LA	GE	22A00004: Rehabilitation / Major Repair of Permanent Bridges, Patapat Viaduct (B00574LZ) along Manila North Road (Phase III)	Ilocos Norte	03/16/2023	2nd/Final	Regional Office No. I	LF	178.525	270	03/07/2022	12/01/2022	0.74	C	0.500	0.134	0.300	-	-	-	93.40%	94.90% Very Satisfactory	AHD
605	433	M.S. RAMOS CONSTRUCTION INC.	31684	L	B	MA	GE	22OG0097 - Rehabilitation of San Juan River, Phase I	Quezon City	03/17/2023	3rd/Final	Quezon City 2nd DEO	LF	43.078	255	03/23/2022	12/02/2022	2.44	C	0.492	0.148	0.300	-	-	-	94.00%	93.70% Very Satisfactory	AHD
606	434	M.S.D.L.R. CONSTRUCTION	32266	L	B	SB	GE	22JF0037 - Construction of Local Road, Barangay Siawang	R.T. Lim, Zamboanga Sibugay	03/15/2023	2nd/Final	Zamboanga Sibugay 2nd DEO	LF	6.929	192	02/21/2022	08/31/2022	-0.9	C	0.483	0.148	0.273	-	-	-	90.40%	89.74% Very Satisfactory	DEL
607	435	M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION	16938	L	B	MA	GB	22DC0128 - Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Multi-Purpose Buildings/Facilities to Support Social Services, Construction (Completion) of Multi-Purpose Building	Mataas na Kahoy	03/06/2023	2nd/Final	Batangas 3rd DEO	LF	19.600	368	03/30/2022	04/01/2023	9.29	C	0.500	0.145	0.300	-	-	-	94.50%	87.50% Satisfactory	AHD
608	436	MAC BUILDERS	7249	L	AAAA	LB	GE	22LF0088 - Construction of Flood Mitigation along Manay River (Sitio Libtong Section)	Manay, Davao Oriental	03/07/2023	3rd/Final	Davao Oriental 1st DEO	LF	96.499	340	03/28/2022	03/02/2023	13.74	C	0.421	0.192	0.300	-	-	-	91.30%	91.00% Very Satisfactory	AHD
609	437	MAC BUILDERS / ECBJ EASTCOAST CONSTRUCTION (Joint Venture)	JV-22-6993	L	AAA	LB	GE	22LF0090 - Construction of Flod Mitigation Structure along Manurigao River (San Antonio Section)	Caraga, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 1st DEO	LF	96.500	346	03/28/2022	03/08/2023	30.73	C	0.490	0.193	0.300	-	-	-	98.30%	95.24% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
610	438	MADYAW CONSTRUCTION & DEV. CORPORATION / JPS CONSTRUCTION (Joint Venture)	JV-22-6185	L	B	SB	GE	22NC0020 - Construction of Road, NRJ Osmeña-Comota-Lydia Road	Brgy. Lydia, La Paz, Agusan Del Sur	03/08/2023	2nd	Agusan del Sur 2nd DEO	LF	62.725	363	04/11/2022	04/01/2023	-3.81	OG	0.400	0.300	0.112	0.030	0.056	0.033	93.10%	-	DEL
611	439	MADYAW CONSTRUCTION & DEVELOPMENT CORPORATION	29598	L	A	MA	GE	22NB0042 - Construction of Bank Protection of Sianib River along Daang Maharlika	Prosperidad, Agusan del Sur	03/06/2023	1st	Agusan del Sur 1st DEO	LF	48.653	300	06/13/2022	04/08/2023	-4.44	OG	0.400	0.300	0.106	0.030	0.056	0.033	92.50%	-	DEL
612	440	MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	LB	GE	22LG0016 - Preventive Maintenance of Road; Asphalt Overlay along Pres. Diosdado P. Macapagak Natl. Hi-way - K1714+295 - K1715+025	Mati City, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 2nd DEO	LF	49.000	237	03/28/2022	11/11/2022	0	C	0.414	0.200	0.300	-	-	-	91.40%	91.10% Very Satisfactory	ONS
613	-	MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	LA	GE	22L00095 - Road Widening at Specific Locations along Jct. Manikling - Gov. Generoso Rd. (S01402MN), K1744+436 - K1757+037	Governor Generoso, Davao Oriental	03/07/2023	2nd/Final	Regional Office No. XI	LF	234.495	300	04/08/2022	02/01/2023	0	C	0.487	0.152	0.300	-	-	-	93.90%	94.86% Very Satisfactory	ONS
614	441	MAG CORPORATION	36929	L	C	SB	GE	22NI0008 - NRJ- Sitio Sta. Maria Road Leading to Palo-Alto White Beach Resort, Brgy. Palo-Alto	Lingig, Surigao Del Sur	03/09/2023	2nd/Final	Surigao del Sur 2nd DEO	LF	13.130	157	02/14/2022	07/20/2022	-7.09	C	0.483	0.201	0.087	-	-	-	77.00%	85.20% Satisfactory	DEL
615	442	MAGNA RICH TRADING AND CONSTRUCTION	29108	L	B	MA	GE	22DH0039 : Road Widening - Tertiary Road, Lumban - Caliraya Rd., K0096+000 - K0097+660	Lumban, Laguna	03/03/2023	1st	Laguna 1st DEO	LF	57.900	295	03/24/2022	01/12/2023	0.07	OG	0.393	0.258	0.150	0.030	0.037	0.050	91.80%	-	AHD
616	443	MAINTIN CONSTRUCTION & SUPPLY	45472	L	C	SB	GB	22EG0036 - Construction of Multi-Purpose Building at Barangay Santa Lourdes	City of Puerto Princesa, Palawan	03/22/2023	3rd/Final	Palawan 3rd DEO	LF	4.950	200	02/10/2022	08/28/2022	-1.48	C	0.491	0.200	0.256	-	-	-	94.70%	87.59% Satisfactory	DEL
617	444	MAKAPA CORPORATION / JEJAN CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-7389	L	AAA	MB	GE	22FB0209 - Bridge Program: Widening of Permanent Bridges - Padang Br. (B04271LZ) along Daang Maharlika Jct.-Legazpi Sto. Domingo Tabaco-Camarines Sur Bdry. Road	Legazpi City, Albay	03/06/2023	1st	Albay 2nd DEO	LF	55.984	285	07/11/2022	04/21/2023	3.51	OG	0.397	0.200	0.150	0.030	0.042	0.050	86.90%	-	AHD
618	445	MAK-JAY CONSTRUCTION	19057	L	B	MA	GE	22PF0037 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads: Gov. Bado Dangwa National Road - (K0311+130-K0311+150, K0313+750-K0313+770, K0314+670-K0314+695, K0315+143-K0315+158, K0316+175-K0316+207, K0311+503-K0316+528, K0317+693-K0317+723)	Kibungan, Benguet	03/22/2023	2nd/Final	Benguet 2nd DEO	LF	34.270	255	06/01/2022	02/10/2023	0	C	0.488	0.138	0.300	-	-	-	92.60%	90.44% Very Satisfactory	ONS
619	-	MAK-JAY CONSTRUCTION	19057	L	B	MA	GE	22DC0015 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Tertiary Roads, Talisay-Laurel-Agoncillo Rd - K0095+530 - K0096+066, K0096+156 - K0096+195	Laurel, Batangas	03/06/2023	2nd/Final	Batangas 3rd DEO	LF	34.080	240	03/25/2022	11/19/2022	1.43	C	0.495	0.157	0.300	-	-	-	95.20%	93.40% Very Satisfactory	AHD
620	446	MAKNEG GENERAL CONSTRUCTION & SUPPLY	36214	L	D	SB	GB	22PI0095 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System: Bridge - Rehabilitation/ Major Repair of Permanent Bridges, Balitian Br (B02982LZ) along Baguio - Bontoc Rd	Bontoc, Mountain Province	03/25/2023	1st/Final	Mt. Province 1st DEO	LF	5.762	83	04/11/2022	07/02/2022	0	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
621	447	MALCO CONSTRUCTION	31786	L	D	SB	GB	22PF0084 - Construction of Multi-Purpose Building Phase 1, Baranagy Sapid	Mankayan, Benguet	03/22/2023	1st	Benguet 2nd DEO	LF	29.400	370	06/13/2022	06/17/2023	-0.77	OG	0.400	0.263	0.142	0.030	0.056	0.033	92.40%	-	DEL
622	448	MARABE GENERAL CONSTRUCTION & SUPPLY	40326	L	B	MA	GB	22FI0055- Local Program- Construction of DilG Building, Masbate Provincial Field Office	Masbate City	03/07/2023	1st	Masbate 2nd DEO	LF	35.280	270	06/14/2022	03/10/2023	0.03	OG	0.387	0.240	0.150	0.030	0.061	0.050	91.80%	-	AHD
623	449	MARCBILT CONSTRUCTION, INC.	21844	L	AAA	LA	GE	22OG0098 - Rehabilitation of San Juan River, Phase II	Quezon City	03/18/2023	3rd/Final	Quezon City 2nd DEO	LF	43.120	255	03/23/2022	12/02/2022	6.85	C	0.491	0.162	0.300	-	-	-	95.30%	95.33% Very Satisfactory	AHD
624	450	MARCBILT CONSTRUCTION, INC. / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6478	L	AAA	LB	GE	22PL0012 - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Installation and Furnishing of Safety Devices Solar Studs and Solar LED Street Light along Kalinga - Cagayan Rd (Calanan - Enrile Section) - K0516+705 - K0526+229	Rizal, Kalinga	03/21/2023	2nd/Final	Lower Kalinga DEO	LF	94.279	293	02/23/2022	12/12/2022	-1.15	C	0.478	0.162	0.266	-	-	-	90.60%	89.76% Very Satisfactory	DEL
625	451	MARCBILT CONSTRUCTION, INC. / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6479	L	AAA	LB	GE	22PL0025 - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Installation of Safety Devices and Solar LED Street Light along Mt Province Bdry - Calanan - Pinukpuk - Abbut - K0488+945 - K0495+358 (Cagaluán - Calanan Section), K0496+(-700) - K0498+469 (Calanan - Pinukpuk Section)	Tabuk City, Kalinga	03/21/2023	2nd/Final	Lower Kalinga DEO	LF	94.022	393	04/08/2022	05/05/2023	57.12	C	0.449	0.162	0.300	-	-	-	91.10%	94.4% Very Satisfactory	AHD
626	452	MARCUS CONSTRUCTION & SUPPLY	12601	L	A	MB	GE	22MC0038 - Construction of Concrete Road - Construction of Road, PBMA-Sitio Hijara-Tombao	Poblacion, Magpet, North Cotabato	03/17/2023	2nd/Final	Cotabato 2nd DEO	LF	44.100	301	03/18/2022	01/12/2023	-1.97	C	0.494	0.133	0.241	-	-	-	86.80%	89.26% Very Satisfactory	DEL
627	-	MARCUS CONSTRUCTION AND SUPPLY	12601	L	A	MB	GE	22MI0013 - Construction of Road, Kabacan - Aringay - Bangilan Road	Kabacan, North Cotabato	03/16/2023	2nd/Final	Cotabato 3rd DEO	LF	45.000	252	03/24/2022	11/30/2022	0	C	0.471	0.133	0.300	-	-	-	90.40%	94.06% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
628	453	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. / JWU CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-7736	L	AAA	MA	GE	22BF0075 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Mallig River Flood Control Project (Holy Friday Section)	Mallig, Isabela	02/23/2023	1st/Final	Isabela 2nd DEO	LF	96.443	291	06/08/2022	03/25/2023	14.41	C	0.451	0.200	0.300	-	-	-	95.10%	95.10% Very Satisfactory	AHD
629	454	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP. / JWU CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6186	L	AAA	MA	GE	22BH0048-Ensure Safe and Reliable National Road System-Network Development Program-Road Widening-Primary Roads-Daang Maharlika (LZ), K0361+867 to K0363+000	Cauayan City, Isabela	03/15/2023	2nd/Final	Isabela 4th DEO	LF	35.130	217	02/17/2022	09/21/2022	-3.17	C	0.481	0.200	0.205	-	-	-	88.60%	90.24% Very Satisfactory	DEL
630	455	MAR-VEL CONSTRUCTION & SUPPLY	23722	L	B	MA	GE	22DI0036 - Construction of Revetment/Riverwall along San Isidro River, Brgy. Sampaguita	San Pedro City, Laguna	02/27/2023	3rd/Final	Laguna 2nd DEO	LF	77.196	288	02/21/2022	12/05/2022	0.5	C	0.453	0.134	0.300	-	-	-	88.70%	91.04% Satisfactory	AHD
631	456	MARXTON CONSTRUCTION	43291	L	B	SB	GB	22CD0038 - Construction of Scout Ranger School (SRS) Military Operations in Urban Terrain (MOUT) Training Facilities, Camp Tecson	San Miguel, Bulacan	03/08/2023	2nd/Final	Bulacan 2nd DEO	LF	24.132	265	02/28/2022	11/19/2022	0	C	0.484	0.200	0.300	-	-	-	98.40%	95.49% Very Satisfactory	ONS
632	457	MAVERICK BUILDERS INCORPORATED	14466	L	AA	LA	GE	22LF0038 - Surigao Del Sur Bdry-Davao Or Coastal Rd - K1604+966 - K1608+799	Caraga, Davao Oriental	03/07/2023	3rd/Final	Davao Oriental 1st DEO	LF	88.500	309	03/28/2022	01/30/2023	0	C	0.494	0.153	0.300	-	-	-	94.70%	92.57% Very Satisfactory	ONS
633	458	MCU CONSTRUCTION	43739	L	B	SB	GB	22II0032 - Construction of Multi-Purpose Building	Barangay Simora, Laoang, Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	14.589	200	02/14/2022	09/01/2022	-4.49	C	0.497	0.200	0.165	-	-	-	86.20%	88.40% Satisfactory	DEL
634	459	MDP CONSTRUCTION SERVICES	45809	L	D	SB	GE	22IU0052 - 001: Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Daang maharlika (SM) (Sn Isidro-Sn Juanico Br.) K0725+1033 - K0726+875	Calbayog City, Samar	03/21/2023	3rd/Final	Samar 1st DEO	LF	26.399	284	03/23/2022	12/31/2022	0	C	0.496	0.151	0.300	-	-	-	94.70%	91.25% Very Satisfactory	ONS
635	460	MDS CONSTRUCTION & ENTERPRISE	12233	L	D	SB	GE	21JG0082 - Construction of Road from NRJ Jct., Dimalinao-Margosatubig Road leading to Lake Dasay (Pob. San Miguel-Fatima-Lantawan-Road)	San Miguel, Zamboanga del Sur	03/16/2023	2nd/Final	Zamboanga del Sur 2nd DEO	LF	11.884	111	01/17/2022	05/07/2022	-0.53	C	0.486	0.144	0.284	-	-	-	91.40%	94.10% Very Satisfactory	DEL
636	461	ME 3 CONSTRUCTION	31364	L	B	SB	GE	22K00157 - Construction of By-Pass and Diversion Roads, Cagayan de Oro (PCE) Bypass/ Alternate Road Extension (Jct. Lumbia/ CDO - Camp Kibaritan Road - Pagatpat - Jct. BCIR), Pagalungan - Taglimao	Misamis Oriental	02/06/2023	1st/Final	Regional Office No. X	LF	44.535	271	03/30/2022	12/25/2022	0	C	0.491	0.146	0.300	-	-	-	93.70%	93.70% Very Satisfactory	ONS
637	-	ME 3 CONSTRUCTION	31364	L	B	MA	GE	22K00012 - Construction of By-Pass and Diversion Roads, Iligan City Circumferential Road Extension to Jct. Sta. Felomina - Bonbonon - Digkilaan - Rogongon Road, Package 4	Lanao del Norte	03/08/2023	1st	Regional Office No. X	LF	101.325	453	03/30/2022	06/25/2023	19.68	OG	0.399	0.280	0.150	0.030	0.037	0.033	92.90%	-	AHD
638	462	MEGA MYKON BUILDERS	40106	L	A	SB	GB	22NF0127 - Construction of Multi-Purpose Building (Hall Of Justice)	Dapa, Surigao Del Norte	03/10/2023	1st	Surigao del Norte 1st DEO	LF	33.957	270	10/16/2022	07/12/2023	-4.51	OG	0.398	0.300	0.105	0.030	0.042	0.033	90.80%	-	DEL
639	463	MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY	38288	L	A	MA	GE	22AB0025: Road Widening - Primary Roads, Manila North Rd. - K0471+300 - K0471+639, K0476+000 - K0476+271	Batac City, Ilocos Norte	03/16/2023	1st	Ilocos Norte 2nd DEO	LF	19.153	410	02/11/2022	03/27/2023	4.52	OG	0.385	0.239	0.150	0.030	0.033	0.050	88.70%	-	AHD
640	-	MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY	38288	L	A	MA	GE	22AB0001: Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads, Batac - Paoy Road, K0470+(-173) - K0470+000, K0470+(-437) - K0470+(-173), K0470+000 - K0471+000	Ilocos Norte	03/16/2023	2nd/Final	Ilocos Norte 2nd DEO	LF	16.385	221	03/25/2022	10/31/2022	0	C	0.497	0.133	0.300	-	-	-	93.00%	95.70% Very Satisfactory	ONS
641	464	MEGAY CONSTRUCTION	34354	L	A	MA	GE	22BB0129 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cagayan River	Barangay Bagumbayan, Lal-lo, Cagayan	03/15/2023	1st	Cagayan 1st DEO	LF	49.399	403	04/01/2022	05/08/2023	-6.61	OG	0.392	0.300	0.084	0.030	0.033	0.033	87.20%	-	DEL
642	-	MEGAY CONSTRUCTION	34354	L	A	MA	GE	22BD0038- Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads -Amulung By-Pass Road Phase IV	Amulung, Cagayan	03/17/2023	1st	Cagayan 3rd DEO	LF	89.262	378	03/28/2022	04/09/2023	0.29	OG	0.365	0.300	0.150	0.030	0.047	0.050	94.20%	-	AHD
643	465	MG SALAZAR CONS CORP	4072	L	A	MB	GE	22DM0016 - Network Development - Construction of By-Pass and Diversion Roads - Catanauan Diversion Road	Catanauan, Quezon	03/02/2023	2nd/Final	Quezon 3rd DEO	LF	96.500	259	02/21/2022	11/06/2022	11.46	C	0.491	0.158	0.300	-	-	-	94.90%	94.42% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
644	-	MG SALAZAR CONS CORP.	4072	L	A	MB	GE	22DD0064 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Construction/Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads, Manila - Batangas Rd - K0075+869 - K0077+043	Lipa City, Batangas	03/05/2023	2nd/Final	Batangas 4th DEO	LF	86.850	330	02/18/2022	01/13/2023	0	C	0.500	0.149	0.300	-	-	-	94.90%	94.84% Very Satisfactory	ONS
645	466	MG SAMIDAN CONSTRUCTION / A.P.O. GENERAL CONSTRUCTION (Joint Venture)	JV-21-6105	L	A	MA	GB	22PM0016 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program -Construction/ Maintenance of Flood Mitigation Structures and Drainage System - Construction of Flood Control Sturcture, Bagwang Proper, Sta. 088+900 - Sta. 089+500(R.S)	Palitod, Paracelis, Mountain Province	02/05/2023	2nd/Final	Mt. Province 2nd DEO	LF	57.900	341	02/24/2022	01/20/2023	10.26	C	0.460	0.200	0.300	-	-	-	96.00%	90.66% Very Satisfactory	AHD
646	-	MG SAMIDAN CONSTRUCTION / A.P.O. GENERAL CONSTRUCTION (Joint Venture)	JV-21-6105	L	A	MA	GB	22PM0016 - Organizational Outcome 2: Protect Lives and Properties Against Floods - Constriction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure, Bagwang Proper, Sta. 088+900 - Sta. 089+500 (R.S), Palitod	Paracelis, Mountain Province	10/20/2022	1st	Mt. Province 2nd DEO	LF	57.900	341	02/24/2022	01/30/2023	-0.72	OG	0.389	0.243	0.143	0.030	0.042	0.033	87.10%	-	DEL
647	467	MG SAMIDAN CONSTRUCTION	33234	L	A	MB	GE	22PM0030 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Paving of Unpaved Roads - Tertiary Roads, Jct. Talubin-Barlig-Natonin-Paracelis-Calacced Road - (S03997LZ) K0409+040-K0409+090, K0427+535-K0427+693, K0428+538-K0428+735, K0429+741-K0429+798, K0429+869-K0430+137, K0435+435-K0435+526	Natonin and Barlig, Mountain Province	03/24/2023	3rd/Final	Mt. Province 2nd DEO	LF	34.128	175	04/07/2022	09/28/2022	0	C	0.500	0.169	0.300	-	-	-	96.90%	91.74% Very Satisfactory	ONS
648	-	MG SAMIDAN CONSTRUCTION	33234	L	A	MB	GE	22PA0335- Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structure Protecting Public Infrastructure / Facilities, Constructioun of Coribot Flood Control Structure	Barangay Mudeng, La Paz, Abra	02/08/2023	1st	Abra DEO	LF	46.555	196	12/28/2022	07/11/2023	68.63	OG	0.396	0.293	0.150	0.030	0.042	0.050	96.10%	-	AHD
649	-	MG SAMIDAN CONSTRUCTION	33234	L	A	MA	GE	22PA0336 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structure Protecting Public Infrastructure/ Facilities, Construction of Coribot Flood Control Phase 2	Mudeng, La Paz, Abra	02/08/2023	1st	Abra DEO	LF	46.617	196	12/28/2022	07/11/2023	75.93	OG	0.396	0.293	0.150	0.030	0.042	0.050	96.10%	-	AHD
650	468	MG SAMIDAN CONSTRUCTION / GELLE CONSTRUCTION SERVICES (Joint Venture)	JV-21-5832	L	A	MB	GE	22PF0004 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads: Kiangnan - Tinoc - Buguias Road - K0354+636 - K0354+730, K0359+180 - K0359+586	Buguias, Benguet	03/22/2023	3rd/Final	Benguet 2nd DEO	LF	39.200	279	03/07/2022	12/10/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	90.33% Very Satisfactory	ONS
651	469	MG SAMIDAN CONSTRUCTION / RM30 PSG CONSTRUCTION CORPORATION (Joint Venture)	JV-22-8047	L	A	MB	GE	22PA0190 - Construction of Bucao - Tagayon Road	Danglas Section, Danglas Abra	02/08/2023	1st	Abra DEO	LF	91.633	230	09/12/2022	04/29/2023	26.94	OG	0.393	0.233	0.150	0.030	0.033	0.050	88.90%	-	AHD
652	470	MG SAMIDAN CONSTRUCTION / RM30 PSG CONSTRUCTION CORPORATION (Joint Venture)	JV-22-8303	L	A	MA	GE	22PA0337 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structure Protecting Public Infrastructure/ Facilities, Construction of Flood Control Structure	Barangay Mudeng, La Paz, Abra	02/28/2023	1st	Abra DEO	LF	91.794	278	12/28/2022	10/01/2023	74.06	OG	0.397	0.291	0.150	0.030	0.042	0.050	96.00%	-	AHD
653	471	MG SAMIDAN CONSTRUCTION / UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (Joint Venture)	JV-22-8113	L	A	MB	GE	22P00105 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from National Road/s leading to Major/ Strategic Public Buildings / Facilities - Construction of Road, Camp 1 - Tabaan Sur - Tabaan Norte - Taloy Sur Road to MArCOS Highway	Tuba, Benguet	01/03/2023	1st	CAR Regional Office	LF	212.172	360	08/09/2022	08/03/2023	34.39	OG	0.400	0.300	0.150	0.024	0.023	0.050	94.70%	-	AHD
654	472	MG SAMIDAN CONSTRUCTION/J.L. MALECDAN CONSTRUCTION (Joint Venture)	JV-22-8003	L	A	MB	GE	22P00074 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Presevation Program - Rahabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Baguio - Bontoc Rd - K0374+120 to K0374+285	Sabangan, Mountain Province	01/03/2023	1st	CAR Regional Office	LF	143.176	270	08/09/2022	05/05/2023	66.31	OG	0.388	0.240	0.150	0.030	0.037	0.033	87.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
655	473	MGSR CONSTRUCTION	33446	L	B	MA	GE	22PL0021 - Organizational Outcome 1: Ensure Safety and Reliable National Road System - Network Development Program - Road Widening Primary Roads - Kalinga - Cagayan Road (Calanan - Enrile Section) - K0520+026 - K0521+000, K0524+128 - K0525+096	Rizal, Kalinga	03/21/2023	2nd/Final	Lower Kalinga DEO	LF	46.707	224	04/08/2022	11/17/2022	2.5	C	0.491	0.140	0.300	-	-	-	93.10%	94.48% Very Satisfactory	AHD
656	474	MICLOVER GENERAL CONSTRUCTION & IRON WORKS	31527	L	B	MA	GB	22DB0129 - Construction of Multi-Purpose Building including Facilities, Barangay Caloocan	Balayan, Batangas	03/03/2023	1st	Batangas 1st DEO	LF	34.649	377	06/15/2022	06/26/2023	7.45	OG	0.391	0.278	0.150	0.030	0.051	0.033	93.30%	-	AHD
657	475	MICRO-ASIA BUILDERS CORPORATION	26286	L	B	SB	GE	22G00097 - Construction of Road, Brgy. Menchaca, Calatrava, Negros Occidental	Calatrava, Negros Occidental	03/12/2023	1st/Final	Negros Occidental Sub DEO	LF	14.850	82	03/02/2022	05/22/2022	0.00	C	0.468	0.168	0.300	-	-	-	93.60%	93.60% Very Satisfactory	ONS
658	476	MINDANAO ROCK	23479	L	AAA	MB	GE	22KJ0045 - Construction of Missing Links/New Roads Bonifacio - Don Victoriano Road	Misamis Occidental	03/10/2023	3rd/Final	Misamis Occidental 2nd DEO	LF	96.500	370	03/10/2022	03/14/2023	29.59	C	0.497	0.146	0.300	-	-	-	94.30%	92.89% Very Satisfactory	AHD
659	477	MJ BARCELONA CONSTRUCTION AND SUPPLY	34723	L	A	MA	GE	22GG0128 - Concreting of Road in Barangay Balatcon to Barangay Nalbugan	Calinog, Iloilo	03/09/2023	2nd/Final	Iloilo 2nd DEO	LF	19.800	201	03/29/2022	10/15/2022	0.00	C	0.489	0.138	0.300	-	-	-	92.70%	92.88% Very Satisfactory	ONS
660	478	MJ TIONGSON CONSTRUCTION	24202	L	B	MA	GE	22ME0012 - Construction of Road, Brgy. Alegria to Sitio Pait	Alabel, Sarangani, Province	03/16/2023	2nd/Final	Sarangani DEO	LF	391.999	240	04/05/2022	11/30/2022	3.42	C	0.492	0.193	0.300	-	-	-	98.50%	92.46% Very Satisfactory	AHD
661	479	MLJ DIAZ BUILDERS	43475	L	B	SB	GB	22HC0059 - Construction of Bohol Coast Guard Station, Barangay Poblacion	President Carlos P. Garcia, Bohol	03/02/2023	2nd/Final	Bohol 2nd DEO	LF	11.755	265	02/14/2022	11/05/2022	0	C	0.500	0.190	0.300	-	-	-	99.00%	91.37% Very Satisfactory	ONS
662	480	MMP CONSTRUCTION & SUPPLIES	43073	L	D	SB	GE	22JH0024 - Improvement of Lanote Road, Barangay Lanote	Isabela City, Basilan	03/11/2023	1st/Final	Isabela City DEO	LF	23.750	117	05/07/2022	08/31/2022	0	C	0.486	0.161	0.300	-	-	-	94.70%	94.70% Very Satisfactory	ONS
663	481	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22GB0008- Sibalom Br. (B00317PN) along Iloilo-Antique Rd	Sibalom, Antique	03/21/2023	3RD/Final	Antique DEO	LF	67.550	300	02/18/2022	12/14/2022	0.14	C	0.273	0.200	0.300	-	-	-	77.30%	84.86% Satisfactory	AHD
664	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22DD0245 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Installation of Streetlights Package A	Lipa City, Batangas	03/05/2023	3rd	Batangas 4th DEO	LF	98.000	210	03/25/2022	10/20/2022	1.56	OG	0.400	0.295	0.150	0.022	0.038	0.050	95.50%	-	AHD
665	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22LB0006 - Construction of Road Slope Protection Structure - Davao City Div Rd - K1511+907 to K1511+980	Davao City	03/10/2023	2nd/Final	Davao City 1st DEO	LF	87.314	292	04/13/2022	01/29/2023	31.19	C	0.453	0.200	0.300	-	-	-	95.30%	96.74% Outstanding	AHD
666	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22E00059 - Widening of Permanent Bridges - Balite Bridge (B00036MR) along Calapan South Road, Sta. 79+591.66 - Sta. 79+987.78	Oriental, Mindoro	03/23/2023	2nd/Final	Regional Office No. IV-B	LF	111.650	401	02/23/2022	03/30/2023	4	C	0.500	0.139	0.300	-	-	-	93.90%	96.66% Outstanding	AHD
667	482	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / ARQ BUILDERS (Joint Venture)	JV-22-8264	L	AAA	LB	GE	22NC0049 - Desilting of Solibao River (Phase I), Barangay Libuac & Barangay Poblacion	Rosario, Agusan Del Sur	03/08/2023	1st	Agusan del Sur 2nd DEO	LF	93.605	244	10/19/2022	06/19/2023	-4.09	OG	0.359	0.300	0.109	0.015	0.051	0.033	86.70%	-	DEL
668	483	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / EC STRUCTURAL COMPOSITES, INC. (JV)	JV-22-7211	L	AAA	LA	GE	22G00134- Retrofitting of Bridge- Dalanas Br. (B00343PN) along Iloilo Antique Rd., Barbaza, Antique	Barbaza, Antique	03/21/2023	2nd	Regional Office No. VI	LF	155.365	406	03/29/2022	05/08/2023	9.02	OG	0.380	0.245	0.150	0.030	0.065	0.050	92.00%	-	AHD
669	484	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / GREENLAND BUILDERS	5733	L	AAA	LA	GE	22GB0006- Iloilo- Antique Rd- K0148+500- K0149+796	Antique	03/21/2023	2nd/Final	Antique DEO	LF	36.200	217	02/07/2022	09/11/2022	-0.81	C	0.498	0.160	0.276	-	-	-	93.40%	93.22% Very Satisfactory	DEL
670	485	MONRIO INDUSTRIAL CORPORATION / RELY CONSTRUCTION / RELY CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-7313	L	B	MA	GE	22DD0264 - Convergence and Special Support Program, Special Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Installation of Streetlights Package B	Lipa City, Batangas	03/05/2023	2nd	Batangas 4th DEO	LF	95.056	210	03/25/2022	10/20/2022	0.95	OG	0.400	0.295	0.150	0.022	0.038	0.050	95.50%	-	AHD
671	486	MONSUR CONSTRUCTION	48043	L	D	SB	GE	22PI0065 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities, Improvement of Local Road, Sitio Asbiagan, Barangay Monamon Sur	Bauko, Mountain Province	03/25/2023	1st/Final	Mt. Province 1st DEO	LF	4.802	45	04/11/2022	05/25/2022	0	C	0.493	0.155	0.300	-	-	-	94.80%	94.80% Very Satisfactory	ONS
672	487	MONTHIL CONSTRUCTION CORPORATION	24285	L	A	MA	GE	22JB0029 - Construction of Road, Sitio Magay, East Poblacion	Manukan, Zamboanga del Norte	03/08/2023	1st/Final	Zamboanga del Norte 2nd DEO	LF	4.950	66	03/31/2022	06/04/2022	0	C	0.477	0.136	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
673	488	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	22JG0012 - Rehabilitation/Reconstruction/Upgrading of Damage Pave Roads - Tertiary Roads along Zamboanga del Sur Coastal Rd - (S01101MN) Chainage 1052 - Chainage 1577, Chainage 1610 - Chainage 1873	Rebokon, Dumalinao, Zamboanga del Sur	03/16/2023	2nd/Final	Zamboanga del Sur 2nd DEO	LF	115.367	163	02/28/2022	08/09/2022	-1.01	C	0.485	0.154	0.270	-	-	-	90.90%	89.16% Very Satisfactory	DEL
674	-	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	22DP0018 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection for Bungkol Bridge, Bungkol River	Liliw, Laguna	02/28/2023	1st	Laguna 3rd DEO	LF	43.029	130	01/28/2022	06/06/2022	0.73	OG	0.334	0.240	0.150	0.030	0.042	0.050	84.60%	-	AHD
675	-	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	22DP0034 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection along Mamali River at Brgy. Ilayang Taykin and Brgy. Ibabang Taykin	Liliw, Laguna	02/28/2022	1st	Laguna 3rd DEO	LF	43.120	201	01/28/2022	07/16/2022	0.56	OG	0.375	0.300	0.150	0.030	0.042	0.050	94.70%	-	AHD
676	-	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	22KL0063 - Rehabilitation of Road from Barangay CP Garcia to Barangay G. Pelaez	Gitagum, Misamis Oriental	03/20/2023	1st/Final	Misamis Oriental 2nd DEO	LF	9.900	78	04/01/2022	06/17/2022	0	C	0.463	0.147	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
677	489	MRRM TRADING & CONSTRUCTION	19657	L	AA	MA	GE	22EH0110 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads - Odiongan - East - West Rd, K0008+940 - K0008+986	Tablas Island, Romblon	03/24/2023	1st	Romblon DEO	LF	86.833	284	07/25/2022	05/04/2023	1.89	OG	0.394	0.241	0.150	0.018	0.070	0.050	92.30%	-	AHD
678	490	MRRM TRADING & CONSTRUCTION / SALMEGA BUILDERS (JV)	JV-21-6420	L	AAA	MB	GE	22GD0028 - Construction of Flood Mitigation Structure - Construction of Flood Mitigation Facilities along Panay/Mambusao River Basin, Talasa River Control, Brgy. Talasa, Panay, Capiz	Brgy. Talasa, Panay, Capiz	03/24/2023	2nd/Final	Capiz 1st DEO	LF	62.725	300	02/28/2022	12/24/2022	5.45	C	0.480	0.200	0.300	-	-	-	98.00%	93.02% Very Satisfactory	AHD
679	491	MSB VITUG CONSTRUCTION	33019	L	AAA	LB	GE	22OG0136 - Rehabilitation of San Juan River, Phase V	Quezon City	03/17/2023	1st/Final	Quezon City 2nd DEO	LF	77.323	270	05/24/2022	02/17/2023	0	C	0.495	0.145	0.300	-	-	-	94.00%	94.00% Very Satisfactory	ONS
680	492	MSMV CONSTRUCTION AND SUPPLY	46057	L	D	SB	GB	22PG0050 - Construction of Rainwater Collection System	Lamut, Lagawe and Hingyon, Ifugao	03/22/2023	1st/Final	Ifugao 1st DEO	LF	3.009	90	10/25/2022	01/22/2023	0	C	0.340	0.200	0.300	-	-	-	84.00%	84.00% Satisfactory	ONS
681	493	MT. GUITING-GUITING CONSTRUCTION	17412	L	B	MA	GE	22EH0056 - Construction of Mabulo Flood Control Structure (Upstream)	San Fernando, Romblon	03/24/2023	2nd/Final	Romblon DEO	LF	24.496	203	04/11/2022	10/30/2022	15.18	C	0.486	0.134	0.300	-	-	-	92.00%	90.50% Very Satisfactory	AHD
682	494	MUAÑA CONSTRUCTION AND DEVELOPMENT	9354	L	B	MA	GE	22HM0005 - 002: Protect Lives and Properties Against Major Floods, Construction/ Maintenance of Flood Mitigation Strctures and Drainage Systems, Construction of Flood Mitigation Structure and Drainage Systems at Libo	Enrique Villanueva, Siquijor	03/06/2023	2nd/Final	Siquijor DEO	LF	49.000	278	02/10/2022	11/14/2022	17.63	C	0.491	0.140	0.300	-	-	-	93.10%	94.60% Very Satisfactory	AHD
683	495	MUNTOPAR BUILDERS	29800	L	B	MA	GE	22FK0077 - Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Monte Carmelo-Miluya-Amumunting Road, Casti	Castilla, Sorsogon	03/06/2023	1st	Sorsogon 1st DEO	LF	96.540	355	06/17/2022	06/06/2023	9.38	OG	0.396	0.240	0.150	0.030	0.055	0.050	92.10%	-	AHD
684	-	MUNTOPAR BUILDERS CORP.	29800	L	B	MA	GE	22FL0041- Construction of Flood Control Structure along Carriedo Bridge (Upstream), Phase II	Brgy. Carriedo, Gubat, Sorsogon	03/10/2023	1st	Sorsogon 2nd DEO	LF	67.550	377	03/18/2022	03/29/2023	-1.6	OG	0.400	0.240	0.134	0.030	0.056	0.033	89.30%	-	DEL
685	-	MUNTOPAR BUILDERS CORP.	29800	L	B	MA	GE	22FL0040 - Construction of Flood Control Structure along Carriedo Bridge (Upstream), Phase I	Brgy Carriedo, Gubat, Sorsogon	01/27/2023	1st/Final	Sorsogon 2nd DEO	LF	67.550	327	03/18/2022	02/07/2023	1.36	C	0.478	0.136	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
686	496	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP.	50115	L	D	SB	GE	22DL0145 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems 15. Construction of Flood Control Structure, Talolong River	Lopez, Quezon	03/01/2023	2nd/Final	Quezon 4th DEO	LF	29.400	325	03/24/2022	02/11/2023	5	C	0.468	0.133	0.300	-	-	-	90.10%	92.38% Very Satisfactory	AHD
687	-	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP.	50115	L	D	SB	GE	22DL0061 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems 5. Construction of Flood Control along Bocboc Creek	Lopez, Quezon	03/01/2023	2nd/Final	Quezon 4th DEO	LF	19.600	267	02/16/2022	11/09/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	90.00% Very Satisfactory	ONS
688	497	MWJ CONSTRUCTION / EZJONES CONSTRUCTION, INC. (Joint Venture)	JV-21-6010	L	AAA	LB	GE	22IO0037 - Construction of Storm Surge Protection: Tide Embankment, Subsection 6.7	Brgy. San Roque, Tanauan, Leyte	01/15/2023	2nd/Final	Regional Office No. VIII	LF	84.650	347	02/28/2022	02/09/2023	10.77	C	0.479	0.199	0.300	-	-	-	97.80%	94.86% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
689	498	MY BUILDERS AND CONSTRUCTION	22687	L	B	MA	GE	22AE0027: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Construction of Road, Brgy. Ortega	Bacnotan, La Union	03/18/2023	2nd/Final	La Union 1st DEO	LF	19.600	275	02/15/2022	11/16/2022	0	C	0.487	0.132	0.300	-	-	-	91.90%	93.22% Very Satisfactory	ONS
690	499	N.B. AVILA CONSTRUCTION / AD PINEDA CONSTRUCTION (Joint Venture)	JV-21-6425	L	AA	MA	GE	22DF0041 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment along Canas River, Brgy. Poblacion	Tanza, Cavite	03/04/2023	2nd/Final	Cavite 1st DEO	LF	49.000	256	02/24/2022	11/06/2022	0	C	0.438	0.133	0.300	-	-	-	87.10%	89.56% Very Satisfactory	ONS
691	500	N.B. AVILA CONSTRUCTION / R.V. RIETA TRADING AND GENERAL CONSTRUCTION (Joint Venture)	JV-22-7312	L	AA	MA	GE	22DQ0081 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Cavite-Batangas Road (501988LZ)	Bacoor City, Cavite	02/28/2023	2nd/Final	Cavite 3rd DEO	LF	96.500	360	04/11/2022	04/05/2023	10.64	C	0.484	0.146	0.300	-	-	-	93.00%	93.66% Very Satisfactory	AHD
692	501	N.B. AVILA CONSTRUCTION / SELPHAR CONSTRUCTION (Joint Venture)	JV-22-7119	L	AA	MA	GE	22DQ0067 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment along Imus River, Phase I, Brgy. T	Silang, Cavite	03/03/2023	3rd/Final	Cavite 3rd DEO	LF	96.500	330	04/13/2022	03/08/2023	8.66	C	0.457	0.142	0.300	-	-	-	89.90%	90.68% Very Satisfactory	AHD
693	502	N.B. SALBO CONSTRUCTION	6091	L	A	MA	GE	22KF0013 - Construction of Flood Control Structure along Iligan River, Tipanoy Bridge Upstream	Barangay Tipanoy, Iligan City, Lanao del Norte	03/09/2023	2nd/Final	Lanao del Norte 1st DEO	LF	24.272	198	03/18/2022	10/01/2022	0	C	0.491	0.136	0.300	-	-	-	92.70%	92.94% Very Satisfactory	ONS
694	503	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION	35410	L	AAA	MA	GE	22DC0053 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Tertiary Roads, Lipa-Alaminos Rd - K0083+867 - K0084+260	Sto. Tomas, Batangas	03/06/2023	2nd/Final	Batangas 3rd DEO	LF	41.160	240	03/30/2022	11/24/2022	0	C	0.458	0.134	0.300	-	-	-	89.20%	92.14% Very Satisfactory	ONS
695	-	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION	35410	L	AAA	MA	GE	22DC0052 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Mitigation St	Tanauan - Sto. Tomas, Batangas	03/06/2023	3rd/Final	Batangas 3rd DEO	LF	77.199	330	02/23/2022	01/18/2023	19.7	C	0.500	0.134	0.300	-	-	-	93.40%	93.43% Very Satisfactory	AHD
696	504	NALE CONSTRUCTION / RICHFIELD BUILDERS, INC. (Joint Venture)	JV-21-6502	L	B	MA	GE	22HK0034: Ensure Safe and Reliable National Road System Network Development Program: Road Widening - Primary Roads - Dumaguete North Rd. (Dumaguete - Jct Bais - Kabankalan) K0006+000 - K0006+1013	Sibulan, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 2nd DEO	LF	40.016	307	02/18/2022	12/21/2022	0	C	0.475	0.156	0.300	-	-	-	93.10%	87.58% Very Satisfactory	ONS
697	505	NALE CONSTRUCTION / TRINITYCAD CORPORATION (Joint Venture)	JV-21-6454	L	B	MA	GE	22HK0036 - Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Primary Roads - Dumaguete North Road (Dumaguete - JCT Bais - Kabankalan) K0008+400 - K0009+326	Sibulan, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 2nd DEO	LF	35.584	325	02/21/2022	01/11/2023	0	C	0.475	0.151	0.300	-	-	-	92.60%	87.50% Satisfactory	ONS
698	506	NCL BUILDERS AND CONSTRUCTION SUPPLY	39486	L	B	SB	GE	22BC0026- 002- Protect Lives and Properties Against Major Floods- Construction/Rehabilitation of Flood Mitigation Facilities within Major Basins and Principal Rivers- Construction of Langgangan Flood Control along Langgangan River, Sta. 0+000- Sta. 0+418 (Section 1), Sta. 0+000- Sta. 0+025 (Section 2), Sta. 0+000- Sta. 0+132 (Section 3)	Sta. Praxedes, Cagayan	03/16/2023	2nd/Final	Cagayan 2nd DEO	LF	14.356	236	03/29/2022	11/19/2022	-2.6	C	0.420	0.200	0.222	-	-	-	84.20%	83.66% Satisfactory	DEL
699	507	ND CARANZO BUILDERS AND CONSTRUCTION SUPPLY	39145	L	B	MA	GE	22IK0087 - Basic Infrastructure Program (Bip) - Const. of Bagacay - Concord Road, Sta. 0+000 - Sta. 0+600	Hinabangan, Samar	03/24/2023	2nd/Final	Samar 2nd DEO	LF	29.673	210	03/25/2022	10/20/2022	8.1	C	0.486	0.157	0.300	-	-	-	94.30%	94.66% Very Satisfactory	AHD
700	508	NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION	42265	L	B	MA	GE	22LA0070 - Construction of Road, Prosperidad, Montevista to Casoon	Monkayo, Davao De Oro	03/09/2023	2nd/Final	Davao De Oro 2nd DEO	LF	34.300	279	02/15/2022	11/20/2022	0	C	0.486	0.166	0.300	-	-	-	95.20%	93.34% Very Satisfactory	ONS
701	509	NEW MINDOREÑOS LUMBER, HARDWARE AND GENERAL MERCHANDISE	31745	L	A	MA	GE	22EB0010 - Road Widening along Mindoro West Coastal Rd - K0371+215 - K0372+716	Sta. Cruz, Occidental Mindoro	03/20/2023	3rd/Final	Mindoro Occidental DEO	LF	30.588	251	02/24/2022	11/01/2022	0.4	C	0.497	0.133	0.300	-	-	-	93.00%	90.81% Very Satisfactory	AHD
702	510	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	22OB0154 - Bank Improvement/Protection along C-6 Open Channel (Phase 4)	Taguig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	94.570	240	02/16/2022	10/13/2022	0	C	0.500	0.139	0.300	-	-	-	93.90%	94.32% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
703	511	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION	40088	L	A	MB	GE	22FB0296: Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Daraga Urban Drainage	Daraga, Albay	03/06/2023	1st	Albay 2nd DEO	LF	70.257	264	07/12/2022	04/01/2023	1.02	OG	0.374	0.209	0.150	0.030	0.037	0.050	85.00%	-	AHD
704	512	NFH CONSTRUCTION & SUPPLY	16055	L	AA	MA	GE	22FD0011 - Construction of Revetment, Sta. 3+713 to Sta. 3+800	Barangay Malubago, Sipocot, Camarines Sur	03/08/2023	2nd/Final	Camarines Sur 1st DEO	LF	29.700	232	03/24/2022	11/10/2022	0	C	0.473	0.200	0.300	-	-	-	97.30%	94.06% Very Satisfactory	ONS
705	513	NIDA BUILDER'S & SUPPLIES	42320	L	D	SB	GE	22FH0017 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) – Flood Mitigation Structures Protecting Public Infrastructures/Facilities – Construction of Breakwater	Palnab, Virac, Catanduanes	03/09/2023	2nd/Final	Catanduanes DEO	LF	29.395	216	03/02/2022	10/03/2022	2	C	0.500	0.133	0.300	-	-	-	93.30%	92.04% Very Satisfactory	AHD
706	514	NORJOHN CONSTRUCTION	47891	L	D	SB	GE	22PF0019 - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads: Congressman Andres Acop Cosalan Road, K0352+100-K0352+160	Buguias, Benguet	03/22/2023	2nd/Final	Benguet 2nd DEO	LF	29.400	299	03/08/2022	12/31/2022	0	C	0.494	0.133	0.300	-	-	-	92.70%	91.14% Very Satisfactory	ONS
707	515	NORTHERN BUILDERS	8789	L	AAA	LB	GE	21O00012 - Network Development - Construction of Missing Links/New Roads-Laguna Lake Extension (Phase 1)	Taguig City	03/17/2023	2nd/Final	NCR Regional Office	LF	111.901	448	07/20/2021	10/10/2022	0	C	0.492	0.190	0.300	-	-	-	98.20%	95.14% Very Satisfactory	ONS
708	-	NORTHERN BUILDERS	8789	L	AAA	LB	GE	21O00013 - Network Development-Construction of Missing Links/New Roads-Laguna Lake Highway Extension (Phase 2)	Taguig City	03/17/2023	2nd/Final	NCR Regional Office	LF	112.389	545	08/12/2021	02/07/2023	23.79	C	0.496	0.191	0.300	-	-	-	98.70%	93.24% Very Satisfactory	AHD
709	-	NORTHERN BUILDERS	8789	L	AAA	LB	GE	22C00028 - Convergence and Special Support Program - Sustainable Infra Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infra/Facilities - Construction of Slope Protection Structures along Porac River	Barangay Pio, Porac, Pampanga	03/10/2023	3rd/Final	Regional Office No. III	LF	241.250	360	03/07/2022	03/01/2023	0	C	0.443	0.149	0.300	-	-	-	89.20%	91.60% Very Satisfactory	ONS
710	516	NORTHERN COTABATO CONSTRUCTION AND SUPPLY	15515	L	C	SB	GE	22MI0057 - Concreting of Road in Barangay Tacupan (Going New Barangay Hall Site)	Carmen, Cotabato	03/16/2023	1st/Final	Cotabato 3rd DEO	LF	9.773	79	03/24/2022	06/10/2022	0	C	0.455	0.133	0.300	-	-	-	88.80%	88.80% Satisfactory	ONS
711	517	NQA CONSTRUCTION & SUPPLY	22350	L	B	MA	GE	22FH0058 – Bridge Replacement of Permanent Bridges, Replacement of Bridge – Kibobot Bridge, (B0021CN) Along Catanduanes Circumferential Road	Panganiban, Catanduanes	03/09/2023	2nd/Final	Catanduanes DEO	LF	32.927	328	03/22/2022	02/12/2023	0	C	0.499	0.133	0.300	-	-	-	93.20%	92.26% Very Satisfactory	ONS
712	518	NURBEN ENGINEERING AND BUILDING CONTRACTOR	32432	L	A	MA	GE	22KB0005 - Road Widening along Don Carlos - Kadingilan Road - K1576+000 - K1577+831	Barangay Calao Calao, Don Carlos, Bukidnon	03/13/2023	3rd/Final	Bukidnon 2nd DEO	LF	57.900	300	02/23/2022	12/19/2022	0	C	0.492	0.158	0.300	-	-	-	95.00%	93.95% Very Satisfactory	ONS
713	519	O. G. SANTOS CONSTRUCTION / ECBJ EASTCOAST CONSTRUCTION (Joint Venture)	JV-21-6147	L	A	MA	GE	22LF0029 - Surigao Del Sur Bdry-Davao Or Coastal Rd-K1551+720-K1554+449, K1554+935-K1555+264	Cateel, Davao Oriental	03/08/2023	2nd/Final	Davao Oriental 1st DEO	LF	90.494	401	02/21/2022	03/28/2023	5.49	C	0.485	0.148	0.300	-	-	-	93.30%	93.06% Very Satisfactory	AHD
714	520	O. G. SANTOS CONSTRUCTION / MITZ CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6374	L	A	MA	GE	22LF0049 - Construction of Road, NHJ Salingcomot to Batawan Road	Baganga, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 1st DEO	LF	48.996	254	02/08/2023	10/19/2023	0	C	0.489	0.158	0.300	-	-	-	94.70%	93.44% Very Satisfactory	ONS
715	521	OCP CONSTRUCTION	38490	L	A	MA	GE	22BC0144- Convergence and Special Support Program- Sustainable Infrastructure Projects alleviating Gaps (SIPAG)- Access Road and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities- Concreting of Gomez- Padama Road	Sanchez Mira, Cagayan	03/16/2023	1st/Final	Cagayan 2nd DEO	LF	4.900	87	03/25/2022	06/19/2022	0	C	0.499	0.160	0.300	-	-	-	95.90%	95.90% Very Satisfactory	ONS
716	522	OIC CONZTRUCT AND SUPPLY CORPORATION	23727	L	A	MA	GE	22DC0050 - Convergence and Special Support Program, Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Construction of Taal Lake Circumferential Road (Sta. Teresita Section)	Sta. Teresita, Batangas	03/06/2023	2nd/Final	Batangas 3rd DEO	LF	39.194	338	01/07/2023	08/02/2022	0.51	C	0.498	0.133	0.300	-	-	-	93.10%	93.22% Very Satisfactory	AHD
717	523	OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	LA	GE	22PM0020 - Convergence and Special Support Program (CSSP) - Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL - IT) - Jct. Nansuso - Bacarri-BANTAHs-MPSPC- Tawang Road in Support of Banana, Coffee, Cacao, Corn and Food Processing Industries	Paracelis, Mountain Province	03/24/2023	2nd/Final	Mt. Province 2nd DEO	LF	16.955	131	06/02/2022	10/10/2022	0	C	0.489	0.151	0.300	-	-	-	94.00%	92.74% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
718	524	ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION / UKC BUILDERS, INC. (Joint Venture)	JV-21-5713	L	AAA	MB	GE	22HH0009 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure along Butuanon River	Cebu City	03/02/2023	2nd	Cebu City DEO	LF	66.500	366	03/10/2022	03/10/2023	0.02	OG	0.353	0.240	0.150	0.030	0.060	0.050	88.30%	-	AHD
719	525	ONE PIECE BUILDERS	38707	L	C	SB	GE	22GB0039- Construction of Jct. National- Barangay Aningalan- Osorio- Bulan-Bulan- Insubuan Road	Barangay Insubuan, San Remigio, Antique	03/21/2023	1st	Antique DEO	LF	24.750	220	03/10/2022	10/15/2022	8.08	OG	0.400	0.274	0.150	0.030	0.037	0.050	94.10%	-	AHD
720	526	ORACLE CONCRETE AND CONSTRUCTION CORP. / ALCEL CONSTRUCTION (Joint Venture)	JV-22-7442	L	A	MA	GE	22CB0074 - Construction of Flood Mitigation Structure along Pantangan River, Phase I, Brgy. Pantangan	Pilar, Bataan	03/09/2023	1st	Bataan 2nd DEO	LF	49.000	336	05/26/2022	04/26/2023	18.82	OG	0.382	0.240	0.150	0.030	0.047	0.050	89.90%	-	AHD
721	527	ORANI BUILDERS AND SUPPLY CORP.	5349	L	B	MA	GE	22OI0030 - Construction of Flood Control Structure, Manarigo Creek	Las Piñas City, Metro Manila	03/17/2023	3rd/Final	Las Piñas- Muntinlupa DEO	LF	48.999	240	02/09/2022	10/06/2022	0	C	0.456	0.137	0.300	-	-	-	89.30%	89.69% Very Satisfactory	ONS
722	-	ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CB0058 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Tertiary Roads-Bagac-Mariveles Road, KO164+320-KO165+018, KO165+030-KO165+450	Bataan 2nd District	03/08/2023	1st	Bataan 2nd DEO	LF	72.375	298	05/20/2022	03/13/2023	0.26	OG	0.382	0.240	0.150	0.030	0.047	0.050	89.90%	-	AHD
723	-	ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CB0008 - Road Widening-Secondary Road-Roman Expressway, KO137+500-KO138+100	Bataan 2nd District	03/08/2023	2nd/Final	Bataan 2nd DEO	LF	61.760	284	02/24/2022	12/04/2022	0.13	C	0.491	0.134	0.300	-	-	-	92.50%	92.56% Very Satisfactory	AHD
724	-	ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CA0039 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structures along Hermosa Ri	Hermosa, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	49.000	188	04/04/2022	10/08/2022	1.06	C	0.472	0.133	0.300	-	-	-	90.50%	90.08% Very Satisfactory	AHD
725	-	ORANI CONSTRUCTION AND SUPPLY CORPORATION	5349	L	B	MA	GE	22CA0036 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads - Roman Expressway - KO101+(-158) to KO101+100, KO101+230 to KO101+849	Hermosa, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	37.169	214	05/04/2022	12/03/2022	0.05	C	0.485	0.133	0.300	-	-	-	91.80%	89.34% Very Satisfactory	AHD
726	528	ORIENT STAR CONSTRUCTION, INC.	7183	L	A	MA	GE	21EI0153 - Cooncreting of Road, Brgy. San Mariano - Brgy. San Vicente	Roxas, Oriental Mindoro	03/22/2023	3rd/Final	Southern Mindoro DEO	LF	19.600	260	04/08/2022	12/23/2022	0	C	0.500	0.146	0.300	-	-	-	94.60%	92.59% Very Satisfactory	ONS
727	529	ORIENTAL SALES CENTER AND CONTRACTOR	33630	L	B	MA	GE	22AJ0001 - Road Widening - Secondary Roads along Camiling- Wawa- Bayambang- Malasiqui- Sta. Barbara Rd- KO188+298- KO189+211	Malasiqui, Pangasinan	03/17/2023	2nd/Final	Pangasinan 4th DEO	LF	37.632	325	02/21/2022	01/11/2023	8.56	C	0.493	0.133	0.300	-	-	-	92.60%	88.61% Satisfactory	AHD
728	530	P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	22H00032 - Convergence and Special Support Program, Sustainable Infrastructure Project Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Roads leading to Major/ Strategic Public Buildings/ Facilities, Construction of South Road Property (SRP) Road including Improvement of SRP - Vestal Junction, South Road Property	Cebu City	03/07/2023	2nd	Regional Office No. VII	LF	241.250	450	04/12/2022	07/05/2023	0.04	OG	0.400	0.288	0.150	0.020	0.040	0.050	94.80%	-	AHD
729	531	P.L. SEBASTIAN CONSTRUCTION	35840	L	AAA	LB	GE	22LD0068 - Construction of Purok 6 Osmena- Parami Road with PSGC Bridge	Sulop, Davao del Sur	03/08/2023	1st	Davao del Sur DEO	LF	96.500	416	03/24/2022	05/13/2023	0.11	OG	0.388	0.296	0.150	0.030	0.061	0.050	97.50%	-	AHD
730	532	PABLO S. LABASBAS CONSTRUCTION CORPORATION	06302	L	A	MA	GE	22IB0013 - Construction of Flood Control along Brgy. Saurong	Oras, Eastern Samar	03/24/2023	3rd/Final	Eastern Samar DEO	LF	49.000	273	04/05/2022	01/02/2023	0	C	0.470	0.136	0.300	-	-	-	90.60%	91.77% Very Satisfactory	ONS
731	533	PAGTAENGAN BUILDERS AND CONCRETE PRODUCTS	41648	L	D	SB	GB	22AE0051: Basic Infrastructure Program (BIP) - Rehabilitation of Multi-Purpose Building, CE Basic Education Building DMMMSU-MLUC	Barangay Catbangan, City of San Fernando, La Union	03/18/2023	2nd/Final	La Union 1st DEO	LF	6.930	180	02/15/2022	08/13/2022	0	C	0.477	0.132	0.300	-	-	-	90.90%	93.21% Very Satisfactory	ONS
732	534	PALBIC CONSTRUCTION AND SUPPLY	42744	L	A	MA	GB	21EF0088 - Construction of Multi-Purpose Building, (Mini Coliseum/Disaster Building), Municipality of Bataraza	Bataraza, Palawan	03/23/2023	2nd/Final	Palawan 2nd DEO	LF	12.248	210	12/15/2021	07/12/2022	0	C	0.493	0.172	0.300	-	-	-	96.50%	93.46% Very Satisfactory	ONS
733	535	PALMARES GENERAL MERCHANDISE	24657	L	B	MA	GE	22MG0027 - Road Widening-Midsayap-Marbel Rd K1779+988-K1781+393	South Cotabato	03/15/2023	3rd/Final	South Cotabato 2nd DEO	LF	52.111	200	03/24/2022	10/09/2022	1.36	C	0.492	0.161	0.300	-	-	-	95.30%	94.52% Very Satisfactory	AHD
734	536	PANAAD CONSTRUCTION	37345	L	D	SB	GE	22EE0050 - Construction/Improvement of Access Road Leading to Malampaya Sound Dolphin Watching Tour	Brgy. Old Guinlo, Taytay, Palawan	03/24/2023	2nd/Final	Palawan 1st DEO	LF	9.795	105	03/20/2022	07/02/2022	0	C	0.491	0.188	0.300	-	-	-	97.90%	91.48% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
735	537	PANGASINAN NEW WILSON LUMBER & CONSTRUCTION SUPPLY	37225	L	B	SB	GE	22AH0006 - Network Development - Road Widening along Pangasinan - Zambales Road K0348+200 - K0349+000	Pangasinan	03/16/2022	2nd/Final	Pangasinan 2nd DEO	LF	9.799	151	02/22/2022	07/22/2022	0.89	C	0.487	0.139	0.300	-	-	-	92.60%	93.62% Very Satisfactory	AHD
736	538	PARTIDO CONSTRUCTION & SUPPLY	20631	L	A	MB	GE	22FG0017- Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide along Tigaon- Goa- San Jose- Lagonoy- Guijalo via San Vicente Road (Maligaya- Guijalo Section), K0552+070- K0552+166, K0559+000- K0559+040, K0564+682- K0564+799, K0567+400 - K0567+450, K0572+309 - K0572+409, K0575+845 - K0575+915	Caramoan, Camarines Sur	03/10/2023	1st	Camarines Sur 4th DEO	LF	53.075	279	03/17/2022	12/20/2022	-1.5	OG	0.392	0.300	0.135	0.030	0.045	0.033	93.50%	-	DEL
737	-	PARTIDO CONSTRUCTION & SUPPLY	20631	L	A	MA	GE	22FG0019- Construction/Improvement of Flood Control Structure along Rangas River, Sta. 0+053.00- Sta. 0+903.50 (Downstream - Left Side), Sta. 0+034.00- Sta. 0+903.50 (Downstream Right Side)	Matacla, Goa, Camarines Sur	03/10/2023	1st	Camarines Sur 4th DEO	LF	78.169	375	04/05/2022	04/14/2023	0.14	OG	0.395	0.267	0.150	0.024	0.047	0.050	93.30%	-	AHD
738	539	PATRIIA BUILDERS, INC.	26628	L	A	MB	GE	22GF0112 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - Igtalongon - Corucuan - Lab-on - Bagay - Wayang - San Jose - Miagao - Cadre Road leading to Mt. Napulak	Miagao, Iloilo	03/13/2023	2nd/Final	Iloilo 1st DEO	LF	19.326	197	05/25/2022	12/07/2022	0.00	C	0.488	0.142	0.300	-	-	-	93.00%	92.64% Very Satisfactory	ONS
739	540	PERSAN CONSTRUCTION, INC. / RODNET BUILDERS, INC. (Joint Venture)	JV-22-7610	L	AAA	LB	GE	22K00314 - Construction of Bridge along Sayre Highway (Jct. Bukidnon-Davao City Rd-Cotabato Bdry) - Brgy. Macapari, Damulog - Sitio Talasan, Brgy. Pinamanguhan Road (Package III)	Kadingilan, Bukidnon	03/14/2023	1st	Regional Office No. X	LF	140.697	300	06/29/2022	04/24/2023	3.81	OG	0.400	0.240	0.150	0.030	0.056	0.050	92.60%	-	AHD
740	541	PGO CONSTRUCTION	15153	L	B	MA	GE	22G00076 - Road Widening - Along Bacold North Rd. (S00425NR) - K0115+801 - K0116+523, Taboso, Negros Occidental	Taboso, Negros Occidental	03/12/2022	2nd/Final	Negros Occidental Sub DEO	LF	20.852	348	03/29/2022	03/11/2023	0.00	C	0.467	0.159	0.300	-	-	-	92.60%	88.58% Satisfactory	ONS
741	542	PHESCO, INCORPORATED	145	L	AAA	LB	GE	22BK0087 - Bridge Program - Construction of New Bridges - Arfel Br. Along Echague - Jones - Maddela Road (Villa Norte - Panang Section)	Maddela, Quirino	10/13/2022	3rd/Final	Quirino DEO	LF	48.997	328	04/01/2022	02/22/2023	16.02	C	0.490	0.187	0.300	-	-	-	97.70%	95.81% Very Satisfactory	AHD
742	-	PHESCO, INCORPORATED	145	L	AAA	LB	GE	22LB0272 - Construction of Road Slope Protection Structures Davao City Div. Rd. - K1507+412 - K1507+468	Davao City	03/10/2023	2nd/Final	Davao City 1st DEO	LF	96.500	391	04/13/2022	05/08/2023	35.8	C	0.473	0.164	0.300	-	-	-	93.70%	94.78% Very Satisfactory	AHD
743	-	PHESCO, INCORPORATED	145	L	AAA	LB	GE	22LB0277 - Construction of Road Slope Protection Structures, Davao City Div Rd - K1510+414 to K1510+500	Davao City	03/10/2023	2nd/Final	Davao City 1st DEO	LF	96.500	301	04/13/2022	02/07/2023	25.92	C	0.475	0.200	0.300	-	-	-	97.50%	95.34% Very Satisfactory	AHD
744	543	PHILIPPIANS CDO CONSTRUCTION CORPORATION	46024	L	B	SB	GE	22KB0074 - Construction of Revetment, Downstream and Upstream of Musuan Bridge along Taganibong Creek	Musuan Bridge - Sitio Musuan, Dologon, Maramag, Bukidnon	03/13/2023	2nd/Final	Bukidnon 2nd DEO	LF	23.520	289	02/10/2022	11/25/2022	0	C	0.475	0.155	0.300	-	-	-	93.00%	91.38% Very Satisfactory	ONS
745	544	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22PA0315 - ORGANIZATIONAL OUTCOME 1: Ensure safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Tertiary Roads Abra - Ilocos Norte Road, K0432+100-K0442+000	Abra	03/24/2023	1st/Final	Abra DEO	LF	96.500	173	08/03/2022	01/22/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
746	-	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22A00142 - Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads - Manila North RD - K0169+648 - K0170+990, K0171+776 - K0172+297	Pangasinan	03/18/2023	2nd/Final	Regional Office No. I	LF	82.025	232	04/07/2022	11/24/2022	-0.98	C	0.492	0.135	0.271	-	-	-	89.80%	84.34% Satisfactory	DEL
747	-	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22A00048 - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Rehabilitation/ Improvement of Manila North Road - K0173+000 - K0178+000	Pangasinan	03/18/2023	2nd/Final	Regional Office No. I	LF	162.120	294	03/07/2022	12/25/2022	0	C	0.485	0.200	0.300	-	-	-	98.50%	87.52% Satisfactory	ONS
748	545	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6544	L	A	MB	GE	22C00029 - Convergence and Special Support Program - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Installation of Road Safety Devices and Pavement Markings along Various Roads within the 1st District of Pampanga	Province of Pampanga	03/07/2023	3rd/Final	Regional Office No. III	LF	125.919	240	03/07/2022	11/01/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	89.52% Very Satisfactory	ONS
749	546	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. / TJR CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5707	L	A	MB	GE	21O00080 - Improvement of Bus Lanes along EDSA and other Major Thoroughfares in National Capital Region	Cities of Pasay, Makati, Mandaluyong, San Juan, Quezon and Caloocan	03/15/2023	2nd	NCR Regional Office	LF	144.740	535	11/12/2021	04/30/2023	34.23	OG	0.398	0.292	0.150	0.030	0.037	0.050	95.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
750	547	PHILSOUTH BUILDERS INC.	21962	L	AAA	MA	GE	22HK0042 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Reconstruction of Ocoy River Control	Sibulan, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 2nd DEO	LF	67.550	300	02/18/2022	12/14/2022	0	C	0.478	0.147	0.300	-	-	-	92.50%	91.48% Very Satisfactory	ONS
751	548	PHILWORKS CONSTRUCTION AND SUPPLY	32103	L	AAA	LB	GE	22FF0072 - CSSP: Construction of Circumferential Road Network, 9th Infantry Spear Division, PA, Camp Elias Angeles, San Jose	Pili, Camarines Sur	03/09/2023	1st	Camarines Sur 3rd DEO	LF	55.641	289	06/16/2022	03/31/2023	-3.07	OG	0.398	0.273	0.119	0.030	0.033	0.033	88.60%	-	DEL
752	549	PIBS TRADING AND CONSTRUCTION / PREHTI CONSTRUCTION SERVICES (Joint Venture)	JV-22-7422	L	A	MA	GE	22K00286 - Construction of Road with Line Canal at Brgy. Pitatanglan	Lumbayanague, Lanao del Sur	03/08/2023	2nd/Final	Regional Office No. X	LF	47.983	197	05/23/2022	12/05/2022	0	C	0.488	0.173	0.300	-	-	-	96.10%	94.84% Very Satisfactory	ONS
753	550	PJ SAN PEDRO CONSTRUCTION AND SUPPLY	14994	L	B	MA	GE	22LH0033 - Construction of Road with Drainage and Sidewalks, Poblacion, Barangay Mintal	Tugbok District, Davao City	03/07/2023	1st	Davao City 2nd DEO	LF	93.606	364	04/22/2022	04/20/2023	0.35	OG	0.397	0.265	0.150	0.030	0.061	0.050	95.30%	-	AHD
754	551	PLD CONSTRUCTION AND DEVELOPMENT INC. / GOLDFIN CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6168	L	AAA	MB	GE	22HN0047 - 001: Ensure Safe and Reliable National Road System - Asset Development Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road - Secondary Road - Mactan Circumferential Road - K0014 + 920 - K0015 + 998, K0016 + 411 - K0017 + 308	Lapu-Lapu City, Cebu	03/06/2023	2nd/Final	Cebu 6th DEO	LF	68.406	229	03/31/2022	11/14/2022	0.03	C	0.489	0.153	0.151	-	-	-	79.30%	83.56% Satisfactory	AHD
755	552	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION	33288	L	AAA	LB	GE	22C00056-Bridge Program-Replacement of Permanent Weak Bridges-Diteki Bridge A (B02828L2) along Nueva Ecija-Aurora Road	Province of Aurora	03/04/2023	1st	Regional Office No. III	LF	67.505	266	06/23/2022	03/15/2023	0.13	OG	0.400	0.209	0.150	0.030	0.037	0.050	87.60%	-	AHD
756	553	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION / ARCONIC INC. (Joint Venture)	JV-21-5682	L	AAA	LA	GE	22E00006 - Widening of Pemanent Bridges - Lumintao Bridge (B00084MR) Along Mindoro West Coastal Road (Phase II), Occidental Mindoro, Sta. 263+758.72 - Sta. 264+095.95	Occidental Mindoro	03/23/2023	2nd/Final	Regional Office No. IV-B	LF	168.872	390	02/23/2022	03/19/2023	17.25	C	0.500	0.138	0.300	-	-	-	93.80%	95.66% Very Satisfactory	AHD
757	554	POLYMER-VIC CONSTRUCTION / BPQ CONSTRUCTION AND TRADING (Joint Venture)	JV-22-6837	L	B	MA	GE	22C00051 - Construction of Road, Barangay Daan Pare	Orion, Bataan	03/08/2023	2nd/Final	Bataan 2nd DEO	LF	49.000	240	03/18/2022	11/12/2022	0	C	0.499	0.133	0.300	-	-	-	93.20%	93.05% Very Satisfactory	ONS
758	555	POLYMER-VIC CONSTRUCTION / BPQ CONSTRUCTION AND TRADING (Joint Venture)	JV-21-6697	L	B	MA	GE	22CB0046 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations- Access Road Leading to Mt. Samat Shrine of Valor, Brgy. Diwa	Pilar, Bataan	03/09/2023	1st	Bataan 2nd DEO	LF	55.970	376	03/18/2022	03/28/2023	1.83	OG	0.388	0.250	0.150	0.030	0.047	0.050	91.50%	-	AHD
759	556	POWER K CONSTRUCTION SUPPLY AND SERVICES	31574	L	B	MA	GE	22DD0071 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads, Manila - Batangas Rd - K0079+396 - K0080+630	Lipa City, Batangas	03/05/2023	3rd/Final	Batangas 4th DEO	LF	86.850	270	02/11/2022	11/07/2022	4	C	0.500	0.170	0.300	-	-	-	97.00%	94.03% Very Satisfactory	AHD
760	557	PRECIOUS CONSTRUCTION / DARCY & ANNA BUILDERS & TRADING (Joint Venture)	JV-21-6253	L	A	MB	GE	21OF0193 - Construction of Flood Control Structures, at Barangay Bagong Silangan	Quezon City	01/27/2023	1st/Final	Quezon City 1st DEO	LF	96.502	360	12/07/2021	12/01/2022	0.83	C	0.477	0.181	0.300	-	-	-	95.80%	95.80% Very Satisfactory	AHD
761	558	PREMIUM MEGASTRUCTURES INC.	36079	L	AAAA	LB	GE	21IF0069 - Rehabilitation/Major Repair of Flood Control Structure - Improvement of Pagsanga-an Flood Control Structure	Brgy. Liloan, Ormoc City, Leyte	03/11/2023	2nd/Final	Leyte 4th DEO	LF	38.784	407	11/10/2021	12/21/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	94.02% Very Satisfactory	ONS
762	559	PREMIUM ROCK CONSTRUCTION	45276	L	B	SB	GB	22FN0096- Construction/Rehabilitation of Water Supply/Septage and Sewerage/ Rain Water Collectors - Rain Water Collectors in Public Facilities	Iriga City, Balatana, Bato, Bula, Buhí, Baao, Nabua, Camarines Sur	03/08/2023	1st/Final	Camarines Sur 5th DEO	LF	3.273	45	10/12/2022	11/25/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
763	560	PRIME GIGABUILD CONSTRUCTION CORP.	31251	L	AAA	LB	GE	22HD0015 - Construction/Maintenance of Flood Mitigation Structure and Drainage - Construction of Flood Control Structure at Barangay Caduawan, Sta. 0+000 - Sta. 1+163	Tabogon, Cebu	03/03/2023	1st/Final	Cebu 1st DEO	LF	67.702	274	02/21/2022	11/21/2022	0	C	0.467	0.143	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
764	-	PRIME GIGABUILD CONSTRUCTION CORP.	31251	L	AAA	LB	GE	22HE0034 - Organizational Outcome 2 : Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structure and Drainage System - Construction of Flood Mitigation Structure, Abuno River, Sta. 0+000 - Sta. 0+258 (both sides)	Minglanilla, Cebu	03/04/2023	2nd/Final	Cebu 2nd DEO	LF	91.675	298	03/25/2022	01/16/2023	0	C	0.489	0.133	0.300	-	-	-	92.20%	93.58% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
765	561	PRIME MASTER CONST. AND DEV'T CORP.	43456	L	A	SB	GE	22PB0005- Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Barren River (Upstream) Flood Control Structure, Sta. 39+693- Sta. 39+993 (L/S)	Barangay III, Conner, Apayao	03/23/2023	2nd/Final	Apayao 1st DEO	LF	23.520	267	02/09/2022	11/02/2022	0	C	0.494	0.148	0.300	-	-	-	94.20%	90.54% Very Satisfactory	ONS
766	562	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP.	36171	L	B	MA	GE	22OA0058 - Construction of Box Culvert along R-10 Road (North Bound) from C-3 Road to Lapu-Lapu Ave.	Navotas City	03/14/2023	2nd	Malabon-Navotas DEO	LF	55.075	390	02/21/2022	03/17/2023	-4.49	OG	0.400	0.300	0.105	0.030	0.033	0.033	90.10%	-	DEL
767	563	PRIMECON BUILDERS, INC.	44789	L	B	MA	GE	22LB0170 - Construction of Road, Fatima Proper to Purok Lower Latungan, Fatima, Paquibato District	Davao City	03/10/2023	2nd/Final	Davao City 1st DEO	LF	9.800	108	03/27/2022	07/12/2022	0	C	0.493	0.143	0.300	-	-	-	93.60%	93.18% Very Satisfactory	ONS
768	564	PROTECH CONSTRUCTION & DEVELOPMENT CORPORATION	15408	L	AAA	MA	GE	22OI0035 -Construction of Road Incuding Drainage, Brgy. Caa	Las Piñas City, Metro Manila	03/17/2002	3rd/Final	Las Piñas-Muntinlupa DEO	LF	18.600	210	02/09/2022	09/06/2022	0	C	0.483	0.200	0.300	-	-	-	98.30%	94.43% Very Satisfactory	ONS
769	565	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE.	15599	L	B	MA	GE	21J00036 - Road Widening - Primary Roads - Pagadian City - Zamboanga City Road, K1703+000 to K1705+000	Zamboanga del Sur	03/18/2023	3rd/Final	Regional Office No. IX	LF	94.592	678	02/22/2021	12/31/2022	0	C	0.491	0.134	0.300	-	-	-	92.50%	92.65% Very Satisfactory	ONS
770	-	PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISE	15599	L	AAA	LA	GE	22KA0088 - Offcarriageway Improvement along Jct SH-Aglayan-Alanib-Ticalaan Rd (Aglayan-Basak), K1528+000 - K1536+507	Bantuanon-Baclayon, Lantapan, Bukidnon	03/14/2023	1st	Bukidnon 1st DEO	LF	96.498	300	06/27/2022	04/22/2023	0	OG	0.400	0.268	0.150	0.030	0.042	0.033	92.30%	-	ONS
771	566	QM BUILDERS	30743	L	AAA	MA	GE	22HO0049 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Riverbank along Polo River, Sta.0+000 to Sta. 0+700	Alicantara, Cebu	03/06/2023	2nd/Final	Cebu 7th DEO	LF	96.500	307	03/24/2022	01/24/2023	12.38	C	0.482	0.142	0.300	-	-	-	92.40%	91.98% Very Satisfactory	AHD
772	-	QM BUILDERS	30743	L	AAA	MA	GE	22HO0050 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Riverbank, Sta.0+000 to Sta.0+651	Madrejos, Alegria, Cebu	03/06/2023	2nd/Final	Cebu 7th DEO	LF	96.500	307	03/24/2022	01/24/2023	0	C	0.469	0.153	0.300	-	-	-	92.20%	93.94% Very Satisfactory	ONS
773	-	QM BUILDERS	30743	L	AAA	LB	GE	22HE0017 - Organizational Outcome 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Cebu-Toledo Wharf Rd (Jct Naga-Uling) - K0023+660 - K0023+800, Camp 6	Talisay City, Cebu	03/04/2023	1st	Cebu 2nd DEO	LF	96.500	329	04/13/2022	03/07/2023	-1.12	OG	0.390	0.227	0.139	0.030	0.023	0.033	84.20%	-	DEL
774	567	QM BUILDERS / DOCAST CONSTRUCTION (Joint Venture)	JV-22-7649	L	AAA	MA	GE	22HF0036 - Construction of Flood Mitigation Structure at Sta. Ana River, Sta.2+530 to Sta.2+796	Toledo City, Cebu	03/04/2023	1st	Cebu 3rd DEO	LF	37.674	205	08/24/2022	03/16/2023	0.04	OG	0.393	0.202	0.150	0.030	0.042	0.033	85.00%	-	AHD
775	568	QM BUILDERS/ JJ & J CONSTRUCTION AND GENERAL SUPPLY (Joint Venture)	JV-21-6292	L	AAA	MA	GE	22HF0026 - Asset Preservation Program - Rehabilitation of Toledo - Pinamungahan - Aloguisan - Mantalongon Rd - K0074+400 - K0074+800 with Slips, Slope Collapse and Landslide	Aloguisan, Cebu	01/27/2023	1st/Final	Cebu 3rd DEO	LF	96.278	241	04/04/2022	11/30/2022	0.23	C	0.487	0.169	0.300	-	-	-	95.60%	95.60% Very Satisfactory	AHD
776	569	QPJ GENERAL ENGINEERING CONSTRUCTION AND SUPPLY	42735	L	D	SB	GB	22PE0081 - Construction of Multi-Purpose Building (Bureau of Fire Protection Provincial Office - Benguet) at Barangay Balili	La trinidad, Benguet	03/21/2023	1st	Benguet 1st DEO	LF	29.287	317	07/19/2022	05/31/2023	0.49	OG	0.394	0.254	0.150	0.030	0.051	0.033	91.20%	-	AHD
777	570	QUICKSILVER CONSTRUCTION SERVICES	33212	L	B	MA	GE	22HM0043 - Convergence and Special Support Program (CSSP), Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/ Facilities to Support Social Services, Construction (Completion) of Multi-Purpose Building	Barangay San Antonio, Siquijor	03/06/2023	2nd/Final	Siquijor DEO	LF	4.950	255	02/10/2022	10/22/2022	0.39	C	0.500	0.185	0.300	-	-	-	98.50%	94.37% Very Satisfactory	AHD
778	571	QUIRANTE CONSTRUCTION CORPORATION	32827	L	A	MA	GE	22HM0002 - Cconstruction/Improvement of Access RoadsLeading to Declared Tourism Destinations (Tourism Road Infrastructure Program-TRIP)-Pilipog - Gabi Coastal Road (Rock Causeway) Leading to Hotel and Resort, Package I	Cordova, Cebu	03/06/2023	2nd/Final	Cebu 6th DEO	LF	96.506	213	02/24/2022	09/24/2022	0.47	C	0.494	0.133	0.300	-	-	-	92.70%	90.42% Very Satisfactory	AHD
779	572	R N V CONSTRUCTION	12570	L	B	MA	GE	22EB0007 - Road Widening along Mindoro West Coastal Rd - K0301+165 - K0302+648	Sablayan, Occidental Mindoro	03/20/2023	3rd/Final	Mindoro Occidental DEO	LF	31.361	246	02/28/2022	10/31/2022	0	C	0.490	0.195	0.300	-	-	-	98.50%	92.08% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
780	573	R. DE MESA CONSTRUCTION	18770	L	B	SB	GE	22KD0015 - Construction of Drainage Structure along Butuan City - Cagayan de Oro City - Iligan City Road K1427+405 to K1428+362, K1428+413.35 to K1428+478	Cagayan de Oro City	03/20/2023	3rd/Final	Cagayan de Oro City 2nd DEO	LF	11.662	278	02/28/2022	12/02/2022	0	C	0.493	0.186	0.300	-	-	-	97.90%	92.23% Very Satisfactory	ONS
781	574	R.A. MENDIOLA CONSTRUCTION & DEVELOPER / ALPHATEC CHEMICAL CORPORATION (Joint Venture)	JV-22-7238	L	B	MA	GE	22DL0186 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads 1. Daang Maharlika (LZ) - K0159+285 - K0159+350.50, Atimonan, Quezon	Atimonan, Quezon	01/18/2023	2nd/Final	Quezon 4th DEO	LF	60.957	240	03/29/2022	11/23/2022	5	C	0.499	0.174	0.300	-	-	-	97.30%	95.62% Very Satisfactory	AHD
782	575	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AAA	LB	GE	22CN0015 - Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Nueva Ecija - Aurora Rd.	Aurora	03/04/2023	1st	Aurora DEO	LF	38.676	326	05/30/2022	04/20/2023	5	OG	0.361	0.300	0.150	0.030	0.033	0.033	90.70%	-	AHD
783	-	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AAA	MB	GE	22LC0039 - Construction of Saug River Flood Control	Asuncion, Davao del Norte	03/09/2023	2nd/Final	Davao del Norte 1st DEO	LF	86.850	335	02/22/2022	01/22/2023	0	C	0.458	0.167	0.300	-	-	-	92.50%	95.98% Very Satisfactory	ONS
784	576	R.B. PANO CONSTRUCTION AND SUPPLY	43048	L	C	SB	GE	22AC0002: Construction of Labnig Bridge 1	Labnig, San Juan, Ilocos Sur	03/17/2023	2nd/Final	Ilocos Sur 1st DEO	LF	10.780	299	04/07/2022	01/30/2023	-2.8	C	0.381	0.192	0.216	-	-	-	78.90%	82.02% Satisfactory	DEL
785	577	R.C. MELGAZO BUILDERS	35652	L	C	SB	GB	21LD0066 - Construction of Multipurpose Building (Bansalan Sports Center)	Bansalan, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	19.600	210	03/24/2022	10/19/2022	0	C	0.500	0.169	0.300	-	-	-	96.90%	95.64% Very Satisfactory	ONS
786	578	R.D. INTERIOR JUNIOR CONSTRUCTION / DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY (Joint Venture)	JV-18-0382	L	AAA	LB	GE	18B00055- Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development- Construction of Missing Links/New Roads: Jct. Delfin Albano Road, Including Bridge (Cansan-Bagutari Bridge)	Cabagan, Isabela	03/17/2023	1st	Regional Office No. II	LF	714.000	1569	11/06/2018	02/21/2023	-6.74	OG	0.399	0.300	0.083	0.030	0.047	0.033	89.20%	-	DEL
787	579	R.D. MANDANAS CONSTRUCTION	32114	L	B	MA	GB	22FF0057 - Construction of Command Building H91D Camp Elias Angeles	Pili, Camarines Sur	03/09/2023	1st	Camarines Sur 3rd DEO	LF	29.399	374	04/06/2022	04/14/2023	-9.88	OG	0.400	0.300	0.051	0.030	0.033	0.033	84.70%	-	DEL
788	-	R.D. MANDANAS CONSTRUCTION	32114	L	B	MA	GB	22FF0036 - Construction of Multi-Purpose Building, Camp Elias Angeles	San Jose, Pili, Camarines Sur	03/09/2023	2nd/Final	Camarines Sur 3rd DEO	LF	29.400	360	03/10/2022	03/04/2023	0	C	0.500	0.200	0.300	-	-	-	100.00%	93.87% Very Satisfactory	ONS
789	-	R.D. MANDANAS CONSTRUCTION	32114	L	B	MA	GE	22N00047 - Off-Carriageway Improvement- Secondary Roads - Surigao-Davao Coastal Rd - K1460+814 - K1462+792	Poblacion, Bislig City, Surigao del Sur	03/09/2023	2nd/Final	Surigao del Sur 2nd DEO	LF	24.479	198	02/23/2022	09/08/2022	-2.14	C	0.480	0.200	0.236	-	-	-	91.60%	89.92% Very Satisfactory	DEL
790	580	R.D. TALENS CONSTRUCTION AND TRADING	36817	L	AAA	MB	GE	22CF0104-Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins- Construction of Flood Control Mitigation Structure along Pampanga River	Barangay Magsalisi, Jaen, Nueva Ecija	03/03/2023	2nd/Final	Nueva Ecija 2nd DEO	LF	62.302	324	04/07/2022	02/24/2023	5	C	0.475	0.175	0.300	-	-	-	95.00%	95.12% Very Satisfactory	AHD
791	581	R.D. TALENS CONSTRUCTION AND TRADING / I.F. CLEMENTE CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5712	L	AAA	MB	GE	22O10019 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads: PPTA Rd - K0026+415 to K0027+093	Muntinlupa City	03/17/2023	3rd/Final	Las Piñas-Muntinlupa DEO	LF	48.994	320	04/07/2022	02/20/2023	0	C	0.496	0.180	0.300	-	-	-	97.60%	94.09% Very Satisfactory	ONS
792	582	R.F VARQUEZ CONSTRUCTION	24302	L	B	SB	GE	22NE0035 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dinagat-Loreto Road - K0012+671, K0012+894	San Jose, Dinagat Islands	03/07/2023	2nd/Final	Dinagat Islands DEO	LF	17.460	208	03/04/2022	09/27/2022	-2.23	C	0.491	0.178	0.233	-	-	-	90.20%	90.98% Very Satisfactory	DEL
793	583	R.G. FLORENTINO CONSTRUCTION & TRADING, INC	18301	L	B	LA	GE	22EH0022 - Construction/Maintenance of Flood Control Mitigation Structure and Drainage Systems - Construction/Rehabilitation of Dulangan Flood Mitigating Structure (Downstream) along Dulangan River Control	Magdiwang, Romblon	03/24/2023	2nd/Final	Romblon DEO	LF	45.829	237	04/13/2022	12/05/2022	9.28	C	0.500	0.153	0.300	-	-	-	95.30%	88.58% Satisfactory	AHD
794	584	R.R. ENCABO CONSTRUCTORS INCORPORATED	14716	L	AAA	MA	GE	22CB0007 - Road Widening-Secondary Road-Roman Expressway, K0136+300 - K0136+958	Bataan 2nd District	03/08/2023	1st	Bataan 2nd DEO	LF	47.510	265	02/15/2022	11/06/2022	25.51	OG	0.394	0.240	0.150	0.030	0.047	0.033	89.40%	-	AHD
795	585	R.R. RICAFORT CONSTRUCTION AND SUPPLIES	14402	L	AA	MB	GE	22CJ0100-Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Interjurisdictional Roads and/or Bridges(or, roads that traverse multiple LGU jurisdictions)-Construction of Tarlac River Right Dike Diversion Road	Gerona, Tarlac	03/06/2023	2nd/Final	Tarlac 1st DEO	LF	96.500	343	03/31/2022	03/08/2023	0.01	C	0.492	0.142	0.300	-	-	-	93.40%	95.38% Very Satisfactory	AHD
796	586	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / ECOMIXED CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6461	L	A	MA	GE	22LC0078 - Construction of Road, Barangay Bincungan to Barangay Canocotan	Tagum City, Davao del Norte	03/09/2023	2nd/Final	Davao del Norte 1st DEO	LF	95.535	412	02/22/2022	04/10/2023	0.32	C	0.492	0.200	0.300	-	-	-	99.20%	98.42% Outstanding	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
797	587	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / LYD CONSTRUCTION	JV-21-6281	L	A	MA	GE	22KL0050 - Construction of Flood Control Structure, Iggpit River (Package 2)	Opol, Misamis Oriental	03/19/2023	3rd/Final	Misamis Oriental 2nd DEO	LF	56.703	229	03/11/2022	10/25/2022	0	C	0.485	0.134	0.300	-	-	-	91.90%	93.31% Very Satisfactory	ONS
798	588	R.S SEPIAN CONSTRUCTION AND TRUCKING / MA CONSTRUCTION (Joint Venture)	JV-22-7065	L	A	MA	GE	22PJ0006 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers- Construction of Flood Mitigation Structures along Magat River, Sta. 39+563-Sta. 40+075	San Juan, Alfonso Lista, Ifugao	03/21/2023	2nd/Final	Ifugao 2nd DEO	LF	48.965	254	04/07/2022	12/16/2022	4.9	C	0.477	0.135	0.300	-	-	-	91.20%	94.62% Very Satisfactory	AHD
799	589	R.S SEPIAN CONSTRUCTION AND TRUCKING / MA CONSTRUCTION (Joint Venture)	JV-22-7065	L	A	MB	GE	22PJ0024 - Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Nueva Vizcaya-Ifugao-Mt Province Rd - K0340+000 - K0341+000	Banaue, Ifugao	03/21/2023	2nd/Final	Ifugao 2nd DEO	LF	40.818	135	03/28/2022	08/09/2022	0	C	0.492	0.161	0.300	-	-	-	95.30%	93.32% Very Satisfactory	ONS
800	590	R.S. SEPIAN CONSTRUCTION & TRUCKING / BAKUN CONSTRUCTION (Joint Venture)	JV-21-6597	L	A	MB	GE	22P00027 : Organizational Outcome 1: Ensure Safe and Reliable National Road System Asset Preservation Program - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Gov. Bado Dangwa National Rd. K0339+323 - K0339+548	Bakun, Benguet	03/21/2023	1st	CAR Regional Office	LF	144.650	355	04/05/2022	03/25/2023	-3.52	OG	0.400	0.240	0.115	0.300	0.056	0.033	87.40%	-	DEL
801	591	R.S. SEPIAN CONSTRUCTION AND TRUCKING / PBO CONSTRUCTION COMPANY (Joint Venture)	JV-21-5614	L	A	MB	GE	22PB0009- Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program- ROLL-IT), Manag- Talifugo -Paddaon Road in support of Banana, Coffee, Cacao, Rice and Corn Industries	Conner, Apayao	03/23/2023	2nd/Final	Apayao 1st DEO	LF	48.230	262	03/01/2022	11/17/2022	-1.57	C	0.497	0.159	0.253	-	-	-	90.90%	94.14% Very Satisfactory	DEL
802	592	R.T.Y. CONSTRUCTION	10341	L	A	MB	GE	22DL0079 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads 1. Gumaca By-Pass Road	Quezon	03/01/2023	2nd/Final	Quezon 4th DEO	LF	96.500	270	03/02/2022	11/26/2022	10	C	0.474	0.145	0.300	-	-	-	91.90%	92.26% Very Satisfactory	AHD
803	593	R.T.Y. CONSTRUCTION / ADAD ENGINEERING SERVICES AND SUPPLY (Joint Venture)	JV-21-5979	L	A	MA	GE	22DM0040 -Asset Preservation -Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Gumaca-Pitogo-Mulanay-Sn Narciso Rd - K0290+300-K0291+308	San Narciso, Quezon	03/02/2023	2nd/Final	Quezon 3rd DEO	LF	29.400	283	02/10/2022	11/19/2022	0	C	0.488	0.164	0.300	-	-	-	95.20%	93.88% Very Satisfactory	ONS
804	594	R2CG BUILDERS INC	46591	L	A	MA	GE	22OG0111 - Rehabilitation of San Juan River (Phase X)	Quezon City	03/17/2023	2nd/Final	Quezon City 2nd DEO	LF	23.181	270	05/18/2022	02/11/2023	0	C	0.490	0.199	0.300	-	-	-	98.90%	91.88% Very Satisfactory	ONS
805	595	R2J2 BUILDERS CORPORATION	47912	L	D	SB	GB	22LE00061 - Construction of Multi-Purpose Building at 73rd Infantry Battalion	Malita, Davao Occidental	03/08/2023	2nd/Final	Davao Occidental DEO	LF	9.895	180	03/29/2022	09/24/2022	0	C	0.494	0.185	0.300	-	-	-	97.90%	95.38% Very Satisfactory	ONS
806	596	RADIAN CONSTRUCTION AND SUPPLY	43184	L	C	SB	GB	22NE0018 - Construction of Multi-Purpose Building, Barangay Tigbao	Cagdianao, Dinagat Islands	03/07/2023	3rd/Final	Dinagat Islands DEO	LF	4.945	180	02/28/2022	08/26/2022	-2.89	C	0.500	0.200	0.213	-	-	-	91.30%	88.33% Satisfactory	DEL
807	597	RAICON DEVELOPMENT CORPORATION / P.L.G.L CONSTRUCTION (Joint Venture)	JV-22-7379	L	A	MA	GE	22OC0149 - Construction of Flood Mitigation Structure and Groundsill at Don Galo River - Moonwalk Creek Junction, District 2	Parañaque City, Metro Manila	03/15/2023	2nd/Final	Metro Manila 2nd DEO	LF	77.200	300	03/24/2022	01/17/2023	0	C	0.497	0.161	0.300	-	-	-	95.80%	92.32% Very Satisfactory	ONS
808	598	RAMARPLUS INCORPORATED	08092	L	A	MB	GE	22FO0055 - Cluster II-2022: 1.) Construction of Catburawan River Flood Control Structure, Barangay Catburawan, Ligao City, Albay; and 2.) Rehabilitation of Panganiran River Flood Mitigation Structure with Access Road, La Medalla	Pioduran, Albay	03/07/2023	2nd/Final	Albay 3rd DEO	LF	92.956	345	03/22/2022	03/01/2023	0	C	0.421	0.196	0.300	-	-	-	91.70%	89.00% Satisfactory	ONS
809	-	RAMARPLUS INCORPORATED	08092	L	A	MB	GE	22FN0057: Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures/Facilities - Construction of River Slope Protection along Waras River, Bagumbayan Section	Baao, Camarines Sur	03/08/2023	3rd/Final	Camarines Sur 5th DEO	LF	65.187	264	03/22/2022	12/10/2022	0.21	C	0.447	0.133	0.300	-	-	-	88.00%	89.68% Very Satisfactory	AHD
810	-	RAMARPLUS INCORPORATED	08092	L	A	MB	GE	22FO0101 - 002 - Protect Lives and Properties Againts Major Floods - Flood Management Program - Contruction/Maintenance of Flood Control Mitigation Structures and Drainage Systems - Construction of Pawili River Flood Mitigation Structure	Brgy. Causip and Brgy. Fabrica, Bula Camarines Sur	03/08/2023	1st	Regional Office No. V	LF	97.281	384	03/21/2022	04/08/2023	-0.07	OG	0.394	0.300	0.149	0.030	0.051	0.033	95.70%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
811	599	RAMDC CONSTRUCTION AND TRADING / CHIARA CONSTRUCTION (Joint Venture)	JV-21-6440	L	AA	MB	GE	22AG0011 - Bridge Program - Widening of Permanent Bridges - Paitan Br. (B00711LZ) along Pangasinan - Zambales Rd.	Brgy. Paitan, Sual, Pangasinan	03/15/2023	1st	Pangasinan 1st DEO	LF	55.970	360	02/17/2022	02/11/2023	-4	OG	0.400	0.212	0.110	0.030	0.056	0.033	84.10%	-	DEL
812	600	RAMISES CONSTRUCTION	17351	L	A	MB	GE	22K00022 - Construction of By-Pass and Diversion Roads, Manolo Fortich - Misamis Oriental/ Alternate By-Pass Road, Siloo Section (Package 3)	Bukidnon	03/16/2023	2nd	Regional Office No. X	LF	115.450	425	03/30/2022	05/28/2023	10.03	OG	0.400	0.300	0.150	0.030	0.056	0.050	98.60%	-	AHD
813	-	RAMISES CONSTRUCTION	17351	L	A	MA	GE	22KH0029 - Construction of Flood Mitigation Structure along Iponan River (Iponan Section)	Brgy. Iponan, Cagayan de Oro City	03/21/2023	2nd/Final	Cagayan de Oro City 1st DEO	LF	29.400	330	03/24/2022	02/16/2023	5.83	C	0.499	0.153	0.300	-	-	-	95.20%	92.20% Very Satisfactory	AHD
814	-	RAMISES CONSTRUCTION	17351	L	A	MA	GE	22KL0041 - Construction of Flood Control Structure, Lugait River (Package 3)	Lugait, Misamis Oriental	03/19/2023	3rd/Final	Misamis Oriental 2nd DEO	LF	62.725	233	03/24/2022	11/11/2022	0	C	0.474	0.136	0.300	-	-	-	91.00%	90.97% Very Satisfactory	ONS
815	-	RAMISES CONSTRUCTION	17351	L	A	MB	GE	22K00041 - Construction of By-Pass and Diversion Roads, Cagayan de Oro (PCE) Bypass/ Alternate Road Extension (Jct. Lumbia/ CDO - Camp Kibartan Road - Pagatpat - Jct. BCIR), Taglimao - Bagocboc	Misamis Oriental	03/20/2023	2nd/Final	Regional Office No. X	LF	79.612	300	03/30/2022	01/23/2023	0.12	C	0.436	0.200	0.300	-	-	-	96.80%	93.14% Very Satisfactory	AHD
816	-	RAMISES CONSTRUCTION	17351	L	A	SB	GE	22ND0010 - NRJ BCIR-Capitol-Bonbon Road in Support of Butuan City IT Park and Public Utility Transport Terminal, Package 3	Butuan City, Agusan Del Norte	03/10/2023	2nd	Butuan City DEO	LF	94.479	539	02/28/2022	08/20/2023	18.32	OG	0.399	0.260	0.150	0.030	0.061	0.050	95.00%	-	AHD
817	-	RAMISES CONSTRUCTION	17351	L	A	SB	GE	22NA0020 - Rehabilitation/Major Repair of Permanent Bridges - Paypay Twin Br. I (B01734MN) Along Daang Maharlika (Surigao-Agusan Section)	Santiago, Agusan Del Norte	03/06/2023	1st	Agusan del Norte DEO	LF	11.760	384	02/23/2022	03/13/2023	0.65	OG	0.395	0.248	0.150	0.030	0.028	0.050	90.10%	-	AHD
818	601	RANDOM BUILDERS	35258	L	B	MA	GB	22PE0037 - Rehabilitation of Multi-Purpose Building, Benguet Gymnasium (Sports Complex)	La Trinidad, Benguet	03/21/2023	1st	Benguet 1st DEO	LF	48.950	325	05/10/2022	03/30/2023	0.19	OG	0.400	0.239	0.150	0.030	0.051	0.033	90.30%	-	AHD
819	602	RAPHAEL CONSTRUCTION	34801	L	D	SB	GE	22AE0024: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations Tourism Road Infrastructure Program (TRIP) - Access Road Leading to Municipal Tree Park and Pavillion and retreat Center (Poblacion), Sasaba Terraces, Bimmulalakaw and Pimmalangka Waterfalls, Gongo (Native Tomb) and Amburayan River	Brgy. Corrooy, Santol, La Union	03/18/2023	2nd/Final	La Union 1st DEO	LF	19.600	229	02/15/2022	10/01/2022	2.8	C	0.492	0.133	0.300	-	-	-	92.50%	87.22% Satisfactory	AHD
820	603	RAPID FOREMOST CONST. CO.	32618	L	AAA	MA	GE	22DJ0001 - OOT: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Slope Protection along Quiapo River, Brgy. Pahinga Note to Brgy. Po	Candelaria, Quezon	02/28/2023	2nd/Final	Quezon 2nd DEO	LF	77.200	360	02/24/2022	02/18/2023	1	C	0.473	0.147	0.300	-	-	-	92.00%	94.70% Very Satisfactory	AHD
821	-	RAPID FOREMOST CONST. CO.	32618	L	AAA	MA	GE	22DM0110 - SIPAG: Flood Mitigation Structures Protection Public Infrastructure / Facilities - Construction of Seawall	Catanauan, Quezon	03/02/2023	2nd/Final	Quezon 3rd DEO	LF	96.500	240	04/04/2022	11/29/2022	0	C	0.486	0.168	0.300	-	-	-	95.40%	94.08% Very Satisfactory	ONS
822	-	RAPID FOREMOST CONST. CO.	32618	L	AAA	MB	GE	22DM0140 - SIPAG - Access Roads and/or Bridges from the National Roads leading to Major/ Strategic Public Buildings/ Facilities- Construction of Road along Poblacion - Cadlit with Bridge	Buenavista, Quezon	03/02/2023	1st	Quezon 3rd DEO	LF	49.000	385	04/04/2022	04/23/2023	0.34	OG	0.400	0.291	0.150	0.018	0.051	0.033	94.30%	-	AHD
823	604	RBT VENTURES	37230	L	B	SB	GB	22KH0024 - Construction of Multi-Purpose Building, Barangay Carmen	Cagayan de Oro City, Misamis Oriental	03/21/2023	2nd	Cagayan de Oro City 1st DEO	LF	19.750	406	02/15/2022	03/27/2023	0	OG	0.399	0.292	0.150	0.030	0.055	0.050	97.60%	-	ONS
824	-	RBT VENTURES	37230	L	D	SB	GE	22KF0038 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads along H-way Secondary Road, K1522+000 to K1522+418	Iligan City, Lanao del Norte	03/09/2023	2nd/Final	Lanao del Norte 1st DEO	LF	14.791	137	03/18/2022	08/01/2022	0	C	0.490	0.146	0.300	-	-	-	93.70%	90.30% Very Satisfactory	ONS
825	605	RCDG CONSTRUCTION CORPORATION	5063	L	AAA	LB	GB	22JA0013 - Construction of Multi-Purpose Building (Sports Facility) Grandstand	Zamboanga City	03/07/2023	1st	Zamboanga City DEO	LF	95.309	448	08/30/2022	11/20/2023	3.03	OG	0.357	0.284	0.150	0.030	0.056	0.050	92.70%	-	AHD
826	606	RCDs CONSTRUCTION & SUPPLY, INC.	32331	L	A	MB	GE	22FA0032 - Construction of Flood Control System of Bulawan River Control (San Jose/Binitayan Section)	Malilipot, Albay	03/10/2023	2nd/Final	Albay 1st DEO	LF	44.100	166	07/25/2022	01/06/2023	0	C	0.450	0.200	0.300	-	-	-	95.00%	93.02% Very Satisfactory	ONS
827	607	RDEN CONSTRUCTION & SUPPLY	33707	L	B	MA	GE	22MD0048 – Road Widening – at Specific Location along Banisilan – Guiling – Almada – Libungan Rd.	Libungan, Cotabato	03/18/2023	2nd/Final	Cotabato 1st DEO	LF	24.932	215	02/11/2022	09/13/2022	-3.25	C	0.485	0.133	0.202	-	-	-	82.00%	85.96% Satisfactory	DEL
828	608	RDF TRADING AND CONSTRUCTION	44539	L	D	SB	GE	22EF0031 - Rehabilitation/Reconstruction of Roads With Slips, Slope Collapse and Landslide of PPSR Jct. (Abo-abo)-Quezon Rd K0136+920-K0137+068	Quezon, Palawan	03/23/2023	3rd/Final	Palawan 2nd DEO	LF	14.210	230	02/21/2022	10/08/2022	-2.34	C	0.496	0.200	0.230	-	-	-	92.60%	90.05% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
829	609	RDТ CONSTRUCTION AND GENERAL MERCHANDISE	38617	L	B	MA	GE	22KJ0032 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads, Ozamis - Pagadian Rd., K1670+332 - K1671+423, K1671+444 - K1672+000, K1692+640 - K1692+789, K1698+000 - K1698+372	Misamis Occidental	03/10/2023	2nd/Final	Misamis Occidental 2nd DEO	LF	47.067	284	05/23/2022	03/02/2023	-1.17	C	0.476	0.196	0.265	-	-	-	93.70%	89.56% Very Satisfactory	DEL
830	610	RETRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	22FI0001- Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Secondary Roads- Jct. Milagros- Baleno- Lagta Rd (500016MT) K0038+250- K0038+350	Milagros, Masbate	03/07/2023	2nd/Final	Masbate 2nd DEO	LF	96.500	309	04/04/2022	02/06/2023	42.61	C	0.499	0.133	0.300	-	-	-	93.20%	90.62% Very Satisfactory	AHD
831	-	RETRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	22H00017: Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapses and Landslide - Secondary Roads, Cebu - Balamban Transcentral Highway, K0029+550 to K0029+640, K0029+770 to K0029+963	Cebu Province	03/06/2023	2nd/Final	Regional Office No. VII	LF	96.500	272	03/09/2022	12/05/2022	0.11	C	0.498	0.187	0.300	-	-	-	98.50%	94.30% Very Satisfactory	AHD
832	-	RETRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	22II0023 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Primary Roads Daang Maharlika (LT) - K1018+757 - K1018+857	Sogod, Southern Leyte	03/09/2023	2nd/Final	Southern Leyte Sub DEO	LF	86.829	238	02/16/2022	10/11/2022	0	C	0.500	0.136	0.300	-	-	-	93.60%	91.68% Very Satisfactory	ONS
833	611	REDSON CONSTRUCTION AND SUPPLIES	35128	L	A	MA	GB	22GK0075 - Construction of Water System, Level II, Brgy. Alacaygan, Brgy. Batea, Brgy. Cudangdang, Brgy. Gahit, Brgy. San Jose, Negros Occidental	EB Magalona, Negros Occidental	03/12/2023	2nd/Final	Negros Occidental 1st DEO	LF	18.808	272	02/08/2022	11/06/2022	0	C	0.498	0.177	0.300	-	-	-	97.50%	95.33% Very Satisfactory	ONS
834	-	REDSON CONSTRUCTION AND SUPPLIES	35128	L	A	MB	GE	22GK0012 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Malogo River (Both Stream), along Bacolod North Rd., Abut "B", Sta. 2+936 - Sta. 3+564 - Upstream (Left Side), Victorias City, Negros Occidental	Victorias City, Negros Occidental	03/12/2023	2nd/Final	Negros Occidental 1st DEO	LF	91.673	314	02/22/2022	01/01/2023	0.00	C	0.471	0.164	0.300	-	-	-	93.50%	92.06% Very Satisfactory	ONS
835	612	REEM CONSTRUCTION AND SUPPLY / LIABAN CONSTRUCTION AND SUPPLY (JV)	JV-21-6238	L	A	MA	GE	22MD0050 - Construction of Revetment - Construction of Flood Control Structure, Libingan River (Abaga Section - Phase VII)	Abaga, Libungan, Cotabato	03/18/2023	2nd/Final	Cotabato 1st DEO	LF	49.000	304	02/02/2022	12/02/2022	0	C	0.487	0.133	0.300	-	-	-	92.00%	90.92% Very Satisfactory	ONS
836	613	RELY CONSTRUCTION & SUPPLY	10433	L	AAA	LA	GE	22IH0005 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse & Landslide along Davao-Bukidnon Rd - K1632+055 - K1632+142	Marilog District, Davao City	03/07/2023	2nd/Final	Davao City 2nd DEO	LF	69.301	274	03/08/2022	12/06/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	93.94% Very Satisfactory	ONS
837	614	RELY CONSTRUCTION & SUPPLY / LANDEVTECH CONSTRUCTION, INC. (Joint Venture)	JV-21-5862	L	AAA	MB	GE	22LB0127 - Rehabilitation of Mamay Creek, Anglongto Section, Sta. 0+000 to Sta. 00+735	Brgy. Buhangin, Davao City	03/10/2022	2nd/Final	Davao City 1st DEO	LF	43.727	229	02/23/2022	10/09/2022	0	C	0.493	0.134	0.300	-	-	-	92.70%	93.24% Very Satisfactory	ONS
838	615	RELY CONSTRUCTION AND SUPPLY	10433	L	AAA	MB	GE	22MF0016 - Construction of Flood Control Structure, Ala River, Sitio Balanacan (Upstream)	Lambayong, Sultan Kudarat	03/14/2023	2nd	Sultan Kudarat 1st DEO	LF	48.940	376	03/21/2022	03/31/2023	-4.27	OG	0.357	0.266	0.107	0.030	0.051	0.017	82.80%	-	DEL
839	-	RELY CONSTRUCTION AND SUPPLY	10433	L	AAA	MB	GE	22IA0084 - Construction of Flood Mitigation Structure along Batutur River Leading to Manat River, Barangay Banagbanag	Montevista, Davao De Oro	03/09/2023	2nd/Final	Davao de Oro 2nd DEO	LF	49.000	344	02/23/2022	02/01/2023	0	C	0.467	0.160	0.252	-	-	-	87.90%	88.80% Satisfactory	ONS
840	-	RELY CONSTRUCTION AND SUPPLY	10433	L	AAA	LA	GE	22ED0019 - Installation of Road Safety Devices along Calapan South Road K0007+400 - K0021+000	Calapan City - Naujan, Oriental Mindoro	03/23/2023	2nd/Final	Mindoro Oriental DEO	LF	76.427	264	02/24/2022	11/14/2022	0	C	0.496	0.200	0.300	-	-	-	99.60%	96.84% Outstanding	ONS
841	616	RELY CONSTRUCTION AND SUPPLY / D.B. RAVELO CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-6467	L	AAA	MB	GE	22LA0081 - Construction of Revetment along Manat River (Up-Stream And Down Stream) Leading to Agusan River, Sta. 12+793.671 - Sta. 13+057.781 (LS), Sta. 13+066.790 - Sta. 13+200 (LS) Bankeruhan Sur to Bankeruhan Norte	Montevista, Davao De Oro	03/09/2023	2nd/Final	Davao de Oro 2nd DEO	LF	86.850	274	04/04/2022	01/02/2023	2.67	C	0.462	0.165	0.300	-	-	-	92.70%	91.14% Very Satisfactory	AHD
842	617	RELY CONSTRUCTION AND SUPPLY / TYER ONE CONSTRUCTION CORPORATION (Joint Venture)	JV-21-6404	L	AAA	MB	GE	22LA0052 - Construction of Revetment along Manat River Leading to Agusan River at Inambatan Bridge (Upstream) Brgy. Olaycon	Monkayo, Davao De Oro	03/09/2023	3rd/Final	Davao de Oro 2nd DEO	LF	67.549	344	02/23/2022	02/01/2023	1.24	C	0.483	0.175	0.300	-	-	-	95.80%	92.59% Very Satisfactory	AHD
843	618	REMIGIO GENERAL CONSTRUCTION	2298	L	B	MA	GE	22AA0012: SIPAG - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structure at Brgy. 18, 17, 14, 13, 10, 9, 8, 7, 3, 2	Bacarra, Ilocos Norte	03/15/2023	3rd/Final	Ilocos Norte 1st DEO	LF	24.500	271	04/04/2022	12/30/2022	0.28	C	0.429	0.133	0.300	-	-	-	86.20%	87.70% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
844	619	REPOLMAN CONSTRUCTION CORP. / STARDON CONSTRUCTION AND TRADING (Joint Venture)	JV-21-6145	L	A	MA	GE	22CG0028 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Drainage System at Dolores, Concepcion and Maliwalu	Bacolor, Pampanga	03/07/2023	2nd/Final	Pampanga 1st DEO	LF	39.200	180	02/21/2022	08/19/2022	0	C	0.474	0.151	0.300	-	-	-	92.50%	93.16% Very Satisfactory	ONS
845	620	REYDAN BUILDERS	13059	L	A	MA	GE	22MG0028 - Road Widening-along Cotabato-Marbel-Rd K1747+900 - K1750+436.43	South Cotabato	03/15/2023	2nd/Final	South Cotabato 2nd DEO	LF	65.137	270	03/24/2022	12/18/2022	0	C	0.487	0.145	0.300	-	-	-	93.20%	93.86% Very Satisfactory	ONS
846	621	RG ZAMORA CONSTRUCTION AND TRADING	42487	L	D	SB	GE	22CM0031: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads Connecting to Indigenous People (IP) Communities, Construction of Road at Pascual St., Barangay Magsaysay	Castillejos, Zambales	03/06/2023	1st/Final	Zambales 2nd DEO	LF	5.940	90	02/11/2022	05/11/2022	0	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
847	622	RHT CONSTRUCTION AND SUPPLY	40284	L	B	SB	GB	22GM0017 - Construction of Multi-Purpose Building, Nabulao National Highschool-Maricalum Extension, Brgy. Maricalum, Sipalay, Negros Occidental	Brgy. Maricalum, Sipalay, Negros Occidental	03/10/2023	1st/Final	Negros Occidental 3rd DEO	LF	4.950	80	02/16/2022	05/06/2022	0	C	0.500	0.156	0.300	-	-	-	95.60%	95.60% Very Satisfactory	ONS
848	623	RICHMAR CONSTRUCTION	18797	L	B	MA	GE	22FN0040: Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of River Slope Protection along Barit River	Antipolo Old Section, Nabua, Camarines Sur	03/08/2023	3rd/Final	Camarines Sur 5th DEO	LF	67.550	284	03/22/2022	12/30/2022	19.69	C	0.436	0.133	0.300	-	-	-	86.90%	92.24% Very Satisfactory	AHD
849	624	RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE	27501	L	AA	MB	GE	22KC0005 - Road Widening Along Sayre Highway, K1442+410 - K1443+160	Manolo Fortich, Bukidnon	03/15/2023	2nd	Bukidnon 3rd DEO	LF	65.181	359	05/23/2022	05/16/2023	8.62	OG	0.392	0.254	0.150	0.030	0.056	0.050	93.20%	-	AHD
850	-	RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE	27501	L	AA	MB	GE	23KI0016 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure along Aloran River, Barangay Palayan	Aloran, Misamis Occidental	03/11/2023	1st	Misamis Occidental 1st DEO	LF	47.530	180	02/27/2023	08/25/2023	45.49	OG	0.400	0.300	0.150	0.030	0.037	0.033	95.00%	-	AHD
851	-	RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE	27501	L	A	MB	GE	22KJ0025 - Road Widening - Primary Roads, Ozamis - Pagadian Rd., K1689+871 - K1690+487, K1690+492 - K1691+324	Misamis Occidental	03/10/2023	3rd/Final	Misamis Occidental 2nd DEO	LF	46.550	261	03/31/2022	12/16/2022	-1.12	C	0.481	0.200	0.266	-	-	-	94.70%	93.26% Very Satisfactory	DEL
852	-	RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE	27501	L	AA	MB	GE	22KJ0020 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Coastal Protection, Brgy. Kausawagan	Plaridel, Misamis Occidental	03/11/2023	3rd/Final	Misamis Occidental 1st DEO	LF	35.348	210	03/14/2022	10/09/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	91.90% Very Satisfactory	ONS
853	625	RIVBROS CONSTRUCTION FACTORS & DEVELOPMENT	28504	L	B	SB	GB	22AI0187 - Construction of Carmay East Multi-Purpose	Rosales, Pangasinan	03/17/2023	1st	Pangasinan 3rd DEO	LF	28.945	333	07/19/2022	06/16/2023	37.75	OG	0.394	0.259	0.150	0.030	0.042	0.033	90.80%	-	AHD
854	626	RUIR ENTERPRISES	34843	L	AAA	MB	GE	22IE0067- Construction of Tide Protection Embankment	Brgy. Poblacion Del Norte, Villaba, Leyte	03/15/2023	1st	Leyte 3rd DEO	LF	48.019	305	06/06/2022	04/06/2023	0.75	OG	0.399	0.240	0.150	0.020	0.042	0.050	90.10%	-	AHD
855	-	RUIR ENTERPRISES	34843	L	AAA	MB	GE	22IE0063- Construction of Tide Protection Embankment, Silad Port (Right Side)	Brgy. Silad, Villaba, Leyte	03/15/2023	2nd/Final	Leyte 3rd DEO	LF	48.020	335	03/25/2022	02/22/2023	0	C	0.497	0.133	0.300	-	-	-	93.00%	92.52% Very Satisfactory	ONS
856	-	RUIR ENTERPRISES	34843	L	AAA	LA	GE	22IE0019- Construction of Concrete Bridge- Hibulangan Bridge I, along Sto. Rosario- Villaba Road	Villaba, Leyte	03/15/2023	2nd/Final	Leyte 3rd DEO	LF	29.857	205	03/21/2022	10/11/2022	0	C	0.434	0.133	0.300	-	-	-	86.70%	88.80% Satisfactory	ONS
857	627	RUIR ENTERPRISES / RED AXE BUILDERS AND SUPPLY (Joint Venture)	JV-22-7873	L	AAA	MA	GB	22IE0068- Construction of Multi-Purpose Building (Municipal Building)	Villaba, Leyte	03/15/2023	1st	Leyte 3rd DEO	LF	49.000	365	06/06/2022	06/05/2023	0.62	OG	0.389	0.240	0.150	0.020	0.042	0.050	89.10%	-	AHD
858	628	RUIR ENTERPRISES CORPORATION	34843	L	AAA	MB	GE	22IG0054 - Construction of Salog A Flood Control Structure (Downstream)	Hilongos, Leyte	03/10/2023	2nd/Final	Leyte 5th DEO	LF	48.437	270	03/30/2022	12/24/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	91.54% Very Satisfactory	ONS
859	629	RJLG CONSTRUCTION AND SUPPLIES	45706	L	B	SB	GE	22KJ0056 - Concreting of Tinacnaan to Balulao to Canicanan Road	Clarín, Misamis Occidental	03/10/2023	1st/Final	Misamis Occidental 2nd DEO	LF	14.850	147	04/04/2022	08/28/2022	4.17	C	0.490	0.163	0.300	-	-	-	95.30%	95.30% Very Satisfactory	AHD
860	-	RJLG CONSTRUCTION AND SUPPLIES	45706	L	B	SB	GE	22KI0010 - Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Oroquieta City-Plaridel-Calamba-Sapang Dalaga Road, K1787+280 - K1789+000; K1789+500 - K1789+706	Sapang Dalaga, Misamis Occidental	03/11/2023	3rd/Final	Misamis Occidental 1st DEO	LF	27.407	237	03/17/2022	11/08/2022	-0.27	C	0.491	0.170	0.292	-	-	-	95.30%	93.29% Very Satisfactory	DEL
861	630	RKX ODIAMAR CONSTRUCTION	16107	L	A	MB	GE	22FE0089- 001: Network Development Program- Road Widening Primary Roads- Daang Maharlika (LZ)- K0398+000- K0398+489, K0398+526- K0399+034	Libmanan, Camarines Sur	03/08/2023	1st	Camarines Sur 2nd DEO	LF	51.067	225	08/30/2022	04/11/2023	0.08	OG	0.386	0.276	0.150	0.024	0.047	0.033	91.60%	-	AHD
862	631	RMH CONSTRUCTION & SUPPLY	34972	L	B	MA	GE	22FLO054- Construction of Road Network Leading to Barangay Sta. Remedios	Bulan, Sorsogon	03/10/2023	1st	Sorsogon 2nd DEO	LF	29.677	222	10/05/2022	05/14/2023	-1.23	OG	0.396	0.239	0.138	0.030	0.047	0.033	88.30%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
863	632	RMT CORPORATION	29752	L	B	MA	GE	22LG0041 - Construction of Lupon Coastal Road From Purok San Roque, Barangay Poblacion to Purok Bundas, Barangay Bagumbayan Leading to Diving Site, Wenceslao Resort & Arigid AI Beach Resort	Barangay Bagumbayan, Lupon, Davao Oriental	03/07/2023	2nd/Final	Davao Oriental 2nd DEO	LF	39.189	274	02/28/2022	11/28/2022	21.9	C	0.482	0.163	0.300	-	-	-	94.50%	94.98% Very Satisfactory	AHD
864	633	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORPORATION	35680	L	AA	MB	GE	21IH0084 - Construction/Improvement of Road/Bridge Brgy. Polangi - Gebulwangan - Quezon - Trangue - Mabini Road	Catarman, Northern Samar	03/23/2023	2nd/Final	Northern Samar 1st DEO	LF	47.491	224	11/29/2021	07/10/2022	-1.51	C	0.479	0.200	0.255	-	-	-	93.40%	92.02% Very Satisfactory	DEL
865	634	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22PK0061 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Kalinga - Abra Rd - K0495+552 - K0495+708	Balbalan, Kalinga	03/22/2023	2nd/Final	Upper Kalinga DEO	LF	96.396	195	06/20/2022	12/31/2022	-1.38	C	0.495	0.133	0.259	-	-	-	88.70%	93.02% Very Satisfactory	DEL
866	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22PK0044 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Kalinga - Abra Road, K0510+000 - K0510+087	Balbalan, Kalinga	03/22/2023	3rd/Final	Upper Kalinga DEO	LF	95.430	197	03/24/2022	10/06/2022	-0.75	C	0.489	0.134	0.278	-	-	-	90.10%	91.48% Very Satisfactory	DEL
867	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22P00093 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Road - along Claveria - Calanasan Kabugao Rd - K0646+450 - K0646+472	Calanasan, Apayao	03/24/2023	1st	CAR Regional Office	LF	92.216	257	09/16/2022	05/30/2023	-1.93	OG	0.385	0.296	0.131	0.030	0.042	0.033	91.70%	-	DEL
868	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22KB0022 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide Along Bukidnon - Davao City Road, K1608+560 - K1608+750 (R/S)	Sinuda, Kitaotao, Bukidnon	03/13/2023	3rd/Final	Bukidnon 2nd DEO	LF	86.850	312	02/17/2022	12/25/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	91.84% Very Satisfactory	ONS
869	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MB	GE	22KL0040 - Construction of Flood Control Structure at Gitagum River	Gitagum, Misamis Oriental	03/19/2023	3rd/Final	Misamis Oriental 2nd DEO	LF	48.250	238	02/28/2022	10/23/2022	0	C	0.473	0.143	0.300	-	-	-	91.60%	88.81% Satisfactory	ONS
870	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22ED0017 - Installation of Road Safety Devices along Calapan South Road K0033+600 - K0047+200	Victoria, Oriental Mindoro	03/23/2023	2nd/Final	Mindoro Oriental DEO	LF	76.448	264	02/24/2022	11/14/2022	0	C	0.491	0.200	0.300	-	-	-	99.10%	97.70% Outstanding	ONS
871	635	ROAD EDGE TRADING & DEVELOPMENT SERVICES / AEJ HARDWARE CONSTRUCTION & ENTERPRISES (JV)	JV-21-5544	L	A	MB	GE	22JA0015 - Construction of By-Pass and Diversion Roads NRJ - Boalan - Tugbungan Diversion Road	Zamboanga City	03/07/2023	2nd	Zamboanga City DEO	LF	42.086	530	02/23/2022	08/06/2023	4.78	OG	0.393	0.273	0.150	0.030	0.056	0.050	95.20%	-	AHD
872	636	ROCK DIWATA BUILDERS, INC.	46077	L	AAA	MA	GE	22NI0020 - Road Widening - Secondary Roads - NRJ Barobo - Agusan Del Sur Bdry Rd - K1409 + 000 - K1410 + 000	Tambis, Barobo, Surigao del Sur	03/09/2023	3rd/Final	Surigao del Sur 2nd DEO	LF	30.171	255	02/17/2022	10/29/2022	1.57	C	0.498	0.149	0.300	-	-	-	94.70%	91.46% Very Satisfactory	AHD
873	637	ROCK-WBL CONSTRUCTION TRADING & SERVICES	44551	L	AAA	MA	GE	22PA0136 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads Abra - Kalinga Road, K0451+450- K0451+600	Abra	03/24/2023	1st/Final	Abra DEO	LF	96.497	269	06/20/2022	03/15/2023	39.13	C	0.497	0.137	0.300	-	-	-	93.40%	93.40% Very Satisfactory	AHD
874	638	RODA CONSTRUCTION & GENERAL SUPPLY	19674	L	A	MA	GE	22FK0028 - Convergence and Special Support Program (CSSP) - Construction/Improvement of Access Roads Leading to Tourism Destinations (Tourism Road Infrastructure Program - TRIP)- Matnog-Bulan-Magallanes Tourism West Coast Highway, Sorsogon Package III	Sorsogon City	03/06/2023	2nd	Sorsogon 1st DEO	LF	106.150	324	03/04/2022	01/21/2023	-4.75	OG	0.390	0.240	0.102	0.030	0.056	0.033	85.10%	-	DEL
875	639	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / BALLIGI CONSTRUCTION DEVELOPMENT CORPORATION / OLSIM CONSTRUCTION (Joint Venture)	JV-21-6432	L	A	MB	GE	22PI0038 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructure / Facilities, Construction of ABIT Flood Control along Abit River	Tadian, Mountain Province	03/25/2023	3rd/Final	Mt. Province 1st DEO	LF	94.088	222	03/01/2022	10/08/2022	0	C	0.484	0.136	0.300	-	-	-	92.00%	90.35% Very Satisfactory	ONS
876	640	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION	29686	L	B	MA	GE	22EH0004 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Tuburan Flood Control Structure (Upstream), Tuburan	Odiangan, Romblon	03/24/2023	2nd/Final	Romblon DEO	LF	48.484	277	02/24/2022	11/27/2022	-0.64	C	0.500	0.134	0.281	-	-	-	91.50%	88.32% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
877	-	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION	29686	L	B	MA	GE	22EH0065 - Installation of Active Protection Works along Palate - Kabaliwan - Bachawan Road	San Agustin, Romblon	03/24/2023	1st	Romblon DEO	LF	96.482	306	07/11/2022	05/12/2023	19.99	OG	0.399	0.299	0.150	0.030	0.061	0.050	98.90%	-	AHD
878	641	RONNYL CONSTRUCTION	38487	L	B	SB	GE	22HA0011 - Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones - Jct. (TER) Albuquerque - Sikatuna Road in Support of the Agribusiness Industry	Sikatuna, Bohol	03/03/2023	1st	Bohol 1st DEO	LF	9.800	119	03/24/2022	07/20/2022	-7.44	OG	0.317	0.200	0.076	0.030	0.055	0.033	71.10%	-	DEL
879	-	RONNYL CONSTRUCTION	38487	L	B	SB	GE	22HB0013 - Convergence and Special Support Program - Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT) - Jct. (LIR) Quinoguitan - Sevilla - Hanopol - Tagustusan (Ballihan) Road in support of the Furniture and Garments and Tourism Industries, Sta. 2+060 - Sta. 2+310	Sevilla, Bohol	03/05/2023	1st	Bohol 3rd DEO	LF	7.291	117	03/23/2022	07/17/2022	-1.48	OG	0.343	0.200	0.135	0.030	0.055	0.033	79.60%	-	DEL
880	642	RONWOOD CORPORATION	25311	L	AA	SB	GE	22NF0010 - Road Widening - Tertiary Roads Jct. Del Carmen - Sta Monica - San Isidro Rd - K0038+400 - K0039+795	Siargao Island, Surigao del Norte	03/09/2023	2nd/Final	Surigao del Norte 1st DEO	LF	48.994	207	02/23/2022	09/17/2022	-4.9	C	0.499	0.200	0.153	-	-	-	85.20%	93.06% Very Satisfactory	DEL
881	643	ROPRIM CONSTRUCTION / S.T. SALCEDO CONSTRUCTION CORP. (JV)	8546	L	A	MB	GE	22GE0097 - Construction of Road Slope Protection Structure at Specific Locations along Guimaras Circumferential Rd (S00028GR) K0047+732 - K0048+000	San Lorenzo, Guimaras	03/11/2023	3rd/Final	Guimaras DEO	LF	96.398	319	11/26/2021	10/10/2022	17.55	C	0.496	0.134	0.300	-	-	-	93.00%	92.32% Very Satisfactory	AHD
882	644	ROPRIM CONSTRUCTION CORPORATION	08546	L	A	MB	GE	22GJ0007 - Reconstruction to Concrete Pavement - La Paz - La Granja Road (S00486PN) - K0001+(-261.44) to K0001+221	Iloilo City	03/24/2023	2nd/Final	Iloilo City DEO	LF	28.237	293	04/11/2022	01/28/2023	0.00	C	0.490	0.199	0.300	-	-	-	98.90%	91.70% Very Satisfactory	ONS
883	-	ROPRIM CONSTRUCTION CORPORATION	08546	L	A	MB	GE	22GI0007 - Reconstruction to Concrete Pavement Mandurriao-Sn Miguel-Alimodian-Maasin-Cabatuan Rd (S00445PN) - K0017 + 202 - K0017 + 644, K0021 + 493 - K0021 + 523	San Miguel, Iloilo	03/09/2023	4th/Final	Iloilo 4th DEO	LF	16.139	255	02/09/2022	10/21/2022	2.24	C	0.488	0.145	0.300	-	-	-	93.30%	90.26% Very Satisfactory	AHD
884	645	ROTAFLEX CONSTRUCTION NA DEVELOPMENT CORP.	23408	L	AAA	MB	GB	22DN0113 - Construction of Taytay Sports Complex	Taytay, Rizal (First District)	03/01/2023	1st	Rizal 1st DEO	LF	72.375	240	06/13/2022	02/07/2023	-4.74	OG	0.397	0.288	0.103	0.030	0.042	0.033	89.30%	-	DEL
885	646	ROVILLA CONSTRUCTION / WTG CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6477	L	AAA	LB	GE	22H00018 - Convergence and Special Support Program, Construction / Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Brgy Patao - Kabac - Putian Road leading to Madridejos Beach Resort Kota Park	Bantayan Island, Cebu	03/02/2023	1st	Regional Office No. VII	LF	120.623	327	04/18/2022	03/10/2023	0.68	OG	0.393	0.229	0.150	0.030	0.033	0.050	88.50%	-	AHD
886	647	ROVINA CONSTRUCTION	48442	L	D	SB	GE	22PJ0008 - Network Development Program - Off-Carriageway Improvement - Secondary Roads - Banaue - Mayoyao - A. Lista - Isabela Bdry. Rd. - K0394+455 - K0395+643, K0395+801 - K0396+070, K0397+000 - K0397+865, K0398+000 - K0398+500	Aguinaldo, Ifugao	03/21/2023	2nd/Final	Ifugao 2nd DEO	LF	22.657	164	02/14/2022	07/27/2022	0	C	0.499	0.183	0.300	-	-	-	98.20%	91.90% Very Satisfactory	ONS
887	648	ROYAL CROWN MONARCH CONSTRUCTION AND SUPPLIES CORPORATION	09036	L	AAA	MB	GE	22CJ0187-Flood Management Program-Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Slope Protection Structure along Camiling River Right Bank, Surgui 1st-Cacamilingan Sur Section (P	Camiling, Tarlac	03/06/2023	2nd/Final	Tarlac 1st DEO	LF	96.500	244	03/30/2022	11/28/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	95.64% Very Satisfactory	ONS
888	-	ROYAL CROWN MONARCH CONSTRUCTION AND SUPPLIES CORPORATION	09036	L	AAA	MB	GE	22CD0004 - Construction of Flood Control Structures along NCR/Bulacan Bdry.-Bigte Ipo Dam Road, San Jose River	San Jose Del Monte City, Bulacan	03/08/2023	3rd/Final	Bulacan 2nd DEO	LF	94.175	370	03/07/2022	03/11/2023	0.39	C	0.438	0.150	0.300	-	-	-	88.80%	92.67% Very Satisfactory	AHD
889	649	RRCS CO. INC.	24369	L	A	MA	GE	22BF0076: Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Mallig River Flood Control Project (Olango Section)	Mallig, Isabela	03/14/2023	1st	Isabela 2nd DEO	LF	96.468	351	06/08/2022	05/24/2023	28.38	OG	0.398	0.291	0.150	0.024	0.051	0.050	96.40%	-	AHD
890	650	RRN CONSTRUCTION	20228	L	A	MB	GE	22KC0028 - Road Widening Along Maramag - Maradugao Rd., K1591+000 - K1592+000	Pangantucan, Bukidnon	03/15/2023	2nd/Final	Bukidnon 3rd DEO	LF	49.000	357	02/21/2022	02/12/2023	2.29	C	0.496	0.165	0.300	-	-	-	96.10%	94.78% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
891	-	RRN CONSTRUCTION	20228	L	A	MB	GE	22KB0070 - Construction/Upgrading/Rehabilitation of Drainage along Maramag-Maradugao Rd - K1570+150 - K1570+350, K1570+450 - K1570+550, K1570+775 - K1571+000, K1571+100 - K1571+300, K1571+430 - K1571+620, K1571+643 - K1572+250, K1572+500 - K1573+000, K157	Brgy. Colambugon to Brgy. Kuya, Maramag, Bukidnon	03/14/2023	2nd/Final	Bukidnon 2nd DEO	LF	45.848	340	04/06/2022	03/11/2023	0	C	0.497	0.185	0.300	-	-	-	98.20%	95.32% Very Satisfactory	ONS
892	651	RUBYLM CONSTRUCTION & SUPPLIES, INC.	11685	L	B	MA	GE	22FA0020 - Road Widening - Tertiary Roads, Mt. Mayon Park Rd. - K0519+080 to K0519+705	Tabaco City, Albay	03/10/2023	2nd	Albay 1st DEO	LF	24.500	183	04/06/2022	10/05/2022	24.64	OG	0.399	0.240	0.150	0.030	0.042	0.050	91.10%	-	AHD
893	652	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MA	GE	21J00011 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Dipolo Flood Control Upper Timonan Bridge, Sta. 0+500 to Sta. 1+093	Dumungag, Zamboanga del Sur	03/18/2023	2nd/Final	Regional Office No. IX	LF	115.800	475	02/22/2021	06/11/2022	0	C	0.491	0.133	0.300	-	-	-	92.40%	93.12% Very Satisfactory	ONS
894	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GE	22JF0006 - Widening of Permanent Bridges, Camanga Br. (B01205MN) along Ipil - Liloy - Sindangan Rd.	Titay, Zamboanga Sibugay	03/15/2023	2nd	Zamboanga Sibugay 2nd DEO	LF	34.394	409	02/23/2022	04/07/2023	-3.25	OG	0.374	0.272	0.118	0.030	0.056	0.033	88.30%	-	DEL
895	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GE	22ID0038 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Piñan-Mutia Rd K1816+(-878.50)-K1816+(-816), K1818+000-K1818+100, K1823+194.60-K1823+541, (S01035MN) Chainage 0 - Chainage 548	Zamboanga del Norte	03/09/2023	2nd/Final	Zamboanga del Norte 1st DEO	LF	21.978	235	03/24/2022	11/13/2022	0	C	0.459	0.137	0.300	-	-	-	89.60%	92.00% Very Satisfactory	ONS
896	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GB	22JC0057 - Construction of Multi-Purpose Building, Brgy. Imelda	Brgy. Imelda, Labason, Zamboanga del Norte	03/09/2023	1st/Final	Zamboanga del Norte 3rd DEO	LF	4.950	200	04/07/2022	10/23/2022	0	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
897	-	RUDHIL CONSTRUCTION AND ENTERPRISES, INC.	22901	L	AAA	MA	GE	22HC0019 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major Strategic Public Buildings/ Facilities - Construction of San Francisco - San Pascual Road Connecting to Tagbilaran East Road in Support of the Agribusiness Industries	Ubay, Bohol	03/02/2023	2nd/Final	Bohol 2nd DEO	LF	29.400	189	03/16/2022	09/20/2022	-2	C	0.496	0.164	0.240	-	-	-	90.00%	89.28% Very Satisfactory	DEL
898	653	RV LABORTE BUILDERS	20459	L	A	MB	GE	22DL0083 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridge from the National Road/s leading to Major Strategic Public Buildings/ Facilities 1. Construction of Viñas-Tinigu	Calauag, Quezon	03/01/2023	2nd/Final	Quezon 4th DEO	LF	53.960	255	03/29/2022	12/08/2022	5.45	C	0.496	0.133	0.300	-	-	-	92.90%	94.70% Very Satisfactory	AHD
899	654	RWORKMATE CONSTRUCTION	48590	L	B	SB	GB	22G00076 - Construction of Multi-Purpose Building with Site Development at Barangay St. Ignatius	Quezon City	03/18/2023	2nd	Quezon City 2nd DEO	LF	24.008	389	03/24/2022	04/16/2023	-2.73	OG	0.400	0.299	0.123	0.024	0.061	0.033	94.00%	-	DEL
900	655	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GA0026- Construction of Revetment Wall along Aklan River	Brgy. Mina, Lezo, Aklan	03/22/2023	2nd/Final	Aklan DEO	LF	49.000	268	02/04/2022	10/29/2022	2.04	C	0.496	0.191	0.300	-	-	-	98.70%	94.56% Very Satisfactory	AHD
901	-	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GE0038 - Road Widening - at Specific Locations along Guimaras Circumferential Road (S00028GR) K0031+000 - K0032+480	Buenavista, Guimaras	03/12/2023	2nd/Final	Guimaras DEO	LF	70.539	250	04/05/2022	12/10/2022	1.20	C	0.495	0.140	0.300	-	-	-	93.50%	91.82% Very Satisfactory	AHD
902	-	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MB	GE	22GE0042 - Construction of Drainage Structure along Road - at Specific Locations along Guimaras Circumferential Rd (S00028GR) K0008+165 - K0008+235, (S00029GR) K0000+211 - K0000+375	Brgy. Poblacion and San Miguel, Jordan, Guimaras	03/12/2023	2nd/Final	Guimaras DEO	LF	17.016	215	04/05/2022	11/05/2022	2.33	C	0.484	0.135	0.300	-	-	-	91.90%	91.84% Very Satisfactory	AHD
903	-	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GM0034 - Construction Of Road Slope Protection Structure At Specific Locations Along Candoni-Sipalay Rd. (S00256NR), K0146+150-K0162+300, Sipalay City, Negros Occidental	Sipalay City, Negros Occidental	03/10/2023	2nd/Final	Negros Occidental 3rd DEO	LF	49.000	322	02/17/2022	01/04/2023	0	C	0.487	0.163	0.300	-	-	-	95.00%	92.36% Very Satisfactory	ONS
904	656	SAMURAI CONSTRUCTION	32214	L	D	SB	GE	22EF0033 - Rehabilitation/Reconstruction of Roads With Slips, Slope Collapse & Landslide-Secondary Roads, Quezon-Punta Baja Road K0188+465-K0188+610	Rizal, Palawan	03/23/2023	2nd/Final	Palawan 2nd DEO	LF	14.236	210	02/21/2022	09/18/2022	0	C	0.497	0.153	0.300	-	-	-	95.00%	93.86% Very Satisfactory	ONS
905	657	SANRHO BUILDERS, INC.	24213	L	A	MB	GE	22FA0034 - Construction of By-Pass and Diversion Roads: Mallipit By-Pass Road	Mallipit, Albay	03/10/2023	2nd/Final	Albay 1st DEO	LF	72.375	259	03/11/2022	11/24/2022	0	C	0.486	0.174	0.300	-	-	-	96.00%	93.12% Very Satisfactory	ONS
906	658	SANTECH BUILDERS CORPORATION	16797	L	A	SB	GE	22NG0116 - Preventive Maintenance along Daang Maharlika (Surigao-Agusan Section)	K1125+000 - K1126+954.10, Brgy. Luna, Surigao City	03/08/2023	1st/Final	Surigao del Norte 2nd DEO	LF	57.897	90	08/10/2022	11/07/2022	33.09	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
907	659	SARANGANI ROCKMIXER INCORPORATED	06549	L	AA	MB	GE	22M00097 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Albert Morrow Blvd., K1647+840 - K1650+802	General Santos City	03/16/2023	1st	Regional Office No. XII	LF	75.479	489	07/13/2022	11/13/2023	20.3	OG	0.397	0.300	0.150	0.030	0.042	0.050	96.90%	-	AHD
908	660	SBB CONSTRUCTION & SUPPLY, INC.	31238	L	B	MA	GE	22LH0143 - Construction of Road along Maguway St., Purok 4, Sitio Basak	Brgy. Mintal, Davao City	03/07/2023	1st	Davao City 2nd DEO	LF	47.391	271	10/20/2022	07/17/2023	28.5	OG	0.392	0.240	0.150	0.030	0.056	0.050	91.80%	-	AHD
909	661	SBF PHILIPPINES DRILLING RESOURCES CORPORATION	46808	L	B	SB	GE	211C0208 - Concreting of Road at Purok 5, Barangay Del Norte to Barangay Aumbay	Island Garden City of Samal, Davao Del Norte	03/10/2023	3rd/Final	Davao Del Norte Sub DEO	LF	29.400	339	11/11/2021	10/15/2022	0	C	0.493	0.158	0.300	-	-	-	95.10%	93.03% Very Satisfactory	ONS
910	662	SEMBRI CONSTRUCTION	36743	L	C	SB	GB	22PA0324 - Construction of 3-storey 6-Classroom School Building Maguypyp Integrated School	Maguypyp, Sallapadan, Abra	03/24/2023	1st	Abra DEO	LF	19.931	180	11/24/2022	05/22/2023	0.96	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
911	663	SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP.	25471	L	B	SB	GB	22EE0053 - Construction of Multi-Purpose Building	Barangay 3, Roxas, Palawan	03/24/2023	2nd/Final	Palawan 1st DEO	LF	4.871	180	04/07/2022	10/03/2022	0.17	C	0.493	0.200	0.300	-	-	-	99.30%	92.26% Very Satisfactory	AHD
912	664	SHABE ENTERPRISES	50469	L	D	SB	GB	22KA0094 - Construction of Multi-Purpose Building (City Health Building)	Malaybalay City, Bukidnon 2nd LD	03/14/2023	1st	Bukidnon 1st DEO	LF	29.355	392	04/06/2022	05/02/2023	0.62	OG	0.400	0.257	0.150	0.030	0.047	0.033	91.70%	-	AHD
913	665	SHEPPERD CONSTRUCTION AND SUPPLY / GRECO CONSTRUCTION SUPPLY (JV)	JV-21-6131	L	B	MA	GE	22ME0067 - Construction of Road, Sitio Aspang to Sitio Klobak, Brgy. Poblacion	Malapatan, Sarangani Province	03/16/2023	3rd/Final	Sarangani DEO	LF	44.096	263	03/01/2022	11/18/2022	0	C	0.491	0.148	0.300	-	-	-	93.90%	93.24% Very Satisfactory	ONS
914	666	SIFFU ROCKS CONSTRUCTION	36504	L	A	MA	GE	22BF0079: Interjurisdictional Roads and/or Bridges (or, roads that traverse multiple LGU jurisdictions) - Rehabilitation of Roxas - Quirino Road (Brgy. San Pedro-Brgy. Dona Concha), Sta. 0+000 - Sta. 1+300, Sta. 2+500 - Sta. 4+400	Roxas, Isabela	03/14/2023	1st	Isabela 2nd DEO	LF	48.430	243	10/03/2022	06/02/2023	-3.18	OG	0.374	0.242	0.118	0.024	0.047	0.033	83.80%	-	DEL
915	667	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY, INC.	30835	L	AAA	LA	GE	22GN0080 - Reconstruction to Concrete Pavement - Bacolod South Road (S00127NR), K0036+087 - K0037+081, K0037+237 - K0040+000, San Enrique and Pontevedra, Negros Occidental	San Enrique and Pontevedra, Negros Occidental	03/11/2023	2nd/Final	Negros Occidental 4th DEO	LF	66.933	258	05/27/2022	02/08/2023	11.76	C	0.500	0.152	0.300	-	-	-	95.20%	92.44% Very Satisfactory	AHD
916	668	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	22EB0038 - Construction of Flood Control Structure, Pagbahan River, Sta. 0+000 - Sta. 0+452, Talabaaan Proper Section	Mamburao, Occidental Mindoro	03/20/2023	3rd/Final	Mindoro Occidental DEO	LF	29.762	245	02/24/2022	10/26/2022	0	C	0.475	0.200	0.300	-	-	-	97.50%	90.27% Very Satisfactory	ONS
917	-	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	22EI0023 - Construction of Bongabong River Control, Brgy. San Jose Section, Sta. 0+000 - Sta. 0+792	Bongabong, Oriental Mindoro	03/22/2023	2nd/Final	Southern Mindoro DEO	LF	49.000	270	04/13/2022	01/07/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	92.22% Very Satisfactory	ONS
918	669	SIXTEEN ENTERPRISES-CALAPAN BRANCH / D.M. MALIWANAG BUILDERS AND ENTERPRISES (Joint Venture)	JV-22-7236	L	B	MA	GE	22EI0104 - Construction of Various Road	Mansalay, Oriental Mindoro	03/22/2023	1st	Southern Mindoro DEO	LF	77.200	390	04/13/2022	05/07/2023	2.24	OG	0.395	0.299	0.150	0.030	0.070	0.050	99.40%	-	AHD
919	670	SKYLIGHT CONSTRUCTION AND ENTERPRISES	34952	L	D	SB	GE	22IM0039- Rehabilitation of Road	Brgy. 92, Apitong, Tacloban City	03/17/2023	1st/Final	Tacloban City DEO	LF	4.848	64	02/17/2022	04/21/2022	0	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
920	671	SOCOR CONSTRUCTION CORPORATION	08020	L	AAA	LA	GE	22HH0014 - OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Cebu Circumferential Rd (Happy Valley Rd) - (S00062CB) Chainage 595 - Chainage 1626	Cebu City	03/02/2023	1st/Final	Cebu City DEO	LF	12.670	74	02/22/2022	05/06/2022	0	C	0.479	0.134	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
921	672	SOLFIO P. JACINTO CONSTRUCTION / MIVICO BUILDERS AND DEVELOPERS (Joint Venture)	JV-21-6727	L	B	MA	GE	22CE0093-Construction of Flood Control Structure along Cassanova Creek	Brgy. Nagpandayan, Guimba, Nueva Ecija	03/02/2023	1st	Nueva Ecija 1st DEO	LF	67.550	390	03/02/2022	03/26/2023	-0.02	OG	0.387	0.300	0.150	0.030	0.042	0.033	94.20%	-	DEL
922	673	SOLID M CONSTRUCTION	33991	L	B	MA	GE	22IH0014 - Road Widening, Tertiary Roads, Rawis-Catubig Rd., K0789+020 - K0799+214.50, K0801+877 - K0802+848	Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	39.196	210	05/20/2022	12/15/2022	12.03	C	0.488	0.149	0.300	-	-	-	93.70%	92.56% Very Satisfactory	AHD
923	-	SOLID M CONSTRUCTION	33991	L	B	MA	GE	22IH0012 - Road Widening, Secondary Roads, Catarman - Laoang Rd., K0765+177 - K0765+600, K0772+098 - K0772+396.30, K0772+522.50 - K0774+300	Northern Samar	03/22/2023	2nd/Final	Northern Samar 2nd DEO	LF	48.945	259	04/06/2022	12/20/2022	5.83	C	0.484	0.138	0.300	-	-	-	92.20%	90.94% Very Satisfactory	AHD
924	674	SONPRO CONSTRUCTION	48592	L	B	SB	GE	22OG0084 - Construction of Retaining Wall at Libis Elementary School (Phase 1)	Barangay Libis, Quezon City	03/18/2023	1st	Quezon City 2nd DEO	LF	24.738	388	03/24/2022	04/15/2023	-0.69	OG	0.357	0.300	0.143	0.030	0.051	0.033	91.40%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
925	675	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION	33484	L	B	MA	GE	22MH0015 - Road Widening - Isulan Jct-Ninoy Aquino Rd - K1835 + 277 - K1835 +834, K1835 +970 - K1837 + 000	Sen. Ninoy Aquino, Sultan Kudarat	03/20/2023	3rd/Final	Sultan Kudarat 2nd DEO	LF	49.116	242	02/21/2022	10/20/2022	-1.5	C	0.495	0.133	0.255	-	-	-	88.30%	89.26% Very Satisfactory	DEL
926	676	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION / JV CONSTECH (JV)	JV-21-6121	L	B	MA	GE	22MH0012 - Road Widening - Awang-Upi-Lebak-Kalamansig-Palimbang-Sarangani Road, Lebak, Sultan Kudarat, K1923+000 to K1924+000, K1924+168 to K1924+627	Lebak, Sultan Kudarat	03/20/2023	2nd/Final	Sultan Kudarat 2nd DEO	LF	49.070	284	03/24/2022	01/01/2023	9.51	C	0.492	0.135	0.300	-	-	-	92.70%	89.88% Very Satisfactory	AHD
927	677	SOUTHCAST CONSTRUCTION	50478	L	D	SB	GB	22MG0051 - Construction/Completion of Multi-Purpose Building	Tantangan, South Cotabato	03/15/2023	1st/Final	South Cotabato 2nd DEO	LF	4.938	90	03/24/2022	06/21/2022	0	C	0.500	0.145	0.300	-	-	-	94.50%	94.50% Very Satisfactory	ONS
928	678	SPECO BUILDERS INC.	15301	L	AAA	LB	GE	22CE0082 - Construction of Bridge	Brgy. San Jose, Licab, Nueva Ecija	01/07/2023	1st/Final	Nueva Ecija 1st DEO	LF	48.950	255	02/22/2022	11/03/2022	0	C	0.496	0.191	0.300	-	-	-	98.70%	98.70% Outstanding	ONS
929	679	SPOILED SPORTS CONSTRUCTION & SUPPLY	44892	L	D	SB	GB	22G00046 - Construction of Multi-Purpose Building	Barangay Sum-ag, Bacolod City, Negros Occidental	03/09/2023	2nd/Final	Bacolod City DEO	LF	19.800	270	03/21/2022	12/15/2022	-1.60	C	0.499	0.165	0.252	-	-	-	91.60%	91.11% Very Satisfactory	DEL
930	680	SPRING STAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	22FI0002- Network Development Program-Construction of Missing Links/New Roads, Malubog Cabangcalan- Dayhagan- Tinigban- Mataba Road, Masbaya, Sta. 5+101- Sta. 6+245	Aroroy, Masbate	03/07/2023	2nd/Final	Masbate 2nd DEO	LF	96.500	202	02/16/2022	09/05/2022	0	C	0.497	0.133	0.300	-	-	-	93.00%	92.22% Very Satisfactory	ONS
931	-	SPRING STAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	22FI0046 - CSSP-SIPAG-Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of Barangay Road, Cabangcalan - Sta. Cruz Road, Placer, Masbate, Sta. 0+000 to Sta. 2+500, Placer, Masbate	Placer, Masbate	03/08/2023	2nd/Final	Masbate 3rd DEO	LF	51.627	206	06/15/2022	01/06/2023	0	C	0.490	0.146	0.300	-	-	-	93.60%	92.34% Very Satisfactory	ONS
932	-	SPRING STAR CONSTRUCTION & SUPPLY	20240	L	B	SB	GE	22FI0027 - Convergence and Special Support Program - Construction of Seawall Protection Structure, Barangay Banahao, Poblacion, Canomay and Suba, Dimasalang, Masbate	Dimasalang, Masbate	03/08/2023	2nd/Final	Masbate 3rd DEO	LF	48.985	323	02/16/2022	01/04/2023	0	C	0.496	0.133	0.300	-	-	-	92.90%	91.16% Very Satisfactory	ONS
933	-	SPRING STAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	22FI0019 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Concrete Revetment at Pinangapugan River, Brgy. Quezon, Uson, Masbate	Brgy. Quezon, Uson, Masbate	03/08/2023	2nd/Final	Masbate 3rd DEO	LF	35.261	240	02/16/2022	10/13/2022	6.45	C	0.478	0.166	0.300	-	-	-	94.40%	92.00% Very Satisfactory	AHD
934	-	SPRINGSTAR CONSTRUCTION AND SUPPLY	20240	L	B	MA	GE	22OC0050 - Construction of Revetment Wall/Sheetpiling of Villanueva Creek (Phase 2)	Parañaque City, Metro Manila	03/15/2023	2nd/Final	Metro Manila 2nd DEO	LF	46.469	240	03/22/2022	11/16/2022	0	C	0.498	0.127	0.300	-	-	-	92.50%	89.20% Very Satisfactory	ONS
935	681	SQUARE CUBE CONSTRUCTION / VIRLO CONSTRUCTION (Joint Venture)	JV-21-6063	L	AAA	MA	GE	22HI0017 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cotcot River	Compostela, Cebu	03/02/2023	2nd/Final	Cebu 5th DEO	LF	56.548	259	03/07/2022	11/20/2022	0	C	0.498	0.187	0.300	-	-	-	98.50%	95.86% Very Satisfactory	ONS
936	682	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAA	LB	GE	22DM0133 - SIPAG: Flood Mitigation Structures Protecting Public Infrastructure / Facilities - Construction of Flood Control Structure, Brgy. Amontay	Pitogo, Quezon	03/02/2023	1st	Quezon 3rd DEO	LF	76.235	325	06/02/2022	04/22/2023	-0.15	OG	0.375	0.289	0.148	0.030	0.047	0.033	92.20%	-	DEL
937	-	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAAA	LB	GE	22NH0038 - Surigao - Davao Coastal Rd.- K1394+748 - K1397+000, Brgy. Liatimco	Lianga, Surigao Del Sur	03/10/2023	1st	Surigao del Sur 1st DEO	LF	75.279	249	08/01/2022	04/06/2023	1.16	OG	0.394	0.300	0.150	0.030	0.047	0.050	97.10%	-	AHD
938	-	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LB	GE	22E00007 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Construction of Flood Control Structure along Lumintao River, Barangay Tanyag, Calintaan, Sta. 0+000 - Sta. 0+844	Occidental Mindoro	03/23/2023	2nd/Final	Regional Office No. IV-B	LF	130.275	335	02/23/2022	01/23/2023	63.89	C	0.500	0.133	0.300	-	-	-	93.30%	91.50% Very Satisfactory	AHD
939	-	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAAA	LB	GB	22IL0176 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Multi-Purpose Buildings/Facilities to Support Social Services, Construction of Maasin City Convention Center	Tam-is, Maasin City, Southern Leyte	03/08/2023	2nd	Southern Leyte DEO	LF	144.663	360	05/16/2022	05/10/2023	2	OG	0.400	0.297	0.150	0.030	0.028	0.050	95.50%	-	AHD
940	-	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAAA	LB	GE	22IL0113 - Network Development Program Construction of By-Pass and Diversion Roads Sogod to Buenavista, Bontoc By-pass Road	Bontoc, Southern Leyte	03/09/2023	2nd	Southern Leyte DEO	LF	96.433	422	02/16/2022	04/13/2023	-9.06	OG	0.395	0.300	0.059	0.030	0.023	0.033	84.00%	-	DEL
941	-	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAAA	LB	GE	22IL0030 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Patong Flood Control	Hinunangan, Southern Leyte	10/13/2022	2nd/Final	Southern Leyte Sub DEO	LF	49.000	240	02/16/2022	10/13/2022	0	C	0.500	0.135	0.300	-	-	-	93.50%	89.78% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
942	683	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22OH0007 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Pres. Diosdado Macapagal Blvd., (S04019LZ) Chainage 0 - C	Metro Manila	03/20/2023	3rd/Final	South Manila DEO	LF	44.678	270	02/24/2022	11/20/2022	5.93	C	0.492	0.154	0.300	-	-	-	94.60%	89.23% Very Satisfactory	AHD
943	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22CD0103 - Improvement of Waterways and Flood Control Structures along Angat River, Sta. 11+900 to Sta. 12+340, Sto. Cristo	Angat, Bulacan	03/08/2023	2nd/Final	Bulacan 2nd DEO	LF	82.025	319	03/30/2022	02/11/2023	0	C	0.458	0.140	0.300	-	-	-	89.80%	87.46% Satisfactory	ONS
944	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22AB0085: Construction of Flood Control Structure along Sinigpit Creek, Barangay Caray	Nueva Era, Ilocos Norte	03/16/2023	2nd/Final	Ilocos Norte 2nd DEO	LF	49.000	263	03/29/2022	12/16/2022	2.68	C	0.483	0.134	0.300	-	-	-	91.70%	88.70% Satisfactory	AHD
945	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22DG0070 - Construction of Road at Marine Base Gregorio Lim (MBGL)	Ternate, Cavite	03/03/2023	1st	Cavite 2nd DEO	LF	47.531	349	05/30/2022	05/13/2023	1.79	OG	0.319	0.248	0.150	0.024	0.037	0.050	82.80%	-	AHD
946	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22LE0033 - Construction of Concrete Revetment, Kumasie	Sta. Maria, Davao Occidental	03/08/2023	2nd/Final	Davao Occidental DEO	LF	96.490	221	03/23/2022	10/29/2022	1.8	C	0.471	0.133	0.300	-	-	-	90.40%	90.40% Very Satisfactory	AHD
947	684	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. (Joint Venture)	JV-21-6129	L	AAA	LA	GE	22DD0058 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads, Manila - Batangas Rd - K0073+490 - K0074+665	Lipa City, Batangas	03/05/2023	3rd/Final	Batangas 4th DEO	LF	86.850	330	02/18/2022	01/13/2023	10.31	C	0.499	0.145	0.300	-	-	-	94.40%	90.47% Very Satisfactory	AHD
948	685	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / JUNTREAL INDUSTRIAL AND DEVELOPMENT CORPORATION (Joint Venture)	JV-22-7880	L	AAA	LA	GE	22DK0142 : ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Pagbilao -Tayabas - Lucban Diversion Road, Quezon (Lucban Side) - Package C	Lucban, Quezon	03/03/2023	1st	Quezon 1st DEO	LF	96.500	351	05/31/2022	05/16/2023	2.32	OG	0.396	0.300	0.150	0.030	0.042	0.050	96.80%	-	AHD
949	686	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / RAICON DEVELOPMENT CORPORATION (J.V.)	JV-21-6491	L	AAA	LA	GE	22OE0035 - Construction Drainage Structures along A. Maceda St. including its Tributaries	Manila City	03/16/2023	1st	North Manila DEO	LF	96.476	466	04/01/2022	07/10/2023	7.5	OG	0.371	0.246	0.150	0.030	0.047	0.050	89.40%	-	AHD
950	687	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	22OB0108 - Construction of Slope Protection along Taguig River Facing Downstream (West Bank) Package 5	Taguig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	94.190	240	03/28/2022	11/22/2022	1.67	C	0.499	0.184	0.300	-	-	-	98.30%	92.12% Very Satisfactory	AHD
951	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	22LH0015 - Construction of Concrete Revetment along Talomo River, Calinan District	Davao City	03/07/2023	2nd/Final	Davao City 2nd DEO	LF	93.749	302	03/08/2022	01/03/2023	0	C	0.469	0.200	0.300	-	-	-	96.90%	96.72% Outstanding	ONS
952	688	ST. TIMOTHY CONSTRUCTION CORPORATION / A.M. SALONG CONSTRUCTION (J.V.)	JV-21-6236	L	AAA	LA	GE	22OE0020 - Installation of Additional Booster Pump including Accessories at Estero de Maypajo, Juan Luna Section	Manila City	03/16/2023	2nd/Final	North Manila DEO	LF	96.055	270	02/23/2022	11/19/2022	0.05	C	0.499	0.133	0.300	-	-	-	93.20%	92.78% Very Satisfactory	AHD
953	689	ST. TIMOTHY CONSTRUCTION CORPORATION / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. (Joint Venture)	JV-21-5894	L	AAA	LA	GE	22OB0071 - Bank improvement along Eastbank, Manggahan Floodway, Package 3	Pasig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	77.200	285	02/15/2022	11/26/2022	0	C	0.500	0.145	0.300	-	-	-	94.50%	90.24% Very Satisfactory	ONS
954	690	ST. TIMOTHY CONSTRUCTION CORPORATION / GREENLAND BUILDERS (JV)	JV-21-5786	L	AAA	LA	GE	22G00003- Road Widening- ar Specific Locations along Jaime Cardinal Sin Ave (S00335PN) K0286+600- K0287+595, (S00481PN) K0288+(-618)- K0290+493, New Washington, Aklan	New Washington, Aklan	03/22/2023	1st	Regional Office No. VI	LF	172.763	447	03/29/2022	06/18/2023	8.09	OG	0.317	0.300	0.150	0.024	0.042	0.050	88.30%	-	AHD
955	691	ST. TIMOTHY CONSTRUCTION CORPORATION / ZHEREB CONSTRUCTION (JV)	JV-21-5034	L	AAA	LA	GE	21100092 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads Romandier - Camp Andres - Tanduh Bato Road	Sulu	02/16/2023	1st/Final	Regional Office No. IX	LF	119.839	234	07/14/2021	03/04/2022	0	C	0.472	0.137	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
956	692	STAR PRIME PROPERTY DEVELOPERS INC.	37222	L	C	SB	GE	22CG0131 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and / or Bridges from the National Road/s Leading to Major / Strategic Public Buildings / Facilities - Rehabilitation of Gatiawin - Lacmit Road	Arayat, Pampanga	03/07/2023	2nd/Final	Pampanga 1st DEO	LF	24.500	193	05/23/2022	12/01/2022	0	C	0.492	0.173	0.300	-	-	-	96.50%	93.56% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
957	693	STAR WILLIAM CONSTRUCTION	35938	L	B	MA	GE	22CC0258 - Construction of Flood Control Structure, Brgy. Tangos	Baliuag, Bulacan	03/06/2023	2nd/Final	Bulacan 1st DEO	LF	49.500	300	04/04/2022	01/28/2023	0	C	0.433	0.146	0.300	-	-	-	87.90%	91.20% Very Satisfactory	ONS
958	694	STARS & STRIPES CONSTRUCTION	23484	L	B	SB	GE	22JD0025 - Construction of By-Pass and Diversion Access Roads Barangay Alvenda, Mutia-Pob. Sergio Osmeña Sr. Diversion Road	Zamboanga del Norte	03/09/2023	2nd/Final	Zamboanga del Norte 1st DEO	LF	27.324	164	02/24/2022	08/06/2022	0	C	0.478	0.150	0.300	-	-	-	92.80%	89.62% Very Satisfactory	ONS
959	695	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MB	GE	22FL0049- Construction/ Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Bulan- Matnog- Sta. Magdalena- Bulusan Road leading to Bulusan National Park, Sorsogon (Matnog Side)	Matnog, Sorsogon	03/10/2023	1st	Sorsogon 2nd DEO	LF	93.551	261	09/05/2022	05/23/2023	-2.91	OG	0.398	0.240	0.121	0.030	0.061	0.033	88.30%	-	DEL
960	-	STEVEN CONSTRUCTION & SUPPLY	21987	L	A	MB	GE	22FK0019 - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Pamurayan River Control, Sorsogon City	Sorsogon City	03/06/2023	2nd	Sorsogon 1st DEO	LF	77.026	463	02/17/2022	01/25/2023	12.71	OG	0.394	0.240	0.150	0.030	0.059	0.050	92.30%	-	AHD
961	-	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	21FM0031 - OO2: Flood Management Program - Rehabilitation/Improvement of Mababoy Shore Protection, Sitio Mababoy, Barangay Guinhadap, Monreal, Masbate	Sitio Mababoy, Barangay Guinhadap, Monreal, Masbate	03/09/2023	2nd/Final	Masbate 1st DEO	LF	42.485	394	06/23/2021	07/21/2022	0	C	0.484	0.163	0.300	-	-	-	94.70%	88.52% Satisfactory	ONS
962	-	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GB	22FD0027 - Construction of Evacuation Center at Barangay Penafraancia	Del Gallego, Camarines Sur	03/08/2023	1st	Camarines Sur 1st DEO	LF	34.289	378	03/24/2022	04/05/2023	-32.53	OG	0.397	0.301	0.000	0.024	0.033	0.017	77.20%	-	DEL
963	696	STEVEN CONSTRUCTION & SUPPLY / PEU CONSTRUCTION & SUPPLY (Joint Venture)	JV-22-7024	L	A	MB	GE	22FF0037 - Construction/ Rehabilitation/ Improvement of Flood Mitigation Structures Calabanga Flood Control, Brgy. Sapang - Salvacion Baybay - San Roque - San Pablo, Calabanga, Camarines Sur (Both Side)	Calabanga, Camarines Sur	03/09/2023	2nd/Final	Camarines Sur 3rd DEO	LF	48.888	207	04/04/2022	10/27/2022	0	C	0.424	0.200	0.300	-	-	-	92.40%	90.96% Very Satisfactory	ONS
964	697	STO. CRISTO CONSTRUCTION & TRADING INC.	26096	L	A	MB	GE	22CL0057 - Construction of Slope Protection along Olongapo-Bugallon Road, Pangolingnan Section (Phase 3)	Palauig, Zambales	03/10/2023	1st	Zambales 1st DEO	LF	91.670	420	04/04/2022	05/28/2023	1	OG	0.400	0.240	0.150	0.030	0.042	0.033	89.50%	-	AHD
965	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	A	MB	GE	22CG0039 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road at Tinajero - Cabetican Bank	Bacolor, Pampanga	03/07/2023	3rd/Final	Pampanga 1st DEO	LF	49.000	271	02/23/2022	11/20/2022	0	C	0.458	0.139	0.300	-	-	-	89.70%	91.50% Very Satisfactory	ONS
966	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	A	MB	GE	22BI0044 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Road - Papaya-Malabing-Wangal-Binugawan-Tadji-Runruno Road, K0314+720-K0314+756, K0316+120-K0316+156, Runruno	Quezon, Nueva Vizcaya	03/16/2023	2nd/Final	Nueva Vizcaya 1st DEO	LF	96.500	219	04/06/2022	11/10/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	91.62% Very Satisfactory	ONS
967	-	STO. CRISTO CONSTRUCTION AND TRADING INC.	26096	L	A	MB	GE	22CK0029 - Rehabilitation of Existing Bank along Rio Chico River (Balanoy Section, Right Bank)	La Paz, Tarlac	03/07/2023	1st	Tarlac 2nd DEO	LF	73.213	393	02/16/2022	03/15/2023	-7.47	OG	0.387	0.300	0.075	0.030	0.047	0.033	87.20%	-	DEL
968	698	STRONGLANE BUILDERS AND TRADING CORPORATION / RJM CONSTRUCTION AND DEV'T., INC. (Joint Venture)	JV-22-6858	L	B	MA	GE	22OC0135 - Construction of Revetment Wall along Bangkal Creek, Brgy. Bangkal	Makati City, Metro Manila	03/15/2002	2nd/Final	Metro Manila 2nd DEO	LF	39.200	240	03/22/2022	11/16/2022	12.78	C	0.491	0.137	0.300	-	-	-	92.80%	89.44% Very Satisfactory	AHD
969	699	SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION / FGO CORPORATION (Joint Venture)	JV-22-8154	L	AAAA	LB	GE	22FB0263 - CSSP: Construction/Improvement of Access Roads leading to Declared San Joaquin-Pawa-Bogtong Road leading to Legazpi City Airport, Package III	Legazpi City, Albay	03/06/2023	1st	Albay 2nd DEO	LF	93.582	300	08/24/2022	06/19/2023	3.29	OG	0.391	0.218	0.150	0.030	0.042	0.050	88.10%	-	AHD
970	700	SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAAA	LB	GE	22EH0039 - Construction of Causeway/Seawall Leading to Poblacion, Odiongan	Odiongan, Romblon	03/24/2023	2nd/Final	Romblon DEO	LF	53.075	250	03/10/2022	11/14/2022	0	C	0.494	0.133	0.300	-	-	-	92.70%	91.44% Very Satisfactory	ONS
971	-	SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAAA	LB	GE	22EH0079 - Construction of Road, Brgy. Manhac - Sitio Malbog, Brgy. Magsaysay	Looc, Romblon	03/24/2023	2nd/Final	Romblon DEO	LF	95.601	236	04/11/2022	12/02/2022	0	C	0.500	0.184	0.300	-	-	-	98.40%	93.84% Outstanding	ONS
972	-	SUNWEST, INC	15906	L	AAA	LA	GE	22GB0046- Construction of Bugasong Ridge Road to Laua-an- Aklan River- Tapaz (Phase 1)	Antique	03/21/2023	1st	Antique DEO	LF	96.500	396	04/01/2022	05/01/2023	-7.15	OG	0.389	0.300	0.078	0.030	0.047	0.033	87.70%	-	DEL
973	701	SUPREA PHILS. DEVELOPMENT CORP.	41868	L	AA	MA	GE	22KA0080 - Road Widening along Syre Highway - K1480+917 to K1481+870	Brgy. La Fortune, Impasug-ong, Bukidnon	03/14/2023	3rd/Final	Bukidnon 1st DEO	LF	43.560	268	03/28/2022	12/20/2022	0	C	0.500	0.147	0.300	-	-	-	94.70%	93.86% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
974	-	SUPREA PHILS. DEVELOPMENT CORP.	41868	L	C	SB	GE	22KK0069 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Butuan City - Cagayan de Oro City - Iligan City Rd - K1313+200 - K1315+000, K136+000 - K1316+462	Gingog City, Misamis Oriental	03/16/2023	2nd/Final	Misamis Oriental 1st DEO	LF	48.607	253	05/25/2022	02/01/2023	0	C	0.482	0.134	0.300	-	-	-	91.60%	92.44% Very Satisfactory	ONS
975	702	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	22GM0028 - Construction Of Concrete Road - Construction Of Road At So. Magtanday To Omas Road, Section 1, Barangay Camindangan, Sipalay City, Negros Occidental	Barangay Camindangan, Sipalay City, Negros Occidental	03/10/2023	2nd/Final	Negros Occidental 3rd DEO	LF	63.322	296	03/14/2023	01/03/2023	44.76	C	0.457	0.165	0.300	-	-	-	92.20%	90.04% Very Satisfactory	AHD
976	-	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LA	GE	22GN0049 - Construction of Drainage Structure Along Road - Bago-Mambucal Road, K0038+660 - K0039+100, K0039+940 - K0040+580, K0041+540 - K0041+900, Bago City, Negros Occidental	Bago City, Negros Occidental	03/11/2023	2nd/Final	Negros Occidental 4th DEO	LF	43.422	335	05/27/2022	04/26/2023	12.16	C	0.434	0.138	0.300	-	-	-	87.20%	87.68% Satisfactory	AHD
977	703	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. / CBCL CONSTRUCTION AND SUPPLY (JV)	JV-21-6128	L	AAA	LA	GE	22GK0010 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Imbang River (Both Stream) Along Bacolod North Rd., Sta. 1+456 - Sta. 1+570 (Left Side) - Upstream; Sta. 1+408.50 - Sta. 1+909 (Right Side) - Downstream, Silay City, Negros Occidental	Silay City, Negros Occidental	03/13/2023	3rd/Final	Negros Occidental 1st DEO	LF	90.708	334	02/22/2022	12/31/2022	0.00	C	0.452	0.133	0.300	-	-	-	88.50%	89.94% Very Satisfactory	ONS
978	704	SUPREME ABF CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY INC./REDSON CONSTRUCTION AND SUPPLIES, INC. (JV)	JV-21-6155	L	AAA	LA	GE	22GK0009 - Construction of Flood Mitigation Structure - Construction of Flood Control Structureat Coastal Barangays of Tuburan-Tomongtong and Gahit, S1-Tuburan Section Sta. 0+000 - Sta. 0+390; S2- Tomongtong Section Sta. 0+000 - Sta. 0+525; S3-Gahit Sta. 0+275, EB. Magalona, Negros Occidental	EB. Magalona, Negros Occidental	03/13/2023	2nd/Final	Negros Occidental 1st DEO	LF	96.498	427	02/22/2022	10/19/2022	2.96	C	0.455	0.149	0.300	-	-	-	90.40%	89.38% Very Satisfactory	AHD
979	705	SURIGAO LA SUERTE CORPORATION	39790	L	B	MA	GE	22NI0007 - Construction of Road, Barangay Kahayag - Barangay Coletto	Bislig City, Surigao Del Sur	03/09/2023	2nd	Surigao del Sur 2nd DEO	LF	34.297	303	05/20/2022	03/18/2023	3.02	OG	0.366	0.300	0.150	0.010	0.047	0.050	92.30%	-	AHD
980	706	SY CONSTRUCTION	12333	L	B	SB	GB	22DB0136 - Construction of Evacuation Center, Brgy. Gumamela	Bayalan, Batangas	03/03/2023	1st	Batangas 1st DEO	LF	19.799	300	06/03/2022	03/29/2023	0.1	OG	0.400	0.281	0.150	0.030	0.056	0.050	96.70%	-	AHD
981	707	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	LB	GE	22HJ0058 - Network Development Program - Road Widening - Primary Roads - Dumaguete North Road (Jct. Bais - Kabankalan - Negros Occidental Boundary) - K0080+617 - K0081+305, K0081+383 - K0082+000	Ayungon, Negros Oriental	03/03/2023	2nd/Final	Negros Oriental 1st DEO	LF	63.111	301	02/20/2022	12/17/2022	0	C	0.487	0.165	0.300	-	-	-	95.20%	94.48% Very Satisfactory	ONS
982	708	T.N.G CONSTRUCTION CORPORATION	46729	L	C	SB	GE	22EA0053 - Network Development Program - Road Widening-Secondary Roads, Marinduque Circumferential Rd - K0046+000-K0046+683	Torrijos, Marinduque	03/20/2023	2nd/Final	Marinduque DEO	LF	28.712	205	02/16/2022	09/08/2022	11.71	C	0.498	0.160	0.300	-	-	-	95.80%	93.46% Very Satisfactory	AHD
983	709	TAGEL CORP.	43554	L	AAA	MA	GE	22PB0002 - Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Tertiary Roads, Apayao-Ilocos Norte Rd K0621+290-K0621+390	Kabugao, Apayao	03/23/2023	2nd/Final	Apayao 1st DEO	LF	77.200	331	03/21/2022	02/14/2023	0	C	0.500	0.163	0.300	-	-	-	96.30%	95.76% Very Satisfactory	ONS
984	710	TAJ BUILDERS AND SUPPLY	45862	L	D	SB	GE	22MC0003 - Construction of Concrete Road - Jct. Matigol to Sitio Inamong Road leading to Matigol Falls	Brgy. Datu Ladayon, Arakan, North Cotabato	03/17/2023	1st/Final	Cotabato 2nd DEO	LF	7.350	78	02/24/2022	05/12/2022	3.85	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
985	711	TAJ BUILDERS AND SUPPLY / LLABAN CONSTRUCTION AND SUPPLY (JV)	JV-21-5912	L	A	MA	GE	22MB0013 - Construction of Concrete Revetment, Lower Kilinan- Mabuhay (Silway River Basin), Sta. 0+694 - Sta. 1+318	Brgy. Mabuhay, General Santos City	03/17/2023	2nd/Final	South Cotabato 1st DEO	LF	86.848	234	03/29/2022	11/17/2022	0	C	0.479	0.133	0.300	-	-	-	91.20%	91.50% Very Satisfactory	ONS
986	712	TCSC CORP.	15453	L	AAAA	LA	GE	22D00008 - FY 2022 DPWH Infrastructure Program, Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Interjurisdictional Roads and/or Bridges (or Roads that Traverse Multiple LGU Jurisdictions), Construct	Batangas City, San Pascual and Bauan, Batangas, Batangas Province	03/03/2023	1st	Regional Office No. IV-A	LF	252.733	531	02/21/2022	08/05/2023	-2.05	OG	0.400	0.281	0.130	0.030	0.051	0.033	92.50%	-	DEL
987	-	TCSC CORP.	15453	L	AAAA	LA	GE	22D00070 - FY 2022 DPWH Infrastructure Program, Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-pass and Diversion Roads, Batangas City - San Pascual - Bauan Diversion Road, Package	Batangas, Batangas Province	03/03/2023	1st	Regional Office No. IV-A	LF	40.435	399	03/09/2022	04/11/2023	-2.28	OG	0.400	0.291	0.127	0.030	0.051	0.033	93.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
988	-	TCSC CORP.	15453	L	AAAA	LA	GE	22D00069 - FY 2022 DPWH INFRASTRUTVURE PROGRAM Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development Program, Construction of By-Pass and Diversion Roads, Batangas City - San Pascual - Bauan Diversion Road, Package G	Batangas Province	03/03/2023	1st	Regional Office No. IV-A	LF	80.500	406	03/23/2022	05/02/2023	1.49	OG	0.398	0.287	0.150	0.030	0.051	0.050	96.60%	-	AHD
989	-	TCSC CORP.	15453	L	AAAA	LA	GE	22D00077 - FY 2022 DPWH INFRASTRUCTURE PROGRAM Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program Preventive Maintenance, Primary Roads Calamba - Sta. Cruz - Famy Jct Rd. K0052+476 - K0053+000, K0054+000 -	Laguna Province	03/04/2023	2nd/Final	Regional Office No. IV-A	LF	144.749	210	06/14/2022	01/09/2023	0	C	0.499	0.198	0.300	-	-	-	99.70%	94.06% Very Satisfactory	ONS
990	713	TECKCON CONSTRUCTION	33214	L	A	MA	GE	21BD0106 - Local Program - Local Infrastructure Program - Local Roads and Bridges - Local Roads - Construction of Various Local Roads and Drainages	Solana, Cagayan	03/17/2023	2nd/Final	Cagayan 3rd DEO	LF	12.375	235	11/10/2021	07/02/2022	-3.53	C	0.490	0.200	0.194	-	-	-	88.40%	86.60% Satisfactory	DEL
991	714	THEARIS BUILDERS & SUPPLY	34590	L	A	MA	GE	22NB0008 - Road Widening along Daang Maharlika (Agusan-Davao Sect) (S00446MN) K1241+(-321.00) - K1241+498.00, Sibagat, Agusan del Sur	Sibagat, Agusan del Sur	03/06/2023	3rd/Final	Agusan del Sur 1st DEO	LF	49.000	300	03/04/2022	12/28/2022	0	C	0.486	0.200	0.300	-	-	-	98.60%	92.72% Very Satisfactory	ONS
992	-	THEARIS BUILDERS & SUPPLY	34590	L	A	MA	GE	21NI0033 - Concreting of Barangay Labisma - Barangay Barcelona Road Section (Package B)	Municipality of Lingig, Surigao del Sur	03/09/2023	2nd/Final	Surigao del Sur 2nd DEO	LF	49.475	290	11/09/2021	08/25/2022	-2.93	C	0.486	0.200	0.212	-	-	-	89.80%	89.44% Very Satisfactory	DEL
993	715	THOM-ARMAN CONSTRUCTION	08177	L	B	MA	GE	22KJ0008 - Widening of Permanent Bridge Dupol Br. (B00346MN) Along Ozamis - Pagadian Rd.	Misamis Occidental	03/10/2023	2nd/Final	Misamis Occidental 2nd DEO	LF	7.691	340	01/21/2022	12/26/2022	0.88	C	0.500	0.145	0.300	-	-	-	94.50%	95.04% Very Satisfactory	AHD
994	716	THREE KCS BUILDERS AND SUPPLY	38544	L	D	SB	GE	22CA0027 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and Bridges from the National Roads Leading to Major Strategic Public Buildings/Facilities - Construction of Road at Ba	Hermosa, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	9.800	259	02/21/2022	11/06/2022	0.66	C	0.492	0.134	0.300	-	-	-	92.60%	90.32% Very Satisfactory	AHD
995	-	THREE KCS BUILDERS AND SUPPLY	38544	L	D	SB	GE	22CM0025: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Building Facilities, Construction of Road at Barangay New Cabalan	Olongapo City	03/06/2023	1st/Final	Zambales 2nd DEO	LF	4.884	60	02/11/2022	04/11/2022	0	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
996	-	THREE KCS BUILDERS AND SUPPLY	38544	L	D	SB	GE	22CM0009: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities, Construction of Road at Barangay Consuelo	San Marcelino, Zambales	03/06/2023	1st/Final	Zambales 2nd DEO	LF	4.900	60	02/10/2022	04/10/2022	0	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
997	717	THREE W BUILDERS, INC.	10722	L	AAA	LA	GE	22HI0009 - Construction of Road Slope Protection Structure - Cebu North Hagnaya Wharf Road - K0065+000 - K0065+100, K0072+400 - K0072+500	Sogod, Cebu	03/02/2023	3rd/Final	Cebu 5th DEO	LF	77.197	270	03/31/2022	12/25/2022	22.96	C	0.499	0.152	0.300	-	-	-	95.10%	93.96% Very Satisfactory	AHD
998	-	THREE W BUILDERS, INC.	10722	L	AAA	LA	GE	22LA0044 - Construction of Revetment along Agusan River, Sta. 0+807.71 - Sta. 1+156.52 (RS) Purok 3 Brgy. Osmeña to Purok 1, Poblacion	Compostela, Davao De Oro	03/09/2023	3rd/Final	Davao de Oro 2nd DEO	LF	49.000	264	02/15/2022	11/05/2022	0	C	0.434	0.200	0.300	-	-	-	93.40%	91.72% Very Satisfactory	ONS
999	718	THREE W BUILDERS, INC./ DREIRICH BUILDERS (Joint Venture)	JV-21-5746	L	AAA	LA	GE	22LD0029 - Construction of Revetment along Coronon River	Santa Cruz, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	49.000	192	02/21/2022	08/11/2022	0	C	0.481	0.170	0.300	-	-	-	95.10%	92.88% Very Satisfactory	ONS
1000	719	THREE-SEVEN CONSTRUCTION AND SUPPLY	45089	L	C	SB	GE	22MC0033 - Construction of Concrete Road - Construction of Road, Napanlahan-Dallag Road	Arakan, North Cotabato	03/17/2023	3rd/Final	Cotabato 2nd DEO	LF	24.500	234	02/24/2022	10/15/2022	1.71	C	0.487	0.133	0.300	-	-	-	92.00%	90.74% Very Satisfactory	AHD
1001	720	TIB TIMCO INFRA BUILDERS	47330	L	B	SB	GE	22GD0050 - Construction of Road Slope Protection Structure - along Jct Natl Rd - Mianay - Duyoc - Calaan - Panitan Road (S00310PN) K0104+760 - K0105+372, Panitan, Capiz	Panitan, Capiz	03/24/2023	2nd/Final	Capiz 1st DEO	LF	22.985	247	03/22/2022	11/23/2022	-5.79	C	0.490	0.154	0.126	-	-	-	77.00%	83.48% Satisfactory	DEL
1002	721	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC.	29292	L	B	MA	GE	22G00008- Construction of Coastal Dike in Brgy. Songcolan, Batan, Aklan	Batan, Aklan	03/22/2023	1st	Regional Office No. VI	LF	40.426	474	03/29/2022	11/16/2022	22.83	OG	0.392	0.283	0.150	0.030	0.047	0.033	93.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1003	722	TJMT CONSTRUCTION	41898	L	A	MA	GE	22B0016: 002: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cagayan River	Centro Norte Section 2, Gattaran, Cagayan	03/15/2023	3rd/Final	Cagayan 1st DEO	LF	24.500	383	02/02/2022	02/19/2023	4.75	C	0.465	0.198	0.300	-	-	-	96.30%	91.92% Very Satisfactory	AHD
1004	723	TJMT CONSTRUCTION / RAMIKE CONSTRUCTION (Joint Venture)	JV-22-7357	L	A	MA	GE	22B0129- Convergence and Special Support Program- Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program- TRIP)- Sanchez Mira Bay View Boulevard including Access Road Leading to Beach Resort (Phase 3)	Sanchez Mira, Cagayan	03/16/2023	2nd	Cagayan 2nd DEO	LF	39.200	376	03/28/2022	04/07/2023	0.11	OG	0.384	0.291	0.150	0.030	0.051	0.033	93.90%	-	AHD
1005	724	TKS BUILDERS AND SUPPLIES	23415	L	A	MA	GE	22LD0043 - Construction of Revetment along Magallanes River (Magallanes Bridge Section)	Matanao, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	67.550	273	02/18/2022	11/17/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	92.76% Very Satisfactory	ONS
1006	-	TKS BUILDERS AND SUPPLIES	23415	L	A	MB	GE	22LD0048 - Construction of Road, Sampaguita, New Visayas, Matana to Sto. Nino, New Clarin	Bansalan, Davao del Sur	03/08/2023	2nd/Final	Davao del Sur DEO	LF	67.550	291	02/18/2022	12/05/2022	0	C	0.491	0.152	0.300	-	-	-	94.30%	95.50% Very Satisfactory	ONS
1007	725	TOPNOTCH CATALYST BUILDERS INC.	34061	L	A	MA	GE	22OB0100 - Construction of Slope Protection along Taguig River, Facing Downstream (East Bank), Package 2	Taguig City	03/13/2023	2nd/Final	Metro Manila 1st DEO	LF	96.500	240	02/16/2022	10/13/2022	32.5	C	0.499	0.183	0.300	-	-	-	98.20%	91.96% Very Satisfactory	AHD
1008	-	TOPNOTCH CATALYST BUILDERS, INC.	34061	L	A	MA	GB	22CC0114 - Construction of Multi-Purpose Building (Central Materials Recovery Facility) at Barangay Poblacion	Guiguinto, Bulacan	03/06/2023	2nd/Final	Bulacan 1st DEO	LF	49.000	390	01/28/2022	02/21/2023	29.1	C	0.500	0.148	0.300	-	-	-	94.80%	95.71% Very Satisfactory	AHD
1009	726	TOUGHBUILT CONSTRUCTION & TRADING, INC.	35947	L	D	SB	GE	22OD0015 - Construction of Road and Drainage along F. Alcanar St. (Phase II), Wawang Pulo	Valenzuela City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	19.600	270	02/08/2022	11/04/2022	0	C	0.496	0.172	0.300	-	-	-	96.80%	90.56% Very Satisfactory	ONS
1010	-	TOUGHBUILT CONSTRUCTION & TRADING, INC.	35947	L	D	SB	GE	22OD0045 - Construction of Road and Drainage of G. Lazaro St., Brgy. Dalandanan	Valenzuela City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	28.614	360	02/08/2022	02/02/2023	14.44	C	0.491	0.162	0.300	-	-	-	95.30%	90.50% Very Satisfactory	AHD
1011	727	TR CONSTRUCTION CORPORATION / KM88 CONSTRUCTION INC. (Joint Venture)	JV-21-5655	L	AAA	MB	GB	22FK0001 - Cluster I - Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - 1.) Construction of Multi-Purpose Building in Donsol East Central School, Barangay Poso Pobra	Barangay Poso Poblacion, Donsol, Sorsogon	03/06/2023	2nd/Final	Sorsogon 1st DEO	LF	9.900	315	02/16/2022	12/27/2022	0	C	0.495	0.134	0.300	-	-	-	92.90%	90.52% Very Satisfactory	ONS
1012	728	TRANS-AURORA CONSTRUCTION	11388	L	A	MA	GE	22CN0091 - Construction of Road, Brgy. Punglo	Maria Aurora, Aurora	03/04/2023	1st	Aurora DEO	LF	49.000	321	06/21/2022	05/07/2023	-7.31	OG	0.397	0.300	0.077	0.030	0.042	0.033	87.90%	-	DEL
1013	729	TRICHES CONSTRUCTION AND TRADING	33876	L	B	MA	GE	22CA0071 - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Control Structure along Pentor, Balsik River, Balsik Section Phase ATR-1	Hermosa, Bataan	03/10/2023	2nd/Final	Bataan 1st DEO	LF	39.600	189	06/07/2022	12/12/2022	1.59	C	0.459	0.133	0.300	-	-	-	89.20%	89.50% Very Satisfactory	AHD
1014	730	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	22K00023 - Construction/ Improvement of Access Roads leading to Airports (Kalsada Tungo Sa Paliparan, Riles at Daungan Program KATUPARAN) CDO - Opol - El Salvador - Alubijid - Laguindingan Airport (Pueblo de Oro/ CDO Airport to Jct. BCIR Laguindingan) Mou	Misamis Oriental	02/07/2023	2nd/Final	Regional Office No. X	LF	28.950	230	03/25/2022	11/09/2022	0	C	0.500	0.144	0.300	-	-	-	94.40%	93.38% Very Satisfactory	ONS
1015	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	22K00024 - Construction of By-Pass and Diversion Roads, Cagayan de Oro (PCE) Bypass/ Alternate Road Extension (Jct. Lumbia/ CDO - Camp Kibaritan Road - Pagatpat - Jct. BCIR), Lumbia - Pagalungan	Misamis Oriental	02/07/2023	2nd/Final	Regional Office No. X	LF	59.589	300	03/30/2022	01/23/2023	0	C	0.483	0.146	0.300	-	-	-	92.60%	90.68% Very Satisfactory	ONS
1016	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	22K00094 - Construction of By-Pass and Diversion Roads, Misamis Oriental - Bukidnon By-Pass Road (PHIVIDEC - Alae Section)	Bukidnon	02/08/2023	2nd/Final	Regional Office No. X	LF	144.750	330	03/21/2022	02/13/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	92.58% Very Satisfactory	ONS
1017	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	22K00366 - Construction of By-Pass and Diversion Roads, Cagayan de Oro Coastal Road (Puerto - Gusa Section), Package 3	Cagayan de Oro City	02/06/2023	1st/Final	Regional Office No. X	LF	125.450	295	08/08/2022	05/29/2023	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
1018	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MB	GE	22K00043 - Construction of By-Pass and Diversion Roads, Cagayan de Oro (PCE) Bypass/ Alternate Road Extension (Jct. Lumbia/ CDO - Camp Kibaritan Road - Pagatpat - Jct. BCIR), Bagooboc Section (Package 1)	Misamis Oriental	02/07/2023	2nd/Final	Regional Office No. X	LF	47.025	296	02/28/2022	12/20/2022	0	C	0.482	0.161	0.300	-	-	-	94.30%	93.58% Very Satisfactory	ONS
1019	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	LA	GE	22K00206 - Construction of Lugait - Iligan City Mountain Diversion Road, Package 2	Iligan City, Lanao del Norte	03/08/2023	1st	Regional Office No. X	LF	54.415	361	05/23/2022	05/18/2023	14.94	OG	0.397	0.259	0.150	0.030	0.042	0.033	91.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1020	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	SB	GE	22NA0027 - Construction of Flood Mitigation Structure at Lower Agusan River, Magallanes, Pagatpatan Section	Magallanes, Agusan Del Norte	03/06/2023	2nd/Final	Agusan del Norte DEO	LF	49.000	200	04/10/2022	10/26/2022	0	C	0.497	0.170	0.300	-	-	-	96.70%	93.16% Very Satisfactory	ONS
1021	731	TRIPLE 8 CONST. & SUPPLY INC.	10684	L	AA	MB	GE	22OH0019 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage System - Drainage Improvement along Remedios St. from Remedios Circle	Malate, Manila	03/20/2023	2nd/Final	South Manila DEO	LF	77.169	260	02/28/2022	11/14/2022	33.38	C	0.498	0.138	0.300	-	-	-	93.60%	89.22% Very Satisfactory	AHD
1022	732	TRIPLE JOHNES Q. CONSTRUCTION	50384	L	B	SB	GE	22EA0181 - Construction of Putting Buhangin Road	Mogpog-Boac, Marinduque	03/20/2023	2nd/Final	Marinduque DEO	LF	14.852	121	03/30/2022	07/28/2022	0.02	C	0.495	0.173	0.300	-	-	-	96.80%	92.96% Very Satisfactory	AHD
1023	733	TSQUARE CONSTRUCTION CORP.	14268	L	A	MB	GE	22MG0016 - Construction of Concrete Road- Construction of Jct NHW Poblacion Sto Niño- Upper Sepaka-Surallah-Lake Sebu Road	South Cotabato	03/15/2023	2nd/Final	South Cotabato 2nd DEO	LF	96.500	315	03/02/2022	01/10/2023	0	C	0.491	0.148	0.300	-	-	-	93.90%	94.20% Very Satisfactory	ONS
1024	734	UKC BUILDERS, INC. / ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-22-7459	L	AAA	MB	GE	22IL0173 - Convergence and Special Support Program, SIPAG - Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Brgy. Combadto Flood Control Structure	Maasin City, Southern Leyte	03/09/2023	2nd	Southern Leyte DEO	LF	96.456	399	04/06/2022	05/09/2023	0.29	OG	0.394	0.263	0.150	0.030	0.037	0.050	92.40%	-	AHD
1025	735	UNITEC BUILDER, INCORPORATED	4803	L	AAA	MB	GE	22GA0120- Construction of Revetment Wall along Aklan River	Brgy. Palale, Banga, Aklan	03/22/2023	2nd/Final	Aklan DEO	LF	49.955	333	03/17/2022	02/12/2023	1.15	C	0.426	0.117	0.300	-	-	-	84.30%	90.26% Very Satisfactory	AHD
1026	-	UNITEC BUILDER, INCORPORATED	4803	L	AAA	LA	GE	22GB0042- Construction of Jct. National Road- Barangay San Rafael- Lumpatan- Lapak- Sumaray- Walker- Panpanan 1- Panpanan 2 Road	Barangay Panpanan, San Remigio, Antique	03/21/2023	1st	Antique DEO	LF	49.477	217	03/24/2022	10/26/2022	17.22	OG	0.400	0.240	0.150	0.024	0.051	0.050	91.50%	-	AHD
1027	736	UPLAND CONSTRUCTION & ENGINEERING SERVICES	34866	L	AAA	MB	GE	22PM0020 - Convergence and Special Support Program (Cssp) - Construction/Improvement of Access Roads Leading To Declared Tourism Destinations (Tourism Road Infrastructure Program -Trip) - Cassag-Bacarri-Camparadi-Cawayan-buringal Proper-Sinamar Road Leading to Smokey, Makilo Sphinx, Mabartutbot Mud Pool, Little Chocolate Hills, Buringan Waterfalls"	Paracelis, Mountain Province	03/24/2023	3rd/Final	Mt. Province 2nd DEO	LF	95.500	362	02/24/2022	02/20/2023	0.3	C	0.491	0.154	0.300	-	-	-	94.50%	91.50% Very Satisfactory	AHD
1028	737	UY CONDEV CORPORATION	12336	L	AA	LA	GE	22HL0030 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Network Development Program: Road Widening - Primary Roads: Dumaguete South Road - K0034+348 - K0036+036	Zamboanguita-Siaton, Negros Oriental	03/04/2023	2nd/Final	Negros Oriental 3rd DEO	LF	65.428	362	03/05/2022	03/01/2023	1.48	C	0.471	0.159	0.300	-	-	-	93.00%	92.88% Very Satisfactory	AHD
1029	738	V.B. MANUBAY CONSTRUCTION	32705	L	A	MA	GE	22BH0115 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Villaflor Flood Control Structure, Sta. 0+000 - Sta. 0+595	San Isidro, Isabela	01/25/2023	1st/Final	Isabela 4th DEO	LF	76.704	255	04/13/2022	12/23/2022	14.97	C	0.484	0.137	0.300	-	-	-	92.10%	92.1% Very Satisfactory	AHD
1030	739	V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MB	GE	22DD0001 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Revetment	San Juan, Batangas	03/05/2023	2nd/Final	Batangas 4th DEO	LF	96.500	292	02/23/2022	12/11/2022	25.52	C	0.500	0.133	0.300	-	-	-	93.30%	95.04% Very Satisfactory	AHD
1031	740	V.R. PATRON BUILDERS & DEVELOPERS CORP. / 515 LIFE CONSTRUCTION CORP. (Joint Venture)	JV-21-6321	L	AAA	MB	GE	22DG0041- Construction of Concrete Bridge - Construction of Permanent Bridge Connecting Brgy. Palocpoc, Mendez and Brgy. Esperanza	Alfonso, Cavite	03/02/2022	2nd/Final	Cavite 2nd DEO	LF	48.999	318	02/14/2022	12/28/2022	0	C	0.480	0.163	0.300	-	-	-	94.30%	94.36% Very Satisfactory	ONS
1032	741	VANNIE CONSTRUCTION AND SUPPLY	27335	L	B	SB	GE	22GG0091 - Construction of Road Slope Protection Structure - Iloilo-Capiz Rd (Old Route) - K0031 + 533 - K0031 + 725, K0041 + 240 - K0041 + 380, K0041 + 431 - K0041 + 485, K0041 + 560 - K0041 + 646, K0041 + 834 - K0041 + 977	Janiuay, Iloilo	03/09/2023	2nd/Final	Iloilo 2nd DEO	LF	30.250	278	02/23/2022	11/27/2022	-0.37	C	0.491	0.145	0.289	-	-	-	92.50%	92.08% Very Satisfactory	DEL
1033	742	VCH CONSTRUCTION & TRADING	32050	L	B	MA	GE	22EE0025 - Widening of Permanent Bridges- Dayandante Bridge II (B00222PW) Along Puerto Princesa North Road	Roxas, Palawan	03/24/2023	2nd/Final	Palawan 1st DEO	LF	9.799	265	02/14/2022	11/05/2022	0.38	C	0.498	0.200	0.300	-	-	-	99.80%	95.84% Very Satisfactory	AHD
1034	743	VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	22HF0035 - Construction of Road Slope Protection Structure along Carcar-Barili Road, Sta. 56+000-Sta.57+000	Barili, Cebu	03/04/2023	2nd/Final	Cebu 3rd DEO	LF	96.277	307	03/01/2022	01/01/2023	0.54	C	0.485	0.128	0.300	-	-	-	91.30%	94.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1035	-	VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	21K00056 - Construction of By-pass and Diversion Roads, Cagayan de Oro Diversion Road, (Jct. Balubal Sayre Highway - Pueblo de Oro, CDO - Old Airport Road Diversion Road (Pueblo de Oro/Jct. CDO-Old Airport Road) Phase II, Package 10	Cagayan de Oro City	03/02/2023	2nd/Final	Regional Office No. X	LF	127.659	649	04/27/2021	02/04/2023	0	C	0.481	0.199	0.300	-	-	-	98.10%	92.76% Very Satisfactory	ONS
1036	-	VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	22KH0005: Asset Preservation Program - Preventive Maintenance - Secondary Roads - CDO - Airport - Bukidnon Rd - K1449+280 - K1453+500	Cagayan de Oro City	03/21/2023	2nd/Final	Cagayan de Oro City 1st DEO	LF	72.914	257	02/16/2022	10/30/2022	0	C	0.478	0.145	0.300	-	-	-	92.30%	90.02% Very Satisfactory	ONS
1037	-	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	22KC0006 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along CDO City - Dominorog - Camp Kibaritan Rd., K1468+000 - K1468+150	Talakag, Bukidnon	03/15/2023	2nd	Bukidnon 3rd DEO	LF	72.375	380	03/24/2022	04/07/2023	0.09	OG	0.400	0.294	0.150	0.030	0.056	0.050	98.00%	-	AHD
1038	-	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	MA	GE	22KC0044 - Construction of Flood Control Structure Along CDO City - Dominorog - Camp Kibaritan Rd (Upstream and Downstream of Tal-uban Bridge, Phase II)	Talakag, Bukidnon	03/15/2023	2nd	Bukidnon 3rd DEO	LF	96.500	428	04/11/2022	06/12/2023	0.98	OG	0.393	0.267	0.150	0.030	0.056	0.033	92.90%	-	AHD
1039	744	VF CONSTRUCTION	10048	L	B	MA	GE	22CB0022 - Construction/Upgrading/Rehabilitation of Drainage along National Roads-Secondary Roads - Roman Expressway, KO120+000 to KO120+665, KO120+942-KO121+150	Bataan 2nd District	03/08/2023	1st	Bataan 2nd DEO	LF	28.495	393	02/24/2022	03/23/2023	35.13	OG	0.397	0.240	0.150	0.030	0.047	0.050	91.40%	-	AHD
1040	745	VFL BUILDERS	43435	L	D	SB	GB	22DK00192 - Local Program -Basic Education Facilities - School Buildings- Construction of Two (2) Storey Six (6) Classroom, Dapdap Integrated School	Tayabas, Quezon	03/03/2023	1st	Quezon 1st DEO	LF	19.269	160	01/13/2023	06/21/2023	8.79	OG	0.400	0.240	0.150	0.030	0.037	0.050	90.70%	-	AHD
1041	746	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	22LB0276 - Construction of Road Slope Protection Structures - Davao City Div. Rd - K1510+328 to K1510+411	Davao City	03/10/2023	2nd/Final	Davao City 1st DEO	LF	96.500	361	04/13/2022	04/13/2022	4.49	C	0.460	0.200	0.300	-	-	-	96.00%	95.94% Very Satisfactory	AHD
1042	747	VICENTE T. LAO CONSTRUCTION / JTL KONSTRUCT CORPORATION (JV)	JV-21-6265	L	AAA	LB	GE	22MC0018 - Construction of Dike - Construction of Flood Control Dike along Kabacan River (Tuael Section) L/S	Brgy. Tuael, President Roxas, North Cotabato	03/17/2023	2nd/Final	Cotabato 2nd DEO	LF	48.510	304	03/18/2022	01/15/2023	0.5	C	0.500	0.133	0.300	-	-	-	93.30%	87.18% Satisfactory	AHD
1043	748	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MA	GE	22DE0044 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure along Calumpang River	Batangas City	03/04/2023	2nd/Final	Batangas 2nd DEO	LF	96.500	330	02/15/2022	01/10/2023	3.65	C	0.473	0.134	0.300	-	-	-	90.70%	91.00% Very Satisfactory	AHD
1044	749	VICTORIA DEVELOPMENT AND VENTURES CORP.	32638	L	A	MA	GE	22OF0019 - Construction of Flood Control Structures and Tributaries along San Francisco River, Phase II	Quezon City	03/18/2023	3rd/Final	Quezon City 1st DEO	LF	48.020	300	02/07/2022	12/03/2022	4	C	0.478	0.133	0.300	-	-	-	91.10%	92.21% Very Satisfactory	AHD
1045	-	VICTORIA DEVELOPMENT AND VENTURES CORP.	32638	L	A	MB	GE	21IA0037 - Construction of Access Road leading to Imelda Falls (Phase 1) (11.604689, 124.440646 - 11.606019, 124.454712)	Naval, Biliran	03/12/2023	3rd/Final	Biliran DEO	LF	43.856	350	09/19/2021	09/03/2022	-5	C	0.500	0.133	0.150	-	-	-	78.30%	86.82% Satisfactory	DEL
1046	750	VICTORIANO C. LIM CONSTRUCTION CORPORATION	25318	L	AA	MB	GE	22KE0006 - Construction of River Control/Drainage System at Tangaro Box Culvert K37+000 - K38+220.00	Camiguin Circumferential Road	03/17/2023	2nd/Final	Camiguin DEO	LF	92.157	232	02/15/2022	10/04/2022	0	C	0.479	0.133	0.300	-	-	-	91.20%	95.22% Very Satisfactory	ONS
1047	751	VIGAN FORTUNE CONSTRUCTION	03887	L	A	MA	GB	22AD0120: Construction of Candon City Hospital (Satellite ITRMC) Buildings (Phase II)	Candon City, Ilocos Sur	03/14/2023	1st	Ilocos Sur 2nd DEO	LF	67.548	368	04/04/2022	04/06/2023	1.21	OG	0.398	0.241	0.150	0.030	0.047	0.050	91.60%	-	AHD
1048	752	VIGUZ CONSTRUCTION CORPORATION / DC BROS BUILDERS AND TRADING (Joint Venture)	JV-22-8021	L	A	MA	GE	22IG0066 - Asset Preservation - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads - Tacloban - Baybay - South Rd. - K0987+498 - K0987+578, K0990+483 - K0990+589	Brgy. Villa Solidaridad & Brgy. Malihi, Baybay City, Leyte	03/10/2023	1st	Leyte 5th DEO	LF	95.390	354	07/12/2022	06/30/2023	-3.06	OG	0.400	0.248	0.119	0.030	0.047	0.033	87.70%	-	DEL
1049	753	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	LA	GE	22AB0080: Preventive Maintenance - Tertiary Roads, Ilocos Norte - Apayao Rd., K0486+625 - K0487+000, K0487+564 - K0489+168 & K0500+860 - K0502+000	Ilocos Norte	03/16/2023	2nd/Final	Ilocos Norte 2nd DEO	LF	49.000	364	03/29/2022	03/27/2023	4.3	C	0.491	0.134	0.300	-	-	-	92.50%	94.78% Very Satisfactory	AHD
1050	-	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	LB	GE	22AA0073: Road Widening - Tertiary Roads - Ilocos Norte - Apayao Road - K0490+(-839) to K0490+(-559), K0493+000 to K0493+325, K0493+400 to K0494+017, K0494+038.15 to K0494+400	Ilocos Norte	03/15/2023	3rd/Final	Ilocos Norte 1st DEO	LF	27.178	222	03/17/2022	10/24/2022	0.7	C	0.478	0.133	0.300	-	-	-	91.10%	90.62% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1051	-	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	LA	GE	22HM0013 - 001: Ensure Safe and Reliable National Road System, Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads, Siquijor Circumferential Rd - K0025+745 - K0025+875	Siquijor Province	03/06/2023	2nd/Final	Siquijor DEO	LF	46.060	257	03/24/2022	12/05/2022	0	C	0.498	0.189	0.300	-	-	-	98.70%	86.28% Satisfactory	ONS
1052	-	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	MA	GE	22BD0092- Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Cagayan River Flood Management Project, Minanga Sur (Sta. 0+000- Sta. 0+250)	Iguig, Cagayan	03/17/2023	1st	Cagayan 3rd DEO	LF	76.375	370	03/28/2022	04/01/2023	1.4	OG	0.338	0.300	0.150	0.024	0.037	0.050	89.90%	-	AHD
1053	754	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	SB	GB	22AF0045 - Construction (Completion) of DPWH La Union 2nd DEO Building San Joaquin Sur	Agoo, La Union	03/14/2023	2nd/Final	La Union 2nd DEO	LF	14.699	168	03/24/2022	09/07/2022	0	C	0.500	0.165	0.300	-	-	-	96.50%	95.17% Very Satisfactory	ONS
1054	-	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MB	GE	22AF0012 - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structures along Bauang River Basin Sta. 0+000 - Sta. 0+900	Brgy. Natividad, Naguillan, La Union	03/14/2023	2nd/Final	La Union 2nd DEO	LF	46.060	182	02/16/2022	08/16/2022	2.2	C	0.480	0.138	0.300	-	-	-	91.80%	89.52% Very Satisfactory	AHD
1055	-	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	22AF0002 - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structures along Bauang River Basin Sta. 0+000 - Sta. 0+900	Brgy. Cabaritan Sur, Naguillan, La Union	03/14/2023	1st/Final	La Union 2nd DEO	LF	46.060	182	02/16/2022	08/16/2022	0	C	0.452	0.137	0.300	-	-	-	88.90%	88.9% Satisfactory	ONS
1056	-	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	22AD0064: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sorioan River Control Structure	Salcedo, Ilocos Sur	03/14/2023	2nd/Final	Ilocos Sur 2nd DEO	LF	49.000	271	04/04/2022	12/30/2022	-2.56	C	0.451	0.133	0.223	-	-	-	80.70%	88.08% Satisfactory	DEL
1057	755	VIRGIN BUILDERS CONSTRUCTION	36201	L	B	MA	GE	22GH0024 - Reconstruction to Concrete Pavement - Iloilo East Coast -Estancia Wharf Road (S00231PN) - K0179 + 087 - K0179 + 450 and K0180 + 388 - K0180 + 896	Estancia, Iloilo	03/10/2023	2nd/Final	Iloilo 3rd DEO	LF	23.577	199	03/25/2022	10/09/2022	-2.37	C	0.485	0.135	0.229	-	-	-	84.90%	87.54% Satisfactory	DEL
1058	756	VIRGO CONSTRUCTION / RXK ODIAMAR CONSTRUCTION (Joint Venture)	JV-22-7216	L	A	MB	GB	22FF0051 - Construction of Combat Service Support Building, Camp Elias Angeles	San Jose , Pili, Camarines Sur	03/09/2023	1st	Camarines Sur 3rd DEO	LF	39.200	380	04/04/2022	04/18/2023	-1.54	OG	0.400	0.300	0.135	0.024	0.047	0.033	93.90%	-	DEL
1059	757	VIRLO CONSTRUCTION/ BNR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6368	L	AAA	MB	GE	22HI0034 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cotcot River	Liloan, Cebu City	02/10/2023	2nd/Final	Cebu 5th DEO	LF	86.850	300	02/10/2023	12/06/2023	0	C	0.474	0.133	0.300	-	-	-	90.70%	92.92% Very Satisfactory	ONS
1060	758	W. RIVERA CONST. AND EQUIPT. RENTALS INC. / THREE W BUILDERS INC. (Joint Venture)	JV-22-6891	L	AAA	LA	GE	22D00009: FY 2022 DPWH Infrastructure Program, Convergence and Special Support Program Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Faciliti	Batangas Province	03/03/2023	2nd/Final	Regional Office No. IV- A	LF	115.799	285	04/11/2022	01/20/2023	0	C	0.500	0.134	0.300	-	-	-	93.40%	91.60% Very Satisfactory	ONS
1061	759	W.D. NAVARRO CONSTRUCTION CO / CMG JR BUILDERS (Joint Venture)	JV-21-5580	L	A	MA	GE	22B80021- 002: Protect Lives and Properties Against Major Floods - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of River Control along Cagayan River in Centro Norte Zone 1 and 2	Gattaran, Cagayan	03/15/2023	3rd/Final	Cagayan 1st DEO	LF	49.000	379	03/01/2022	03/14/2023	1.91	C	0.447	0.200	0.300	-	-	-	94.70%	91.58% Very Satisfactory	AHD
1062	760	W.D. NAVARRO CONSTRUCTION CO. / JECCA BUILDERS (Joint Venture)	JV-22-6765	L	A	MA	GE	22B00030- 002- Protect Lives and Properties Against Major Floods- Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers- Construction of Simayung Flood Control along Abulug River, Sta. 7+241- Sta. 7+416 Section 1, Sta. 7+416- Sta. 7+466 Section 2	Abulug, Cagayan	03/16/2023	3rd/Final	Cagayan 2nd DEO	LF	49.000	286	03/29/2022	01/08/2023	0	C	0.485	0.200	0.300	-	-	-	98.50%	91.15% Very Satisfactory	ONS
1063	761	W.J. CONSTRUCTION	19497	L	A	MA	GE	22DK0139 - CONVERGENCE AND SPECIAL SUPPORT PROGRAM Construction/ Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) Jct MSR Calumpang- Tayabas Road leading to Minor Basilica of St. Michael de	Tayabas, Quezon	03/03/2023	1st	Quezon 1st DEO	LF	72.375	269	05/31/2022	02/23/2023	-4.75	OG	0.388	0.240	0.102	0.030	0.037	0.033	83.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1064	-	W.J. CONSTRUCTION	19497	L	A	MA	GB	22DK0191 - Local Program -Basic Education Facilities - School Buildings- Construction of One (1) Storey Four (4) Classroom, Caldong Resettlement Elementary School	Sampaloc, Quezon	03/02/2023	1st	Quezon 1st DEO	LF	11.535	120	01/13/2023	05/12/2023	0.01	OG	0.358	0.285	0.150	0.030	0.037	0.050	91.00%	-	AHD
1065	762	WANGJO CONSTRUCTION	42357	L	B	MA	GB	22PG0002 - Junction National Road - ICAT - (S00492LZ) Chainage 140 to Chainage 497	Lagawe, Ifugao	03/22/2023	2nd/Final	Ifugao 1st DEO	LF	13.668	193	04/05/2022	10/14/2022	0	C	0.496	0.167	0.300	-	-	-	96.30%	93.36% Very Satisfactory	ONS
1066	763	WAWAO BUILDERS	46535	L	B	MA	GE	22OG0099 - Rehabilitation of San Juan River, Phase III	Quezon City	03/18/2023	3rd/Final	Quezon City 2nd DEO	LF	43.100	255	03/23/2022	12/02/2022	1.85	C	0.492	0.188	0.300	-	-	-	95.54%	95.54% Very Satisfactory	AHD
1067	-	WAWAO BUILDERS	46535	L	B	MA	GE	22OD0039 - Construction of Flood Control Wall along the Banks of Creeks, Brgy. 174 (Phase 3)	Caloocan City	03/15/2023	2nd/Final	Metro Manila 3rd DEO	LF	45.080	330	02/08/2022	01/03/2023	6.16	C	0.479	0.134	0.300	-	-	-	91.30%	89.86% Very Satisfactory	AHD
1068	-	WAWAO BUILDERS	46535	L	B	MA	GE	21CC0281 - Construction of Flood Mitigation Structures, Sta. 0+000 - Sta. 0+456 along Babatnin	Malolos City, Bulacan	01/27/2023	1st/Final	Bulacan 1st DEO	LF	82.020	420	06/21/2021	08/14/2022	82.02	C	0.441	0.182	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
1069	-	WAWAO BUILDERS	46535	L	B	MA	GE	22D00034: Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Slope Protection along Ramos Creek at Sitio Campanario	Barangay Pagkalinawan, Jala-Jala, Rizal	03/02/2023	2nd	Rizal 2nd DEO	LF	49.500	315	02/15/2022	12/26/2022	3.96	OG	0.373	0.300	0.150	0.030	0.028	0.050	93.10%	-	AHD
1070	764	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP.	34778	L	AA	MB	GE	21O00002 - Network Development - Construction of Missing Links/New Roads - Laguna Lake Highway Extension (Phase 2)	Muntinlupa City	03/17/2023	3rd/Final	NCR Regional Office	LF	111.983	511	08/12/2021	01/04/2023	21.51	C	0.500	0.190	0.300	-	-	-	99.00%	94.17% Very Satisfactory	AHD
1071	-	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP.	34778	L	AA	MB	GE	22D01153 - OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening-Tertiary Roads, MSR Jct. Tiaong - Dolores Rd - K0095+430.5 -K0096+081	Dolores, Quezon	02/28/2023	1st	Quezon 2nd DEO	LF	49.000	270	05/23/2022	02/16/2023	0.04	OG	0.400	0.227	0.150	0.030	0.037	0.050	89.40%	-	AHD
1072	765	WAYCON BUILDERS AND CONSTRUCTION SUPPLY CORP. / ROMHEAD S.J. BUILDERS AND DEVELOPMENT INCORPORATED (Joint Venture)	JV-21-5719	L	AA	MA	GE	22DM0020 - Asset Preservation-Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Secondary Roads- Sn Francisco- Sn Andres- Sn Narciso Rd - K0314+150- K0314+350, K0322+000 - K0323+000	San Francisco, Quezon	03/02/2023	2nd/Final	Quezon 3rd DEO	LF	58.810	384	02/16/2022	03/06/2023	2.39	C	0.493	0.149	0.300	-	-	-	94.20%	95.82% Very Satisfactory	AHD
1073	766	WBUILD CONSTRUCTION CORPORATION	16375	L	A	MB	GE	22JO0072 - Construction of By-Pass and Diversion Roads - Zamboanga City By-Pass Road (West Coast Section), Phase II, Zamboanga City Sta. 1972+980.00-Sta. 1973+405.89, Sta. 1974+080.00- Sta. 1975+900.00, Sta. 1983+676.5- Sta. 1983+900.00, Sta. 1984+274.14- Sta. 1984+384.10 Net Length: 2,579.35 In.m	Zamboanga City	03/07/2023	1st	Regional Office No. IX	LF	94.385	415	03/21/2022	05/09/2023	0.12	OG	0.388	0.248	0.150	0.030	0.056	0.050	92.20%	-	AHD
1074	767	WDM CONSTRUCTION & SUPPLIES	18877	L	B	MA	GE	22KK0031 - Road Widening - Secondary Roads - Gingoog - Claveria - Villanueva Rd - K1338+033 - K1339+000	Misamis Oriental	03/16/2023	2nd/Final	Misamis Oriental 1st DEO	LF	43.432	279	02/10/2022	11/15/2022	0	C	0.491	0.151	0.300	-	-	-	94.20%	92.22% Very Satisfactory	ONS
1075	768	WEARR ENTERPRISES & DEVELOPMENT CORP.	14123	L	A	MB	GE	22FA0059 - Cluster 18 - Rehabilitation of Soa River Control Structure (Upstream - Right Side) & (Upstream)	Malinao, Albay	03/10/2023	1st	Albay 1st DEO	LF	88.200	229	09/05/2022	04/21/2023	-0.11	OG	0.390	0.300	0.149	0.030	0.047	0.033	94.90%	-	DEL
1076	769	WEISENWORK CONSTRUCTION	48140	L	B	SB	GE	22KJ0012 - Construction of By-Pass and Diversion Roads Mt. Malindang Eco Tourism Bypass Highway, Tituron - Villaba - Salimpuno - Kimat Section	Tangub City, Misamis Occidental	03/10/2023	3rd/Final	Misamis Occidental 2nd DEO	LF	29.400	250	02/18/2022	10/25/2022	-1.17	C	0.493	0.200	0.265	-	-	-	95.80%	93.25% Very Satisfactory	DEL
1077	770	WG & J CONSTRUCTION	26257	L	B	SB	GE	22PJ0023 - Local Program - National Building Program - Construction and Improvement of DPWH Ifugao 2nd DEO Building	Aguinaldo, Ifugao	03/21/2023	2nd/Final	Ifugao 2nd DEO	LF	9.256	120	03/14/2022	07/11/2022	0	C	0.495	0.169	0.300	-	-	-	96.40%	85.97% Satisfactory	ONS
1078	771	WILLIAM UY CONSTRUCTION CORP. / DALCON CONSTRUCTION (Joint Venture)	JV-19-010	L	AAA	LB	GE	19B00043-Organizational Outcome 1: Ensure Safe and Reliable National Road System: Replacement of Permanent Weak Bridges San Pedro Bridge (B04450LZ) along NRJ Villa Sur-San Pedro-Cabuan-Ysmael-Disimungal Road, Maddela, Quirino, K0367+178.37 - K0367+729.96 (1st Approach), K0367+729.96 - K0368+121.11 (Bridge Proper), K0368+121.11 - K0368+460 (Second Approach)	Maddela, Quirino	03/16/2023	2nd	Regional Office No. II	LF	90.926	1580	08/23/2019	12/19/2023	1.02	OG	0.399	0.264	0.150	0.030	0.056	0.050	94.90%	-	AHD
1079	772	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	AAA	MA	GE	22CE0168-Asset Preservation Program-Rehabilitation/Reconstruction of Road with Slips, Slope Collapse and Landslide-Tertiary Roads, Jct. Pinagpanaan-Rizal-Pantabangan Road, K0164+300 to K0164+350 and K0164+557 to K0164+870	Pantabangan, Nueva Ecija	03/02/2023	1st	Nueva Ecija 1st DEO	LF	94.570	356	03/28/2022	03/18/2023	20.52	OG	0.400	0.300	0.150	0.030	0.047	0.033	96.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1080	-	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	AAA	MA	GE	22CE0152-Network Development Program- Construction of By-Pass and Diversion Roads-San Jose City By-Pass Road (Package 3)	San Jose City, Nueva Ecija	03/02/2023	2nd/Final	Nueva Ecija 1st DEO	LF	76.428	280	03/28/2022	01/01/2023	0	C	0.499	0.200	0.300	-	-	-	99.90%	97.44% Outstanding	ONS
1081	-	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	AAA	MA	GE	22FC0118 - Construction of Daet River Control Structure	Barangay Camambugan, Daet, Camarines Norte	03/07/2023	3rd/Final	Camarines Norte Sub DEO	LF	82.021	252	03/16/2022	11/22/2022	0	C	0.499	0.200	0.300	-	-	-	99.90%	94.86% Very Satisfactory	ONS
1082	773	WOODLAND CONSTRUCTION & SUPPLY INC.	33522	L	AAA	MB	GE	22GE0004 - Construction of Concrete Road - Concordia Norte - Ayangan Road leading to Spring Bloom Farm, Camp Alfredo, Valle Verde Mt. Resort, Ocean View Miniature Golf Course, Sun Set and Woodland Bike Park, Barangay Ayangan	Sibunag, Guimaras	03/12/2023	1st/Final	Guimaras DEO	LF	12.739	79	02/03/2022	04/22/2022	3.80	C	0.475	0.150	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
1083	-	WOODLAND CONSTRUCTION & SUPPLY INC.	33522	L	A	MB	GE	22GH0036 - Road Widening - along Iloilo East Coast-Capiz Road (S00228PN) - K0186 + 700 - K0188 + 287	Batad and San Dionisio, Iloilo	03/10/2023	2nd/Final	Iloilo 3rd DEO	LF	61.121	269	03/25/2022	12/18/2022	0	C	0.494	0.161	0.300	-	-	-	95.50%	94.78% Very Satisfactory	ONS
1084	-	WOODLAND CONSTRUCTION & SUPPLY, INC.	33522	L	A	MB	GE	22GP0037 - Reconstruction to Concrete Pavement - Iloilo - Capiz Road (Old Route) (S00280PN) K0077+541 - K0077+771, K0077+901 - K0078+249, K0080+617 to K0080+670	Tapaz, Dumalag, Capiz	03/23/2023	1st	Capiz 2nd DEO	LF	42.984	424	04/06/2022	06/03/2023	0.06	OG	0.391	0.300	0.150	0.024	0.047	0.050	96.20%	-	AHD
1085	774	WOODRIDGE BUILDERS CONSTRUCTION & SUPPLIES INC.	42829	L	A	SB	GB	22MF0060 - Construction of Multi-Purpose Building at Provincial Government Site, Barangay Kalawag II	Isulan, Sultan Kudarat	03/14/2023	1st	Sultan Kudarat 1st DEO	LF	19.736	292	06/08/2022	03/26/2023	1.09	OG	0.333	0.300	0.150	0.030	0.056	0.050	91.90%	-	AHD
1086	775	WORLDWIDE BUILDERS / QUIRANTE CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5611	L	B	MA	GE	22HO0004 - 002: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Poblacion Ronda Seawall	Ronda, Cebu	03/06/2023	2nd/Final	Cebu 7th DEO	LF	48.993	233	02/10/2022	09/30/2022	1.72	C	0.407	0.134	0.300	-	-	-	84.10%	87.82% Satisfactory	AHD
1087	776	WTG CONSTRUCTION & DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	22HN0003 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program-TRIP) - Pillipog - Gabi Coastal Road (Rock Causeway) Leading to Hotel and Resort, Package II	Cordova, Cebu	03/06/2023	2nd/Final	Cebu 6th DEO	LF	96.500	393	02/24/2022	03/23/2023	0.89	OG	0.393	0.201	0.150	0.030	0.005	0.050	82.90%	-	AHD
1088	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	22HM0025 - 001: Ensure Safe and Reliable National Road System, Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Road - Tertiary Roads, Luyang - Poo - Lazi Rd - K0009+640 to K0010+000	Siquijor Province	03/06/2023	2nd/Final	Siquijor DEO	LF	8.232	115	02/10/2022	06/04/2022	1	C	0.493	0.145	0.300	-	-	-	93.80%	87.14% Satisfactory	AHD
1089	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LA	GE	22HO0053 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Revetment Wall along Barangay Vive River Flood Control (Section 1)	Ronda, Cebu	03/06/2023	2nd/Final	Cebu 7th DEO	LF	49.000	217	03/23/2022	10/25/2022	0	C	0.492	0.140	0.300	-	-	-	93.20%	92.54% Very Satisfactory	ONS
1090	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	22HO0044 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation, Preventive Maintenance - Primary Roads, N. Bacalso Avenue (Cebu South Road) - K0091+000 - K0093+000, K0114+472 - K0117+000, K0117+860 - K0120+000	Alcoy, Cebu	03/03/2023	1st	Regional Office No. VII	LF	147.645	355	06/02/2022	05/22/2023	-1.76	OG	0.380	0.281	0.132	0.030	0.045	0.033	90.10%	-	DEL
1091	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LA	GE	22HO0054 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Revetment Wall along Barangay Vive River Flood Control (Section 2)	Ronda, Cebu	03/06/2023	2nd/Final	Cebu 7th DEO	LF	49.000	217	03/23/2022	10/25/2022	0	C	0.489	0.140	0.300	-	-	-	92.90%	91.58% Very Satisfactory	ONS
1092	777	X & C BUILDING CONSTRUCTION	47203	L	D	SB	GE	22KA0054 - Construction of Road	Barangay Aglayan, Malaybalay City, Bukidnon	03/14/2023	2nd/Final	Bukidnon 1st DEO	LF	19.586	240	02/18/2022	10/15/2022	0	C	0.500	0.136	0.300	-	-	-	93.60%	92.10% Very Satisfactory	ONS
1093	778	YAKAL CONSTRUCTION	9685	L	AAA	LB	GE	22FI0006- Network Development Program- Construction of Missing Links/New Roads- Asid-Tigbao- Bara Malbug Road	Masbate, Sta. 49+110- Sta. 50+675, Milagros, Masbate	03/07/2023	1st	Masbate 2nd DEO	LF	96.500	391	02/23/2022	03/20/2023	-3.37	OG	0.394	0.283	0.116	0.030	0.042	0.033	89.80%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
January to March 2023

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENS E NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1094	-	YAKAL CONSTRUCTION	9685	L	AAA	LB	GE	22I00082 - SIPAG - Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of By-passes/Diversion Road along Brgy. Kilim-Sitio Tipay Road Junction Ormoc-Baybay-Southern Leyte Boundary Road to Buenavista Junction to Junction Tacloban Baybay South Road, Package 5	Baybay City, Leyte	03/10/2023	1st	Regional Office No. VIII	LF	96.340	324	06/21/2022	05/10/2023	-8.28	OG	0.400	0.300	0.067	0.030	0.042	0.033	87.20%	-	DEL
1095	779	YN BUILDERS & SUPPLY	36527	L	D	SB	GE	22JA0011 - Construction of Zamboanga Economic Zone Seafront, San Ramon Shoreline Protection	San Ramon, Zamboanga City	03/07/2023	1st/Final	Zamboanga City DEO	LF	19.072	274	02/28/2022	11/28/2022	0	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
1096	780	YOYEN ENTERPRISES	15541	L	A	MB	GE	22IA0031 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Biliran Circumferential Road - K1047+050 - K1047+750 (124.38277", 11.69206" to 124.3863", 11.69414)	Bulacao, Kawayan, Biliran Province	03/12/2023	3rd/Final	Biliran DEO	LF	48.718	347	03/17/2022	02/26/2023	0	C	0.498	0.191	0.300	-	-	-	98.90%	94.82% Very Satisfactory	ONS
1097	781	YPR GEN. CONTRACTOR AND CONSTRUCTION SUPPLY INC.	45002	L	AAA	SB	GB	22OA0070 - Construction of Multi-Purpose Building, DPWH Malabon-Navotas DEO	Navotas City	03/17/2023	2nd/Final	Malabon-Navotas DEO	LF	19.598	340	03/24/2022	02/26/2023	4.71	C	0.500	0.183	0.300	-	-	-	98.30%	93.33% Very Satisfactory	AHD
1098	782	YS CONSTRUCTION	11928	L	A	MB	GE	22HA0037 - Off-Carriageway Improvement - Tertiary Roads - Tagbilaran City, Corella - Sikatuna - Loboc Road, K0012+000 to K0013+957	Corella, Bohol	03/03/2023	2nd/Final	Bohol 1st DEO	LF	38.200	216	02/23/2022	09/26/2022	0	C	0.497	0.200	0.300	-	-	-	99.70%	96.10% Outstanding	ONS
1099	-	YS CONSTRUCTION	11928	L	A	MB	GE	22HB0001 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Loay Interior Road K0162+056 to K0163+000	Carmen, Bohol	03/05/2023	2nd/Final	Bohol 3rd DEO	LF	33.624	178	02/23/2022	08/19/2022	0	C	0.497	0.141	0.300	-	-	-	93.80%	93.14% Very Satisfactory	ONS
1100	783	ZBL ARCHITECT DESIGN AND BUILDERS	48414	L	C	SB	GE	22CM0045: Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads Connecting to Indigenous People (IP) Communities, Construction of Road at Sitio Bantay Bayan	Barangay San Isidro, Subic, Zambales	03/06/2023	1st/Final	Zambales 2nd DEO	LF	0.495	60	02/14/2022	04/14/2022	0	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
1101	784	ZHEREB CONSTRUCTION	48236	L	C	SB	GB	22J00108 - Evacuation Centers/Quarantine Facilities/Public Health Facilities - Construction of Tandu-Bato Hospital, Phase II	Luuk, Sulu	02/16/2023	1st/Final	Regional Office No. IX	LF	28.883	300	02/22/2022	12/18/2022	0	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
1102	785	ZMS CONST. & DEV. CORP.	10471	L	AA	LA	GE	22JG0032 (Rebid) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Poblacion - Karpok Road	Lapuyan, Zamboanga del Sur	03/16/2023	1st	Zamboanga del Sur 2nd DEO	LF	19.502	224	08/15/2022	03/26/2023	1.75	OG	0.400	0.268	0.150	0.030	0.047	0.050	94.50%	-	AHD
1103	786	ZUIDEN BUILDERS, INC.	44108	L	C	SB	GE	22EA0238 - Construction of Flood Control Structure, Brgy. Bantay	Boac, Marinduque	03/20/2023	3rd/Final	Marinduque DEO	LF	19.569	216	03/30/2022	10/31/2022	0.46	C	0.500	0.133	0.300	-	-	-	93.30%	93.66% Very Satisfactory	AHD