

ANNEX B

(ZAMBOANGA DEL SUR 1ST DISTRICT) Procurement Monitoring Report as of June 31, 2018

Code (UAC S/PA P)	Procurement Program/Project	PMO/ End-User	Mode of Procurement	Actual Procurement Activity														Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Inv ited Ob se r	Date of Receipt of Invitation						Remarks (Explaining changes from the plan)
				Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Notice of Award	Contract Signing	Notice to Proceed	Delivery / Com pleti on	Inspe ction & Acce ptance	Total	M O E		CO	Total	M O E	CO	Pre-bid Conf	Eligibility Check		Sub/Open of Bids	Bid Evaluation	Post Qual	Delivery/ Completi on/Accep tance			
COMPLETED PROCUREMENT ACTIVITIES																																
	18JE0073-Construction of Concrete	Construction	Public Bidding	2-23-2018	3-2-2018	3-9-2018	3-22-2018	3-22-2018	3-23-2018	3-30-2018	28-05-18	11-06-18	13-06-18			Regular	9,800,000.00	9,800,000.00	9,506,081.12	9,506,081.12		3-9-2018	3-22-2018	3-22-2018	3-23-2018	3-30-2018						
	Road-Concreting of Access Road from	Section														Infra																
	Jct. Brgy. Upper Sicpao to Cathedral																															
	Cave/White Rock Spring Resort, Sitio																															
	Putting Bato, Brgy. Upper Sicpao,																															
	Municipality of Sominot, ZDS																															
	18JE0074-Construction of Concrete	Construction	Public Bidding	11-21-2017	11-28-2017	12-6-2017	12-18-2017	#####	12-19-2017	12-27-2017	21-03-18	04-04-18	06-04-18			Regular	9,800,000.00	9,800,000.00	9,457,053.80	9,457,053.80		12-6-2017	12-18-2017	12-18-2017	12-19-2017	12-27-2017						
	Road-Concreting of Bonifacio Ext.	Section														Infra																
	from Parish Convent to Poor Claire																															
	Monastery of Our Lady of Poor,																															
	Municipality of Josefina, ZDS																															
	18JE0075-Construction of Concrete	Construction	Public Bidding	2-2-2018	2-9-2018	2-16-2018	3-1-2018	3-1-2018	3-2-2018	3-9-2018	28-05-18	11-06-18	13-06-18			Regular	3,920,000.00	3,920,000.00	3,802,468.86	3,802,468.86		2-16-2018	3-1-2018	3-1-2018	3-2-2018	3-9-2018						
	Road-Road Upgrading (gravel to	Section														Infra																
	concrete) from Jct. National Highway																															
	leading to Alegria Falls, Pagadian City,																															
	ZDS																															
	18JE0081-Construction of Concrete	Construction	Public Bidding	2-23-2018	3-2-2018	3-9-2018	3-22-2018	3-22-2018	3-23-2018	3-30-2018	28-05-18	11-06-18	13-06-18			Regular	18,130,000.00	18,130,000.00	18,099,935.12	18,099,935.12		3-9-2018	3-22-2018	3-22-2018	3-23-2018	3-30-2018						
	Road-Road Upgrading (gravel to	Section														Infra																
	concrete) from Jct. National Highway																															
	leading to Tukuran Beach Resort, ZDS																															
Total Alloted Budget of Procurement Activities																																
Total Contract Price of Procurement Actitvites Conducted																																
Total Savings (Total Alloted Budget - Total Contract Price)																																