



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
BOHOL III
DISTRICT ENGINEERING OFFICE
REGIONAL OFFICE VII
Sawang, Guindulman, Bohol

PURCHASE REQUEST

Entity Name: DPWH- BOHOL 3RD DEO

Fund Cluster: 0110101
COA Circular No. 2015-07 S 2015

Office/Section : PR No. : 24-GSHB-0011 Date : 09-02-2024
Maintenance Section Responsibility Center Code : 180011800112

Stock/ Property No.	Item No.	Unit	Item Description	Qty	Unit Cost	Total Cost
			Road Signages			
	1	set	Informative Signages / Boundary Sign (Sign Face) 4mm Aluminum Composite Panel (ACP) with 3M Prismatic Retro Reflective, White Letters on Retro-reflective Green Background (3ft x 5ft). Including 2 - 4" dia. 6m length G.I Post w/ dowels, paint, bolt and nut w/ washer.	8		
	2	unit	Chevron (Sign Face Only) 4mm Aluminum Composite Panel (ACP) with 3M Prismatic Retro Reflective, Red Arrow on Retro-reflective White Background (600mmx800mm), bolt and nut w/ washer.	140		
	3	each	S1-4E Check Brakes Sign, Aluminum Composite Panel (ACP) 620mm x 420mm x 3mm thk with 3M Prismatic Retro Reflective (Sign Face only) with Bolts, Nuts and Washer. Including 3" dia. G.I Post w/ dowels, paint, bolt and nut w/ washer.	4		
	4	each	S2-1 Reduce Speed Sign, Aluminum Composite Panel (ACP) 1500mm x 750mm x 3mm thk with 3M Prismatic Retro Reflective (Sign Face only) with Bolts, Nuts and Washer. Including 3" dia. G.I Post w/ dowels, paint, bolt and nut w/ washer.	6		
	5	each	W5-8C Aluminum Composite Panel (ACP) 750mm x 3mm thk with 3M Prismatic Retro Reflective (Sign Face only) with Bolts, Nuts and Washer, Including 3" dia. G.I Post w/ dowels, paint, bolt and nut w/ washer.	6		
	6	each	W4-1PB, Aluminum Composite Panel (ACP) 600mm x 900mm x 3mm thk with 3M Prismatic Retro Reflective (Sign Face only) with Bolts, Nuts and Washer. Including 3" dia. G.I Post w/ dowels, paint, bolt and nut w/ washer.	4		
	7	each	W6-1, 3mm Aluminum Composite Panel (ACP) with 3M Prismatic Retro Reflective (Sign Face only) with Bolts, Nuts and Washer. Including 3" dia. G.I Post w/ dowels, paint, bolt and nut w/ washer.	20		
	8	each	W6-2, 3mm Aluminum Composite Panel (ACP) with 3M Prismatic Retro Reflective (Sign Face only) with Bolts, Nuts and Washer. Including 3" dia. G.I Post w/ dowels, paint, bolt and nut w/ washer.	20		
	9	unit	Traffic Barrier, L122xW46xH92 cm with interlocking: L127cm, (Flourescent Orange)	40		
	10	each	Guardrail End Piece Bull Nose Type	100		
	11	set	Bolts (Full Thread) Nuts and 2 Washer each set 9 inch Length x 5/8"Ø	100		
	12	set	Bolts (Full Thread) Nuts and 2 Washer each set 1 inch Length x 5/8"Ø	400		
	13	set	Speed Rstriction (R4-1)	4		
	14	set	Road Work Ahead (T-1)	4		
	15	set	Bridge Work Ahead (T-1)	4		
	16	set	End Roadwork (T2-16)	4		
	17	set	End Speed Restriction (R4-2)	4		
	18	set	Workmen Ahead (T1-5)	4		
	19	set	Prepare to Stop (T1-18)	4		
			X-X-X-X-X-X-X-X			

CERTIFICATION

Availability of Budget / Allotment

SALVACION S. LIGTAS

Budget Officer II

CERTIFICATION

The items being requisitioned were included
in the approved Annual Procurement Plan
for CY 2024

MARCELA B. DALEN

Engineer II/Procurement Head

TOTAL

Purpose : Installation of Road Safety Signages along national roads within the district for 3rd quarter.

Requested by :

Approved by :

Signature :
Printed Name :
Designation :

HENRY G. DALEN
Chief, Maintenance Section

MAGTING A. CRUZ
District Engineer