DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1	1	11 DIAMOND EAGLE CONSTRUCTION	33328	L	B	SB	GE	Local Infrastructure Program - Local Roads and Bridges - Local Roads - Concreting of Road, Brgy. San Antonio - Narra	San Pedro, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	4.801	150	02/21/2018	07/20/2018	0.00%	C	0.432	0.200	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
2		11 DIAMOND EAGLE CONSTRUCTION	33328	L	B	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/Improvement of Revetment/River Control in Biñan River, (near SLEX), Brgy. Soro-Soro	Biñan City, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	31.752	315	02/13/2018	12/25/2018	2.13%	C	0.488	0.141	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
3		11 DIAMOND EAGLE CONSTRUCTION	33328	L	B	MA	GB	Construction of 4 Storey 8 Classroom at Don Jose Elementary School	Santa Rosa City, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	18.136	285	10/23/2017	08/03/2018	0.00%	C	0.454	0.168	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
4		11 DIAMOND EAGLE CONSTRUCTION	33328	L	B	MA	GE	Local Infrastructure Program - Flood Control and Drainage - Flood Control Structures/Facilities - Construction/Rehabilitation of Grouted Slope Protection along Macabling - Balibago River from National Road to Baarangay Macabling Dam	Sta. Rosa, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	29.700	285	06/07/2018	03/18/2019	1.00%	C	0.471	0.134	0.300	-	-	-	90.50%	90.50% Very Satisfactory	AHD
5	2	12-30 CONSTRUCTION AND SUPPLY	37025	L	A	MA	GE	Construction/Improvement of Access Road Leading to Trades, Industries and Economic Zones, Access Road Leading to Seaweed Plantation in Brgy. Sta. Teresita	Dumaraw, Palawan	03/20/2019	Final	Palawan 1st DEO	LF	48.996	288	05/28/2018	03/11/2019	4.51%	C	0.488	0.134	0.300	-	-	-	92.20%	92.20% Very Satisfactory	AHD
6	3	128 DRAGON CONSTRUCTION AND SUPPLIES	35408	L	B	MA	GE	Construction / Improvement of Access Roads Leading to Declared Tourism Destinations, Daet - Vinzons leading to Mantigbi - Sula - Sabang - Aguit-it Beach Quinamanukan Island	Barangay Mantigbi, Vinzons, Camarines Norte	03/16/2019	Final	Camarines Norte DEO	LF	22.896	187	02/26/2018	08/31/2018	0.00%	C	0.439	0.133	0.300	-	-	-	87.20%	87.20% Satisfactory	ONS
7	4	2-R CONSTRUCTION & SUPPLY	15304	L	B	MA	GE	Widening of Camiling- Wawa-Bayambang - Malasiqui- Sta. Barbara Road, K0187+670 - K0188+ 306, K0189+206 - K0190+099	Malasiqui, Pangasinan	03/21/2019	Final	Pangasinan 4th DEO	LF	41.732	278	02/21/2018	11/25/2018	0.00%	C	0.383	0.196	0.300	-	-	-	87.90%	87.06% Satisfactory	ONS
8	5	3C'SL CONSTRUCTION AND SUPPLY	36393	L	B	SB	GB	Construction of Multi-Purpose Building, 401st Brigade	Awa, Prosperidad, Agusan del Sur	03/13/2019	Final	Agusan del Sur 1st DEO	LF	2.373	90	02/27/2018	05/27/2018	0.00%	C	0.490	0.200	0.300	-	-	-	99.00%	99.00% Outstanding	ONS
9	6	3-L CONSTRUCTION	16745	L	B	SB	GE	Construction of Sagrada FMR	Barangay Sagrada, Minalabac, Camarines Sur	03/12/2019	Final	Camarines Sur 2nd DEO	LF	9.651	120	06/06/2018	10/03/2018	0.00%	C	0.449	0.200	0.300	-	-	-	94.90%	94.90% Very Satisfactory	ONS
10	7	5G GALVEZ CONSTRUCTION AND SUPPLY	34736	L	B	MA	GE	Road Widening of Catarman - Calbayog Road, K0755+585 to K0755+775, K0759+883 to K0759+1472	Catarman, Northern Samar	03/19/2019	1st	Northern Samar 1st DEO	LF	29.479	294	11/05/2018	08/25/2019	42.46%	OG	0.389	0.240	0.150	0.030	0.042	0.050	90.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
11	8	5'S CONSTRUCTION & SUPPLY	32404	L	D	SB	GB	Construction of Multi-Purpose Building (CSWDO Offices)	Brgy. Sta. Felomina, Arevalo, Iloilo City	03/11/2019	Final	Iloilo City DEO	LF	48.995	131	05/03/2018	09/10/2018	0	C	0.477	0.134	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
12	9	722 CONSTRUCTION, INC.	21923	L	A	MA	GE	Improvement of Roads and Drainage Along C. Marcelo Street, Barangay Maysan	Valenzuela City	03/29/2019	Final	Metro Manila 3rd DEO	LF	12.863	210	03/08/2018	10/03/2018	0.48%	C	0.477	0.200	0.300	-	-	-	97.70%	97.70% Outstanding	AHD
13	10	888 ACY ENTERPRISES	32898	L	B	MA	GE	Off-Carriageway Improvement (Secondary Roads) Jct. Buenavista - Lawaan - Marabut Road, K0962+549 to K0962+630; K0962+700 to K0964+290; K0962+630 to K09962+700; K0964+290 to K0969+428; K0969+857 to K0970+150	Eastern Samar	03/18/2019	Final	Eastern Samar DEO	LF	74.787	215	03/20/2018	10/20/2018	0.00%	C	0.487	0.134	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
14	11	A. DE GUIA CONSTRUCTION	18228	L	AA	MB	GE	Organizational Outcome 1: Ensure Safety and Reliable National Road System: Network Development: Construction of By-Pass and Diversion Road along San Mateo-Alfonso Lista Diversion Road including ROW	San Mateo, Isabela	03/07/2019	Final	Regional Office No. II	LF	111.076	284	02/22/2018	12/02/2018	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
15	12	A. M. ROBLES CONSTRUCTION	28056	L	D	SB	GE	Concreting of Brgy. Novaliches FMR, Brgy. Novaliches	Liliw, Laguna	03/29/2019	Final	Laguna 3rd DEO	LF	5.670	150	06/26/2018	11/22/2018	0.00%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	ONS
16	13	A.B. OPENA BUILDERS	33996	L	D	SB	GE	Concreting of Road	Zone 7, Barangay Apale, Ragay, Camarines Sur	03/14/2019	Final	Camarines Sur 1st DEO	LF	2.805	60	03/21/2018	05/19/2018	6.67%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
17	14	A.C. MOJARES CONSTRUCTION, INC.	1771	L	AAA	MA	GE	Improvement/ Rehabilitation of Drainage System	Brgy. Dona Imelda, Quezon City	03/27/2019	Final	Quezon City 2nd DEO	LF	17.696	229	03/12/2018	10/26/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
18	15	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Construction/Improvement of Access Road leading to Ilog-ilog River Water Tubing	Rizal, Palawan	03/18/2019	Final	Palawan 2nd DEO	LF	19.536	188	06/17/2018	12/21/2018	0.00%	C	0.476	0.199	0.300	-	-	-	97.50%	95.94% Very Satisfactory	ONS
19		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Construction of Revetment with Floodwall in Magsungay River, Phase 2	Bacolod City	03/13/2019	Final	Bacolod City DEO	LF	34.295	390	03/12/2018	04/05/2019	1.51	C	0.483	0.134	0.300	-	-	-	91.70%	91.70% Very Satisfactory	AHD
20		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Off-Carriageway Improvement (Tertiary Road) along Arteche - Jipapad - Las Navas - Rawis Road, K0968+(-088) to K0973+645	Eastern Samar	03/18/2019	Final	Eastern Samar DEO	LF	88.517	210	03/14/2018	10/09/2018	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
21		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Widening of Lumbayao Bridge along Lanao-Pagadian-Zamboanga City Road	Kabasalan, Zamboanga Sibugay	03/19/2019	2nd	Zamboanga Sibugay 2nd DEO	LF	24.689	338	07/02/2018	06/04/2019	-3.85	OG	0.371	0.255	0.112	0.030	0.037	0.033	83.80%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
22		A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Construction of Flood Control Structure at Talisayan, Zamboanga City	Talisayan, Zamboanga City	03/21/2019	Final	Zamboanga City DEO	LF	17.878	242	04/04/2018	12/01/2018	0	C	0.400	0.160	0.300	-	-	-	86.00%	86.00% Satisfactory	ONS
23	16	A.C. RIVERO DEVELOPMENT CORPORATION / EBUILDERS CONSTRUCTION & DEVELOPMENT CORP. JOINT VENTURE	JV-17-423	L	A	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Tertiary Roads, Lipa - Balete Road K0086+746 - K0087+775	Balete, Batangas	03/19/2019	Final	Batangas 3rd DEO	LF	39.199	330	02/06/2018	01/01/2019	9.17%	C	0.493	0.133	0.300	-	-	-	92.60%	91.10% Very Satisfactory	AHD
24	17	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	SB	GB	Local Infrastructure Program Construction of MPB (TVL Workshop) at Mayantoc National Technical Vocational High School (Josephine M. Cojuanco National Technical Vocational High School)	Mayantoc, Tarlac	03/21/2019	Final	Tarlac 1st DEO	LF	4.701	90	05/14/2018	08/11/2018	0.00%	C	0.499	0.132	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
25	18	A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MA	GB	Construction of School Buildings in Elementary Classrooms, Jaro Elementary School I, 3Sty9CL	Iloilo City	03/11/2019	1st	Iloilo City DEO	LF	18.305	317	07/16/2018	05/28/2019	0.06	OG	0.389	0.241	0.150	0.030	0.064	0.033	90.70%	-	AHD
26		A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	Reconstruction from Paved to Concrete - Upgrading of Damaged Paved Roads Iloilo-Antique Road, K0086+554 - K0087+340; K0087+460-K0088+000;K0088+755-K0089+027	Hamtic, Antique	03/12/2019	Final	Antique DEO	LF	93.101	207	03/21/2018	10/13/2018	0.00%	C	0.478	0.200	0.300	-	-	-	97.80%	94.44% Very Satisfactory	ONS
27	19	A.I.P. CONSTRUCTION	32458	L	A	MA	GE	Construction of Road Slope Protection Structure - Itogon - Dalupirip - Sn. Manuel Bdry. Road, K0275+504 - K0275+852	Itogon, Benguet	03/27/2019	Final	Benguet 1st DEO	LF	70.472	390	03/15/2018	04/08/2019	2.00%	C	0.484	0.200	0.300	-	-	-	98.40%	92.22% Very Satisfactory	AHD
28		A.I.P. CONSTRUCTION	32458	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Bontoc-Mainit-Sagada Road Leading to Guina-ang Rice Terraces, Mainit Hotsprings, Bomod-ok Falls	Bontok, Mountain Province	04/01/2019	Final	Mt. Province 1st DEO	LF	60.837	237	03/05/2018	10/27/2018	0.00%	C	0.496	0.134	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
29	20	A.M. CANETE CONSTRUCTION & TRADING	42540	L	D	SB	GE	Rehabilitation of Road in General Lim St., San Rafael Village	Navotas City	04/03/2019	Final	Malabon-Navotas DEO	LF	8.630	215	03/13/2018	10/13/2018	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
30	21	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Construction of Revetment Wall along Bantay River	Brgy. Tabel, Bantay, Ilocos Sur	03/14/2019	Final	Ilocos Sur 1st DEO	LF	12.102	200	06/08/2018	12/24/2018	0.00%	C	0.404	0.200	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
31		A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Rehabilitation/Improvement of Bakir Flood Control Structures (Sta.0+000 - Sta.0+507.10)	Bagabag, Nueva Vizcaya	03/11/2019	Final	Nueva Vizcaya 1st DEO	LF	18.591	184	08/30/2018	03/01/2019	0.00%	C	0.384	0.192	0.300	-	-	-	87.60%	89.28% Very Satisfactory	ONS
32	22	A.P.B. CONSTRUCTION / M.V. SABALBURO CONSTRUCTION AND SUPPLY (Joint Venture)	JV-17- 1256	L	B	MA	GE	Construction/ Upgrading/ Rehabilitation of Drainage along National Roads-Primary Roads, Manila North Road, K0386+000 - K0389+000 (R/S)	Ilocos Sur	03/15/2019	Final	Ilocos Sur 2nd DEO	LF	32.135	294	02/19/2018	12/09/2018	1.02%	C	0.400	0.192	0.300	-	-	-	89.20%	89.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
33	23	A.P.O. GENERAL CONSTRUCTION	7010	L	B	MA	GE	Convergence and Special Support Program, Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Tadian-Sagada via Besao Road Leading to Tirad Pass View, Fidelisan Falls, Sumaguing Cave, Balangagan Cave, Ayyuweng di Lambaked Tadian Festival, Kiltepan Sunrise, Besao Sunset, Hanging Coffins, Echo Valley, Tadian, Besao and Sagada	Mountain Province	04/01/2019	Final	Mt. Province 1st DEO	LF	72.562	286	04/10/2018	01/20/2019	0.00%	C	0.489	0.177	0.300	-	-	-	96.60%	87.30% Satisfactory	ONS
34		A.P.O. GENERAL CONSTRUCTION	7010	L	B	MA	GE	Network Development Program - Paving of Unpaved Roads, Tertiary Roads Jct. Talubin-Barlig-Natonin-Paracelis-Calaccad Road, K0442+344-K0443+054, K0444+150-K0444+220, K0448+820-K0448+870	Mountain Province	04/02/2019	Final	Mt. Province 2nd DEO	LF	38.050	180	02/19/2018	08/17/2018	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
35	24	AR LUSTRE CONSTRUCTION CORPORATION	7680	L	AAA	LA	GE	Rehabilitation of Paved Road - Capitol-Canigaran Road, K0001+(-1006) to K0002+000, K0002+000 to K0002+037	Puerto Princesa City, Palawan	03/21/2019	Final	Palawan 3rd DEO	LF	58.570	330	02/21/2018	01/16/2019	-1.20%	C	0.498	0.133	0.264	-	-	-	89.50%	92.32% Very Satisfactory	DEL
36	25	A.T. DUMLAO CONSTRUCTION, INC.	34028	L	A	MA	GE	Widening of Wasian Bridge (B00922MN) along Daang Maharlika (Agusan-Davao Section) K1330+958 - K1330+984.40	Rosario, Agusan del Sur	03/12/2019	Final	Agusan del Sur 2nd DEO	LF	26.754	269	03/26/2018	12/19/2018	1.86%	C	0.487	0.133	0.300	-	-	-	92.00%	92.72% Very Satisfactory	AHD
37	26	AARCON BUILDERS	28336	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/Improvement of Flood Control Structures and Bank Protection along Morong River	Morong, Rizal	03/09/2019	Final	Rizal 2nd DEO	LF	39.201	229	05/02/2018	12/16/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
38	27	AARCON BUILDERS / HKP CONSTRUCTION AND SUPPLY JOINT VENTURE	JV-17-1230	L	A	MA	GE	Construction of River Control from Brgy. Fabrica to Brgy. San Rafael	Bulan, Sorsogon	03/12/2019	Final	Sorsogon 2nd DEO	LF	37.561	238	03/01/2018	10/24/2018	0.00%	C	0.458	0.134	0.300	-	-	-	89.20%	89.20% Very Satisfactory	ONS
39	28	AB APONESTO CONSTRUCTION, PARTS & SUPPLIES, INC. (FORMERLY:AB APONESTO / RANGAY CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-2032	L	AA	LA	GE	Off-Carriageway Improvement Tagum City Diversion Road including RROW, K1459+600 - K1460+793	Tagum City, Davao Del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	54.901	242	05/10/2018	01/06/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	90.82% Very Satisfactory	ONS
40	29	AB VISION ENGINEERING CONSTRUCTION	19845	L	B	SB	GE	Retrofitting/Strengthening of Permanent Bridges, Silway Bridge (B01018MN) along Digos - Makar Road	General Santos City, South Cotabato	03/20/2019	Final	South Cotabato 2nd DEO	LF	11.758	105	03/13/2018	06/25/2018	6.53	C	0.479	0.157	0.300	-	-	-	93.60%	93.60% Very Stisfactory	AHD
41	30	ABU CONSTRUCTION	22313	L	AA	MB	GE	Rehabilitation of Purok 3, Barangay Busaon - Purok 6, Barangay Libuganon Road	Tagum City, Davao Del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	69.300	296	03/20/2018	01/09/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.78% Very Satisfactory	ONS
42		ABU CONSTRUCTION	22313	L	AA	MB	GE	River Training Works at Wangan River (Downstream Section)	Wangan, Calinan District, Davao City	03/13/2019	Final	Davao City 2nd DEO	LF	23.813	120	03/07/2018	07/04/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
43	31	ADB DYNAMIC BUILDERS & SUPPLY	33359	L	B	MA	GE	Concreting of Road, 803rd Infantry Brigade, 8th Infantry Division, Philippine Army, Camp Somoroy, Brgy. Dalakit	Catarman, Northern Samar	03/20/2018	Final	Northern Samar 1st DEO	LF	1.920	90	08/29/2018	11/26/2018	10.86%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	AHD
44	32	ADFIL CORPORATION	14437	L	AAA	LB	GE	Construction of Main Drainage Canal along Jct. Montilla Boulevard-T. Calo Street-Jct. Ochoa Street-Jct. Salvador Calo Street to LADP Main Drainage Canal	Butuan City, Agusan del Norte	03/19/2019	Final	Butuan City DEO	LF	29.399	308	04/03/2018	02/04/2019	0.94%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
45		ADFIL CORPORATION	14437	L	AAA	LB	GE	Rehabilitation/Repair of Slope Protection of Bahayan River Protecting Salvacion Bridge with Channel Desiltation (Upstream)	Trento, Agusan del Sur	03/12/2019	Final	Agusan del Sur 2nd DEO	LF	38.950	247	05/07/2018	01/08/2019	0.00%	C	0.494	0.137	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
46	33	ADVANCE FOUNDATION CONSTRUCTION SYSTEMS CORP./ PULSAR CONSTRUCTION JOINT VENTURE	JV-16-1596	L	AAA	LB	GE	Locally Funded Projects: Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Roads and Bridges: Construction of Pigalo Bridge and Approaches along Alicia-Angadanan-San Guilermo Provincial Road	Angandanan, Isabela	03/12/2019	1st	Regional Office No. II	LF	458.866	786	04/10/2017	06/04/2019	5.18%	OG	0.392	0.239	0.150	0.030	0.061	0.050	92.20%	-	AHD
47	34	ADVANCE FOUNDATION CONSTRUCTION SYSTEMS CORP./ALLENCON DEVELOPMENT CORPORATION JOINT VENTURE	JV-17-2641	L	AAA	LB	GE	Widening of Talaban Bridge (B00367NR) along Bacolod South Road	Himamaylan, Negros Occidental	03/16/2019	1st	Regional Office No. VI	LF	19.587	445	05/08/2018	07/26/2019	-3.42	OG	0.383	0.239	0.116	0.030	0.055	0.033	85.60%	-	DEL
48	35	AEJ HARDWARE CONSTRUCTION & ENTERPRISES	34740	L	D	MA	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage System: Construction of Flood Control at Saaz River (Including Right of Way Acquisition)	San Ramon, Zamboanga City	03/21/2019	Final	Zamboanga City DEO	LF	19.360	303	04/04/2018	12/02/2018	20.64	C	0.451	0.134	0.300	-	-	-	88.50%	88.50% Satisfactory	AHD
49	36	AFG ZILLION CONSTRUCTION CORPORATION	17161	L	A	MA	GB	Construction of One (1) Unit, One (1) Storey, Two (2) Classroom School Building with attached Toilet at Ma. Rosario Araneta Elementary School,	Bago City, Negros Occidental	03/17/2019	Final	Negros Occidental 4th DEO	LF	27.487	100	07/04/2018	10/11/2018	0	C	0.485	0.134	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
50	37	AL HUSSEIN CONSTRUCTION	18438	L	A	MA	GE	Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Salvador Flood Control Project in Cabuyao River	Salvador, Lanao del Norte	03/20/2019	Final	Lanao del Norte 1st DEO	LF	46.491	195	04/23/2018	11/03/2018	0.00%	C	0.455	0.200	0.300	-	-	-	95.50%	95.50% Very Satisfactory	ONS
51	38	AL NINO CONSTRUCTION & SUPPLY	18378	L	B	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction / Rehabilitation of Flood Mitigation Structures (along Libmanan River)	Barangay Taban - Fundado, Libmanan, Camarines Sur	03/12/2019	Final	Camarines Sur 2nd DEO	LF	35.724	188	04/16/2018	10/20/2018	0.53%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
52	39	AL-B DEVELOPMENT CORPORATION	11740	L	A	MA	GB	Construction of Four (4) Storey, Twelve (12) Classroom School Building at Sta. Ines Elementary School	Mabalacat City	03/15/2019	Final	Pampanga 3rd DEO	LF	31.164	210	01/15/2018	08/12/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
53	40	ALCEL CONSTRUCTION	15129	L	A	MB	GE	Network Development - Off - Carriageway Improvement along Carmen Junction-Bayambang- Manat Road, K0216+860 - K0217+773	Binmaley, Pangasinan	03/19/2019	Final	Pangasinan 2nd DEO	LF	17.586	227	02/25/2018	10/09/2018	0.00%	C	0.374	0.199	0.300	-	-	-	87.30%	89.46% Very Satisfactory	ONS
54	41	ALCEL CONSTRUCTION / JTM CONSTRUCTION (Joint Venutre)	JV-17-160	L	A	MB	GE	Construction of Concrete Road Bugnay (Mangape) - Buscalan - Loccong - Butbut Proper Leading To Buscalan Tattoo Village	Tinglayan, Kalinga	03/16/2019	2nd	Upper Kalinga DEO	LF	95.474	413	02/20/2018	04/08/2019	-5.90%	OG	0.387	0.285	0.091	0.030	0.070	0.033	89.60%	-	DEL
55	42	ALCEL CONSTRUCTION / JTM CONSTRUCTION (Joint Venutre)	JV-17-475	L	A	MB	GE	Asset Preservation - Preventive Maintenance of Road: Asphalt Overlay- Mt. Province Bdry. - Calanan - Pinukpuk - Abbut Road, (Cagaluan - Calanan Section), Chainage 000 - Chainage 4472	Pasil, Kalinga	03/16/2019	Final	Upper Kalinga DEO	LF	41.436	160	02/20/2018	07/29/2018	-0.89%	C	0.472	0.199	0.273	-	-	-	94.40%	89.36% Very Satisfactory	DEL
56	43	ALCEL CONSTRUCTION / RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	JV-17-358	L	A	MB	GE	Ensure Safe and Reliable National Road System, Network Development- Construction of Missing Links/New Roads, Labey-Lacamen Provincial Road (Section 4B of BLISTT Outer Ring, Circumferential Road) Incl. ROW and Slope Protection	Bokod, Benguet	04/04/2019	Final	CAR Regional Office	LF	132.158	301	04/12/2018	02/06/2019	0.20%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
57	44	ALE BUILDERS CONSTRUCTION AND DEVELOPMENT CORP.	5180	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System Along Villanueva St.-Libertad to H. Domingo	Pasay City	04/01/2019	Final	South Manila DEO	LF	23.144	240	03/29/2018	11/23/2018	0.00%	C	0.463	0.164	0.300	-	-	-	92.70%	85.14% Satisfactory	ONS
58	45	ALEBON GENUINE MERCHANDISING INCORPORATED	26300	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Farmers Producers Cooperative Nursery Demo and Integrated Farm	Brgy. Tungao, Butuan City, Agusan del Norte	03/20/2019	Final	Butuan City DEO	LF	48.255	273	04/03/2018	12/31/2018	23.56%	C	0.456	0.134	0.300	-	-	-	89.00%	89.00% Satisfactory	AHD
59	46	AL-FAHDEL CONST. AND ENG''G.	17953	L	B	MA	GE	Rehabilitation/Reconstrucion/Upgrading of Damaged Paved Roads Along Sta. Felomina-Bonbonon-Digkilaan-Rogongon Road Including ROW K1540+605-K1541+420	Brgy. Rogongon, Iligan City	03/19/2019	Final	Lanao del Norte 2nd DEO	LF	29.042	202	04/12/2018	10/30/2018	0.00%	C	0.487	0.157	0.300	-	-	-	94.40%	94.40% Very Satisfactory	ONS
60	47	ALFALFA CONSTRUCTION	29712	L	A	MB	GE	Improvement/Concreting of Luta-Ponghal-Buyabuyan-Olilicon, Road	Lagawe, Ifugao	03/11/2019	2nd	Ifugao 1st DEO	LF	94.206	345	06/21/2018	05/31/2019	0.48%	OG	0.383	0.240	0.150	0.030	0.051	0.050	90.40%	-	AHD
61	48	ALGIMAR CONSTRUCTION	15232	L	AAA	LA	GE	Network Development Program, Off-Carrriageway Improvemeny Secondary Roads, Jct. Milagros-Baleno-Lagta Rd K0044+797-K0045+527; Length: 4,140 sq.m.	Mandaon, Masbate	03/14/2019	Final	Masbate 1st DEO	LF	24.621	219	05/02/2018	12/06/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	87.98% Very Satisfactory	ONS
62	49	ALGON ENGINEERING CONSTRUCTION CORPORATION	270	L	AAA	LB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road at Davao - Bukidnon Road, Marilog District, Davao City, K1622+080 - K1622+800, K1623+210 - K1625+500, K1628+081 - K1629+120	Davao City	03/13/2019	Final	Davao City 2nd DEO	LF	64.292	247	03/07/2018	11/08/2018	0.00%	C	0.490	0.133	0.300	-	-	-	86.20%	86.20% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
63	50	ALNINO CONSTRUCTION & SUPPLY/ 3RB CONSTRUCTION & SUPPLY	JV-17-1223	L	B	MA	GE	Network Development Program-Construction of By-pass and Diversion Roads-Castilla Bypass Road including Right of Way (ROW)	Castilla, Sorsogon	03/13/2019	Final	Sorsogon 1st DEO	LF	83.940	390	02/16/2018	03/12/2019	0.00%	C	0.472	0.144	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
64	51	ALOJA BUILDERS AND REALTY	39144	L	B	SB	GB	Completion of Multi-Purpose Building (Loay Municipal Hall)	Loay, Bohol	03/14/2019	1st	Bohol 3rd DEO	LF	19.012	240	08/08/2018	04/04/2019	3.14%	OG	0.397	0.239	0.150	0.030	0.058	0.050	92.40%	-	AHD
65	52	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GB	Construction of New Classroom Under Department of Education's CY 2018 Basic Educational Facilities Fund (BEFF) - Sta. Clara HS	Aritao, Nueva Viscaya	03/12/2019	1st	Nueva Vizcaya 2nd DEO	LF	24.461	240	06/07/2018	02/01/2019	-4.45%	OG	0.397	0.300	0.106	0.030	0.047	0.033	91.30%	-	DEL
66		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Asset Preservation of National Roads, Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Secondary Roads	Calamba - Sta. Cruz - Famy Jct. Road, K0096+450 - K0097+100	03/28/2019	Final	Laguna 1st DEO	LF	93.061	287	02/08/2018	11/21/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	91.54% Very Satisfactory	ONS
67		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Puerto Princesa North Road, K0266+067 to K0266+140; K0266+240 to K0266+290; K0225+026 to K0225+086	El Nido and Taytay, Palawan	03/20/2019	Final	Palawan 1st DEO	LF	94.607	328	05/13/2018	04/05/2019	11.16%	C	0.477	0.134	0.300	-	-	-	91.10%	92.39% Very Satisfactory	AHD
68		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MB	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide Primary Roads/Daang Maharlika (LT) K1006+520 to K1006+760 (Construction of Road Slope Protection Structure)	Sogod, Southern Leyte	03/11/2019	Final	Southern Leyte DEO	LF	91.665	330	04/02/2018	02/25/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
69		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Concreting of Pantukan Muriculture Park Access Road Connecting to Pantukan Public Transport Terminal and Muriculture Park Leading Facility, Pantukan	Pantukan, Compostela Valley Province	03/20/2019	Final	Compostela Valley DEO	LF	57.898	255	04/05/2018	12/15/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
70		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Rehabilitation of Slope Protection and Desilting of Balanti Creek	Brgy. Sto. Nino, Marikina City	04/01/2019	Final	Metro Manila 1st DEO	LF	27.487	240	03/08/2018	11/02/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
71		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Construction of Flood Control Wall along Lamesa Creek, Barangay Ugong	Valenzuela City	04/03/2019	Final	Metro Manila 3rd DEO	LF	34.343	240	03/19/2018	11/13/2018	5.83%	C	0.458	0.133	0.300	-	-	-	89.10%	89.10% Very Satisfactory	AHD
72	53	ALTIUS TRADING & CONSTRUCTION	19026	L	C	SB	GB	Construction of Multi-Purpose Building	Brgy. Phil-Am, Quezon City	03/26/2019	Final	Quezon City 1st DEO	LF	6.435	240	06/19/2018	02/13/2019	0.56%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD
73	54	ALZAM ENTERPRISES	19113	L	A	MA	GE	Installation of Gabions and Mattresses along Bago River, Kaliraya Section, Sta. 1+044-Sta. 1+587, Sta. 1+593 - Sta. 1+702, Left Bank	Davao City	03/11/2019	Final	Davao City 1st DEO	LF	48.996	233	06/03/2018	01/21/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	90.80% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
74	55	APD CONSTRUCTION	17467	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Access Road Leading to Quirino Tourism Complex	Cabarroquis, Quirino	03/13/2019	Final	Quirino DEO	LF	53.075	255	03/14/2018	11/23/2018	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	92.84% Very Satisfactory	ONS
75	56	APRIL ROSE ENT. & BUILDERS	42590	L	C	SB	GB	Construction of 2-Storey 6-CL School Building at Cansayahon ES	Ronda, Cebu	03/18/2019	Final	Cebu 4th DEO	LF	28.581	140	06/12/2018	10/29/2018	0.00%	C	0.492	0.155	0.300	-	-	-	94.70%	94.70% Very Satisfactory	ONS
76	57	ARCINUE COMM'L CORPORATION	6746	L	B	MB	GE	001 - Network Development Program, Road Widening, Primary Roads, Cainta - Kayticking - Antipolo - Teresa - Morong - Road incl. ROW - K0018+400 - K0018+640, K009+640 - K0019+780, K0020+000 - K0020+000 - K0020+934, KOO21+(-160) - K0021+030	Cainta and Taytay, Rizal	03/25/2019	1st	Rizal 1st DEO	LF	31.783	390	04/09/2018	05/03/2019	-1.71%	OG	0.391	0.239	0.133	0.030	0.061	0.050	90.40%	-	DEL
77	58	ARE CONSTRUCTION AND SUPPLY	33557	L	D	SB	GB	LOCAL PROGRAM, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects, Buildings and Other Structures, Multipurpose/Facilities, Construction of School Gym at Pinagkawitan National High School, Barangay Pinagkawit	Lipa City, Batangas	03/21/2019	Final	Batangas 4th DEO	LF	8.634	195	03/01/2018	09/11/2018	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
78	59	ARKY CONSTRUCTION AND SUPPLY	32692	L	AAA	LA	GE	Convergence and Special Support Program : Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones - Balud National Road connecting Barangay Danao in support of Agribusiness	Balud, Masbate Province	03/14/2019	1st	Regional Office No. V	LF	179.133	285	09/11/2018	06/22/2019	6.98%	OG	0.388	0.240	0.150	0.030	0.061	0.050	91.90%	-	AHD
79	60	ARN BUILDERS, INC.	18930	L	AAA	LB	GE	Retrofitting/Strengthening of Permanent Bridge - Marbol Bridge (B00250MN) along Kidapawan - Magpet - Pangao-an Road	Magpet, Cotabato	03/04/2019	Final	Cotabato 2nd DEO	LF	18.325	158	03/01/2018	08/05/2018	-4.36	C	0.500	0.178	0.169	-	-	-	84.70%	84.70% Satisfactory	DEL
80		ARN BUILDERS, INC.	18930	L	AAA	LB	GE	Retrofitting/Strengthening of Permanent Bridge Lumayong Bridge (B00323MN) along Bukidnon - Cotabato Road	Lumayong, Carmen, Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	44.372	213	05/02/2018	11/30/2018	-5	C	0.499	0.180	0.300	-	-	-	82.90%	82.90% Satisfactory	DEL
81	61	ARN BUILDERS, INC. / JO BUILDERS (JOINT VENTURE)	JV-17-720	L	AAA	LB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainageof Rivter Control along Systems: Construction of RiBonawon River Control, Along Bonawon River	Brgy. Bonawon, Siaton, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	34.300	290	02/11/2018	11/27/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Satisfactory	ONS
82	62	ARQ BUILDERS	35966	L	AA	MB	GE	Retrofitting/Strengthening of Bunawan Bridge (B00927MN) along Daang Maharlika Road (Agusan - Davao Section) K1351+917 - K1351+990.32	Bunawan, Agusan del Sur	03/12/2019	Final	Agusan del Sur 2nd DEO	LF	29.400	237	03/26/2018	11/17/2018	0.42%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
83	63	ARROWHEAD CONSTRUCTION	22597	L	B	MA	GE	Flood Management Program; Construction/Maintenance of Flood Mitigation Structures and Drainages System, Construction of Reinforced Concrete Slope Protection with Steel Sheet Piles Foundation along Sapangbato River, Brgy. Margot to Brgy. Anunas	Angeles City, Pampanga	03/15/2019	Final	Pampanga 3rd DEO	LF	23.034	150	06/08/2018	11/04/2018	0.00%	C	0.431	0.134	0.300	-	-	-	86.50%	86.50% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
84	64	ARS CONSTRUCTION AND SUPPLY	40764	L	C	SB	GE	Road Construction/Concreting of Barangay Kalanganan II	Cotabato City	03/15/2019	Final	Cotabato City DEO	LF	1.784	25	06/06/2018	06/30/2018	0	C	0.460	0.133	0.300	-	-	-	89.30%	89.30% Very Satisfactory	ONS
85	65	ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	A	MB	GE	Construction of Sta. Rosa Flood Control Barangay Sta. Filomena	Calanasan Apayao	03/19/2019	Final	Apayao 2nd DEO	LF	28.047	240	02/08/2018	10/05/2018	-1.55%	C	0.465	0.133	0.300	-	-	-	85.20%	85.20% Satisfactory	DEL
86	66	ASCENTIA CONSTRUCTION, INC.	35984	L	A	MA	GE	Construction of Suba River Control Structures (Gabions), Upsteam	Sibonga, Cebu	03/20/2019	Final	Cebu 2nd DEO	LF	23.144	200	05/17/2018	12/02/2018	3.00%	C	0.444	0.200	0.300	-	-	-	94.40%	94.40% Very Satisfactory	AHD
87	67	ASHLEYKA CONSTRUCTION AND SUPPLIES	41140	L	B	SB	GB	Republished Construction of Multi-Purpose Building (Livelihood Center)	Brgy. Bolo, Labrador, Pangasinan	03/19/2019	Final	Pangasinan 2nd DEO	LF	2.879	185	06/07/2018	12/08/2018	0.00%	C	0.460	0.144	0.300	-	-	-	90.40%	90.40% Very Satisfactory	ONS
88	68	AT BUILDERS & GENERAL MERCHANDISE	38199	L	C	SB	GB	Construction of Multi-Purpose Building	Brgy. Nazareth, Cagayan de Oro City	03/11/2019	Final	Cagayan de Oro City 2nd DEO	LF	3.761	150	04/30/2018	09/26/2018	0.00%	C	0.490	0.171	0.300	-	-	-	96.10%	96.10% Outstanding	ONS
89	69	AYANA CONSTRUCTION AND TRADING	38623	L	D	SB	GE	Construction of Multi-Purpose Building UPS-V Area 7	Barangay San Isidro, Paranaque City	04/04/2019	Final	Metro Manila 2nd DEO	LF	6.654	270	02/09/2018	11/05/2018	45.42%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD
90	70	B. VICENCIO CONSTRUCTION	9687	L	AA	LA	GE	Construction of Road Slope Protection Structure along Biliran Circumferential Road, K1105+913 to K1106+540 (From 11.47964, 124.5457 to 11.47852, 124.54041)	Looc, Cabucgayan, Province of Biliran	03/15/2019	Final	Biliran DEO	LF	45.640	291	02/15/2018	12/02/2018	0.00%	C	0.484	0.133	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
91		B. VICENCIO CONSTRUCTION	9587	L	AAA	LA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Daang Maharlika (SM) (San Isidro - San Juanico Br.) K0691+(-250) - K0691+(-100), K0691+100 - K0691+200, K0699+364 - K0699+460.7, K0699+508 - K0699+535, K0700+075- K0700+265	Calbayog City, Samar	03/19/2019	Final	Samar 1st DEO	LF	91.535	205	06/01/2018	12/22/2018	1.95%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	AHD
92	71	B.C. CUERPO CONSTRUCTION CORPORATION / JEP CONSTRUCTION (JOINT VENTURE)	JV-17-511	L	AAA	MB	GE	Rehabilitation/ Reconstruction of National Roads with Road Slips, Slope Collapse and Landslides along Kalinga-Cagayan Road (Calanan-Enrile Section) - K0496+955 - K0497+007; K0496+698 - K0496+884; K0501+783 - K0501+838; K0513+700 - K0513+800; K0516+532 - K0516+545; K0516+568 - K0516+582; K0516+613 - K0516+623; K0516+680 - K0516+695; K0516+725 - K0516+763; K0516+850 - K0516+864; K0517+220 - K0517+269	Rizal and Tabuk City, Kalinga	03/14/2019	Final	Lower Kalinga DEO	LF	31.042	240	04/20/2018	12/15/2018	-0.88%	C	0.437	0.195	0.274	-	-	-	90.60%	86.16% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
93	72	B.M.K CONSTRUCTION CORPORATION/ R.N.G.M. CONSTRUCTION JOINT VENTURE	8292	L	AAA	LB	GE	Network Development Program Off-Carriageway Improvement Nueva Ecija-Aurora Road	K0182+000 to K0196+980 (Intermittent Sections)	03/16/2019	Final	Aurora DEO	LF	96.500	300	04/23/2018	02/16/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
94	73	B.R.G. CONSTRUCTION	21931	L	B	MA	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Declared Tourism Destination - Acess Road Leading to Lower Magat Ecotourism Park	Diadi, Nueva Vizcaya	03/11/2019	Final	Nueva Vizcaya 1st DEO	LF	15.765	103	04/29/2018	08/09/2018	-8.42%	C	0.388	0.200	0.047	-	-	-	63.50%	63.50% Poor	DEL
95	74	B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Network Development - Road Widening - Primary Roads, Jose Abad Santos Avenue (JASA)	Pampanga 2nd Legislative District, Province of Pampanga	03/14/2019	1st	Regional Office No. III	LF	132.565	330	05/10/2018	04/04/2019	-2.05%	OG	0.374	0.260	0.129	0.030	0.060	0.033	88.60%	-	DEL
96		B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Improvement/Rehabilitation of Mexico-Magalang Road/Ninoy Aquino By-Way	Mexico, Pampanga	03/22/2019	Final	Pampanga 1st DEO	LF	57.900	270	04/25/2018	01/19/2019	0.00%	C	0.434	0.155	0.300	-	-	-	88.90%	90.22% Very Satisfactory	ONS
97	75	BADOC BUILDERS & SUPPLY, INC.	31564	L	A	MA	GE	Repair/Rehabilitation of Flood Control Structures on Scoured and Eroded River Bank Along Badoc River	Badoc, Ilocos Norte	03/13/2019	Final	Ilocos Norte 2nd DEO	LF	38.600	195	07/16/2018	11/15/2018	1.95%	C	0.460	0.200	0.300	-	-	-	96.00%	96.00% Very Satisfactory	AHD
98	76	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along Imelda-Bayog-Kumalarang-Lapuyan-Margosatubig Road, K1751+211 to K1751+224 (LS), K1751+460 to K1751+490 (LS), K1752+544 to K1752+728 (BS), K1752+973 to K1753+338 (LS), K1	Zamboanga Sibugay	03/18/2019	Final	Zamboanga Sibugay 1st DEO	LF	36.102	255	05/08/2018	01/27/2019	0	C	0.434	0.200	0.300	-	-	-	93.40%	91.83% Very Satisfactory	ONS
99		BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	Road Widening (2-4 Lanes) Including Drainage along Liloy-Ipil Road, K1978+860 to K1979+023 and K1979+058 to K1981+366	Tampilisan, Zamboanga del Norte	03/12/2019	Final	Zamboanga del Norte 2nd DEO	LF	67.982	315	03/20/2018	01/28/2019	1.59	C	0.479	0.156	0.300	-	-	-	93.50%	93.50% Very Satisfactory	AHD
100		BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MA	GE	Construction of Flood Control Structure along Pagadian-Zamboanga City road, Part of Sibuguey River, Sta. 0+142.2 to Sta. 0+408.50, Upstream	Balugo, Imelda, Zamboanga Sibugay	03/18/2019	Final	Zamboanga Sibugay 1st DEO	LF	29.397	220	04/02/2018	11/07/2018	-2	C	0.458	0.200	0.240	-	-	-	89.80%	91.36% Very Satisfactory	DEL
101	77	BALLIGI CONSTRUCTION	38005	L	B	SB	GE	Concreting of Barangay Emilia- San Antonio Fmr, 000+000 - 000+580	Pudtol, Apayao	03/20/2019	Final	Apayao 2nd DEO	LF	4.825	210	06/15/2018	01/10/2019	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.66% Very Satisfactory	ONS
102	78	BARILLO CONSTRUCTION AND ENTERPRISES	23836	L	B	-	GE	Compreshensive Drainage System within Metro Ipil Area	Ipil, Zamboanga Sibugay	03/19/2019	1st	Zamboanga Sibugay 2nd DEO	LF	23.525	497	05/09/2018	09/17/2019	10.45	OG	0.386	0.286	0.150	0.030	0.042	0.033	92.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
103	79	BDA JR CONSTRUCTION	40445	L	A	SB	GB	Costruction of Multi-purpose Building (K12 Building), Cauayan National High School	Cauyan City, Isabela	03/15/2019	Final	Isabela 3rd DEO	LF	9.566	210	04/18/2018	11/13/2018	0.00%	C	0.469	0.134	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS
104	80	BELL CONSTRUCTION	27851	L	B	SB	GE	002 - Rehabilitation with Slope Protection of Creek, So. Maligaya, Brgy. San Isidro	Antipolo City	03/25/2019	Final	Rizal 1st DEO	LF	9.800	300	02/21/2018	12/17/2018	0.00%	C	0.431	0.133	0.300	-	-	-	86.40%	86.40% Satisfactory	ONS
105	81	BEMKAR CONSTRUCTION	33047	L	A	MA	GE	Construction / Improvement of Access Roads Leading to Declared Tourism Destinations: Pinagtigasan to Mahabang Buhangin Road leading to White Sand Beaches, Calaguas Island	Barangay Pinagtigasan, Vinzons, Camarines Norte	03/17/2019	Final	Camarines Norte DEO	LF	41.472	303	04/29/2018	02/25/2019	0.00%	C	0.469	0.134	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS
106	82	BET CONSTRUCTION & SUPPLY	31764	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction/Rehabilitation of Flood Control Mitigation Facilities/Drainage System along Crystal Cave to Asin	Baguio City	03/26/2019	Final	Baguio City DEO	LF	43.184	320	02/15/2018	12/31/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
107	83	BET CONSTRUCTION & SUPPLY / ALPHIN TRADING & CONSTRUCTION (Joint Venture)	JV-17-1838	L	A	MA	GE	Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads- Secondary Roads - Alaminos - Bolinao Road, K0321+(-204) - K0321+600, K0336+927 - K0339+533	Alaminos City, Pangasinan	03/18/2019	Final	Pangasinan 1st DEO	LF	49.000	300	02/09/2018	12/05/2018	0.67%	C	0.403	0.193	0.300	-	-	-	89.60%	85.28% Satisfactory	AHD
108	84	BHENLLABIEN BUILDERS CONSTRUCTION	36496	L	B	SB	GE	Network Development Road Widening - Primary Roads, Calamba-Sta. Cruz-Famy Junction Road K0067+450 - K0067+850	Bay, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	9.799	154	02/13/2018	07/16/2018	0.00%	C	0.466	0.134	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
109	85	BHM CONSTRUCTION	30724	L	A	MA	GE	Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide along Kalinga-Abra Road	Pasil and Balbalan Kalinga	03/16/2019	2nd	Upper Kalinga DEO	LF	95.048	433	02/22/2018	04/30/2019	-2.89%	OG	0.375	0.240	0.121	0.030	0.070	0.033	86.90%	-	DEL
110	86	BIG BERTHA CONSTRUCTION & DEVELOPMENT / TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION JOINT VENTURE	3191	L	A	-	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations- Clark- Bamban- Capas Road Leading to Clark City (Section II)	Capas, Tarlac	03/20/2019	1st	Tarlac 2nd DEO	LF	92.938	300	09/07/2018	07/03/2019	-7.29%	OG	0.400	0.225	0.077	0.022	0.045	0.033	80.20%	-	DEL
111	87	BL PANGAN CONSTRUCTION	25158	L	B	SB	GE	Construction of Concrete Road, Barangay Tayud	Liloan, Cebu	03/13/2019	Final	Cebu 5th DEO	LF	2.400	37	07/04/2018	08/09/2018	24.32%	C	0.443	0.133	0.300	-	-	-	87.60%	87.60% Satisfactory	AHD
112	88	BLESSING BUILDERS AND CONSTRUCTION SUPPLY	36064	L	B	SB	GE	Improvement/ Concreting of Maubba - Caglayan Farm to Market Road, Brgy. Caglayan	Conner, Apayao	03/18/2019	Final	Apayao 1st DEO	LF	4.924	222	06/12/2018	01/19/2019	0.00%	C	0.49	0.133	0.300	-	-	-	92.30%	93.98% Very Satisfactory	ONS
113		BLESSING BUILDERS AND CONSTRUCTION SUPPLY	36064	L	B	SB	GE	Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads Abbut-Conner Road, K0548+580 - K0549+183	Conner, Apayao	03/18/2019	Final	Apayao 1st DEO	LF	8.757	162	02/11/2018	07/22/2018	-1.32%	C	0.485	0.133	0.260	-	-	-	87.80%	87.80% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
114	89	BNYU DEVELOPMENT CORPORATION	27725	L	B	MA	GE	Rehabilitation/Upgrading of Damaged Paved Roads - Jct. (TNR) Maribojoc - Antequera - Catagbacan (Loon) - K0021+000 - K0021+420, K0021+480 - K0021+620, K0021+270 - K0022+100	Antequera, Bohol	03/13/2019	Final	Bohol 1st DEO	LF	23.344	171	06/14/2018	12/01/2018	0.00%	C	0.484	0.117	0.300	-	-	-	90.10%	90.10% Very Satisfactory	ONS
115	90	BRE CONSTRUCTION/ MEGALINE BUILDERS AND SUPPLY (JOINT VENTURE)	JV-17-2821	L	A	MA	GB	Construction of One (1) Unit - Three (3) Storey Nine (9) Classroom at Lake Sebu National High School	Lake Sebu, South Cotabato	03/11/2019	Final	South Cotabato 1st DEO	LF	24.159	210	06/14/2018	01/09/2019	0	C	0.497	0.134	0.300	-	-	-	93.10%	89.11% Satisfactory	ONS
116	91	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Construction of Road Network including Drainage System and Sidewalk, University of the Philippines	Diliman, Quezon City	03/28/2019	Final	Quezon City 2nd DEO	LF	48.976	330	02/02/2018	12/28/2018	4.55%	C	0.494	0.134	0.300	-	-	-	92.80%	92.80% Very Satisfactory	AHD
117		C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Improvement/ Rehabilitation of Drainage System at Sct. Chuatoco	Quezon City	03/27/2019	Final	Quezon City 2nd DEO	LF	38.969	327	03/16/2018	02/05/2019	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
118		C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Flood Management Program- Construction/Maintenance of Flood Mitigation Structure and Drainage System Improvement of Drainage Along Dagonoy St., San Andres Bukid	Manila City	04/01/2019	Final	South Manila DEO	LF	26.611	240	03/29/2018	11/23/2018	0.00%	C	0.478	0.168	0.300	-	-	-	94.60%	94.60% Very Satisfactory	ONS
119	92	C D U CONSTRUCTION	13915	L	B	MA	GE	Construction of Rawis Extension Road, Phase II	Northen Samar	03/19/2019	Final	Northern Samar 2nd DEO	LF	9.176	90	04/09/2018	07/07/2018	0.11%	C	0.493	0.134	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
120	93	C.D.J. BUILDERS & CONSTRUCTION SUPPLIES	30347	L	A	MA	GB	Construction and Completion of School Building in the Elementary and Secondary Classroom at Quezon NHS, 4STY 8CL	Quezon, Nueva Viscaya	03/11/2019	1st	Nueva Vizcaya 1st DEO	LF	36.822	265	08/30/2018	05/21/2019	0.86%	OG	0.391	0.239	0.150	0.030	0.037	0.050	89.70%	-	AHD
121	94	C.R. DOMINGO CONST. & POWER DEVT., INC./ SIFFU ROCKS CONSTRUCTION JOINT VENTURE	JV-17-2489	L	A	MA	GE	Concreting of San Placido - Quiling Road	Roxas, Isabela	03/17/2019	Final	Isabela 2nd DEO	LF	47.015	216	05/02/2018	12/03/2018	0.02%	C	0.437	0.133	0.300	-	-	-	87.00%	88.14% Satisfactory	AHD
122	95	C.S. RAYOS CONSTRUCTION & GENERAL SERICES, INC.	9790	L	A	MA	GE	CY 2017 Basic Educational Facilities Fund, Construction of 4STY 16CL at Alangilan Senior High School	Batangas City (Capital), Batangas	03/20/2019	Final	Batangas 2nd DEO	LF	36.941	330	12/26/2017	11/20/2018	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.6% Very Satisfactory	ONS
123	96	C.T. LEONCIO CONST. & TRADING/ JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC. JOINT VENTURE	JV-17-2541	L	AAA	LB	GE	Organizational Outcome 1; Ensure Safe and Reliable National Road System: Bridge Program: Widening of Permanent Bridges: Abian Bridge (B01226LZ) along Daang Maharlika Highway (Z) K0254+517 - K0254+641	Bambang, Nueva Viscaya	03/12/2019	Final	Regional Office No. II	LF	113.742	403	04/03/2018	05/10/2019	52.28%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
124	97	C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AAA	SB	GE	Construction of Pulot Flood Control Structure	Sofronia Espanola, Palawan	03/18/2019	Final	Palawan 2nd DEO	LF	19.433	203	05/09/2018	11/27/2018	0.00%	C	0.492	0.200	0.300	-	-	-	99.20%	92.03% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
125		C.T. LEONCIO CONSTRUCTION & TRADING	17371	L	AA	MB	GE	Construction of Drainage System (Box Culvert) along Service Road to Villamor Golf Course Leading to Maricaban Creek	Pasay City	04/01/2019	Final	South Manila DEO	LF	93.101	300	04/23/2018	02/16/2019	0.00%	C	0.490	0.179	0.300	-	-	-	96.90%	96.90% Outstanding	ONS
126	98	C.T. LEONCIO CONSTRUCTION & TRADING / CAANA CONSTRUCTION CORPORATION JOINT VENTURE	JV-17-2086	L	AAA	MB	GE	Proposed Maintenance of Flood Mitigation Structures and Drainage System, Dredging/ Improvement of Existing Retarding Pond, Maricaban Creek, Phase III	Pasay City	03/25/2019	Final	South Manila DEO	LF	46.542	259	04/09/2018	12/23/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
127	99	C.T. LEONCIO CONSTRUCTION & TRADING / KATHA BUILDERS & SUPPLIES (JOINT VENTURE)	JV-17-584	L	AA	LA	GE	Road Widening - Secondary Roads - Laoag - Airport RD - K0487+839 - K0487=909, K0487+910 - K04888+550, K0488+599 - K0488+810, K0489+020 - K0490+125, K0488+506 - K0490+470, K0490+610 - K0490+667, K0491+755 - K0492+092	Laoag City, Ilocos Norte	03/13/2019	Final	Regional Office No. I	LF	138.562	330	02/27/2018	01/22/2019	0.01%	C	0.404	0.200	0.300	-	-	-	90.40%	90.40% Very Satisfactory	AHD
128	100	C.T. LEONCIO CONSTRUCTION & TRADING / KJC CONSTRUCTION & SUPPLY (JOINT VENTURE)	JV-17-975	L	AAA	LA	GE	Reconstruction from Paved to Concrete of Lambunao - Inca Road, K0048+172 - K0048+752; K0049+226 - K0049+606; K0050+333 - K0051+180; K0058+687 - K0059+511	Lambunao, Iloilo	03/19/2019	Final	Iloilo 2nd DEO	LF	28.954	263	02/14/2018	11/03/2018	0.00%	C	0.491	0.173	0.300	-	-	-	96.40%	90.22% Very Satisfactory	ONS
129	101	CAMCU CONSTRUCTION & SUPPLIES	18507	L	B	SB	GE	Rehabilitation of Concrete Road - Guimbal -Igbaras - Tubungan -Leon Road, K0066+448 - K0066+669, K0066+685 - K0066+727; K0068+608 - K0068+730	Iloilo	03/21/2019	Final	Iloilo 4th DEO	LF	92.204	170	05/03/2018	10/19/2018	0.86%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
130	102	CARL JOSH BUILDERS	33437	L	B	SB	GE	Construction of Lined Canal at Potrero, Maliwalu, San Antonio and Duat	Bacolor, Pampanga	03/21/2019	1st	Pampanga 1st DEO	LF	23.224	210	09/17/2018	04/14/2019	-5.35%	OG	0.373	0.272	0.096	0.030	0.045	0.033	84.90%	-	DEL
131	103	CASAN CONSTRUCTION AND TRADING	36085	L	C	SB	GB	Construction of New Municipal Building	Cordon, Isabela	03/14/2019	Final	Isabela 4th DEO	LF	4.693	150	03/01/2018	07/28/2018	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
132	104	CAVACON CORPORATION	2622	L	AAA	LB	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Local Roads and Bridges - Local Roads - Improvement/Widening of Congressional Avenue, Including RROW	GMA, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	29.070	330	03/01/2018	01/24/2019	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
133		CAVACON CORPORATION	2622	L	AAA	LB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations- Dinadiawan-Ditawini Bypass Road leading to Tourism Sites/Destinations	Brgy. Dinadiawan-Dipaculao, Province of Aurora	03/12/2019	1st	Regional Office No. III	LF	128.347	390	06/28/2018	07/22/2019	-6.17%	OG	0.395	0.242	0.088	0.024	0.055	0.033	83.70%	-	DEL
134	105	CAVAT CAPITOL MERCHANDISING & CONSTRUCTION	3112	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones Dona-Loreta-Lydia Road in Support of Handicraft Furniture, Processed High Value Crop, Vegetable, Rice, Corn Industries, Coffee, Cacao, Coconut, Banana, Dona Loreta-Lydia 0+000 - 0+960	Pudtol, Apayao	03/19/2019	Final	Apayao 2nd DEO	LF	18.711	235	02/19/2018	10/11/2018	1.28%	C	0.478	0.133	0.300	-	-	-	91.10%	87.80% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
135	106	CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AAA	LA	GE	Asset Preservation - Preventive Maintenance Asphalt Overlay at Antequera - San Isidro - Libertad (Tubigon) Road, K0043+498 - K0034+992	San Isidro, Bohol	03/13/2019	Final	Bohol 2nd DEO	LF	7.519	35	02/12/2018	03/18/2018	0.00%	C	0.444	0.133	0.300	-	-	-	87.70%	86.14% Satisfactory	ONS
136	107	CEDAN CONSTRUCTION	10172	L	B	MA	GE	Asset Preservation - Construction / Upgrading/ Rehabilitation of Drainage along National Roads- Secondary Roads - Pangasinan - Zambales Road, K0319+950 - K0321+000	Alaminos City, Pangasinan	03/18/2019	Final	Pangasinan 1st DEO	LF	25.946	270	02/21/2018	11/17/2018	0.83%	C	0.372	0.187	0.300	-	-	-	85.90%	85.90% Satisfactory	AHD
137		CEDAN CONSTRUCTION	10172	L	B	MA	GE	Widening of Permanent Bridges Including ROW, Sta. Rita Br. (B01403LZ) Along Olongapo-Bugallon Road	Cabangan, Zambales	03/19/2019	Final	Zambales 1st DEO	LF	19.868	314	03/16/2018	01/23/2019	0.64%	C	0.454	0.159	0.300	-	-	-	91.30%	91.30% Very Satisfactory	AHD
138	108	CELSO C. FERRER CONTRACTOR / CCF EARTHMOVING CORP. JOINT VENTURE	JV-17-3027	L	AAA	LA	GE	Construction of Slope Protection along Pampanga River Flood Control, Sumacab Section	Cabanatuan City, Nueva Ecija	03/13/2019	Final	Nueva Ecija 2nd DEO	LF	48.509	270	07/09/2018	04/04/2019	26.82%	C	0.482	0.132	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
139	109	CENTERWAYS CONSTRUCTION AND DEVLEOPMENT INC. / JEP CONSTRUCTION (Joint Venture)	JV-17-656	L	-	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Tabuk-Banawe Road, K0513+ 571 - K0513+639; K0514+800 - K0514+925; K0514+916 - K0515+000; K0515+007 - K0515+180; K0515+192.5 - K0515+222.5; K0515+230 - K0515+241; K0515+241 - K0515+301; K0515+262.5 - K0515+553; K0515+643 - K0515+715; K0515+863 -K0516+157; K0517+752.5+805; K0520+880 - K0521+080	Tanudan, Kalinga	03/15/2019	Final	Lower Kalinga DEO	LF	34.114	312	03/23/2018	01/28/2019	-1.24%	C	0.455	0.133	0.263	-	-	-	85.10%	85.10% Satisfactory	DEL
140	110	CGGFR CONSTRUCTION & CONSTRUCTION SUPPLY	37075	L	B	MA	GB	Rehabilitation of Multi-Purpose Building at Brgy. Lag-asan	Bago City, Negros Occidental	03/16/2019	Final	Negros Occidental 4th DEO	LF	29.399	65	06/29/2018	09/01/2018	0	C	0.463	0.134	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
141	111	CHIARA CONSTRUCTION / EJR BUILDERS AND CONSTRUCTION SUPPLY (Joint Venture)	JV-17-1767	L	AA	LA	GE	Construction of Flood Control Structure along Alaminos River, K0000+980 - K0001+600	Alaminos City, Pangasinan	03/18/2019	Final	Pangasinan 1st DEO	LF	49.000	330	02/09/2018	01/04/2019	0.30%	C	0.368	0.200	0.300	-	-	-	86.80%	86.80% Satisfactory	AHD
142	112	CHOLO CONSTRUCTION AND TRADING	32138	L	B	MA	GE	Rehabilitation/Improvement of Critical Section of Sta. Catalina Dike Extension	Minalin, Pampanga	03/21/2019	1st	Pampanga 1st DEO	LF	55.092	240	08/22/2018	04/18/2019	1.16%	OG	0.338	0.245	0.150	0.030	0.061	0.050	87.40%	-	AHD
143	113	CM TAN CONSTRUCTION	28087	L	B	MA	GE	Construction of Dike Revetment along Tago River Basin (Gamut Section) Protecting Gamut Bridge	Tago, Surigao del Sur	03/15/2019	Final	Surigao del Sur 1st DEO	LF	32.513	253	03/28/2018	11/05/2018	0.00%	C	0.407	0.140	0.300	-	-	-	84.70%	88.48% Satisfactory	ONS
144	114	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION /FREDEN CONSTRUCTION (JOINT VENTURE)	JV-17-948	L	B	MB	GE	Road Widening Secondary Roads, Filipino - American Friendship Avenue, K1663+519 - K1664+595, K1665+698 - K1668+346	General Santos City, South Cotabato	03/20/2019	Final	South Cotabato 2nd DEO	LF	88.777	270	03/28/2018	12/22/2018	0	C	0.487	0.132	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
145	115	COLLERA CONSTRUCTION	13246	L	A	MA	GE	Construction/Improvement of Access Road leading to Leyte Declared Tourism Destination along Salvacion - Baras Road leading to MacArthur Leyte Landing Memorial Park	Brgy. Salvacion, Palo, Leyte	03/17/2019	Final	Leyte 1st DEO	LF	29.391	150	02/02/2018	07/01/2018	1.33%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD
146		COLLERA CONSTRUCTION	13245	L	A	MA	GE	Construction/Rehabilitation of Hicgop Flood Structures	Baybay City Leyte	03/13/2019	Final	Leyte 5th DEO	LF	19.600	180	03/04/2018	08/30/2018	0.00%	C	0.472	0.157	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
147	116	CONCEPCION BASIC BUILDERS INC.	5255	L	AAA	LB	GE	Construction of New Permanent Bridges, Puyo Bridge (Parallel Bridge) along Daang Maharlika (Surigao-Agusan Section) including ROW	Jabonga, Agusan del Norte	03/11/2019	1st	Agusan del Norte DEO	LF	88.913	389	04/08/2018	05/01/2019	-4.55%	OG	0.398	0.301	0.105	0.030	0.060	0.033	92.70%	-	DEL
148	117	CONSCORE CORPORATION	35617	L	B	SB	GB	Local Program- Local Infrastructure Program- Buildings and other Structures- School Buildings- Construction/ Improvement of School at Moises Salvador Elementary School	Manila City	03/28/2019	Final	North Manila DEO	LF	1.919	120	07/31/2018	11/27/2018	0.00%	C	0.476	0.172	0.300	-	-	-	94.80%	94.80% Very Satisfactory	ONS
149	118	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	A	MB	GE	Road Widening - Passi - San Rafael - Lemery - Sara Road - K0069+095 to K0069+546, K0069+704.50 - K0070+530	San Rafael, Iloilo	03/16/2019	Final	Iloilo 3rd DEO	LF	29.144	232	04/25/2018	12/12/2018	0.00%	C	0.453	0.135	0.300	-	-	-	88.80%	77.88% Unsatisfactory	ONS
150	119	CZERJ CONSTRUCTION & TRADING	38803	L	D	SB	GB	Construction of Three (3) Storey - Six (6) Classroom School Building at Pedro Alegre Aure Senior High School	Mendez, Cavite	03/13/2019	Final	Cavite 2nd DEO	LF	13.868	270	12/15/2017	09/10/2018	27.69%	C	0.500	0.133	0.300	-	-	-	93.30%	90.22% Very Satisfactory	AHD
151	120	D.C.E CONSTRUCTION	29347	L	A	MB	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide-Secondary Roads, Construction of Slope Protection Structure, Abbut-Conner Road, K0542+370 -K0542+400, K0545+755 - K0545+818, K0546+080 - K0546+140	Conner, Apayao	03/18/2019	Final	Apayao 1st DEO	LF	15.452	210	02/11/2018	09/08/2018	-0.17%	C	0.490	0.133	0.295	-	-	-	91.80%	91.80% Very Satisfactory	DEL
152	121	D.G. SARMENTA CONSTRUCTION	13024	L	B	MA	GE	Construction/Rehabilitation of Flood Control Structures along Talavera River	Brgy. Sta. Monica, Aliaga, Nueva Ecija	03/11/2019	Final	Nueva Ecija 1st DEO	LF	27.925	180	02/13/2018	08/11/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
153	122	DAHL CONSTRUCTION CORP.	8931	L	A	MA	GE	Construction/Rehabilitation of Marikina Heights Slope Protection	Barangay Marikina Heights, Marikina City	04/01/2019	Final	Metro Manila 1st DEO	LF	18.305	240	02/19/2018	10/16/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
154	123	DALANON CONSTRUCTION REFGIRATION SUPPLY & SERVICE	11205	L	B	MA	GE	Road Widening - Isulan Junction Ninoy Aquino Road, K1778+482 - K1780+983	Isulan, Sultan Kudarat	03/12/2019	Final	Sultan Kudarat 1st DEO	LF	50.426	253	04/10/2018	12/18/2018	0.58	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
155	124	DANYSONS CONSTRUCTION	25452	L	A	MA	GE	Network Development - Construction of By-Pass and Diversion Roads-Roxas By-Pass Road	Roxas, Isabela	03/17/2019	Final	Isabela 2nd DEO	LF	44.320	248	05/31/2018	02/02/2019	0.10%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
156	125	DATREBIL CONSTRUCTION & SUPPLY	36908	L	A	MA	GE	Construction of Dike with Concrete Revetment of Wawa River	Sibagat, Agusan del Sur	03/13/2019	Final	Agusan del Sur 1st DEO	LF	18.550	210	05/09/2018	12/04/2018	0.00%	C	0.385	0.200	0.300	-	-	-	91.60%	91.60% Satisfactory	ONS
157	126	DAVAO ROCK MIXER ENTERPRISES	19250	L	A	MA	GE	Rechanneling and Construction of Revetment along Batutu River, Barangay Fatima to Camanlangan	New Bataan, Compostela Valley Province	03/20/2019	Final	Compostela Valley DEO	LF	48.510	216	04/13/2018	11/14/2018	0.00%	C	0.463	0.133	0.300	-	-	-	89.60%	91.01% Very Satisfactory	ONS
158	127	DCE STRANERO CORPORATION	29347	L	C	SB	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Bulanao - Paracelis Road Junction to Mallong, Cudal in Support of Feedmill Industry and Processed Food Industry	Tabuk City, Kalinga	03/14/2019	Final	Lower Kalinga DEO	LF	27.945	178	02/26/2018	08/22/2018	-5.62%	C	0.496	0.200	0.131	-	-	-	82.70%	82.70% Satisfactory	DEL
159	128	DDS BUILDERS	37010	L	B	SB	GB	Rehabilitation of Multi-Purpose Building, Brgy. New Cartagena	Plaridel, Misamis Occidental	03/22/2019	Final	Misamis Occidental 1st DEO	LF	0.944	75	07/29/2018	10/11/2018	19.50%	C	0.453	0.200	0.300	-	-	-	95.30%	95.30% Very Satisfactory	AHD
160	129	DELPAR CONSTRUCTION & SUPPLIES	32677	L	A	MA	GE	Concreting of Barangay Road, Barangay Panaytayan Nuevo to Barangay Baya	Ragay, Camarines Sur	03/14/2019	Final	Camarines Sur 1st DEO	LF	2.820	88	03/28/2018	06/23/2018	1.67%	C	0.431	0.134	0.300	-	-	-	86.50%	86.50% Satisfactory	AHD
161	130	DENISSE-JOHN CONSTRUCTION AND SUPPLIES	37550	L	B	MA	GB	Improvement of Bahay Pag-Asa	Lamut, Ifugao	03/12/2019	1st	Ifugao 1st DEO	LF	5.000	137	12/09/2018	04/24/2019	0.06%	OG	0.387	0.240	0.150	0.030	0.052	0.050	90.90%	-	AHD
162	131	DICON BUILDERS CORP.	33181	L	B	MA	GE	Const. of Mambayaan Concrete Revetment Project	Brgy. Mambayaan, Balingasag along Balatukan River, Mis. Or.	03/15/2019	Final	Misamis Oriental 1st DEO	LF	23.258	178	05/02/2018	11/25/2018	0.00%	C	0.467	0.169	0.300	-	-	-	93.60%	93.60% Very Satisfactory	ONS
163	132	DIGOS TESSTON CONST. & SUPPLIES	8921	L	A	MA	GE	Construction of Concrete Revetment along Digos River, Tres de Mayo Section	Digos City, Davao del Sur	03/21/2019	Final	Davao del Sur 2nd DEO	LF	47.530	214	03/05/2018	10/04/2018	0.00%	C	0.486	1.330	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
164	133	DINAH JANE CONSTRUCTION SUPPLY	33925	L	A	SB	GE	Construction of Flood Control Structure along Guiwanon River	Tabuelan, Cebu	03/15/2019	Final	Cebu 1st DEO	LF	14.700	231	03/08/2018	10/24/2018	0.00%	C	0.444	0.133	0.300	-	-	-	87.70%	87.70% Satisfactory	ONS
165	134	DIPLAHAN COMMERCIAL AND CONSTRUCTION	32037	L	B	MA	GE	Rehabilitation of Paved Road along Lanao-Pagadian-Zamboanga City Road, k1743+510 to K1743+906	Diplahan, Zamboanga Sibugay	03/18/2019	Final	Zamboanga Sibugay 1st DEO	LF	12.700	134	05/08/2018	08/19/2018	0	C	0.395	0.184	0.300	-	-	-	87.90%	87.90% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
166	135	DJY CONSTRUCTION / ALCEL CONSTRUCTION JOINT VENTURE	JV-17-887	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones: Baguio-Bontoc Road Jct. Madaymen-Masala-Sagpat Road in Support of Coffee, Bamboo, Food and Feed Crops, Cutflowers and Fruit Trees Industry, K0324+880 to K0325+610	Kibungan, Benguet	03/28/2019	Final	Benguet 2nd DEO	LF	37.285	312	03/08/2018	01/13/2019	-4.00%	C	0.491	0.200	0.180	-	-	-	87.10%	87.10% Satisfactory	DEL
167	136	DLM KONSTRUCT, INC.	35986	L	AAA	LB	GB	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects-Building and Other Structures-Multi-Purpose/ Facilities Construction of Multi-Purpose Building, Presidential Security Group	Manila City	03/28/2019	Final	North Manila DEO	LF	38.791	225	05/21/2018	12/31/2018	0.00%	C	0.488	0.166	0.300	-	-	-	95.40%	91.76% Very Satisfactory	ONS
168	137	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	Construction of New Permanent Bridges, Taytayan Bridge along Cebu North Hagnaya Wharf Road	Bogo City, Cebu	02/19/2019	Final	Cebu 1st DEO	LF	66.585	287	02/21/2018	12/04/2018	0.00%	C	0.470	0.167	0.300	-	-	-	93.70%	93.70% Very Satisfactory	ONS
169		DUROS DEVELOPMENT CORP.	22729	L	AAA	MA	GE	Widening of Permanent Bridge, Maraat Br. (B00632CB) Along Antonio y De Pio-H-way	San Remigio, Cebu	03/15/2019	Final	Cebu 1st DEO	LF	24.228	239	02/14/2018	10/10/2018	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
170	138	DZEE BUILDERS AND CONSTRUCTION SUPPLY	36200	L	B	MA	GB	Construction of Two (2) Units Two (2) Storey ICT Laboratory, Two (2) Storey Science Laboratory at Leandro Panganiban Sr. Tagumpay High School	Pola, Oriental Mindoro	03/13/2019	1st	Mindoro Oriental DEO	LF	18.645	255	07/26/2018	04/06/2019	0.88%	OG	0.370	0.251	0.150	0.030	0.047	0.050	89.80%	-	AHD
171	139	E M L CONSTRUCTION & TRADING	10151	L	B	MA	GB	Construction of Four (4) Storey, Sixteen (16) Classrooms, School Building at Duquit High School	Mabalacat City	03/15/2019	Final	Pampanga 3rd DEO	LF	36.327	240	01/15/2018	09/11/2018	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
172	140	E S DE GUZMAN CONSTRUCTION	17494	L	B	MA	GB	Local Program - Local Infrastructure Program - Building and Other Structures - Multipurpose/Facilities - Construction of Multi Purpose Building (Pasalubong Center - Phase II)	Brgy. Poblacion, Solano, Nueva Viscaya	03/11/2019	Final	Nueva Vizcaya 1st DEO	LF	4.749	219	02/07/2018	09/13/2018	0.00%	C	0.310	0.200	0.300	-	-	-	81.00%	81.00% Unsatisfactory	ONS
173	141	E. F. CHUA CONSTRUCTION, INC.	37826	L	AA	MB	GE	Construction/Rehabilitation of Flood Control Structures & Improvement (Slope Protection) Along Zapote River & Tributaries (Pasong Baka) Upstream	Las Piñas City, Metro Manila	03/26/2019	1st	Las Piñas-Muntinlupa DEO	LF	92.204	409	02/26/2018	04/10/2019	-1.91%	OG	0.385	0.240	0.131	0.030	0.045	0.033	86.40%	-	DEL
174	142	E. GARCIA CONSTRUCTION CORP.	7243	L	AAA	LA	GE	Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads, Rolando A. Andaya Highway, K0283+183to K0286+760 (with exceptions)	Camarines Sur	03/15/2019	1st	Regional Office No. V	LF	141.124	323	05/09/2018	03/27/2019	0.78%	OG	0.360	0.207	0.150	0.030	0.070	0.050	86.70%	-	AHD
175	143	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse & Landslide, Primary Roads aong Bauang - baguio Road, K0273+290 - K0273+368, K0273+326 - K0273+267, K0275+827 - K0275+885 & K0275+970 - K0276+000	Nagulian & Burgos, La Union	03/16/2019	Final	La Union 2nd DEO	LF	18.138	231	05/15/2018	12/31/2018	0.00%	C	0.376	0.200	0.300	-	-	-	87.60%	87.60% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
176	144	E.L. TORRES CONSTRUCTION AND TRADING INC.	31406	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Tertiary Roads-Gov. W. Pascual Ave., K0013+281.40 to K0013+421, K0016+724.7 to K0016+756, K0016+859.60 to K0016+898.10 and K0016+890.95 to K0017+085.95	Malabon City	04/03/2019	Final	Malabon-Navotas DEO	LF	8.714	165	04/30/2018	10/11/2018	0.00%	C	0.452	0.200	0.300	-	-	-	95.20%	95.20% Very Satisfactory	ONS
177	145	E.M. ARAGON ENTERPRISES	3314	L	B	MA	GE	Local Program - Loccal Infrastructure Program, Local Roads and Bridges, Local Roads, Road Widening of Arnaldo Highway fom NIA Canal to Barangay San Francisco Health Center Located in Barangay Santiago and Barangay Francisco	Gen. Trias, Cavite	03/14/2019	Final	Cavite 1st DEO	LF	19.800	210	04/17/2018	11/12/2018	0.00%	C	0.465	0.133	0.300	-	-	-	89.80%	89.80% Very Satisfactory	ONS
178	146	E.M. CUERPO, INC./ E.V. INTERIOR CONSTRUCTION JOINT VENTURE	JV-17-1454	L	AAA	LB	ge	Organizational Outcome 1. Ensure Safe and Reliable National Road System : Network Development Program: Road Widening: Primary Roads, Cagayan Valley Road Including Right-Of-Way-K0519+499 - K0524+000	Alcala, Cagayan	03/19/2019	Final	Regional Office No. II	LF	184.004	367	01/29/2018	01/30/2019	14.62%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	AHD
179	147	E.M.L. CONSTRUCTION & TRADING / TONKA CONSTRUCTION JOINT VENTURE	JV-18-0044	L	B	MA	GE	Construction of Angeles-Porac By-Pass Road	Porac, Pampanga	03/14/2019	1st	Pampanga 2nd DEO	LF	96.498	300	08/09/2018	06/04/2019	19.35%	OG	0.355	0.213	0.150	0.030	0.035	0.050	83.30%	-	AHD
180	148	E.P. MANANTAN CONSTRUCTION & DEVELOPMENT CORP.	6457	L	A	MA	GE	Construction of Concrete Road Jct. Agusan - Davao Road, Barangay Canocotan to Jct. Surigao - Davao Coastal Road Leading to Banana Beach, Laniki Beach Resort and Hijo Port (Bridge Rehabilitation)	Tagum City, Davao Del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	50.442	263	05/03/2018	01/20/2019	0.00%	C	0.470	0.130	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
181	149	E.R. VENZON CONSTRUCTION	19013	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Dike Sitio Dau (Panilao Section Phase I) Sta. 0+000 - Sta. 0+248	Pilar, Bataan	03/12/2019	Final	Bataan 2nd DEO	LF	18.266	321	04/22/2018	03/08/2019	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
182	150	E.R. VENZON CONSTRUCTION / POLYMER-VIC CONSTRUCTION JOINT VENTURE	JV-17-615	L	B	MA	GE	Construction /Maintenance of Flood Mitigation Structures and Drainage Systems, Talisay River, Sitio Niyugan, (Brgy. Cupang Proper)	Balanga City, Bataan	03/11/2019	Final	Bataan 2nd DEO	LF	24.500	217	02/13/2018	09/17/2018	0.00%	C	0.418	0.178	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
183	151	E.T. LATAWAN CONSTRUCTION	13919	L	B	MA	GE	Convergence and Special Support Program, Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones, Poblacion, Sagada-Aguid Road in Support of Coffee Weaving, Food Processing and Tourism Industries	Sagada, Mountain Province	04/01/2019	Final	Mt. Province 1st DEO	LF	23.760	209	04/23/2018	11/17/2018	0.00%	C	0.449	.132.	0.300	-	-	-	88.10%	88.10% Satisfactory	ONS
184	152	E.T.V.R TRADING & CONSTRUCTION	14581	L	A	MA	GE	Construction of Flood Control/Drainage System Bucayao Gabion Armouring BBRIS	Calapan City, Oriental Mindoro	03/13/2019	Final	Mindoro Oriental DEO	LF	23.460	270	05/09/2018	02/02/2019	38.27%	C	0.460	0.178	0.300	-	-	-	93.80%	93.80% Very Satisfactory	AHD
185	153	EA-EC CONSTRUCTION & SUPPLY	15737	L	B	MA	GE	Concreting of San Vicente - Albay Boundary Road, Sta. 0+084.00 to Sta. 0+927.00	Barangay San Vicente, Buhi, Camarines Sur	03/21/2019	Final	Camarines Sur 5th DEO	LF	9.311	63	09/11/2018	11/12/2018	0.00%	C	0.460	0.134	0.300	-	-	-	89.40%	89.40% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
186	154	EARTHWORK MOVERS	33489	L	B	SB	GB	Construction of Multi-Purpose Building	Gumaoc East, San Jose del Monte, Bulacan	03/01/2019	Final	Bulacan 2nd DEO	LF	1.920	90	02/28/2018	05/28/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
187	155	EDDIE G. GUILLEN BUILDERS	14174	L	A	MA	GE	Construction of Flood Control Structure along Bongo River	Barangay Poblacion, Sarrat, Ilocos Norte	03/12/2019	Final	Ilocos Norte 1st DEO	LF	23.271	196	02/21/2018	09/04/2018	0.00%	C	0.406	0.200	0.300	-	-	-	90.70%	90.10% Very Satisfactory	ONS
188	156	EDDIE G. GUILLEN BUILDERS/TLMT CONSTRUCTION JOINT VENTURE	JV-17-1761	L	A	MA	GE	Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Secondary Roads, Cagayan Valley Road (Magapit - Jct. Aparri Airport Section) - K0567+000-K0570+255.80, K0570+255.80-K0570+295.80, K0570+295.80-K0571+000, K0574+794- K0575+286.40, K0575+286.40- K0575+290.40, K0575+290.40- K0575+401.40	Camalaniugan, Cagayan	03/19/2019	Final	Cagayan 1st DEO	LF	55.893	251	05/03/2018	01/08/2019	0.56%	C	0.479	0.133	0.300	-	-	-	91.20%	87.66% Satisfactory	AHD
189	157	EDDMARI CONSTRUCTION & TRADING	20301	L	AAA	LB	GE	Network Development – Road Widening - Tertiary Roads, Baliwag -Candaba - Sta. Ana Road,including ROW, Pampanga 4th Legislative District	Province of Pampanga	03/22/2019	1st	Regional Office No. III	LF	116.744	270	06/07/2018	03/03/2019	-2.67%	OG	0.362	0.261	0.123	0.030	0.050	0.033	85.90%	-	DEL
190	158	EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	LB	GE	MFO-1 National Road Network Services, Network Development, Improvement/Widening of National Roads, Secondary Roads, Banay-Banay-Mojon Cuenca Road, K0090+073 - K0091+740, K0092+661 - K0093+441, K0100+000 - K0102+887	Cuenca, Batangas	03/19/2019	Final	Batangas 3rd DEO	LF	118.406	390	03/03/2017	03/27/2018	0.00%	C	0.490	0.134	0.300	-	-	-	92.40%	88.48% Satisfactory	ONS
191		EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	MB	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads-Primary Roads-Pagadian City-Zamboanga City Road, K1675+(-696) to K1723+276	Tigbao-Lakewood-Kumalarang, Zamboanga del Sur	03/16/2019	1st	Zamboanga del Sur 2nd DEO	LF	37.806	181	10/22/2018	04/20/2019	0.26	OG	0.393	0.261	0.150	0.030	0.040	0.050	92.40%	-	AHD
192		EDISON DEVELOPMENT & CONSTRUCTION	2400	L	AAA	MB	GE	Construction/Sealing/Raising of Riverwall along Santulan River, Sta. 0+476 to Sta. 0+770	Santulan, Malabon	04/03/2019	Final	Malabon-Navotas DEO	LF	48.995	186	04/23/2018	10/25/2018	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
193	159	EDISON DEVELOPMENT & CONSTRUCTION / KRB CONSTRUCTION (Joint Venture)	JV-17-2419	L	AAA	MB	GE	Rehabilitation of Paved Road - Bacnotan - Luna - Balaoan Road, K0301+194 - K0302+419, K0295+1003.20 - K0297+000	Luna, La Union	03/11/2019	Final	La Union 1st DEO	LF	50.433	260	03/23/2018	12/07/2018	0.00%	C	0.362	0.200	0.300	-	-	-	86.20%	86.62% Satisfactory	ONS
194	160	EDISON DEVELOPMENT & CONSTRUCTION / UPLAND CONSTRUCTION & ENGINEERING SERVICES JOINT VENTURE	JV-17-743	L	AAA	MB	GE	Organizational Outcome 2: Protect Lives and Properties Againts Major Floods, Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction/Rehabilitation of Catao Flood Control	Paracelis, Mountain Province	04/02/2019	Final	Mt. Province 2nd DEO	LF	28.392	259	02/19/2018	11/04/2018	0.00%	C	0.489	0.175	0.300	-	-	-	96.40%	96.40% Outstanding	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
195	161	EDISON DEVELOPMENT CONSTRUCTION / COLLERA CONSTRUCTION (JOINT VENTURE)	JV-17-1822	L	AAA	MB	GE	Construction of Flood Control Structures in Buyhang River	Brgy. Gabas, Baybay City, Leyte	03/13/2019	Final	Leyte 5th DEO	LF	47.191	300	03/13/2018	01/06/2019	25.50%	C	0.486	0.164	0.300	-	-	-	95.00%	95.00% Very Satisfactory	AHD
196	162	EDROX CONSTRUCTION, INC.	10926	L	B	MA	GB	Construction of Multi-Purposed Building/ Covered Court, Minalabac National High School	Minalabac, Camarines Sur	03/13/2019	Final	Camarines Sur 2nd DEO	LF	4.876	120	10/11/2018	02/07/2019	1.54%	C	0.476	0.132	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD
197	163	EDUARDO T. SANTOS CONSTRUCTION & SUPPLIES	34005	L	B	MA	GB	Construction of Classroom: Two (2) Storey, Eight (8) Classroom School Building at Dumarais Elementary School	Lapaz, Tarlac	03/20/2019	Final	Tarlac 2nd DEO	LF	16.047	170	07/09/2018	12/25/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
198	164	EGB CONSTRUCTION	13722	L	AA	MB	GE	Construction/Rehabilitation of Flood Mitigation Facilities within major River Basins and Principal Rivers-Construction of Abulog River Control	Simayung, Abulug, Cagayan	03/20/2019	Final	Cagayan 2nd DEO	LF	39.200	271	02/19/2018	11/16/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
199	165	EGB CONSTRUCTION/ R TWO BUILDERS AND ENTERPRISE JOINT VENTURE	JV-17-2384	L	AA	MB	GE	Asset Preservation-Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Primary Roads, Daang Maharlika (LZ) K0345+055 - K0346+283, K0350+238 - K0350+717	Alicia, Isabela	03/15/2019	Final	Isabela 3rd DEO	LF	28.621	204	04/18/2018	11/07/2018	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	89.46% Very Satisfactory	ONS
200	166	EJR BUILDERS AND CONSTRUCTION SUPPLY	24255	L	B	MA	GE	Network Development-Construction of Alaminos-Bani By-pass Road, including Slope Protection	Alaminos City, Pangasinan	03/18/2019	Final	Pangasinan 1st DEO	LF	35.856	270	02/09/2018	11/05/2018	1.85%	C	0.429	0.171	0.300	-	-	-	90.00%	90.48% Very Satisfactory	AHD
201	167	ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	AA	MA	GE	Off-Carriageway Improvement (Secondary Roads) San Fernando North Road	San Fernando, San Jacinto & Monreal, Masbate	03/17/2019	Final	Masbate 3rd DEO	LF	41.312	240	03/13/2018	11/07/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
202	168	EM PAULE CONSTRUCTION AND TRADING INC.	19006	L	A	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage System- Rehabilitation/Improvement of Flood Control Project along Tenejero Creek and Paking River	Orani, Bataan	03/13/2019	Final	Bataan 1st DEO	LF	44.242	303	03/14/2018	01/10/2019	2.20%	C	0.433	0.200	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
203	169	EM PAULE CONSTRUCTION AND TRADING INC. / JHASEN CONSTRUCTION JOINT VENTURE	JV-17-965	L	A	MA	GE	002 - Rehabilitation with Slope Protection along Cainta-Kayticling-Antipolo-Teresa-Morong Road, Brgy. Dalig and Brgy. San Jose	Antipolo City	03/25/2019	Final	Rizal 1st DEO	LF	27.952	285	02/26/2018	12/07/2018	24.55%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
204	170	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage, Alae River Revetment, Upstream Section	Barangay Bugo, Cagayan de Oro City	03/19/2019	Final	Cagayan de Oro City 2nd DEO	LF	37.234	202	03/22/2018	10/09/2018	8.33%	C	0.487	0.173	0.300	-	-	-	96.00%	96.00% Very Satisfactory	AHD
205		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GB	Construction/Maintenance of Revetment along Cagayan de Oro City River Basin Flood Control Project	Barangay 17, Cagayan de Oro City	03/19/2019	Final	Cagayan de Oro City 2nd DEO	LF	46.538	216	03/22/2018	10/23/2018	8.12%	C	0.486	0.146	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
206		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Butuan City Retaining Wall, Dike with Revetment and Flood Gate along Agusan River, Agao to PPA Section	Butuan City, Agusan del Norte	03/19/2019	Final	Butuan City DEO	LF	67.550	360	04/26/2018	02/19/2019	36.33%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
207	171	ESJ & SONS CONST. & CONST. SUPPLY	17162	L	AAA	LA	GE	Road Widening of Junction National Road Sagay - Bato - Dian - Marcelo - Balea jucntion Road including ROW - K0100+719 to K0102+000	Sagay City, Negros Occidental	03/22/2019	Final	Negros Occidental 1st DEO	LF	27.928	164	05/31/2018	11/10/2018	0	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
208	172	ESN CONSTRUCTION & TRADING	32730	L	D	SB	GB	Construction of Multi-Purpose Hall	Sta. Rita, Guiguinto, Bulacan	03/19/2019	Final	Bulacan 1st DEO	LF	0.950	60	07/13/2018	09/10/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
209	173	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION / 2M CONSTRUCTION & ENTERPRISES JOINT VENTURE	JV-17-2244	L	AAA	LA	GE	Construction of Concrete Bridge, Buayan Bridge II along Pagadian-Zamboanga City Road	Kabasalan, Zamboanga Sibugay	03/19/2019	1st	Zamboanga Sibugay 2nd DEO	LF	38.300	380	05/02/2018	05/16/2019	-3.93	OG	0.400	0.300	0.111	0.030	0.051	0.033	92.50%	-	DEL
210	174	ETHAN PROPERTY DEVELOPER	36181	L	C	SB	GB	Construction of Multi-Purpose Building/Covered Court at Doña Julieta Gatuslao Elementary School	Himamaylan City, Negros Occidental	03/16/2019	Final	Negros Occidental 2nd DEO	LF	67.429	90	07/29/2018	10/26/2018	1.11	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
211	175	EUS CONSTRUCTION/ BRENTMIN ROOFING ENTERPRISE	JV-17-1800	L	B	-	GE	Flood Management Program: Construction / Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Mercedes River Control Structure (San Roque Section)	Mercedes, Camarines Norte	03/16/2019	Final	Camarines Norte DEO	LF	33.424	294	02/27/2018	12/17/2018	57.82%	C	0.411	0.133	0.300	-	-	-	84.40%	84.40% Satisfactory	AHD
212	176	EZ GOLD CONSTRUCTION & SUPPLY	39408	L	C	SB	GE	Concreting of Brgy. Paloma – Pacol Farm-to-Market Road, Brgy. Paloma and Brgy. Pacol	Valladoid, Negros Occidental	03/17/2019	Final	Negros Occidental 4th DEO	LF	19.587	46	11/19/2018	01/03/2019	0	C	0.427	0.170	0.300	-	-	-	89.70%	89.70% Very Satisfactory	ONS
213	177	EZJONES CONSTRUCTION INC./ E.G CANABE CONSTRUCTION	JV-17-117	L	AAA	LA	GE	Construction of Missing Links/New Roads, Jaro-Rubas Ormoc Road(Jaro Side), including Right of Way	Jaro, Leyte	03/17/2019	1st	Regional Office No. VIII	LF	133.552	390	03/01/2018	03/25/2019	3.61%	OG	0.390	0.245	0.150	0.030	0.070	0.050	93.50%	-	AHD
214	178	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	Construction of Flood Control Along Kibungsod	Municipality of Magsaysay, Misamis Oriental	03/15/2019	Final	Misamis Oriental 1st DEO	LF	18.589	210	03/25/2018	10/20/2018	0.00%	C	0.475	0.150	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
215	179	F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	MA	GE	Construction of Flood Mitigation Structure - Construction of River Control along Panay River Basin, Brgy. Poblacion Norte	Sigma, Capiz	03/14/2019	Final	Capiz 2nd DEO	LF	4.821	211	02/08/2018	09/06/2018	0.00%	C	0.477	0.200	0.300	-	-	-	97.70%	97.70% Outstanding	ONS
216		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	MA	GE	Construction of Suage River Control System	Pototan, Iloilo	03/19/2019	Final	Iloilo 2nd DEO	LF	8.714	268	02/14/2018	11/08/2018	0.00%	C	0.479	0.200	0.300	-	-	-	97.90%	92.38% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
217		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LA	GE	Construction of Concrete Road - Luca - Bay - ang - Pedada Road Leading to Pedada Mangrove Eco Park, Brgy. Pedada	Ajuy, Iloilo	03/16/2019	Final	Iloilo 3rd DEO	LF	46.363	193	03/07/2018	09/15/2018	10.42%	C	0.490	0.133	0.300	-	-	-	92.30%	93.62% Very Satisfactory	AHD
218	180	F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structure along Agno River Basin, Ambalanga Section, Sta. 155+560 - Sta. 156+560	Itogon, Benguet	03/27/2019	Final	Benguet 1st DEO	LF	47.947	285	03/15/2018	12/24/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	88.58% Satisfactory	ONS
219		F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones: Acop-Kapangan-Kibungan, Bakun Road Junction to Bangho-Daclan-Basil-Tublay Central Road in Support of Coffee, Bamboo, Cutflowers and Fruit Trees Industries	Tublay, Benguet	03/28/2019	Final	Benguet 2nd DEO	LF	70.100	388	03/07/2018	03/29/2019	0.80%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
220		F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Tublay Central Flood Control	Tublay, Benguet	03/28/2019	Final	Benguet 2nd DEO	LF	93.511	311	03/01/2018	01/05/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	86.16% Satisfactory	ONS
221	181	F.B. BANTALES ENGINEERING CONSTRUCTION / D.G.O. CONSTRUCTION JOINT VENTURE	JV-17-1282	L	B	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structure along Naguilian River Basin Balili River Section, Sta. 0+700 - Sta. 1+425 (w/ exceptions)	La Trinidad, Benguet	03/27/2019	Final	Benguet 1st DEO	LF	45.406	281	03/22/2018	12/27/2018	0.00%	C	0.489	0.134	0.300	-	-	-	92.30%	87.72% Satisfactory	ONS
222	182	F.B. BANTALES ENGINEERING CONSTRUCTION / KALAHAN GENERAL CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-17-1197	L	B	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Adaoay, Sta. 17+590 - Sta. 18+040, Sta. 17+880 - Sta. 17+940, Sta. 18+600 - Sta. 18+820	Kabayan, Benguet	03/27/2019	Final	Benguet 1st DEO	LF	47.501	240	03/15/2018	11/09/2018	0.00%	C	0.352	0.185	0.300	-	-	-	83.70%	83.70% Satisfactory	ONS
223	183	F.F. GALANG CONSTRUCTION	26801	L	B	SB	GE	Construction of Flood Control and Drainage System along Puerto Princesa North Road (Jct. PPNR-Honda Bay Road at Inabuyan Bridge) K0012+(-117.70) to K00112+455.70	Puerto Princesa City, Palawan	03/21/2019	Final	Palawan 3rd DEO	LF	9.415	240	02/19/2018	10/16/2018	-2.36%	C	0.488	0.200	0.229	-	-	-	91.70%	88.58% Satisfactory	DEL
224	184	F.F. ROSALES GENERAL CONTRACTOR	8814	L	B	MA	GE	A. Organizational Outcome 1. Ensure Safe and Reliable National Road System 1. Asset Preservation Program C. Rehabilitation/Reconstruction of Roads with Slips, Slope, Collapse and Landslide 2. Tertiary Roads with Slips, Slope, Collapse and Landslide 2. Tertiary Raods 1. Jct. MSR - Old Zigzag Rd - K0155+970 - K0156+278, K0156+844-K0157+000, K0157+055-K0157+155	Pagbilao, Quezon	04/03/2019	Final	Quezon 4th DEO	LF	80.451	240	03/05/2018	10/30/2018	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
225	185	F.H. GOPITEO CONSTRUCTION & SUPPLY	21336	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations - Poblacion to Barangay Kematu Road leading to Hidak Falls and Panamin Village and Kematu Mining Area	Barangay Kematu, T'boli, South Cotabato	03/11/2019	Final	South Cotabato 1st DEO	LF	19.042	120	04/28/2018	08/25/2018	0	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
226	186	F.L. REGUYAL CONSTRUCTION CORPORATION	3315	L	B	MA	GE	Network Development- Construction of By-Pass and Diversion Roads	Guimba - Talugtug - Umingan Road, Nueva Ecija	03/12/2019	Final	Nueva Ecija 1st DEO	LF	46.552	270	03/18/2018	12/12/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	93.12% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
227	187	F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Reconstruction (Completion) of Sta, Ursula Bridge	Betis, Guagua, Pampanga	03/14/2019	1st	Pampanga 2nd DEO	LF	29.301	240	08/24/2018	04/20/2019	0.19%	OG	0.342	0.235	0.150	0.030	0.051	0.033	84.10%	-	AHD
228		F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Improvement of Roads and Drainage Along Cantillon Street, Brgy. Maysan	Valenzuela City	03/29/2019	Final	Metro Manila 3rd DEO	LF	9.894	210	03/08/2018	10/03/2018	0.48%	C	0.466	0.158	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
229	188	FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Construction of Flood Control along Mara-at Bridge (Abutment A) along San Remigio	Cebu	03/15/2019	Final	Cebu 1st DEO	LF	22.785	18	04/13/2018	11/15/2018	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
230		FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Concreting of Magnaga Road Circuit Leading to various Beach Resorts	Barangay Magnaga, Pantukan, Compostela Valley Province	03/20/2019	Final	Compostela Valley DEO	LF	19.597	95	02/28/2018	06/02/2018	1.63%	C	0.451	0.135	0.300	-	-	-	88.60%	88.60% Satisfactory	AHD
231		FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Construction of Concrete Road - Kidapawan City Sudapin Road from Sudapin (Junction Kidapawan - Llomavis Tourist Road) Connecting to Sitio Sibug, in Support of Rubber and Banana Industry	Kidapawan City, Cotabato	03/13/2019	Final	Cotabato 1st DEO	LF	57.156	239	04/03/2018	11/27/2018	0	C	0.454	0.132	0.300	-	-	-	88.60%	88.60% Satisfactory	ONS
232		FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Construction of Concrete Road - Access Road leading to Kansal Falls and Paniki Falls, Barangay Balabag	Kidapawan City, North Cotabato	03/04/2019	Final	Cotabato 1st DEO	LF	19.599	183	04/03/2018	10/02/2018	0	C	0.484	0.128	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
233	189	FFJJ CONSTRUCTION / ALFREGO BUILDERS & SUPPLY	JV-17-718	L	AAA	MB	GE	Construction of Concrete Revetment, Surop River	Governor Generoso, Davao Oriental	03/18/2019	Final	Davao Oriental 2nd DEO	LF	49.000	231	02/23/2018	10/11/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
234	190	FFJJ CONSTRUCTION / ALFREGO BUILDERS & SUPPLY (JOINT VENTURE)	JV-17-2317	L	AAA	MB	GE	Contruction ofn Concrete Revetment Tagabebe River	Governor Generoso, Dvao Oriental	03/18/2019	Final	Davao Oriental 2nd DEO	LF	48.990	171	04/20/2018	10/07/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
235	191	FFJJ CONSTRUCTION / JMT CONSTRUCTION	JV-17-2108	L	AAA	MB	GE	Construction of Dike Revetment along Surigao River Protecting Kinabutan Bridge II, Sta. 0+454.00 - Sta. 1+359.00	Brgy. Rizal, Surigao City, Surigao del Norte	03/16/2019	Final	Surigao del Norte 1st DEO	LF	91.504	342	03/21/2018	02/25/2019	0.40%	C	0.437	0.200	0.300	-	-	-	93.70%	93.70% Very Satisfactory	AHD
236	192	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AA	MA	GE	Construction of Flood Control Structures along NCR/Bulacan Bdry.- Bigte-Ipo Dam Road, San Jose River	City of San Jose del Monte, Bulacan	03/18/2019	Final	Bulacan 2nd DEO	LF	78.333	268	02/15/2018	11/09/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
237	193	FRAMECON BUILDERS / D.S. PAMINTUAN CONSTRUCTION JOINT VENTURE	JV-17-1983	L	B	MA	GE	Asset Preservation Program-Preventive Maintenance-Sumacab-San Josef-Bonifacio Road, K0111+423.16-K0114+733.50	Cabanatuan City, Nueva Ecija	03/13/2019	Final	Nueva Ecija 2nd DEO	LF	17.229	105	04/12/2018	07/25/2018	0.00%	C	0.489	0.134	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
238	194	FREY-FIL CORPORATION	31521	L	AAA	LB	GB	Construction of Four (4) Storey, Sixteen (16) Classroom School Building at Guadalupe ES (Day & Night)	Cebu City	03/22/2019	1st	Cebu City DEO	LF	34.848	347	07/12/2018	06/23/2019	-13.70%	OG	0.391	0.240	0.013	0.030	0.051	0.033	75.80%	-	DEL
239	195	G. UY CONSTRUCTION	27999	L	B	MA	GE	Reconstruction from Paved to Concrete Iloilo - Antique Road, K0011+086 - K0011+319; K0013+118 - K0013+724; K0028+412 - K0029+023; K0029+373 - K0029+639; K0033+635 - K0033+796, K0033+828 - K0034+000	Oton, Guimbal and Miag-ao, Iloilo	03/20/2019	Final	Iloilo 1st DEO	LF	46.254	208	04/16/2018	11/09/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	88.22% Satisfactory	ONS
240	196	G.C.I. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LA	GE	Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principapl Rivers - Construction of Flood Control Structures / River Wall along Bicol River	Barangay Borongborongan , Milaor, Camarines Sur	03/12/2019	Final	Camarines Sur 2nd DEO	LF	37.985	226	02/26/2018	10/09/2018	0.00%	C	0.459	0.134	0.300	-	-	-	89.30%	89.30% Very Satisfactory	ONS
241	197	G.D.L. CONSTRUCTION	22796	L	A	MB	GE	Asset Preservation of National Roads-Rehabilitation/ Reconsruction/ Upgrading of Damaged Pved Roads - Primary Road - Daang Maharlika Road (LZ), K0039+070 - K0042+120, K0045+060 - K0052+592	Plaridel & Baliwag, Bulacan	03/19/2019	1st	Bulacan 1st DEO	LF	83.982	285	09/27/2018	07/08/2019	18.38%	OG	0.391	0.240	0.150	0.022	0.050	0.050	90.30%	-	AHD
242	198	GACUTAN CONSTRUCTION/ D.A. CADELINA CONSTRUCTION JOINT VENTURE	JV-17-650	L	A	MA	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Primary Roads-Santiago-Tuguegarao Road, K0348+421.80 - K0350+000	San Mateo, Isabela	03/15/2019	Final	Isabela 3rd DEO	LF	26.497	228	04/18/2018	12/01/2018	0.00%	C	0.477	0.134	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
243	199	GCMG CONSTRUCTION	9743	L	A	MA	GE	Concreting of Barangay Sto. Niño FMR	Catarman, Camiguin	03/16/2019	Final	Camiguin DEO	LF	7.880	70	07/16/2018	09/23/2018	-2.00%	C	0.488	0.183	0.240	-	-	-	91.10%	91.10% Very Satisfactory	DEL
244	200	GEMMA CONSTRUCTION SUPPLY, INC. / MAGAR CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-2463	L	AAA	LA	GE	Road Widening (2 into 4 lanes) along Surigao del Sur Boundary, Davao Oriental including RROW, K1683+764 to K1684+431, K1684+431 to K1685+430	Tarragona, Davao Oriental	03/19/2019	Final	Davao Oriental 1st DEO	LF	43.674	198	04/29/2019	11/12/2018	-2.20%	C	0.482	0.133	0.300	-	-	-	84.90%	84.48% Satisfactory	DEL
245	201	GENETIAN BUILDERS	18052	L	A	MA	GE	Construction of Flood Mitigation Structure: Construction of Lantian Flood Control	Labangan, Zamboanga del Sur	03/15/2019	Final	Zamboanga del Sur 1st DEO	LF	9.800	105	04/12/2018	07/25/2018	0	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
246	202	GERRA CONSTRUCTION INCORPORATED / 1ST CUT & FILL CONSTRUCTION CORP. JOINT VENTURE	JV-17-760	L	A	MA	GE	Construction of Abitonan River Control	Brgy. Toytoyan, Dipaculao, Aurora	03/15/2019	Final	Aurora DEO	LF	28.418	288	02/12/2018	11/26/2018	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	91.08% Very Satisfactory	ONS
247	203	GICAR CONSTRUCTION, INC.	12624	L	AAA	LB	GE	Circumferential Road Leading to Lake Mainit (Mainit- Poblacion-Tagbuyawan), Including Tapian Bridge II	Mainit, Surigao del Norte	01/30/2019	Final	Regional Office No. XIII	LF	143.785	600	05/23/2017	01/12/2019	0.54%	C	0.487	0.169	0.300	-	-	-	95.60%	95.60% Very Satisfactory	AHD
248		GICAR CONSTRUCTION, INC.	12624	L	AAA	MA	GE	Construction of Consuelo Seawall	Cantilan, Surigao del Sur	03/15/2019	Final	Surigao del Sur 1st DEO	LF	32.585	255	03/12/2018	10/20/2018	24.31%	C	0.328	0.200	0.300	-	-	-	82.80%	82.80% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
249	204	GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GE	Construction/ Rehabilitation of Flood Control Structures along Claveria (Cabicungan) River, Brgy. Sta Filmonena	Calanasan Apayao	03/19/2019	Final	Apayao 2nd DEO	LF	9.348	210	04/26/2018	11/21/2018	8.50%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
250	205	GKMM CONSTRUCTION & SUPPLIES	32953	L	C	SB	GE	Concreting of Road, Barangay Jerusalem, Cadiz City, Negros Occidental	Cadiz City, Negros Occidental	03/22/2019	Final	Negros Occidental 1st DEO	LF	6.435	65	04/12/2018	06/15/2018	0	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS
251	206	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Asset Preservation Program - Rehabilitation/Reconstruction of National Roads with Slip, Slope Collapse and Landslide : Kennon Road, K0241+535 - K0241+560, K0242+016 - K0242+064, K0242+240 - K0242+385, K0242+460 - K0242+495, 0242+510 - K0242+730	Baguio City	03/26/2019	Final	Baguio City DEO	LF	74.379	240	02/18/2018	11/15/2018	27.11%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
252		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction/Rehabilitation of Flood Control Mitigation Facilities/Drainage System along Bued River Including its Tributaries	Baguio City	03/26/2019	Final	Baguio City DEO	LF	46.416	250	02/18/2018	10/25/2018	14.99%	C	0.488	0.133	0.300	-	-	-	92.10%	89.99% Very Satisfactory	AHD
253		GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide : Quirino Highway (Baguio-Bauang Road) K0299+(-272) - K0299+(-148); K0299+(-430) - K0299+000	Baguio City	03/26/2019	Final	Baguio City DEO	LF	38.854	240	02/18/2018	10/15/2018	49.18%	C	0.421	0.133	0.300	-	-	-	85.40%	85.40% Satisfactory	AHD
254	207	GONZALODO CONSTRUCTION	30681	L	B	MA	GB	Construction of Multi-Purpose Building, Mactan	Lapu-Lapu City, Cebu	03/11/2019	Final	Cebu 6th DEO	LF	19.233	200	07/10/2018	01/25/2019	0.00%	C	0.478	0.156	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
255	208	GOOD FORTUNE INTERNATIONAL, INC.	9246	L	B	MA	GE	Rehabilitation of Paved Road - San Dionisio - Capinang Rd. - K0202+071 - K0203+039	San Dionisio, Iloilo	03/16/2019	Final	Iloilo 3rd DEO	LF	48.995	158	05/09/2018	10/13/2018	0.00%	C	0.490	0.189	0.300	-	-	-	97.90%	92.14% Very Satisfactory	ONS
256	209	GOODLIFE CONSTRUCTION	37849	L	D	SB	GB	Rehabilitation of Gymnasium, Phase II, Brgy. Sta. Cruz	Jimenez, Misamis Occidental	03/22/2019	Final	Misamis Occidental 1st DEO	LF	1.971	90	04/16/2018	07/14/2018	0.00%	C	0.493	0.156	0.300	-	-	-	94.90%	94.90% Very Satisfactory	ONS
257	210	GRACE CONSTRUCTION CORPORATION	3771	L	AAA	LB	GE	Improvement/Concreting of Road, Balas - Potrero - Maliwalu Potrero - Mitla, San Antonio - Duat and Duat Potrero	Bacolor, Pampanga	03/21/2019	Final	Pampanga 1st DEO	LF	23.870	165	05/30/2018	11/10/2018	0.00%	C	0.414	0.133	0.300	-	-	-	84.70%	83.86% Satisfactory	ONS
258	211	GVDPM CONSTRUCTION CORP.	9052	L	AA	LA	GE	Opening of Roads, Fleet Marine Training Base (FMTB)	San Narciso, Zambales	03/20/2019	Final	Zambales 1st DEO	LF	96.456	365	07/04/2017	07/03/2018	0.00%	C	0.443	0.156	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
259	212	H & N BUILDERS & ENTERPRISES	41819	L	D	SB	GE	Construction of Road with Drainage System	Barangay Nazareth, Cagayan de Oro City	03/11/2019	Final	Cagayan de Oro City 2nd DEO	LF	2.807	175	04/10/2018	10/01/2018	-4.93%	C	0.494	0.200	0.152	-	-	-	84.60%	84.60% Satisfactory	DEL
260	213	H.G. LOPEZ CONSTRUCTION	17691	L	A	MB	GE	Road Widening - Manila North Road - K0303+811 - K0306+497	Bangar, La Union	03/11/2019	Final	La Union 1st DEO	LF	71.738	255	03/16/2018	11/25/2018	0.00%	C	0.390	0.200	0.300	-	-	-	89.10%	87.84% Satisfactory	ONS
261	214	H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MA	GE	Preventive Maintenance along Tertiary Roads Kabankalan Jct. Salong - Tapi - Dacongcogon - Bantayan Road - K0092+000 - K0093+000, K0095+138 - K0095+318, K0096+511 - K0096+627, K0103+343 - K0103+497, K0115+450 - K0115+579, K0120+835 - K0120+925, K0121+000 -K0121+242	Kabankalan City, Negros Occidental	03/20/2019	Final	Negros Occidental 3rd DEO	LF	14.649	105	02/14/2018	05/29/2018	0	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
262	215	HAIDEE CONSTRUCTION AND DEVELOPMENT CORP.	10365	L	AAA	LB	GE	Construction and Maintenance of Bridge along National Roads, Widening of Permanent Bridges, Including ROW to More Than Two (2) Lanes -Bridge along Friendship Circumfferential Road (West Circumferential Road)	Pampanga 3rd Legislative, Angeles City	03/16/2019	Final	Pampanga 3rd DEO	LF	122.526	611	05/15/2017	01/15/2019	0.00%	C	0.491	0.187	0.300	-	-	-	97.80%	91.02% Very Satisfactory	ONS
263	216	HAUSLAND CONSTRUCTION	32378	L	A	MA	GE	Organizationa Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Revetment along Baluctot River, Phase II, East Side	Brgy. Sampaloc IV, Dasmarinas, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	48.750	300	02/14/2018	12/10/2018	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.66% Very Satisfactory	ONS
264	217	HEXAMINDZ CORPORATION	31666	L	AAA	MA	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Control Structures and Drainage Systems - Construction / Rehabilitation of Flood Mitigation Facilities of Principal River Basin along Tanay River	Tanay, Rizal	03/11/2019	Final	Rizal 2nd DEO	LF	49.000	343	02/26/2018	02/03/2019	18.73%	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	AHD
265		HEXAMINDZ CORPORATION	31666	L	AAA	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Ring Dike along Lake Mainit (Brgy. Lapaz, Santiago Section)	Santiago, Agusan del Norte	03/11/2019	Final	Agusan del Norte DEO	LF	20.844	311	05/10/2018	03/16/2019	14.93%	C	0.406	0.200	0.300	-	-	-	90.60%	90.60% Very Satisfactory	AHD
266		HEXAMINDZ CORPORATION	31666	L	AAA	MB	GE	Concreting of NRJ San Isidro - Campawan leading to Curtain Falls, Brgy. Campawan	Baganga, Davao Oriental	03/19/2019	Final	Davao Oriental 1st DEO	LF	37.733	196	04/29/2018	11/10/2018	-8.97%	C	0.483	0.133	0.031	-	-	-	64.70%	64.70% Poor	DEL
267		HEXAMINDZ CORPORATION	31666	L	AA	MA	GE	Construction of Revetment Wall along Estero de Tripa de Gallina	Barangay Bangkal, Makati City, Metro Manila	04/03/2019	Final	Metro Manila 2nd DEO	LF	48.058	300	05/14/2018	03/09/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	92.38% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
268		HEXAMINDZ CORPORATION	31666	L	AAA	MA	GE	Construction/Sealing of Riverwall along Tanza Dike (Phase II)	Navotas City	04/02/2019	Final	Malabon-Navotas DEO	LF	47.989	306	03/12/2018	01/11/2019	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
269		HEXAMINDZ CORPORATION	31666	L	AAA	MB	GE	Asset Preservation-Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads along P.M. Guazon St. (Otis), K0003+(-345) to K0003+845	Manila City	03/25/2019	Final	South Manila DEO	LF	40.985	408	03/11/2018	04/22/2019	6.56%	C	0.450	0.200	0.300	-	-	-	95.00%	95.00% Very Satisfactory	AHD
270		HEXAMINDZ CORPORATION	3166	L	AA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Revetment along Amuntay River, Phase II, East Side	Brgy. San Agustin II, Dasmarinas, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	48.750	300	02/19/2018	12/15/2018	26.88%	C	0.500	0.133	0.300	-	-	-	93.30%	92.10% Very Satisfactory	AHD
271	218	HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	Improvement/ Widening of National Roads - Other Primary Roads: Rolando A. Andaya Highway, K0336+496 to K0341+637 with exceptions	Sipocot, Camarines Sur	03/15/2019	Final	Regional Office No. V	LF	130.746	528	05/24/2017	11/02/2018	0.22%	C	0.463	0.173	0.300	-	-	-	93.60%	93.60% Very Satisfactory	AHD
272	219	HIGH STRENGTH DEV. CORPORATION	31976	L	A	MA	GE	Construction of Cover and Backfilling of Drainage Canal along Km142, Olongapo - Bugallon Road, Zambales	Subic, Zambales	03/18/2019	Final	Zambales 2nd DEO	LF	24.582	300	06/13/2017	04/08/2018	1.00%	C	0.441	0.172	0.300	-	-	-	91.30%	88.21% Satisfactory	AHD
273		HIGH STRENGTH DEVELOPMENT CORPORATION	31976	L	A	MA	GE	Construction of Slope Protection/Flood Control Bancal river, Barangay Parel, Sta. 0+761 to Sta. 0+996, Botolan Side	Botolan, Zambales	03/19/2019	Final	Zambales 1st DEO	LF	39.200	190	04/23/2018	10/29/2018	0.00%	C	0.454	0.141	0.300	-	-	-	89.50%	90.28% Very Satisfactory	ONS
274		HIGH STRENGTH DEVELOPMENT CORPORATION	31976	L	A	MA	GE	Construction of Slope Protection/Flood Control Bancal river, Barangay Parel, Sta. 0+996 to Sta. 1+229, Botolan Side	Botolan, Zambales	03/19/2019	Final	Zambales 1st DEO	LF	39.198	190	05/02/2018	11/07/2018	0.00%	C	0.464	0.166	0.300	-	-	-	93.00%	91.62% Very Satisfactory	ONS
275	220	HI-TONE CONSTRUCTION & DEVELOPMENT CORP.	23385	L	AAA	MB	GE	Network Development Program- Road Widening - Secondary Roads - Roman Expressway (K0119+-303-K0119+920, K0119+950 - K0120+662, K0120+691 - K0121+852)	Bataan 2nd District	03/12/2019	1st	Bataan 2nd DEO	LF	92.350	354	04/22/2018	04/10/2019	0.43%	OG	0.284	0.300	0.150	0.030	0.051	0.050	86.50%	-	AHD
276		HI-TONE CONSTRUCTION & DEVELOPMENT CORP.	23385	L	AAA	MA	GE	Flood Mitigation Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Shore Protection/Causeway	Paluan, Occidental Mindoro	03/16/2019	Final	Mindoro Occidental DEO	LF	87.716	233	02/28/2018	10/18/2018	-2.00%	C	0.493	0.133	0.240	-	-	-	86.60%	86.60% Satisfactory	DEL
277	221	HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION/ ALJON CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-1706	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure at Pajo River, Brgy. Buyo, Sta. 0+000-Sta. 0+300	Virac, Catanduanes	03/19/2019	Final	Catanduanes DEO	LF	47.520	242	03/09/2018	11/05/2018	0.00%	C	0.450	0.200	0.300	-	-	-	95.00%	95.00% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
278	222	HI-TRI DEVELOPMENT CORPORATION	1758	L	AAA	LA	GE	002 - Rehabilitation with Slope Protection of Creek, So. Ephetha, Brgy. San Isidro	Antipolo City	03/25/2019	Final	Rizal 1st DEO	LF	29.400	390	02/06/2018	03/02/2019	0.00%	C	0.442	0.134	0.300	-	-	-	87.60%	87.60% Satisfactory	ONS
279	223	HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction/Improvement/Rehabilitation of Flood Control Structures along Marikina River and Puray River, Brgy. San Isidro	Rodriquez, Rizal	03/11/2019	Final	Rizal 2nd DEO	LF	28.150	184	04/18/2018	10/18/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
280		HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	FY 2018 DPWH INFRASTRUCTURE PROGRAM Convergence and Special Support Program Construction/ Improvement of Access Roads leading to Declared Tourism Destinations Quezon Ecotourism Road (Slope Protection)	Isabang, Lucena City Quezon Province	03/04/2019	Final	Regional Office No. IV-A	LF	57.316	330	03/22/2018	02/14/2019	0.00%	C	0.487	0.132	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS
281		HONEYVILLE CONSTRUCTION	32160	L	A	MB	GE	Construction/Sealing/Improvement of Riverwall along South Pinagkabalian River, Sta. 0+000 to Sta. 0+292 (Phase I)	Panghulo, Malabon City	04/03/2019	Final	Malabon-Navotas DEO	LF	48.741	247	03/14/2018	11/15/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	86.82% Satisfactory	ONS
282	224	HONY TRADING AND CONSTRUCTION	26898	L	B	MA	GE	Construction/Rehabilitation of Drainage System along General Santos Avenue	Taguig City	04/01/2019	Final	Metro Manila 1st DEO	LF	19.587	314	02/15/2018	12/25/2018	19.44%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	AHD
283		HONY TRADING AND CONSTRUCTION	26898	L	B	MA	GE	001 - Network Development Program, Road Widening, Secondary Roads, Manila East Road, K0021+357-K0022+000, K0024+340-K0025+450-K0026+550	Taytay, Rizal	03/25/2019	Final	Rizal 1st DEO	LF	57.797	360	03/05/2018	02/27/2019	2.00%	C	0.488	0.134	0.300	-	-	-	92.20%	92.2% Very Satisfactory	AHD
284	225	I&E CONSTRUCTION CORPORATION	10410	L	AA	MA	GE	Construction of Slope Protection Along Las Piñas River, Brgy. Pulang Lupa 2	Las Piñas City, Metro Manila	03/27/2019	Final	Las Piñas-Muntinlupa DEO	LF	29.144	300	03/27/2018	01/20/2019	36.00%	C	0.421	0.133	0.300	-	-	-	85.40%	85.40% Satisfactory	AHD
285	226	I.A. BOSQUE CONSTRUCTION CORP.	12597	L	A	MB	GE	Off-Carriageway Improvement: Shoulder Paving/Construction- Gumaca- Pitogo-Mulanay-Sn Narciso Rd- K0213+000-K0213+853, K0214+140- K0214+235, K0215+(-514)- K0216+316, K0216+355-K0217+014, K0217+027- K0218+000, K0222+000- K0224+000, K0225+000-K0226+000, K0232+379 - K0234+000	Pitogo - General Luna Section	04/04/2019	Final	Quezon 3rd DEO	LF	96.500	300	02/20/2018	12/16/2018	9.00%	C	0.486	0.133	0.300	-	-	-	91.90%	90.94% Very Satisfactory	AHD
286	227	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	MA	GE	Construction of Flood Mitigation Structure – Construction of Revetment Wall at Dungon Creek Station Section I (Brgy. Dungon A, Jaro – Brgy. Sta. Rosa, Mandurriao)	Iloilo City	03/11/2019	Final	Iloilo City DEO	LF	1.484	203	06/19/2018	01/07/2019	0	C	0.473	0.136	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
287		IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Road Widening - Barotac Viejo - San Rafael Rd. - K0084+998 - K0088+350	Barotac Viejo, Iloilo	03/16/2019	Final	Iloilo 3rd DEO	LF	32.111	266	03/26/2018	12/16/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	91.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
288	228	IBC INTERNATIONAL BUILDERS CORPORATION / J.S. LAYSON & CO. , INC. (JOINT VENTURE)	JV-17-1665	L	AAA	MA	GE	Construction of Aganan Flood Control Project (Jaro-Aganan River) Barangay 6	San Miguel, Iloilo	03/21/2019	Final	Iloilo 4th DEO	LF	8.630	230	04/27/2018	12/12/2018	0.00%	C	0.480	0.200	0.300	-	-	-	98.00%	94.10% Very Satisfactory	ONS
289	229	IKM BUILDERS & CONSTRUCTION SUPPLY / T. SOLOMON CONSTRUCTION AND DEVELOPMENT CORPORATION JOINT VENTURE	JV-17-1220	L	B	MA	GE	LOCAL PROGRAM, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Local Roads and Bridges. Local Roads, Concreting and Widening of Quilo-Quilo-San Carlos, Rosario Road	Padre Garcia, Batangas	03/21/2019	Final	Batangas 4th DEO	LF	28.518	213	02/19/2018	09/19/2018	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
290	230	IRC CONSTRUCTION & SUPPLIES	29943	L	A	MA	GE	Construction of San Isidro-Diteki River Flood Control	San Luis and Maria Aurora, Aurora	03/16/2019	Final	Aurora DEO	LF	52.225	319	02/12/2018	12/27/2018	5.00%	C	0.500	0.133	0.300	-	-	-	93.30%	89.16% Very Satisfactory	AHD
291	231	ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones, Manag-talifugo-Paddaoan Road in Support to Banana, Coffee, Cacao, Rice and Corn Industries	Conner, Apayao	03/18/2019	Final	Apayao 1st DEO	LF	18.986	189	02/11/2018	08/18/2018	-3.48%	C	0.492	0.176	0.196	-	-	-	86.40%	86.40% Satisfactory	DEL
292	232	J & A PIMENTEL CONSTRUCTION	7953	L	A	MA	GE	Access Road Leading to San Isidro Busay Falls	Brgy. San Isidro, Tandag City, Surigao del Sur	03/15/2019	Final	Surigao del Sur 1st DEO	LF	38.124	153	05/02/2018	10/31/2018	0.00%	C	0.475	0.182	0.300	-	-	-	95.70%	95.70% Very Satisfactory	ONS
293	233	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	SB	GB	Completion of Multi-Purpose Building, Barangay Poblacion	San Miguel, Iloilo	03/21/2019	Final	Iloilo 4th DEO	LF	47.989	205	03/13/2018	10/03/2018	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
294	234	J.C. BAAC CONSTRUCTION CORPORATION	25974	L	A	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Kalinga Cagayan Road (Calanan- Enrile section) K0503=900 - K0504=792, K0509+063 - K0509+463, K0513+083 - K0513+483, K0517+904 - K0518+050, K0518+662 - K0520+022, K0520+234 - K0520+279, K0523+014 - K0523+654, K0523+720 - K0524+000, K0524+810 - K0524+888, K0525+096 - K0525+610	Tabuk City and Rizal, Kalinga	03/14/2019	Final	CAR Regional Office	LF	103.567	300	05/01/2018	02/24/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
295		J.C. BAAC CONSTRUCTION CORPORATION	25974	L	A	MB	GE	Construction/Improvement of Access Roads Leading Trades, Industries and Economic Zone - Cagayan-Kalinga Road Junction - Mapaoay (Ipil) - Nasgueban By Pass	Tabuk City , Kalinga	03/15/2019	Final	Lower Kalinga DEO	LF	28.650	156	02/26/2018	07/31/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
296	235	J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA	LB	GE	Retrofitting/Strenthening of Permanent Bridges, Bislig Br. (B00765MN) along Surigao-Davao Road	Bislig, Surigao del Sur	03/14/2019	Final	Regional Office No. XIII	LF	149.405	321	04/12/2018	02/26/2019	0.64%	C	0.499	0.134	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
297		J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA	LB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, NRJ-Cumawas-Tinuy-an Falls Road	Borboanan, Bislig City, Surigao del Sur	03/14/2019	Final	Surigao del Sur 2nd DEO	LF	49.000	259	03/01/2018	11/14/2018	37.20%	C	0.464	0.200	0.300	-	-	-	96.40%	96.4% Outstanding	AHD
298	236	J.S. LAYSON & CO. , INC. / A.T. TAN CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-17-1479	L	A	MB	GE	Asset Preservation-Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads- Tertiary Roads, Quezon BLVD. (CB)- (S00119CB) Chainage 000- Chainage 089, (S00120CB) Chainage 000- Chainage 209	Cebu City	03/22/2019	Final	Cebu City DEO	LF	16.252	197	02/13/2018	08/28/2018	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
299	237	JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	A	MA	GE	Construction/Improvement of Access Road Leading to Trades, Industries and Economic Zones, Villa Caneja Connecting to So. Kahukaw in Support of the Food and Resource-Based Processing	Naval, Province of Biliran	03/15/2019	Final	Biliran DEO	LF	32.220	260	02/15/2018	11/01/2018	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.00% Very Satisfactory	ONS
300		JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	A	MA	GE	Road Widening - Palompon - Isabel - Merida - Ormoc Road, K1098+000 to K1101+416	Ormoc	03/13/2019	Final	Leyte 4th DEO	LF	96.495	360	02/23/2018	02/17/2019	0.56%	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
301	238	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Road Widening including Drainage and RROW of Bacolod San Carlos Road, K0009+207-K0010+079, K0011+019-K0011+207	Bacolod City, Negros Occidental	03/14/2019	Final	Bacolod City DEO	LF	46.795	150	02/12/2018	07/11/2018	0	C	0.460	0.133	0.300	-	-	-	89.30%	89.30% Very Satisfactory	ONS
302		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Road Widening – Bacolod South Road (Kabankalan – Hinobaan Section) K0098+575 – K0100+134, K0100+270 – K0102+131	Negros Occidental	03/19/2019	2nd	Regional Office No. VI	LF	9.305	354	05/08/2018	04/26/2019	0.04	OG	0.382	0.237	0.150	0.030	0.070	0.050	91.90%	-	AHD
303		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Alimango Bridge 1 (B00356NR) along Bacolod South Road	Binalbagan, Negros Occidental	03/16/2019	1st	Negros Occidental 2nd DEO	LF	57.872	290	06/17/2018	04/02/2019	0.45	OG	0.396	0.212	0.150	0.030	0.070	0.033	89.10%	-	AHD
304		JAIME B. CHING ENTERPRISES	4256	L	A	MA	GE	Construction of Flood Control along Jimamala River	Brgy.Lutay, Tayasan, Negros Oriental	03/16/2019	Final	Negros Oriental 1st DEO	LF	18.613	220	04/29/2018	12/04/2018	0.00%	C	0.474	0.058	0.300	-	-	-	83.20%	83.20% Satisfactory	ONS
305	239	JAIME B. CHING ENTERPRISES / BCVILLASEÑOR CONSTRUCTION JOINT VENTURE	JV-17-1595	L	A	MB	GE	I. Operations A. Organizational Outcome 1. Ensure Safe and Reliable National Road System 2. Network Development Program A. Road Widening 1. Primary Roads 2. Daang Magharlika (LZ) - K0145+179-K0147+471, K0147+523-K0148+482	Pagbilao, Quezon	04/03/2019	Final	Quezon 4th DEO	LF	90.386	240	02/21/2018	10/18/2018	0.00%	C	0.458	0.135	0.300	-	-	-	89.30%	89.64% Very Satisfactory	ONS
306	240	JAMARI CONSTRUCTION	21580	L	A	MA	GE	Construction/Rehabilitation of Flood Mitigation Structures, Kinalumsan River	Brgy. Punta Princesa, Cebu City	03/22/2019	Final	Cebu City DEO	LF	33.295	286	04/10/2018	01/20/2019	0.70%	C	0.459	0.133	0.300	-	-	-	89.20%	89.20% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
307	241	JAMJILE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATED	35030	L	AA	MA	GE	Flood Management Program Construction/Maintenance of Flood Mitigation and Drainage Systems, Construction/Extension of Jetty, Kalaklan Mouth	Olongapo City, Zambales	03/18/2019	Final	Zambales 2nd DEO	LF	46.733	180	07/20/2018	01/15/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	92.56% Very Satisfactory	ONS
308	242	JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	Construction of Rubble Concrete Dike along Balbagon II River Control/Drainage System along CCR Balbagon Bridge II	Balbagon, Mambajao, Camiguin	03/16/2019	Final	Camiguin DEO	LF	9.310	100	02/15/2018	05/25/2018	-3.00%	C	0.500	0.200	0.210	-	-	-	91.00%	91.00% Very Satisfactory	DEL
309	243	JARGON CONSTRUCTION & SUPPLY	23474	L	A	MB	GE	Preventive Maintenance of Road: Concrete Reblocking along Awang-Upi-Lebak-Kalamansig-Palimbang-Sarangani Road, K1942+000 - K1943+046, K1943+055.45 - K1944+400, K1945+411.12 - K1946+000, K1946+513.62 - K1946+665, K1947+147 - K1948+306, K1949+2000 - K1949+2707	Lebak/Kalamansig, Sultan Kudarat	03/18/2019	Final	Sultan Kudarat 2nd DEO	LF	39.526	188	06/06/2018	12/10/2018	0	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
310	244	JASMIG CONSTRUCTION CORPORATION / JEMAK CONSTRUCTION & SUPPLY JOINT VENTURE	JV-17-340	L	A	MB	GE	FY 2018 DPWH INFRASTRUCTURE PROGRAM ORGANIZATIONAL OUTCOME I - Ensure Safe and Reliable National Road System - Network Development Program Road Widening / Primary Roads MANILA - BATANGAS RD K0098+739-K0100+340, K0101+435-K0103+737	Batangas Province	03/21/2019	Final	Regional Office No. IV-A	LF	137.662	390	02/19/2018	03/15/2019	17.17%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	AHD
311	245	JB BALLERAS CONSTRUCTION AND SUPPLY	37853	L	C	SB	GB	Construction of Multi-Purpose Building (Evacuation Center)	Dingle, Iloilo	03/19/2019	Final	Iloilo 2nd DEO	LF	34.245	120	07/10/2018	11/06/2018	25.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
312	246	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY	37603	L	B	SB	GB	Construction of 1 STY Unique Workshop Building	San Isidro, Isabela	03/14/2019	Final	Isabela 4th DEO	LF	3.012	129	07/16/2018	11/21/2018	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
313	247	JD CONSTRUCTION	30134	L	B	MA	GE	Off Carriageway Improvement Including ROW, Jct. Bato-Baras Road, K0008+-003 - K0008+579, K0012+000 - K0012+940	Bato, Catanduanes	03/19/2019	1st	Catanduanes DEO	LF	46.129	337	04/16/2018	03/18/2019	-4.95%	OG	0.393	0.300	0.100	0.030	0.061	0.033	91.70%	-	DEL
314	248	JEGMA CONSTRUCTION AND DEVELOPMENT CORPORATION	14775	L	A	MB	GE	Off-Carriageway Improvement-Secondary Roads, Cebu-South Coastal Rd., K0006+788- K0010+254, K0010+(-257)- K0007+060	Cebu City	03/22/2019	1st	Cebu City DEO	LF	27.641	268	07/11/2018	04/04/2019	-0.37%	OG	0.378	0.240	0.146	0.030	0.055	0.033	88.20%	-	DEL
315	249	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LB	GE	Widening of Umalag Bridge 1 (BO1391MN) along Butuan City-Cagayan de Oro City-Iligan City Road (Phase II)	Barangay Tablon, Cagayan de Oro City	03/11/2019	Final	Cagayan de Oro City 2nd DEO	LF	10.975	225	04/10/2018	11/20/2018	0.00%	C	0.495	0.155	0.300	-	-	-	95.00%	95.00% Very Satisfactory	ONS
316	250	JFR CONSTRUCTION	35890	L	B	MA	GB	Construction of Modified Design with Parapet, 1-Unit, 2-Storey, Four (4) CL School Building, San Sebastian NHS	San Sebastian, Samar	03/20/2019	1st	Samar 2nd DEO	LF	12.145	120	01/15/2019	05/14/2019	-4.94%	OG	0.389	0.260	0.101	0.030	0.047	0.033	86.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
317	251	JIAN ARMEL RICHARD CHRISTERSON (JARC) CONSTRUCTION & MARINE SERVICES CORPORATION	33057	L	B	MA	GB	Construction of One (1) Unit- Four (4) Storey, Sixteen (16) CL, DPWH-DepEd Standard Multi-Functional School Building at Looc Norte National High School	Asturias, Cebu	03/16/2019	1st	Cebu 3rd DEO	LF	38.194	270	07/04/2018	03/30/2019	-3.34%	OG	0.381	0.241	0.117	0.030	0.055	0.033	85.70%	-	DEL
318	252	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GB	Construction of One (1) Storey Six (6) Classroom School Building with Toilet at Guinicolalay Elementary School	Guinicolalay, Dinas, Zamboanga del Sur	03/16/2019	Final	Zamboanga del Sur 2nd DEO	LF	5.928	149	09/27/2018	02/22/2019	0	C	0.479	0.173	0.300	-	-	-	95.20%	95.20% Very Satisfactory	ONS
319	253	JJ & J CONSTRUCTION & GENERAL SUPPLY	30231	L	AAA	MA	GE	Construction of Flood Control Structure along Mactan Circumferential Road, K022+000 to K024+000	Lapu-Lapu City, Cebu	03/12/2019	Final	Cebu 6th DEO	LF	33.214	270	02/22/2018	11/18/2018	3.33%	C	0.463	0.133	0.300	-	-	-	89.60%	87.62% Satisfactory	AHD
320		JJ & J CONSTRUCTION & GENERAL SUPPLY	30231	L	AAA	MA	GE	Concreting of Barangay San Vicente FMR	San Vicente, Lapu-Lapu City, Cebu	03/11/2019	Final	Cebu 6th DEO	LF	14.925	159	05/30/2018	11/04/2018	23.27%	C	0.427	0.134	0.300	-	-	-	86.10%	86.10% Satisfactory	AHD
321	254	JJA CONSTRUCTION & SUPPLY	22676	L	A	MA	GE	Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads Secondary Roads, Conner-Kabuago Road K0589+432 - K0589+497, K0590+(-410) - K0590=(-200), K0604+330 - k0605+000	Kabugao, Apayao	03/19/2019	Final	Apayao 1st DEO	LF	20.863	221	02/11/2018	09/19/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
322	255	JMLD CONSTRUCTION	22679	L	D	SB	GB	Construction of Two (2) Storey, Two (2) ICT Laboratory Building, Haluban National High School	Lupi, Camarines Sur	03/15/2019	Final	Camarines Sur 1st DEO	LF	12.035	185	07/05/2018	01/05/2019	0.83%	C	0.492	0.133	0.300	-	-	-	92.50%	92.85% Very Satisfactory	AHD
323	256	JMT CONSTRUCTION / CTB ENGINEERING CONSTRUCTION (JOINT VENTURE)	JV-17-1744	L	A	MB	GE	Off-Carriageway Improvement, Secondary Roads, Surigao-Davao Coastal Road, K1166+000 - K1166+255; K1166+322 - K1167+205; K1167+227 - K1167+820	Bacuag, Surigao del Norte	03/16/2019	Final	Surigao del Norte 1st DEO	LF	45.150	273	02/22/2018	11/21/2018	0.00%	C	0.481	0.200	0.300	-	-	-	98.10%	92.58% Very Satisfactory	ONS
324	257	JOMARCANN GENERAL CONSTRUCTION	30599	L	AA	MA	GE	Asset Preservation-Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads: Acop-Kapangan-Kibungan-Bakun Road, K0275+320 - K0276+102, K0281+350 - K0281+550, K0288+000 - K0288+353, Tublay and Kapangan, Benguet	Tublay and Kapangan, Benguet	03/28/2019	Final	Benguet 2nd DEO	LF	23.786	204	03/01/2018	09/20/2018	0.00%	C	0.489	0.134	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
325	258	JQD CONSTRUCTION & GENERAL SERVICES		L	A	MA	GE	Construction/Improvement of Access Roads Leading to Seaports/Access Road Leading to Guadalupe RoRo Port	Maasin City, Southern Leyte	03/12/2019	Final	Southern Leyte DEO	LF	25.872	255	02/01/2018	10/13/2018	1.00%	C	0.479	0.147	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
326	259	JSP CONSTRUCTION	12517	L	B	SB	GE	Concreting of Brgy. Tulay Buhangin FMR	Padre Burgos, Quezon	04/04/2018	Final	Quezon 3rd DEO	LF	9.642	180	06/07/2018	12/03/2018	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
327	260	JTA BUILDERS	18401	L	A	MA	GB	Construction of Water System, barangay Poblacion 1, 2 and 3, E.B. Magalona, Negros Occidental	E.B. Magalona, Negros Occidental	03/22/2019	Final	Negros Occidental 1st DEO	LF	48.975	210	05/24/2018	12/19/2018	0	C	0.498	0.133	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
328	261	KANE CONSTRUCTION, INC.	2888	L	A	MB	GE	Contract Package 13: Bridge Program - Widening of Permanent Bridges: A) Demonstration Bridge (B00920LZ) along Demonstration Road, B) Kennon Bridge 1 (B00918LZ) along Kennon Road	Baguio City	03/26/2019	Final	Baguio City DEO	LF	15.775	240	05/17/2018	01/11/2019	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
329		KANE CONSTRUCTION, INC.	2888	L	A	MA	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems: Construction/ Rehabilitation of Flood Constrol Mitigation Facilities/ Drainage System along City Camp Lagoon Drain Tunnel	Baguio City	03/26/2019	2nd	Baguio City DEO	LF	28.740	420	02/15/2018	04/10/2019	-2.86%	OG	0.373	0.300	0.121	0.030	0.032	0.017	87.30%	-	DEL
330	262	KANE CONSTRUCTION, INC. / JULITA BUILDERS (JOINT VENTURE)	JV-17-1178	L	A	MA	GE	Off-Carriageway Improvement - Tertiary Roads, Kiling - Tanauan - Tabontabon - Julita Road, K0935+929 to K0938+662; K0935+174.5 to K0935+915; K0938+662 to K0938+870.5	Leyte	03/14/2018	Final	Leyte 2nd DEO	LF	47.300	191	04/25/2018	11/03/2018	1.55%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
331	263	KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Construction of Flood Control Structures along Vintar River (Downstream) Sta. 0+000 - 1+379	Brgy. San Ramon, Vintar, Ilocos Norte	03/12/2019	Final	Ilocos Norte 1st DEO	LF	46.916	201	02/19/2018	09/07/2018	6.49%	C	0.433	0.200	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
332	264	KENWOOD CONSTRUCTION ENTERPRISES CORPORATION / ORIENTAL SALES CENTER AND CONTRACTOR (Joint Venture)	JV-17-1114	L	D	SB	GE	Construction of River Bank Protection along Agno River, Bacnono Section	Bayambang, Pangasinan	03/21/2019	Final	Pangasinan 4th DEO	LF	27.733	285	02/21/2018	12/02/2018	1.05%	C	0.386	0.193	0.300	-	-	-	87.90%	87.90% Satisfactory	AHD
333	265	KIRSKAT VENTURE	32042	L	A	MA	GB	Construction of 2STY2CL, Science Lab. G.I. Roof School Building, Dr. Catalino Gallego Nava Memorial High School, Dr. Catalino Gallego Nava Memorial High School	San Lorenzo, Guimaras	03/12/2019	Final	Guimaras DEO	LF	9.212	187	06/13/2018	12/16/2018	18.18	C	0.492	0.135	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
334		KIRSKAT VENTURE	32042	L	A	MB	GE	Concreting of Barangay Natividad FMR, Brgy. Natividad	Pilar, Capiz	03/15/2019	Final	Capiz 1st DEO	LF	48.741	67	10/18/2018	12/23/2018	53.44%	C	0.443	0.133	0.300	-	-	-	87.60%	87.60% Satisfactory	AHD
335	266	KIRSKAT VENTURE / EDLY CONSTRUCTION (JOINT VENTURE)	JV-17-2937	L	A	MB	GE	Road Reconstruction along Junction National Road - Mianay-Duyoc-Calaan-Panitan Road, K0104+491.50 - k0104+739 (B/S), Brgy. Calaan	Panitan, Capiz	03/15/2019	Final	Capiz 1st DEO	LF	46.369	195	06/20/2018	12/31/2018	9.15%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
336	267	KLDS TRADING & CONSTRUCTION	28091	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Revetment along Amuntay River, Phase III, West Side	Brgy. Zone 3, Dasmarinas, Cavite	03/14/2018	Final	Cavite Sub DEO	LF	46.599	300	03/05/2018	12/29/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
337	268	KLER CONSTRUCTION & GENERAL MERCHANDISE	34637	L	D	SB	GB	Construction of Multi-Purpose Building (Covered Court), West Central Elementary School I	Brgy. Poblacion Oeste, Dagupan City, Pangasinan	03/19/2019	Final	Pangasinan 2nd DEO	LF	6.287	240	03/19/2019	12/08/2018	0.00%	C	0.465	0.188	0.300	-	-	-	95.30%	95.30% Very Satisfactory	ONS
338	269	KNOV BUILDERS AND SUPPLIES	41051	L	D	SB	GE	Concreting of Sitio Eskwelahan, Brgy. Sta. Cruz FMR	Brgy. Sta. Cruz, Sta. Maria, Bulacan	03/18/2019	Final	Bulacan 2nd DEO	LF	4.770	90	07/18/2019	10/15/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
339	270	KOMICHOV GENERAL CONSTRUCTION	42292	L	D	SB	GE	Asset Preservation Program-Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse, and Landslide - Tertiary Roads, Mt. Province - Ifugao Road (Kiling-Paracelis Section) K056+400-K0456+425, K0456+600-K0456+650, K0475+650-K0475+850, K0457+050-K0457+080, K0457+700- K0457+725, K0463+400 - K0463+420, K0475+550 - K0475+560	Mountain Province	04/02/2019	Final	Mt. Province 2nd DEO	LF	10.220	155	02/19/2018	07/23/2018	0.00%	C	0.466	0.200	0.300	-	-	-	96.60%	96.60% Outstanding	ONS
340	271	KPGONZALES CONSTRUCTION SUPPLY AND TRADING	38822	L	B	SB	GB	Construction (Completion) of Multi-Purpose Building	Sucat, Muntinlupa City, Metro Manila	03/26/2019	Final	Las Piñas-Muntinlupa DEO	LF	4.821	275	02/26/2018	11/27/2018	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	85.34% Satisfactory	ONS
341	272	KVC CONSTRUCTION	28959	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones San Sebastian- San Jose - San Francisco Roads in Support of Handicraft Furniture, Processed High Value Crops, Vegetables, Rice, Corn Industries, 0+000 - 0+980	Luna, Apayao	03/19/2019	Final	Apayao 2nd DEO	LF	19.018	238	04/06/2018	11/29/2018	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
342		KVC CONSTRUCTION	28959	L	B	MA	GE	Network Development Off-Carriageway Improvement of Secondary Road along Kabugao-pudtol-Luna-Cagayan Bdry. Road, K0672+698 - K0672+808, K0672+781 - K0673+012, K0672+975 - K0673+012, K0677+100 - K0677+166 - K0677+448, K0677+519 - K0677+596, K0677+582 - K0679+000, K0679+650 - K0679+356, K0657+798 - K0559+1250	Kabugao-Pudtol-Luna-Cagayan Boundary Road	03/20/2019	Final	Apayao 2nd DEO	LF	30.434	270	04/06/2018	12/31/2018	1.11%	C	0.486	0.133	0.300	-	-	-	91.90%	90.28% Very Satisfactory	AHD
343		KVC CONSTRUCTION	28959	L	B	MA	GE	Rehabilitation of Poblacion-Buli-Malabbaga Road	La Paz, Abra	04/03/2019	Final	Abra DEO	LF	19.009	151	05/14/2018	10/11/2018	0.00%	C	0.449	0.133	0.300	-	-	-	88.20%	87.32% Satisfactory	ONS
344	273	KYRO BUILDER INC.	19567	L	AAA	LA	GE	Construction of San Roque-Bacayao Road, Guimba Bypass	Sta. 0+000 - Sta. 3+000	03/12/2019	1st	Nueva Ecija 1st DEO	LF	76.499	270	08/26/2018	05/22/2019	14.50%	OG	0.378	0.211	0.150	0.022	0.050	0.050	86.10%	-	AHD
345	274	L & L CONSTRUCTION	15108	L	B	MA	GB	Construction of Classrooms (Batch 13) 3STY-9CL-SHS within Maputi ES	Naawan, Misamis Oriental	02/21/2019	Final	Misamis Oriental 2nd DEO	LF	29.063	210	12/20/2017	07/17/2018	-2.73%	C	0.490	0.197	0.218	-	-	-	90.50%	90.50% Very Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
346	275	L.A. ARIZOLA CONSTRUCTION & SUPPLY	31060	L	A	MA	GE	Concreting of Sunlove-New Binoongan Kulaman Valley-Sumalili-Tawas Junction National Highway	New Binoongan Section, Kitaokitao, Bukidnon	03/12/2019	Final	Bukidnon 2nd DEO	LF	18.762	151	05/13/2018	10/10/2018	0.00%	C	0.484	0.164	0.300	-	-	-	94.80%	94.80% Very Satisfactory	ONS
347	276	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	Construction/Improvement of Access Road leading to Calasuaguen Shore	Brgy. Calasaguen, Brooke's Point, Palawan	03/18/2019	Final	Palawan 2nd DEO	LF	34.200	214	05/09/2018	12/08/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.7% Very Satisfactory	ONS
348	277	L.C. TALON CONSTRUCTION	19644	L	D	SB	GB	Construction of Standard 2STY 4CL School Building, Cabaruan Integrated School	Naguillian, La Union	03/17/2019	Final	Isabela 2nd DEO	LF	9.568	120	07/18/2018	11/14/2018	0.02%	C	0.497	0.135	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
349	278	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Construction of Flood Control Structures along Marilao River Tabing Ilog-Poblacion I	Marilao, Bulacan	03/18/2019	Final	Bulacan 2nd DEO	LF	91.279	238	02/15/2018	10/10/2018	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
350		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Repair/Maintenance/Improvement of Concrete Slope Protection along Angat River, Cambaog-Talampas Section	Bustos, Bulacan	03/19/2019	Final	Bulacan 1st DEO	LF	46.552	295	04/22/2018	02/10/2019	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
351		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Constrction of Slope Protection of Marikina River	Brgy. Batasan Hills, Quezon City, Sta. 17+915 Sta. 18+058	03/27/2019	1st	Quezon City 1st DEO	LF	93.096	390	03/14/2018	04/07/2019	0.11%	OG	0.336	0.240	0.150	0.022	0.050	0.050	84.80%	-	AHD
352		L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Construction/Sealing/Improvement of Riverwall along Malabon-Tullahan River (Sta. 4+885.6 to Sta. 5+175.6) from Acacia Pumping Station to Philippine North Railway (PNR)	Barangay Tinajeros, Malabon City	04/03/2019	Final	Malabon-Navotas DEO	LF	46.254	171	05/08/2018	10/25/2018	5.85%	C	0.474	0.164	0.300	-	-	-	93.80%	93.80% Very Satisfactory	AHD
353	279	L.S.D. CONSTRUCTION & SUPPLIES	8980	L	AAA	MB	GE	Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Rehabilitation/Restoration of Upper Chico River Flood-Erosion Control Projects-Tipunan Monamon Norte-Suyo Monamon Sur	Bauko, Mountain Province	04/01/2019	Final	Mt. Province 1st DEO	LF	89.856	243	03/06/2018	11/03/2018	0.41%	C	0.447	0.133	0.300	-	-	-	88.00%	88.00% Satisfactory	AHD
354	280	LABB CONSTRUCTION	13524	L	A	MA	GE	Convergence and Special Support Program, Construction / Improvement of Access Roads leading to Trades, Industries and Economic Zones Lapacan Sur (Bugtong Lubi) Inabaganga - Magtangtang - (Danao) Road in support of the Agribusiness Industry, Sta. 0+000 - Sta. 3+000	Danao, Bohol	03/13/2019	Final	Regional Office No. VII	LF	70.549	233	03/02/2018	10/20/2018	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	ONS
355		LABB CONSTRUCTION	13524	L	A	MB	GE	Concreting of Roads, Bohol Public School, Teachers Village	San Isidro, Tagbilaran City, Bohol	03/12/2019	Final	Bohol 1st DEO	LF	23.244	106	08/30/2018	12/13/2018	0.00%	C	0.485	0.134	0.300	-	-	-	91.90%	91.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
356		LABB CONSTRUCTION	13524	L	A	MB	GE	Asset Preservation - Preventive Maintenance of Road: Concrete Reblocking of Tagbilaran North Road (Tagbilaran - Getafe Section)	Inabanga, Getafe and Trinidad, Bohol	03/13/2019	Final	Bohol 2nd DEO	LF	22.872	166	03/01/2018	08/13/2018	0.00%	C	0.473	0.129	0.300	-	-	-	90.20%	90.20% Very Satisfactory	ONS
357		LABB CONSTRUCTION	13524	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of damaged Paved Roads Tagbilaran Fast Road (Tagbilaran - Jagna) K0251+000, K0252+876	Baclayon, Bohol	03/12/2019	Final	Bohol 1st DEO	LF	48.813	234	04/23/2018	12/12/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.20% Very Satisfactory	ONS
358	281	LAHDETH CONSTRUCTION AND SUPPLY	34833	L	C	SB	GB	Construction of Two (2) Storey, Four (4) Classrooms School Building, Ragay Central School, Ragay	Camarines Sur	03/14/2019	Final	Camarines Sur 1st DEO	LF	9.686	131	07/05/2018	11/12/2018	2.50%	C	0.489	0.134	0.300	-	-	-	92.30%	92.16% Very Satisfactory	AHD
359	282	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MB	GE	Construction of By-Passess/Diversion Roads, Panguil Bay Access Road, (Tubod Side), Including RROW	Lanao del Norte	03/19/2018	Final	Lanao del Norte 2nd DEO	LF	55.765	244	04/12/2018	12/11/2018	0.00%	C	0.483	0.152	0.300	-	-	-	93.50%	93.50% Very Satisfactory	ONS
360	283	LATO BUILDERS	34243	L	C	SB	GE	Construction/Rehabilitation of Parulog Road, Bacolor Pampanga (R.A. 9506 - Bacolor Rehabilitation Act)	Bacolor, Pampanga	03/21/2019	Final	Pampanga 1st DEO	LF	4.950	60	03/06/2018	05/04/2018	0.00%	C	0.412	0.200	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
361	284	LEGACY CONSTRUCTION CORPORATION	22465	L	AA	LA	GE	NRJ Leading to Hubason Spring	Brgy. San Vicente, Carmen, Surigao del Sur	03/15/2019	Final	Surigao del Sur 1st DEO	LF	18.613	112	04/02/2018	07/22/2018	0.00%	C	0.465	0.134	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
362		LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GE	Construction of Banadero Flood Control	Calatrava, Romblon	03/11/2019	Final	Romblon DEO	LF	46.881	335	03/14/2018	02/11/2019	6.89%	C	0.499	0.133	0.300	-	-	-	93.20%	95.36% Very Satisfactory	AHD
363		LEGACY CONSTRUCTION CORPORATION	22465	L	AA	LA	GE	Construction/Improvement of Jct. Manay - Taocanga Road Leading to Diamoboc Lake	Manay, Davao Oriental	03/19/2019	Final	Davao Oriental 1st DEO	LF	93.100	228	04/01/2018	11/14/2018	-2.40%	C	0.475	0.133	0.228	-	-	-	83.60%	87.71% Satisfactory	DEL
364		LEGACY CONSTRUCTION CORPORATION	22465	L	A	MA	GE	Construction of Flood Control at Rajah Muda	Barangay Rajah Muda, Tacurong City, Sultan Kudarat	03/12/2019	Final	Sultan Kudarat 1st DEO	LF	37.215	260	03/15/2018	11/29/2018	0	C	0.491	0.038	0.300	-	-	-	82.90%	87.16% Satisfactory	ONS
365	285	LEZA CONSTRUCTION AND SUPPLY	25565	L	D	SB	GE	Concreting of Brgy. San Sebastian FMR	Brgy. Sebastian, San Vicente, Ilocos Sur	03/14/2019	Final	Ilocos Sur 1st DEO	LF	6.699	170	06/14/2018	11/30/2018	0.58%	C	0.447	0.200	0.300	-	-	-	94.70%	94.70% Very Satisfactory	AHD
366		LEZA CONSTRUCTION AND SUPPLY	25565	L	D	SB	GE	Widening of San Carlos- Calasiao Road, K0208+496 - K0208+956	Calasiao, Pangasinan	03/21/2019	Final	Pangasinan 4th DEO	LF	13.026	234	02/21/2018	10/12/2018	0.00%	C	0.423	0.200	0.300	-	-	-	92.30%	87.74% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
367	286	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MA	GE	Construction of Concrete Road - Aleosan Barangay Road from Lawili to Pentil Connecting to Palacat in Support of Rubber and Palm Oil Industries	Aleosan, North Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	38.257	141	03/18/2018	08/05/2018	0	C	0.461	0.125	0.300	-	-	-	88.60%	88.60% Satisfactory	ONS
368	287	LMD CONSTRUCTION	9410	L	B	MA	GB	Construction of One (1) Storey Two (2) Classroom School Building at Lenienza Elementary School	Lenienza, Pagadian City	03/15/2019	Final	Zamboanga del Sur 1st DEO	LF	3.119	85	09/19/2018	12/12/2018	0	C	0.473	0.141	0.300	-	-	-	91.40%	89.79% Very Satisfactory	ONS
369	288	LTB BUILDERS & CONSTRUCTION	18752	L	A	SB	GB	Construction of Multi Purpose Building (Mini Gymnasium), Luvimin Elementary School	Luvimin, Kidapawan City, North Cotabato	03/12/2019	Final	Cotabato 1st DEO	LF	0.979	90	03/11/2018	06/08/2018	0	C	0.496	0.132	0.300	-	-	-	92.80%	92.80% Very Stisfactory	ONS
370	289	LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	Construction of Flood Mitigation with Major River Basins and Principal Rivers, Construction of Balite River Control Structure	Gloria, Oriental Mindoro	03/14/2019	Final	Southern Mindoro DEO	LF	48.802	200	05/28/2018	12/13/2018	0.00%	C	0.481	0.200	0.300	-	-	-	98.10%	92.81% Very Satisfactory	ONS
371		LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	Construction of Flood Mitigation Structures and Drainage Systems, Construction of San Mariano River Control Structures	Roxas, Oriental Mindoro	03/15/2019	Final	Southern Mindoro DEO	LF	49.000	385	04/25/2018	05/14/2019	14.66%	C	0.487	0.199	0.300	-	-	-	98.60%	92.72% Very Satisfactory	AHD
372	290	LYD CONSTRUCTION	37342	L	B	SB	GB	Construction of Multi-Purpose Building (Cottages for Mangima Municipal Park)	Brgy. Dalirig, Manolo Fortich, Bukidnon	03/14/2019	Final	Bukidnon 3rd DEO	LF	6.550	177	05/22/2018	11/14/2018	0.00%	C	0.456	0.166	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
373	291	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Preventive Maintenance along Sayre Highway (Jct Bukidnon-Davao City Road-Cotabato Boundary), K1564+000-K1564+470, K1569+240-K1570+000 (Sinangguyan – Pinmaloy Section)	Don Carlos, Bukidnon	03/12/2019	Final	Bukidnon 2nd DEO	LF	30.417	66	04/16/2018	06/20/2018	0.00%	C	0.476	0.136	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
374		M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Repair/Rehabilitation, Asphalt Overlay along Butuan City-Cagayan de Oro-Iligan Road, K1243+046 - K1244+192	Butuan City, Agusan del Norte	03/20/2019	Final	Butuan City DEO	LF	96.500	210	05/02/2018	11/27/2018	1.21%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	AHD
375	292	M.A. GUINTO CONSTRUCTION (SAN JOSE BRANCH)	26576	L	B	MA	GB	National Building Program - Multi-purpose/Facilities, Construction of DPWH Building, Mindoro Occidental DEO	Mamburao, Occidental Mindoro	03/16/2019	Final	Mindoro Occidental DEO	LF	16.659	234	02/05/2018	09/26/2018	0.00%	C	0.498	0.173	0.300	-	-	-	97.10%	89.84% Very Satisfactory	ONS
376	293	M.G. SALAZAR CONS. CORP.	4072	L	A	MB	GB	Construction of Four (4) Storey, Twelve (12) Classroom School Building at San Rafael Technological High School	Navotas City	04/02/2019	Final	Malabon-Navotas DEO	LF	32.111	330	11/22/2017	10/17/2018	0.00%	C	0.488	0.134	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
377		M.G. SALAZAR CONSTRUCTION CORP.	4072	L	A	MB	GE	Construction/Sealing of Riverwall along Tanza Dike	Navotas City	04/02/2019	Final	Malabon-Navotas DEO	LF	46.369	261	03/08/2018	11/23/2018	0.38%	C	0.488	0.133	0.300	-	-	-	92.10%	82.86% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
378	294	M.J. APIN BUILDERS	12179	L	A	MA	GB	Construction of Four (4) Storey - Four (4) Units Laboratory/Workshop Building Pedro Alegre Aure Senior High School	Mendez, Cavite	03/13/2019	Final	Cavite 2nd DEO	LF	29.890	195	12/22/2017	07/04/2018	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	90.64% Very Satisfactory	ONS
379	295	M.V SABALBURO CONSTRUCION AND SUPPLY	32561	L	B	SB	GE	Construction of Bulag East Bridge	Bantay, Ilocos Sur	03/14/2019	Final	Ilocos Sur 1st DEO	LF	6.935	222	03/28/2018	11/04/2018	0.00%	C	0.440	0.200	0.300	-	-	-	94.00%	94.00% Very Satisfactory	ONS
380	296	MAC BUILDERS	7249	L	AAA	LB	GE	001 : Ensure Safe and Reliable Natioanl Road System, Asset Preservation Program - Preventive Maintenance, Primary Roads, Daang Mahalika (LZ), KO576+1000 to KO599+751 with exceptions	Sorsogon	03/12/2019	1st	Regional Office No. V	LF	159.488	232	09/19/2018	05/08/2019	1.28%	OG	0.383	0.240	0.150	0.030	0.060	0.033	89.60%	-	AHD
381	297	MACASAET BUILDERS AND TRADING	37440	L	B	SB	GE	Construction of Flood Control and Mittigation Structures at Inawayan River, Tagburos Road K0014+700, Irawan-Tagburos Road	Puerto Prinsesa City, Palawan	03/21/2019	Final	Palawan 3rd DEO	LF	9.499	150	03/08/2018	08/04/2018	-13.50%	C	0.485	0.200	0.000	-	-	-	68.50%	78.70% Unsatisfactory	DEL
382	298	MAER SUMMIT CONSTRUKT CO.	25262	L	A	MA	GE	Construction of Concrete Revetment, Mayo River	Mati, Davao Oriental	03/18/2019	Final	Davao Oriental 2nd DEO	LF	48.755	171	05/29/2018	11/15/2018	0.00%	C	0.487	0.143	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
383		MAER SUMMIT KONSTRUKT CO.	25262	L	AA	LA	GE	Road Widening (2-4 Lanes) along Dahican - Lawigan Road	Mati City, Davao Oriental	03/19/2019	Final	Davao Oriental 2nd DEO	LF	96.500	357	03/06/2018	02/25/2019	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
384	299	MAFIL BUILDERS, INC.	35845	L	B	SB	GB	Construction of Multi-Purpose Building, Brgy. Casisang	Malaybalay City, Bukidnon	03/13/2019	Final	Bukidnon 1st DEO	LF	9.900	186	05/28/2018	11/29/2018	0.00%	C	0.440	0.200	0.300	-	-	-	93.60%	93.60% Very Satisfactory	ONS
385	300	MAGNA RICH TRADING & CONSTRUCTION	29108	L	B	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control along San Cristobal River	Brgy. Looc, Calamba City, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	29.400	171	02/13/2018	08/02/2018	0.00%	C	0.472	0.134	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
386	301	MARCBILT CONSTRUCTION, INC.	2184	L	AAA	LB	GE	Asset Preservation-Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads along New Panaderos Street, K0006+555 to K0005+329	Manila City	04/01/2019	Final	South Manila DEO	LF	28.581	346	03/19/2018	02/27/2019	23.01%	C	0.469	0.133	0.300	-	-	-	90.20%	85.58% Satisfactory	AHD
387	302	MARCUS CONSTRUCTION & SUPPLY	12601	L	A	MB	GE	Preventive Maintenance of Road: Concrete Reblocking - Davao - Cotabato Road (Junction Digos - Cotabato Section)	Kabacan, North Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	42.076	226	04/12/2018	11/23/2018	0.55	C	0.473	0.134	0.300	-	-	-	90.70%	90.70% Very Satisfactory	AHD
388		MARCUS CONSTRUCTION & SUPPLY	12601	L	A	MB	GE	Road Widening - Matalam - M'lang - Bagontapay Road, K1657+794 - K1661+767 Chainage 17414 - Chainage 21400	Matalam, North Cotabato	03/14/2019	Final	Regional Office No. XII	LF	112.137	287	04/06/2018	01/16/2019	0	C	0.453	0.190	0.300	-	-	-	94.30%	94.30% Very Stisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
389	303	MARKBILT CONSTRUCTION TRADING & DEVELOPING CORP. / C-BROS CONSTRUCTION (Joint Venture)	JV-18-1124	L	AAA	LB	GE	Restoration/Rehabilitation/ Improvement of Various Roadslips/Scouring, Backslope Protections and Damaged PCCP along Banaue-Hungduan-Benguet Boundary Road, Nueva Viscaya-Mt. Province Boundary Road and Kiangan-Tinoc-Buguias Boundary Road, Intermittent Section	Ifugao	03/12/2019	1st	Ifugao 1st DEO	LF	36.563	120	01/21/2019	05/20/2019	6.17%	OG	0.384	0.240	0.150	0.030	0.055	0.050	90.90%	-	AHD
390	304	MARKNEST CONSTRUCTION AND TRADING	16818	L	B	MA	GB	Construction of Classrooms: Two (2) Storey, Six (6) Classroom School Building at Dolores Elementary School	Capas, Tarlac	03/20/2019	Final	Tarlac 2nd DEO	LF	11.231	157	07/05/2018	12/08/2018	32.94%	C	0.489	0.134	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
391	305	MAVERICK BUILDERS INCORPORATED	14466	L	AAA	MA	GE	Construction of Concrete Revetment, Sumlog River, Lupon, Davao Oriental	Lupon, Davao, Oriental	03/18/2019	Final	Davao Oriental 2nd DEO	LF	48.510	231	05/29/2018	01/14/2019	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
392		MAVERICK BUILDERS INCORPORATED	14466	L	AAA	LB	GE	Widening (2 into 4 lanes) of Pres. Diosdado P. Macapagal National Highway including Slope Protection and RROW (Barangay Badas - Barangay Dawan Section), K1727+572 - K1729+270, Davao Oriental	Davao Oriental	03/18/2019	Final	Regional Office No. XI	LF	139.831	269	05/28/2018	02/20/2019	0.00%	C	0.450	0.133	0.300	-	-	-	88.30%	91.30% Very Satisfactory	ONS
393	306	MCGABRIEL CONSTRUCTION	33017	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage System: Construction of Flood Control Structure at Maasin Creek, Including Right of Way Acquisition	Maasin, Zamboanga City	03/21/2019	Final	Zamboanga City DEO	LF	13.993	277	04/03/2018	01/04/2019	0	C	0.450	0.133	0.300	-	-	-	88.30%	88.30% Satisfactory	ONS
394	307	MEGA M BUILDERS	20515	L	B	MA	GE	Asset Preservation Program-Rehabilitation/Reconstruction of roads with Slips, Slope Collapse and Landslide along Primary roads San Pablo - Rizal - Nagcarlan - Liliw Road K0103+177.2 - K0103+-049.5, K0103+128.7 - K0103+-049.5	San Pablo City, Laguna	03/28/2019	Final	Laguna 3rd DEO	LF	19.120	300	02/06/2018	12/02/2018	0.00%	C	0.478	0.134	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
395	308	MELROBE BUILDERS & CONSTRUCTION SUPPLIES	29752	L	A	MA	GE	Replacement of Bridge Cuabao Bridge (B00042MN) along Pres. Diosdado P. Macapagal National Hi-way	San Isidro, Davao Oriental	03/18/2019	Final	Davao Oriental 2nd DEO	LF	20.930	193	02/23/2018	09/03/2018	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.00% Very Satisfactory	ONS
396	309	MELROBE BUILDERS & CONSTRUCTION SUPPLIES / RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE	29752	L	-	MA	GE	Construction of Concrete Road - Lupon Coastal Road rom Purok San Roque, Barangay Poblacion to Purok Bundas, Barangay Bagumbayan Leading to Diving Site, Wenceslao Resort andd Arigid Al Beach Resort	Barangay Bagumbayan, Lupon, Davao Oriental	03/19/2019	Final	Davao Oriental 2nd DEO	LF	44.047	229	05/29/2018	01/12/2019	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	91.16% Very Satisfactory	ONS
397	310	META CONSTRUCTION	28882	L	B	MA	GE	Rehab./Improvement of Various Flood Control Structure in Nemmatan (Sta.0+000 to Sta.0+446)	Jones, Isabela	03/14/2019	Final	Isabela 4th DEO	LF	46.292	250	09/11/2018	05/18/2019	75.26%	C	0.445	0.200	0.300	-	-	-	94.50%	94.50% Very Satisfactory	AHD
398	311	MGB CONSTRUCTION & TRADING	32387	L	AAA	LB	GE	Road Widening of Puerto Princesa North Road including RROW, K0267+960 to K0267+2512, El Nido, Palawan	El Nido, Palawan	03/20/2019	1st	Palawan 1st DEO	LF	81.522	351	05/28/2018	05/13/2019	5.82%	OG	0.396	0.241	0.150	0.030	0.028	0.050	89.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
399		MGB CONSTRUCTION & TRADING	32387	L	AAA	LB	GE	Construction of Road Slope Protection Structure, Puerto Princesa South Road., K0033+655 to K0035+305(intermittent section)	Puerto Princesa City, Palawan	03/21/2019	Final	Palawan 3rd DEO	LF	49.276	285	03/26/2018	01/04/2019	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	91.26% Very Satisfactory	ONS
400	312	MICKAJETTE CONSTRUCTION AND TRADING	35239	L	D	SB	GB	Construction of Lying-In and Birthing Facility	Barangay Balaybay, Castillejos, Zambales	03/18/2019	Final	Zambales 2nd DEO	LF	5.940	180	07/20/2018	01/15/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
401	313	MINROCK MULTI-BUILDERS	15845	L	B	MA	GE	Concreting of Roads, Barangay Rosary Heights 5	Cotabato City	03/15/2019	Final	Cotabato City DEO	LF	4.125	37	07/05/2018	08/10/2018	0	C	0.465	0.134	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
402	314	MIRCONS CONSTRUCTION AND SUPPLIES	38321	L	D	SB	GB	Construction of Multi-Purpose Building, Balinad	Polangui, Albay	03/21/2019	Final	Albay 3rd DEO	LF	4.794	143	06/11/2018	10/31/2018	0.00%	C	0.477	0.134	0.300	-	-	-	91.10%	91.10% Very Satisfactory	ONS
403	315	MJ TIONGSON CONSTRUCTION	24202	L	B	SB	GB	Construction (Phase II) of Municipal Hall	Barangay Poblacion, Alabel, Sarangani	03/19/2019	Final	Sarangani DEO	LF	6.930	124	02/25/2018	06/28/2018	0.69	C	0.447	0.133	0.300	-	-	-	88.00%	88.00% Satisfactory	AHD
404	316	MN BAYALAS CONSTRUCTION / FFJJ CONSTRUCTION (JOINT VENTURE)	JV-17-1056	L	B	MA	GE	Road Widening- Primary Road, Jct. Lingig Trento Road, K1474+000 - K1475+134	San Jose, Bislig City, Surigao del Sur	03/14/2019	Final	Surigao del Sur 2nd DEO	LF	39.199	286	03/01/2018	12/11/2018	0.00%	C	0.491	0.188	0.300	-	-	-	97.90%	97.90% Outstanding	ONS
405	317	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Construction of Missing Links/New Roads, Dr. Damian Reyes Memorial Road, Marinduque, K0028+056.50 to K0030+056.50	Boac, Marinduque	03/22/2019	Final	Marinduque DEO	LF	96.500	389	03/01/2018	03/24/2019	0.78%	C	0.500	0.133	0.300	-	-	-	93.30%	93.66% Very Satisfactory	AHD
406		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Construction of Concrete Dike Flood Control Structure along Boac River at Brgy. Tabigue-Lupac-Tabi Section	Boac, Marinduque	03/22/2019	Final	Marinduque DEO	LF	77.211	351	03/01/2018	02/14/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
407		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Rehabilitation/Reconstruction of Roads with Slip Slope Collapse and Landslide at Davao - Bukidnon Roads	Marilog District, Davao City	03/13/2019	Final	Davao City 2nd DEO	LF	94.451	360	03/27/2018	03/21/2019	1.90%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	AHD
408	318	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION / WESTMIN ENTERPRISES & CONSTRUCTION SERVICES (JOINT VENTURE)	JV-17-1955	L	-	-	GE	Construction of Flood Control Structure at Dapitan City Sunrise Boulevard/River Bank Protection Including Road Right of Way Acquisition	Dapitan City, Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	28.798	327	04/23/2018	03/15/2019	7.53	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
409	319	MPJR BUILDERS COMPANY	20446	L	A	MA	GE	Oragnizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Secondary Roads, Siquijor Circumferential Rd - K0000+000 - K002+826, K0061+730 - K006+987, K0075+032 - K0075+339	Siquijor	03/15/2019	Final	Siquijor DEO	LF	43.002	167	04/07/2018	09/20/2018	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.36% Very Satisfactory	ONS
410	320	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Improvement of Roads at Barangay UP Village	Quezon City	03/27/2019	Final	Quezon City 2nd DEO	LF	67.429	316	02/19/2018	12/31/2018	4.11%	C	0.486	0.134	0.300	-	-	-	92.00%	92.00% Very Satisfactory	AHD
411		MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Road Improvement at Lakandula Extension, Roces St., Apacible St., Aguinaldo St., Agoncillo St., Shuster St., and Lakandula St., University of the Philippines	Diliman, Quezon City	03/28/2019	Final	Quezon City 2nd DEO	LF	48.975	300	02/02/2018	11/28/2018	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
412	321	MRRM TRADING & CONSTRUCTION	19657	L	AA	MB	GB	CY2018 BEFF (Batch 1), Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Milibili National High School, 1STY2CL (2 Science Lab)	Roxas City, Capiz	03/15/2019	Final	Capiz 1st DEO	LF	12.863	105	07/19/2018	10/31/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
413	322	MUAÑA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	Construction/Maintenance of Flood Control Mitigation Structures & Systems - Completion of Guindulman Slope Protection	Guindulman, Bohol	03/19/2019	Final	Bohol 3rd DEO	LF	29.400	220	02/20/2018	09/27/2018	13.64%	C	0.497	0.106	0.300	-	-	-	90.30%	92.70% Very Satisfactory	AHD
414	323	MUST ENTERPRISES	13336	L	A	MB	GE	Road Widening - Banisilan - Guiling - Alamada - Libungan Road	Alamada, North Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	82.127	192	02/28/2018	09/07/2018	0	C	0.478	0.132	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
415	324	MUST ENTERPRISES/GFJ CONSTRUCTION SUPPLY & MERCHANDISE JOINT VENTURE	JV-17-1112	L	A	MB	GE	Construction/Improvement of Access Roads leading to Trades, Industriesand Economic Zones along Aleosan Barangay Road from Katalicanan - Cawilihan Connecting to Lawili in Support of Rubber and Palm Oil Industries	Aleosan, North Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	37.330	140	03/15/2018	08/01/2018	0	C	0.473	0.152	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
416	325	MWJ CONSTRUCTION	14882	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations along Guindapunan - Baras Road Leading to MacArthur Leyte Landing Memorial Park Including Bridge	Brgy. Guindapunan, Palo, Leyte	03/17/2019	Final	Leyte 1st DEO	LF	24.500	225	03/02/2018	10/12/2018	0.00%	C	0.496	0.134	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
417	326	MY BUILDERS AND CONSTRUCTION / MRRM TRADING & CONSTRUCTION (Joint Venture)	JV- 17-1837	L	B	MA	GE	Construction of Road Slope Protection Structure - San Fernando - Bagulin Road, K0284+270 - K0284+380	San Fernando City, La Union	03/11/2019	Final	La Union 1st DEO	LF	38.219	337	02/27/2018	01/29/2019	22.96%	C	0.448	0.199	0.300	-	-	-	94.70%	92.24% Very Satisfactory	AHD
418	327	N.A. IBARRA CONSTRUCTION	24742	L	B	MA	GE	Concreting of Brgy. Manzante FMR	Brgy. Manzante, Magsingal, Ilocos Sur	03/14/2019	Final	Ilocos Sur 1st DEO	LF	9.562	180	06/22/2018	12/18/2018	0.00%	C	0.459	0.200	0.300	-	-	-	95.90%	95.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
419	328	N.B. AVILA CONSTRUCTION / SELPHAR CONSTRUCTION JOINT VENTURE	JV-17-413	L	AA	MA	GB	Proposed Construction of Four (4) Storey Sixteen (16) Classroom School Building at Senior High School in San Nicolas III	Bacoor City, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	36.119	270	12/20/2017	09/15/2018	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	91.94% Very Satisfactory	ONS
420	329	NALE CONSTRUCTION	18552	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations Canlambo - Balolong - Bintangan Rd., Brgy. Canlambo	Larena, Siquijor	03/15/2019	Final	Siquijor DEO	LF	28.530	168	04/20/2018	10/05/2018	-4.48%	C	0.489	0.200	0.300	-	-	-	85.50%	85.50% Satisfactory	DEL
421	330	NASCON BUILDERS	14786	L	B	SB	GB	Construction of Two (2) Units - Two (2) Storey Six (6) Classroom at Lugan Central Elementary School	T'boli, South Cotabato	03/11/2019	Final	South Cotabato 1st DEO	LF	23.277	240	06/14/2018	02/08/2019	0	C	0.499	0.134	0.300	-	-	-	93.30%	90.08% Very Satisfactory	ONS
422	331	NEGROS GOLDEN HORSE CONST. CORP	42862	L	D	SB	GB	Construction of One (1) Unit – Regular Workshop at Luisa Medel, National High School (Building A), Brgy. Tangub	Bacolod City	03/13/2019	Final	Bacolod City DEO	LF	47.775	85	07/04/2018	09/26/2018	0	C	0.490	0.141	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
423	332	NEW ARCOND BUILDERS INCORPORATED	9614	L	A	MA	GB	Construction/Repair of International Center for Public Administration , U.P. NCPAG, University of the Philippines	Diliman, Quezon City	03/28/2019	Final	Quezon City 2nd DEO	LF	19.780	180	05/17/2018	11/12/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
424	333	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Organizational Outcome I - Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Crisanto M. delos Reyes Ave., K0054+(-410) - K0054+267, K0057+506 - K0059+000, K0060+143-K0062+143, K0063+621-K0064+000	Amadeo, Cavite	03/13/2019	Final	Cavite 1st DEO	LF	47.403	60	09/03/2018	11/01/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
425		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Preventive Maintenance of G. Araneta Avenue, K0011+(-1236) to K00+871, K0011+891 to K0011+1216	Quezon City	03/26/2019	Final	Quezon City 1st DEO	LF	27.928	300	02/20/2018	12/16/2018	0.74%	C	0.491	0.134	0.300	-	-	-	92.50%	92.50% Very Satisfactory	AHD
426		NEWBIG FOUR J CONSTRUCTION INC.,	15104	L	AAA	LB	GE	Construction/Sealing/Improvement of Riverwall along Malabon-Tullahan River, Sta. 1+841 to Sta. 2+135	Niugan, Malabon City	04/03/2019	Final	Malabon-Navotas DEO	LF	46.363	218	03/12/2018	10/15/2018	0.00%	C	0.475	0.170	0.300	-	-	-	94.50%	94.50% Very Satisfactory	ONS
427	334	NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION	40088	L	B	SB	GB	Construction of Multi-Purpose Building, Matacon	Polangui, Albay	03/21/2019	Final	Albay 3rd DEO	LF	4.895	143	06/11/2018	10/31/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
428	335	NFH CONSTRUCTION & SUPPLY	16055	L	AA	LA	GE	FY 2018 - Asset Preservation of National Roads - Rehabilitation / Reconstruction of National Roads with Slips, Slope Collapse and Landslide (Construction of Road Slope Protection Structure) along Pili - Tigaon - Albay Boundary Road	K0496+000.00 to K0497+00; K0504+660 to K0504+800; K0505+257 to K0505+415.5	03/20/2019	Final	Camarines Sur 4th DEO	LF	91.694	326	03/04/2018	01/23/2019	3.26%	C	0.495	0.134	0.300	-	-	-	92.90%	94.40% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
429	336	NFH CONSTRUCTION & SUPPLY / SOPHIA CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-2068	L	AAA	LB	GE	Road Widening-Dipolog-Sindangan-Liloy Road, K1891+000 to K1892+460 and K1885+820 to K1886+800	Jose Dalman, Zamboanga del Norte	03/14/2019	Final	Zamboanga del Norte 1st DEO	LF	62.273	244	04/26/2018	12/25/2018	1.23	C	0.460	0.152	0.300	-	-	-	91.20%	91.20% Very Satisfactory	AHD
430	337	NFH CONSTRUCTION & SUPPLY/ 128 DRAGON CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-17-1134	L	AAA	MA	GE	Construction / Maintenance of Flood Mitigation Structure, Construction / Improvement of Flood Control Structure Along Caguiscan River	Loho, Lagonoy, Camarines Sur	03/20/2019	Final	Camarines Sur 4th DEO	LF	36.372	313	02/20/2018	12/29/2018	-3.00%	C	0.483	0.184	0.210	-	-	-	87.70%	87.70% Satisfactory	DEL
431	338	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GE	Retrofitting/Strengthening of Permanent Bridges, Magsaysay East Flyover (B0219LZ) along Magsaysay Ave. (Trinidad Road)	Baguio City	03/26/2019	Final	Baguio City DEO	LF	36.762	270	05/21/2018	02/14/2019	0.00%	C	0.363	0.200	0.300	-	-	-	86.30%	86.30% Satisfactory	ONS
432	339	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY / E.E. MADAYAG CONSTRUCTION (Joint Venture)	JV-17-2564	L	A	MB	GE	Construction of Flood Control Structures along Naguilian - Burgos River & Naguillian - Bagulin River, Phase II	Naguilian, La Union	03/16/2019	Final	La Union 2nd DEO	LF	46.530	231	04/30/2018	12/16/2018	11.26%	C	0.439	0.144	0.300	-	-	-	88.30%	89.14% Very Satisfactory	AHD
433	340	NORTHERN BUILDERS	8789	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System- Asset Preservation Program- Rehabilitation/ Reconstruction of Roads Slips, Slope Collapse and Landslide- Nueva Viscaya-Pangasinan Road K0217+733-K0217+783, K0218+238-K0218+434, K0291+561-K0291+690, K0129+790-K0219+994, K0219+957-K0219+990, K0220+033-K0220+046, K0227+100-K0227+274 (various sections)	Sta. Fe, Nueva Viscaya	03/12/2019	Final	Nueva Vizcaya 2nd DEO	LF	49.988	247	04/12/2018	12/14/2018	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	89.62% Very Satisfactory	ONS
434		NORTHERN BUILDERS	8789	L	AAA	LB	GE	Completion of Slope Protection along C-6 Open Channel	Brgy. Lower Bicutan, Taguig City	04/02/2019	Final	Metro Manila 1st DEO	LF	29.399	249	02/15/2018	10/21/2018	29.58%	C	0.49	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
435	341	NTL BUILDERS AND DEVELOPER	33450	L	B	MA	GB	Construction of Multi Purpose Building, Villa Pagaduan E/S, Aglipay, Quirino	Aglipay, Quirino	03/13/2019	Final	Quirino DEO	LF	1.439	115	05/04/2018	08/26/2018	0.07%	C	0.484	0.134	0.300	-	-	-	91.80%	91.80% Very Satisfactory	AHD
436	342	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC.	39776	L	D	SB	GE	Improvement/Rehabilitation of Drainage System	11th Jamboree St., Quezon City	03/27/2019	Final	Quezon City 2nd DEO	LF	14.649	258	02/02/2018	10/17/2018	0.00%	C	0.488	0.134	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
437	343	NULAS BUILDERS	32172	L	B	SB	GB	Construction of Multi-Purpose Building (Legislative Building) Bacolor, Pampanga (R.A. 9506 - Bacolor Rehabilitation Act)	Bacolor, Pampanga	04/02/2018	Final	Pampanga 1st DEO	LF	9.900	120	04/02/2018	07/30/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
438	344	NUMERICAL GATE CONSTRUCTION & SUPPLY CORPORATION	34122	L	A	MA	GE	Construction / Improvement of Access Roads Leading to Declared Tourism Destinations Peñafrancia - Gabawan - Kiwalo - Bagumbayan - Ilawod Road Leading to Daraga	Albay	03/22/2019	Final	Albay 2nd DEO	LF	42.307	249	02/21/2018	10/27/2018	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
439	345	O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Construction of Concrete Road, Sominot-Mahayag Road	Sominot-Mahayag, Zamboanga del Sur	03/15/2019	Final	Zamboanga del Sur 1st DEO	LF	62.954	175	06/19/2018	12/10/2018	0	C	0.491	0.154	0.300	-	-	-	94.50%	89.70% Very Satisfactory	ONS
440	346	O. G. SANTOS CONSTRUCTION / FIVE MASSIVE INFRA & SUPPLY CORP.	2050	L	A	MA	GE	Construction of Concrete Revetment on Steel Sheet Pile along Lipadas River, Lobogan, Toril District	Davao City	03/13/2019	Final	Davao City 2nd DEO	LF	48.138	240	03/07/2018	11/01/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
441	347	O. G. SANTOS CONSTRUCTION / MAGAR CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-1821	L	A	MA	GE	Installation of Gabions and Mattresses along Davao River, Tigatto - Waan Section	Davao City	03/11/2019	Final	Davao City 1st DEO	LF	49.000	203	05/14/2018	12/02/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	90.18% Very Satisfactory	ONS
442	348	O.L. DE LEON CONSTRUCTION	16194	L	B	MA	GE	Network Development - Road Widening - Primary Road Daang Maharlika (LZ) K0321+452 to K0322+592 and K0322+630 to K0323+800	Talobatib - Masalong, Labo, Camarines Norte	03/16/2019	1st	Camarines Norte DEO	LF	65.513	249	03/20/2018	11/23/2018	-15.94%	OG	0.360	0.300	0.000	0.030	0.056	0.000	74.60%	-	DEL
443	349	OMENGAN CONSTRUCTION & DEVELOPMENT CORPORATION	5119	L	AAA	LB	GE	Convergence and Special Support Program: Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Jct. Nansuso-Bacarri-BANTAHS-MPSPC-Tawang Road in Support of Banana, Coffee, Cacao, Corn and Food Processing Industries	Paracelis, Mountain Province	04/02/2019	Final	Mt. Province 2nd DEO	LF	28.799	108	02/19/2018	06/06/2018	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
444		OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	LA	GE	Construction of Revetment, Embankment of Dike and Channeling along Chico River	Tabuk City, Kalinga	03/14/2019	2nd	Lower Kalinga DEO	LF	95.441	386	04/25/2018	05/15/2019	6.43%	OG	0.394	0.228	0.150	0.030	0.060	0.050	91.20%	-	AHD
445		OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	LA	GE	Network Development - Road Widening Kalinga -Cagayan Road (Calanan-Enrile Section), K0504+000 - K0506+846 & K0506+905 - K0507+208, K0509+270 - K0509+414	Tabuk City, Kalinga	03/14/2019	Final	Lower Kalinga DEO	LF	95.444	310	02/26/2018	01/01/2019	-5.00%	C	0.479	0.199	0.150	-	-	-	82.80%	86.28% Satisfactory	DEL
446	350	ORANI BUILDERS & SUPPLY	5349	L	B	MA	GE	Asset Preservation Program Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads Tertiary Roads - Mt. Samat Road (KO134+-913 - KO135+900, KO166+-479 - KO166+169)	Bataan 2nd District	03/11/2019	Final	Bataan 2nd DEO	LF	82.543	294	02/13/2018	12/03/2018	0.00%	C	0.447	0.145	0.300	-	-	-	89.20%	87.94% Satisfactory	ONS
447	351	ORANI BUILDERS SUPPLY / JQM CONSTRUCTION AND TRADING (JOINT VENTURE)	JV-17-1229	L	B	MA	GE	Asset Preservation Programs - Rehabilitation/ Reconstruction/Upgrading of Damaged Paved Including Drainage Based on Pavement Management System/Highway Development Management-4 (HDM-4) Tertiary Along Mabinay- Ayungon Road	Ayungon, Negros Oriental	03/19/2019	Final	Negros Oriental 1st DEO	LF	40.766	216	03/11/2018	10/12/2018	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
448	352	P.B. OBIAL CONSTRUCTION	16784	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations- NRJ Leading to Montawi International Drive, Hotel and Restaurants	Mandaue City, Ceby	03/12/2019	Final	Cebu 6th DEO	LF	72.378	382	04/10/2018	04/26/2019	30.37%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
449	353	P.B. OBIAL CONSTRUCTION / FIRST GRANDEUR BUILDERS	JV-17-2320	L	A	MB	GE	Upgrading (Asphalt to Concrete) of Carcar-Barili Road, K0052+000 to K0053+000, K0055+000 to K0057+000	Barili, Cebu	03/16/2019	Final	Cebu 3rd DEO	LF	91.626	309	03/27/2018	01/29/2019	6.61%	C	0.468	0.134	0.300	-	-	-	90.20%	88.52% Satisfactory	AHD
450	354	P.B. OBIAL CONSTRUCTION / GONZALO CONSTRUCTION	JV-17-797	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridge, Binabag Br. (B00004CB) along Cebu North Hagnaya Wharf Road	Bogo City, Cebu	03/16/2019	Final	Cebu 1st DEO	LF	13.965	105	02/14/2018	05/29/2018	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
451	355	P.B. OBIAL CONSTRUCTION/GRECO CONSTRUCTION SUPPLY (JOINT VENTURE)	JV-17-1984	L	A	MB	GE	Widening of Tuyan Bridge (B01049MN) along Sarangani - Davao del Sur Coastal Road	Malapatan, Sarngani	03/19/2019	Final	Sarangani DEO	LF	32.831	265	03/11/2018	11/30/2018	0	C	0.480	0.134	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
452	356	P.B. OBIAL CONSTRUCTION/GRECO CONSTRUCTION SUPPLY (JOINT VENTURE)	JV-17-2259	L	A	MB	GE	Widening of Molo Bridge B01048MN) along Sarangani - Davao del Sur Coastal Road	Malapatan, Sarangani	03/12/2019	Final	Sarangani DEO	LF	19.213	260	04/09/2018	12/24/2018	0	C	0.472	0.133	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
453	357	PADER CONSTRUCTION AND SUPPLY / BORDERLINE CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-1552	L	B	MA	GE	Road Widening - Banisilan - Guiling - Alamada - Libungan Road	Banisilan, Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	46.631	225	04/11/2018	11/21/2018	0	C	0.461	0.133	0.300	-	-	-	89.40%	89.40% Very Satisfactory	ONS
454	358	PALMARES GENERAL MERCHANDISE	24657	L	B	MA	GE	Construction of Concrete Road - NRJ Poblacion President Quirino Connecting to Barangay Bagumbayan in Supportof Palm Oil, Muscuvado/Sugarcane, Vegetable, Rice and Corn, Sta.0+000 - Sta.0+310; Sta.1+754 - Sta.3+444	President Quirino, Sultan Kudarat	03/12/2019	Final	Sultan Kudarat 1st DEO	LF	54.955	207	04/10/2018	09/03/2018	0	C	0.490	0.189	0.300	-	-	-	97.90%	97.90% Outstanding	ONS
455	359	PARTIDO CONSTRUCTION AND SUPPLY / EGLIN SIA CONSTRUCTION	JV-17-1332	L	A	MA	GE	Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage System, Rehabilitation/Improvement of Impapanan Flood Control, Armenia	Uson, Masbate	03/15/2019	Final	Masbate 2nd DEO	LF	18.614	189	04/12/2018	10/17/2018	-3.00%	C	0.487	0.133	0.210	-	-	-	83.00%	83.00% Satisfactory	DEL
456	360	PASCAL CONSTRUCTION	34168	L	B	SB	GE	Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Mabatang Vicinal Road (S01288LZ) K0118+(-557) - K0118+(020.3), K0120+763 - K0120+900	Mabatang, Abucay, Bataan	03/13/2019	Final	Bataan 1st DEO	LF	7.534	157	04/19/2018	09/22/2018	0.79%	C	0.436	0.200	0.300	-	-	-	93.60%	93.60% Very Satisfactory	AHD
457	361	PATRILA BUILDERS, INC.	26628	L	A	MA	GE	Concreting of Sitio Purok Tana Monang - Purok Teniente Akwa, Barangay Bololacao, Barangay Bololacao	New Lucena, Iloilo	03/21/2019	Final	Iloilo 4th DEO	LF	6.633	220	06/14/2018	01/19/2019	21.02%	C	0.464	0.200	0.300	-	-	-	96.40%	96.40% Outstanding	AHD
458	362	PESOM BUILDERS AND CONSTRUCTION SUPPLY	39923	L	C	SB	GB	Construction (Completion) of Multi-Purpose Building	Lambunao, Iloilo	03/19/2019	Final	Iloilo 2nd DEO	LF	9.894	162	05/15/2018	10/23/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
459	363	PHESCO, INCORPORATED	145	L	AAA	LB	GE	Bridge Program - Replacement of Permanent Weak Bridge - Dumaditim Br. (B01933LZ) along Cordon-Aurora Bdry. Rd. (Isabela Bdry.-Jct. Dumabato)	Diffun, Quirino	03/13/2019	Final	Quirino DEO	LF	45.193	275	03/08/2018	12/07/2018	0.00%	C	0.494	0.139	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
460	364	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MA	GE	Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Repair / Rehabilitation / Improvement, Overlay with Pavement Markings along Jct. Layac - Balanga - Mariveles Port Road, K0102+(- 100) - K0104+529, K0106+000 - K0107+393, K0107+500 - K0107+980	Hermosa and Orani, Bataan	03/12/2019	Final	Bataan 1st DEO	LF	62.725	120	05/31/2018	09/27/2018	-2.51%	C	0.475	0.200	0.225	-	-	-	90.00%	89.40% Very Satisfactory	DEL
461	365	PHILSOUTH BUILDERS	21962	L	AAA	MB	GE	Construction/Improvement of Access Road leading to Declared Tourism Destination, Access Road leading to Casaroro Falls	Valencia, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	67.550	375	02/25/2018	03/06/2019	0.00%	C	0.476	0.134	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
462		PHILSOUTH BUILDERS	21962	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of San Francisco River Control Upstream A & B, Sta. Catalina	Negros Oriental	03/19/2019	Final	Negros Oriental 3rd DEO	LF	49.000	335	02/08/2018	01/08/2019	0.00%	C	0.461	0.177	0.269	-	-	-	90.70%	90.70% Very Satisfactory	ONS
463		PHILSOUTH BUILDERS	21962	L	A	MB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Access Road leading to Mt. Talinis	Dauin, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	57.900	143	02/25/2018	11/14/2018	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
464	366	PHILTIL CONSTRUCTION	21607	L	B	MA	GE	Rehabilitation of Damaged Paved Roads along Makilala - Allah Valley Road - K1635+251 - K1635+480, K1635+558 - K1635+843	North Cotabato	03/12/2019	Final	Cotabato 1st DEO	LF	14.778	180	05/08/2018	11/03/2018	0	C	0.482	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
465	367	PHILWORKS CONSTRUCTION & SUPPLY	32103	L	AAA	LB	GE	Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads - Daang Maharlika (LZ), K0460+020.00 to K0468+516.00 w/ Equatiions (with exceptions)	Camarines Sur	03/22/2019	2nd	Regional Office No. V	LF	117.605	295	04/24/2018	02/12/2019	-2.24%	OG	0.375	0.241	0.128	0.030	0.061	0.050	88.50%	-	DEL
466		PHILWORKS CONSTRUCTION & SUPPLY	32103	L	AAA	LB	GE	Construction of Diking System with Revetment and Appurtenant Structures (Sluiceway and Conduit, Lined Canal) along Aklan River, Pusiw	Numancia, Aklan	03/13/2019	Final	Aklan DEO	LF	34.343	240	04/06/2018	12/01/2018	11.60%	C	0.491	0.134	0.300	-	-	-	92.40%	89.79% Very Satisfactory	AHD
467	368	POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	MA	GB	Construction of Four (4) Storey Sixteen (16) Classroom School Building at Senior High School	Carmona, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	35.729	390	12/19/2017	01/12/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	91.58% Very Satisfactory	ONS
468		POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	MA	GB	Construction of Tiaong Convention Center (Phase I)	Tiaong, Quezon	04/01/2019	Final	Quezon 2nd DEO	LF	49.000	210	06/25/2018	01/20/2019	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	87.97% Satisfactory	ONS
469	369	PRAGMATIC DEVELOPMENT & CONSTRUCTION CORP.	4846	L	AA	SB	GE	Construction/Rehabilitation of Flood Control Structures, J. Luna St.-Salinas Drive	Cebu City	03/22/2019	1st	Cebu City DEO	LF	40.312	353	05/22/2018	05/09/2019	0.48%	OG	0.385	0.240	0.150	0.030	0.055	0.050	91.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
470	370	PRECIOUS CONSTRUCTION	32995	L	A	MB	GE	Bridge Program - Widening of Permanent Bridge - Dayap Br. (BO3134LZ)	Calauan - Nagcarlan Bdry. Road	03/29/2018	Final	Laguna 3rd DEO	LF	25.098	270	04/05/2018	12/30/2018	0.00%	C	0.416	0.200	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
471		PRECIOUS CONSTRUCTION	32995	L	A	MB	GE	Widening of Permanent Bridge at Napo Bridge (B02443LZ) along Jct. Lucban-Luisiana Road	Lucban, Quezon	04/05/2019	Final	Quezon 1st DEO	LF	25.509	288	02/13/2018	11/27/2018	0.00%	C	0.416	0.132	0.300	-	-	-	84.80%	84.80% Satisfactory	ONS
472	371	PRECIOUS CONSTRUCTION / KING EIGHT BUILDERS AND SUPPLY JOINT VENTURE	JV-17-894	L	A	MA	GE	Improvement/Sheet Piling of Kaybuboy Creek (South Side)	Brgy. San Dionisio, Paranaque City, Metro Manila	04/03/2019	Final	Metro Manila 2nd DEO	LF	46.795	210	02/15/2018	09/12/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
473	372	PREMUIM MEGASTRUCTURES INC./ RFB CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-17-2178	L	AAA	LB	GE	Cluster 1.a. Concreting of Malaybalay-Gingoog Road, Busdi Section b. Concreting of Malaybalay-Gingoog Road, Caburacanan Section C. Concreting of Malaybalay-Gingoog Road, Kulaman Section d. Concreting of Malaybalay-Gingoog Road, Mapolo Section	Malaybalay City, Bukidnon	02/21/2019	Final	Bukidnon 1st DEO	LF	194.796	375	03/22/2018	03/31/2019	4.22%	C	0.426	0.200	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
474	373	PUREGOLD CONSTRUCTION & DEVELOPMENT CORP./VERGUZ CONSTRUCTION (JOINT VENTURE)	JV-17-1224	L	AA	MB	GE	Construction of Concrete Road - Tulunan (Poblacion) Road Connecting to Barangay Dungos, Tulunan in Support of Oil and Banana Industries	Tulunan, Cotabato	03/12/2019	Final	Cotabato 1st DEO	LF	29.399	191	04/30/2018	11/06/2018	0	C	0.477	0.130	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
475	374	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE	15599	L	A	MB	GB	Construction of Concrete Road – Access Road from Cagayan de Oro City leading to Ultra Winds Mountain Resort	Pualas, Baungon, Bukidnon	03/14/2019	Final	Bukidnon 3rd DEO	LF	82.508	235	02/28/2018	10/20/2018	0.43%	C	0.479	0.175	0.300	-	-	-	95.30%	95.30% Very Satisfactory	AHD
476	375	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE/ L & L CONSTRUCTION (JOINT VENTURE)	JV-17-885	L	B	MA	GB	Construction of Classrooms (Batch 13) 4STY-16CL-Claveria CS Unit 1	Claveria, Misamis Oriental	02/20/2019	Final	Misamis Oriental 2nd DEO	LF	41.025	240	12/20/2017	08/16/2018	-2.12%	C	0.465	0.200	0.236	-	-	-	90.10%	90.10% Very Satisfactory	DEL
477	376	QM BUILDERS	30743	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Tapon 1 Flood Control	Dumanjug, Cebu	03/19/2019	Final	Cebu 4th DEO	LF	32.568	273	03/07/2018	12/04/2018	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
478		QM BUILDERS	30743	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Const. of Tugas - Polo Seawall	Tanjay City, Negros Oriental	03/19/2019	Final	Negros Oriental 2nd DEO	LF	32.413	206	03/19/2018	10/10/2018	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
479		QM BUILDERS	30743	L	AAA	MB	GE	Construction of Concrete Road - Lake Danao - Gaas - Sitio Maglahog - Quezon Jr. Road Leading to Lake Danao and Lake Kasudsuran	Quezon Jr., Ormoc City, Leyte	03/13/2019	Final	Leyte 4th DEO	LF	104.152	300	02/26/2018	12/22/2018	2.33%	C	0.484	0.132	0.300	-	-	-	91.60%	91.60% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
480	377	QUIRANTE CONSTRUCTION	32827	L	A	MB	GB	Construction of Four (4) Storey Eight (8) Classroom School Building at Ocana National High School	Carcar City, Cebu	03/20/2019	Final	Cebu 2nd DEO	LF	17.074	180	06/14/2018	12/10/2018	0.00%	C	0.481	0.151	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS
481	378	R 2 A CONSTRUCTION & TRADING / D.C.R. CONSTRUCTION JOINT VENTURE	JV-17-347	L	B	MA	GB	Construction of 4STY 12CL School Building at Alapan I ES	Imus, Cavite	03/13/2019	Final	Cavite 1st DEO	LF	31.742	225	12/21/2017	08/02/2018	0.00%	C	0.493	0.132	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
482	379	R R C CONSTRUCTION	24369	L	A	MA	GE	Construction/Rehabilitation of Flood Control Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Pinacanauan River Flood Control Project (Del Pilar Section)	San Mariano, Isabela	03/17/2019	Final	Isabela 2nd DEO	LF	46.501	170	03/12/2018	08/28/2018	0.99%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	AHD
483	380	R. SEMILLA CONSTRUCTION & MARKETING / SOUTHERN PHILIPPINES JRH INDUSTRIAL CORPORATION (JOINT VENTURE)	JV-17-3065	L	-	MA	GE	Construction/Rehabilitation of Road Purok 1, Barangay Linao - Purok 4, Barangay San Miguel	San Isidro, Davao Del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	39.200	194	07/25/2018	02/03/2019	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	79.76% Unsatisfactory	ONS
484	381	R. SEMILLA CONSTRUCTION & MARKETING/ FPJ CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-17-1938	L	A	MA	GE	Construction of Concrete Road - NRJ leading to Marguez Hotspring, K0+000 - K1+275	Barangay Marguez, Esperanza, Sultan Kudarat	03/16/2019	Final	Sultan Kudarat 2nd DEO	LF	39.655	194	03/28/2018	10/07/2018	-3.32	C	0.498	0.196	0.200	-	-	-	89.40%	89.18% Very Satisfactory	DEL
485	382	R.A. CONSTRUCTION & GENERAL MERCHANDISE	33060	L	B	MA	GE	Improvement of Pontevedra's Municipal Park and Recreation Area – Multi-Purpose Government Center, Brgy. I and III	Pontevedra, Negros Occidental	03/18/2019	Final	Negros Occidental 4th DEO	LF	48.058	147	06/07/2018	10/31/2018	0	C	0.454	0.133	0.300	-	-	-	88.70%	88.70% Satisfactory	ONS
486	383	R.A. FANGLAYAN (RAF) GENERAL CONSTRUCTION INC.	6699	L	B	MA	GE	Local Program: Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects: Local Roads and Bridges: Rehabilitation/Improvement Upper Colo	Guihulngan City, Negros Oriental	03/16/2019	Final	Negros Oriental 1st DEO	LF	15.643	59	06/17/2018	08/14/2018	0.00%	C	0.446	0.133	0.300	-	-	-	87.90%	87.90% Satisfactory	ONS
487	384	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Construction of Road Dike Leading to Bancal Pugad	Lubao, Pampanga	03/14/2018	Final	Pampanga 2nd DEO	LF	48.967	210	07/04/2018	01/29/2019	0.00%	C	0.397	0.132	0.300	-	-	-	82.90%	92.14% Very Satisfactory	ONS
488		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	MB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Retaining Wall/Revetment/Slope Protection along Carmona (Sitio Altarez), Phase I	Brgy. Mauya, Carmona, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	48.746	300	03/02/2018	12/26/2018	0.00%	C	0.484	0.134	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
489		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Improvement of Road	Samar St., Quezon City	03/27/2019	Final	Quezon City 2nd DEO	LF	57.872	309	02/19/2018	12/24/2018	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
490	385	R.A. PAHATI CONST. & SUPPLY, INC. / NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. (JOINT VENTURE)	JV-17-1639	L	A	LA	GE	Concreting of Dumlan - Concepcion Road Connecting to Maco Public Transfort Terminal and Banana Flour Processing Plants, Maco, Compostela Valley Province	Maco, Compostela Valley Province	03/20/2019	Final	Compostela Valley DEO	LF	91.410	307	03/12/2019	01/12/2020	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
491	386	R.A. PAHATI CONST. & SUPPLY, INC. / NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. JOINT VENTURE	JV-17-1180	L	A	MA	GE	Construction/Maintenance of Flood Control Structures, Tributaries and Drainage System of Brgy. Bagong Silangan (Phase 4)	Quezon City	03/26/2019	Final	Quezon City 1st DEO	LF	46.062	300	02/22/2018	12/18/2018	0.00%	C	0.450	0.133	0.300	-	-	-	88.30%	88.30% Satisfactory	ONS
492	387	R.A. PAHATI CONST. & SUPPLY, INC./ AA PAHATI CONSTRUCTION AND SUPPLY	JV-17-2671	L	AA	MA	GE	Organizational Outcome 2: Protective Lives and Properties agains Major Floods - Flood Mangament Program - Construction/ Rehabilitation/ Improvement of Canaman Flood Control (Phase 2)	Canaman, Camarines Sur	03/11/2019	2nd	Camarines Sur 3rd DEO	LF	27.920	229	05/27/2018	01/10/2019	-7.21%	OG	0.356	0.300	0.078	0.030	0.070	0.033	86.70%	-	DEL
493	388	R.D. SADSAD CONSTRUCTION AND TRADING	19240	L	A	MA	GE	Flood Management Program; Construction/Maintenance of Flood Mitigation Structures and Drainages System, Rehabilitation of Quitangil Creek, Sta. 0+000 to Sta. 0+593 and Sta. 3+642 to Sta. 3+959	Magalang, Pampanga	06/08/2018	Final	Pampanga 3rd DEO	LF	29.352	210	06/08/2018	01/03/2019	0.00%	C	0.468	0.200	0.300	-	-	-	96.80%	96.80% Outstanding	ONS
494	389	R.D. TALENS CONSTRUCTION AND TRADING	36817	L	A	MA	GE	Rehabilitation/Improvement of Pampanga River Control, Brgy. Poblacion Norte	Rizal, Nueva Ecija	03/11/2019	Final	Nueva Ecija 1st DEO	LF	43.758	210	07/08/2018	02/02/2019	0.00%	C	0.467	0.133	0.300	-	-	-	90.00%	90.00% Very Satisfactory	ONS
495	390	R.D. TALENS CONSTRUCTION AND TRADING/ DOUBLE ALPHA CONST. DEVT. CORPORATION JOINT VENTURE	JV-18-306	L	A	MA	GE	Asset Preservation Program- Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide- Secondary Roads- Nueva Ecija- Aurora Road- K0156+100 - K0156+260, K0160+600 - K0161+050	Bongabon, Nueva Ecija	03/13/2019	1st	Nueva Ecija 2nd DEO	LF	96.500	180	10/15/2018	04/12/2019	5.25%	OG	0.400	0.240	0.150	0.022	0.040	0.050	90.20%	-	AHD
496	391	R.K.X. ODIAMAR CONSTRUCTION	16107	L	A	MA	GE	Concreting of Boguites FMR	Barangay Labao, Libmanan, Camarine Sur	03/13/2019	Final	Camarines Sur 2nd DEO	LF	4.826	75	06/11/2018	08/24/2018	0.00%	C	0.443	0.200	0.300	-	-	-	94.30%	94.30% Very Satisfactory	ONS
497	392	R.N.G.M. CONSTRUCTION / VANMARVIL CONSTRUCTION JOINT VENTURE	JV-17-2563	L	B	MA	GE	Concreting of Reserva-Alcala	Baler and Ma. Aurora, Aurora	03/15/2019	Final	Aurora DEO	LF	19.800	264	04/24/2018	01/12/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	92.70% Very Satisfactory	ONS
498	393	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / E.P. MANANTAN CONSTRUCTION & DEVELOPMENT CORP.	JV-17-1440	L	A	MA	GE	Rechanneling / Construction of Revetment with Steel Sheet Piles at Kingking River, Mosahamat Section L/S	Pantukan, Compostela Valley Province	03/20/2019	Final	Compostela Valley DEO	LF	39.004	221	05/24/2018	12/30/2018	-2.00%	C	0.476	0.133	0.240	-	-	-	84.90%	84.90% Satisfactory	DEL
499	394	R.T. MORABE CONSTRUCTION / JULITA BUILDERS (JOINT VENTURE)	JV-17-1745	L	B	MA	GE	Off-Carriageway Improvement - Tertiary Roads, Dulag - Julita - Burauen Road, K0951+526 to K0954+000; K0951+000 to K0951+526	Leyte	03/14/2018	Final	Leyte 2nd DEO	LF	47.995	178	04/25/2018	10/19/2018	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
500	395	R.T.Y. CONSTRUCTION	10341	L	A	MB	GE	Construction of MSR Jct.-Concepcion-Banahaw-Masalukot-Pinagdanlayan Rd.	Dolores, Quezon	04/01/2019	Final	Quezon 2nd DEO	LF	45.558	240	04/03/2018	11/28/2018	0.00%	C	0.461	0.133	0.300	-	-	-	89.40%	89.52% Very Satisfactory	ONS
501	396	RAIK CONSTRUCTION AND SUPPLY	40660	L	B	SB	GB	Construction of Multi-Purpose Building, Muslim Area (Covered Court)	Calapacuan, Subic Zambales	03/18/2019	Final	Zambales 2nd DEO	LF	1.921	90	02/09/2018	05/09/2018	0.00%	C	0.447	0.182	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
502	397	RAIN CONSTRUCTION CORPORATION	15959	L	B	MA	GE	Rehabilitation of Road and Drainage Improvement along Maya Creek	Barangay Rizal, District II, Makati City, Metro Manila	04/03/2019	Final	Metro Manila 2nd DEO	LF	9.305	260	02/18/2018	11/04/2018	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	ONS
503	398	RAMISES CONSTRUCTION	17351	L	A	MA	GE	Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse and Landslide along Butuan City-Pianing-Tandag Road, K1243+048 - K1243+273	Pianing, Butuan City	03/20/2019	Final	Butuan City DEO	LF	14.700	200	04/23/2018	08/08/2018	22.05%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
504		RAMISES CONSTRUCTION	17351	L	A	MA	GE	Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse and Landslide along Daang Maharlika (Surigao-Agusan Section), K1240+280 - K1240+312	Butuan City	03/19/2019	Final	Butuan City DEO	LF	29.400	240	04/03/2018	11/28/2018	2.07%	C	0.396	0.200	0.300	-	-	-	89.60%	89.60% Very Satisfactory	AHD
505	399	RAMONA CONSTRUCTION & ENTERPRISES	14661	L	A	MA	GE	Construction of Concrete Road, NRF Leading to Bugwak Spring	Lower Dimalinao, Molave, Zamboanga del Sur	03/15/2019	Final	Zamboanga del Sur 1st DEO	LF	23.349	120	06/14/2018	10/11/2018	0	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
506	400	RAPID FOREMOST CONST. CO.	32618	L	A	MA	GE	Off-Carriageway Improvement: Shoulder Paving/Construction- Agbuyon-Buenavista Road, K0250+(-800)-K0253+089, K0253+153-K0257+173, K0257+239-K0257+852	Abuyon - Buenavista Section	04/04/2019	Final	Quezon 3rd DEO	LF	96.500	270	02/20/2018	11/16/2018	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	92.60% Very Satisfactory	ONS
507	401	RAPID FOREMOST CONST. CO. / R.T. REJANO BUILDERS AND SUPPLY	JV-17-2969	L	A	MA	GB	Construction of Multipurpose Building (Hatchery)	Brgy. Punta, Unisan, Quezon	04/04/2019	Final	Quezon 3rd DEO	LF	19.800	240	06/20/2018	02/14/2019	0.00%	C	0.492	0.132	0.300	-	-	-	92.40%	92.40% Very Satisfactory	ONS
508	402	RAYMAN BUILDERS INC.,	16023	L	A	MA	GE	Rehabilitation/Improvement of Drainage System of Malaya St.	Quezon City	03/25/2019	Final	Quezon City 1st DEO	LF	27.930	270	02/22/2018	11/18/2018	0.74%	C	0.491	0.132	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
509	403	RBG CONSTRUCTION SERVICES	41725	L	D	SB	GB	Construction of Multi-Purpose Building (Senior Citizens Center), Brgy. Poblacion	San Luis, Batangas	03/20/2019	Final	Batangas 2nd DEO	LF	4.751	112	05/14/2018	09/02/2018	2.37%	C	0.497	0.132	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD
510	404	RCDG CONSTRUCTION CORPORATION / 2M CONSTRUCTION & ENTERPRISES (JOINT VENTURE)	JV-17-693	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage System: Construction of Flood Control Structure at Vitali River	Vitali, Zamboanga City	03/20/2019	2nd	Zamboanga City DEO	LF	45.826	542	04/04/2018	09/27/2019	22.49	OG	0.373	0.240	0.150	0.030	0.048	0.033	87.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
511	405	RCDG CONSTRUCTION CORPORATION / A.T. DUMLAO CONSTRUCTION, INC. (JOINT VENTURE)	JV-17-819	L	AA	MA	GE	Construction of Valladiolid River (Gabions), Valladolid	Carcar City, Cebu	03/20/2019	Final	Cebu 2nd DEO	LF	18.536	170	02/13/2018	08/01/2018	0.00%	C	0.418	0.134	0.300	-	-	-	85.20%	85.20% Satisfactory	ONS
512	406	RDEN CONSTRUCTION & SUPPLY	33707	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridge Katidtuan Bridge (B01866MN) along Davao - Cotabato Road, (Junction Digos - Cotabato Section)	Katidtuan, Kabacan, North Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	2.779	82	05/31/2018	08/20/2018	0	C	0.481	0.134	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
513	407	RDG CONSTRUCTION & SUPPLY	19488	L	B	MA	GE	Improvement/Construction of Drainage along Jct. JP Cabaguio Ave., - Vinzon St., - Dacudao Ave.	Davao City	03/11/2019	1st	Davao City 1st DEO	LF	15.818	200	10/02/2018	04/19/2019	-33.14%	OG	0.392	0.240	0.000	0.010	0.055	0.000	69.70%	-	DEL
514	408	RDT CONSTRUCTION & GENERAL MERCHANDISE	38617	L	C	SB	GB	Construction of MPB (Museum)	Bonifacio, Misamis Occidental	03/21/2019	Final	Misamis Occidental 2nd DEO	LF	4.753	135	04/12/2018	08/24/2018	0.00%	C	0.491	0.168	0.300	-	-	-	95.90%	95.90% Very Satisfactory	ONS
515	409	REGG'S BUILDERS	33262	L	B	SB	GB	Construction of 2STY 4CL Science Lab Building, Pangal Sur High School	Echaque, Isabela	03/14/2019	Final	Isabela 4th DEO	LF	9.388	148	07/16/2018	12/10/2018	-9.95%	C	0.473	0.200	0.002	-	-	-	67.50%	67.50% Poor	DEL
516	410	RELY CONSTRUCTION & SUPPLY	10433	L	AA	LA	GE	Widening of Tagum - Panabo Circumferential Road, including RROW, K1465+990 - K1468+473, Davao Del Norte	Davao Del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	92.078	252	03/14/2018	11/20/2018	0.55%	C	0.478	0.133	0.300	-	-	-	91.10%	90.86% Very Satisfactory	AHD
517		RELY CONSTRUCTION & SUPPLY	10433	L	AA	LA	GE	Preventive Maintenance Tagum-Panabo Circumferential Road, K1457+(-913) - K1457+750, K1460+127 - K1460+939	Davao del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	71.076	123	05/10/2018	09/09/2018	1.63%	C	0.435	0.133	0.300	-	-	-	86.80%	86.80% Satisfactory	AHD
518		RELY CONSTRUCTION & SUPPLY	10433	L	AA	LA	GE	Off-Carriageway Improvement-Tertiary Road Paving of Shoulder, Dapa-Union-General Luna Road, K0001+(-468) - K0005+860	Siargao, Surigao del Norte	03/17/2019	Final	Surigao del Norte 2nd DEO	LF	64.820	136	02/25/2018	07/10/2018	0.74%	C	0.481	0.134	0.300	-	-	-	91.50%	87.96% Satisfactory	AHD
519		RELY CONSTRUCTION & SUPPLY	10433	L	AA	MA	GE	Construction of Patoc Flood Control	Patoc, Bucay, Abra	04/03/2019	Final	Abra DEO	LF	44.341	204	02/27/2018	09/18/2018	0.00%	C	0.442	0.133	0.300	-	-	-	87.50%	87.50% Satisfactory	ONS
520	411	RELY CONSTRUCTION & SUPPLY / CLTG BUILDERS (JOINT VENTURE)	JV-17-1320	L	AA	MA	GE	Installation of Gabions and Mattresses along Davao River Downstream, Maa Section	Davao City	03/11/2019	Final	Davao City 1st DEO	LF	49.000	203	04/18/2018	10/07/2018	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
521	412	RELY CONSTRUCTION & SUPPLY / NEN BUILDERS AND DEVELOPMENT SERVICES CORP. (JOINT VENTURE)	JV-17-986	L	AA	MA	GE	Widening (2 into 4 lanes) of Montavista - Compostela - Mati - Brgy. Road (brgy. Marapat - Brgy. Lagab Section) including ROW, K1417+493 - K1422+443	Compostela Valley Province	03/20/2019	Final	Regional Office No. XI	LF	132.077	269	03/21/2018	12/14/2018	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	89.34% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
522	413	REND ENTERPRISES & GENERAL CONTRACTOR	32382	L	B	MA	GE	Preventive Maintenance of Road: Asphalt Overlay of Sgt. Rivera, K0012+(-090)- K0013+140, K0013+(-138)-K0012+063	Quezon City	03/23/2019	Final	Quezon City 1st DEO	LF	27.929	240	02/28/2018	10/25/2018	1.25%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	AHD
523	414	REX E. MORALES CONSTRUCTION / JUCONS CONSTRUCTION & SUPPLY (JOINT VENTURE)	17427	L	AA	MB	GE	Network Development - Off-Carriageway Improvement Secondary Roads, Lemon - Leyte - Biliran Road, K0977+000 to K0977+990	Leyte, Leyte	03/12/2019	Final	Cebu City DEO	LF	42.040	179	02/26/2018	08/23/2018	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
524	415	REYDAN BUILDERS	13059	L	A	MA	GE	Construction of New Permanent Bridges, Managa Bridge II along Davao - Cotabato Road (Jct. Digos - Cotabato Section)	Davao Del Sur	03/21/2019	Final	Davao del Sur 2nd DEO	LF	53.063	235	03/21/2018	11/10/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
525	416	REYDAN BUILDERS/MJ TIONGSON CONSTRUCTION (FORMERLY: MJT BUILDERS)(JOINT VENTURE)	JV-17-971	L	A	MA	GE	Road Widening - Primary Roads Digos - Makar Road, K1640+664 - K1642+750	General Santos City	03/20/2019	Final	South Cotabato 2nd DEO	LF	54.864	210	03/29/2018	10/24/2018	0	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
526	417	RHODWILL PARTS & HARDWARE AND CONSTRUCTION SERVICE / THREE W BUILDERS, INC. (JOINT VENTURE)	JV-17-1999	L	B	MA	GE	Widening of Manay Bridge (B00109MN) along Surigao del Sur Boundary - Davao Oriental Coastal Road including RROW	Manay, Davao Oriental	03/19/2019	1st	Davao Oriental 1st DEO	LF	49.609	421	03/28/2018	05/22/2019	-7.41%	OG	0.399	0.240	0.076	0.030	0.056	0.033	83.40%	-	DEL
527	418	RIPER EMPIRE TRADING AND CORPORATION	38290	L	A	SB	GB	Construction of Rainwater Collection System (RWCS)	Los Baños, Calamba, Sta. Rosa City, Biñan City, Laguna	03/27/2019	Final	Laguna 2nd DEO	LF	3.183	102	07/13/2018	10/22/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
528	419	RJIR ENTERPRISES	34843	L	A	MB	GE	Construction of Concrete Road - Milagro - Cambantog - Cabingtan - Alto Peak, Leading to Lake Janagdan Alto Peak Ormoc Vegetable Farm	Brgy. Milagro, Ormoc City	03/13/2019	Final	Leyte 4th DEO	LF	153.058	290	02/21/2018	12/07/2018	3.10%	C	0.486	0.133	0.300	-	-	-	91.90%	91.90% Very Satisfactory	AHD
529	420	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Const. of Revetment at Brgy. Mambayaan, Balingasag (Upstream)	Right Side along Balatukan River, Misamis Oriental	03/15/2019	Final	Misamis Oriental 1st DEO	LF	46.382	214	03/13/2018	10/12/2018	7.52%	C	0.466	0.143	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
530	421	ROAD EDGE TRADING & DEVELOPMENT SERVICES / R26 CONSTRUCTION, INC. (JOINT VENTURE)	JV-17-1246	L	A	MA	GE	Construction/Extension of Shore Protection/Seawall along the Coastal of Brgys. Pob. 1 and 2, up to Brgy. Bitaug	Burgos, Surigao del Norte	03/17/2019	Final	Surigao del Norte 2nd DEO	LF	82.025	184	04/12/2018	10/12/2018	2.17%	C	0.462	0.183	0.300	-	-	-	94.50%	91.56% Very Satisfactory	AHD
531	422	ROAD EDGE TRADING & DEVELOPMENT SERVICES / R26 CONSTRUCTION, INC. (JOINT VENTURE)	JV-17-1243	L	A	MA	GE	Cnstruction/Extension of Shore Protection along Poblacion of Burgos, Sta. 0+000 to Sta. 0+350	Burgos, Surigao del Norte	03/17/2019	Final	Surigao del Norte 2nd DEO	LF	29.394	120	03/25/2018	07/22/2018	0.00%	C	0.473	0.184	0.300	-	-	-	95.70%	91.26% Very Satisfactory	ONS
532	423	ROCK 101 CONSTRUCTION AND SUPPLY	38070	L	B	SB	GE	Concreting of Barangay Gines - Inagdangan Sur - Inagdangan Norte - FMR , Barangay Gines, Inagdangan Sur and Inagdangan Norte	Zarraga, Iloilo	03/21/2019	Final	Iloilo 4th DEO	LF	1.919	145	07/04/2018	11/25/2018	1.79%	C	0.475	0.133	0.300	-	-	-	90.80%	89.66% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
533	424	ROCKWORLD INDUSTRIES	7582	L	B	MA	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Jaro - Dagami - Burauen - La Paz Rd., K0950+919.20 to K0951+217; K0965+841.1 to K0966+731; K0970+000 to K0971+000	Jaro, Leyte	03/14/2019	Final	Leyte 2nd DEO	LF	59.672	232	05/03/2018	12/20/2018	0.86%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
534	425	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	B	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Control Poblacion to Karao	Bokod, Benguet	03/27/2019	Final	Benguet 1st DEO	LF	92.562	375	02/20/2018	03/01/2019	0.00%	C	0.460	0.200	0.300	-	-	-	96.00%	89.86% Very Satisfactory	ONS
535		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	B	MA	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slip, Slope Collapse and Landslide along Baguio-Bontoc Road, K0322+600 - K0322+630, K0323+950 - K0323+980, K0324+150 - K0324+200, K0325+500 - K0325+530, K0325+650 - K0325+750 - K0325+785, K0326+950 - K0326+990, K0329+200 - K0329+250	Buguias, Benguet	03/29/2019	Final	Benguet 2nd DEO	LF	47.851	351	03/08/2018	02/21/2019	0.00%	C	0.474	0.168	0.300	-	-	-	94.20%	94.20% Very Satisfactory	ONS
536		RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	B	MA	GE	Network Development - Off-Carriageway Improvement including Drainage along Abatan-Mankayan-Cervantes Road, K0338+050 - K0340+250, K0344+000 - K0347+000, K0348+000 - K0348+852	Mankayan, Benguet	03/28/2019	Final	Benguet 2nd DEO	LF	39.844	258	03/08/2018	11/20/2018	-3.00%	C	0.472	0.200	0.210	-	-	-	88.20%	88.20% Satisfactory	DEL
537	426	ROIM BUILDERS & CONSTRUCTION SUPPLY / DAN-BEL CONSTRUCTION & SUPPLY	JV-17-263	L	A	LA	GB	Construction of Three (3) Storey Eighteen (18) Classroom School Building under Basic Education Facilities Fund (BEFF) - Batch 3 at Agusan del Sur National High School	San Francisco, Agusan del Sur	03/12/2019	Final	Agusan del Sur 2nd DEO	LF	34.333	295	11/07/2017	08/28/2018	0.00%	C	0.457	0.149	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
538	427	ROLCO CONSTRUCTION & DEVELOPMENT CORPORATION	29686	L	B	MA	GE	Rehabilitation/Restoration of Roads along Mataas Spillway, Brgy. Mataas	Bacacay, Albay	03/18/2019	Final	Albay 1st DEO	LF	17.220	88	07/02/2018	09/27/2018	0.00%	C	0.469	0.144	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
539	428	ROMA CONSTRUCTION & DEVELOPMENT CORPORATION	6514	L	AAA	LB	GE	Network Development Construction of Missing Links/New Roads, Capas - Botolan Road, Zambales 2nd Legislation District	Province of Zambales	03/21/2019	1st	Regional Office No. III	LF	240.260	670	06/14/2018	04/13/2020	0.86%	OG	0.393	0.247	0.150	0.006	0.035	0.050	88.10%	-	AHD
540		ROMA CONSTRUCTION & DEVELOPMENT CORPORATION	6514	L	AAA	LB	GE	Construction of Drainage along Tagum - Panabo Circumferential Road, K1459+850 - K1462+660	Davao Del Norte	03/14/2019	1st	Regional Office No. XI	LF	116.234	310	06/13/2018	04/18/2019	0.59%	OG	0.368	0.240	0.150	0.022	0.056	0.050	88.60%	-	AHD
541	429	ROMA CONSTRUCTION & DEVELOPMENT CORPORATION/ JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. JOINT VENTURE	JV-17-1695	L	AAA	LB	GE	Capital Outlay - National Bridge Construction/Replacement Program - Construction of Maddiangat Bridge and Approaches including Right of Way Acquisition along Bambang-Kasibu-Quezon-Solano Road, Nueva Viscaya	Quezon, Nueva Viscaya	03/12/2019	Final	Regional Office No. II	LF	194.800	423	01/08/2018	03/06/2019	1.58%	C	0.496	0.133	0.300	-	-	-	92.90%	92.90% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
542	430	ROMAL CONSTRUCTION	35076	L	B	M	GB	Construction of Four (4) Storey Eight (8) Classroom School Building at Celestino NHS, Brgy. Celetisno	Lipa City, Batangas	03/21/2019	Final	Batangas 4th DEO	LF	17.313	210	12/04/2017	07/01/2018	-5.73%	C	0.494	0.200	0.128	-	-	-	82.20%	82.20% Satisfactory	DEL
543	431	RONWOOD CORPORATION	25311	L	AA	MB	GE	Construction of Cancohoy to Bongdo, San Benito Road, Sta. 0+000 - Sta. 3+040	Brgy. Cancohoy, Del Carmen, Siargao, Surigao del Norte	03/17/2019	Final	Surigao del Norte 2nd DEO	LF	93.984	182	06/17/2018	12/15/2018	0.00%	C	0.471	0.176	0.300	-	-	-	95.40%	94.70% Very Satisfactory	ONS
544	432	ROPRIM CONSTRUCTION	8546	L	A	MB	GE	Rehabilitation of Concrete Road Iloilo-Capiz (New Route) - K0039+717 - K0040+975; K0036+018 - K0036+433, K0035+849 - K0036+018	Iloilo	03/19/2019	Final	Iloilo 2nd DEO	LF	38.791	147	03/29/2018	08/22/2018	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	92.86% Very Satisfactory	ONS
545	433	ROSAND BUILDERS CORPORATION	15781	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Batasan Road, a)K0019+429-K0020+884; b)K0020+(-919)- K0020+781	Quezon City	03/26/2019	Final	Quezon City 1st DEO	LF	35.720	300	03/05/2018	12/29/2018	0.74%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	AHD
546	434	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORP.	9036	L	AAA	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Slope Protection Along Camiling River Control	Cacamilingan Norte Section, Camiling, Tarlac	03/21/2019	Final	Tarlac 1st DEO	LF	32.585	165	01/22/2018	07/05/2018	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.40% Very Satisfactory	ONS
547	435	ROYAL STAR BUILDERS AND SERVICES	37531	L	B	-	GE	Replacement of Permanent Weak Bridges, Gabayan Br. (00009SJ) along Siquijor Circumferential Road	Liza, Siquijor	03/15/2019	Final	Siquijor DEO	LF	11.760	236	02/21/2018	10/14/2018	0.00%	C	0.483	0.107	0.300	-	-	-	89.00%	89.78% Very Satisfactory	ONS
548	436	ROYALINK BUILDERS, INC.	34988	L	B	MA	GB	CY-2018 Basic Educational Facilities Fund (BEFF) Batch 1 - Construction of 4 Storey, 4 Regular Workshop, 2 Science Lab., & 2 ICT Laboratory, Baguio City National High School (Senior High School - Stand Alone)	Baguio City	03/26/2019	1st	Baguio City DEO	LF	42.102	390	06/28/2018	07/22/2019	-1.91%	OG	0.363	0.300	0.131	0.030	0.037	0.033	89.40%	-	DEL
549	437	RSKC CONSTRUCTION	38292	L	B	MA	GB	Construction of 3STY, 9CL School Building, Manaring Integrated School	Ilagan City, Isabela	03/16/2019	Final	Isabela 1st DEO	LF	24.676	240	07/09/2018	03/05/2019	0.87%	C	0.486	0.133	0.300	-	-	-	91.90%	87.91% Satisfactory	AHD
550	438	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MA	GB	Construction of Public Bus Terminal	Ubay, Bohol	03/11/2019	1st	Bohol 2nd DEO	LF	47.025	240	11/11/2018	07/08/2019	0.21%	OG	0.335	0.240	0.150	0.030	0.055	0.050	86.00%	-	AHD
551		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MB	GE	Concrete Paving of Road (Phase 2)	Brgy. Bagong Baguio, Sergion Osmena, Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	57.388	189	04/03/2018	10/08/2018	0	C	0.422	0.183	0.300	-	-	-	90.50%	90.50% Very Satisfactory	ONS
552		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MB	GE	Construction/Concreting of Road, Barangay Alvenda-Tuburan-Poblacion, Sergion Osmena, Phase II	Mutia and Sergion Osmena, Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	67.549	261	04/03/2018	12/19/2018	0	C	0.440	0.182	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
553		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones, Tinindugan Barangay Road in Support of Corn and Vegetables Production	Tinindugan, Sergio, Osmena, Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	74.808	270	04/23/2018	01/17/2019	0	C	0.470	0.133	0.300	-	-	-	90.30%	90.30% Very Satisfactory	ONS
554	439	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	Construction of Concrete Road – Concordia Norte-Ayangan Road Leading to Spring Bloom Farm, Camp Alfredo, Valle Verde Mt. Resort, Ocean View Miniature Golf Course, Sun Set and Woodland Bike Park	Brgy. Ayangan, Sibunag, Guimaras	03/12/2019	Final	Guimaras DEO	LF	6.654	182	05/25/2018	09/27/2018	0	C	0.468	0.134	0.300	-	-	-	90.20%	90.20% Very Satisfactory	ONS
555	440	SAINT BERNARD CONSTRUCTION	28368	L	B	MA	GE	Cluster: Concreting of Farm to Market Roads	Del Gallego and Ragay, Camarines Sur	05/18/2018	Final	Camarines Sur 1st DEO	LF	18.899	120	05/18/2018	09/14/2018	0.83%	C	0.471	0.134	0.300	-	-	-	90.50%	90.50% Very Satisfactory	AHD
556	441	SARGASSO CONSTRUCTION & DEVELOPMENT CORP. / GREAT ZONE ENTERPRISE JOINT VENTURE	JV-17-877	L	AAA	LB	GE	Bridge Program : Widening of Permanent Bridges : Kennon Br. 2 (B00919LZ) along Kennon Road including ROW	Baguio City	03/26/2019	Final	Baguio City DEO	LF	44.994	330	03/05/2018	01/28/2019	0.00%	C	0.466	0.134	0.300	-	-	-	90.00%	89.46% Very Satisfactory	ONS
557	442	SATRAP CONSRTUCTION COMPANY, INC	2526	L	AAA	LB	GE	Construction of By-Pass/ Diversion Roads, Bantay-Vigan Diversion Road, Incl. ROW	Ilocos Sur	03/14/2019	Final	Regional Office No. I	LF	76.492	375	02/26/2018	03/07/2019	0.00%	C	0.391	0.200	0.300	-	-	-	89.10%	89.10% Very Satisfactory	ONS
558	443	SDB STEELSTRUCT BUILDERS ENTERPRISES	21542	L	A	MA	GB	CY2018 BEFF (Batch 1), Construction and Completion of School Buildings in the Elementary and Secondary Classrooms, Don Ynocencio A. Del Rosario NHS formerly Tanque NHS - Dayao Extension, 1STY2CL Lab. (1Regular Workshop)	Roxas City, Capiz	03/15/2019	Final	Capiz 1st DEO	LF	40.985	105	07/19/2018	10/31/2018	25.31%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
559	444	SETTLERS BUILDER	21643	L	B	-	GB	Construction of Technical -Vocational-Livelihood (TVL) Laboratories/Workshop for Senior High School Building at Diclum National High School	Tobias Fornier (Dao), Antique	03/29/2019	Final	Antique DEO	LF	44.904	107	01/09/2018	04/25/2018	0.00%	C	0.494	0.151	0.300	-	-	-	94.50%	94.50% Very Satisfactory	ONS
560	445	SHALJOMAR CONSTRUCTION & SUPPLY	32921	L	D	SB	GB	Local Infrastructure Program, Buildings and Other Structures, Multipurpose/Facilities, Construction of Multi Purpose Building	Brgy. Bagumbayan, Masbate City	03/14/2019	Final	Masbate 1st DEO	LF	2.348	195	03/16/2018	09/26/2018	0.00%	C	0.481	0.135	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
561	446	SILLIMAN AVENUE CONST AND SUPPLY	22759	L	B	MA	GE	Concreting of Road at Brgy. Lunga	Valenciana, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	2.970	146	02/11/2018	07/06/2018	0.00%	C	0.494	0.134	0.300	-	-	-	92.80%	92.80% Very Satisfactory	ONS
562	447	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	MA	GE	Construction of Binalbagan River Bank Slope Protection, Sta.30+807.20 to Sta.30+980.00 (Downstream of Alicante Bridge) along Junction Bagonawa - La Castellana - Isabela Road	Isabela, Negros Occidental	03/16/2019	Final	Negros Occidental 2nd DEO	LF	17.696	200	06/03/2018	12/19/2018	0.17	C	0.420	0.133	0.300	-	-	-	85.30%	85.30% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
563	448	SILVERROCK CONSTRUCTION & SUPPLY	38216	L	D	SB	GB	Construction of One (1) Unit, One (1) Storey, Two (2) Classroom School Building with attached Toilet at M.L. Araneta Elementary School	Bago City, Negros Occidental	03/17/2019	Final	Negros Occidental 4th DEO	LF	27.929	130	07/10/2018	11/16/2018	0	C	0.449	0.133	0.300	-	-	-	88.20%	88.20% Satisfactory	ONS
564	449	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	Road Widening of Secondary Roads, CSR (K0094+160 to K0094+191, K0094+200 to K0096+968)	Bansud, Oriental Mindoro	03/14/2019	1st	Southern Mindoro DEO	LF	96.410	510	04/11/2018	09/02/2019	20.19%	OG	0.381	0.300	0.150	0.030	0.033	0.050	94.40%	-	AHD
565	450	SOLFIO P. JACINTO CONSTRUCTION	17799	L	B	MA	GE	Rehabilitation/Improvement of Pampanga River Flood Control, Sta.98+748.60 to Sta.99+293.00	Brgy. Pinagbayanan, Laur, Nueva Ecija	03/13/2019	Final	Nueva Ecija 2nd DEO	LF	58.752	171	07/15/2018	01/01/2019	5.13%	C	0.467	0.133	0.300	-	-	-	90.00%	89.10% Very Satisfactory	AHD
566	451	SOLIDCORE CONSTRUCTION	37295	L	D	SB	GB	Construction of Three (3) Storey Six (6) Classroom School Building at Bolinawan Elementary School	Carcar City, Cebu	03/20/2019	Final	Cebu 2nd DEO	LF	13.602	150	06/14/2018	11/10/2018	0.00%	C	0.480	0.143	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
567	452	SOPHIA CONSTRUCTION AND SUPPLY/JV CONSTECH (JOINT VENTURE)	JV-17-2673	L	B	MA	GE	Road Widening along Awang - Upi - Lebak - Kalamansig - Palimbang - Sarangani Road - K1941+348 - K1941+824, K1942+070 - K1942+946, Ka943+155 - K1943+289	Lebak, Sultan Kudarat	03/18/2019	Final	Sultan Kudarat 2nd DEO	LF	47.776	210	05/15/2018	12/10/2018	0	C	0.474	0.134	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
568	453	SOUTHERN DAWN DEVELOPMENT CO.	12294	L	D	SB	GB	Construction of Multipurpose Building (Livelihood Center), Brgy. Malabanban Sur	Candelaria, Quezon	04/01/2019	Final	Quezon 2nd DEO	LF	4.703	150	04/01/2019	08/27/2019	29.00%	C	0.476	0.133	0.300	-	-	-	90.90%	90.90% Very Satisfactory	AHD
569	454	SPECO BUILDERS INC.	15301	L	AAA	MB	GE	Reconstruction/Rehabilitation/Upgrading of Sta. Lucia Old Road	Zaragoza, Nueva Ecija	03/11/2019	Final	Nueva Ecija 1st DEO	LF	96.000	330	06/20/2018	05/15/2019	15.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.40% Very Satisfactory	AHD
570	455	SPIDERONE CONSTRUCTION COMPANY LTD.	42805	L	A	SB	GE	Improvement/ Concreteing of Carmay-Capitan Tomas - San Pedro Road	Rosales, Pangasinan	03/20/2019	Final	Pangasinan 3rd DEO	LF	14.251	280	03/26/2018	12/30/2018	0.00%	C	0.360	0.200	0.300	-	-	-	86.00%	86.00% Satisfactory	ONS
571	456	SPRING STAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	Construction of Slope Protection Structures and Improvement Including Removal of Informal Settlers, Along Almanza Creek	Las Piñas City, Metro Manila	03/27/2019	2nd	Las Piñas-Muntinlupa DEO	LF	28.954	240	04/19/2018	12/14/2018	1.20%	OG	0.400	0.240	0.150	0.030	0.048	0.050	91.80%	-	AHD
572		SPRING STAR CONSTRUCTION AND SUPPLY	20240	L	B	MA	GE	Network Development Program, Road Widening Secondary Roads, Jct. Milagros-Baleno-Lagta Rd, K0029+215-K0031+269, 3,916 lane km (1.958km)	Milagros, Masbate	03/14/2019	Final	Masbate 1st DEO	LF	68.669	287	02/27/2018	12/10/2018	13.22%	C	0.492	0.134	0.300	-	-	-	92.60%	92.60% Very Satisfactory	AHD
573	457	SPS BUILDERS	38002	L	C	SB	GB	Rehabilitation of Multi Purpose Building	Pototan, Iloilo	03/19/2019	Final	Iloilo 2nd DEO	LF	26.611	95	06/12/2018	09/14/2018	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.20% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
574	458	SQUARE N CONSTRUCTION & SUPPLY	30307	L	C	SB	GB	Construction of Multi-Purpose Covered Court	Brgy. Lague-Lague, Cawayan, Masbate	03/15/2019	Final	Masbate 2nd DEO	LF	2.420	172	04/12/2018	09/30/2018	0.00%	C	0.476	0.134	0.300	-	-	-	91.00%	91.00% Very Satisfactory	ONS
575	459	ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Flood Control Structure in Downstream Section of San Ignacio along Maharlika Highway, K0084+850, Brgy. San Ignacio	San Pablo City, Laguna	03/28/2019	Final	Laguna 3rd DEO	LF	18.521	210	02/06/2018	09/03/2018	0.00%	C	0.491	0.134	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
576		ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Construction of Flood Control Structure along Limpapa River (Including Right of Way Acquisition)	Limpapa, Zamboanga City	03/21/2019	Final	Zamboanga City DEO	LF	22.462	373	04/03/2018	12/26/2018	2.44	C	0.400	0.200	0.300	-	-	-	90.00%	90.14% Very Satisfactory	AHD
577		ST. GERRARD CONSTRUCTION	31762	L	AA	LA	GE	Construction/Maintenance of Flood Mitigation- Improvement of Drainage Along Concha St.	San Andres Bukid, Manila City	04/01/2019	Final	South Manila DEO	LF	15.643	207	03/19/2018	10/11/2018	0.00%	C	0.476	0.200	0.300	-	-	-	97.60%	91.33% Very Satisfactory	ONS
578		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP	31762	L	AA	LA	GE	Rehabilitation of Paved Road - San Juan - San Gabriel Road - K0278+804 - K0279+800	San Juan, La Union	03/11/2019	Final	La Union 1st DEO	LF	19.213	228	03/09/2018	10/22/2018	0.00%	C	0.466	0.200	0.300	-	-	-	96.60%	91.56% Very Satisfactory	ONS
579		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	ORGANIZATIONAL OUTCOME I - Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Manila East Road - KO039+(-669) - KO039+000	Cardona, Rizal	03/11/2018	Final	Rizal 2nd DEO	LF	92.643	330	02/26/2018	01/21/2019	19.09%	C	0.449	0.167	0.300	-	-	-	91.60%	92.44% Very Satisfactory	AHD
580		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Mitigation Program - Construction/ Rehabilitation/ Improvement of Bicol River Flood Control along Barangay San Jose - San Pablo and San Mateo	Camaligan, Camarines Sur	03/11/2019	1st	Camarines Sur 3rd DEO	LF	37.154	335	05/27/2018	04/26/2019	0.10%	OG	0.380	0.240	0.150	0.030	0.056	0.050	90.60%	-	AHD
581		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Bangcolotan River Control (Downstream A)	Zambuanquita, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	49.000	311	02/11/2018	12/18/2018	0.00%	C	0.493	0.082	0.300	-	-	-	87.50%	87.50% Satisfactory	ONS
582		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Rehabilitation/Construction of Slope Protection along Taguig River (M.L. Quezon Bridge) Phase II	Brgy. Tuktukan, Taguig City	04/01/2019	Final	Metro Manila 1st DEO	LF	48.995	240	02/15/2018	10/12/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS
583	460	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP./ ROBIG BUILDERS AND DEVELOPMENT CORP. JOINT VENTURE	JV-17-571	L	AA	LA	GE	Asset Preservation Program, Preventive Maintenance, Primary Roads - Manila South Road - K0029+-259 - K0029+365, K0029+464 - K0029+589, K0030+550 - K0031+933, K0039+244 - K0038+852	San Pefro City/ Sta. Rosa City, Laguna	01/22/2019	Final	Laguna 2nd DEO	LF	67.126	186	04/17/2018	10/19/2018	0.00%	C	0.439	0.200	0.300	-	-	-	93.90%	93.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
584	461	ST. GERRARD CONSTRUCTION/JARGON CONSTRUCTION & SUPPLY JOINT VENTURE	JV-16-195	L	AAA	LA	GE	Construction of Malasila Bridge along Makilala - Allah Valley Road, K1636+877 - K1636+937 (Chainage 26324 - Chainage 26384) Approaches : K1636+777 - K1636+877 (Chainage 26224 - Chainage 26324) ; K1636+937 - K1637+037 (Chainage 26384 - Chainage 26484)	Tulunan, Cotabato	03/13/2019	Final	Regional Office No. XII	LF	115.800	354	04/17/2017	04/05/2018	-3.78	C	0.495	0.200	0.300	-	-	-	88.20%	88.20% Satisfactory	DEL
585	462	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	B	SB	GE	Rehabilitation/Concreting of Don Galo Service Road	Brgy. Don Galo, Paranaque City, Metro Manila	04/04/2019	Final	Metro Manila 2nd DEO	LF	9.212	300	04/01/2018	01/25/2019	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.60% Very Satisfactory	ONS
586		ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	B	SB	GB	Rehabilitation of Multi-Purpose Building, Brgy. 841	Zone 92, Pandacan, Manila	03/25/2019	Final	South Manila DEO	LF	1.871	120	08/23/2018	12/20/2018	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS
587	463	ST. PIUS CONSTRUCTION AND SUPPLY	41263	L	B	SB	GB	Construction of DPWH Building (Officials and Employees Quarters), Romblon DEO	Brgy. Batiano, Odiongan, Tablas Island, Romblon	03/11/2019	Final	Romblon DEO	LF	14.859	240	02/27/2018	10/24/2018	-4.84%	C	0.466	0.200	0.155	-	-	-	82.10%	87.98% Satisfactory	DEL
588	464	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Rehabilitation/Reconstruction of Roads With Slips, Slope Collapse and Landslide, Apayao (Calanasan) - Ilocos Norte Road, K0610+850 - K0610+885, K0611+000 - K0611+150 - K0611+195	Calanasan Apayao	03/19/2019	Final	Apayao 2nd DEO	LF	64.863	270	02/19/2018	11/15/2018	5.45%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
589		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GB	Construction of New Classroom Under Department of Education's CY 2018 Basic Educational Facilities Fund (BEFF) - Sta. Fe National High School	Sta. Fe, Nueva Viscaya	03/12/2019	1st	Nueva Vizcaya 2nd DEO	LF	24.548	240	06/10/2018	02/04/2019	-43.69%	OG	0.399	0.300	0.000	0.030	0.040	0.033	80.20%	-	DEL
590		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GB	Construction of Four (4) Storey Twenty (20) Classroom School Building at San Isidro NHS	Rodriguez (Montalban), Rizal	03/11/2018	Final	Rizal 2nd DEO	LF	43.416	263	01/09/2018	09/28/2018	0.00%	C	0.481	0.133	0.300	-	-	-	91.40%	91.40% Very Satisfactory	ONS
591		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Construction of River Flood Control along Panay River Basin, Brgy. Duyoc	Dao, Capiz	03/13/2019	Final	Capiz 2nd DEO	LF	65.182	249	07/13/2018	03/18/2019	12.05%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	AHD
592		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Concrete Revetment (RC Cut-Off Wall), Pangian, Malita, Davao Occidental (Sta. 0+000 - Sta. 0+600)	Pangian, Malita, Davao Occidental	03/21/2019	Final	Davao del Sur 1st DEO	LF	33.101	183	04/11/2018	10/10/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
593		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Bank Improvement/ Steel Sheet Piling of Paranaque River North-West Side (Phase IV)	Barangay Don Galo, Paranaque City, Metro Manila	04/03/2019	Final	Metro Manila 2nd DEO	LF	47.775	300	04/30/2018	02/23/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
594		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Raising/Improvement of Drainage System along Escoda St., San Rafael Village	Navotas City	04/02/2019	Final	Malabon-Navotas DEO	LF	34.245	285	03/08/2018	12/17/2018	0.00%	C	0.458	0.134	0.300	-	-	-	89.20%	89.20% Very Satisfactory	ONS
595		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Proposed Construction of Retaining Wall-Estero De Sto. Nino (Phase III)	Pasay City	04/01/2019	1st	South Manila DEO	LF	44.904	450	02/08/2018	05/03/2019	10.34%	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
596	465	STAR WILLIAM CONSTRUCTION	35938	L	B	MA	GE	Rehabilitation of Slope Protection and Desilting of Sapang Bato Creek, Sta.0+000 to Sta.1+945	Marikina City	04/01/2019	Final	Metro Manila 1st DEO	LF	19.587	210	03/12/2018	10/07/2018	0.95%	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	AHD
597	466	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Construction of Flood Drainage Structure at Gubat Poblacion, Brgy. Manooks, Cota na Daco and Balud del Norte	Gubat, Sorsogon	03/12/2019	Final	Sorsogon 2nd DEO	LF	47.037	309	02/26/2018	12/31/2018	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
598		STEVEN CONSTRUCTION & SUPPLY	21997	L	B	MA	GE	Road Widening, Catarman - Calbayog Road, K0743+216 to K0743+480, K0743+498 to K0743+860	Catarman, Northern Samar	03/20/2019	Final	Northern Samar 1st DEO	LF	17.188	178	04/18/2018	10/12/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.80% Very Satisfactory	ONS
599	467	STEVEN CONSTRUCTION & SUPPLY / ON TIME BUILDERS INCORPORATED	JV-17-1656	L	B	MA	GE	Local Infrastructure Program- Flood Control and Drainage - Construction of Drainage at Brgy. Cansojong	Talisay City, Cebu	03/21/2019	Final	Cebu 2nd DEO	LF	18.620	223	02/13/2018	09/23/2018	0.90%	C	0.478	0.133	0.300	-	-	-	91.10%	91.10% Very Satisfactory	AHD
600	468	STO. CRISTO CONSTRUCTION & TRADING	26096	L	B	MA	GE	Network Development Program Off-Carriageway Improvement of Tertiary roads along San Pablo - Rizal - Nagcarlan - Liliw Road K0086+160 - K0086+960	San Pablo City, Laguna	03/28/2019	Final	Laguna 3rd DEO	LF	18.435	345	02/06/2018	01/16/2019	0.00%	C	0.462	0.134	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
601		STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GB	Construction of Two (2) Storey DPWH Tarlac 2nd District Engineering Office Building including Site Development and Other Facilities	Conception, Tarlac	03/20/2019	1st	Tarlac 2nd DEO	LF	86.740	390	03/22/2018	04/15/2019	0.69%	OG	0.393	0.216	0.150	0.022	0.050	0.050	88.10%	-	AHD
602	469	STONELINE CONSTRUCTION / MUST ENTERPRISES (JOINT VENTURE)	JV-18-464	L	A	MA	GE	Construction of Steel Sheet Pile at Ambal River	Barira Section, Maguindanao	03/15/2019	1st	Cotabato City DEO	LF	33.247	160	11/23/2018	05/01/2019	-2	OG	0.396	0.297	0.130	-	-	-	91.30%	-	DEL
603	470	STRONGBORN CONSTRUCTION AND SUPPLY	37299	L	D	SB	GB	Construction of Two (2) Storey, Two (2) Regular Workshop Building, GRS National High School	Ragay, Camarines Sur	03/15/2019	Final	Camarines Sur 1st DEO	LF	9.867	150	07/05/2018	12/01/2018	5.00%	C	0.492	0.131	0.300	-	-	-	92.30%	92.30% Very Satisfactory	AHD
604	471	SUNSTONE CONSTRUCTION	11122	L	B	MA	GE	Paving of Unpaved Road - Banisilan - Guiling - Alamada - Libungan Road	Alamada, North Cotabato	03/14/2019	Final	Cotabato 2nd DEO	LF	19.603	138	04/10/2018	08/25/2018	0.71	C	0.449	0.124	0.300	-	-	-	87.30%	87.30% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
605	472	SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction of Barangay Bagsik-Sitio Maisgasig, Barangay Tuguis, Looc, Farm to Market	Alcantara, Romblon	03/11/2019	1st	Romblon DEO	LF	93.761	252	07/02/2018	03/10/2019	-2.96%	OG	0.399	0.290	0.120	0.030	0.065	0.033	93.70%	-	DEL
606		SUNWEST CONSTRUCTION & DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction / Maintenance of Flood Mtigation Structures and Drainage Systems - Construction of Comun - Cotmon Flood Control System (Upstream Section)	Camalig Albay	03/22/2019	Final	Albay 2nd DEO	LF	93.950	250	02/07/2018	10/14/2018	0.00%	C	0.455	0.199	0.300	-	-	-	95.40%	95.40% Very Satisfactory	ONS
607		SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	Construction of Mayon Eco Park Road, Sto. Domingo Section	Sto. Domingo, Albay	03/18/2019	1st	Albay 1st DEO	LF	96.500	297	06/07/2018	03/30/2019	1.04%	OG	0.389	0.158	0.150	0.030	0.061	0.050	83.80%	-	AHD
608	473	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	Road Concreting of Bangga - Dose - First Farmer's Mill - Barangay Concepcion Tourism Road	Barangay Dos Hermana, Talisay City, Negros Occidental	03/22/2019	Final	Negros Occidental 1st DEO	LF	48.976	231	02/27/2018	10/15/2018	0	C	0.459	0.133	0.300	-	-	-	89.20%	89.20% Very Satisfactory	ONS
609		SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	MB	GB	Construction of 1-Unit 2-Storey 10-Classroom (9.5m x 54m) School Building at Payao National High School	Binalbagan, Negros Occidental	03/16/2019	Final	Negros Occidental 2nd DEO	LF	38.969	205	07/18/2018	02/07/2019	0.04	C	0.494	0.136	0.300	-	-	-	93.00%	93.00% Very Satisfactory	AHD
610		SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	Rehabilitation of Concrete Road Jaime Cardinal Sin Avenue - (S00335PN) K0285+129 - K0285+466; K0285+944 - K0285+950; K0286+027 - K0286+040, (S00481PN) K0288+210 - K0288+636	Kalibo - New Washington, Aklan	03/13/2019	Final	Aklan DEO	LF	46.542	166	03/28/2018	09/09/2018	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	87.24% Satisfactory	ONS
611		SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	MA	GE	Construction of Flood Control (Revetment Wall) along Makato River, Sta. 0+115 to Sta. 0+520, Poblacion	Makato, Aklan	03/13/2019	Final	Aklan DEO	LF	1.871	270	04/05/2018	12/30/2018	6.00%	C	0.481	0.133	0.300	-	-	-	91.40%	90.50% Very Satisfactory	AHD
612		SUPREME ABF CONST. & CONST. SUPPLY COMPANY, INC.	25226	L	AAA	LB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Jct/ Bacolod South Road Leading to Daan Banwa (Bird Watching Area), Barangay Daan Banua	Kabankalan City, Negros Occidental	03/20/2019	Final	Negros Occidental 3rd DEO	LF	93.096	161	02/13/2018	07/23/2018	-3.25	C	0.486	0.133	0.300	-	-	-	82.10%	82.10% Satisfactory	DEL
613		SUPREME ABF CONST. & CONSTRUCTION SUPPLY COMPANY INC.	25226	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Reconstruction/ Rehabilitation of Bais River Control	Bais City, Negros Oriental	03/19/2019	Final	Negros Oriental 2nd DEO	LF	32.576	210	05/29/2018	12/24/2018	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.30% Very Satisfactory	ONS
614	474	SYNDTITE CONSTRUCTION CORPORATION / SUPREME MEGA BUILDERS , INC. (JOINT VENTURE)	JV-17-2271	L	AAA	MA	GE	Local Program: Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Flood Control and Drainage/Protection Works, Shore Protection, Barangay Bantayan	Dumaguete City, Negros Oriental	03/19/2019	Final	Negros Oriental 2nd DEO	LF	29.400	284	05/14/2018	02/21/2019	0.00%	C	0.486	0.134	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
615	475	TALIPAN BUILDERS	35058	L	C	SB	GE	Concreting of Brgy. Sta.Lucia FMR, Brgy. Sta. Lucia	Dolores, Quezon	04/01/2019	Final	Quezon 2nd DEO	LF	4.975	150	06/04/2018	10/31/2018	34.00%	C	0.458	0.133	0.300	-	-	-	89.10%	89.10% Very Satisfactory	AHD
616	476	THREE W BUILDERS, INC.	10722	L	AAA	LB	GE	Construction of Access Road Leading to Tribal Village, Tibyun Cave, San Miguel Cave and Paradise Cave,	New Corella, Davao Del Norte	03/14/2019	Final	Davao del Norte 1st DEO	LF	93.700	276	05/10/2018	02/09/2019	0.12%	C	0.463	0.133	0.300	-	-	-	89.60%	88.52% Satisfactory	AHD
617	477	THREE W BUILDERS, INC. / REPOLMAN CONSTRUCTION JOINT VENTURE	JV-17-2254	L	AAA	LB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Secondary Roads, Olongapo-Bugallon Road, K0137+531 to K0139+000	Subic, Zambales	03/18/2019	Final	Zambales 2nd DEO	LF	51.400	190	03/26/2018	10/01/2018	0.00%	C	0.469	0.133	0.300	-	-	-	90.20%	90.20% Very Satisfactory	ONS
618	478	THREE W BUILDERS, INC./J.G. ORANZA CONSTRUCTION (JOINT VENTURE)	JV-17-620	L	A	MB	GE	Construction of Flood Control/Concrete Revetment along Silway River, P.I 16	Barangay City Heights, General Santos City, South Cotabato	03/20/2019	Final	South Cotabato 2nd DEO	LF	49.000	230	03/01/2018	10/16/2018	18.19	C	0.467	0.136	0.300	-	-	-	90.30%	91.44% Very Satisfactory	AHD
619	479	TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION		L	B	SB	GE	Upgrading of Drainage Structure along Road, Apitong - Paterno Rd., K0909+107 to K0909+434, K0909+237 to K0909+324	Tacloban City	03/16/2019	Final	Tacloban City DEO	LF	11.264	180	04/27/2018	10/23/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
620	480	TKS BUILDERS & SUPPLIES	23415	L	B	MA	GE	Construction of Concrete Road, Slaughter House Road Until F. Torres Bridge Package 4	Davao City	03/11/2019	Final	Davao City 1st DEO	LF	16.850	215	06/07/2018	01/07/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
621	481	TM ABAD CONSTRUCTION	9302	L	B	MA	GE	Improvement of Roads and Drainage along Bahay Pari, Rosario- San Miguel Street and Delos Reyes Compound, Barangay Fen. T. De Leon	Valenzuela City	04/29/2019	Final	Metro Manila 3rd DEO	LF	6.633	204	02/26/2018	09/17/2018	0.98%	C	0.449	0.200	0.300	-	-	-	94.90%	94.90% Very Satisfactory	AHD
622	482	TR CONSTRUCTION CORPORATION	11697	L	AA	MB	GE	Construction/Improvement of Access Road leading to Declared Tourism Destinations, Donsol-Pilar-Catilla-Sorsogon City (DonPiCaSo) Tourim Highway (Castilla Section) incl. Bridge	Castilla, Sorsogon	03/13/2019	1st	Sorsogon 1st DEO	LF	94.150	420	06/04/2018	07/28/2019	-4.01%	OG	0.400	0.265	0.110	0.030	0.061	0.033	89.90%	-	DEL
623	483	TRIMLUV BUILDERS AND SUPPLY	33467	L	A	MB	GE	Road Widening – Bacolod North Road including ROW K0091+457 – K0092+382, K0098+928 – K0101+340, K0103+309 – K0104+474, K0105+940 – K0107+089	Negros Occidental	03/22/2019	1st	Regional Office No. VI	LF	35.720	364	04/26/2018	04/24/2019	-8.82	OG	0.297	0.242	0.062	0.030	0.055	0.033	71.90%	-	DEL
624	484	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	Construction of Additional Sluiceway	Tagoloan, Misamis Oriental	03/18/2019	Final	Misamis Oriental 2nd DEO	LF	23.516	304	02/12/2018	12/12/2018	2.38%	C	0.460	0.200	0.300	-	-	-	96.00%	96.00% Very Satisfactory	AHD
625		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	Construction of Dike/Revetment along Agusan River, Urduja Section	Butuan City, Agusan del Norte	03/19/2019	Final	Butuan City DEO	LF	60.312	320	03/27/2018	02/09/2019	72.46%	C	0.497	0.134	0.300	-	-	-	93.10%	93.10% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
626	485	TRIPLE 8 CONST. & SUPPLY INC.	10684	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods; Flood Management Program: Construction/Maintenance of Flood Mitigation Structures and Drainage System, Construction of Revetment along Ilang-Ilang River, De Ocampo Section	Tree Martinez City, Cavite	03/14/2019	Final	Cavite 1st DEO	LF	46.531	210	01/31/2018	08/28/2018	0.00%	C	0.434	0.133	0.300	-	-	-	86.70%	86.70% Satisfactory	ONS
627		TRIPLE 8 CONST. & SUPPLY INC.	10684	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenanace of Flood Mitigation Structures and Drainage Systems: Construction of Revetment along Carmona-Binan River, Phase II	Brgy. Lantic, Carmona, Cavite	03/14/2019	Final	Cavite Sub DEO	LF	38.995	270	02/12/2018	11/08/2018	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	ONS
628		TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Construction of Flood Control Structures along NCR/Bulacan Bdry.- Bigte-Ipo Dam Road, Sto. Cristo River	City of San Jose del Monte, Bulacan	03/18/2019	Final	Bulacan 2nd DEO	LF	81.365	208	02/15/2018	09/10/2018	7.52%	C	0.500	0.133	0.300	-	-	-	93.30%	93.30% Very Satisfactory	AHD
629		TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Construction of Slope Protection Structures- Villamor Golf Course	Pasay City	03/25/2019	Final	South Manila DEO	LF	65.182	180	04/03/2018	09/29/2018	77.81%	C	0.434	0.200	0.300	-	-	-	93.40%	93.40% Very Satisfactory	AHD
630	486	TS CONSTRUCTION	40646	L	D	SB	GB	Construction of 2STY 4CL, Cabbo NHS	Penablanca, Cagayan	03/18/2019	1st	Cagayan 3rd DEO	LF	9.852	150	07/16/2018	12/12/2018	-50.55%	OG	0.400	0.300	0.000	0.030	0.042	0.000	77.20%	-	DEL
631	487	TUCHAR CONSTRUCTION CORP. / EXPRESS CONSTRUCTION JOINT VENTURE	JV-17-1259	L	B	MA	GE	Construction/Rehabilitation of Slope Protection along Taguig River (M.L. Quezon Bridge), Phase III	Brgy. Tuktukan, Taguig City	04/01/2019	Final	Metro Manila 1st DEO	LF	34.295	210	02/19/2018	09/16/2018	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
632	488	TWO DIMENSION CONSTRUCTION	39410	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy. Milagrosa, Quezon City	03/28/2019	Final	Quezon City 2nd DEO	LF	1.484	105	09/10/2018	12/23/2018	2.86%	C	0.500	0.132	0.300	-	-	-	93.20%	93.20% Very Satisfactory	AHD
633	489	UKC BUILDERS, INC.	10759	L	AAA	LB	GE	Construction of Sapang Diversion Channel Downstream of Cagayan de Oro Coastal Bypass Road, including ROW, Bulua	Cagayan de Oro City	03/17/2019	Final	Cagayan de Oro City 1st DEO	LF	37.700	271	03/28/2018	12/23/2018	0.00%	C	0.464	0.142	0.300	-	-	-	90.60%	90.6% Very Satisfactory	ONS
634		UKC BUILDERS, INC.	10759	L	AAA	LA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Tagoloan River Improvement Works, Protection Works	Tagoloan, Misamis Oriental	03/18/2019	Final	Misamis Oriental 2nd DEO	LF	27.167	245	02/12/2018	10/14/2018	0.00%	C	0.457	0.200	0.300	-	-	-	95.70%	95.70% Very Satisfactory	ONS
635	490	UNITEC BUILDER, INC.	4803	L	AAA	LA	GE	Road Concreting: Brgy. Lumboyan- Brgy. Mablad Road Concreting to Iloilo-Antique Road and Public Market of Barbaza in Support of Abaca Industry	Barbaza, Antique	03/12/2019	Final	Antique DEO	LF	4.900	241	04/11/2018	12/07/2018	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	89.48% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
636	491	UPLAND CONSTRUCTION & ENGINEERING SERVICES	34866	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zone - Poblacion, Paracelis-Bantay-Buringal Road in Support of Banana, Cacao, Corn and Tourism Industries, Paracelis, Mountain Province	Paracelis, Mountain Province	04/02/2019	Final	Mt. Province 2nd DEO	LF	23.957	179	02/19/2018	08/16/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
637	492	UPLAND CONSTRUCTION & ENGINEERING SERVICES/ EDISON DEVELOPMENT CONSTRUCTION (Joint Venture)	JV- 17-643	L	AAA	LB	GE	Widening of Permanent Bridges-Bulo Bridge 3 (B0279LZ) along Bulo National Road Agbannawag-Bulo-Callagdao Section	Bulo, Tabuk City, Kalinga	03/14/2019	Final	Lower Kalinga DEO	LF	24.128	284	02/26/2018	12/06/2018	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92.00% Very Satisfactory	ONS
638	493	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Construction of Concrete Road - Bayanan - Kabankalan Road including ROW	Bayanan, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	215.128	614	05/11/2018	01/14/2019	6.52%	C	0.463	0.134	0.300	-	-	-	89.70%	89.70% Very Satisfactory	AHD
639		UY CONDEV CORPORATION	12336	L	AA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Reconstruction/ Rehabilitation of Tanjay River Control, Pamplona Section	Negros Oriental	03/19/2019	Final	Negros Oriental 2nd DEO	LF	34.300	300	04/12/2018	02/05/2019	0.00%	C	0.461	0.134	0.300	-	-	-	89.50%	89.50% Very Satisfactory	ONS
640	494	V N GRANDE BUILDERS & SUPPLY	32238	L	B	SB	GB	Construction of School Buildings in the Elementary Classrooms, Buntatala Tagbac Elementary School	Iloilo City	03/11/2019	Final	Iloilo City DEO	LF	27.930	242	07/16/2018	03/14/2019	0	C	0.490	0.132	0.300	-	-	-	92.20%	92.20% Very Satisfactory	ONS
641	495	V.F.LABAO CONSTRUCTION CORPORATION	32072	L	B	MA	GB	Rehabilitation of Multi-Purpose Building (Covered Court) Phase 3	Manuyo 2, Las Piñas City	03/27/2019	Final	Las Piñas-Muntinlupa DEO	LF	4.900	180	07/12/2018	01/07/2019	0.00%	C	0.487	0.138	0.300	-	-	-	92.50%	92.50% Very Satisfactory	ONS
642	496	VALLEY CONSTRUCTION & GENERAL MERCHANDISE / BATAKAGAN CONSTRUCTION JOINT VENTURE	JV-17-775	L	B	MA	GE	Local Program, Local Roads and Bridges, Local Road, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Improvement of Kalimbatawa Circumferential Road and Drainage at Sitio Kalimbatawa, Otucan Sur, Sta. 0+000 - Sta. 1+1106	Bauko, Mt. Province	04/01/2019	Final	Mt. Province 1st DEO	LF	25.371	236	02/20/2018	10/13/2018	0.00%	C	0.485	0.175	0.300	-	-	-	96.00%	90.96% Very Satisfactory	ONS
643	497	VALLEY CONSTRUCTION AND AGGREGATES	14315	L	B	MA	GE	Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, Jct.-Talubin-Barlig-Natonin-Paracelis-Calaccad Road, K0435+170-K0472+420	Mountain Province	04/02/2019	Final	Mt. Province 2nd DEO	LF	37.473	266	02/19/2018	11/11/2018	0.00%	C	0.462	0.200	0.300	-	-	-	96.20%	96.20% Outstanding	ONS
644	498	VCH CONSTRUCTION AND TRADING	32050	L	A	MA	GE	Widening of Permanent Bridge Bato Bridge (B00238W) along PPNR, Taytay	Taytay, Palawan	03/20/2019	Final	Palawan 1st DEO	LF	10.445	350	03/14/2018	02/26/2019	2.48%	C	0.479	0.133	0.300	-	-	-	91.20%	91.86% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
645	499	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LB	GE	Preventive Maintenance of Road: Asphalt Overlay- Cebu North Hagnaya Wharf Road, K015+165-K0015+500, K0016+000-K0016+836, K0022+496-K0023+555, K0026+454-K0027+139	Liloan and Compostela, Cebu	03/13/2019	Final	Cebu 5th DEO	LF	84.011	100	02/19/2018	05/29/2018	-2.50%	C	0.444	0.200	0.225	-	-	-	86.90%	86.90% Satisfactory	DEL
646		VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Construction/Improvement of Access Road leading to Trades, Industries & Economic Zone Tinago - Biking Road in support of the Agri Business Industry	Dauis, Bohol	03/12/2019	Final	Bohol 1st DEO	LF	43.534	263	04/02/2018	12/20/2018	0.00%	C	0.481	0.134	0.300	-	-	-	91.50%	90.54% Very Satisfactory	ONS
647		VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Construction/Improvement of Access Road leading to Trades, Industries, & Economic Zone- Tangnan- Acasia Road, Panglao in support of the Agri-Business Industry	Panglao, Bohol	03/13/2019	Final	Bohol 1st DEO	LF	38.294	170	03/15/2018	08/31/2018	0.00%	C	0.476	0.133	0.300	-	-	-	90.90%	88.14% Satisfactory	ONS
648		VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Asset Preservation: Rehabilitation?Reconstruction of National roads with Slips, Slope, Collapse and Landslide Secondary Road: CDO-Airport-Bukidnon Road K1440+909.00-K1441+125.00	Cagayan de Oro City	03/17/2019	Final	Cagayan de Oro City 1st DEO	LF	48.000	254	04/19/2018	12/28/2018	0.00%	C	0.484	0.139	0.300	-	-	-	92.30%	92.30% Very Satisfactory	ONS
649	500	VERZONTAL BUILDERS, INC.	31579	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Rehabilitation / Improvementof Bicol Flood Control (Mabolo Section)	Naga City, Camarines Sur	03/11/2019	Final	Camarines Sur 3rd DEO	LF	32.466	225	05/27/2018	01/06/2019	0.00%	C	0.472	0.134	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
650	501	VF CONSTRUCTION	10048	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Dike Sitio Dau (Panilao Section Phase II) Sta. 0+455.60 to Sta. 0+704.60	Pilar, Bataan	03/11/2019	Final	Bataan 2nd DEO	LF	18.322	247	02/13/2018	10/17/2018	0.00%	C	0.457	0.200	0.300	-	-	-	95.70%	91.68% Very Satisfactory	ONS
651	502	VICENTE T. LAO CONSTRUCTION	7040	L	AAA	LB	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones: NRJ Sto. Nino - Kibang Road Connecting to Coffee, Cacao, Peanut and Corn Plantation and Processing Areas and National Highway in Support of Agribusiness Industry	Sto. Nino and Lake Sebu, South Cotabato	03/11/2019	Final	South Cotabato 1st DEO	LF	36.669	287	04/03/2018	01/14/2019	-5.42	C	0.495	0.198	0.300	-	-	-	83.00%	83.00% Satisfactory	DEL
652	503	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MB	GE	Network Development Program - Road Widening-Secondary Roads along Balayan-Balibago Road, K0106+-166 - K0107+008.4, K0107+081 - K0107+653, K0107+683 - K0108+740, K0109+000 - K0110+000, K0111+037 - K0111+401.3	Balayan, Batangas	03/19/2019	Final	Batangas 1st DEO	LF	96.500	300	02/25/2018	12/21/2018	1.44%	C	0.474	0.133	0.300	-	-	-	90.70%	90.58% Very Satisfactory	AHD
653	504	VICMAR CONSTRUCTION, INC./MC GEOMETRIC PROPORTIONS, INC. (JOINT VENTURE)	JV-16-2021	L	AAA		GE	Construction of Union-Botong-Consuelo-General Luna Road	Siargao, Surigao del Norte	03/17/2019	2nd	Regional Office No. XIII	LF	149.574	675	08/09/2017	06/14/2019	-3.04%	OG	0.382	0.300	0.120	0.030	0.045	0.033	91.00%	-	DEL
654	505	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP./ JD-RG CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-17-1139	L	A	MB	GE	Off-Carriageway Improvement - Secondary Roads Bdry. Southern Leyte - Maasin - Macrohon - Sogod - Jct. Daang Maharlika, K1124+386 to K1127+780, K1132+694 to K1133+660	Southern Leyte	03/12/2019	Final	Southern Leyte DEO	LF	96.500	330	02/01/2018	12/27/2018	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
655	506	VICTORIANO C. LIM CONSTRUCTION	25318	L	B	MA	GE	Construction of Flood Control, Lower Landing Bridge (Downstream) along Mahayag-Dumingag Road	Dumingag, Zamboanga del Sur	03/15/2019	Final	Zamboanga del Sur 1st DEO	LF	23.642	180	06/14/2018	12/10/2018	0	C	0.450	0.200	0.300	-	-	-	95.00%	95.00% Very Satisfactory	ONS
656	507	VICTORIANO C. LIM CONSTRUCTION / LT POWER BUILDERS DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-17-1492	L	-	-	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones, Lunao-Agay-ayan Circumferential Road connecting to proposed Lunao Seaport in support of Transport and Logistics	Gingoog City, Misamis Oriental	03/15/2019	Final	Misamis Oriental 1st DEO	LF	44.082	259	03/25/2018	12/08/2018	5.86%	C	0.481	0.156	0.300	-	-	-	93.70%	93.70% Very Satisfactory	AHD
657	508	VIEWPOINT CONSTRUCTION & SUPPLY	31546	L	D	SB	GE	Concreting of National Highway Junction Brgy. Tibuloy FMR, Brgy. Tibuloy	Toril District, Davao City	03/13/2019	Final	Davao City 2nd DEO	LF	9.618	104	07/12/2018	10/23/2018	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.20% Very Satisfactory	ONS
658	509	VIGUZ CONSTRUCTION CORPORATION	8178	L	B	MA	GE	Widening of Permanent Bridges, Embarkadero Bridge along Daang Maharlika (LT) Road	Tanauan, Leyte	03/17/2019	Final	Leyte 1st DEO	LF	45.570	277	02/02/2018	11/05/2018	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
659		VIGUZ CONSTRUCTION CORPORATION	8178	L	A	MA	GE	Widening of Bridge Baruguan Bridge along Leyte - Samar Road (Via Guintigui-an)	Tacloban City	03/16/2019	Final	Tacloban City DEO	LF	29.770	240	06/08/2018	02/02/2019	6.67%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	AHD
660	510	VIKING CONSTRUCTION & SUPPLY /MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY (Joint Venture)	18129	L	-	LA	GE	Construction and Improvement of Road Network (Access Road) Leading to Dingras National High School	Brgy. Sagpatan, Dingras, Ilocos Norte	03/13/2019	Final	Ilocos Norte 2nd DEO	LF	19.000	215	04/03/2018	11/03/2018	0.00%	C	0.369	0.200	0.300	-	-	-	86.90%	86.90% Satisfactory	ONS
661	511	VIKING CONSTRUCTION AND SUPPLIES	18129	L	AAA	LA	GE	Rehabilitation/Improvement of Abra-Kalinga National Access Road (Nagtipulan-Talogtog Access Road), Lagangilang and Dolores Abra	Nagtipulan, Lagangilag, Abra and Talogtog, Dolores, Abra	04/03/2019	Final	Abra DEO	LF	94.751	267	05/21/2018	02/11/2019	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.80% Very Satisfactory	ONS
662	512	VIRLO CONSTRUCTION	5765	L	AA	MA	GE	Construction of Drainage System at Centennial Avenue	Alegria, Cordova, Cebu	03/12/2019	Final	Cebu 6th DEO	LF	18.325	252	02/22/2018	10/31/2018	0.00%	C	0.430	0.133	0.300	-	-	-	86.30%	86.30% Satisfactory	ONS
663	513	W.D. NAVARRO CONSTRUCTION CO. / CMG JR. BUILDERS (Joint Venture)	JV-17-2419	L	A		GE	Completion of Flood Control Structures along Cura River	Brgy. Calambeg, Piddig, Ilocos Norte	03/12/2019	Final	Ilocos Norte 1st DEO	LF	28.237	295	02/21/2018	12/12/2018	-0.80%	C	0.381	0.200	0.276	-	-	-	85.70%	85.70% Satisfactory	DEL
664	514	W.J. CONSTRUCTION	19497	L	A	MA	GE	Concreting of Farm to Market Road, Barangay Isabang	Tayabas, Quezon	04/02/2019	Final	Quezon 1st DEO	LF	4.950	120	05/18/2018	09/14/2018	29.00%	C	0.454	0.133	0.300	-	-	-	88.70%	88.70% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
665	515	W.J.P. CONSTRUCTION AND SUPPLY	23192	L	B	MA	GE	Construction/ Upgrading of Cabalaoangan - Zone 1 Road	Rosales, Pangasinan	03/20/2019	Final	Pangasinan 3rd DEO	LF	27.930	312	04/03/2018	02/08/2019	5.45%	C	0.441	0.162	0.300	-	-	-	90.30%	90.96% Very Satisfactory	AHD
666	516	WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	A	MB	GE	Rehabilitation of Paved Road – P. Burgos – Pototinin Jct. Rd – K0154+080 – K0154+865, K0163+000 – K0163+850, K0165+000 – K0165+738, Padre Burgos Section	Padre Burgos, Quezon	04/04/2019	Final	Quezon 3rd DEO	LF	65.657	270	02/20/2018	11/16/2018	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	91.96% Very Satisfactory	ONS
667	517	WDM CONSTRUCTION & SUPPLIES	18877	L	B	MA	GE	Construction of Flood Control along Cabubuhan	Municipality of Magsaysay, Misamis Oriental	03/15/2019	Final	Misamis Oriental 1st DEO	LF	18.618	210	03/13/2018	10/08/2018	17.52%	C	0.461	0.188	0.300	-	-	-	94.90%	94.90% Very Satisfactory	AHD
668	518	WEE ENG CONSTRUCTION, INC.	16380	L	AAA	LB	GE	Construction of Bago Aplaya Esplanade along Davao City Coastal Road, Davao City	Davao City	03/13/2019	1st	Regional Office No. XI	LF	279.967	335	07/26/2018	04/26/2019	27.54%	OG	0.397	0.300	0.150	0.030	0.055	0.033	96.50%	-	AHD
669	519	WELEX CONSTRUCTION, INCORPORATED	9323	L	AAA	LB	GE	Construction of Flood Control Structure along Cogon Gully, Left Side Downstream Section, Brgy. Cogon	Irosin, Sorsogon	03/12/2019	Final	Sorsogon 2nd DEO	LF	37.948	234	04/25/2018	12/14/2018	60.64%	C	0.484	0.133	0.300	-	-	-	91.70%	91.70% Very Satisfactory	AHD
670	520	WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Concreting of Barangay Poblacion-Singaran Farm-to-Market Road (FMR)	Poblacion and Singaran, La Libertad, Zamboanga del Norte	03/14/2019	Final	Zamboanga del Norte 3rd DEO	LF	4.951	99	07/30/2018	11/05/2018	0	C	0.481	0.134	0.300	-	-	-	91.50%	91.50% Very Satisfactory	ONS
671		WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Concreting of Barangay La Esperanza-Damasing Farm-to-Market Road (FMR)	La Esperanza, Rizal, Zamboanga del Norte	03/14/2019	Final	Zamboanga del Norte 3rd DEO	LF	4.950	99	07/30/2018	11/05/2018	0	C	0.488	0.133	0.300	-	-	-	92.10%	92.10% Very Satisfactory	ONS
672		WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Construction of Sunrise Boulevard, Phase II	Dapitan City, Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	48.999	240	04/23/2018	12/18/2018	0	C	0.497	0.133	0.300	-	-	-	93.00%	93.00% Very Satisfactory	ONS
673		WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Tertiary Roads, Dipolog-Polanco-Pinan Jct. Oroquieta Road, K1824+736 to K1825+434 and K1825+455 to K1826+635	Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	56.678	327	04/23/2018	03/15/2019	0	C	0.439	0.167	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
674		WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads, Dipolog-Polanco-Pinan-Jct. Oroquieta Road, K1817+257 to K1818+343 and K1819+000 to K1819+494	Pinan, Zamboanga del Norte	03/13/2019	Final	Zamboanga del Norte 3rd DEO	LF	29.717	235	04/27/2018	12/17/2018	0	C	0.478	0.133	0.300	-	-	-	91.10%	89.00% Satisfactory	ONS
675	521	WG & J CONSTRUCTION	26257	L	B	SB	GB	Construction of 1STY Science Lab. Building	Cordon, Isabela	03/14/2019	Final	Isabela 4th DEO	LF	2.923	98	07/16/2018	10/21/2018	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.90% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
676	522	WILKINSON CONSTRUCTION	21422	L	A	MA	GB	Construction of 1-Unit 4-Storey 20-Classroom (9.5m x 54m) School Building at Binalbagan National High School (Paglaum NHS)	Binalbagan, Negros Occidental	03/16/2019	1st	Negros Occidental 2nd DEO	LF	19.780	300	07/18/2018	05/13/2019	0.3	OG	0.386	0.240	0.150	0.030	0.070	0.033	90.90%	-	AHD
677	523	WILKINSON CONSTRUCTION / ETHAN PROPERTY DEVELOPER (JOINT VENTURE)	JV-17-2690	L	A	-	GE	Network Development Program: Off-Carriageway Improvement: Secondary Roads: Vallehermosa - Canlaon - La Castellana Road, K0152+608- K0158+095	Vallehermosa, Negros Oriental	03/16/2019	Final	Negros Oriental 1st DEO	LF	43.006	160	05/13/2018	10/19/2018	0.00%	C	0.486	0.103	0.300	-	-	-	88.90%	87.58% Satisfactory	ONS
678	524	WILPRES ENTERPRISES	19698	L	B	SB	GB	Construction of Multi-Purpose Building, Brgy. Baccuit Norte	Bauang, La Union	03/16/2019	Final	La Union 2nd DEO	LF	4.578	210	03/12/2018	10/07/2018	0.00%	C	0.417	0.179	0.300	-	-	-	89.60%	89.60% Very Satisfactory	ONS
679	525	WIND RIVER COURT CONSTRUCTION AND DEVELOPMENT	36144	L	D	SB	GB	Construction of Multi-Purpose Building at Centro Oriental	Polangui, Albay	03/21/2019	Final	Albay 3rd DEO	LF	4.781	143	06/11/2018	10/31/2018	0.00%	C	0.473	0.133	0.300	-	-	-	90.60%	90.60% Very Satisfactory	ONS
680	526	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	A	MA	GE	Asset Preservation-Preventive Maintenance-Primary Roads, San Jose-Lupao Road	K0160+000 - K0173+716.40 (Intermittent)	03/12/2019	Final	Nueva Ecija 1st DEO	LF	21.874	110	08/19/2018	12/06/2018	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.70% Very Satisfactory	ONS
681	527	WNR CONSTRUCTION AND TRADING	41055	L	D	SB	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects: Local Roads & Bridges: Local Bridges – Replacement of Dolores Bridge with Slope Protection	Brgy. Sto. Domingo, Angeles City, Pampanga	03/16/2019	Final	Pampanga 3rd DEO	LF	11.731	180	05/18/2018	11/13/2018	0.00%	C	0.438	0.135	0.300	-	-	-	87.30%	87.30% Satisfactory	ONS
682	528	WORLDWIDE BUILDERS	31408	L	B	MA	GE	Concreting of Brgy. Dumalan- Brgy. Babayongan FMR, Brgy. Dumalan and Brgy. Babayongan	Dalaguete, Cebu	03/18/2019	Final	Cebu 4th DEO	LF	6.607	106	08/29/2018	12/12/2018	0.00%	C	0.466	0.133	0.300	-	-	-	89.90%	89.90% Very Satisfactory	ONS
683	529	WT CONSTRUCTION, INC.	5490	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Secondary Roads, Mandaue Causeway (Ouano Ave.) (S00378CB) Chainage 0- Chainage 1895, (S00386CB) K0008+(-236)-K0007+(657)	Mandaue, Cebu Province	03/22/2019	Final	Regional Office No. VII	LF	186.957	420	03/09/2018	05/02/2019	4.52%	C	0.350	0.200	0.300	-	-	-	85.00%	85.00% Satisfactory	AHD
684	530	WTG CONSTRUCTION & DEVELOPMENT CORPORATION	7494	L	AAA	LA	GE	Construction of Flood Mitigation Facilities along Major River Basins and Principal Rivers at Sipalay River	Sipalay City, Negros Occidental	03/19/2019	1st	Bacolod City DEO	LF	46.062	396	06/01/2018	07/01/2019	12.07	OG	0.380	0.240	0.150	0.030	0.056	0.050	90.60%	-	AHD
685		WTG CONSTRUCTION & DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations at Bagatayam-Binaliw-Cogon Road Leading to Bagatayam Falls	Sogod, Cebu	03/13/2019	Final	Cebu 5th DEO	LF	18.214	150	03/14/2018	08/10/2018	0.00%	C	0.474	0.117	0.300	-	-	-	89.10%	89.10% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
686		WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	Convergence and Special Support Program, Construction/Improvement of Access Roads leading to Seaports, Siquijor - San Antonio - Campalanas Road leading to RORO Port	Siquijor	03/15/2019	Final	Siquijor DEO	LF	53.449	231	04/13/2018	11/29/2018	0.00%	C	0.475	0.134	0.300	-	-	-	90.90%	92.22% Very Satisfactory	ONS
687	531	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION/ ALRO CONSTRUCTION & DEVELOPMENT CORPORATION JOINT VENTURE	JV-17-1306	L	AAA	LA	GE	Protective Lives and Properties against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction/ Improvement of Waras River Course	Nabua, Camarines Sur	03/22/2019	Final	Regional Office No. V	LF	133.513	292	03/12/2018	12/28/2018	0.00%	C	0.500	0.199	0.300	-	-	-	99.90%	99.90% Outstanding	ONS
688	532	YOYEN ENTERPRISES	15541	L	A	MB	GE	Construction of Drainage Structure along Naval - Caibiran Cross Country Road, K1027+361 to K1027+660, K1027+788 to K1027+890, K1028+770 to K1029+740, K1030+311 to K1030+920, K1030+150 to K1030+750, K1030+930 to K1031+630 to include Payment for RROW	Naval, Province of Biliran	03/15/2019	Final	Biliran DEO	LF	44.913	230	02/15/2018	10/02/2018	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	90.48% Very Satisfactory	ONS
689	533	YS CONSTRUCTION	11928	L	"A"	"A"	GE	Rehabilitation/Reconstruction of Damaged Paved Roads Jct. (TNR) Cortes-Balilihan-Catigbian-Macaas Road, K0034+200-K0035+000, K0039+493-K0041+679	Catigbian, Bohol	12/03/2019	Final	Bohol 1st DEO	LF	78.778	303	04/27/2018	02/23/2019	0.00%	C	0.477	0.132	0.300	-	-	-	90.90%	90.30% Very Satisfactory	ONS
690		YS CONSTRUCTION	11928	L	"A"	"A"	GE	Asset Preservation - Preventive Maintenance: Concrete Reblocking at Jct (LIR) Carmen - Sagbayan - Bacani Road, K0179+350-K0180+000, K0181+136-K0181+623 and K0185+000-K0187+000	Sagbayan and Clarin, Bohol	03/13/2019	Final	Bohol 2nd DEO	LF	36.168	142	02/12/2018	07/03/2018	0.00%	C	0.462	0.128	0.300	-	-	-	89.00%	89.00% Satisfactory	ONS
691		YS CONSTRUCTION	11928	L	A	MB	GE	Asset Preservation - Rehab/Reconst./Upgrading of Damaged Paved Roads JCT (LIR) Carmen - Sagbayan - Bacani Road, K0178+000 - K0179+000	Poblacion, Sagbayan, Bohol	03/11/2019	Final	Bohol 2nd DEO	LF	27.635	176	02/12/2018	08/06/2018	0.00%	C	0.475	0.132	0.300	-	-	-	90.70%	90.70% Very Satisfactory	ONS
692	534	YS CONSTRUCTION / SLP CONSTRUCTION (JOINT VENTURE)	JV-17-2729	L	A	MB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destination, Catigbian - Canmano Road (Catigbian Section) Leading to Sagbayan Peak, Chocolate Hills and Danao Adventure Park	Catigbian Section, Bohol	12/03/2019	Final	Bohol 1st DEO	LF	49.456	266	05/25/2018	02/14/2019	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.74% Very Satisfactory	ONS
693	535	YUNAKIM CONSTRUCTION	40767	L	D	SB	GE	Construction of Poblacion Proper Luplupa Flood Control Tinglayan, Kalinga	Tinglayan, Kalinga	03/16/2019	Final	Upper Kalinga DEO	LF	6.558	120	02/22/2018	06/21/2018	-4.50%	C	0.478	0.200	0.165	-	-	-	84.30%	84.30% Satisfactory	DEL
694	536	YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Construction of Concrete Road - Little Caramay - TDC - Pagdanan leading to Proposed Port, Sta. 0+000.00 to Sta. 1+210.00	San Vicente, Palawan	03/19/2019	Final	Palawan 1st DEO	LF	74.651	195	06/11/2018	12/22/2018	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.11% Very Satisfactory	ONS
695		YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Road Widening Puerto Prinsesa North Road K0111+200 to K0112+878, Roxas, Palawan	Roxas, Palawan	03/19/2019	1st	Palawan 1st DEO	LF	86.329	265	07/28/2018	04/18/2019	-1.28%	OG	0.388	0.300	0.137	0.030	0.033	0.033	92.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
1st Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
696	537	**ZEDIK BUILDERS**	33330	L	A	MA	GE	**Construction of Bridge, Barangay Bani**	Bacarra, Ilocos Norte	03/12/2019	Final	Ilocos Norte 1st DEO	LF	11.877	249	05/02/2018	01/05/2019	0.00%	C	0.451	0.200	0.300	-	-	-	95.10%	**95.10% Very Satisfactory**	ONS
697	538	**ZKR CONSTRUCTION & SUPPLY**	34348	L	B	MA	GE	**Cluster IV-2018 : Preventive Maintenance - Concrete Reblocking of Albay West Coast Road, KO532+802-KO533+488, Cagmanaba Section, Oas, Albay & Rehabilitation of Albay West Coast Road, Badian/Catburawan Section, Oas and Ligao City KO537+055 - KO537+330**	Catburawan, Ligao City	03/21/2019	Final	Albay 3rd DEO	LF	14.128	150	04/12/2018	09/08/2018	0.00%	C	0.480	0.134	0.300	-	-	-	91.40%	**91.40% Very Satisfactory**	ONS
698	539	**ZMS CONST. & DEV. CORP.**	10471	L	AA	LA	GE	**Ensure Safe and Reliable National Road System, Network Development: Construction of By-Pass and Diversion Roads-Sominot-Dumingag Road**	Dumingag, Zamboanga del Sur	03/15/2019	Final	Zamboanga del Sur 1st DEO	LF	70.046	180	06/14/2018	12/10/2018	0	C	0.483	0.133	0.300	-	-	-	91.60%	**91.60% Very Satisfactory**	ONS
699		**ZMS CONST. AND DEV. CORP.**	10471	L	AA	LA	GE	**Network Development Program: Road Widening, Primary Roads: Dumaguete South Road including ROW, K0040+934 - K0043+000, K0041+775 - K0043+0000, K0044+655 - K0045+960**	Siaton, Negros Oriental	03/18/2019	Final	Negros Oriental 3rd DEO	LF	96.282	328	03/04/2018	01/25/2019	0.00%	C	0.489	0.132	0.300	-	-	-	92.10%	**90.72% Very Satisfactory**	ONS