DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1	1	128 DRAGON CONSTRUCTION AND SUPPLIES	35408	L	B	MA	GE	Network Development-Road Widening-Primary Roads Daang Maharlika (LZ) K0352+229 - K0353+805	Brgy. Pagsanhan, Basud, Camarines Norte	11/10/2019	1st	Camarines Norte DEO	LF	43.757	189	7/8/2019	1/12/2020	7.79%	OG	0.369	0.231	0.150	0.030	0.056	0.050	88.60%	-	AHD
2	2	2-R CONSTRUCTION AND SUPPLY	15304	L	B	MA	GE	Road Widening Of Secondary Roads along Villasis-Malasiqui-San Carlos Road, K0190+660-K0192+018, K0192+700-K0192+729	Malasiqui, Pangasinan	11/6/2019	2nd	Pangasinan 4th DEO	LF	14.549	150	7/5/2019	12/1/2019	8.89%	OG	0.387	0.240	0.150	0.030	0.051	0.050	90.80%	-	AHD
3	3	3C SL CONSTRUCTION AND SUPPLY	36393	L	B	SB	GE	Construction of Concrete Road - Purok 3 Afga-Anahawan-Kauswagan-San Vicente Road Connecting Coconut and Falcata Plantation Sittes and National Road Junction in Support to Coconut and Wood Industries	Sibagat, Agusan del Sur	11/11/2019	1st	Agusan del Sur 1st DEO	LF	19.599	170	8/5/2019	1/21/2020	30.47%	OG	0.394	0.240	0.150	0.030	0.043	0.033	89.00%	-	AHD
4	4	3FJ CONSTRUCTION	37156	L	B	SB	GB	Improvement of Multi-Purpose Building at Pinyahan Elementary School	Quezon City	11/26/2019	1st	Quezon City 2nd DEO	LF	2.965	93	8/17/2019	11/17/2019	-4.40%	OG	0.394	0.237	0.106	0.030	0.050	0.033	85.00%	-	DEL
5	5	3K ROCK ENGINEERING	27908	L	A	MB	GE	Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads: Reconstruction to Concrete Pavement - Specific Locations Along Kennon Road (S00393LZ) , K0234+000 to K0237+011	Tuba, Benguet	11/20/2019	1st	Benguet 1st DEO	LF	48.534	203	7/8/2019	1/26/2020	-5.10%	OG	0.369	0.300	0.099	0.030	0.056	0.033	88.70%	-	DEL
6	6	3N CONSTRUCTION & SUPPLY	37872	L	B	SB	GE	Concreting of Barangay Moto Norte to Tubodio Road, Barangay Napo and Barangay Tubodio	Loon, Bohol	11/5/2019	Final	Bohol 1st DEO	LF	1.960	30	6/11/2019	7/10/2019	0.00%	C	0.477	0.134	0.300	-	-	-	91.10%	91.1% Very Satisfactory	ONS
7	7	3RB CONSTURCTION & SUPPLY	19541	L	B	MA	GE	Construction of Drainage Structure Along Road - On Specific Locations Along San Fernando North Road (S00009TC)	San Fernando, San Jacinto & Monreal, Masbate	11/11/2019	1st	Masbate 1st DEO	LF	29.519	210	7/11/2019	2/5/2020	1.99%	OG	0.375	0.240	0.150	0.010	0.047	0.050	87.20%	-	AHD
8	8	3R'S BUILDERS AND RESOURCES	35922	L	D	SB	GE	Concreting of Roads, Sinacaban Cluster	Misamis Occidental	11/8/2019	1st	Misamis Occidental 2nd DEO	LF	23.401	100	8/22/2019	11/29/2019	-4.75%	OG	0.391	0.300	0.104	0.030	0.047	0.033	90.50%	-	DEL
9	9	4 DOUBLERS TRADING & CONTRACTOR	35452	L	B	SB	GE	Rehabilitation of Dahlia St., Barangay Fairview	Quezon City	11/25/2019	Final	Quezon City 1st DEO	LF	9.800	150	6/6/2019	11/2/2019	0.00%	C	0.397	0.142	0.300	-	-	-	83.90%	87.74% Satisfactory	ONS
10	10	4RM CONSTRUCTION & SUPPLIES	35767	L	C	SB	GE	Off-Carriageway Improvement: Construction of Laybys - On Specific Locations along Quirino H-Way (baguio-Bauang) S00420LZ), K0299+570 to K0303+790	Baguio City	11/22/2019	1st	Baguio City DEO	LF	9.724	160	6/25/2019	12/1/2019	3.35%	OG	0.388	0.239	0.150	0.030	0.037	0.050	89.40%	-	AHD
11	11	515 LIFE CONSTRUCTION CORP.	41520	L	B	MA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening- Tertiary Roads, Talisay-Laurel-Agoncillo Rd.- K0094+332- K0095+530	Laurel, Batangas	11/22/2019	1st	Batangas 3rd DEO	LF	44.969	240	7/3/2019	2/27/2020	12.54%	OG	0.399	0.240	0.150	0.022	0.051	0.050	91.20%	-	AHD
12	-	515 LIFE CONSTRUCTION CORP.	41520	L	A	MA	GE	LOCAL PROGRAM, Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Local Roads and Bridges, Local Roads, Construction of Natatas- Balete- Wawa- Boot Road	Tanauan City, Batangas	11/22/2019	1st	Batangas 3rd DEO	LF	61.409	270	6/27/2019	3/22/2020	6.31%	OG	0.397	0.240	0.150	0.022	0.047	0.050	90.60%	-	AHD
13	12	525 CONSTRUCTION	28532	L	B	MA	GE	Construction / Upgrading / Rehabilitation of drainage along national roads - Tertiary Roads - Baliwag-Candaba Road K0052+150-K0052+800, K0055+137-K0055+470, K0055+800-K0056+808.50	Baliuag, Bulacan	11/19/2019	1st	Bulacan 1st DEO	LF	28.704	270	6/25/2019	3/20/2020	-5.99%	OG	0.389	0.239	0.090	0.030	0.056	0.017	82.10%	-	DEL
14	13	722 CONSTRUCTION, INC.	21923	L	A	SB	GE	Construction of Flood Control structures along Angat River San Jose Section	Plaridel, Bulacan	11/19/2019	Final	Bulacan 1st DEO	LF	18.620	147	5/27/2019	10/20/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.3% Very Satisfactory	ONS
15	14	739 BUILDERS	31174	L	B	SB	GE	Construction of Flood Control along Abra River (Phase I)	Vigan City, Ilocos Sur	11/11/2019	1st	Ilocos Sur 1st DEO	LF	18.816	200	7/10/2019	1/25/2020	0.73%	OG	0.386	0.240	0.150	0.030	0.054	0.050	91.00%	-	AHD
16	15	811 TRADING & CONSTRUCTION	21215	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads along Calapan North Road K0008+600 - K0009+000, K0011+403 - K0011+493, K0013+935 - K0014+224, K0015+058 - K0015+351, K0026+1065 - K0027+311, K0050+014 - K0050+644, K0050+985 - K0051+106	Calapan City - Puerto Galera, Oriental Mindoro	11/4/2019	1st	Mindoro Oriental DEO	LF	53.760	210	7/25/2019	2/19/2020	6.39%	OG	0.366	0.257	0.150	0.030	0.061	0.050	91.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
17	16	816 ALLEN CONSTRUCTION AND DEVELOPMENT CORPORATION	12584	L	C	SB	GE	Construction of Zabali Flood Control	So. Control, Brgy. Zabili, Baler, Aurora	11/24/2019	Final	Aurora DEO	LF	19.600	166	6/4/2019	11/16/2019	2.00%	C	0.430	0.200	0.300	-	-	-	93.00%	93% Very Satisfactory	AHD
18	17	85 AQUARIUS BUILDERS CORPORATION	41653	L	D	SB	GE	Construction of Road, Brgy. Matina Pangi	Davao City	11/26/2019	Final	Davao City DEO	LF	3.960	51	7/18/2019	9/6/2019	0.00%	C	0.443	0.133	0.300	-	-	-	87.60%	87.6% Satisfactory	ONS
19	18	888 ACY ENTERPRISES	32898	L	B	MA	GE	Construction/Improvement of Access Road Leading to Paninihi-an Island and Barangitaw Beach	Sulat, Eastern Samar	11/11/2019	1st	Eastern Samar DEO	LF	41.941	270	7/16/2019	4/10/2020	18.57%	OG	0.385	0.200	0.150	0.030	0.041	0.033	83.90%	-	AHD
20	-	888 ACY ENTERPRISES	32898	L	B	MB	GE	Retrofitting/Strengthening of Permanent Bridges at Danao Bridge (B00456SM) along Wright- Taft- Borongan Road	Eastern Samar	11/11/2019	Final	Eastern Samar DEO	LF	19.557	102	6/11/2019	9/20/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93% Very Satisfactory	ONS
21	19	A. DE GUIA CONSTRUCTION / J.H. PAJARA CONSTRUCTION CORPORATION JOINT VENTURE	JV-18-545	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods: Flood Management Program: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Magat River Flood Management Projects at San Roque, San Mateo, Isabela, Sta. 0+000 - Sta. 0+840	San Roque, San Mateo, Isabela	11/9/2019	1st	Regional Office No. II	LF	122.062	320	6/26/2019	5/10/2020	55.64%	OG	0.377	0.240	0.150	0.030	0.056	0.050	90.30%	-	AHD
22	20	A. DE GUIA CONSTRUCTION AND DEVELOPMENT	18228	L	AA	MB	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones- Brgy. Upi Road Connecting Rice and Corn Production to National Road leading to Rice Milling Companies in Support to Agri-Business Industry	Gamu, Isabela	11/11/2019	2nd	Isabela 2nd DEO	LF	19.584	131	6/17/2019	10/25/2019	-3.20%	OG	0.347	0.300	0.118	0.020	0.042	0.033	86.00%	-	DEL
23	21	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Flood Control Project	Brgy. Batobalani Paracale	11/10/2019	1st	Camarines Norte DEO	LF	46.606	194	7/8/2019	1/17/2020	15.34%	OG	0.395	0.240	0.150	0.030	0.056	0.033	90.40%	-	AHD
24	-	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Desilting / Channel Improvement / Revetment at Barit River Outafall (Bula and Nabua Section), Camarines Sur (Sta. 0+168.00 - Sta. 0+343.00)	Bula and Nabua, Camarines Sur	11/5/2019	Final	Camarines Sur 5th DEO	LF	18.601	164	7/16/2019	12/26/2019	21.50%	C	0.471	0.134	0.300	-	-	-	90.50%	90.5% Very Satisfactory	AHD
25	-	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Construction of Concrete Road Including Drainage and Construction of Road Slope Protection Structure - Malubi - Cabangcalan - Dayhagan- Tinigban - Mataba Road, Masbate Including ROW Acquisition, Net Length = 1.930 lane KM (0.965 km)	Aroroy, Masbate	11/12/2019	1st	Masbate 2nd DEO	LF	79.659	216	8/4/2019	3/6/2020	14.16%	OG	0.381	0.240	0.150	0.010	0.061	0.050	89.20%	-	AHD
26	-	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Asset Preservation - Rehabilitation / Reconstruction of Toledo - Tabuelan - San Remegio Rd. with Slips, K0071+130 to K0071+180, K0071+266 to K0071+348	Barangay Looc Norte, Asturias, Cebu	11/9/2019	2nd	Cebu 3rd DEO	LF	14.254	198	7/7/2019	1/20/2020	0.81%	OG	0.314	0.257	0.150	0.015	0.055	0.050	84.10%	-	AHD
27	-	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MA	GE	Local Infrastructure Program- Local Roads and Bridges - Local Roads, Concreting of Matin-ao - Cansirong Road, Brgys. Matin-ao and Cansirong	Maasin City, Southern Leyte	11/5/2019	1st	Southern Leyte DEO	LF	9.900	210	7/3/2019	1/28/2020	5.66%	OG	0.379	0.239	0.15	0.03	0.061	0.033	89.20%	-	AHD
28	-	A.C. RIVERO DEVELOPMENT CORPORATION	5122	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads, Butuan City - Cagayan de Oro City - Iligan City Road, Naawan to Manticao, K1495+838 - K1496+100, K1496+399 - K1497+302, K1499+695 - K1500+903	Misamis Oriental	11/4/2019	1st	Misamis Oriental 2nd DEO	LF	40.617	208	7/29/2019	2/21/2020	35.44%	OG	0.373	0.300	0.150	0.030	0.051	0.050	95.40%	-	AHD
29	22	A.C. RIVERO DEVELOPMENT CORPORATION / JQD CONSTRUCTION & GENERAL SERVICES (JOINT VENTURE)	JV-18-0108	L	A	MB	GE	Construction of By-pass and Diversion Roads/Maasin City Coastal Bypass Road, Including Slope Protection, Southern Leyte (Construction of Concrete Road and Construction of Road Slope Protection Structure)	Maasin City, Southern Leyte	11/5/2019	1st	Southern Leyte DEO	LF	96.500	465	8/15/2018	11/22/2019	2.00%	OG	0.392	0.24	0.15	0.03	0.061	0.05	92.30%	-	AHD
30	23	A.C. SOLIVEN CONSTRUCTION & GENERAL MERCHANDISE	19278	L	B	MA	GE	Rehabilitation/ Improvement of Existing Dike along Lucung Rier (San Rafael Section, Right Bank) Sta (-)7+585 to Sta (-)7+825	Bamban, Tarlac	11/25/2019	1st	Tarlac 1st DEO	LF	28.623	196	5/27/2019	12/8/2019	1.30%	OG	0.381	0.230	0.150	0.030	0.051	0.050	89.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
31	24	A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	Retrofitting/Strengthening of Bridge-Dungon Br.5 9B00115PN) Along Airport Spur Road	Iloilo City	11/13/2019	Final	Iloilo City DEO	LF	23.284	140	6/17/2019	11/3/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	93.2% Very Satisfactory	ONS
32	25	A.D.L. CONSTRAK	25442	L	B	SB	GE	Construction/ Concreting of San Jose Proper - Sitio - Bal-ong, San Jose	Roxas, Oriental Mindoro	11/8/2019	Final	Southern Mindoro DEO	LF	9.799	120	6/16/2019	10/13/2019	0.00%	C	0.436	0.174	0.300	-	-	-	91.00%	91% Very Satisfactory	ONS
33	26	A.I.P. CONSTRUCTION	32458	L	C	SB	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads along Junction Santiago - Banayoyo - Lidlidda - San Emilio - Quirino Road, K0372+000 to K0372+470, K0373+332 to K0374+514, K0375+193 to K0375+479, K0375+574 to K0375+695, Barangay Tiagan	San Emilio, Ilocos Sur	11/12/2019	1st	Ilocos Sur 2nd DEO	LF	53.003	227	7/31/2019	3/13/2020	13.33%	OG	0.388	0.240	0.150	0.030	0.055	0.050	91.30%	-	AHD
34	27	A.J. LAVA BUILDERS CORP.	22265	L	B	MA	GE	Local Program-Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects- Flood Control and Drainage- Flood Control Structures/Facilities- River Improvement along Manggahan River	Rodriguez, Rizal	11/25/2019	1st	Rizal 2nd DEO	LF	48.252	220	6/25/2019	1/30/2020	5.16%	OG	0.392	0.240	0.150	0.022	0.047	0.050	90.10%	-	AHD
35	28	A.M. ABDON CONSTRUCTION & SUPPLIES	35681	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court)	Brgy. Malabag, Sariaya, Quezon	11/23/2019	1st	Quezon 2nd DEO	LF	2.350	180	7/11/2019	1/6/2020	1.44%	OG	0.393	0.240	0.150	0.030	0.056	0.050	91.90%	-	AHD
36	29	A.M.P. CONSTRUCTION/W.J.P. CONSTRUCTION AND SUPPLY	JV-18-1739	L	A	MA	GE	Construction of Flood Control Structure along Dipalo River, Barangay Bantog-Casantanarian	San Quintin, Pangasinan	11/5/2019	Final	Pangasinan 3rd DEO	LF	50.236	192	7/12/2019	1/19/2020	42.78%	C	0.476	0.133	0.300	-	-	-	90.90%	90.9% Very Satisfactory	AHD
37	30	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Construction of Flood Control along Abra River	Bantay, Ilocos Sur	11/9/2019	1st	Ilocos Sur 1st DEO	LF	37.240	159	7/16/2019	12/21/2019	12.18%	OG	0.380	0.240	0.150	0.030	0.054	0.033	88.70%	-	AHD
38	-	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones, Poro Point Freeport Zone	San Fernando City, La Union	11/13/2019	Final	Regional Office No. I	LF	96.500	398	4/3/2018	5/5/2019	15.08%	C	0.469	0.133	0.300	-	-	-	90.20%	90.2% Very Satisfactory	AHD
39	-	A.P.B. CONSTRUCTION	17055	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Control along Abra River, Bantay Section, Phase II	Bantay, Ilocos Norte	11/10/2019	1st	Regional Office No. I	LF	52.210	176	6/28/2019	12/20/2019	10.98%	OG	0.381	0.200	0.150	0.030	0.055	0.050	86.60%	-	AHD
40	31	A.P.O. GENERAL CONSTRUCTION / JTM CONSTRUCTION (JOINT VENTURE)	JV- 18-1045	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Asset Preservation Program - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide (tertiary Road) Balbalan - Pinukpuk Road, (S00537LZ) Chainage 206..... Chainage 25872 (intermittent)	Pinukpuk, Kalinga	11/21/2019	1st	CAR	LF	101.925	286	8/5/2019	5/16/2020	21.06%	OG	0.38	0.239	0.150	0.030	0.056	0.050	90.50%	-	AHD
41	32	A.S.V. CONSTRUCTION SUPPLY AND SERVICES	13490	L	C	SB	GE	Local Roads and Bridges - Local Roads - Construction/ Repair / Rehabilitation Improvement of Various Infrastructure including Local Projects - Concreting of Barangay Road, Pag-asa - Tala Road	Orani, Bataan	11/11/2019	1st	Bataan 1st DEO	LF	1.860	180	6/21/2019	12/17/2019	1.25%	OG	0.363	0.238	0.150	0.030	0.047	0.050	87.80%	-	AHD
42	33	A.T. DUMLAO CONSTRUCTION, INC. FORMERLYANDONI T. D	34028	L	A	MA	GE	Retrofitting/Strengthening of Bridge-Carayungan Bridge (B00878LZ) along Bakit-Bakit Jct.-Umingan Road	within the district	11/5/2019	Final	Pangasinan 3rd DEO	LF	48.884	118	6/3/2019	9/28/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	89.76% Very Satisfactory	ONS
43	34	A.T.P. CONSTRUCTION	35481	L	D	SB	GE	Construction of Flood Control Structures along Umagol River	Bagac, Bataan	11/12/2019	1st	Bataan 2nd DEO	LF	18.806	165	7/24/2019	1/4/2020	22.85%	OG	0.374	0.240	0.150	0.030	0.051	0.050	89.50%	-	AHD
44	35	A.V. PAMATONG TRADING AND CONSTRUCTION, INC.	13290	L	AAA	MA	GE	Construction of Cagayan de Oro Drainage System (Diversion Channel along Kauswagan - Bayabas Section)	Bayabas, Cagayan de Oro City	11/11/2019	1st	Cagayan de Oro City 1st DEO	LF	62.949	347	7/18/2019	6/28/2020	23.86%	OG	0.386	0.254	0.150	0.030	0.056	0.050	92.60%	-	AHD
45	-	A.V. PAMATONG TRADING AND CONSTRUCTION, INC.	13290	L	AAA	LB	GE	Network Development - Road Widening - Primary Roads, Butuan City - Cagayan de Oro City - Iligan City Road, K1502+000 - K1502+759, K1502+780 - K1503+798	Misamis Oriental	11/4/2019	1st	Misamis Oriental 2nd DEO	LF	60.105	207	6/27/2019	1/19/2020	7.97%	OG	0.383	0.300	0.150	0.030	0.056	0.050	96.90%	-	AHD
46	36	AA PAHATI CONSTRUCTION AND SUPPLY	40647	L	B	SB	GE	Concreting of Road Network, CBSUA Calabanga Campus	Calabanga, Camarines Sur	11/7/2019	Final	Camarines Sur 3rd DEO	LF	1.878	60	9/4/2019	11/2/2019	34.85%	C	0.462	0.133	0.300	-	-	-	89.50%	89.5% Very Satisfactory	AHD
47	37	AAA ROCK CONSTRUCTION CORPORATION	19250	L	AAA	MB	GE	Construction of Concrete Road- Access Road leading to Tribal Village, Tibuyan Cave, San Miguel & Paradise Cave	New Corella, Davao del Norte	11/23/2019	1st	Davao del Norte DEO	LF	28.509	170	6/17/2019	12/3/2019	-2.75%	OG	0.358	0.240	0.122	0.030	0.056	0.033	83.90%	-	DEL
48	38	AARCON BUILDERS	28336	L	A	MA	GE	Improvement/Sheet Piling of Parañaque River North (Airport Road to San Carlos Bridge), East Side	Parañaque City, Metro Manila	11/21/2019	1st	Metro Manila 2nd DEO	LF	46.550	300	7/10/2019	5/4/2020	25.51%	OG	0.400	0.245	0.150	0.030	0.047	0.050	92.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
49	39	AB APONESTO CONSTRUCTION PARTS AND SUPPLIES, INC./RANGAY CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-928	L	AA	LA	GE	Construction of Concrete Road - Monkayo - Boston Road (Boston Section), Package 1	Davao Oriental	11/28/2019	1st	Regional Office No. XI	LF	132.280	300	7/16/2019	5/10/2020	52.28%	OG	0.384	0.247	0.150	0.030	0.047	0.033	89.10%	-	AHD
50	40	AB VISION ENGINEERING CONSTRUCTION	19845	L	B	SB	GE	Road Widening - Primary Roads - Marbel - Makar Rd - K1665+477 - K1665+722, K1665+847 - K1666+072	South Cotabato	11/20/2019	Final	South Cotabato 2nd DEO	LF	14.520	90	7/11/2019	10/8/2019	0.00%	C	0.495	0.132	0.300	-	-	-	92.70%	92.4% Very Satisfactory	ONS
51	41	AB1 MEGA BUILDERS, INC.	38827	L	D	SB	GE	Construction of Protection Dike (Seawall) along Brgy. Pulangtubig, San Andres and Pambisan	Baco, Oriental Mindoro	11/4/2019	1st	Mindoro Oriental DEO	LF	29.399	270	7/17/2019	4/11/2020	53.57%	OG	0.391	0.253	0.150	0.030	0.061	0.050	93.50%	-	AHD
52	42	ABADA CONSTRUCTION AND SUPPLY	37005	L	D	SB	GB	Construction of Multi-Purpose Building, Poblacion	Sibagat, Agusan del Sur	11/11/2019	Final	Agusan del Sur 1st DEO	LF	1.919	120	6/13/2019	10/10/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	87.54% Satisfactory	ONS
53	43	ABU CONSTRUCTION	23313	L	AA	MB	GE	Widening (2 into 4 lanes) of Hijo Bridge (B00209MN) including Approaches and RROW along Surigao-Davao Coastal Road	Compostela Valley 2nd LD	11/28/2019	Final	Regional Office No. XI	LF	132.282	627	5/2/2017	1/18/2019	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	92.7% Very Satisfactory	ONS
54	44	ACCELERATED METAL TECHNOLOGY & CONSTRUCTION, INC.	32071	L	AA	MA	GE	Construction of Flood Control Structures	Brgy. Fugu, Tumauini, Isabela	11/13/2019	1st	Isabela 1st DEO	LF	46.547	238	8/4/2019	3/28/2020	50.87%	OG	0.295	0.289	0.150	0.030	0.056	0.033	85.30%	-	AHD
55	45	ACI DESIGN & BUILD	42260	L	D	SB	GE	Construction/ Upgrading / Rehabilitation of Drainage Along National Roads - Secondary Roads - Catanduanes Circumferential Road K0170+500 - K0171+300, K0175+054 -K0175+300	Province of Catanduanes	11/5/2019	1st	Catanduanes DEO	LF	8.945	156	6/14/2019	11/16/2019	-3.00%	OG	0.399	0.240	0.120	0.010	0.047	0.033	84.90%	-	DEL
56	46	ACJ CONSTRUCTION RESOURCES	10635	L	B	MA	GE	Concreting of New Igbaras -Gallo Area Pigcawayan Road, Brgy. New Igbaras	Pigcawayan, North Cotabato	11/26/2019	Final	Cotabato 1st DEO	LF	5.761	36	7/18/2019	8/22/2019	-4.63%	C	0.498	0.200	0.161	-	-	-	85.90%	85.9% Satisfactory	DEL
57	47	ACQ SOLOMONIC BUILDERS DEVELOPMENT CORP.	38640	L	B	SB	GB	Construction of One-Storey Two Classroom School Building @ Dinagat School of Fisheries, School ID: 304822	Brgy. White Beach, Dinagat, Dinagat Islands	11/7/2019	Final	Dinagat Islands DEO	LF	3.567	180	1/14/2019	7/12/2019	-5.77%	C	0.496	0.200	0.300	-	-	-	82.30%	78.34% Unsatisfactory	DEL
58	48	ADFIL CORPORATION	14437	L	AAA	MB	GE	Construction of Main Drainage Canal along Jct. Montilla Boulevard-Salvador Calo Street to LADP Main Drainage Canal	Butuan City, Agusan del Norte	11/15/2019	Final	Butuan City DEO	LF	14.679	156	6/10/2019	11/12/2019	29.01%	C	0.485	0.133	0.300	-	-	-	91.80%	91.8% Very Satisfactory	AHD
59	-	ADFIL CORPORATION	14437	L	AAA	LB	GE	Revetment along Agusan River Basin, Esperanza Bridge Approaches	Esperanza, Agusan del Sur	11/12/2019	1st	Agusan del Sur 1st DEO	LF	46.523	248	8/12/2019	4/15/2020	35.14%	OG	0.391	0.240	0.150	0.030	0.056	0.050	91.70%	-	AHD
60	49	ADVANCED FOUNDATION CONSTRUCTION SYSTEMS CORP.	15449	L	AAA	LB	GE	Construction of New Bridges, San Antonio Br. 1 along Manila North Road (Phase II)	Narvacan, Ilocos Norte	11/9/2019	1st	Regional Office No. I	LF	40.354	223	6/26/2019	2/3/2020	-7.39%	OG	0.400	0.240	0.076	0.030	0.056	0.033	83.50%	-	DEL
61	50	AFAJI BUILDERS	39489	L	C	SB	GE	Construction of Flood Control Structure along Abo-abo River	Brgy. Dangcol, balanga City, Bataan	11/12/2019	Final	Bataan 2nd DEO	LF	7.840	101	7/11/2019	10/19/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.76% Very Satisfactory	ONS
62	51	AFG ZILLION CONSTRUCTION CORPORATION	17161	L	A	MA	GE	Construction of Pedestrian Overpass along Taytay Diversion Road going to Manila East Road (Near Jollibee and Mcdonald's) K0023+550-K0023+570	Brgy. San Juan, Taytay, Rizal	11/27/2019	1st	Rizal 1st DEO	LF	32.501	240	7/16/2019	3/11/2020	2.09%	OG	0.399	0.296	0.150	0.030	0.055	0.050	98.00%	-	AHD
63	-	AFG ZILLION CONSTRUCTION CORPORATION	17161	L	A	MB	GE	Road Widening-along Jct. New Sagay-Old Sagay Rd. (S00014NR) K0086+000-K0087+240	Sagay City, Negros Occidental	11/7/2019	1st	Negros Occidental 1st DEO	LF	36.043	178	6/17/2019	12/11/2019	-1.88%	OG	0.393	0.240	0.131	0.022	0.051	0.033	87.00%	-	DEL
64	52	AFS CONSTRUCTION & ENTERPRISES	31139	L	C	SB	GB	Construction of Multi-Purpose Building, Brgy. San Vicente	Malangas, Zamboanga Sibugay	11/11/2019	Final	Zamboanga Sibugay 1st DEO	LF	1.978	85	6/11/2019	9/3/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	ONS
65	53	AG CHUNGALAN CONSTRUCTION	41320	L	C	SB	GB	Local Program - Buildings and Other Structures - Multi- Purpose / facilities Construction/ Repair / Rehabilitation/ Improvement of Various Infrastructure Including Local Projects - Construction of Multi- Purpose Building	Barangay Poblacion, Natonin, Mountain Province	11/22/2019	Final	Mt. Province 2nd DEO	LF	3.960	120	7/1/2019	10/28/2019	0.00%	C	0.491	0.134	0.300	-	-	-	92.50%	92.5% Very Satisfactory	ONS
66	54	AGAFER CONSTRUCTION AND TRADING	7912	L	A	MA	GB	Water Management Facilities Water Supply-Construction/Repair/Rehabilitation of Various Infrastructure Including Local Project, Construction/Rehabilitation/Improvement of Level III Water Supply System	Iguig, Cagayan	11/8/2019	1st	Cagayan 3rd DEO	LF	22.121	270	6/17/2019	3/12/2020	8.44%	OG	0.396	0.229	0.150	0.024	0.043	0.033	87.50%	-	AHD
67	-	AGAFER CONSTRUCTION AND TRADING	7912	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System-Network Development Program- Road Widening- Secondary Roads- Manila East Road- K0044+000- K0044+880, K0048+300- K0048+855	Morong and Rizal, Rizal	11/25/2019	1st	Rizal 2nd DEO	LF	47.393	210	7/16/2019	2/10/2020	0.14%	OG	0.397	0.240	0.150	0.022	0.051	0.050	91.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
68	55	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	D	SB	GE	Construction of Concrete Road- Padada-Piape-Palili Circumferential Road leading to Scuba Diving, Beach Resorts, Mangrove Plantations, Brgy. Piape	Padada, Davao del Sur	11/24/2019	Final	Davao del Sur DEO	LF	14.697	75	6/24/2019	9/6/2019	6.80%	C	0.494	0.133	0.300	-	-	-	92.70%	88.8% Satisfactory	AHD
69	-	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	D	SB	GE	Jct. San Antonio-Baybay Leading to Creamsand Longbeach Brgy. Baybay	Cateel, Davao Oriental	11/20/2019	Final	Davao Oriental 1st DEO	LF	19.593	110	6/19/2019	10/6/2019	0.00%	C	0.468	0.133	0.300	-	-	-	90.10%	90.1% Very Satisfactory	ONS
70	-	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	D	SB	GE	Construction of Concrete Road Access - Road Leading to Twin Falls, Brgy. Manongol	Kidapawan City	11/26/2019	Final	Cotabato 2nd DEO	LF	11.758	110	6/19/2019	10/6/2019	15.45%	C	0.493	0.132	0.300	-	-	-	92.50%	90.4% Very Satisfactory	AHD
71	56	AHE CONSTRUCTION	33486	L	D	SB	GE	Construction of Flood Control Structure along Cawit River	Zamboanga City	11/13/2019	Final	Zamboanga City DEO	LF	9.744	131	7/10/2019	11/17/2019	4.58%	C	0.467	0.133	0.300	-	-	-	90.00%	86.64% Satisfactory	AHD
72	57	AJD CONSTRUCTION AND SUPPLY	39893	L	B	SB	GE	Asset Preservation - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Tertiary Roads, (LDNICR) Magsaysay - Tubod Road - S00943MN, K1581+216 - K1582+220	Magsaysay, Lanao del Norte	11/7/2019	1st	Lanao del Norte 1st DEO	LF	10.816	161	7/18/2019	12/25/2019	9.07%	OG	0.392	0.247	0.150	0.030	0.056	0.050	92.50%	-	AHD
73	58	AJJ STRUKTURE BUILDERS INC.	40356	L	D	SB	GE	Construction of National Road Junction to Sultan Naga Ali Dimaporo Beach Resort (Sta. 0+000 - Sta. 1+200), Brgy. Bauyan	Sultan Naga Dimaporo, Lanao del Norte	11/7/2019	Final	Lanao del Norte 1st DEO	LF	18.408	120	6/20/2019	10/17/2019	0.00%	C	0.493	0.161	0.300	-	-	-	95.40%	92.58% Very Satisfactory	ONS
74	59	AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	Improvement/Sheet Piling of Parañaque River South near Avida Tower	Paranaque City, Metro Manila	11/21/2019	Final	Metro Manila 2nd DEO	LF	46.060	489	2/26/2018	6/29/2019	0.00%	C	0.500	0.142	0.300	-	-	-	94.20%	94.2% Very Satisfactory	ONS
75	-	AKN CONSTRUCTION CORPORATION	11845	L	AAA	LA	GE	Construction of Concrete Revetment, Mangalcal Bank Protection along Carmen-Dapecol Compound Road	Carmen, Davao del Norte	11/23/2019	2nd	Davao del Norte DEO	LF	44.921	168	6/17/2019	12/1/2019	-2.11%	OG	0.398	0.240	0.129	0.030	0.056	0.033	88.60%	-	DEL
76	60	AL- B DEVELOPMENT CORPORATION	11740	L	A	MA	GE	Network Development Program - Off-Carriageway Improvement - Secondary Roads, Friendship Circum. Road (West Circum Road) K0084+400 to K0085+800	Angeles City , Pampanga	11/8/2019	1st	Pampanga 3rd DEO	LF	39.103	180	5/31/2019	11/26/2019	0.77%	OG	0.380	0.241	0.150	0.030	0.061	0.050	91.20%	-	AHD
77	-	AL- B DEVELOPMENT CORPORATION	11740	L	A	MA	GB	Local Infrastructure Program; Building and Other Structures; Multi- Purpose / Facilities, Rehabilitation/ Improvement of Multi- purpose Building	Brgy. Dapdap, Mabalacat City, Pampanga	11/8/2019	Final	Pampanga 3rd DEO	LF	2.454	90	7/22/2019	10/19/2019	0.00%	C	0.429	0.133	0.300	-	-	-	86.20%	86.2% Satisfactory	ONS
78	61	AL CHRIS CONSTRUCTION	12406	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones – Jct. (TER) Alburquerque – Sikatuna Road	Sikatuna, Bohol	11/5/2019	Final	Bohol 1st DEO	LF	9.506	70	8/23/2019	10/31/2019	0.00%	C	0.471	0.200	0.300	-	-	-	97.10%	97.1% Outstanding	ONS
79	62	AL HUSSEIN CONSTRUCTION	18438	L	A	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Revetment/River Control on Steel Sheet Pile along Malabang - Dobleston - Tukuran Road, Karomatan Bridge (Phase 2), Brgy. Poblacion, K1989+449-K1989+484	Sultan Naga Dimaporo, Lanao del Norte	11/7/2019	1st	Lanao del Norte 1st DEO	LF	46.546	171	7/19/2019	1/5/2020	1.57%	OG	0.400	0.298	0.150	0.030	0.047	0.050	97.50%	-	AHD
80	63	ALBANOR CONSTRUCTION	41645	L	D	SB	GB	19MH0038 - Construction of Multi-Purpose Building (Gymnasium)	Brgy. Poblacion, Esperanza, Sultan Kudarat	11/23/2019	Final	Sultan Kudarat 2nd DEO	LF	0.645	60	7/7/2019	9/4/2019	26.73%	C	0.493	0.191	0.300	-	-	-	98.40%	90.91% Very Satisfactory	AHD
81	64	ALBERTO UY CONSTRUCTION & DEVELOPMENT	20924	L	B	MA	GB	Construction of Multi-Purpose Building (Brgy. Hall), Brgy. Formon	Bongabong, Oriental Mindoro	11/8/2019	1st	Southern Mindoro DEO	LF	4.313	190	7/7/2019	1/12/2020	0.31%	OG	0.396	0.251	0.150	0.030	0.051	0.050	92.80%	-	AHD
82	65	ALCEL CONSTRUCTION	15129	L	A	MA	GE	Asphalt Overlay along Pangasinan-Zambales Road, K0293+000 to K0296+000 with exception	Burgos, Pangasinan	11/12/2019	Final	Pangasinan 1st DEO	LF	18.628	90	7/24/2019	10/21/2019	4.44%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	AHD
83	66	ALCEL CONSTRUCTION / JTM CONSTRUCTION (JOINT VENTURE)	JV-17-610	L	A	MB	GE	Construction / Improvement of Bugnay (Mangape) - Buscalan - Loccong - Butbut Proper Road Leading to Buscalan Tattoo Village	Tinglayan, Kalinga	11/21/2019	Final	Upper Kalinga DEO	LF	95.474	413	2/20/2018	4/8/2019	-3.80%	C	0.488	0.133	0.186	-	-	-	80.70%	83.92% Satisfactory	DEL
84	67	ALEBON GENUINE MERCHANDISING INCORPORATED	26300	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Silad-Balongis Beach Road	Sugbongcogon, Misamis Oriental	11/11/2019	Final	Misamis Oriental 1st DEO	LF	13.964	90	7/15/2019	10/12/2019	0.00%	C	0.494	0.146	0.300	-	-	-	94.00%	89.62% Very Satisfactory	ONS
85	68	ALEXI LOUISSE CONSTRUCTION AND GENERAL MERCHANDISE	35492	L	D	SB	GE	Construction of Calabuanan to Setan Flood Control	Baler, Aurora	11/23/2019	1st	Aurora DEO	LF	29.400	201	6/18/2019	1/4/2020	15.73%	OG	0.374	0.237	0.150	0.030	0.056	0.050	89.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
86	69	ALFAHAD BUILDERS AND ENTERPRISES	40063	L	D	SB	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads: Dobleston - Butadon Road, K1995+850 to K1996+000 / K1996+670 to K1996+970	SND, Lanao del Norte	10/14/2019	Final	Lanao del Norte 1st DEO	LF	17.511	126	6/11/2019	10/14/2019	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	90.42% Very Satisfactory	ONS
87	70	ALFALFA CONSTRUCTION	29712	L	A	MB	GE	Improvement/ Concreting of Luta - Ponghal - Buyabuyan - Olilicon Road	Lagawe, Ifugao	11/26/2019	Final	Ifugao 1st DEO	LF	94.206	345	6/21/2019	5/30/2020	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	90.72% Very Satisfactory	ONS
88	-	ALFALFA CONSTRUCTION	29712	L	A	MB	GE	Road Widening - Manila North Road, K0295+339 to K0295+455, K0295+477 to K0299+329	Balaoan, La Union	11/5/2019	1st	La Union 1st DEO	LF	81.246	312	7/23/2019	5/29/2020	4.05%	OG	0.379	0.240	0.150	0.030	0.055	0.050	90.40%	-	AHD
89	71	ALFALFA CONSTRUCTION / BRG CONSTRUCTION JOINT VENTURE	JV-18-415	L	A	MA	GE	Protect Lives and Properties againts Major Flood-Construction/Maintenace of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Structure, Maddiangat Section, Phase II, Sta.0+948 - Sta.1+613	Quezon, Nueva Vizcaya	11/11/2019	Final	Nueva Vizcaya 1st DEO	LF	37.240	170	5/23/2019	11/8/2019	19.82%	C	0.459	0.133	0.300	-	-	-	89.20%	89.2% Very Satisfactory	AHD
90	72	ALFREGO BUILDERS & SUPPLY	19284	L	D	SB	GE	NHJ San Vicente connecting Banaybanay Public Terminal and Banana, Corn and Rice Processing Sites in support of Agribusiness: Banana. Corn and Rice Industries	Banaybanay, Davao Oriental	11/18/2019	1st	Davao Oriental 2nd DEO	LF	22.050	198	6/17/2018	12/31/2018	0.25%	OG	0.323	0.235	0.150	0.030	0.056	0.050	84.40%	-	AHD
91	73	ALGIMAR CONSRTUCTION	15232	L	AAA	LA	GE	Network Development - Road Widening - Secondary Roads, Buenavista - Kawayan Road, K0035+000 - K0037+500, K0042+164 - K0042+963	Buenevista-Kawayan Road, Masbate	11/13/2019	1st	Masbate 3rd DEO	LF	96.220	266	7/11/2019	4/1/2020	55.83%	OG	0.367	0.240	0.150	0.010	0.061	0.050	87.80%	-	AHD
92	74	ALGON ENGINEERING CONSTRUCTION CORPORATION	270	L	AAA	LB	GE	Road Widening, Sayre highway (Jct Bukidnon-Davao City Rd-Cotabato Bdry), K1592+197 - K1593+042, K1593+712 - K1596+058, K1596+088 - K1598+000	Bukidnon	11/7/2019	1st	Regional Office No. X	LF	137.797	270	7/26/2019	4/20/2020	7.28%	OG	0.392	0.240	0.150	0.030	0.061	0.050	92.30%	-	AHD
93	-	ALGON ENGINEERING CONSTRUCTION CORPORATION	270	L	AAA	LB	GE	Reconstruction to Concrete - Revetment-On Specific Locations along Davao-Bukidnon Road (S01406MN) K1629+120-K1635+157	Davao City	11/28/2019	1st	Regional Office No. XI	LF	96.996	263	7/24/2019	4/11/2020	42.78%	OG	0.374	0.239	0.150	0.030	0.056	0.050	89.90%	-	AHD
94	75	ALJ CONSTRUCTION AND SUPPLY	30571	L	B	SB	GB	Construction of Multi-Purpose Building (Phase II) at Municipal Market	Brgy. Poblacion, Nueva Valencia, Guimaras	11/12/2019	Final	Guimaras DEO	LF	6.584	150	6/7/2019	11/3/2019	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.9% Very Satisfactory	ONS
95	76	ALL WEATHER CONSTRUCTION	35645	L	C	SB	GE	Construction of Bank Protection Structure along Cugman River	Barangay Cugman, Cagayan de Oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	9.405	91	7/15/2019	10/13/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	ONS
96	77	ALMAKAR BUILDERS AND METAL WORKS	21929	L	B	MA	GB	Construction of Four (4) Storey, Sixteen (16) Classroom School Building at Lantic Elementary School	Carmona, Cavite	11/28/2019	Final	Cavite 3rd DEO	LF	45.556	270	12/13/2018	9/8/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	91.62% Very Satisfactory	ONS
97	78	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement , Estero de Quiapo, (RS) Sta. 0+335.51 to Sta. 0+362.31; (LS) Sta. 0+330.60 to Sta. 0+376.20, Sta. 0+390.20 to Sta. 0+434.60	Manila City	11/11/2019	1st	North Manila DEO	LF	44.099	150	7/2/2019	11/28/2019	13.32%	OG	0.398	0.240	0.150	0.030	0.042	0.050	91.00%	-	AHD
98	-	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Uguis River	Brgy. Uguis, Nueva Era, Ilocos Norte	11/8/2019	1st	Ilocos Norte 2nd DEO	LF	49.686	162	6/21/2019	11/29/2019	7.59%	OG	0.380	0.223	0.150	0.030	0.045	0.050	87.80%	-	AHD
99	-	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GB	Construction of Four Storey (8 Classrooms) 2 Sci Lab. & 1 ICT Lab. Bldg. General Emilio Aguinaldo National High School	Ramon, Isabela	11/6/2019	Final	Isabela 4th DEO	LF	17.978	268	7/16/2018	4/9/2019	-4.90%	C	0.481	0.200	0.153	-	-	-	83.40%	82.12% Satisfactory	DEL
100	-	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	AAA	MB	GE	Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads, Daang Maharlika (LZ), Nueva Ecija 2nd Legislative District	Province of Nueva Ecija	11/26/2019	1st	Regional Office No. III	LF	138.999	240	7/8/2018	3/4/2019	-1.61%	OG	0.396	0.240	0.134	0.030	0.051	0.033	88.40%	-	DEL
101	-	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MA	GE	Flood Management Program-Construction/Maintenance of Flood Mitigation and Drainage Systems-Construction of Riverbank protection along Pansipit River	Lemery, Batangas	11/19/2019	1st	Batangas 1st DEO	LF	47.775	210	6/10/2019	1/5/2020	9.08%	OG	0.398	0.240	0.150	0.022	0.047	0.050	90.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
102	-	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	A	MB	GE	Asset Preservation-Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads- Secondary Road, Lipanto along Jct. Himay-angan-Silago-Abuyog Bdry. Rd., (K1056+590-K1056+950)	St. Bernard, Southern Leyte	11/5/2019	1st	Southern Leyte DEO	LF	38.847	330	8/13/2019	7/7/2020	1.62%	OG	0.393	0.24	0.15	0.03	0.061	0.033	90.70%	-	AHD
103	79	ALPIZ CONSTRUCTION & DEVELOPMENT CORPORATION	11039	L	B	MA	GE	Rehabilitation of Paved Road-Improvement of Biak na Bato St.	Quezon City	11/25/2019	1st	Quezon City 1st DEO	LF	33.271	330	6/6/2019	4/30/2020	11.16%	OG	0.375	0.271	0.150	0.030	0.051	0.050	92.70%	-	AHD
104	80	ALPXR CONST. & BLDRS. CORP.	44667	L	C	SB	GB	Construction (Completion) of Multi-Purpose Building (Mini GYM) at Brgy. Impao, Isulan	Sultan Kudarat	11/23/2019	Final	Sultan Kudarat 1st DEO	LF	2.267	135	6/17/2019	10/29/2019	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	89.95% Very Satisfactory	ONS
105	81	ALRO CONSTRUCTION & DEVELOPMENT CORP.	18361	L	A	MB	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road along Teres - Garchitorena Road. Section 1: K0545+(-180) - K0545+(-044.00), Section 2: K0546+041.00 - K0546+144.00, Section 3: K0547+887.00 - K0548+000.00	Brgy. Toytoy - Brgy. IV, Garchitorena, Camarines Sur	11/6/2019	Final	Camarines Sur 4th DEO	LF	8.044	80	7/10/2019	9/27/2019	0.25%	C	0.492	0.133	0.300	-	-	-	92.50%	91.18% Very Satisfactory	AHD
106	-	ALRO CONSTRUCTION & DEVELOPMENT CORP.	18361	L	A	MB	GE	Converge and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations, Pasacao-Balatan Tourism Coastal Highway leading to Pasacao Port to White Sand Beaches (Balatan Section - Package I), Camarines Sur	Balatan, Camarines Sur 1st LD	11/4/2019	1st	Regional Office No. V	LF	46.555	205	8/30/2019	3/21/2020	8.82%	OG	0.400	0.236	0.150	0.030	0.051	0.050	91.70%	-	AHD
107	82	ALZ CONSTRUCTION	40974	L	D	SB	GB	Construction of Multi-Purpose Building Barangay Alegria	Aurora, Zamboanga del Sur	11/9/2019	Final	Zamboanga del Sur 1st DEO	LF	2.472	80	7/25/2019	10/12/2019	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
108	83	ALZAM ENTERPRISES INCORPORATED	19113	L	A	MB	GE	Preventive Maintenance Daang Maharlika (MN) K1468+670-K1469+800, K1470+100-K1470+400	Davao del Norte	11/22/2019	Final	Davao del Norte DEO	LF	34.934	106	7/11/2019	10/24/2019	0.00%	C	0.446	0.133	0.300	-	-	-	87.90%	87.9% Satisfactory	ONS
109	84	AMALGO CONSTRUCTION	42423	L	D	SB	GB	Construction of Two Units One-Storey Three Classroom School Building @ Dona Helen NHS, School ID: 305482	Brgy. Dona Helen, Basilisa, Dinagat Islands	11/8/2019	3rd	Dinagat Islands DEO	LF	9.608	330	1/16/2019	12/11/2019	-6.93%	OG	0.388	0.299	0.081	0.030	0.038	0.033	86.90%	-	DEL
110	85	AMPLEX CONSTRUCTION AND SUPPLIES	35090	L	C	SB	GE	Construction of Flood Mitigation Structures along Marbel - Makar Road (Pagalungan Section), (Apopong -Silway - Sinawal River Basin), Sta. 0+000 - Sta. 0+233	Pagalungan, Polomolok, South Cotabato	11/20/2019	Final	South Cotabato 2nd DEO	LF	24.500	163	7/22/2019	12/31/2019	28.21%	C	0.488	0.133	0.300	-	-	-	92.10%	90.42% Very Satisfactory	AHD
111	-	AMPLEX CONSTRUCTION AND SUPPLIES	35090	L	C	SB	GE	Retrofitting/Strenthening of Bagong Taas Bridge (B01009MN) along Sarangani - Davao del Sur Coastal Road	Glan, Sarangani Province	11/21/2019	Final	Sarangani DEO	LF	13.248	90	7/10/2019	10/7/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
112	86	ANASAVILLA CONSTRUCTION AND DEVELOPMENT CORPORATION	38518	L	D	SB	GE	Concreting of Brgy. San Isidro	Bongabong, Oriental Mindoro	11/7/2019	1st	Southern Mindoro DEO	LF	13.965	158	6/20/2019	11/24/2019	2.49%	OG	0.348	0.266	0.150	0.030	0.056	0.050	90.00%	-	AHD
113	87	ANGKAT CONSTRUCTION AND SUPPLIES	34328	L	A	SB	GB	Construction of Multi-Purpose Building, Cupayon Elementary School, Brgy. Cuyapon	Kabacan, North Cotabato	11/26/2019	Final	Cotabato 1st DEO	LF	1.872	79	6/13/2019	8/30/2019	0.00%	C	0.498	0.134	0.300	-	-	-	93.20%	89.14% Very Satisfactory	ONS
114	88	ANKOR GAULLE CONSTRUCTION AND SUPPLY	43215	L	D	SB	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage System - Construction of Anoling - Cabangan - Salvacion Flood Control System, Cabangan Section	Camalig, Albay	11/12/2019	Final	Albay 2nd DEO	LF	28.651	160	5/23/2019	10/29/2019	13.12%	C	0.463	0.133	0.300	-	-	-	89.60%	86.78% Satisfactory	AHD
115	89	APD CONSTRUCTION	17467	L	A	MA	GE	Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads-Secondary Roads along Cordon-Aurora Bdry Rd (Isabela Bdry-Jct Dumabato) K0335+887-K0336+548, K0337+389-K0337+770	Cabarroquis, Quirino	11/5/2019	1st	Quirino DEO	LF	18.034	127	8/8/2019	12/12/2019	10.30%	OG	0.336	0.240	0.150	0.022	0.042	0.050	84.00%	-	AHD
116	-	APD CONSTRUCTION	17467	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development: Paving of Unpaved Roads-Tertiary Roads-Construction of Concrete Roads along Jct. Abbag-Nagtipunan-Nueva Vizcaya Road via Dupax Quirino- (S04764LZ) Chainage 2373.22 - Chainage 3598, Chainage 4019 - Chainage 5216	Nagtipunan, Quirino	11/6/2019	1st	Regional Office No. II	LF	99.324	231	7/23/2019	3/9/2020	46.30%	OG	0.348	0.300	0.150	0.020	0.037	0.050	90.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
117	90	APPGIL CONSTRUCTION & SUPPLY	43673	L	D	SB	GE	Construction of Drainage Structure along Aklan East Road - KO277+305 - KO277+344, KO277+563 - KO277+655	Aklan	11/6/2019	1st	Aklan DEO	LF	8.751	121	8/14/2019	12/12/2019	9.32%	OG	0.372	0.240	0.150	0.030	0.030	0.050	87.20%	-	AHD
118	91	APRIL ROSE ENT. & BUILDERS	42590	L	C	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Alo Seawall along N. Bacalso Ave.	Oslob, Cebu	11/7/2019	Final	Cebu 4th DEO	LF	29.4	152	6/20/2019	11/18/2019	5.99%	C	0.461	0.200	0.300	-	-	-	96.10%	96.1% Outstanding	AHD
119	92	APS CONSTRUCTION	37304	L	B	SB	GB	Construction of Multi-Purpose Building (Gymnasium Phase III)	Brgy. Sta. Clara, Sta. Ana, Cagayan	11/5/2019	Final	Cagayan 1st DEO	LF	1.978	95	7/4/2019	10/6/2019	2.79%	C	0.494	0.133	0.300	-	-	-	92.70%	92.7% Very Satisfactory	AHD
120	93	AQUA DRAGON CONSTRUCTION & SUPPLY	36405	L	A	SB	GE	Construction of Local Road- Sitio San Ramon	Brgy. Manalad, Ilog, Negros Occidental	11/9/2019	Final	Negros Occidental 3rd DEO	LF	9.900	101	7/15/2019	10/23/2019	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	ONS
121	-	AQUA DRAGON CONSTRUCTION & SUPPLY	36405	L	A	SB	GE	Access Road Leading to Aguisan Port	Barangay Aguisan, Himamaylan City, Negros Occidental	11/9/2019	1st	Negros Occidental 2nd DEO	LF	15.519	188	6/26/2019	12/30/2019	41.15%	OG	0.394	0.240	0.150	0.022	0.051	0.050	90.50%	-	AHD
122	94	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION	16751	L	A	MB	GE	Road Widening on Secondary Roads along Camiling-Wawa-Bayambang-Malasiqui-Sta.Barbara Road, K0175+038.50-K0176+165, K0195+456-K0197+080,K0196+625-K0197+400	Bayambang and Sta. Barbara, Pangasinan	11/7/2019	1st	Pangasinan 4th DEO	LF	53.097	240	7/25/2019	3/20/2020	50.20%	OG	0.388	0.239	0.150	0.030	0.056	0.050	91.30%	-	AHD
123	-	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION	16751	L	A	MB	GE	Construction/Improvement of Access Road Leading to Junction-Tayug-San Quintin Road Leading to Amazing Sunflower Farm	Barangay Panganiban, Taug, Pangasinan	11/5/2019	2nd	Pangasinan 3rd DEO	LF	19.781	174	6/4/2019	11/24/2019	-0.45%	OG	0.392	0.232	0.146	0.030	0.051	0.033	88.40%	-	DEL
124	-	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION	16751	L	A	MB	GE	Construction of By-Pass and Diversion Roads, Tayug-San Quintin Road	Tayug, Pangasinan	11/5/2019	1st	Pangasinan 3rd DEO	LF	28.474	258	6/4/2019	2/16/2020	17.96%	OG	0.392	0.240	0.150	0.030	0.056	0.033	90.10%	-	AHD
125	95	ARKY CONSTRUCTION AND SUPPLY	32692	L	AAA	LA	GE	Organizational Outcome 1 - Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance, Asphalt Overlay, Buenavista - Kawayan Road K0047+844 - K0048+640 and K0049+616-K0049+755.40	Buenevista-Kawayan Road, Masbate	11/13/2019	Final	Masbate 3rd DEO	LF	22.651	100	7/17/2019	10/24/2019	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.5% Very Satisfactory	ONS
126	96	ARM-ASIA CONSTRUCTION & ENGINEERING	27561	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainange Systems - Rehabilitation of Borobor River Control, Barangay Paratong	Bangar, La Union	11/5/2019	Final	La Union 1st DEO	LF	19.600	225	7/15/2019	2/24/2020	62.58%	C	0.410	0.133	0.300	-	-	-	84.30%	84.3% Satisfactory	AHD
127	97	ARMD CONSTRUCTION AND GENERAL MERCHANDISE	38248	L	C	SB	GB	Local Infrastructure Program Construction of Multi-Purpose Hall, Panampunan, Tarlac City	Province of Tarlac	11/28/2019	Final	Tarlac 1st DEO	LF	1.940	90	7/5/2019	10/2/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
128	98	ARQ BUILDERS	35966	L	AA	MB	GE	Road Widening - Primary Roads Jct. Lingig - Trento Rd. - K1475+138 - K1477+211	San Jose, Bislig City, Surigao del Sur	11/10/2019	1st	Surigao del Sur 2nd DEO	LF	91.511	233	7/25/2019	3/13/2020	23.87%	OG	0.378	0.239	0.150	0.030	0.070	0.050	91.70%	-	AHD
129	99	ARQ BUILDERS / WIN CONSTRUCTION (JOITN VENTURE)	JV-18-1021	L	AA	MA	GE	Protect Lives and Properties against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Flood Mitigation Structure, Guadalupe River, Barangay Sapangdaku	Cebu City	11/14/2019	2nd	Cebu City DEO	LF	34.054	253	6/27/2019	3/5/2020	-5.56%	OG	0.386	0.300	0.094	0.030	0.055	0.033	89.80%	-	DEL
130	100	ARRIANNE MERCHANDISING AND CONSTRUCTION SERVICES INCORPORATED	41643	L	D	SB	GE	Construction of Flood Mitigation Structure - Construction of Guimbal Flood Control Structures, Guimbal, Iloilo	Guimbal, Iloilo	11/15/2019	Final	Iloilo 1st DEO	LF	23.271	145	7/11/2019	12/2/2019	66.20%	C	0.479	0.133	0.300	-	-	-	91.20%	90.24% Very Satisfactory	AHD
131	101	ARROW CONSTRUCTION	32834	L	B	SB	GE	Rehabilitation / Major Repair of Permanent Bridge Sta. Cruz Br. 1 (B01505LZ) along Jose Abad Santos Avenue	Lubao, Pampanga	11/7/2019	Final	Pampanga 2nd DEO	LF	5.842	60	7/11/2019	9/8/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	90.12% Very Satisfactory	ONS
132	102	ARSVICO CONSTRUCTION AND DEVELOPMENT CORP.	23518	L	B	SB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening- Tertiary Roads, Talisay- Laurel-Agoncillo Rd.- K0084+330- K0084+754, K0086+183- K0086+432	Talisay, Batangas	11/22/2019	1st	Batangas 3rd DEO	LF	27.831	240	7/3/2019	2/27/2020	23.01%	OG	0.395	0.240	0.150	0.022	0.047	0.050	90.40%	-	AHD
133	103	AS MACHA CONSTRUCTION AND TRADING	36878	L	C	SB	GE	Bridge Program - Retrofitting/ Strengthening of Permanent Bridges - Mabatang Bridge (BO1704LZ) along Roman Expressway	Abucay, Bataan	11/11/2019	Final	Bataan 1st DEO	LF	13.230	130	6/17/2019	10/24/2019	7.69%	C	0.500	0.133	0.300	-	-	-	93.30%	92.34% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
134	104	AS YANG CONSTRUCTION	11322	L	B	SB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Construction of Flood Control at M. Adriatico to Brgy. Papandungin	Gloria, Oriental Mindoro	11/7/2019	2nd	Southern Mindoro DEO	LF	19.600	181	6/16/2019	12/13/2019	33.24%	OG	0.350	0.247	0.150	0.030	0.056	0.050	88.30%	-	AHD
135	105	ASG CONSTRUCTION AND CONCRETE PRODUCTS	26788	L	A	MB	GE	Construction of Flood Mitigation Structure Construction of Sipa Flood Control Structure along Apayao - Abulug River Basin, Sta. 1+499 - Sta. 2+299	Sta. Marcela , Apayao	11/23/2019	Final	Apayao 2nd DEO	LF	84.269	330	8/14/2019	7/8/2020	83.75%	C	0.463	0.133	0.300	-	-	-	89.60%	89.6% Very Satisfactory	AHD
136	106	AT BUILDERS AND GENERAL MERCHANDISE	38199	L	C	SB	GB	Construction of 2 Storey, 4 Classroom School Building FS Catanico Elementary School	Brgy. FS Catanico, Cagayan de Oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	12.286	213	1/4/2019	8/4/2019	-4.34%	C	0.473	0.200	0.170	-	-	-	84.30%	83.18% Satisfactory	DEL
137	107	ATHENA CONSTRUCTION AND DEVELOPMENT	37750	L	D	SB	GB	Construction of Multi-Purpose Building (Covered Court/Evacuation Center)	Buli, San Agustin, Romblon	11/14/2019	1st	Romblon DEO	LF	4.321	150	8/12/2019	1/8/2020	20.30%	OG	0.343	0.243	0.150	0.030	0.061	0.050	87.70%	-	AHD
138	108	ATLANTIC CONSTRUCTION	24232	L	D	SB	GB	Construction of Multi-purpose Building (Community Center)	Brgy. Songsong, Gamu, Island	11/12/2019	Final	Isabela 2nd DEO	LF	2.348	120	6/3/2019	9/30/2019	2.87%	C	0.412	0.133	0.300	-	-	-	84.50%	89.47% Very Satisfactory	AHD
139	-	ATLANTIC CONSTRUCTION	24232	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy. Annayataan, Baggao, Cagayan	11/5/2019	1st	Cagayan 1st DEO	LF	2.965	120	8/4/2019	12/1/2019	0.41%	OG	0.397	0.204	0.150	0.024	0.043	0.050	86.80%	-	AHD
140	109	AUDRIC CONSTRUCTION & SUPPLY	34376	L	B	SB	GE	Reconstruction to Concrete Pavement - on Specific Locations along Capiz - Aklan Rd. (S00298PN) KO331+120 - KO332+902	Capiz	11/9/2019	1st	Capiz 2nd DEO	LF	27.952	201	7/11/2019	1/27/2020	8.93%	OG	0.336	0.240	0.150	0.030	0.038	0.050	84.40%	-	AHD
141	-	AUDRIC CONSTRUCTION & SUPPLY	34376	L	B	MA	GB	Construction of Multi-Purpose Building (Covered Court)	Brgy. Naligusan, Ibajay, Aklan	11/7/2019	Final	Aklan DEO	LF	2.876	112	6/19/2019	10/8/2019	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	91.8% Very Satisfactory	ONS
142	110	AVECS CORPORATION	23228	L	AA	LA	GB	Construction of 1 Unit, 2 Storey - 10 Classroom School Building with Toilet at Maramag CES	Maramag, Bukidnon	11/6/2019	Final	Bukidnon 2nd DEO	LF	22.506	225	1/29/2019	9/10/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	85.58% Satisfactory	ONS
143	111	AVE-MARIA CONSTRUCTION AND TRADING	42759	L	D	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi Purpose / Facilities - Construction of Multi-Purpose Building (Senior Citizen & Sports Center)	Dinalupihan, Bataan	11/11/2019	Final	Bataan 1st DEO	LF	8.910	133	7/18/2019	11/27/2019	15.04%	C	0.488	0.134	0.300	-	-	-	92.20%	91.29% Very Satisfactory	AHD
144	112	AVIC CONSTRUCTION AND SUPPLY	28784	L	C	SB	GB	Construction of Classrooms (2-Storey 4-Classroom Scholl Building, 1 Regular Workshop and 2SHS Classrooms) at Mauraro High School	Guinobatan, Albay	11/7/2019	Final	Albay 3rd DEO	LF	10.043	204	12/21/2018	7/12/2019	-4.05%	C	0.495	0.198	0.178	-	-	-	87.10%	85.91% Satisfactory	DEL
145	113	AYANA CONSTRUCTION AND TRADING	38623	L	D	SB	GE	Construction of Overpass along Katipunan Avenue near T. Castro Street	Barangay Milagrosa, Quezon City	11/27/2019	1st	Quezon City 2nd DEO	LF	15.031	180	7/1/2019	12/27/2019	2.84%	OG	0.321	0.241	0.150	0.020	0.061	0.050	84.30%	-	AHD
146	114	B. VICENCIO BUILDERS (BVB), INC.	9687	L	AA	LA	GE	Construction/Upgrading/Rehabilitation of Structure along National Road	Calanipawan Road, K0914+-(279) to K0914+361, Tacloban City	11/13/2019	1st	Tacloban City DEO	LF	25.133	180	7/5/2019	12/31/2019	0.61%	OG	0.395	0.240	0.150	0.030	0.042	0.033	89.00%	-	AHD
147	-	B. VICENCIO BUILDERS (BVB), INC.	9687	L	AA	SB	GE	Construction of Flood Control Structures along Jibatang River (Downstream), Barangay Caybago	Calbayog City, Samar	11/8/2019	Final	Samar 1st DEO	LF	39.552	166	6/6/2019	11/18/2019	6.02%	C	0.471	0.133	0.300	-	-	-	90.40%	90.4% Very Satisfactory	AHD
148	115	B. VICENCIO CONSTRUCTION / PATRILA BUILDERS, INC. (JOINT VENTURE)	JV-18-1273	L	AA	MA	GE	Construction of Tigum Flood Control Project (Jro-Tigum River), Brgy. Agutayan	Sta. Barbara, Iloiol	11/13/2019	1st	Iloilo 4th DEO	LF	46.550	170	8/16/2019	2/1/2020	35.59%	OG	0.400	0.240	0.150	0.030	0.047	0.050	91.70%	-	AHD
149	116	B.A. LAGAZO BUILDERS	34648	L	D	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations-Access Road leading to Briza Beach Resort	Ballesteros, Cagayan	11/6/2019	Final	Cagayan 2nd DEO	LF	9.510	118	5/29/2019	9/23/2019	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	91.02% Very Satisfactory	ONS
150	117	B.C. CUERPO CONSTRUCTION CORPORATION	11898	L	AAA	MA	GE	Reconstruction of Caray-caray Flood Control Structures along Biliran Circumferential Road (124.41165°, 11.55882° to 124.559720°, 11.412717°)	Naval, Biliran	11/11/2019	2nd	Biliran DEO	LF	28.636	185	6/6/2019	12/7/2019	15.95%	OG	0.35	0.24	0.15	0.03	0.056	0.05	87.60%	-	AHD
151	118	B.K. SY TU CONSTRUCTION	12655	L	B	MA	GE	Rehabilitation/ Improvement of Existing Dike along Lucung Rier (Café Section, Left Bank)	Concepcion, Tarlac	11/25/2019	1st	Tarlac 1st DEO	LF	27.932	206	5/27/2019	12/18/2019	3.00%	OG	0.362	0.233	0.150	0.030	0.047	0.033	85.50%	-	AHD
152	119	B.M. MARKETING	9852	L	AAA	LB	GE	Asphalt Overlay, Naval-Caibiran Cross Country Road K1032+620-K1033+709, K1033+735-K1033+988	Naval, Biliran Province	11/11/2019	Final	Biliran DEO	LF	70.655	110	7/24/2019	11/10/2019	0.95%	C	0.489	0.133	0.3	-	-	-	92.20%	92.2% Very Satisfactory	AHD
153	120	B.P. CRUZ BUILDERS AND TRADING	33272	L	A	MA	GE	Rehabilitation / Major repair of Slope Protection - Rehabilitation of Slope Protection along Quitangil Creek	Sta. Maria, Malabacat City, Pampanga	11/8/2019	1st	Pampanga 3rd DEO	LF	27.635	180	5/31/2019	11/26/2019	-1.87%	OG	0.344	0.235	0.131	0.030	0.056	0.033	82.90%	-	DEL
154	121	B-12 CONSTRUCTION AND TRADING CORPORATION	31997	L	A	MB	GE	Construction / Rehabilitation of Sta. Barbara - Maliwalu Road (R.A. 9506- Bacolor Rehabilitation Act)	Bacolor, Pampanga	11/5/2019	1st	Pampanga 1st DEO	LF	91.431	255	7/8/2019	3/18/2020	10.87%	OG	0.376	0.240	0.150	0.030	0.051	0.033	88.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
155	122	BADOC BUILDERS & SUPPLY, INC.	31564	L	A	MB	GE	Construction/Improvement of Circumferential Road leading to Juan Luna Shrine, La Virgen Milagroso Shrine and Other Access Roads	Badoc, Ilocos Norte	11/8/2019	1st	Ilocos Norte 2nd DEO	LF	86.850	353	7/23/2019	7/9/2020	18.14%	OG	0.394	0.240	0.150	0.030	0.050	0.033	89.70%	-	AHD
156	-	BADOC BUILDERS & SUPPLY, INC.	31564	L	A	MB	GE	Construction/Repair/Improvement of Various Infrastructure including Local Projects, Improvement/Concreting of Paoay Lake Circumferential Road and Malacanang to Amianan	Paoay, Ilocos Nortre	11/6/2019	1st	Regional Office No. I	LF	115.790	240	7/12/2019	3/7/2020	31.18%	OG	0.380	0.225	0.150	0.030	0.056	0.050	89.10%	-	AHD
157	123	BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MA	GE	Construction of Flood Control Structure (Revetment Wall) along Sibuguey River, Sta. 1+160 to Sta. 1+240 and Sta. 0+000 to Sta. 0+320, Balugo	Imelda, Zamboanga Sibugay	11/11/2019	1st	Zamboanga Sibugay 1st DEO	LF	46.055	213	6/11/2019	1/9/2020	0.91%	OG	0.394	0.240	0.150	0.030	0.056	0.050	92.00%	-	AHD
158	124	BAHRAMLEY CONSTRUCTION	42050	L	D	SB	GE	Construction of Dupag, Tabuk City, Kalinga	Barangay Dupag, Tabuk City, Kalinga	11/20/2019	1st	Lower Kalinga DEO	LF	15.890	215	7/18/2019	2/17/2020	43.13%	OG	0.395	0.239	0.150	0.030	0.056	0.050	92.00%	-	AHD
159	125	BANTAY CONSTRUCTION	35290	L	B	MA	GB	Local Infrastructure Program - Buildings and Other Structures - Multi-Purpose / Facilities - Repair / Rehabilitation of Multi-Purpose Building (Covered Court)	Opao, Mandaue City, Cebu	11/14/2019	Final	Cebu 6th DEO	LF	2.977	90	8/8/2019	11/5/2019	0.00%	C	0.459	0.201	0.300	-	-	-	95.90%	95.9% Very Satisfactory	ONS
160	126	BAQPRINCE CONSTRUCTION	28337	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Revetment along Julian River	Brgy. Bayan Luma Section, Imus, Cavite 3rd LD	11/28/2019	1st	Cavite 1st DEO	LF	46.535	171	6/19/2019	12/6/2019	4.37%	OG	0.392	0.240	0.150	0.022	0.051	0.050	90.50%	-	AHD
161	-	BAQPRINCE CONSTRUCTION	28337	L	A	MA	GE	Construction of Concrete Road- Gen. Aguinaldo- Magallanes- Nasugbu Road (East-West Road), Magallanes- Gen. Aguinaldo Section	Gen. E. Aguinaldo, Cavite	11/26/2019	1st	Cavite 2nd DEO	LF	54.732	240	7/16/2019	3/11/2020	0.13%	OG	0.394	0.240	0.150	0.022	0.051	0.050	90.70%	-	AHD
162	127	BARILLO CONSTRUCTION & ENTERPRISES	23836	L	B	MA	GE	Brgy. Tambanan Road Connecting Brgy. Tambanan and Junction National Highway in Support of Rubber Industry	Naga, Zamboanga Sibugay	11/5/2019	1st	Zamboanga Sibugay 2nd DEO	LF	17.056	111	7/23/2019	11/10/2019	0.22%	OG	0.391	0.229	0.150	0.030	0.042	0.033	87.50%	-	AHD
163	128	BATAKAGAN CONSTRUCTION	32298	L	D	SB	GE	Local Infrastructure Program - Local Roads and Bridges, Local Roads - Construction of Sadsadan - Cuba Provincial Road	Bauko, Mountain Province	11/25/2019	1st	Mt. Province 1st DEO	LF	9.602	143	8/26/2019	1/15/2020	0.91%	OG	0.362	0.294	0.150	0.030	0.042	0.050	92.80%	-	AHD
164	129	BDA JR CONSTRUCTION	40445	L	A	SN	GE	Local Infrastructure Program - Concreting of Lunac - Duroc Road	Brgy. Duroc, Angadanan, Isabela	11/9/2019	Final	Isabela 3rd DEO	LF	4.702	75	6/17/2019	8/30/2019	1.33%	C	0.444	0.133	0.300	-	-	-	87.70%	86.02% Satisfactory	AHD
165	-	BDA JR CONSTRUCTION	40445	L	A	SB	GE	Local Infrastructure Program - Concreting of Lunac - Duroc Road	Brgy. Duroc, Angadanan, Isabela	11/9/2019	Final	Isabela 3rd DEO	LF	9.405	76	6/17/2019	8/31/2019	0.00%	C	0.461	0.133	0.300	-	-	-	89.40%	85.44% Satisfactory	ONS
166	130	BELL CONSTRUCTION	27851	L	B	SB	GE	Construction of Flood Control Structures, Hinulugang Taktak river (Upstream Phase 3)	Antipolo City	11/27/2019	1st	Rizal 1st DEO	LF	19.600	210	6/4/2019	12/30/2019	0.55%	OG	0.386	0.300	0.150	0.030	0.056	0.050	97.20%	-	AHD
167	131	BELTRAN SB AGA GEN. MERCHANDISE & CONSTRUCTION	30823	L	D	SB	GB	Building and other Structures - Multi-Purpose/ Facilities-Construction of Multi-Purpose Building. (Covered Court)	Brgy. Bahay, Pasacao, Camarines Sur	11/8/2019	Final	Camarines Sur 2nd DEO	LF	3.901	135	6/17/2019	10/29/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	86.19% Satisfactory	ONS
168	-	BELTRAN SB AGA GEN. MERCHANDISE & CONSTRUCTION	30823	L	D	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Bridge Program - Retrofitting / Strengthening of Permanent Bridges - Hinulid Bridge (B00427LZ) Along Naga City Boundary - Calabanga - Balongay Road	Calabanga, Camarines Sur	11/7/2019	Final	Camarines Sur 3rd DEO	LF	12.586	90	6/10/2019	9/7/2019	-3.04%	C	0.498	0.133	0.209	-	-	-	84.00%	84% Satisfactory	DEL
169	132	BEMKAR CONSTRUCTION	33047	L	A	MA	GE	Bridge Program; Widening of Permanent Bridges; Laniton Bridge (B04506LZ) along Daang Maharlika (LZ)	Basud Camarines Norte, 2nd LD	11/10/2019	Final	Camarines Norte DEO	LF	17.107	318	7/20/2018	6/2/2019	-10.00%	C	0.434	0.134	0.000	-	-	-	56.80%	75.46% Unsatisfactory	DEL
170	-	BEMKAR CONSTRUCTION	33047	L	A	MA	GE	Network Development - Road Widening-Primary Roads Daang Maharlika (LZ) K0360+111 - K0361+140	Brgy. Caayunan, Basud Camarines Norte	11/10/2019	1st	Camarines Norte DEO	LF	27.925	138	7/8/2019	11/22/2019	-24.90%	OG	0.373	0.238	0.000	0.030	0.056	0.000	69.70%	-	DEL
171	133	BENDIMIL CONSTRUCTION & DEVELOPMENT CORPORATION	6135	L	AA	MB	GE	Widening of Permanent Bridges - Tigbao Bridge (B00556MN) along Pagadian City - Zamboanga City Road, K1854+360 to 1854+585.21 (Approach), K1854+585.21 to K1854+706.41 (Bridge), K1854+706.41 to K1854+800 (Approach)	Licomo, Zamboanga City	11/4/2019	1st	Regional Office No. IX	LF	116.803	360	7/12/2019	7/5/2020	26.32%	OG	0.378	0.239	0.150	0.030	0.042	0.050	88.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
172	134	BENRAM CONSTRUCTION	32198	L	B	MA	GE	Construction of Reinforced Concrete Wall for Slope Protection along Liloy - Siocon Rd. (S01146MN) K2010+946 to K2010+990, K2011+197 to K2011+249	Gutalac, Zamboanga del Norte	11/6/2019	1st	Zamboanga del Norte 2nd DEO	LF	24.098	210	9/20/2019	4/16/2020	18.60%	OG	0.382	0.300	0.150	0.030	0.042	0.050	95.40%	-	AHD
173	135	BET CONSTRUCTION & SUPPLY	31764	L	A	MA	GE	Construction of Flood Control Structure along Aloragat River	Barangay Calaoacan, Laoac, Pangasinan	11/5/2019	1st	Pangasinan 3rd DEO	LF	47.355	251	7/3/2019	3/9/2020	26.84%	OG	0.400	0.236	0.150	0.030	0.051	0.033	90.00%	-	AHD
174	136	BET CONSTRUCTION & SUPPLY / M.G. LUALHATI CONSTRUCTION CORP. JOINT VENTURE	JV-18-1257	L	A	MA	GE	Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Control System along Abra River (Upstream and Downstream) of Calungbuyan Bridge	Santa, Ilocos Sur	11/9/2019	Final	Regional Office No. I	LF	57.053	180	6/25/2019	12/21/2019	62.74%	C	0.468	0.133	0.300	-	-	-	90.10%	90.1% Very Satisfactory	AHD
175	137	BETTER WORK CONSTRUCTION	24432	L	B	MA	GE	Channel Excavation with Revetment along Allah River (Dajay Section)	Surallah, South Cotabato	11/19/2019	Final	South Cotabato 1st DEO	LF	19.549	115	6/14/2019	10/6/2019	0.92%	C	0.459	0.133	0.300	-	-	-	89.20%	89.8% Very Satisfactory	AHD
176	138	BHENLLABIEN BUILDERS CONSTRUCTION	36496	L	B	MA	GE	Construction /Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures - Construction of River Control along Maitim Waterways	Bay, Laguna	11/18/2019	1st	Laguna 2nd DEO	LF	39.190	216	7/3/2019	2/3/2020	18.57%	OG	0.395	0.240	0.150	0.030	0.056	0.050	92.10%	-	AHD
177	139	BHM CONSTRUCTION	30724	L	A	MA	GE	Bridge Retrofitting/ Strengthening Oling Brideg along Kalinga - Abra Road	Balbalan, Kalinga	6/21/2019	Final	Upper Kalinga DEO	LF	7.680	125	6/19/2019	10/21/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	82.94% Satisfactory	ONS
178	-	BHM CONSTRUCTION	30724	L	A	MA	GE	Construction/ Improvement of access Roads Leading to Declared Tourism Destinations - Bulo Nawoy Road Leading to Bulo - Nawoy Rice Terraces	Balbalan, Kalinga	11/21/2019	Final	Upper Kalinga DEO	LF	9.563	150	6/19/2019	11/15/2019	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	78.72% Unsatisfactory	ONS
179	140	BICOL GOLDROCK CONSTRUCTION CORPORATION	32376	L	B	MA	GE	Construction/ Rehab. Of Flood Mitigation Facilities, Within Major River Basins and Principal Rivers - Construction of Dike Bicol River Basin	Brgy. San Jose, Minalabac, Camarines Sur	11/8/2019	1st	Camarines Sur 2nd DEO	LF	29.398	237	6/17/2019	2/8/2020	0.00%	OG	0.398	0.240	0.150	0.030	0.056	0.050	92.40%	-	ONS
180	141	BIG BERTHA CONSTRUCTION AND DEVELOPMENT // JTM CONSTRUCTION (JOINT VENTURE)	JV-18-1735	L		MB	GE	Network Development Program, Road Widening - Secondary Roads along Mt. Province Boundary - Calanan - Pinukpuk Abbut Road (Calanan - Pinukpuk Section), K0496+ (-700) - K0497+313	Tabuk City, Kalinga	11/20/2019	1st	Lower Kalinga DEO	LF	60.097	215	7/17/2019	2/16/2020	28.45%	OG	0.391	0.239	0.150	0.030	0.056	0.050	91.60%	-	AHD
181	142	BIGFOOT CONSTRUCTION AND SUPPLY	24769	L	A	MA	GE	Convergence and Special Support Program: Construction/Improvement at Access Roads leading to Declared Tourism Destinations-Access Road Leading to Negros Oriental State University (Mabinay Campus) Going to Sitio Bangkal to Proper Old Namangka Leading to Cave, Brgy. Poblacion	Mabinay, Negros Oriental	11/11/2019	Final	Negros Oriental 2nd DEO	LF	13.964	136	6/4/2019	10/17/2019	0.00%	C	0.470	0.196	0.300	-	-	-	96.60%	93.24% Very Satisfactory	ONS
182	143	BISLIG VENTURE CONSTRUCTION & DEV'T. INC.	36370	L	AAA	MA	GE	Construction of Flood Mitigation Structure - Construction of Flood Mitigation Structures within Mindanao River Basin (along Pulangui River), Brgy. Lumbayao Section	Valencia City, Bukidnon	11/8/2019	1st	Bukidnon 1st DEO	LF	43.463	270	7/8/2019	4/2/2020	19.99%	OG	0.398	0.230	0.150	0.030	0.056	0.050	91.00%	-	AHD
183	144	BMJ BUILDERS	42191	L	C	SB	GE	Construction of Ngipen, Bantay Flood Control along Chico River	Bantay, Tabuk City, Kalinga	11/20/2019	Final	Lower Kalinga DEO	LF	28.922	247	8/30/2019	5/2/2020	62.82%	C	0.478	0.134	0.300	-	-	-	91.20%	91.2% Very Satisfactory	AHD
184	145	BMK CONSTRUCTION CORPORATION / A.I.P. CONSTRUCTION (JOINT VENTURE)	JV-18-1895	L	AAA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System -- Bridge Program - Replacement of Permanent Weak Bridges Lunas Bridge (B04609LZ) along Junction Talubin - Barlig - Natonin - Paracelis - Calaccad Road	Barlig, Mountain Province	11/26/2019	1st	CAR	LF	126.092	360	8/20/2019	8/13/2020	36.37%	OG	0.387	0.300	0.150	0.030	0.040	0.033	94.00%	-	AHD
185	146	BMK CONTRUCTION CORPORATION	8292	L	AAA	LA	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destination San Isidro Sur - Poblacion - Lappa - Marag - Cadaclan - Salagunting Tourism Road Leading to Manacota Underground River, Dupag Rock Formations, Cagandugan Hanging Bridge, Calayucay Waterfalls, Calabigan Caves, Siamsiambiri Waterfalls, Marag Heroes Shrine, Calanasan Critical Wildlife and Sanctuary, Ziwanan - Zumingi River and Maragmin Hotspring	Brgy. Cadaclan, Calanasan, Apayao	11/30/2019	1st	CAR	LF	57.900	360	8/20/2019	8/13/2020	66.24%	OG	0.390	0.241	0.150	0.030	0.061	0.050	92.20%	-	AHD
186	147	BN BUILDERS & CONSTRUCTION SUPPLIES	28232	L	B	B	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads Tertiary Roads Buenavista-Bunaguit Road, K1257+000 to K1257+554	Buenavista, Agusan del Norte	11/13/2019	1st	Agusan del Norte DEO	LF	14.688	163	7/14/2019	12/23/2019	18.39%	OG	0.343	0.240	0.150	0.030	0.037	0.050	85.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
187	-	BN BUILDERS & CONSTRUCTION SUPPLIES	28232	L	B	SB	GE	Construction/Improvement of Access Road Leading to Sumile Zoological and Botanical Park, Brgy. Sumile	Butuan City, Agusan del Norte	11/14/2019	Final	Butuan City DEO	LF	9.797	72	6/10/2019	8/20/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	91.7% Very Satisfactory	ONS
188	148	BNR CONSTRUCTION & DEVELOPMENT CORP.	12903	L	AAA	MB	GE	Construction of Flood Control Structure at Sapangdaku River Basin along Toledo - Tabuelan - San Remegio Rd., Sta. 0+060 - Sta. 01+305	Toledo City, Cebu	11/9/2019	2nd	Cebu 3rd DEO	LF	20.596	154	7/16/2019	12/16/2019	1.56%	OG	0.360	0.300	0.150	0.030	0.051	0.050	94.10%	-	AHD
189	-	BNR CONSTRUCTION & DEVELOPMENT CORP.	12903	L	AAA	MB	GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure at Kinalumsan River, Brgy. Buhisan	Cebu City	11/4/2019	1st	Cebu City DEO	LF	69.500	314	6/3/2019	4/11/2020	21.19%	OG	0.397	0.240	0.150	0.030	0.048	0.050	91.50%	-	AHD
190	-	BNR CONSTRUCTION & DEVELOPMENT CORP.	12903	L	AAA	LA	GE	Construction of Concrete Road with Slope Protection, Albuera-Burauen Road (Albuera-Burauen Road (Albuera Section)	Albuera, Leyte	11/7/2019	Final	Leyte 4th DEO	LF	46.777	150	7/3/2019	11/29/2019	60.00%	C	0.482	0.133	0.3	-	-	-	91.50%	91.2% Very Satisfactory	AHD
191	149	BNR CONSTRUCTION & DEVELOPMENT CORP. / FLUSSKREBS CONSTRUCTORS (JOINT VENTURE)	JV-18-1018	L	AAA	MB	GE	Protect Lives and Properties Against Major Floods – Flood Management Program, – Construction Maintenance of Flood, Mitigation Structure and Drainage System – Construction of Flood Mitigation Structure	Barangay Budlaan, Cebu City	11/4/2019	Final	Cebu City DEO	LF	67.550	288	6/3/2019	3/16/2020	50.35%	C	0.467	0.200	0.300	-	-	-	96.70%	96.1% Outstanding	AHD
192	150	BNYU FIRST DEVELOPMENT CORPORATION	27725	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems – Construction of Liboron Flood Control	Calape, Bohol	11/5/2019	2nd	Bohol 1st DEO	LF	285.100	209	6/7/2019	1/1/2020	0.75%	OG	0.258	0.300	0.150	0.030	0.060	0.050	84.80%	-	AHD
193	151	BOKI CONSTRUCTION SERVICES AND SUPPLY	43177	L	C	SB	GE	Construction of Local Road	Barangay Pullan, Lagawe, Ifugao	11/26/2019	Final	Ifugao 1st DEO	LF	1.332	42	6/13/2019	7/24/2019	-3.42%	C	0.488	0.200	0.197	-	-	-	88.50%	88.5% Satisfactory	DEL
194	152	BORGONIA CONSTRUCTION AND ENTERPRISES	38141	L	D	SB	GB	Construction of Multi-Purpose Building (Covered Court) Ubay National High School, Brgy. Ubay	Labason, Zamboanga del Norte	11/6/2019	1st	Zamboanga del Norte 2nd DEO	LF	3.574	195	6/10/2019	12/21/2019	25.51%	OG	0.385	0.274	0.150	0.030	0.043	0.050	93.20%	-	AHD
195	153	BPQ CONSTRUCTION AND TRADING	12345	L	B	SB	GE	Construction of Flood Control Structures/ Slope Protection along Abo-abo River	Balanga City, Bataan	11/12/2019	Final	Bataan 2nd DEO	LF	16.517	147	6/4/2019	10/28/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.58% Very Satisfactory	ONS
196	154	BQPC CORPORATION	36768	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges, Gacub Bridge (B01406MN) along Jct. Gamut-San Miguel Bayugan Road, San Miguel, Surigao del Sur	San Miguel, Surigao del Sur	11/9/2019	Final	Surigao del Sur 1st DEO	LF	5.385	132	6/14/2019	10/23/2019	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	88.86% Satisfactory	ONS
197	155	BRENTMIN ROOFING ENTERPRISE	37191	L	B	MA	GE	Road Opening of Purok Sais (6) going to Purok (5)	Brgy.Gabon, Talisay Camarines Norte	11/10/2019	Final	Camarines Norte DEO	LF	24.001	167	1/29/2019	7/14/2019	-7.00%	C	0.498	0.132	0.090	-	-	-	72.00%	67.74% Poor	DEL
198	156	BRG CONSTRUCTION	21931	L	B	SB	GE	Local Program - Local Infrastructure Project - Flood Control and Drainage Flood Control Structure - Construction of Sta. Fe Control, Brgy. Indiana Section, Phase 3	Bambang, Nueva Ecija	11/11/2019	Final	Nueva Vizcaya 1st DEO	LF	24.750	86	6/26/2019	9/19/2019	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.5% Very Satisfactory	ONS
199	-	BRG CONSTRUCTION	21931	L	B	SB	GE	Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Sta. Fe River Flood Control Structures, Mangayang Section	Mangayang, Dupex del Sur, Nueva Vizcaya	11/13/2019	Final	Nueva Vizcaya 2nd DEO	LF	26.620	142	6/21/2019	11/9/2019	0.00%	C	0.464	0.133	0.300	-	-	-	89.70%	89.7% Very Satisfactory	ONS
200	-	BRG CONSTRUCTION	21931	L	B	SB	GE	Construction of Manga River Flood Control Structures, Bitnong Section,	Dupax, del Norte, Nueva Vizcaya	11/12/2019	Final	Nueva Vizcaya 2nd DEO	LF	26.460	134	6/21/2019	11/1/2019	27.52%	C	0.487	0.133	0.300	-	-	-	92.00%	92% Very Satisfactory	AHD
201	157	BRIMA CONSTRUCTION AND ENTERPRISES	8746	L	A	MA	GB	Construction of 3 Storey, 15CL School Building Macabalan Elementary School	Brgy. Macabalan, Cagayan de Oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	51.866	240	1/4/2019	8/31/2019	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	87.36% Satisfactory	ONS
202	158	BSTECH ENG CONSTRUCTION CORP. / JASMIG CONSTRUCTION CORPORATION JOINT VENTURE	JV-18-1626	L	AA	MA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Bridge Program, Widening of Permanent Bridges, San Pedro Br. (BO2925LZ) along Bauan-Mabini Rd.	Bauan, Batangas	11/20/2019	1st	Batangas 2nd DEO	LF	22.045	177	6/19/2019	12/12/2019	-1.25%	OG	0.395	0.240	0.138	0.022	0.051	0.033	87.90%	-	DEL
203	159	BTCJR CONSTRUCTIONS AND ENGINEERING SERVICES	38675	L	B	SB	GE	Construction of Flood Mitigation Structure - Construction of Bacawatan Flood Control	Kapangan, Benguet	11/21/2019	Final	Benguet 2nd DEO	LF	4.274	88	7/8/2019	10/3/2019	9.00%	C	0.500	0.133	0.300	-	-	-	90.36%	93.3% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
204	160	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	Preventive Maintenance (Asphalt Overlay) Along IBP/San Mateo Road, Q.C. A) S055180LZ K0020+(-745) to K0021+415; B) S05181LZ K0021+(-423) to K0020+756	Quezon City	11/25/2019	Final	Quezon City 1st DEO	LF	55.871	180	6/27/2019	12/23/2019	29.44%	C	0.447	0.136	0.300	-	-	-	88.30%	88.3% Satisfactory	AHD
205	161	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC.	2992	L	A	MA	GE	Rehab./Improvement of Various Flood Control Structures in Isabela - Abulan (Sta. 0+000 - Sta. 0+426)	Abulan, Jones, Isabela	11/7/2019	Final	Isabela 4th DEO	LF	45.427	280	9/11/2018	6/17/2019	-3.86%	C	0.467	0.200	0.184	-	-	-	85.10%	85.73% Satisfactory	DEL
206	162	C.T. LEONCIO CONSTRUCTION & TRADING / BHENLLABIEN BUILDERS CONSTRUCTION JOINT VENTURE	JV-18-944	L	AAA	LA	GE	Asset Preservation Program - Preventive Maintenance - Primary Roads - Daang Maharlika (LZ) - K0077+00-K0077+320, K0079+500-K0079+620, K0079+650.63-K0081+100, K0083+580-K0084+068, K0085+000-K0085+150	San Pablo City, Laguna	11/20/2019	Final	Laguna 3rd DEO	LF	92.740	135	7/17/2019	11/28/2019	8.00%	C	0.462	0.196	0.300	-	-	-	95.80%	95.8% Very Satisfactory	AHD
207	163	C.T. LEONCIO CONSTRUCTION & TRADING / JOBEL ENTERPRISES JOINT VENTURE	JV-171467	L	AAA	LA	GE	Widening of National Roads, Tertiary Roads, Cavinti - Caliraya Road (S01674LZ), K0100+564-K0103+310	Cavinti, Laguna	11/21/2019	Final	Laguna 1st DEO	LF	96.500	455	6/26/2018	9/23/2019	0.00%	C	0.495	0.134	0.300	-	-	-	92.90%	92.9% Very Satisfactory	ONS
208	164	C.T. LEONCIO CONSTRUCTION & TRADING / KPGONZALES CONSTRUCTION SUPPLY AND TRADING (JOINT VENTURE)	JV-18-997	L	AAA	MA	GB	Construction of Four (4) Storey Sixteen (16) Classroom School Building at Muntinlupa National High School, Brgy. Poblacion	Muntinlupa City	11/23/2019	Final	Las Piñas - Muntinlupa DEO	LF	39.083	300	12/28/2018	10/23/2019	0.00%	C	0.486	0.200	0.300	-	-	-	98.60%	92.23% Very Satisfactory	ONS
209	165	C.T. LEONCIO CONSTRUCTION & TRADING / M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION (JOINT VENTURE)	JV-18-548	L	AAA	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement, Estero se Vitas, Sta. 0+801.67 to Sta. 0+916.67	Manila City	11/8/2019	1st	North Manila DEO	LF	43.427	165	7/2/2019	12/31/2019	0.80%	OG	0.378	0.240	0.150	0.030	0.042	0.050	89.00%	-	AHD
210	166	CAGALAWAN ENTERPRISES	38019	L	B	SB	GE	Construction / Improvement of Access Roads leading to Declared Tourism Destinations, Access Road leading to Takob Cold Spring	Brgy. Damayuhan, Magsaysay, Misamis Oriental	11/11/2019	Final	Misamis Oriental 1st DEO	LF	9.796	105	6/6/2019	9/18/2019	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	86.1% Satisfactory	ONS
211	167	CAJUGOTAN CONSTRUCTION & SUPPLY	41979	L	D	SB	GE	Cluster II - Construction / Improvement of Access Roads Leading to Declared Tourism Destination on the First District of Albay	Malilipot, Malinao and Tiwi, Albay	11/6/2019	1st	Albay 1st DEO	LF	29.400	141	7/8/2019	11/25/2019	8.66%	OG	0.395	0.239	0.150	0.010	0.060	0.050	90.40%	-	AHD
212	168	CAMBERWELL CONSTRUCTION AND SUPPLIES	39624	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy. Sandiat Centro, San Manuela, Isabela	11/11/2019	1st	Isabela 2nd DEO	LF	4.676	120	8/6/2019	12/3/2019	0.07%	OG	0.327	0.272	0.150	0.024	0.032	0.033	83.80%	-	AHD
213	169	CAMCU CONSTRUCTION & SUPPLIES	18507	L	B	SB	GE	Reconstruction to Concrete Pavement Guimbal-Igbaras-Tubungan-Leon Rd. KO069+209 - KO069+578; KO069+598 - KO069+978	Leon, Iloilo	11/13/2019	1st	Iloilo 4th DEO	LF	17.740	134	7/11/2019	11/21/2019	0.15%	OG	0.365	0.240	0.150	0.030	0.040	0.050	87.50%	-	AHD
214	170	CAMIA CONST. DEVELOPMENT CORPORATION	20506	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Off-Carriageway Improvement Secondary Roads -Abbut - Conner Road K0552+185 - K0552+737, K0559+129 - K0560+314, K0561+872 - K0561+935, K0561+951 - K0562+308, K0562+552 - K0563+232	Apaayo	11/22/2019	2nd	Apayao 1st DEO	LF	34.580	200	7/14/19/	1/29/2020	30.40%	OG	0.379	0.240	0.150	0.030	0.056	0.050	90.50%	-	AHD
215	-	CAMIA CONST. DEVELOPMENT CORPORATION	20506	L	AAA	MB	GE	Ensure Safe and Reliable National Road System, Bridge Widening of Permanent Bridges, Barucbuc Br. (B03199) along Cagayan Valley Road	Tuguegarao City, Cagayan	11/8/2019	1st	Cagayan 3rd DEO	LF	23.843	209	7/8/2019	2/1/2020	6.02%	OG	0.380	0.240	0.150	0.024	0.047	0.050	89.10%	-	AHD
216	171	CAPCON REALTY AND DEVELOPMENT	42176	L	D	SB	GE	Asset Preservation - Rehabilitation / Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Mt. Province Bdry - Calanan - Pinukpuk - Abut Road (Calanan - Pinukpuk Section) K0500+837 - K0500+977, K0502+040 - K0502+120, K0502+157 - K0502+180, K0502+160 to K0502+187, K0507+572 - K0507+757, K0516+051 - K0516+151, K0519+600 - K0519+630	Tabuk City, Kalinga	11/20/2019	1st	Lower Kalinga DEO	LF	11.046	150	8/1/2019	12/28/2019	4.55%	OG	0.383	0.240	0.150	0.030	0.056	0.050	90.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
217	172	CAPITOL BUILDERS AND CONSTRUCTION SUPPLIES	36777	L	B	SB	GB	Construction of Multi-Purpose Building - Upgrading/ Renovation of Multi-Purpose Building	Rizal, Occidental Mindoro	11/9/2019	1st	Mindoro Occidental DEO	LF	9.497	195	6/25/2019	1/5/2020	0.18%	OG	0.390	0.253	0.150	0.030	0.056	0.050	92.90%	-	AHD
218	173	CARL JOSH BUILDERS	33437	L	B	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System, Construction/Rehabilitation of Sitio Bato, Janagdong Flood Control	Janagdong, Mogpog, Marinduque	11/13/2019	1st	Marinduque DEO	LF	14.467	180	7/12/2019	1/7/2020	8.92%	OG	0.391	0.240	0.150	0.030	0.042	0.050	90.30%	-	AHD
219	174	CARLYZ CONSTRUCTION	19776	L	C	SB	GE	Lamut Bridge (B01361LZ) along Nueva Vizcaya - Ifugao - Mt. Province Road	Lamut, Ifugao	11/26/2019	Final	Ifugao 1st DEO	LF	6.332	60	7/16/2019	9/13/2019	-4.00%	C	0.500	0.200	0.180	-	-	-	88.00%	88% Satisfactory	DEL
220	175	CATARMAN BUILDERS CONSTRUCTION	37123	L	D	SB	GE	Construction of Flood Control Structure - Construction of Caglanipao River Control	San Isidro, Northern Samar	11/6/2019	1st	Northern Samar 1st DEO	LF	15.268	197	7/18/2019	1/30/2020	19.65%	OG	0.393	0.240	0.150	0.022	0.027	0.033	86.50%	-	AHD
221	176	C-BROS CONSTRUCTION	36606	L	B	SB	GE	Local Infrastructure Program - Construction of Local Road	Barangay Pinto, Alfonso Lista, Ifugao	11/27/2019	Final	Ifugao 2nd DEO	LF	1.920	28	8/22/2019	9/18/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.3% Very Satisfactory	ONS
222	177	CCMALUENDA CONSTRUCTION INC.	11043	L	A	MB	GE	Construction/ Improvement of Access Roads leading to Airports - Jct. Dauis–Panglao Road to Lourdes-Bolod-Tawala leading to New Bohol International Airport	Panglao, Bohol	11/5/2019	2nd	Bohol 1st DEO	LF	47.038	178	6/7/2019	12/1/2019	1.23%	OG	0.395	0.241	0.150	0.030	0.055	0.050	92.10%	-	AHD
223	-	CCMALUENDA CONSTRUCTION INC.	11043	L	A	MB	GE	Convergence and Special Support Program Construction /Improvement of Access Road Leading to Declared Tourism Destinations- Lomangog Brgy. Road Leading to Ubay Stock Farm, Brgy. Lomangog	Ubay, Bohol	11/7/2019	Final	Bohol 2nd DEO	LF	14.584	94	6/17/2019	9/18/2019	0.00%	C	0.496	0.182	0.300	-	-	-	97.80%	95.28% Very Satisfactory	ONS
224	178	CDC CONSTRUCTION AND SUPPLIES	28275	L	B	MA	GE	Raising of Grade of Slope Protection along Bucao River (PMS ID No. P003222198LZ-CWI)	Botolan, Zambales	11/13/2019	Final	Zambales 1st DEO	LF	15.548	150	6/13/2019	11/9/2019	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	90.8% Very Satisfactory	ONS
225	179	CDH CONSTRUCTION	37936	L	A	MA	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Primary Roads: Malabang - Dobleston - Tukuran Road - S00931MN, K1971+960 - K1972+260, K1986+282 - K1886+430, K1986+480 - K1986+777, K1988+030 - K1988+088, K1988+123- K1988+190	Sultan Naga Dimaporo, Lanao del Norte	11/7/2019	1st	Lanao del Norte 1st DEO	LF	36.622	160	7/22/2019	12/28/2019	14.09%	OG	0.376	0.270	0.150	0.030	0.056	0.033	91.50%	-	AHD
226	180	CDTECH BUILDERS	39093	L	D	SB	GB	Construction of Multi-Purpose Covered Court at Don Jose	Dinas, Zamboanga del Sur	11/11/2019	1st	Zamboanga del Sur 2nd DEO	LF	2.909	165	8/2/2019	1/13/2020	5.65%	OG	0.390	0.239	0.150	0.030	0.054	0.050	91.30%	-	AHD
227	181	CDU CONSTRUCTION	13915	L	B	MA	GE	Construction of Flood Control Structures along Bugtong River (Upstream), Phase II, Barangay Bugtong	Calbayog City, Samar	11/8/2019	Final	Samar 1st DEO	LF	40.792	143	7/4/2019	11/23/2019	10.49%	C	0.480	0.133	0.300	-	-	-	91.30%	91.3% Very Satisfactory	AHD
228	-	CDU CONSTRUCTION	13915	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Palapag River Control, Palapag River Basin	Palapag, Northern Samar	11/5/2019	1st	Northern Samar 2nd DEO	LF	62.372	270	6/21/2019	3/16/2020	19.06%	OG	0.392	0.238	0.150	0.030	0.038	0.033	88.10%	-	AHD
229	-	CDU CONSTRUCTION	13915	L	B	MA	GE	Network Development, Construction of By-Pass and Diversion Roads, San Roque By-Pass Road,	San Roque, Northern Samar	11/4/2019	1st	Northern Samar 2nd DEO	LF	54.538	270	7/25/2019	4/19/2020	0.79%	OG	0.359	0.240	0.150	0.030	0.032	0.033	84.40%	-	AHD
230	182	CEAN CONSTRUCTION	41086	L	B	SB	GE	Asset Preservation-Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads-Primary Roads/ Daang Maharlika (LT)-K1007+479.80-K1008+154, k1018+147.80-k1018+157, k1018+781.90-k1018+976.30, k1032+288.10-k1032+408, K1037+008.30-k1037+096.70	Southern Leyte	11/5/2019	1st	Southern Leyte DEO	LF	15.680	180	7/3/2019	12/29/2019	19.00%	OG	0.391	0.24	0.15	0.03	0.061	0.05	92.20%	-	AHD
231	-	CEAN CONSTRUCTION	41086	L	B	SB	GE	Asset Preservation-Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads- Secondary Roads/JCT. Himay-angan-Silago-Abuyog-Bdry. Road-K1056+465-K1056+515, K1058+228-K1058+260, K1059+176-K1059+096, K1059+123-K1059+191, K1065+691-K1065+761, K1066+518-K1066+523, K1066+774-K1066+872.70, K1071+181-K1071+000, K1111+000-K111+022	Southern Leyte	11/5/2019	1st	Southern Leyte DEO	LF	13.230	180	7/3/2019	12/29/2019	49.76%	OG	0.356	0.241	0.15	0.03	0.061	0.05	88.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
232	183	CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AA	MB	GE	Ensure Safe and Reliable National Road System: Asset Preservation-Preventive Maintenance Secondary Road at Loay Interior Road K0148+000 – K0149+000 And K0149+000 – K0150+000	Dagohoy, Bohol	11/6/2019	1st	Bohol 2nd DEO	LF	34.432	114	7/16/2019	12/6/2019	-4.98%	OG	0.391	0.241	0.100	0.030	0.060	0.033	85.50%	-	DEL
233	184	CENTERWAYS CONSTRUCTION AND DEVELOPMENT, INC.	34105	L	B	MA	GE	Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-pass and Diversion Roads - Barcelona - Casiguran Diversion Road (Barcelona Section)	Barcelona, Sorsogon	11/8/2019	1st	Regional Office No. V	LF	81.414	202	7/26/2019	2/12/2020	27.90%	OG	0.370	0.240	0.150	0.022	0.060	0.050	89.20%	-	AHD
234	185	CHA CONSTRUCTION & SUPPLY	28420	L	A	SB	GB	Building and other Structures - Multi-Purpose/ Facilities-Construction of Multi-Purpose Building. (Covered Court) A.) Gainza Central School, Brgy. District I (Poblacion), Gainza, Camarines Sur and B.) San Juan Elementary School	Gainza and Libmanan Camarines Sur	11/8/2019	1st	Camarines Sur 2nd DEO	LF	4.321	120	7/31/2019	11/27/2019	2.57%	OG	0.371	0.240	0.150	0.030	0.054	0.050	89.50%	-	AHD
235	186	CHARLZ CONSTRUCTION	8709	L	AA	MB	GE	Network Development Off-Carriageway Improvement, Secondary Roads Surigao-Davao Coastal Road K1160+306 to K1162+000	Bacuag, Surigao del Norte	11/4/2019	Final	Surigao del Norte 2nd DEO	LF	30.210	142	6/11/2019	10/30/2019	0.00%	C	0.477	0.159	0.300	-	-	-	93.60%	93.6% Very Satisfactory	ONS
236	187	CHEINA CONSTRUCTION	42483	L	C	SB	GB	Construction of Multi-purpose Building (Forest Park)	Sta. Fe, Nueva Vizcaya	11/12/2019	Final	Nueva Vizcaya 2nd DEO	LF	4.948	150	5/28/2019	10/24/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	ONS
237	188	CHIARA CONSTRUCTION	8736	L	AA	MB	GE	Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Camachile River (Downstream)	Castillejos, Zambales	11/14/2019	1st	Zambales 2nd DEO	LF	90.792	260	7/30/2019	4/14/2020	48.25%	OG	0.359	0.236	0.150	0.030	0.051	0.033	85.90%	-	AHD
238	189	CHIARA CONSTRUCTION/EJR BUILDERS AND CONSTRUCTION SUPPLY	JV-18-1414	L	AA	LA	GE	Construction of Flood Control Structures along Alaminos River	Alaminos City	11/12/2019	1st	Pangasinan 1st DEO	LF	12.498	330	5/16/2019	4/9/2020	0.23%	OG	0.386	0.240	0.150	0.030	0.056	0.050	91.20%	-	AHD
239	190	CHRISMAN CONSTRUCTION AND SUPPLIES	33274	L	B	MA	GB	Construction of DPWH Building - Catanduanes District Engineering Office, San Isidro Village	Virac, Catanduanes	11/5/2019	1st	Catanduanes DEO	LF	34.299	180	6/14/2019	12/10/2019	7.83%	OG	0.368	0.240	0.150	0.010	0.040	0.050	85.80%	-	AHD
240	191	CHRISTFER CONSTRUCTION & SUPPLY / EC STRUCTURAL COMPOSITES, INC. (JOINT VENTURE)	JV-18-716	L	A	MA	GE	Retrofitting/Strengthening of Permanent Bridge, Kalaw Bridge along San Policarpio - Arteche - Lapinig Road	Lapinig, Northern Samar	11/5/2019	Final	Northern Samar 2nd DEO	LF	28.547	180	6/13/2019	12/9/2019	65.91%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
241	192	CHRIZMARIE BUILDERS AND CONSTRUCTION SUPPLY	45526	L	C	SB	GE	Rehabilitation of Roads and Drainage in Sapang Bakaw, Barangay Lawang Bato	Valenzuela City	11/6/2019	1st	Metro Manila 3rd DEO	LF	14.034	240	6/21/2019	2/15/2020	2.55%	OG	0.391	0.240	0.150	0.030	0.037	0.050	89.80%	-	AHD
242	193	CHU CONSTRUCTION	33747	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Flood Control Structure along Binahaan River K0002+255-K002+880	Pastrana, Leyte	11/13/2019	1st	Leyte 2nd DEO	LF	38.036	158	7/11/2019	12/15/2019	0.36%	OG	0.38	0.24	0.15	0.03	0.061	0.05	91.10%	-	AHD
243	-	CHU CONSTRUCTION	33747	L	B	MA	GE	Preventive Maintenance of Road: Asphalt Overlay Picas - San Jose DZR Airport Road K0910+051 to K0910+928. K0912+130 to K0912+407	Tacloban City	11/13/2019	Final	Tacloban City DEO	LF	29.084	78	9/9/2019	11/25/2019	52.56%	C	0.472	0.133	0.300	-	-	-	90.50%	90.5% Very Satisfactory	AHD
244	194	CIRCLE Z VENTURES AND DEVELOPMENT CORP.	36765	L	D	SB	GE	Retrofitting/ Strengthening of Permanent Bridge, Panilahan Br (B00571LT) along Ormoc-Baybay So. Leyte Bdry. Road	Leyte	11/7/2019	Final	Leyte 4th DEO	LF	9.951	85	7/4/2019	9/26/2019	12.94%	C	0.498	0.133	0.3	-	-	-	93.10%	91.96% Very Satisfactory	AHD
245	195	CITYSTAR CONSTRUCTION	32774	L	B	SB	GE	Construction of Concrete Road - Reconstruction o Roads leading to Government Center (Tuguilan Br. To Napocor)	Mamburao, Occidental Mindoro	11/10/2019	1st	Mindoro Occidental DEO	LF	29.396	253	6/25/2019	3/3/2020	8.72%	OG	0.379	0.240	0.150	0.030	0.056	0.050	90.50%	-	AHD
246	-	CITYSTAR CONSTRUCTION	32774	L	B	MA	GE	Construction of Flood Mitigation Structure-Construction of Flood Control Structures, Amnay FC (Kabangkalan Section)	Sablayan, Occidental Mindoro	11/10/2019	1st	Mindoro Occidental DEO	LF	18.129	243	8/27/2019	4/25/2020	51.04%	OG	0.342	0.246	0.150	0.030	0.047	0.050	86.50%	-	AHD
247	196	COASTLAND CONSTRUCTION AND DEVELOPMENT CORPORATION	11487	L	AA	LA	GE	Road Widening (2-4 lanes) along Pres. Diosdado P. Macapagal National Highway- K1769+200- K1769+600, K1770+200- K1771+000, K1772+600- K1773+603	Banaybanay, Davao Oriental	11/18/2019	1st	Davao Oriental 2nd DEO	LF	56.164	253	8/30/2019	5/8/2020	60.48%	OG	0.320	0.240	0.150	0.030	0.056	0.050	84.60%	-	AHD
248	197	COLLERA CONSTRUCTION	13246	L	A	MA	GE	Construction of Sea Wall with Wave Deflector front along War Veterans Street in front of Brgy. Punta Elementary School	Ormoc City, Leyte	11/7/2019	Final	Leyte 4th DEO	LF	18.724	150	7/4/2019	11/30/2019	7.09%	C	0.487	0.134	0.3	-	-	-	92.10%	92.1% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
249	198	CONCEPCION BASIC BUILDERS INC.	5255	L	AAA	LA	GE	Construction of New Permanent Bridges, Puyo Bridge (Parrallel Bridge) along Daang Maharlika (Surigao-Agusan Section) Including ROW	Jabonga, Agusan del Norte	11/14/2019	Final	Agusan del Norte DEO	LF	88.913	449	4/8/2018	6/30/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	92.19% Very Satisfactory	ONS
250	199	CORILLO BUILDERS AND SUPPLY	44922	L	D	SB	GB	Improvement of Multi-Purpose Building (Brgy. Hall)	Brgy. Cabonga-an, Tanauan, Leyte	11/13/2019	1st	Leyte 1st DEO	LF	1.850	90	9/5/2019	12/3/2019	0.47%	OG	0.396	0.241	0.15	0.03	0.061	0.05	92.80%	-	AHD
251	200	CTC BUILDER & SUPPLIES INCORPORATED	12088	L	A	MB	GE	Ensure Safe and Reliable National Road System, Asset Preservation Program-Preventive Maintenance, Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Catanduanes Circumferential Road	Catanduanes	10/25/2019	Final	Regional Office No. V	LF	141.423	373	4/20/2018	4/27/2019	0.00%	C	0.484	0.169	0.300	-	-	-	95.30%	95.3% Very Satisfactory	ONS
252	201	CURRIMAO INTEGRATED BUILDERS CORPORATION	8738	L	A	MB	GE	Construction/Improvement of Acces Roads Leading to Seaport, Ilocos Fly-in Cruise Road	Currimao and Payao,Ilocos Norte	11/8/2019	1st	Ilocos Norte 2nd DEO	LF	49.000	325	5/31/2019	4/19/2020	28.39%	OG	0.391	0.240	0.150	0.030	0.056	0.050	91.70%	-	AHD
253	202	D.C.E. CONSTRUCTION	29347	L	A	MA	GE	Paving of Unpaved Roads - Lubuagan - Batong Buhay - Abra Bdry Road Chainage 000 - Chainage 1510	Lubuagan, Kalinga	11/21/2019	Final	Upper Kalinga DEO	LF	52.220	306	2/22/2018	12/24/2018	-4.18%	C	0.484	0.134	0.175	-	-	-	79.30%	80.92% Unsatisfactory	DEL
254	203	D.C.M. CONSTRUCTION / CHIU BUILDERS (JOINT VENTURE)	JV-18-938	L	A	MA	GE	Concreting of Local Road, Brgy. Magkarila	Talisayan, Misamis Oriental	11/11/2019	1st	Misamis Oriental 1st DEO	LF	27.968	130	7/15/2019	11/21/2019	0.20%	OG	0.395	0.229	0.150	0.030	0.051	0.050	90.50%	-	AHD
255	204	D.S.T. METALCRAFT AND ENGINEERING WORKS	34382	L	B	SB	GB	Construction of Multi-Purpose Building (Community Center)	Brgy. Suerte, Quirino, Isabela	11/11/2019	Final	Isabela 2nd DEO	LF	2.966	120	5/30/2019	9/26/2019	24.44%	C	0.431	0.133	0.300	-	-	-	86.40%	86.26% Satisfactory	AHD
256	205	D.T. ESTARON ENGINEERING & CONSTRUCTION	5082	L	B	MA	GE	Access Road from National Highway Leading to Borongan City Airport	Borongan City, Eastern Samar	11/11/2019	Final	Eastern Samar DEO	LF	18.591	81	6/11/2019	8/30/2019	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.5% Very Satisfactory	ONS
257	206	DAHL CONSTRUCTION CORP.	8931	L	A	MA	GE	Bank Improvement/Protection along Pateros River (Phase II)	Brgy. San Pedro, Pateros, Metro Manila	11/20/2019	1st	Metro Manila 1st DEO	LF	45.726	240	6/13/2019	2/7/2020	27.51%	OG	0.400	0.241	0.150	0.010	0.023	0.050	87.40%	-	AHD
258	-	DAHL CONSTRUCTION CORP.	8931	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement, Estero de Kabulusan, Sta. 080.80 to Sta. 0+133.60	Manila City	11/8/2019	1st	North Manila DEO	LF	39.182	165	7/2/2019	12/13/2019	15.52%	OG	0.376	0.242	0.150	0.030	0.033	0.050	88.10%	-	AHD
259	207	DALCON CONSTRUCTION	40601	L	C	SB	GE	Construction of Dinalungan Flood Control	Dinalungan, Aurora	11/24/2019	Final	Aurora DEO	LF	24.500	192	6/4/2019	12/12/2019	40.00%	C	0.456	0.133	0.300	-	-	-	88.90%	88.9% Satisfactory	AHD
260	208	DAN-BEL CONSTRUCTION & SUPPLY	17375	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations along NRJ Poblacion - Concepcion, Sayon, Tagmanoro-Awao crossing Doldol Road Leading to Tugpan Falls and Binugwakan Cold Spring	Sta. Josefa, Agusan del Sur	11/12/2019	Final	Agusan del Sur 2nd DEO	LF	14.700	129	7/3/2019	11/8/2019	1.74%	C	0.487	0.133	0.300	-	-	-	92.00%	92% Very Satisfactory	AHD
261	209	DANDEX CONSTRUCTION	36946	L	B	SB	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - San Pedro - Magsaysay - Cabatacan West Barangay Road to Jct. Logac - Lasam - Gagabutan Road Connecting to Banana, Coconut and Cacao Plantation and Processing	Lasam, Cagayan	11/7/2019	Final	Cagayan 2nd DEO	LF	9.800	133	5/24/2019	10/3/2019	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	89.26% Very Satisfactory	ONS
262	210	DANREV CONSTRUCTION AND SUPPLY	45161	L	D	SB	GE	Construction of Seawall, Brgy. Wilson, San Jose, Dinagat Islands	Brgy. Wilson, San Jose, Dinagat Islands	11/7/2019	Final	Dinagat Islands DEO	LF	4.950	92	7/8/2019	10/7/2019	-7.40%	C	0.486	0.200	0.300	-	-	-	76.40%	76.4% Unsatisfactory	DEL
263	211	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION	25452	L	A	MA	GE	Ensure Safe and Reliable National Road System: Network Development - Construction of Missing Links/New Roads - Naguilian (Jct CVR)-Palanan Road, Isabela	San Mariano, Isabela	11/12/2019	1st	Isabela 2nd DEO	LF	44.000	193	6/17/2019	12/26/2019	10.54%	OG	0.351	0.233	0.150	0.030	0.056	0.050	87.00%	-	AHD
264	212	DAUNGAN CONSTRUCTION DEVELOPMENT & GENERAL SUPPLIES COMPANY INC.	35024	L	D	SB	GE	Construction / Widening of San Jose Malino - Anao Raod	Mexico, Pampanga	11/5/2019	1st	Pampanga 1st DEO	LF	25.766	150	7/19/2019	12/15/2019	1.53%	OG	0.366	0.216	0.150	0.030	0.056	0.050	86.80%	-	AHD
265	213	DAVAO ROCK MIXER ENTERPRISES	19250	L	AAA	MA	GE	Construction of Slope Protection along Manggahan Floodway (Eastbank)	Pasig City	11/19/2019	1st	Metro Manila 1st DEO	LF	96.496	255	7/15/2019	3/25/2020	0.88%	OG	0.400	0.240	0.150	0.020	0.037	0.050	89.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
266	214	DCA BUILDERS & ENTERPISES	38029	L	D	SB	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslides, Daang Maharlika (SM) (San Isidro - San Juanico Bridge), K0684+700 - K0684+740	San Isidro, Northern Samar	11/6/2019	1st	Northern Samar 1st DEO	LF	23.608	190	7/30/2019	2/4/2020	-1.05	OG	0.378	0.240	0.139	0.022	0.033	0.033	84.50%	-	DEL
267	215	DCA CONSTRUCTION & SUPPLY	40878	L	D	SB	GE	Rehabilitation/Major Repair of Permanent Bridges, Kinaguitman Bridge along Poblacion - Barangay Cabacungan Road	Allen, Northern Samar	11/6/2019	Final	Northern Samar 1st DEO	LF	4.778	120	1/31/2019	5/30/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	88.88% Satisfactory	ONS
268	216	DCESTRANERO CORPORATION	29347	L	A	SB	GB	Construction (Completion) of Multi-Purpose Building - San Agustin	San Agustin, Isabela	11/7/2019	1st	Isabela 4th DEO	LF	11.187	187	7/15/2019	1/17/2020	21.82%	OG	0.386	0.219	0.150	0.022	0.038	0.050	86.50%	-	AHD
269	217	DDS BUILDERS	37010	L	B	SB	GB	Rehabilitation (Completion) of Multi-Purpose Building, (Oroquieta Agro-Industrial OAIS) Barangay Villaflor	Oroquieta City, Misamis Occidental	11/9/2019	Final	Misamis Occidental 1st DEO	LF	0.983	75	6/19/2019	9/1/2019	1.33%	C	0.500	0.133	0.300	-	-	-	93.30%	92.95% Very Satisfactory	AHD
270	218	DELPAR CONSTRUCTION & SUPPLIES	32677	L	B	SA	GB	Local Infrastracture Program - Construction of Multi-Purpose Building, Barangay Pagolinan, Caramoan, Camarines Sur	Brgy. Pagolinan, Camarines Sur	11/6/2019	Final	Camarines Sur 4th DEO	LF	1.879	90	6/27/2019	9/24/2019	-9.00%	C	0.489	0.133	0.030	-	-	-	65.20%	65.2% Poor	DEL
271	219	DENISSE-JOHN CONSTRUCTION AND SUPPLIES	37550	L	B	MA	GB	Construction of Multi-Purpose Building Brgy. Tanibong	Manggayang, Dupax del Sur, Nueva Vizcaya	11/12/2019	Final	Nueva Vizcaya 2nd DEO	LF	1.979	90	6/21/2019	9/18/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
272	220	DICAY CONSTRUCTION SUPPLY AND SERVICES	41564	L	C	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National road System, Asset Preservation Program: Construction/ Upgrading/ Rehabilitation of Drainage Along National Roads, Baguio - Bontoc Road (Secondary), K0332+000 to K0334+250, K0337+500 to K0338+000	Buguias, Benguet	11/24/2019	1st	Benguet 2nd DEO	LF	29.342	180	7/10/2019	1/5/2020	-1.39%	OG	0.341	0.300	0.136	0.200	0.060	0.033	89.00%	-	DEL
273	221	DICON BUILDERS CORP.	33181	L	B	MA	GE	Widening of Permanent Bridges Tag-anga Bridge (B01114MN) along Butuan City - Cagayan de Oro City - Iligan City Road (Phase II)	Villanueva, Misamis Oriental	11/4/2019	2nd	Misamis Oriental 2nd DEO	LF	17.640	161	5/31/2019	11/7/2019	-5.94%	OG	0.398	0.300	0.091	0.030	0.056	0.033	90.80%	-	DEL
274	-	DICON BUILDERS CORP.	33181	L	B	MA	GE	Concreting of Road, Dig-aguyan	Medina, Misamis Oriental	11/11/2019	1st	Misamis Oriental 1st DEO	LF	23.487	120	7/22/2019	11/18/2019	-0.77%	OG	0.393	0.235	0.142	0.030	0.047	0.033	88.00%	-	DEL
275	222	DINAH JANE CONSTRUCTION AND SUPPLY	33925	L	A	SB	GE	Construction of Flood Mitigation Structure at Guinabasan River along along Toledo - Tabuelan - San Remegio Rd.	Barangay Sta. Lucia, Asturias, Cebu	11/9/2019	2nd	Cebu 3rd DEO	LF	19.6	163	7/7/2019	12/16/2019	7.85%	OG	0.389	0.240	0.150	0.030	0.054	0.050	91.30%	-	AHD
276	223	DJCM CONSTRUCTION CORPORATION (FORMERLY: DJCM CONSTRUCTION)	27678	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure/Facility along Badoc River Upstream, Sta.0+112 to Sta.0+510	Badoc, Ilocos Norte	11/8/2019	Final	Ilocos Norte 2nd DEO	LF	39.063	191	7/5/2019	1/11/2020	33.36%	C	0.464	0.133	0.300	-	-	-	89.70%	89.7% Very Satisfactory	AHD
277	224	DJL ROBLES BUILDERS	39672	L	C	SB	GE	Concreting of Selecta Drive/Don Ramon/Doña Carmen, Barangay Pag-ibig sa Nayon	Quezon City	11/25/2019	Final	Quezon City 1st DEO	LF	4.753	120	6/6/2019	10/3/2019	1.00%	C	0.385	0.200	0.300	-	-	-	88.50%	88.5% Satisfactory	AHD
278	225	DJY CONSTRUCTION	35651	L	B	MA	GE	Construction of Gravel Road - Construction of Missing Links / New Roads along baguio - La Trinidad - Itogon - Sablan -- Tuba and Tublay (BLISTT), Taloy Norte JCt. - San Pascual Brgy. Hall (Section 7 of Blistt Outer Ring Circumferential Road) Package A	Tuba, Benguet	11/20/2019	1st	Benguet 1st DEO	LF	95.047	274	8/5/2019	5/4/2020	21.40%	OG	0.385	0.240	0.150	0.030	0.051	0.050	90.60%	-	AHD
279	-	DJY CONSTRUCTION	35651	L	B	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System , Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - tertiary Roads, Acop - kapangan - Kibungan - Bakun Road, K0337+118 to K0337+208, K0337+789 to K0337+963, K0338+000 to K0338+500	Bakun, Benguet	11/24/2019	1st	Benguet 2nd DEO	LF	34.256	235	7/10/2019	2/29/2020	16.07%	OG	0.370	0.300	0.150	0.030	0.050	0.050	95.00%	-	AHD
280	-	DJY CONSTRUCTION	35651	L	B	MA	GE	Convergence and Special Support Program, Access Road Leading to Trades, Industries and Economic Zones, Guiswak - Lokot - Ambalideng, Access Road in Support of Coffee, Cacao, Bamboo and Other Highland Vegetables	Kibungan, Benguet	11/21/2019	Final	Benguet 2nd DEO	LF	9.763	156	6/19/2019	11/21/2019	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	ONS
281	226	DL BUILDERS AND REAL PROPERTIES DEVELOPMENT INC.	38031	L	B	MA	GE	Construction of Concrete Road - Access Road leading to Salawao Cave	Valencia City, Bukidnon	11/7/2019	Final	Bukidnon 1st DEO	LF	14.700	135	6/10/2019	10/22/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	92.24% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
282	227	DL ENTERPRISES	18155	L	A	MA	GE	Construction of By-pass and Diversion Road, Gingoog By-Pass Road, Misamis Oriental (Phase)	Gingoog City, Misamis Oriental	11/11/2019	1st	Misamis Oriental 1st DEO	LF	46.549	280	7/15/2019	4/19/2020	26.05%	OG	0.398	0.251	0.150	0.030	0.056	0.033	91.80%	-	AHD
283	228	DMDANAN CONSTRUCTION AND TRADING	41374	L	C	SB	GE	Construction / Maintenance of Flood Mitigation Structure and Drainage Systems - Construction/ Rehabilitation of Slope Protection along Porac River, Brgy. San Isidro	Floridablanca, Pampanga	11/6/2019	Final	Pampanga 2nd DEO	LF	24.448	180	7/11/2019	1/6/2020	34.75%	C	0.370	0.200	0.300	-	-	-	87.00%	87% Satisfactory	AHD
284	229	DONLEE CONSTRUCTION AND SUPPLY	40083	L	B	SB	GE	Shoulder Paving/Construction- on Specific Locations along Tagaytay-Laguna via Calamba Road (SO6087LZ) K0057+494- K0058+534 to K0058+884-K00059+572	Tagaytay, Cavite	11/26/2019	1st	Cavite 2nd DEO	LF	12.657	116	9/23/2019	1/16/2020	3.23%	OG	0.397	0.240	0.150	0.022	0.037	0.050	89.60%	-	AHD
285	230	DORY CONSTRUCTION	40924	L	D	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi-Purpose Facilities, Construction of Multipurpose Building (Indegenous People's Center)	Brgy. Poblacion, bauko, Mountain Province	11/26/2019	Final	Mt. Province 1st DEO	LF	1.956	107	7/1/2019	9/28/2019	0.00%	C	0.464	0.180	0.300	-	-	-	94.40%	94.4% Very Satisfactory	ONS
286	231	DQMB CONSTRUCTION & SUPPLY CORP.	42964	L	D	SB	GB	Rehab/Improvement of Mawab CES Gym (with bleacher), Mawab	Compostela Valley Province	11/22/2019	Final	Compostela Valley DEO	LF	1.950	90	6/19/2019	9/16/2019	5.00%	C	0.480	0.133	0.300	-	-	-	91.30%	91.3% Very Satisfactory	AHD
287	232	DQT BUILDERS CORPORATION	7950	L	A	MB	GE	Network Development Road Widening along MSR Diversion Road K0125+(-350) - K0126+000 along MSR Diversion Road K0125+(-350) - K0126+000	Tayabas City, Quezon	11/21/2019	1st	Quezon 1st DEO	LF	67.501	260	7/29/2019	4/13/2020	5.79%	OG	0.386	0.236	0.150	0.030	0.042	0.033	87.70%	-	AHD
288	233	DRAGON HATCHED CONSTRUCTION	40546	L	B	SB	GB	Construction of One-Storey (2 Classrooms) School Building Cabeceria 3 Elementary School	Ilagan City (Capital), Isabela	11/14/2019	1st	Isabela 1st DEO	LF	4.446	85	9/24/2019	12/17/2019	-3.91%	OG	0.332	0.300	0.111	0.015	0.032	0.033	82.30%	-	DEL
289	234	DRAGON TWELVE BUILDERS & CONSTRUCTION SUPPLY	39808	L	AA	SB	GE	Network Development - Road Widening - Primary Road, Daang Maharlika (LZ) including Slope Protection and Drainage	City of Ilagan, Isabela	11/14/2019	Final	Isabela 1st DEO	LF	10.167	85	7/11/2019	10/3/2019	35.37%	C	0.456	0.133	0.300	-	-	-	88.90%	89.8% Very Satisfactory	AHD
290	235	DREAMWORX BUILDER & TRADING, INC.	34004	L	B	MA	GE	Construction of Drainage along Barangay 13	Caloocan City	11/6/2019	Final	Metro Manila 3rd DEO	LF	4.706	90	6/27/2019	9/24/2019	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.5% Very Satisfactory	ONS
291	236	DSB CONSTRUCTION & SUPPLY, INC	16126	L	AA	MB	GE	Construction / Rehabilitation of Brgy. Nagas River Control (Upstream) Along Nagas Taki River	Tiwi, Albay	11/6/2019	Final	Albay 1st DEO	LF	49.000	171	5/27/2019	11/13/2019	5.26%	C	0.469	0.134	0.300	-	-	-	90.30%	91.56% Very Satisfactory	AHD
292	237	DTV CONSTRUCTION AND SUPPLY	38257	L	C	SB	GE	Rehabilitation/Major Repair of Permanent Bridges along Surigao del Sur Bdry.-Davao Oriental Coastal Road and Compostela-Cateel Road (Davao Oriental Side)	Firct District, Davao Oriental	11/20/2019	Final	Davao Oriental 1st DEO	LF	9.863	57	6/19/2019	8/14/2019	-2.20%	C	0.493	0.133	0.234	-	-	-	86.00%	86% Satisfactory	DEL
293	238	DUNGAN CONSTRUCTORS AND TRADING CORP.	19301	L	A	MA	GE	Reconstruction of Concrete Revetment - along Mindoro West Coastal Rd (S00095MR) K0328+748 - K0329+000; K0340+469 - K0341+000, K0329+000 - K0393+000	Sablayan and Mamburao, Occidental Mindoro	11/9/2019	1st	Mindoro Occidental DEO	LF	44.547	287	7/12/2019	4/23/2020	18.24%	OG	0.350	0.251	0.150	0.030	0.056	0.050	88.70%	-	AHD
294	239	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	Road Widening along Antonio y De Pio Highway, K0115+800 to K0117+000	Tabuelan, Cebu	11/11/2019	1st	Cebu 1st DEO	LF	29.654	132	7/8/2019	11/16/2019	2.09%	OG	0.389	0.300	0.150	0.030	0.056	0.050	97.50%	-	AHD
295	240	DWD CONSTRUCTION AND SERVICES / LINSCO CONSTRUCTION (JOINT VENTURE)	JV-18-1142	L	B	MA	GB	2- Units - 2- Storey, 6 - Classroom School Building. Lagawe National High School - Annex	Lagawe, Ifugao	11/26/2019	Final	Ifugao 1st DEO	LF	34.130	306	1/22/2019	11/23/2019	0.00%	C	0.493	0.135	0.300	-	-	-	92.80%	89.23% Very Satisfactory	ONS
296	241	E. GARCIA CONSTRUCTION CORP.	7243	L	AAA	MB	GB	Construction of Two (2) Units, Three (3) Storey, One (1) Regular, One (1) Science Lab. & One (1) ICT Building, Sipocot National H/S	Sipocot, Camarines Sur	11/9/2019	Final	Camarines Sur 1st DEO	LF	48.198	315	12/7/2018	10/17/2019	0.32%	C	0.494	0.134	0.300	-	-	-	92.80%	91.33% Very Satisfactory	AHD
297	-	E. GARCIA CONSTRUCTION CORP.	7243	L	AAA	MB	GE	Ensure Safe and Reliable National Road System - Network Development - Road gyidening - Primary Roads, Rolando A. Andaya Highway, K0283+183 - K0286+760 (with exceptions)	Camarines Sur	11/9/2019	Final	Regional Office No. V	LF	141.124	258	5/9/2018	1/21/2019	0.34%	C	0.497	0.134	0.300	-	-	-	93.10%	93.1% Very Satisfactory	AHD
298	242	E. GUADIZ CONSTRUCTION	27172	L	B	MA	GE	Ensure Safe and Reliavle National Road System, Bridge Rehabilitation/Major Repair of Permanent Bridges, Cabulunan Br., (BO4778LZ) along Kalinga Cagayan Road (Calanan-Enrile Section)	Roma Norte, Enrile, Cagayan	11/8/2019	Final	Cagayan 3rd DEO	LF	5.690	90	6/17/2019	9/14/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
299	243	E.A. SANCHO CONST. INC.	5648	L	AA	LA	GE	Rehabilitation/Major Repair of Permanent Bridge Lupi Bridge I (B00509LZ) along Jct. Digdigon (Goa) - Tinambac Road, Lupi Tinambac, K0501+918.00 - K0501+933.60	Tinambac, Camarines Sur	11/6/2019	Final	Camarines Sur 4th DEO	LF	3.723	79	6/24/2019	9/10/2019	5.74%	C	0.500	0.133	0.300	-	-	-	93.30%	92.58% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
300	244	E.B.J.R CONSTRUCTION	19780	L	C	SB	GE	Convergence and Special Support Program : Consrtuction / Improvement of Access Roads Leading to Declared Tourism Destination, Caglayan - Paddig - Cupis Road Leading to Nabuangan River, Banselan Cave, Cupis Loomweaving	Brgy. Caglayan (New Pob.) , Conner, Apayao	11/22/2019	1st	Apayao 1st DEO	LF	18.982	215	6/6/2019	1/6/2020	1.46%	OG	0.389	0.240	0.150	0.030	0.051	0.050	91.00%	-	AHD
301	-	E.B.J.R CONSTRUCTION	19780	L	C	SB	GE	Organizational Ouctome 2: Protect Lives and Properties Against Major Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Nabuangan (Upstream) Flood Control	Brgy. Cupis, Conner, Apayao	11/22/2019	Final	Apayao 1st DEO	LF	13.782	192	6/6/2019	12/14/2019	10.75%	C	0.478	0.133	0.300	-	-	-	91.10%	79.28% Unsatisfactory	AHD
302	245	E.D. LIBUNAO CONSTRUCTION & TRADING	36525	L	B	MA	GB	Construction of Multi-Purpose Building at Poblacion	General Natividad, Nueva Ecija	11/22/2019	Final	Nueva Ecija 2nd DEO	LF	1.940	75	6/13/2019	8/26/2019	3.89%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	AHD
303	246	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Network Development Road Widening of Primary Roads, Bauang-Baguio Road, K0266+004-K0266+270	Naguillian, La Union	11/4/2019	1st	La Union 2nd DEO	LF	14.700	182	7/8/2019	1/5/2020	-4.66%	OG	0.400	0.240	0.103	0.030	0.042	0.033	84.80%	-	DEL
304	-	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Rehabilitation/Improvement of Amburayan River Control, Sitio Pudoc, Barangay Alzate	Bangar, La Union	11/13/2019	Final	La Union 1st DEO	LF	15.689	130	6/13/2019	10/20/2019	9.70%	C	0.481	0.133	0.300	-	-	-	91.40%	87.62% Satisfactory	AHD
305	-	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Rehabilitation and Improvement of Carlatan - Biday - Tanqui Waterways	San Fernando City, La Union	11/14/2019	1st	La Union 1st DEO	LF	18.734	240	7/22/2019	3/17/2020	51.07%	OG	0.399	0.240	0.150	0.030	0.054	0.050	92.30%	-	AHD
306	247	E.F. CHUA CONSTRUCTION, INC.	37826	L	AAA	LA	GE	Construction of Flood Control Structures along Zapote River Tributaries	Las Piñas City, Metro Manila	11/13/2019	1st	Las Piñas - Muntinlupa DEO	LF	91.537	300	7/12/2019	5/6/2020	16.54%	OG	0.367	0.300	0.150	0.030	0.042	0.050	93.90%	-	AHD
307	248	E.L. TORRES CONSTRUCTION AND TRADING INC.	31406	L	B	MA	GE	Construction of Riverwall along South Pinagkabalian River (Phase IV) Brgy. Panghulo	Malabon City	11/5/2019	1st	Malabon-Navotas DEO	LF	46.255	246	7/2/2019	3/3/2020	19.89%	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	AHD
308	-	E.L. TORRES CONSTRUCTION AND TRADING INC.	31406	L	B	MA	GE	Rehabilitation of Local Road, Lapu-Lapu Extension Brgy. NBBS Proper	Navotas City	11/4/2019	Final	Malabon-Navotas DEO	LF	3.759	90	7/9/2019	10/6/2019	22.22%	C	0.474	0.133	0.300	-	-	-	90.70%	89.8% Very Satisfactory	AHD
309	249	E.M. CUERPO, INC.	30963	L	AAA	LB	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Water Revetment along Laoag - Bongo River	Brgy. Nagrebcan, San Nicolas, Ilocos Norte	11/8/2019	1st	Ilocos Norte 2nd DEO	LF	46.182	282	5/31/2019	3/7/2020	34.94%	OG	0.394	0.240	0.150	0.030	0.054	0.050	91.80%	-	AHD
310	250	E.M. PALOMARES CONSTRUCTION	23471	L	B	MA	GE	Construction of Flood Control along Laoingen	Sta. Domingo, Ilocos Sur	11/11/2019	Final	Ilocos Sur 1st DEO	LF	4.655	88	7/16/2019	10/11/2019	20.72%	C	0.458	0.133	0.300	-	-	-	89.10%	66.9% Poor	AHD
311	251	E.M.L. CONSTRUCTION & TRADING	10151	L	B	MA	GE	Road Widening - tertiary Roads - Amungan - Palauig - Banlopg Road, including ROW - K0212+480 - K0213+680, K0213+888 - K0214+100 (PMS ID No. P00201409LZ-CWI)	Iba-Zambales	11/13/2019	Final	Zambales 1st DEO	LF	57.494	210	7/20/2018	2/14/2019	1.90%	C	0.480	0.132	0.300	-	-	-	91.20%	91.2% Very Satisfactory	AHD
312	252	E.S.L. BUILDERS AND PARTS SUPPLY/ ORIENT STAR CONSTRUCTION, INC. JOINT VENTURE	9014	L	B	MA	GE	Construction of Flood Mitigation Structures and Draianage Systems, Construction of Flood Control Structures at Brgy. Pambisan Malaki to Sta. Maria - Sto. Niño - Pagalagala	Pinamalayan, Oriental Mindoro	11/7/2019	Final	Southern Mindoro DEO	LF	19.600	180	6/13/2019	12/9/2019	35.53%	C	0.453	0.138	0.300	-	-	-	89.10%	87.72% Satisfactory	AHD
313	253	E.V. INTERIOR CONSTRUCTION	39699	L	A	MB	GE	Protect Lives and Properties Againts Major Flood, Construction/Rehabilitation of Flood Mitigation of Facilities within Major River Basins and Principal Rivers-Cagayan River Flood Management Project	Anguiray, Amulung, Cagayan	11/8/2019	1st	Cagayan 3rd DEO	LF	48.987	224	7/29/2019	3/8/2020	43.02%	OG	0.389	0.224	0.150	0.030	0.051	0.050	89.40%	-	AHD
314	-	E.V. INTERIOR CONSTRUCTION	39699	L	A	MA	GE	Construction of Road in Sta. Barbara	San Antonio, Nueva Ecija	11/23/2019	1st	Nueva Ecija 2nd DEO	LF	33.048	183	7/4/2019	1/2/2020	-45.46%	OG	0.316	0.238	0.000	0.030	0.042	0.000	62.60%	-	DEL
315	254	EA-EC CONSTRUCTION AND SUPPLY	15737	L	B	MA	GE	Road Concreting of Anangue Street, Brgy. Santiago, Iriga City, Camarines Sur (Section A: Sta. 0+084.00 - Sta. 0+247.00, Sta. 0+347.00 - Sta. 0+465.00, Sta. 0+612.30 - Sta. 1+374.00, Section B: Sta. 0+210.00 - Sta. 1+209.00)	Brgy. Santiago, Iriga City, Camarines Sur	11/5/2019	Final	Camarines Sur 5th DEO	LF	18.810	94	6/18/2019	9/19/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	91.8% Very Satisfactory	ONS
316	255	EAST ASIA CONSTRUCTION, INC.	1904	L	A	MA	GE	Reconstruction to Concrete Pavement Iloilo-Capiz Road (New Route), KO010+(-745) - KO010+000, KO011+300 - KO012+000, KO015+090 - KO015+600, KO020+000 - KO020+526	Leganes and Zarraga, Iloilo	11/13/2019	1st	Iloilo 4th DEO	LF	42.155	148	7/11/2019	12/5/2019	6.15%	OG	0.333	0.240	0.150	0.030	0.050	0.050	85.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
317	-	EAST ASIA CONSTRUCTION, INC.	1904	L	A	MA	GE	Reconstruction to Concrete Pavement of Iloilo-Capiz (New Route); KO034+051 - KO035+570	Potatan, Iloilo	11/11/2019	Final	Iloilo 2nd DEO	LF	20.970	186	6/12/2019	12/14/2019	26.88%	C	0.467	0.134	0.300	-	-	-	90.00%	90% Very Satisfactory	AHD
318	-	EAST ASIA CONSTRUCTION, INC.	1904	L	A	MA	GE	Reconstruction to Concrete Pavement- at Specific locations along Iloilo-Jaron Diversion Rd (S00493PN) K0002+383- K0002+749, (S00498PN), Chainage 0- Chainage 356	Iloilo City	11/13/2019	Final	Iloilo City DEO	LF	16.062	70	7/16/2019	9/23/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	88.08% Satisfactory	ONS
319	256	EASTERN LINE DEVELOPMENT AND CONSTRUCTION	42894	L	D	SB	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Bilidbid Flood Control	Salcedo, Ilocos Sur	11/12/2019	1st	Ilocos Sur 2nd DEO	LF	14.077	190	7/8/2019	1/13/2020	0.63%	OG	0.372	0.240	0.150	0.030	0.054	0.050	89.60%	-	AHD
320	257	EBUILDERS CONSTRUCTION & DEVELOPMENT CORP	36855	L	B	SB	GE	Rehabilitation/Upgrading of Drainage System along Daang Hari Street and its Vicinity, Barangay San Martin De Porres	Parañaque City, Metro Manila	11/21/2019	1st	Metro Manila 2nd DEO	LF	19.012	180	7/8/2019	1/3/2020	-4.81%	OG	0.326	0.300	0.102	0.030	0.051	0.033	84.20%	-	DEL
321	258	EC STURCTURAL COMPOSITES, INC.	31961	L	A	MA	GE	Retrofitting/Strengthening of Bridge - San Jose Br. (B00074PN) along Tapaz-Jamindan-Altavas Rd.	Tapaz, Capiz	11/9/2019	1st	Capiz 2nd DEO	LF	45.972	179	6/13/2019	12/8/2019	-2.26%	OG	0.400	0.240	0.127	0.030	0.038	0.033	86.80%	-	DEL
322	-	EC STURCTURAL COMPOSITES, INC.	31961	L	A	MA	GE	Bridge Retrofitting/ Strengthening of Permanent Bridges Bunot Bridge 2 (B00997LZ) along Apayao (Calanasan) - Ilocos Norte Road	Calanasan, Apayao	11/23/2019	2nd	Apayao 2nd DEO	LF	7.309	180	6/10/2019	12/6/2019	0.22%	OG	0.400	0.240	0.150	0.030	0.059	0.050	92.90%	-	AHD
323	259	EDDIE G. GUILLEN BUILDERS	14174	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of Cabicungan Flood Control Project along Cabicungan River (San Antonio - Kappanikian - Tabbugan Section)	Claveria, Cagayan	11/7/2019	1st	Cagayan 2nd DEO	LF	71.973	346	8/7/2019	7/17/2020	10.83%	OG	0.387	0.238	0.150	0.030	0.047	0.050	90.20%	-	AHD
324	260	EDLY CONSTRUCTION	34421	L	A	MB	GB	Construction (Completion) of Multi-Purpose Building, Brgy. San Fernando, Pilar, Capiz	Pilar, Capiz	11/8/2019	Final	Capiz 1st DEO	LF	2.423	60	7/16/2019	9/13/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.24% Very Satisfactory	ONS
325	261	EDROX CONSTRUCTION, INC.	10926	L	B	MA	GB	Cluster - LIP: Buildings and other Structures - Multi-Purpose/ Facilities- Construction of Multi-Purpose Building. (Covered Court) A.) Brgy. Mataoroc, Minalabac, Camarines Sur and B.) Brgy. Sagrada Familia	Minalabac, Camarines Sur	11/8/2019	Final	Camarines Sur 2nd DEO	LF	4.839	120	6/17/2019	10/14/2019	0.00%	C	0.494	0.132	0.300	-	-	-	92.60%	92.6% Very Satisfactory	ONS
326	-	EDROX CONSTRUCTION, INC.	10926	L	B	MA	GE	Buildings and other Structures- MultiPurpose/Facilities-Construction of Multi-Purpose Building. (Covered Court), Brgy. Planza, San Fernando, Cam. Sur and B.) VILP-Buildings and other Structures-Multi-Purpose/Facilities-Constructiom of Multi-Purpose Building at Poblacion, San Fernando, Camarines Sur	Brgy. Planza, San Fernando, Camarines Sur	11/8/2019	Final	Camarines Sur 2nd DEO	LF	4.324	120	6/20/2019	10/17/2019	11.11%	C	0.500	0.134	0.300	-	-	-	93.40%	88.15% Satisfactory	AHD
327	262	EFC DEVELOPMENT CORPORATION	45005	L	B	SB	GE	Concreting of San Jose - San Antonio - Bonifacio Road	Catubig, Northern Samar	11/4/2019	Final	Northern Samar 2nd DEO	LF	9.41	120	7/15/2019	11/11/2019	44.20%	C	0.486	0.133	0.300	-	-	-	91.90%	89.14% Very Satisfactory	AHD
328	263	EGB CONSTRUCTION / MEGAY CONSTRUCTION JOINT VENTURE	JV-18-1556	L	AAA	MA	GE	Protect Lives and Properties againts Major Floods, Construction/Rehabilitation of Flood Mitigation of Facilities within Major River Basins and Principal Rivers- Cagayan River Flood Management Projects	Centro, Amulung, Cagayan	11/8/2019	1st	Cagayan 3rd DEO	LF	60.211	224	7/29/2019	3/8/2020	31.61%	OG	0.385	0.212	0.150	0.030	0.051	0.033	86.10%	-	AHD
329	264	EGB CONSTRUCTION	13722	L	AAA	MB	GE	Construction of Flood Control Project	Brgy. Lanna, Tumauini, Isabela	11/13/2019	Final	Isabela 1st DEO	LF	27.927	210	5/29/2019	12/24/2019	7.60%	C	0.402	0.200	0.300	-	-	-	90.20%	90.32% Very Satisfactory	AHD
330	-	EGB CONSTRUCTION	13722	L	AAA	MB	GE	Network Development - Road Widening - Primary Roads, Daang Maharlika (LZ)	San Pablo, Isabela	11/13/2019	1st	Isabela 1st DEO	LF	23.446	164	7/11/2019	12/21/2019	-3.25%	OG	0.362	0.300	0.118	0.022	0.047	0.033	88.20%	-	DEL
331	-	EGB CONSTRUCTION	13722	L	AAA	MB	GE	Ensure Safe and Reliable National Road System, Bridge Widening of Permanent Bridge, Widening of Permanent Bridge, Labato Bridge (B03198LZ) along Cagayan Valley Road	Tuguegarao City, Cagayan	11/8/2019	1st	Cagayan 3rd DEO	LF	65.508	272	9/28/2019	6/25/2020	57.67%	OG	0.400	0.216	0.150	0.030	0.051	0.050	89.70%	-	AHD
332	265	EGB CONSTRUCTION / DOUBLE J1908 JOINT VENTURE	JV-19-214	L	AAA	MB	GE	Ensure Safe and Reliable National Road System, Bridge Widening of Permanent Bridges, Pinacunauan Br. (B01910LZ) along Cagayan Valley Road, Phase II	Tuguegarao City, Cagayan	11/8/2019	1st	Cagayan 3rd DEO	LF	93.582	300	9/28/2019	7/23/2020	54.87%	OG	0.382	0.240	0.150	0.024	0.051	0.050	89.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
333	266	EGB CONSTRUCTION / E.M. CUERPO, INC. JOINT VENTURE	JV-17-774	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System: Network Development Program- Road Widening: Primary Roads, Daang Maharlika (LZ) -K0423+200-K0423+304, K0423+355-K0423+871, K0423+1311-K0423+1971, K0424+303-K0425+701.30, K0429+696.50-K0430+255.9	Tumauini, Isabela	9/14/2019	Final	Regional Office No. II	LF	168.428	540	2/15/2018	8/8/2019	0.00%	C	0.474	0.152	0.300	-	-	-	92.60%	92.6% Very Satisfactory	ONS
334	267	EGB CONSTRUCTION / KATHA BUILDERS & SUPPLIES JOINT VENTURE	JV-17-2537	L	AAA	MB	GE	Construction of By-pass and Diversion Roads-Claveria Bypass Road including Bridge	Claveria, Cagayan	11/6/2019	Final	Cagayan 2nd DEO	LF	93.610	464	4/30/2018	8/6/2019	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	ONS
335	268	EGB CONSTRUCTION / RCPS CONSTRUCTION & GENERAL TRADING JOINT VENTURE	JV-18-859	L	AA	MA	GE	OO2: Protect Lives and Properties Against Major Floods: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Management Project	Ambocan, Cauayan City, Isabela	11/9/2019	2nd	Isabela 3rd DEO	LF	46.121	171	6/12/2019	11/29/2019	-5.09%	OG	0.345	0.295	0.099	0.020	0.042	0.033	83.40%	-	DEL
336	269	EGB CONSTRUCTION / SPIDERONE CONSTRUCTION COMPANY LTD. (JV)	JV-17-1885	L	AAA	MB	GB	National Building Program: Repair/ Rehabilitation of the Baguio Convention Center	Baguio City	11/29/2019	Final	CAR	LF	169.226	601	3/4/2018	10/25/2019	0.00%	C	0.467	0.179	0.300	-	-	-	94.60%	88.37% Satisfactory	ONS
337	270	EGCG BUILDERS AND SUPPLY	41942	L	D	SB	GE	Construction of Concrete Road - Access Road Leading to Don Bosco Biodynamic Farm, Sanggawan Falls and Hotspring, Brgy. Batasan	Makilala, North Cotabato	11/26/2019	Final	Cotabato 2nd DEO	LF	11.759	110	6/19/2019	10/6/2019	1.05%	C	0.495	0.134	0.300	-	-	-	92.90%	92.84% Very Satisfactory	AHD
338	271	EIGHT J'S CONSTRUCTION SERVICES	41912	L	D	SB	GE	Local Program - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local Projects - Local Roads and Bridges - Local Roads - Concreting of Roads with Drainage Improvement along Anonas Street	Sta. Mesa, Manila	11/8/2019	Final	North Manila DEO	LF	9.789	135	6/10/2019	10/22/2019	5.19%	C	0.495	0.133	0.300	-	-	-	92.80%	89.32% Very Satisfactory	AHD
339	-	EIGHT J'S CONSTRUCTION SERVICES	41912	L	D	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage System - Rehabilitation / Major Repair of Drainage Structure - Improvement of Drainage and Outfall, New Panaderos Street	Sta. Ana, Manila	11/11/2019	1st	South Manila DEO	LF	27.679	300	7/4/2019	4/28/2020	48.27%	OG	0.385	0.299	0.150	0.030	0.037	0.050	95.10%	-	AHD
340	272	EJR BUILDERS & CONSTRUCTION SUPPLY	24255	L	B	MA	GE	Network Development-Road Widening Alaminos By Pass Road	K0320+(-269) - K0321+172, Alaminos City, Pangasinan	11/12/2019	1st	Pangasinan 1st DEO	LF	9.895	330	6/27/2019	5/21/2020	48.15%	OG	0.385	0.240	0.150	0.030	0.051	0.033	88.90%	-	AHD
341	273	EL BANA CONSTRUCTION AND SUPPLY	39160	L	D	SB	GB	Local Infrastructure Program, Building and Other Structures, Multi-Purpose/ Facilities , Construction of Multi - Purpose Building	Barangay Lubon, Tadian, Mountain Province	11/26/2019	Final	Mt. Province 1st DEO	LF	3.960	140	7/1/2019	11/17/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	89.38% Very Satisfactory	ONS
342	274	ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	A	MA	GE	Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading to Seaports, Guinobatan - Jovellar - Donsol Road Leading to Pilar	Guinobatan, Albay	11/8/2019	1st	Regional Office No. V	LF	22.919	165	7/17/2019	12/28/2019	11.09%	OG	0.335	0.240	0.150	0.030	0.060	0.050	86.50%	-	AHD
343	275	ELOHIM CONSTRUCTION	38017	L	B	SB	GB	Construction of Multi-Purpose Building	Cordon, Isabela	11/7/2019	1st	Isabela 4th DEO	LF	4.950	205	7/15/2019	2/4/2020	32.97%	OG	0.386	0.215	0.150	0.030	0.038	0.050	86.90%	-	AHD
344	276	EMQ DESIGN & CONSTRUCTION	16128	L	B	SB	GB	Construction off Multi-Purpose Building (Covered Court/ Evacuation Center)	Poblacion, Looc, Romblon	11/14/2019	1st	Romblon DEO	LF	7.425	120	7/10/2019	11/6/2019	-1.11%	OG	0.338	0.241	0.139	0.030	0.061	0.033	84.20%	-	DEL
345	277	EMR BUILDERS	32224	L	B	SB	GB	Construction of Multi-Purpose Building	Hinigaran, Negros Occidental	11/9/2019	Final	Negros Occidental 2nd DEO	LF	4.950	150	6/13/2019	11/9/2019	3.31%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	AHD
346	278	ENRIQUE T. CHUA CONSTRUCTION DEVELOPMENT CORPORATION	37893	L	D	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links / New Roads Abra - Kalinga - Apayao Road (Baluan - Banban - Puguin - Sacpil - Pinukpuk), Package 2	Conner, Apayao	11/22/2019	2nd	Apayao 1st DEO	LF	17.937	270	7/14/2019	4/8/2020	23.87%	OG	0.369	0.240	0.150	0.030	0.060	0.050	89.90%	-	AHD
347	279	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of Cruise Port and Facilities- Package A	Puerto Princesa City, Palawan	11/7/2019	1st	Regional Office No. IV-B	LF	187.003	300	7/2/2019	4/26/2020	21.11%	OG	0.394	0.285	0.150	0.030	0.056	0.050	96.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
348	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	19KL0063 - Asset Preservation/Preventive Maintenance - Secondary Roads, Gingoog City - Claveria - Villanueva Road, K1343+(-731) - K1343+054, K1343+378 - K1344+037, K1345+824 - K1346+000, K1346+128 - K1346+322, K1346+492 - K1346+677, K1348+000 - K1348+563, K1348+664- K1349+000, K1349+843- K1350+000, K1351+376- K1351+1586	Claveria, Misamis Oriental	11/5/2019	Final	Misamis Oriental 2nd DEO	LF	96.500	106	7/18/2019	10/31/2019	0.00%	C	0.488	0.200	0.300	-	-	-	98.80%	97.36% Outstanding	ONS
349	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	19KL0002 - Asset Preservation/Preventive Maintenance - Primary Roads, Butuan City - Cagayan de Oro City - Iligan City Road, Gitagum to Manticao, K1471+176 - K1472+115, K1476+000 - K1477+246, K1477+383 - K1478+066, K1478+094 - K1479+691, K1490+500 - K1491+298, K1491+330- K1491+731, K1491+749- K1492+251, K1497+876-K1498+000, K1498+900- K1499+370	Misamis Oriental	11/4/2019	2nd	Misamis Oriental 2nd DEO	LF	96.500	136	7/18/2019	11/30/2019	4.67%	OG	0.383	0.207	0.150	0.030	0.047	0.050	86.70%	-	AHD
350	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of By-Pass and Diversion Roads, Iligan City Coastal By-Pass Road, Package 3	Iligan City	11/6/2019	1st	Regional Office No. X	LF	137.504	270	7/26/2019	4/20/2020	0.00%	OG	0.373	0.300	0.150	0.030	0.047	0.033	93.30%	-	ONS
351	-	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	Construction of New Bridges - Sta. Ana Brridge along Daang Maharlika (Surigao-Agusan Section) (Phase II)	Tubay, Agusan del Norte	11/13/2019	1st	Agusan del Norte DEO	LF	64.164	259	7/11/2019	3/25/2020	36.94%	OG	0.373	0.239	0.150	0.030	0.059	0.050	90.10%	-	AHD
352	280	ERS CONSTRUCTION	42135	L	D	SB	GB	Construction (Completion) of Multi-Purpose Building Kabina	Brgy. Bonbon, Cagayan de Oro City	11/11/2019	Final	Cagayan de Oro City 1st DEO	LF	2.970	160	6/6/2019	11/12/2019	16.15%	C	0.500	0.133	0.300	-	-	-	93.30%	87.42% Satisfactory	AHD
353	281	ESCORR BUILDERS AND TRADERS, INC.	43230	L	B	SB	GE	19ME0012 - Construction of Concrete Road: Road Alkikan - Datal Batong - Datal Bila in Support of Agro Industries;	Barangay Datal Batong, Malungon, Sarangani Province	11/21/2019	1st	Sarangani DEO	LF	18.620	150	7/10/2019	12/6/2019	0.24%	OG	0.389	0.300	0.150	0.030	0.056	0.050	97.50%	-	AHD
354	282	ESD CRUZ CONSTRUCTION & SUPPLY / CDU CONSTRUCTION (JOINT VENTURE)	JV-18-918	L	B	MA	GE	Construction of Flood Mitigation Structure, Construction of Dale River Control	Barangay Dale, San Roque, Northern Samar	11/4/2019	1st	Northern Samar 2nd DEO	LF	72.769	270	7/26/2019	4/20/2020	66.73%	OG	0.388	0.238	0.150	0.030	0.038	0.033	87.70%	-	AHD
355	283	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	Road Widening- along Jct National Road Sagay-Bato-Dian-Marcelo-Balea Jct Road (S00019NR) K0090+000-K0091+423	Sagay City, Negros Occidental	11/6/2019	1st	Negros Occidental 1st DEO	LF	39.172	200	6/17/2019	1/2/2020	0.90%	OG	0.335	0.240	0.150	0.022	0.047	0.050	84.40%	-	AHD
356	-	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	Reconstruction to Concrete Pavement- on Specific Locations along Kabankalan-Bais Rd. K0089+(-805) to K0104+804	Kabankalan, Negros Occidental	11/9/2019	1st	Regional Office No. VI	LF	137.495	323	7/24/2019	6/10/2020	3.44%	OG	0.385	0.240	0.150	0.022	0.051	0.050	89.80%	-	AHD
357	-	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	Road Widening-Bacolod North Rd incl. ROW K0051+626- K0052+121, K0052+130- K0057+878, K0057+896- K0058+1167	Bacolod City	11/7/2019	Final	Negros Occidental 2nd DEO	LF	153.619	502	4/26/2018	9/9/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	90.98% Very Satisfactory	ONS
358	284	ESSA BUILDERS	34452	L	D	SB	GE	Concreting of Road at Fortunato Brgy. Lapaz	Zamboanga City	11/11/2019	Final	Zamboanga City DEO	LF	7.642	137	5/29/2019	10/12/2019	0.00%	C	0.489	0.135	0.300	-	-	-	92.40%	92.58% Very Satisfactory	ONS
359	285	ETHAN PROPERTY DEVELOPER	36181	L	C	SB	GE	Asset Preservation-Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads – Tertiary Roads- Guihulngan- Baloc – Isabela Road	Guihulngan City, Negros Oriental	11/13/2019	Final	Negros Oriental 1st DEO	LF	17.408	139	6/19/2019	11/4/2019	0.00%	C	0.491	0.200	0.300	-	-	-	92.40%	92.4% Very Satisfactory	ONS
360	286	EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	1. Construction of Daguitan - Marabong Flood Control Structures (Package A), Sitio Bagang, Brgy. Cabacungan 2. Construction (Extension) of Daguitan-Marabong Flood Control Structures (Package A), Brgy. Fatima	Dulag, Leyte	11/13/2019	1st	Regional Office No. VIII	LF	233.522	318	8/2/2019	6/14/2020	36.71%	OG	0.342	0.200	0.150	0.030	0.061	0.050	83.30%	-	AHD
361	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Asset Preservation, Preventive Maintenance Secondary Roads, Catarman - Laoang Road, K0769+166 - K0770+189, K0770+372 - K0770+732, K0778+426 - K0779+767, K0779+793 - K0781+000, K0781+832 - K0781+952, K0781+990 - K0783+135	Barangay Burabud, Laoang, Northern Samar	11/4/2019	1st	Northern Samar 2nd DEO	LF	82.227	120	7/22/2019	11/18/2019	0.45%	OG	0.400	0.201	0.150	0.022	0.029	0.033	83.50%	-	AHD
362	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Network Development- Construction of By-Pass and Diversion Roads, Tacloban City By-Pass Road Extension, Package A, Leyte	Tacloban City, Leyte	11/12/2019	1st	Regional Office No. VIII	LF	75.195	317	6/18/2019	4/29/2020	5.33%	OG	0.399	0.290	0.150	0.030	0.037	0.050	95.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
363	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Network Development- Construction of By-Pass and Diversion Roads, Tacloban City By-Pass Road Extension, Package A, Leyte	Tacloban City, Leyte	11/12/2019	1st	Regional Office No. VIII	LF	98.17	317	6/18/2019	4/29/2020	16.62%	OG	0.379	0.290	0.150	0.030	0.037	0.050	93.60%	-	AHD
364	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Tacloban City By-Pass Road (Construction of Road Slope Protection Structure), Phase I	Tacloban City	11/12/2019	1st	Regional Office No. VIII	LF	116.701	300	7/23/2019	5/17/2020	57.66%	OG	0.400	0.240	0.150	0.030	0.037	0.050	90.70%	-	AHD
365	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Construction (Completion) of Storm Surge Protection: Hightened Road and Tide Embankment Subsection 4.2B, Sta.3+050 - Sta.3+740	Tacloban City	11/12/2019	1st	Regional Office No. VIII	LF	118.112	300	7/23/2019	5/17/2020	49.00%	OG	0.397	0.238	0.150	0.030	0.037	0.050	90.20%	-	AHD
366	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	LA	GE	Network Development - Construction of By-Pass and Diversion Roads, Tacloban City By-Pass Road Extension, Package B	Tacloban City, Leyte	11/12/2019	1st	Regional Office No. VIII	LF	55.092	317	6/18/2019	4/29/2020	23.92%	OG	0.400	0.296	0.150	0.030	0.037	0.050	96.30%	-	AHD
367	-	EZJONES CONSTRUCTION INC.	34462	L	AAA	MB	GE	Construction of Flood Mitigation Structure - Construction of Revetment along Nula-tula Waterway	Tacloban City	11/13/2019	Final	Tacloban City DEO	LF	23.272	135	6/7/2019	10/19/2019	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	89.84% Very Satisfactory	ONS
368	287	EZJONES CONSTRUCTION INC./ E.G. CANNABE CONSTRUCTION (JOINT VENTURE)	JV-17-117	L	AAA	LA	GE	18I00034- Construction of Missing Links/ New Roads, Jaro- Rubas- Ormoc Road (Jaro Side), including RROW	Jaro, Leyte	10/16/2019	Final	Regional Office No. VIII	LF	133.550	390	3/1/2018	3/25/2019	0.00%	C	0.484	0.164	0.300	-	-	-	94.80%	94.02% Very Satisfactory	ONS
369	288	EZJONES CONSTRUCTION INC./ E.G. CANNABE CONSTRUCTION (JOINT VENTURE)	JV-17-1988	L	AAA	MB	GE	18ID0079- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide -Primary Roads, Palo-Carigara-Ormoc Road, K0972+410 to K0972+760	Carigara, Leyte	10/16/2019	Final	Leyte 2nd DEO	LF	49.000	306	4/13/2018	2/12/2019	0.00%	C	0.435	0.200	0.300	-	-	-	93.50%	93.5% Very Satisfactory	ONS
370	289	F & J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	Concreting of Road, Brgy. Macopa, Talisayan	Misamis Oriental	11/11/2019	1st	Misamis Oriental 1st DEO	LF	23.511	120	7/22/2019	11/18/2019	0.47%	OG	0.398	0.200	0.150	0.030	0.047	0.050	87.50%	-	AHD
371	290	F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LA	GE	Retrofitting/Strengthening of Bridge-Dungon Br.2 (B00536PN) Along Sen. Benigno S. Aquino Jr. Ave.	Iloilo City	11/13/2019	2nd	Iloilo City DEO	LF	56.798	246	6/21/2019	2/21/2020	40.67%	OG	0.399	0.240	0.150	0.022	0.051	0.050	89.50%	-	AHD
372	291	F.B. BANTALES ENGINEERING CONSTRUCTION	31045	L	A	MA	GE	Construction / Maintenance of Flood Control Mitigation Structure and Drainage Systems: Construction of Lower Boning Flood Control	Bokod, benguet	11/23/2019	1st	Benguet 1st DEO	LF	35.242	225	6/17/2019	1/27/2020	2.63%	OG	0.341	0.300	0.150	0.030	0.045	0.033	89.90%	-	AHD
373	292	F.B. BANTALES ENGINEERING CONSTRUCTION / BALINTUGAN CONSTRUCTION (JV)	JV-18-848	L	A	MA	GE	Rehabilitation/ Reconstruction of Roads with Slip, Slope Collapse and Landslide: Construction of Road Slope Protection Structure along Benguet - Nueva Viscaya Road (S00382LZ) , K0271+690 to K0271+725	Itogon, Benguet	11/23/2019	Final	Benguet 1st DEO	LF	32.771	150	6/24/2019	11/20/2019	52.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
374	293	F.C. MARTINEZ CONSTRUCTION	31243	L	B	MA	GE	Network Development Program-Off-Carriageway Improvement-Tertiary Roads	Muñoz-Lupao Rd K0155+000 - K0155+454, K0157+000 - K0158+000	11/25/2019	Final	Nueva Ecija 1st DEO	LF	14.046	180	6/11/2019	12/7/2019	6.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.1% Very Satisfactory	AHD
375	294	F.F. ROSALES GENERAL CONTRACTOR	8814	L	A	MA	GE	D. Local Program 2. Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local Projects A. Local Roads and Bridges 1. Local Bridges A. Construction of Caridad Ilaya Bridge	Atimonan, Quezon	11/25/2019	1st	Quezon 4th DEO	LF	35.280	285	6/10/2019	3/21/2020	5.67%	OG	0.396	0.253	0.150	0.030	0.056	0.050	93.50%	-	AHD
376	295	F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Ensure Safe and Reliable National Road System, Bridge-Retrofitting/Strengthening of Permanent Bridges, Dumacan Bridge (B02936LZ) along MSR Diversion Road	Lucena City, Quezon Province	11/22/2019	Final	Quezon 2nd DEO	LF	22.920	120	5/29/2019	9/25/2019	0.04%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	AHD
377	-	F.P. DE GUZMAN CONSTRUCTION, INC.	10296	L	A	MA	GE	Rehabilitation / Major Repair of Bridge - Repair / Redecking of Barkadahan Bridge Across Manggahan Floodway, Highway 2000	Taytay, Rizal	11/27/2019	1st	Rizal 1st DEO	LF	34.293	270	11/27/2019	8/22/2020	21.29%	OG	0.397	0.293	0.150	0.030	0.060	0.050	98.00%	-	AHD
378	296	F.V. SANGALANG CONSTRUCTION	37083	L	D	SB	GB	Local Infrastructure Program - Rehabilitation of Multi - Purpose Building, Barangay Roxas	Dinalupihan, Bataan	11/11/2019	Final	Bataan 1st DEO	LF	2.401	90	6/17/2019	9/14/2019	2.22%	C	0.471	0.133	0.300	-	-	-	90.40%	89.21% Very Satisfactory	AHD
379	297	FABRO CONSTRUCTION	36506	L	D	SB	GB	Construction/Improvement of Various Infrastructure in Support of National Security - HNSEO Covered Shooting Range, Head Quarters Naval Station Ernesto Ogbinar	San Fernando City, La Union	11/4/2019	2nd	La Union 1st DEO	LF	4.410	171	6/13/2019	11/30/2019	-5.36%	OG	0.363	0.240	0.096	0.030	0.049	0.050	82.80%	-	DEL
380	298	FASTRUCT DESIGN AND CONSTRUCTION	37980	L	D	SB	GB	19MG0043 - Construction of Multi-Purpose Building (2 Storey), Carpenter Hill Elementary School	Brgy. Carpenter Hill, Koronadal City, South Cotabato	11/19/2019	Final	South Cotabato 1st DEO	LF	4.944	120	7/2/2019	10/29/2019	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.6% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
381	299	FERDSTAR BUILDERS CONTRACTORS	4965	L	A	MB	GE	Costruction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Slope Protection along Sapang Maragul Diversion Channel, Sta. 0+000 - Sta. 0+358.38	Guagua, Pampanga	11/6/2019	1st	Pampanga 2nd DEO	LF	39.182	240	7/11/2019	3/6/2020	21.37%	OG	0.375	0.237	0.150	0.030	0.047	0.033	87.20%	-	AHD
382	300	FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Construction of Revetment Wall along Sibalom River	Brgy. Bari, Sibalom, Antique	11/5/2019	Final	Antique DEO	LF	57.782	394	4/11/2018	5/9/2019	-0.77%	C	0.474	0.133	0.277	-	-	-	88.40%	87.26% Satisfactory	DEL
383	-	FFJJ CONSTRUCTION	16712	L	AAA	MB	GE	Construction of Concrete Revetment, Sitio Bankerohan Flood Control	Malita, Davao Occidental	11/25/2019	Final	Davao Occidental DEO	LF	19.540	172	6/4/2019	11/22/2019	33.72%	C	0.488	0.133	0.300	-	-	-	92.10%	92.1% Very Satisfactory	AHD
384	301	FFJJ CONSTRUCTION / PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE (JOINT VENTURE)	JV-18-838	L	AAA	MB	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Gingoog City - Claveria - Villanueva Road, K1346+700 - K1346+815, K1348+078.77 - K1348+180, K1348+224 - K1348+478, K1355+405 -K1355+700, K1355+722-K1355+749	Claveria, Misamis Oriental	11/5/2019	1st	Misamis Oriental 2nd DEO	LF	82.408	354	7/18/2019	7/5/2020	81.86%	OG	0.391	0.300	0.150	0.030	0.051	0.033	95.50%	-	AHD
385	-	FFJJ CONSTRUCTION / PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE (JOINT VENTURE)	JV-18-838	L	AAA	MB	GE	Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Gingoog City - Claveria - Villanueva Road, K1346+700 - K1346+815, K1348+078.77 - K1348+180, K1348+224 - K1348+478, K1355+405 -K1355+700, K1355+722-K1355+749	Claveria, Misamis Oriental	12/5/2019	Final	Misamis Oriental 2nd DEO	LF	82.408	354	7/18/2019	7/5/2020	81.05%	C	0.497	0.183	0.300	-	-	-	98.00%	96.5% Outstanding	AHD
386	302	FIRMABUILT CONSTRUCTION / MPJR BUILDERS COMPANY JOINT VENTURE	301755	L	A	MA	GB	Construction of Two (2) Units - Three (3) Storey, Fifteen (15) Classroom School Building, Camarines Norte National Highschool, Daet Camarines Norte	Daet, Camarines Norte	11/10/2019	2nd	Camarines Norte DEO	LF	82.104	368	6/28/2019	6/29/2020	10.97%	OG	0.363	0.239	0.150	0.030	0.061	0.050	89.30%	-	AHD
387	303	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Systems: Construction of Salvador - Bucong - Darapidap Flood Control (Upstream Section)	Candon City, Ilocos Sur	11/12/2019	1st	Ilocos Sur 2nd DEO	LF	42.159	284	5/30/2019	3/8/2020	0.53%	OG	0.398	0.240	0.150	0.030	0.054	0.050	92.20%	-	AHD
388	-	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved National Roads - Tertiary Roads: Junction Sta. Lucia - Salcedo Road, K0339+(-712) to K01339+(-399); K0343+180 to K0344+130; K0350+116 to K0350+515	Sta. Lucia and Salcedo, Ilocos Sur	11/12/2019	1st	Ilocos Sur 2nd DEO	LF	39.502	260	7/8/2019	3/23/2020	29.76%	OG	0.390	0.240	0.150	0.030	0.054	0.050	91.40%	-	AHD
389	304	FIRST R+J BUILDERS PHILS. CORP. (FORMERLY R+J BUILDERS)	32530	L	B	SB	GE	Construction, Upgrading and Improvement of Road and Drainage of Punturin to Lawang Bato Bypass Road	Valenzuela City	11/6/2019	1st	Metro Manila 3rd DEO	LF	29.479	240	6/27/2019	2/21/2020	0.06%	OG	0.396	0.240	0.150	0.030	0.042	0.050	90.80%	-	AHD
390	305	FIT CONSTRUCTION	35857	L	B	SB	GE	Construction of Flood Control along Bical River	San Juan, Ilocos Sur	11/11/2019	Final	Ilocos Sur 1st DEO	LF	18.621	140	6/4/2019	10/21/2019	0.00%	C	0.445	0.133	0.300	-	-	-	87.80%	87.8% Satisfactory	ONS
391	306	FIVE STAR BUILDERS	37371	L	A	SB	GB	Construction (Completion) of Multi-Purpose Building Barangay Poblacion B	Midsalip, Zamboanga del Sur	11/9/2019	Final	Zamboanga del Sur 1st DEO	LF	4.851	96	6/6/2019	9/9/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.2% Very Satisfactory	ONS
392	307	FLEURDELIS CONSTRUCTION AND SUPPLY	44201	L	D	SB	GE	Local Infrastructure Program - Local Roads and Bridges, Construction / Rehabilitation / Upgrading / Improvement of Local Road	Barangay Bayyo, Bontoc, Mountain Province	11/26/2019	Final	Mt. Province 1st DEO	LF	5.940	117	7/1/2019	10/25/2019	0.00%	C	0.479	0.157	0.300	-	-	-	93.60%	93.6% Very Satisfactory	ONS
393	308	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AAA	MB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement Along Estero de San Miguel, Sta. 1+718.60 to Sta. 1+849.00, Estero de San Miguel	Manila City	11/11/2019	1st	North Manila DEO	LF	48.998	180	7/2/2019	12/28/2019	10.17%	OG	0.337	0.300	0.150	0.030	0.042	0.050	90.90%	-	AHD
394	-	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AAA	MB	GE	Construction of Flood Control Structures along NCR/Bulacan Bdry.-Bigte-Ipo Dam Road San Jose River	San Jose Del Monte City, Bulacan	11/20/2019	1st	Bulacan 2nd DEO	LF	95.533	240	6/25/2019	2/19/2020	22.20%	OG	0.397	0.240	0.150	0.030	0.056	0.050	92.30%	-	AHD
395	-	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AAA	MB	GE	Local Program-Local Infrastructure Program, Flood Control and Drainage, Flood Control Structures/Facilities, Construction of Revetment along Ilang-Ilang River, Brgy. F. Manalo, Phase II	Gen. Trias, Cavite	11/27/2019	1st	Cavite 1st DEO	LF	99.000	273	8/22/2019	5/20/2020	-4.01%	OG	0.387	0.240	0.110	0.022	0.047	0.033	83.90%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
396	309	FLORIANE CONSTRUCTION AND SUPPLY	12261	L	B	SB	GB	Construction of Covered Court	Barangay Poblacion III, Carcar City, Cebu	11/8/2019	1st	Cebu 2nd DEO	LF	4.95	150	7/8/2019	12/4/2019	0.02%	OG	0.379	0.300	0.150	0.030	0.054	0.050	96.30%	-	AHD
397	310	FOOTPRINTS CONSTRUCTION / CAGALAWAN ENTERPRISES (JOINT VENTURE)	JV-18-519	L	B	MA	GB	Construction of Standard Four-Storey (20 Classrooms) School Building, VN Chavez Memorial Central School	Villanueva, Misamis Oriental	11/4/2019	Final	Misamis Oriental 2nd DEO	LF	42.354	249	12/3/2018	8/8/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.06% Very Satisfactory	ONS
398	311	FORTSTONE CONSTRUCTION ENTERPRISES	31668	L	B	SB	GE	Construction of Concrete Revetment, Sitio Dologan Flood Control	Brgy. Lacaron, Malita, Davao Occidental (Sta. 0+000-Sta. 0+600)	11/25/2019	Final	Davao Occidental DEO	LF	29.377	184	7/10/2019	1/9/2020	25.00%	C	0.472	0.134	0.300	-	-	-	90.60%	87.06% Satisfactory	AHD
399	312	FPJ CONSTRUCTION AND SUPPLY	28493	L	B	SB	GE	Widening of Permanent Bridge - Kalawag Bridge (B00289MN) along Kidapawan - Allah Junction Road	Isulan, Sultan Kudarat	11/23/2019	1st	Sultan Kudarat 1st DEO	LF	19.109	195	6/17/2019	12/28/2019	-0.16%	OG	0.393	0.209	0.148	0.030	0.051	0.033	86.40%	-	DEL
400	-	FPJ CONSTRUCTION AND SUPPLY	28493	L	B	SB	GB	19MH0042 - Construction of Multi-Purpose Building (Senior Citizen Building)	Brgy. Biwang, Bagumbayan, Sultan Kudarat	11/23/2019	Final	Sultan Kudarat 2nd DEO	LF	0.997	60	7/7/2019	9/4/2019	4.67%	C	0.500	0.133	0.300	-	-	-	93.30%	90.29% Very Satisfactory	AHD
401	313	FRAMADA CONSTRUCTION AND MATERIAL SUPPLIES	45435	L	D	SB	GB	Local Program - Buildings and Other Structures - Multipurpose/Facilities - Local Intrastructure Program - Construction of Multi-Purpose Building, Barangay La Torre South	Bayombong, Nueva Vizcaya	11/11/2019	1st	Nueva Vizcaya 1st DEO	LF	4.950	178	8/1/2019	1/25/2020	0.30%	OG	0.379	0.182	0.150	0.024	0.032	0.050	81.70%	-	AHD
402	314	FRAMECON BUILDERS	22482	L	B	MA	GE	Rehabilitation of General Avenue	Quezon City	11/25/2019	2nd	Quezon City 1st DEO	LF	14.701	180	6/6/2019	12/2/2019	1.20%	OG	0.360	0.243	0.150	0.030	0.033	0.050	86.60%	-	AHD
403	315	FRAMECON BUILDERS/ E.T.V.R. TRADING & CONSTRUCTION JOINT VENTURE	JV-18-741	L	B	MA	GE	Construction of Flood Control/ Drainage System, Bucayao Concrete Revetment Armouring BBRIS	Calapan City, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	37.622	285	7/17/2019	4/26/2020	51.62%	OG	0.378	0.271	0.150	0.030	0.061	0.050	94.00%	-	AHD
404	316	FRANZCOR TRADING & CONSTRUCTION	18082	L	B	MA	GE	Construction of Box Culvert and Drainage Outfall including Laterals at Palingon River	Brgy. Palingon, Tipas, Taguig City	11/19/2019	1st	Metro Manila 1st DEO	LF	14.699	150	7/12/2019	12/8/2019	1.65%	OG	0.280	0.300	0.150	0.010	0.037	0.050	82.70%	-	AHD
405	317	FREDEN CONSTRUCTION	22665	L	A	MA	GE	19MB0027 - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones, Blagan - Datal Laguh San Jose - Pao Pao Sinawal Road connecting to Gensan Diversion Road in support of the Agribusiness Industry	General Santos City, South Cotabato	11/20/2019	1st	South Cotabato 2nd DEO	LF	34.300	165	7/11/2019	12/22/2019	2.01%	OG	0.390	0.299	0.150	0.030	0.056	0.033	95.80%	-	AHD
406	318	FREY-FIL CORPORATION	31521	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System: Bridge Program: Replacement of Permanent Weak Bridge - Abusag Bridge - (B04258LZ) along Baybayog-Baggao-Dalin-Sta.Margarita Road	Baggao, Cagayan	11/5/2019	1st	Regional Office No. II	LF	472.733	792	6/15/2018	8/14/2020	-88.00%	OG	0.397	0.227	0.101	0.024	0.047	0.033	82.90%	-	DEL
407	319	FROMARC BUILDERS & GEN. MERCHANDISE	26244	L	B	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Revetment along Imus River	Brgy. Anabu I-C, Phase III, Imus, Cavite	11/28/2019	1st	Cavite 1st DEO	LF	19.207	138	8/18/2019	1/2/2020	41.70%	OG	0.384	0.240	0.150	0.022	0.047	0.05	89.30%	-	AHD
408	320	FULLEROS BOTOX BUILDERS AND DESIGN	33848	L	A	SB	GE	Network Development - Off - Carriageway Improvement - Tertiary Roads Bacon- Sawanga- Prieto Diaz RD, K0596+240-K0596+497, K0602+088-K0602+142, K0602+169-K0602+223, K0603+000-K0603+261, K0603+578-K0604+145, K604+167-K0604+421	Bacon District, Sorsogon City	11/10/2019	Final	Sorsogon 1st DEO	LF	28.095	120	7/12/2019	11/8/2019	0.00%	C	0.483	0.133	0.300	-	-	-	91.60%	91.6% Very Satisfactory	ONS
409	321	G. ARABIA PLATINUM CONSTRUCTION & DEVELOPMENT CO.	39888	L	B	SB	GE	Road Widening & Reconstruction of Roxas City Circumferential Road Leading to Culasi Port, Roxas City, Capiz	Roxas City, Capiz	11/8/2019	1st	Capiz 1st DEO	LF	19.526	130	7/16/2019	11/22/2019	-0.31%	OG	0.389	0.240	0.147	0.030	0.035	0.033	87.40%	-	DEL
410	322	G. UY CONSTRUCTION	27999	L	B	MA	GE	Road Widening - Iloilo-Antique Road, KO014+974 - KO015+434, KO015+777-KO015+793, KO015+819-KO015+841, KO015+870 - KO016+718	Oton, Guimbal & San Joaquin, Iloilo	11/15/2019	1st	Iloilo 1st DEO	LF	53.261	267	7/29/2019	4/20/2020	51.97%	OG	0.383	0.300	0.150	0.030	0.050	0.050	96.30%	-	AHD
411	323	G.F. FALCIS CONSTRUCTION AND SUPPLY	26147	L	B	MA	GE	Reconstruction to Concrete Pavement-So-oc Area leading to Balay nga Bato, Sinamay House Plaza, Churches Villa Beaches, Various Seafood Restaurant, and Resorts	Arevalo, Iloilo City	11/13/2019	Final	Iloilo City DEO	LF	14.680	63	6/17/2019	8/18/2019	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	90.3% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
412	324	G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	Rehabilitation/Improvement of Boracay Circumferential Road	Boracay, Malay, Aklan	11/6/2019	1st	Aklan DEO	LF	46.540	179	7/5/2019	12/30/2019	4.03%	OG	0.388	0.240	0.150	0.030	0.045	0.050	90.30%	-	AHD
413	325	G.M. PAJARILLAGA CONSTRUCTION & SUPPLY	21760	L	D	SB	GE	Organizational Outcom 2: Protect Lives and Properties againts Major Flood - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Sta. Fe River Control, Almaguer South Section (Phase 3)	Bambang, Nueva Ecija	11/11/2019	Final	Nueva Vizcaya 1st DEO	LF	4.900	33	7/16/2019	8/17/2019	0.28%	C	0.450	0.133	0.300	-	-	-	88.30%	88.3% Satisfactory	AHD
414	326	G.O.C. BUILDERS	36230	L	A	SB	GE	Preventive Maintenance of Road: Asphalt Overlay Tigbao Sta. Fe San Miguel Road K0903+(-138) - K0903+401, K0905+909 - K0906+795	Tacloban City	11/13/2019	Final	Tacloban City DEO	LF	17.109	61	6/14/2019	8/13/2019	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	88.36% Satisfactory	ONS
415	327	GABRIELLAS ENTERPRISES	43025	L	B	SB	GE	19MG0090 - Concreting of Road at Balmores Street to National Highway	Brgy. Morales, Koronadal City, South Cotabato	11/19/2019	1st	South Cotabato 1st DEO	LF	29.009	165	7/5/2019	12/16/2019	0.70%	OG	0.397	0.255	0.150	0.030	0.056	0.050	93.80%	-	AHD
416	328	GACUTAN CONSTRUCTION / D.A. CADELINA CONSTRUCTION JOINT VENTURE	JV-18-900	L	AA	MA	GE	Network Development - Road Widening - Primary Roads - Santiago - Tuguegarao Road- K0345+000 - K0346+825	San Mateo, Isabela	11/8/2019	2nd	Isabela 3rd DEO	LF	48.534	209	6/27/2019	1/21/2020	20.48%	OG	0.365	0.235	0.150	0.030	0.056	0.033	86.90%	-	AHD
417	329	GACUTAN CONSTRUCTION INC.	10789	L	AA	MA	GE	OO2: Protect Lives and Properties Against Major Floods: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Magat River Flood Control Project (Phase I)	Mapuroc, San Mateo, Isabela	11/8/2019	Final	Isabela 3rd DEO	LF	18.625	140	6/27/2019	11/13/2019	28.31%	C	0.428	0.133	0.300	-	-	-	86.10%	85.2% Satisfactory	AHD
418	330	GCI. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LB	GE	Network Development Program- Road Widening-Secondary Roads, Palico-Balayan-Batangas Rd.- K0104+713-K0104+857, K0106+328.3-K0106+343.3, K0106+508- K0106+828, K0114+468-K0114+820, K0115+645- K0115+956, K0118+500- K0118+580, K0118+640-K0119+160, K0123+044.5 - K0123+062	Lemery, Calaca and Balayan, Batangas	11/19/2019	1st	Batangas 1st DEO	LF	93.272	330	8/1/2019	6/25/2020	16.69%	OG	0.397	0.240	0.150	0.022	0.047	0.033	88.90%	-	AHD
419	-	GCI. CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LA	GE	Construction/Rehabilitation of Flood Mitigation Facilities, Within Major River Basins and Principal Rivers - Construction of Dike (Cut-off Channel), Within Bicol River Basin	Brgy. Loob, Gainza, Camarines Sur	11/8/2019	1st	Camarines Sur 2nd DEO	LF	28.225	237	6/17/2019	2/8/2020	0.17%	OG	0.398	0.240	0.150	0.030	0.056	0.050	92.40%	-	AHD
420	331	GCI. CONSTRUCTION AND DEVELOPMENT CORP. / BICOL GOLDROCK CONSTRUCTION CORPORATION JOINT VENTURE	JV-18-0395	L	AAA	LB	GE	Ensure Safe and Reliable National Road System, Network Development - Construction of By-Pass and Diversion Roads, Camarines Sur Expressway Project (San Fernando - Pili), Package 2, Including ROW	Minalabaac, Camarines Sur	11/8/2019	1st	Regional Office No. V	LF	289.476	466	11/26/2018	3/5/2020	-4.96%	OG	0.388	0.203	0.100	0.030	0.051	0.033	80.50%	-	DEL
421	332	GCLT CONSTRUCTION	30657	L	A	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage System, Improvement of Sta. Rita River, Sta. 006+667 - Sta. 006+871 (Left Side)	Olongapo City, Zambales	11/14/2019	1st	Zambales 2nd DEO	LF	39.599	180	7/15/2019	1/10/2020	13.00%	OG	0.377	0.240	0.150	0.030	0.051	0.050	89.80%	-	AHD
422	333	GED CONSTRUCTION	13614	L	B	SB	GE	Construction of Flood Control Mitigation Facilities along Alaminos River (Cabanatuan Section)	Alaminos City	11/12/2019	1st	Pangasinan 1st DEO	LF	28.072	240	5/16/2019	1/10/2020	-2.71%	OG	0.377	0.235	0.123	0.030	0.051	0.033	84.90%	-	DEL
423	334	GEECEE BUILDERS & CONSTRUCTION SUPPLIES	36551	L	D	SB	GE	Rehabilitation of Drainage System, Barangay Kamuning	Quezon City	11/27/2019	1st	Quezon City 2nd DEO	LF	18.422	268	6/17/2019	3/10/2020	14.55%	OG	0.394	0.246	0.150	0.030	0.055	0.033	90.80%	-	AHD
424	335	GEMMA CONSTRUCTION SUPPLY, INC.	5044	L	AAA	MB	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Mitigation Facilities along Amburayan River Basin, Barangay Jardin - Tarangotong, Sta.8+18 to Sta.9+810, Left Side	Tagudin, Ilocos Sur	11/10/2019	1st	Regional Office No. I	LF	141.855	261	8/29/2019	5/15/2020	14.24%	OG	0.378	0.240	0.150	0.030	0.056	0.050	90.40%	-	AHD
425	336	GENETIAN BUILDERS	18052	L	B	MA	GE	Construction of Flood Mitigation Structure, Construction of Flood Control Structure (Poblacion Side) along Layawan River	Polanco, Zamboanga del Norte	11/8/2019	1st	Zamboanga del Norte 3rd DEO	LF	47.968	258	6/27/2019	3/10/2020	25.86%	OG	0.384	0.240	0.150	0.030	0.054	0.050	90.80%	-	AHD
426	-	GENETIAN BUILDERS	18052	L	A	MA	GB	Construction (Improvement) of Multi-Purpose Building Cluster 3	Misamis Occidental	11/8/2019	1st	Misamis Occidental 2nd DEO	LF	28.519	190	9/16/2019	3/23/2020	25.96%	OG	0.390	0.300	0.150	0.030	0.054	0.050	97.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
427	-	GENETIAN BUILDERS	18052	L	A	MB	GE	Road Widening - Primary Roads, Oroquieta City - Plaridel - Calamba - Sapang Dalaga Road, K1773+000 - K1775+780	Plaridel, Misamis Occidental	11/9/2019	1st	Misamis Occidental 1st DEO	LF	86.274	240	7/17/2019	3/12/2020	4.01%	OG	0.387	0.300	0.150	0.030	0.042	0.050	95.90%	-	AHD
428	337	GERRA CONSTRUCTION INCORPORATED	29359	L	A	MA	GE	Construction of Abitonan River Control	Dipaculao, Aurora	11/24/2019	1st	Aurora DEO	LF	24.500	232	6/4/2019	1/21/2020	3.70%	OG	0.394	0.217	0.150	0.030	0.056	0.050	89.70%	-	AHD
429	338	GEVANS CONSTRUCTTION AND SUPPLY	43267	L	D	SB	GB	Construction of One One-Storey Three Classroom School Building @ Dinagat Central Elementary School School ID: 132396	Brgy. White Beach, Dinagat, Dinagat Islands	11/7/2019	Final	Dinagat Islands DEO	LF	5.174	233	1/14/2019	9/3/2019	2.60%	C	0.475	0.136	0.300	-	-	-	91.10%	85.64% Satisfactory	AHD
430	339	GICAR CONSTRUCTION, INC.	12624	L	AAA	MB	GE	Construction of Flood Mitigation Structure along Surigao River, Sta. 0+690 to Sta. 1+128	Brgy. Quezon, Surigao City, Surigao del Norte	11/4/2019	1st	Surigao del Norte 2nd DEO	LF	48.996	177	6/13/2019	12/6/2019	0.61%	OG	0.377	0.299	0.150	0.030	0.047	0.050	95.30%	-	AHD
431	340	GICAR CONSTRUCTION, INC./ SANTECH BUILDERS CORPORATION (JOINT VENTURE)	JV-18-1203	L	AAA	LA	GE	Preventive Maintenance Secondary Roads Asphalt Overlay (50 mm thick) along Surigao Wharf Road, K1123 +(-810) -K1123+466	Brgy. Washington, Surigao City, Surigao del Norte	11/10/2019	Final	Surigao del Norte 2nd DEO	LF	70.320	138	7/18/2019	12/2/2019	38.76%	C	0.468	0.197	0.300	-	-	-	96.50%	96.5% Outstanding	AHD
432	341	GJD CONSTRUCTION & SUPPLY	25866	L	D	SB	GB	Construction of Covered Court, Brgy. Kulambugan	R.T. Lim, Zamboanga Sibugay	11/5/2019	Final	Zamboanga Sibugay 2nd DEO	LF	1.976	60	7/25/2019	9/22/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	ONS
433	342	GJE BUILDERS CORPORATION (FORMERLY: GJE BUILDERS)	18286	L	B	MA	GE	Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Control Structure along Tarlac River Left Dike, Brillante-Rang Ayan Section	Paniqui, Tarlac	11/28/2019	Final	Tarlac 1st DEO	LF	18.816	149	6/7/2019	11/2/2019	33.56%	C	0.470	0.133	0.300	-	-	-	90.30%	90.3% Very Satisfactory	AHD
434	343	GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GB	Construction of 1-Storey 3-CL with Toilet Each Room, Tumog ES	Tumog, Luna, Apayao	11/23/2019	Final	Apayao 2nd DEO	LF	7.688	240	1/10/2019	9/6/2019	0.00%	C	0.478	0.135	0.300	-	-	-	91.30%	91.3% Very Satisfactory	ONS
435	-	GKA ENGINEERING AND CONSTRUCTION	43080	L	D	SB	GE	Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones Dagupan - Salvacion Road in Support of Handicrafts, Furniture, Pineapple, Banana, Vegetable, Rice and Corn Industries	Luna, Apayao	11/23/2019	Final	Apayao 2nd DEO	LF	9.449	195	6/10/2019	12/21/2019	17.29%	C	0.485	0.133	0.300	-	-	-	91.80%	89.46% Very Satisfactory	AHD
436	344	GKMM CONSTRUCTION & SUPPLIES	32953	L	C	SB	GE	Reconstruction to Concrete Pavement-on Specific Locations along Bacolod North Road (S00406NR), K0036+902 to K0043+281	Manapla, Negros Oriental	11/7/2019	1st	Negros Occidental 1st DEO	LF	25.477	174	7/15/2019	1/4/2020	0.84%	OG	0.389	0.240	0.150	0.022	0.051	0.050	90.20%	-	AHD
437	345	GO_SOLID BUILDERS INC.	38948	L	D	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Rehabilitation Flood Control Structure along Domiri River, Brgy. Culasian	Capoocan, Leyte	11/12/2019	Final	Leyte 2nd DEO	LF	8.855	123	7/11/2019	11/10/2019	0.00%	C	0.488	0.134	0.3	-	-	-	92.20%	91.42% Very Satisfactory	ONS
438	346	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	SB		Local Program - Construction / Repair / rehabilitation / Improvement of Various Infrastructure Including Local Projects - Construction of Water Supply Systems - Construction of rain Harvesting facility, Busol Watershed	Ambiong, Baguio City	11/29/2019	1st	CAR	LF	28.514	180	9/25/2019	3/22/2020	32.33%	OG	0.400	0.240	0.150	0.030	0.035	0.050	90.50%	-	AHD
439	-	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Construction of Concrete Road and Construction of Road Slope Protection Structure, Majot Mane to Kenon Road By-Pass Road	Baguio City	11/22/2019	1st	Baguio City DEO	LF	61.471	315	6/17/2019	4/26/2020	15.04%	OG	0.389	0.300	0.150	0.030	0.037	0.050	95.60%	-	AHD
440	-	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Contract Package I: Construction of Road Slope Protection Structure on Specific Locations Along A) Kennon Road (S00407LZ), K0241+145 to K0247+890 B) Quirino Highway (Baguio - Bauang)(S00420LZ), K0303+462 to K0303+512 C) Quezon Hill Road #1 (S04690LZ), K0308+345 to K0308+428	Baguio City	11/22/2019	Final	Baguio City DEO	LF	74.108	250	6/17/2019	2/21/2020	36.80%	C	0.497	0.133	0.300	-	-	-	93.00%	93% Very Satisfactory	AHD
441	-	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	LA	GE	Rehabilitation of Concrete Road, Magsaysay Avenue (Trinidad Road) to Rimando -Ambiong Road Bypass	Baguio City	11/22/2019	1st	Baguio City DEO	LF	43.075	294	7/14/2019	5/2/2020	16.25%	OG	0.386	0.270	0.150	0.030	0.030	0.050	91.60%	-	AHD
442	-	GOLDRICH CONSTRUCTION & TRADING	16489	L	AAA	MA	GE	Construction of Flood Mitigation Structure - Construction / Rehabilitation of Flood Mitigation Facilities / Drainage System along Balili River (Tributaries)	Baguio City	11/28/2019	1st	Baguio City DEO	LF	44.100	209	7/14/2019	2/7/2020	2.81%	OG	0.350	0.300	0.150	0.030	0.028	0.050	90.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
443	347	GOLDROCK CONSTRUCTION & DEVELOPMENT CORP.	5389	L	AA	LA	GE	Reconstruction of Roxas Street, Sta. 0+000 to Sta. 0+382	Brgy. Tagumpay and Brgy. Princesa, Puerto Princesa City, Palawan	11/8/2019	1st	Palawan 3rd DEO	LF	26.694	185	8/16/2019	2/16/2020	24.45%	OG	0.391	0.236	0.150	0.030	0.042	0.050	89.90%	-	AHD
444	348	GONZALO CONSTRUCTION	1826	L	A	MA	GE	Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Mitigation Structure along Agno River Basin, Ambalanga River, Section	Itogon, Benguet	11/23/2019	1st	Benguet 1st DEO	LF	48.424	240	6/19/2021	2/13/2022	0.53%	OG	0.323	0.300	0.150	0.030	0.045	0.050	89.80%	-	AHD
445	349	GONZALODO ENTERPRISES	30681	L	B	MA	GE	Construction / Improvement of Access Roads leading to Declared Tourism Destinations, Nailon - Siocon - Libertad Road leading to Jump-off station of Bogo's Islet of Capitancillo	Barangay Nailon, Bogo City, Cebu	11/12/2019	Final	Cebu 1st DEO	LF	11.36	81	6/25/2019	9/13/2019	0.00%	C	0.453	0.200	0.300	-	-	-	95.30%	92.7% Very Satisfactory	ONS
446	-	GONZALODO ENTERPRISES	30681	L	B	MA	GE	Rehabilitiation/Major Repair of Permanent Bridges, Guihao-an Bridge (B00871MN) along Butuan City-Cagayan de Oro City-Iligan City Road (Agusan-Misamis Oriental Road)	Buenavista, Agusan del Norte	11/13/2019	1st	Agusan del Norte DEO	LF	47.190	167	7/11/2019	12/24/2019	2.83%	OG	0.399	0.240	0.150	0.030	0.040	0.050	90.90%	-	AHD
447	350	GONZALODO ENTERPRISES / WTG CONSTRUCTION AND DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-18-874	L	B	MA	GE	Road Widening along Cebu North Hagnaya Wharf Rd., K0094+500 to K0097+852	City of Bogo, Cebu	11/12/2019	1st	Cebu 1st DEO	LF	91.578	254	7/26/2019	4/4/2020	48.70%	OG	0.366	0.300	0.150	0.030	0.056	0.050	95.20%	-	AHD
448	351	GOOD FORTUNE INTERNATIONAL, INC.	9246	L	B	MA	GE	Reconstruction to Concrete Pavement - Mandurriao-San Miguelc- Alimodian-Maasin - Cabatuan Rd. KO011+380 - KO011+600; KO017+002 - KO017+202; KO018+1006 - KO019+314; KO024+180 - KO024+563; KO020+000 - KO020+851	Pavia-San Miguel-Alimodian, Iloilo	11/14/2019	1st	Iloilo 4th DEO	LF	30.608	203	7/11/2019	1/29/2020	8.07%	OG	0.365	0.240	0.150	0.030	0.045	0.050	88.00%	-	AHD
449	352	GRANDCONST BUILDERS CORP.	32280	L	A	MA	GB	Construction of Multi-Purpose Building, San Jose Del Monte Central Elementary School	San Jose Del Monte City, Bulacan	11/21/2019	1st	Bulacan 2nd DEO	LF	9.898	180	7/1/2019	12/27/2019	2.14%	OG	0.391	0.218	0.150	0.030	0.048	0.050	88.70%	-	AHD
450	353	GREAT ZONE ENTERPRISE	33485	L	AAA	MA	GB	Rehabilitation / Major Repair of Other Building - Repair/ Rehabilitation of the Seante Building Annex III (Senate President's Cottage)	Lualhati Drive, Baguio City	11/20/2019	Final	Baguio City DEO	LF	3.491	158	6/23/2019	11/27/2019	1.70%	C	0.480	0.134	0.300	-	-	-	91.40%	91.6% Very Satisfactory	AHD
451	354	GREEN ISLAND ENTERPRISES	36835	L	B	SB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structures, (Gabions) at San Isidro	Bongabong, Oriental Mindoro	11/7/2019	2nd	Southern Mindoro DEO	LF	19.598	184	6/23/2019	12/23/2019	9.59%	OG	0.379	0.248	0.150	0.030	0.056	0.050	91.30%	-	AHD
452	355	GREENWALL CONSTRUCTION	14457	L	B	SB	GB	Construction of Multi-Purpose Building, Talon Village	Brgy. Talon 4, Las Piñas City, Metro Manila	11/13/2019	1st	Las Piñas - Muntinlupa DEO	LF	4.635	150	8/15/2019	1/11/2020	2.29%	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	AHD
453	-	GREENWALL CONSTRUCTION	14457	L	B	MA	GE	Construction of Drainage Outfall including Laterals at Brgy. Sta. Ana	Pateros, Manila	11/19/2019	1st	Metro Manila 1st DEO	LF	9.800	180	6/13/2019	12/9/2019	4.16%	OG	0.376	0.300	0.150	0.010	0.042	0.050	92.80%	-	AHD
454	-	GREENWALL CONSTRUCTION	14457	L	B	MA	GE	Construction of Drainage Outfall including Laterals at Brgy. Sta. Ana	Pateros, Manila	11/19/2019	1st	Metro Manila 1st DEO	LF	9.152	150	6/13/2019	11/9/2019	-5.86%	OG	0.343	0.300	0.091	0.030	0.047	0.033	84.40%	-	DEL
455	356	GUAVA CONSTRUCTION	37027	L	C	SB	GE	Road Widening: Widening of Road Including Canal and Sidewalk (Purok 3 and 4)	Barangay East Bayan Park, Baguio City	11/19/2019	Final	Baguio City DEO	LF	1.980	115	6/16/2019	10/8/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
456	357	H & N BUILDERS & ENTERPRISES	41819	L	D	SB	GE	Construction of Drainage	Barangay Macasandig, Cagayan de Oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	3.762	80	7/18/2019	10/5/2019	0.00%	C	0.482	0.133	0.300	-	-	-	91.50%	91.5% Very Satisfactory	ONS
457	358	H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MA	GE	Reconstruction of Concrete Pavement-Binalbagan-Isabela Road, K0062+(-411)-K0062+(-339), K0062+(-339)- K0062+730, K0063+116-K0063+999, K0066+529-K00066+680	Binalbagan, Negros Occidental	11/9/2019	1st	Negros Occidental 2nd DEO	LF	35.430	188	7/14/2019	1/17/2020	36.89%	OG	0.381	0.240	0.150	0.022	0.051	0.050	89.40%	-	AHD
458	359	H2 LANDMARK BUILDERS, INC.	7400	L	A	MB	GE	Road Widening - Along Mati-Maragusan Road (S00112MN) K1532+000-K1533+540	Mati-Maragusan Road, Davao Oriental	11/18/2019	1st	Davao Oriental 2nd DEO	LF	38.409	212	7/5/2019	2/1/2020	6.39%	OG	0.291	0.300	0.150	0.030	0.056	0.050	87.70%	-	AHD
459	360	HALREY CONSTRUCTION, INC.	2267	L	AAA	MB	GE	Construction of Flood Control Structures along Sta. Maria River (Guyong Section) Phase II	Sta. Maria, Bulacan	11/20/2019	1st	Bulacan 2nd DEO	LF	39.200	150	7/1/2019	11/27/2019	-3.70%	OG	0.396	0.233	0.113	0.030	0.056	0.033	86.10%	-	DEL
460	361	HARDROCKPLATINUM DEVELOPMENT CORPORATION	39263	L	C	SB	GE	Widening of Permanent Bridges-Apo Aporawan Bridge (B00355PW) along Puerto Princesa South Road	Narra, Palawan	11/5/2019	1st	Palawan 2nd DEO	LF	23.284	225	7/16/2019	2/25/2020	24.99%	OG	0.395	0.285	0.150	0.030	0.051	0.050	96.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
461	362	HENSCHA PHILS. INC.	34164	L	AAA	MA	GB	Construction of Two (2) Storey Building of Quality Assurance Office including Laboratories DPWH Metro Manila 1st District Engineering Office	Brgy. Rosario Pasig City	11/19/2019	1st	Metro Manila 1st DEO	LF	14.699	195	6/14/2019	12/25/2019	5.36%	OG	0.380	0.300	0.096	0.030	0.042	0.033	88.10%	-	AHD
462	363	HENSO CONSTRUCTION	10720	L	B	MA	GE	Road Widening Pagadian Zamboanga City Road, K1919+692.09 to K1919+775.14	Zamboanga City	11/13/2019	1st	Zamboanga City DEO	LF	3.615	148	7/10/2019	12/4/2019	19.63%	OG	0.387	0.230	0.150	0.030	0.061	0.050	90.80%	-	AHD
463	364	HERBERT MALMIS GENERAL MERCHANDISING & CONTRACTOR, INC.	4593	L	A	MA	GE	Construction/Improvement of Access Roads Leading to Seaports - Antequera-Balilihan via Dorol Road Leading to Chocolate Hills via Balilihan-Hanopol-Batuan Road from Catagbacan International Cruise Ship Port	Antequera and Balilihan, Bohol	11/5/2019	1st	Bohol 1st DEO	LF	28.290	113	7/26/2019	11/15/2019	0.23%	OG	0.388	0.240	0.150	0.030	0.055	0.050	91.30%	-	AHD
464	365	HI-TONE CONSTRUCTION & DEVELOPMENT CORPORATION	23385	L	AAA	MA	GE	Construction of Gorund Sill Dam Along Tobgon River, Upstream of Tobgon Bridge	Ligao City, Albay	11/7/2019	1st	Albay 3rd DEO	LF	93.109	270	7/4/2019	3/29/2020	81.71%	OG	0.367	0.240	0.150	0.010	0.056	0.050	87.30%	-	AHD
465	-	HI-TONE CONSTRUCTION & DEVELOPMENT CORPORATION	23385	L	AAA	MA	GE	Construction of Liago Flood Control Along Tobgon River, Upstream of Tobgon Bridge	Liagao City, Albay	11/7/2019	1st	Albay 3rd DEO	LF	93.116	270	6/4/2019	2/28/2020	56.74%	OG	0.362	0.240	0.150	0.010	0.047	0.050	85.90%	-	AHD
466	366	HJV CONSTRUCTION	44843	L	D	SB	GB	Construction of Brgy. Hall, Brgy. San Antonio	Municipality of Libjo, Dinagat Islands	11/7/2019	1st	Dinagat Islands DEO	LF	4.796	150	7/23/2019	12/19/2019	-0.03%	OG	0.383	0.300	0.150	0.030	0.043	0.033	93.90%	-	DEL
467	367	HNT BUILDERS & ENTERPRISES	40757	L	C	SB	GE	Concreting of Roads, Brgy. Linindingg	Balo-I, Lanao del Norte	11/7/2019	Final	Lanao del Norte 1st DEO	LF	9.110	87	6/14/2019	9/8/2019	0.00%	C	0.488	0.152	0.300	-	-	-	94.00%	88.6% Satisfactory	ONS
468	368	HONY TRADING AND CONSTRUCTION	26898	L	B	MA	GE	Construction of Road Network and Drainage System at Brgy. Sta. Ana	Pateros, Manila	11/19/2019	1st	Metro Manila 1st DEO	LF	4.950	180	6/17/2019	12/13/2019	-2.52%	OG	0.392	0.300	0.125	0.000	0.037	0.033	88.70%	-	DEL
469	369	HRB CONSTRUCTION	10528	L	B	SB	GB	Local Infrastructure Program - Improvement of Multi-Purpose Buildings, Barangay III and Barangay Nato, Garchitorena and Sagnay	Camarines Sur	11/6/2019	Final	Camarines Sur 4th DEO	LF	1.881	90	8/5/2019	11/2/2019	-3.25%	C	0.499	0.131	0.202	-	-	-	83.20%	83.2% Satisfactory	DEL
470	370	I&E CONSTRUCTION CORPORATION	10410	L	AA	MB	GE	Preventive Maintenance of Road: Asphalt Overlay along International Road K0019+(-330) - K0019+982 (80mm with Correction)	Las Piñas City, Metro Manila	11/13/2019	1st	Las Piñas - Muntinlupa DEO	LF	51.515	150	8/16/2019	1/12/2020	10.02%	OG	0.392	0.240	0.150	0.030	0.037	0.050	89.90%	-	AHD
471	371	I.A. BOSQUE CONSTRUCTION CORP.	12597	L	A	MB	GE	Network Development Program: Off-Carriageway Improvement - Secondary Roads - Gumaca-Pitogo-Malunay-Sn Narciso Road K0207+(-295) - K0211+000	Pitogo, Quezon	11/26/2019	Final	Quezon 3rd DEO	LF	59.493	270	8/31/2019	5/26/2020	70.00%	C	0.487	0.175	0.300	-	-	-	96.20%	96.2% Outstanding	AHD
472	372	I.G.D. CONSTRUCTION AND DEVELOPMENT	42947	L	A	MB	GB	Construction (Completion) of Multi-Purpose Building (Community Center)	Brgy. Abut, Quezon, Isabela	11/11/2019	Final	Isabela 2nd DEO	LF	1.481	90	6/3/2019	8/31/2019	5.43%	C	0.440	0.133	0.300	-	-	-	87.30%	84.5% Satisfactory	AHD
473	373	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Construction of Road Slope Protection Structure - Jct. Bancal-Leon-Antique Bdry. Rd -KO041+561 -KO041+729, KO044+44+272 - KO44+405, KO044+592 - KO044+697, KO044+801 - KO45+260, KO045+422 - KO45+596	Leon, Iloilo	11/13/2019	1st	Iloilo 4th DEO	LF	55.500	182	8/2/2019	1/30/2020	32.81%	OG	0.302	0.300	0.150	0.030	0.035	0.050	86.70%	-	AHD
474	-	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Road Widening - along Iloilo-Capiz Road. (New Route) (S00254PN) KO080+217 - KO081+090	Capiz	11/9/2019	1st	Capiz 2nd DEO	LF	39.224	233	7/11/2019	2/28/2020	35.68%	OG	0.380	0.240	0.150	0.030	0.038	0.050	88.80%	-	AHD
475	-	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Preventive Maintenance of Road Asphalt Overlay along Iloilo-Capiz Road (New Route) KO121+468 - KO122+183, KO122+283 - KO122+568 Roxas City, Capiz	Roxas City, Capiz	11/8/2019	Final	Capiz 1st DEO	LF	15.280	89	7/16/2019	10/12/2019	0.00%	C	0.468	0.133	0.300	-	-	-	90.10%	90.1% Very Satisfactory	ONS
476	-	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Bacolod South Road (S00133NR), K0006+421-K0009+000, Bacolod City (Preventive Maintenance of Road: Asphalt Overlay)	Bacolod City	11/5/2019	1st	Bacolod City DEO	LF	84.135	200	8/5/2019	2/20/2020	14.78%	OG	0.396	0.240	0.150	0.022	0.032	0.050	89.00%	-	AHD
477	-	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	LB	GE	Bacolod, San Carlos Road (S00093NR) K0005+(-1053)- K0006+753; K0006+777-K0007+273 (Preventive Maintenance Road: Asphalt Overlay)	Bacolod City	11/5/2019	1st	Bacolod City DEO	LF	65.800	159	8/2/2019	1/7/2020	-0.55%	OG	0.396	0.240	0.144	0.022	0.047	0.033	88.20%	-	DEL
478	-	IBC INTERNATIONAL BUILDERS CORPORATION	8576	L	AAA	MA	GE	Construction of Flood Mitigation Structure- Construction of Slope Protection/Bank Improvement along Iloilo River, Right bank (from B.S. Aquino Jr. Avenue to Jalandoni Bridge), (Esplanade 4), Sta.0+000 - Sta.0+820	Iloilo City	11/13/2019	1st	Iloilo City DEO	LF	18.800	273	8/19/2019	5/17/2020	39.04%	OG	0.400	0.240	0.150	0.022	0.051	0.050	91.30%	-	AHD
479	374	IDAP CONSTRUCTION & SUPPLY	33650	L	D	SB	GE	Construction of Barangay Road, Barangay Flormina - Barangay San Isidro,	Mondragon, Northern Samar	11/6/2019	1st	Northern Samar 1st DEO	LF	4.9	90	9/13/2019	12/11/2019	6.33%	OG	0.390	0.291	0.150	0.022	0.037	0.033	92.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
480	375	ILBI CONSTRUCTION SUPPLY & SERVICES	32021	L	B	MA	GE	Construction of Concrete Road - Jct. Surallah - Lake Sebu Road leading to NV Vogt Solar Power Plant, Brgy. Centrala	Surallah, South Cotabato	11/19/2019	Final	South Cotabato 1st DEO	LF	11.723	105	7/3/2019	10/15/2019	43.70%	C	0.491	0.134	0.300	-	-	-	92.50%	91.18% Very Satisfactory	AHD
481	376	IM CONSTRUCTION CORPORATION	20074	L	B	MA	GE	Construction of Riverwall along Malabon - Tullahan River (Phase I) Brgy. NBBS Dagat-Dagatan	Navotas City	11/4/2019	1st	Malabon-Navotas DEO	LF	32.338	156	7/22/2019	12/24/2019	0.87%	OG	0.400	0.240	0.150	0.030	0.037	0.050	90.70%	-	AHD
482	-	IM CONSTRUCTION CORPORATION	20074	L	A	MA	GE	Improvement of Drainage System along Barangay 169	Caloocan City	11/6/2019	1st	Metro Manila 3rd DEO	LF	23.373	300	6/27/2019	4/21/2020	1.94%	OG	0.398	0.241	0.150	0.030	0.042	0.050	91.10%	-	AHD
483	-	IM CONSTRUCTION CORPORATION	20074	L	B	MA	GE	Road Widening Commonwealth Avenue, K0016+000 to K0015+640	Quezon City	11/25/2019	1st	Quezon City 1st DEO	LF	17.968	210	6/4/2019	12/30/2019	7.62%	OG	0.332	0.220	0.150	0.030	0.042	0.050	82.40%	-	AHD
484	377	IMS CONSTRUCTION	30537	L	D	SB	GE	Construction of Concrete Road - Concreting of Road in Barangay Buenos Aires to Barangay Buena Suerte	San Fernando, Masbate	11/11/2019	Final	Masbate 1st DEO	LF	14.254	90	7/18/2019	10/15/2019	0.00%	C	0.413	0.133	0.300	-	-	-	84.60%	84.6% Satisfactory	ONS
485	378	INAMARGA ENTERPRISES	26728	L	C	SB	GB	Construction of Multi-Purpose Building (Covered Court), Brgy. Pinamuk-an	New Washington, Aklan	11/6/2019	Final	Aklan DEO	LF	1.980	75	6/19/2019	9/1/2019	-5.56%	C	0.453	0.133	0.300	-	-	-	71.90%	71.9% Poor	DEL
486	379	ISABELA EBC BUILDERS CONSTRUCTION, INC.	26089	L	A	MA	GE	Construction of Four-Storey (4 Classrooms) 4 Regular Workshop, Santiago City National High School	Santiago City	11/7/2019	Final	Isabela 4th DEO	LF	16.267	240	7/26/2019	3/21/2020	-9.85%	C	0.494	0.200	0.004	-	-	-	69.80%	72.95% Poor	DEL
487	-	ISABELA EBC BUILDERS CONSTRUCTION, INC.	26089	L	A	MA	GB	Construction of Three Storey (2 Sci Lab, 2 Workshop, 2 ICT Lab Unique Workshop)	Rizal National High School, Santiago City	11/6/2019	Final	Isabela 4th DEO	LF	27.751	298	7/26/2018	5/19/2019	-9.98%	C	0.477	0.200	0.001	-	-	-	67.80%	79.56% Unsatisfactory	DEL
488	380	ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Maduang - Dagara - Maragat - Abra Boundary in Support to Blacksmitting, Handicraft, Furniture High Value Crops and Coffee Industries	Kabugao, Apayao	11/22/2019	Final	Apayao 1st DEO	LF	17.095	164	6/6/2019	11/16/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	77.6% Unsatisfactory	ONS
489	-	ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Construction/ Rehabilitation of Flood Mitigation Facilities within Major Rive Basins and Principal, Construction of Flood Control along Cabatacan Bridge	Cabatacan, Pudtol, Apayao	11/23/2019	1st	Apayao 2nd DEO	LF	18.498	250	6/10/2019	2/14/2020	5.84%	OG	0.377	0.240	0.150	0.030	0.060	0.050	90.70%	-	AHD
490	-	ISNAG BUILDERS & DEV'T. CORPORATION	33781	L	B	MA	GE	Construction / Improvement of Access Roads Leading to Trades, Industries and Economic Zones Panay- Bato, Sabel Road in Support of Cassava, Corn, Rice , Mandarin, Tourism Handicraft, Furniture, Fruit Wines and Coconut	Sta. Marcela , Apayao	11/23/2019	Final	Apayao 2nd DEO	LF	9.483	195	6/10/2019	12/21/2019	17.29%	C	0.480	0.133	0.300	-	-	-	91.30%	89.32% Very Satisfactory	AHD
491	381	ISULAN ECT CONSTRUCTION & GENERAL MERCHANDISE INC.	39565	L	AA	SB	GB	19MH0024 - Construction of Multi-Purpose Building (Barangay Hall)	Brgy. Numo, Esperanza, Sultan Kudarat	11/23/2019	Final	Sultan Kudarat 2nd DEO	LF	0.920	60	7/4/2019	9/1/2019	0.00%	C	0.484	0.133	0.300	-	-	-	91.70%	90.44% Very Satisfactory	ONS
492	382	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	MA	GE	Reconstruction to Concrete Pavement - New Lucena - Sta. Barbara Rd. KO017+048 - KO018+885; KO019+517 - KO019+734; KO020+403 - KO020+584; KO023+603 -KO023+760; KO024+242 - KO024+342	Iloilo City	11/14/2019	1st	Iloilo 4th DEO	LF	43.437	192	7/11/2019	1/28/2020	28.59%	OG	0.371	0.240	0.150	0.030	0.050	0.050	89.10%	-	AHD
493	-	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	MA	GE	Reconstruction to Concrete Pavement-along Iloilo- Antique Rd. (S00016PN) K0006+474- K0008+103	Iloilo City	11/13/2019	1st	Iloilo City DEO	LF	32.547	150	7/15/2019	12/11/2019	-1.43%	OG	0.389	0.240	0.136	0.022	0.051	0.033	87.10%	-	DEL
494	383	J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND SUPPLIES	35602	L	D	SB	GE	Widening of Permanent Bridge, Amlang Bridge (B02629LZ) Manila North Road, K0222+613	Rosario, La Union	11/14/2019	Final	La Union 2nd DEO	LF	14.700	131	5/27/2019	10/4/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	86.98% Satisfactory	ONS
495	-	J.A. OLIVAR ENGINEERING DESIGN, CONSTRUCTION AND SUPPLIES	35602	L	D	SB	GE	Construction/Maintenance of Flood Control Mitigation Structure and Drainage Systems - Construction of Flood Control Structures along Tanqui - Biday - Carlatan Waterways	San Fernando City, La Union	11/4/2019	Final	La Union 1st DEO	LF	29.150	259	7/8/2019	3/22/2020	13.70%	C	0.394	0.133	0.300	-	-	-	82.70%	82.7% Satisfactory	AHD
496	384	J.B. ALARCON ENTERPRISES / MICLOVER GENERAL CONSTRUCTION & IRON WORKS JOINT VENTURE	JV-18-1239	L	B	MA	GB	Construction of Four (4) Storey, Sixteen (16) Classroom School Building Gatid Elementary School	Santa Cruz, Laguna	11/20/2019	Final	Laguna 1st DEO	LF	36.867	330	1/8/2019	12/3/2019	14.02%	C	0.492	0.134	0.300	-	-	-	92.60%	92.6% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
497	385	J.B. ALCANTARA BUILDERS	41693	L	B	SB	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Kilkiling Barangay Road connecting to Manila North Road to Coffee Plantation and Citrus Plantation and Processing	Kilkiling, Claveria, Cagayan	11/6/2019	Final	Cagayan 2nd DEO	LF	7.123	103	5/27/2019	9/6/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.32% Very Satisfactory	ONS
498	386	J.D. MADRID CONSTRUCTION	30365	L	B	MA	GB	Construction/Improvement of Various Infrastructure in Support of National Security - Naval Command Gymnasium, Head Quarters Naval Station Ernesto Ognibar	San Fernando City, La Union	11/4/2019	Final	La Union 1st DEO	LF	5.488	90	6/17/2019	9/14/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	87.04% Satisfactory	ONS
499	387	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	MB	GE	Widening of Bridge - Bacjauan Br. (B00104PN) along Concepcion - Sn. Dionisio Rd	Concepcion, Iloilo	11/11/2019	1st	Iloilo 3rd DEO	LF	17.395	190	6/17/2019	12/23/2019	0.76%	OG	0.337	0.228	0.150	0.030	0.045	0.050	84.00%	-	AHD
500	-	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	MB	GE	Preventive Maintenance of Road: Asphalt Overlay-on Specific Locations along Guimaras Circumferential Rd (S00028GR) K0013+637-K0079+792	Jordan, Guimaras	11/12/2019	1st	Guimaras DEO	LF	84.413	130	7/20/2019	11/26/2019	1.17%	OG	0.389	0.240	0.150	0.022	0.061	0.050	91.20%	-	AHD
501	-	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	SB	GE	Reconstruction to Concrete Pavement - on Specific Locations along Capiz-Aklan Rd. (S00298PN) KO324+-742 to KO330+580	Capiz	11/9/2019	1st	Capiz 2nd DEO	LF	80.205	304	7/25/2019	5/23/2020	40.95%	OG	0.378	0.240	0.150	0.030	0.041	0.050	88.90%	-	AHD
502	-	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	MA	GE	Construction of Drainage Structure along Road-along Guimaras Circumferential Rd (S00028GR) K0091+055- K0099+891	Magamay, Nueva Valencia, Guimaras	11/12/2019	1st	Guimaras DEO	LF	48.963	330	7/20/2019	6/13/2020	1.58%	OG	0.400	0.240	0.150	0.022	0.051	0.050	91.30%	-	AHD
503	388	J.G. GARCIA CONSTRUCTION & SUPPLY	21054	L	B	MA	GE	Concrete Paving of Mabini Street	Poblacion, Binmaley, Pangasinan	11/11/2019	Final	Pangasinan 2nd DEO	LF	29.243	115	7/10/2019	11/1/2019	8.70%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	AHD
504	-	J.G. GARCIA CONSTRUCTION & SUPPLY	21054	L	B	MA	GE	Construction of River Banks Protection alongAgno River, Warding Section	Bayambang, Pangasinan	11/6/2019	Final	Pangasinan 4th DEO	LF	37.946	182	7/5/2019	1/2/2020	28.14%	C	0.480	0.133	0.300	-	-	-	91.30%	91.3% Very Satisfactory	AHD
505	389	J.G. GARCIA CONSTRUCTION & SUPPLY / BRYLLE TRADING & CONSTRUCTION SUPPLIES JOINT VENTURE	JV-18-1671	L	B	MA	GE	Construction of Multi-Purpose Building (Limahong Tourist Center)	Brgy. Pangapisan Norte, Lingayen, Pangasinan	11/11/2019	1st	Pangasinan 2nd DEO	LF	49.387	315	7/1/2019	5/10/2020	4.45%	OG	0.377	0.215	0.150	0.030	0.043	0.033	84.80%	-	AHD
506	390	J.H. PAJARA CONSTRUCTION CORPORATION	1890	L	AAA	MB	GE	Bridge Program- Rehabilitation/Major Repair of Permanent Bridge- Marcos Bridge (BO1752LZ) along Marcos Highway (Phase II)	Marikina City	11/23/2019	Final	NCR	LF	62.435	300	6/24/2019	4/18/2020	90.72%	C	0.484	0.200	0.300	-	-	-	98.40%	98.4% Outstanding	AHD
507	391	J.H. PAJARA CONSTRUCTION CORPORATION / ARCA BUILDERS (JOINT VENTURE)	JV-19-017	L	AAA	LB	GE	Construction of By-Passes/Diversion Roads along Brgy. Kilim-Sitio Tipay Road Junction Ormoc-Baybay-Southern Leyte Boundary Road to Buenavista Junction Tacloban-Baybay-South Road, Package 1	Baybay City, Leyte	11/6/2019	1st	Leyte 5th DEO	LF	36.672	150	8/14/2019	1/10/2020	0.40%	OG	0.377	0.25	0.15	0.03	0.061	0.05	91.80%	-	AHD
508	392	J.H. PAJARA CONSTRUCTION CORPORATION/ E.V. INTERIOR CONSTRUCTION JOINT VENTURE	JV-16-1822	L	AAA	-	GE	MFO 1: National Road Network Services - Construction and Maintenance of Bridges along National Roads, New Construction of Permannent Bridges - Tertiary, Tallang Bridge 1 and Approaches along Baybayog - Baggao Dalin Sta. Margarita Road	Baggao, Cagayan	10/26/2019	Final	Regional Office No. II	LF	186.627	635	5/8/2017	2/1/2019	0.00%	C	0.489	0.165	0.300	-	-	-	95.40%	95.4% Very Satisfactory	ONS
509	393	J.M. LACORTE CONSTRUCTION	39470	L	B	SB	GE	Construction of Concrete Road - Sitio San Jose/Bakingking Municipal Road Connecting Coffee, Cacao and Wood Plantation Sites and Provincial Road Junction in Support to Coffee, Cacao and Wood Industries	Esperanza, Agusan del Sur, Caraga Region XIII	11/12/2019	Final	Agusan del Sur 1st DEO	LF	9.800	115	6/16/2019	10/8/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	89.9% Very Satisfactory	ONS
510	394	J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA	LB	GE	Construction of By-Pass and Diversion Roads - Cantillan-Madrid Bypass Road, (SDCR Alternate Road)	Madrid, Surigao del Sur	11/15/2019	1st	Regional Office No. XIII	LF	101.325	300	7/15/2019	5/9/2020	26.72%	OG	0.384	0.241	0.150	0.030	0.042	0.033	88.00%	-	AHD
511	395	J.S. GENERAL CONTRACTOR	15258	L	B	MA	GE	Widening of Bridge- Italaro Bridge (BO2520LZ) along Novelita- Naic-Tagaytay Road	Indang, Cavite	11/26/2019	1st	Cavite 2nd DEO	LF	43.114	345	6/11/2019	5/20/2020	17.22%	OG	0.384	0.215	0.150	0.022	0.032	0.050	85.30%	-	AHD
512	396	J.T. GAMOLO CONSTRUCTION	15759	L	B	MB	GE	Concreting of Farm to Mill Road Brgy. Bocboc to Kiara, Bocboc	Don Carlos, Bukidnon	11/6/2019	2nd	Bukidnon 2nd DEO	LF	45.302	304	2/15/2019	12/15/2019	0.31%	OG	0.386	0.206	0.150	0.030	0.048	0.050	87.00%	-	AHD
513	-	J.T. GAMOLO CONSTRUCTION	15759	L	A	MB	GE	Road Widening CDO City - Dominorog - Camp Kibaritan RD. K1468+180 - K1469+607	Talakag, Bukidnon	11/5/2019	1st	Bukidnon 3rd DEO	LF	61.939	164	7/17/2019	12/27/2019	3.86%	OG	0.370	0.230	0.150	0.030	0.047	0.050	87.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
514	397	JABEN GENERAL CONTRACTING & ENG'G SERVICES / KANE CONSTRUCTION, INC. (JOINT VENTURE)	JV-18-755	L		MA	GE	Construction of Concrete Road and Construction of Road Slope Protection Structure - Quirino H-Way (Baguio - Bauang Road0 to Quezon hill Drive By-Pass Road	Baguio City	11/22/2019	1st	Baguio City DEO	LF	39.140	323	6/13/2019	4/30/2020	-2.70%	OG	0.390	0.283	0.123	0.030	0.054	0.033	91.30%	-	DEL
515	398	JAGONBUILD CONSTRUCTION CORP.	24748	L	B	MA	GE	Rehabilitation of Roads and Drainage along 9th Avenue (From Galino Street Quezon City Boundary to 10th Street)	Caloocan City	11/6/2019	1st	Metro Manila 3rd DEO	LF	15.177	150	6/27/2019	11/23/2019	1.28%	OG	0.378	0.240	0.150	0.030	0.042	0.050	89.00%	-	AHD
516	399	JAICA CONST. CORP.	44541	L	C	SB	GE	Network Development Program - Off-Carriageway Improvement - Secondary Roads, Abuyon-Buenavista Road K0257+-K0259+575	Buenavista, Quezon	11/26/2019	Final	Quezon 3rd DEO	LF	24.133	240	9/4/2019	4/30/2020	65.00%	C	0.488	0.192	0.300	-	-	-	98.00%	98% Outstanding	AHD
517	400	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GB	Construction of Four (4) Storey Twenty (20) Classroom at Liliw Elementary School	Liliw, Laguna	11/19/2019	2nd	Laguna 3rd DEO	LF	44.770	480	12/27/2018	4/19/2020	0.00%	OG	0.373	0.275	0.150	0.030	0.056	0.033	91.70%	-	ONS
518	-	JAIME B. CHING ENTERPRISES	4256	L	A	MA	GE	Construction of Lupit River Flood Control Structure	Bacolod City, Negros Occidental	11/5/2019	1st	Bacolod City DEO	LF	45.531	239	6/10/2019	2/3/2020	-4.73%	OG	0.400	0.240	0.103	0.022	0.047	0.033	84.50%	-	DEL
519	-	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	Construction of Road- Barangay Tabu, Ilog to Barangay Tapi	Kabangkalan, Negros Occidental	11/8/2019	1st	Negros Occidental 3rd DEO	LF	19.800	148	7/15/2019	12/9/2019	20.77%	OG	0.387	0.240	0.150	0.022	0.051	0.050	90.00%	-	AHD
520	401	JAM- C BUILDERS	32870	L	A	SB	GE	Construction of Flood Ocntrol Facilities, Sto. Tomas River, (PMS ID No. P00322192LZ-CWI)	San Felipe, Zambales	11/13/2019	2nd	Zambales 1st DEO	LF	23.765	228	6/21/2019	2/3/2020	18.66%	OG	0.368	0.222	0.150	0.030	0.056	0.050	87.60%	-	AHD
521	402	JAMJLE PROPERTIES (SUBIC) AND DEVELOPMENT CORPORATION	35039	L	AAA	MA	GE	Flood Management Program, Construction/ Maintenance of Flood Mitigation Structures and Drainage System, Improvement of jadjad River	Olongapo City, Zambales	11/14/2019	1st	Zambales 2nd DEO	LF	48.998	210	6/3/2019	12/29/2019	0.13%	OG	0.382	0.233	0.150	0.030	0.042	0.033	87.00%	-	AHD
522	403	JANMARIE CONSTRUCTION SERVICES & SUPPLY	42956	L	D	SB	GB	19MG0029 - Construction of Multi-Purpose Building (New Gym), Concepcion Elementary School	Brgy. Concepcion, Koronadal City, South Cotabato	11/19/2019	Final	South Cotabato 1st DEO	LF	2.464	105	8/2/2019	11/14/2019	0.00%	C	0.415	0.199	0.300	-	-	-	91.40%	91.4% Very Satisfactory	ONS
523	404	JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC.	35880	L	A	MA	GE	Flood Management Program-Construction/Maintenace of Flood Mitigation Structures and Drainage System Construction of Gabut Flood Control Structures	Dupax del Sur, Nueva Vizcaya	11/12/2019	1st	Nueva Vizcaya 2nd DEO	LF	39.471	192	5/23/2019	11/30/2019	0.95%	OG	0.379	0.246	0.150	0.030	0.056	0.033	89.40%	-	AHD
524	-	JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC.	35880	L	A	MA	GE	Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Sta. Fe River Flood Control Structures, Bone North Section	Bone North, Arilao, Neuva Vizcaya	11/12/2019	Final	Nueva Vizcaya 2nd DEO	LF	29.376	149	5/23/2019	10/18/2019	0.00%	C	0.459	0.133	0.300	-	-	-	89.20%	89.2% Very Satisfactory	ONS
525	-	JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC.	35880	L	A	MB	GE	OO1: Ensure Safe and Reliable National Road System - Bridge - Widening of Permanent Bridges-Macalaoat Br. (B01191LZ) along Santiago-Tuguegarao Rd. APP A. K0360+707 (Sta. 0+000) - k0360+861 (Sta. 0+0154); APP B. K0360+889.6 (Sta. 0+182.6) - K0360+943.6 (Sta. 0+236.6)	Bridge Proper: K0360+861 (Sta. 0+154) - K0360+889.6 (Sta. 0+182.6)	11/8/2019	1st	Isabela 3rd DEO	LF	27.884	215	7/14/2019	2/13/2020	23.51%	OG	0.386	0.240	0.150	0.030	0.056	0.050	91.20%	-	AHD
526	-	JANN-NORRIS CONSTRUCTION AND SUPPLIES, INC.	35880	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Againts Major Flood - Construction/Maintenace of Flood Mitigation Structures and Drainage Systems - Construction of Matuno River Control Structure, Manamtam Section Phase II, Sta.0+775 - Sta.1+575	Brgy. Manamtam, Bambang, Nueva Ecija	11/11/2019	Final	Nueva Vizcaya 1st DEO	LF	40.411	172	5/23/2019	11/10/2019	48.47%	C	0.475	0.133	0.300	-	-	-	90.80%	90.8% Very Satisfactory	AHD
527	405	JANUARY BUILDERS	39818	L	D	SB	GE	Concreting of Road	Barangay Alpaco, Naga City, Cebu	11/8/2019	Final	Cebu 2nd DEO	LF	4.95	35	7/4/2019	8/7/2019	0.00%	C	0.452	0.200	0.300	-	-	-	95.20%	95.2% Very Satisfactory	ONS
528	406	JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	Construction of San Roque River Control	San Roque, Mahinog, Camiguin	11/9/2019	1st	Camiguin DEO	LF	18.616	145	7/8/2019	11/29/2019	3.90%	OG	0.383	0.240	0.150	0.030	0.056	0.050	90.90%	-	AHD
529	407	JASA BUILDERS	31330	L	AA	MA	GE	Construction of Riverwall along South Pinagkabalian River (Phase IV) Brgy. Panghulo	Malabon City	11/5/2019	1st	Malabon-Navotas DEO	LF	46.303	171	6/24/2019	12/11/2019	5.38%	OG	0.400	0.240	0.150	0.030	0.037	0.050	90.70%	-	AHD
530	-	JASA BUILDERS	31330	L	AA	MA	GE	Construction of Slope Protection Works along Agno River at Barangay Iton	Bayambang, Pangasinan	11/6/2019	1st	Pangasinan 4th DEO	LF	17.870	231	5/31/2019	1/16/2020	9.67%	OG	0.383	0.224	0.150	0.030	0.051	0.033	87.10%	-	AHD
531	-	JASA BUILDERS	31330	L	AA	MA	GE	Construction of Slope Protection Works along River at Barangay Manambong Sur	Bayambang, Pangasinan	11/6/2019	2nd	Pangasinan 4th DEO	LF	61.754	210	5/31/2019	12/26/2019	5.23%	OG	0.376	0.200	0.150	0.030	0.051	0.033	84.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
532	408	JASMIG CONSTRUCTION CORPORATION	26069	L	A	MB	GE	A. Organizational Outcome 1: Ensure Safe and Reliable National Road System 2. Network Development Program B. Contstruction of By-pass Road and Diversion Roads 3. Pagbilao By-pass Road, Incl ROW and Bridge	Pagbialo, Quezon	11/25/2019	Final	Quezon 4th DEO	LF	84.416	375	7/20/2018	7/29/2019	0.00%	C	0.444	0.200	0.300	-	-	-	94.40%	94.4% Very Satisfactory	ONS
533	-	JASMIG CONSTRUCTION CORPORATION	26069	L	B	MB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Secondary Roads, Batangas-Lobo Rd.- K0134+501-K0135+597	Lobo, Batangas	11/20/2019	1st	Batangas 2nd DEO	LF	70.971	224	7/19/2019	2/27/2020	18.93%	OG	0.398	0.258	0.150	0.022	0.051	0.050	92.90%	-	AHD
534	409	JAYKRIS ENTERPRISES & CONSTRUCTION	30906	L	B	MA	GE	Construction/Improvement of Access Road leading to Declared Tourism Destination - NRJ Leading to Buluan Island, Buluan	Ipil, Zamboanga Sibugay	11/5/2019	2nd	Zamboanga Sibugay 2nd DEO	LF	19.9	162	7/22/2019	12/30/2019	0.00%	OG	0.374	0.232	0.150	0.030	0.047	0.050	88.30%	-	ONS
535	410	JB & SONS TRADING & CONSTRUCTION	30133	L	B	SB	GE	Construction/Improvement of NRJ Leading to Tabon Cave	Quezon, Palawan	11/7/2019	1st	Palawan 2nd DEO	LF	19.419	232	6/23/2019	2/9/2020	37.80%	OG	0.380	0.287	0.150	0.030	0.056	0.050	95.30%	-	AHD
536	411	JBA CONSTRUCTION AND BUILDERS	36321	L	D	SB	GE	Local Infrastructure Program - Local Roads and Bridges, Construction / Rehabilitation / Upgrading / Improvement of Local Road	Brgy. Mainit, Bontoc, Mauntain Province	11/25/2019	Final	Mt. Province 1st DEO	LF	2.970	116	7/1/2019	10/24/2019	0.00%	C	0.422	0.200	0.300	-	-	-	92.20%	92.2% Very Satisfactory	ONS
537	412	JBM ENGINEERS AND SUPPLY	36885	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges, Tabonon Bridge along Catarman - Laoang Road	San Roque, Northern Samar	11/4/2019	Final	Northern Samar 2nd DEO	LF	11.413	60	6/13/2019	8/11/2019	2.07%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	AHD
538	-	JBM ENGINEERS AND SUPPLY	36885	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges, Opong Bridge 4 along Rawis - Catubig Road	Catubig, Northern Samar	11/5/2019	Final	Northern Samar 2nd DEO	LF	9.023	60	6/4/2019	8/2/2019	19.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	AHD
539	413	JBM ENGINEERS AND SUPPLY / CDU CONSTRUCTION (JOINT VENTURE)	JV-18-628	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridge, Las Navas Bridge along Arteche - Jipapad - Las Navas - Rawis Road	Las Navas, Northern Samar	11/5/2019	Final	Northern Samar 2nd DEO	LF	43.97	150	6/11/2019	11/7/2019	4.23%	C	0.500	0.134	0.300	-	-	-	93.40%	90.16% Very Satisfactory	AHD
540	414	JC PALOMO CONSTRUCTION & CONSTRUCTION SUPPLY	37603	L	A	MB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Primary Road - Santiago -Tuguegarao Road - K0340+090-K0340+630	Ramon, Island	11/6/2019	1st	Isabela 4th DEO	LF	8.510	150	7/15/2019	12/11/2019	20.09%	OG	0.391	0.245	0.150	0.030	0.056	0.033	90.50%	-	AHD
541	415	JCA CONSTRUCTION AND CONSTRUCTION SUPPLY / KATHA BUILDERS & SUPPLY JOINT VENTURE	39026	L	-	MB	GE	Concreting of Road, Barangay Akbir - Alviar - Salsalamagui	Vintar, Ilocos Norte	11/6/2019	1st	Ilocos Norte 1st DEO	LF	66.598	276	6/18/2019	3/19/2020	52.29%	OG	0.376	0.240	0.150	0.030	0.042	0.033	87.10%	-	AHD
542	416	JCAD ENGINEERING AND SUPPLY	43541	L	D	SB	GE	Construction/Repair/Rehabilitation of Road Including Drainage Canal Barangay University of Eastern Philippines Zone II	Catarman, Northern Samar	11/6/2019	Final	Northern Samar 1st DEO	LF	1.973	80	9/6/2019	11/24/2019	36.42%	C	0.485	0.133	0.300	-	-	-	91.80%	91.8% Very Satisfactory	AHD
543	417	JD PARTUZA CONSTRUCTION	39161	L	D	SB	GB	Construction of Multi-Purpose Building (COvered Court), Barangay Mapno	Palapag, Northern Samar	11/5/2019	2nd	Northern Samar 2nd DEO	LF	6.546	200	6/5/2019	12/21/2019	21.70%	OG	0.400	0.208	0.150	0.022	0.038	0.050	86.80%	-	AHD
544	418	JDRC CONSTRUCTION & SUPPLIES	33869	L	A	MB	GE	Road Widening: Sarangani - Sultan Kudarat Coastal Road, K1676+(-739) - K1679+000	Maasim, Sarangani Province	11/21/2019	1st	Sarangani DEO	LF	93.122	270	6/30/2019	3/25/2020	0.09%	OG	0.392	0.300	0.150	0.030	0.051	0.050	97.30%	-	AHD
545	419	JDTS CONST. CORPORATION	39430	L	C	SB	GB	Local Program - Building and Other Structures - Multipurpose/Facilities - Local Infrastructure Program - Consturction of Multi-Purpose Building, Phase 1, Purok 6, Brgy. Busilac	Bayombong, Nueva Vizcaya	11/11/2019	1st	Nueva Vizcaya 1st DEO	LF	28.453	300	5/28/2019	3/22/2020	1.08%	OG	0.360	0.240	0.150	0.024	0.038	0.033	84.50%	-	AHD
546	420	JECEL CONSTRUCTION SUPPLY	21956	L	D	SB	GB	Construction of Covered Court, Brgy. Don Enrique	Mati City, Davao Oriental	11/18/2019	Final	Davao Oriental 2nd DEO	LF	3.409	120	7/22/2019	11/18/2019	0.00%	C	0.437	0.133	0.300	-	-	-	92.00%	92% Very Satisfactory	ONS
547	421	JEJAN CONSTRUCTION AND SUPPLY	34712	L	C	SB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Flood Control System (Sagumayon River)	Legazpi Albay	11/12/2019	Final	Albay 2nd DEO	LF	18.965	145	7/10/2019	12/1/2019	17.98%	C	0.447	0.133	0.300	-	-	-	88.00%	87.4% Satisfactory	AHD
548	422	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LB	GE	Asset Preservation-Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide-Tertiary Roads, Dr. Damian Reyes Road (Boac Side)-K0013+688-K0013+788 and K0013+916-K0013+976	Boac, Marinduque	11/14/2019	1st	Marinduque DEO	LF	89.653	300	7/29/2019	5/23/2020	27.52%	OG	0.399	0.241	0.150	0.030	0.042	0.050	91.20%	-	AHD
549	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LB	GE	Widening of Permanent Bridges, Cabulig Bridge II (B01340MN) along Butuan City - Cagayan de Oro City - Iligan City Road	Jasaan, Misamis Oriental	11/4/2019	1st	Misamis Oriental 2nd DEO	LF	29.400	188	5/31/2019	12/4/2019	33.85%	OG	0.392	0.298	0.150	0.030	0.047	0.050	96.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
550	-	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LB	GE	Const./Improvement of Access Roads leading to Declared Tourism Destination	Cross Country Road from Mainit, Catarman to Mambajao, Camiguin	11/9/2019	1st	Camiguin DEO	LF	27.899	188	6/10/2019	12/14/2019	8.61%	OG	0.383	0.240	0.150	0.030	0.056	0.050	90.90%	-	AHD
551	423	JELM CONSTRUCTION	33230	L	A	MA	GE	Rehabilitation/Major Repair of Flood Control Structures- Rehabilitation of Flood Control Wall along Bahay Creek, Brgy. Guindapunan	Palo, Leyte	11/13/2019	Final	Leyte 1st DEO	LF	70.332	284	5/30/2019	3/8/2020	48.59%	C	0.462	0.179	0.300	-	-	-	94.10%	94.1% Very Satisfactory	AHD
552	-	JELM CONSTRUCTION	33230	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of Revetment along Sagkahan Waterway	Tacloban City	11/13/2019	Final	Tacloban City DEO	LF	9.309	90	6/7/2019	9/4/2019	0.00%	C	0.468	0.134	0.300	-	-	-	90.20%	89.01% Very Satisfactory	ONS
553	424	JEMAK CONSTRUCTION & SUPPLY	32056	L	A	MB	GE	Retrofitting/Strengthening of Permanent Bridges, Dumoloc Br. (B00682LZ)	Pangasinan-Tarlac Road	11/14/2019	Final	Regional Office No. I	LF	22.195	120	6/25/2019	10/22/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	91.74% Very Satisfactory	ONS
554	-	JEMAK CONSTRUCTION & SUPPLY	32056	L	A	MB	GE	Retrofitting/Strengthening of Permanent Bridges, Olo Br. (B00675LZ)	Pangasinan-Tarlac Road	11/14/2019	Final	Regional Office No. I	LF	23.160	90	6/25/2019	9/22/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	92.76% Very Satisfactory	ONS
555	425	JEPA CONSTRUCTION AND SUPPLIES	30375	L	B	SB	GE	Preventive Maintenance -Tertiary Road-Balanga - Cadre Road - K0125+530 - K0126+526	Bataan 2nd District	11/12/2019	Final	Bataan 2nd DEO	LF	7.187	68	7/11/2019	9/16/2019	0.00%	C	0.446	0.134	0.300	-	-	-	88.00%	89.8% Very Satisfactory	ONS
556	-	JEPA CONSTRUCTION AND SUPPLIES	30375	L	B	SB	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Dike, Tuyo River	Balanga City, Bataan	11/12/2019	Final	Bataan 2nd DEO	LF	14.700	140	6/4/2019	10/21/2019	0.00%	C	0.440	0.134	0.300	-	-	-	87.40%	87.4% Satisfactory	ONS
557	426	JERRY R. SANTIAGO CONSTRUCTION	18453	L	B	MA	GE	Concreting of Brgy. Cruz FMR, Brgy. Cruz	Bongabon, Nueva Ecija	11/22/2019	Final	Nueva Ecija 2nd DEO	LF	4.925	60	9/23/2019	11/21/2019	23.12%	C	0.469	0.133	0.300	-	-	-	90.20%	90.2% Very Satisfactory	AHD
558	427	JEUSMACK BUILDERS & CONSTRUCTION SUPPLY	42334	L	D	SB	GE	Construction (Completion) Of Waig-Tobor Bridge and Approaches	Barangay Waig, Malasiqui, Pangasinan	11/7/2019	1st	Pangasinan 4th DEO	LF	19.110	158	8/12/2019	1/16/2020	5.00%	OG	0.371	0.236	0.150	0.030	0.042	0.050	87.90%	-	AHD
559	428	JFR CONSTRUCTION	35890	L	B	SB	GE	Local Program: Construction of Road, Barangay Pagbalican	Calbayog City, Samar	11/8/2019	1st	Samar 1st DEO	LF	27.048	176	7/9/2019	12/31/2019	15.11%	OG	0.382	0.226	0.150	0.030	0.056	0.050	89.40%	-	AHD
560	429	JGO BUILDERS	42627	L	C	SB	GE	Preventive Maintenance of Road: Asphalt Overlay Tacloban-Baybay South Road, K0915+-(164) - K0915+647, K0916+036 - K0916+568	Tacloban City	11/13/2019	Final	Tacloban City DEO	LF	21.009	60	7/5/2019	9/2/2019	21.67%	C	0.469	0.134	0.300	-	-	-	90.30%	88.2% Satisfactory	AHD
561	-	JGO BUILDERS	42627	L	C	SB	GE	Construction of Flood Mitigation Structure - Construction of Revetment along Tigbao River	Tacloban City	11/3/2019	Final	Tacloban City DEO	LF	27.917	150	6/7/2019	11/3/2019	0.00%	C	0.483	0.134	0.300	-	-	-	91.70%	91.7% Very Satisfactory	ONS
562	430	JHALL MARKETING & SERVICES	15760	L	B	MA	GE	Road Widening of Iloilo East Coast-Capiz Road, KO214+077 - KO214+900, Ajuy, Iloilo	Ajuy, Iloilo	11/10/2019	1st	Iloilo 3rd DEO	LF	24.196	236	7/11/2019	3/2/2020	15.45%	OG	0.381	0.240	0.150	0.030	0.040	0.050	89.10%	-	AHD
563	431	JHI CONSTRUCTION AND SUPPLY	19317	L	D	SB	GE	Construction of Flood Control Structures along Sabangan River	Barangay Malilion-Bensican, San Nicolas, Pangasinan	11/5/2019	1st	Pangasinan 3rd DEO	LF	37.946	170	7/4/2019	12/20/2019	2.40%	OG	0.367	0.240	0.150	0.030	0.043	0.033	86.30%	-	AHD
564	432	JHJ CONSTRUCTION	3781	L	A	MA	GE	Construction of Concrete Road Brgy. Potrido to Brgy. Alimodias Road Leading to various Tourism Sites Including Bugsukan and Banogon Falls and the 500Hectares Rice Terraces At Miagao, Iloilo	Miagao, Iloilo	11/15/2019	1st	Iloilo 1st DEO	LF	18.600	153	6/13/2019	11/12/2019	-9.86%	OG	0.390	0.300	0.051	0.030	0.040	0.000	81.10%	-	DEL
565	433	JIAN ARMEL RICHARD CHRISTERSON (JARC) CONST. AND MARINE SERVICES CORPORATION	33057	L	B	SB	GE	Concreting of Barangay Road, Langub to Mangulao, Asturias, Cebu	Barangay Mangulao, Asturias, Cebu	11/9/2019	Final	Cebu 3rd DEO	LF	9.899	67	7/7/2019	9/11/2019	0.00%	C	0.471	0.147	0.300	-	-	-	91.80%	86.52% Satisfactory	ONS
566	434	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Drainage Line at Apovel, Bulua Section from Apovel to Bulua Bridge along Carmen - Patag Road	Apovel, Cagayan de Oro City	11/11/2019	1st	Cagayan de Oro City 1st DEO	LF	41.799	245	7/13/2019	3/13/2020	-2.02%	OG	0.400	0.300	0.130	0.030	0.056	0.017	93.30%	-	DEL
567	-	JIMWEN CONSTRUCTION & GENERAL MERCHANDISE	33066	L	B	MA	GE	Road Widening and Reconstruction to Concrete Pavement - along Jct SH - Casisang - Malaybalay Airport Rd - (S00629MN) Ch. 0 - Ch. 446	Malaybalay City, Bukidnon	11/7/2019	1st	Bukidnon 1st DEO	LF	31.028	240	6/10/2019	2/4/2020	9.92%	OG	0.398	0.226	0.150	0.030	0.047	0.050	90.10%	-	AHD
568	435	JJ & J CONSTRUCTION & GENERAL SUPPLY	30231	L	AAA	MA	GE	Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary Roads - Construction of Drainage Structure along Road - along Mactan Airport (S00026LP) Chainage 000 to Chainage 100	Lapu-Lapu City, Cebu	11/14/2019	Final	Cebu 6th DEO	LF	2.94	90	7/18/2019	10/15/2019	32.22%	C	0.361	0.200	0.300	-	-	-	86.10%	81.48% Unsatisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
569	436	JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	Local Program - Local Roads and Bridges - Local Infrastructure Program - Construction of Cassag - Camparadi Road	Buringal, Paracelis, Mountain Province	11/26/2019	Final	Mt. Province 2nd DEO	LF	9.900	90	8/1/2019	10/29/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	92.3% Very Satisfactory	ONS
570	-	JJA CONSTRUCTION AND SUPPLY	22676	L	A	MA	GE	Continuation of Liplipoken, Malagnat Flood Control along Saltan River	Malagnat, Pinukpuk, Kalinga	11/20/2019	1st	Lower Kalinga DEO	LF	23.849	155	8/16/2019	1/17/2020	20.07%	OG	0.381	0.240	0.150	0.030	0.056	0.050	90.70%	-	AHD
571	437	JJHAK CONSTRUCTION	36947	L	D	SB	GB	Construction of Multi-Purpose Building (Open Court) Sports Facilities	Brgy. Felis, Malita, Davao Occidental	11/25/2019	Final	Davao Occidental DEO	LF	2.947	90	8/1/2019	10/29/2019	0.00%	C	0.494	0.135	0.300	-	-	-	92.90%	92.9% Very Satisfactory	ONS
572	438	JLORENZ CONSTRUCTION AND TRADING	41290	L	D	SB	GE	Construction of Drainage Structure along Road- Kaykulot Road connecting Tagaytay-Calamba Road to Sta. Rosa-Ulat- Tagaytay Road	Tagaytay, Cavite	12/26/2019	1st	Cavite 2nd DEO	LF	17.999	220	7/16/2019	2/20/2020	-4.68%	OG	0.371	0.300	0.103	0.022	0.041	0.033	87.00%	-	DEL
573	439	JLP CONSTRUCTION & SUPPLY	26983	L	B	MA	GE	Construction/Improvement of Access Road leading to Tourism Destinations, Road from Paoay Lake Leading to Suba 4x4 and Sand Boarding Adventure and Diving Sites	Brgy. Suba, Paoay, Ilocos Norte	11/8/2019	Final	Ilocos Norte 2nd DEO	LF	14.695	150	5/31/2019	10/27/2019	0.00%	C	0.480	0.133	0.300	-	-	-	91.30%	88.72% Satisfactory	ONS
574	440	J-MARBELA CONSTRUCTION AND SUPPLY	24268	L	B	MA	GB	Construction of Two (2) Storey Six (6) Classroom School Building (Under Deped CY-2018BEFF) Ratay Elementary School	Calabanga, Camarines Sur	11/7/2019	Final	Camarines Sur 3rd DEO	LF	22.947	215	12/10/2018	7/12/2019	-14.13%	C	0.493	0.133	0.000	-	-	-	62.60%	65.89% Poor	DEL
575	441	JMD-68 BUILDERS	36943	L	C	SB	GB	Construction of Multi-Purpose Building (Senior Citizen Hall)	Brgy. Villa Hermoza Sur, Maddela, Quirino	11/5/2019	1st	Quirino DEO	LF	2.880	120	8/20/2019	12/17/2019	14.42%	OG	0.379	0.223	0.150	0.022	0.043	0.050	86.70%	-	AHD
576	442	JMLD CONSTRUCTION	22679	L	D	SB	GE	Concreting of Barangay Road	Brgy. Anib, Sipocot, Camarines Sur	11/9/2019	Final	Camarines Sur 1st DEO	LF	2.829	60	6/26/2019	8/24/2019	1.67%	C	0.466	0.134	0.300	-	-	-	90.00%	81.66% Unsatisfactory	AHD
577	-	JMLD CONSTRUCTION	22679	L	D	SB	GB	Buildings and other Structures-MultiPurpose/Facilities - Construction of Multi-Purpose Building (Covered Court), A.) Brgy.Del Pilar, San Fernando, Camarines Sur and B.) Brgy. Alianza, San Fernando, Camarines Sur	Brgy. Alianza, San Fernando, Camarines Sur	11/8/2019	Final	Camarines Sur 2nd DEO	LF	4.321	120	7/31/2019	11/27/2019	7.98%	C	0.358	0.134	0.300	-	-	-	79.20%	79.2% Unsatisfactory	AHD
578	443	JMT CONSTRUCTION	14186	L	AA	MA	GE	Construction of Flood Mitigation Structures, Campo River Control	Bacuag, Surigao del Norte, Sta. 0+532 to Sta. 0+683.18	11/6/2019	Final	Surigao del Norte 2nd DEO	LF	19.582	106	7/29/2019	11/11/2019	2.93%	C	0.483	0.134	0.300	-	-	-	91.70%	89.78% Very Satisfactory	AHD
579	-	JMT CONSTRUCTION	14186	L	AA	MA	GE	Construction of Kinabutan Flood Control	Brgy. Rizal, Surigao City, Surigao del Norte, Sta. 1+359 to Sta. 1+731.8	11/4/2019	1st	Surigao del Norte 2nd DEO	LF	37.744	182	6/11/2019	12/9/2019	0.70%	OG	0.376	0.240	0.150	0.030	0.047	0.050	89.30%	-	AHD
580	-	JMT CONSTRUCTION	14186	L	AA	MB	GE	Widening of Permanent Bridges, Tugbongon Bridge (B00867MN) along Daang Maharlika (Surigao-Agusan Section) K1163+501.80 -K1163+522.65	Alegria, Surigao del Norte	10/10/2019	Final	Surigao del Norte 2nd DEO	LF	33.319	320	8/8/2018	6/23/2019	0.00%	C	0.499	0.159	0.300	-	-	-	95.80%	95.8% Very Satisfactory	ONS
581	444	JMT CONSTRUCTION/ CTB ENGINEERING CONSTRUCTION (JOINT VENTURE)	JV-17-1257	L	A	MB	GE	Rehabilitation/ Reconstruction/Upgrading of Damaged Paved National Roads including Drainage Based on PMS/HDM-4 Surigao-Davao Coastal Road (K1154+107-K1155+262; K1157+534-K1157+957; K1158+428-K1159+000; K1161+000-K1161+893 & K1181+883-K1182+000	Placer and Claver, Surigao del Norte	11/10/2019	Final	Surigao del Norte 2nd DEO	LF	80.215	307	2/28/2018	12/31/2018	6.99%	C	0.467	0.200	0.300	-	-	-	96.70%	96.7% Outstanding	AHD
582	445	JMTY CONSTRUCTION	43987	L	D	SB	GE	Local Infrastructure Program: local Roads and Bridges - Repair / Rehabilitation of Footbridge	Brgy. Tocucan, Bontoc , Mountain Province	11/26/2019	Final	Mt. Province 1st DEO	LF	1.935	80	7/2/2019	9/19/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	89.22% Very Satisfactory	ONS
583	446	JOAN CONSTRUCTION	13840	L	B	MA	GB	Construction/Rehabilitation/Improvement of Level III Water Supply System	Midsalip, Zamboanga del Sur	11/9/2019	Final	Zamboanga del Sur 1st DEO	LF	16.800	120	6/30/2019	10/27/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	93% Very Satisfactory	ONS
584	447	JOMARA KONSTRUCKT CORPORATION	39805	L	B	SB	GE	Construction of Barangay Road, Brgy. Liangan East to Brgy. Babalaya	Bacolod, Lanao del Norte	11/6/2019	Final	Lanao del Norte 2nd DEO	LF	24.749	131	6/20/2019	10/28/2019	0.00%	C	0.477	0.200	0.300	-	-	-	97.70%	90.56% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
585	448	JOMARCANN GENERAL CONSTRUCTION	30599	L	AAA	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Lanslide - Secondary Roads Baguio - Bontod Road, K0269+240 to K0269+270, K0282+850 to K0282+920, K0305+950 to K0306+050	Tublay and Atok, Benguet	11/21/2019	1st	Benguet 2nd DEO	LF	70.317	210	8/4/2019	2/29/2020	23.00%	OG	0.400	0.249	0.150	0.030	0.033	0.050	91.20%	-	AHD
586	-	JOMARCANN GENERAL CONSTRUCTION	30599	L	AAA	MA	GE	Construction of Concrete Road - Road at Fort Del Pilar, Camp Allen and Navy Base	Baguio City, Benguet	11/22/2019	1st	Baguio City DEO	LF	39.200	317	6/13/2019	4/24/2020	-5.75%	OG	0.358	0.300	0.092	0.030	0.040	0.033	85.30%	-	DEL
587	449	JOMARCANN GENERAL CONSTRUCTION / GREAT ZONE ENTERPRISE (JOINT VENTURE)	JV-18-1047	L	AAA	MA	GE	Construction of Concrete Road and Construction of Road Slope Protection Structure - Marcos Highway to Western Link Circumferential Road Bypass	Baguio City	11/19/2019	1st	Baguio City DEO	LF	41.894	285	6/23/2019	4/2/2020	2.40%	OG	0.387	0.237	0.150	0.030	0.033	0.050	88.70%	-	AHD
588	450	JONATHAN B. BAUTISTA ENTERPRISES	33868	L	B	SB	GE	Local Infrastructure Program- Local Roads and Bridges- Local Roads, Construction of Ichon-Sindangan Road (Bypass), Barangays Ichon-Sindangan	Macrohon, Southern Leyte	11/4/2019	1st	Southern leyte DEO	LF	9.900	210	7/3/2019	1/28/2020	10.00%	OG	0.385	0.24	0.15	0.03	0.061	0.05	91.60%	-	AHD
589	451	J-ONE BUILDERS	32509	L	B	MA	GE	Concreting of Sitio New Leon Road, Brgy. Dado	Alamada, North Cotabato	11/26/2019	Final	Cotabato 1st DEO	LF	2.825	31	7/18/2019	8/17/2019	-4.79%	C	0.491	0.200	0.156	-	-	-	84.70%	84.7% Satisfactory	DEL
590	452	JONIK TRADING & CONSTRUCTION	20612	L	B	MA	GE	Preventive Maintenance, Secondary Road, Pangasina-Zambales Rd.- K0284+000-K0285+000, K02+0399+000 - K0300+000, K0321+000 - K0323+000, K0325+088 - K0325+300, K0326+400 - K0327+034, K0327+228 - K0328+000, K0329+000 - K0329+240.90	Alaminos City, Pangasinan	11/14/2019	Final	Regional Office No. I	LF	61.754	120	7/18/2019	11/14/2019	49.71%	C	0.500	0.133	0.300	-	-	-	93.30%	92.1% Very Satisfactory	AHD
591	-	JONIK TRADING & CONSTRUCTION	20612	L	B	MA	GE	Preventive Maintenance - Tertiary Roads along Junction Santiago - Banayoyo - Lidida - San Emilio - Quirino Road, K0337+000 to K0379+010, K0352+(-126) to K0352+374, K0353+609 to K0353+939, K0355+293 to K0355+478, K0363+000 to K0363+592, K0366+095 to K0367+000, K0368+000 to K0368+611	Brgy. Caburao, Santiago & Brgy. Tiagan, San Emilio, Ilocos Sur	11/12/2019	1st	Ilocos Sur 2nd DEO	LF	37.122	143	7/8/2019	11/27/2019	-14.24%	OG	0.372	0.300	0.008	0.030	0.054	0.033	76.70%	-	DEL
592	453	JORENZ BUILDERS DEVELOPMENT CORP.	41066	L	D	SB	GE	Construction of Flood Mitigation Structures along Samil River	Samil, Lucban, Quezon	11/21/2019	1st	Quezon 1st DEO	LF	19.600	182	7/2/2019	12/30/2019	-2.58%	OG	0.388	0.300	0.124	0.030	0.056	0.033	93.10%	-	DEL
593	454	JQD CONSTRUCTION AND GENERAL SERVICES	18852	L	A	MA	GB	Rehabilitation of DPWH Building Southern Leyte District Engineering Office Including Other Facilities and Site Development	Brgy. Ibarra, Maasin City, Southern Leyte	11/5/2019	Final	Southern Leyte DEO	LF	36.151	175	6/6/2019	11/27/2019	60.76%	C	0.5	0.134	0.3	-	-	-	93.40%	93.4% Very Satisfactory	AHD
594	455	JRWIZARD CONSTRUCTION CO.	43945	L	D	SB	GE	Construction of Concrete Slope Protection along Talavera River	Brgy. Santa Barbara, Llanera, Nueva Ecija	11/26/2019	Final	Nueva Ecija 1st DEO	LF	29.400	180	6/16/2019	12/12/2019	3.95%	C	0.493	0.133	0.300	-	-	-	92.60%	92.6% Very Satisfactory	AHD
595	456	JTA BUILDERS / D.J.D. CONSTRUCTION JOINT VENTURE	JV-17-2097	L	A	MA	GE	Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads (Jct. Kalinga-Tuguegarao Section) K0437+(-031)-K0437+100, K0437+900-K0438+100, K0438+700-K0439+000, K0441+200-K0442+168, K0442+252-K0443+047, K0443+305-K0443+565, K0444+000-K0446+150, K0447+000-K0448+296	Santiago - Tuguegarao Road	11/8/2019	3rd	Cagayan 3rd DEO	LF	84.903	260	4/30/2018	1/14/2019	-3.18%	OG	0.378	0.240	0.118	0.030	0.051	0.000	81.70%	-	DEL
596	457	JUKAR CONSTRUCTION AND SUPPLY	39356	L	D	SB	GB	Construction (Completion) of Multi-Purpose Building	Buluang, Baao, Camarines Sur	11/4/2019	Final	Camarines Sur 5th DEO	LF	1.910	60	8/6/2019	10/4/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	ONS
597	-	JUKAR CONSTRUCTION AND SUPPLY	39356	L	D	SB	GB	Construction of Multi-Purpose Building, (Senior Citizen)	Sta. Elena, Iriga City, Camarines Sur	11/5/2019	1st	Camarines Sur 5th DEO	LF	1.911	130	8/6/2019	12/13/2019	7.20%	OG	0.398	0.213	0.150	0.030	0.048	0.050	88.90%	-	AHD
598	458	JULITA BUILDERS	13936	L	D	SB	GE	Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads- Tertiary Roads, Dulag-Julita-Burauen Road	K0947+500 - K0948+117.28	11/12/2019	1st	Leyte 2nd DEO	LF	24.500	152	7/11/2019	12/9/2019	0.40%	OG	0.386	0.24	0.15	0.03	0.061	0.05	91.70%	-	AHD
599	459	JUNRAMS CONSTRUCTION AND CONSTRUCTION SUPPLIES	44451	L	D	SB	GE	Construction of Concrete Road-Access Road Leading to Devil's Mountain and Farm, Brgy. Batasan	San Jose, Mindoro Occidental	11/9/2019	1st	Mindoro Occidental DEO	LF	20.058	187	6/24/2019	12/27/2019	1.39%	OG	0.385	0.257	0.150	0.030	0.056	0.050	92.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
600	-	JUNRAMS CONSTRUCTION AND CONSTRUCTION SUPPLIES	44451	L	D	SB	GB	Construction of Standard 2STY-4CL School Building (Batch 3), San Jose NAIHS	San Jose, Occidental Mindoro	11/8/2019	2nd	Mindoro Occidental DEO	LF	9.497	240	1/22/2019	9/18/2019	-3.03%	OG	0.389	0.270	0.120	0.030	0.056	0.033	89.80%	-	DEL
601	460	JUPA CONSTRUCTION	23577	L	B	MA	GE	Road Widening, Secondary Roads, Pangpang - Palapag - Mapanas - Gamay - Lapinig Road	K0800+714 - K0802+800, Northern Samar	11/5/2019	1st	Northern Samar 2nd DEO	LF	39.423	180	7/15/2019	1/10/2020	36.70%	OG	0.382	0.239	0.150	0.030	0.041	0.033	87.50%	-	AHD
602	461	JUPA CONSTRUCTION / EZJONES CONSTRUCTION INC. (JOINT VENTURE)	JV-17-2808	L	B	MA	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide Secondary Roads, Pangpang - Palapag - Mapanas - Gamay - Lapinig Road, K0809+600 - K0809+983	Second District, Northern Samar	11/4/2019	Final	Northern Samar 2nd DEO	LF	91.653	210	6/25/2018	1/20/2019	0.22%	C	0.484	0.134	0.300	-	-	-	91.80%	91.8% Very Satisfactory	AHD
603	462	JVM CONSTRUCTION & SUPPLY	39322	L	D	SB	GB	Construction (Completion) of Manangle National High School Multi-Purpose Building	Brgy. Managle. Sipocot, Camarines Sur	11/9/2019	Final	Camarines Sur 1st DEO	LF	1.920	120	6/26/2019	10/23/2019	0.15%	C	0.492	0.132	0.300	-	-	-	92.40%	92.4% Very Satisfactory	AHD
604	463	KAIRO KONSTRAK, INC.	35985	L	A	MA	GE	Network Development - Construction of By-Pass and Diversion Roads San Roque-Bacayao Road, Guimba By-Pass (Package 1)	Nueva Ecija	11/25/2019	1st	Nueva Ecija 1st DEO	LF	94.478	270	7/10/2019	4/4/2020	27.83%	OG	0.395	0.238	0.150	0.030	0.056	0.050	91.90%	-	AHD
605	464	KALINGA BUILDERS	16046	L	B	SB	GE	Construction / Improvement of Poblacion Tinglayan Tulgao East - Tulgao West in Support of Processed Food Indusrty, Blacksmith Industry and Rattan/ Bamboo Weaving Industry	Tinglayan, Kalinga	11/21/2019	Final	Upper Kalinga DEO	LF	33.417	341	3/19/2018	2/22/2019	-3.65%	C	0.485	0.133	0.300	-	-	-	80.80%	84.8% Satisfactory	DEL
606	465	KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Construction of Pakiling Flood Control Project, Sta. 65+500 to Sta. 65+909.2	Pakiling, Bucay, Abra	11/27/2019	1st	Abra DEO	LF	47.276	183	7/9/2019	1/7/2020	11.07%	OG	0.321	0.299	0.150	0.030	0.040	0.033	87.30%	-	AHD
607	-	KATHA BUILDERS & SUPPLIES	34651	L	A	MB	GE	Concreting of Barangagy Cabisera 7 to Barangay Paliueg Road	Iligan City	11/14/2019	1st	Isabela 1st DEO	LF	47.023	283	8/28/2019	6/5/2020	53.70%	OG	0.389	0.240	0.150	0.030	0.056	0.050	91.50%	-	AHD
608	-	KATHA BUILDERS & SUPPLIES	34651	L	A	MA	GE	Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to trades, Industries and Economic Zones - San Julian - Tayak Barangay Road Leading to Manila North Road (MNR) Connecting to Agri - Business Industry Resources, Vegetables, Rice and Nipa by Products (Nipa, Wine and Vinegar)	Siguiran, Abulug, Cagayan	11/6/2019	1st	Cagayan 2nd DEO	LF	9.800	178	6/28/2019	12/22/2019	0.09%	OG	0.390	0.240	0.150	0.030	0.056	0.033	89.90%	-	AHD
609	466	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES	33742	L	D	SB	GB	Construction of Standard 2STY-6CL School Building (Batch 3), Buenavista ES	Sablayan, Occidental Mindoro	11/9/2019	Final	Mindoro Occidental DEO	LF	11.729	260	12/13/2018	8/29/2019	-0.97%	C	0.481	0.200	0.271	-	-	-	95.20%	88.55% Satisfactory	DEL
610	467	KENWOOD CONSTRUCTION ENTERPRISES	22186	L	D	SB	GE	Construction of Riverbank Protection at Barangay Oraan West	Manaoag, Pangasinan	11/11/2019	2nd	Pangasinan 2nd DEO	LF	42.136	202	5/31/2019	12/18/2019	7.52%	OG	0.382	0.240	0.150	0.030	0.042	0.033	87.70%	-	AHD
611	-	KENWOOD CONSTRUCTION ENTERPRISES	22186	L	D	SB	GE	Construction of Slope Protection Works along Agno River, Barangay Bongato West	Bayambang, Pangasinan	11/7/2019	Final	Pangasinan 4th DEO	LF	19.110	174	5/31/2019	11/20/2019	8.92%	C	0.485	0.133	0.300	-	-	-	91.80%	91.8% Very Satisfactory	AHD
612	-	KENWOOD CONSTRUCTION ENTERPRISES	22186	L	D	SB	GE	Construction of Protection Works along Agno River, Bacnono Section	Bayambang, Pangasinan	11/6/2019	Final	Pangasinan 4th DEO	LF	53.097	215	5/31/2019	12/31/2019	29.41%	C	0.500	0.134	0.300	-	-	-	93.40%	89.08% Very Satisfactory	AHD
613	468	KEVIN YOSHI BUILDERS	32216	L	D	SB	GB	19MB0031 - Completion of Multi-Purpose Building, Engracia Valdomar National High School (Bleachers)	Brgy. Mabuhay, General Santos City, South Cotabato	11/20/2019	Final	South Cotabato 2nd DEO	LF	2.940	105	7/11/2019	10/23/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
614	469	KGD BUILDERS	21960	L	B	SB	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide, K1739+665 - K1739+785, Sarangani - Davao del Sur Coastal Road	Glan, Sarangani Province	11/21/2019	1st	Sarangani DEO	LF	10.204	180	7/21/2019	1/16/2020	3.33%	OG	0.395	0.239	0.150	0.030	0.051	0.050	91.50%	-	AHD
615	470	KIRSKAT VENTURE	32042	L	A	MB	GE	Road Widening - on Specific Locations along Capiz-Aklan Rd. (S00298PN) KO324+588 to KO327+402	Capiz	11/9/2019	1st	Capiz 2nd DEO	LF	48.534	221	7/25/2019	3/1/2020	22.00%	OG	0.374	0.239	0.150	0.030	0.020	0.050	86.30%	-	AHD
616	-	KIRSKAT VENTURE	32042	L	A	MB	GE	Construction of Concrete Road- Ravina-Buluangan-Lawi Road Access leading to Valle Verde Mountain Resort and Ocean View Miniature Golf Course, Turtle Sanctuary, Baras Beach and Sunset View in Brgy. Ravina, Sibunag to Lawi	Jordan, Guimaras	11/12/2019	1st	Guimaras DEO	LF	29.377	157	6/12/2019	11/15/2019	1.22%	OG	0.388	0.240	0.150	0.022	0.051	0.050	90.10%	-	AHD
617	-	KIRSKAT VENTURE	32042	L	A	MA	GE	Construction of Flood Mitigation Structure- Construction of River Control along Mantasic River	East Valencia, Buenavista, Guimaras	11/12/2019	Final	Guimaras DEO	LF	6.721	132	6/12/2019	10/21/2019	0.00%	C	0.490	0.133	0.300	-	-	-	92.30%	88.222% Satisfactory	ONS
618	471	KIRSKAT VENTURE / EDLY CONSTRUCTION (JOINT VENTURE)	JV-18-1558	L	A	MB	GE	Construction of Bridge, Brgy. Lomboy, Panay, capiz	Panay, Capiz	11/8/2019	1st	Capiz 1st DEO	LF	22.548	210	6/27/2019	1/22/2020	-6.49%	OG	0.383	0.250	0.081	0.030	0.047	0.000	80.10%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
619	472	KLD ENGINEERING CONSTRUCTION	40577	L	D	SB	GE	Road Construction Concreting of Brgy. Making	Parang, Maguindanao	11/25/2019	Final	Cotabato City DEO	LF	2.939	42	7/1/2019	8/11/2019	0.00%	C	0.486	0.200	0.300	-	-	-	98.60%	86.6% Satisfactory	ONS
620	473	KLDS TRADING & CONSTRUCTION	2891	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/Rehabilitation of Flood Mitigation Facilities within Major River basins and Principal Rivers- Construction of Revetment along Imus River, Phase I, East Side	Brgy. Burol, Dasmariñas, Cavite	11/28/2019	1st	Cavite 3rd DEO	LF	48.745	330	7/23/2019	6/16/2020	9.96%	OG	0.385	0.240	0.150	0.022	0.047	0.050	89.40%	-	AHD
621	474	KNOV BUILDERS AND SUPPLIES	41051	L	D	SB	GE	Concreting of Cabantingan Road, Barangay 62-B, Navotas South	Laoag City, Ilocos Norte	11/6/2019	1st	Ilocos Norte 1st DEO	LF	9.900	173	5/30/2019	11/18/2019	4.32%	OG	0.384	0.240	0.150	0.030	0.045	0.050	89.90%	-	AHD
622	475	KOMICHOV GENERAL CONSTRUCTIION	42292	L	D	SB	GB	Local Program - Buildings and Other Structures - Multi- Purpose / Facilities Construction/ Repair / Rehabilitation/ Improvement of Various Infrastructure Including Local Projects - Construction of Multi-Purpose Building, Anonat National Agriculture and Vocational High School	Barangay Anonat, Paracelis, Mountain Province	11/22/2019	Final	Mt. Province 2nd DEO	LF	3.960	120	7/1/2019	10/28/2019	0.00%	C	0.493	0.132	0.300	-	-	-	92.50%	92.5% Very Satisfactory	ONS
623	476	KOUKEN CONSTRUCTION	26573	L	C	SB	GB	Construction of Level II Water System	Barangay Mandapaton, Talayong, La Libertad, Negros Oriental	11/13/2019	Final	Negros Oriental 1st DEO	LF	5.761	60	6/19/2019	8/17/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	ONS
624	477	KOUZBARY BUILDERS / FIAT CONSTRUCTION SERVICES	JV-17-314	L	A	-	GE	Network Development - Road Widening - Primary Roads along Daang Maharlika including RROW, KO982+200-KO983+143; KO983+216-KO983+321; KO987+000-KO989+000; KO991+000-KO991+900; KO993+400-KO994+600	Leyte 5th LD	11/7/2019	1st	Regional Office No. VIII	LF	192.852	668	2/12/2018	12/11/2019	-0.64%	OG	0.382	0.233	0.144	0.030	0.061	0.033	88.30%	-	DEL
625	478	KVC CONSTRUCTION	28959	L	B	MA	GE	Netwrok Development - Paving of Unpaved Roads (tertiary Roads) Ayaga - Sta. Marcela - Flora - Lasam Roads, Sta. 0+000 - Sta. 0+996	Flora, Apayao	11/23/2019	1st	Apayao 2nd DEO	LF	41.729	265	7/23/2019	4/12/2020	38.37%	OG	0.389	0.240	0.150	0.030	0.056	0.050	91.50%	-	AHD
626	479	KWA CONSTRUCTION	43185	L	C	SB	GB	Construction of Multi-Purpose Building (Covered Court)	Brgy. Colunguan, Sto. Tomas, Isabela	11/13/2019	1st	Isabela 1st DEO	LF	1.900	90	8/18/2019	11/15/2019	-2.04%	OG	0.364	0.257	0.130	0.015	0.043	0.033	84.20%	-	DEL
627	480	KYRO BUILDER, INC.	19567	L	AAA	LA	GE	Construction of San Roque-Bacayao Road	Guimba, Bypass Sta. 0+000 to Sta. 3+000	11/26/2019	Final	Nueva Ecija 1st DEO	LF	76.499	270	8/26/2018	5/22/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
628	481	L & L CONSTRUCTION	15108	L	B	MA	GB	Construction of New Villanueva Municipal Hall	Looc, Villanueva, Misamis Oriental	11/4/2019	1st	Misamis Oriental 2nd DEO	LF	49.500	292	6/28/2019	4/14/2020	43.17%	OG	0.392	0.240	0.150	0.030	0.056	0.050	91.80%	-	AHD
629	482	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	Construction/Improvement of Latungay-Sta. Teresita Road, Sta. 0+000-Sta. 1+720	Dumaran, Palawan	11/10/2019	1st	Palawan 1st DEO	LF	36.792	200	6/10/2019	12/26/2019	-5.22%	OG	0.400	0.300	0.098	0.030	0.042	0.033	90.30%	-	DEL
630	-	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	Construction/Improvement of Paratungon Road Leading to Sir Brooke's and Tanaki Beach Resorts	Pangobilian Brooke's Point, Palawan	11/6/2019	1st	Palawan 2nd DEO	LF	19.474	150	6/19/2019	11/15/2019	-4.76%	OG	0.381	0.300	0.102	0.030	0.047	0.033	89.30%	-	DEL
631	483	L.C. CONSTRUCTION CORPORATION	7024	L	B	MA	GE	Asset Preservation - Preventive Maintenance - Primary Roads: Asphalt Overlay along Lanao - Pagadian - Zamboanga City Road (S01112MN), K1724+(-591) to K1724+(-331)	Zamboanga Sibugay	11/11/2019	Final	Zamboanga Sibugay 1st DEO	LF	7.461	96	7/11/2019	10/14/2019	19.90%	C	0.485	0.133	0.300	-	-	-	91.80%	91.74% Very Satisfactory	AHD
632	484	L.C. TING CONSTRUCTION	23666	L	AAA	LA	GE	Construction of Access Roads leading to Trades, Industries and Economic Zones - Poblacion Magsaysay to Osmena to Villaverde to SSF Kahayagan in Support to Agrisbusiness Industry, Sitio Mabuhay, Kahayagan	Kahayagan, Tagbina, Surigao del Sur	11/10/2019	1st	Surigao del Sur 2nd DEO	LF	48.999	185	6/10/2019	12/11/2019	22.02%	OG	0.381	0.240	0.150	0.030	0.056	0.033	89.00%	-	AHD
633	485	L.N. SALVADOR CONSTRUCTION CORP.	16661	L	B	MA	GE	Off-Carriageway Improvement along Calapan South Road Jct. Pola Rd. K0063+550 - K0064+186, K0064+615 - K0064+993, K0066+220 - K0066+490, K0067+470 - K0067+868.5	Pola, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	51.474	274	7/25/2019	4/23/2020	46.84%	OG	0.350	0.245	0.150	0.030	0.061	0.050	88.60%	-	AHD
634	486	L.P.O. ENTERPRISES	20730	L	B	SB	GE	Local Infrastructure Program-Concreting of Road	Brgy. Bukal, Nagcarian, Laguna	11/19/2019	Final	Laguna 3rd DEO	LF	2.351	60	6/7/2019	8/5/2019	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.7% Very Satisfactory	ONS
635	487	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LA	GE	Construction of Flood Control Structures Ilog Bayan River	San Jose Del Monte City, Bulacan	11/21/2019	1st	Bulacan 2nd DEO	LF	95.534	240	6/25/2019	2/19/2020	8.30%	OG	0.397	0.238	0.150	0.030	0.056	0.050	92.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
636	-	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	Local Roads and Bridges - Local Bridges - Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including of Local Projects - Construction of Ciudad de Victoria Interchange Overpass Bridge	Bocaue, Bulacan	11/21/2019	1st	Regional Office No. III	LF	260.819	300	1/29/2019	11/24/2019	-2.25%	OG	0.400	0.266	0.128	0.030	0.056	0.033	91.30%	-	DEL
637	488	LA PRUEBA CONSTRUCTION	9923	L	D	SB	GE	Ensure Safe and Reliable National Road System – Bridge Program – Rehabilitation / Major Repair of Permanent Bridges, Guadalupe Bridge (B00602CB) along N. Bacalso Ave., (Cebu South Road)	Cebu City	11/4/2019	1st	Cebu City DEO	LF	12.298	175	6/24/2019	12/15/2019	500.00%	OG	0.399	0.300	0.019	0.030	0.054	0.033	90.70%	-	AHD
638	489	LABB CONSTRUCTION	13524	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations – Montaña-San Juan-Buenaventura Road Leading to Edith Grand Garden Resort and Adventure Park	Baclayon, Bohol	11/5/2019	1st	Bohol 1st DEO	LF	86.633	181	8/9/2019	2/5/2020	17.82%	OG	0.391	0.300	0.150	0.030	0.055	0.033	95.90%	-	AHD
639	-	LABB CONSTRUCTION	13524	L	A	MB	GE	Network Development Program- Road Widening -Primary Roads-Ormoc-Baybay-Southern Leyte Boundary Road-K1094+962-K1051+127	Baybay City, Leyte	11/7/2019	1st	Leyte 5th DEO	LF	44.589	150	7/8/2019	12/4/2019	5.21%	OG	0.344	0.240	0.150	0.030	0.061	0.050	87.50%	-	AHD
640	490	LAKEWOOD CONSTRUCTION COMPANY	5294	L	B	SB	GE	Construction of Provincial Road Connecting Brgy. Canacan, Sininan, Banker Tampilisan, Diampak and Siolan	Kabasalan, Zamboanga Sibugay	11/5/2019	1st	Zamboanga Sibugay 2nd DEO	LF	29.379	189	7/24/2019	1/28/2020	4.15%	OG	0.393	0.241	0.150	0.030	0.042	0.050	90.60%	-	AHD
641	491	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MB	GE	Preventive Maintenance of Road: Iligan City - Marawi City Road, K1544+230 - K1544+382; K1546+186 - K1548+036; K1548+704 - K1549+415; K1553+285 - K1553+955 (Asphalt Overlay)	Balo-I and Pantar, Lanao del Norte	11/7/2019	1st	Lanao del Norte 1st DEO	LF	88.523	186	7/25/2019	1/26/2020	33.14%	OG	0.390	0.300	0.150	0.030	0.056	0.050	97.60%	-	AHD
642	492	LATO BUILDERS	34243	L	C	SB	GB	Construction of Multi - Purpose Building Ocvered Court, San Agustin	San Fernando, Pampanga	11/5/2019	Final	Pampanga 1st DEO	LF	4.455	90	6/6/2019	9/3/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	90.92% Very Satisfactory	ONS
643	493	LCDC CONSTRUCTION	41131	L	D	SB	GB	Construction of Dr. Belen Elementary School Building	Brgy. Ortiz, Naguillian, La Union	11/4/2019	2nd	La Union 2nd DEO	LF	49.468	180	6/3/2019	11/29/2019	0.29%	OG	0.400	0.193	0.150	0.030	0.043	0.050	86.60%	-	AHD
644	494	LEADWAY CONSTRUCTION & DEVELOPMENT CORP. (LCDC)	4378	L	AAA	LB	GE	Bridge Program - Widening of Permanent Bridges - Pulung Bulu Bridge (B01645LZ) along Manila North Road	Angeles City , Pampanga	11/8/2019	Final	Pampanga 3rd DEO	LF	27.931	280	11/5/2018	8/11/2019	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	93.08% Very Satisfactory	ONS
645	495	LEAMOR CONSTRUCTION AND SUPPLY	34928	L	A	MA	GB	Construction of Multi-Purpose Building (Municipal Hall)	Malalag, Davao del Sur	11/24/2019	1st	Davao del Sur DEO	LF	19.816	230	7/5/2019	2/19/2020	5.05%	OG	0.388	0.205	0.150	0.030	0.054	0.050	87.70%	-	AHD
646	496	LECAR BUILDERS	39926	L	D	SB	GE	Construction of Road along Iligan City Circumferential Road (C3) Extension to Jct. Sta. Felomina-Bonbonon-Digkilaan-Rogongon Road	Iligan City	11/6/2019	Final	Lanao del Norte 2nd DEO	LF	27.930	129	6/20/2019	10/26/2019	0.00%	C	0.482	0.140	0.300	-	-	-	92.20%	91.84% Very Satisfactory	ONS
647	497	LEDA CONSTRUCTION INCORPORATED / C.C.MALUENDIA CONSTRUCTION INC.	JV-18-983	L	A	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems – Construction of Flood Control along Tagbilaran North Road for Barangays Tultugan, Binogawan, Desamparados, Bentig and Abucayan Norte	Calape, Bohol	11/5/2019	1st	Bohol 1st DEO	LF	42.603	229	6/7/2019	1/21/2020	11.80%	OG	0.391	0.240	0.150	0.030	0.032	0.050	89.30%	-	AHD
648	498	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MA	GE	Road Widening on Specific Locations along Compostela - Cateel Road, (Compostela Side)	Compostela Valley Province	11/22/2019	1st	Compostela Valley DEO	LF	47.496	294	9/5/2019	6/24/2020	34.77%	OG	0.389	0.235	0.150	0.030	0.056	0.033	89.30%	-	AHD
649	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	Off-Carriageway Improvement along Daang Maharlika (MN) K1468+000-K1469+488, K1477+665- K0478+355	Davao del Norte	11/23/2019	1st	Davao del Norte DEO	LF	39.590	271	8/8/2019	5/4/2020	39.59%	OG	0.400	0.241	0.150	0.030	0.056	0.050	92.70%	-	AHD
650	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	Construction of Missing Links/ New Roads of Odiongan East-West Rd. Romblon, Sta. 8+940 - Sta. 9+670	Odiongan, Romblon	11/15/2019	1st	Regional Office No. IV-B	LF	104.495	346	7/9/2019	6/18/2020	31.84%	OG	0.400	0.300	0.150	0.018	0.051	0.033	95.20%	-	AHD
651	-	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MA	GE	Construction of Jalaur River Control along Brgy. Poblacion Delgado, Calinog, Iloilo	Calinog, Iloilo	11/11/2019	1st	Iloilo 2nd DEO	LF	49.000	175	7/11/2019	1/1/2020	-19.23%	OG	0.384	0.300	0.000	0.030	0.050	0.000	76.40%	-	DEL
652	-	LEGACY CONSTRUCTION CORPORATION	22465	L	A	MB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - NRJ - Barobo - Agusan del Sur Bdry. Rd - K1411+542 - K1412+231.20	Bahi Surigao del sur	10/11/2019	1st	Surigao del Sur 2nd DEO	LF	28.860	226	10/07/2019	20/02/2020	23.99%	OG	0.384	0.240	0.150	0.030	0.056	0.033	89.30%	-	AHD
653	499	LEGAZPI PREMIUM DEVELOPMENT CORPORATION	20701	L	AA	LB	GE	Construction of Ponod Bridge	Bulan, Sorsogon	11/9/2019	Final	Sorsogon 2nd DEO	LF	38.413	395	7/25/2018	8/23/2019	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	88.66% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
654	500	LEXAND CONSTRUCTION & DEVELOPMENT	39573	L	B	SB	GE	Construction of Rockfall Protection System (Soil Protection) along Rizal - Dakak - Dapitan Coastal Loop Road at Km1853+000 to Km1853+074.90	Zamboanga del Norte	11/8/2019	1st	Zamboanga del Norte 3rd DEO	LF	28.808	213	7/31/2019	2/28/2020	8.70%	OG	0.389	0.240	0.150	0.030	0.048	0.050	90.70%	-	AHD
655	501	LEZA CONSTRUCTION & SUPPLY	25565	L	D	SB	GE	Construction of Flood Control along Bantaoay River, Barangay San Sebastian	San Vicente	11/11/2019	1st	Ilocos Sur 1st DEO	LF	29.400	226	6/4/2019	1/15/2020	0.27%	OG	0.392	0.240	0.150	0.030	0.055	0.050	91.70%	-	AHD
656	502	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC.	34789	L	A	MB	GB	Construction of Multi-Purpose Building (MSU GYMNASIUM)	General Santos City	11/20/2019	Final	South Cotabato 2nd DEO	LF	49.000	249	12/27/2018	9/1/2019	0.00%	C	0.482	0.132	0.300	-	-	-	91.40%	87.24% Satisfactory	ONS
657	-	LHE CONSTRUCTION & INDUSTRIAL SERVICES, INC.	34789	L	A	SB	GE	Retrofitting/Strengthening of Maligang Bridge (B01072MN) along Sarangani-Sultan Kudarat Coastal Road	Kiamba, Sarangani Province	11/21/2019	Final	Sarangani DEO	LF	8.850	90	6/24/2019	9/21/2019	3.54%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
658	503	LIENEL BUILDERS AND SUPPLY	40023	L	D	SB	GE	Replacement of Permanent Weak Bridge, Basud Bridge 2 (B00284LZ) Along Daang Maharlika (LZ)	Polangui, Albay	11/7/2019	1st	Albay 3rd DEO	LF	17.640	240	6/13/2019	2/7/2020	0.07%	OG	0.386	0.239	0.150	0.010	0.035	0.033	85.30%	-	AHD
659	504	LIGHT CONSTRUCTION & SUPPLY	37797	L	C	SB	GE	Construction of Flood Control Project at Cugman River	Sitio Tablon, Cagayan de oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	9.405	91	7/15/2019	10/13/2019	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.9% Very Satisfactory	ONS
660	505	LIMCORE CONSTRUCTION AND SUPPLY	40712	L	C	SB	GE	Asset Preservation - Preventive Maintenance along Jct. Binalay (Tinambac) - Tamban Road K0513+000.00 - K0513+400	Binalay, Tinambac, Camarines Sur	11/6/2019	Final	Camarines Sur 4th DEO	LF	4.043	46	7/10/2019	8/24/2019	-9.00%	C	0.484	0.134	0.030	-	-	-	64.80%	64.8% Poor	DEL
661	506	LINKS BUILDERS AND ENTERPRISES	44325	L	B	SB	GB	Construction of Multi-Purpose Building (Technology Traininga Center) in Victoria	Victoria, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	2.850	134	7/21/2019	12/1/2019	0.20%	OG	0.368	0.278	0.150	0.030	0.061	0.050	93.70%	-	AHD
662	507	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	Rehabilitation of Purok 5, Barangiran-Bayang-Makikilo-Sitio Lama FMR	Alamada, Cotabato	11/26/2019	1st	Cotabato 1st DEO	LF	53.399	259	6/6/2019	2/19/2020	6.11%	OG	0.398	0.232	0.150	0.030	0.051	0.050	91.10%	-	AHD
663	-	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	19MD0130 - Construction of Concrete Bridge Lindongan Flat Slab Bridge along Davao - Cotabato Road	Lindongan, Aleosan, Cotabato	11/26/2019	1st	Cotabato 1st DEO	LF	65.184	246	9/26/2019	5/28/2020	17.39%	OG	0.400	0.237	0.150	0.030	0.047	0.050	91.40%	-	AHD
664	508	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	MA	GE	Construction of By-Pass and Diversion Roads - Barobo Bypass Road, Surigao del Sur	Barobo, Surigao del Sur	11/9/2019	1st	Surigao del Sur 2nd DEO	LF	46.334	185	6/10/2019	1/5/2020	-3.44%	OG	0.389	0.239	0.116	0.030	0.051	0.033	85.80%	-	DEL
665	509	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	Road Widening (2 to 4 Lanes) along Liloy Siocon Rd., K1967+115 to K1968+353	Liloy, Zamboanga del Norte	11/6/2019	1st	Zamboanga del Norte 2nd DEO	LF	46.502	225	7/22/2019	3/2/2020	0.15%	OG	0.380	0.299	0.150	0.030	0.047	0.050	95.60%	-	AHD
666	-	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	Road Upgrading (Gravel to Concrete) of Brgy. Kaliantana Road Connecting Brgy. Kaliantana & Junction National Highway in support of Seaweeds & Coconut Industries	Brgy. Kaliantana, Naga, Zamboanga Sibugay	11/5/2019	1st	Zamboanga Sibugay 2nd DEO	LF	17.101	141	7/11/2019	11/28/2019	-2.09%	OG	0.384	0.237	0.129	0.030	0.051	0.033	86.40%	-	DEL
667	510	LOUIESE TRADING AND CONSTRUCTION	39193	L	C	SB	GE	Construction of Concrete Road-Access Road Leading to Calasaguen Shore	Brgy. Calasaquen, Brooke's Point, Palawan	11/6/2019	1st	Palawan 2nd DEO	LF	19.427	180	7/14/2019	1/9/2020	-7.67%	OG	0.388	0.300	0.073	0.030	0.047	0.033	87.10%	-	DEL
668	511	LTB BUILDERS AND CONSTRUCTION	18752	L	A	SB	GE	Construction of Concrete Road- Jct. Tres de Mayo - Brgy. Goma Road leading to Mahilak Falls, Brgy. Goma	Digos City, Davao del Sur	11/24/2019	Final	Davao del Sur DEO	LF	14.703	105	6/24/2019	10/6/2019	0.00%	C	0.484	0.134	0.300	-	-	-	91.80%	91.8% Very Satisfactory	ONS
669	512	LTDL BUILDERS	38371	L	D	SB	GB	Construction (Completion) of Multi-purpose Building	Brgy. Beverly Hills (B), Antipolo City	11/27/2019	Final	Rizal 1st DEO	LF	3.960	120	7/23/2019	11/19/2019	0.00%	C	0.481	0.167	0.300	-	-	-	94.80%	94.8% Very Satisfactory	ONS
670	513	LUMEL GLENN CONSTRUCTION	26817	L	B	SB	GB	Construction of Multi-Purpose Building, Brgy. Cantil	Roxas, Oriental Mindoro	11/8/2019	1st	Southern Mindoro DEO	LF	4.733	180	7/22/2019	1/17/2020	0.58%	OG	0.341	0.242	0.150	0.030	0.056	0.050	86.90%	-	AHD
671	-	LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	Concreting of Road, Sitio Barok to Sitio Troso, Brgy. Sta. Brigida	Masanlay, Oriental Mindoro	11/8/2019	1st	Southern Mindoro DEO	LF	9.395	133	7/14/2019	11/23/2019	0.44%	OG	0.330	0.240	0.150	0.030	0.056	0.033	83.90%	-	AHD
672	514	LYD CONSTRUCTION	37342	L	B	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads, Gingoog City - Claveria - Villanueva Road, K1346+322 to K1346+394, K1346+430 to K1346+492, K1346+845 to K1346+922, K1346+958 to K1346+1010, K1363+000 to K1363+365, K1367+668 to K1368+000	Misamis Oriental	11/5/2019	Final	Misamis Oriental 2nd DEO	LF	21.462	121	6/28/2019	10/26/2019	0.00%	C	0.474	0.141	0.300	-	-	-	91.50%	93.36% Very Satisfactory	ONS
673	-	LYD CONSTRUCTION	37342	L	B	SB	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads - Sayre Highway K1441+446 - K1441+780, K1465+097 - K1465+127, K1465+220 - K1465+252	Manolo Fortich & Sumilao, Bukidnon	11/5/2019	1st	Bukidnon 3rd DEO	LF	39.200	158	7/1/2019	12/5/2019	6.32%	OG	0.390	0.240	0.150	0.030	0.047	0.050	90.70%	-	AHD
674	515	M & L CONSTRUCTION & ENTERPRISES	38569	L	D	SB	GB	Rehabilitation of Multi-Purpose Building (Public Market), Brgy. Pag-asa	Dumalinao, Zamboanga del Sur	11/11/2019	Final	Zamboanga del Sur 2nd DEO	LF	4.900	124	6/11/2019	10/12/2019	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	88.49% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
675	516	M O M ENTERPRISES	12013	L	B	MA	GE	Improvement/Construction of Road Network at Camp Aguinaldo Phase II	Quezon City	11/27/2019	1st	Quezon City 2nd DEO	LF	64.438	300	6/13/2019	4/7/2020	27.06%	OG	0.338	0.251	0.150	0.030	0.045	0.050	86.40%	-	AHD
676	517	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Road Widening Maramag - Maradugao Road K1582+000 to K1582+893	Pangantucan, Bukidnon	11/5/2019	1st	Bukidnon 3rd DEO	LF	32.379	177	7/25/2019	1/17/2020	0.80%	OG	0.379	0.230	0.150	0.030	0.047	0.050	88.60%	-	AHD
677	-	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	Preventive Maintenance: Asphalt Overlay on Specific location along Sayre Highway - K1540+501 - K1542+600	Musuan Section, Maramag, Bukidnon	11/6/2019	1st	Bukidnon 2nd DEO	LF	86.107	190	7/19/2019	1/24/2020	33.74%	OG	0.396	0.220	0.150	0.030	0.047	0.050	89.30%	-	AHD
678	518	M.C. TAGUBA CONSTRUCTION	39178	L	C	SB	GE	Rehabilitation of Brgy. San Juan - Brgy. San Antonio Road	Cabagan, Isabela	11/13/2019	Final	Isabela 1st DEO	LF	9.406	134	5/29/2019	10/9/2019	0.00%	C	0.462	0.133	0.300	-	-	-	89.50%	89.5% Very Satisfactory	ONS
679	519	M.C.B ZAMORA CONSTRUCTION & SUPPLY	32006	L	B	MA	GE	Construction of Slope protection/ Flood Control at Gabor Dike Phase III, (PMS ID No. P00322193LZ-CWI)	San Felipe, Zambales	11/13/2019	2nd	Zambales 1st DEO	LF	22.758	228	6/25/2019	2/7/2020	30.58%	OG	0.371	0.203	0.150	0.030	0.048	0.033	83.50%	-	AHD
680	520	M.G. LUALHATI CONSTRUCTION CORP.	35373	L	AA	LA	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Construction of Calungbayan Bridge along Santa - Rancho Road	Santa, Ilocos Sur	11/9/2019	1st	Regional Office No. I	LF	56.810	236	6/25/2019	2/15/2020	23.61%	OG	0.400	0.240	0.150	0.030	0.055	0.050	92.50%	-	AHD
681	521	M.G. SALAZAR CONSTRUCTION CORP.	4072	L	A	MB	GB	Local Program, Local Infrastructure Program, Building and Other Structures, Multipurpose/Facilities, Rehabilitation/Improvement of Lipa City Community Park, Phase II, at Barangay 7	Lipa City, Batangas	11/21/2019	1st	Batangas 4th DEO	LF	46.530	300	8/21/2019	6/15/2020	62.46%	OG	0.391	0.239	0.150	0.022	0.043	0.050	89.50%	-	AHD
682	-	M.G. SALAZAR CONSTRUCTION CORP.	4072	L	A	MB	GE	Asset Preservation - Preventive Maintenance - Tertiary Roads, Ariman - Casiguran Road, K0613+340-K0615+000, K0617+000-K0619+000	Ariman, Casiguran, Sorogon	11/10/2019	Final	Sorsogon 1st DEO	LF	75.263	165	8/15/2019	1/26/2020	82.79%	C	0.481	0.133	0.300	-	-	-	91.40%	91.4% Very Satisfactory	AHD
683	522	M.G. VILLAMIN CONSTRUCTION	22521	L	B	SB	GB	Construction of Elementray and Secondary School Buildings under DEPED's CY 2018 Basic Educational Facilities Fund (Batch 3), 2STY8CL Lopez National Comprehensive High School	Lopez, Quezon	11/25/2019	Final	Quezon 4th DEO	LF	19.445	255	12/27/2018	9/7/2019	0.00%	C	0.498	0.191	0.300	-	-	-	98.90%	98.9% Outstanding	ONS
684	523	M.J. APIN BUILDERS	12179	L	A	MA	GB	Local Program: Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects, Water Management Facilities / Water Supply, Construction of Level III Water Supply System	Badian, Cebu	11/7/2019	1st	Cebu 4th DEO	LF	47.04	186	6/20/2019	12/22/2019	0.54%	OG	0.398	0.300	0.150	0.030	0.054	0.050	98.20%	-	AHD
685	524	M.M. SUAREZ CONSTRUCTION & SUPPLY	41341	L	C	SB	GE	Protect Lives and Properties Against Major Floods-Construction/Maintenance of Flood Mitigation Structures and Drainage System: Construction of Wahig River Control (SDR-Cantiwas Bridge)	Danao, Bohol	11/7/2019	Final	Bohol 2nd DEO	LF	9.310	105	6/17/2019	9/29/2019	0.00%	C	0.438	0.133	0.300	-	-	-	87.10%	87.1% Satisfactory	ONS
686	525	M.V. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	B	SB	GE	Construction of Tay-ac Bridge	Bantay, Ilocos Sur	11/11/2019	Final	Ilocos Sur 1st DEO	LF	7.840	165	5/27/2019	11/7/2019	10.30%	C	0.500	0.133	0.300	-	-	-	93.30%	86.16% Satisfactory	AHD
687	-	M.V. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	B	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities with Major River Basins and Principal Rivers: Construction of Abra River Control, Saccuya Norte, Section	Santa, Ilocos Sur	11/12/2019	Final	Ilocos Sur 2nd DEO	LF	29.399	190	5/31/2019	12/6/2019	12.63%	C	0.467	0.133	0.300	-	-	-	90.00%	90% Very Satisfactory	AHD
688	526	M3A CONSTRUCTION	32123	L	C	SB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction / Rehabilitation / Improvement, Brgy. Mangayawan Flood Control	Canaman, Camarines Sur	11/7/2019	1st	Camarines Sur 3rd DEO	LF	18.443	189	6/10/2019	12/15/2019	-10.56%	OG	0.386	0.234	0.044	0.030	0.056	0.000	75.00%	-	DEL
689	527	MAC BUILDERS	7249	L	AAA	LB	GE	Retrofitting/Strengthening of Permanent Bridges, Pasig Boulevard- C-5 Flyover (B01876LZ) along C-5 Road	Pasig City	11/23/2019	Final	NCR	LF	135.208	342	12/4/2018	11/10/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	ONS
690	-	MAC BUILDERS	7249	L	AAA	LB	GE	Bridge Program:Retrofitting/Strengthening of Permanent Bridges- Pasig Blvd. C-5 Flyover (B01876LZ) along C-5 Road (Phase II)	Pasig City	11/23/2019	1st	NCR	LF	136.247	180	7/1/2019	12/27/2019	-9.61%	OG	0.400	0.300	0.054	0.030	0.047	0.000	83.10%	-	DEL
691	-	MAC BUILDERS	7249	L	AAA	LB	GE	Ensure Safe and Reliable National Road System, Asset Preservation Program-Preventive Maintenance, Primary Roads, Daang Maharlika(LZ), K0576+1000 to K0599+751 with exceptions	Sorsogon	11/8/2019	Final	Regional Office No. V	LF	166.206	274	9/19/2018	6/19/2019	0.00%	C	0.461	0.179	0.300	-	-	-	94.00%	91.36% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
692	-	MAC BUILDERS	7249	L	AAA	LB	GE	Ensure Safe and Reliable National Road System , Asset Preservation Program, Preventive Maintenance, Primary Roads, Daang Maharlika, K0556+853 - K0559+000, K0559+813 - K0562+660, K0564+000 - K0565+638.50	Sorsogon 1st LD	11/8/2019	Final	Regional Office No. V	LF	183.335	224	11/29/2018	7/10/2019	0.00%	C	0.457	0.133	0.300	-	-	-	89.00%	87.44% Satisfactory	ONS
693	528	MACRO ASIA CONSTRUCTION	35242	L	A	MA	GB	Construction of Camalaniugan Sports Complex (Oval)	Brgy. Dacala-Fugu Camalaniugan, Cagayan	11/4/2019	1st	Cagayan 1st DEO	LF	24.379	120	8/11/2019	12/8/2019	-7.10%	OG	0.324	0.297	0.079	0.030	0.056	0.033	81.90%	-	DEL
694	529	MADYAW CONSTRUCTION & DEV. CORPORATION	29598	L	A	MB	GE	Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads-Surigao- Davao Coastal Road K1444+670 - K1444+710, K1448+420.50 - K1448+467.5, K1456+936.6 - K1456+986.2, K1476+218.4 - K1476+254.7	Hinatuan to Lingig, Surigao del Sur	11/10/2019	1st	Surigao del Sur 2nd DEO	LF	31.965	276	7/10/2019	4/10/2020	58.44%	OG	0.393	0.239	0.150	0.030	0.051	0.050	91.30%	-	AHD
695	530	MAER SUMMIT kONSTRUKT CO.	25262	L	AA	MB	GE	Matiao-Magsaysay Coastal Road, including ROW	Davao Oriental	11/28/2019	Final	Regional Office No. XI	LF	222.816	340	7/29/2018	7/2/2019	0.00%	C	0.494	0.133	0.300	-	-	-	92.70%	92.7% Very Satisfactory	ONS
696	531	MAGAR CONSTRUCTION AND SUPPLY	39012	L	C	SB	GE	Construction of Concrete Road - Access Road leading to Pula Tana Viewing Deck	Kiblawan, Davao del Sur	11/24/2019	Final	Davao del Sur DEO	LF	9.799	75	6/24/2019	9/6/2019	0.00%	C	0.471	0.133	0.300	-	-	-	90.40%	90.4% Very Satisfactory	ONS
697	532	MAGNA RICH TRADING & CONSTRUCTION	29108	L	B	MA	GE	Construction of Flood Control Structure along Cabuyao River	Cabuyao City, Laguna	11/18/2019	1st	Laguna 2nd DEO	LF	43.582	222	7/15/2019	2/21/2020	8.47%	OG	0.382	0.216	0.150	0.030	0.056	0.050	88.40%	-	AHD
698	533	MAI CONSTRUCTION & SUPPLY	30839	L	B	SB	GE	Protect Lives and Properties against Major Floods: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Maubid River Control	Buenavista, Bohol	11/6/2019	1st	Bohol 2nd DEO	LF	10.579	130	7/18/2019	11/24/2019	0.77%	OG	0.377	0.300	0.150	0.030	0.055	0.050	96.20%	-	AHD
699	534	MAIR CONSTRUCTION AND GENERAL MERCHANDISE	41232	L	B	MA	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations NRJ Brgy. 1-Bitag-agan - Das-agan Road Leading to Cave City/Aningaw Cave, Brgy. Das-agan	San Francisco, Agusan del Sur	11/12/2019	Final	Agusan del Sur 2nd DEO	LF	14.700	115	7/3/2019	10/25/2019	0.00%	C	0.460	0.133	0.300	-	-	-	89.30%	90.62% Very Satisfactory	ONS
700	535	MAKAPA CORPORATION	30029	L	AAA	MB	GE	Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems- Construction / Improvement / Rehabilitation of Nasisi River Flood Control System (Brgy. Tomolin, Guilid and Bagumbayan), Sta. 1+340.50 - Sta. 1+650.68; Sta. 1+655.00 - Sta. 2+123.00 (Right Side); Sta. 2+780.00 - Sta. 2-932.65 (Left Side)	Liagao City, Albay	11/8/2019	1st	Regional Office No. V	LF	112.301	282	7/26/2019	5/2/2020	33.47%	OG	0.340	0.240	0.150	0.030	0.070	0.050	88.00%	-	AHD
701	536	MAKK BUILDERS	36414	L	C	SB	GE	Off-Carriageway Improvement: Construction of Laybys on Specific Locations Along Marcos Hi-way (S00432LZ), K0280+(-475) + K0281+755	Bagui City	11/20/2019	1st	Baguio City DEO	LF	6.595	140	7/16/2019	12/2/2019	1.14%	OG	0.380	0.300	0.150	0.030	0.047	0.050	95.70%	-	AHD
702	537	MANCOL CONSTRUCTION CORPORATION	44334	L	B	SB	GE	Construction of Roads with Drainage System at University of the Philippines Diliman Campus	Quezon City	11/25/2019	1st	Quezon City 2nd DEO	LF	18.451	240	7/12/2019	3/7/2020	0.13%	OG	0.396	0.255	0.150	0.030	0.051	0.050	93.20%	-	AHD
703	538	MANGEN TECHNO-BUILDERS INC	39778	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement, Estero de Sunog Apog Sta. 0+821 to Sta. 0+927.45	Tondo, Manila City	11/8/2019	Final	North Manila DEO	LF	39.199	150	6/27/2019	11/23/2019	3.66%	C	0.478	0.171	0.300	-	-	-	94.90%	92.98% Very Satisfactory	AHD
704	539	MARABE GENERAL CONSTRUCTION & SUPPLY	40326	L	D	SB	GE	Construction of Concrete Road - Concreting of Road, Jct. National Road - Brgy. Looc Road	Mandaon, Masbate	11/12/2019	1st	Masbate 2nd DEO	LF	24.480	143	6/27/2019	11/16/2019	1.37%	OG	0.379	0.240	0.150	0.030	0.056	0.033	88.80%	-	AHD
705	540	MARC JILL CONSTRUCTION	39585	L	B	SB	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads along Calapan South Road Jct Pola Rd. K0062+-500 - K0062+093, K0070+990 - K0071+674	Pola, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	22.881	144	7/14/2019	12/4/2019	4.08%	OG	0.354	0.253	0.150	0.030	0.061	0.050	89.80%	-	AHD
706	541	MARCARP ENGINEERING DEVELOPERS AND SUPPLIES	43985	L	D	SB	GE	Bridge-Retrofitting/ Strengthening of Permanent Bridges-Hibuga Br. (B0049LT)	Mayorga-La Paz Rd. Rd. K0950+280	11/13/2019	Final	Leyte 2nd DEO	LF	12.990	91	6/13/2019	9/11/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	88.86% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
707	542	MARCBILT CONSTRUCTION, INC.	21844	L	AAA	LB	GE	Asset Preservation Program - Preventive Maintenance - Primary Roads - Manila South Road - K0046+414-K0047+000	Cabuyao City, Laguna	11/18/2019	Final	Laguna 2nd DEO	LF	22.012	90	7/29/2019	10/26/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	ONS
708	543	MARCIVAN CONSTRUCTION AND SUPPLY	36958	L	C	SB	GE	Protect Lives and Properties Against Major Floods Construction/Maintenance of Flood Mitigation Structures and Drainage System Desilting/Channel Improvement/Revetment at Cristo Rey River	Bato, Camarines Sur	11/4/2019	Final	Camarines Sur 5th DEO	LF	27.920	177	7/16/2019	1/8/2020	20.90%	C	0.484	0.134	0.300	-	-	-	91.80%	91.8% Very Satisfactory	AHD
709	544	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP.	6715	L	AAA	MA	GE	OO2: Protect Lives and Properties Against Major Floods: Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project	Guayabal, Cauayan City, Isabela	11/9/2019	2nd	Isabela 3rd DEO	LF	43.422	167	6/12/2019	11/25/2019	-10.47%	OG	0.397	0.300	0.045	0.030	0.051	0.000	82.30%	-	DEL
710	-	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP.	6715	L	AAA	MA	GE	Rehab./Improvement of Various Flood Control Structures in Isabela - Tupax Section (Sta. 0+000 - Sta. 0+469)	Tupax, Jones, Isabela	11/7/2019	Final	Isabela 4th DEO	LF	44.335	280	9/11/2018	6/17/2019	-9.90%	C	0.484	0.200	0.003	-	-	-	68.70%	77.88% Unsatisfactory	DEL
711	545	MARGARITA CONSTRUCTION	20201	L	A	MA	GE	Construction of Revetment Wall along San Juan River	San Juan City	11/19/2019	1st	Metro Manila 1st DEO	LF	27.923	150	7/12/2019	12/8/2019	3.00%	OG	0.311	0.300	0.150	0.030	0.054	0.050	89.50%	-	AHD
712	546	MARK ANTHONY CONSTRUCTION & SUPPLY	34057	L	B	MA	GB	Construction of Two (2) Storey-Regular Workshop, Felisberto Verano National High School (School ID - 304886)	Cortes, Surigao del Sur	11/9/2019	Final	Surigao del Sur 1st DEO	LF	16.769	210	1/10/2019	8/7/2019	-5.00%	C	0.494	0.200	0.300	-	-	-	84.40%	90.14% Very Satisfactory	DEL
713	547	MAR-VEL CONSTRUCTION & SUPPLY	23722	L	B	MA	GB	Construction of Three (3) Storey Nine (9) Classroom at Platon Elementary School	San Pablo City, Laguna	11/19/2019	1st	Laguna 3rd DEO	LF	27.108	330	12/27/2018	11/21/2019	-4.00%	OG	0.399	0.232	0.110	0.030	0.051	0.033	85.50%	-	DEL
714	548	MASH BUILDER'S AND CONSTRUCTION	37305	L	D	SB	GE	Concreting of Road Brgy. RH VII	Cotabato City	11/25/2019	Final	Cotabato City DEO	LF	4.918	51	6/25/2019	8/14/2019	-2.00%	C	0.481	0.200	0.240	-	-	-	92.10%	84.12% Satisfactory	DEL
715	549	MAVERICK BUILDERS INCORPORATED	14466	L	AA	LB	GE	Brgy. Maragatas to Brgy. Langka Road connecting Lupon Public Terminal in support of Agribusiness: Coconut, Corn and Rice Industries	Lupon, Davao Oriental	11/18/2019	1st	Davao Oriental 2nd DEO	LF	45.363	234	7/22/2019	3/11/2020	38.24%	OG	0.386	0.238	0.150	0.030	0.056	0.033	89.30%	-	AHD
716	550	MAVERICK BUILDERS INCORPORATED/J.H. PAJARA CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-17-2670	L	AAA	LB	GE	Widening (2 into 4 lanes) of Kingking Bridge (B00197MN) and Approaches along Surigao-Davao Coastal Road Including ROW	Compostela Valley	11/28/2019	Final	Regional Office No. XI	LF	251.452	398	7/17/2018	8/18/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	91.64% Very Satisfactory	ONS
717	551	MBB CONSTRUCTION	11363	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage System: Construction of Sta. Maria Flood Control	Sta. Maria, Ilocos Sur	11/12/2019	1st	Ilocos Sur 2nd DEO	LF	18.718	215	7/12/2019	2/11/2020	-3.45%	OG	0.394	0.240	0.116	0.030	0.054	0.033	86.70%	-	DEL
718	552	MBE CONSTRUCTION AND SUPPLY	44568	L	D	SB	GE	Road Construction/Concreting of Brgy. RH 5	Cotabato City	11/25/2019	Final	Cotabato City DEO	LF	1.840	26	8/27/2019	9/21/2019	-2.00%	C	0.485	0.134	0.240	-	-	-	85.90%	85.9% Satisfactory	DEL
719	553	MBM CONSTRUCTION	37891	L	A	SB	GB	Construction of Multi-Purpose Building, Brgy. Lanot	Roxas City, Capiz	11/8/2019	Final	Capiz 1st DEO	LF	2.970	96	7/16/2019	10/19/2019	0.36%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	AHD
720	-	MBM CONSTRUCTION	37891	L	A	SB	GB	Construction of Multi-Purpose Building (St. joseph Vocational Technical Training & Assessment Center)	Roxas City, Capiz	11/8/2019	1st	Capiz 1st DEO	LF	4.852	140	7/16/2019	12/2/2019	0.49%	OG	0.385	0.241	0.150	0.030	0.041	0.050	89.70%	-	AHD
721	554	MCB CONSTRUCTION & SUPPLY	12128	L	B	MA	GE	Construction of Protection Works along Ingalera River, Macabito Section	Calasiao, Pangasinan	11/7/2019	Final	Pangasinan 4th DEO	LF	23.160	162	5/31/2019	11/8/2019	0.62%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
722	555	MCB ZAMORA CONSTRUCTION & SUPPLY	32006	L	B	MA	GE	Local Program; Construction / Repair / Rehabilitation/ Improvement of Various Infrastructure Including Local Projects; Local Roads and Bridges; Local Roads: Concreting of Roads	Mabalacat, Pampanga	11/8/2019	1st	Pampanga 3rd DEO	LF	32.751	180	7/5/2019	12/31/2019	17.99%	OG	0.362	0.238	0.150	0.030	0.056	0.033	86.90%	-	AHD
723	-	MCB ZAMORA CONSTRUCTION & SUPPLY	32006	L	B	SB	GB	Construction of Multi-Purpose Building, Lucero (Covered Court)	Lucero, San Marcelino, Zambales	11/14/2019	Final	Zambales 2nd DEO	LF	2.352	120	6/3/2019	9/30/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
724	556	MCU CONSTRUCTION	43739	L	B	SB	GE	Rehabilitation/Reconstruction of National Roads with Slip, Slope Collapse and Landslide along Catarman - Laoang Road	K0770+189 - K0770+295, San Roque, Northern Samar	11/4/2019	Final	Northern Samar 2nd DEO	LF	15.527	120	6/13/2019	10/10/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	88.84% Satisfactory	ONS
725	-	MCU CONSTRUCTION	43739	L	B	SB	GE	Construction of Road, Camp Juan Ponce Sumoroy, Barangay Dalakit	Catarman, Northern Samar	11/6/2019	Final	Northern Samar 1st DEO	LF	2.88	90	9/6/2019	12/4/2019	3.17%	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	AHD
726	557	MDQR CONSTRUCTION & SUPPLY	32491	L	D	SB	GB	Buildings and other Structures-MultiPurpose/ Facilities - Construction of MultiPurpose Building. (Covered Court), A.) Brgy. Borongborongan, Milaor, Camarines Sur and B.) Brgy. Veneracion, Pamplona, Camarines Sur	Milaor & Pamplona, Camarines Sur	11/8/2019	Final	Camarines Sur 2nd DEO	LF	4.893	120	6/17/2019	10/14/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	87.53% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
727	558	ME 3 CONSTRUCTION	31364	L	A	MA	GE	Construction/Improvement of Acces Road Leading to Lawaan Park, Brgy. Tungao	Agusan del Norte	11/14/2019	1st	Butuan City DEO	LF	29.368	171	7/9/2019	12/26/2019	28.93%	OG	0.394	0.240	0.150	0.030	0.056	0.033	90.30%	-	AHD
728	559	MEGA M BUILDERS / MARCBILT CONSTRUCTION, INC. JOINT VENTURE	JV-18-1100	L	B	LB	GE	Asset Preservation Program - Preventive Maintenance - Tertiary Roads - Calaunan - Nagcarlan Boundary Road K0079+910-K0080+072, K0081+251-K0084+000, K0085+000-K0087+500	Nagcarlan, Laguna	11/19/2019	Final	Laguna 3rd DEO	LF	63.833	105	7/23/2019	11/4/2019	28.80%	C	0.489	0.199	0.300	-	-	-	98.80%	98.8% Outstanding	AHD
729	560	MEGA MYKON BUILDERS	40106	L	B	SB	GB	Completion of Quartering Building "E", Camp Bagong Diwa	Taguig City	11/19/2019	1st	Metro Manila 1st DEO	LF	29.399	210	6/17/2019	1/12/2020	0.75%	OG	0.387	0.300	0.150	0.030	0.035	0.050	95.20%	-	AHD
730	561	MELROBE BUILDERS & CONSTRUCTION SUPPLIES	29752	L	A	MA	GE	Lupon Coastal Road From Purok San Roque, Brgy. Poblacion to Purok Bundas, Brgy. Bagumbayan leading to Diving Site, Wenceslao Resort, & Arigid Ai Beach Resort	Brgy. Bagumbayan, Lupon, Davao Oriental	11/19/2019	1st	Davao Oriental 2nd DEO	LF	26.255	211	6/17/2019	1/13/2020	6.77%	OG	0.394	0.235	0.150	0.030	0.056	0.050	91.50%	-	AHD
731	562	META CONSTRUCTION	2882	L	B	MA	GE	Construction/Maintenance of Flood Mitigation Structure and Drainage Systems Construction of Dumawing Flood Control Project	Jones, Isabela	11/7/2019	1st	Isabela 4th DEO	LF	41.237	198	6/20/2019	1/3/2020	-13.96%	OG	0.373	0.300	0.010	0.022	0.042	0.000	74.70%	-	DEL
732	563	METRICS CONSTRUCTION & TRADING	18223	L	B	MA	GB	Rehabilitation of 2 Storey, 6 Classroom School Building, Sumolong High School, Brgy. San Roque	Quezon City	11/27/2019	Final	Quezon City 2nd DEO	LF	2.455	90	6/17/2019	9/14/2019	35.56%	C	0.493	0.132	0.300	-	-	-	92.50%	92.5% Very Satisfactory	AHD
733	564	MFN BUILDERS	36402	L	B	SB	GE	Construction of Glan River Flood Control	Glan, Sarangani Province	11/21/2019	Final	Sarangani DEO	LF	9.799	101	6/24/2019	10/2/2019	24.61%	C	0.475	0.133	0.300	-	-	-	90.80%	90.2% Very Satisfactory	AHD
734	-	MFN BUILDERS	36402	L	B	SB	GE	Road Concreting at Purok 3 Saging St. from Tapel Avenue to NIA Road	Brgy Ligaya, General Santos City, South Cotabato	11/20/2019	Final	South Cotabato 2nd DEO	LF	12.250	95	7/11/2019	10/13/2019	0.00%	C	0.495	0.135	0.300	-	-	-	93.00%	93% Very Satisfactory	ONS
735	565	MG & M CONSTRUCTION AND SUPPLIES	40052	L	D	SB	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Road along Sta. Felomina - Bonbonon - Digkilaan - Rogongon Road, K1519+950 - K1520+333	Iligan City	11/6/2019	2nd	Lanao del Norte 2nd DEO	LF	14.662	189	6/19/2019	12/24/2019	14.55%	OG	0.390	0.238	0.150	0.030	0.042	0.033	88.30%	-	AHD
736	566	MG SAMIDAN CONSTRUCTION / DJY CONSTRUCTION (JV)	JV-18-0287	L	A	MA	GE	Road Upgrading (Unpaved to Paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading Road Standards to Paved (HDm - 4 Project Analysis Acop - Kapangan - Kibungan - Bakun Road, K0333+401 to K0336+226	Benguet	11/24/2019	1st	CAR	LF	114.294	246	9/23/2019	5/25/2020	85.64%	OG	0.375	0.300	0.150	0.030	0.047	0.050	95.20%	-	AHD
737	567	MI AMORE CONSTRUCTION SERVICES	43026	L	D	SB	GE	Construction of Road Slope Protection Structure - on Specific Locations along Jct SH- Aglayan - Alanib -Ticalan Rd (Aglayan - Basak) (S00633MN) K1546 + 824 to K1556+137	Lantapan, Bukidnon	11/7/2019	Final	Bukidnon 1st DEO	LF	13.485	135	6/10/2019	10/22/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	93.24% Very Satisfactory	ONS
738	568	MICLOVER GENERAL CONSTRUCTION & IRON WORKS	31527	L	B	MA	GB	Construction of Four (4) Storey, Sixteen (16) Classroom School Building, Santa Cruz Elementary School	Santa Cruz, Laguna	11/20/2019	Final	Laguna 1st DEO	LF	37.270	285	11/29/2018	9/9/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	ONS
739	569	MIGHTY CONSTRUCTION & SUPPLY	34278	L	C	SB	GB	Local Program - Buildings and Other Structures - Multipurpose/Facilities - Local Infrastructure Program - Construction of Multi-Purpose Building, (Public Market)	Solano, Nueva Vizcaya	11/11/2019	Final	Nueva Vizcaya 1st DEO	LF	4.950	161	6/4/2019	11/11/2019	3.11%	C	0.496	0.133	0.300	-	-	-	92.90%	92.9% Very Satisfactory	AHD
740	570	MIGHTYWAY CONSTRUCTION & SUPPLY	40895	L	C	SB	GB	Construction of Multi-Purpose Building, Beleng National High School	Bayambang, Pangasinan	11/6/2019	1st	Pangasinan 4th DEO	LF	17.870	218	8/27/2019	3/31/2020	57.10%	OG	0.400	0.178	0.150	0.030	0.054	0.050	86.20%	-	AHD
741	571	MIGO CONSTRUCTION	34663	L	D	SB	GE	Construction of Bank Protection along Banga River, Sta. 1+590 - Sta. 1+760, Brgy. Punong Grande	Banga, South Cotabato	11/19/2019	Final	South Cotabato 1st DEO	LF	9.785	105	8/2/2019	11/14/2019	2.55%	C	0.493	0.133	0.300	-	-	-	92.60%	92.6% Very Satisfactory	AHD
742	572	MILESTONE 888 CONSTRUCTION INC.	31224	L	B	SB	GB	Construction of Multi-Purpose Building (Gymnasium)	Brgy. Poblacion, Baggao, Cagayan	11/5/2019	Final	Cagayan 1st DEO	LF	2.970	125	7/4/2019	11/5/2019	3.99%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	AHD
743	573	MINDANAO ROCK	23479	L	A	MA	GE	Rehabilitation of Flood Control Structure along Sibuguey River, Sta. 0+513 to Sta. 1+122 and Sta. 0+000 to Sta. 0+088, Brgy. Pilar	Diplahan, Zamboanga Sibugay	11/11/2019	1st	Zamboanga Sibugay 1st DEO	LF	75.519	239	9/10/2019	5/5/2020	41.86%	OG	0.389	0.240	0.150	0.030	0.056	0.050	91.50%	-	AHD
744	-	MINDANAO ROCK	23479	L	A	MA	GE	Construction of Flood Mitigation Structure and Drainage System, Construction of Flood Control, Lower Landing Bridge (Downstream) along Mahayag - Dumingag Road	Zamboangao del Sur	11/9/2019	1st	Zamboanga del Sur 1st DEO	LF	19.878	140	6/30/2019	11/16/2019	0.75%	OG	0.383	0.240	0.150	0.030	0.048	0.050	90.10%	-	AHD
745	-	MINDANAO ROCK	23479	L	A	MA	GE	Construction of Liloan River Control	Catarman, Camiguin	11/9/2019	Final	Camiguin DEO	LF	27.946	141	7/8/2019	11/25/2019	10.86%	C	0.490	0.133	0.300	-	-	-	92.30%	92.3% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
746	574	MINDANAO ROCK / LT POWER BUILDERS DEVELOPMENT CORPORATION (JOINT VENTURE)	JV-18-1032	L	A	MB	GE	Construction/ Improvement of Access Roads leading to Trades, Industries and Economic Zones, Lunao -Agay-ayan Circumferential Road Connecting to Proposed Lunao Seaport in Support of Transport and Logistics	Gingoog City, Misamis Oriental	11/11/2019	1st	Misamis Oriental 1st DEO	LF	28.038	240	6/6/2019	1/31/2020	0.58%	OG	0.394	0.240	0.150	0.030	0.056	0.050	92.00%	-	AHD
747	575	MITZ CONSTRUCTION AND SUPPLY	41045	L	C	SB	GE	Surigao del Sur Bdry.-Davao Oriental Coastal Road, k1514+107-k1514+131, k1514+970-k1515+000, k1516+018-k1516+041, k1636+126-k1636+189, k1637+048-k1637+077, k1637+087-k0637+100, k1637+217-k1637+240, k1692+320-k1692+338	District 1, Davao Oriental	11/20/2019	1st	Davao Oriental 1st DEO	LF	29.198	138	7/18/2019	12/2/2019	-3.89%	OG	0.400	0.205	0.111	0.030	0.056	0.033	83.50%	-	DEL
748	576	MIVICO BUILDERS AND DEVELOPERS	20551	L	B	MA	GE	Construction/Rehabilitation of Flood Control Structures along Casongsong River	Brgy. Casongsong, Guimba, Nueva Ecija	11/25/2019	Final	Nueva Ecija 1st DEO	LF	18.761	150	6/29/2019	11/25/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	90.74% Very Satisfactory	ONS
749	577	MM SENAR CONSTRUCTION AND SUPPLY	38370	L	C	SB	GB	Construction of Multi-Purpose Building (Covered Court), Ponong Integrated School	Brgy. Ponong, Magarao, Camarines Sur	11/7/2019	Final	Camarines Sur 3rd DEO	LF	3.924	109	7/12/2019	10/28/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
750	-	MM SENAR CONSTRUCTION AND SUPPLY	38370	L	C	SB	GB	Construction of Multi-Purpose Building (Covered Court)	Monserrat, Magarao, Camarines Sur	11/7/2019	Final	Camarines Sur 3rd DEO	LF	3.751	100	6/10/2019	9/17/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	78.88% Unsatisfactory	ONS
751	578	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	Network Development-Construction of By-Pass and Diversion Roads, Boac-Mogpog By-Pass Road	Boac and Mogpog, Marinduque	11/13/2019	1st	Marinduque DEO	LF	74.622	270	7/12/2019	4/6/2020	17.13%	OG	0.382	0.235	0.150	0.030	0.042	0.033	87.20%	-	AHD
752	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	Network Development-Construction of Missing Links/New Roads, Dr. Damians Reyes Memorial Road	Boac, Marinduque	11/14/2019	1st	Marinduque DEO	LF	84.213	270	7/6/2019	3/31/2020	19.29%	OG	0.400	0.300	0.150	0.030	0.047	0.050	97.70%	-	AHD
753	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Retrofitting/Strengthening of Bridge-Dungon Br.4 (B00522PN) along Sen. Benigno S. Aquino, Jr. Ave.	Iloilo City	11/13/2019	2nd	Iloilo City DEO	LF	75.672	303	6/21/2019	4/18/2020	56.77%	OG	0.400	0.240	0.150	0.022	0.051	0.050	91.30%	-	AHD
754	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LB	GE	Retrofitting/Strengthening of Bridge-Dungon Br. 3 (B00523PN) Along Sen. Benigno S. Aquino, Jr. Ave.	Iloilo City	11/13/2019	1st	Iloilo City DEO	LF	57.002	268	6/21/2019	3/14/2020	70.06%	OG	0.400	0.240	0.150	0.022	0.051	0.050	91.30%	-	AHD
755	-	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	Local Program: Local Infrastructure Program - National Roads and Bridges - National Roads Rehabilitation / Improvement with Slip, Soil Collapse and Landslide along Abra - Kalinga Road, K0454+396 to K0454+448, K0454+516 to K0454+645	Licuan - Baay, Abra	11/27/2019	Final	CAR	LF	97.416	245	8/20/2019	4/20/2020	54.37%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
756	579	MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION	19473	L	AAA	LB	GE	Reconstruction to Concrete Pavement - at Specific Location along Dipolog - Oroquieta National Rd (SO1316MN) K1820+474 to K1825+784.6	Zamboanga del Norte	11/8/2019	1st	Zamboanga del Norte 3rd DEO	LF	47.513	222	6/28/2019	2/4/2020	-4.44%	OG	0.393	0.240	0.106	0.030	0.051	0.033	85.30%	-	DEL
757	580	MONTE CONSTRUCTION & SUPPLY	19474	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties againts Major Flood-Flood Management Program-Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers-Construction of River/Flood Control, Sta.0+413.85 - Sta. 1+060.85, Vista Alegre (Phase 5)	Bayombong, Nueva Vizcaya	11/11/2019	Final	Nueva Vizcaya 1st DEO	LF	19.600	127	7/23/2019	11/26/2019	44.13%	C	0.421	0.133	0.300	-	-	-	85.40%	85.4% Satisfactory	AHD
758	581	MONTEONE CONSTRUCTION CORPORATION	32353	L	A	SB	GE	Retrofitting/Strengthening of Sum-ag Br. 2 (B00326NR) along Bacolod South Road	Bacolod City	11/5/2019	Final	Bacolod City DEO	LF	9.301	85	6/10/2019	9/2/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
759	582	MORNING STEEL CONSTRUCTION	30698	L	B	SB	GE	Construction of Kinalapan River Control	Brgy. Pingit, Baler, Aurora	11/24/2019	Final	Aurora DEO	LF	24.500	189	6/18/2019	12/23/2019	15.67%	C	0.469	0.133	0.300	-	-	-	90.20%	90.2% Very Satisfactory	AHD
760	583	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	B	SB	GE	Retrofitting/Strengthening of Permanent Bridge-Talaban Bridge (B00367NR) Along Bacolod South Road	Himamaylan City, Negros Occidental	11/9/2019	1st	Negros Occidental 2nd DEO	LF	12.485	151	7/14/2019	12/11/2019	45.92%	OG	0.400	0.240	0.150	0.022	0.051	0.050	91.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
761	-	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	B	SB	GE	Cluster I - Retrofitting/Strengthening of Permanent Bridges at 1) Colambogon Bridge (B01433MN), Colambogon, Maramag, Bukidnon, 2) Kuya Bridge (B01431MN) Maramag, Bukidnon, 3) Maramag Bridge (B01431MN), Base Camp, Maranmag, Bukidnon, 4) Migpajo Bridge (B01435MN), Colambogon, Maramag, Bukidnon, 5) Musuan Bridge (B01373MN), Musuan, Maramag, Bukidnon, 6) San Miguel Bridge (B01432MN), San Miguel, Maramag, Bukidnon, 7) Sumal-ang Bridge (B01434MN) Colambogon, Maramag	Bukidnon	11/6/2019	Final	Bukidnon 2nd DEO	LF	17.567	102	7/4/2019	10/13/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	ONS
762	-	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	B	SB	GE	Construction of Road, Brgy. Bugo	Cagayan de Oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	3.770	75	6/17/2019	8/30/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	89.3% Very Satisfactory	ONS
763	584	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MB	GB	Construction of Multi-Purpose Building at Barangay J. Dela Peña	Marikina City	11/19/2019	Final	Metro Manila 1st DEO	LF	43.169	465	3/16/2018	6/23/2019	0.00%	C	0.487	0.199	0.300	-	-	-	98.60%	98.6% Outstanding	ONS
764	-	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Improvement of Roads, Panay Ave.	Quezon City	11/26/2019	Final	Quezon City 2nd DEO	LF	27.738	275	6/17/2019	3/17/2020	41.09%	C	0.488	0.148	0.300	-	-	-	93.60%	93.6% Very Satisfactory	AHD
765	-	MRB11 CONSTRUCTION CORPORATION	17701	L	AAA	MA	GE	Improvement of Roads at University of the Philippines Diliman Campus	Quezon City	11/26/2019	1st	Quezon City 2nd DEO	LF	46.059	330	6/17/2019	5/11/2020	4.02%	OG	0.385	0.245	0.150	0.030	0.056	0.050	91.60%	-	AHD
766	585	MRRM TRADING & CONSTRUCTION	19657	L	AA	MA	GB	Local Program: Local Infrastructure Program; Buildings and Other Structures; Multi-Purpose/ facilities, Construction of Multi - Purpose Building	Brgy. Sto. Domingo, Angeles City, Pampanga	11/8/2019	Final	Pampanga 3rd DEO	LF	3.426	90	8/2/2019	10/30/2019	0.00%	C	0.422	0.133	0.300	-	-	-	85.50%	85.5% Satisfactory	ONS
767	586	MRS BUILDERS AND SUPPLY	39611	L	D	SB	GE	Construction/ Improvement of Access Roads leading to Declared Tourism Destinations-Access Road leading to Tourism Enterprise Zone (TEZ) - Rizal Prt leading to Turtle Island, Cabgan & Vanishing Island, Brgy. Sua	Barobo, Surigao del Sur	10/11/2019	1st	Surigao del Sur 2nd DEO	LF	23.517	167	10/06/2019	23/11/2019	5.61%	OG	0.322	0.240	0.150	0.030	0.056	0.050	84.80%	-	AHD
768	587	MSB VITUG CONSTRUCTION	33019	L	AAA	LB	GE	Construction of Flood Mitigation Facility - Upgrading of Luneta Pumping Station (Expansion including Drainage Improvement)	Ermita, Manila	11/14/2019	1st	South Manila DEO	LF	9.539	180	7/4/2019	12/30/2019	25.02%	OG	0.388	0.241	0.150	0.030	0.037	0.050	89.60%	-	AHD
769	588	MUANA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	Network Development-Off Carriageway Improvement Tertiary Roads Jct. (LIR) Dat-an-Carmen S-Bullones-Pilar-Alicia Road	Province of Bohol	11/8/2019	Final	Bohol 3rd DEO	LF	23.204	101	6/25/2019	10/3/2019	0.00%	C	0.482	0.134	0.300	-	-	-	91.60%	92.8% Very Satisfactory	ONS
770	589	MUNTOPAR BUILDERS	29800	L	B	MA	GE	Construction of By-Pass and Diversion Roads - Daraga - Pilar Diversion Road (Airport Access), Albay	Daraga, Albay	11/12/2019	Final	Albay 2nd DEO	LF	47.077	226	5/22/2019	1/2/2020	48.35%	C	0.492	0.133	0.300	-	-	-	92.50%	91.96% Very Satisfactory	AHD
771	-	MUNTOPAR BUILDERS	29800	L	B	MA	GB	Construction of Barcelona Municipal Hall	Barcelona, Sorsogon	11/9/2019	Final	Sorsogon 2nd DEO	LF	38.808	420	7/19/2018	9/11/2019	0.00%	C	0.493	0.134	0.300	-	-	-	92.70%	89.58% Very Satisfactory	ONS
772	590	MY BUILDERS AND CONSTRUCTION	22687	L	B	MA	GB	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects - Construction (Completion) of La Union Convention Center	San Fernando City, La Union	11/4/2019	1st	La Union 1st DEO	LF	96.499	354	7/4/2019	6/21/2020	10.50%	OG	0.397	0.240	0.150	0.033	0.063	0.050	93.30%	-	AHD
773	591	MY BUILDERS AND CONSTRUCTION / MRRM TRADING & CONSTRUCTION JOINT VENTURE	JV-18-871	L	B	MA	GE	Rehabilitation/Reconstruction of Natioanal Roads with Slips, Slope Collapse and Landslide - Aliem - Sugpon - Sudipen Road, K0317+460 to K0317+540, Barangay Namaltugan	Sudipen, La Union	11/5/2019	1st	La Union 1st DEO	LF	43.213	240	6/14/2019	2/8/2020	0.75%	OG	0.400	0.240	0.150	0.030	0.054	0.050	92.40%	-	AHD
774	592	N. SALES CONSTRUCTION	25045	L	B	SB	GE	Road Concreting of Villon Road, Sta. 0+000 to Sta. 0+315	Brgy. San Manuel, Puerto Princesa City, Palawan	11/8/2019	Final	Palawan 3rd DEO	LF	3.910	55	7/17/2019	9/9/2019	0.00%	C	0.500	0.145	0.300	-	-	-	94.50%	94.5% Very Satisfactory	ONS
775	593	N.B. AVILA CONSTRUCTION	13751	L	AA	MA	GE	Road Widening along Maragondon-Magallanes- Amuyong Road (S01776LZ)	K0063+000 to K0063+965, Maragondon, Cavite	11/26/2019	1st	Cavite 2nd DEO	LF	44.100	339	7/3/2019	6/5/2020	48.04%	OG	0.397	0.240	0.150	0.022	0.047	0.033	88.90%	-	AHD
776	594	N.B. AVILA CONSTRUCTION / SELPHAR CONSTRUCTION	JV-18-587	L	AA	MA	GB	Construction of Four (4) Storey Twenty (20) Classroom School Building at Habay Elementary School	Bacoor City, Cavite	10/9/2019	Final	Cavite 3rd DEO	LF	65.044	322	12/18/2018	11/4/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	92.15% Very Satisfactory	ONS
777	595	N.M.E. CONSTRUCTION	22984	L	A	MA	GE	Rehabilitation of Paved Road - Upgrading of Insurance Commision Compound with Drainage Improvement, U.N. Avenue cor. Romualdez St.	Manila City	11/11/2019	1st	South Manila DEO	LF	14.513	180	7/4/2019	12/30/2019	-3.38%	OG	0.384	0.300	0.116	0.030	0.037	0.033	90.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
778	596	N.N. YU CONSTRUCTION, INC.	10470	L	A	-	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations – Looc (Binlod)-Bil-isan-Crossing Tangnan leading to Veraneante Resort, Momo Beach and House and Ayacca Condo-Residences Resort, Brgy. Bil-isan and Tangnan, Panglao, Bohol	Panglao, Bohol	11/5/2019	Final	Bohol 1st DEO	LF	18.914	95	7/5/2019	10/7/2019	0.00%	C	0.469	0.200	0.300	-	-	-	96.90%	96.9% Outstanding	ONS
779	597	NALE CONSTRUCTION	18552	L	B	MA	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Airports, Caticugan - Cang-alwang - Pasihagon Road leading to Cang-alwang Airport	Siquijor, Siquijor	11/5/2019	Final	Siquijor DEO	LF	15.691	121	7/8/2019	11/5/2019	0.00%	C	0.473	0.200	0.300	-	-	-	97.30%	97.3% Outstanding	ONS
780	-	NALE CONSTRUCTION	18552	L	B	MA	GE	Convergence and Special Support Program, Construction / Improvement of Access Roads leading to Declared Tourism Destinations, Nonoc - Cang-allas - Calunusan Road leading to St. Francis of Assisi Church & Belfrym Cantabon Cave, Healing Festival, Mt. Bandilaan Peak and Watchtower, Tulawog Cave, Dillaab Festival, Capilay Spring Park, Lugnason Falls, Paradise Bay, Cambugahay Falls, Enchanted Balete Tree, Tulapos Marine Sanctuary, St. Vincent Church, Belfry Cangbangag Falls	Barangay Nonoc, Larena, Siquijor	11/5/2019	Final	Siquijor DEO	LF	19.195	140	7/8/2019	11/24/2019	2.69%	C	0.437	0.200	0.300	-	-	-	93.70%	91.06% Very Satisfactory	AHD
781	-	NALE CONSTRUCTION	18552	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations: Canalum – Narra – Lourdes Falls Road Leading to Lourdes Falls, Barangay Narra	Bayawan City, Negros Oriental	11/12/2019	Final	Negros Oriental 3rd DEO	LF	13.948	113	6/17/2019	10/7/2019	0.00%	C	0.484	0.199	0.300	-	-	-	98.30%	94.52% Very Satisfactory	ONS
782	-	NALE CONSTRUCTION	18552	L	B	MA	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations: Lapay – Dawis – Niludhan Road Leading to Niludhan Falls, Barangay Dawis	Bayawan City, Negros Oriental	11/12/2019	Final	Negros Oriental 3rd DEO	LF	14.700	141	6/17/2019	11/4/2019	8.26%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	AHD
783	598	NANA BUILDERS	18863	L	D	SB	GB	Construction of Multi-Purpose Building - Construction (Completion) of Multi-Purpose Building, Brgy. Piña	Maayon, Capiz	11/8/2019	Final	Capiz 1st DEO	LF	2.125	111	6/27/2019	10/15/2019	0.00%	C	0.488	0.133	0.300	-	-	-	92.10%	92.1% Very Satisfactory	ONS
784	599	ND CARANZO BUILDERS AND CONSTRUCTION SUPPLY	39145	L	D	SB	GE	Construction of Flood Control Structures along Tabawan	Calbayog City, Samar	11/8/2019	Final	Samar 1st DEO	LF	19.444	169	6/5/2019	11/20/2019	6.51%	C	0.440	0.134	0.300	-	-	-	87.40%	87.64% Satisfactory	AHD
785	600	NDP CONSTRUCTION DEVELOPMENT	39524	L	B	SB	GE	Construction of Provincial Road, Brgy. Tubaran to Brgy. Kalilangan	Tubod, Lanao del Norte	11/6/2019	Final	Lanao del Norte 2nd DEO	LF	23.746	175	6/20/2019	12/11/2019	9.63%	C	0.486	0.141	0.300	-	-	-	92.70%	90.66% Very Satisfactory	AHD
786	601	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Local Program- Local Infrastructure Program- National Roads and Bridges- National Roads-Rehabilitation/Improvement of Teresa-Morong Road, K0032+(-372)- K0037+000	Teresa and Morong, Rizal	11/25/2019	1st	Rizal 2nd DEO	LF	86.500	132	8/6/2019	12/15/2019	0.34%	OG	0.396	0.240	0.150	0.022	0.042	0.033	88.30%	-	AHD
787	-	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads, Daang Maharlika (LZ) (Phase III), Nueva Ecija 2nd Legislative District	Province of Nueva Ecija	11/26/2019	Final	Regional Office No. III	LF	289.465	450	5/3/2018	7/26/2019	0.00%	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	ONS
788	-	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads Daraga Urban Tourism Eco Route (DUTERTE) Project, Albay, Package 2	Daraga, Albay (2nd Legislative District)	11/12/2019	1st	Regional Office No. V	LF	40.739	263	8/9/2019	4/27/2020	1.58%	OG	0.371	0.238	0.150	0.030	0.051	0.050	89.00%	-	AHD
789	602	NEW TBP CONSTRUCTION & DEVELOPMENT CORP.	29155	L	B	MA	GE	Road Widening on National Roads along Secondary Roads along Camiling-Wawa-Bayambang-Malasiqui-Sta.Barbara Road, K0178+300-K0178+703, K0178+961-K0186+770	Bayambang and Malasiqui, Pangasinan	11/7/2019	Final	Pangasinan 4th DEO	LF	14.549	140	7/5/2019	11/21/2019	23.29%	C	0.486	0.134	0.300	-	-	-	92.00%	92% Very Satisfactory	AHD
790	603	NFH CONSTRUCTION & SUPPLY	16055	L	AA	MA	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems Rehabilitation at Barit River, Downstream Mampuag Bridge (Sta. 0+000.00 - Sta. 0+397.00)	Brgy. Santiago Old, Nabua, Camarines Sur	11/4/2019	1st	Camarines Sur 5th DEO	LF	46.519	200	6/18/2019	1/3/2020	8.00%	OG	0.378	0.236	0.150	0.030	0.056	0.033	88.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
791	-	NFH CONSTRUCTION & SUPPLY	16055	L	AA	LA	GE	Construction / Improvement of Access Road Leading to Declared Tourism Destinations - Matnog - Sta. Magdalena - Bulusan Road Leading to Bulusan National Park	Matnog, Sorsogon	11/9/2019	1st	Sorsogon 2nd DEO	LF	32.778	179	7/31/2019	1/25/2020	49.44%	OG	0.390	0.240	0.150	0.030	0.061	0.050	92.10%	-	AHD
792	604	NFH CONSTRUCTION & SUPPLY/ 128 DRAGON CONSTRUCTION AND SUPPLIES JOINT VENTURE	JV-18-1223	L	AA	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Flood Control Project Daet River, San Isidro Section	Brgy.San Isidro Daet Camarines Norte	11/10/2019	1st	Camarines Norte DEO	LF	46.549	194	7/8/2019	1/17/2020	14.71%	OG	0.399	0.237	0.150	0.030	0.056	0.050	92.20%	-	AHD
793	605	NIDA BUILDERS & SUPPLIES	42320	L	D	SB	GE	Construction of Flood Mitigation Structure, Construction of Datag East River Control	Caramoan, Catanduanes	11/5/2019	1st	Catanduanes DEO	LF	19.556	192	7/12/2019	1/19/2020	16.45%	OG	0.387	0.240	0.150	0.010	0.037	0.050	87.40%	-	AHD
794	606	NJNY CONSTRUCTION AND SUPPLY	35973	L	D	SB	GE	Network Development - Off - Carriageway Improvement - Secondary Roads Jct. Sorsogon - Bacon - Manito Road, K0584+563 - K0585+000, K0596+181 - K0597+193	Bacon District, Sorsogon City	11/10/2019	1st	Sorsogon 1st DEO	LF	23.322	151	7/10/2019	12/7/2019	0.05%	OG	0.372	0.240	0.150	0.010	0.045	0.050	86.70%	-	AHD
795	607	NLC CONSTRUCTION AND SUPPLIES	36704	L	B	SB	GE	Construction of Concrete Road - Access Road from Waterfall Road leading to Pandong Bato Trail	Kiblawan, Davao del Sur	11/24/2019	Final	Davao del Sur DEO	LF	9.799	75	6/24/2019	9/6/2019	0.00%	C	0.473	0.132	0.300	-	-	-	90.50%	89.72% Very Satisfactory	ONS
796	608	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GB	Rehabilitation of District Hospital	Piddig, Ilocos Norte	11/7/2019	2nd	Ilocos Norte 1st DEO	LF	13.629	240	3/27/2019	11/21/2019	-1.34%	OG	0.375	0.240	0.137	0.030	0.051	0.050	88.30%	-	DEL
797	-	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GE	Rehabilitation/Major Repair of Permanent Bridge, Cauplasan Bridge (B02395LZ) along Ilocos Norte - Apayao Road	Dingras, Ilocos Norte	11/8/2019	1st	Ilocos Norte 2nd DEO	LF	49.000	202	5/31/2019	12/18/2019	4.50%	OG	0.398	0.240	0.150	0.030	0.054	0.050	92.20%	-	AHD
798	-	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY	37062	L	A	MA	GE	Retrofitting/Strengthening of Permanent Bridges-Malinao Bridge 1 (B00194PW) along Jct. Paglaum-Bata Road, K0192+381-K0192+406	Taytay, Palawan	11/10/2019	1st	Palawan 1st DEO	LF	10.061	180	6/10/2019	12/6/2019	-10.34%	OG	0.400	0.300	0.047	0.030	0.052	0.017	84.60%	-	DEL
799	609	NOVANNE VENTURES CONSTRUCTION CORPORATION	22107	L	D	SB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations, NRJ leading to Maricalum Port to Campomanes Bay	Sipalay City, Negros Occidental	11/9/2019	Final	Negros Occidental 3rd DEO	LF	24.500	120	6/17/2019	10/14/2019	0.00%	C	0.489	0.133	0.300	-	-	-	92.20%	92.2% Very Satisfactory	ONS
800	610	NQA CONSTRUCTION & SUPPLY	22350	L	B	SB	GE	Construction of Revetment - Construction of Palnab Seawall, Barangay Palnab	Virac, Catanduanes	11/5/2019	1st	Catanduanes DEO	LF	28.517	176	7/12/2019	1/3/2020	12.90%	OG	0.385	0.239	0.150	0.010	0.042	0.050	87.60%	-	AHD
801	611	NRMM CONSTRUCTION AND DEV'T CORP.	41172	L	A	SB	GE	Rehabilitation of Sitog - Bulawan Bridge, Brgy. Sitog	Katipunan, Zamboanga del Norte	11/7/2019	Final	Zamboanga del Norte 1st DEO	LF	1.468	41	6/13/2019	7/23/2019	0.00%	C	0.472	0.133	0.300	-	-	-	90.50%	90.5% Very Satisfactory	ONS
802	-	NRMM CONSTRUCTION AND DEV'T CORP.	41172	L	A	SB	GB	Construction/Rehabilitation/Improvement of Water Supply System	Bonifacio, Misamis Occidental	11/8/2019	1st	Misamis Occidental 2nd DEO	LF	18.616	90	7/16/2019	10/13/2019	-10.89%	OG	0.396	0.300	0.041	0.030	0.045	0.017	82.90%	-	DEL
803	612	NUEDA BUILDERS CONSTRUCTION & SUPPLY INC.	39776	L	D	SB	GE	Rehabilitation of Bonifacio Drive, Barangay Pasong Tamo	Quezon City	11/25/2019	Final	Quezon City 1st DEO	LF	14.700	120	6/6/2019	10/3/2019	14.47%	C	0.380	0.200	0.300	-	-	-	88.00%	88.16% Satisfactory	AHD
804	613	NULAS BUILDERS	32172	L	B	SB	GE	Concreting of Road at San Nicolas (olivas/Sta Monica) to McArthur Highway	San Fernando, Pampanga	11/5/2019	Final	Pampanga 1st DEO	LF	2.970	60	7/9/2019	9/6/2019	0.00%	C	0.434	0.133	0.300	-	-	-	86.70%	90.36% Very Satisfactory	ONS
805	614	NVR CONSTRUCTION	40278	L	D	SB	GE	Construction of Flood Mitigation Structure, Construction of Flood Control System	Igang, Virac, Catanduanes	11/5/2019	1st	Catanduanes DEO	LF	5.476	130	7/12/2019	11/18/2019	130.00%	OG	0.390	0.240	0.110	0.010	0.061	0.033	84.40%	-	AHD
806	615	O. G. SANTOS CONSTRUCTION	2050	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Primary Roads - Lanao - Pagadian - Zamboanga City Road, K1725+923 - K1726+060 (LS), K1726+737 - K1726+877 (RS) Intermittent Section	Zamboanga Sibugay	11/11/2019	1st	Zamboanga Sibugay 1st DEO	LF	74.818	293	7/22/2019	5/9/2020	7.02%	OG	0.384	0.240	0.150	0.030	0.051	0.050	90.50%	-	AHD
807	616	O.Q CONSTRUCTION & SUPPLY	42767	L	D	SB	GE	Retrofitting/Strengthening of Permanent Bridges – Buacan Bridge (B00023BH) along Jct. (TNR) Cortes-Balilihan-Catigbian-Macaas Road	Balilihan, Bohol	11/5/2019	Final	Bohol 1st DEO	LF	1.953	31	6/11/2019	7/11/2019	0.00%	C	0.444	0.200	0.300	-	-	-	94.40%	94.4% Very Satisfactory	ONS
808	-	O.Q CONSTRUCTION & SUPPLY	42767	L	D	SB	GE	Ensure Safe and Reliable National Road System: Bridge Rehabilitation/Major Repair of Permanent Bridges-Calunasan Br. (B00172BH) along Tagbilaran North Road (Tagbilaran-Jetafe Section)	Jetafe, Bohol	11/7/2019	Final	Bohol 2nd DEO	LF	11.156	90	6/19/2019	9/16/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	92.68% Very Satisfactory	ONS
809	617	OCP CONSTRUCTION	38490	L	A	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations-Access Road Leading to Resorts	Sta. Cruz, Ballesteros, Cagayan	11/6/2019	Final	Cagayan 2nd DEO	LF	9.335	118	5/29/2019	9/23/2019	-5.98%	C	0.499	0.200	0.121	-	-	-	82.00%	86.68% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
810	618	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION	26271	L	B	SB	GE	Concreting of Road, Purok 3 to Purok 5 to Purok 6, Brgy. Mandamo	Butuan City	11/15/2019	Final	Butuan City DEO	LF	1.954	45	7/17/2019	8/30/2019	13.87%	C	0.489	0.133	0.300	-	-	-	92.20%	92.2% Very Satisfactory	AHD
811	619	OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	MB	GE	Construction of Catabbogan Flood Control along Chico River Sta. 61+754 - Sta. 62+014; Sta. 62+680 - Sta.63+776	Catabbogan, Pinukpuk, Kalinga	11/21/2019	1st	Lower Kalinga DEO	LF	24.247	184	6/13/2019	12/13/2019	-1.44%	OG	0.368	0.240	0.136	0.030	0.047	0.033	85.40%	-	DEL
812	620	OMICRON CONSTRUCTION	9575	L	AAA	LA	GB	Construction of Four (4) Storey, Eight (8) Classroom School Building at San Jose ES	Rodriquez (Montalban), Rizal	11/25/2019	Final	Rizal 2nd DEO	LF	26.714	289	12/11/2018	9/25/2019	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	91.83% Very Satisfactory	ONS
813	621	ORANI BUILDERS SUPPLY	5349	L	B	MA	GE	Bridge Program - Retrofitting/ Strengthening of Permanent Bridges , Rayhill Bridge (BO1703LZ) along Roman Expressway	Abucay, Bataan	11/11/2019	Final	Bataan 1st DEO	LF	17.640	120	6/17/2019	10/14/2019	2.50%	C	0.500	0.133	0.300	-	-	-	93.30%	92.34% Very Satisfactory	AHD
814	622	ORIENT STAR CONSTRUCTION, INC.	7183	L	A	MA	GE	Construction of Concrete Road-Access Road Leading to Sta. Teresa Port	Magsaysay, Occidental, Mindoro	11/9/2019	2nd	Mindoro Occidental DEO	LF	14.696	178	6/24/2019	12/18/2019	20.27%	OG	0.359	0.249	0.150	0.030	0.056	0.050	89.40%	-	AHD
815	623	ORIENTAL SALES CENTER AND CONTRACTOR	33630	L	B	MA	GE	Preventive Maintenance on Secondary Roads, Asphalt Overlay along San Carlos-Calasiao Road, K0205+149-K0207+657	San Carlos City, Pangasinan	11/6/2019	Final	Pangasinan 4th DEO	LF	50.236	95	6/24/2019	9/26/2019	14.61%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
816	624	Oriental Sales Center and Contractor/Jonik Trading & Construction (JV)	JV-18-617	L	A	MA	GE	Asset Preservation-Preventive Maintenance, Alaminos-Bolinao Road (K0326+000-K0328+000; K0334+500-K0336+500; K0354+000-K0356+398)	Alaminos City/ Bani/ Bolinao, Pangasinan	11/12/2019	Final	Pangasinan 1st DEO	LF	14.697	135	7/24/2019	12/5/2019	54.33%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	AHD
817	625	P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations - Reconstruction to Concrete Pavement - NRJ leading to Mantawi International Drive, Hotels and Restaurants	Mandaue City, Cebu	11/14/2019	1st	Cebu 6th DEO	LF	41.643	313	7/4/2019	5/11/2020	27.19%	OG	0.393	0.245	0.150	0.030	0.047	0.050	91.50%	-	AHD
818	626	P.L. SEBASTIAN CONSTRUCTION, INC.	35840	L	AAA	LB	GE	Preventive Maintenance of Road: Asphalt Overlay - along Davao-Sarangani Coastal Rd (Malalag - Malita - JAS - G) (S00207MN) K1590+052-K1591+156	Davao del Sur	11/24/2019	Final	Davao del Sur DEO	LF	29.840	91	7/24/2019	10/22/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
819	627	P.L.G.L. CONSTRUCTION	39062	L	B	SB	GE	Rehabilitation/Major Repair on Permanent Bridge, EDSA-Kalayaan-Fort Bonifacio Flyover (Ramp 3) (B04314LZ), along EDSA-Kalayaan-Fort Bonifacio Flyover, District II	Makati City, Manila	11/21/2019	Final	Metro Manila 2nd DEO	LF	4.801	60	6/2/2019	7/31/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
820	628	PABLO S. LABASBAS CONSTRUCTION	6302	L	B	MA	GE	Construction/Improvement of Access Road Leading to Hilangagan Beach	Borongan City, Eastern Samar	11/11/2019	Final	Eastern Samar DEO	LF	11.76	65	6/11/2019	8/14/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	90.72% Very Satisfactory	ONS
821	629	PABLO S. LABASBAS CONSTRUCTION / JGO BUILDERS (JOINT VENTURE)	JV-18-1698	L	B	MA	GE	Road Widening - Leyte-Samar Road (via Guintigui-an), K0900+177 - K0900+476, K0900+856 - K0901+214	Tacloban City	11/13/2019	1st	Tacloban City DEO	LF	31.791	240	7/9/2019	3/4/2020	32.08%	OG	0.395	0.240	0.150	0.030	0.056	0.033	90.40%	-	AHD
822	630	PALBIC CONSTRUCTION AND SUPPLY	42744	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court)	Culandanum, Bataraza, Palawan	11/6/2019	1st	Palawan 2nd DEO	LF	3.590	180	6/23/2019	12/19/2019	-4.15%	OG	0.386	0.300	0.108	0.030	0.043	0.033	90.00%	-	DEL
823	631	PANAAD CONSTRUCTION	37345	L	D	SB	GE	Road Concreting of Purok Sampaguita Road at Barangay Sta. Monica, Sta. 0+000 to Sta. 0+300	Puerto Princesa City, Palawan	11/8/2019	Final	Palawan 3rd DEO	LF	3.596	93	7/17/2019	10/17/2019	0.00%	C	0.455	0.150	0.300	-	-	-	90.50%	90.5% Very Satisfactory	ONS
824	632	PASCAL CONSTRUCTION	34168	L	B	SB	GE	Bridge Program - Retrofitting / Strengthening of Permanent Bridges, Pagsakian Bridge 1 (BO1575LZ) along Gov. J.J. Linao Road	Morong, Bataan	11/11/2019	Final	Bataan 1st DEO	LF	8.820	120	6/27/2019	10/24/2019	30.83%	C	0.500	0.133	0.300	-	-	-	93.30%	89.52% Very Satisfactory	AHD
825	633	PATRILA BUILDERS, INC.	26628	L	A	MA	GE	Construction of Drainage along Road - Iloilo-Capiz Road (New Route) KO018+581 - KO020+000	Zarraga, Iloilo	11/14/2019	1st	Iloilo 4th DEO	LF	29.399	180	7/11/2019	1/6/2020	15.86%	OG	0.382	0.240	0.150	0.030	0.038	0.050	89.00%	-	AHD
826	-	PATRILA BUILDERS, INC.	26628	L	A	MA	GE	Reconstruction to Concrete Pavement of Iloilo East Coast - Capiz Road KO251+(-339) - KO251+184, KO282+004 - KO282+660	Banate and Dumangas, Iloilo	11/12/2019	Final	Iloilo 2nd DEO	LF	16.317	133	7/11/2019	11/20/2019	4.37%	C	0.476	0.133	0.300	-	-	-	90.90%	90.9% Very Satisfactory	AHD
827	634	PBO CONSTRUCTION COMPANY	41870	L	B	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Road Widening Secondary Roads, Abbut - Conner Road K0559+060 - k0559+240, K0560+167 - K0560+319, K0560+660 - K0560+780, K0560+780 - K0560+890	Conner, Apayao	11/22/2019	1st	Apayao 1st DEO	LF	10.567	158	7/14/2019	12/28/2019	1.26%	OG	0.393	0.240	0.150	0.030	0.051	0.033	89.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
828	635	PEDXING BUILDERS	35476	L	B	MA	GB	Construction of Four-Storey (8-Classrooms) School Building (9.50m x 23.00m) at Carcar Central Elementary School	Carcar City, Cebu	11/8/2019	Final	Cebu 2nd DEO	LF	22.559	256	12/11/2018	8/23/2019	0.00%	C	0.483	0.161	0.300	-	-	-	94.40%	94.47% Very Satisfactory	ONS
829	636	PERFECTO D. IGID CONSTRUCTION	42057	L	D	SB	GE	Local Infrastructure Program - Flood Control and Drainage - Flood Control Structures / Facilities, Construction / Rehabilitation / Upgrading / Improvement of Chico River Flood Control (Kimpate Sabangan Section)	Losad, Sabangan, Mountain Province	11/25/2019	Final	Mt. Province 1st DEO	LF	4.950	146	7/1/2019	11/23/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	88.2% Satisfactory	ONS
830	637	PERSAN CONSTRUCTION, INC.	2852	L	AAA	LB	GE	Construction of Flood Control Wall along the Bank Phase 7, Brgy. 176	Caloocan City	11/6/2019	1st	Metro Manila 3rd DEO	LF	27.904	180	7/9/2019	1/4/2020	25.27%	OG	0.382	0.240	0.150	0.030	0.042	0.050	89.40%	-	AHD
831	638	PHESCO INCORPORATED	145	L	AAA	LB	GE	Construction of Banglolao Flood Control Project, Sta. 62+400 to Sta. 62+758.	Bucay, Abra	11/27/2019	1st	Abra DEO	LF	47.284	183	7/9/2019	1/7/2020	10.83%	OG	0.368	0.300	0.150	0.030	0.050	0.050	94.80%	-	AHD
832	-	PHESCO INCORPORATED	145	L	AAA	LB	GE	Rehabilitation/ Reconstruction of roads with Slips, slope Collapse and Landslide, Tertiary Roads Abra - Ilocos Norte Road, K0429+927 to K0429+990	Nagapason, Danglas, Abra	11/27/2019	Final	Abra DEO	LF	29.280	132	7/3/2019	11/11/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	87.36% Satisfactory	ONS
833	-	PHESCO, INCORPORATED	145	L	AAA	LB	GE	Local Infrastructure Program - National Roads - Rehabilitation/ Improvement with Slip, Soil Collapse and Landslides along Abra - Kalinga Road, K0454+274 to K0454+396	Licuan - Baay, Abra	11/29/2019	Final	CAR	LF	97.416	280	8/20/2019	5/25/2020	70.00%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	AHD
834	-	PHESCO, INCORPORATED	145	L	AAA	LB	GE	Repair/Restoration/Improvement along Jct. Abbag-Guingin Bdry. Road (S04752LZ), K0392+770-K0393+350	Nagtipunan, Quirino	11/5/2019	1st	Quirino DEO	LF	41.107	220	7/10/2019	2/14/2020	6.65%	OG	0.337	0.279	0.150	0.020	0.047	0.050	88.30%	-	AHD
835	639	PHILSOUTH BUILDERS	21962	L	AAA	LA	GE	Preventive Maint: Primary Roads, Asphalt Overlay along Bais-Kabankalan K0079+K0080+937, K0080+959-K00082+175	Negros Oriental	11/11/2019	1st	Negros Oriental 2nd DEO	LF	51.423	226	7/23/2019	3/4/2020	26.09%	OG	0.390	0.240	0.150	0.030	0.055	0.033	89.80%	-	AHD
836	640	PHSMB CONSTRUCRION AND SUPPLY	44454	L	D	SB	GB	Cluster XXV - Rehabilitation of Multi-Purpose Building (Activity Center, Barangay Hall and Covered Court)	Manay, Davao Oriental	11/20/2019	Final	Davao Oriental 1st DEO	LF	4.418	75	7/15/2019	9/27/2019	-2.49%	C	0.483	0.133	0.300	-	-	-	84.10%	84.1% Satisfactory	DEL
837	641	PINS CONSTRUCTION	13630	L	B	SB	GE	Asset Preservation - Preventive Maintenance - Tertiary Roads along Jct. Dumalinao - Margosatubig Road, K1694+337 to K1695+600, K1696+595 to K1696+986, K1697+025 to K1697+261.23, Dumalinao - Margosatubig Road	Zamboanga del Sur	11/11/2019	Final	Zamboanga del Sur 2nd DEO	LF	25.882	71	7/8/2019	9/16/2019	0.00%	C	0.466	0.133	0.300	-	-	-	89.90%	88.28% Satisfactory	ONS
838	642	PITONG BUILDERS & CONSTRUCTION SUPPLY	39273	L	D	SB	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide -Tiolas-Snugbuhan Road (KO065+924 - KO066+173, KO066+786 - KO067+000, KO071+112 - KO072+000)	San Joaquin, Iloilo	11/15/2019	1st	Iloilo 1st DEO	LF	7.446	144	7/15/2019	12/5/2019	23.53%	OG	0.363	0.240	0.150	0.030	0.038	0.033	85.40%	-	AHD
839	643	PLERM CONSTRUCTION AND DEVELOPMENT CORPORATION	33288	L	AA	LA	GB	Construction of Concrete Parallel Bridge - Pagbahan Bridge along Mindoro West Coastal Road, Sta. 389+547.38 - Sta. 390+207.38	Mindoro Oriental	11/10/2019	1st	Regional Office No. IV-B	LF	151.372	421	7/2/2019	8/25/2020	17.35%	OG	0.389	0.271	0.150	0.030	0.065	0.050	95.50%	-	AHD
840	644	PMMGS CONSTRUCTION CORPORATION	43121	L	D	SB	GB	Construction/Completion of Multi-Purpose Building (Province of Compostela Valley Legislative Building) Municipality of Nabunturan	Compostela Valley Province	11/22/2019	Final	Compostela Valley DEO	LF	18.810	240	7/10/2019	3/5/2020	73.11%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
841	645	POLYMER-VIC CONSTRUCTION / BPQ CONSTRUCTION AND TRADING (JOINT VENTURE)	JV-18-1406	L	B	MA	GE	Road Widening - Secondary Road - Gov. J.J. Linao Road K0131+295 - K0132+088, K0132+094 - K0132+420, K0133+390 - K0135+500	Pilar, Bataan	11/12/2019	1st	Bataan 2nd DEO	LF	92.640	273	8/5/2019	5/3/2020	22.20%	OG	0.385	0.240	0.150	0.030	0.042	0.033	88.00%	-	AHD
842	646	POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	MA	GE	Construction, upgrading and Improvement of Road and Drainage of Bignay to Punturin Bypass Road	Valenzuela City	11/13/2019	1st	Metro Manila 3rd DEO	LF	28.129	240	6/27/2019	2/21/2020	-0.92%	OG	0.398	0.240	0.141	0.030	0.042	0.033	88.40%	-	DEL
843	-	POWER K CONSTRUCTION SUPPLY & SERVICES	31574	L	B	MA	GB	Construction of Tiaong Convention Center (Phase II)	Tiaong, Quezon	11/23/2019	1st	Quezon 2nd DEO	LF	93.803	360	7/11/2019	7/4/2020	1.45%	OG	0.395	0.240	0.150	0.030	0.042	0.050	90.70%	-	AHD
844	647	POWER MOVE BUILDERS & CONSTRUCTION SUPPLY	22894	L	C	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi-Purpose / Facilities - Rehabilitation of Multi-Purpose Building (Covered Court) Eversley Childs Sanitatrium	Jagobiao, Mandaue Coty, Cebu	11/14/2019	Final	Cebu 6th DEO	LF	2.97	120	7/10/2019	11/5/2019	0.00%	C	0.500	0.174	0.300	-	-	-	97.40%	97.4% Outstanding	ONS
845	648	PRECIOUS CONSTRUCTION	32995	L	A	MB	GE	Ensure Safe and Reliable National Road System, Network Development-Road Widening-Primary Roads, Daan Maharlika (LZ) S01985LZ, K0100+899-K0101+909	Tiaong, Quezon	11/23/2019	1st	Quezon 2nd DEO	LF	57.417	270	8/8/2019	5/3/2020	39.25%	OG	0.396	0.240	0.150	0.030	0.061	0.033	91.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
846	-	PRECIOUS CONSTRUCTION	32995	L	A	MA	GE	Preventive Maintenance - Tertiary Road at Sipocot - Cabusao Road - KO399+000 - KO399+443, KO402+421 - KO403+000, KO408+350 - KO409+000	Camarines Sur	11/9/2019	Final	Camarines Sur 1st DEO	LF	21.431	116	6/26/2019	10/19/2019	0.51%	C	0.489	0.132	0.300	-	-	-	92.10%	90.06% Very Satisfactory	AHD
847	-	PRECIOUS CONSTRUCTION	32995	L	A	MA	GE	Construction of Flood Control Structures along Bugtong River (Downstream)	Calbayog City, Samar	11/8/2019	1st	Samar 1st DEO	LF	40.66	143	7/2/2019	11/21/2019	0.54%	OG	0.393	0.239	0.150	0.030	0.048	0.033	89.30%	-	AHD
848	649	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP.	36171	L	B	MA	GE	Construction of Riverwall along South Pinagkabalian River (Phase V) Brgy. Panghulo	Malabon City	11/5/2019	1st	Malabon-Navotas DEO	LF	46.058	171	6/24/2019	12/11/2019	1.62%	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	AHD
849	650	PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION	36597	L	B	SB	GE	Asset Preservation - Preventive Maintenance - Secondary Roads Friendship Circum Road (West Circum Road) K0082+(-159) - K0082+000, K0082+282 - K0084+305	Angeles City , Pampanga	11/8/2019	Final	Pampanga 3rd DEO	LF	21.023	150	6/27/2019	11/23/2019	10.00%	C	0.456	0.133	0.300	-	-	-	88.90%	88.9% Satisfactory	AHD
850	651	PULSAR CONSTRUCTION	24422	L	AAA	LA	GE	Convergence amd Special Support Program: Construction/Improvement of Access Roads Leading to Declared Tourism Destinations: Access Roads Leading to Callao Caves Tourism Zone (Tawi-Callao Road) - Bridge Construction	Brgy. Pataguele, Penablanca, Cagayan	11/9/2019	1st	Regional Office No. II	LF	250.900	568	5/31/2018	12/19/2019	0.04%	OG	0.389	0.268	0.150	0.024	0.047	0.033	91.10%	-	AHD
851	652	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE	15599	L	A	MB	GE	Road Widening, Barandias - Dominorog Road, K1600 + 485 - K1604 + 970, K1604 +970 - K1605 + 292	Bukidnon	11/5/2019	1st	Regional Office No. X	LF	147.905	270	7/26/2019	4/20/2020	28.29%	OG	0.393	0.240	0.150	0.030	0.047	0.050	91.00%	-	AHD
852	-	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE	15599	L	A	MB	GE	Construction / Improvement of Access Road from Cagayan de Oro City leading to Ultra Winds Mountain Resorts	Pualas, Baungon, Bukidnon	11/4/2019	1st	Bukidnon 3rd DEO	LF	39.200	165	5/29/2019	11/9/2019	0.20%	OG	0.389	0.218	0.150	0.030	0.047	0.050	88.40%	-	AHD
853	-	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE	15599	L	A	MB	GE	Paving of Unpaved Roads - Jct. SH Manolo Fortich - Libona - Indahag Road K1473+356 - K1473+715	Libona, Bukidnon	11/4/2019	Final	Bukidnon 3rd DEO	LF	10.594	63	7/1/2019	9/1/2019	0.65%	C	0.492	0.133	0.300	-	-	-	92.50%	93.88% Very Satisfactory	AHD
854	653	PYRAMID CONSOLIDATED BUILDERS & GEN. MERCHANDISE / CAGALAWAN ENTERPRISES (JOINT VENTURE)	JV-18-697	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Laguindingan Airport, Gitagum - Laguindingan Airport Section	Misamis Oriental	11/4/2019	2nd	Misamis Oriental 2nd DEO	LF	39.200	160	5/31/2019	11/6/2019	-1.83%	OG	0.393	0.207	0.132	0.030	0.045	0.033	84.00%	-	DEL
855	654	QM BUILDERS	30743	L	AAA	MB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development - Construction of By-pass and Diversion Roads, Carcar Diversion Road	Carcar City, Cebu	11/8/2019	2nd	Cebu 2nd DEO	LF	49.000	310	6/17/2019	4/21/2020	14.72%	OG	0.392	0.287	0.150	0.030	0.047	0.050	95.60%	-	AHD
856	-	QM BUILDERS	30743	L	AAA	MB	GE	Organizational Outcome 1: Ensure safe and Reliable Road System – Network Development Program – Construction of By-Pass and Diversion Roads @ Bais By – Pass Road	Bais City, Negros Oriental	11/11/2019	1st	Negros Oriental 2nd DEO	LF	54.989	416	10/1/2019	11/19/2020	50.92%	OG	0.385	0.240	0.150	0.030	0.060	0.050	91.50%	-	AHD
857	655	QUAD-R BUILDING SOLUTIONS	41479	L	B	MA	GE	Retrofitting/Strengthening of Permanent Bridges - Pagudpud Bidge (B00669LZ) along San Fernando Airport Road	San Fernando City, La Union	11/4/2019	Final	La Union 1st DEO	LF	7.450	90	6/13/2019	9/10/2019	32.13%	C	0.500	0.133	0.300	-	-	-	93.30%	95.58% Very Satisfactory	AHD
858	656	QUATRIX CONSTRUCTION AND SUPPLY INC.	44328	L	B	SB	GE	Rehabilitation of Drainage, Faraday Street & its Vicinity, Brgy. San Isidro (Phase II)	Makati City, Manila	11/21/2019	1st	Metro Manila 2nd DEO	LF	23.933	210	5/28/2019	12/23/2019	4.96%	OG	0.386	0.246	0.150	0.030	0.033	0.050	89.50%	-	AHD
859	657	QUICKSILVER CONSTRUCTION SERVICES	33212	L	B	SB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations, Helen Access Road leading to Palingkod Hills and Sto. Niño Shrine	Larena, Siquijor	11/5/2019	Final	Siquijor DEO	LF	3.802	45	6/26/2019	8/9/2019	0.00%	C	0.484	0.200	0.300	-	-	-	98.40%	98.4% Outstanding	ONS
860	658	QUIRANTE CONSTRUCTION	32827	L	A	MA	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations - Pilipog-Gabi (Rock Causeway) Coastal Road leading to Gilutongan Marine Sanctuary, Nalusuan Marine Sanctuary, Hotels & Resorts	Barangay Pilipog, Cordova, Cebu	11/14/2019	1st	Cebu 6th DEO	LF	96.5	275	7/9/2019	4/8/2020	-5.43%	OG	0.300	0.300	0.096	0.030	0.037	0.033	79.60%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contract or	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
861	-	QUIRANTE CONSTRUCTION	32827	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Abuno River Flood Control Structure	Minglanilla, Cebu	11/8/2019	1st	Cebu 2nd DEO	LF	41.841	181	7/4/2019	12/31/2019	0.17%	OG	0.395	0.236	0.150	0.030	0.047	0.050	90.80%	-	AHD
862	659	QUITUINAN WARRIORS CONSTRUCTION & SUPPLY	42500	L	D	SB	GE	Construction of Flood Mitigation Structure- Construction of Flood Mitigation Structure at Bito River, Sitio Kaingin, Brgy. Bayanihan	San fernando, Masbate	11/11/2019	1st	Masbate 1st DEO	LF	18.995	160	6/20/2019	11/26/2019	0.05%	OG	0.328	0.240	0.150	0.030	0.047	0.050	84.50%	-	AHD
863	660	R R C CONSTRUCTION	24369	L	A	MB	GE	Ensure Safe and Reliable National Road System: Network Development Program Road Widening - Primary Roads along Santiago - Tuguegarao Road)S00760LZ) K0372+458 - K0373+000, K0374+000 - K0374+405, K0376+780 - K0377+000, K0379+000 - K0379+712	San Manuel and Roxas, Isabela	11/11/2019	1st	Isabela 2nd DEO	LF	50.670	182	8/20/2019	2/17/2020	24.13%	OG	0.355	0.240	0.150	0.020	0.047	0.033	84.50%	-	AHD
864	661	R. DE MESA CONSTRUCTION	18770	L	C	SB	GE	Preventive Maintenance Along Sta. Felomina - Bonbonon - Digkilaan - Rogongon Road, K1523+000 to K1523+707, K1528+000 to K1528+205, K1541+420 to K1542+000	Iligan City	11/6/2019	Final	Lanao del Norte 2nd DEO	LF	12.814	84	6/19/2019	9/10/2019	0.00%	C	0.477	0.133	0.300	-	-	-	91.00%	92.32% Very Satisfactory	ONS
865	662	R. RELATO CONSTRUCTION	44072	L	D	SB	GE	Convergence and Special Support Program - Construction/ Imporvement of Access Roads Leading to Trades, Industries and Economic Zone; Brgy. 3- Brgy. 4- Brgy. 5 Road Connecting Ligao - Pioduran Road and Pioduran - Donsol Road in Support to Agribusiness (Food Resource Based Processing)	Pioduran, Albay	11/9/2019	Final	Regional Office No. V	LF	9.606	91	7/17/2019	10/15/2019	0.00%	C	0.477	0.134	0.300	-	-	-	91.10%	91.1% Very Satisfactory	ONS
866	663	R.A. DEL ROSARIO CONSTRUCTION	4636	L	A	MA	GB	Construction of Four(4) Storey, Twenty (20) Classroom School Building Vicente P. Villanueva Memorial School	Dasmariñas City, Cavite	11/28/2019	1st	Cavite 3rd DEO	LF	55.256	360	12/12/2018	12/6/2019	0.74%	OG	0.399	0.202	0.150	0.022	0.043	0.033	84.90%	-	AHD
867	-	R.A. DEL ROSARIO CONSTRUCTION	4636	L	A	MA	GB	Construction of Four (4) Storey Twenty-Four (24) Classroom School Building at Dr. Jose P. Rizal Elementary School	Dasmariñas City, Cavite	11/21/2019	Final	Cavite 3rd DEO	LF	60.882	345	12/12/2018	11/21/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	91.73% Very Satisfactory	ONS
868	664	R.A. FANGLAYAN (RAF) GENERAL CONSTRUCTION INC.	6699	L	B	MA	GE	Construction of San Juan Flood Control, Sta. 72+600 to Sta. 72+990	Manabo, Abra	11/27/2019	Final	Abra DEO	LF	40.730	195	7/9/2019	1/19/2020	18.00%	C	0.375	0.200	0.300	-	-	-	87.50%	87.5% Satisfactory	AHD
869	665	R.A. MATIAS CONSTRUCTION AND DEVELOPERS	26346	L	B	MA	GE	Construction of Flood Control Structure along Sabangan River	Barangay Bensican - San Isidro, San Nicolas, Pangasinan	11/5/2019	1st	Pangasinan 3rd DEO	LF	18.994	170	7/4/2019	12/20/2019	2.46%	OG	0.387	0.237	0.150	0.030	0.047	0.033	88.40%	-	AHD
870	666	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AA	LA	GE	Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Sta. Rosa - Fort Magsaysay Rd - K0111+923 - K0112+401, K0120+646 - K0122+580	Sta. Rosa, Nueva Ecija	11/22/2019	Final	Nueva Ecija 2nd DEO	LF	47.710	150	7/4/2019	11/30/2019	11.99%	C	0.418	0.132	0.300	-	-	-	85.00%	85% Satisfactory	AHD
871	667	R.A. PAHATI CONST. & SUPPLY, INC. / NUEDA BUILDERS CONSTRUCTION & SUPPLY INC. JOINT VENTURE	JV-18-1232	L	AA	LA	GE	FY 2019 DPWH INFRASTRUCTURE PROGRAM, Local Program, Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructures Including Local Projects, Local Roads and Bridges, Local Roads Access Road Leading to Sitio Manggahan & Brgy. Daraitan	Tanay, Rizal	11/30/2019	1st	Regional Office No. IV-A	LF	144.748	300	7/25/2019	5/19/2020	5.35%	OG	0.392	0.240	0.150	0.022	0.032	0.050	88.60%	-	AHD
872	668	R.A. PAHATI CONST. & SUPPLY, INC./TRIPLE S BUILDERS INC. (JOINT VENTURE)	JV-18-824	L	AA	MB	GE	Construction of Revetment along Manat River Leading to Agusan River, Brgy. Olaycon, Monkayo	Compostela Valley Province	11/22/2019	1st	Compostela Valley DEO	LF	70.345	246	7/31/2019	4/1/2020	0.80%	OG	0.391	0.240	0.150	0.030	0.056	0.050	91.70%	-	AHD
873	669	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY	39473	L	B	SB	GE	Construction/Improvement of Access Roads leading to Declared Tourism Destinations, Jct. Bacolod South Road leading to Daan Banwa (Bird Watching Area), Brgy. Daan Banua	Kabankalan City, Negros Occidental	11/9/2019	1st	Negros Occidental 3rd DEO	LF	24.500	168	6/24/2019	12/8/2019	0.22%	OG	0.390	0.240	0.150	0.022	0.050	0.050	90.20%	-	AHD
874	670	R.B. PANO CONSTRUCTION AND SUPPLY	43048	L	D	SB	GE	Shoulder Paving/Construction along Bantay-San Vicente Road, K0406+500 to K0406+937	Bantay to San Vicente, Ilocos Sur	11/11/2019	Final	Ilocos Sur 1st DEO	LF	2.683	69	7/10/2019	9/16/2019	0.00%	C	0.471	0.133	0.300	-	-	-	90.40%	88.12% Satisfactory	ONS
875	671	R.C. MELGAZO BUILDERS	35652	L	B	SB	GE	Construction of Concrete Road: Malabog-Paquibato Road Leading to Megkawayan Peak Resort, Brgy. Malabog	Davao City	11/26/2019	Final	Davao City DEO	LF	17.640	135	6/12/2019	11/24/2019	0.00%	C	0.428	0.133	0.300	-	-	-	86.10%	87.9% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
876	-	R.C. MELGAZO BUILDERS	35652	L	B	SB	GB	Rehabilitation of Multi-Purpose Building (Gymnasium)	Guihing, Hagonoy, Davao del Sur	11/24/2019	Final	Davao del Sur DEO	LF	2.972	90	7/5/2019	10/2/2019	0.00%	C	0.499	0.134	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
877	672	R.D. INTERIOR JUNIOR CONSTRUCTION / GEMMA CONSTRUCTION (JOINT VENTURE)	JV-16-523	L	AAA	LB	GE	16M00039 - Construction of Pinguiaman Bridge II along Dulawan - Marbel Road, K1744+200 - K1745+168, Exception K1744+400 - K1745+500 (Bridge)	Lambayong, Sultan Kudarat	11/26/2019	Final	Regional Office No. XII	LF	362.019	893	1/4/2017	9/25/2018	0.22%	C	0.495	0.133	0.300	-	-	-	92.80%	92.8% Very Satisfactory	AHD
878	673	R.D. TALENS CONSTRUCTION AND TRADING	36817	L	A	MA	GB	Construction of Multi-Purpose Building (Two Storey Evacuation Center) at Brgy. Tagumpay	Gabaldon, Nueva Ecija	11/22/2019	Final	Nueva Ecija 2nd DEO	LF	2.911	90	7/4/2019	10/1/2019	0.28%	C	0.499	0.133	0.300	-	-	-	93.20%	93.2% Very Satisfactory	AHD
879	674	R.F. VARQUEZ CONSTRUCTION	24302	L	B	SB	GB	Construction of One Unit One-Storey Three Classroom School Building @ Edera NHS, School ID: 324403	Brgy. Edera, Basilisa, Dinagat Islands	11/8/2019	Final	Dinagat Islands DEO	LF	5.124	249	1/14/2019	9/19/2019	-10.92%	C	0.449	0.133	0.300	-	-	-	58.20%	74.93% Poor	DEL
880	675	R.G. DIAZ BUILDERS & TRADING	23814	L	B	SB	GE	Construction / Rehabilitation of Cabetican Creek	Bacolor, Pamapanga (R.A. 9506 - Bacolor Rehabilitation Act)	11/5/2019	1st	Pampanga 1st DEO	LF	27.930	180	6/5/2019	12/1/2019	1.12%	OG	0.350	0.240	0.150	0.030	0.056	0.033	85.90%	-	AHD
881	676	R.G. FLORENTINO CONST & TRADING	18301	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court/Evacuation Center)	Baranagay Recto, Ferrol, Romblon	11/14/2019	2nd	Romblon DEO	LF	4.820	150	7/12/2019	12/8/2019	-2.67%	OG	0.371	0.246	0.123	0.030	0.061	0.033	86.40%	-	DEL
882	677	R.N.G.M. CONSTRUCTION	20281	L	B	MA	GE	Rehabilitation/Reconstruction / Upgrading of Damaged Paved Roads-Secondary Roads Nueva Ecija-Aurora Road - K0177+439 - K0178+000, K0178+174 - K00178+415, K0204+468 - K0204+491, K024+570 - K0205+580, K0205+592 - K0205+609, K0205+640 - K0205+737	Aurora	11/23/2019	1st	Aurora DEO	LF	46.707	248	7/1/2019	3/4/2020	8.38%	OG	0.380	0.237	0.150	0.030	0.056	0.050	90.30%	-	AHD
883	678	R.O. BUILDERS & DEVELOPMENT CORPORATION	22393	L	A	MA	GE	Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads Daang Maharlika K0218+213-K0219+173.5, K0219+228.5-K0219+429 and K0222+459K0223+400	Sta. Fe, Nueva Vizcaya	11/12/2019	Final	Nueva Vizcaya 2nd DEO	LF	33.535	176	6/21/2019	12/13/2019	33.55%	C	0.474	0.133	0.300	-	-	-	90.70%	90.7% Very Satisfactory	AHD
884	679	R.R. SEISMUNDO CONSTRUCTION & SUPPLY"/JHARKHA CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-1303	L	A	MA	GE	Construction of Revetment along Manurigao River	Caraga, Davao Oriental	11/20/2019	1st	Davao Oriental 1st DEO	LF	74.166	322	7/12/2019	5/28/2020	37.79%	OG	0.391	0.240	0.150	0.030	0.056	0.050	91.70%	-	AHD
885	680	R.R. SEISMUNDO CONSTRUCTION & SUPPLY"/SOUTH IRONROCK CORPORATION (JOINT VENTURE)	JV-18-447	L	A	MB	GE	Widening of Tanglaw Bridge 1 (B00188MN) along Tagum - Panabo Circum. Road	Davao del Norte	11/23/2019	1st	Davao del Norte DEO	LF	28.636	173	6/17/2019	12/6/2019	-2.93%	OG	0.388	0.213	0.121	0.030	0.056	0.033	84.10%	-	DEL
886	681	R.S. TAGALA CONSTRUCTION AND EQUIPMENT RENTALS	42830	L	C	SB	GB	Rehabilitation/Improvement of DPWH Marinduque District Engineering Office Building Including Other Facilities	Bangbangalon, Boac, Marinduque	11/14/2019	1st	Marinduque DEO	LF	18.050	190	8/29/2019	3/5/2020	7.08%	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
887	682	R.T.Y. CONSTRUCTION	10341	L	A	MA	GB	Completion and Upgrading, Dona Marta Memorial District Hospital	Atimonan, Quezon	11/24/2019	Final	Quezon 4th DEO	LF	48.249	400	7/25/2018	8/28/2019	0.00%	C	0.497	0.159	0.300	-	-	-	95.60%	95.6% Very Satisfactory	ONS
888	683	R.V. LABORTE BUILDERS	20459	L	A	MA	GB	Construction of Four (4) Storey Twenty (20) Classrooms Academic School Building at Dalahican Elementary School	Lucena City, Quezon	11/22/2019	1st	Quezon 2nd DEO	LF	53.830	360	12/13/2018	12/7/2019	2.47%	OG	0.395	0.205	0.150	0.030	0.056	0.033	86.90%	-	AHD
889	684	R.V. LABORTE BUILDERS / RV LABORTE DEVELOPMENT CORPORATION JOINT VENTURE	JV-18-994	L	A	MB	GE	A. Organizational Outcome 1: Ensure Safe and Reliable National Road System 2. Network Development Program A. Contstruction of By-pass and Diversion Roads 5. Lopez By-pass Road	Quezon	11/25/2019	1st	Quezon 4th DEO	LF	69.066	180	6/25/2019	12/21/2019	5.11%	OG	0.395	0.300	0.150	0.030	0.061	0.033	96.90%	-	AHD
890	685	R.V. CONSTRUCTION	6110	L	D	SB	GE	Local Program: Rehabilitation of Road Barangay Matobato	Calbayog City, Samar	11/8/2019	1st	Samar 1st DEO	LF	27.098	135	7/9/2019	11/20/2019	0.95%	OG	0.382	0.239	0.150	0.030	0.051	0.033	88.50%	-	AHD
891	686	R26 CONSTRUCTION, INC.	39256	L	D	SB	GE	Construction of Flood Control along Balantukan River	Balingasag, Misamis Oriental	11/11/2019	Final	Misamis Oriental 1st DEO	LF	4.641	60	7/17/2019	9/14/2019	0.00%	C	0.485	0.133	0.300	-	-	-	91.80%	89.88% Very Satisfactory	ONS
892	-	R26 CONSTRUCTION, INC.	39256	L	D	SB	GE	Construction of River Bank Protection Sta. Monica	Sta. Monica, Surigao del Norte	11/5/2019	1st	Surigao del Norte 1st DEO	LF	23.292	186	5/21/2019	11/22/2019	2.59%	OG	0.377	0.300	0.150	0.030	0.035	0.050	94.20%	-	AHD
893	-	R26 CONSTRUCTION, INC.	39256	L	D	SB	GE	Construction of Seawall Brgy. Rizal	Sta. Monica, Surigao del Norte	11/5/2019	Final	Surigao del Norte 1st DEO	LF	19.006	162	5/21/2019	10/29/2019	0.00%	C	0.396	0.133	0.300	-	-	-	82.90%	86.32% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
894	687	RAJ LAURENTE CONSTRUCTION & DEVELOPMENT PHILS.	28719	L	B	SB	GE	Local Program, Local Roads and Bridges, Local Roads, Construction of Concrete Road - Concreting of Sta. Cruz - Kambunan Road	Ronda, Cebu	11/7/2019	Final	Cebu 4th DEO	LF	1.881	54	7/11/2019	9/2/2019	0.00%	C	0.467	0.200	0.300	-	-	-	96.70%	91.42% Very Satisfactory	ONS
895	688	RAK TRADING AND CONSTRUCTION	42613	L	D	SB	GB	Construction of Typhoon Shelter Hangar for Fixed Wing Aircraft, Antonio Bautista Air Base	Puerto Princesa City, Palawan	11/8/2019	1st	Palawan 3rd DEO	LF	19.450	330	6/17/2019	5/11/2020	18.21%	OG	0.379	0.202	0.150	0.030	0.054	0.033	84.80%	-	AHD
896	689	RAMARPLUS INCORPORATED	8092	L	A	MB	GE	Construction/ Rehabilitation of Flood Mitigation Structures of Magcasili River, Brgy. Balinad	Polangui, Albay	11/7/2019	Final	Albay 3rd DEO	LF	47.907	210	6/13/2019	1/8/2020	49.83%	C	0.479	0.133	0.300	-	-	-	91.20%	92.52% Very Satisfactory	AHD
897	690	RAMDC CONSTRUCTION AND TRADING	39252	L	D	SB	GE	Network Development-Road Widening-Alaminos-Bolinao Road (K0323+699-K0324+634)	Alaminos City	11/12/2019	Final	Pangasinan 1st DEO	LF	7.676	135	5/21/2019	10/2/2019	0.74%	C	0.489	0.132	0.300	-	-	-	92.10%	92.1% Very Satisfactory	AHD
898	691	RAMONA CONSTRUCTION & ENTERPRISES	14661	L	A	MA	GE	Network Development - Road Widening - Primary Roads Lanao - Pagadian - Zamboanga City Road, K1655+359 to K1656+000, K1659+250 to K1659+620	Zamboanga del Sur	11/9/2019	1st	Zamboanga del Sur 1st DEO	LF	26.148	120	7/25/2019	11/21/2019	2.09%	OG	0.392	0.221	0.150	0.030	0.051	0.050	89.40%	-	AHD
899	692	RAPID FOREMOST CONST. CO.	32618	L	A	MA	GE	Construction of Slope Protection along Morong River	Sitio Ligaa, Brgy. Ibabang Talim, Lucena City	11/22/2019	Final	Quezon 2nd DEO	LF	8.909	150	8/12/2019	1/8/2020	40.00%	C	0.459	0.133	0.300	-	-	-	89.20%	89.2% Very Satisfactory	AHD
900	693	RAQI BUILDER CONSTRUCTION AND SUPPLY	27032	L	D	SB	GB	19MF0042 - Construction of Multi-Purpose Building (New Barangay Hall) at Purok 9	Brgy. Poblacion, Tacurong City, Sultan Kudarat	11/22/2019	1st	Sultan Kudarat 1st DEO	LF	2.960	166	7/25/2019	1/6/2020	-2.01%	OG	0.336	0.300	0.130	0.030	0.054	0.033	88.30%	-	DEL
901	694	RARMAN CONSTRUCTION & TRADING	35603	L	D	SB	GE	Construction of Junction National Road to Upper Kalanganan Road	Pantar, Lanao del Norte	11/7/2019	1st	Lanao del Norte 1st DEO	LF	18.926	137	7/18/2019	12/1/2019	-5.34%	OG	0.394	0.300	0.097	0.030	0.056	0.017	89.40%	-	DEL
902	695	RCDG CONSTRUCTION CORPORATION / 2M CONSTRUCTION & ENTERPRISES (JOINT VENTURE)	JV-17-693	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure at Vitali River, Vitali Section	Vitali, Zamboanga City	11/13/2019	Final	Zamboanga City DEO	LF	45.826	602	4/4/2018	11/26/2019	3.82%	C	0.495	0.133	0.300	-	-	-	92.80%	89.32% Very Satisfactory	AHD
903	696	RCDG CONSTRUCTION CORPORATION/A.T. DUMLAO CONSTRUCTION, INC. (JOINT VENTURE)	JV-18-699	L	AAA	MA	GE	Construction of Flood Mitigation Structure along Dayawan River, Sta. 0+064 to Sta. 0+004.2; Revetment: Sta. 0+020 to Sta, 0+049.8	Brgy. Dayawan, Claver, Surigao del Norte	11/4/2019	Final	Surigao del Norte 2nd DEO	LF	19.599	104	6/13/2019	9/24/2019	0.83%	C	0.493	0.133	0.300	-	-	-	92.60%	89.6% Very Satisfactory	AHD
904	697	R'CEL GENERAL CONTRACTOR & GEN. MERCHANDISE	13385	L	B	MA	GB	Local Ifrastructure Program-Construction of Multi-Purpose Building	Brgy. Balinacon, Nacaria, Laguna	11/19/2019	Final	Laguna 3rd DEO	LF	1.878	120	6/10/2019	10/7/2019	0.00%	C	0.493	0.190	0.300	-	-	-	98.30%	98.3% Outstanding	ONS
905	-	R'CEL GENERAL CONTRACTOR & GEN. MERCHANDISE	13385	L	B	MA	GE	Asset Preservation Program - Preventive Maintenance - Primary Roads - Daan Maharlika (LZ) - K0085+178 - K0085+400, K0086+300 - K0087+300, K0089+250 - K0089+355	San Pablo City, Laguna	11/20/2019	Final	Laguna 3rd DEO	LF	72.005	105	7/17/2019	10/29/2019	13.33%	C	0.483	0.133	0.300	-	-	-	91.60%	91.6% Very Satisfactory	AHD
906	698	RCODE BUILDERS AND AGGREGATES SUPPLY	44166	L	C	SB	GE	Concreting of Road, Brgy. Matobato, Bindoy, Negros Oriental	Bindoy, Negros Oriental	11/13/2019	Final	Negros Oriental 1st DEO	LF	4.702	31	8/28/2019	9/27/2019	0.00%	C	0.474	0.133	0.300	-	-	-	90.70%	90.7% Very Satisfactory	ONS
907	699	RCPS CONSTRUCTION & GENERAL TRADING	17792	L	B	MA	GE	Network Development - Road Widening - Primary Roads, Daang Maharlika (LZ)	K0372+000 - K0372+426, Cauyan City-Reina Mercedes, Isabela	11/9/2019	Final	Isabela 3rd DEO	LF	13.747	133	6/27/2019	11/6/2019	0.00%	C	0.450	0.133	0.300	-	-	-	88.30%	87.58% Satisfactory	ONS
908	700	RDT CONSTRUCTION & GENERAL MERCHANDISE	38617	L	C	SB	GE	Concreting of Mialen - Lupagan Barangay Road	Clarin, Misamis Occidental	11/8/2019	Final	Misamis Occidental 2nd DEO	LF	9.310	52	6/13/2019	8/3/2019	-4.89%	C	0.482	0.200	0.153	-	-	-	83.50%	83.02% Satisfactory	DEL
909	701	REBECCA NAJEEBA CONSTRUCTION & DEVELOPMENT	37433	L	D	SB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Declared Tourism Destinations, A. Bonifacio St., Leading to Cebu Metropolitan Cathedral, The Heritage of Cebu Monument, Colon Street, Cathedral Museum	Cebu City	11/4/2019	Final	Cebu City DEO	LF	9.898	115	6/24/2019	11/16/2019	0.00%	C	0.453	0.200	0.300	-	-	-	95.30%	91.82% Very Satisfactory	ONS
910	702	RED AXE BUILDERS AND SUPPLY	39364	L	D	SB	GE	Construction of Foot Bridge, Zone I	Brgy. Lonoy Kananga, Leyte	11/7/2019	Final	Leyte 4th DEO	LF	1.900	90	7/5/2019	10/2/2019	0.00%	C	0.486	0.134	0.300	-	-	-	92.00%	89.72% Very Satisfactory	ONS
911	703	REGERYS CONSTRUCTION AND SUPPLY	44367	L	B	SB	GE	Construction of Concrete Road - Gravelling of Road from Nato to Segunda	Brgy. Nato, Esperanza, Agusan del Sur	11/12/2019	Final	Agusan del Sur 1st DEO	LF	4.949	60	8/5/2019	10/3/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	88% Satisfactory	ONS
912	704	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	LA	GE	Construction of Road Slope Protection Structure - on Specific Location along Compostela - Cateel Road, (Compostela Side)	Compostela Valley Province	11/22/2019	Final	Regional Office No. XI	LF	30.870	150	7/9/2019	12/5/2019	16.50%	C	0.490	0.134	0.300	-	-	-	92.40%	89.82% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
913	-	RELY CONSTRUCTION AND SUPPLY	10433	L	AA	LA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damage Paved Roads along Davao-Bukidnon Road, K1654+800-K1659+809.80, K1663+206-K1663+363	3rd Congressional District Davao City	11/27/2019	1st	Davao City 2nd DEO	LF	90.895	334	8/6/2019	7/4/2020	60.96%	OG	0.351	0.240	0.150	0.030	0.056	0.033	86.00%	-	AHD
914	705	RELY CONSTRUCTION AND SUPPLY / MONRIO INDUSTRIAL CORPORATION JOINT VENTURE	JV-18-1872	L	AAA	LA	GE	Local Program, Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure Including LocalRoads and Bridges, Local Roads, Installation of Streetlights in Various Barangays, Package B	Lipa City, Batangas	11/21/2019	1st	Batangas 4th DEO	LF	98.000	210	7/31/2019	2/25/2020	1.37%	OG	0.396	0.240	0.150	0.022	0.043	0.050	90.10%	-	AHD
915	706	RELY CONSTRUCTION AND SUPPLY/ALFREGO BUILDERS & SUPPLY (JOINT VENTURE)	JV-17-765	L	AA	MA	GE	Installation of Gabions and Mattresses for Slope Protection and Cut-Off Channel, Starting Point at Sta. 0+303 to Exit Point Sta. 0+303 to Exit Point at Sta. 1+025, Brgy. Bunawan	Davao City	11/26/2019	Final	Davao City DEO	LF	78.216	503	6/3/2018	10/18/2019	0.00%	C	0.433	0.133	0.300	-	-	-	86.60%	86.6% Satisfactory	ONS
916	707	RELY CONSTRUCTION AND SUPPLY/DREIRICH BUILDERS	JV-18-999	L	AA	MB	GE	Construction of Concrete Revetment along Lipadas River, Crossing Bayabas, Toril District, Davao City	3rd Congressional District Davao City	11/27/2019	1st	Davao City 2nd DEO	LF	47.530	194	7/2/2019	1/11/2020	5.39%	OG	0.320	0.240	0.150	0.030	0.056	0.033	82.90%	-	AHD
917	708	RELY CONSTRUCTION AND SUPPLY/DREIRICH BUILDERS (JOINT VENTURE)	JV-18-1000	L	AA	MB	GE	River Training Works at Suawan River (Downstream Section), Suawan, Marilog District Davao City	3rd Congressional District Davao City	11/27/2019	1st	Davao City 2nd DEO	LF	47.530	171	6/25/2019	12/12/2019	-10.99%	OG	0.389	0.285	0.040	0.030	0.056	0.000	80.00%	-	DEL
918	709	RELY CONSTRUCTION AND SUPPLY/LISCAL CONSTRUCTION SERVICES (JOINT VENTURE)	JV-18-885	L	AA	MB	GE	Construction of Revetment along Manat River Leading to Agusan River, Brgy. Bankerohan, Montevista	Compostela Valley Province	11/21/2019	1st	Compostela Valley DEO	LF	70.015	247	8/8/2019	4/10/2020	44.10%	OG	0.393	0.236	0.150	0.030	0.056	0.050	91.50%	-	AHD
919	710	RELY CONSTRUCTION AND SUPPLY/MC GEOMETRIC PROPORTIONS, INC. (JOINT VENTURE)	JV-18-1399	L	AA	MB	GE	Construction of Drainage Structure Along Daang Maharlika K1469+657-K1469+807, K1471+471-K1472+1000, K1474+109-K1474+300	Davao del Norte	11/23/2019	1st	Davao del Norte DEO	LF	86.323	217	8/8/2019	3/11/2020	11.94%	OG	0.334	0.240	0.150	0.030	0.056	0.050	86.00%	-	AHD
920	711	RELY CONSTRUCTION AND SUPPLY/RITZTOK CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-767	L	AAA	LA	GE	Surigao del Sur Bdry.-Davao Oriental Coastal Road, K1517+000-K1518+870, K1518+933-K1519+066, K1520+000-K1520+071	Boston, Davao Oriental	11/20/2019	Final	Davao Oriental 1st DEO	LF	41.134	118	6/19/2019	10/14/2019	4.50%	C	0.479	0.134	0.300	-	-	-	91.30%	90.64% Very Satisfactory	AHD
921	712	RENREN TRADING AND CONSTRUCTION SERVICES	41395	L	A	SB	GE	Construction of Drainage	Barangay Lapasan, Cagayan de Oro City	11/12/2019	Final	Cagayan de Oro City 2nd DEO	LF	3.762	79	11/12/2019	1/29/2020	0.00%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	ONS
922	713	REO BUILDERS	43998	L	D	SB	GE	CY-2019 Local Infrastracture Program-Construction of Flood Control Stractures. Section 1=Sta.0+000.00 - Sta.0+012.50, L=12.50m (Barangay Mangogon); Section 2=Sta.0+000.00 - Sta.0+019.00, L=20m	Barangay Agay-Ayan Barangay Mangogon, Langonoy & Barangay Agay-Agay	11/6/2019	Final	Camarines Sur 4th DEO	LF	1.878	97	6/24/2019	9/28/2019	-2.06%	C	0.462	0.133	0.238	-	-	-	83.30%	84.86% Satisfactory	DEL
923	714	REPOLMAN CONSTRUCTION	32842	L	A	MA	GB	Construction of 2-Storey, 8- Classroom School Building Kalalake Elementary School (Batch 3)	Olongapo City, Zambales	11/14/2019	2nd	Zambales 2nd DEO	LF	21.575	300	12/18/2018	10/13/2019	-10.37%	OG	0.393	0.206	0.046	0.030	0.054	0.033	76.20%	-	DEL
924	715	REVERE CONSTRUCTION & SUPPLY CORPORATION	17426	L	AAA	LB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening- Secondary Roads, Tanauan-Talisay-Tagaytay Rd.- K0070+665-K0072+339, K0073+307- K0073+500	Tanauan, Batangas	11/22/2019	1st	Batangas 3rd DEO	LF	82.990	330	7/26/2019	6/19/2020	56.64%	OG	0.398	0.240	0.150	0.022	0.047	0.050	90.70%	-	AHD
925	-	REVERE CONSTRUCTION & SUPPLY CORPORATION	17426	L	AAA	LB	GE	FY 2019 DPWH INFRASTRUCTURE PROGRAM Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads TAYABAS BY-PASS ROAD	Quezon Province	11/22/2019	1st	Regional Office No. IV-A	LF	51.377	180	7/8/2019	1/3/2020	-1.03%	OG	0.398	0.300	0.140	0.030	0.047	0.033	94.80%	-	DEL
926	716	REX E. MORALES CONSTRUCTION	17427	L	AA	MA	GE	Network Development Program- Road Widening -Tertiary Roads-La Paz -Javier - Bito Road -K0962+(-063)-K0963+000, K0963+000-K0963+800, K0964+000-K0964+203, K0971+402-L0971+524	Javier, Leyte	11/6/2019	1st	Leyte 5th DEO	LF	43.038	145	7/8/2019	11/29/2019	0.20%	OG	0.359	0.214	0.150	0.030	0.061	0.050	86.40%	-	AHD
927	717	REYROSE CONSTRUCTION AND SUPPLY DEVELOPMENT CORPORATION	22934	L	B	MA	GE	Widening of Minalum Bridge (B01861MN) along Daang Maharlika (Surigao-Agusan Secttion), Butuan City	Butuan City	11/14/2019	1st	Butuan City DEO	LF	22.432	210	7/17/2019	2/11/2020	-8.54%	OG	0.364	0.300	0.065	0.030	0.061	0.017	83.70%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
928	-	REYROSE CONSTRUCTION AND SUPPLY DEVELOPMENT CORPORATION	22934	L	B	MA	GB	Construction of Multi-Purpose Building Casoces, Brgy. 12	Cabanbaran City, Agusan del Norte	11/14/2019	Final	Agusan del Norte DEO	LF	14.465	150	4/14/2019	9/10/2019	0.00%	C	0.458	0.133	0.300	-	-	-	89.10%	89.1% Very Satisfactory	ONS
929	-	REYROSE CONSTRUCTION AND SUPPLY DEVELOPMENT CORPORATION	22934	L	B	MA	GE	Widening of Permanent Bridges, Jagupit Bridge (B00835MN) along Daang Maharlika (Surigao-Agusan Section) (Phase II)	Santiago, Agusan del Norte	11/14/2019	Final	Agusan del Norte DEO	LF	13.174	122	6/27/2019	10/26/2019	0.00%	C	0.492	0.134	0.300	-	-	-	92.60%	92.6% Very Satisfactory	ONS
930	718	RHODWILL PARTS AND HARDWARE AND CONSTRUCTION SERVICES/THREE W BUILDERS, INC. (JOINT VENTURE)	JV-17-1999	L	B	MA	GE	Widening of Manay Br. (B00109MN) along Surigao del Sur Bdry.-Davao Oriental Coastal Road including ROW	Manay, Davao Oriental	11/20/2019	Final	Davao Oriental 1st DEO	LF	49.610	451	3/28/2018	6/21/2019	-1.25%	C	0.486	0.134	0.262	-	-	-	88.20%	85.32% Satisfactory	DEL
931	719	RHODWILL PARTS AND HARDWARE AND CONSTRUCTION SERVICES/THREE W BUILDERS, INC. (JOINT VENTURE)	JV-17-2000	L	B	MA	GE	Const./Imprvt. Of Access Road Connecting Jct. Tagduan Section Brgy. San Jose to Sitio Lib-og Brgy. Mercedes in support of Abaca and Coconut Industries	Caraga, Davao Oriental	11/26/2019	Final	Davao Oriental 1st DEO	LF	96.499	381	5/22/2018	6/6/2019	-1.02%	C	0.476	0.133	0.269	-	-	-	87.80%	87.8% Satisfactory	DEL
932	720	RIBROS CONSTRUCTION FACTORS AND DEVELOPMENT	28504	L	B	SB	GE	Road Widening along Binalonan-Asingan-Sta Maria Road, K0207+000-K0208+200	within the district	11/5/2019	1st	Pangasinan 3rd DEO	LF	22.011	180	7/3/2019	12/29/2019	3.18%	OG	0.387	0.240	0.150	0.030	0.056	0.050	91.30%	-	AHD
933	721	RICHMARK CONSTRUCTION / B. VICENCIO BUILDERS (BVB), INC. (JOINT VENTURE)	JV-18-1371	L	A	MA	GE	Widening of Permanent Bridges Hinabangan Bridge (B00416SM)	Hinabangan Diversion Road, Hinabangan, Samar	11/7/2019	1st	Samar 2nd DEO	LF	37.225	188	6/8/2019	12/12/2019	-29.28%	OG	0.394	0.240	0.000	0.030	0.037	0.000	70.10%	-	DEL
934	722	RICHMARK CONSTRUCTION / FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED (JOINT VENTURE)	JV-18-1345	L	A	MA	GE	Widening of Permanent Bridges of Libunao Bridge (B00393SM) Daang Maharlika (SM) (San Isidro - San Juanico Bridge)	Barangay Nabong, Pinabacdao, Samar	11/7/2019	1st	Samar 2nd DEO	LF	23.765	190	6/8/2019	12/14/2019	-15.06%	OG	0.365	0.247	0.000	0.024	0.037	0.000	67.30%	-	DEL
935	723	RIDERS CORNER CONSTRUCTION & GEN.MDSE	42895	L	D	SB	GB	Construction of Multi-Purpose Building	Brgy. Magang, Daet Camarines Norte	11/10/2019	1st	Camarines Norte DEO	LF	2.882	90	7/23/2019	10/20/2019	-29.40%	OG	0.373	0.232	0.000	0.030	0.054	0.000	68.90%	-	DEL
936	724	RIMATYRE CONSTRUCTION SERVICES	42485	L	B	SB	GE	Off-Carriageway Improvement: Construction of Laybys - along Leonard Wood Road (S00411LZ), K0250+813 to K0250+931	Baguio CIty	11/19/2019	Final	Baguio City DEO	LF	6.860	146	6/16/2019	11/8/2019	0.00%	C	0.493	0.133	0.300	-	-	-	92.60%	91.16% Very Satisfactory	ONS
937	725	RITCHE-NATHALIE BUILDERS & GENERAL MERCHANDISE	27501	L	A	MA	GE	Construction of Sayre Highway Parallel Road II, (Manolo Fortich Section), Package 6	Manolo Fortich, Bukidnon	11/4/2019	1st	Bukidnon 3rd DEO	LF	66.122	270	7/18/2019	4/12/2020	15.06%	OG	0.392	0.240	0.150	0.030	0.051	0.050	91.30%	-	AHD
938	726	RITZTOK CONSTRUCTION AND SUPPLY	36070	L	B	SB	GB	Construction of Multi-Purpose Building	City of Mati, Davao Oriental	11/18/2019	1st	Davao Oriental 2nd DEO	LF	15.830	238	7/12/2019	3/5/2020	7.21%	OG	0.396	0.239	0.150	0.030	0.054	0.033	90.20%	-	AHD
939	727	RJB CONSTRUCTION & SUPPLY	40841	L	D	SB	GE	Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, Matingbe (San Jose) - Gomez (Dinagat) - Luna (San Jose) - Cayetano (Dinagat) Coastal Road Leading to Resorts and Tourism Area, San Jose, Dinagat Islands	San Jose, Dinagat Islands	11/8/2019	1st	Dinagat Islands DEO	LF	13.953	195	7/3/2019	1/13/2020	0.50%	OG	0.360	0.239	0.150	0.030	0.047	0.050	87.60%	-	AHD
940	728	RJIR ENTERPRISES	34843	L	A	MA	GE	Construction of Flood Mitigation Structure - Construction of Abijao Flood Control	Villaba, Leyte	11/8/2019	Final	Leyte 3rd DEO	LF	14.406	110	7/10/2019	10/27/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	94.36% Very Satisfactory	ONS
941	-	RJIR ENTERPRISES	34843	L	A	MA	GE	Construction of Bangkerohan Flood Control Structures and Drainage System, K000+900-K001+200 (Left River Bank)	Hilangos, Leyte	11/6/2019	1st	Leyte 5th DEO	LF	4.900	267	7/15/2019	4/6/2020	16.04%	OG	0.394	0.240	0.150	0.030	0.061	0.050	92.50%	-	AHD
942	729	RJJ ENGINEERING SERVICES	40891	L	D	SB	GB	Construction of Multi-Purpose Building	Naujan, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	3.829	180	7/14/2019	1/9/2020	34.50%	OG	0.365	0.274	0.150	0.030	0.061	0.050	93.00%	-	AHD
943	730	RJLP CONSTRUCTION AND SUPPLIES	36150	L	D	SB	GB	Construction of Multi-Purpose Building, Senior Citizen Building	Brgy. Gacbusan, Municipality of Kabasalan, Zamboanga Sibugay	11/5/2019	Final	Zamboanga Sibugay 2nd DEO	LF	1.483	90	7/25/2019	10/22/2019	0.00%	C	0.490	0.134	0.300	-	-	-	92.40%	92.4% Very Satisfactory	ONS
944	731	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORPORATION	35680	L	A	SB	GE	Construction of Flood Control Structures along Jibatang River, Barangay Basud	Calbayog City, Samar	11/8/2019	Final	Samar 1st DEO	LF	24.338	176	6/6/2019	11/28/2019	11.36%	C	0.473	0.133	0.300	-	-	-	90.60%	90.6% Very Satisfactory	AHD
945	-	RNMK CONSTRUCTION, SUPPLY AND DEVELOPMENT CORPORATION	35680	L	A	SB	GE	Construction of Flood Control Structures along Maguino-o Creek (Upstream), Barangay Maguino-o	Calbayog City, Samar	11/8/2019	Final	Samar 1st DEO	LF	19.317	121	7/4/2019	11/1/2019	0.83%	C	0.476	0.133	0.300	-	-	-	90.90%	88.8% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
946	732	RNN CONSTRUCTION CORPORATION	24880	L	C	SB	GE	Construction of Revetment Wall along Makati-Pateros River, Barangay East Rembo	Makati City, Manila	11/22/2019	Final	Metro Manila 2nd DEO	LF	18.810	150	6/2/2019	10/29/2019	0.00%	C	0.492	0.133	0.300	-	-	-	92.50%	92.5% Very Satisfactory	ONS
947	733	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Rehabilitation/Major Repair of Permanent Bridges - Binaluy Bridge (B00562MN) along Pagadian City - Zamboanga City Road	Zamboanga City	11/13/2019	Final	Zamboanga City DEO	LF	7.635	76	6/17/2019	8/31/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
948	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Construction of Flood Control at Tag-anga River along Tag-anga Bridge	Villanueva, Misamis Oriental	11/4/2019	Final	Misamis Oriental 2nd DEO	LF	96.500	297	6/27/2019	4/18/2020	41.86%	C	0.449	0.200	0.300	-	-	-	94.90%	94.9% Very Satisfactory	AHD
949	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Gingoog - Claveria - Villanueva Rd - K1322+520 - K1322+618	Gingoog City, Misamis Oriental	11/11/2019	Final	Misamis Oriental 1st DEO	LF	37.341	160	7/7/2019	12/13/2019	30.52%	C	0.489	0.133	0.300	-	-	-	92.20%	88% Satisfactory	AHD
950	-	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	Construction of Shore Protection along Poblacion General Luna	General Luna, Surigao del Norte	11/5/2019	2nd	Surigao del Norte 1st DEO	LF	28.486	220	5/21/2019	12/26/2019	20.14%	OG	0.347	0.300	0.150	0.030	0.037	0.050	91.40%	-	AHD
951	734	ROBIG BUILDERS AND DEVELOPMENT CORP.	35327	L	A	MA	GE	Local Program- Local Infrastructure Program- National Roads and Bridges- National Roads- Asphalt Overlay of Cavite-Batangas Road, K0039+000 to K0040+500 with Exception, Silang, Cavite and Asphalt Overlay of Dasmarinas-Carmona Road K0039+500- K0041+000	GMA and Carmona, Cavite	11/28/2019	1st	Cavite 3rd DEO	LF	59.399	210	8/20/2019	3/16/2020	51.69%	OG	0.396	0.204	0.150	0.022	0.043	0.050	86.50%	-	AHD
952	-	ROBIG BUILDERS AND DEVELOPMENT CORP.	35327	L	A	MA	GE	Asset Preservation Program - Preventive Maintenance - Secondary Roads - Sta. Rosa - Ulat - Tagaytay Road - K0041+376-K0042+899, K0042+911-K0043+013	Sta. Rosa City, Laguna	11/18/2019	1st	Laguna 2nd DEO	LF	65.459	131	7/29/2019	12/6/2019	0.07%	OG	0.392	0.298	0.150	0.030	0.056	0.033	95.90%	-	AHD
953	735	ROCKSTONE CONSTRUCTION SERVICES AND SUPPLY	22702	L	D	SB	GE	19MG0006 - Construction of Concrete Road Poblacion T'boli to Brgy. Laconon leading to Bakneb River Cave Road	Brgy. Laconon, T'boli, South Cotabato	11/19/2019	1st	South Cotabato 1st DEO	LF	10.457	165	6/11/2019	11/22/2019	0.10%	OG	0.385	0.300	0.150	0.030	0.056	0.033	95.40%	-	AHD
954	736	ROCKWELL CONSTRUCTION AND SUPPLY	43867	L	D	SB	GE	Construction of Slope ProtectionWorks along Barangay Manambong Norte	Bayambang, Pangasinan	11/6/2019	1st	Pangasinan 4th DEO	LF	22.195	196	5/31/2019	12/12/2019	2.85%	OG	0.374	0.204	0.150	0.030	0.056	0.050	86.40%	-	AHD
955	737	ROCKWORLD INDUSTRIES	7582	L	B	MA	GE	Asset Preservation - Const/ Upgrading / Rehab. of Drainage along National Roads-Primary Roads, Daang Maharlika (LT) S00024LT, K0912+833-K0914+083	Palo, Leyte	11/13/2019	1st	Leyte 1st DEO	LF	45.765	219	7/17/2019	2/20/2020	15.97%	OG	0.400	0.240	0.150	0.030	0.061	0.050	93.10%	-	AHD
956	738	RODA CONSTRUCTION AND GENERAL SUPPLY	19674	L	A	MA	GE	Network Development - Off Carriageway Improvement - Secondary Roads Juban-Magallanes Road, K0626+575 - K0627+305, K0627+461 - K0628+332	Magallanes, Sorsogon	11/10/2019	1st	Sorsogon 1st DEO	LF	30.297	124	7/12/2019	11/12/2019	6.71%	OG	0.378	0.210	0.150	0.010	0.060	0.033	84.10%	-	AHD
957	739	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Rehabilitation/ Reconstruction of Road with Slip, Slope Collapse and Landslide: Construction of Road Slope Protection Structure along Gurel - Bokod - Kabayan - Buguias - Abatan Road , K0314+680 to K0315+000	Bokod, Abatan	11/22/2019	1st	Benguet 1st DEO	LF	86.841	225	6/11/2019	2/20/2020	2.99%	OG	0.369	0.300	0.150	0.030	0.042	0.050	94.10%	-	AHD
958	-	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Consrtuction/ Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers: Construction of Flood Mitigation Structure Along Bued River Basin	Dungon, Tuba, Benguet	11/25/2019	Final	Benguet 1st DEO	LF	48.461	240	6/17/2019	2/17/2020	60.83%	C	0.438	0.200	0.300	-	-	-	93.80%	93.8% Very Satisfactory	AHD
959	-	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Construction of Missing Links/ New Roads: Construction of Concrete Road - Specific Location along Baguio - La Trinidad - Itogon - Sablan - Tuba And Tublay (BLISTT), Labey - Lacamen Provincial Road (Section 4B of BLISTT Outer Ring Circumferential Road) including Slope Protection	Bokod, benguet	11/24/2019	1st	Benguet 1st DEO	LF	83.617	245	8/2/2019	4/2/2020	8.54%	OG	0.380	0.266	0.150	0.030	0.051	0.050	92.70%	-	AHD
960	-	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MB	GE	Construction / Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Baguyos Flood Control	Manyakan, Benguet	11/24/2019	1st	Benguet 2nd DEO	LF	76.400	180	7/30/2019	1/25/2020	20.00%	OG	0.374	0.300	0.150	0.030	0.047	0.050	95.10%	-	AHD
961	-	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Declared Tourist Destinations NRJ Bulalacao - Cabacab - Sinto Road Leading to Argi-Tourism Farms	Brgy. Bulalacon, Mankayan, Benguet	11/24/2019	1st	Benguet 2nd DEO	LF	28.997	189	6/20/2019	12/25/2019	0.00%	OG	0.370	0.300	0.150	0.030	0.047	0.050	94.70%	-	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
962	-	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program: Off-Carriageway improvement Baguio - Bontoc Road (Secondary), K0277+000 to K0294+000, with exceptions	Atok, Benguet	11/21/2019	1st	Benguet 2nd DEO	LF	94.194	271	6/27/2019	3/23/2020	16.00%	OG	0.375	0.300	0.150	0.020	0.042	0.033	92.00%	-	AHD
963	740	ROIM BUILDERS & CONSTRUCTION SUPPLY	20226	L	AA	MB	GE	Construction/Improvementt of Access Roads Leading to Trades Industries and Economic Zones of Hubang Brgy. Road Connecting Kaagapmuco Processing Plant and National Highway in Support to Coconut IC	San Francisco, Agusan del Sur	11/12/2019	Final	Agusan del Sur 2nd DEO	LF	14.700	120	7/3/2019	10/30/2019	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	90.2% Very Satisfactory	ONS
964	741	ROIM BUILDERS & CONSTRUCTION SUPPLY/ERRA CONSTRUCTION (JOINT VENTURE)	20226	L	AA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction Improvement of Guihao-an River Bank Protection along Guihao-an Bridge with Rechannelization	Buenavista, Agusan del Norte	11/13/2019	Final	Agusan del Norte DEO	LF	56.518	235	7/10/2019	2/29/2020	53.70%	C	0.479	0.133	0.300	-	-	-	91.20%	91.2% Very Satisfactory	AHD
965	742	ROJUNED CONSTRUCTION	13483	L	D	SB	GB	Local Infrastructure Program - Completion of Multi- Purpose Building (MPB) Barangay Hall	Brgy. Sta. Maria, Alfonso Lista, Ifugao	11/27/2019	Final	Ifugao 2nd DEO	LF	1.928	90	8/13/2019	11/10/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	ONS
966	743	ROLA CONSTRUCTION	6813	L	B	MA	GB	Construction of Multi-Purpose Building (Barangay Hall)	Brgy. Baya, Ragay, Camarines Sur	11/9/2019	Final	Camarines Sur 1st DEO	LF	2.881	120	8/2/2019	11/29/2019	18.15%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
967	744	ROLANDO M. VILLASENCIO CONSTRUCTION & GENERAL SERVICES	24797	L	A	SB	GE	Construction of Road, Brgy. Sumangga	Ormoc City, Leyte	11/7/2019	1st	Leyte 4th DEO	LF	9.355	75	7/25/2019	10/7/2019	0.80%	OG	0.391	0.241	0.150	0.030	0.061	0.050	91.30%	-	AHD
968	745	ROMA CONSTRUCTION AND DEVELOPMENT CORPORATION	6514	L	AAA	LB	GE	Road Widening - Secondary Roads-Olongapo - Bugallon Road, Including ROW - K0201+429 - K0203+000, K0206+000 - K0206+897.50 (PMS ID No. P00201300LZ-CWI)	Iba-Zambales	11/13/2019	Final	Zambales 1st DEO	LF	76.427	334	4/30/2018	3/29/2019	0.00%	C	0.480	0.134	0.300	-	-	-	91.40%	91.4% Very Satisfactory	ONS
969	746	RONWOOD CORPORATION	25311	L	AA	MB	GE	NRJ Dapa-Jct. Cancohoy Road to Dapa Port	Dapa, Surigao del Norte	11/5/2019	Final	Surigao del Norte 1st DEO	LF	18.917	149	5/21/2019	10/16/2019	8.50%	C	0.500	0.134	0.300	-	-	-	93.40%	93.4% Very Satisfactory	AHD
970	747	ROPRIM CONSTRUCTION	8546	L	A	MB	GE	Construction of Suage River Control at Potatan, Iloilo	Potatan, Iloilo	11/11/2019	1st	Iloilo 2nd DEO	LF	46.745	150	7/11/2019	12/7/2019	5.08%	OG	0.379	0.240	0.150	0.030	0.047	0.050	89.60%	-	AHD
971	748	ROSSLANCE CONSTRUCTION & DEVELOPMENT	38977	L	B	SB	GB	Local Infrastructure Program-Construction of Multi-Purpose Building	Brgy. Buboy, Nagcarian, Laguna	11/19/2019	Final	Laguna 3rd DEO	LF	2.820	120	6/10/2019	10/7/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	ONS
972	749	ROTA FLEX CONSTRUCTION & DEV. CORP.	23408	L	B	SB	GE	Rehabilitation/ Reconstruction of Mapuyo Flood Control Protecting Mapuyo Bridge and Biliran Circumferential Road, Kawayan, Biliran (11.70441, 124.42738 to 11.7056, 124.42852)	Kawayan, Biliran	11/11/2019	Final	Biliran DEO	LF	14.466	175	4/2/2019	9/23/2019	59.43%	C	0.488	0.136	0.300	-	-	-	92.40%	90.36% Very Satisfactory	AHD
973	750	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORPORATION	9036	L	AAA	LA	GE	Asset Preservation-Preventive Maintenance Primary Roads along Manila North Road K0100+176-K0101+096, K0105+040-K0105+854, K0107+400-K0108+008, K0108+806-K0109+964, K0111+198-K0112+240, K0113+546-K0114+000	Capas, Tarlas	11/27/2019	Final	Tarlac 1st DEO	LF	76.534	122	7/12/2019	11/10/2019	0.68%	C	0.485	0.134	0.300	-	-	-	91.90%	91.9% Very Satisfactory	AHD
974	751	RPF CONSTRUCTION	39106	L	C	SB	GE	Ensure Safe and Reliable National Road System-Asset Preservation-Preventive Maintenance - Primary Roads - Preventive Maintenace of Road: Asphalt Overlay 50mm with Correction along Cagayan Valley Rd. KO514+943 to KO515+819	Alcala, Cagayan	11/5/2019	Final	Cagayan 1st DEO	LF	9.798	80	7/4/2019	9/21/2019	1.38%	C	0.463	0.133	0.300	-	-	-	89.60%	89.6% Very Satisfactory	AHD
975	752	RR BUILDERS	38348	L	B	SB	GB	Construction of Multi-purpose Building (Community Center)	Sitio Calaocan, Brgy. Rizal, Roxas, Isabela	11/11/2019	Final	Isabela 2nd DEO	LF	2.969	130	6/3/2019	10/10/2019	1.45%	C	0.405	0.133	0.300	-	-	-	83.80%	86.32% Satisfactory	AHD
976	753	RRN CONSTRUCTION	20228	L	B	MA	GE	Road Widening on Specific Locations along Maramag - Maradugao Road - K1562+054 - K1563+000	Base Camp, Maramag, Bukidnon	11/6/2019	1st	Bukidnon 2nd DEO	LF	30.937	245	6/28/2019	2/27/2020	40.42%	OG	0.394	0.240	0.150	0.030	0.047	0.050	91.10%	-	AHD
977	754	RUBY LIM CONSTRUCTION & SUPPLIES, INC.	11685	L	B	MA	GE	Construction of Concrete Road - Balud - Palani - Panubigan - Pajo - Talisay Road Leading to Palani Beaches, Panubigan Pajo and Talisay Mangrove Area, Brgy. Talisay	Balud, MAsbate	11/12/2019	1st	Masbate 2nd DEO	LF	46.549	154	8/28/2019	1/28/2020	33.98%	OG	0.393	0.240	0.150	0.030	0.056	0.050	91.90%	-	AHD
978	755	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	B	SB	GB	Construction of Public Bus Terminal	Ubay, Bohol	11/6/2019	2nd	Bohol 2nd DEO		48.250	300	10/11/2018	8/6/2019	-4.94%	OG	0.394	0.300	0.101	0.030	0.058	0.033	91.60%	-	DEL
979	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	B	MA	GE	Construction of Flood Mitigation Structure, Construction of Flood Control Structure along Dapitan River, Ilaya Bridge Section (Abutment B)	Dapitan City, Zamboanga del Norte	11/8/2019	1st	Zamboanga del Norte 3rd DEO	LF	38.366	243	6/7/2019	2/4/2020	6.94%	OG	0.381	0.224	0.150	0.030	0.054	0.050	88.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
980	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	B	MA	GE	Construction of Road Slope Protection Structure at Specific Locations along Dipolog - Punta - Dansullan - S. Osmena, Zamboanga del Norte/Sur Bdry Rd (SO1036MN) K1880+000 to K1880+689.50	Zamboanga del Norte	11/8/2019	1st	Zamboanga del Norte 3rd DEO	LF	49.000	222	6/28/2019	2/4/2020	14.96%	OG	0.366	0.240	0.150	0.030	0.054	0.033	87.30%	-	AHD
981	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	B	MA	GE	Widening of Canawan Bridge (B00526MN) along Sindangan - Liloy Road	Salug, Zamboanga del Norte	11/6/2019	1st	Zamboanga del Norte 2nd DEO	LF	40.23	300	6/10/2019	4/4/2020	29.86%	OG	0.380	0.299	0.150	0.030	0.043	0.050	95.20%	-	AHD
982	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	B	MA	GE	Network Development - Paving of Unpaved Road - Primary Jct. Aurora - Ozamiz City Road, K1636+073 to K1636+788	Zamboanga del Sur	11/9/2019	1st	Zamboanga del Sur 1st DEO	LF	23.275	116	7/25/2019	11/17/2019	0.11%	OG	0.392	0.206	0.150	0.030	0.054	0.050	88.20%	-	AHD
983	-	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	A	MB	GE	Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones, Malingao Bualan Road from Brgy. Malingao to Buluan in Support of the Coco Coir Industry	Tubod, Lanao del Norte	11/6/2019	Final	Lanao del Norte 2nd DEO	LF	18.620	121	6/19/2019	10/17/2019	0.00%	C	0.478	0.195	0.300	-	-	-	97.30%	89.56% Very Satisfactory	ONS
984	756	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	Construction of Concrete Road-Jordan-Hoskyn-Sanao Road leading to Bala-an Bukid Shrine, Baras Beach Resort & Balcon Marine Protected Area, CBRT Hoskyn, RORO and Monkey Santuary	Brgy. Hoskyb, Jordan, Guimaras	11/12/2019	Final	Guimaras DEO	LF	27.901	107	6/11/2019	9/25/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	86.94% Satisfactory	ONS
985	-	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	Reconstruction to Concrete Pavement-on Specific Locations along Guimaras Circumferential Road (S00028GR) K0023+550- K0070+337	Buenavista, San Lorenzo, Sibunag, and Nueva Valencia, Guimaras	11/12/2019	1st	Guimaras DEO	LF	40.081	152	6/28/2019	11/26/2019	1.15%	OG	0.385	0.240	0.150	0.022	0.051	0.050	89.80%	-	AHD
986	757	SAMANTHA ENTERPRISES	35697	L	D	SB	GE	Widening of Permanent Bridges Ambabaay Bridge (B0866LZ) along Alaminos-Bolinao Road (Phase 2)	Bani, Pangasinan	11/12/2019	1st	Pangasinan 1st DEO	LF	49.500	240	5/16/2019	1/10/2020	1.18%	OG	0.400	0.207	0.150	0.030	0.056	0.050	89.30%	-	AHD
987	758	SAMURAI CONSTRUCTION	32214	L	D	SB	GE	Construction of Flood Control and Drainage at Sitio Pulot II	Pulot Interior, Sofronio Espanola, Palawan	11/6/2019	1st	Palawan 2nd DEO	LF	4.945	144	6/23/2019	11/13/2019	-3.60%	OG	0.374	0.300	0.114	0.030	0.032	0.033	88.30%	-	DEL
988	-	SAMURAI CONSTRUCTION	32214	L	D	SB	GE	Construction of Multi-Purpose Building (Covered Court), Plaridel National High School	Brgy. Plaridel, Aborlan, Palawan	11/8/2019	1st	Palawan 3rd DEO	LF	4.912	155	6/13/2019	11/14/2019	-64.19%	OG	0.378	0.300	0.000	0.030	0.054	0.000	76.20%	-	DEL
989	-	SAMURAI CONSTRUCTION	32214	L	D	SB	GE	Road Concreting of Sitio Ali-Alit Feeder Road, Sta. 0+000 to Sta. 0+300	Purok Mabuhay, Brgy. Inagawan, Puerto Princesa City, Palawan	11/8/2019	Final	Palawan 3rd DEO	LF	3.861	55	7/17/2019	9/9/2019	0.00%	C	0.401	0.107	0.300	-	-	-	80.80%	80.8% Unsatisfactory	ONS
990	759	SANLAHI GROUP OF BUILDERS INC./ BS BUILDERS & SUPPLIES JOINT VENTURE	JV-18-1448	L	B	MA	GE	Construction of Suqui-Parang-Palhi-Sapul Bypass Road	Calapan City, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	43.539	309	7/17/2019	5/20/2020	50.05%	OG	0.381	0.251	0.150	0.030	0.061	0.050	92.30%	-	AHD
991	760	SANRHO BUILDERS, INC.	24213	L	A	MA	GE	Construction / Extension of Brgy. Awang River Control (Downstream) Along San Francisco/ Tuliw Creek	Malinao, Albay	11/6/2019	Final	Albay 1st DEO	LF	49.000	171	6/10/2019	11/27/2019	12.87%	C	0.438	0.200	0.300	-	-	-	93.80%	93.44% Very Satisfactory	AHD
992	761	SARGASSO CONSTRUCTION AND DEVELOPMENT CORP./ ALIÑO CONSTRUCTION CORPORATION JOINT VENTURE	JV-18-407	L	AAA	LA	GB	Construction of Four (4) Storey, Twenty (20) Classroom School Building at Silang Central School	Silang, Cavite	11/28/2019	Final	Cavite 3rd DEO	LF	53.856	330	12/13/2018	11/7/2019	0.00%	C	0.496	0.133	0.300	-	-	-	92.90%	91.85% Very Satisfactory	ONS
993	762	SATRAP CONSTRUCTION COMPANY, INC.	2526	L	AAA	LB	GE	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure including Local Projects, Construction of Vigan - Cabugao Coastal Road, including Bridge	Ilocos Sur	11/9/2019	1st	Regional Office No. I	LF	73.752	234	6/25/2019	2/13/2020	17.34%	OG	0.395	0.240	0.150	0.030	0.050	0.050	91.50%	-	AHD
994	763	SBK CONSTRUCTION SUPPLIES AND SERVICES	34150	L	D	SB	GB	Completion/Improvement of Multi-Purpose Building at Barangay IV	Hinigaran, Negros Occidental	11/9/2019	Final	Negros Occidental 2nd DEO	LF	0.975	60	7/14/2019	9/11/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS
995	764	SCR CONSTRUCTION AND ENTERPRISES	44707	L	C	SB	GE	Local Infrastructure Program - Construction of Local Road	Barangay Inwaloy, Mayoyao, Infugao	11/27/2019	Final	Ifugao 2nd DEO	LF	1.920	51	8/22/2019	10/11/2019	0.00%	C	0.476	0.134	0.300	-	-	-	91.00%	91% Very Satisfactory	ONS
996	765	SEVEN-FIVE-FIVE CONSTRUCTION & SUPPLY	35349	L	D	SB	GB	Construction of School Building 2 Classroom 2 Storey School Building Agdao Elementary School Annex, Brgy. Agdao Proper	Davao City	11/26/2019	Final	Davao City DEO	LF	4.641	180	6/12/2019	12/8/2019	66.70%	C	0.479	0.133	0.300	-	-	-	91.20%	91.2% Very Satisfactory	AHD
997	766	SEVERS CONSTRUCTION & SUPPLIES & REALTY DEVELOPMENT	41004	L	B	SB	GE	Concreting of Barangay Road - Lipakan	Salug, Zamboanga del Norte	11/6/2019	1st	Zamboanga del Norte 2nd DEO	LF	5.702	70	7/22/2019	9/29/2019	-2.60%	OG	0.385	0.299	0.124	0.030	0.041	0.033	91.20%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
998	767	SGM CONSTRUCTION	38805	L	D	SB	GE	Construction/Improvement of Access Roads leading to Seaport, Access Road from National Highway leading to San Vicente Bajo Port	Oroquieta City, Misamis Occidental	11/9/2019	Final	Misamis Occidental 1st DEO	LF	15.210	120	6/19/2019	10/16/2019	0.00%	C	0.489	0.197	0.300	-	-	-	98.60%	98.6% Outstanding	ONS
999	768	SHALJOMAR CONSTRUCTION & SUPPLY	32921	L	D	SB	GE	Construction of Concrete Road - Concreting of Road , Barangay Ilaya - Sampad- San Antonio - Lumocab	Balud, Masbate	11/12/2019	Final	Masbate 2nd DEO	LF	9.397	79	6/27/2019	9/13/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.98% Very Satisfactory	ONS
1000	769	SHANLEY CONSTRUCTION	35633	L	C	SB	GE	Local Infrastructure - Concreting of Barangay Raniag to Barangay Villa Marcos in Ramon	Ramon, Island	11/7/2019	1st	Isabela 4th DEO	LF	4.950	74	9/2/2019	11/14/2019	0.75%	OG	0.367	0.275	0.150	0.022	0.047	0.050	91.10%	-	AHD
1001	770	SHEEN-SHEEN CONSTRUCTION	29015	L	A	MA	GE	Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Road CCR	Camiguin, Circumferential Road	11/9/2019	Final	Camiguin DEO	LF	13.034	96	7/8/2019	10/11/2019	0.00%	C	0.479	0.133	0.300	-	-	-	91.20%	91.2% Very Satisfactory	ONS
1002	771	SHEEN-SHEEN CONSTRUCTION / WDM CONSTRUCTION AND SUPPLIES (JOINT VENTURE)	JV-18-0374	L	B	MA	GE	Const. of Lumad River Control	Lumad, Mambajao, Camiguin	11/9/2019	Final	Camiguin DEO	LF	46.591	145	7/8/2019	11/29/2019	13.30%	C	0.467	0.133	0.300	-	-	-	90.00%	87.9% Satisfactory	AHD
1003	772	SHEPPERD CONSTRUCTION AND SUPPLY	37373	L	B	SB	GE	Retrofitting/ Strengthening Bridge-Bagong Sikat Br. (B00079MR) along Mindoro West Coastal Rd	San Jose, Occidental Mindoro	11/9/2019	1st	Mindoro Occidental DEO	LF	8.815	174	7/9/2019	12/29/2019	38.78%	OG	0.350	0.240	0.150	0.030	0.056	0.050	87.60%	-	AHD
1004	-	SHEPPERD CONSTRUCTION AND SUPPLY	37373	L	B	SB	GB	18ME0134 - Construction of Senior Citizen Building	Brgy. Alegria, Alabel, Sarangani Province	11/21/2019	Final	Sarangani DEO	LF	19.599	270	11/12/2018	8/8/2019	0.58%	C	0.496	0.174	0.300	-	-	-	97.00%	91.89% Very Satisfactory	AHD
1005	773	SHLA CONSTRUCTION AND SUPPLY	45590	L	B	SB	GB	Building and Other Structures - Multipurpose/ Facilities - Construction of Multi-Purpose Building (Covered Court)	Brgy. Del Rosario, Milaor, Camarines Sur	11/8/2019	Final	Camarines Sur 2nd DEO	LF	4.800	140	7/31/2019	12/17/2019	15.00%	C	0.498	0.132	0.300	-	-	-	93.00%	85.93% Satisfactory	AHD
1006	774	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY	30835	L	AAA	MA	GE	Construction of Flood Mitigation Structure along Ilog Bungol	Ilog, Negros Occidental	11/9/2019	1st	Regional Office No. VI	LF	73.340	293	6/26/2019	4/13/2020	69.96%	OG	0.394	0.240	0.150	0.022	0.047	0.050	90.30%	-	AHD
1007	775	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY	36158	L	A	MA	GE	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Tertiary Roads,Kabankalan Jct Salong-Tapi-Dacongcogon-Bantayan Rd-K0099+488-K0099+512, K0103+497-K0103+528, K0099+439-K0099+488, K0099+512-K0099+530, K0113+000- K0113+267	Kabankalan City, Negros Occidental	11/8/2019	1st	Negros Occidental 3rd DEO	LF	14.652	158	7/15/2019	12/19/2019	1.09%	OG	0.388	0.240	0.150	0.022	0.051	0.050	90.10%	-	AHD
1008	776	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	Road Widening along Calapan North Road K0008+023 - K0008+575, K0010+908 - K0011+404, K0027+486 - K0027+520, K0027+520 - K0027+620, K0027+620 K0027+660, K0027+660 - K0028+005, K0030+589 -K0030+865	Calapan City & San Teodoro, Oriental Mindoro	11/4/2019	1st	Mindoro Oriental DEO	LF	26.801	195	8/26/2019	3/7/2020	2.91%	OG	0.377	0.246	0.150	0.030	0.061	0.050	91.40%	-	AHD
1009	-	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	Road Widening Secondary Roads, CSR (K0094+160 - K0094+191, K0094+200 - K0096+968)	Bansud, Oriental Mindoro	11/7/2019	Final	Southern Mindoro DEO	LF	96.410	510	4/11/2018	9/2/2019	0.00%	C	0.449	0.156	0.300	-	-	-	90.50%	89.48% Very Satisfactory	ONS
1010	777	SLP CONSTRUCTION	35992	L	D	SB	GB	Building and Other Structures – Multi-Purpose/Facilities – National Building Program: Construction of DPWH Staff House Including Other Facilities at DPWH Bohol 2nd District Engineering Office	Ubay, Bohol	11/6/2019	1st	Bohol 2nd DEO		14.671	190	6/19/2019	12/25/2019	0.10%	OG	0.383	0.240	0.150	0.030	0.059	0.033	89.50%	-	AHD
1011	778	SOCOR CONSTRUCTION CORPORATION	8020	L	AAA	LB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Tertiary Roads - Tejeron St. (S02961LZ) Ch 0 - Ch. 780	Manila City	11/11/2019	Final	South Manila DEO	LF	11.623	90	7/18/2019	10/15/2019	0.00%	C	0.484	0.200	0.300	-	-	-	98.40%	98.4% Outstanding	ONS
1012	779	SOLFIO P. JACINTO CONSTRUCTION	17799	L	B	MA	GE	Construction of Concrete River Wall, Brgy. Magpapalayoc	San Leonardo, Nueva Ecija	11/25/2019	1st	Nueva Ecija 2nd DEO	LF	28.833	192	6/20/2019	12/28/2019	-2.66%	OG	0.388	0.231	0.123	0.030	0.051	0.033	85.60%	-	DEL
1013	780	SOLID M CONSTRUCTION	33991	L	B	MA	GE	Off-Carriageway Improvement, Tertiary Roads, Rawis - Catubig Road, K0789+711.4 - K0790+000, K0796+504 - K0796+715, K0798+200 - K0799+234.5, K0801+487 - K0801+770	Northern Samar	11/5/2019	1st	Northern Samar 2nd DEO	LF	30.507	150	7/12/2019	12/8/2019	7.85%	OG	0.382	0.236	0.150	0.030	0.042	0.033	87.30%	-	AHD
1014	-	SOLID M CONSTRUCTION	33991	L	B	MA	GE	Construction/Upgrading/Rehabilitation of Drainage along National Roads, Secondary Roads, Catarman - Laoang Road, K0783+200 - K0783+584	Northern Samar	11/5/2019	Final	Northern Samar 2nd DEO	LF	12.107	150	6/5/2019	11/1/2019	26.93%	C	0.488	0.133	0.300	-	-	-	92.10%	89.52% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1015	-	SOLID M CONSTRUCTION	33991	L	B	MA	GE	Off-Carriageway Improvement, Tertiary Roads, Arteche - Jipapad - Las Navas - Rawis Road	K0808+900 - K0811+000, K0813+000 - K0813+444, Northern Samar	11/5/2019	1st	Northern Samar 2nd DEO	LF	40.191	180	7/15/2019	1/10/2020	16.26%	OG	0.382	0.237	0.150	0.030	0.051	0.033	88.30%	-	AHD
1016	781	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION	33484	L	B	MA	GE	Road Concreting of Sampao - Bonita National Highway in Support to Palm Oil Production & other Agricultural Products	Isulan, Sultan Kudarat	11/23/2019	Final	Sultan Kudarat 1st DEO	LF	11.765	103	6/17/2019	9/27/2019	-3.83%	C	0.492	0.200	0.185	-	-	-	87.70%	87.7% Satisfactory	DEL
1017	782	SOUTHLAND CONSTRUCTION AND SUPPLIES	39555	L	D	SB	GB	Construction of Multi-Purpose Building (Gymnasium), Asipulo Elementary School	Barangay Amduntog, Asipulo, Ifugao	11/26/2019	Final	Ifugao 1st DEO	LF	1.956	60	7/16/2019	9/13/2019	0.00%	C	0.497	0.134	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
1018	783	SPECO BUILDERS INC.	15301	L	AAA	MB	GE	Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads Nueva Ecija-Pangasinan Rd K0150+300 - K0151+000, K0159+000 - K0159+368, K0159+785 - K0160+000, K0140+000 - K0142+382, K0151+000 - K0151+460	Nueva Ecija	11/26/2019	1st	Nueva Ecija 1st DEO	LF	94.949	330	8/7/2019	7/1/2020	26.07%	OG	0.388	0.239	0.150	0.030	0.056	0.050	91.30%	-	AHD
1019	784	SPRING STAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	Construction / Extension of San Lorenzo Seawell (Phase II)	Tabaco City, Albay	11/6/2019	Final	Albay 1st DEO	LF	39.200	161	6/7/2019	11/14/2019	6.21%	C	0.478	0.133	0.300	-	-	-	91.10%	91.88% Very Satisfactory	AHD
1020	785	SPS BUILDERS	38002	L	C	SB	GE	Reconstruction to Concrete Pavement of Banga-Polot-an-Pototan Pob. Road, KO279+442 - KO279+659 & KO281+505 - KO282+883	Pototan, Iloilo	11/11/2019	1st	Iloilo 2nd DEO	LF	28.378	189	7/11/2019	1/15/2020	21.89%	OG	0.364	0.240	0.150	0.030	0.045	0.050	87.90%	-	AHD
1021	786	SQUARE CUBE CONSTRUCTION	25120	L	AAA	MB	GE	Local Infrastructure Program- Local Roads and Bridges- Local Roads, Construction of Lonoy- Tigbawan- Maujo Road, Barangays Lonoy, Tigbawan and Maujo	Maasin, Southern Leyte	11/4/2019	1st	Southern Leyte DEO	LF	17.820	210	7/3/2019	1/28/2020	30.35%	OG	0.384	0.239	0.150	0.030	0.061	0.050	91.40%	-	AHD
1022	787	ST. GERRARD CONSTRUCTION GENERAL CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	MB	GE	Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads/Daang Maharlika (LT)- K1006+220-K1006+520 (Construction of Road Slope Protection Structure)	Sogod, Southern Leyte	11/5/2019	Final	Southern Leyte DEO	LF	121.391	415	5/2/2019	6/20/2019	4.00%	C	0.496	0.133	0.300	-	-	-	92.90%	92.48% Very Satisfactory	AHD
1023	-	ST. GERRARD CONSTRUCTION GENERAL CONTRACTOR & DEVELOPMENT CORP.	31762	L	AA	LA	GE	Construction of Bypass/Diversion Roads, Bangui Bypass Road, including ROW and Bridge	Ilocos Norte	11/6/2019	Final	Regional Office No. I	LF	163.419	480	2/28/2018	6/22/2019	-0.20%	C	0.495	0.133	0.294	-	-	-	92.20%	88.66% Satisfactory	DEL
1024	788	ST. JOSEPH CONSTRUCTION AND TRADING	36890	L	C	SB	GE	Concreting of Road going to Catholic Church, Dicoyong Diut, Brgy. Dicoyong	Sindangan, Zamboanga del Norte	11/6/2019	Final	Zamboanga del Norte 1st DEO	LF	1.960	50	8/19/2019	10/7/2019	0.00%	C	0.486	0.133	0.300	-	-	-	91.90%	91.9% Very Satisfactory	ONS
1025	-	ST. JOSEPH CONSTRUCTION AND TRADING	36890	L	C	SB	GE	Concreting of Road, Brgy. Bangco	Titay, Zamboanga Sibugay	11/5/2019	Final	Zamboanga Sibugay 2nd DEO	LF	4.994	44	7/31/2019	9/12/2019	34.09%	C	0.493	0.133	0.300	-	-	-	92.60%	92.6% Very Satisfactory	AHD
1026	789	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	B	SB	GE	Local Roads and Bridges - Local Infrastructure Program, Rehabilitation of Paved Road - Improvement of Roads and Alleys, Zone 81 Singalong, Manila	Manila City	11/11/2019	Final	South Manila DEO	LF	2.814	120	7/4/2019	10/31/2019	27.70%	C	0.453	0.200	0.300	-	-	-	95.30%	90.62% Very Satisfactory	AHD
1027	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	SB	GE	Rehabilitation of Drainage System along Amang Rodriguez Avenue	Pasig City	11/20/2019	1st	Metro Manila 1st DEO	LF	14.543	195	7/12/2019	1/22/2020	-1.11%	OG	0.392	0.300	0.139	0.030	0.056	0.033	95.00%	-	DEL
1028	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	A	SB	GE	Preventive Maitenance of Road: Asphalt Overlay- Quezon Avenue- K0006+360 to K0006+777, K0007+523- K0007+748	Quezon City	11/26/2019	Final	Quezon City 2nd DEO	LF	14.258	30	7/12/2019	8/10/2019	36.67%	C	0.438	0.133	0.300	-	-	-	87.10%	87.1% Satisfactory	AHD
1029	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	A	SB	GE	Road Widening - Tertiary Roads - Baliwag-Candaba Road K0054+100-K0054+520, K0055+920-K0057+000	Baliuag, Bulacan	11/19/2019	1st	Bulacan 1st DEO	LF	20.996	208	6/25/2019	1/18/2020	2.82%	OG	0.382	0.245	0.150	0.030	0.056	0.050	91.30%	-	AHD
1030	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	B	SB	GE	Construction of Concrete Road - Brgy. Lumboyan-Brgy. Mablad Road Connecting to Iloilo - Antique Road and Public Market of Barbaza in Support of Abaca Industry	Barbaza, Antique	11/5/2019	1st	Antique DEO	LF	17.722	181	6/6/2019	12/3/2019	0.22%	OG	0.321	0.240	0.150	0.030	0.023	0.050	81.40%	-	AHD
1031	-	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	B	SB	GE	Construction of Concrete Revetment (RC Cut-off Wall), Buhangin Flood Control	Malita, Davao Occidental (Sta. 0+000 - Sta. 0+600)	11/25/2019	1st	Davao Occidental DEO	LF	26.107	184	6/4/2019	12/4/2019	-5.17%	OG	0.387	0.300	0.098	0.030	0.047	0.033	89.50%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1032	790	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Local Program - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local Projects - Local Roads and Bridges - Local Roads - Improvement / Upgrading of Roads and Drainage, Zone 92 and Vicinity	Pandacan, Manila	11/11/2019	1st	South Manila DEO	LF	18.576	210	7/4/2019	1/29/2020	23.34%	OG	0.397	0.300	0.150	0.030	0.037	0.050	96.40%	-	AHD
1033	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Local Program - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects - Flood Control and Drainage - Drainage/ Protection Works - Rehabilitation of Bvillamor Airbase Drainage Systems	Pasay City	11/13/2019	1st	South Manila DEO	LF	52.106	300	8/8/2019	6/2/2020	16.83%	OG	0.398	0.238	0.150	0.030	0.037	0.050	90.30%	-	AHD
1034	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GB	Construction/Rehabilitation of Accessibility Facilities for Physically Challenged Persons	Province of Cagayan, Tuguegarao City, Igui, Penablanca	11/9/2019	2nd	Regional Office No. II	LF	18.516	290	10/2/2018	7/18/2019	-3.80%	OG	0.395	0.226	0.112	0.024	0.043	0.033	83.30%	-	DEL
1035	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System- Asset Preservation- Program Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Secondary Roads- Manila East Road K0039+(-116)- K0039+000.5	Cardona, Rizal	11/25/2019	1st	Rizal 2nd DEO	LF	36.005	180	7/4/2019	12/30/2019	14.96%	OG	0.400	0.240	0.150	0.022	0.041	0.050	90.30%	-	AHD
1036	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structures - Construction of River Control Along San Cristobal River	Brgy. Banlic, Calamba City, Laguna	11/18/2019	1st	Laguna 2nd DEO	LF	48.988	230	7/15/2019	2/29/2020	10.49%	OG	0.394	0.235	0.150	0.030	0.051	0.050	91.00%	-	AHD
1037	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Flood Control Structure (Including Rechanneling) along Boac River (Sta. 4+155-Sta. 4+445)	Boac, Marinduque	11/13/2019	1st	Marinduque DEO	LF	48.999	270	7/30/2019	4/24/2020	25.82%	OG	0.400	0.234	0.150	0.030	0.047	0.050	91.10%	-	AHD
1038	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Rehabilitation/Improvement of Sto. Lamoro, Villa Libertad-New Ibajay Road, Sta. 289+000-Sta. 290+320	El Nido, Palawan	11/11/2019	1st	Palawan 1st DEO	LF	32.589	228	6/10/2019	1/23/2020	41.85%	OG	0.355	0.300	0.150	0.030	0.051	0.050	93.60%	-	AHD
1039	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MA	GB	Constructio of Elementary and Scondary School Buildings, San Andres NHS - 4STY12CL	San Andres, Romblon	11/14/2019	2nd	Romblon DEO	LF	30.869	210	2/8/2019	9/5/2019	-2.61%	OG	0.385	0.279	0.124	0.030	0.061	0.033	91.20%	-	DEL
1040	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Concrete Road - Brgy. San Ramon-Brgy. Latazon - Brgy. Liberato Road Conncting to Iloilo-Antique Road, Public Market of Laua-an and to Processing and Packaging Plant of Muscovado Sugar in Support of Agri-Business Industry (Rootcrops, Peanuts, Ginger, Corn and Sugar Cane Plantation)	Laua-an, Antique	11/5/2019	1st	Antique DEO	LF	17.921	181	6/24/2019	12/21/2019	1.47%	OG	0.342	0.240	0.150	0.030	0.045	0.050	85.70%	-	AHD
1041	-	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	A	MB	GE	Construction of Concrete Revetment along Lipadas River, Toril District, Davao City	3rd Congressional District Davao City	11/27/2019	1st	Davao City 2nd DEO	LF	93.603	276	7/12/2019	4/12/2020	6.61%	OG	0.374	0.239	0.150	0.030	0.056	0.050	89.90%	-	AHD
1042	791	STA. CRUZ CONSTRUCTION	9301	L	B	SB	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Bridge Program - Retrofitting / Strengthening of Permanent Bridges - Hinagyanan Bridge (B04199LZ) Along Manguiring - Cagsao - Cabanbanan Road	Calabanga, Camarines Sur	11/7/2019	Final	Camarines Sur 3rd DEO	LF	14.911	97	6/10/2019	9/14/2019	3.06%	C	0.500	0.133	0.300	-	-	-	93.30%	89.34% Very Satisfactory	AHD
1043	792	STAR WILLIAM CONSTRUCTION	35928	L	B	MA	GE	Upgrading / Construction of Riverwall along San Rafael Village (Phase III)	Navotas City	11/4/2019	Final	Malabon-Navotas DEO	LF	23.871	156	6/25/2018	11/26/2019	26.28%	C	0.500	0.133	0.300	-	-	-	93.30%	92.52% Very Satisfactory	AHD
1044	-	STAR WILLIAM CONSTRUCTION	35928	L	B	MA	GE	Construction of flood control structure along Angat River Lumangbayan Section	Plaridel, Bulacan	11/19/2019	Final	Bulacan 1st DEO	LF	27.931	150	5/27/2019	10/23/2019	0.00%	C	0.498	0.133	0.300	-	-	-	93.10%	93.1% Very Satisfactory	ONS
1045	-	STAR WILLIAM CONSTRUCTION	35928	L	B	MA	GE	Construction of flood control structures along Angat River Sipat Section	Plaridel, Bulacan	11/19/2019	1st	Bulacan 1st DEO	LF	33.476	195	6/25/2019	1/5/2020	4.84%	C	0.394	0.235	0.150	0.030	0.047	0.050	90.60%	-	AHD
1046	793	STARDON CONSTRUCTION AND TRADING	36045	L	D	SB	GB	Construction of Multi-Purpose Building at Tinajero (R.A. 9506 - Bacolor Rehabilitation Act)	Bacolor, Pampanga	11/5/2019	Final	Pampanga 1st DEO	LF	4.683	90	6/6/2019	9/3/2019	0.00%	C	0.482	0.134	0.300	-	-	-	91.60%	90.06% Very Satisfactory	ONS
1047	794	STARS & STRIPES CONSTRUCTION	23484	L	B	MA	GB	Construction of Multipurpose Building (Covered Court) 5th Infantry Batallion, Brgy. Del Pilar	Pinan, Zamboanga del Norte	11/8/2019	Final	Zamboanga del Norte 3rd DEO	LF	2.450	100	6/28/2019	10/5/2019	0.00%	C	0.479	0.134	0.300	-	-	-	91.30%	91.3% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1048	795	STEADFAST BUILDERS CONSTRUCTION CORPORATION	44110	L	B	SB	GE	Rehabilitation of Paved Roads - Cebu North Hagnaya Wharf Road - K0016+836 to K0017+605	Liloan, Cebu	11/13/2019	1st	Cebu 5th DEO	LF	12.098	120	7/17/2019	11/13/2019	-1.48%	OG	0.382	0.300	0.135	0.030	0.056	0.033	93.60%	-	DEL
1049	796	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Construction/improvement of Access Road Leading to Manlelueg Hot Spring	Brgy. Malabobo, Mangatarem, Pangasinan	11/11/2019	1st	Pangasinan 2nd DEO	LF	29.884	120	8/7/2019	12/4/2019	21.85%	OG	0.301	0.300	0.150	0.030	0.047	0.033	86.10%	-	AHD
1050	-	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MB	GE	Construction / Extension of Flood Mitigation Facilities Along Kabilugan - Velasco - Bato River Basin (Lake Bicol) Pawa, Brgy. Pawa	Malinao, Albay	11/6/2019	Final	Albay 1st DEO	LF	39.200	161	5/28/2019	11/4/2019	0.00%	C	0.475	0.133	0.300	-	-	-	90.80%	91.34% Very Satisfactory	ONS
1051	-	STEVEN CONSTRUCTION & SUPPLY	21987	L	B	MA	GE	Construction of Concrete Road - Concreting of LOCal Roads Junction National Road to Sitio Tacdugan, Barangay Bagahanglad	San Jacinto, Masbate	11/11/2019	1st	Masbate 1st DEO	LF	33.258	180	7/8/2019	1/3/2020	10.88%	OG	0.379	0.240	0.150	0.010	0.042	0.050	87.10%	-	AHD
1052	797	STEVEN CONSTRUCTION & SUPPLY/ NG2 CONSTRUCTION CORPORATION (JOINT VENTURE)	JV-18-1716	L	B	MA	GE	Concreting of Mohon - Pooc - Biasong Dumlog Roads	Talisay City, Cebu	11/8/2019	1st	Cebu 2nd DEO	LF	44.204	144	7/4/2019	11/24/2019	-1.35%	OG	0.355	0.300	0.136	0.030	0.047	0.033	90.10%	-	DEL
1053	798	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	B	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Bank Improvement Along Estero de Binondo, Sta. 0+329.56 to Sta. 0+400.76, Sta. 0+409.26 to Sta.468.46, Manila City	Manila City	11/8/2019	1st	North Manila DEO	LF	48.984	180	7/2/2019	12/28/2019	7.69%	OG	0.337	0.300	0.150	0.030	0.042	0.050	90.90%	-	AHD
1054	-	STO. CRISTO CONSTRUCTION AND TRADING	26096	L	A	MA	GE	Construction/ Improvement of Access Roads Leading to Declared Tourism Destinations, Iba Bypass Road (GOVIC Highway) (PMS ID No. P00330249LZ-CWI)	Iba-Zambales	11/13/2019	1st	Zambales 1st DEO	LF	79.980	250	6/24/2019	2/28/2020	34.39%	OG	0.392	0.229	0.150	0.030	0.056	0.050	90.70%	-	AHD
1055	799	STONE THROW CONSTRUCTION & ENT.	33723	L	D	SB	GB	Construction of Multi-Purpose Building, Covered Court, Masao	Tungawan, Zamboanga Sibugay	11/5/2019	Final	Zamboanga Sibugay 2nd DEO	LF	1.964	60	7/22/2019	9/19/2019	0.00%	C	0.499	0.135	0.300	-	-	-	93.40%	93.4% Very Satisfactory	ONS
1056	800	STRONGLANE CONSTRUCTION & TRADING	32333	L	B	MA	GE	Construction of Flood Control Structures along Jalaur River, Bgry. Tabucan	Barotac Nuevo, Iloilo	11/11/2019	1st	Iloilo 2nd DEO	LF	48.998	165	6/10/2019	11/21/2019	0.30%	OG	0.369	0.240	0.150	0.030	0.043	0.050	88.20%	-	AHD
1057	801	STX ENTERPRISES	21547	L	AAA	LB	GE	Asphalt Overlay along Calapan South Road K0006+600 - K0009+520, K0048+480 - K0050+750	Calapan City & Socorro, Oriental Mindoro	11/4/2019	1st	Mindoro Oriental DEO	LF	96.472	161	7/25/2019	1/1/2020	1.18%	OG	0.324	0.300	0.150	0.030	0.061	0.050	91.50%	-	AHD
1058	802	SUN RAYS BUILDERS & GENERRAL SUPPLY	19995	L	D	SB	GE	Concreting of Doña Trinidad to Mabini Road, Sta. 000+000 - Sta. 000+620	Brgy. Doña Trinidad, San Andres, Romblon	11/14/2019	1st	Romblon DEO	LF	29.400	188	7/1/2019	1/4/2020	7.52%	OG	0.366	0.258	0.150	0.030	0.061	0.050	91.50%	-	AHD
1059	-	SUN RAYS BUILDERS & GENERRAL SUPPLY	19995	L	D	SB	GE	Construction/ Maintenance of Flood Mitigation Structures and Drainage System - Construction of Bariri Slope Protection, Sta. 000+110 - Sta. 000+217.6	Sitio Bariri, Hinagoman, Ferrol, Romblon	11/14/2019	1st	Romblon DEO	LF	18.906	196	7/1/2019	1/12/2020	-1.49%	OG	0.373	0.247	0.135	0.030	0.061	0.033	87.90%	-	DEL
1060	803	SUNWEST CONSTRUCTION AND DEVELOPMENT	15906	L	AAA	LB	GE	Concreting of Brgy. Leon-Brgy.Maybunga FMR Brgys. Maybunga, Leon, Paningayan, Virginia, Santiago, Tibacan and Pandanan, Laua-an, Antique	Laua-an, Antique	11/4/2019	2nd	Antique DEO	LF	94.523	428	8/2/2018	10/3/2019	-2.65%	OG	0.367	0.240	0.124	0.030	0.041	0.000	80.20%	-	DEL
1061	-	SUNWEST CONSTRUCTION AND DEVELOPMENT	15906	L	AAA	LB	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide, Tigwi-Dampulan-Lipata-Yook-Buenavista Road, k0092+402-K0092+840	Buenavista, Marinduque	11/13/2019	1st	Marinduque DEO	LF	95.781	300	8/27/2019	6/21/2020	21.77%	OG	0.400	0.240	0.150	0.030	0.037	0.050	90.70%	-	AHD
1062	804	SUPREA PHILS. DEVELOPMENT CORPORATION	41868	L	B	SB	GE	Construction of Concrete Roads - Cogon - Provincial Road (Guimbal - Dapdap - Tagubi) leading to Tourist Destination at Mystical Rock	Compostela, Cebu	11/13/2019	1st	Cebu 5th DEO	LF	27.845	180	7/17/2019	1/12/2020	0.00%	OG	0.337	0.300	0.150	0.030	0.056	0.050	92.30%	-	ONS
1063	805	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	MA	GE	Construction of Flood Control Structure	Brgy. Pahanocoy, Bacolod City	11/5/2019	1st	Bacolod City DEO	LF	47.040	210	7/9/2019	2/3/2020	37.58%	OG	0.350	0.240	0.150	0.022	0.042	0.050	85.40%	-	AHD
1064	-	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	MA	GE	Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Mitigation Structure along Hilabangan River	Brgy. Orong, Kabankalan City, Negros Occidental	11/9/2019	1st	Negros Occidental 3rd DEO	LF	38.544	229	6/24/2019	2/7/2020	31.78%	OG	0.400	0.240	0.150	0.022	0.051	0.050	91.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1065	-	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	Reconstruction to Concrete Pavement-Bangga Dose- First Farmer's Mill-Barangay Conception Tourism Road, Sta.0+000- Sta.1+600	Brgy. Dos Hermanas, Talisay City, Negros Occidental	11/7/2019	1st	Negros Occidental 1st DEO	LF	37.238	206	6/17/2019	1/8/2020	-4.14%	OG	0.383	0.240	0.109	0.022	0.051	0.033	83.80%	-	DEL
1066	806	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC. / APPGIL CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-1237	L	AAA	MA	GE	Construction of Flood Mitigation Structure- Construction of Flood Control Structure along Imbang River (Both Stream), Sta.0+390.50- Sta.0+740.50 (both sides) Upstream, Sta.0+341-Sta.0+0741 (both sides) Downstream	Silay City, Negros Occidental	11/6/2019	2nd	Negros Occidental 1st DEO	LF	91.655	234	6/27/2019	2/15/2020	13.90%	OG	0.394	0.240	0.150	0.022	0.051	0.050	90.70%	-	AHD
1067	807	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY INC. / EL-JAKE BUILDERS JOINT VENTURE	JV-18-783	L	AAA	MB	GB	Construction of 2 Units 4 Storey 12 Classroom, Joaquin Guido Elementary School (Angono ES Unit 1)	Angono, Rizal	11/27/2019	2nd	Rizal 1st DEO	LF	68.929	420	1/3/2019	2/26/2020	1.66%	OG	0.391	0.296	0.150	0.030	0.056	0.050	97.30%	-	AHD
1068	808	TABLAS MEGA CONSTRUCTION	45015	L	D	SB	GB	Construction of Elementary and Secondary School Buildings, Cultural Community High School - 2STY6CL	San Andres, Romblon	11/14/2019	Final	Romblon DEO	LF	11.784	150	2/12/2019	7/11/2019	-8.84%	C	0.498	0.180	0.035	-	-	-	71.30%	73.19% Poor	DEL
1069	809	TAGEL CORP.	43554	L	AAA	SB	GE	Construction of Flood Mitigation Structure - Construction of Sto. Nino Flood Control	Barangay Ambassador, Tublay, Benguet	11/21/2019	1st	Benguet 2nd DEO	LF	17.921	179	6/19/2019	12/14/2019	0.90%	OG	0.393	0.276	0.150	0.030	0.047	0.050	94.60%	-	AHD
1070	-	TAGEL CORP.	43554	L		SB	GE	Convergence and Special Support Program , baguio - Bontoc Road, NRJ King Solomon - Sto.Nino - Coroz - Tabeyo Road, Tublay, Benguet in Support to Coffee, Cacao, Bamboo, Cutflower, Heirborn Rice, Livestock and Other Valued Vegetables	Tublay, Benguet	11/21/2019	Final	Benguet 2nd DEO	LF	9.770	126	6/26/2019	10/29/2019	0.00%	C	0.475	0.168	0.300	-	-	-	94.30%	94.3% Very Satisfactory	ONS
1071	-	TAGEL CORP.	43554	L	AAA	SB	GE	Local Infrastructure Program : Construction of Flood Control from Basil to Tublay Central	Tublay, Benguet	11/21/2019	Final	Benguet 2nd DEO	LF	16.980	109	6/19/2019	10/5/2019	29.50%	C	0.486	0.200	0.300	-	-	-	98.60%	93.92% Very Satisfactory	AHD
1072	810	TAN TAY LIM BUILDERS AND GENERAL CONTRATOR	34525	L	B	SB	GE	Road Widening along Lucba-Majayjay Road K0125+640-K0126+100	Lucban, Quezon	11/22/2019	1st	Quezon 1st DEO	LF	19.600	166	8/8/2019	1/20/2020	27.00%	OG	0.395	0.300	0.150	0.030	0.056	0.033	96.40%	-	AHD
1073	811	TANGCA CONSTRUCTION CORPORATION	40595	L	D	SB	GB	Construction of Multi-Purpose Building, Camela Classic, Barangay Don Bosco	Parañaque City, Metro Manila	11/21/2019	1st	Metro Manila 2nd DEO	LF	14.405	210	6/2/2019	12/28/2019	-14.03%	OG	0.384	0.300	0.010	0.030	0.055	0.000	77.90%	-	DEL
1074	812	TEPANLU CONSTRUCTION AND SUPPLY	40468	L	D	SB	GB	Local Infrastructure Program - Buildings and Other Structures - Multi-Purpose/Facilities, Construction of Multi-purpose Building for Otucan Farmers MPC	Locong, Otucan Norte, Bauko, Mountain Province	11/25/2019	1st	Mt. Province 1st DEO	LF	4.875	180	7/8/2019	1/3/2020	0.45%	OG	0.374	0.247	0.150	0.030	0.045	0.050	89.60%	-	AHD
1075	813	THE TUSCAN STRUCTURES & SUPPLIES	18257	L	A	MA	GE	Network Development Program- Road Widening -Secondary Roads-Ormoc-Baybay-Southern Leyte Bdry. Rd-K1084+800-K1085+912	Inopacan, Leyte	11/6/2019	1st	Leyte 5th DEO	LF	38.896	140	11/24/2018	4/12/2019	-2.08%	OG	0.370	0.240	0.129	0.030	0.061	0.033	86.30%	-	DEL
1076	814	THOM-RHAQ CONSTRUCTION SERVICES & SUPPLIES	42164	L	C	SB	GE	Construction of Local Road, Sitio Regimental - Sitio Matangili	Barangay Magulon, Lamut, Ifugao	11/26/2019	Final	Ifugao 1st DEO	LF	1.952	65	7/16/2019	9/18/2019	0.00%	C	0.487	0.133	0.300	-	-	-	92.00%	92% Very Satisfactory	ONS
1077	815	THREE W BUILDERS, INC. / AMPLEX CONSTRUCTION AND SUPPLIES (JOINT VENTURE)	JV-18-1192	L	AAA	LB	GE	19M00020 - Construction of By-Pass and Diversion Roads - Banga - Tupi - Malungon Road (Tupi-Malungon Section), Package B, Sta. 51+564 - Sta. 52+689, Sta. 52+689 - Sta. 53+220	Brgy. Miasong, Tupi, South Cotabato	11/22/2019	1st	Regional Office No. XII	LF	96.035	280	7/5/2019	4/9/2020	0.30%	OG	0.386	0.300	0.150	0.030	0.047	0.050	96.30%	-	AHD
1078	816	THUNDERBLAST VENTURES	33377	L	B	SB	GE	Local Infrastructure Program - Local Roads and Bridges, Local Road, Construction/ Improvement of road From National Highway to St. Mary's School	Poblacion, Sagada, Mountain Province	11/25/2019	Final	Mt. Province 1st DEO	LF	2.407	80	8/11/2019	10/29/2019	8.75%	C	0.499	0.133	0.300	-	-	-	93.20%	93.2% Very Satisfactory	AHD
1079	817	THUNDERHEADS CONSTRUCTION CORPORATION	22420	L	D	SB	GE	Concreting of Sitio Quinaban in Barangay San Jose	Bongabong, Oriental Mindoro	11/8/2019	1st	Southern Mindoro DEO	LF	4.948	75	7/16/2019	9/28/2019	0.00%	C	0.468	0.150	0.300	-	-	-	91.80%	-	ONS
1080	818	TJMT CONSTRUCTION	41808	L	B	SB	GE	Local Program Construction/ Repair/ Rehabilitation/ Improvement of various Infrastructure including Local Projects - Local Roads and Bridges - Local Roads - Concreting of Barangay Sta. Clara Road Leading to Mount Cagua	Gozaga, Cagayan	11/5/2019	1st	Cagayan 1st DEO	LF	28.809	142	7/4/2019	11/22/2019	0.00%	OG	0.386	0.200	0.150	0.030	0.047	0.050	86.30%	-	ONS
1081	819	TM ABAD CONSTRUCTION	9302	L	B	MA	GE	Rehabilitation of Roads with Drainage Improvement along 12th Avenue (8th Street to Biglang Awa Street)	Caloocan City	11/6/2019	1st	Metro Manila 3rd DEO	LF	15.064	150	7/15/2019	12/11/2019	17.65%	OG	0.382	0.240	0.150	0.030	0.042	0.050	89.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1082	820	TONKA CONSTRUCTION	4064	L	B	MA	GE	Construction of Slope Protection along Porac River, Paguiruan - San Isidro	Floridablanca, Pampanga	11/6/2019	Final	Pampanga 2nd DEO	LF	29.696	180	7/17/2019	1/12/2020	49.44%	C	0.423	0.133	0.300	-	-	-	85.60%	85.6% Satisfactory	AHD
1083	821	TOP MOST DEVELOPMENT AND MARKETING CORP.	13361	L	B	MA	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Declared Tourism Destinations, Gabayan - Talayong - Lower Cabangcalan - Campalanas Road Leading to Marine Protective Areas Diving Site and Beach Resorts	Barangay Gabayan, Lazi, Siquijor	11/5/2019	1st	Siquijor DEO	LF	12.018	87	7/8/2019	10/2/2019	-25.34%	OG	0.352	0.300	0.000	0.010	0.042	0.000	70.40%	-	DEL
1084	822	TOPTECH TRADING AND CONSTRUCTION CO., INC.	25522	L	A	MA	GE	Network Development Program- Road Widening- Secondary Roads, Nasugbu-Lian-Calatagan Road-K0118+000-K0119+000	Calatagan, Batangas	11/19/2019	1st	Batangas 1st DEO	LF	29.399	150	7/15/2019	12/11/2019	9.21%	OG	0.389	0.207	0.150	0.022	0.051	0.050	86.90%	-	AHD
1085	823	TOREJA S CONSTRUCTION SUPPLY CORP.	15453	L	AAA	LA	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening- Secondary Roads, Lobo-Malabrigo- San Juan Rd., K0165+099-K0166+106	Lobo, Batangas	11/20/2019	1st	Batangas 2nd DEO	LF	53.718	220	7/18/2019	2/22/2020	4.44%	OG	0.390	0.240	0.150	0.022	0.051	0.050	90.30%	-	AHD
1086	824	TR CONSTRUCTION CORPORATION / KM14 CONSTRUCTION INC. (JOINT VENTURE)	JV-17-2663	L	AA	LB	GE	Ensure Safe and Reliable National Road System, Network Development Program - Road Widening, Primary Roads, Daang maharlika (LZ), K0618+320 - K0624+320 with Exceptions	Sorsogon 2nd District	11/10/2019	1st	Regional Office No. V	LF	118.686	495	7/24/2018	11/30/2019	0.68%	OG	0.385	0.241	0.150	0.015	0.070	0.050	91.10%	-	AHD
1087	825	TRENCH ENGINEERING AND CONSTRUCTION SERVICES	40992	L	B	SB	GB	Construction of Multi-Purpose Building, Dansolihon National High Schoo	Brgy. Dansolihon, Cagayan de Oro City	11/11/2019	Final	Cagayan de Oro City 1st DEO	LF	5.940	120	6/6/2019	10/3/2019	0.00%	C	0.497	0.133	0.300	-	-	-	93.00%	90.55% Very Satisfactory	ONS
1088	826	TRIMLUV BUILDERS AND SUPPLY / KENNETH CONSTRUCTION AND GENERAL MERCHANDISE(JOINT VENURE)	JV-18-1280	L	A	MB	GE	Road Widening- on Specific Locations along Bacolod North Road, K0109+682-K0133+023	Toboso-Calatrava, Negros Occidental	11/6/2019	1st	Regional Office No. VI	LF	95.184	273	7/24/2019	4/21/2020	17.09%	OG	0.379	0.240	0.150	0.022	0.051	0.050	89.20%	-	AHD
1089	827	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	MA	GE	Construction of By-Pass and Diversion Roads, Iligan City Circumferential Road Extension to Junction, Sta. Felomina - Bonbonon - Digkilaan - Rogongon Road	Iligan City	11/6/2019	1st	Lanao del Norte 2nd DEO	LF	86.916	308	7/15/2019	5/17/2020	22.00%	OG	0.396	0.259	0.150	0.030	0.056	0.050	94.10%	-	AHD
1090	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	MA	GE	Improvement of Bank Protection along Agusan River Basin, Amparo Section	Butuan City	11/14/2019	1st	Butuan City DEO	LF	77.158	265	7/26/2019	4/15/2020	63.26%	OG	0.392	0.240	0.150	0.030	0.051	0.050	91.30%	-	AHD
1091	-	TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	A	GE	Road Widening along Daang Maharlika (Surigao-Agusan Section) - K121233+199 to K1234+448	Brgy. Ampayon, Butuan City	11/14/2019	Final	Butuan City DEO	LF	39.166	201	5/29/2019	12/15/2019	29.49%	C	0.493	0.134	0.300	-	-	-	92.70%	92.1% Very Satisfactory	AHD
1092	828	TRIPLE 8 CONST. & SUPPLY INC.	10684	L	A	MA	GE	Construction of Flood Control Structures along NCR/Bulacan Bdry.-Bigte-Ipo Dam Road Sto. Cristo River	San Jose Del Monte City, Bulacan	11/21/2019	1st	Bulacan 2nd DEO	LF	72.285	188	6/25/2019	12/29/2019	0.88%	OG	0.395	0.212	0.150	0.030	0.056	0.050	89.30%	-	AHD
1093	-	TRIPLE 8 CONST. & SUPPLY INC.	10684	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Revetment along- Ilang River	Brgy. Pinagtipunan	11/27/2019	1st	Cavite 1st DEO	LF	52.592	180	7/2/2019	12/28/2019	5.13%	OG	0.392	0.240	0.150	0.022	0.050	0.050	90.40%	-	AHD
1094	-	TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Organizatinal Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction (Completion) of Slope Protection Structures (Phase II), Villamor Golf Course	Pasay City	11/11/2019	1st	South Manila DEO	LF	77.175	240	7/8/2019	3/3/2020	5.95%	OG	0.365	0.300	0.150	0.030	0.037	0.050	93.20%	-	AHD
1095	-	TRIPLE 8 CONSTRUCTION & SUPPLY, INC.	10684	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage System - Construction (Completion) of Slope Protection Structures (Phase III), Villamor Golf Course	Pasay City	11/13/2019	1st	South Manila DEO	LF	59.863	210	7/8/2019	2/2/2020	0.05%	OG	0.389	0.240	0.150	0.030	0.037	0.050	89.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1096	829	TRISAN CONSTRUCTION AND DEVELOPMENT	35083	L	B	SB	GE	Construction of Dike - Construction of Reinforeced Concrete Revetment/ Dike at Bito River, Sitio Puring Giti Side, Bayanihan	San fernando, Masbate	11/11/2019	1st	Masbate 1st DEO	LF	18.991	160	7/11/2019	12/17/2019	0.53%	OG	0.366	0.240	0.150	0.010	0.047	0.050	86.30%	-	AHD
1097	830	TSQUARE CONSTRUCTION CORP.	14268	L	A	MB	GE	19M00007 - Rehabilitation/Reconstruction/Upgrading of Damaged Roads - Digos-Makar Road, K1617+645 - K1618+424, K1618+446 - K1619+540, K1619+900 - K1621+995	Malungon, Sarangani	11/21/2019	1st	Regional Office No. XII	LF	96.479	232	7/22/2019	3/9/2020	0.74%	OG	0.385	0.240	0.150	0.030	0.047	0.050	90.20%	-	AHD
1098	831	TUBIGAN BUILDERS	33185	L	B	MA	GB	Construction of Multi-Purpose Building	Barangay Rawis, Can-Avid, Eastern Samar	11/11/2019	Final	Eastern Samar DEO	LF	2.849	90	6/11/2019	9/8/2019	0.00%	C	0.499	0.133	0.300	-	-	-	93.20%	89.14% Very Satisfactory	ONS
1099	-	TUBIGAN BUILDERS	33185	L	B	SB	GE	Construction/Improvement of Access Road Leading to Bacayawan Beach	Llorente, Eastern Samar	11/11/2019	Final	Eastern Samar DEO	LF	4.679	41	6/11/2019	7/21/2019	0.00%	C	0.470	0.133	0.300	-	-	-	90.30%	88.8% Satisfactory	ONS
1100	832	TUCHAR CONSTRUCTION CORP.	13644	L	B	MA	GE	Improvement of Roads at Barangay Mariana	Quezon City	11/26/2019	1st	Quezon City 2nd DEO	LF	29.400	255	6/17/2019	2/26/2020	-1.21%	OG	0.400	0.240	0.138	0.030	0.050	0.033	89.10%	-	DEL
1101	833	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE	41944	L	C	SB	GB	Construction of Multi-Purpose Building	Calapan City, Oriental Mindoro	11/5/2019	1st	Mindoro Oriental DEO	LF	3.791	216	7/14/2019	2/14/2020	11.50%	OG	0.368	0.258	0.150	0.030	0.061	0.033	90.00%	-	AHD
1102	834	TWIN DRAGON CONSTRUCTION	11392	L	B	MA	GE	Rehab./ Major Repair of Permanent Bridges - Dapawan Br. (B0054TL) alongg Dapawan - Torrel Road, K0001+863 - K0001+971	Tablas, Island	11/14/2019	1st	Romblon DEO	LF	5.060	60	7/8/2019	9/5/2019	-7.68%	OG	0.351	0.300	0.073	0.030	0.061	0.033	84.80%	-	DEL
1103	-	TWIN DRAGON CONSTRUCTION	11392	L	B	MA	GE	Construction/ Improvement of Anahao-Canduyong Road K0000+000 - K0000+698.8, K0000+000 - K0000+430, K0000+000 - K0000+035.9 (as per Survey)	Odiongan, Romblon	11/14/2019	1st	Romblon DEO	LF	19.476	164	7/1/2019	12/11/2019	-2.05%	OG	0.360	0.252	0.130	0.030	0.061	0.033	86.60%	-	DEL
1104	835	TWO DIMENSION CONSTRUCTION	39410	L	D	SB	GE	Construction of Riverwall along Malabon-Navotas River (Phase II) Brgy. Concepcion to Brgy. Baritan	Malabon City	11/4/2019	1st	Malabon-Navotas DEO	LF	29.399	225	6/24/2019	2/3/2020	3.72%	OG	0.300	0.300	0.150	0.030	0.042	0.050	87.20%	-	AHD
1105	836	UKC BUILDERS, INC.	10759	L	AAA	LA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of New Drainage Channel along Westbound Terminal Road from BCIR to Macajalar Bay (Outfall)	Bulua, Cagayan de Oro City	11/11/2019	1st	Cagayan de Oro City 1st DEO	LF	93.100	250	7/18/2019	3/23/2020	-4.89%	OG	0.373	0.267	0.101	0.030	0.051	0.033	85.50%	-	DEL
1106	-	UKC BUILDERS, INC.	10759	L	AAA	LB	GE	Network Development - Road Widening - Primary Roads, Butuan City - Cagayan de Oro City - Iligan City Road, K1496+399 - K1497+604, K1497+626 - K1499+066	Naawan, Misamis Oriental	11/4/2019	1st	Misamis Oriental 2nd DEO	LF	96.500	253	6/27/2019	3/5/2020	1.74%	OG	0.394	0.255	0.150	0.030	0.051	0.050	93.00%	-	AHD
1107	837	ULTRACORE CONSTRUCTION & DEVELOPMENT CORP.	41468	L	D	SB	GE	Construction of creek wall protection, Malalim na sapa going to San Juan creek	Brgy. Macamot, Binangonan, Rizal	11/27/2019	1st	Rizal 1st DEO	LF	29.400	300	5/30/2019	3/24/2020	1.57%	OG	0.374	0.299	0.150	0.030	0.056	0.050	95.90%	-	AHD
1108	838	UNIMASTERS CONGLOMERATION, INCORPORATED	3390	L	AAA	MA	GE	Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Guinsangaan Flood Control along Bdry. So. Leyte-Maasin-Macrohon-Sogod-Daang Maharlika (S00194LT)	Bontoc, Southern Leyte	11/5/2019	1st	Southern Leyte DEO	LF	25.902	212	7/3/2019	1/30/2020	22.00%	OG	0.398	0.241	0.150	0.030	0.061	0.050	93.00%	-	AHD
1109	-	UNIMASTERS CONGLOMERATION, INCORPORATED	3390	L	AAA	LB	GE	Construction of Bypass Road, San Francisco (NRJ Hubang Sta. Ana - San Isidro) Bypass Road (Daang Maharlika Alternate Route), including ROW and Bridge	San Francisco, Agusan del Sur	11/13/2019	Final	Regional Office No. XIII	LF	119.792	476	5/24/2018	9/11/2019	0.00%	C	0.474	0.196	0.300	-	-	-	97.00%	97% Outstanding	ONS
1110	839	UPLAND CONSTRUCTION & ENGINEERING SERVICES	34866	L	B	MA	GE	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Road along Mt. Province Bdry - Calanan - Pinukpuk - Abbut Road, K0473+016 - K0473+180, K0473+450 -K0473+588, K0473+837.20 - K0474+000, K0478+415 - K0478+438	Tabuk City, Kalinga	11/20/2019	1st	Lower Kalinga DEO	LF	17.597	175	6/26/2019	12/17/2019	0.04%	OG	0.383	0.240	0.150	0.030	0.056	0.050	90.90%	-	AHD
1111	840	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Asset Preservation – Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads – Secondary Roads @ Sta. Catalina – Pamplona – Tanjay City K0052+122 – K0052+585; K0060+137 – K0061+000; K0061+000 – K0061+191	Pamplona Negros Oriental	11/11/2019	Final	Negros Oriental 2nd DEO	LF	44.600	297	6/27/2019	4/18/2020	59.53%	C	0.499	0.191	0.300	-	-	-	99.00%	95.94% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1112	-	UY CONDEV CORPORATION	12336	L	AA	LA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Flood Mitigation Structure-Reconstruction/Rehabilitation of Bio-os River Control	Amlan, Negros Oriental	11/11/2019	2nd	Negros Oriental 2nd DEO	LF	34.300	196	6/6/2019	12/18/2019	12.45%	OG	0.392	0.239	0.150	0.030	0.059	0.033	90.30%	-	AHD
1113	841	V.B. MANUBAY CONSTRUCTION	32705	L	B	SB	GB	Construction of Multi-Purpose Building - Jones	Jones, Isabela	11/7/2019	1st	Isabela 4th DEO	LF	9.900	201	7/15/2019	1/31/2020	20.23%	OG	0.348	0.208	0.150	0.030	0.048	0.050	83.40%	-	AHD
1114	842	V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation / Reconstruction of Road with Slips, Slope Collapse and Landslide - Secondary Roads along Abbut - Conner Road K0553+760 - K0553+805, K0557+350 - K0557+700, K0557+473 - K0557+553	Conner, Apayao	11/22/2019	2nd	Apayao 1st DEO	LF	71.774	287	8/13/2019	5/25/2020	38.80%	OG	0.391	0.241	0.150	0.030	0.061	0.050	92.30%	-	AHD
1115	-	V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MA	GE	Flood Management Program-Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Slope Protection Lian Bridge Slope Protection	Lian River at Nasugbu, Batangas	11/19/2019	1st	Batangas 1st DEO	LF	77.200	264	7/4/2019	3/23/2020	42.62%	OG	0.398	0.240	0.150	0.022	0.051	0.050	91.10%	-	AHD
1116	843	VCH CONSTRUCTION AND TRADING / A.P. CONSEBIDO CONSTRUCTION AND TRADING JOINT VENTURE	JV-18-1875	L	B	MA	GE	Access Road Leading to Roxas Diving Spot	Roxas, Palawan	11/10/2019	1st	Palawan 1st DEO	LF	35.723	141	7/25/2019	12/12/2019	-4.65%	OG	0.380	0.300	0.103	0.030	0.042	0.033	88.80%	-	DEL
1117	844	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Road Widening - Primary Roads - Sayre Highway - K1460+080 - K1462+659, K1463+002 - K1463+354	Manolo Fortich, Bukidnon	11/5/2019	1st	Bukidnon 3rd DEO	LF	96.500	258	7/1/2019	3/14/2020	15.40%	OG	0.394	0.238	0.150	0.030	0.051	0.050	91.30%	-	AHD
1118	-	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Off-Carriageway Improvement: Shoulder, Paving / Construction - Cebu North Hagnaya Wharf Road - K0042+896 to K0075+925	Carmen, Catmon and Borbon, Cebu	11/13/2019	1st	Cebu 5th DEO	LF	51.861	180	8/6/2019	2/1/2020	0.00%	OG	0.370	0.299	0.150	0.030	0.056	0.050	95.50%	-	ONS
1119	-	VENRAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	Asset Preservation/Preventive Maintenance - Primary Roads, Butuan City - Cagayan de Oro City Road, K1449+000 - K1450+565, K1480+000 - K1480+412, K1483+459 - K1484+013.95, K1499+370 - K1499+424, K1505+420 - K1505+520, K1507+000 - K1507+307, K1509+270 - K1510+000	Misamis Oriental	11/5/2019	2nd	Misamis Oriental 2nd DEO	LF	85.999	101	7/18/2019	11/24/2019	0.23%	OG	0.322	0.300	0.150	0.030	0.056	0.050	90.80%	-	AHD
1120	845	VERZONTAL BUILDERS, INC.	31579	L	AAA	MB	GE	Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads - Rehabilitation of Paved Road, Dugo-Mission Sect. (KO571+(-705) - KO571+(-111) BS, to KO579+993-KO580+026.40 RS	Dugo-San Vicente	11/4/2019	2nd	Cagayan 1st DEO	LF	27.239	202	5/3/2018	11/20/2018	-11.90%	OG	0.371	0.240	0.031	0.018	0.030	0.000	69.00%	-	DEL
1121	-	VERZONTAL BUILDERS, INC.	31579	L	AAA	MB	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction / Rehabilitation / Improvement of Ocampo Flood Control (Salvacion Creek)	Ocampo, Camarines Sur	11/7/2019	2nd	Camarines Sur 3rd DEO	LF	27.723	152	6/10/2019	11/8/2019	-4.84%	OG	0.396	0.237	0.102	0.030	0.047	0.033	84.50%	-	DEL
1122	846	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MA	GE	ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structures along Calumpang River	Batangas City	11/20/2019	1st	Batangas 2nd DEO	LF	96.500	282	7/31/2019	5/7/2020	14.93%	OG	0.371	0.240	0.150	0.022	0.051	0.050	88.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1123	847	VICTOR DEVELOPMENT AND CONSTRUCTION SUPPLY CORP. / G.F. FABIAN CONSTRUCTION (JOINT VENTURE)	JV-17-2038	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Valencia Pumping Station Retarding Basin, Manila City Package III	Manila City	11/8/2019	Final	North Manila DEO	LF	96.078	617	3/28/2018	12/4/2019	9.17%	C	0.479	0.200	0.300	-	-	-	97.90%	91.36% Very Satisfactory	AHD
1124	848	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP.	32638	L	A	MA	GE	Construction of Flood Control, Sitio Anas Brgy. Atipolo Naval (124.3934, 11.5783 - 124.3921, 11.5791)	Brgy. Atipolo, Naval, Biliran Province	11/11/2019	Final	Biliran DEO	LF	14.658	135	7/24/2019	12/5/2019	30.33%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
1125	-	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP.	32638	L	A	MB	GE	Construction of Missing Links/New Roads-Boundary Bukidnon/Buenavista (Buenavista/Simbulan Section)	Buenavista, Agusan del Norte	11/13/2019	Final	Agusan del Norte DEO	LF	34.938	151	6/5/2019	11/2/2019	0.74%	C	0.484	0.133	0.300	-	-	-	91.70%	91.7% Very Satisfactory	AHD
1126	-	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP.	32638	L	A	MB	GE	Road Widening - Tertiary Roads - Buenavista-Bunaguit Road, K1261+305 - K1262+326	Buenavista, Agusan del Norte	11/13/2019	Final	Agusan del Norte DEO	LF	34.290	189	6/14/2019	12/19/2019	45.10%	C	0.491	0.133	0.300	-	-	-	92.40%	92.4% Very Satisfactory	AHD
1127	-	VICTORIA DEVELOPMENT AND CONSTRUCTION SUPPLY CORP.	32638	L	A	MA	GB	Construction of 4-Storey, 16-Classroom Loma de Gato Elementary School	Marilao, Bulacan	11/20/2019	1st	Bulacan 2nd DEO	LF	38.033	390	12/3/2018	12/27/2019	0.53%	OG	0.398	0.200	0.150	0.030	0.054	0.033	86.50%	-	AHD
1128	849	VIGUZ CONSTRUCTION CORPORATION	8178	L	A	MA	GE	Construction of Uyawan Bridge, Brgy. Uyawan, Barangay Uyawan	Carigara, Leyte	11/12/2019	1st	Leyte 2nd DEO	LF	46.550	210	8/5/2019	3/1/2020	13.85%	OG	0.395	0.239	0.150	0.030	0.061	0.050	92.50%	-	AHD
1129	-	VIGUZ CONSTRUCTION CORPORATION	8178	L	A	MA	GE	Rehabilitation/Major Repair of Flood Control Structures- Rehabilitation of Flood Control Wall along Bangon River, Palo Section	Brgy. Arado, Palo, Leyte	11/13/2019	Final	Leyte 1st DEO	LF	34.736	149	5/30/2019	10/25/2019	1.33%	C	0.496	0.133	0.300	-	-	-	92.90%	91.88% Very Satisfactory	AHD
1130	-	VIGUZ CONSTRUCTION CORPORATION	8178	L	A	MA	GE	Widening of Bridge - Suhi Bridge along Leyte - Samar Road (Guintigui-an)	Tacloban City	11/13/2019	1st	Tacloban City DEO	LF	13.959	150	7/26/2019	12/22/2019	1.67%	OG	0.400	0.240	0.150	0.030	0.047	0.050	91.70%	-	AHD
1131	850	VIKING CONSTRUCTION & SUPPLY	18129	L	AAA	LA	GE	Organizational Outcome 1: Ensure Safe and Reliable Natiomal Road System: Asset Preservation-Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads: Secondary Roads-Cagayan Valley Road (Magapit Jct Aparri Airport Section)	Camalanuigan-Aparri, Cagayan	11/4/2019	2nd	Regional Office No. II	LF	126.892	412	4/12/2018	5/28/2019	-1.71%	OG	0.391	0.200	0.133	0.024	0.037	0.000	78.50%	-	DEL
1132	851	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MB	GE	Construction of Dike with Protection Works along Sabangan River, Brgy. San Rafael West-San Rafael Centro	San Nicolas, Pangasinan	11/5/2019	Final	Pangasinan 3rd DEO	LF	19.083	192	7/3/2019	1/10/2020	35.42%	C	0.458	0.133	0.300	-	-	-	89.10%	89.1% Very Satisfactory	AHD
1133	852	VINMOR CONSTRUCTION AND SUPPLY	43909	L	D	SB	GB	Local Program - Building and Other Structures - Multi-Purpose/Facilities - Local Infrastructure Program - Construction of Multi-Purpose Building Evacuation Center	Brgy. La Medalla, Baao, Camarines Sur	11/4/2019	1st	Camarines Sur 5th DEO	LF	4.801	134	8/7/2019	12/18/2019	-12.92%	OG	0.400	0.201	0.021	0.030	0.054	0.000	70.60%	-	DEL
1134	853	VIRAC NRC CONSTRUCTION	11396	L	B	MA	GB	Construction of Mandaluyong City College Including Completion of Facilities	Mandaluyong City	11/19/2019	1st	Metro Manila 1st DEO	LF	14.242	240	6/21/2019	2/15/2020	-7.90%	OG	0.399	0.300	0.071	0.030	0.047	0.033	88.00%	-	DEL
1135	854	VIRGO CONSTRUCTION	31068	L	D	SB	GE	Rehabilitation / Improvement of Bicol River Downstream of Sto. Domingo Bridge	Nabua, Camarines Sur	11/5/2019	1st	Camarines Sur 5th DEO	LF	27.920	177	6/18/2019	12/11/2019	2.65%	OG	0.398	0.240	0.150	0.030	0.056	0.050	92.40%	-	AHD
1136	855	VISION 3000 BUILDERS INC.	32327	L	A	MA	GB	Construction of Other Building - Construction of UP Baguio International House - Phase II, Up Baguio	Baguio City	11/22/2019	1st	Baguio City DEO	LF	24.769	300	6/16/2019	4/10/2020	4.12%	OG	0.391	0.241	0.150	0.030	0.047	0.050	90.90%	-	AHD
1137	856	VUC HIGHLAND DEVELOPERS INC.	7918	L	A	MB	GE	Netwrok Development - Road Widening - Tertiary Roads, Nambaran - Isabela Road, K0509+(-789) - K0509+038	Nambaran, Tabuk City, Kalinga	11/21/2019	1st	Lower Kalinga DEO	LF	26.358	244	6/13/2019	2/11/2020	27.11%	OG	0.376	0.240	0.150	0.030	0.070	0.030	91.60%	-	AHD
1138	-	VUC HIGHLAND DEVELOPERS INC.	7918	L	A	MB	GE	Network Development - Road Widening Primary Roads, Kalinga - Cagayan Road (Calanan - Enrile Section), K0510+427 to K0512+444 & K0512+469 to K0513+800	Tabuk City, Kalinga	11/21/2019	1st	Lower Kalinga DEO	LF	95.422	237	7/17/2019	3/9/2020	7.47%	OG	0.386	0.240	0.150	0.030	0.047	0.050	90.30%	-	AHD
1139	-	VUC HIGHLAND DEVELOPERS INC.	7918	L	A	MB	GE	Asset Preservation - Preventive Maintenance Tertiary Road Nambaran - Isabela Road, K0510+992 - K0511+023, K0514+004 - K0514+031, K0514+332 - K0514+419, K0516+871 - K0517+231, K0517+540 - K0517+847, K0518+136 - K0518+449 and K0520+016 - K0520+865	Tabuk City, Kalinga	11/21/2019	1st	Lower Kalinga DEO	LF	41.272	208	7/17/2019	2/9/2020	49.85%	OG	0.376	0.240	0.150	0.030	0.047	0.050	89.30%	-	AHD
1140	857	VVER CONSTRUCTION	14122	L	B	SB	GB	Construction of Multi-Purpose Building (Covered Court), Brgy. Malaiba	Canlaon City, Negros Oriental	11/13/2019	Final	Negros Oriental 1st DEO	LF	2.960	105	7/29/2019	11/10/2019	0.00%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1141	858	W. RIVERA CONSTRUCTION & EQUIPMENT RENTALS	31378	L	A	MA	GE	Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program-Construction/ Maintenance of Flood Mitigation Sructures and Drainage Systems, Construction/Restoration of Slope Protection/Revetment along Lawaye River	San Juan, Batangas	11/21/2019	1st	Batangas 4th DEO	LF	24.500	357	6/14/2019	6/4/2020	29.73%	OG	0.375	0.240	0.150	0.022	0.047	0.050	88.40%	-	AHD
1142	859	W. RIVERA CONSTRUCTION & EQUIPMENT RENTALS / VICMAR CONSTRUCTION, INC. JOINT VENTURE	JV-18-728	L	AAA	MB	GE	ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening- Secondary Roads, Palico-Balayan-Batangas Rd.-K0142+142-K0144+415	Bauan, Batangas	11/20/2019	1st	Batangas 2nd DEO	LF	96.500	260	7/18/2019	4/2/2020	27.64%	OG	0.399	0.240	0.150	0.022	0.051	0.033	89.50%	-	AHD
1143	860	W.J.P. CONSTRUCTION AND SUPPLY	23192	L	B	MA	GE	Construction of Drainage Structure along Pangasinan-Nueva Ecija Road (S05910LZ), K0185+(-395) - K0185+000	within the district	11/6/2019	Final	Pangasinan 3rd DEO	LF	29.243	88	7/3/2019	9/28/2019	0.00%	C	0.500	0.134	0.300	-	-	-	93.40%	92.68% Very Satisfactory	ONS
1144	861	WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	AAA	MB	GE	Network Development Program: Off-Carriageway Improvement - Secondary Roads - P. Burgos - Pototanin Junction - K0188+094-K0189+523, K0189+529-K0192+099, K0192+111-K0192+421, K0192+437-K0195+123	Unisan, Quezon	11/26/2019	Final	Quezon 3rd DEO	LF	95.382	270	8/29/2019	5/24/2020	65.00%	C	0.490	0.187	0.300	-	-	-	97.70%	97.7% Outstanding	AHD
1145	-	WAYCON BUILDERS & CONSTRUCTION SUPPLY	34778	L	AA	MA	GE	Construction/Maintenance of Flood Control Mitigation Structure and Drainage System, Channel Improvement of Sabang River	Libas and Brgy. IV, Buenavista, Marinduque	11/13/2019	Final	Marinduque DEO	LF	19.029	210	6/10/2019	1/5/2020	19.11%	C	0.500	0.133	0.300	-	-	-	93.30%	93.3% Very Satisfactory	AHD
1146	862	WCS CONSTRUCTION, INC. / ADS CONSTRUCTION AND SUPPLY (JOINT VENTURE)	JV-18-1415	L	AAA	LA	GE	Asphalt Overlay Along Daang Maharlika, Jct. - Legaspi - Sto. Domingo - Tabaco - Camarines Sur Boundary Road, K0562+357 - K0565+243	Malinao, Albay	11/6/2019	Final	Albay 1st DEO	LF	61.701	57	7/8/2019	9/2/2019	0.00%	C	0.419	0.133	0.300	-	-	-	85.20%	85.2% Satisfactory	ONS
1147	863	WDM CONSTRUCTION AND SUPPLIES	18877	L	B	MA	GE	Widening of Permanent Bridge - Agay - ayan Br. (B01351MN) along Butuan City - Cagayan de Oro City - Iligan City Rd	Gingoog City, Misamis Oriental	11/11/2019	1st	Misamis Oriental 1st DEO	LF	47.726	300	7/15/2019	5/9/2020	51.67%	OG	0.393	0.238	0.150	0.030	0.051	0.050	91.20%	-	AHD
1148	864	WEARR ENTERPRISES & DEVELOPMENT CORP	14123	L	A	MA	GE	Construction/ Extension of Flood Mitigation Facilities Along Kabilugan/ Velasco/Bato River Basin (Lake Bicol), Awang, Brgy. Awang	Malinao, Albay	11/6/2019	1st	Albay 1st DEO	LF	46.501	171	6/17/2019	12/4/2019	9.86%	OG	0.390	0.240	0.150	0.010	0.060	0.050	90.00%	-	AHD
1149	865	WERR CORPORATION INTERNATIONAL / ROVILLA CONSTRUCTION (JOINT VENTURE)	JV-18-1687	L	AAA	LB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations - Barangay Dapdap - Barangay Bancasan - Barangay Anapog - Barangay Tambongon Road leading to Beach Resorts and Marine Sanctuaries, San Remegio, Section 1: Sta. 0+000 to Sta. 02+160; Section 2: Sta. 00+000 - Sta. 00+215; Section 3: 00+000 - Sta. 01+455; Section 4: Sta. 00+000-Sta. 1+945; Section 5: Sta. 0+000 - Sta. 00+225	Cebu	11/12/2019	1st	Regional Office No. VII	LF	126.54	266	8/5/2019	4/26/2020	28.21%	OG	0.352	0.300	0.150	0.030	0.056	0.050	93.80%	-	AHD
1150	866	WERR CORPORATION INTERNATIONAL / STELLAR BUILDERS (JOINT VENTURE)	14133	L	AAA	LA	GE	Construction of Flood Control/Slope Protection beside Barotac Nuevo Hospital in Brgy. Tabucan	Barotac Nuevo, Iloilo	11/11/2019	1st	Iloilo 2nd DEO	LF	46.550	180	6/12/2019	12/8/2019	0.13%	OG	0.384	0.240	0.150	0.030	0.047	0.050	90.10%	-	AHD
1151	867	WESTMIN ENTERPRISES AND CONSTRUCTION SERVICES	20989	L	A	MA	GE	Concreting of Brgy. New Dapitan to Brgy. Sipaon Road	Rizal, Zamboanga del Norte	11/8/2019	1st	Zamboanga del Norte 3rd DEO	LF	57.9	212	7/19/2019	2/15/2020	18.94%	OG	0.392	0.240	0.150	0.030	0.056	0.050	91.80%	-	AHD
1152	868	WILLIAM UY CONSTRUCTION CORP. / DALCON CONSTRUCTION JOINT VENTURE	JV-18-1418	L	AAA	LB	GE	Bridge Program - Replacement of Permanent WeaK Bridges - Nalungtutan Br. (B04452LZ) along Jct. Abbag-Guingin Bdry Rd.	Nagtipunan, Quirino	11/5/2019	1st	Quirino DEO	LF	88.780	326	6/24/2019	5/14/2020	24.43%	OG	0.345	0.281	0.150	0.020	0.047	0.050	89.30%	-	AHD
1153	869	WIMREG CONSTRUCTION AND SUPPLY	40513	L	C	SB	GE	Convergence and Speciak Support Program - Construction/ Improvement of Access Roads Leading to Declared Tourism Destination Macutay - Greenhills San Pedro and San Vicente Access Road Leading to Elephant Hill, Archieological Tourism Site	Brgy. San Pedro Rizal (Liwan), Kalinga	11/20/2019	Final	Lower Kalinga DEO	LF	9.673	135	6/13/2019	10/25/2019	7.50%	C	0.479	0.133	0.300	-	-	-	91.20%	78.3% Unsatisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1154	870	WINCES CONSTRUCTION & SUPPLY	32341	L	D	SB	GE	Widening of Permanent Bridges- Lictinon Bridge (B00227PN) along Barotac Viejo - San Rafael Rd, San Rafael, Iloilo	San Rafael, Iloilo	11/11/2019	1st	Iloilo 3rd DEO	LF	24.196	185	6/9/2019	12/10/2019	0.39%	OG	0.394	0.238	0.150	0.030	0.040	0.050	90.20%	-	AHD
1155	871	WOODLAND CONSTRUCTION & SUPPLY, INC.	33522	L	A	MB	GE	Road Widening of Iloilo East Coast-Capiz Road , KO256+000 - KO256+740, KO257+080 - KO257+820	Banate and Anilao, Iloilo	11/11/2019	1st	Iloilo 2nd DEO	LF	38.589	180	7/11/2019	1/6/2020	0.20%	OG	0.377	0.240	0.150	0.030	0.048	0.050	89.50%	-	AHD
1156	872	WORLDWIDE BUILDERS	31408	L	B	MA	GE	001: Ensure Safe and Reliable National Road System, Asset Preservation Program - Preventive Maintenance - Primary Roads - Natallo Bacalso Avenue (Cebu South Road), Preventive Maintenance of Road: Asphalt Overlay, Section 1: K0094+644 to K0095+100; Section	Cebu Province	11/7/2019	Final	Cebu 4th DEO	LF	27.899	80	4/2/2019	6/20/2019	0.00%	C	0.473	0.200	0.300	-	-	-	97.30%	97.3% Outstanding	ONS
1157	-	WORLDWIDE BUILDERS	31408	L	B	MA	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Declared Tourism Destinations - Concreting of Duyan-Duyan Tourism Circumferential Road Leading to Duyan-Duyan Cave, Santander	Barangay Cabutongan, Santander, Cebu	11/7/2019	Final	Cebu 4th DEO	LF	13.936	105	6/20/2019	10/2/2019	0.00%	C	0.403	0.200	0.300	-	-	-	90.30%	90.3% Very Satisfactory	ONS
1158	873	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Declared Tourism Destinations, Cabreros Street Leading to SM Seaside	City De Mari And El Curso, Cebu City	11/14/2019	1st	Cebu City DEO	LF	12.607	150	6/24/2019	11/20/2019	0.77%	OG	0.380	0.300	0.150	0.030	0.480	0.033	94.10%	-	AHD
1159	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LA	GE	Construction of Flood Mitigation Structure at Abucayan River	Balamban, Cebu	11/9/2019	1st	Cebu 3rd DEO	LF	29.399	187	7/7/2019	1/9/2020	1.01%	OG	0.393	0.240	0.150	0.030	0.056	0.050	91.90%	-	AHD
1160	-	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Trades, Industries and Economic Zones, Lambojon Road Connecting to Manufacturing Site and Siquijor Provincial Road in Support of Furniture Industries	Lambojon, Siquijor, Siquijor	11/5/2019	Final	Siquijor DEO	LF	8.649	70	6/28/2019	9/5/2019	0.83%	C	0.416	0.199	0.300	-	-	-	91.50%	91.38% Very Satisfactory	AHD
1161	874	WTL CONSTRUCTION	36886	L	C	SB	GB	Cluster 2019LIP-07: Construction of various Multi-Purpose Buildings: a) (Evacuation Center) in Sitio Yapang, Batongbuhay, Sablayan, Occidental Mindoro b)Brgy. Poblacion, Municipality of Calintaan, Ocidental Mindoro, c) (Covered Court), Tanyag High School, Tanyag, Calintaan, Occidental Mindoro, d) (Barangay Based Day Care Center), Brgy. Ligaya, Municipality of Sablayan, Occidental Mindoro	Sablayan & Calintaan, Occidental Mindoro	11/9/2019	1st	Mindoro Occidental DEO	LF	11.579	215	8/19/2019	3/20/2020	-1.96%	OG	0.349	0.261	0.130	0.030	0.056	0.033	85.90%	-	DEL
1162	875	YAKAL CONSTRUCTION / A.L. SALAZAR CONSTRUCTION, INC. JOINT VENTURE	JV-18-1847	L	AAA	MA	GE	Construction of Slope Protection Along Marikina River at Vista Real Subdivision Phase III (Vista Real to Capitol)	Barangay Batasan Hills, Quezon City	11/25/2019	1st	Quezon City 1st DEO	LF	96.501	300	7/17/2019	5/11/2020	30.33%	OG	0.295	0.300	0.150	0.030	0.042	0.050	86.70%	-	AHD
1163	876	YES CONSTRUCTION	36383	L	B	SB	GE	Local Program - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Roads and Bridges - Local Roads, Improvement of Tubod - Napo Road connecting to Manufacturing Site and national Highway in Support of Woodcraft and Romblon Products Industry	Napo, San Juan, Siquijor	11/5/2019	Final	Siquijor DEO	LF	9.268	70	7/22/2019	9/29/2019	0.00%	C	0.460	0.200	0.300	-	-	-	96.00%	96% Very Satisfactory	ONS
1164	877	YOYEN ENTERPRISES	15541	L	A	MA	GE	Reconstruction of Santol Flood Control Structures along Biliran Circumferential Road (124.472105°, 11.479107° to 124.473558°, 11.482370°)	Biliran, Biliran	11/11/2019	Final	Biliran DEO	LF	24.850	150	6/10/2019	11/6/2019	6.73%	C	0.492	0.133	0.300	-	-	-	92.50%	92.5% Very Satisfactory	AHD
1165	-	YOYEN ENTERPRISES	15541	L	A	MB	GE	Rehabilitation of National Roads w/ Slips, Slope Collapse and Landslide Biliran Circumferential Road K1030+109 - K1030+132, K1036+520-K1037+178	Naval and Almeria, Biliran Province	11/11/2019	1st	Biliran DEO	LF	46.395	270	7/9/2019	4/3/2020	41.48%	OG	0.400	0.240	0.150	0.030	0.061	0.050	93.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT (ON-GOING / COMPLETED PROJECTS)
4th Quarter CY 2019

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMP											
1166	-	YOYEN ENTERPRISES	15541	L	A	MA	GE	Reconstruction of Tucdao Flood Control Structures along Biliran Circumferential Road (124.46464°, 11.70122° - 124.46464°, 11.70044 °; 124.46414°, 11.69936 ° - 124.463092°, 11.696781°)	Kawayan, Biliran	11/11/2019	Final	Biliran DEO	LF	28.430	175	6/10/2019	12/1/2019	2.71%	C	0.500	0.134	0.300	-	-	-	93.40%	90.46% Very Satisfactory	AHD
1167	878	YS CONSTRUCTION	11928	L	A	MB	GE	Ensure Safe and Reliable National Road System: Network Development- Off-Carriageway Improvement- Tertiary Road at Sagbayan- Danao Rd - K0077+000-K0077+700, K0077+700-K0078+000, K0079+588-K0081+000,K0082+000-K0084+174	Sagbayan, Bohol	11/6/2019	2nd	Bohol 2nd DEO	LF	49.000	138	7/16/2019	11/30/2019	8.40%	OG	0.393	0.240	0.150	0.030	0.056	0.050	91.90%	-	AHD
1168	879	YUNAKIM CONSTRUCTION	40767	L	D	SB	GE	Asset Preservation - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Secondary Roads along Mt. Province - Calanan - Pinukpuk - Abbut Road	Tinglayan, Kalinga	11/21/2019	Final	Upper Kalinga DEO	LF	15.684	167	6/19/2019	12/2/2019	10.18%	C	0.483	0.133	0.300	-	-	-	91.60%	79.24% Unsatisfactory	AHD
1169	880	YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Construction of Lamoro-New Ibajay Provincial Road, Sta. 283+000-Sta. 286+620	El Nido, Palawan	11/11/2019	1st	Palawan 1st DEO	LF	91.642	292	8/19/2019	6/5/2020	48.13%	OG	0.354	0.300	0.150	0.030	0.047	0.05	93.10%	-	AHD
1170	-	YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Widening of Permanent Bridge-Malatgao Bridge (B00206PW) along Puerto Princesa North Road, K0114+513-K0114+543.40	Roxas, Palawan	11/10/2019	1st	Palawan 1st DEO	LF	30.074	215	6/10/2019	1/10/2020	-7.23%	OG	0.394	0.300	0.078	0.030	0.051	0.017	87.00%	-	DEL
1171	-	YURICH BUILDERS AND CONSTRUCTION SUPPLY	37064	L	B	MA	GE	Construction of New Road Net, (ABAB), AFP Joint Base, Sta. 0+000 to Sta. 1+915	Brgy. San Manuel, Puerto Princesa City, Palawan	11/8/2019	1st	Palawan 3rd DEO	LF	48.504	202	6/17/2019	1/4/2020	7.05%	OG	0.335	0.203	0.150	0.030	0.056	0.050	82.40%	-	AHD
1172	881	YZK BUILDERS	38980	L	C	SB	GE	Construction of Missing Link/New Roads - Naguilian-Benito Soliven-San Mariano-Divilacan-Maconacon-Palanan Road, Isabela	Benito Soliven, Isabela	11/12/2019	1st	Isabela 2nd DEO	LF	19.584	128	8/6/2019	12/11/2019	3.09%	OG	0.378	0.239	0.150	0.020	0.047	0.050	88.40%	-	AHD
1173	882	Z F CONSTRUCTION	17676	L	A	SB	GE	Construction of Two - Storey Building with 6- Classrooms	Brgy. Cabitukulan East, Maria Aurora, Aurora	11/24/2019	Final	Aurora DEO	LF	14.355	200	7/1/2019	1/16/2020	25.70%	C	0.498	0.132	0.300	-	-	-	93.00%	93% Very Satisfactory	AHD
1174	883	ZELAN CONSTRUCTION AND SUPPLY	36057	L	D	SB	GE	Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslides Mauban-Tignoan Road K0167+038-K0167+081	Mauban, Quezon	11/21/2019	Final	Quezon 1st DEO	LF	26.460	168	7/2/2019	12/16/2019	15.00%	C	0.463	0.136	0.300	-	-	-	89.90%	89.9% Very Satisfactory	AHD
1175	884	ZION CONSTRUCTION	14881	L	B	MA	GE	Construction of Flood Control Structures at Barangay Agujo	Barangay Agujo, Daanbantayan, Cebu	11/11/2019	Final	Cebu 1st DEO	LF	19.6	115	6/25/2019	10/17/2019	0.00%	C	0.450	0.200	0.300	-	-	-	95.00%	90.86% Very Satisfactory	ONS
1176	-	ZION CONSTRUCTION	14881	L	B	MA	GE	Off-Carriageway Improvement along Cebu North Hagnaya Wharf Rd., K0106+000 to K0108+1331	San Remegio, Cebu	11/11/2019	1st	Cebu 1st DEO	LF	59.784	159	6/27/2019	12/2/2019	12.29%	OG	0.393	0.240	0.150	0.030	0.051	0.050	91.40%	-	AHD
1177	885	ZJN DEVELOPMENT CONSTRUCTION & SUPPLY CORPORATION	43104	L	D	SB	GB	Construction of Multi-Purpose Building and Other Facilities (SPAMAST Dormitory)	Brgy. Buhangin, Malita, Davao Occidental	11/25/2019	1st	Davao Occidental DEO	LF	19.512	360	8/1/2019	7/25/2020	0.60%	OG	0.395	0.238	0.150	0.030	0.043	0.033	88.90%	-	AHD
1178	886	ZMS CONST. & DEV. CORP.	10471	L	AA	MA	GB	Construction/Rehabilitation/Improvement of Level III Water Supply System	Josefina, Zamboanga del Sur	11/9/2019	Final	Zamboanga del Sur 1st DEO	LF	14.479	157	6/6/2019	11/9/2019	0.00%	C	0.478	0.133	0.300	-	-	-	91.10%	91.1% Very Satisfactory	ONS
1179	887	ZOTA TRADING & CONSTRUCTION	32641	L	C	SB	GE	Construction of River Bank Protection at Barangay Lipit Sur	Manaoag, Pangasinan	11/11/2019	Final	Pangasinan 2nd DEO	LF	32.715	142	5/30/2019	10/18/2019	58.00%	C	0.478	0.133	0.300	-	-	-	91.10%	90.98% Very Satisfactory	AHD
1180	-	ZOTA TRADING & CONSTRUCTION	32641	L	C	SB	GE	Construction of Flood Control Structure along Aloragat River	Barangay Turko, Laoac, Pangasinan	11/5/2019	1st	Pangasinan 3rd DEO	LF	47.362	276	7/3/2019	4/3/2020	19.66%	OG	0.387	0.239	0.150	0.030	0.056	0.033	89.50%	-	AHD