DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1	1	1 BEATUS BUILDERS CORP.	43709	L	B	SB	GE	22GI0012 - Construction of Drainage Structure along Road - Leganes - Sta. Barbara Road - K0016 + 021 - K0016 + 160, K0017 + 000 - K0017 + 173, K0017 + 263.90 - K0017 + 838	Iloilo	10/08/2022	1	Iloilo 4th DEO	LF	22.512	218	04/01/2022	11/04/2022	-3.33	OG	0.396	0.270	0.117	0.030	0.028	0.033	87.40%	-	DEL
2	2	11 DIAMOND EAGLE CONSTRUCTION CORPORATION	33328	L	B	MA	GE	22DI0038 - Construction of River Protection Structure Near Anos Bridge, (Upstream)	Los Banos, Laguna	10/11/2022	2	Laguna 2nd DEO	LF	86.848	306	02/21/2022	12/23/2022	1.65	OG	0.389	0.240	0.150	0.030	0.042	0.050	90.10%	-	AHD
3	3	11-16 CONSTRUCTION	29646	L	AAA	MA	GB	22CG0013 - Sustainable Infrastructure Projects Alleviation Gaps (SIPAG): Access Roads and/or Bridges from National Road/s leading to Major/Strategic Public Buildings/Facilities - Rehabilitation of Eroded Pampanga River Bank, Cansinala	Apalit, Pampanga	10/19/2022	2	Pampanga 1st DEO	LF	74.884	330	03/03/2022	01/26/2023	-10.32	OG	0.400	0.300	0.047	0.030	0.065	0.033	87.50%	-	DEL
4	4	128 DRAGON CONSTRUCTION AND SUPPLIES	35408	L	B	MA	GE	22FC0146 - Construction of Padilla Highway at Brgy. Matacong	San Lorenzo Ruiz, Camarines Norte	10/12/2022	2	Camarines Norte DEO	LF	28.516	260	03/21/2022	12/05/2022	4.62	OG	0.393	0.300	0.150	0.024	0.042	0.033	94.20%	-	AHD
5	5	367 CONSTRUCTION AND ENTERPRISES, INC.	42492	L	D	SB	GE	22JF0015 - Construction/Improvement of Access Roads Leading to Declared Tourism Destination (Tourism Road Infrastructure Program- TRIP), NRJ Leading to Buluan Island	Buluan, Ipil, Zamboanga Sibugay	10/04/2022	1	Zamboanga Sibugay 2nd DEO	LF	9.774	260	02/22/2022	11/08/2022	3.15	OG	0.365	0.262	0.150	0.030	0.061	0.050	91.80%	-	AHD
6	6	3K ROCK ENGINEERING	27908	L	A	LA	GE	21HH0075- 001: Ensure Safe and Reliable National Road System- Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Secondary Roads- Cebu- Balamban Transcentral Highway, K0011+744 - K0011+900, K0013+011 - K0013+109	Cebu City	09/28/2022	2	Cebu City DEO	LF	21.523	237	10/12/2021	06/05/2022	0.00	C	0.493	0.181	0.300				97.40%	88.4% Satisfactory	ONS
7	7	3RB CONSTRUCTION AND SUPPLY / FSQUARE CONSTRUCTION (Joint Venture)	JV-22-7800	L	B	MA	GE	22FB0195 - SIPAG: Construction of Buenavista - Guadalupe Interior Road,	Rapu - Rapu, Albay	10/17/2022	1	Albay 2nd DEO	LF	51.452	280	06/01/2022	03/07/2023	0.35	OG	0.390	0.268	0.150	0.030	0.037	0.050	92.50%	-	
8	8	3RB CONSTRUCTION AND SUPPLY / NEXT GENERATION CONSTRUCTION AND SUPPLY CORPORATION (Joint Venture)	JV-21-6539	L	B	MA	GE	22FB0109 - OO2 - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Yawa River Control System (Legazpi City Urban Drainage)	Legazpi City, Albay	10/15/2022	2	Albay 2nd DEO	LF	67.548	220	03/04/2022	10/09/2022	0.00	C	0.465	0.133	0.300				89.80%	92.44% Very Satisfactory	
9	9	3RB CONSTRUCTION AND SUPPLY / SISBRO CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-5672	L	B	MA	GE	22FM0015 - Convergence and Special Support Program - Construction of Flood Mitigation Structure at Bito River (Downstream), Brgy. Curbada	San Fernando, Masbate	10/13/2022	2	Masbate 1st DEO	LF	49.000	248	03/10/2022	11/12/2022	50.00	C	0.462	0.133	0.300				89.50%	89.86% Very Satisfactory	
10	10	3-SIDES BUILDERS & TRADING CORP.	40469	L	B	MA	GE	22CI0064 - Basic Infrastructure Program (BIP); Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Slope Protection along Sapangbalen Creek, Brgy. Balitucan	Magalang, Pampanga	10/20/2022	1	Pampanga 3rd DEO	LF	48.979	210	03/24/2022	10/19/2022	0.00	C	0.480	0.143	0.300				92.30%	92.3% Very Satisfactory	ONS
11	11	4RM CONSTRUCTION & SUPPLIES	35767	L	C	SB	GE	22PM0012 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program- Paving of Unpaved Roads - Tertiary Roads - Jct Talubin-Barlig-Natonin-Paracelis-Calaccad Rd - (S04030LZ) Chainage 3415 - Chainage 4015	Paracelis, Mt. Province	10/20/2022	1	Mt. Province 2nd DEO	LF	21.560	189	05/26/2022	11/30/2022	13.87	OG	0.393	0.240	0.150	0.030	0.042	0.050	90.50%	-	AHD
12	12	722 CONSTRUCTION, INC.	21923	L	A	MA	GE	22CD0067 - Network Development Program - Road Widening - Sta. Rita - Biak - na - Bato via Pulong Bayabas Road, K0074+700 to K0075+200	San Miguel, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	31.459	197	03/07/2022	09/19/2022	14.01	OG	0.391	0.250	0.150	0.030	0.070	0.050	94.10%	-	AHD
13	13	888 ACY ENTERPRISES	32898	L	B	MA	GE	22IB0019 - Construction of By-Pass and Diversion Roads Borongan Diversion Road - Segment 1 (Bayobay - Surok)	Borongan, Eastern Samar	10/02/2022	2	Eastern Samar DEO	LF	96.500	206	04/07/2022	10/29/2022	0.09	OG	0.397	0.240	0.150	0.030	0.042	0.033	89.20%	-	AHD
14	14	A MAQUILING CONSTRUCTION AND SUPPLY	45892	L	C	SB	GE	22GE0043 - Rehabilitation of Concrete Road - Improvement of San Miguel to Sta. Teresa Road, Brgy. San Miguel, Jordan to Sta. Teresa	Jordan, Guimaras	10/10/2022	2	Guimaras DEO	LF	19.597	166	04/05/2022	09/17/2022	1.20	C	0.488	0.146	0.300				93.40%	91.96% Very Satisfactory	AHD
15	15	A. D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	22GJ0018 - Rehabilitation/Major Repair of Bridge - Ticud Br. (B00471PN) along Iloilo City - Leganes - Dumangas Coastal Rd.	Iloilo City	10/06/2022	2	Iloilo City DEO	LF	48.020	212	01/28/2022	08/27/2022	0.00	C	0.499	0.133	0.300				93.20%	90.62% Very Satisfactory	ONS
16		A. D. PENDON CONSTRUCTION & SUPPLY, INC.	03466	L	A	MB	GE	22GP0028 - Construction of Concrete Road - Guintas - Pinamalatican Road,	Sigma, Capiz	10/10/2022	1	Capiz 2nd DEO	LF	88.778	435	03/01/2022	05/09/2023	2.25	OG	0.397	0.241	0.150	0.030	0.051	0.050	91.90%	-	AHD
17		A. D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	22GB0036 - Construction of Bridge	Barangay Tigbalogo, Patnongon, Antique	10/07/2022	1	Antique DEO	LF	53.075	282	03/10/2022	12/16/2022	7.43	OG	0.399	0.240	0.150	0.030	0.056	0.050	92.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
18		A. D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	22GA0027 - Construction of Revetment Wall along Aklan River	Brgy. Tinapuay, Banga, Aklan	10/08/2022	1	Aklan DEO	LF	49.000	243	06/03/2022	01/31/2023	47.53	OG	0.393	0.239	0.150	0.030	0.042	0.050	90.40%	-	AHD
19		A.D. PENDON CONSTRUCTION & SUPPLY, INC.	3466	L	A	MB	GE	22G00033 - Iloilo Circumferential Road 2	Iloilo	10/10/2022	1	Regional Office No. VI	LF	114.440	350	02/21/2022	02/05/2023	-4.85	OG	0.386	0.273	0.102	0.030	0.051	0.033	87.50%	-	DEL
20	16	A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION	18228	L	AA	MA	GE	22BG0053 - OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project	Brgy. Nappacu Grande, Reina Mercedes, Isabela	10/14/2022	2	Isabela 3rd DEO	LF	95.057	326	03/28/2022	02/16/2023	4.05	OG	0.379	0.249	0.150	0.030	0.042	0.050	90.00%	-	AHD
21		A. DE GUIA CONSTRUCTION AND DEVELOPMENT CORPORATION	18228	L	AA	MA	GE	22BF0074 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Siffu River Flood Control Project (San Luis Section)	Roxas, Isabela	10/16/2022	1	Isabela 2nd DEO	LF	95.775	291	06/08/2022	03/25/2023	21.27	OG	0.379	0.291	0.150	0.030	0.037	0.050	93.70%	-	AHD
22	17	A.B. TAYLAN CONSTRUCTION & DEVELOPMENT	25273	L	AA	MB	GE	22AB0116 - Construction of Road, Barangay Pasil	Paoay, Ilocos Norte	10/20/2022	2	Ilocos Norte 2nd DEO	LF	19.600	246	03/25/2022	11/25/2022	0.35	OG	0.380	0.268	0.150	0.030	0.043	0.033	90.40%	-	AHD
23	18	A.C. RIVERO DEVELOPMENT CORPORATION	05122	L	AAA	MA	GE	22G00051 - Construction of Flood Control Structure of Himoga-an River Along Bacolod North Road	Sagay City, Negros Occidental	10/06/2022	2	Regional Office No. VI	LF	48.250	230	02/21/2022	10/08/2022	0.17	C	0.497	0.142	0.300				93.90%	92.34% Very Satisfactory	AHD
24		A.C. RIVERO DEVELOPMENT CORPORATION	05122	L	AAA	MB	GE	22GL0062 - Road Widening - Jct Bagonawa-La Castellana-Isabela Rd - K0066+715 - K0069+000	La Castellana, Negros Occidental	10/05/2022	1	Negros Occidental 2nd DEO	LF	49.000	224	03/07/2022	10/16/2022	-3.79	OG	0.379	0.246	0.112	0.030	0.042	0.033	84.20%	-	DEL
25	19	A C SOLIVEN CONSTRUCTION AND GENERAL MERCHANDISE	19278	L	B	MA	GE	22AI0094- Construction of Flood Control Structure along Banila River, Barangay Cabalitian	Umingan, Pangasinan	10/17/2022	2	Pangasinan 3rd DEO	LF	19.404	179	02/24/2022	08/21/2022	11.17	C	0.488	0.084	0.300				87.20%	84.14% Satisfactory	AHD
26		A.C. SOLIVEN CONSTRUCTION AND GENERAL MERCHANDISE	19278	L	B	MA	GE	22CJ0014 - Flood Management Program Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Rehabilitation of Flood Control Structure along Tarlac River Control (Right Dike), Tagumbao - Dicolor Section (Package B), Sta. 0+000 - Sta. 0+313	Gerona, Tarlac	10/24/2022	2	Tarlac 1st DEO	LF	47.531	180	03/29/2022	09/24/2022	37.78	C	0.463	0.141	0.300				90.40%	93.94% Very Satisfactory	AHD
27	20	A.D. GONZALES JR. CONSTRUCTION AND TRADING CO. INC.	10012	L	AAA	LA	GE	20O00035 - Construction of Slope Protection and Linear Parks along Taguig River, Brgy. Sta. Ana	Taguig City	12/28/2022	1	NCR Regional Office	LF	192.995	500	01/15/2021	05/29/2022	0.00	C	0.477	0.154	0.300				93.10%	93.1% Very Satisfactory	ONS
28	21	A.D. PENDON CONSTRUCTION & SUPPLY, INC. / 1 BEATUS BUILDERS CORP. (Joint Venture)	JV-22-6823	L	A	MA	GE	22GH0080 - Construction of Seawall, Barangay San Roque	Barotac Viejo, Iloilo	10/05/2022	1	Iloilo 3rd DEO	LF	49.500	192	03/24/2022	10/01/2022	9.03	OG	0.399	0.255	0.150	0.030	0.025	0.050	90.90%	-	AHD
29	22	A.I.P. CONSTRUCTION	32458	L	AA	MB	GE	22AD0011 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslides - Secondary Roads - Tagudin-Cervantes Road, K0334+699 - K0334+735	Suyo, Ilocos Sur	10/19/2022	1	Ilocos Sur 2nd DEO	LF	20.090	175	05/19/2022	11/09/2022	2.16	OG	0.378	0.300	0.150	0.030	0.033	0.050	94.10%	-	AHD
30	23	A.L. SALAZAR CONSTRUCTION, INC.	3899	L	AAA	MB	GE	22OF0052 - Construction of Slope Protection Structure in Marikina River, Sta. 20+150 - Sta. 20+400, Brgy. Batasan Hills	Quezon City	10/21/2022	2	Quezon City 1st DEO	LF	42.330	300	02/10/2022	12/06/2022	1.74	OG	0.400	0.258	0.150	0.030	0.045	0.050	93.30%	-	
31	24	A.M. ORETA & CO. INC. / E.F. CHUA CONSTRUCTION, INC. (Joint Venture)	JV-17-903	L	AAA	LB	GE	17ZO0011 - Rehabilitation of Napindan Hydraulic Control Structures in Brgy. Buting, Pasig City through Design and Build Scheme	Pasig City	11/19/2022	2	UPMO Flood Control Management Cluster, National Capital Region	LF	849.082	1440	04/02/2018	03/11/2022	0.00	C	0.499	0.198	0.300				99.70%	98.08% Outstanding	ONS
32	25	A.M.P. CONSTRUCTION	16574	L	AAA	MB	GE	22AH0062- Construction of Road, Barangay Embarcadero to Barangay Osiem	Mangaldan, Pangasinan	10/19/2022	2	Pangasinan 2nd DEO	LF	48.996	259	02/16/2022	11/01/2022	4.77	OG	0.380	0.240	0.150	0.030	0.033	0.050	88.30%	-	AHD
33	26	A.P.B. CONSTRUCTION	17055	L	A	MA	GE	22AC0006 - Construction of Flood Control along Parsua River, Sta. 0+000 to Sta.0+358, Brgy. Bungrao	Magsingal, Ilocos Sur	10/21/2022	2	Ilocos Sur 1st DEO	LF	45.080	230	04/08/2022	11/23/2022	-3.93	OG	0.399	0.239	0.111	0.030	0.037	0.033	84.90%	-	DEL
34		A.P.B. CONSTRUCTION	17055	L	AAA	MB	GE	22PD0010 - Road Widening - Secondary Roads - Major Mane Rd. K0247+510 to K0248+000	Baguio City	10/22/2022	2	Baguio City DEO	LF	18.850	218	02/17/2022	09/22/2022	0.00	C	0.500	0.132	0.300				93.20%	93.2% Very Satisfactory	ONS
35	27	A.P.O. GENERAL CONSTRUCTION	7010	L	B	MA	GE	22PM0013 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Paving of Unpaved Roads - Tertiary Roads - Jct Talubin-Barlig-Natonin-Paracelis-Calaccad Rd - (S04030LZ) Chainage 830 - Chainage 1340	Paracelis, Mt. Province	10/20/2022	1	Mt. Province 2nd DEO	LF	21.560	200	05/26/2022	12/11/2022	27.42	OG	0.392	0.239	0.150	0.030	0.051	0.050	91.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
36	28	A.R.J. CIVIL ENGINEERING CONSTRUCTION	48395	L	D	SB	GE	22PD0021 - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Facility / Drainage System along Loakan Airport, Sta. 0 +000 to Sta. 0+815	Baguio City	10/22/2022	2	Baguio City DEO	LF	16.674	215	03/13/2022	10/13/2022	0.00	C	0.500	0.133	0.300				93.30%	94.5% Very Satisfactory	ONS
37	29	A.R.L. CONSTRUCTION	27645	L	B	MA	GE	22CC0235 - Construction of Slope Protection along Angat River, Culianin Section, Sta. 00+000 - Sta. 00+632	Plaridel, Bulacan	10/19/2022	2	Bulacan 1st DEO	LF	82.025	330	04/01/2022	02/24/2023	59.60	C	0.459	0.133	0.300				89.20%	93.22% Very Satisfactory	AHD
38		A.R.L. CONSTRUCTION	27645	L	B	MA	GE	22CC0274 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads Daang Maharlika Road (LZ) - Pulilan Section	Pulilan, Bulacan	10/19/2022	1	Bulacan 1st DEO	LF	96.498	360	05/27/2022	05/21/2023	17.74	OG	0.399	0.256	0.150	0.024	0.019	0.050	89.80%	-	AHD
39	30	A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS	38284	L	B	SB	GB	22CK0009 - Asset Preservation Program: Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary Roads along Concepcion - Capas Road, K0113+070 to K0113+232, K0118+445 to K0119+149	Concepcion, Tarlac	10/24/2022	1	Tarlac 2nd DEO	LF	28.223	231	03/24/2022	11/09/2022	-2.18	OG	0.398	0.274	0.128	0.030	0.042	0.033	90.50%	-	DEL
40	31	A.S.T BUILDERS	34104	L	A	MA	GE	22HN0076 - CSSP: BIP - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Control Structure along Cansaga River, Brgy Danglag (Phase IV)	Consolacion, Cebu	09/30/2022	1	Cebu 6th DEO	LF	49.500	198	03/30/2022	10/13/2022	-1.25	OG	0.360	0.300	0.138	0.030	0.042	0.033	90.30%	-	DEL
41	32	A.T. DUMLAO CONSTRUCTION, INC.	34028	L	AA	MA	GE	22NB0006 - Construction of Flood Mitigation Structure - Construction of Bank Protection along Bayugan River, Sta. 0+100.00 - Sta. 0+349.00 (L/S), Sta. 0+110.00 - Sta. 0+348.00 (R/S)	Bayugan City, Agusan del Sur	10/01/2022	1	Agusan del Sur 1st DEO	LF	43.728	285	06/13/2022	03/24/2023	25.32	OG	0.352	0.251	0.150	0.030	0.047	0.050	88.00%	-	AHD
42	33	A.T.P. CONSTRUCTION	35401	L	D	SB	GE	22CB0037 - Off-Carriageway Improvement - Secondary Roads - Roman Expressway - K0121+420 - K0121+855, K0125+392 - K0126+188	Bataan 2nd District, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	13.023	168	04/08/2022	09/22/2022	0.00	C	0.469	0.141	0.300				91.00%	89.74% Very Satisfactory	ONS
43	34	A.V. LAYNES TRADING AND CONSTRUCTION	42583	L	B	MA	GE	22FH0008 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Roads Leading to Major/Strategic Public Buildings/Facilities - Improvement of Batolinao-Tilod Road with Canal Barangay Batolinao - Tilod	Baras, Catanduanes	10/15/2022	2	Catanduanes DEO	LF	25.739	240	03/02/2022	10/27/2022	-0.52	OG	0.389	0.240	0.145	0.030	0.028	0.033	86.50%	-	DEL
44	35	A3 CONSTRUCTION & SUPPLY	39671	L	B	MA	GE	22FM0014 - Flood Management Program - Construction of Talisay Shore Protection/Causeway (Package 4)	Brgy. Talisay, San Fernando, Masbate	10/13/2022	2	Masbate 1st DEO	LF	44.100	240	03/17/2022	11/11/2022	17.15	C	0.471	0.133	0.300				90.40%	91.36% Very Satisfactory	
45	36	A3 CONSTRUCTION & SUPPLY / GEMELLUS BUILDERS AND GENERAL SUPPLY (Joint Venture)	JV-21-6013	L	B	MA	GE	22FB0047 - 001 - Rehabilitation / Reconstruction / Upgrading of Damaged Paved Roads - Primary Roads - Daang Maharlika (LZ) - K0527+647 - K0528+460, K0530+000 - K0532+000	Daraga, Albay	10/15/2022	1	Albay 2nd DEO	LF	58.924	285	06/01/2022	03/12/2023	45.83	OG	0.394	0.247	0.150	0.030	0.051	0.033	90.50%	-	
46	37	AARCON BUILDERS	28336	L	AA	MA	GE	22OG0083 - Rehabilitation of Road, Brgy. Socorro	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	29.699	150	03/24/2022	08/20/2022	0.00	C	0.488	0.200	0.300				98.80%	93.58% Very Satisfactory	
47		AARCON BUILDERS	28336	L	AA	MA	GE	22OI0008 - Preventive Maintenance - Secondary Roads - Paranaque - Sucat Road - K0020+(-526) - K0020(-233)	Muntinlupa City, Metro Manila	10/15/2022	1	Las Piñas-Muntinlupa DEO	LF	21.746	60	04/07/2022	06/05/2022	0.00	C	0.484	0.134	0.300				91.80%	91.8% Very Satisfactory	ONS
48		AARCON BUILDERS	28336	L	AA	MA	GE	22OB0101: Construction of Slope Protection along Taguig River, Facing Downstream(Eastbank), Package 3	Taguig City, Metro Manila	10/13/2022	1	Metro Manila 1st DEO	LF	91.578	300	02/16/2022	12/12/2022	8.17	OG	0.355	0.240	0.150	0.018	0.047	0.050	86.00%	-	AHD
49	38	AB APONESTO CONSTRUCTION PARTS AND SUPPLY, INC.	22998	L	AA	MB	GE	22LA0087 – Construction of Revetment along Agusan River, Sta. 1+000 - Sta. 2+000 (LS), Sta. 3+000 - Sta. 4+200 (LS), Brgy. Tandawan	New Bataan, Davao de Oro	10/04/2022	1	Davao de Oro 2nd DEO	LF	85.841	273	04/04/2022	01/01/2023	15.16	OG	0.391	0.240	0.150	0.030	0.055	0.050	91.60%	-	AHD
50	39	ABAYCER CONSTRUCTION SUPPLIES AND GENERAL MERCHANDISE	46283	L	D	SB	GE	22KH0032 - Asset Preservation Program Construction/ Upgrading/ Rehabilitation of Drainage along National Roads Primary Roads Butuan City - Cagayan de Oro City - Iligan City Rd, K1442+995 - K1443+073	Cagayan de Oro City	09/30/2022	1	Cagayan de Oro City 1st DEO	LF	12.095	85	05/30/2022	08/22/2022	0.01	OG	0.392	0.274	0.150	0.030	0.050	0.033	92.90%	-	AHD
51	40	ABIB BUILDERS ENTERPRISE	45583	L	B	SB	GE	22KJ0011 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads , Ozamis - Oroquieta Rd., K1707+000 - K1707+895, K1720+698 - K1721+000	Misamis Occidental	09/28/2022	2	Misamis Occidental 2nd DEO	LF	22.590	206	02/18/2022	09/11/2022	-3.41	OG	0.388	0.246	0.116	0.030	0.047	0.033	86.00%	-	DEL
52	41	ABM1 BUILDERS AND SUPPLY	45732	L	C	SB	GE	21NB0047 - Construction of Concrete Road Concreting of Zamora-Culiram Road connecting Cacao and Banana Plantation Sites/Farms	Talacogon, Agusan del Sur	10/01/2022	2	Agusan del Sur 1st DEO	LF	10.395	132	01/26/2022	06/06/2022	0.00	C	0.474	0.146	0.300				92.00%	90.98% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
53	42	ABRIGHT BUILDERS CORPORATION	14487	L	D	SB	GE	22GF0025 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Guimbal - Igbaras - Tubugan - Leon Road (S00411PN) K0057+512 - K0058+008, K0059+786 - K0060+340, K0060+440 - K0060 +604	Tubungan, Iloilo	10/07/2022	2	Iloilo 1st DEO	LF	22.111	212	04/08/2022	11/05/2022	14.34	OG	0.393	0.249	0.150	0.030	0.042	0.033	89.70%	-	AHD
54	43	ABU CONSTRUCTION	22313	L	AAA	LA	GE	22MF0017 - Construction of Flood Control Mitigation - Construction of Flood Control Structure, Alip River (Libertad Section)	Columbio, Sultan Kudarat	10/07/2022	1	Sultan Kudarat 1st District Engineering Office	LF	36.721	191	02/22/2022	08/31/2022	-14.81	OG	0.394	0.300	0.002	0.030	0.042	0.033	80.10%	-	DEL
55	44	ABU CONSTRUCTION / AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (Joint Venture)	JV-22-7406	L	A	MA	GE	22LA0155 – Construction of Sitio Quarry, Brgy. Ngan, Compostela - Upper Ulip, Monkayo Road, Davao de Oro, Package A	Davao de Oro	10/04/2022	1	Davao de Oro 2nd DEO	LF	71.288	252	03/30/2022	12/06/2022	0.17	OG	0.395	0.285	0.150	0.030	0.045	0.033	93.80%	-	AHD
56	45	ABU CONSTRUCTION / LITO HEAVY EQUIPMENT AND TRUCKING SERVICES (Joint Venture)	JV-22-7370	L	AAA	LA	GE	22LA0159 – Construction of Revetment along Hijo River, Sta. 0+200 - Sta. 2+200 (RS)	Panibasan, Maco, Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	76.629	206	04/04/2022	10/26/2022	0.00	OG	0.383	0.239	0.150	0.030	0.045	0.050	89.70%	-	ONS
57	46	ABU CONSTRUCTION / RHODWILL PARTS AND HARDWARE AND CONSTRUCTION SERVICES (Joint Venture)	22313	L	AAA	LA	GE	22LG0034 - Construction of Drainage Structure along Poblacion Creek, Sta. 0+440 - Sta. 1+160 (B/S), Sta. 0+000 - Sta. 1+556.76 (L/S)	Brgy. Poblacion, Lupon, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	49.005	302	03/28/2022	01/23/2023	0.62	OG	0.396	0.279	0.150	0.030	0.042	0.033	93.00%	-	AHD
58	47	ADFIL CORPORATION	14437	L	AAA	LB	GE	22ND0031 - Construction of Main Drainage Canal, NRJ BCIR to LADP Creek, Employees Village	Butuan City	10/02/2022	2	Butuan City DEO	LF	85.669	357	02/28/2022	02/19/2023	19.34	OG	0.379	0.260	0.150	0.030	0.037	0.050	90.60%	-	AHD
59		ADFIL CORPORATION	14437	L	AAA	LB	GE	22NA0014 - Construction/Improvement Of Access Roads Leading To Declared Tourism Destinations - NRJ Daang Maharlika To Jct Surigao - Agusan West Coastal Road (Santiago - Tubay Section) Leading To Hot And Cold Springs	Agusan Del Norte	09/26/2022	1	Agusan del Norte DEO	LF	4.880	110	02/17/2022	06/06/2022	0.00	C	0.483	0.200	0.300				98.30%	98.3% Outstanding	ONS
60		ADFIL CORPORATION	14437	L	AAA	LB	GE	21ND0051 - Lower Agusan Development Project, Flood Control Component, Stage I, Phase II, East Bank Drainage, Package 2, Ampayon	Butuan City	09/26/2022	2	Butuan City DEO	LF	96.456	411	03/26/2022	05/10/2022	0.00	C	0.471	0.200	0.300				97.10%	93.56% Very Satisfactory	ONS
61	48	AFS CONSTRUCTION AND ENTERPRISES	31139	L	C	SB	GE	22JG0033 - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Road	Brgy. Gawil to Bolisong Road, Kumalarang, Zamboanga del Sur	10/06/2022	1	Zamboanga del Sur 2nd DEO	LF	14.200	224	04/11/2022	11/20/2022	2.00	OG	0.367	0.257	0.150	0.030	0.051	0.050	90.50%	-	AHD
62	49	AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC.	40494	L	A	MA	GB	22LA0124 – Construction of Training Swimming Pool, CP. Gen. Manuel T. Yan Sr., Brgy. Tuboran	Mawab, Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	14.670	202	03/29/2022	10/16/2022	0.34	OG	0.396	0.239	0.150	0.030	0.047	0.050	91.20%	-	AHD
63		AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. / ABU CONSTRUCTION (Joint Venture)	JV-21-6333	L	A		GE	22LA0048 – Construction of Revetment along Agusan River at Barangay Poblacion	Monkayo, Davao de Oro	10/04/2022	2	Davao de Oro 2nd DEO	LF	94.472	293	02/23/2022	12/12/2022	0.86	OG	0.392	0.240	0.150	0.030	0.045	0.033	89.00%	-	AHD
64	50	AJ LAVA BUILDERS CORP. / R.O. BUILDERS & DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6028	L	B	MA	GE	22BI0010 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Buenavista River Control along Magat River, Buenavista Section	Bayombong, Nueva Vizcaya	10/14/2022	2	Nueva Vizcaya 1st DEO	LF	44.100	275	02/07/2022	11/08/2022	23.05	C	0.474	0.142	0.300				91.60%	92.92% Very Satisfactory	AHD
65	51	AJ TAYLAN CONSTRUCTION CORPORATION	2336	L	B	MA	GE	22AB0010 - Preventive Maintenance - Tertiary Roads, Ilocos Norte-Apayao Rd., K0499+285 - K0500+860	Dingras, Ilocos Norte	10/20/2022	1	Ilocos Norte 2nd DEO	LF	12.771	91	02/11/2022	05/12/2022	0.00	C	0.488	0.133	0.300				92.10%	92.1% Very Satisfactory	ONS
66	52	AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	21NE0072: Rehabilitation/Reconstruction of National Roads with Slip , Slope Collapse and Landslide along Dinagat- Loreto Road	Dinagat Island	10/06/2022	3	Dinagat Islands DEO	LF	241.250	365	11/21/2021	11/20/2022	-3.63	OG	0.373	0.300	0.114	0.030	0.033	0.033	88.30%	-	DEL
67		AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	22OC0100 - Construction of Revetment Wall/Sheetpiling of Moonwalk Creek from Don Galo River - Moonwalk Creek Junction (Phase II)	Paranaque City, Metro Manila	10/13/2022	2	Metro Manila 2nd DEO	LF	49.000	240	03/22/2022	11/16/2022	0.13	OG	0.393	0.273	0.150	0.030	0.033	0.050	92.90%	-	AHD
68		AKN CONSTRUCTION CORPORATION	11845	L	AAA	LB	GE	22OC0140 - Improvement/Sheetpiling of Villanueva Creek Tributary Near Bougainville Ave.	Paranaque City, Metro Manila	10/13/2022	1	Metro Manila 2nd DEO	LF	39.200	146	03/22/2022	08/14/2022	0.00	C	0.489	0.167	0.300				95.60%	95.6% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
69	53	AL HUSSEIN CONSTRUCTION	18438	L	AAA	MB	GE	22KG0008 - Network Development Program - Road Widening - Primary Roads - Malabang - Dobleston - Tukuran Road, K1973+282 - K1974+000, K1976+242 - K1977+554	SND, Lanao del Norte	09/27/2022	2	Lanao del Norte 2nd DEO	LF	75.989	243	03/04/2022	11/01/2022	17.54	C	0.477	0.200	0.300				97.70%	94.32% Very Satisfactory	AHD
70	54	AL-B DEVELOPMENT CORPORATION	11740	L	A	MA	GE	22CI0013 - Flood Management Program: Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Reinforced Concrete Slope Protection with Steel Sheet Piles Foundation along Abacan River, Brgy. Tabun to Capaya, Angeles City, Pampanga - Sta. 1+949 to Sta. 2+699	Angeles City, Pampanga	10/20/2022	2	Pampanga 3rd DEO	LF	55.968	199	02/25/2022	09/11/2022	0.00	C	0.463	0.200	0.300				96.30%	90.78% Very Satisfactory	ONS
71	55	ALBERTO UY CONSTRUCTION & DEVELOPMENT	20924	L	B	MA	GE	22EI0005 - Construction of Baroc River Control, Brgy. San Miguel Section, Sta. 0+000 - Sta. 0+802	Roxas, Oriental Mindoro	10/19/2022	1	Southern Mindoro DEO	LF	49.000	250	04/11/2022	12/16/2022	17.55	OG	0.395	0.237	0.150	0.030	0.051	0.050	91.30%	-	AHD
72	56	ALCEL CONSTRUCTION	15129	L	A	MA	GE	22AH0013- Construction of Riverbank Protection along Agno River Basin, Brgy. Dorongan Valerio	Mangatarem, Pangasinan	10/19/2022	2	Pangasinan 2nd DEO	LF	44.096	207	03/25/2022	10/17/2022	6.28	C	0.410	0.131	0.300				84.10%	90.94% Very Satisfactory	AHD
73	57	ALCEL CONSTRUCTION / RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE (Joint Venture)	JV-22-7386	L	A	MB	GE	22AG0113- Asset Preservation Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide Alaminos- Bolinao Road K0341+600- K0342+200	Brgy. Tiep, Bani, Pangasinan	10/20/2022	1	Pangasinan 1st DEO	LF	96.500	360	03/28/2022	03/22/2023	12.09	OG	0.371	0.300	0.150	0.030	0.048	0.050	94.90%	-	AHD
74	58	ALE BUILDERS CONSTRUCTION & DEVELOPMENT CORP.	05180	L	AA	MB	GE	22OH0120 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Improvement of Road, Barangay 649, Baseco, Port Area	Manila	10/20/2022	1	South Manila DEO	LF	28.488	210	07/07/2022	02/01/2023	17.39	OG	0.400	0.259	0.150	0.030	0.040	0.050	92.90%	-	
75	59	ALEXI LOUISSE CONSTRUCTION AND GENERAL MERCHANDISE	35492	L	B	MA	GE	22CN0036 - Construction of Flood Mitigation Structures and Drainage System, Diteki Aguang River Improvement Project	Baler and San Luis, Aurora	10/22/2022	2	Aurora DEO	LF	49.000	314	02/11/2022	12/21/2022	39.14	C	0.500	0.133	0.300				93.30%	93.9% Very Satisfactory	AHD
76	60	AL-FAHDEL CONSTRUCTION & ENGINEERING	17953	L	A	MB	GE	22KG0012 - Network Development Program - Road Widening - Primary Roads, Linamon - Zamboanga Road, K1616+180 - K1617+012	Kapatagan, Lanao del Norte	09/27/2022	2	Lanao del Norte 2nd DEO	LF	31.253	196	01/25/2022	08/08/2022	0.00	C	0.492	0.159	0.300				95.10%	91.68% Very Satisfactory	ONS
77		AL-FAHDEL CONSTRUCTION & ENGINEERING	17953	L	A	MB	GE	22KG0003 - Network Development Program - Road Widening - Primary Roads, Linamon - Zamboanga Road, K1608+795 - K1609+720; K1614+000 - K1614+301	Kapatagan, Lanao del Norte	09/27/2022	2	Lanao del Norte 2nd DEO	LF	46.592	211	01/25/2022	08/23/2022	0.00	C	0.489	0.164	0.300				95.30%	95.54% Very Satisfactory	ONS
78	61	ALGAMON CONSTRUCTION	30704	L	B	SB	GE	22NE0038: Construction of Flood Control Structure, Barangay Tag-Abaca	Basilisa, Dinagat Islands	10/06/2022	1	Dinagat Islands DEO	LF	29.700	220	03/10/2022	10/15/2022	-22.45	OG	0.388	0.297	0.000	0.030	0.047	0.000	76.20%	-	DEL
79	62	AL-JON CONSTRUCTION DEVELOPMENT, INC.	34481	L	B	MA	GE	22FH0003 - Construction/Improvement of Access Roads Leading to Seaports (Kalsada Tungo sa Paliparan, Riles at Daungan Program - Katuparan) Access Road from Jct. Catanduanes Circumferential Road - Pananaogan Port	Bato, Catanduanes	10/15/2022	2	Catanduanes DEO	LF	24.500	251	03/02/2022	11/07/2022	17.50	C	0.491	0.133	0.300				92.40%	91.2% Very Satisfactory	AHD
80		AL-JON CONSTRUCTION DEVELOPMENT, INC.	34481	L	B	MA	GE	22FH0013 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of San Andres Breakwater	San Andres, Catanduanes	10/15/2022	1	Catanduanes DEO	LF	48.999	265	03/02/2022	11/21/2022	0.07	OG	0.400	0.240	0.150	0.030	0.051	0.033	90.40%	-	AHD
81	63	ALMAKAR BUILDERS AND METAL WORKS	21929	L	B	MA	GE	22DQ0050: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Flood Problems, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Revetment along Baluctot River, Phase 1	Dasmariñas City, Cavite	10/14/2022	2	Cavite 3rd DEO	LF	96.494	345	03/07/2022	02/14/2023	4.78	OG	0.398	0.292	0.150	0.030	0.042	0.033	94.50%	-	AHD
82	64	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	AAA	LA	GE	22LH0019 - Construction of Concrete Revetment along Lipadas River, Alambre - Lobogan Section, Sta. 0+000 - Sta. 0+500	Brgy. Alambre, Toril District, Davao City	10/03/2022	1	Davao City 2nd DEO	LF	47.532	212	03/08/2022	10/05/2022	-1.49	OG	0.400	0.291	0.135	0.030	0.042	0.033	93.10%	-	DEL
83		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP.	38958	L	AAA	LA	GB	22LE0075 - Construction of Legislative Building	Malita, Davao Occidental	10/04/2022	1	Davao Occidental DEO	LF	59.400	180	03/29/2022	09/24/2022	-0.68	OG	0.400	0.278	0.143	0.030	0.042	0.017	91.00%	-	DEL
84		ALPHA & OMEGA GEN. CONTRACTOR AND DEVELOPMENT CORP.	38958	L	AAA	LA	GE	Contract I.D. No. 22DB0020 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Riverbank Protection along Pansipit River, 0+750 - 1+193, Lemery, Batangas	Lemery, Batangas	10/13/2022	2	Batangas 1st DEO	LF	86.850	240	02/23/2022	10/20/2022	0.40	C	0.500	0.198	0.300				99.80%	94.76% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
85	65	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / A.M. SALONG CONSTRUCTION (Joint Venture)	JV-19-1360	L	AAA	LA	GE	20OE0145 - Bank Improvement (Steel Sheet Pile) along Estero de Kabulusan Phase 5, Brgy. 158	Tondo, Manila	09/17/2022	1	North Manila DEO	LF	48.748	285	12/01/2020	09/11/2021	0.41	C	0.500	0.147	0.300				94.70%	94.7% Very Satisfactory	
86	66	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. (Joint Venture)	JV-21-6264	L	AAA	LA	GE	22E00051- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Tablas Circumferential Road K0032+867-K0033+327	Romblon	10/21/2022	1	Regional Office No. IV-B	LF	106.050	284	07/06/2022	04/15/2023	26.56	OG	0.385	0.229	0.150	0.030	0.037	0.050	88.10%	-	AHD
87	67	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / CALCON ENGINEERING (Joint Venture)	JV-21-6259	L	AAA	LA	GE	22OE0016 - Construction of Additional Booster Pump along Estero de Valencia	Manila City	10/19/2022	1	North Manila DEO	LF	72.374	270	04/01/2022	12/26/2022	2.13	OG	0.388	0.300	0.150	0.030	0.045	0.050	96.30%	-	
88	68	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / JMK BUILDERS CONSTRUCTION (Joint Venture)	JV-22-6953	L	AAAA	LA	GE	22OE0126 - Bank Improvement (Steel Sheet Pile) along Estero de San Miguel, Sta. 1+114.30 to Sta. 1+160; Sta. 1+245 to Sta. 1+460	Manila City	10/19/2022	2	North Manila DEO	LF	79.252	248	02/24/2022	10/29/2022	0.83	OG	0.399	0.300	0.150	0.030	0.045	0.050	97.40%	-	
89		ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / JMK BUILDERS CONSTRUCTION (Joint Venture)	JV-21-6677	L	AAA	LA	GE	22OH0052 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Roxas Blvd., K0003+(-110) - K0005+(240), Roxas Boulevard	Pasay City	10/20/2022	2	South Manila DEO	LF	133.960	540	03/31/2022	09/21/2023	46.49	OG	0.398	0.246	0.150	0.030	0.045	0.050	91.90%	-	
90	69	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / JOAN AND JOHN CONSTRUCTION AND TRADING (Joint Venture)	JV-21-6423	L	AAA	LA	GE	22DO0030: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Puray River	Brgy. San Jose and Brgy. San Isidro, Rodriguez, Rizal	10/14/2022	1	Rizal 2nd DEO	LF	96.500	348	04/04/2022	03/17/2023	0.54	OG	0.397	0.270	0.150	0.030	0.050	0.050	94.70%	-	AHD
91	70	ALPHA & OMEGA GEN. CONTRACTOR & DEVELOPMENT CORP. / SHANLEY CONSTRUCTION (Joint Venture)	JV-21-4404	L	AAA	LA	GE	22BI0046 - Local Program - Flood Control and Drainage - Flood Control Structures/Facilities - Construction/Repair/Rehabilitation - Rehabilitation/Improvement of Flood Control and Drainage Structures along Sta. Cruz River, Salinas Section 1	Bambang, Nueva Vizcaya	10/14/2022	2	Nueva Vizcaya 1st DEO	LF	49.000	389	01/12/2022	02/04/2023	0.09	OG	0.370	0.260	0.150	0.030	0.037	0.050	89.70%	-	AHD
92	71	ALPHATEC CHEMICAL CORPORATION	35938	L	B	MA	GE	22A00021 - Retrofitting/Strengthening of Permanent Bridges, Baroro Bridge (B02651LZ) along Manila North Road	Bacnotan, La Union	10/21/2022	2	Regional Office No. I	LF	72.375	269	03/07/2022	11/30/2022	6.78	OG	0.400	0.284	0.150	0.030	0.033	0.033	93.00%	-	AHD
93		ALPHATEC CHEMICAL CORPORATION	39938	L	B	MA	GE	22PC0027 - Bridge Program-Retrofitting/Strengthening of Permanent Bridges Tumog Bridge (B02257LZ) along Kabugao-Pudtol-Luna, Cagayan Brdy. Road	Luna, Apayao	10/23/2022	2	Apayao 2nd DEO	LF	36.691	279	02/09/2022	11/14/2022	1.78	C	0.500	0.170	0.300				97.00%	92.98% Very Satisfactory	AHD
94	72	ALPHATEC CHEMICAL CORPORATION / R.A. MENDIOLA CONSTRUCTION & DEVELOPER (Joint Venture)	JV-22-7238	L	B	MA	GE	22DL0186 - Organizaational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads 1. Daang Maharlika (LZ) - K0159+285 - K0159+35.50	Atimonan, Quezon	10/15/2022	1	Quezon 4th DEO	LF	60.957	240	03/29/2022	11/23/2022	13.00	OG	0.400	0.264	0.150	0.030	0.051	0.050	94.50%	-	AHD
95	73	AL-REM KONSTRUCT INC	43953	L	C	SB	GE	22OA0049: Construction of Remegio Pumping Station, Brgy. Maysilo	Malabon City, Metro Manila	10/15/2022	2	Malabon-Navotas DEO	LF	19.600	210	02/15/2022	09/12/2022	5.20	C	0.498	0.134	0.300				93.20%	92.24% Very Satisfactory	AHD
96	74	ALRO CONSTRUCTION AND DEVELOPMENT CORPORATION	18361	L	AA	MA	GE	22FN0016 - 002: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Laganac - Luluwasan Flood Control Structure (Section A: Sta. 0+137 to Sta. 0+186 (both side), Section B: Sta. 0+564 - Sta. 0+764 (left side)	Balatan, Camarines Sur	10/14/2022	2	Camarines Sur 5th DEO	LF	39.200	248	02/22/2022	10/27/2022	17.44	C	0.460	0.147	0.300				90.70%	93.52% Very Satisfactory	AHD
97		ALRO CONSTRUCTION AND DEVELOPMENT CORPORATION	18361	L	AA	MB	GE	21FG0052 - Construction of By-pass and Diversion Road, Jct. Nato-Sabang Coastal Road (Casuna Bridge), Sta. 1+930 - Sta. 2+150.00, Sta. 3+218.60 - Sta. 3+460.00	Tigaon and San Jose, Camarines Sur	10/14/2022	3	Camarines Sur 4th DEO	LF	96.500	458	09/24/2021	12/25/2022	-9.10	OG	0.399	0.300	0.059	0.030	0.047	0.033	86.80%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
98		ALRO CONSTRUCTION AND DEVELOPMENT CORPORATION	18361	L	AA	MB	GE	21FG0065 - Construction of By-Pass and Diversion Road, Jct. Nato - Sabang Coastal Road, Tagas Section, Phase II, Section 1: Sta. 3+550.00 - Sta. 3+590.00. Section 2: Sta. 3+685.00 - Sta. 4+210.00	Tagas, San Jose, Camarines Sur	10/14/2022	2	Camarines Sur 4th DEO	LF	91.675	365	11/12/2021	11/11/2022	-4.30	OG	0.398	0.266	0.107	0.030	0.051	0.033	88.50%	-	DEL
99		ALRO CONSTRUCTION AND DEVELOPMENT CORPORATION	18361	L	AA	MA	GE	22FB0064 - OO2 - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Lahar Mitigation Structures, Barangay Suha, Barangay Tumpa, (Quirangay Section)	Camalig, Albay	10/15/2022	2	Albay 2nd DEO	LF	44.098	168	02/21/2022	08/07/2022	1.30	C	0.438	0.133	0.300				87.10%	88.12% Satisfactory	
100	75	ALTA NEGROS INDUSTRIAL SUPPLY CORPORATION	33806	L	B	SB	GE	22GO0014 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads - Bacolod South Rd - K0001+868 - K0002+616, K0003+220 - K0003+277, K0008+670 - K0008+700	Bacolod City, Negros Occidental	10/04/2022	1	Bacolod City DEO	LF	15.979	299	02/08/2022	12/03/2022	-47.01	OG	0.391	0.266	0.000	0.030	0.047	0.033	76.70%	-	DEL
101	76	ALZAM ENTERPRISES INCORPORATED / METRO GEAR CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5026	L	A	MB	GE	21LC0207: Construction of Carmen - Panabo Diversion Road	Davao del Norte	10/07/2022	2	Davao del Norte Sub DEO	LF	47.285	258	01/27/2022	10/11/2022	0.13	OG	0.397	0.251	0.150	0.030	0.051	0.050	92.90%	-	AHD
102	77	ALZEN ENGINEERING & CONSTRUCTION SUPPLIES	13911	L	A		GE	22MC0071 - Construction of Road, Ginatilan-Bangkal-Manobo Road	Magpet, North Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	48.017	254	03/25/2022	12/03/2022	-0.48	OG	0.394	0.250	0.145	0.030	0.051	0.033	90.30%	-	DEL
103	78	AMEG CONSTRUCTION AND SUPPLY / KENZAI BUILDERS CORPORATION (Joint Venture)	JV-22-7001	L	A	MA	GE	22FB0147 - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structure, Salugan Section	Camalig, Albay	10/15/2022	1	Albay 2nd DEO	LF	94.766	293	04/13/2022	01/30/2023	10.63	OG	0.389	0.266	0.150	0.030	0.051	0.050	93.60%	-	
104	79	AMP CONSTRUCTION	16574	L	AA	MA	GE	22BJ0043 - Basic Infrastructure Program - Flood Mitigation Structure Protecting Public Infrastructure/Facilities - Construction of Cutar Flood Control Structure along Sta. Fe River	Cutar, Aritao, Nueva Vizcaya	10/14/2022	2	Nueva Vizcaya 2nd DEO	LF	48.297	285	03/24/2022	01/02/2023	29.84	C	0.464	0.144	0.300				90.80%	89.24% Very Satisfactory	AHD
105		AMP CONSTRUCTION	16574	L	AA	MA	GE	22BJ0044 - Basic Infrastructure Program (BIP): Flood Control Mitigation Structures Protecting Basic Infrastructures/Facilities - Construction of Flood Control Mitigation Structures Along Santa Fe River, Bone South Section	Aritao, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 2nd DEO	LF	32.815	251	03/24/2022	11/29/2022	13.25	OG	0.373	0.242	0.150	0.030	0.028	0.050	87.30%	-	AHD
106	80	AMPLEX CONSTRUCTION AND SUPPLIES	35090	L	A	MA	GE	22MB0015 - Construction of Flood Mitigation Structure along Marbel - Makar Road (Pagalungan Section), (Apopong - Silway - Sinawal River Basin)	Pagalungan, Polomolok, South Cotabato	10/05/2022	2	South Cotabato 1st DEO	LF	70.969	238	03/29/2022	11/21/2022	42.03	OG	0.395	0.277	0.150	0.030	0.051	0.050	95.30%	-	AHD
107	81	APD CONSTRUCTION	17467	L	AA	MB	GE	22BK0102 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads - Cordon - Aurora Bdry. Rd. (Isabela Bdry. Jct Dumaboto) K0342+050 - K0343+452	Aglipay, Quirino	10/14/2022	2	Quirino DEO	LF	47.500	283	04/01/2022	01/08/2023	38.04	C	0.491	0.182	0.300				97.30%	96.64% Outstanding	AHD
108		APD CONSTRUCTION	17467	L	AA	MB	GE	22BK0088 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities - Construction of Road Junction Pinaripad Sur - Diodol Road	Aglipay, Quirino	10/13/2022	2	Quirino DEO	LF	34.298	176	04/01/2022	09/23/2022	0.03	C	0.497	0.142	0.300				93.90%	93.06% Very Satisfactory	AHD
109		APD CONSTRUCTION	17467	L	AA	MB	GE	22BK0003 - Network Development Program - Road Widening - Secondary Roads - Cordon - Aurora Bdry Road (Isabela Bdry-Jct Dumabato) - K0351+180 - K0352+280	Aglipay, Quirino	10/13/2022	2	Quirino DEO	LF	26.380	198	02/09/2022	08/25/2022	0.00	C	0.460	0.189	0.300				94.90%	95.56% Very Satisfactory	ONS
110	82	APS CONSTRUCTION	37304	L	B	SB	GE	22BB0012 - OO2: Protect Lives and Properties Against Major Floods - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Structure - Construction of Flood Control at Nangalinan	Baggao, Cagayan	09/16/2022	2	Cagayan 1st DEO	LF	29.385	261	02/02/2022	10/20/2022	29.25	C	0.500	0.133	0.300				93.30%	92.1% Very Satisfactory	AHD
111	83	AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IF0023 - Widening of Permanent Bridges Binolho Bridge (B00572LT)	along Ormoc - Baybay - Southern Leyte Bdry Road	09/30/2022	1	Leyte 4th DEO	LF	49.213	190	02/21/2022	08/29/2022	0.14	OG	0.391	0.246	0.150	0.030	0.028	0.033	87.80%	-	AHD
112		AQUALINE CONSTRUCTION	11555	L	AA	MB	GE	22IA0006 - Economic Zones NRJ Agpangi Connecting to Sitio Pongon Road in Support of the Food and Resource - Based Processing, (11.592353˚, 124.402653 to 11.591209˚, 124.405969˚) Secction - 1; (11.591697˚, 124.407256˚ to 11.59543˚, 124.415177˚) Section - 2	Naval, Biliran	10/02/2022	2	Biliran DEO	LF	48.988	270	02/21/2022	11/17/2022	12.74	OG	0.399	0.289	0.150	0.030	0.042	0.033	94.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
113		AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IC0003 - Asset Preservation - Preventive Maintenance - Primary Road - Palo - Carigara - Ormoc Rd - K0916+(-809) - K0917+189	Brgy. Buri, Brgy. Cavite East and Brgy. Arado, Palo, Leyte	09/28/2022	2	Leyte 1st DEO	LF	48.018	217	02/15/2022	09/19/2022	32.26	C	0.499	0.196	0.300				99.50%	92.66% Very Satisfactory	AHD
114		AQUALINE CONSTRUCTION	11555	L	AAA	MB	GE	22IC0008 - Asset Preservation - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Daang Maharlika (LT), K0918+601 - K0920+127	Palo and Tanauan, Leyte	09/28/2022	1	Leyte 1st DEO	LF	48.022	218	03/25/2022	10/28/2022	-4.47	OG	0.375	0.300	0.105	0.030	0.042	0.033	88.50%	-	DEL
115	84	AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION	16751	L	B	MB	GE	22AJ0070- Construction of Bridge at Brgy. Banaoang- Leet	Sta. Barbara, Pangasinan	10/18/2022	2	Pangasinan 4th DEO	LF	24.750	244	03/24/2022	11/22/2022	0.20	OG	0.279	0.288	0.150	0.030	0.056	0.050	85.30%	-	AHD
116	85	AR ADLAWAN CONSTRUCTION	13108	L	A	MA	GE	21HG0146 - OO1: Ensure safe and reliable National Road System, Network Development Program - Road Widening Primary Roads; N. Bacalso Ave. (Cebu South Road) - K0063+600 TO K0065+642	Argao, Cebu	09/28/2022	2	Cebu 4th DEO	LF	48.081	460	04/21/2021	07/24/2022	25.22	C	0.490	0.159	0.300				94.90%	90.34% Very Satisfactory	AHD
117	86	AR LUSTRE CONSTRUCTION CORPORATION	07680	L	AAA	LA	GE	22EG0026- Preventive Maintenance (Asphalt Overlay) along Puerto Princesa South Diversion Road, K0034+(-443)- K0036+309	Puerto Pricesa City, Palawan	10/17/2022	1	Palawan 3rd DEO	LF	46.297	140	03/24/2022	08/10/2022	0.96	C	0.481	0.134	0.300				91.50%	91.5% Very Satisfactory	AHD
118		AR LUSTRE CONSTRUCTION CORPORATION	07680	L	AAA	LA	GE	22E00044- Road Widening of Puerto Princesa North Road, K0035+000- K0037+243; K0038+045- K0039+000	Palawan	10/19/2022	1	Regional Office No. IV-B	LF	125.450	261	02/22/2022	11/09/2022	2.13	OG	0.389	0.224	0.150	0.030	0.042	0.050	88.50%	-	AHD
119	87	ARCA BUILDERS	34537	L	B	MA	GE	22IG0049 - Construction of By-Passes/ Diversion Road along Brgy. Kilim-Sitio Tipay Road Junction Ormoc - Baybay - Southern Leyte Boundary Road to Buenavista Junction to Junction Tacloban Baybay South Road, Package 1	Baybay City, Leyte	09/30/2022	1	Leyte 5th DEO	LF	48.241	235	03/02/2022	10/22/2022	0.08	OG	0.398	0.262	0.150	0.030	0.037	0.033	91.00%	-	AHD
120	88	ARCINUE COMM'L CORPORATION / RITZTOK CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6394	L	A	MB	GE	22L00092 - Construction of Junction Salingcomot - Batawan Road	Baganga, Davao Oriental	10/05/2022	2	Regional Office No. XI	LF	159.134	408	02/24/2022	04/07/2023	35.92	OG	0.386	0.300	0.150	0.030	0.042	0.050	95.80%	-	AHD
121	89	AREMAR CONSTRUCTION CORP.	41289	L	A	MA	GE	22FL0002 - Network Development Program - Off Carriageway Improvement - Secondary Roads - Gate - Bulan - Airport Road - K0637+600 - K0638+000, K0638+010 - K0638+130, K0638+165 - K0638+175, K0638+190 - K0638+230, K0638+260 - K0638+280, K0638+340 - K0638+410, K0638+625 - K0638+645, K0638+785 - K0638+900, K0638+950 - K0639+000, K0639+350 - K0639+450, K0639+755 - K0639+875, K0639+950 - K0639+990	Bulan, Sorsogon	10/12/2022	2	Sorsogon 2nd DEO	LF	33.271	149	03/24/2022	08/19/2022	0.00	C	0.490	0.141	0.300				93.10%	91.6% Very Satisfactory	
122	90	ARKY CONSTRUCTION AND SUPPLY	32692	L	AAA	MB	GE	22FI0036 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Rehabilitation/Improvement of Tugbo River Control, Sta. 0+140 - Sta. 0+262 (Downstream, Right Side), Sta. 0+507 - Sta. 0+722 (Upstream, Left side)	Masbate City and Mobo, Masbate	10/14/2022	2	Masbate 2nd DEO	LF	33.004	240	02/08/2022	10/05/2022	0.00	C	0.450	0.133	0.300				88.30%	91.3% Very Satisfactory	
123	91	ARM-ASIA CONSTRUCTION & ENGINEERING	27561	L	B	SB	GE	22AE0035 - Basic Infrastructure Program (BIP) - Rehabilitation of Road, Brgy. Masiclong	San Fernado City, La Union	10/23/2022	1	La Union 1st DEO	LF	9.900	90	02/16/2022	05/16/2022	14.64	C	0.482	0.200	0.300				98.20%	98.2% Outstanding	AHD
124	92	ARNOLD G. COSIPAG CONSTRUCTION	12700	L	D	SB	GE	22IM0030 - Construction/Upgrading/Rehabilitation of Drainage along National Roads, Daang Maharlika (Sn Juanico Br) - K0897+450 - K0897+820	Tacloban City	10/03/2022	2	Tacloban City DEO	LF	28.125	222	02/24/2022	10/03/2022	15.32	C	0.488	0.133	0.300				92.10%	91.08% Very Satisfactory	AHD
125	93	ARQ BUILDERS	35966	L	AA	MB	GB	21HE0163- Local Program- Buildings and Other Structures- Multi-Purpose/Facilities- Local Infrastructure Program- Construction of Social Services Building, Talisay City Hall Compound, Barangay Lawaan II	Talisay City, Cebu	09/28/2022	3	Cebu 2nd DEO	LF	39.600	300	10/07/2021	08/02/2022	0.00	C	0.497	0.159	0.300				95.60%	90% Very Satisfactory	ONS
126	94	ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	21BC0140 - Organizational Outcome 2 - Protect Lives and Properties Against Major Floods - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Reconstruction of Dugo Flood Control Structures along Abulug River, Sta. 9+820 - Sta. 9+970 (R/S)	Dugo, Bangulan, Abulug, Cagayan	10/16/2022	2	Cagayan 2nd DEO	LF	49.000	228	11/26/2021	07/11/2022	0.00	C	0.499	0.161	0.300				96.00%	88.74% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
127		ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	21BD0076 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Drainage System Outfall - Balzain Creek to Pinacanauan River - Package 1, Tuguegarao City, Cagayan	Tuguegarao City, Cagayan	10/13/2022	2	Cagayan 3rd DEO	LF	41.496	357	11/11/2021	11/02/2022	0.03	OG	0.399	0.207	0.150	0.030	0.042	0.050	87.80%	-	AHD
128		ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	21PB0004 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Nabuangan River (Upstream) Flood Control, Sta.37+807 - Sta.38+267 (L/S)	Sitio Paddig, Brgy. Caglayan, Corner, Apayao	10/22/2022	3	Apayao 1st DEO	LF	39.201	297	12/02/2021	09/24/2022	0.00	C	0.482	0.186	0.300				96.80%	90.71% Very Satisfactory	ONS
129		ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	22PC0056 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Pamplona River Basin Flood Control Structure, Marag Section, Sta. 27+562- Sta. 27+762(L/S), Sta. 27+960-Sta 28+460.00(L/S)	Luna, Apayao	10/23/2022	1	Apayao 2nd DEO	LF	79.564	300	03/31/2022	01/24/2023	1.88	OG	0.358	0.290	0.150	0.030	0.028	0.033	88.90%	-	AHD
130		ASC CONSTRUCTION & CONCRETE PRODUCTS	26788	L	AA	LA	GE	21PC0010 - Construction of Sipa-San Mariano Flood Control Structure along Apayao River, Sta. 25+380-Sta. 25+700 (L/S)	Sta. Marcela, Apayao	10/23/2022	2	Apayao 2nd DEO	LF	45.943	296	12/01/2021	09/22/2022	0.00	C	0.344	0.200	0.300				84.40%	86.32% Satisfactory	ONS
131	95	ASC CONSTRUCTION & CONCRETE PRODUCTS / ISNAG BUILDERS & DEV'T. CORPORATION (Joint Venture)	JV-21-5901	L	AA	LA	GE	22PC0014 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Apayao-Abulug River Basin Flood Control Structure, Swan Section, Sta.37+121 - Sta.37+682 (R/S)	Pudtol, Apayao	10/23/2022	2	Apayao 2nd DEO	LF	79.576	300	03/31/2022	01/24/2023	0.09	OG	0.394	0.300	0.150	0.030	0.042	0.050	96.60%	-	AHD
132	96	ASIAN PEARL CONSTRUCTION AND DEVELOPMENT CORPORATION	9059	L	B	MA	GE	22AA0074 - Off Carriageway Improvement - Primary Roads - Manila North Road - K0491+278 - K0491+799	Bacarra, Ilocos Norte	10/20/2022	2	Ilocos Norte 1st DEO	LF	19.082	235	03/03/2022	10/23/2022	-4.56	OG	0.389	0.273	0.104	0.030	0.025	0.033	85.40%	-	DEL
133		ASIAN PEARL CONSTRUCTION AND DEVELOPMENT CORPORATION	9059	L	B	MA	GE	22AA0121 - Road Widening - Primary Roads - Manila North Road - K0491+799 - K0493+216	Bacarra, Ilocos Norte	10/20/2022	1	Ilocos Norte 1st DEO	LF	12.414	242	04/04/2022	12/01/2022	-3.80	OG	0.386	0.297	0.112	0.030	0.025	0.033	88.30%	-	DEL
134	97	ATHENA CONSTRUCTION AND DEVELOPMENT	37750	L	D	SB	GE	22EH0036- Construction of Pato-o Flood Control Structure	Odiongan, Romblon	10/21/2022	2	Romblon DEO	LF	24.500	203	04/11/2022	10/30/2022	9.68	C	0.499	0.133	0.300				93.20%	90.38% Very Satisfactory	AHD
135	98	B. BERNARDO CONST., INC. / HEKLER BUILDERS CORP. (Joint Venture)	JV-22-6936	L	A	MA	GB	22OF0080 - Construction (Completion) of Evacuation Center at Veterans Memorial Medical Center (Phase 2)	Quezon City	10/22/2022	2	Quezon City 1st DEO	LF	37.906	360	02/14/2022	02/08/2023	2.82	OG	0.400	0.300	0.150	0.030	0.045	0.050	97.50%	-	
136	99	B. VICENCIO BUILDERS (BVB), INC.	09687	L	AAA	SB	GB	22IG0064 - Construction of Level III Water Supply System	Hilongos, Leyte	09/30/2022	1	Leyte 5th DEO	LF	40.522	270	05/19/2022	02/12/2023	21.86	OG	0.400	0.245	0.150	0.030	0.051	0.050	92.60%	-	AHD
137		B. VICENCIO BUILDERS (BVB), INC.	9687	L	AAA	LA	GE	22IK0008 - Construction of Circumferential Road at Buri Island, Sta. 0+265.00 - Sta. 0+590.00	Catbalogan City, Samar	10/01/2022	1	Samar 2nd DEO	LF	96.500	365	03/02/2022	03/01/2023	12.16	OG	0.395	0.225	0.150	0.030	0.033	0.050	88.30%	-	AHD
138	100	B.R.G. CONSTRUCTION	21931	L	B	MA	GE	22BJ0036 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads, DM Jct. - Malasin Road, K0252+650 - K0253+848	Dupax del Norte, Nueva Vizcaya	10/14/2022	2	Nueva Vizcaya 2nd DEO	LF	38.432	341	02/18/2022	01/24/2023	18.59	OG	0.392	0.266	0.150	0.030	0.042	0.050	93.00%	-	AHD
139		B.R.G. CONSTRUCTION	21931	L	B	MA	GE	22BI0056 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Sta. Fe River Control, Almaguer South Section	Bambang, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	49.000	284	04/04/2022	01/12/2023	-2.24	OG	0.364	0.300	0.128	0.030	0.033	0.033	88.80%	-	DEL
140		B.R.G. CONSTRUCTION	21931	L	B	MA	GE	22BJ0042 - Construction/Maintenance of Flood Mitigation Structure and Drainage Systems - Construction of Flood Control along Santa Cruz River, San Fabian Section	Kayapa, Nueva Vizcaya	10/14/2022	2	Nueva Vizcaya 2nd DEO	LF	91.507	337	03/04/2022	02/03/2023	36.94	C	0.458	0.146	0.300				90.40%	93.7% Very Satisfactory	AHD
141	101	BADSBRO CONSTRUCTION & GENERAL MERCHANDISE	32876	L	A	MB	GE	22JI0044 - Preventive Maintenance Along Imelda-Bayog-Kumalarang-Margosatubig Rd. K1751+(-602) - K1752+430.50	Imelda, Zamboanga Sibugay	10/05/2022	1	Zamboanga Sibugay 1st DEO	LF	67.214	153	04/04/2022	09/03/2022	-1.18	C	0.465	0.135	0.265				86.50%	86.5% Satisfactory	DEL
142		BADSBRO CONSTRUCTION & GENERAL MERCHANDISE	32876	L	A	MB	GE	22JG0060 - Construction of By-pass and Diversion Roads along NRJ Poblacion, Guipos - Lintum Road	Guipos, Zamboanga del Sur	10/06/2022	1	Zamboanga del Sur 2nd DEO	LF	48.899	275	04/08/2022	01/07/2023	14.04	OG	0.391	0.250	0.150	0.030	0.061	0.050	93.20%	-	AHD
143		BADSBRO CONSTRUCTION AND GENERAL MERCHANDISE	32876	L	A	MB	GE	22JB0019 - Construction of Concrete Road -NRJ Barangay Linay Section leading to Tulbong Falls	Manukan, Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 1st DEO	LF	57.728	165	02/10/2022	07/24/2022	-4.30	C	0.488	0.200	0.171				85.90%	91.84% Very Satisfactory	DEL
144	102	BANSOY CONSTRUCTION AND SUPPLY	36882	L	B	SB	GE	22GD0012 - Road Widening - along Iloilo East Coast - Capiz Road (S00273PN) K0155+000 - K0155+808	President Roxas, Capiz	10/09/2022	2	Capiz 1st DEO	LF	18.548	259	02/21/2022	11/06/2022	4.34	OG	0.395	0.239	0.150	0.030	0.042	0.050	90.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
145	103	BAQPRINCE CONSTRUCTION	28337	L	A	MB	GE	22DF0181: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads, Malabon Grande-San Juan-Mulawin Diversion Road, Mulawin Section, Segment 3	Tanza, Cavite	10/14/2022	1	Cavite 1st DEO	LF	96.500	271	03/29/2022	12/24/2022	6.52	OG	0.396	0.264	0.150	0.030	0.037	0.033	91.00%	-	AHD
146	104	BEGAL DESIGN AND CONSTRUCTION	34000	L	B	SB	GE	22PG0015 - Off-Carriageway Improvement - Secondary Roads along Nueva Vizcaya-Ifugao-Mt. Province Road - K0298+450 to K0334+000 (Intermittent Section)	Lamut, Lagawe and Hingyon, Ifugao	10/19/2022	1	Ifugao 1st DEO	LF	19.208	212	04/05/2022	11/02/2022	-8.39	OG	0.392	0.266	0.066	0.030	0.042	0.033	82.90%	-	DEL
147	105	BENRAM CONSTRUCTION	32198	L	A	MA	GE	22JA0012 - Widening of Permanent Bridges - Labuan Br. (B01921MN) along Zamboanga City - Labuan - Limpapa Rd	Zamboanga City	10/06/2022	2	Zamboanga City DEO	LF	44.110	352	03/24/2022	03/10/2023	5.23	OG	0.400	0.281	0.150	0.030	0.051	0.050	96.20%	-	AHD
148		BENRAM CONSTRUCTION	32198	L	A	MA	GE	22JA0007 - Construction/Improvement of Access Road at Sitio Anuling, Pamucutan to Sta. Rita in Support of High Value Crops (Abaca, Cacao, Rubber and Coffee)	Upper La Paz, Zamboanga City	10/06/2022	1	Zamboanga City DEO	LF	48.175	347	03/24/2022	03/05/2023	18.55	OG	0.397	0.300	0.150	0.030	0.047	0.050	97.40%	-	AHD
149	106	BERSON'S CONSTRUCTION AND TRADING	31181	L	B	MA	GE	22AJ0006- Road Widening- Secondary Roads along Villasis- Malsiqui- San Carlos Rd- K0187+442- K0187+808, K0188+078- K0188+336, K0188+625- K0189+159	Malasiqui, Pangasinan	10/18/2022	1	Pangasinan 4th DEO	LF	39.200	352	02/21/2022	02/07/2023	19.01	OG	0.307	0.288	0.150	0.030	0.047	0.050	87.20%	-	AHD
150	107	BET CONSTRUCTION & SUPPLY / 2-R CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6054	L	A	MA	GE	22AJ0011- Construction of Slope Protection Works along Agno River, Brgy. Supo	San Carlos City, Pangasinan	10/18/2022	2	Pangasinan 4th DEO	LF	49.000	200	02/21/2022	09/08/2022	0.18	C	0.434	0.200	0.300				93.40%	92.38% Very Satisfactory	AHD
151	108	BETTER WORK CONSTRUCTION	24432	L	B	MA	GE	22MG0033 - Construction of Riverbank Protection along Safall River, Brgy. Poblacion	T'boli, South Cotabato	10/05/2022	2	South Cotabato 2nd DEO	LF	49.408	150	03/02/2022	07/29/2022	0.31	C	0.497	0.139	0.300				93.60%	94.5% Very Satisfactory	AHD
152	109	BHM CONSTRUCTION	30724	L	AA	MA	GE	22PK0062 - Convergence and Special Support Program: Sustainable Insfrastructure Projects Alleviating Gaps (Sipag) Access Roads and/or Bridges from National Road/s Leading to Major / Strategic Public Buildings/ Facilities: Construction of Abra-Kalinga-Apayao Road along Aciga (Pinukpuk)-Tawang-Buaya-Mabaca (Balbalan Section)	Balbalan, Kalinga	10/22/2022	1	Upper Kalinga DEO	LF	57.754	298	04/08/2022	01/30/2023	-1.27	OG	0.384	0.248	0.137	0.030	0.042	0.033	87.40%	-	DEL
153	110	BICOL GOLDROCK CONSTRUCTION CORPORATION	32376	L	B	MA	GE	22FE0004 - 002: Flood Management Program - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Revetment (Along Libmanan River) Within Bicol River Basin	Brgy. Palangon, Libmanan, Camarines Sur	10/14/2022	2	Camarines Sur 2nd DEO	LF	48.013	205	02/22/2022	09/14/2022	7.37	C	0.500	0.199	0.300				99.90%	93.78% Very Satisfactory	AHD
154	111	BIG G BUILDERS	36922	L	B	SB	GB	22BJ0035 - Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building	Aritao, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 2nd DEO	LF	9.504	210	03/30/2022	10/25/2022	0.13	OG	0.394	0.263	0.150	0.030	0.033	0.050	92.00%	-	AHD
155	112	BIGFOOT CONSTRUCTION & SUPPLY	24769	L	B	MA	GE	22HL0051 - Organizational Outcome 001: Ensure Safe and Reliable National Road System:Network Development Program: Road Widening - Tertiary Roads: Dumaguete City - Valencia - Bacong Road - K0010+414 - K0011+091, K0011+110 - K0011+323	Valencia, Negros Oriental	10/01/2022	2	Negros Oriental 3rd DEO	LF	22.300	205	02/15/2022	09/07/2022	0.00	C	0.494	0.149	0.300				94.30%	92.14% Very Satisfactory	ONS
156	113	BJMJB CONSTRUCTION & SUPPLY	44546	L	D	SB	GE	22AB0003 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads-Tertiary Roads, Ilocos Norte-Abra Road, K0516+000 - K0516+768	Banna, Ilocos Norte	10/20/2022	1	Ilocos Norte 2nd DEO	LF	27.848	303	02/11/2022	12/10/2022	27.96	OG	0.375	0.239	0.150	0.018	0.056	0.050	88.80%	-	AHD
157	114	BKA CONSTRUCTION AND SURVEYING	39361	L	D	SB	GE	22PI0058 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation - Construction / Upgrading / Rehabilitation of Drainage along National Roads - Secondary Roads, Mt. Province - Cagayan via Tabuk - Enrile Rd - K0392+310, K0392+634, K0396+513, K0397+427, K0398+400, K0399+080, K0400+162 to K0400+372	Bontoc, Mountain Province	10/20/2022	2	Mt. Province 1st DEO	LF	19.600	231	02/17/2022	10/05/2022	0.00	C	0.492	0.135	0.300				92.70%	88.8% Satisfactory	ONS
158	115	BLUE MOUNTAIN BUILDERS & GENERAL MERCHANDISE	34745	L	D	SB	GB	22AA0060 - Construction (Completion) of Multi Purpose Building	Barangay 27-A Pungto, Bacarra, Ilocos Norte	10/20/2022	1	Ilocos Norte 1st DEO	LF	1.980	70	02/23/2022	05/03/2022	0.00	C	0.435	0.188	0.300				92.30%	92.3% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
159	116	BMJ BUILDERS	42191	L	C	SB	GE	22PL0054 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Tabuk-Banawe via Tanudan-Barlig Rd - K0512+333-K0512+408, K0527+254-K0527+274, K0532+637-K0532+687 & K0532+795-K0532+840	Tanudan, Kalinga	10/21/2022	1	Lower Kalinga DEO	LF	16.055	221	04/08/2022	11/14/2022	10.95	OG	0.333	0.300	0.150	0.030	0.023	0.050	88.60%	-	AHD
160	117	BN BUILDERS AND CONSTRUCTION SUPPLIES, INC.	28232	L	B	MA	GE	21NA0040 - Construction/Improvement of Access Roads leading to Trades Industries and Economic Zones - Jct. Daang Maharlika (Surigao-Agusan Section) - Zapanta Valley Kitcharao in Support of Agribusiness, Abaca, and High Value Crops Industries	Kitcharao, Agusan del Norte	11/29/2022	1	Agusan del Norte DEO	LF	16.323	366	04/11/2021	04/11/2022	0.00	C	0.473	0.155	0.300				92.80%	92.8% Very Satisfactory	ONS
161	118	BNR CONSTRUCTION AND DEVELOPMENT CORPORATION	12903	L	AAA	MB	GE	22HN0001- OO2: Protect Lives and Properties Against Major Floods- Flood Management Program- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Flood Control Structure along Cansaga River, Barangay Danglag	Consolacion, Cebu	09/30/2022	2	Cebu 6th DEO	LF	96.502	243	02/24/2022	10/24/2022	2.57	C	0.387	0.136	0.300				82.30%	86.8% Satisfactory	AHD
162	119	BOMEL CONSTRUCTION	32878	L	B	MB	GE	22DL0176 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads 6. Guinayangan - Tagkawayan Diversion Road	Tagkawayan, Quezon	10/15/2022	1	Quezon 4th DEO	LF	66.585	298	03/23/2022	01/14/2023	6.68	OG	0.399	0.291	0.150	0.030	0.056	0.050	97.60%	-	AHD
163	120	BOOMETRIX DEVELOPMENT CORPORATION	40441	L	A	MA	GE	22NF0025: Construction of Slope Protection Structure along Union- Malinao Road Dapa	General Luna, Surigao del Norte	10/04/2022	1	Surigao del Norte 1st DEO	LF	85.981	203	03/21/2022	10/09/2022	38.52	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
164	121	BORGONIA CONSTRUCTION AND ENTERPRISES	38141	L	D	SB	GE	22JC0006 - Construction of By-Pass and Diversion Roads, Labason By-Pass Road, (Osukan Br. 2)	Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 2nd DEO	LF	19.600	252	04/07/2022	12/14/2022	-0.90	OG	0.400	0.300	0.141	0.030	0.023	0.033	92.70%	-	DEL
165	122	BRENTMIN ROOFING ENTERPRISES	37191	L	A	MA	GE	22FC0116 - Construction of Mampurog River Control Structure	Brgy. Mampurog, San Lorenzo Ruiz, Camarines Norte	10/12/2022	2	Camarines Norte DEO	LF	41.439	246	03/30/2022	11/30/2022	0.64	OG	0.390	0.300	0.150	0.030	0.037	0.033	94.00%	-	AHD
166		BRENTMIN ROOFING ENTERPRISES	37191	L	A	MA	GE	22FC0215: Construction of Diversion/Bypass Road, Municipality of Mercedes, Camarines Norte (Cory Aquino Blvd. connecting Panotes Blvd.)	Brgy. San Roque, Mercedes, Camarines Norte	09/12/2022	2	Camarines Norte DEO	LF	70.149	235	03/25/2022	11/14/2022	2.94	C	0.493	0.167	0.300				96.00%	93.72% Very Satisfactory	AHD
167		BRENTMIN ROOFING ENTERPRISES	37191	L	A	MA	GE	21FC0133: Road Opening/Concreting of Road	Brgy. Baay, Labo, Camarines Norte	09/12/2022	1	Camarines Norte DEO	LF	99.000	269	10/22/2021	07/17/2022	3.23	C	0.495	0.141	0.300				93.60%	93.6% Very Satisfactory	AHD
168	123	BTCJR CONSTRUCTION AND ENGINEERING SERVICES	38675	L	B	SB	GE	22PF0022 - Construction of Central Buguias Flood Control along Agno River, Poblacion	Buguias, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	24.470	245	04/12/2022	12/12/2022	4.85	OG	0.397	0.240	0.150	0.030	0.033	0.050	90.00%	-	AHD
169	124	C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	AAA	MA	GE	22OF0048 - Rehabilitation of Road at Brgy. Holy Spirit	Quezon City	10/22/2022	2	Quezon City 1st DEO	LF	37.632	270	02/10/2022	11/06/2022	7.65	OG	0.398	0.241	0.150	0.030	0.045	0.050	91.40%	-	
170		C & F CONSTRUCTION & DEVELOPMENT CORPORATION	3509	L	A	MA	GE	22OF0197 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Visayas Ave. - K0014+(-399) - K0013+1068, K0013+900, K0014+000	Quezon City	10/21/2022	1	Quezon City 1st DEO	LF	96.499	240	05/17/2022	01/11/2023	10.64	OG	0.395	0.272	0.150	0.030	0.054	0.050	95.10%	-	
171	125	C D U CONSTRUCTION	13915	L	B	MA	GE	22II0039 - Widening of Permanent Bridges, Balud Br. (B00298SM) along Catarman - Laoang Rd	San Roque, Northern Samar	09/29/2022	2	Northern Samar 2nd DEO	LF	80.249	360	02/22/2022	02/16/2023	0.02	OG	0.393	0.225	0.150	0.030	0.047	0.050	89.50%	-	AHD
172		C D U CONSTRUCTION	13915	L	B	MA	GE	22IK0033 - Construction of Flood Control, Silaga Bridge along Daang Maharlika, Brgy. Tulay	Sta. Rita, Samar	10/01/2022	1	Samar 2nd DEO	LF	39.198	277	02/14/2022	11/17/2022	-4.15	OG	0.399	0.239	0.108	0.030	0.033	0.033	84.20%	-	DEL
173		C D U CONSTRUCTION	13915	L	B	MA	GE	22IK0010 - Widening of Bridge - Alal-on Br. (B0404SM) along Daang Maharlika (SM) (Sn Isidro - Sn Juanico Br.), K0885+521 - K0885+553, Brgy. Magsaysay	Sta. Rita, Samar	10/01/2022	1	Samar 2nd DEO	LF	32.338	240	02/02/2022	09/29/2022	-2.80	OG	0.399	0.206	0.122	0.030	0.037	0.033	82.70%	-	DEL
174	126	C N E CONSTRUCTION	22148	L	B	MA	GE	22IG0025 - Bridge Widening of Permanent Bridges, Buyhang Br. (B00252LT) along Ormoc - Baybay - Southern Leyte Road	Baybay City, Leyte	09/30/2022	2	Leyte 5th DEO	LF	48.485	267	03/01/2022	11/22/2022	0.81	OG	0.397	0.295	0.150	0.030	0.028	0.050	95.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
175	127	C.A. BETALAC CONSTRUCTION & GEN. MDSE. INC.	28222	L	A	MA	GE	22MG0024 - Construction of Road Slope Protection Structure along Surallah - Lake Sebu - Maitum Rd. (S00838MN) K1806+025 - K1806+820	South Cotabato	10/06/2022	2	South Cotabato 2nd DEO	LF	49.000	165	03/24/2022	09/04/2022	0.33	C	0.483	0.153	0.300				93.60%	90.42% Very Satisfactory	AHD
176	128	C.A. CONSTRUCTION AND SUPPLY	33533	L	A	SB	GE	22IH0012 - Road Widening - Catarman - Laoang Rd - K0758+000 - K0759+600	Mondragon, Northern Samar	09/29/2022	2	Northern Samar 1st DEO	LF	47.916	311	02/21/2022	12/28/2022	1.14	OG	0.395	0.240	0.150	0.030	0.028	0.050	89.30%	-	AHD
177	129	C.B. GARAY PHILWIDE BUILDERS	06004	L	AAA	LA	GE	22GP0025 - Reconstruction to Concrete Pavement - Tapaz - Jamindan - Altavas Rd. (S00294PN) - K0097+599 - K0099+295	Capiz	10/10/2022	2	Capiz 2nd DEO	LF	47.901	313	04/06/2022	02/12/2023	20.87	OG	0.393	0.240	0.150	0.030	0.056	0.050	91.90%	-	AHD
178	130	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. / 619 BUILDERS CONSTRUCTION CORPORATION (Joint Venture)	JV-22-7837	L	A	MA	GE	22BF0081 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructures / Facilities - Rehabilitation of Drainage Structure (Brgy. District 2)	San Manuel, Isabela	10/16/2022	1	Isabela 2nd DEO	LF	69.024	266	06/09/2022	03/01/2023	1.35	OG	0.379	0.275	0.150	0.030	0.037	0.033	90.40%	-	AHD
179	131	C.R. DOMINGO CONSTRUCTION AND POWER DEVELOPMENT, INC. / SIFFU ROCKS CONSTRUCTION (Joint Venture)	JV-22-7743	L	A	MA	GE	22BF0073 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Draiange Systems: Construction of Siffu River Flood Control Project (Rang-Ayan Section)	Roxas, Isabela	10/16/2022	1	Isabela 2nd DEO	LF	96.018	291	06/08/2022	03/25/2023	25.50	OG	0.365	0.265	0.150	0.030	0.033	0.050	89.30%	-	AHD
180	132	C.V. CONSTRUCTION & DEVELOPMENT	8334	L	A	MA	GE	21NG0040: Construction of Flood Mitigation Structure along Mabuhay River, Brgy. Mabuhay	Sison, Surigao del Norte	10/05/2022	2	Surigao del Norte 2nd DEO	LF	91.655	370	05/12/2021	05/16/2022	0.00	C	0.455	0.150	0.300				90.50%	90.8% Very Satisfactory	ONS
181	133	CABILAUAN CONSTRUCTION AND SUPPLY	18823	L	B	MA	GE	22GI0005 - Construction of Roads, Sitio Lanag, Barangay Sta. Cruz - Sitio Pinamuna, Barangay Consolacion	San Miguel, Iloilo	10/07/2022	2	Iloilo 4th DEO	LF	30.122	217	02/09/2022	09/13/2022	1.24	C	0.464	0.149	0.300				91.30%	90.46% Very Satisfactory	AHD
182	134	CAGALAWAN ENTERPRISES	38019	L	B	MA	GE	22KK0067 - Construction/Improvement of Access Roads leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastracture Program - ROLL-IT) - Barangay Silad Road	Sugbongcogon, Misamis Oriental	09/28/2022	2	Misamis Oriental 1st DEO	LF	36.378	219	02/10/2022	09/16/2022	0.00	C	0.488	0.133	0.300				92.10%	90.30% Very Satisfactory	ONS
183	135	CAMCU CONSTRUCTION & SUPPLIES	18507	L	B	LA	GE	22GI0001 - Preventive Maintenance of Road: Concrete Reblocking - Mandurriao - San Miguel - Alimodian - Maasin - Cabatuan Road (S00445PN) - K0014 + 828 - K0015 + 070, K0017 + 644 - K0018 + 300	Iloilo	10/08/2022	2	Iloilo 4th DEO	LF	11.659	172	04/01/2022	09/19/2022	0.00	C	0.493	0.133	0.300				92.60%	90.32% Very Satisfactory	ONS
184	136	CARRY ALL MERCHANDISING	19862	L	D	SB	GE	22GH0049 - Off-Carriageway Improvement: Paving of Shoulders along Iloilo East Coast-Capiz Road (S00228PN) - K0198 + 935 - K0200 + 947	San Dionisio, Iloilo	10/05/2022	1	Iloilo 3rd DEO	LF	24.314	202	03/25/2022	10/12/2022	-11.62	OG	0.397	0.294	0.034	0.030	0.042	0.033	83.00%	-	DEL
185	137	CARTESIAN BUILDERS	35386	L	B	MB	GE	22NE0045: Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dinagat- Loreto Rd- K0047+474-K0047+594, K0047+799- K0047+926, K0048+530-K0048+644, K0048+703- K0048+810	Libjo, Dinagat Islands	10/06/2022	2	Dinagat Islands DEO	LF	52.915	270	03/15/2022	12/09/2022	-0.06	OG	0.388	0.240	0.149	0.030	0.047	0.033	88.70%	-	DEL
186	138	CATTECORYLL CONSTRUCTION & TRADING CORP.	41434	L	D	SB	GE	22OA0043: Construction of R-10 Pumping Station	Navotas City, Metro Manila	10/15/2022	2	Malabon-Navotas DEO	LF	19.597	270	02/14/2022	11/10/2022	75.72	C	0.500	0.133	0.300				93.30%	91.92% Very Satisfactory	AHD
187	139	CBC CONSTRUCTION & SUPPLY	38169	L	B	MA	GE	22FB0034 - 002: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Cagsawa Ruins Protection Dike (Tributary 'A')	Daraga, Albay	10/15/2022	2	Albay 2nd DEO	LF	72.373	225	03/04/2022	10/14/2022	0.00	C	0.462	0.133	0.300				89.50%	89.86% Very Satisfactory	
188	140	CBC SQUARE BUILDERS CO. / LLABAN CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6142	L	A	MB	GE	22MC0017 - Road Widening Along Kidapawan-Magpet-Pangao-an Road - K1622+351 - La624+221	Kidapawan City, North Cotabato	10/05/2022	2	Cotabato 2nd DEO	LF	48.999	229	02/24/2022	10/10/2022	-4.06	OG	0.397	0.240	0.109	0.030	0.047	0.000	82.30%	-	DEL
189	141	CDU CONSTRUCTION / SAL CONSTRUCTION (Joint Venture)	JV-21-5597	L	B	MA	GE	22IH0010 - Construction of Dalakit Shore Protection, Brgy. Dalakit	Catarman, Northern Samar	09/29/2022	1	Northern Samar 1st DEO	LF	48.989	269	02/21/2022	11/16/2022	7.30	OG	0.393	0.240	0.150	0.030	0.037	0.050	90.00%	-	AHD
190	142	CEBU 7H TECHNOCHEM INDUSTRIES, INC.	31578	L	AAA	MB	GE	22HA0103 - Installation of Solar LED Lightings along Jct. Dauis - Panglao Road to Lourdes-Bolod-Tawala Leading to New Bohol-Panglao International Airport	Panglao, Bohol	10/01/2022	1	Bohol 1st DEO	LF	32.938	132	05/25/2022	10/03/2022	1.22	OG	0.400	0.240	0.150	0.030	0.050	0.050	92.00%	-	AHD
191	143	CEBU 7H TECHNOCHEM INDUSTRIES, INC. / EC SOLICON BUILDERS & SUPPLY, INC. (Joint Venture)	JV-22-7788	L	AAA	MB	GE	22HA0083 - Installation of Solar LED Lightings on Roads leading to New Bohol - Panglao International Airport - Jct. (TER) Dauis - Panglao Road (S00021BH) - K0003+000 - K0018+084	Dauis and Panglao, Bohol	12/19/2022	1	Bohol 1st DEO	LF	73.832	220	06/23/2022	01/28/2023	29.35	C	0.467	0.200	0.300				96.70%	96.7% Outstanding	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
192	144	CEBU 7H TECHNOCHEM INDUSTRIES, INC. / REBTRADE INTERNATIONAL CORPORATION (Joint Venture)	JV-22-8025	L	AAA	MA	GE	22HA0106 - Construction of Slope Protection Structure at Ulbujan - Camias - Cangguha - Sampoangan Road	Calape , Bohol	12/20/2022	1	Bohol 1st DEO	LF	98.895	219	07/15/2022	02/18/2023	11.75	OG	0.400	0.283	0.150	0.030	0.042	0.050	95.50%	-	AHD
193	145	CELSO C. FERRER-CONTRACTOR	10643	L	AA	LA	GE	22CF0083 - Network Development Program - Construction of By-Pass and Diversion Roads - Felipe Vergara Bypass Road	Nueva Ecija	10/24/2022	2	Nueva Ecija 2nd DEO	LF	70.892	231	02/22/2022	10/10/2022	60.16	C	0.477	0.134	0.300				91.10%	94.28% Very Satisfactory	AHD
194	146	CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.	34105	L	B	MA	GE	22FL0033 - Rehabilitation/Improvement of Flood Mitigation at Fabrica River	Bulan, Sorsogon	10/12/2022	2	Sorsogon 2nd DEO	LF	92.640	345	03/18/2022	02/25/2023	1.92	OG	0.391	0.254	0.150	0.030	0.040	0.050	91.50%	-	
195		CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.	34105	L	A	MB	GE	21FK0036 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Structure	Gimaloto, Sorsogon City	10/12/2022	2	Sorsogon 1st DEO	LF	45.098	234	01/12/2022	09/02/2022	3.42	C	0.454	0.133	0.300				88.70%	91.04% Very Satisfactory	
196		CENTERWAYS CONSTRUCTION & DEVELOPMENT INC.	34105	L	B	MA	GE	22FL0043 - Construction of Flood Mitigation Project in Barangay Tabon - Tabon to Barangay Sto. Domingo, Cadac-an River, Barangay Sto. Domingo and Tabon-tabon	Irosin, Sorsogon	10/12/2022	1	Sorsogon 2nd DEO	LF	77.194	283	03/24/2022	12/31/2022	2.26	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	
197	147	CENTERWAYS CONSTRUCTION & DEVELOPMENT INC. / FS CO BUILDERS AND SUPPLY (Joint Venture)	JV-22-7869	L	A	MB	GE	22F00102 - Construction of Flood Mitigation Structure along Cabangan River (Upstream Right Side of Cabangan Bridge)	Basud, Polangui, Albay	10/15/2022	1	Albay 3rd DEO	LF	96.030	285	07/11/2022	04/21/2023	12.16	OG	0.399	0.246	0.150	0.030	0.042	0.033	90.00%	-	
198	148	CEVIC CONSTRUCTION AND DEVELOPMENT CORPORATION	18015	L	D	SB	GE	22HA0052 - Construction of Road, Brgy. Lourdes-Brgy. Tangnan (Panglao) to Brgy. Bingag (Dauis)	Panglao and Dauis, Bohol	10/01/2022	2	Bohol 1st DEO	LF	19.012	176	03/24/2022	09/15/2022	0.00	C	0.496	0.164	0.300				96.00%	93.66% Very Satisfactory	ONS
199	149	CFC FIBER CONSTRUCTION CORPORATION	39860	L	B	SB	GE	22BD0099 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading Major/Strategic Public Buildings/Facilities - Retrofitting of Bobogan Bridge, Anquiray	Amulung, Cagayan	10/13/2022	2	Cagayan 3rd DEO	LF	17.640	122	03/28/2022	07/27/2022	1.64	C	0.500	0.138	0.300				93.80%	91.46% Very Satisfactory	AHD
200		CFC FIBER CONSTRUCTION CORPORATION	39860	L	B	SB	GE	22BD0093 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Retrofitting of Pinacanauan Bridge	Larion, Tuguegarao City	10/13/2022	2	Cagayan 3rd DEO	LF	29.400	210	03/28/2022	10/23/2022	0.29	OG	0.400	0.257	0.150	0.030	0.037	0.050	92.40%	-	AHD
201	150	CGGA BUILDERS AND ENTERPRISES	23762	L	D	SB	GE	22ID0015 - Network Development - Road Widening - Tertiary Roads - Jaro - Dagami - Burauen - La Paz Road, K0985+376 - K0985+960	La Paz, Leyte	10/03/2022	2	Leyte 2nd DEO	LF	19.587	179	03/16/2022	09/10/2022	0.00	C	0.481	0.144	0.300				92.50%	88.42% Satisfactory	ONS
202	151	CHAMPION BUILDERS AND SUPPLY	34222	L	B	SB	GB	22GF0057 - Construction of Gerona - Lakandula Multi-Purpose Building (Phase 2)	Guimbal, Iloilo	10/07/2022	1	Iloilo 1st DEO	LF	19.749	356	02/24/2022	02/14/2023	13.38	OG	0.399	0.266	0.150	0.030	0.038	0.033	91.60%	-	AHD
203	152	CHARLZ CONSTRUCTION	8709	L	AA	MB	GE	22NE0049: Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dinagat- Loreto Rd- K0011+438-K0011+620	San Jose, Dinagat Islands	10/06/2022	2	Dinagat Islands DEO	LF	29.085	240	03/09/2022	11/03/2022	16.91	OG	0.362	0.240	0.150	0.030	0.050	0.050	88.20%	-	AHD
204	153	CHARLZ CONSTRUCTION / GC BUILDERS (Joint Venture)	JV-21-6111	L	AA	MA	GE	22NG0032: Construction of Flood Control along Bokbokon River, Brgy. Ladgaron	Claver, Surigao del Norte	10/05/2022	1	Surigao del Norte 2nd DEO	LF	56.159	243	03/11/2022	11/08/2022	-1.88	OG	0.396	0.300	0.131	0.030	0.047	0.033	93.70%	-	DEL
205	154	CITRUS COUNTRY CONSTRUCTION	43004	L	A	MA	GE	22BI0019 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Abian Flood Control Structure along Magat River	Bambang, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	49.000	319	02/10/2022	12/25/2022	0.46	OG	0.357	0.253	0.150	0.030	0.023	0.050	86.30%	-	AHD
206	155	CJ ALCONS CONSTRUCTION AND SUPPLY	37692	L	B	SB	GE	22PJ0001: Convergence and Special Support Program - Construction/ Improvement of Access Roads Leading To Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL-IT) - Butac-Monggayang Road connecting to Ubao-Taang Road in Support of Coffee, Banana and Corn Production and Processing, Monggayang	Aguinaldo, Ifugao	10/20/2022	2	Ifugao 2nd DEO	LF	19.623	200	02/14/2022	09/01/2022	0.00	C	0.490	0.165	0.300				95.50%	91.54% Very Satisfactory	ONS
207	156	CLC CONSTRUCTION SERVICES AND SUPPLY	42793	L	B	SB	GE	22KE0001 - Construction of Hubangon I River Control, K12.11+162.5 - K12.11+495 (Rubble Dike), K12.11+162.50-K12.11+517.00 (Surplus Common Excavation)	Mahinog, Camiguin	09/29/2022	2	Camiguin DEO	LF	28.021	220	02/09/2022	09/16/2022	0.63	C	0.497	0.191	0.300				98.80%	93.70% Outstanding	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
208	157	CLIFFORD CONSTRUCTION CORPORATION	3724	L	B	MA	GE	22GA0034 - Construction of Revetment Wall along Aklan River	Brgy. Mobo, Kalibo, Aklan	10/08/2022	2	Aklan DEO	LF	49.000	286	02/04/2022	11/16/2022	8.62	C	0.492	0.134	0.300				92.60%	93.74% Very Satisfactory	AHD
209	158	CLY-ABC BUILDERS	39231	L	A	MA	GE	22GP0052 - Road Widening - Dao By-Pass Rd. K0084+(-315) - K0084+404	Dao, Capiz	10/10/2022	1	Capiz 2nd DEO	LF	31.539	223	04/06/2022	11/14/2022	0.05	OG	0.394	0.240	0.150	0.030	0.051	0.050	91.50%	-	AHD
210		CLY-ABC BUILDERS	39231	L	A	MA	GE	22GP0090 - Construction of Concrete Road - Access Road leading to Tuwang - Tuwangon Falls, Brgy. Duran	Dumalag, Capiz	10/10/2022	1	Capiz 2nd DEO	LF	34.199	260	05/30/2022	02/13/2023	0.38	OG	0.395	0.239	0.150	0.030	0.042	0.050	90.60%	-	AHD
211	159	CM TAN CONSTRUCTION	28087	L	A	MA	GE	21NH0040 - Construction of Tandag Flood Control, Brgy. Dagocdoc	Tandag City, Surigao del Sur	09/29/2022	2	Surigao del Sur 1st DEO	LF	72.293	544	03/04/2021	08/29/2022	0.00	C	0.497	0.153	0.300				95.00%	92.9% Very Satisfactory	ONS
212	160	CM TAN CONSTRUCTION / DAVE CONSTRUCTION (Joint Venture)	JV-22-7382	L	A	MB	GE	22NC0036 - Construction of Road, JCT Binucayan-Pangian-Mandanao-Mabuhay Road, Brgy. Binucayan	Loreto, Agusan del Sur	09/30/2022	1	Agusan del Sur 2nd DEO	LF	65.497	246	04/11/2022	12/12/2022	-0.15	OG	0.395	0.245	0.148	0.030	0.037	0.033	88.80%	-	DEL
213	161	CMG JR BUILDERS / EARLY RISER CONSTRUCTION (Joint Venture)	JV-22-6768	L	B	MA	GE	22GG0089 - Construction of Flood Control Structure along Jalaur River, Barangay Delgado (Gamma Grande)	Calinog, Iloilo	10/06/2022	2	Iloilo 2nd DEO	LF	34.300	192	03/29/2022	10/06/2022	0.00	C	0.478	0.172	0.300				95.00%	92.72% Very Satisfactory	ONS
214	162	COASTLAND CONSTRUCTION AND DEVELOPMENT CORPORATION	11487	L	AAA	MB	GE	22LG0002 - Road Widening (2-4 lanes) along Pres. Diosdado P. Macapagal Natl Hi-way - K1767+872 - K1769+200,	Banaybanay, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	59.863	262	02/21/2022	11/09/2022	0.57	OG	0.385	0.297	0.150	0.030	0.047	0.050	95.90%	-	AHD
215	163	COFEJOK CONSTRUCTION AND SUPPLY CORPORATION	27493	L	A	MA	GE	22MH0028 - Construction of Concrete Road - NRJ to Sitio Sewal Leading to Lagbasan Cave Passing Thru Burial Cave	Brgy. Kuden, Sen Ninoy Aquino, Sultan Kudarat	10/08/2022	2	Sultan Kudarat 2nd DEO	LF	23.457	120	03/18/2022	07/15/2022	2.34	C	0.494	0.133	0.300				92.70%	92.34% Very Satisfactory	AHD
216	164	COLLERA CONSTRUCTION	13246	L	A	MB	GE	22IL0098 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads - Bdry. Southern Leyte - Maasin - Macrohon - Sogod - JCT. Daang Maharlika	Padre Burgos, Southern Leyte	09/29/2022	1	Southern Leyte Sub DEO	LF	96.410	260	04/06/2022	12/21/2022	26.53	OG	0.393	0.240	0.150	0.030	0.033	0.050	89.60%	-	AHD
217		COLLERA CONSTRUCTION	13246	L	A	MB	GE	22IM0055 - Rehabilitation of Road Including Drainage, Calanipawan Road to 11th Drive - El Salvador St. - Switzerland Street, Brgy. 109-A, Tacloban City	Brgy. 109-A, Tacloban City	10/03/2022	1	Tacloban City DEO	LF	44.100	285	03/04/2022	12/13/2022	0.91	OG	0.398	0.240	0.150	0.030	0.037	0.050	90.50%	-	AHD
218	165	COLLERA CONSTRUCTION / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6721	L	A	MB	GE	22IL0094 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Primary Roads - Daang Maharlika (LT) - K1006+1051-K1006+1151	Sogod, Southern Leyte	09/29/2022	1	Southern Leyte District Engineering Office	LF	96.409	260	04/06/2022	12/21/2022	53.50	OG	0.378	0.266	0.150	0.030	0.047	0.050	92.10%	-	AHD
219	166	CONCEPCION BASIC BUILDERS INC.	5255	L	AAA	LA	GE	21NI0055 - Widening of Permanent Bridges - San Jose Br. (B01756MN) along Jct Lingig - Trento Rd	Brgy. San Jose, Bislig City, Surigao del Sur	09/29/2022	3	Surigao del Sur 2nd DEO	LF	96.472	580	04/14/2021	11/14/2022	0.25	OG	0.388	0.284	0.150	0.030	0.028	0.050	93.00%	-	AHD
220	167	CPR CONSTRUCTION AND SUPPLY / 417LP CONSTRUCTION CORPORATION (Joint Venture)	JV-22-6950	L	B	MA	GE	22FF0035 - 002: Construction/Rehabilitation/Improvement of Flood Mitigation Structure, Bicol River Flood Control, Brgy. Tabuco (tabuco Section Left Side)	Naga City, Camarines Sur	10/13/2022	1	Camarines Sur 3rd DEO	LF	57.088	220	04/06/2022	11/11/2022	5.44	OG	0.391	0.300	0.150	0.024	0.028	0.050	94.30%	-	AHD
221	168	CS CONSTRUCTION AND SUPPLY	24237	L	B	MA	GE	22MC0041 - Road Widening, Paco - Roxas - Arakan Valley, Jct. Davao - Bukidnon Road, K1637+482 - K1638+075, K1638+352 - K1638+525, K1646+413 - K1647+500	Brgy. Poblacion, Pres. Roxas & Brgy. Luhong, Antipad North Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	52.810	224	03/29/2022	11/07/2022	-7.32	OG	0.396	0.254	0.077	0.030	0.033	0.033	82.30%	-	DEL
222		CS CONSTRUCTION AND SUPPLY	24237	L	B	MA	GE	22MF0011 - Construction of Flood Control Structure, Ala River (Impao Section)	Isulan, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	48.999	231	02/22/2022	10/10/2022	-10.40	OG	0.390	0.300	0.046	0.030	0.051	0.033	85.00%	-	DEL
223		CS CONSTRUCTION AND SUPPLY	24237	L	B	MA	GE	22MF0058 - Construction of Flood Control Structure, Sitio Concepcion, Brgy. Tinumigues	Lambayong, Sultan Kudarat	10/07/2022	3	Sultan Kudarat 1st DEO	LF	45.243	315	11/23/2021	10/03/2022	-7.57	OG	0.395	0.300	0.074	0.030	0.042	0.033	87.40%	-	DEL
224		CS CONSTRUCTION AND SUPPLY	24237	L	B	MA	GE	22MF0013 - Construction of Flood Control Structure, Ala River (Madanding Section)	Lambayong, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	48.834	251	02/22/2022	10/30/2022	-8.64	OG	0.388	0.300	0.064	0.030	0.042	0.033	85.70%	-	DEL
225	169	CS CONSTRUCTION AND SUPPLY / GIBUILD DEVELOPMENT CORP. (Joint Venture)	JV-21-5247	L	B	MA	GE	22MF0057 - Construction of Flood Control Structure, Sitio Panabungan, Brgy. Tinumigues	Lambayong, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	45.049	246	11/23/2021	07/26/2022	0.00	C	0.499	0.133	0.300				93.20%	96.08% Outstanding	ONS
226		CS CONSTRUCTION AND SUPPLY / GIBUILD DEVELOPMENT CORP. (Joint Venture)	JV-22-7290	L	B	MA	GE	22MF0029 - Construction of Flood Control Structure, Sitio Panabungan, Brgy. Tinumigues	Lambayong, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	35.887	218	04/11/2022	11/14/2022	8.32	OG	0.375	0.300	0.150	0.030	0.037	0.050	94.20%	-	AHD
227	170	CS CONSTRUCTION AND SUPPLY / SOPHIA GEN CONSTRUCTION AND SUPPLY (Joint Venture)	24237	L	B	MA	GE	22MF0014 - Construction of Flood Control Structure, Ala River (Panas -Bambad Section)	Isulan, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	47.676	189	02/22/2022	08/29/2022	9.40	C	0.494	0.137	0.300				93.10%	91.3% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
228	171	CURVE-LINE CONSTRUCTION	19975	L	B	MA	GE	22MH0011 - Road Widening - Marbel-Allah Valley-Cotabato Rd - K1780+561 - K1781+000	Esperanza, Sultan Kudarat	10/08/2022	2	Sultan Kudarat 2nd DEO	LF	57.073	276	03/02/2022	12/02/2022	-2.65	OG	0.398	0.300	0.124	0.030	0.070	0.033	95.50%	-	DEL
229	172	CUTTING EDGE CONSTRUCTION SUPPLIES TRADING	46642	L	B	SB	GE	22EF0077- Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide Culandanum- Panalingaan Cross Country Rd- (S00065PW) Chainage 5455- Chainage 5530	Bataraza, Palawan	10/18/2022	2	Palawan 2nd DEO	LF	6.262	165	03/19/2022	08/30/2022	21.82	C	0.497	0.134	0.300				93.10%	91.66% Very Satisfactory	AHD
230	173	CYRUS JAMES BUILDERS AND SUPPLIES	41070	L	C	SB	GE	22MC0028 - Widening of Permanent Bridges - Binuangan Br. (B00249MN) along Kidapawan-Magpet-Pangao-an Road	Kidapawan City, Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	25.475	286	02/23/2022	12/05/2022	7.78	OG	0.392	0.244	0.150	0.030	0.070	0.050	93.60%	-	AHD
231	174	C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	22GK0002 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Lag-Asan River (Bothstream) North Road, Sta. 0+000 - Sta. 0+113.50 Upstream (Both Sides); Sta. 0+000 - Sta. 0+113.50 Downstream (Both Sides)	Cadiz City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	44.098	188	02/08/2022	08/14/2022	0.00	C	0.480	0.134	0.300				91.40%	89.36% Very Satisfactory	ONS
232		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	22KH0025 - Asset Preservation Program Construction/ Upgrading/ Rehabilitation of Drainage along National Roads Primary Roads Butuan City - Cagayan de Oro City - Iligan City Road, K1442+407 - K1442+995	Cagayan de Oro City	09/30/2022	2	Cagayan de Oro City 1st DEO	LF	93.586	350	02/18/2022	02/02/2023	1.78	OG	0.396	0.288	0.150	0.030	0.065	0.050	97.90%	-	AHD
233		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	21N00109: Construction of Flood Control Structure (Downstream Right Side of Mahayahay Bridge), Brgy. Mahayahay, Sta. 0+000- Sta. 0+500	Kitcharao, Agusan del Norte	10/07/2022	2	Regional Office No. XIII	LF	106.597	240	03/18/2022	11/12/2022	15.33	OG	0.398	0.259	0.150	0.030	0.051	0.050	93.80%	-	AHD
234		C'ZARLES CONSTRUCTION & SUPPLY	23426	L	AAA	MB	GE	22KC0007 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide Along Jct. Maradugao - Camp Kibaritan - Dominorog Rd. K1614+631 - K1614+806	Kalilangan, Bukidnon	09/28/2022	1	Bukidnon 3rd DEO	LF	49.000	280	02/10/2022	11/16/2022	8.40	OG	0.397	0.300	0.150	0.030	0.061	0.050	98.80%	-	AHD
235	175	C'ZARLES CONSTRUCTION & SUPPLY / EBCON 52 VENTURES INC. (Joint Venture)	JV-21-6000	L	A	MB	GE	22GH0037 - Construction of Concrete Road - NRJ Cabagohan-Binon-an-Embarcadero-Botongon Road leading to Gigantes Islands, Carles, Iloilo	Batad and Estancia, Iloilo	10/05/2022	1	Iloilo 3rd DEO	LF	96.500	278	02/22/2022	11/26/2022	-1.80	OG	0.398	0.251	0.132	0.030	0.042	0.033	88.60%	-	DEL
236	176	C'ZARLES CONSTRUCTION & SUPPLY / JVC TOUGH CORE CONSTRUCTION & BUILDERS (Joint Venture)	JV-21-5847	L	A	MB	GE	22GO0030 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Lopez Jaena St. (from B.S. Aquino to Hernaez St. leading to Mambukal Resort)	Bacolod City, Negros Occidental	10/04/2022	1	Bacolod City DEO	LF	77.200	370	03/07/2022	03/11/2023	12.94	OG	0.382	0.243	0.150	0.030	0.042	0.033	88.00%	-	AHD
237	177	D.G.O. CONSTRUCTION	6788	L	C	SB	GE	22PE0011 - Construction / Rehabilitation of Flood Mitigation Structure, Drainage Canal at Strawberry Fields	La Trinidad, Benguet	10/18/2022	2	Benguet 1st DEO	LF	24.489	238	01/31/2022	09/25/2022	4.42	C	0.500	0.133	0.300				93.30%	91.26% Very Satisfactory	AHD
238	178	D.M. MALIWANAG BUILDERS AND ENTERPRISES	32589	L	B	SB	GE	22EI0046 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Road - Construction of Road, Barangay Maliwanag - Barangay Roma	Mansalay, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	29.400	230	02/21/2022	10/08/2022	0.00	C	0.490	0.163	0.300				95.30%	93.08% Very Satisfactory	ONS
239	179	DAJ BUILDERS	40285	L	D	SB	GE	22CB0020 - Preventive Maintenance - Secondary Roads - Ave. of the Philippines K0163+(-292) -- K0163+050, K0163+460 - K0163+630	Bataan 2nd District, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	23.417	120	05/20/2022	09/16/2022	59.06	C	0.424	0.140	0.300				86.40%	89.04% Very Satisfactory	AHD
240	180	DALCON CONSTRUCTION	40601	L	A	MA	GE	22BI0035 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Busilac-Magsaysay Flood Control (Busilac Section) at Barangay Busilac	Bayombong, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	49.000	310	03/31/2022	02/03/2023	21.58	OG	0.373	0.254	0.150	0.030	0.033	0.050	89.00%	-	AHD
241	181	DANYSONS CONSTRUCTION AND DEVELOPMENT CORPORATION	25452	L	A	MA	GE	22BF0016 - Network Development Program - Construction of By-Pass and Diversion Roads - Roxas Bypass Road	Roxas, Isabela	10/16/2022	2	Isabela 2nd DEO	LF	49.000	168	03/02/2022	08/16/2022	0.60	C	0.472	0.136	0.300				90.80%	91.58% Very Satisfactory	AHD
242	182	DATREBIL CONSTRUCTION & SUPPLY	36908	L	A	MA	GE	21NA0001: Construction/Improvement of River Dike along Cabadbaran River, Brgy. Kauswagan	Cabadbaran City, Agusan del Norte	10/03/2022	2	Agusan del Norte DEO	LF	96.500	480	03/08/2021	06/30/2022	0.00	C	0.436	0.134	0.300				87.00%	89.34% Very Satisfactory	ONS
243	183	DEKM CONSTRUCTION	32409	L	B	MA	GE	22BD0032 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Drainage System along Tuguegarao Diversion Road 2, K0482+471 - K0483+071	Tuguegarao City, Cagayan	10/13/2022	1	Cagayan 3rd DEO	LF	15.680	293	03/28/2022	01/14/2023	8.64	OG	0.385	0.244	0.150	0.030	0.042	0.050	90.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
244	184	DELPAR CONSTRUCTION & SUPPLIES	32677	L	B	MA	GE	22NI0065 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide-Secondary Roads - Surigao-Davao Coastal Rd - K1468+400 - K1468+640	Bislig City, Surigao del Sur	09/29/2022	1	Surigao del Sur 2nd DEO	LF	90.261	316	05/30/2022	04/10/2023	29.40	OG	0.394	0.255	0.150	0.030	0.033	0.050	91.20%	-	AHD
245	185	DEVEX INCORPORATED	38684	L	AAA	LB	GB	22DG0053: Construction of Multi-Purpose Building- Construction of Multi-purpose Building, Sports Complex (Phase 8)	Brgy. Maitim II East, Tagaytay City, Cavite	10/14/2022	1	Cavite 2nd DEO	LF	96.485	300	02/21/2022	12/17/2022	-1.36	OG	0.399	0.296	0.136	0.030	0.050	0.050	96.10%	-	DEL
246	186	DGSARM BUILDERS INC	13024	L	A	MA	GE	22CE0074 - Construction of Flood Control Structures along Labong River, Brgy. Manacsac	Guimba, Nueva Ecija	10/21/2022	2	Nueva Ecija 1st DEO	LF	67.550	240	02/21/2022	10/18/2022	27.08	C	0.457	0.200	0.300				95.70%	96.48% Outstanding	AHD
247	187	DHEN'Z CONSTRUCTION	51001	L	D	SB	GE	22PI0066 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods; Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Bonon Flood Control Structure, Sta. 31+380 to Sta. 31+460 (LS) along Talubin River	Bontoc, Mountain Province	10/20/2022	2	Mt. Province 1st DEO	LF	15.680	208	03/07/2022	09/30/2022	0.00	C	0.474	0.133	0.300				90.70%	90.16% Very Satisfactory	ONS
248	188	DINGO BUILDERS AND SUPPLY	37794	L	D	SB	GE	22MI0096 - Improvement of Road, Purok 3 to Purok 7, Brgy. Tambac	Tulunan, North Cotabato	10/06/2022	1	Cotabato 3rd DEO	LF	29.299	154	07/06/2022	12/06/2022	-4.57	OG	0.396	0.300	0.104	0.030	0.042	0.033	90.50%	-	DEL
249	189	DIPLAHAN COMMERCIAL & CONSTRUCTION	32037	L	B	MA	GE	22JI0010 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - National Road Junction Leading to Guinoman Cave and Waterfalls	Diplahan, Zamboanga Sibugay	10/04/2022	2	Zamboanga Sibugay 1st DEO	LF	28.960	209	01/28/2022	08/24/2022	-1.77	OG	0.380	0.300	0.132	0.030	0.056	0.033	93.10%	-	DEL
250	190	DJCM CONSTRUCTION CORPORATION	27678	L	AA	MA	GE	22AA0133 - Construction of Flood Control Mitigation Facilities along Laoag River, Sta. Magdalena Creek (Sinigpit), Brgy. 15	Sarrat, Ilocos Norte	10/20/2022	1	Ilocos Norte 1st DEO	LF	34.300	144	08/22/2022	01/12/2023	12.35	OG	0.389	0.300	0.150	0.030	0.051	0.050	97.00%	-	AHD
251	191	DJY CONSTRUCTION	35651	L	B	MA	GE	22PJ0002 - Network Development-Off-Carriageway Improvement-Tertiary Roads-Alfonso Lista-Aurora Bdry. Rd. K0442+402-K0444+622, K0444+811-K0445+000	Alfonso Lista, Ifugao	10/20/2022	2	Ifugao 2nd DEO	LF	31.196	204	02/14/2022	09/05/2022	0.00	C	0.485	0.157	0.300				94.20%	92.7% Very Satisfactory	ONS
252	192	DMLC BUILDERS	36650	L	A	MA	GE	22DH0013 - Construction of River Control Along Sta. Cruz River, Pagsanjan Section	Pagsanjan, Laguna	10/12/2022	2	Laguna 1st DEO	LF	83.310	333	02/19/2022	01/17/2023	22.09	OG	0.391	0.282	0.150	0.030	0.056	0.050	95.90%	-	AHD
253	193	DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	A	MA	GE	22DO0038: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control and Riverbank Protection Structure along Teresa River	Brgy. May-iba, Teresa, Rizal	10/14/2022	1	Rizal 2nd DEO	LF	49.002	257	02/15/2022	10/29/2022	0.56	OG	0.392	0.247	0.150	0.030	0.051	0.050	92.00%	-	AHD
254		DOUBLE 12 CONSTRUCTION AND SUPPLY	13028	L	A	MA	GE	22DN0079 - Construction of Flood Control Structure, Ilog Pugad Creek	Taytay, Rizal (First District)	10/16/2022	1	Rizal 1st DEO	LF	48.020	240	03/21/2022	11/15/2022	0.10	OG	0.385	0.240	0.150	0.030	0.037	0.050	89.20%	-	AHD
255	194	DOUBLE J CONSTRUCTION AND SUPPLY	40528	L	B	MA	GE	22LA0066 – Nabunturan - Maragusan Road - K1436 + 774 - K1438 + 680	Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	56.483	201	04/06/2022	10/23/2022	8.82	OG	0.392	0.240	0.150	0.030	0.055	0.050	91.70%	-	AHD
256	195	DOUBLE M. CONSTRUCTION & SUPPLY	41540	L	D	SB	GE	22AA0038 - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones, Brgy. Bacsil Road (Bacsil North Section) connecting Sarrat-Vintar Provincial Road, in Support of Vinegar Making and Basi Making Industry	Laoag City, Ilocos Norte	10/20/2022	1	Ilocos Norte 1st DEO	LF	3.920	56	03/03/2022	04/27/2022	0.00	C	0.436	0.200	0.300				93.60%	93.6% Very Satisfactory	ONS
257	196	DRAGON CONSTRUCTION	48354	L	B	MA	GE	22IB0038 - Construction of Flood Control	Poblacion Gen. MacArthur, Eastern Samar	10/02/2022	2	Eastern Samar DEO	LF	25.250	268	02/13/2022	11/07/2022	23.87	OG	0.393	0.218	0.150	0.030	0.037	0.050	87.80%	-	AHD
258	197	DRAGON TWELVE BUILDERS AND CONSTRUCTION SUPPLY	39808	L	AA	MA	GE	22BE0043 - Construction of Bridge Approaches with Channelization of Waterway at Paculagu Bridge	Barangay Naganacan, Sta. Maria, Isabela	10/16/2022	1	Isabela 1st DEO	LF	49.458	472	03/10/2022	06/24/2023	42.18	OG	0.400	0.253	0.150	0.030	0.037	0.050	92.00%	-	AHD
259		DRAGON TWELVE BUILDERS AND CONSTRUCTION SUPPLY	39808	L	AA	MA	GE	21BE0073 - Construction of Flood Control, Brgy. Acoba, Luquilo to Casibarag Sur	Cabagan, Isabela	10/16/2022	3	Isabela 1st DEO	LF	28.958	242	01/12/2022	09/10/2022	1.98	C	0.500	0.133	0.300				93.30%	91.92% Very Satisfactory	AHD
260		DRAGON TWELVE BUILDERS AND CONSTRUCTION SUPPLY	39808	L	AA	MA	GE	22BE0034 - Construction of Lulutan Bridge River Control Structure	Ilagan City, Isabela	10/16/2022	2	Isabela 1st DEO	LF	48.958	272	03/02/2022	11/28/2022	32.60	C	0.500	0.133	0.300				93.30%	90.72% Very Satisfactory	AHD
261	198	DUE EAST CONSTRUCTION AND EQUIPMENT, INC.	47482	L	D	SB	GE	22JE0036 - Construction of By- Pass and Diversion Roads NRJ Alang- Alang- Lower Tiparak- Tungawan By- Pass Road	Tambulig, Zamboanga del Sur	10/07/2022	1	Zamboanga del Sur 1st DEO	LF	6.663	180	05/26/2022	11/21/2022	-4.35	OG	0.385	0.300	0.106	0.030	0.037	0.033	89.10%	-	DEL
262	199	DUROS DEVELOPMENT CORP.	22729	L	AAA	LB	GE	22HD0044- Construction/Improvement of Access Roads leading to Seaports (Kalsada Tungo sa sa Paliparan, Riles at Daungan Program, KATUPARAN), Barangay Ilihan to Barangay Kal-anan Road leading to Tabogon Port	Tabogon, Cebu	09/29/2022	2	Cebu 1st DEO	LF	24.500	170	02/14/2022	08/02/2022	0.00	C	0.468	0.144	0.300				91.20%	89.94% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
263	200	E. GARCIA CONSTRUCTION CORPORATION	7243	L	AAA	MB	GE	22FD0005 - Road Widening - Tertiary Roads at Sipocot - Cabusao Rd - K0400+000 - K0401+000	Sipocot, Camarines Sur	10/13/2022	2	Camarines Sur 1st DEO	LF	46.389	223	02/23/2022	10/03/2022	0.00	C	0.492	0.171	0.300				96.30%	95.16% Very Satisfactory	ONS
264	201	E.A. SANCHO CONSTRUCTION INC.	5648	L	AA	MA	GE	21FG0053 - Construction of Flood Mitigation Structure along Kulasi River, San Roque, Section 1: Sta. 0+045.00 - Sta. 0+155.00 (PCCP & RCBC) Section 2: Sta. 0+000 - Sta. 0+150.00 (Upstream) Section 3: Sta. 0+000 - Sta. 0+128.00 (Downstream)	San Roque, Lagonoy, Camarines Sur	10/14/2022	3	Camarines Sur 4th DEO	LF	49.000	330	11/09/2021	10/04/2022	-2.00	OG	0.390	0.236	0.130	0.030	0.051	0.033	87.00%	-	DEL
265	202	E.D. LIBUNAO CONSTRUCTION & TRADING	36525	L	A	MA	GE	22CF0089 - Rehabilitation of Pampanga River Flood Control, Barangay Tabuating	San Leonardo, Nueva Ecija	10/24/2022	2	Nueva Ecija 2nd DEO	LF	38.214	210	04/04/2022	10/30/2022	37.41	C	0.500	0.137	0.300				93.70%	94.12% Very Satisfactory	AHD
266	203	E.E. MADAYAG CONSTRUCTION	25029	L	B	MA	GE	22AE0034 - Basic Infrastructure Program (BIP) - Rehabilitation of Road at DMMMSU-NLUC	Sapilang, Bacnotan, La Union	10/23/2022	1	La Union 1st DEO	LF	4.947	51	02/14/2022	04/05/2022	12.20	C	0.493	0.200	0.300				99.30%	99.3% Outstanding	AHD
267	204	E.G. CANABE CONSTRUCTION	27358	L	B	MA	GE	22IA0071 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collaps and Landslide - Secondary Roads - Biliran Circumferential Road - K1036+050 to K1036+500; K1036+567 to K1036+735 (124.37384˚, 11.6319˚ to 124.37064˚, 11.63407˚), (124.37017˚, 11.63466˚ to 124.3689˚, 11.6352˚)	Pili, Almeria, Biliran Province	10/02/2022	2	Biliran DEO	LF	48.780	261	03/17/2022	12/02/2022	-0.41	OG	0.395	0.256	0.146	0.030	0.042	0.033	90.20%	-	DEL
268	205	E.L. ANOLIN CONSTRUCTION	35406	L	B	MA	GE	22OF0024 - Construction of Flood Control Structure and Tributaries along Culiat Creek (Left Side) Barangay Vasra	Quezon City	10/22/2022	1	Quezon City 1st DEO	LF	44.102	330	02/07/2022	01/02/2023	18.79	OG	0.392	0.240	0.150	0.030	0.045	0.050	90.70%	-	
269	206	E.M. CUERPO, INC. / SHLA CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6043	L	AAA	LB	GE	22F00050 - 001: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Camarines Sur Expressway (Package 4)	San Fernando - Minalabac, Camarines Sur (2nd Legislative)	10/13/2022	1	Regional Office No. V	LF	482.500	388	04/05/2022	04/27/2023	7.67	OG	0.353	0.250	0.150	0.030	0.047	0.050	88.00%	-	AHD
270	207	E.R. RODRIGUEZ CONSTRUCTION CORPORATION	12596	L	A	MB	GE	22FH0014 - Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Batalay Seawall (Sta. Elena)	Bato, Catanduanes	10/15/2022	2	Catanduanes DEO	LF	44.093	285	03/02/2022	12/11/2022	-3.92	OG	0.394	0.240	0.111	0.030	0.037	0.033	84.50%	-	DEL
271	208	E.T. LATAWAN CONSTRUCTION	13919	L	B	MA	GE	22BI0055 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Sto. Domingo Flood Control, Sto. Domingo	Bambang, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	44.100	274	05/20/2022	02/17/2023	1.15	OG	0.340	0.243	0.150	0.030	0.028	0.050	84.10%	-	AHD
272		E.T. LATAWAN CONSTRUCTION	13919	L	B	MA	GE	22PF0074 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Road: Baguio-Bontoc Road - K0309+088 to K0309+500, K0309+800 to K0311+350, K0312+040 to K0312+855, K0313+015 to K0313+780, K0314+180 to K0315+030, K0315+146 to K0315+958, K0316+292 to K0316+661, K0317+560 to K0317+609	Buguias, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	39.200	256	06/06/2022	02/16/2023	2.23	OG	0.387	0.240	0.150	0.030	0.051	0.033	89.10%	-	AHD
273	209	EAST ASIA CONSTRUCTION, INC.	01904	L	A	MA	GE	22GI0023 - Reconstruction to Concrete Pavement - Jct Bancal-Leon-Antique Bdry Rd (S00114PN) - K0023 + 198 - K0023 + 208, K0023 + 225 - K0023 + 257, K0025 + 817 - K0026 + 320, K0032 + 125 - K0032 + 835	Iloilo	10/08/2022	2	Iloilo 4th DEO	LF	52.860	276	04/01/2022	01/01/2023	11.05	OG	0.393	0.231	0.150	0.030	0.042	0.050	89.60%	-	AHD
274		EAST ASIA CONSTRUCTION, INC.	01904	L	A	MA	GE	22GG0064 - Road Widening - Iloilo East Coast-Capiz Rd - K0258 + 708.80 - K0260 + 760, K0260 + 808 - K0263 + 011	Anilao, Iloilo	10/06/2022	2	Iloilo 2nd DEO	LF	82.336	151	02/23/2022	07/23/2022	0.00	C	0.486	0.139	0.300				92.50%	90.28% Very Satisfactory	ONS
275	210	EBTITIWA GENERAL ENGINEERING AND CONSTRUCTION SERVICES	41253	L	D	SB	GE	22PF0036 - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads: Gov. Bado Dangwa National Road - K0263+910 - K0263+395, K0264+011 - K0264+021, K0265+658 - K0265+683, K0269+770 - K0269+825	Tublay, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	26.453	280	04/13/2022	01/17/2023	0.34	OG	0.388	0.236	0.150	0.030	0.051	0.050	90.50%	-	AHD
276	211	EC SOLICON BUILDERS & SUPPLY, INC.	37545	L	B	MA	GE	22HC0034- Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Popoo to Villa Milagrosa CPG (Villa Milagrosa to Poblacion)	Carlos P. Garcia, Bohol	10/02/2022	2	Bohol 2nd DEO	LF	19.600	168	03/29/2022	09/12/2022	0.00	C	0.475	0.146	0.300				92.10%	87.36% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
277		EC SOLICON BUILDERS & SUPPLY, INC.	37545	L	B	MA	GE	22HA0101 - Installation of Solar LED Lightings along Jct. (TNR) Cortes-Balilihan-Catigbian-Macaas Road, K0038+160 to K0049+568	Tubigon, Bohol	12/20/2022	1	Bohol 1st DEO	LF	75.870	225	08/10/2022	03/22/2023	45.85	OG	0.400	0.240	0.150	0.030	0.047	0.050	91.70%	-	AHD
278		EC SOLICON BUILDERS & SUPPLY, INC.	37545	L	B	MA	GE	22H00003- Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Installation of Solar LED Lightings on Roads leading to New Bohol - Panglao International Airport - Panglao Island Circumferential Road (via Biking)	Panglao Island, Bohol	12/19/2022	1	Regional Office No. VII	LF	98.015	192	03/11/2022	10/19/2022	0.00	C	0.467	0.133	0.300				90.00%	90% Very Satisfactory	ONS
279	212	EC SOLICON BUILDERS & SUPPLY, INC. / N.N. YU CONSTRUCTION, INC. (Joint Venture)	JV-21-5201	L	B	MB	GE	21HA0152 - Installation of Solar Street Lights and Safety Signs and Devices along Tagbilaran North Road Km 0008+936 - Km 0010+000 and Km 0046+000 Km 0057+867 (Intermittent)	Cortes, Calape and Tubigon, Bohol	12/20/2022	2	Bohol 1st DEO	LF	86.850	269	10/29/2021	07/24/2022	0.00	C	0.499	0.133	0.300				93.20%	92.48% Very Satisfactory	ONS
280	213	EC STRUCTURAL COMPOSITES, INC.	31961	L	A	MA	GE	22FL0004 - Retrofitting/Strengthening of Permanent Bridges - Pawic Bridge (B00189LZ) - along Gate - Bulan Airport Road	Bulan, Sorsogon	10/12/2022	2	Sorsogon 2nd DEO	LF	11.525	102	04/12/2022	07/22/2022	0.00	C	0.500	0.133	0.300				93.30%	92.4% Very Satisfactory	
281	214	EC STRUCTURAL COMPOSITES, INC. / BOSH MEGATRADE AND SERVICES CO. (Joint Venture)	JV-22-7654	L	A	MA	GE	22JH0036 - Retrofitting of Kumalarang Bridge	Isabela City, Basilan	10/07/2022	1	Isabela City DEO	LF	39.004	223	04/01/2022	11/09/2022	-0.99	OG	0.400	0.252	0.140	0.030	0.042	0.033	89.70%	-	DEL
282	215	ECOMIXED CONSTRUCTION AND DEVELOPMENT CORPORATION	41139	L	C	SB	GB	22LA0038 – Construction (Completion) of Three (3) Storey (DPWH Building No. 2) of Compostela Valley DEO	Nabunturan, Compostela Valley	10/03/2022	1	Davao de Oro 1st DEO	LF	19.600	210	04/06/2022	11/01/2022	0.25	OG	0.385	0.240	0.150	0.030	0.059	0.050	91.40%	-	AHD
283	216	EDANNA CONSTRUCTION	25492	L	A	MA	GE	22JC0046 - Construction of Flood Control Structure along Kipit River, Zamboanga del Norte, along Kipit Br. 2 Section (B01183MN) (Downstream Left Side)	Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 2nd DEO	LF	86.058	321	03/02/2022	01/16/2023	26.97	OG	0.399	0.300	0.150	0.030	0.028	0.050	95.70%	-	AHD
284	217	EDDIE G. GUILLEN BUILDERS INC.	14174	L	A	MA	GE	22BC0002 - OO1 - Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads - Manila North Road - K0625+000 - K0628+061	Sanchez Mira, Cagayan	10/15/2022	1	Cagayan 2nd DEO	LF	72.375	207	03/29/2022	10/21/2022	1.06	OG	0.389	0.206	0.150	0.030	0.037	0.050	86.20%	-	AHD
285	218	EDDMARI CONSTRUCTION & TRADING	20301	L	AAA	MB	GE	22CG0084 - Bridge Program: Replacement of Permanent Weak Bridges - Canlupan Br. 2 (B01490LZ) along Bahay Pare - San Luis - Sto. Domingo Road	San Luis, Pampanga	10/19/2022	1	Pampanga 1st DEO	LF	96.500	289	03/21/2022	01/03/2023	14.99	OG	0.397	0.267	0.150	0.030	0.056	0.050	95.00%	-	AHD
286	219	EDISON DEVELOPMENT CONSTRUCTION INC.	02400	L	AAA	LB	GE	22KL0052 - Construction of Concrete Road - Construction of Road (with canal), Barangay Poblacion to Barangay Bagoboc	Opol, Misamis Oriental	09/26/2022	1	Misamis Oriental 2nd DEO	LF	49.000	270	02/04/2022	10/31/2022	-3.18	OG	0.363	0.264	0.118	0.030	0.028	0.033	83.60%	-	DEL
287	220	EE CONSTRUCTION	45017	L	B	SB	GE	22EI0019 - Construction/Improvement of Access Roads leading ot Declared Tourism Destinations - Internal Access Road to Sitio Palamang, Manihala Leading to Manihala Waterfalls II	Bansud, Oriental Mindoro	10/19/2022	1	Southern Mindoro DEO	LF	14.700	160	02/17/2022	07/26/2022	0.00	C	0.498	0.176	0.300				97.40%	97.4% Outstanding	ONS
288		EE CONSTRUCTION	45017	L	B	SB	GE	22EI0007 - Widening of Permanent Bridges: Pinag - Agawan Br. (B00216MR) along Calapan South Road	Bansud, Oriental Mindoro	10/19/2022	1	Southern Mindoro DEO	LF	15.484	330	02/17/2022	01/12/2023	0.77	OG	0.400	0.262	0.150	0.030	0.051	0.050	94.30%	-	AHD
289	221	EEMRB CONSTRUCTION	16062	L	B	SB	GB	21NC0021 - Construction of Isolation/Multi-Purpose Building of Brgy. Sampaguita	Veruela, Agusan del Sur	09/30/2022	2	Agusan del Sur 2nd DEO	LF	4.950	150	01/24/2022	06/22/2022	0.00	C	0.497	0.165	0.300				96.20%	93.68% Very Satisfactory	ONS
290	222	EFC DEVELOPMENT CORPORATION	45005	L	B	SB	GE	22IH0004 - Road Widening - Catarman - Calbayog Road - K0764+205 - K0764+620	Lope de Vega, Northern Samar	09/29/2022	2	Northern Samar 1st DEO	LF	12.654	171	02/21/2022	08/10/2022	27.29	C	0.479	0.133	0.300				91.20%	90.9% Very Satisfactory	AHD
291	223	EGB CONSTRUCTION	13722	L	AAA	LA	GE	22BD0083 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads - Peñablanca - Callao Cave Rd. - Package 1	Peñablanca, Cagayan	10/13/2022	1	Cagayan 3rd DEO	LF	96.449	234	06/13/2022	02/01/2023	31.58	OG	0.400	0.252	0.150	0.030	0.042	0.050	92.40%	-	AHD
292		EGB CONSTRUCTION	13722	L	AAA	LB	GE	22BC0121 - OO1 - Construction of Canayun - Sirit - Dana Ili Flood Control along Abulug River	Abulug, Cagayan	10/16/2022	2	Cagayan 2nd DEO	LF	49.000	227	03/24/2022	11/05/2022	6.98	C	0.458	0.150	0.300				90.80%	93.02% Very Satisfactory	AHD
293		EGB CONSTRUCTION CORPORATION	13722	L	AAA	LB	GE	22BE0039 - Construction of Flood Control Project along Ilagan River (Sta. 0+000 to Sta. 0+190), Brgy. Aggasian	City of Ilagan, Isabela	10/16/2022	1	Isabela 1st DEO	LF	44.050	264	05/18/2022	02/05/2023	7.88	OG	0.392	0.256	0.150	0.030	0.047	0.050	92.50%	-	AHD
294	224	EGB CONSTRUCTION / ARVEA'S CONSTRUCTION (Joint Venture)	JV-22-7842	L	AAA	LA	GE	22BE0041- Construction of Flood Control Project along Cagayan River (Sta. 0+000 to Sta. 0+220) Phase II in Barangay Pilitan	Tumauini, Isabela	10/16/2022	2	Isabela 1st DEO	LF	47.542	269	04/07/2022	12/31/2022	5.34	OG	0.380	0.279	0.150	0.030	0.023	0.050	91.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
295	225	EGB CONSTRUCTION / CAMBERWELL CONSTRUCTION AND SUPPLIES (Joint Venture)	JV-21-0077	L	AAA	MB	GE	22BG0054 - OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project	Brgy. District 2, Reina Mercedes, Isabela	10/15/2022	2	Isabela 3rd DEO	LF	95.052	326	03/28/2022	02/16/2023	27.35	OG	0.381	0.250	0.150	0.030	0.028	0.033	87.20%	-	AHD
296	226	EGB CONSTRUCTION / C-BROS CONSTRUCTION (Joint Venture)	JV-22-7224	L	AAA	LA	GE	22PO0043 - Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development Program: Construction of Missing Links/ New Roads, Aguinaldo - Toboy - Natonin Road	Aguinaldo, Ifugao	10/20/2022	1	CAR Regional Office	LF	118.183	300	03/24/2022	01/17/2023	-4.60	OG	0.383	0.261	0.104	0.030	0.042	0.033	85.30%	-	DEL
297		EGB CONSTRUCTION / C-BROS CONSTRUCTION (Joint Venture)	JV-22-7011	L	AAA	MB	GE	22PJ0009 - Convergence and Special Support Program-Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)- Flood Mitigation Structures Protecting Public Infrastructures/Facilities-Construction Of Namillangan Flood Control Sta. 43+700-Sta. 44+217.50 (R/S), Namilangan	Alfonso Lista, Ifugao	10/20/2022	1	Ifugao 2nd DEO	LF	49.000	278	04/07/2022	01/09/2023	0.46	OG	0.383	0.300	0.150	0.030	0.037	0.033	93.30%	-	AHD
298	227	EGB CONSTRUCTION / DALCON CONSTRUCTION (Joint Venture)	JV-22-7903	L	AAA	MB	GE	22CN0182 - Construction of Flood Control Structures, Barangay Paltic	Dingalan, Aurora	10/22/2022	1	Aurora DEO	LF	49.000	284	06/21/2022	03/31/2023	50.04	OG	0.388	0.275	0.150	0.030	0.047	0.050	94.00%	-	AHD
299		EGB CONSTRUCTION / DALCON CONSTRUCTION (Joint Venture)	JV-22-7904	L	AAA	LA	GB	22CN0186 - Construction (Completion) of Multi-Purpose Fcaility (Convention Center)	Baler, Aurora	10/22/2022	1	Aurora DEO	LF	96.012	240	06/21/2022	02/15/2023	15.07	OG	0.400	0.268	0.150	0.030	0.047	0.050	94.50%	-	AHD
300	228	EGB CONSTRUCTION / DIAMOND J BUILDERS (Joint Venture)	JV-22-7320	L	AAA	LA	GE	22PG0031 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Banaue - Hungduan Benguet Boundary Road - K0358+674 - K0358+704, K0375+190 - K0375+240, K0381+702 - K0381+717, K0383+010 - K0383+100, K0386+469 - K0386+492, K0391+125 - K0391+249, K0392+609 - K0392+650, K0392+950 - K0392+982, K0393+000 - K0393+040	Hungduan and Tinoc, Ifugao	10/19/2022	1	Ifugao 1st DEO	LF	64.986	286	04/05/2022	01/15/2023	-7.19	OG	0.384	0.284	0.078	0.030	0.042	0.033	85.10%	-	DEL
301	229	EGB CONSTRUCTION / FLAVIE CIVIL ENGINEERING CONSTRUCTION (Joint Venture)	JV-21-0094	L	AAA	LA	GE	22BC0017 - OO1: Ensure Safe and Reliable National Road System - Network Development - Off-Carraigeway Improvement - Tertiary Roads - Jct. Logac - Lasam - Gagabutan Road - K0717+027-K0720+028	Lasam, Cagayan	10/15/2022	2	Cagayan 2nd DEO	LF	53.003	276	03/29/2022	12/29/2022	23.49	OG	0.391	0.257	0.150	0.030	0.047	0.050	92.50%	-	AHD
302	230	EGB CONSTRUCTION / JOMARCANN GENERAL CONSTRUCTION (Joint Venture)	JV-21-4554	L	AAA	MB	GE	21P00029 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads - Cong. Andres Acop Cosalan Rd K0318+220 - K0318+410	Kabayan, Benguet	09/25/2022	2	CAR Regional Office	LF	106.150	230	01/07/2022	08/24/2022	0.00	C	0.448	0.200	0.300				94.80%	91.44% Very Satisfactory	ONS
303	231	EGB CONSTRUCTION / JTM CONSTRUCTION (Joint Venture)	JV-21-0082	L	AAA	LA	GE	22BE0022 - Asset Preservation Program - Preventive Maintenance - Primary Roads - Daang Maharlika (LZ) - K0411+965 to K0413+836, K0415+000 to K0415+177	City of Ilagan, Isabela	10/16/2022	2	Isabela 1st DEO	LF	32.109	142	04/07/2022	08/26/2022	0.00	C	0.500	0.136	0.300				93.60%	96.3% Outstanding	ONS
304	232	EGB CONSTRUCTION / JWU CONSTRUCTION AND SUPPLY (Joint Venture)	JV-20-0464	L	AAA	MB	GE	21BH0173 - Construction of Sto. Domingo Flood Control Structure	Sto. Domingo, Jones, Isabela	09/11/2022	1	Isabela 4th DEO	LF	95.535	257	12/06/2021	08/19/2022	20.00	C	0.434	0.200	0.300				93.40%	93.4% Very Satisfactory	AHD
305	233	EGB CONSTRUCTION / MA TESORO CONSTRUCTION (Joint Venture)	JV-22-7535	L	AAA	MB	GE	22BH0139 - Sustainable Infrastruture Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Villa Victoria Flood Control Structure, Brgy. Villa Victoria	Echague, Isabela	10/14/2022	1	Isabela 4th DEO	LF	96.500	285	04/01/2022	01/10/2023	2.46	OG	0.364	0.246	0.150	0.030	0.051	0.050	89.10%	-	AHD
306		EGB CONSTRUCTION / MA TESORO CONSTRUCTION (Joint Venture)	JV-21-0068	L	AAA	MB	GE	22BH0055 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities; Construction of Annafunan Flood Control Project	Annafunan, Echague, Isabela	10/14/2022	2	Isabela 4th DEO	LF	45.078	178	02/16/2022	08/12/2022	2.36	C	0.500	0.140	0.300				94.00%	91.72% Very Satisfactory	AHD
307		EGB CONSTRUCTION / MA TESORO CONSTRUCTION (Joint Venture)	JV-22-7527	L	AAA	LA	GE	22BH0140 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Improvement of Malitao - San Felipe Road	Echague, Isabela	10/14/2022	1	Isabela 4th DEO	LF	49.498	269	04/13/2022	01/06/2023	0.32	OG	0.392	0.254	0.150	0.030	0.047	0.050	92.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
308	234	EGB CONSTRUCTION / SEJ CONSTRUCTION & AGGREGATES (Joint Venture)	JV-22-7014	L	AAA	MB	GE	22P00040-Convergence and Special Support Program-Basic Infrastructure Program (BIP)-Interjurisdictional Roads and/or Bridges (or roads that traverse multiple LGU jurisdictions)-Construction of Road, Anovang Domolpos, Itogon-Kayapa, Nueva Vizcaya, Benguet	Itogon, Benguet	10/07/2022	1	CAR Regional Office	LF	296.830	388	04/05/2022	04/27/2023	4.22	OG	0.400	0.300	0.150	0.030	0.028	0.050	95.80%	-	AHD
309	235	EGB CONSTRUCTION / SJ MILLENIUM CONSTRUCTION AND CONSTRUCTION SUPPLY CORPORATION (Joint Venture)	JV-21-0060	L	AAA	MB	GE	22AC0011 - Construction of Flood Control Structure, Brgy. San Mariano	Bantay, Ilocos Sur	10/21/2022	2	Ilocos Sur 1st DEO	LF	49.000	171	02/18/2022	08/07/2022	0.00	C	0.479	0.146	0.300				92.50%	90.46% Very Satisfactory	ONS
310	236	EGB CONSTRUCTION / SOLID NORTH CONSTRUCTION (Joint Venture)	JV-22-7690	L	AAA	LA	GB	22AD0121 - Construction of Hospital Building for the ITRMC - Satellite Hospital	Candon City, Ilocos Sur	10/19/2022	1	Ilocos Sur 2nd DEO	LF	88.200	411	05/19/2022	07/03/2023	8.65	OG	0.400	0.265	0.150	0.030	0.037	0.033	91.50%	-	AHD
311	237	EIGHT J'S CONSTRUCTION SERVICES	41912	L	A	MA	GE	22OE0005 - Installation of Booster Pump including Retarding Basin at Estero de Vitas, Barangay 151	Manila City	10/19/2022	1	North Manila DEO	LF	96.303	300	02/23/2022	12/19/2022	7.14	OG	0.397	0.300	0.150	0.030	0.055	0.050	98.20%	-	
312		EIGHT J'S CONSTRUCTION SERVICES	41912	L	A	MA	GE	22OE0024 - Installation of Booster Pump including Retarding Basin along Estero de San Miguel at Nepomuceno St. (Phase I)	Manila City	10/19/2022	2	North Manila DEO	LF	91.670	210	02/18/2022	09/15/2022	15.63	OG	0.391	0.300	0.150	0.030	0.055	0.050	97.60%	-	
313		EIGHT J'S CONSTRUCTION SERVICES	41912	L	A	MA	GE	22OE0129 - Retrofitting/ Strengthening of Permanent Bridges: Capulong Br. (B01790LZ) along C-2 Road	Manila City	09/17/2022	1	North Manila DEO	LF	24.489	210	02/23/2022	09/20/2022	20.81	C	0.500	0.134	0.300				93.40%	93.4% Very Satisfactory	
314		EIGHT J'S CONSTRUCTION SERVICES	41912	L	A	MA	GE	22OE0058 - Preventive Maintenance - Secondary Roads - J. Rizal Ave. - K0003+529 - K0003+709, K0003+194 - K0003+529	Manila City	09/17/2022	1	North Manila DEO	LF	18.913	36	02/15/2022	03/22/2022	0.00	C	0.488	0.136	0.300				92.40%	92.4% Very Satisfactory	
315	238	EINS HANA CONSTRUCTION CORPORATION	42819	L	A	MA	GE	22MF0049 - Construction of Flood Control Structure, Sitio Balanacan, Brgy. Udtong	Lambayong, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	45.613	315	11/23/2021	10/03/2022	-7.31	OG	0.379	0.300	0.077	0.030	0.037	0.033	85.60%	-	DEL
316	239	EIRISH BUILDERS & SUPPLY INC.	33656	L	B	MA	GB	22CD0101 - Construction (Expansion) of San Miguel District Hospital, Phase 2	San Miguel, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	48.915	350	03/31/2022	03/15/2023	1.03	OG	0.396	0.269	0.150	0.030	0.045	0.050	94.00%	-	AHD
317	240	ELKANKONSTRAK DEVELOPMENT CORPORATION	26220	L	A	MA	GE	22F00021 - Rehabilitation of Malidong Riverwall	Pioduran, Albay	10/15/2022	2	Albay 3rd DEO	LF	19.557	225	02/17/2022	09/29/2022	0.00	C	0.466	0.134	0.300				90.00%	88.98% Satisfactory	
318	241	EMR BUILDERS	32224	L	B	MA	GE	22GK0067 - Reconstruction of Concrete Road - Bangga Dose - First Farmer's Mill - Barangay Concepcion Tourism Road, Brgy. Dos Hermanas, Sta. 0+000 - Sta. 1+178	Talisay City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	33.374	192	02/08/2022	08/18/2022	0.00	C	0.479	0.146	0.300				92.50%	89.56% Very Satisfactory	ONS
319	242	EMSYM CONSTRUCTION SERVICES	45094	L	C	SB	GE	22FH0041 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of River Control Structure, Brgy. Salvacion	Panganiban, Catanduanes	10/16/2022	2	Catanduanes DEO	LF	29.399	227	03/22/2022	11/03/2022	6.77	OG	0.377	0.233	0.150	0.030	0.042	0.050	88.20%	-	AHD
320	243	ENRIQUE T. CHUA CONSTRUCTION DEVELOPMENT CORPORATION	37893	L	B	MA	GE	22PB0014 - Network Development Program-Construction of Missing Links/New Roads, Abra-Kalinga-Apayao Road (Buluan-Banban-Puguin-Sacpil-Pinukpuk), Package 2	Apayao	10/22/2022	2	Apayao 1st DEO	LF	19.600	237	03/01/2022	10/23/2022	0.03	C	0.491	0.170	0.300				96.10%	89.8% Very Satisfactory	AHD
321	244	EQUICON ENGINEERING SERVICES	42233	L	B	SB	GB	22MH0056 - Constructon of Equipment Base Shop, Sultan Kudarat 2nd DEO	Lebak, Sultan Kudarat	10/08/2022	1	Sultan Kudarat 2nd DEO	LF	24.750	330	03/18/2022	02/10/2023	1.99	OG	0.400	0.284	0.150	0.030	0.047	0.050	96.10%	-	AHD
322	245	EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22K00021 - Construction of By-Pass and Diversion Roads, Iligan City Coastal Bypass Road, Package 8	Lanao del Norte	09/27/2022	2	Regional Office No. X	LF	98.787	272	03/30/2022	12/26/2022	26.10	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
323		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAA	LB	GE	21N00016: Construction of Las Nieves Bridge and Road Approaches in Las Nieves	Agusan del Norte	10/07/2022	3	Regional Office No. XIII	LF	115.798	365	09/16/2021	09/15/2022	5.45	C	0.500	0.133	0.300				93.30%	93.18% Very Satisfactory	AHD
324		EQUI-PARCO CONSTRUCTION COMPANY	14332	L	AAAA	LB	GE	22KK0045 - Widening of Permanent Bridges, Gahub Br. (B01346MN) along Butuan City - Cagayan de Oro City - Iligan City Rd (Phase III)	Gingoog, Misamis Oriental	09/28/2022	2	Misamis Oriental 1st DEO	LF	30.703	300	02/10/2022	12/06/2022	3.98	OG	0.400	0.277	0.150	0.030	0.056	0.050	96.30%	-	AHD
325	246	ERIC VAN P. SESBRENO CONSTRUCTION	26243	L	A	MA	GE	22NE0044: Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dinagat- Loreto Road K0015+195- K0015+318, K0021+810- K0022+000	San Jose, Dinagat Islands	10/06/2022	1	Dinagat Islands DEO	LF	19.590	210	03/09/2022	10/04/2022	-10.96	OG	0.377	0.297	0.040	0.030	0.051	0.033	82.80%	-	DEL
326		ERIC VAN P. SESBRENO CONSTRUCTION	26243	L	B	MA	GE	22PG0027 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Banaue - Hungduan - Benguet Boundary Road - K0387+650 - K0387+680, K0389+170 - K0389+182, K0369+790 - K0369+819, K0377+081 - K0377+150	Hungduan, Ifugao	10/19/2022	1	Ifugao 1st DEO	LF	37.593	255	04/05/2022	12/15/2022	-6.31	OG	0.398	0.295	0.087	0.030	0.030	0.033	87.30%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
327	247	ERRA CONSTRUCTION	40016	L	B	MA	GE	22NA0006: Construction of Flood Control Structure, Tagmamarkay River (Upstream Section)	Tubay, Agusan del Norte	10/03/2022	1	Agusan del Norte DEO	LF	41.985	175	02/17/2022	08/10/2022	4.52	C	0.482	0.133	0.300				91.50%	91.5% Very Satisfactory	AHD
328	248	ESJ AND SONS CONSTRUCTION & CONSTRUCTION SUPPLY, INC.	17162	L	AAA	LA	GE	22GK0041 - Road Widening - Bacolod North Rd. (Old Route) (S00397NR) - K0072+(-938) - K0073+383	Sagay City, Negros Occidental	10/06/2022	1	Negros Occidental 1st DEO	LF	72.807	234	02/22/2022	10/13/2022	-0.23	OG	0.393	0.230	0.148	0.030	0.047	0.033	88.10%	-	DEL
329	249	ESR CONSTRUCTION AND DEVELOPMENT CORPORATION	10451	L	AAA	MA	GE	22KH0043 - Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads Butuan City - Cagayan de Oro City - Iligan City Rd., K1441+(-588) - K1441+(-538), K1441+(-518) - K1441+(-498), K1441+250 - K1441+281.41, K1441+453.60 - K1441+843.40, K1440+032.40 - K1440+042, K1440+880 - K1440+906, K1443+073 - K1443+214	Cagayan de Oro City	09/30/2022	1	Cagayan de Oro City 1st DEO	LF	73.877	300	05/30/2022	03/25/2023	23.70	OG	0.396	0.273	0.150	0.024	0.033	0.050	92.60%	-	AHD
330		ESR CONSTRUCTION AND DEVELOPMENT CORPORATION	10451	L	AAA	LB	GE	22JG0022 - Access Roads and/or Bridges from National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of Road, Legarda I - Legarda III	Ignacio Garrata, Dinas, Zamboanga del Sur	10/04/2022	1	Zamboanga del Sur 2nd DEO	LF	48.608	214	04/08/2022	11/07/2022	1.30	OG	0.378	0.247	0.150	0.030	0.042	0.050	89.70%	-	AHD
331	250	ETAN CONSTRUCTION	39761	L	AAA	LB	GE	22IK0012 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads along Daang Maharlika (SM) (Sn Isidro - Sn Juanico Br.), K0849+925 - K0851+200, Brgy. Bacyaran	Calbiga, Samar	10/01/2022	1	Samar 2nd DEO	LF	37.354	285	02/14/2022	11/25/2022	-3.07	OG	0.391	0.240	0.119	0.030	0.023	0.033	83.60%	-	DEL
332	251	EUS CONSTRUCTION	21878	L	B	MA	GE	22FC0093 - Construction of Road, Barangay Calabasa - Barangay Baay	Labo, Camarines Norte	10/12/2022	1	Camarines Norte DEO	LF	47.486	239	03/24/2022	11/17/2022	-6.48	OG	0.398	0.300	0.085	0.030	0.042	0.033	88.80%	-	DEL
333		EUS CONSTRUCTION	21878	L	B	MA	GE	21FC0091 - Construction / Improvement of Flood Control Structure, Brgy. Dalas	Labo, Camarines Norte	10/12/2022	2	Camarines Norte DEO	LF	54.039	264	08/25/2021	05/15/2022	0.00	C	0.425	0.200	0.300				92.50%	92.74% Very Satisfactory	ONS
334	252	EXCELSIUS ENGINEERING SERVICES	35269	L	AAA	MA	GB	22CC0321 - Construction of DPWH Bulacan 1st District Engineering Office Building No. 2, Barangay Tikay	Malolos City, Bulacan	10/19/2022	1	Bulacan 1st DEO	LF	47.035	300	04/06/2022	01/30/2023	-0.54	OG	0.400	0.289	0.145	0.030	0.028	0.033	92.50%	-	DEL
335	253	EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00001 - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Biliran Circumferential Road - K1009+684 - K1009+730	Biliran LD	10/02/2022	2	Regional Office No. VIII	LF	106.148	300	03/23/2022	01/16/2023	41.44	C	0.478	0.183	0.300				96.10%	92.56% Very Satisfactory	AHD
336		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00011 - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Biliran Circumferential Rd - K1009+910 - K1009+955	Biliran LD	10/02/2022	2	Regional Office No. VIII	LF	103.519	300	03/23/2022	01/16/2023	36.34	C	0.491	0.181	0.300				97.20%	93% Very Satisfactory	AHD
337		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00015 - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads Biliran Circumferential Rd - K1009+865 - K1009+910	Biliran LD	10/02/2022	2	Regional Office No. VIII	LF	103.503	300	03/23/2022	01/16/2023	41.64	C	0.470	0.182	0.300				95.20%	92.2% Very Satisfactory	AHD
338		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22I00065 - Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Naval - Caibiran Cross Coutry Rd. - K1040+640 - K1040+710, K1040+890 - K1041+000	Biliran LD	10/02/2022	2	Regional Office No. VIII	LF	127.380	300	03/25/2022	01/18/2023	65.95	C	0.483	0.182	0.300				96.50%	89% Very Satisfactory	AHD
339		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22IM0047 - Construction of Road Slope Protection Structure, Phase VI, Tacloban City - Tacloban City Bypass Road	Leyte	10/03/2022	2	Tacloban City DEO	LF	49.473	240	03/10/2022	11/04/2022	29.58	C	0.498	0.133	0.300				93.10%	90.76% Very Satisfactory	AHD
340		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22IC0051 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, Bagahupi - Babatngon - Sta. Cruz - Barugo - Carigara Rd, K0922+800 - K0923+000	Babatngon, Leyte	09/28/2022	2	Leyte 1st DEO	LF	48.998	199	04/04/2022	10/19/2022	37.69	C	0.497	0.133	0.300				93.00%	90.06% Very Satisfactory	AHD
341		EZJONES CONSTRUCTION INC.	34462	L	AAA	LB	GE	22IC0052 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, Leyte - Samar Inter-Provincial Road, K0911+752 - K0912+331	Babatngon, Leyte	09/28/2022	1	Leyte 1st DEO	LF	48.975	200	05/20/2022	12/05/2022	56.00	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	AHD
342	254	EZJONES CONSTRUCTION INC. / MWJ CONSTRUCTION (Joint Venture)	JV-21-5984	L	AAA	LB	GE	22I00030 - Construction of Storm Surge Protection: Tide Embankment, Subsection 6.6, Brgy. San Roque	Tanauan, Leyte	10/03/2022	1	Regional Office No. VIII	LF	83.883	347	02/28/2022	02/09/2023	0.02	OG	0.395	0.241	0.150	0.030	0.061	0.033	91.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
343		EZJONES CONSTRUCTION INC. / MWJ CONSTRUCTION (Joint Venture)	JV-22-6781	L	AAA	LB	GE	22I00057 - Construction of Flood Control Structures, along Binahaan River, Binahaan River Basin, Right Side Bank, Brgy. Sta. Elena	Tanauan, Leyte	10/03/2022	1	Regional Office No. VIII	LF	97.465	360	03/24/2022	03/18/2023	31.65	OG	0.396	0.240	0.150	0.030	0.061	0.050	92.70%	-	AHD
344		EZJONES CONSTRUCTION INC. / MWJ CONSTRUCTION (Joint Venture)	JV-21-6010	L	AAA	LB	GE	22I00037 - Construction of Storm Surge Protection: Tide Embankment, Subsection 6.7, Brgy. San Roque	Tanauan, Leyte	10/03/2022	1	Regional Office No. VIII	LF	83.939	347	02/28/2022	02/09/2023	0.07	OG	0.398	0.240	0.150	0.030	0.061	0.050	92.90%	-	AHD
345	255	F&J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	22G00110 - Construction of Revetment Wall along Aklan River	Poblacion, Madalag, Aklan	10/08/2022	1	Aklan DEO	LF	48.250	311	06/08/2022	04/14/2023	23.88	OG	0.395	0.239	0.150	0.030	0.047	0.050	91.10%	-	AHD
346		F&J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	22GB0014 - Construction of Flood Control Structure along Sibalom River	Barangay Pantao, San Jose, Antique	10/07/2022	1	Antique DEO	LF	52.110	272	02/18/2022	11/16/2022	-5.27	OG	0.388	0.273	0.097	0.030	0.037	0.033	85.80%	-	DEL
347		F&J GENERAL CONSTRUCTION AND SUPPLY CORPORATION	31963	L	B	MA	GE	22GB0010 - Construction of Flood Control Structure along Cangaranan River	Barangay Bagtason, Bugasong, Antique	10/07/2022	1	Antique DEO	LF	49.029	266	03/24/2022	12/14/2022	11.87	OG	0.377	0.240	0.150	0.030	0.051	0.050	89.80%	-	AHD
348	256	F. GURREA CONSTRUCTION, INC.	6995	L	AAA	LB	GE	22GP0039 - Rehabilitation of Concrete Road - Rehabilitation of Astorga - Lawaan - Bungsuan Provincial Road	Dumarao, Capiz	10/10/2022	1	Capiz 2nd DEO	LF	47.989	200	04/06/2022	10/22/2022	2.02	OG	0.391	0.240	0.150	0.030	0.051	0.050	91.20%	-	AHD
349		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LB	GE	22GE0035 - Road Widening at Specific Locations along Guimaras Circumferential Road (S00028GR) K0030+000 - K0031+000	Buenavista, Guimaras	10/10/2022	1	Guimaras DEO	LF	76.636	266	04/05/2022	12/26/2022	11.13	OG	0.397	0.233	0.150	0.030	0.051	0.050	91.10%	-	AHD
350		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LA	GE	22G00030 - Construction of Flood Control Structure along Tigum River, Phase 2	Cabatuan, Iloilo	10/10/2022	1	Regional Office No. VI	LF	101.325	338	02/21/2022	01/24/2023	-1.89	OG	0.397	0.282	0.131	0.030	0.047	0.033	92.00%	-	DEL
351		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LB	GE	22GF0088 - Preventive Maintenance - Iloilo - Antique Road - K0059+750 - K0061+088, K0061+109 - K0061+966, K0062+512 - K0062+853, K0062+877 - K0063+000, K0070+076 - K0070+333, K0071+000 - K0071+520	San Joaquin, Iloilo	10/07/2022	1	Iloilo 1st DEO	LF	46.695	209	04/08/2022	11/02/2022	-6.79	OG	0.383	0.298	0.082	0.030	0.037	0.033	86.30%	-	DEL
352		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LA	GE	22GJ0014 - Rehabilitation/Major Repair of Bridge - Forbes Br. (B00108PN) along Iloilo-Capiz Rd (Old Route)	Iloilo City	10/06/2022	2	Iloilo City DEO	LF	58.607	238	02/21/2022	10/16/2022	0.89	OG	0.400	0.240	0.150	0.030	0.033	0.050	90.30%	-	AHD
353		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	MA	GE	22GJ0021 - Construction of Revetment - Construction of Revetment Wall along Jaro River, Brgy. San Isidro	Jaro, Iloilo City	10/06/2022	1	Iloilo City DEO	LF	95.200	363	02/22/2022	02/19/2023	25.04	OG	0.393	0.240	0.150	0.030	0.033	0.050	89.60%	-	AHD
354		F. GURREA CONSTRUCTION, INCORPORATED	6995	L	AAA	LA	GE	22GJ0040 - Construction of Flyover - Buhang Flyover, Brgy. Buhang	Jaro, Iloilo City	10/06/2022	1	Iloilo City DEO	LF	57.066	262	04/11/2022	12/28/2022	1.05	OG	0.381	0.240	0.150	0.030	0.047	0.033	88.10%	-	AHD
355	257	F.A. TORRES CONSTRUCTION	27150	L	B	MA	GE	22EB0014 - Construction of Concrete Road - Jct. MWCR (Labangan) - Murtha Jct. Iriron Road	Rizal, Occidental Mindoro	10/18/2022	2	Mindoro Occidental DEO	LF	40.083	221	02/28/2022	10/06/2022	-2.52	OG	0.386	0.282	0.125	0.030	0.042	0.033	89.80%	-	DEL
356	258	F.A. TORRES CONSTRUCTION / R.B. MORALLO CONSTRUCTION (Joint Venture)	JV-22-6807	L	A	MA	GE	22JC0038 - Road Widening - Primary Roads, Sindangan - Liloy Rd. - K1946+877 to K1948+694	Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 2nd DEO	LF	70.204	289	04/07/2022	01/20/2023	12.71	OG	0.391	0.300	0.150	0.030	0.037	0.050	95.80%	-	AHD
357	259	F.A. TORRES CONSTRUCTION / THREE W BUILDERS, INC. (Joint Venture)	JV-21-6076	L	AAA	LA	GE	22EB0021 - Retrofitting/Strengthening of Permanent Bridge - Amnay Bridge (B00102MR) along Mindoro Coastal Road (Phase II)	Sablayan, Occidental Mindoro	10/20/2022	2	Mindoro Occidental DEO	LF	32.881	192	03/07/2022	09/14/2022	20.00	C	0.500	0.133	0.300				93.30%	95.94% Very Satisfactory	AHD
358	260	F.H. GOPITEO CONSTRUCTION & SUPPLY / MANUELA CONSTRUCTION SERVICES (Joint Venture)	JV-21-6380	L	B	MA	GE	22MG0022 - Cluster VIII a.) Road Widening - Cotabato - Marbel Rd. - K1737+650 - K1737+850; b.) Road Widening - Cotabato - Marbel Rd. - K1718+823 - K1720+035; c.) Road Widening - along Cotabato - Marbel Rd. - K1745+607 - K1745+815.50	Koronadal, South Cotabato	10/06/2022	2	South Cotabato 2nd DEO	LF	48.879	204	03/24/2022	10/13/2022	0.05	OG	0.312	0.299	0.150	0.030	0.047	0.050	88.80%	-	AHD
359	261	F.M. PUJEDA BUILDERS AND CONSTRUCTION SUPPLIES	34706	L	D	SB	GE	22DK0068 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads - Famy - Real - Infanta - Dinahican Port Rd. - K0137+660 - K0138+981	Infanta, Quezon	10/13/2022	2	Quezon 1st DEO	LF	14.565	214	03/22/2022	10/21/2022	5.14	C	0.500	0.142	0.300				94.20%	92.46% Very Satisfactory	AHD
360	262	F.S. SUGAY CONSTRUCTION & SUPPLIES	28489	L	C	SB	GE	21ED0194 - Concreting of Various Road	Naujan, Oriental Mindoro	10/20/2022	2	Mindoro Oriental DEO	LF	23.516	182	03/10/2022	09/07/2022	0.00	C	0.468	0.200	0.300				96.80%	92.66% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
361	263	FAIRCHILD BUILDERS AND DEVELOPERS, INCORPORATED	10024	L	AA	MA	GE	22ID0052 - Construction/Maintenance of Flood Mitigation Structure and Drainage System - Construction of Hibuga Flood Control Structure and Drainage, Hibuga River Basin, Sta. 0+106 - Sta. 0+677, Brgy. General Luna	Mayorga, Leyte	09/29/2022	2	Leyte 2nd DEO	LF	48.307	258	03/01/2022	11/13/2022	6.16	OG	0.398	0.283	0.150	0.030	0.042	0.050	95.30%	-	AHD
362	264	FAMILY CIRCLE CONSTRUCTION	32608	L	B	MA	GE	22PF0052 - Off-Carriageway Improvement-Tertiary Roads: Gov. Bado Dangwa National Road - K0276+016 - K0278+820, K0287+000 - K0288+353, K0288+363 - K0288+945, K0288+1033 - K0290+558, K0291+000 - K0292+250	Tublay and Kapangan, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	32.681	216	06/01/2022	01/02/2023	-1.88	OG	0.400	0.234	0.131	0.030	0.037	0.033	86.50%	-	DEL
363	265	FERDSTAR BUILDERS CONTRACTORS	4965	L	AAA	MB	GE	22CH0085 - Construction of Slope Protection Structure at Sapang Maragul River Bank	Guagua, Pampanga	10/20/2022	1	Pampanga 2nd DEO	LF	72.359	180	06/01/2022	11/27/2022	-3.01	OG	0.393	0.300	0.120	0.030	0.047	0.033	92.30%	-	DEL
364		FERDSTAR BUILDERS CONTRACTORS	4965	L	A	MB	GE	22CK0077 - Construction of Slope Protection Structure, Sacobia - Bamban River, Left Bank, Brgy. San Francisco	Concepcion, Tarlac	10/24/2022	1	Tarlac 2nd DEO	LF	93.170	244	03/26/2022	11/24/2022	2.71	OG	0.398	0.254	0.150	0.030	0.056	0.050	93.80%	-	AHD
365		FERDSTAR BUILDERS CONTRACTORS	4965	L	A	MA	GB	22CG0010 - National Building Program: Buildings and Other Structures - Multi Purpose / Facilities - Construction (Completion) of DPWH Pampanga 1st DEO Buildings, Sindalan	City of San Fernando, Pampanga	10/19/2022	1	Pampanga 1st DEO	LF	38.600	180	02/21/2022	08/19/2022	0.00	C	0.500	0.151	0.300				95.10%	95.1% Very Satisfactory	ONS
366	266	FEREST DWAYNE CONSTRUCTION	40843	L	D	SB	GE	22PK0013 - Organizational Outcome 2: Protect Lives and Properties against Major Floods: Flood Management Program-Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction (Completion) of Luplupa Flood Control Structure along Chico River, Sta.189+100-Sta.189+250 (R.S)	Luplupa, Tinglayan, Kalinga	10/22/2022	2	Upper Kalinga DEO	LF	8.598	233	03/02/2022	10/20/2022	0.00	C	0.476	0.153	0.300				92.90%	89.3% Very Satisfactory	ONS
367	267	FFJJ CONSTRUCTION	16712	L	AAA	LB	GE	22MG0044 - Paving of Unpaved Road along Surallah - Lake Sebu - Maitum Road (S00838MN), Chainage 45445 - Chainage 46018, Chainage 46302.57 - Chainage 46841.80	Lake Sebu, South Cotabato	10/06/2022	2	South Cotabato 2nd DEO	LF	48.601	210	03/24/2022	10/19/2022	0.94	OG	0.395	0.259	0.150	0.030	0.042	0.050	92.60%	-	AHD
368	268	FFJJ CONSTRUCTION / CAGALAWAN ENTERPRISES (Joint Venture)	JV-21-4402	L	AAA	MA	GE	21KL0083 - Construction of Water Supply System	Villanueva, Misamis Oriental	09/26/2022	2	Misamis Oriental 2nd DEO	LF	67.550	493	02/23/2021	06/30/2022	0.00	C	0.500	0.133	0.300				93.30%	92.04% Very Satisfactory	ONS
369	269	FIAT CONSTRUCTION SERVICES / BHM CONSTRUCTION (Joint Venture)	JV-22-7088	L	AAA	MB	GE	22PK0055 - Organizational Outcome 2: Protect Lives and Properties against Major Floods: Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems: Construction of Gallang Flood Control Structure, Sta.164+015-Sta.165+765 (L.S)	Balbalasang, Kalinga	10/22/2022	1	Upper Kalinga DEO	LF	88.694	360	03/29/2022	03/23/2023	3.34	OG	0.356	0.300	0.150	0.030	0.042	0.050	92.80%	-	AHD
370	270	FIRST GRANDEUR BUILDERS	35388	L	B	MA	GE	22HG0009 - OO1: Ensure safe and reliable National Road System, Asset Preservation Program - Rehabibitation/Reconstruction/ Upgrading of Damaged Paved Roads - Primary Road, N. Bacalso Avenue (Cebu South Rd), K0130+713 - K0131+000 and K0131+776 - K0133+325, Santander, Cebu	Brgy. Cabutongan, Santander, Cebu	09/28/2022	1	Cebu 4th DEO	LF	48.419	256	04/07/2022	12/18/2022	0.23	OG	0.395	0.243	0.150	0.030	0.033	0.050	90.10%	-	AHD
371		FIRST GRANDEUR BUILDERS	35388	L	B	MA	GE	22HG0050 - Convergence and Special Support Program: Basic Infrastructure Program (BIP), Access Roads and/or Bridges from the National Roads connecting to Indigenous People (IP) Communities, Improvement of Road	Brgy. Cabutongan, Santander, Cebu	09/28/2022	1	Cebu 4th DEO	LF	38.714	262	04/06/2022	12/23/2022	23.84	OG	0.388	0.252	0.150	0.030	0.019	0.050	88.90%	-	AHD
372	271	FIRST NORTHWAY DEVELOPMENT AND CONSTRUCTION CORPORATION	11645	L	B	MA	GE	22AD0002 - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads - Candon Bypass Rd - KO345+290 - KO346+616, KO347+(-358) - KO347+781	Candon City, Ilocos Sur	10/19/2022	1	Ilocos Sur 2nd DEO	LF	34.300	227	04/04/2022	11/16/2022	0.18	OG	0.379	0.270	0.150	0.030	0.042	0.033	90.40%	-	AHD
373	272	FIT CONSTRUCTION	35857	L	B	SB	GB	22AC0061 - Rehabilitation of Water System in Public Schools	Ilocos Sur	10/22/2022	1	Ilocos Sur 1st DEO	LF	4.851	72	04/08/2022	06/18/2022	6.94	C	0.447	0.197	0.300				94.40%	94.4% Very Satisfactory	AHD
374	273	FLEURDELIS CONSTRUCTION AND SUPPLY	44201	L	D	SB	GE	22PM0006 - Organizational Outcome 1:Ensure Safe and Reliable National Road System - Asset Preservation Program -Rehabilitation/ Reconstruction of National Roads With Slips, Slope Collapse, and Landslide - Tertiary Roads - Jct. Talubin-Barlig-Natonin-Paracelis-Calaccad Road - K0463+1490 - K0463+1562	Poblacion, Paracelis, Mountain Province	10/21/2022	2	Mt. Province 2nd DEO	LF	29.249	268	02/16/2022	11/10/2022	2.69	OG	0.394	0.237	0.150	0.030	0.042	0.050	90.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
375	274	FLORDES CONSTRUCTION & TRADING CORP.	16916	L	AAA	LB	GE	22DN0080 - Construction/Rehabilitation of Flood Control Structure, Taytay River	Taytay, Rizal (First District)	10/16/2022	1	Rizal 1st DEO	LF	94.926	240	03/21/2022	11/15/2022	0.03	OG	0.400	0.298	0.150	0.030	0.042	0.050	97.00%	-	AHD
376	275	FLORIDABLANCA CONSTRUCTION AND DEVELOPMENT CORPORATION / 11-16 CONSTRUCTION (Joint Venture)	JV-21-5387	L	AAA	LB	GB	20O00026 - Construction of UP Diliman College of Arts and Letters (CAL) Building	Quezon City	10/21/2022	1	NCR Regional Office	LF	556.102	1025	09/17/2021	07/07/2024	18.27	OG	0.394	0.256	0.150	0.030	0.030	0.050	91.00%	-	
377	276	FNTC CONSTRUCTION	50251	L	D	SB	GE	22KE0059 - Construction of Drainage Canal, Barangay Hubangon	Mahinog, Camiguin	09/29/2022	2	Camiguin DEO	LF	4.940	84	04/11/2022	07/03/2022	-1.00	C	0.500	0.133	0.270				90.30%	87.72% Satisfactory	DEL
378	277	FORTHRIGHT CONSTRUCTION	32883	L	B	MA	GE	21PD0020 - Contract Package 4: Off-Carriageway Improvement - Tertiary Roads: a) Kayang St. - Chainage 0 - Chainage 74, Chainage 0 - Chainage 302; b) Kayang St. (S00538LZ), Chainage 4 - Chainage 74; c) Kayang St. (S05050LZ) - Chainage 4 - Chainage 298; d) Zandueta St. - Chainage 007 - Chainage 080; e) Zandueta St. - Chainage 007 - Chainage 071	Baguio City	10/17/2022	2	Baguio City DEO	LF	18.032	277	09/16/2021	06/19/2022	0.00	C	0.486	0.133	0.300				91.90%	91.42% Very Satisfactory	ONS
379	278	FR ESPIRITU BUILDERS & DEVELOPMENT CORP.	36719	L	AAA	MA	GE	22AA0042 - Construction/Rehabilitation of Flood Control Structure along Quibel River, Brgy. Kalaw	Dumalneg, Ilocos Norte	10/22/2022	1	Ilocos Norte 1st DEO	LF	84.533	327	03/03/2022	01/23/2023	0.47	OG	0.384	0.300	0.150	0.030	0.037	0.050	95.10%	-	AHD
380	279	FREDEN CONSTRUCTION	22665	L	A	MA	GE	22MB0011 - Off-Carriageway Improvement - Secondary Roads - Albert Morrow Blvd - K1659+(-672) - K1661+158	General Santos City	10/05/2022	2	South Cotabato 1st DEO	LF	29.395	253	02/24/2022	11/03/2022	2.39	OG	0.392	0.300	0.150	0.030	0.042	0.033	94.70%	-	AHD
381	280	G.F. FABIAN CONSTRUCTION	38962	L	A	MA	GE	22OH0146 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s Leading to Major/ Strategic Public Buildings/ Facilities - Construction of Walkway Bridge/ Hanging Bridge over Pasig River at Sta. Ana Market to Barangay 900 (Phase II), Punta, Sta. Ana	Manila	10/20/2022	1	South Manila DEO	LF	47.971	240	07/26/2022	03/22/2023	22.65	OG	0.398	0.253	0.150	0.030	0.045	0.050	92.60%	-	
382		G.F. FABIAN CONSTRUCTION	38962	L	A	MB	GB	22OE0124 - Construction (Completion) of DPWH North Manila District Engineering Office (Permanent Office) Phase II	Manila City	10/19/2022	2	North Manila DEO	LF	46.547	240	03/29/2022	11/23/2022	-5.92	OG	0.400	0.300	0.091	0.030	0.045	0.033	89.90%	-	
383	281	G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	22GA0009 - Road Widening along Aklan East Road (S00322PN) - K0299+652 - K0231+000	Aklan East Road, Aklan	10/08/2022	1	Aklan DEO	LF	41.813	195	05/23/2022	12/03/2022	1.04	OG	0.393	0.241	0.150	0.030	0.042	0.050	90.60%	-	AHD
384		G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	22GA0006 - Road Widening along Aklan East Road, K0301+000 - K302+092, K302+100 - K302+513	Aklan	10/02/2022	2	Aklan DEO	LF	53.075	201	03/16/2022	10/02/2022	37.52	C	0.497	0.133	0.300				93.00%	91.98% Very Satisfactory	AHD
385		G.F. ROVERO MERCHANDISING	27268	L	B	MA	GE	22G00166 - Road Widening - along Altavas - Jamindan Rd (S00479PN) K0318+131 - K0321+404	Altavas, Aklan	10/10/2022	1	Regional Office No. VI	LF	96.684	300	03/21/2022	01/14/2023	20.96	OG	0.395	0.240	0.150	0.030	0.042	0.050	90.70%	-	AHD
386	282	GACOSCOS CONSTRUCTION / R.S. SEPIAN CONSTRUCTION AND TRUCKING (Joint Venture)	JV-22-7764	L	A	MB	GE	22PE0054 - Construction of Road, Bua - Gumatdang - Pacalso Road	Itogon, Benguet	10/18/2022	1	Benguet 1st DEO	LF	77.165	303	07/26/2022	05/24/2023	15.79	OG	0.400	0.300	0.150	0.030	0.033	0.033	94.60%	-	AHD
387	283	GACUTAN CONSTRUCTION INC.	10789	L	AAA	MA	GE	22B00036 - Organizational Outcome 1: Ensure Safe and Reliable National Road System Development Program - Construction of By-Pass and Diversion Roads - Cordon Bypass Road, Package 1	Cordon, Isabela	10/14/2022	1	Regional Office No. II	LF	97.884	298	03/10/2022	01/01/2023	9.91	OG	0.372	0.267	0.150	0.030	0.033	0.050	90.20%	-	AHD
388		GACUTAN CONSTRUCTION INC.	10789	L	AAA	MA	GE	22BH0117 - Sustainable Infrastructure Alleviating Gaps (SIPAG) - Flood Mitigation Structure/Facilities - Rehabilitation of Rang-ay Flood Control Structure, Section 1, Sta. 0+000 to Sta. 0+420	Rang-ay, San Agustin, Isabela	10/14/2022	2	Isabela 4th DEO	LF	67.550	252	04/01/2022	12/08/2022	21.04	C	0.484	0.139	0.300				92.30%	86.72% Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
389	284	GAWIS CONSTRUCTION SERVICES	43565	L	D	SB	GE	22PM0032 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads - Jct. Talubin-Barlig-Natonin-Paracelis-Calaccad Rd - K0442+058 - K0442+072, K0443+190 - K0443+207, K0443+425-K0443+451, K0445+105-K0445+135, K0446+055-K0446+090, K0446+307-K0446+335, K0446+390-K0446+415, K0446+438-K0446+450, K0446+490-K0446+528, K0446+545-K0446+560, K0447+040-K0447+057, K0447+382-K0447+417, K0453+883-K0454+000	Natonin, Mt. Province	10/21/2022	1	Mt. Province 2nd DEO	LF	25.576	180	06/09/2022	12/05/2022	0.19	OG	0.393	0.238	0.150	0.030	0.033	0.050	89.40%	-	AHD
390	285	GCI CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LB	GE	22DB0023 - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 ; Installation of Internally Illuminated (Solar) Pavement Levelled Marker/Stud Flush Type along Lemery-Taal Diversion Road, K0128+(-1045) - K0131+765	Lemery and Taal, Batangas	06/25/2022	2	Batangas 1st DEO	LF	54.426	90	03/28/2022	06/25/2022	0.00	C	0.500	0.197	0.300				99.70%	92.26% Very Satisfactory	ONS
391		GCI CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LB	GE	21F00124 - 001: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slip, Slope Collapse and Landslide - Secondary Roads, Pili - Tigaon - Albay Boundary Road - K0507+620 - K0507+960	Sagnay, Camarines Sur, 4th Legislative District	10/13/2022	2	Regional Office No. V	LF	193.000	320	11/10/2021	09/25/2022	11.06	C	0.493	0.200	0.300				99.30%	95.4% Very Satisfactory	AHD
392		GCI CONSTRUCTION AND DEVELOPMENT CORP.	11346	L	AAA	LA	GE	22FE0027 - CSSP - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures / Facilities - Rehabilitation of River Wall along Bicol River	Barangay Alimbuyog, Milaor, Camarines Sur	10/14/2022	2	Camarines Sur 2nd DEO	LF	70.927	257	03/16/2022	11/27/2022	13.33	C	0.457	0.200	0.300				95.70%	94.32% Very Satisfactory	AHD
393	286	GCLT CONSTRUCTION INCORPORATED	30657	L	A	MA	GE	22CM057 - Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Mitigation Structure and Drainage Structure along Kalaklan River, Sta. 2+670 to Sta. 2+920	Olongapo City, Zambales	10/21/2022	2	Zambales 2nd DEO	LF	48.250	180	03/24/2022	09/19/2022	11.74	C	0.499	0.171	0.300				97.00%	91.54% Very Satisfactory	AHD
394	287	GEETY REALTY & DEVELOPMENT CORPORATION	30447	L	A	MA	GE	21HF0015 - Construction of Flood Mitigation Structure at Guinabasan River, Barangay Sta. Lucia - Barangay Tuubigan	Asturias, Cebu	09/29/2022	2	Cebu 3rd DEO	LF	46.060	477	03/08/2021	06/27/2022	0.00	C	0.480	0.133	0.300				91.30%	88.72% Satisfactory	ONS
395	288	GENETIAN BUILDERS & ENTERPRISES INCORPORATED	18052	L	AAA	MB	GE	22JB0048 - Rehabilitation of Damaged Road at Barangay Bitoon	Jose Dalman, Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 1st DEO	LF	54.578	163	03/31/2022	09/09/2022	-10.02	OG	0.379	0.292	0.050	0.030	0.042	0.017	81.00%	-	DEL
396		GENETIAN BUILDERS AND ENTERPRISES INCORPORATED	18052	L	B	MA	GE	22JE0025 - Sustainable Infrastructure Projects Alleviating Gaps (Sipag), Construction of Lower Santo Niño- Upper Santo Niño- San Jose Road	Mahayag, Zamboanga del Sur	10/07/2022	1	Zamboanga del Sur 1st DEO	LF	28.030	280	02/16/2022	11/22/2022	0.39	OG	0.367	0.300	0.150	0.030	0.042	0.050	93.90%	-	AHD
397		GENETIAN BUILDERS AND ENTERPRISES INCORPORATED	18052	L	AAA	MB	GE	22JG0059 - Construction of Missing Links/New Roads - Zamboanga del Sur Coastal Road, Brgy. Sugbay 1 - Tipange Section (Phase 2)	Dimataling, Zamboanga del Sur	11/06/2022	1	Zamboanga del Sur 2nd DEO	LF	33.348	275	04/11/2022	01/10/2023	0.15	OG	0.373	0.300	0.150	0.030	0.047	0.050	95.00%	-	AHD
398		GENETIAN BUILDERS AND ENTERPRISES INCORPORATED	18052	L	AAA	MB	GE	22JI0018 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - National Road Junction to Dumpoc-Baluyan Eco Tourism Park	Imelda, Zamboanga Sibugay	10/04/2022	2	Zamboanga Sibugay 1st DEO	LF	29.106	209	03/28/2022	10/22/2022	-1.76	OG	0.393	0.258	0.132	0.030	0.061	0.033	90.70%	-	DEL
399		GENETIAN BUILDERS AND ENTERPRISES INCORPORATED	18052	L	AAA	MB	GE	22J00035 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure at Tukuran River, Militar Br. Section (B00470MN) (Upstream - Right Side), along Jct. Tukuran - Jct. Karomatan Road (S01103MN) Sta.0+356.00 - STa.0+797.00; Right SIde Upstream Sta.0+906.00 - Sta.1+075.00, Net Length: 610.00 ln.m. / 0.610 km, Left SIde Upstream	Zamboanga del Sur	10/06/2022	1	Regional Office No. IX	LF	84.842	300	03/10/2022	01/03/2023	5.01	OG	0.395	0.261	0.150	0.030	0.037	0.050	92.30%	-	AHD
400	289	GICAR CONSTRUCTION, INC.	12624	L	AA	MB	GE	22NG0009: Construction of Flood Mitigation Structure along Surigao River	Barangay Trinidad, Surigao City, Surigao del Norte	10/05/2022	2	Surigao del Norte 2nd DEO	LF	85.637	315	03/11/2022	01/19/2023	2.58	OG	0.376	0.258	0.150	0.030	0.061	0.050	92.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
401	290	GICAR CONSTRUCTION, INC. / SANTECH BUILDERS CORPORATION (Joint Venture)	JV-21-5706	L	AAA	MB	GE	22NG0014: Construction of Flood Mitigation Structure along Surigao River, Brgy. Quezon	Surigao City, Surigao del Norte	10/05/2022	1	Surigao del Norte 2nd DEO	LF	95.500	280	03/11/2022	12/15/2022	22.12	OG	0.336	0.300	0.150	0.030	0.033	0.050	89.90%	-	AHD
402	291	GICAR CONSTRUCTION, INC. / ZLREJ TRADING AND CONSTRUCTION CORP. (Joint Venture)	JV-22-7345	L	AAA	MB	GE	22H00064 - Convergence and Special Support Program : Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Road Dike along Valencia River (Left Side)	Alegria, Cebu	09/30/2022	1	Cebu 7th DEO	LF	48.510	216	03/23/2022	10/24/2022	-4.90	OG	0.392	0.268	0.101	0.030	0.033	0.033	85.70%	-	DEL
403		GICAR CONSTRUCTION, INC. / ZLREJ TRADING AND CONSTRUCTION CORP. (Joint Venture)	JV-22-7344	L	AAA	MB	GE	22H00065 - Convergence and Special Support Program : Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Road Dike along Valencia River (Right Side)	Alegria Cebu	09/30/2022	1	Cebu 7th DEO	LF	48.706	217	03/23/2022	10/25/2022	-4.74	OG	0.394	0.270	0.103	0.030	0.042	0.033	87.20%	-	DEL
404	292	G-MARS CONSTRUCTION	39765	L	B	MA	GB	22BD0056 - Local Program - National Building Program - Construction of 2-Storey Building (DPWH Standard Design) of Cagayan Third District Engineering Office - Phase 2	Tuguegarao City, Cagayan	10/13/2022	1	Cagayan 3rd DEO	LF	24.500	270	03/23/2022	12/17/2022	2.03	OG	0.374	0.256	0.150	0.030	0.045	0.050	90.50%	-	AHD
405	293	GOLDEN ROADRUNNER INTERNATIONAL CORPORATION	10177	L	D	SB	GE	22GD0018 - Preventive Maintenance of Road: Asphalt Overlay at Specific Locations along Roxas City - Cagay - Sibaguan - Balijuagan - Cudian - Ivisan Road (S00278PN), KO110+298 - K0111+204	Roxas City, Capiz	10/09/2022	1	Capiz 1st DEO	LF	13.061	151	02/21/2022	07/21/2022	-3.39	C	0.478	0.197	0.198				87.30%	87.3% Satisfactory	DEL
406		GOLDEN ROADRUNNER INTERNATIONAL CORPORATION	10177	L	D	SB	GE	22GJ0048 - Construction of Concrete Road - Construction/Rehabilitation of Road	Balabago, Iloilo City	10/06/2022	2	Iloilo City DEO	LF	15.840	193	04/11/2022	10/20/2022	-1.47	OG	0.386	0.240	0.135	0.030	0.047	0.033	87.10%	-	DEL
407	294	GOLDRICH CONSTRUCTION AND TRADING	16489	L	AAA	LA	GE	22PD0002 - Contract Package 2: Preventive Maintenance Of Road: Asphalt Overlay along; a. Abanao Ext. - (S00429LZ) Chainage 0 - Chainage 29, Chainage 156 - Chainage 275, Chainage 29 - Chainage 156, (S0552LZ) Chainage 111 - Chainage 232; b. Chuntug # 1 - (S00427LZ) Chainage 0 - Chainage 218; c. Govt Ctr Cut-Off Rd - K0249 + (-011) - K0249+000, K0249 + (-280) - K0249 +(-011), K0249 + 000 - K0249 + 280; d. Harrison Rd No. 2 - (S00453LZ) Chainage 0 - Chainage 235; e. Legarda Rd - K0251 + (-298) - K0251 + 000, K0251 + (-339) - K0251 + (-298), K0251 + (-360) - K0251 + (-339), K0251 + 000 - K0251 + 890; f. Leonard Wood Rd - K0252 + 019 - K0252 + 929; g. Lt Tacay Rd - K0308 + 000 - K0308 + 616; h. South Drive - K0251 + (-295) - K0252 + 755	Baguio City	10/22/2022	1	Baguio City DEO	LF	70.648	282	02/11/2022	11/19/2022	3.03	OG	0.396	0.286	0.150	0.030	0.042	0.050	95.40%	-	AHD
408		GOLDRICH CONSTRUCTION AND TRADING	16489	L	AAA	MA	GE	22PD0020 - Construction of Flood Mitigation Facility / Drainage System along Kisad Road to Lake Drive 1 to Abad Santos Drive, Sta. 0+000 to Sta. 0+463	Baguio City	10/22/2022	1	Baguio City DEO	LF	49.000	261	02/11/2022	10/29/2022	-4.18	OG	0.396	0.263	0.108	0.030	0.042	0.033	87.20%	-	DEL
409	295	GP & H CONSTRUCTION INCORPORATED	36141	L	A	MA	GE	22LA0110 – Construction of Revetment along Tagbalaobao River up to Pindasan, Sta. 0+250 - Sta. 0+621 (LS), Sta. 0+250 - Sta. 0+621 (RS), Baybay Bucana	Mabini, Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	67.295	243	04/04/2022	12/02/2022	5.75	OG	0.386	0.240	0.150	0.030	0.045	0.050	90.10%	-	AHD
410		GP & H CONSTRUCTION, INC.	36141	L	A	MB	GE	22LC0202: Carmen - Tagum City Coastal Road, Package G	Davao del Norte	10/06/2022	1	Davao del Norte DEO	LF	68.162	296	04/07/2022	01/27/2023	0.08	OG	0.397	0.299	0.150	0.030	0.047	0.050	97.30%	-	AHD
411	296	GRACE CONSTRUCTION CORPORATION / NICLEDON CONSTRUCTION (Joint Venture)	JV-22-6898	L	AAA	LB	GE	22CI0066 - Convergence and Special Support Program: Flood Mitigation Structures Protecting Public Infrastructure/Facilities, Construction of Reinforced Concrete Slope Protection along Abacan River, Upstream of Friendship Bridge, Sta. 0+050 to Sta. 0+650 (R/D), Brgy. Anunas	Angeles City, Pampanga	10/20/2022	2	Pampanga 3rd DEO	LF	57.872	232	03/24/2022	11/10/2022	1.52	C	0.457	0.200	0.300				95.70%	90.54% Very Satisfactory	AHD
412	297	GRAIA CONSTRUCTION CORPORATION / HAUSLAND CONSTRUCTION (Joint Venture)	JV-22-7225	L	AAA	LB	GE	22DQ0056: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Bridges - Retroffiting / Strengthening of Permanent Bridges - Longos Flyover Br. (B04335LZ) along Longos Coastal Flyover Plus 1st Approach rd.	Bacoor City, Cavite	10/14/2022	1	Cavite 3rd DEO	LF	77.200	330	04/07/2022	03/02/2023	10.49	OG	0.400	0.240	0.150	0.030	0.033	0.033	88.60%	-	AHD
413	298	GRANDCONST BUILDERS CORP.	32280	L	A	MB	GB	22CD0084 - Construction of Multi-Purpose Building, Barangay Muzon (Phase II)	City of San Jose del Monte, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	49.399	315	05/20/2022	03/30/2023	58.75	OG	0.397	0.259	0.150	0.030	0.065	0.050	95.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
414	299	GREEN ISLAND ENTERPRISES	36835	L	B	MA	GE	22EI0025 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations - Barangay Malubay to Barangay Buong Lupa Leading to Walang Langit Falls	Gloria, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	15.822	220	02/14/2022	09/21/2022	0.00	C	0.491	0.145	0.300				93.60%	94.56% Very Satisfactory	ONS
415	300	GREENPLAINS CONSTRUCTION	32520	L	B	MA	GE	22IG0053 - Construction of Flood Control, Brgy. Poblacion 1	Hindang, Leyte	09/30/2022	1	Leyte 5th DEO	LF	48.412	228	03/30/2022	11/12/2022	62.31	OG	0.395	0.290	0.150	0.030	0.033	0.050	94.80%	-	AHD
416	301	GVDPM CONSTRUCTION CORP.	9052	L	A	MB	GE	22C00034 - Bridge Program - Widening of Permanent Bridges - Cojuanco Bridge (B01363LZ) along Paniqui - Camiling - Wawa Road	Province of Tarlac	10/22/2022	2	Regional Office No. III	LF	69.094	280	03/07/2022	12/11/2022	-0.53	OG	0.400	0.299	0.145	0.030	0.047	0.033	95.40%	-	DEL
417		GVDPM CONSTRUCTION CORP.	9052	L	A	MB	GB	22CK0075 - Installation of Solar LED Street Lights and Road Safety Devices along Tarlac - Zambales Road, K0116+123 to K0116+758, K0120+960 to K122+800, K0125+000 to K0128+200	Capas, Tarlac	10/24/2022	1	Tarlac 2nd DEO	LF	39.200	92	03/24/2022	06/23/2022	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
418		GVDPM CONSTRUCTION CORP.	9052	L	A	MB	GE	22CK0036 - Installation of Road Safety Devices along Manila North Road (Bamban and Capas Section)	Capas and Bamban, Tarlac	10/24/2022	2	Tarlac 2nd DEO	LF	85.030	144	02/16/2022	07/09/2022	0.00	C	0.499	0.133	0.300				93.20%	94.04% Very Satisfactory	ONS
419		GVDPM CONSTRUCTION CORP.	9052	L	A	MB	GE	22CK0032 - Rehabilitation of Existing Dike along Rio Chico River (Macalong Section, Right Bank), U/S of Rio Chico Bridge	La Paz, Tarlac	10/24/2022	2	Tarlac 2nd DEO	LF	72.855	182	02/16/2022	08/16/2022	12.96	C	0.477	0.140	0.300				91.70%	94.64% Very Satisfactory	AHD
420	302	GVDPM CONSTRUCTION CORP. / A.R.T. DWELL LIFESTYLE STORE AND ECO BUILDERS (Joint Venture)	JV-21-5773	L	A	MB	GE	22CK0031 - Rehabilitation of Existing Dike along Rio Chico River (Castillo Section)	Concepcion, Tarlac	10/24/2022	2	Tarlac 2nd DEO	LF	73.147	183	02/16/2022	08/17/2022	18.71	C	0.492	0.181	0.300				97.30%	95.86% Very Satisfactory	AHD
421	303	GVDPM CONSTRUCTION CORP. / TERMS ENTERPRISES CORPORATION (Joint Venture)	JV-21-6365	L	A	MB	GE	22CK0067 - Installation of Solar LED Street Lights and Road Safety Devices along Capas - San Jose - Mayantoc - Malacampa Road, K0115+(-752) to K0120+643	Capas, Tarlac	10/24/2022	2	Tarlac 2nd DEO	LF	57.900	182	03/26/2022	09/23/2022	0.00	C	0.499	0.141	0.300				94.00%	92.08% Very Satisfactory	ONS
422	304	H AND L BUILDERS AND CONSTRUCTION SUPPLIES	49415	L	C	SB	GE	22GD0026 - Widening of Bridge - Calaan Bridge (B00276PN) along Jct. National Road Mi-anay - Duyoc - Calaan - Panitan Road	Panitan, Capiz	10/09/2022	1	Capiz 1st DEO	LF	18.522	300	03/16/2022	01/09/2023	10.94	OG	0.389	0.240	0.150	0.030	0.042	0.033	88.40%	-	AHD
423	305	H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MB	GE	22HL0062 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Asset Preservation Program: Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslides - Secondary Roads: Dumaguete South Road - K0115+639 - K0017+000	Basay, Negros Oriental	09/30/2022	2	Negros Oriental 3rd DEO	LF	23.520	213	02/23/2022	09/23/2022	0.00	C	0.487	0.136	0.300				92.30%	91.04% Very Satisfactory	ONS
424		H.L.J CONSTRUCTION & ENTERPRISES	18080	L	A	MB	GE	22HL0045 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Bridge Program: Retrofitting / Strengthening of Permanent Bridges - Tiabanan Bridge (B00045NR) along Dumaguete South Road	Basay, Negros Oriental	09/30/2022	1	Negros Oriental 3rd DEO	LF	2.940	210	02/16/2022	09/13/2022	0.00	C	0.493	0.114	0.300				90.70%	90.7% Very Satisfactory	ONS
425	306	HAIDEE CONSTRUCTION AND DEVELOPMENT CORPORATION	10365	L	AAA	LB	GB	22CG0037 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and/or Bridges from the National Road/s Leading to Major /Strategic Public Buildings/Facilities - Construction (Completion) of Bridge at Tinajero - Talba, Including Approaches	Bacolor, Pampanga	10/19/2022	2	Pampanga 1st DEO	LF	29.400	150	02/21/2022	07/20/2022	0.00	C	0.495	0.200	0.300				99.50%	95.36% Very Satisfactory	ONS
426	307	HALREY CONSTRUCTION INC. / G.F. FABIAN CONSTRUCTION (Joint Venture)	JV-21-6645	L	AAA	LB	GE	22CD0044 - Replacement of Marcos Bridge	Meycauayan City, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	95.168	240	03/30/2022	11/24/2022	4.77	OG	0.400	0.240	0.150	0.030	0.065	0.050	93.50%	-	AHD
427	308	HALREY CONSTRUCTION, INC.	02267	L	AAA	LB	GE	22OG0059 - Rehabilitation of Road at Brgy. Milagrosa	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	14.110	240	03/24/2022	11/18/2022	-2.35	OG	0.397	0.300	0.126	0.030	0.055	0.033	94.10%	-	
428	309	HAUSLAND CONSTRUCTION	32378	L	AA	MB	GE	22DG0028: Tagaytay Bypass Road (Zambal Section 2), Cavite	Tagaytay City, Cavite	10/14/2022	1	Cavite 2nd DEO	LF	71.212	345	03/14/2022	02/21/2023	0.46	OG	0.398	0.300	0.150	0.030	0.051	0.050	97.90%	-	AHD
429		HAUSLAND CONSTRUCTION	32378	L	AA	MA	GE	22DF0031: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods, Flood Managemnet Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Road Dike along Julian River, Brgy. Malagasang I-F, East Side	Imus City, Cavite	10/14/2022	1	Cavite 1st DEO	LF	86.175	267	02/28/2022	11/21/2022	-2.92	OG	0.400	0.260	0.121	0.030	0.025	0.033	86.90%	-	DEL
430	310	HEAF CONSULTANCY & ENGINEERING SERVICES	33938	L	B	SB	GB	22AC0054 - Construction of Multi-Purpose Building (MPB)	Vigan City, Ilocos Sur	10/21/2022	2	Ilocos Sur 1st DEO	LF	4.909	231	04/08/2022	11/24/2022	17.31	C	0.500	0.166	0.300				96.60%	91.7% Very Satisfactory	AHD
431	311	HELM CONSTRUCTION & SUPPLIES	34385	L	B	MA	GE	22HF0037: Construction of Flood Mitigation Structure at Brgy. Alegria, Sta. 6+200 to Sta. 6+398	Tuburan, Cebu	09/29/2022	1	Cebu 3rd DEO	LF	47.884	217	06/02/2022	01/04/2023	2.92	OG	0.394	0.251	0.150	0.030	0.037	0.033	89.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
432		HELM CONSTRUCTION & SUPPLIES	34385	L	B	MA	GE	22HF0032 - Asset Preservation Program - Construction of Drainage Along Toledo - Tabuelan - Sn Remigion Rd - K0093+859, K0094+805, Brgy. Mangga and Brgy. Poblacion 8	Tuburan, Cebu	09/29/2022	1	Cebu 3rd DEO	LF	29.213	214	03/01/2022	09/30/2022	-3.42	OG	0.397	0.289	0.116	0.030	0.033	0.033	89.80%	-	DEL
433	312	HELM CONSTRUCTION & SUPPLIES / LA PRUEBA CONSTRUCTION (Joint Venture)	JV-21-6117	L	A	MA	GE	22HI0015 - Construction of Road Slope Protection Structure - Sogod - Tabuelan Road, K0124+740 to K0124+900	Sogod, Cebu	09/29/2022	2	Cebu 5th DEO	LF	48.998	180	03/31/2022	09/26/2022	0.00	C	0.456	0.185	0.300				94.10%	91.46% Very Satisfactory	ONS
434	313	HENSO CONSTRUCTION INC	10720	L	B	MA	GE	22JA0018 - Construction of Road, Barangay Cabatangan	Zamboanga City, Zamboanga del Sur	10/06/2022	2	Zamboanga City DEO	LF	30.000	297	03/16/2022	01/06/2023	-3.79	OG	0.396	0.300	0.112	0.030	0.051	0.033	92.20%	-	DEL
435	314	HGG BUILDERS & SUPPLY	17824	L	A	MB	GE	22BI0070 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Primary Roads - Daang Maharlika (LZ) - K0295+100 - K0295+150	Diadi, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	96.500	208	05/31/2022	12/24/2022	24.59	OG	0.400	0.243	0.150	0.030	0.028	0.050	90.10%	-	AHD
436		HGG BUILDERS & SUPPLY	17824	L	A	MB	GE	22NI0069 - Rehabilitation and Road Slope Protection Structures along Bislig-Trento Road, K1508+510 - K1508+750	Lingig, Surigao del Sur	09/29/2022	1	Surigao del Sur 2nd DEO	LF	92.606	318	06/22/2022	05/05/2023	22.53	OG	0.394	0.263	0.150	0.030	0.047	0.050	93.40%	-	AHD
437		HGG BUILDERS & SUPPLY	17824	L	A	MB	GE	21NI0064 - Construction of Road Slip Protection Structures along Barangay Lawigan, Sta. 2+592-Sta. 2+667	Bislig City, Surigao del Sur	09/29/2022	1	Surigao del Sur 2nd DEO	LF	92.639	318	05/30/2022	04/12/2023	10.04	OG	0.398	0.259	0.150	0.030	0.033	0.050	92.00%	-	AHD
438		HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22FD0001 - Widening of Permanent Bridge, Binahan Br. (B00440LZ) along Rolando A. Andaya Highway	Camarines Sur	10/13/2022	1	Camarines Sur 1st DEO	LF	29.389	269	03/14/2022	12/07/2022	1.96	OG	0.394	0.250	0.150	0.030	0.051	0.050	92.50%	-	AHD
439		HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22FD0003 - Road Widening - Primary Roads, Daang Maharlika, (LZ) K0387+000 - K0388+391	Camarines Sur	10/13/2022	1	Camarines Sur 1st DEO	LF	52.496	239	02/23/2022	10/19/2022	-1.54	OG	0.396	0.264	0.135	0.030	0.047	0.033	90.50%	-	DEL
440		HGG BUILDERS AND SUPPLY	17824	L	A	MB	GE	22HB0113 - Organizational Outcome 1: Ensure Sa and Reliable National Road System- Asset Preservation Program - Rehabilitation/ Reconstruction of Roads With Slips, Slope Collapse, And Landslide - Secondary Roads- Jct (TER)-Jagna-Sierra Bullones Rd - K0074+982 - K0075+100	Jagna, Bohol	10/02/2022	1	Bohol 3rd DEO	LF	94.053	282	04/19/2022	01/25/2023	2.66	OG	0.351	0.274	0.150	0.030	0.037	0.050	89.20%	-	AHD
441	315	HHH DEVELOPER AND CONSTRUCTION / BOSH MEGATRADE AND SERVICES CO. (Joint Venture)	JV-21-6683	L	B	MA	GE	22JH0012 - Road Widening along Basilan Circumferential Road, K0020+100 - K0022+100	Basilan Province	10/07/2022	1	Isabela City DEO	LF	81.994	257	02/24/2022	11/07/2022	-3.28	OG	0.400	0.240	0.117	0.030	0.028	0.033	84.80%	-	DEL
442	316	HIGH STRENGTH DEV. CORPORATION / 1FC DIZON CORP. (Joint Venture)	JV-21-6376	L	A	MA	GE	22CJ0145 - Network Development Program Construction of By-Pass and Diversion Roads Sta. Ignacia-Guimba Road via Gerona Pura (Gerona Section)	Gerona, Tarlac	10/24/2022	2	Tarlac 1st DEO	LF	91.675	318	03/02/2022	01/13/2023	7.86	OG	0.393	0.291	0.150	0.030	0.033	0.033	93.00%	-	AHD
443	317	HIGH STRENGTH DEV. CORPORATION / RD8 BUILDERS (Joint Venture)	JV-20-4257	L	A	MA	GE	21CK0040 - Rehabilitation of Existing Dike along Rio Chico River (Matayumtayum Section, Right Bank) Package 2, Sta. 11+419.20 to Sta. 11+505.20, Sta. 13+911.40 to Sta. 14+395.40	La Paz, Tarlac	10/25/2022	1	Tarlac 2nd DEO	LF	84.506	331	05/12/2021	04/07/2022	5.52	C	0.461	0.138	0.300				89.90%	89.9% Very Satisfactory	AHD
444		HIGH STRENGTH DEV. CORPORATION / RD8 BUILDERS (Joint Venture)	JV-20-4129	L	A	MA	GE	21CK0027 - Netwrok Development Program: Road Widening - Primary Roads along Manila North Road, K0099+000 - K0099+800	Bamban, Tarlac	11/11/2022	1	Tarlac 2nd DEO	LF	70.043	371	09/17/2021	09/22/2022	0.00	C	0.491	0.173	0.300				96.40%	96.4% Outstanding	ONS
445	318	HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MA	GE	22FE0008 - 002: Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Dike (Seawall) along the Shoreline	Barangay Caranan, Pasacao, Camarines Sur	10/14/2022	2	Camarines Sur 2nd DEO	LF	47.530	205	02/28/2022	09/20/2022	0.51	C	0.482	0.172	0.300				95.40%	94.14% Very Satisfactory	AHD
446		HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MB	GE	21F00051 - OO1: Ensure Safe and Reliable National Road System - Network Development Program - Constructin of By-Pass and Diversion Roads - Camarines Sur - Albay Diversion Road, Ligao Section	Ligao, Albay (3rd Legislative District)	10/17/2022	2	Regional Office No. V	LF	57.900	414	08/12/2021	09/29/2022	0.00	C	0.491	0.138	0.300				92.90%	92.24% Very Satisfactory	
447		HI-TONE CONSTRUCTION AND DEVELOPMENT CORPORATION	23385	L	AAA	MB	GE	22FA0067- Construction of River Protection Structure along Salog River	Bacacay, Albay	10/15/2022	1	Albay 1st DEO	LF	95.535	241	06/03/2022	01/29/2023	11.36	OG	0.386	0.240	0.150	0.030	0.047	0.050	90.30%	-	
448	319	HJV CONSTRUCTION	44843	L	D	SB	GE	22NE0023: Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Road JCT. Balodbolod- Albor Rd (S00014DG)- K0061+359-K0062+916.30	Libjo, Dinagat Island	10/06/2022	1	Dinagat Islands DEO	LF	25.958	165	03/01/2022	08/12/2022	-9.16	OG	0.394	0.300	0.058	0.030	0.040	0.033	85.50%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
449	320	HKP CONSTRUCTION AND SUPPLY	34274	L	C	SB	GB	22FI0031 - Local Program - Construction (Completion) of DPWH Masbate 2nd DEO Building	Masbate City	10/14/2022	1	Masbate 2nd DEO	LF	24.010	180	02/08/2022	08/06/2022	0.61	C	0.487	0.133	0.300				92.00%	92% Very Satisfactory	
450	321	HOMEWORLD CONSTRUCTION CORPORATION	14725	L	AAA	LB	GE	22GM0037 - Construction Of Concrete Road - Kabankalan - Bayawan Bdry. Road, Brgy. Bantayan, Kabankalan City, Negros Occidental	Brgy. Bantayan, Kabankalan City, Negros Occidental	10/05/2022	1	Negros Occidental 3rd DEO	LF	67.550	410	03/14/2022	04/27/2023	-3.77	OG	0.392	0.255	0.112	0.030	0.042	0.033	86.40%	-	DEL
451	322	HONY TRADING & CONSTRUCTION	26898	L	B	MA	GE	22OB0312: Bank Improvement/Protection along Pateros River (Phase XIII), Brgy. Ususan	Pateros, Metro Manila	10/14/2022	2	Metro Manila 1st DEO	LF	72.375	240	03/24/2022	11/18/2022	9.52	C	0.500	0.133	0.300				93.30%	91.5% Very Satisfactory	AHD
452	323	HONY TRADING AND CONSTRUCTION / JOAN & JOHN CONSTRUCTION AND TRADING (Joint Venture)	6312JV-21-	L	B	MB	GE	22DO0018: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Teresa River	Brgy. San Gabriel and Brgy. Dalig, Teresa, Rizal	10/14/2022	1	Rizal 2nd DEO	LF	77.206	279	03/07/2022	12/10/2022	1.49	OG	0.393	0.246	0.150	0.030	0.051	0.050	92.00%	-	AHD
453	324	I.A. BOSQUE CONSTRUCTION CORP.	12597	L	A	MA	GE	22DJ0104 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Flood Mitigation Structure Along Iyam River, Barangay Ilayang Iyam	Lucena City, Quezon	10/13/2022	1	Quezon 2nd DEO	LF	49.000	300	03/24/2022	01/17/2023	3.36	OG	0.400	0.262	0.150	0.030	0.056	0.050	94.80%	-	AHD
454		I.A. BOSQUE CONSTRUCTION CORP.	12597	L	A	MB	GE	22DJ0059 - Convergence and Special Support Program: Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Preventive Maintenance Along Lucena - Tayabas - Mauban Port Rd. - K0129+892 - K0131+000 (K0129+892 - K0130+276)	Lucena City, Quezon	10/13/2022	2	Quezon 2nd DEO	LF	28.736	105	03/24/2022	07/06/2022	0.00	C	0.484	0.182	0.300				96.60%	93.36% Very Satisfactory	ONS
455	325	IBNOR CONSTRUCTION	40429	L	C	SB	GE	22KG0047 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips Slope Collapse and Landslide - Primary Roads, Malabang - Dobleston - Tukuran Road, K1995+915 - K1996+075	SND, Lanao del Norte	09/27/2022	2	Lanao del Norte 2nd DEO	LF	9.991	140	03/04/2022	07/21/2022	11.37	C	0.485	0.133	0.300				91.80%	88.8% Satisfactory	AHD
456	326	ILBI CONSTRUCTION SUPPLY AND SERVICES	32021	L	A	MA	GE	22MG0025 - Road Widening - Cotabato - Marbel Rd. - K1712+152 - K1713+188	Koronadal City, South Cotabato	10/06/2022	2	South Cotabato 2nd DEO	LF	62.723	270	03/24/2022	12/18/2022	29.07	OG	0.388	0.278	0.150	0.030	0.056	0.033	93.50%	-	AHD
457	327	ILC SUMMIT CONSTRUCTION INC.	36862	L	A	SB	GE	22NE0032: Off-Carriageway Jct. Magsaysay-Cagdiano Rd- K0011+240- K0011+854, K0011+908- K0012+037, K0012+102- K0012+426	Cagdianao, Dinagat Islands	10/06/2022	2	Dinagat Islands DEO	LF	20.347	165	03/07/2022	08/18/2022	-1.66	OG	0.381	0.233	0.133	0.030	0.056	0.033	86.60%	-	DEL
458	328	IM CONSTRUCTION CORPORATION	20074	L	A	MA	GE	22CJ0189 - Flood Management Program Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Slope Protection Structure along Camiling River (Package H - Right Bank), Tambungan - Sawat Section	Camiling, Tarlac	10/24/2022	2	Tarlac 1st DEO	LF	93.624	244	03/24/2022	11/22/2022	0.28	OG	0.372	0.256	0.150	0.030	0.061	0.050	91.90%	-	AHD
459		IM CONSTRUCTION CORPORATION	20074	L	A	MA	GE	22OF0053 - Construction of Flood Control Structure, Brgy. New Era	Quezon City	10/22/2022	2	Quezon City 1st DEO	LF	35.973	300	02/14/2022	12/10/2022	0.62	OG	0.394	0.255	0.150	0.030	0.045	0.050	92.40%	-	
460		IM CONSTRUCTION CORPORATION	20074	L	A	MB	GE	22OD0022: Construction of Road including Drainage System along Ilang-ilang Road, Brgy. 175	Caloocan City, Metro Manila	10/12/2022	1	Metro Manila 3rd DEO	LF	15.680	270	02/08/2022	11/04/2022	7.44	OG	0.380	0.239	0.150	0.018	0.056	0.050	89.30%	-	AHD
461	329	IMPREZA CONSTRUCTION SERVICES	47486	L	C	SB	GE	22HA0035- Off-carriageway Improvement - Secondary Roads - Tagbilaran North Road (Tagbilaran - Jetafe Section), K0033+000 to K0033+725, K0033+775 to K0034+000	Loon, Bohol	10/01/2022	2	Bohol 1st DEO	LF	16.019	122	03/24/2022	07/23/2022	0.00	C	0.494	0.162	0.300				95.60%	92.48% Very Satisfactory	ONS
462	330	INABANGA DRILLING, CONSTRUCTION, STEEL, FABRICATION, AND GEN. MDSE.	35764	L	C	SB	GE	22HA0063 - Road Widening - Tertiary Roads - Jct (Tnr) Cortes-Balilihan-Catigbian-Macaas Rd - K0039 + 493 - K0040 + 493	Tubigon, Bohol	10/01/2022	1	Bohol 1st DEO	LF	23.966	195	03/24/2022	10/04/2022	-0.59	OG	0.397	0.300	0.144	0.030	0.037	0.033	94.10%	-	DEL
463	331	INFRA BUILDERS AND SELLERS, PHILS.	09391	L	B	MA	GE	22FB0150 - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of River Bank Protection Works (Upstream) of Barangay Padang	Legazpi City	10/15/2022	1	Albay 2nd DEO	LF	94.535	274	04/13/2022	01/11/2023	16.86	OG	0.383	0.240	0.150	0.030	0.051	0.033	88.70%	-	
464	332	INNOVATI CONSTRUCTION & DEVELOPMENT CORPORATION	40329	L	D	SB	GE	22NB0002 - Construction of Road Slope Protection Structure - along Agusan-Malaybalay Rd (S00470MN) K1278+025-K1278+087.8	Esperanza, Agusan del Sur	10/01/2022	2	Agusan del Sur 1st DEO	LF	9.800	120	03/04/2021	07/01/2021	0.00	C	0.500	0.134	0.300				93.40%	87.22% Satisfactory	ONS
465	333	INSTA BUILDERS & SUPPLIES CORP.	48804	L	D	SB	GE	22KF0104 - Construction of Road Along Jct. Palao to Bualan Road at Tubod	Lanao del Norte	09/30/2022	2	Lanao del Norte 1st DEO	LF	29.700	142	03/24/2022	08/12/2022	0.96	C	0.491	0.135	0.300				92.60%	91.82% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
466	334	J E G CONSTRUCTION FIRM CORPORATION	36486	L	B	MA	GE	22GI0003 - Road Widening - Iloilo Radial Road - 4	Leganes, Iloilo	10/08/2022	2	Iloilo 4th DEO	LF	79.129	270	02/21/2022	11/17/2022	8.93	OG	0.397	0.249	0.150	0.030	0.042	0.050	91.80%	-	AHD
467	335	J. SIMEON CONSTRUCTION	31867	L	A	MA	GE	22OD0042 - Improvement of Flood Control River Wall Along Polo River	Brgy. Tagalag, Valenzuela City	10/12/2022	1	Metro Manila 3rd DEO	LF	89.830	330	02/11/2022	01/06/2023	16.40	OG	0.373	0.265	0.150	0.030	0.042	0.033	89.30%	-	AHD
468		J. SIMEON CONSTRUCTION	31867	L	A	MA	GE	22OD0013 - Construction of Road Including Drainage Along Molina St.	Brgy. Canumay East, Valenzuela City	10/12/2022	2	Metro Manila 3rd DEO	LF	21.600	270	02/08/2022	11/04/2022	16.59	C	0.485	0.134	0.300				91.90%	88.48% Satisfactory	AHD
469	336	J.A. DEVELOPERS & ENGINEERS	43714	L	B	SB	GE	22IB0024 - Constructions of Drainage along National Roads (Secondary Roads), Jct. Taft - Oras - San Policarpo - Arteche Road K0909+151 - K0910+657, K0910+682 - K0910+832	Dolores, Eastern Samar	10/02/2022	2	Eastern Samar DEO	LF	13.720	171	02/13/2022	08/02/2022	0.00	C	0.489	0.133	0.300				92.20%	89.5% Very Satisfactory	ONS
470	337	J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	LA	GE	22GE0019 - Road Widening at Specific Locations along Central Road (San Miguel - Constancia - Cabano - Igcawayan) (S00025GR) K0051+(-1127) - K0051+386	San Lorenzo, Guimaras	10/10/2022	1	Guimaras DEO	LF	72.869	257	04/05/2022	12/17/2022	16.88	OG	0.393	0.221	0.150	0.030	0.051	0.050	89.50%	-	AHD
471		J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	LA	GE	22GE0036 - Road Widening - at Specific Locations along Guimaras Circumferential Road (S00028GR) K0086+850 - K0088+303	Nueva Valencia, Guimaras	10/10/2022	1	Guimaras DEO	LF	76.194	265	04/05/2022	12/25/2022	47.89	OG	0.392	0.213	0.150	0.030	0.051	0.033	86.90%	-	AHD
472		J.E. TICO CONSTRUCTION CO., INC.	7063	L	AA	LA	GE	22GE0027 - Road Widening - at Specific Locations along Guimaras Circumferential Road (S00028GR) K0055+000 - K0056+000	San Lorenzo, Guimaras	10/10/2022	2	Guimaras DEO	LF	79.043	260	04/05/2022	12/20/2022	27.31	C	0.486	0.146	0.300				93.20%	92.18% Very Satisfactory	AHD
473	338	J.F. ESTAPIA CONSTRUCTION	40112	L	D	SB	GE	22HC0036- Basic Infrastructure Program (BIP): Access Roads and/or Bridges from the National Road/s Leading to Major Strategic Public Building/Facilities - Construction of Road, Barangay Imelda to Barangay Union	Ubay, Bohol	10/02/2022	2	Bohol 2nd DEO	LF	9.900	118	03/02/2022	06/27/2022	0.00	C	0.472	0.149	0.300				92.10%	86.4% Satisfactory	ONS
474	339	J.G. YACAS CONSTRUCTION, SUPPLY AND EQUIPMENT RENTAL	43632	L	A	MA	GB	22PC0057 - Basic Infrastructure Program - Multi-Purpose Building/ Facilities to Support Social Services - Rehabilitation of Panay Evacuation Center, Barangay Panay	Sta. Marcela, Apayao	10/23/2022	1	Apayao 2nd DEO	LF	4.886	275	03/25/2022	12/24/2022	0.69	OG	0.394	0.300	0.150	0.030	0.037	0.050	96.10%	-	AHD
475	340	J.H. PAJARA CONSTRUCTION CORPORATION / JANN-NORRIS CONSTRUCTION AND SUPPLIES INC. (Joint Venture)	JV-19-1519	L	AAA	LB	GE	20B00025 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Bridge Program: Widening of San Lorenzo Ruiz Bridge (B01235LZ) (Parallel Bridge) along Daang Maharlika (LZ), Brgy. Baretbet	Bagabag, Nueva Vizcaya	10/14/2022	3	Regional Office No. II	LF	384.832	1200	05/25/2020	09/06/2023	-3.63	OG	0.381	0.298	0.114	0.030	0.042	0.033	89.80%	-	DEL
476	341	J.H.R. ENTERPRISES	39894	L	A	MB	GE	22EB0039 - Construction/Improvement of Access Roads - Access Road Leading to Devil's Mountain and Farms, Brgy. Batasan	San Jose, Mindoro Occidental	10/18/2022	1	Mindoro Occidental DEO	LF	41.831	330	02/22/2022	01/17/2023	10.36	OG	0.400	0.241	0.150	0.030	0.051	0.033	90.50%	-	AHD
477	342	J.M LACORTE CONSTRUCTION	39470	L	B	MA	GE	22NB0013 - Construction of Flood Mitigation Structure-Construction of Azpetia Riverbank Protection, Sta. 0+000 - Sta. 0+540.00 R/S, Sta. 0+000 - Sta. 0+080 L/S	Prosperidad, Agusan del Sur	10/01/2022	1	Agusan del Sur 1st DEO	LF	42.812	285	05/24/2022	03/04/2023	21.84	OG	0.355	0.244	0.150	0.030	0.047	0.050	87.60%	-	AHD
478		J.M LACORTE CONSTRUCTION	39470	L	B	MA	GE	22NC0002 - Construction of By-Pass and Diversion Roads of NRJ Hubang-Managbay-Alegria Diversion Road, Agusan del Sur	Agusan del Sur	09/30/2022	2	Agusan del Sur 2nd DEO	LF	47.712	168	03/07/2022	08/21/2022	0.60	C	0.478	0.157	0.300				93.50%	94.58% Very Satisfactory	AHD
479	343	J.M. DAPING CONSTRUCTION SERVICES	43520	L	C	SB	GE	21PM0004 - Organizational Outcome 2 : Protect Lives and Properties Against Major Floods-Flood Management Program-Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Bunot Flood Control, Sta. 121 + 475 - Sta. 121 + 860 (L.S.)	Paracelis, Mountain Province	10/21/2022	2	Mt. Province 2nd DEO	LF	19.600	155	04/06/2022	09/07/2022	9.89	C	0.492	0.133	0.300				92.50%	89.68% Very Satisfactory	AHD
480		J.M. DAPING CONSTRUCTION SERVICES	43520	L	C	SB	GE	22PI0011 - Convergence and Special Support Program - Construction / Improvement of Access Roads leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP), Tadian - Sagada via Besao leading to Tirad Pass View, Fidelisan Falls, Sumaguing Cave, Balangagan Cave, Ayyuweng di Lambaked Tadian Festival, Kiltepan Sunrise, Besao Sunset Hanging Coffins, Echo Valley	Tadian, Mountain Province	10/20/2022	2	Mt. Province 1st DEO	LF	21.500	222	02/17/2022	09/26/2022	0.00	C	0.488	0.133	0.300				92.10%	90.96% Very Satisfactory	ONS
481	344	J.M. LUCIANO CONSTRUCTION, INC.	2083	L	AAA	LB	GE	22N00101 - Carac-an Parallel Br. Along Surigao - Davao Coastal Rd	Madrid, Surigao del Sur	09/29/2022	1	Regional Office No. XIII	LF	98.287	300	03/18/2022	01/11/2023	20.46	OG	0.400	0.246	0.150	0.030	0.033	0.050	90.90%	-	AHD
482	345	J.M. MALIGAYA CONSTRUCTION AND CONSTRUCTION SUPPLY	15018	L	AA	MA	GE	22DF0013: Convergence and Special Support Program, Construction /Improvement of Access Roads Leading to Seaports (Kalsada Tungo sa Paliparan, Riles, at Daungan Program-KATUPARAN), Calibuyo Road Leading to Cavite Gateway Terminal	Tanza, Cavite	10/14/2022	1	Cavite 1st DEO	LF	46.202	318	02/24/2022	01/07/2023	-0.64	OG	0.398	0.277	0.144	0.030	0.028	0.033	91.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
483	346	J.S. LAYSON & CO. , INC.	2653	L	A	MB	GE	22GF0063 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Guimbal - Igbaras - Tubungan - Leon Road - K0060+340 - K0060+440, K0060+800 - K0060+850	Tubungan, Iloilo	10/07/2022	1	Iloilo 1st DEO	LF	29.094	258	03/29/2022	12/11/2022	29.24	OG	0.392	0.242	0.150	0.030	0.037	0.033	88.40%	-	AHD
484		J.S. LAYSON & CO. , INC.	2653	L	A	MB	GE	22GI0025 - Rehabilitation/Major Repair of Bridge - Nabitasan Bridge (B00473PN) along Iloilo City - Leganes - Dumangas Coastal Road	Iloilo	07/31/2022	2	Iloilo 4th DEO	LF	25.089	122	04/01/2022	07/31/2022	0.00	C	0.495	0.151	0.300				94.60%	94.42% Very Satisfactory	ONS
485		J.S. LAYSON & CO. , INC.	2653	L	A	MB	GE	22GJ0008 - Road Widening - Cubay Balabago Rd. K0005+(-305) - K0005+353	Iloilo City	10/06/2022	2	Iloilo City DEO	LF	41.989	223	04/11/2022	11/19/2022	-3.84	OG	0.394	0.240	0.112	0.030	0.056	0.033	86.50%	-	DEL
486	347	J-1 BUILDERS CORPORATION / NARAGSAK CONSTRUCTION (Joint Venture)	JV-21-6682	L	B	MA	GE	22MC0034 - Construction of Concrete Road - Construction of Road. Kalaisan-Sumbac Road	Kidapawan City, Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	49.000	265	03/21/2022	12/10/2022	5.02	OG	0.394	0.252	0.150	0.030	0.047	0.050	92.30%	-	AHD
487	348	JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	AA	MA	GB	22HA0067 - Construction/Rehabilitation of Water Supply / Septage and Sewarage / Rainwater Collector System - Construction of Level III Water Supply System	Catigbian, Bohol	10/01/2022	1	Bohol 1st DEO	LF	55.400	210	03/24/2022	10/19/2022	-0.36	OG	0.400	0.240	0.146	0.030	0.042	0.033	89.10%	-	DEL
488		JA ACHACOSO ENTERPRISES & GENERAL SERVICES	33229	L	AA	MA	GE	22IG0011 - Construction of By-Pass and Diversion Roads, Hindang By-Pass/ Diversion Road	Leyte	09/30/2022	1	Leyte 5th DEO	LF	48.354	264	03/02/2022	11/20/2022	3.35	OG	0.395	0.300	0.150	0.030	0.033	0.033	94.10%	-	AHD
489	349	JABEN GENERAL CONTRACTING & ENG'G SERVICES / KANE CONSTRUCTION, INC. (Joint Venture)	JV-22-3714	L	A	MA	GE	22PD0009 - Network Development Program - Road Widening - Primary Roads: Quirino Highway (Baguio - Bauang) - K0304+884 to K0305+286	Baguio City	10/17/2022	1	Baguio City DEO	LF	67.550	300	02/09/2022	12/05/2022	0.33	OG	0.391	0.239	0.150	0.030	0.033	0.033	87.60%	-	AHD
490	350	JAGONBUILD CONSTRUCTION CORP.	24748	L	A	MA	GE	22CD0157 - Construction of Flood Control Structures along Bulo River Sta. 25+090 to Sta. 25+980	San Miguel, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	95.049	284	03/30/2022	01/07/2023	1.68	OG	0.397	0.255	0.150	0.030	0.042	0.050	92.40%	-	AHD
491	351	JAICA CONST. CORP.	44541	L	A	MA	GE	22DJ0021 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities, Construction of Access Road to Trading Post (Quezon Coffee Belt), Package 2	Sariaya, Quezon	10/13/2022	2	Quezon 2nd DEO	LF	52.998	285	02/24/2022	12/05/2022	1.60	OG	0.400	0.242	0.150	0.030	0.051	0.050	92.30%	-	AHD
492	352	JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GN0076 - Construction of Drainage System, Barangay Ayungon	La Carlota City, Negros Occidental	10/06/2022	1	Negros Occidental 4th DEO	LF	39.196	452	03/31/2022	06/25/2023	13.67	OG	0.362	0.254	0.150	0.030	0.047	0.050	89.30%	-	AHD
493		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GL0032 - Construction of Binalbagan River Bank Slope Protection Upstream of Binalbagan (Bagacay) Br. (Right Bank), Brgy. Rumirang	Isabela, Negros Occidental	10/05/2022	1	Negros Occidental 2nd DEO	LF	96.497	241	02/17/2022	10/15/2022	-2.88	OG	0.395	0.300	0.121	0.030	0.042	0.033	92.10%	-	DEL
494		JAIME B. CHING ENTERPRISES	4256	L	A	MB	GE	22GM0025 - Construction of Concrete Road - Construction of Road at So. Yardahan to Vista Alegre Road, Sta. 0+000 - Sta. 4+531 Section 1	Barangay Nabulao, Sipalay City, Negros Occidental	10/05/2022	1	Negros Occidental 3rd DEO	LF	96.500	368	03/14/2022	03/16/2023	14.39	OG	0.384	0.248	0.150	0.030	0.042	0.050	90.40%	-	AHD
495	353	JAIME B. CHING ENTERPRISES / ESJ AND SONS CONSTRUCTION AND CONSTRUCTION SUPPLY, INC. (Joint Venture)	JV-21-6226	L	A	MB	GE	22GK0013 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Malisbog River Phase 1	Silay City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	87.081	295	02/22/2022	12/13/2022	15.93	C	0.491	0.147	0.300				93.80%	90.92% Very Satisfactory	AHD
496	354	JAMARI CONSTRUCTION	21580	L	AAA	LB	GE	22KD0028 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Sayre Highway K1427+668 to K1427+837	Sayre Highway, Cagayan de Oro City	09/30/2022	1	Cagayan de Oro City 2nd DEO	LF	70.152	349	06/08/2022	05/22/2023	4.40	OG	0.400	0.240	0.150	0.020	0.037	0.050	89.70%	-	AHD
497		JAMARI CONSTRUCTION	21580	L	AAA	MA	GE	21JA0017 - Construction of Shoreline Protection, Limpapa Section	Zamboanga City	10/06/2022	2	Zamboanga City DEO	LF	39.545	470	06/15/2021	09/27/2022	4.38	C	0.480	0.140	0.300				92.00%	90.98% Very Satisfactory	AHD
498	355	JAM-C BUILDERS	32870	L	A	MA	GE	22CL0017 - Construction of Line Canal, Barangay Libertador (PMS ID No. P00631277LZ-CW1)	Candelaria, Zambales	10/22/2022	1	Zambales 1st DEO	LF	9.790	120	03/10/2022	07/07/2022	1.67	C	0.444	0.133	0.300				87.70%	87.7% Satisfactory	AHD
499	356	JAMRAY BUILDERS & ENTERPRISES	44297	L	D	SB	GE	22KD0027 - Construction of Drainage, Brgy. Consolacion	Cagayan de Oro City, Misamis Oriental	09/30/2022	1	Cagayan de Oro City 2nd DEO	LF	4.950	203	03/28/2022	10/16/2022	0.79	OG	0.400	0.240	0.150	0.030	0.047	0.050	91.70%	-	AHD
500	357	JANHRYLL CONSTRUCTION	45245	L	D	SB	GE	22KE0041 - Construction of River Control/Drainage System at Yumbing Box Culvert (K57+300 - K57+506)	Yumbing, Mambajao, Camiguin	09/29/2022	1	Camiguin DEO	LF	18.999	149	05/12/2022	10/07/2022	0.14	OG	0.400	0.291	0.150	0.030	0.060	0.050	98.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
501	358	JANN-NORRIS CONSTRUCTION AND SUPPLIES INC.	35880	L	A	MB	GE	22BI0027 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Construction of New Bridges - Namamparan Br. Along Daang Maharlika (LZ)	Diadi, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	55.005	406	02/25/2022	04/06/2023	23.41	OG	0.380	0.240	0.150	0.030	0.047	0.050	89.70%	-	AHD
502		JANN-NORRIS CONSTRUCTION AND SUPPLIES INC.	35880	L	A	MA	GE	21PO0020 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control along Lagawe River Sta.0+000 - Sta.0+680	Lagawe, Ifugao	10/20/2022	2	CAR Regional Office	LF	60.951	195	04/05/2022	10/16/2022	-4.95	OG	0.357	0.275	0.100	0.030	0.042	0.033	83.70%	-	DEL
503	359	JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	22KE0040 - Construction of River Control/Drainage System at Catibac Box Culvert (K.47+000.00 - K.47+212.50, K.47+212.5 - K.47+231.50, K.47+212.5 - K.47+276, K.47.1+000 - K.47.10)	Catarman Camiguin	09/29/2022	1	Camiguin DEO	LF	18.620	180	05/12/2022	11/07/2022	1.52	OG	0.398	0.280	0.150	0.030	0.056	0.050	96.40%	-	AHD
504		JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	22KE0034 - Construction of Alga River Control along Alga Bridge (K38.6+000.00 - K38.6+0.53.00 Rightside, K38.6+000 - K38.6+160 Leftside)	Catarman, Camiguin	09/29/2022	1	Camiguin DEO	LF	19.035	149	05/12/2022	10/07/2022	0.52	OG	0.399	0.293	0.150	0.030	0.051	0.050	97.30%	-	AHD
505		JAPUZ-JANSOL ENTERPRISES	22869	L	B	MA	GE	22KE0003 - Construction of Tupsan River Control along Tupsan Bridge (K9+000.00 - K9+561.00 Leftside, K9+000.00 - K9+390.00 Rightside & Flooring)	Tupsan, Mambajao, Camiguin	09/29/2022	2	Camiguin DEO	LF	49.000	180	02/15/2022	08/13/2022	0.00	C	0.492	0.138	0.300				93.00%	91.74% Very Satisfactory	ONS
506	360	JARGON CONSTRUCTION & SUPPLY	23474	L	A	MA	GE	22MH0026 - Construction of River Bank Protection/Flood Control at Hinalaan River	Kalamansig, Sultan Kudarat	10/08/2022	1	Sultan Kudarat 2nd DEO	LF	91.675	273	02/21/2022	11/20/2022	0.60	OG	0.394	0.300	0.150	0.030	0.070	0.033	97.70%	-	AHD
507		JARGON CONSTRUCTION & SUPPLY	23474	L	A	MB	GE	22MH0016 - Road Widening - SNA-Lebak-Kalamansig Rd - K1848+(-999) - K1848+857	Sen. Ninoy Aquino, Sultan Kudarat	10/08/2022	2	Sultan Kudarat 2nd DEO	LF	49.000	263	01/31/2022	10/20/2022	-4.48	OG	0.390	0.259	0.105	0.030	0.051	0.033	86.80%	-	DEL
508		JARGON CONSTRUCTION & SUPPLY	23474	L	A	MA	GE	22MH0010 - Construction of Drainage Structure along Road - Isulan Jct- Ninoy Aquino Rd - K1806+470 - K1808+300	Bagumbayan, Sultan Kudarat	10/08/2022	1	Sultan Kudarat 2nd DEO	LF	57.900	268	03/24/2022	12/16/2022	-1.91	OG	0.390	0.300	0.131	0.030	0.051	0.033	93.50%	-	DEL
509		JARGON CONSTRUCTION & SUPPLY	23474	L	A	MB	GE	22MI0093 - Road Widening along Matalam - Mlang - Bagontapay Jct Rd - K1647+170 - K1647+326, K1653+650 - K1653+917, K1660+687 - K1661+840, K1663+903 - K1663+995	M'lang, Cotabato	10/06/2022	1	Cotabato 3rd DEO	LF	48.512	240	05/20/2022	01/14/2023	39.08	OG	0.394	0.300	0.150	0.030	0.033	0.050	95.70%	-	AHD
510		JARGON CONSTRUCTION AND SUPPLY	23474	L	A	MB	GE	22MI0047 - Preventive Maintenance of Road: Asphalt Overlay along Matalam - Mlang Bagong Tapay Jct Rd (S00706MN) K1656+246 - K1657+144	M'lang, Cotabato	10/06/2022	2	Cotabato 3rd DEO	LF	39.050	137	03/24/2022	08/07/2022	1.41	C	0.494	0.138	0.300				93.20%	90.68% Very Satisfactory	AHD
511		JARGON CONSTRUCTION AND SUPPLY	23474	L	A	MA	GE	22MF0012 - Construction of Flood Control Structure, Ala River (Kalawag Section)	Isulan, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	48.969	247	02/22/2022	10/26/2022	-16.93	OG	0.391	0.300	0.000	0.030	0.051	0.033	80.50%	-	DEL
512	361	JASMIG CONSTRUCTION CORPORATION	26069	L	AAA	LA	GE	22D00010 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Network Development Program, Construction of Bypass and Diversion Road, STAR Tollway - Pinamucan Bypass Road, Package K	Batangas Province	10/13/2022	1	Regional Office No. IV-A	LF	61.889	337	02/22/2022	01/24/2023	8.68	OG	0.400	0.292	0.150	0.030	0.019	0.033	92.40%	-	AHD
513	362	JB EARTHMOVERS, INC.	40446	L	C	SB	GE	22NC0004 - Construction of By-Pass and Diversion Roads, San Francisco (NRJ Hubang-Sta. Ana-San Isidro) Bypass Road (Daang Maharlika Alternate Route), Package A	Agusan del Sur	09/30/2022	2	Agusan del Sur 2nd DEO	LF	29.400	159	03/07/2022	08/12/2022	0.00	C	0.491	0.144	0.300				93.50%	95.12% Very Satisfactory	ONS
514	363	JBA CONSTRUCTION AND BUILDERS	36321	L	D	SB	GE	22PI0072 - 001: Ensure Safe and Reliable National Road System, Bridge - Retrofitting / Strengthening of Permanent Bridges, Calacaban Br. (B04293LZ) along Mt. Province - Ilocos Sur via Tue Rd.	Tadian, Mountain Province	10/20/2022	2	Mt. Province 1st DEO	LF	11.760	153	03/02/2022	08/01/2022	0.00	C	0.500	0.133	0.300				93.30%	90.9% Very Satisfactory	ONS
515	364	JBERNARDO CONSTRUCTION AND SUPPLY	42108	L	D	SB	GE	22EA00241 - Construction of Santol Flood Control Structure,	Boac, Marinduque	10/22/2022	2	Marinduque DEO	LF	19.599	178	03/30/2022	09/23/2022	4.52	C	0.367	0.200	0.300				86.70%	88.44% Satisfactory	AHD
516	365	JBM ENGINEERS AND SUPPLY	36885	L	B	MA	GE	22II0002 - Preventive Maintenance, Secondary Roads, Laoang-Calomotan Rd., K0792+200 - K0792+800, K0793+150 - K0794+000	Northern Samar, 2nd LD	09/29/2022	1	Northern Samar 2nd DEO	LF	25.907	135	05/20/2022	10/01/2022	-1.90	OG	0.398	0.220	0.131	0.030	0.037	0.033	84.90%	-	DEL
517		JBM ENGINEERS AND SUPPLY	36885	L	B	MA	GE	22II0046 - Widening of Permanent Bridges, Opong Br. 4 (B00325SM) along Rawis - Catubig Rd.	Catubig, Northern Samar	09/29/2022	2	Northern Samar 2nd DEO	LF	14.642	210	02/11/2022	09/08/2022	0.00	C	0.497	0.133	0.300				93.00%	91.44% Very Satisfactory	ONS
518	366	JBM ENGINEERS AND SUPPLY / C D U CONSTRUCTION (Joint Venture)	JV-21-5837	L	B	MA	GE	22II0017 - Construction of Pambujan Flood Control Structure and Drainage System, Pambujan River Basin	Pambujan, Northern Samar	09/29/2022	2	Northern Samar 2nd DEO	LF	77.200	285	02/21/2022	12/02/2022	24.35	OG	0.384	0.240	0.150	0.030	0.051	0.033	88.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
519	367	JCA CONSTRUCTION AND CONSTRUCTION SUPPLY	39026	L	A	MA	GE	22AA0127 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structures along Bislak River,Brgy. Aksem sitio Sadiri, 0+000 - 0+788	Vintar, Ilocos Norte	10/22/2022	2	Ilocos Norte 1st DEO	LF	48.999	201	03/24/2022	10/10/2022	0.00	C	0.460	0.200	0.300				96.00%	91.98% Very Satisfactory	ONS
520		JCA CONSTRUCTION AND CONSTRUCTION SUPPLY	39026	L	A	SB	GB	22AA0082 - Construction (Completion) of Multi Purpose Building, Barangay 15, San Guillermo	Laoag City, Ilocos Norte	10/22/2022	1	Ilocos Norte 1st DEO	LF	1.980	70	02/18/2022	04/28/2022	0.00	C	0.486	0.200	0.300				98.60%	98.6% Outstanding	ONS
521	368	JCL CONSTRUCTION AND SUPPLY	50108	L	D	SB	GE	22II0008 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide, Secondary Roads, Catarman-Laoang Rd., K0765+(-473) - K0765+177	Northern Samar 2nd District	09/29/2022	2	Northern Samar 2nd DEO	LF	19.012	285	02/14/2022	11/25/2022	17.41	OG	0.389	0.200	0.150	0.030	0.037	0.050	85.60%	-	AHD
522	369	JD CONSTRUCTION	30134	L	B	MA	GE	22FH0043 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Roads Leading to Major/Strategic Public Buildings/Facilities - Construction of Buenavista - Cagraray - Bote Road	Bato, Catanduanes	10/15/2022	2	Catanduanes DEO	LF	29.399	188	03/02/2022	09/05/2022	0.00	C	0.495	0.133	0.300				92.80%	92.02% Very Satisfactory	ONS
523	370	JDRC CONSTRUCTION & SUPPLIES	33869	L	AA	MA	GE	22ME0072 - Construction of Kalaneg River Control	Brgy. Kalaneg, Maitum, Sarangani Province	10/04/2022	2	Sarangani DEO	LF	86.850	342	02/24/2022	01/31/2023	22.85	OG	0.390	0.300	0.150	0.030	0.042	0.050	96.20%	-	AHD
524	371	JDRC CONSTRUCTION & SUPPLIES / FPJ CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6295	L	AA	MA	GE	22MH0007 - Construction of Road Slope Protection Structure - Isulan Jct - Ninoy Aquino Rd - K1812+859 - K1812+949, K1814+140 - K1814+156, K1814+334 - K1814+372	Bagumbayan, Sultan Kudarat	10/08/2022	1	Sultan Kudarat 2nd DEO	LF	37.222	288	01/31/2022	11/114/2022	-3.34	OG	0.358	0.300	0.117	0.030	0.042	0.033	88.00%	-	DEL
525		JDRC CONSTRUCTION AND SUPPLIES / FPJ CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6416	L	AA	MA	GE	22MH0006 - Construction of Road Slope Protection Structure - Isulan Jct - Ninoy Aquino Rd - K1801+751 - K1801+765, K1806+965 - K1807+004, K1807+430 - K1807+462, K1808+178 - K1808+198	Bagumbayan, Sultan Kudarat	10/08/2022	2	Sultan Kudarat 2nd DEO	LF	38.615	304	01/31/2022	11/30/2022	-3.31	OG	0.387	0.300	0.117	0.030	0.070	0.000	90.40%	-	DEL
526	372	JEFF ENTERPRISES	25599	L	D	SB	GE	22EA0150 - Construction of Buenavista Seawall	Buenavista, Marinduque	10/21/2022	2	Marinduque DEO	LF	14.699	236	03/30/2022	11/20/2022	-0.59	OG	0.392	0.300	0.144	0.030	0.050	0.033	94.90%	-	DEL
527	373	JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	22KE0009 - Camiguin Circumferential Road K61+405 - K63+017 bothsides, K63+614 - K63+700 rightside, K63+700 - K64+088.00 bothsides	Camiguin Circumferential Road	09/29/2022	1	Camiguin DEO	LF	76.138	307	03/28/2022	01/28/2023	-8.37	OG	0.397	0.284	0.066	0.030	0.061	0.033	87.10%	-	DEL
528		JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	MB	GE	22KE0004 - Construction of River Control along Timayog Bridge II (K45+000.00 - K45+190.00 Downstream, K45+209.50 - K45+388.00 Upstream Bothsides)	Catarman, Camiguin	09/29/2022	1	Camiguin DEO	LF	46.546	180	05/12/2022	11/07/2022	8.75	OG	0.400	0.293	0.150	0.030	0.056	0.050	97.90%	-	AHD
529		JEJOR'S CONSTRUCTION CORPORATION	5143	L	AAA	LA	GE	22KE0008 - Camiguin Circumferential Road K58+241.50 - K60+645 Bothsides	Along Camiguin Circumferential Road	09/29/2022	1	Camiguin DEO	LF	81.527	324	03/28/2022	02/14/2023	2.64	OG	0.397	0.285	0.150	0.030	0.056	0.050	96.80%	-	AHD
530	374	JELSIE CONSTRUCTION & SUPPLY	44943	L	D	SB	GE	21OE0144 - Bank Improvement (Steel Sheet Pile) along Estero de Quiapo, Brgy. 394 (Phase II), (LS) Sta. 0+617.20 to Sta. 0+646.40, (RS) Sta. 0+616.80 to Sta. 0+680.00	Manila City	09/17/2022	1	North Manila DEO	LF	28.136	150	07/27/2021	12/23/2021	5.00	C	0.499	0.147	0.300				94.60%	94.6% Very Satisfactory	
531		JELSIE CONSTRUCTION & SUPPLY	44943	L	D	SB	GE	22OE0110 - Retrofitting/ Strengthening of Permanent Bridges - Ramon Magsaysay Br. 1 (B01781LZ) along R. Magsaysay Blvd.	Manila City	09/17/2022	1	North Manila DEO	LF	29.338	114	02/23/2022	06/16/2022	31.58	C	0.500	0.138	0.300				93.80%	93.8% Very Satisfactory	
532		JELSIE CONSTRUCTION & SUPPLY	44943	L	D	SB	GE	21OE0156 - MOOE - Maintenance, Repair and Rehabilitation of Infrastructure Facilities and Other Related Activities - Maintenance, Repair and Rehabilitation of Infrastructure Facilities - Flood Control and Drainage Systems, Structures and Related Facilities - Repair of Slope Protection along Estero De San Miguel Sta. 1+989.00 to Sta. 2+115.00	San Miguel, Manila	09/17/2022	1	North Manila DEO	LF	28.930	150	11/04/2021	04/02/2022	30.67	C	0.499	0.135	0.300				93.40%	93.4% Very Satisfactory	
533	375	JEMAK CONSTRUCTION & SUPPLY	32056	L	A	MB	GE	22A00019: Retrofitting/Strengthening of Permanent Bridges, Bugallon Bridge (B02143LZ) along Pangasinan-Zambales Road	Pangasinan	10/19/2022	2nd/Final	Regional Office No. I	LF	48.250	180	03/09/2022	09/04/2022	0.00	C	0.491	0.172	0.300				96.30%	96.72% Outstanding	ONS
534	376	JEMAK CONSTRUCTION & SUPPLY / ADAD ENGINEERING SERVICES AND SUPPLY (Joint Venture)	JV-22-7437	L	A	MB	GE	22DM0142 - Bridge Program - Construction of New Bridges - Banang Br. Along Gumaca - Pitogo - Mulanay - San Narciso	General Luna, Quezon	10/14/2022	1	Quezon 3rd DEO	LF	72.375	310	04/07/2022	02/10/2023	1.99	OG	0.328	0.300	0.150	0.030	0.051	0.050	90.90%	-	AHD
535	377	JERIS CONSTRUCTION AND SUPPLY	39123	L	D	SB	GE	21DC0003 - Organization Outcome 1 : Ensure Safe and Reliable National Road System Network Development Program, Road Widening, Tertiary Roads, Lipa - Balete Rd - K0084+393 - K0085+010	Balete, Batangas	09/03/2022	1	Batangas 3rd DEO	LF	28.181	180	07/28/2021	01/23/2022	5.56	C	0.481	0.134	0.300				91.50%	91.5% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
536	378	JEUSMACK BUILDERS & CONSTRUCTION SUPPLY	42334	L	B	MA	GB	22AJ0071- Construction of Multi-Purpose Building (Auditurium), Brgy. Ano	San Carlos City, Pangasinan	10/18/2022	1	Pangasinan 4th DEO	LF	29.700	280	03/24/2022	12/28/2022	-1.15	OG	0.354	0.242	0.138	0.030	0.038	0.033	83.50%	-	DEL
537	379	JFR CONSTRUCTION INC.	35890	L	B	MA	GE	22IJ0030 - Construction of Flood Structure Along Jibatang River, Brgy. Nabang	Calbayog City, Samar	09/30/2022	1	Samar 1st DEO	LF	43.613	260	02/08/2022	10/25/2022	2.42	OG	0.391	0.240	0.150	0.030	0.037	0.050	89.80%	-	AHD
538		JFR CONSTRUCTION INC.	35890	L	B	MA	GE	22IK0019 - Construction of Flood Control Protection, Balugo Bridge along Daang Maharlika, Brgy. Balugo	San Sebastian, Samar	10/01/2022	1	Samar 2nd DEO	LF	39.199	250	02/14/2022	10/21/2022	-4.60	OG	0.398	0.240	0.104	0.030	0.037	0.033	84.20%	-	DEL
539	380	JG GARCIA CONSTRUCTION & SUPPLY	21954	L	B	MA	GE	22AJ0009- Construction of Slope Protection Works along Agno River, Brgy. Salinap	San Carlos City, Pangasinan	10/18/2022	2	Pangasinan 4th DEO	LF	49.000	228	02/21/2022	10/06/2022	13.50	C	0.467	0.200	0.300				96.70%	93.64% Very Satisfactory	AHD
540	381	JG GARCIA CONSTRUCTION & SUPPLY / BALLESTEROS CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-5715	L	B	MA	GE	22AJ0004- Construction of Slope Protection Works along Agno River, Brgy. Guelew	San Carlos City, Pangasinan	10/18/2022	2	Pangasinan 4th DEO	LF	48.763	200	02/21/2022	09/08/2022	0.00	C	0.405	0.133	0.300				83.80%	88.54% Satisfactory	ONS
541	382	JGC CONSTRUCTION & ENTERPRISES	34305	L	B	SB	GE	22JF0020 - Construction/ Improvement of Access Roads Leading to Trade, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - ROLL IT), Brgy. Tambanan Road Connecting Brgy. Tambanan and Junction National Highway in Support of Rubber Industry	Naga, Zamboanga Sibugay	10/04/2022	2	Zamboanga Sibugay 2nd DEO	LF	9.798	134	03/07/2022	07/18/2022	0.00	C	0.458	0.156	0.300				91.40%	89.96% Very Satisfactory	ONS
542	383	JGO BUILDERS	42627	L	B	MA	GE	22IC0016 - Network Development - Road Widening, Tertiary Roads, Mainit - San Miguel - Santol Road, K0941+004 - K942+006	San Miguel, Leyte	09/28/2022	2	Leyte 1st DEO	LF	29.107	193	03/13/2022	09/21/2022	0.00	C	0.476	0.133	0.300				90.90%	91.2% Very Satisfactory	ONS
543		JGO BUILDERS	42627	L	B	MA	GE	22IC0015 - Network Development - Road Widening, Tertiary Roads, Bagahupi - Babatngon - Sta. Cruz - Barugo - Carigara Road, K0921+190 - K0921+1011	Brgy. District 1, Babatngon, Leyte	09/28/2022	2	Leyte 1st DEO	LF	29.105	180	03/13/2022	09/08/2022	0.00	C	0.496	0.133	0.300				92.90%	91.34% Very Satisfactory	ONS
544		JGO BUILDERS	42627	L	B	MA	GE	22IM0004 - Construction/Upgrading/ Rehabilitation of Drainage along National Roads, Tacloban - Baybay South Rd - K0916+060 - K0916+568	Tacloban City	10/03/2022	2	Tacloban City DEO	LF	24.203	271	02/04/2022	11/01/2022	1.03	OG	0.398	0.225	0.150	0.030	0.037	0.050	89.00%	-	AHD
545	384	J.G. ORANZA CONSTRUCTION	33370	L	B	MA	GE	22MB0014 - Construction of Flood Control Structure, Lower Klinan - Mabuhay (Sinawal River Basin), Sta. 0+000 - Sta. 0+694	Brgy. Mabuhay, General Santos City	11/22/2022	1	South Cotabato 1st DEO	LF	96.499	256	03/29/2022	12/09/2022	4.16	OG	0.398	0.282	0.150	0.030	0.037	0.050	94.70%	-	AHD
546		JGORANZA CONSTRUCTION	33370	L	B	MA	GE	22MB0022 - Construction of Revetment along Makar River	General Santos City	10/05/2022	2	South Cotabato 1st DEO	LF	62.724	199	02/24/2022	09/10/2022	0.00	C	0.491	0.135	0.300				92.60%	91.58% Very Satisfactory	ONS
547		JGORANZA CONSTRUCTION	33370	L	B	MA	GE	22M00054 - Construction of Road Slope Protection Structure - Demoloc - Little Baguio - Alabel, Road K1665 + 040.00 to K1668 + 660.00 (Intermittent Section)	Alabel, Sarangani	11/22/2022	1	Regional Office No. XII	LF	106.149	277	07/13/2022	04/15/2023	0.13	OG	0.371	0.291	0.150	0.030	0.042	0.050	93.40%	-	AHD
548		JGORANZA CONSTRUCTION	33370	L	B	MA	GE	22M00088 - Road Widening - Surallah - T'boli - San Jose Road (Gen. Santos City), Package F, Sta. 0+000 - Sta. 1+700	Surallah, South Cotabato	11/22/2022	1	Regional Office No. XII	LF	67.791	256	04/11/2022	12/22/2022	6.07	OG	0.396	0.240	0.150	0.030	0.042	0.050	90.80%	-	AHD
549	385	JHALL MARKETING & SERVICES	15760	L	B	SB	GE	22GH0051 - Construction of Drainage Structure along Road - San Dionisio-Capinang Rd - K0198 + (-175.20) - K0199 + 126	San Dionisio, Iloilo	10/05/2022	2	Iloilo 3rd DEO	LF	22.641	209	01/28/2022	08/24/2022	8.74	C	0.497	0.135	0.300				93.20%	92.48% Very Satisfactory	AHD
550	386	JHI CONSTRUCTION & SUPPLY	19317	L	B	MA	GE	22AI0051- Construction of Flood Control Structure along Banila River, Barangay Diket-Don Justo Abalos	Umingan, Pangasinan	10/17/2022	2	Pangasinan 3rd DEO	LF	48.958	192	03/23/2022	09/30/2022	0.00	C	0.497	0.178	0.300				97.50%	91.92% Very Satisfactory	ONS
551	387	JHI CONSTRUCTION & SUPPLY / RS RODRIGUEZ CONSTRUCTION & SUPPLIES (Joint Venture)	JV-21-6060	L	A	MA	GE	22AI0058- Construction of Flood Control Structure along Banila River, Barangay Don Justo Abalos	Umingan, Pangasinan	10/17/2022	2	Pangasinan 3rd DEO	LF	48.960	192	03/23/2022	09/30/2022	23.44	C	0.486	0.176	0.300				96.20%	94.28% Very Satisfactory	AHD
552	388	JIT BUILDERS	42152	L	C	SB	GB	22BK0110 - Basic Infrastructure Program (BIP) - Evacuation Centers/Quarantine Facilities Public Health Facilities - Construction of Multi-Purpose Building (Evacuation Center), Magsaysay National High School	Diffun, Quirino	10/13/2022	2	Quirino DEO	LF	4.948	145	04/01/2022	08/23/2022	0.00	C	0.500	0.156	0.300				95.60%	82.51% Satisfactory	ONS
553	389	JJ & J CONSTRUCTION & GENERAL SUPPLY / PLD CONSTRUCTION & DEVELOPMENT INC. (Joint Venture)	JV-21-5674	L	AAA	MA	GE	22HF0007 - Construction Of Flood Control Mitigation Structure At Camanchilles River, Sta. 0+449 To Sta. 0+698	Brgy. Talavera, Toledo City, Cebu	09/29/2022	1	Cebu 3rd DEO	LF	43.728	211	04/04/2022	10/31/2022	0.04	OG	0.381	0.240	0.150	0.030	0.047	0.050	89.80%	-	AHD
554	390	JJ & J CONSTRUCTION AND SUPPLY / SAN NARCISO BUILDERS CORPORATION (Joint Venture)	JV-21-6311	L	AAA	MA	GE	22HD0017- Construction/Maintenance of Flood Mitigation Structures and Drainage Systems-Construction of Flood Control Structure at Barangay Tacup, Sta.0+000 to Sta.0+774	San Remigio, Cebu	09/29/2022	2	Cebu 1st DEO	LF	49.000	315	02/18/2022	12/29/2022	2.53	OG	0.381	0.300	0.150	0.030	0.042	0.033	93.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
555	391	JLL PULSAR CONSTRUCTION CORPORATION / SAMANTHA ENTERPRISES (Joint Venture)	JV-22-6871	L	AAA	LA	GE	22A00145: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG)- Construction of Permanent Bridge along San Jacinto- Pozorrubio Road, Barangay Dilan	Pozurrubio, Pangasinan	10/18/2022	1	Regional Office No. I	LF	96.500	315	04/07/2022	02/15/2023	-1.48	OG	0.397	0.253	0.135	0.030	0.033	0.033	88.10%	-	DEL
556	392	JLY CONSTRUCTION	47847	L	C	SB	GE	22PJ0005 - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage Along National Roads - Secondary Roads - Banaue-Mayoyao-A Lista-Isabela Bdry Rd - K0342 + 424, K0342 + 535, K0405 + 030 - K0405 + 520	Aguinaldo, Ifugao	10/20/2022	2	Ifugao 2nd DEO	LF	15.285	245	02/14/2022	10/16/2022	0.48	C	0.499	0.133	0.300				93.20%	91.88% Very Satisfactory	AHD
557	393	JM COLLERA KONSTRACT	42258	L	B	MA	GE	22IF0013 - Road Widening - Secondary Road, Villaba - Palompon Road K1061+600 - K1062+334	Palompon, Leyte	11/02/2022	1	Leyte 4th DEO	LF	29.400	210	02/22/2022	09/19/2022	2.52	C	0.489	0.184	0.300				97.30%	97.3% Outstanding	AHD
558	394	JM2K CONSTRUCTION	34430	L	B	MA	GE	22JA0004 - Construction of Flood Control at Saaz River	San Ramon, Zamboanga City, Zamboanga del Sur	10/06/2022	1	Zamboanga City DEO	LF	48.893	256	03/21/2022	12/01/2022	-2.84	OG	0.386	0.289	0.122	0.030	0.042	0.033	90.20%	-	DEL
559	395	JMD-68 BUILDERS	36943	L	C	SB	GB	22BK0081 - Basic Infrastructure Program (BIP) - Evacuation Centers/Quarantine Facilities Public Health Facilities - Construction of Multi-Purpose Building (Evacuation Center), Caloocan	Cabarroguis, Quirino	10/13/2022	2	Quirino DEO	LF	4.947	116	04/01/2022	07/25/2022	0.00	C	0.500	0.185	0.300				98.50%	94.37% Very Satisfactory	ONS
560	396	JMT CONSTRUCTION	14186	L	A	MA	GE	22NG0013: Construction of Riverbank in Barangay Mabini	Mainit, Surigao del Norte	10/05/2022	2	Surigao del Norte 2nd DEO	LF	49.000	215	02/11/2022	09/13/2022	0.93	C	0.466	0.200	0.300				96.60%	97.32% Outstanding	AHD
561	397	JO ANN LABITORIA	40852	L	A	MA	GE	22BI0020 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Rehabilitation of Flood Control/Drainage Structure along Matuno River, San Leonardo Section	Bambang, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	24.500	284	02/10/2022	11/20/2022	0.10	OG	0.389	0.257	0.150	0.030	0.037	0.050	91.30%	-	AHD
562	398	JOAN AND JOHN CONSTRUCTION AND TRADING	39121	L	C	SB	GE	22DO0060: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges - Widening (Completion) of Permanent Bridges - Tanay Br. (B02856LZ) Sagbat-Pililla Div. Rd	Tanay, Rizal	10/14/2022	1	Rizal 2nd DEO	LF	28.298	363	03/29/2022	03/26/2023	9.60	OG	0.399	0.296	0.150	0.030	0.051	0.050	97.60%	-	AHD
563	399	JOHN DEE B. BUSTAMANTE CONSTRUCTION	30458	L	B	MA	GE	22CN0071 - Construction of Road, Brgy. 01	Maria Aurora, Aurora	10/22/2022	2	Aurora DEO	LF	14.700	191	02/11/2022	08/20/2022	0.00	C	0.470	0.159	0.300				92.90%	94.04% Very Satisfactory	ONS
564	400	JOHN RAY DEVELOPER AND SUPPLIES	20795	L	B	MA	GE	22MC0027 - Construction of Concrete Road - San Isidro-San Roque-Estado Matalam Road Connecting National Highway to BOI Registered Companies	Kidapawan City, Cotabato	10/05/2022	2	Cotabato 2nd DEO	LF	9.800	96	03/29/2022	07/02/2022	0.00	C	0.490	0.134	0.300				92.40%	88.86% Satisfactory	ONS
565	401	JOVIC CONSTRUCTION AND SUPPLY	35703	L	B	MA	GE	22BJ0018 - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Bambang-Kasibu-Solano Road, K0266+793 - K0267+838, Antutot	Kasibu, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 2nd DEO	LF	30.746	286	02/04/2022	11/16/2022	19.77	OG	0.392	0.249	0.150	0.030	0.028	0.050	89.90%	-	AHD
566	402	JP ESPIRITU CONSTRUCTION SERVICES AND SUPPLY	45561	L	B	SB	GE	22AE0011 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads - Manila North Road - K0269+169 - K0269+520	San Fernando City, La Union	10/22/2022	2	La Union 1st DEO	LF	24.500	177	04/06/2022	09/29/2022	6.18	C	0.494	0.171	0.300				96.50%	94.22% Very Satisfactory	AHD
567	403	JUDAN BUILDERS	35109	L	D	SB	GE	22PF0023 - Construction of Gambang Flood Control	Gambang, Bakun, Benguet	10/19/2022	2	Benguet 2nd DEO	LF	24.010	245	03/07/2022	11/06/2022	5.37	OG	0.390	0.240	0.150	0.030	0.047	0.050	90.70%	-	AHD
568	404	JUPA CONSTRUCTION	23577	L	B	MA	GE	22II0011 - Road Widening, Secondary Roads, Sn Policarpio - Arteche - Lapinig Rd, K0857+000 - K0860+000	Northern Samar, 2nd District	09/29/2022	1	Northern Samar 2nd DEO	LF	96.497	300	02/28/2022	12/24/2022	16.87	OG	0.393	0.239	0.150	0.030	0.051	0.050	91.30%	-	AHD
569	405	JV ENTERPRISES	41582	L	C	SB	GE	22IF0025 - Construction of Owak Flood Control	Ormoc City, Leyte	10/01/2022	2	Leyte 4th DEO	LF	29.400	240	02/21/2022	10/18/2022	0.35	OG	0.396	0.292	0.150	0.030	0.033	0.033	93.40%	-	AHD
570	406	K AND C BUILDERS	47505	L	D	SB	GE	22NH0024 - Retrofitting/Strengthening of Permanent Bridges Bunawan Br. (B00692MN) along Surigao-Davao Coastal Road	Tandag City, Surigao del Sur	09/29/2022	2	Surigao del Sur 1st DEO	LF	7.680	111	04/11/2022	07/30/2022	46.20	C	0.500	0.133	0.300				93.30%	91.02% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
571	407	KATHA BUILDERS & SUPPLIES / UNIVERSAL DE LEON CONSTRUCTION AND AGGREGATES (Joint Venture)	JV-21-4782	L	AA	MB	GE	21P00067 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/ New Roads - Baguio - La Trinidad - Itogon - Sablan - Tuba and Tublay, Labey-Lacamen Provincial Road (Section 4B of BLISTT Outer Ring Circumferential Road) Package 5, Sta. 3+730 to Sta. 3+990, Sta. 4+010 to Sta. 4+260	Bokod, Benguet	12/16/2022	2	CAR Regional Office	LF	241.250	444	09/16/2021	12/03/2022	0.09	C	0.500	0.145	0.300				94.50%	91.04% Very Satisfactory	AHD
572	408	KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	B	SB	GE	22IE0028 - Construction of Villaba - Calbugos - Iligay - Tabunok Road	Villaba, Leyte	11/02/2022	1	Leyte 3rd DEO	LF	48.019	168	02/10/2022	07/27/2022	0.00	C	0.482	0.194	0.300				97.60%	97.6% Outstanding	ONS
573		KAUIE BUILDERS AND CONSTRUCTION SUPPLIES	33841	L	B	SB	GE	22IE0004 - Asset Preservation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Tertiary Roads Cabungaan - Tabunok - Consuegra Road, K1027+690 - K01027+744, K1028+860, K1023+472 - K1023+529, K1024+713 - K1024+763	Villaba, Leyte	11/02/2022	1	Leyte 3rd DEO	LF	49.000	305	02/10/2022	12/11/2022	40.66	C	0.499	0.153	0.300				95.20%	95.2% Very Satisfactory	AHD
574	409	KEASCIA CONSTRUCTION & SUPPLY	32942	L	A	MA	GE	22DC0121: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Secondary Roads, Tanauan-Talisay-Tagaytay Rd - K0064+(-111) - K0064+031, K0068+710-K0069+440, K0078+210 - K0078+318, K0081+871-K0082+046, K0082+768 - K0083+416	Tanauan City, Batangas	10/12/2022	2	Batangas 3rd DEO	LF	42.759	255	03/30/2022	12/09/2022	0.31	OG	0.398	0.290	0.150	0.030	0.028	0.050	94.60%	-	AHD
575	410	KEILANA RESOURCE AND DEVELOPMENT CORPORATION	37270	L	AAA	MA	GB	22HG0040 - Convergence and special support program: Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rainwater Collector System, Water Supply System, Construction of Level III Water Supply System	Oslob, Cebu	09/28/2022	2	Cebu 4th DEO	LF	49.000	240	03/09/2022	11/03/2022	0.24	OG	0.400	0.251	0.150	0.030	0.033	0.050	91.40%	-	AHD
576	411	KEJAMARENIK CONSTRUCTION & CONSTRUCTION SUPPLIES	33742	L	B	MA	GE	22EB0032 - Constrution of Flood Control Structure, Pagbahan River, Sta. Cruz Section, Sta. 0+000 - Sta. 0+452	Sta. Cruz, Occidental Mindoro	10/17/2022	1	Mindoro Occidental DEO	LF	30.638	225	04/08/2022	11/18/2022	14.42	C	0.475	0.200	0.300				97.50%	97.5% Outstanding	AHD
577	412	KIRSKAT VENTURE	32042	L	A	MA	GE	22GD0057 - Construction of Concrete Road - Maayon Bypass Road	Maayon, Capiz	10/09/2022	1	Capiz 1st DEO	LF	23.966	281	03/27/2022	01/01/2023	0.98	OG	0.396	0.240	0.150	0.030	0.051	0.050	91.70%	-	AHD
578		KIRSKAT VENTURE	32042	L	A	MA	GE	22GD0001 - Road Widening - along Iloilo East Coast - Capiz Road (S00273PN) K0148+300 - K0149+030	Pontevedra, Capiz	10/09/2022	2	Capiz 1st DEO	LF	15.575	180	02/21/2022	08/19/2022	0.00	C	0.497	0.133	0.300				93.00%	92.28% Very Satisfactory	ONS
579		KIRSKAT VENTURE	32042	L	A	MA	GE	22GD0042 - Construction of Drainage Structure along Road - along Iloilo - Capiz Rd (New Route) (S00253PN) K0111+800 - K0113+000	Brgy. Lawaan, Roxas City, Capiz	10/10/2022	1	Capiz 1st DEO	LF	15.347	315	03/16/2022	01/24/2023	1.16	OG	0.390	0.240	0.150	0.020	0.033	0.050	88.30%	-	AHD
580	413	KLDS TRADING AND CONSTRUCTION	28091	L	B	MA	GB	22DQ0101: Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Facility, Dasmariñas Integrated Main High School, Brgy. Burol 1	Dasmariñas City, Cavite	10/14/2022	1	Cavite 3rd DEO	LF	98.998	240	07/25/2022	03/21/2023	39.79	OG	0.400	0.287	0.150	0.030	0.028	0.033	92.80%	-	AHD
581	414	KONSTRUCTION BUILDERS AND SUPPLY	44545	L	C	SB	GB	22EG0031- Construction of Multi-Purpose Building at Barangay Poblacion	Municipality of Aborlan, Palawan	10/17/2022	1	Palawan 3rd DEO	LF	4.920	158	02/10/2022	07/17/2022	-2.60	OG	0.397	0.240	0.124	0.030	0.042	0.033	86.60%	-	DEL
582	415	KRB CONSTRUCTION	34197	L	B	SB	GB	22AE0056 - National Building Program - Construction of Executive Building Provincial Capitol Phase 4	San Fernando City, La Union	10/22/2022	1	La Union 1st DEO	LF	19.600	330	02/16/2022	01/11/2023	-2.75	OG	0.400	0.259	0.122	0.030	0.060	0.033	90.40%	-	DEL
583	416	KWA CONSTRUCTION	43185	L	C	SB	GB	22BE0050 - Construction of Quarantine Facility, Barangay Poblacion	San Pablo, Isabela	10/16/2022	2	Isabela 1st DEO	LF	4.939	150	04/07/2022	09/03/2022	0.89	C	0.490	0.162	0.300				95.20%	93.66% Very Satisfactory	AHD
584	417	L.A. ARIZOLA CONSTRUCTION & SUPPLY	31060	L	A	MA	GE	21LC0202 - Concreting of Road at Barangay Mambago-B to Sitio Maslob, Sto. Niño to Barangay Tagbitan-ag, Island Garden City of Samal	Igacos, Davao del Norte	10/06/2022	2	Davao del Norte Sub DEO	LF	67.527	311	12/09/2021	10/15/2022	0.02	OG	0.395	0.249	0.150	0.030	0.056	0.033	91.30%	-	AHD
585	418	L.B. LEONCIO TRADING & CONSTRUCTION	31587	L	B	MA	GE	22EE0026- Widening of Permanent Bridge- Arimado Bridge (B00220PW) along Puerto Princesa North Road	Roxas, Palawan	10/19/2022	2	Palawan 1st DEO	LF	9.771	272	02/14/2022	11/12/2022	1.58	OG	0.392	0.300	0.150	0.030	0.042	0.050	96.40%	-	AHD
586	419	L.C. CONSTRUCTION CORPORATION	7024	L	B	MA	GB	22JI0033 - Construction of Barracks Building and Perimeter Fence, Buug Municipal Police Station	Buug, Zamboanga Sibugay	10/04/2022	1	Zamboanga Sibugay 1st DEO	LF	31.040	230	03/23/2022	11/07/2022	5.68	OG	0.400	0.273	0.150	0.030	0.042	0.050	94.50%	-	AHD
587	420	L.C. TING CONSTRUCTION / A.T. DUMLAO CONSTRUCTION, INC. (Joint Venture)	JV-21-5183	L	AAA	MA	GE	21NC0075 - Rehabilitation of Minabang Creek, Sta. 0+000 - Sta. 0+300	San Francisco, Agusan del Sur	09/30/2022	2	Agusan del Sur 2nd DEO	LF	49.000	399	06/11/2021	07/14/2022	0.00	C	0.418	0.145	0.300				86.30%	85.76% Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
588	421	L.C. TING CONSTRUCTION AND DEVELOPMENT CORPORATION	23666	L	AAA	LA	GE	22NI0063 - Road Widening - Secondary Roads - Surigao-Davao Coastal Rd - K1488+825 - K1489+455	Lingig, Surigao del Sur	09/29/2022	1	Surigao del Sur 2nd DEO	LF	96.496	303	05/25/2022	03/23/2023	21.00	OG	0.396	0.275	0.150	0.030	0.033	0.050	93.40%	-	AHD
589		L.C. TING CONSTRUCTION AND DEVELOPMENT CORPORATION	23666	L	AAA	MA	GE	22NI0046 - Construction of River Bank Protection along Hinatuan River, Sta. 0+000.00-Sta. 0+290.00	Hinatuan, Surigao del Sur	09/29/2022	2	Surigao del Sur 2nd DEO	LF	62.725	432	03/14/2022	05/19/2023	88.94	C	0.483	0.184	0.300				96.70%	92.38% Very Satisfactory	AHD
590		LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION	23666	L	AAA	LA	GE	22KK0055 - Road Widening - Primary Roads - Butuan City - Cagayan de Oro City - Iligan City Rd - K1302+992 - K1304+231	Gingoog, Misamis Oriental	09/28/2022	1	Misamis Oriental 1st DEO	LF	49.905	280	03/02/2022	12/06/2022	14.80	OG	0.372	0.240	0.150	0.030	0.042	0.050	88.40%	-	AHD
591	422	L.M.G. CONSTRUCTION INCORPORATED	05719	L	A	MA	GE	22FK0029 - Convergence and Special Support Program (CSSP) - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Installation of Streetlights along Daang Maharlika (LZ) - K0540+(-547) - K0544+902	Pilar, Sorsogon	10/12/2022	1	Sorsogon 1st DEO	LF	48.996	240	04/04/2022	11/29/2022	16.29	OG	0.399	0.240	0.150	0.030	0.033	0.050	90.20%	-	
592	423	L.N.R. CONSTRUCTION / SBC CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-4830	L	A	MA	GE	21F00100 - Construction of Sta. Cruz - Pandan Road, including Widening of Tastas Bridge	Ligao City, Albay	10/15/2022	2	Albay 3rd DEO	LF	50.180	508	04/23/2021	09/12/2022	0.00	C	0.490	0.138	0.300				92.80%	91% Very Satisfactory	
593	424	L.P.O. ENTERPRISES	20730	L	B	SB	GE	22DB0007 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Tgaytay-Nasugbu Rd K0083 +845 - K0083 +870, K0083 + 887 - K0083 +907	Nasugbu, Batangas	10/13/2022	2	Batangas 1st DEO	LF	19.600	120	03/18/2022	07/15/2022	0.00	C	0.499	0.150	0.300				94.90%	90.1% Very Satisfactory	ONS
594	425	L.R. TIQUI BUILDERS, INC.	13810	L	AAA	LB	GE	22CD0130 - Rehabilitation of Road Along Sto. Cristo	City of San Jose del Monte, Bulacan	10/21/2022	2	Bulacan 2nd DEO	LF	49.000	227	03/30/2022	11/11/2022	0.96	OG	0.390	0.240	0.150	0.030	0.070	0.050	93.00%	-	AHD
595	426	L.S.D. CONSTRUCTION & SUPPLIES / PRIME PAVE CONSTRUCTION AND ASPHALT CORPORATION (Joint Venture)	JV-21-5823	L	AAA	MB	GE	22CI0010 - Convergence and Special Support Program; Basic Infrastructure Program (BIP); Flood Mitigation Structures Protecting Public Infrastructure/Facilities; Construction of Slope Protection Structure along Quitangil Creek, Station 26+880 to Station 28+699 (R/D)	Mabalacat City, Pampanga	10/20/2022	2	Pampanga 3rd DEO	LF	47.450	236	02/08/2022	10/01/2022	0.00	C	0.478	0.200	0.300				97.80%	91.74% Very Satisfactory	ONS
596	427	L.V. LEDESMA CONSTRUCTION, INC.	34473	L	AAA	LB	GB	19L00197 - Construction of Agdao Farmers Market Phase 2	Agdao, Davao City	10/07/2022	2	Regional Office No. XI	LF	219.685	638	01/31/2021	10/30/2022	-3.35	OG	0.397	0.303	0.115	0.030	0.035	0.033	91.30%	-	DEL
597	428	LABB CONSTRUCTION	13524	L	AAA	MB	GE	21H00012 - Local Program, Construction/Repair/ Rehabilitation/ Improvement of Various Infrastructure including Local Projects, Local Roads and Bridges, Local Roads, Construction of Road, Jct. (LIR) San Miguel-Bayongan-Bulilis-Mabuhay, Sta. 0+000 to Sta. 7+124.67	Ubay, Bohol	12/20/2022	1	Regional Office No. VII	LF	231.600	351	05/12/2021	04/27/2022	0.00	C	0.491	0.133	0.300				92.40%	92.4% Very Satisfactory	ONS
598	429	LAKEWOOD CONSTRUCTION COMPANY	5294	L	A	SB	GE	22JF0024 - Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rainwater Collector System, Construction of Water System, 102nd Infantry (Igsoon) Brigade, 1st Infantry (TABAK) Division, Philippine Army	Ipil, Zamboanga Sibugay	10/04/2022	2	Zamboanga Sibugay 2nd DEO	LF	9.980	214	02/23/2022	09/24/2022	0.47	C	0.500	0.134	0.300				93.40%	91.18% Very Satisfactory	AHD
599		LAKEWOOD CONSTRUCTION COMPANY	5294	L	A	MA	GE	22JF0009 - Construction of Flood Control Structure Along Sanito River (Phase III), Brgy. Sanito, Ipil, Zamboanga Sibugay	Brgy. Sanito, Ipil, Zamboanga Sibugay	10/04/2022	1	Zamboanga Sibugay 2nd DEO	LF	39.050	287	02/23/2022	12/06/2022	6.33	OG	0.348	0.300	0.150	0.030	0.051	0.050	92.90%	-	AHD
600		LAKEWOOD CONSTRUCTION COMPANY	5294	L	A	MA	GE	22JI0003 - Road Widening - Tertiary Roads - Jct Imelda-Alicia Rd - K1765+619.00 - K1766+525.00, K1768+066.00 - K1769+170.00	Zamboanga Sibugay	10/04/2022	1	Zamboanga Sibugay 1st DEO	LF	57.830	289	04/04/2022	01/17/2023	-0.66	OG	0.387	0.252	0.143	0.030	0.047	0.033	89.20%	-	DEL
601	430	LANAO BUILDER AND ENTERPRISES	15982	L	AA	MA	GE	22KF0015 - Construction of Slope Protection Along Barongison Bridge, (Downstream)	Maigo, Lanao del Norte	09/30/2022	2	Lanao del Norte 1st DEO	LF	46.509	273	03/18/2022	12/15/2022	15.01	OG	0.389	0.242	0.150	0.030	0.047	0.050	90.80%	-	AHD
602	431	LANOY CONSTRUCTION	35289	L	A	MA	GE	22IG0017 - Network Development Program - Construction of By-Pass and Diversion Roads - Abuyog By-Pass Road	Leyte	09/30/2022	1	Leyte 5th DEO	LF	47.942	270	02/15/2022	11/11/2022	0.26	OG	0.373	0.256	0.150	0.030	0.028	0.033	87.00%	-	AHD
603		LANOY CONSTRUCTION	35289	L	A	MA	GE	22ID0038 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Binahaan Flood Control Structure and Drainage System, Binahaan River Basin, Sta. 0+160 - Sta. 0+460 (Upstream), Brgy. Balilit	Dagami, Leyte	09/28/2022	1	Leyte 2nd DEO	LF	48.991	250	03/21/2022	11/25/2022	0.11	OG	0.356	0.300	0.150	0.030	0.047	0.033	91.60%	-	AHD
604		LANOY CONSTRUCTION	35289	L	A	MA	GE	22OG0100 - Rehabilitation of San Juan River, Phase IV	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	42.861	270	03/23/2022	12/17/2022	1.42	OG	0.362	0.300	0.150	0.030	0.030	0.050	92.20%	-	
605	432	LANOY CONSTRUCTION / BEE ROCK ENTERPRISES INCORPORATED (Joint Venture)	JV-21-6351	L	A	MA	GE	22ID0050 -Network Development Program - Road Widening - Tertiary Roads Jaro - Dagami - Burauen - La Paz Road, K0983+150 - K0984+560, La Paz, Leyte	La Paz, Leyte	09/28/2022	2	Leyte 2nd DEO	LF	48.986	291	03/14/2022	12/29/2022	21.58	OG	0.398	0.292	0.150	0.030	0.028	0.033	93.10%	-	AHD
606	433	LAV CONSTRUCTION AND SUPPLY	40090	L	D	SB	GE	22AE0014 - Off-Carriageway Improvement - Primary Roads, Manila North Road	San Fernando City, La Union	10/22/2022	1	La Union 1st DEO	LF	9.800	63	02/14/2022	04/17/2022	0.89	C	0.494	0.159	0.300				95.30%	95.3% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
607	434	LAWRENCE BUILDERS & SUPPLY	46302	L	D	SB	GB	22HA0079- Construction of Multi-Purpose Building	Cortes, Bohol	10/01/2022	2	Bohol 1st DEO	LF	12.636	240	03/24/2022	11/18/2022	0.49	OG	0.400	0.298	0.150	0.030	0.065	0.050	99.30%	-	AHD
608	435	LAYAD GENERAL ENGINEERING, CONSTRUCTION AND AGGREGATES	45054	L	D	SB	GE	21PF0025 - Construction of Balili Flood Control, Sta. 1+429 to Sta. 1+698 (L.S.), Sta. 1+445 to Sta. 1+698 (R.S.), Sta. 1+711 to Sta. 1+849 (L.S.), Sta. 1+727 to Sta. 1+803 (R.S.)	Mankayan, Benguet	10/19/2022	2	Benguet 2nd DEO	LF	29.400	243	02/20/2022	10/20/2022	-1.09	OG	0.400	0.240	0.139	0.030	0.051	0.033	89.30%	-	DEL
609	436	LE BRON CONSTRUCTION / RDBT CONSTRUCTION CORP. (Joint Venture)	JV-22-7131	L	AA	MA	GE	22GK0182 - Installation of Solar Streetlights Along Silay-Lantawan Rd. - K0030+(-588) - K0040+948	Silay City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	51.142	200	03/30/2022	10/15/2022	4.75	C	0.496	0.150	0.300				94.60%	89.8% Very Satisfactory	AHD
610	437	LEDA CONSTRUCTION INCORPORATED	12229	L	A	MA	GE	22HJ0001 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Vallehermoso - Canlaon City - La Castellana Road - K0152+953 - K0153+080	Vallehermoso, Negros Oriental	11/01/2022	1	Negros Oriental 1st DEO	LF	38.220	133	02/08/2022	06/20/2022	0.00	C	0.495	0.149	0.300				94.40%	94.4% Very Satisfactory	ONS
611		LEDA CONSTRUCTION INCORPORATED	12229	L	A	MB	GE	22IF0019 - Construction of Natubgan Flood Control (Upstream left side)	Kananga, Leyte	10/01/2022	1	Leyte 4th DEO	LF	49.000	300	02/21/2022	12/17/2022	4.38	OG	0.381	0.277	0.150	0.030	0.033	0.033	90.40%	-	AHD
612		LEDA CONSTRUCTION INCORPORATED	12229	L	A	MB	GE	22IM0018 - Construction of Shore Protection	Old Road Sagkahan, Tacloban City	10/03/2022	1	Tacloban City DEO	LF	48.997	267	02/17/2022	11/10/2022	-1.31	OG	0.395	0.240	0.137	0.030	0.042	0.033	87.70%	-	DEL
613	438	LEDCORE CONSTRUCTION AND DEVELOPMENT CORP.	43202	L	A	MA	GE	22LD0040- Construction of Road, Camanchilles-Bonifacio- Sibayan	Matanao, Davao del Sur	10/05/2022	1	Davao del Sur DEO	LF	67.550	260	02/18/2022	11/04/2022	0.12	OG	0.395	0.300	0.150	0.030	0.047	0.050	97.20%	-	AHD
614	439	LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22GL0092 - Construction of Guintubhan River Bank Slope (Downstream of Guintubhan Br.) Along Binalbagan - Isabela Road (Left Bank, Phase II)	Isabela, Negros Occidental	10/05/2022	1	Negros Occidental 2nd DEO	LF	96.500	246	05/17/2022	01/17/2023	22.11	OG	0.316	0.300	0.150	0.030	0.042	0.033	87.10%	-	AHD
615		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22GK0018 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Matab-ang River Along Bacolod North Rd., Sta. 0+000 - Sta. 0+703 Downstream Sta. 0+000 - Sta. 0+2905 Upstream	Talisay City, Negros Occidental	10/06/2022	1	Negros Occidental 1st DEO	LF	48.998	298	02/08/2022	12/02/2022	0.94	OG	0.383	0.241	0.150	0.030	0.047	0.033	88.40%	-	AHD
616		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22LG0033 - Construction of Flood Control Structure, San Miguel - Wason,	Batobato, San Isidro, Davao Oriental,	10/06/2022	1	Davao Oriental 2nd DEO	LF	62.375	255	02/24/2022	11/05/2022	0.31	OG	0.395	0.292	0.150	0.030	0.047	0.033	94.70%	-	AHD
617		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	LB	GE	22LG0010 - Construction of Road Slope Protection Structure along Pres. Diosdado P. Macapagal Natl Hi-way - K1774+396 - K1775+000	Banaybanay, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	96.504	352	03/28/2022	03/14/2023	14.10	OG	0.393	0.240	0.150	0.030	0.042	0.033	88.80%	-	AHD
618		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22LD0035- Construction of Concrete Revetment along Padada- Mainit River, Downstream MASALAM Bridge Section	Hagonoy, Davao del Sur	10/05/2022	1	Davao del Sur DEO	LF	77.606	233	02/18/2022	10/08/2022	0.02	OG	0.375	0.282	0.150	0.030	0.047	0.050	93.40%	-	AHD
619		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22LD0030- Construction of Road from Junction National Highway to Barangay San Vicente to Barangay Kibao	Matanao, Davao del Sur	10/05/2022	2	Davao del Sur DEO	LF	57.902	228	03/21/2022	11/03/2022	6.94	OG	0.388	0.291	0.150	0.030	0.047	0.050	95.60%	-	AHD
620		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22LA0154 – Construction of Sitio Quarry, Brgy. Ngan, Compostela - Upper Ulip, Monkayo Road, Davao de Oro, Package B	Monkayo, Davao de Oro	10/04/2022	2	Davao de Oro 2nd DEO	LF	71.362	252	03/30/2022	12/06/2022	0.89	OG	0.393	0.239	0.150	0.030	0.060	0.033	90.50%	-	AHD
621		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22LA0102 – Construction of Revetment along Manat River (Downstream), Sta. 19+110 - Sta. 19+900 (LS), Sta. 19+500 - Sta. 21+500 (RS), Brgy. Mainit	Nabunturan, Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	66.874	197	04/04/2022	10/17/2022	13.24	OG	0.393	0.240	0.150	0.030	0.047	0.050	91.00%	-	AHD
622		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22JD0060 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Flood Control Structure (Revetment/Bank Protection) along Layawan River, Dapdap Bridge (Labrador Section)	Polanco, Zamboanga del Norte	10/04/2022	2	Zamboanga del Norte 3rd DEO	LF	65.438	286	02/24/2022	12/06/2022	0.73	OG	0.400	0.246	0.150	0.030	0.047	0.033	90.60%	-	AHD
623		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	LB	GE	22MF0028 - Construction of Flood Control Structure, Sitio Concepcion	Brgy. Tinumigues, Lambayong, Sultan Kudarat	10/07/2022	2	Sultan Kudarat 1st DEO	LF	37.901	221	02/22/2022	09/30/2022	-6.76	OG	0.390	0.300	0.082	0.030	0.047	0.033	88.20%	-	DEL
624		LEGACY CONSTRUCTION CORPORATION	22465	L	AAA	MB	GE	22MB0023 - Construction of Revetment along Sinawal River	General Santos City	10/05/2022	2	South Cotabato 1st DEO	LF	88.425	300	02/24/2022	12/20/2022	0.97	OG	0.385	0.299	0.150	0.030	0.037	0.050	95.10%	-	AHD
625	440	LEGACY CONSTRUCTION CORPORATION / DOUBLE J CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-7308	L	AAA	MA	GE	22LA0121 – Construction of Revetment along Pagtulian River, Sta. 0+000 - Sta. 0+750 (BS), Bukal	Nabunturan, Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	56.351	247	03/28/2022	11/29/2022	15.45	OG	0.395	0.241	0.150	0.030	0.055	0.050	92.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
626	441	LEGAZPI PREMIUM DEVELOPMENT CORPORATION	20701	L	AAA	SB	GB	22FH0059 - Construction/Rehabilitation of Water Supply/Septage and Sewerage/Rainwater Collector System - Water Supply - Construction of Water System, Brgy. Hiyop, Brgy. Porot, Brgy. San Isidro, Brgy. Oga, Brgy. Catamban, Brgy. Cobo	Pandan, Catanduanes	10/15/2022	2	Catanduanes DEO	LF	39.199	218	04/12/2022	11/15/2022	-3.62	OG	0.400	0.240	0.114	0.030	0.043	0.033	86.00%	-	DEL
627	442	LEZA CONSTRUCTION & SUPPLY / AQUINO-DELA CRUZ ENGINEERING & CONSTRUCTION (Joint Venture)	JV-21-5662	L	A	MB	GE	22AJ0008- Road Widening- Secondary Roads along Sn Carlos- Calasiao RD- K0211+657-K0212+472, K0212+580- K0212+696	Calasiao, Pangasinan	10/18/2022	2	Pangasinan 4th DEO	LF	39.200	333	02/21/2022	01/19/2023	-3.83	OG	0.359	0.300	0.112	0.030	0.042	0.033	87.60%	-	DEL
628	443	LICSAL CONSTRUCTION CORPORATION	41652	L	B	MA	GE	22LA0083 – Construction of Revetment along Agusan River (Downstream), Sta. 2+400 to Sta. 2+419.318 (LS), Sta. 2+431.465 to Sta. 2+930.00 (LS), Sta. 3+008.577 to Sta. 3+246.896 (LS), Sta. 3+266.034 to Sta. 3+783.342 (LS), Brgy. Cambagang	Maragusan, Davao de Oro	10/04/2022	2	Davao de Oro 2nd DEO	LF	47.904	239	04/04/2022	11/28/2022	0.08	OG	0.374	0.240	0.150	0.030	0.050	0.050	89.40%	-	AHD
629		LICSAL CONSTRUCTION CORPORATION	41652	L	B	MA	GE	22LA0082 – Construction of Revetment along Agusan River (Upstream), Sta.4+640 - Sta. 6+140 (LS), Brgy. Cambagang	Maragusan, Davao de Oro	10/04/2022	1	Davao de Oro 2nd DEO	LF	47.901	239	04/04/2022	11/28/2022	0.08	OG	0.370	0.240	0.150	0.030	0.050	0.050	89.00%	-	AHD
630	444	LIMCORE CONSTRUCTION AND SUPPLY	40712	L	C	SB	GE	22FG0036 - Road Widening along Lagonoy - Presentacion Road, K0498+(-817.00) - K0498+(-547.00)	Lagonoy, Camarines Sur	10/14/2022	2	Camarines Sur 4th DEO	LF	14.700	160	04/05/2022	09/11/2022	-0.99	OG	0.397	0.270	0.140	0.030	0.028	0.033	89.80%	-	DEL
631	445	LINKS BUILDERS AND ENTERPRISES	44325	L	B	SB	GE	21ED0178 - Concreting of Road, Barangay Buhangin	Naujan, Oriental Mindoro	10/20/2022	2	Mindoro Oriental DEO	LF	24.499	182	03/08/2022	09/05/2022	15.25	C	0.493	0.200	0.300				99.30%	93.54% Very Satisfactory	AHD
632	446	LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	22MD0082 (Re-Ad) - Construction of Concrete Road - Sitio Lampaki - Campo 3 Agri - Tourist Road passing through Lampaki 7 Falls, Brgy. Kimarayag	Pigcawayan, North Cotabato	10/06/2022	1	Cotabato 1st DEO	LF	95.535	271	05/23/2022	02/17/2023	0.41	OG	0.397	0.278	0.150	0.030	0.033	0.033	92.10%	-	AHD
633		LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	22MD0079 - Construction of Concrete Road, Pacao - Kiloyao - Sinapangan Road, Alamada - Libungan	North Cotabato	10/07/2022	1	Cotabato 1st DEO	LF	64.964	211	04/05/2022	11/01/2022	-3.34	OG	0.394	0.300	0.117	0.030	0.037	0.033	91.10%	-	DEL
634		LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	22MD0078 - Construction of Concrete Road, Brgy. Central Katingawan	Midsayap, North Cotabato	10/06/2022	1	Cotabato 1st DEO	LF	35.540	186	04/05/2022	10/07/2022	0.04	OG	0.393	0.300	0.150	0.030	0.033	0.050	95.60%	-	AHD
635		LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GB	22MD0065 - Construction of Multi Purpose Building - Construction of Two Storey Building DPWH Cotabato 1st DEO	Villarica, Midsayap, North Cotabato	10/06/2022	2	Cotabato 1st DEO	LF	19.404	240	04/05/2022	11/30/2022	-1.67	OG	0.398	0.300	0.133	0.030	0.033	0.033	92.70%	-	DEL
636		LLABAN CONSTRUCTION AND SUPPLY	29504	L	A	MB	GE	22MD0063 - Construction of Roads Slope Protection Structure along Davao - Cotabato Rd (Jct Digos - Cotabato Sect)	Aleosan, Cotabato	10/07/2022	2	Cotabato 1st DEO	LF	46.570	254	02/28/2022	11/08/2022	-1.03	OG	0.400	0.283	0.140	0.030	0.033	0.033	91.90%	-	DEL
637	447	LLABAN CONSTRUCTION AND SUPPLY / NARAGSAK CONSTRUCTION (Joint Venture)	JV-21-6723	L	A	MA	GE	22MC0029 - Construction of Malasila River Flood Control L/S, Sitio Patulangon	Brgy. Malasila, Makilala, North Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	46.814	291	02/23/2022	12/10/2022	-3.38	OG	0.391	0.239	0.116	0.030	0.033	0.033	84.20%	-	DEL
638	448	LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	MA	GE	22NI0014 - Construction of Road, Jct. National Highway-Kauswagan-San Roque-Gamut-Cabacungan Rd Section (Package B), Barobo, Surigao del Sur	Barobo, Surigao del Sur	09/29/2022	2	Surigao del Sur 2nd DEO	LF	49.469	286	02/14/2022	11/26/2022	66.46	OG	0.358	0.258	0.150	0.030	0.037	0.050	88.30%	-	AHD
639		LM CONSTRUCTION AND GENERAL MARKETING	33727	L	B	SB	GE	22NB0009 - Construction of Flood Mitigation Structure - Construction of Flood Control Project (Boat Landing) along Agusan River, Sta. 0+000.00 - Sta. 0+100.00	Esperanza, Agusan del Sur	10/01/2022	1	Agusan del Sur 1st DEO	LF	25.137	270	06/03/2022	02/27/2023	0.18	OG	0.373	0.240	0.150	0.030	0.047	0.050	89.00%	-	AHD
640	449	LN BUILDERS AND CONSTRUCTION AND SUPPLY	49224	L	D	SB	GE	22PG0028 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads along Kiangan-Tinoc-Baguias Road - K0341+093 - K0341+114, K0341+427 - K0341+445, K0341+448 - K0341+507, K0348+122 - K0348+163, K0348+313 - K0348+335, K0348+618 - K0348+638, K0350+888 - K0350+919, K0355+703 - K0355+733, K0358+460 - K0358+520	Tinoc, Ifugao	10/19/2022	1	Ifugao 1st DEO	LF	29.329	210	04/05/2022	10/31/2022	0.42	OG	0.393	0.283	0.150	0.030	0.042	0.050	94.80%	-	AHD
641	450	LN BUILDERS AND CONSTRUCTION AND SUPPLY / DJY CONSTRUCTION (Joint Venture)	JV-21-6104	L	B	MA	GE	22PG0021 - Lagawe-Boliwong-Abinuan Road Leading to Inchang Falls	Lagawe, Ifugao	10/19/2022	1	Ifugao 1st DEO	LF	54.043	254	04/05/2022	12/14/2022	-4.17	OG	0.386	0.267	0.108	0.030	0.037	0.033	86.10%	-	DEL
642	451	LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	22JC0022 - Construction of New Bridges, Sibungon Br. along Zamboanga West Coastal Road (Sibuco - Sirawai Sect.)	Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 2nd DEO	LF	27.234	299	03/21/2022	01/13/2023	4.87	OG	0.400	0.300	0.150	0.024	0.019	0.050	94.30%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
643		LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	22JA0005 - Construction of Shoreline Protection at Busugan Section	Brgy. Sinubong, Zamboanga City, Zamboanga del Sur	10/06/2022	2	Zamboanga City DEO	LF	39.550	209	03/23/2022	10/17/2022	0.83	OG	0.367	0.300	0.150	0.030	0.047	0.050	94.40%	-	AHD
644		LONG ISLAND BUILDERS & CONSTRUCTION	31730	L	A	MA	GE	22JF0054 - Construction of Causeway Approach - Phase IV of the Kaliantana Bridge	Naga, Zamboanga Sibugay	10/03/2022	1	Zamboanga Sibugay 2nd DEO	LF	48.750	290	04/07/2022	01/21/2023	3.53	OG	0.382	0.289	0.150	0.030	0.051	0.050	95.20%	-	AHD
645	452	LOURDS IVAN CONSTRUCTION SERVICES	47629	L	D	SB	GE	22LF0016: Surigao Del Sur Bdry - Davao Or. Coastal Rd - K1520 + 187 - K1520 + 900	Boston, Davao Oriental	10/05/2022	2	Davao Oriental 1st DEO	LF	20.958	199	02/08/2022	08/25/2022	0.00	C	0.487	0.155	0.300				94.20%	90.06% Very Satisfactory	ONS
646	453	LUCKY STAR CONSTRUCTION & TRADING	13623	L	AAA	LB	GB	22CG0132 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Multi-Purpose Buildings/Facilities to Support Social Services - Construction (Completion) of Multi-Purpose Building, Ricardo Rodriguez Hospital	Bacolor, Pampanga	10/19/2022	1	Pampanga 1st DEO	LF	46.452	270	05/19/2022	02/12/2023	25.40	OG	0.393	0.257	0.150	0.030	0.040	0.033	90.30%	-	AHD
647		LUCKY STAR CONSTRUCTION & TRADING	13623	L	A	MB	GB	20O00028 - Construction of 7-Storey Office Building of Intelligence Service Armed Forces of the Philippines (ISAFP), Camp Gen. Emilio Aguinaldo	Quezon City	10/21/2022	1	NCR Regional Office	LF	144.745	832	12/01/2020	03/12/2023	35.00	OG	0.400	0.279	0.150	0.030	0.035	0.050	94.40%	-	
648	454	LUMEL GLENN CONSTRUCTION	26817	L	B	MA	GE	22EI0045 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads - Construction of Gamot to Tubig Sanglay Local Access Road leading to Tourism Areas in Bulalacao	Bulalacao, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	24.500	193	02/21/2022	09/01/2022	0.00	C	0.493	0.144	0.300				93.70%	95.62% Very Satisfactory	ONS
649	455	M. C. LAYGO BUILDERS	44924	L	D	SB	GB	22OH0115 - Convergence and Special Support Program - Basic Information Program (BIP) - Multi-Purpose Building, Facilities to Support Social Services - Construction of Multi-Purpose Building, Barangay 875	Sta. Ana, Manila	10/28/2022	1	South Manila DEO	LF	4.949	150	06/13/2022	11/09/2022	-5.02	OG	0.382	0.300	0.100	0.022	0.040	0.033	87.70%	-	
650	456	M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	22KA0041 - Construction of Road, from Barangay Batangan Junction to Barangay Maapag	Valencia City, Bukidnon	09/26/2022	1	Bukidnon 1st DEO	LF	47.632	285	01/28/2022	11/08/2022	0.09	OG	0.392	0.258	0.150	0.030	0.065	0.050	94.50%	-	AHD
651		M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	22ND0036 - Butuan City Bypass Road, (Lemon-NRJ-Antongalon-Pianing Section	Butuan City	10/02/2022	1	Butuan City DEO	LF	29.370	240	02/24/2022	10/21/2022	2.25	OG	0.400	0.243	0.150	0.030	0.047	0.050	92.00%	-	AHD
652		M. MONTESCLAROS ENTERPRISES, INC.	6506	L	AAA	LB	GE	22ND0009 - Rehabilitation of Jct. BCIR-North Montilla Boulevard-Salvador Calo Road	Butuan City, Agusan del Norte	10/02/2022	2	Butuan City DEO	LF	86.801	330	02/28/2022	01/23/2023	8.47	OG	0.379	0.247	0.150	0.030	0.051	0.050	90.70%	-	AHD
653	457	M.C.B. ZAMORA CONSTRUCTION AND SUPPLIES	32006	L	B	MA	GE	22CL0021 - Construction of Maculcol Dike, Upstream, North Approach	San Narciso, Zambales	10/22/2022	1	Zambales 1st DEO	LF	46.794	195	03/02/2022	09/12/2022	0.00	C	0.470	0.198	0.300				96.80%	96.8% Outstanding	ONS
654	458	M.G. FRANCISCO CONSTRUCTION	29831	L	B	MA	GE	22CC0113 - Construction of Flood Control Structures (Revetment) along Bocaue River, Barangay Binang 2nd	Bocaue, Bulacan	09/13/2022	2	Bulacan 1st DEO	LF	49.499	240	01/28/2022	09/24/2022	17.73	C	0.472	0.200	0.300				97.20%	96.54% Outstanding	AHD
655	459	M.G. LUALHATI CONSTRUCTION CORPORATION	35373	L	AA	LA	GE	22A00149: Construction of By-Pass and Diversion Roads, Bauang- San Fernando- San Juan Bypass Road (Bauang Section), Package 1	La Union	10/21/2022	2	Regional Office No. I	LF	214.229	541	03/23/2021	09/14/2022	0.12	C	0.439	0.156	0.300				89.50%	93.94% Very Satisfactory	AHD
656	460	M.K.U. CONSTRUCTION AND SUPPLY	37674	L	B	MA	GE	22GK0015 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure Along Matab-ang River, Sta. 0+000 - Sta. 0+750 (Upstream-Left Side)	Talisay City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	48.998	181	02/08/2022	08/07/2022	0.00	C	0.500	0.136	0.300				93.60%	92.46% Very Satisfactory	ONS
657	461	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP.	32195	L	A	MB	GE	22K00210 - Construction of Mala-Lawasaig River Flood Control with Steel Sheet Pile and Slope Protection, Brgy. Lilod Baclayan	Ditsaan-Ramain, Lanao del Sur	12/10/2022	2	Regional Office No. X	LF	125.450	274	03/25/2022	12/23/2022	7.30	C	0.455	0.135	0.300				89.00%	91.76% Very Satisfactory	AHD
658		M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORPORATION	32195	L	A	MB	GE	22K00210 - Construction of Mala-Lawasaig River Flood Control with Steel Sheet Pile and Slope Protection, Brgy. Lilod Baclayan	Ditsaan-Ramain, Lanao del Sur	09/27/2022	1	Regional Office No. X	LF	121.686	274	03/25/2022	12/23/2022	0.06	OG	0.391	0.282	0.150	0.030	0.033	0.050	93.60%	-	AHD
659	462	M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORPORATION / KHK CONSTRUCTION SERVICES (Joint Venture)	JV-22-7518	L	A	MB	GE	22K00289 - Construction of Road, Barangay Padas	Pagayawan, Lanao del Sur	09/27/2022	1	Regional Office No. X	LF	48.015	197	05/23/2022	12/05/2022	1.30	OG	0.394	0.299	0.150	0.030	0.033	0.033	93.90%	-	AHD
660	463	M.P. TABERAO CONSTRUCTION SERVICES AND SUPPLY	46017	L	D	SB	GE	22PF0021 - Construction of Ampusongan Flood Control, Sitio Gayabasan, Ampusongan	Bakun, Benguet	10/18/2022	2	Benguet 2nd DEO	LF	24.009	185	04/12/2022	10/13/2022	0.00	C	0.500	0.133	0.300				93.30%	91.38% Very Satisfactory	ONS
661		M.P. TABERAO CONSTRUCTION SERVICES AND SUPPLY	46017	L	D	SB	GE	22PF0049 - Construction of Flood Control Structure along Ambalideng River (Wanga Ricefield Area)	Poblacion, Kibungan, Benguet	09/25/2022	1	Benguet 2nd DEO	LF	29.231	250	04/17/2022	12/22/2022	8.00	OG	0.393	0.245	0.150	0.030	0.047	0.050	91.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
662		M.P. TABERAO CONSTRUCTION SERVICES AND SUPPLIES	46017	L	D	SB	GE	22PF0049 - Construction of Flood Control Structure along Ambalideng River (Wanga Ricefield Area)	Poblacion, Kibungan, Benguet	12/17/2022	2	Benguet 2nd DEO	LF	29.400	250	04/17/2022	12/22/2022	13.00	C	0.472	0.135	0.300				90.70%	91.18% Very Satisfactory	AHD
663	464	M.S. RAMOS CONSTRUCTION INC	31684	L	B	MA	GE	22OG0097 - Rehabilitation of San Juan River, Phase I	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	43.078	255	03/23/2022	12/02/2022	-1.53	OG	0.399	0.300	0.135	0.030	0.035	0.033	93.20%	-	
664	465	M.V. CALDO CONSTRUCTION AND SUPPLY CORPORATION	16938	L	B	MA	GB	22DC0128: CONVERGENCE AND SPECIAL SUPPORT PROGRAM, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Multi-Purpose Buildings/Facilities to Support Social Services, Construction (Completion) of Multi-Purpose Building	Mataasnakahoy, Batangas	10/12/2022	1	Batangas 3rd DEO	LF	19.002	345	03/30/2022	03/09/2023	-4.59	OG	0.400	0.250	0.104	0.030	0.028	0.033	84.50%	-	DEL
665	466	M.V. SABALBURO CONSTRUCTION AND SUPPLY	32561	L	B	MA	GE	22AD0024 - Construction of New Bridges - Construction of Poblacion Norte Bridge along Manila North Road	Sta. Maria, Ilocos Sur	10/19/2022	2	Ilocos Sur 2nd DEO	LF	22.491	210	02/18/2022	09/15/2022	6.67	C	0.498	0.170	0.300				96.80%	87.38% Satisfactory	AHD
666	467	MA CONSTRUCTION	40584	L	D	SB	GE	22PJ0012 - Asset Preservation Program-Construction/Upgrading/Rehabilitation of Drainage along National Roads-Tertiary Roads-Ubao-Taang Road-K0402+314, K0404+781, K0415+926	Aguinaldo, Ifugao	10/20/2022	2	Ifugao 2nd DEO	LF	20.580	209	02/14/2022	09/10/2022	3.52	C	0.494	0.184	0.300				97.80%	93.66% Very Satisfactory	AHD
667	468	MA-AN CONSTRUCTION CORPORATION	28751	L	B	SB	GE	22OI0046- Rehabilitation of Road Including Drainage, Phase 2	Manuyo 1, Las Pinas City, Metro Manila	09/06/2022	2	Las Piñas-Muntinlupa DEO	LF	14.627	210	02/09/2022	09/06/2022	0.00	C	0.486	0.133	0.300				91.90%	90.16% Very Satisfactory	ONS
668	469	MAC BUILDERS	7249	L	AAAA	LB	GE	22LF0088: Construction of Flood Mitigation Structure along Manay River (Sitio Libtong Section)	Manay, Davao Oriental	10/05/2022	2	Davao Oriental 1st DEO	LF	96.499	340	03/28/2022	03/02/2023	5.08	OG	0.398	0.226	0.150	0.030	0.047	0.050	90.10%	-	AHD
669	470	MAC BUILDERS / ECBJ EASTCOAST CONSTRUCTION (Joint Venture)	JV-22-6993	L		LB	GE	22LF0090 - Construction of Flood Mitigation Structure along Manurigao River (San Antonio Section)	Caraga, Davao Oriental	10/05/2022	1	Davao Oriental 1st DEO	LF	96.500	346	03/28/2022	03/08/2023	30.34	OG	0.399	0.261	0.150	0.030	0.042	0.050	93.20%	-	AHD
670	471	MADSAM ENTERPRISES	40136	L	B	SB	GE	22EI0154 - Concreting of Road, So. Ilaya, Brgy. San Miguel - Brgy. Uyao - Brgy. Libertad	Roxas, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	19.600	170	04/08/2022	09/24/2022	0.00	C	0.475	0.142	0.300				91.70%	88.16% Satisfactory	ONS
671	472	MADYAW CONSTRUCTION & DEV. CORPORATION / JPS CONSTRUCTION (Joint Venture)	JV-21-6185	L	A	MB	GE	22NC0020 - Construction of Road, NRJ Osmeña-Cornota-Lydia Road, Barangay Lydia	La Paz, Agusan del Sur	09/30/2022	1	Agusan del Sur 2nd DEO	LF	62.725	237	04/11/2022	12/03/2022	13.09	OG	0.400	0.251	0.150	0.030	0.023	0.050	90.40%	-	AHD
672	473	MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	LA	GE	22LG0016 - Preventive Maintenance of Road: Asphalt Overlay along Pres. Diosdado P. Macapagal Natl Hi-way - K1714+295 - K1715+025	Mati, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	49.001	237	03/28/2022	11/19/2022	0.50	OG	0.400	0.245	0.150	0.030	0.051	0.033	90.90%	-	AHD
673		MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	MA	GE	11LG0012 - Construction of Flood Mitigation Structure along Tubo-Tubo River, Sta. 0+000 - Sta. 0+695	Governor Generoso, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	49.003	232	02/21/2022	10/10/2022	0.02	OG	0.369	0.261	0.150	0.030	0.051	0.033	89.40%	-	AHD
674		MAER SUMMIT KONSTRUKT CO.	25262	L	AAA	LA	GE	22LO0095- Road Widening at Specific Locations along Jct. Manikling- Gov. Generoso Rd. (S01402MN), K1744+436- K1757+037	Governor Generoso, Davao Oriental	10/06/2022	1	Regional Office No. XI	LF	234.495	300	04/08/2022	02/01/2023	26.97	OG	0.398	0.280	0.150	0.030	0.047	0.050	95.50%	-	AHD
675	474	MAFIL BUILDERS, INC.	35845	L	B	SB	GE	22KB0007 - Construction/Upgrading/Rehabilitationof Drainage along Maramag-Maradugao Rd - K1564+000 - K1565+500 (BS)	Brgy. San Miguel, Maramag, Bukidnon	09/27/2022	1	Bukidnon 2nd DEO	LF	31.647	240	02/10/2022	10/07/2022	0.19	OG	0.400	0.300	0.150	0.030	0.042	0.050	97.20%	-	AHD
676		MAFIL BUILDERS, INC.	35845	L	B	SB	GE	22KA0057 - Construction/Upgrading/Rehabilitation of Draiange along Sayre Highway - K1510+325 - K1511+320	Brgy. San Jose, Malaybalay City, Bukidnon 2nd LD	09/26/2022	1	Bukidnon 1st DEO	LF	38.199	285	03/23/2022	01/01/2023	35.81	OG	0.387	0.278	0.150	0.030	0.061	0.050	95.60%	-	AHD
677	475	MAINTIN CONSTRUCTION & SUPPLY	45472	L	C	SB	GB	22EG0036- Construction of Multi-Purpose Building at Barangay Santa Lourdes	City of Puerto Princesa, Palawan	10/17/2022	2	Palawan 3rd DEO	LF	4.950	200	02/10/2022	08/28/2022	-4.58	OG	0.398	0.242	0.104	0.030	0.045	0.033	85.20%	-	DEL
678	476	MAKAPA CORPORATION	30029	L	AAA	LA	GE	22FA0009 - Rehabilitation of Revetment, Upstream of San Fernando Bridge 2, Right Side, Barangay Bonga (Upper)	Bacacay, Albay	10/15/2022	2	Albay 1st DEO	LF	49.000	214	02/24/2022	09/25/2022	0.00	C	0.475	0.135	0.300				91.00%	93.28% Very Satisfactory	
679	477	MAKAPA CORPORATION / 8AR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-21-5777	L	AAA	MB	GE	22FA0007 - Construction of By-Pass and Diversion Roads: Tabaco City By-Pass Road	Tabaco City, Albay	10/15/2022	2	Albay 1st DEO	LF	72.375	296	03/09/2022	12/29/2022	10.91	OG	0.360	0.211	0.150	0.030	0.051	0.050	85.20%	-	
680	478	MAK-JAY CONSTRUCTION	19057	L	B	MA	GE	22DC0015: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Network Development Program, Road Widening, Tertiary Roads, Talisay-Laurel-Agoncillo Rd - K0095+530-K0096+066, K0096+156-K0096+195	Laurel, Batangas	10/12/2022	1	Batangas 3rd DEO	LF	32.893	210	03/25/2022	10/20/2022	0.13	OG	0.399	0.265	0.150	0.030	0.028	0.050	92.20%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
681		MAK-JAY CONSTRUCTION	19057	L	B	SB	GE	22PF0037 - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads: Gov. Bado Dangwa National Road - K0311+130 - K0311+150, K0313+750 - K0313+770, K0314+670 - K0314+695, K0315+143 - K0315+158, K0316+175-K0316+207, K0316+503-K0316+528, K0317+693-K0317+723	Kibungan, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	34.270	255	06/01/2022	02/10/2023	26.44	OG	0.396	0.239	0.150	0.030	0.042	0.033	89.00%	-	AHD
682	479	MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION	15885	L	AAA	LA	GE	22KG0032 - Network Development Program - Off-Carriageway Improvement - Primary Roads Linamon - Zamboanga Road - K1599+029 - K1600+921, K1600+1009 - K1601+000, K1600+921 - K1600+1009, K1601+000 - K1602+000	Lala, Lanao del Norte	09/27/2022	2	Lanao del Norte 2nd DEO	LF	33.090	155	02/08/2022	07/12/2022	13.35	C	0.500	0.136	0.300				93.60%	90.66% Very Satisfactory	AHD
683	480	MARCBILT CONSTRUCTION, INC.	21844	L	AAA	LA	GE	22OG0098 - Rehabilitation of San Juan River, Phase II	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	43.120	255	03/23/2022	12/02/2022	3.71	OG	0.399	0.300	0.150	0.030	0.040	0.033	95.20%	-	
684	481	MARCBILT CONSTRUCTION, INC. / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6478	L	AAA	LB	GE	22PL0012 - Special Road Fund-Motor Vehicle Users Charge (MVUC) as Per R.A. 11239 - Installation and Furnishing of Safety Devices Solar Studs and Solar Led Street Light along Kalinga-Cagayan Road (Calanan-Enrile Section) - K0516+705 - K0526+229	Rizal, Kalinga	10/21/2022	1	Lower Kalinga DEO	LF	94.279	293	02/23/2022	12/12/2022	5.97	OG	0.387	0.225	0.150	0.030	0.050	0.050	89.20%	-	AHD
685		MARCBILT CONSTRUCTION, INC. / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-6479	L	AAA	LB	GE	22PL0025 - Special Road Fund-Motor Vehicle Users Charge (MVUC) as Per R.A. 11239 - Installation of Safety Devices and Solar Led Street Light along Mt. Province Bdry.- Calanan - Pinukpuk - Abbut - K0488+945 - K0495+358 (Cagaluan-Calanan Section), K0496+(-700) - K0498+469 (Calanan-Pinukpuk Section)	Tabuk City, Kalinga	10/21/2022	1	Lower Kalinga DEO	LF	94.022	393	04/08/2022	05/05/2023	52.58	OG	0.386	0.300	0.150	0.030	0.050	0.050	96.60%	-	AHD
686	482	MARCUS CONSTRUCTION AND SUPPLY	12601	L	A	MA	GE	22MC0030 - Construction of Flood Control Dike Along Kabacan River R/S	Brgy. Inac, Magpet, North Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	66.198	280	02/24/2022	11/30/2022	-1.11	OG	0.396	0.282	0.139	0.030	0.051	0.033	93.10%	-	DEL
687		MARCUS CONSTRUCTION AND SUPPLY	12601	L	A	MB	GE	22MI0013 - Construction of Road, Kabacan - Aringay - Bangilan Road	Kabacan, North Cotabato	10/06/2022	1	Cotabato 3rd DEO	LF	47.280	245	03/24/2022	11/23/2022	4.77	OG	0.393	0.300	0.150	0.030	0.042	0.050	96.50%	-	AHD
688	483	MAR-DEB CONSTRUCTION & DEVELOPMENT CORP.	06715	L	AAA	MA	GE	22BG0048 - OO1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Bypass and Diversion Roads - Cauayan City - Cabatuan Diversion Road, Cabatuan Section	Cabatuan, Isabela	10/15/2022	2	Isabela 3rd DEO	LF	36.652	197	02/14/2022	08/29/2022	0.00	C	0.488	0.132	0.300				92.00%	91.88% Very Satisfactory	ONS
689		MAR-DEB CONSTRUCTION & DEVELOPMENT CORP.	06715	L	AAA	MA	GE	22BH0057 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control along Ganano River at Batal (Sta. 0+000 to Sta. 0+400)	Barangay Batal, Santiago City, Isabela	10/14/2022	2	Isabela 4th DEO	LF	70.445	240	02/17/2022	10/14/2022	34.87	C	0.483	0.144	0.300				92.70%	86.64% Satisfactory	AHD
690	484	MARK ANTHONY CONSTRUCTION & SUPPLY	34057	L	B	MA	GB	22LD0062- Construction of Multi-Purpose Building (Modern and Resilient Municipal Building)	Padada, Davao del Sur	10/05/2022	2	Davao del Sur DEO	LF	38.017	270	02/21/2022	11/17/2022	-1.20	OG	0.380	0.280	0.138	0.020	0.047	0.033	89.80%	-	DEL
691	485	MARTINEZ ENTERPRISES	39400	L	B	SB	GE	21ED0156 - Concreting of Road Barangay Sta. Rosa I - Mangangan II	Baco, Oriental Mindoro	10/20/2022	2	Mindoro Oriental DEO	LF	23.571	182	03/08/2022	09/05/2022	0.00	C	0.480	0.200	0.300				98.00%	91.44% Very Satisfactory	ONS
692	486	MAR-VEL CONSTRUCTION & SUPPLY	23722	L	B	MA	GE	22DI0036 - Construction of Revetment/Riverwall along San Isidro River, Brgy. Sampaguita	San Pedro City, Laguna	10/11/2022	2	Laguna 2nd DEO	LF	77.196	288	02/21/2022	12/05/2022	0.31	OG	0.389	0.266	0.150	0.030	0.042	0.050	92.70%	-	AHD
693	487	MARXTON CONSTRUCTION	43291	L	B	SB	GB	22CD0038 - Construction of Scout Ranger School (SRS) Military Operations in Urban Terrain (MOUT) Training Facilities, Camp Tension	San Miguel, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	24.132	265	02/28/2022	11/19/2022	1.70	OG	0.400	0.270	0.150	0.030	0.042	0.050	94.20%	-	AHD
694	488	MAVERICK BUILDERS INCORPORATED	14466	L	AA	LA	GE	22LF0038: Surigao del Sur Bdry-Davao Or Coastal Rd - K1604 + 966 - K1608 + 799	Caraga, Davao Oriental	10/05/2022	2	Davao Oriental 1st DEO	LF	88.500	309	03/28/2022	01/30/2023	35.99	OG	0.395	0.254	0.150	0.030	0.045	0.050	92.40%	-	AHD
695	489	MBD GENERAL CONSTRUCTION	09991	L	A	MA	GE	22KI0041 - Network Development Program, Road Widening - Secondary Roads, Calamba - Baliangao Road - K1788+631 - K1790+000	Baliangao, Misamis Occidental	09/29/2022	2	Misamis Occidental 1st DEO	LF	50.765	210	03/21/2022	10/16/2022	-1.36	OG	0.393	0.300	0.136	0.030	0.056	0.033	94.80%	-	DEL
696	490	MDP CONSTRUCTION SERVICES	45809	L	D	SB	GE	22IJ0052 - Construction/Upgrading/Rehabilitation of Drainage Along National Roads - Primary Roads, Daang Maharlika (SM) (Sn Isidro - Sn Juanico Br.) K0725+1033 - K0726+875	Calbayog City, Samar	09/30/2022	2	Samar 1st DEO	LF	26.399	224	03/23/2022	11/01/2022	3.34	OG	0.396	0.240	0.150	0.030	0.042	0.050	90.80%	-	AHD
697	491	MEGA M BUILDERS CORPORATION	20515	L	B	MA	GE	22DP0023 - Network Development Program - Road Widening - Tertiary Roads - San Pablo - Rizal - Nagcarlan - Liliw Rd - K0099+240 - K0099+828, K0099+841.80 - K0100+389	Nagcarlan, Laguna	10/12/2022	2	Laguna 3rd DEO	LF	78.454	240	02/18/2022	10/15/2022	5.00	C	0.492	0.175	0.300				96.70%	95.86% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
698		MEGA M BUILDERS CORPORATION	20515	L	B	MA	GE	22DP0016 - Network Development Program - Off-Carriageway Improvement - Tertiary Roads - Lipa City - Alaminos Rd. - K0076+(-699) - K0076+225	Alaminos, Laguna	10/12/2022	2	Laguna 3rd DEO	LF	48.286	208	01/28/2022	08/23/2022	0.00	C	0.488	0.172	0.300				96.00%	93.3% Very Satisfactory	ONS
699	492	MEGAGOLD CONSTRUCTION AND DEVELOPMENT, OPC	51339	L	B	SB	GE	22GD0046 - Construction of Flood Control Structures along Visayan Sea (Phase 2)	Brgy. Punta Cogon, Roxas City, Capiz	10/09/2022	2	Capiz 1st DEO	LF	29.400	275	03/31/2022	12/30/2022	3.19	OG	0.392	0.240	0.150	0.030	0.042	0.050	90.40%	-	AHD
700	493	MEGAPOLITAN BUILDERS AND CONSTRUCTION SUPPLY	38288	L	A	MA	GE	22AB0001 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads, Batac - Paoay Road, K0470+(-173) - K0470+000, K0470+(-437) - K0470+(-173), K0470+000 - K0471+000	Batac City, Ilocos Norte	10/20/2022	1	Ilocos Norte 2nd DEO	LF	16.385	221	03/25/2022	10/31/2022	0.16	OG	0.385	0.300	0.150	0.030	0.060	0.050	97.50%	-	AHD
701	494	MEGAY CONSTRUCTION	34354	L	A	MA	GE	22BB0019 - OO2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Structure - Construction of Flood Control	Tueg, Bitag Grande, Baggao, Cagayan	10/15/2022	2	Cagayan 1st DEO	LF	48.985	283	02/02/2022	11/11/2022	34.44	C	0.453	0.151	0.300				90.40%	91.42% Very Satisfactory	AHD
702		MEGAY CONSTRUCTION	34354	L	A	MA	GE	22FN0033 - 002: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Dike along Bato Lake, San Vicente Section (Sta. 3+500 - Sta. 3+704)	Bato, Camarines Sur	10/14/2022	2	Camarines Sur 5th DEO	LF	48.999	200	02/22/2022	09/09/2022	12.10	C	0.449	0.200	0.300				94.90%	93.58% Very Satisfactory	AHD
703	495	MG DRAGON CONSTRUCTION SERVICES	50676	L	A	SB	GE	22EI0039 - Construction/Improvement of Access Road leading to Airport (Kalsada tungo sa Paliparan, Riles at Dugtungan Program - KATUPARAN) Pinamalayan Airport Road	Pinamalayan, Oriental Mindoro	10/19/2022	1	Southern Mindoro DEO	LF	23.303	270	06/06/2022	03/02/2023	-0.75	OG	0.400	0.240	0.142	0.030	0.061	0.033	90.60%	-	DEL
704	496	MG SAMIDAN CONSTRUCTION	33234	L	A	MB	GE	22PM0030 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Paving of Unpaved Roads - Tertiary Roads, Jct. Talubin-Barlig-Natonin- Paracelis-Calaccad Road, K0409+040-K0409+090, K0427+535-K0427+693, K0428+538-K0428+735, K0429+741-K0429+798, K0429+869-K0430+137, K0435+435-K0435+526	Natonin and Barlig, Mountain Province	10/21/2022	2	Mt. Province 2nd DEO	LF	34.300	207	04/07/2022	10/30/2022	-1.16	OG	0.399	0.241	0.138	0.030	0.033	0.033	87.40%	-	DEL
705	497	MG SAMIDAN CONSTRUCTION / A.P.O. GENERAL CONSTRUCTION (Joint Venture)	JV-21-6105	L	A	MA	GE	22PM0016 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure, Bagwang Proper, Sta. 088+900 - Sta. 089+500 (R.S.), Palitod	Paracelis, Mt. Province	10/20/2022	1	Mt. Province 2nd DEO	LF	57.900	341	02/24/2022	01/30/2023	-0.72	OG	0.389	0.234	0.143	0.030	0.042	0.033	87.10%	-	DEL
706	498	MG SAMIDAN CONSTRUCTION / AKSUM CONTRACTING CORPORATION (Joint Venture)	JV-22-7516	L	A	MB	GE	22P00063 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program -Rehabilitation / Reconstruction of Roads With Slips, Slope Collapse, and Landslide - Secondary Roads - Cong. Andres Acop Cosalan Rd, K0318+570 - K0318+690	Kabayan, Benguet	10/18/2022	1	CAR Regional Office	LF	163.948	240	06/07/2022	02/01/2023	18.16	OG	0.397	0.240	0.150	0.030	0.042	0.050	90.90%	-	AHD
707	499	MG SAMIDAN CONSTRUCTION / BTCJR CONSTRUCTION AND ENGINEERING SERVICES (Joint Venture)	JV-22-7071	L	A	MB	GE	22PF0030 - Rehabilitation / Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads: Cong. Andres Acop Cosalan Rd. K0343+400 - K0343+429, K0345+199 - K0345+218, K0348+738 - K0348+801, K0356+396 - K0356+542	Bunguias, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	63.806	260	06/01/2022	02/15/2023	8.66	OG	0.394	0.241	0.150	0.030	0.042	0.050	90.70%	-	AHD
708	500	MG SAMIDAN CONSTRUCTION / GELLE CONSTRUCTION SERVICES (Joint Venture)	JV-21-5832	L	A	MB	GE	22PF0004 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide Tertiary Roads: Kiangan - Tinoc - Buguias Road - K0354+636 K0354+730, K0359+180 K0359+586	Buguias, Benguet	10/19/2022	2	Benguet 2nd DEO	LF	39.200	279	03/07/2022	12/10/2022	0.27	OG	0.394	0.240	0.150	0.030	0.042	0.033	88.90%	-	AHD
709	501	MGSR CONSTRUCTION	33446	L	B	MA	GE	22PL0021 - Organizational Outcome 1: Ensure Safety and Reliable National Road System - Network Development Program - Road Widening-Primary Roads - Kalinga - Cagayan Road (Calanan-Enrile Section) - K0520+026 - K0521+000, K0524+128 - K0525+096	Rizal, Kalinga	10/21/2022	1	Lower Kalinga DEO	LF	46.707	224	04/08/2022	11/17/2022	0.65	OG	0.391	0.300	0.150	0.030	0.033	0.050	95.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
710	502	MIGHTY HOK SUMMIT CONSTRUCTION & DEVELOPMENT CORP.	43834	L	A	MA	GE	22HL0023 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Asset Preservation Program: Rehabilitation / Reconstruction of Road Slips, Slope Collapse and Landslide - Secondary Roads: Sta. Catalina - Pamplona - Tanjay City - K0072+000 to K0072+619	Sta. Catalina, Negros Oriental	09/30/2022	1	Negros Oriental 3rd DEO	LF	49.000	225	02/17/2022	09/29/2022	0.00	C	0.497	0.150	0.300				94.70%	94.7% Very Satisfactory	ONS
711	503	MIGHTY HOK SUMMIT CONSTRUCTION AND DVELOPMENT CORP. / LEGACY CONSTRUCTION CORPORATION (FORMERLY: LEGACY CONSTRUCTION) (Joint Venture)	JV-21-6709	L	AAA	MA	GE	22HK0045 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction of Tanjay River Control	Tanjay City, Negros Oriental	09/30/2022	1	Negros Oriental 2nd DEO	LF	59.904	305	02/18/2022	12/19/2022	8.68	OG	0.396	0.279	0.150	0.030	0.037	0.050	94.20%	-	AHD
712	504	MINDANAO ROCK	23479	L	AAA	MB	GE	22KJ0045 - Construction of Missing Links/New Roads Bonifacio - Don Victoriano Road	Misamis Occidental	09/28/2022	2	Misamis Occidental 2nd DEO	LF	91.675	310	03/10/2022	01/13/2023	-4.03	OG	0.398	0.261	0.110	0.024	0.056	0.033	88.20%	-	DEL
713	505	MINDANAO ROCK / BOOMETRIX DEVELOPMENT CORPORATION (Joint Venture)	JV-21-5880	L	AA	MB	GE	22NF0027: Construction/Installation of Solar Lights with Sign and Devices along Dapa-Jct. Cancohoy Road (S0005SG) (Dapa-Jct. Cancohoy Section)	Dapa, Surigao del Norte	10/04/2022	1	Surigao del Norte 1st DEO	LF	57.321	117	03/06/2022	06/30/2022	0.00	C	0.500	0.174	0.300				97.40%	97.4% Outstanding	ONS
714		MINDANAO ROCK / BOOMETRIX DEVELOPMENT CORPORATION (Joint Venture)	JV-21-5930	L	AA	MB	GE	22NF0042: Construction/Installation of Solar Lights with Safety Sign and Devices along Socorro- Nueva Estrella- Pamosaingan Road (S00367SG) (Socorro- Brgy. Pamosaingan Section)	Socorro, Surigao del Norte	10/04/2022	1	Surigao del Norte 1st DEO	LF	57.321	117	03/06/2022	06/30/2022	0.00	C	0.498	0.183	0.300				98.10%	98.1% Outstanding	ONS
715	506	MJ BARCELONA CONSTRUCTION AND SUPPLY	34723	L	A	MA	GE	22GG0128 - Construction of Concrete Road in Barangay Balaticon to Barangay Nalbugan	Calinog, Iloilo	10/06/2022	1	Iloilo 2nd DEO	LF	19.800	201	03/29/2022	10/15/2022	-0.72	OG	0.389	0.298	0.143	0.030	0.037	0.033	93.00%	-	DEL
716	507	MJ TIONGSON CONSTRUCTION	24202	L	B	MA	GE	22ME0012 - Construction of Road, Brgy Alegria to Sitio Pait	Alabel, Sarangani Province	10/04/2022	1	Sarangani DEO	LF	39.199	240	04/05/2022	11/30/2022	10.40	OG	0.394	0.235	0.150	0.030	0.042	0.050	90.10%	-	AHD
717	508	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22DD0245 - Convergence and Special Support Program, Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239, Installation of Streetlights Package A	Lipa City, Batangas	10/11/2022	2	Batangas 4th DEO	LF	98.000	210	03/25/2022	10/20/2022	-0.25	OG	0.399	0.239	0.148	0.030	0.051	0.033	90.00%	-	DEL
718		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	05733	L	AAA	LA	GE	22LB0006- Construction of Road Slope Protection Structure- Davao City Div Rd.- K1511+907- K1511+980	Davao City	10/07/2022	1	Davao City 1st DEO	LF	84.870	292	04/13/2022	01/29/2023	52.38	OG	0.400	0.300	0.150	0.030	0.047	0.050	97.70%	-	AHD
719		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22GB0007 - Tipuluan Br. (B00391PN) along Odiong - Sibalom - San Remigio - Leon Rd	Sibalon, Antique	10/07/2022	1	Antique DEO	LF	66.875	310	02/18/2022	12/24/2022	13.48	OG	0.378	0.239	0.150	0.030	0.042	0.050	88.90%	-	AHD
720		MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC.	5733	L	AAA	LA	GE	22GB0008 - Sibalom Br. (B00317PN) along Iloilo - Antique Rd	Sibalom, Antique	10/07/2022	2	Antique DEO	LF	67.550	300	02/18/2022	12/14/2022	30.07	OG	0.393	0.218	0.150	0.030	0.047	0.050	88.80%	-	AHD
721	509	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / AREMAR CONSTRUCTION CORP. (Joint Venture)	JV-21-4433	L	AAA	LA	GE	21F00073 - OO1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Cluster I - I - Sorsogon City Coastal Bypass Road, Package 7, Sorsogon; II - Sorsogon City, Coastal Bypass Road, Package 8, Sorsogon	Sorsogon City, Sorsogon (1st Legislative District)	10/17/2022	2	Regional Office No. V	LF	211.512	511	04/23/2021	09/15/2022	13.76	C	0.412	0.149	0.300				86.10%	90.78% Very Satisfactory	
722	510	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / BOOMETRIX DEVELOPMENT CORP. (Joint Venture)	JV-20-4153	L	AAA	LB	GE	21HB0157 - Protect Lives and Properties Against Major Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River basins and Principal Rivres, Construction of Loboc River Control, Barangay Jimilian, Sta. 0+000 - Sta. 0+042.57; Sta. 0+055.98 - Sta. 0+203.46; Sta. 0+208.06 - Sta. 0+226.01	Loboc, Bohol	10/02/2022	2	Bohol 3rd DEO	LF	48.944	360	05/24/2021	05/18/2022	0.00	C	0.499	0.151	0.300				95.00%	93.98% Very Satisfactory	ONS
723	511	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / EC STRUCTURAL COMPOSITES, INC. (Joint Venture)	JV-22-7211	L	AAA	LA	GE	22G00134 - Retrofitting of Bridge - Dalanas Br. (B00343PN) along Iloilo Antique Rd.	Barbaza, Antique	10/08/2022	1	Regional Office No. VI	LF	155.365	406	03/29/2022	05/08/2023	15.82	OG	0.400	0.240	0.150	0.030	0.050	0.050	92.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
724	512	MONOLITHIC CONSTRUCTION & CONCRETE PRODUCTS, INC. / MG SAMIDAN CONSTRUCTION (Joint Venture)	JV-21-4634	L	AAA	LB	GE	21P00041-Organizational Outcome 1: Ensure Safe and Reliable National Road System-Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads - Itogon - Dalupirip - San Manuel Boundary Road, K0275+510 to K0275+635, K0275+690 to K0275+810	Itogon, Benguet	12/17/2022	2	CAR Regional Office	LF	279.850	318	01/07/2022	11/20/2022	2.00	C	0.500	0.150	0.300				95.00%	91.4% Very Satisfactory	AHD
725	513	MORTAR MASTERS & CONCRETE BUILDERS	43228	L	AAA	MA	GE	22JC0004 - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads, Sindangan - Liloy Rd. - K1937+580 - K1937+720, K1937+840 - K1937+920	Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 2nd DEO	LF	67.550	221	03/17/2022	10/23/2022	2.00	C	0.500	0.157	0.300				95.70%	93% Very Satisfactory	AHD
726	514	MORTAR MASTERS & CONCRETE BUILDERS / S-ANG CONSTRUCTION & GENERAL TRADING, INC. (Joint Venture)	JV-21-5229	L	AA	MA	GE	21HH0097: 001: Ensure Safe and Reliable National Road System- Asset Preservation Program- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide- Secondary Roads- Cebu- Balamban Transcentral Highway, K0008+806 - K0008+1002	Cebu City	09/28/2022	2	Cebu City DEO	LF	88.237	271	10/29/2021	07/26/2022	3.69	C	0.472	0.181	0.300				95.30%	92.12% Very Satisfactory	AHD
727	515	MRRM TRADING & CONSTRUCTION	19657	L	AA	MB	GE	22OI0037 - Construction of Flood Control Structure, Daclangan Creek	Las Pinas City, Metro Manila	07/07/2022	2	Las Piñas-Muntinlupa DEO	LF	48.994	180	02/09/2022	08/07/2022	13.33	C	0.477	0.138	0.300				91.50%	89.52% Very Satisfactory	AHD
728	516	MS2 BUILDER AND SUPPLIES INC.	48429	L	D	SB	GE	22FH0009 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of River Control Structure, Brgy. San Nicolas	Panganiban, Catanduanes	10/16/2022	2	Catanduanes DEO	LF	29.399	189	03/02/2022	09/06/2022	1.00	C	0.462	0.133	0.300				89.50%	88.96% Satisfactory	AHD
729	517	MSB VITUG CONSTRUCTION	33019	L	AAA	LB	GE	22OB0070 - Rehabilitation of Pasig-Marikina River Channel, Sta. 1+500 - Sta. 3+000	Pasig City	10/14/2022	1	Metro Manila 1st DEO	LF	88.572	240	05/16/2022	01/10/2023	-7.94	OG	0.400	0.300	0.071	0.030	0.047	0.033	88.10%	-	DEL
730	518	MUAÑA CONSTRUCTION AND DEVELOPMENT CORP.	9354	L	B	MA	GE	22HB0025- Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Alemania, Dimiao - Cambacol - Limokon Ilaya - Cabagakian Dimiao to Anonang, Valencia Road, Sta. 0+491 to Sta. 2+383	Dimiao, Bohol	10/02/2022	2	Bohol 3rd DEO	LF	39.200	170	03/23/2022	09/08/2022	0.00	C	0.481	0.144	0.300				92.50%	91.84% Very Satisfactory	ONS
731	519	MURIELEVEN BUILDERS AND CONSTRUCTION SUPPLY CORP.	50115	L	D	SB	GE	22DL0145 - Organiztional Outcome 2: Protect Lives and Properties againts Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drianage Systems 15. Construction of Flood Control Structure, Talong River	Lopez, Quezon	10/15/2022	1	Quezon 4th DEO	LF	29.400	315	03/24/2022	02/01/2023	28.01	OG	0.400	0.262	0.150	0.030	0.047	0.050	93.90%	-	AHD
732	520	MUST ENTERPRISES	13336	L	A	MB	GE	22MI0092 - Road Widening along Matalam - Mlang - Bagongtapay Jct Rd - K1648+700 - K1650+553	Mlang, Cotabato	10/06/2022	1	Cotabato 3rd DEO	LF	48.448	185	05/30/2022	11/30/2022	0.14	OG	0.395	0.300	0.150	0.030	0.042	0.050	96.70%	-	AHD
733		MUST ENTERPRISES	13336	L	A	MA	GE	22MD0057 - Construction of Revetment - Construction of Flood Control Structure, Libungan River (Nalin Section - Phase V)	Nalin, Midsayap, Cotabato	10/06/2022	1	Cotabato 1st DEO	LF	48.949	256	02/02/2022	10/15/2022	-1.08	OG	0.393	0.285	0.139	0.030	0.037	0.033	91.70%	-	DEL
734	521	MY BUILDERS AND CONSTRUCTION	22687	L	B	MA	GB	22AE0058 - Basic Infrastructure Program (BIP) - Construction (Completion) of Multi-Purpose Building, DMMMSU-NLUC	Sapilang, Bacnotan, La Union	10/22/2022	1	La Union 1st DEO	LF	2.969	90	04/11/2022	07/09/2022	17.28	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
735	522	N.B. AVILA CONSTRUCTION / AD PINEDA CONSTRUCTION (Joint Venture)	JV-21-5928	L	AA	MA	GE	22DF0012: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide- Tertiary Roads, Indang-Alfonso via Luksuhin Rd - K0061+163 - K0061+400	Indang, Cavite	10/14/2022	1	Cavite 1st DEO	LF	40.478	90	02/24/2022	05/24/2022	0.00	C	0.500	0.137	0.300				93.70%	93.7% Very Satisfactory	ONS
736	523	N.B. AVILA CONSTRUCTION / R.V. RIETA TRADING & GENERAL CONSTRUCTION (Joint Venture)	JV-22-7312	L	AA	MA	GE	22DQ0081: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction/Upgarding/ of Damaged Paved Roads - Secondary Roads - Cavite-Batangas Road (S01988LZ)	Bacoor City, Cavite	10/14/2022	1	Cavite 3rd DEO	LF	96.500	360	04/11/2022	04/05/2023	14.84	OG	0.396	0.278	0.150	0.030	0.037	0.050	94.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
737	524	N.B. AVILA CONSTRUCTION / SELPHAR CONSTRUCTION (Joint Venture)	JV-22-7119	L	AA	MA	GE	22DQ0067: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems- Construction of Revetment along Imus River, Phase I	Brgy. Tubuan 1, Silang, Cavite	10/14/2022	2	Cavite 3rd DEO	LF	96.500	330	04/13/2022	03/08/2023	6.97	OG	0.397	0.275	0.150	0.030	0.023	0.050	92.50%	-	AHD
738	525	N.D.M. SANCHEZ BUILDERS & DEVELOPMENT CORPORATION	35410	L	AAA	MA	GE	22DC0052: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Flood Mitigation Structure along San Juan River, Tanauan-Sto. Tomas, Batangas	Sto. Tomas, Batangas	10/12/2022	2	Batangas 3rd DEO	LF	77.199	330	02/23/2022	01/18/2023	8.69	OG	0.399	0.293	0.150	0.030	0.028	0.050	95.00%	-	AHD
739	526	N.E.B. CONSTRUCTION AND SUPPLY	42404	L	C	SB	GE	22FC0161 - Construction of Flood Control Structure, Brgy. San Vicente	Sta. Elena, Camarines Norte	10/12/2022	2	Camarines Norte DEO	LF	23.776	166	03/11/2022	08/23/2022	3.62	C	0.476	0.133	0.300				90.90%	86.22% Satisfactory	AHD
740	527	N.M.E. CONSTRUCTION	22984	L	A	MA	GE	22OH0014 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/ Strategic Public Buildings/ Facilities - Improvement of Road including Drainage, Zone 60, 61 & 62, Sta. Mesa	Manila	10/20/2022	2	South Manila DEO	LF	39.125	240	02/24/2022	10/21/2022	4.28	C	0.500	0.143	0.300				94.30%	89.08% Very Satisfactory	
741	528	N.N. YU CONSTRUCTION, INC.	10470	L	A	MA	GE	20HA0100 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation Structure along Abatan River	Brgy. Sto. Rosario, Antequera, Bohol	12/20/2022	1	Bohol 1st DEO	LF	48.950	398	03/15/2021	04/16/2022	0.00	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	ONS
742	529	NAGAMOS BUILDERS	44619	L	B	SB	GE	22GA0109 - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations Access Road from Makato Proper to Hagachac Leading to Baybay Beach & Alibagon Bakhawan Park, Package II	Makato, Aklan	10/08/2022	2	Aklan DEO	LF	29.400	160	03/24/2022	08/30/2022	21.62	C	0.492	0.133	0.300				92.50%	91.42% Very Satisfactory	AHD
743	530	NALE CONSTRUCTION / R.E. SINGSON CONSTRUCTION (Joint Venture)	JV-22-7272	L	B	MB	GE	22HK0039: Ensure Safe and Reliable National Road System - Network Development Program: Primary Roads - Road Widening at Specific Locations along Dumaguete North Road (Dumaguete - Jct Bais - Kabankalan) K0018+900 - K0020+399	Amlan, Negros Oriental	09/30/2022	1	Negros Oriental 2nd DEO	LF	60.264	270	03/24/2022	12/18/2022	0.20	OG	0.392	0.253	0.150	0.030	0.042	0.050	91.70%	-	AHD
744	531	NANA BUILDERS	18863	L	D	SB	GE	22GD0058 - Construction of Drainage Structure along Road at Specific Locations along Roxas City - Cagay - Sibaguan - Balijuagan - Cudian - Ivisan Road (S00278PN), K0104+400 - K0109+466.98	Brgy. Balijuagan, Sibaguan & Cagay, Roxas City, Capiz	10/10/2022	1	Capiz 1st DEO	LF	21.859	306	04/13/2022	02/12/2023	34.06	OG	0.399	0.240	0.150	0.030	0.047	0.050	91.60%	-	AHD
745	532	NEN BUILDERS AND DEVELOPMENT SERVICES CORPORATION	42265	L	B	MA	GE	22LA0070 – Construction of Road, Prosperidad, Montevista to Casoon	Monkayo, Davao de Oro	10/04/2022	1	Davao de Oro 2nd DEO	LF	34.270	279	02/15/2022	11/20/2022	0.30	OG	0.396	0.245	0.150	0.030	0.050	0.050	92.10%	-	AHD
746	533	NESGIN BUILDERS & SUPPLIES	33474	L	B	MA	GE	22CG0053 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of Dolores - Maliwalu Road	Bacolor, Pampanga	10/19/2022	2	Pampanga 1st DEO	LF	24.500	150	02/22/2022	07/21/2022	15.57	C	0.498	0.200	0.300				99.80%	93.38% Very Satisfactory	AHD
747	534	NES-SAN BUILDERS	25142	L	B	MA	GE	22CI0115 - Flood Management Program; Construction/Maintenance of Flood Mitigation Structures and Drainage Systems; Construction of Slope Protection along Sapangbato River Sta. 0+649 to Sta. 1+149, Brgy. Margot	Angeles City, Pampanga	10/20/2022	1	Pampanga 3rd DEO	LF	24.482	167	03/24/2022	09/06/2022	0.00	C	0.465	0.138	0.300				90.30%	90.3% Very Satisfactory	ONS
748	535	NEW MINDOREÑOS LUMBER, HARDWARE AND GENERAL MERCHANDISE	31745	L	A	MA	GE	22EB0010 - Road Widening along Mindoro West Coastal Road, K0371+215- K0372+716	Sta. Cruz, Occidental Mindoro	10/17/2022	2	Mindoro Occidental DEO	LF	30.588	251	02/24/2022	11/01/2022	-3.72	OG	0.397	0.300	0.113	0.030	0.051	0.033	92.40%	-	DEL
749	536	NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	22DP0045 - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Lipa City - Alaminos Rd - K0076+306 - K0077+600	Alaminos, Laguna	10/12/2022	2	Laguna 3rd DEO	LF	96.500	150	04/01/2022	08/28/2022	15.00	C	0.466	0.199	0.300				96.50%	95.42% Very Satisfactory	AHD
750		NEWBIG FOUR J CONSTRUCTION INC.	15104	L	AAA	LA	GE	22DP0047 - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Lipa City - Alaminos Rd - K0077+600 - K0078+730	Alaminos, Laguna	10/12/2022	2	Laguna 3rd DEO	LF	67.550	120	04/01/2022	07/29/2022	3.00	C	0.490	0.199	0.300				98.90%	90.8% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
751	537	NEWBIG FOUR J CONSTRUCTION INC. / ROTA FLEX CONSTRUCTION (Joint Venture)	JV-22-6912	L	AAA	LA	GE	22OA0077: Construction/Installation of Pumping Station including Drainage System, Brgy. Longos	Malabon City	10/15/2022	1	Malabon-Navotas DEO	LF	49.000	360	03/24/2022	03/18/2022	4.47	OG	0.389	0.240	0.150	0.018	0.042	0.050	88.90%	-	AHD
752	538	NFH CONSTRUCTION & SUPPLY	16055	L	AA	MA	GE	22FE0028 - 002: Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Dike (Seawall) along the Shoreline	Brgy. San Cirilo, Pasacao, Camarines Sur	10/14/2022	2	Camarines Sur 2nd DEO	LF	48.017	205	02/28/2022	09/20/2022	0.55	C	0.477	0.200	0.300				97.70%	94.34% Very Satisfactory	AHD
753	539	NIDA BUILDER'S & SUPPLIES	42320	L	D	SB	GE	22FH0044 - Asset Preservation - Construction/ Upgrading/Rehabilitation of Drainage along National Roads - Tertiary Roads - Baras-Gigmoto-Viga Road- K0029+000 - K0030+000, K0050+791 - K0050+848, K0087+900 - K0088+000, K0090+100 - K0090+325	Baras - Gigmoto - Viga Catanduanes	10/15/2022	1	Catanduanes DEO	LF	21.173	171	05/27/2022	11/13/2022	-4.27	OG	0.398	0.240	0.107	0.030	0.037	0.033	84.50%	-	DEL
754	540	NORJOHN CONSTRUCTION	47891	L	D	SB	GE	22PF0019 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Secondary Roads: Cong. Andres Acop Cosalan Road, K0352+100 to K0352+160	Bunguias, Benguet	10/19/2022	1	Benguet 2nd DEO	LF	29.400	299	03/08/2022	12/31/2022	-1.60	OG	0.391	0.271	0.134	0.030	0.042	0.033	90.10%	-	DEL
755	541	NORTH TECH BUILDERS AND CONSTRUCTION SUPPLY / IGWT-JAV CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-22-7079	L	AA	MA	GE	22GK0170 - Construction of Murcia Bypass Road	Murcia, Negros Occidental	10/06/2022	1	Negros Occidental 1st DEO	LF	96.498	225	03/30/2022	11/09/2022	9.22	OG	0.392	0.252	0.150	0.030	0.040	0.050	91.40%	-	AHD
756	542	NORTHERN BUILDERS	08789	L	AAA	LB	GE	22C00028: Convergence and Special Support Program - Sustainable Infra Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infra/Facilities - Construction of Slope Protection Structures along Porac River	Barangay Pio, Porac, Pampanga	10/20/2022	2	Regional Office No. III	LF	241.250	360	03/07/2022	03/01/2023	10.93	OG	0.400	0.268	0.150	0.030	0.042	0.050	94.00%	-	AHD
757		NORTHERN BUILDERS	08789	L	AAA	LB	GE	22CJ0058 - Asset Preservation Program Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Manila North Road K0155+876 - K0156+210, K0159+721 - K0160+565	Tarlac Province	10/24/2022	2	Tarlac 1st DEO	LF	50.263	201	03/23/2022	10/09/2022	59.87	C	0.474	0.177	0.300				95.10%	96.24% Outstanding	AHD
758		NORTHERN BUILDERS	8789	L	AAA	LB	GE	22O00005 - Construction of Laguna Lake Highway Extension (Phase 3)	Taguig City	10/14/2022	1	NCR Regional Office	LF	144.750	357	03/24/2022	03/15/2023	23.65	OG	0.355	0.282	0.150	0.030	0.033	0.050	90.00%	-	AHD
759		NORTHERN BUILDERS	8789	L	AAA	LB	GE	22O00001 - Construction Laguna Lake Highway Extension (Phase 4)	Taguig City	10/15/2022	1	NCR Regional Office	LF	144.750	387	03/24/2022	04/14/2023	22.46	OG	0.373	0.271	0.150	0.030	0.037	0.050	91.10%	-	AHD
760		NORTHERN BUILDERS	8789	L	AAA	LB	GE	22O0006 - Construction of Laguna Lake Highway Extension (Phase 5)	Taguig City	10/15/2022	1	NCR Regional Office	LF	144.750	387	03/24/2022	04/14/2023	1.58	OG	0.355	0.275	0.150	0.030	0.033	0.050	89.30%	-	AHD
761		NORTHERN BUILDERS	08789	L	AAA	LB	GE	22ND0057 - Construction Flood Control Structure along Tagabaca - Aupagan, Phase I	Butuan City	12/15/2022	1	Butuan City DEO	LF	98.972	321	07/13/2022	05/29/2023	63.13	OG	0.392	0.212	0.150	0.030	0.051	0.050	88.50%	-	AHD
762	543	NORTHERN COTABATO CONSTRUCTION AND SUPPLY	15515	L	B	MA	GE	22MI0011 - Construction/Improvement of Ranzo - Tacupan Road in Support to Palm Oil Project (BOI Registered)	Carmen, Cotabato	10/06/2022	2	Cotabato 3rd DEO	LF	29.400	169	03/25/2022	09/09/2022	1.33	C	0.495	0.155	0.300				95.00%	92.36% Very Satisfactory	AHD
763	544	NQA CONSTRUCTION & SUPPLY	22350	L	B	MA	GE	22FH0058 - Bridge - Replacement of Permanent Weak Bridges, Replacement of Bridge - Kibobot Bridge (B00021CN) along Catanduanes Circumferential Road	Panganiban, Catanduanes	10/15/2022	1	Catanduanes DEO	LF	34.299	295	03/22/2022	01/10/2023	1.07	OG	0.400	0.240	0.150	0.030	0.047	0.050	91.70%	-	AHD
764	545	NRMM CONSTRUCTION AND DEVELOPMENT CORPORATION	41172	L	A	MA	GE	22KJ0042 - Construction of By-Pass and Diversion Roads Mt. Malindang Eco Tourism Bypass Highway, Bernad-Penacio Section	Clarin, Misamis Occidental	09/28/2022	2	Misamis Occidental 2nd DEO	LF	46.559	220	02/18/2022	09/25/2022	-3.20	OG	0.393	0.266	0.118	0.030	0.056	0.033	89.60%	-	DEL
765	546	NULAS BUILDERS	32172	L	B	SB	GB	22CG0033 - Basic Infrastructure Program (BIP): Multi-Purpose Building / Facilities to Support Social Services - Construction of Multi-Purpose Building Including Related Ground Improvements, Macabebe National High School, Brgy. San Roque	Macabebe, Pampanga	10/19/2022	2	Pampanga 1st DEO	LF	24.500	180	02/18/2022	08/16/2022	0.00	C	0.496	0.149	0.300				94.50%	96.92% Outstanding	ONS
766	547	NUMERICAL GATE CONSTRUCTION AND SUPPLY CORP.	34122	L	A	MA	GE	22FB0103 - 001: Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Road - Daang Maharlika (LZ) K0514+619 - K0514+765, K0517+639 - K0519+000	Camalig, Albay	10/15/2022	1	Albay 2nd DEO	LF	39.200	267	04/11/2022	01/02/2023	6.78	OG	0.394	0.214	0.150	0.030	0.042	0.033	86.30%	-	
767	548	NURBEN ENGINEERING AND BUILDING CONTRACTOR	32432	L	A	MA	GE	22KB0005 - Road Widening along Don Carlos - Kadingilan Rd - K1576+000 - K1577+831, Calao Calao	Don Carlos, Bukidnon	09/27/2022	1	Bukidnon 2nd DEO	LF	54.875	300	02/23/2022	12/19/2022	13.23	OG	0.395	0.296	0.150	0.030	0.047	0.050	96.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
768	549	O. G. SANTOS CONSTRUCTION / ECBJ EASTCOAST CONSTRUCTION (Joint Venture)	JV-21-6147	L	A	MA	GE	22LF0029: Surigao del Sur Boundary - Davao Oriental Coastal Road - K1551+720 to K1554+449, K1554+935 to K1555+264	Cateel, Davao Oriental	10/05/2022	1	Davao Oriental 1st DEO	LF	90.494	311	02/21/2022	12/28/2022	0.99	OG	0.396	0.261	0.150	0.030	0.042	0.050	92.90%	-	AHD
769	550	O. G. SANTOS CONSTRUCTION / ELLE-BUILDERS AND CONSTRUCTION SUPPLY (Joint Venture)	JV-21-6506	L	A	MA	GE	22LF0065: Construction of Flood Mitigation Structure along Caraga River (Pantuyan Section), Sta.0+000 to Sta.0+400	Caraga, Davao Oriental	10/05/2022	2	Davao Oriental 1st DEO	LF	39.200	254	02/08/2022	10/19/2022	8.99	C	0.394	0.200	0.300				89.40%	90.42% Very Satisfactory	AHD
770	551	O. G. SANTOS CONSTRUCTION / MITZ CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6374	L	A	MA	GE	22LF0049: Construction of Road, NHJ Salingcomot to Batawan Road	Bangaga, Davao Oriental	10/05/2022	1	Davao Oriental 1st DEO	LF	48.765	254	02/08/2022	10/19/2022	0.01	OG	0.397	0.252	0.150	0.030	0.047	0.050	92.60%	-	AHD
771	552	O.Q. CONSTRUCTION AND SUPPLY	42767	L	D	SB	GE	21HG0144 - Organizational Outcome 2: Protect Lives and Properties against Major Floods: Flood Mangement Program; Construction/Maintenance of Flood Mitigation Structures and Drainage System - Construction of Dalaguete River Flood Control	Dalaguete, Cebu	09/28/2022	2	Cebu 4th DEO	LF	19.600	324	10/13/2021	09/01/2022	14.59	C	0.486	0.140	0.300				92.60%	88.64% Satisfactory	AHD
772	553	OIC CONZTRUCT AND SUPPLY CORPORATION	23727	L	A	MA	GE	22DC0050: CONVERGENCE AND SPECIAL SUPPORT PROGRAM, Construction/Improvement of Access Roads Leading to Declared Tourism Destinations, (Tourism Road Infrastructure Program - TRIP), Construction of Taal Lake Circumferential Road (Sta. Teresita Section)	Sta. Teresita, Batangas	10/12/2022	1	Batangas 3rd DEO	LF	39.198	285	02/04/2022	11/15/2022	-1.09	OG	0.399	0.290	0.139	0.030	0.042	0.033	93.30%	-	DEL
773	554	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION	26271	L	B	MA	GB	22ND0011 - Construction (Completion) of Multi-Purpose Building, Barangay Baan Riverside	Butuan City	10/02/2022	1	Butuan City DEO	LF	2.961	85	03/29/2022	06/21/2022	2.88	C	0.499	0.149	0.300				94.80%	94.8% Very Satisfactory	AHD
774	555	OMENGAN CONSTRUCTION AND DEVELOPMENT CORPORATION	5119	L	AAA	LA	GE	22PM0023 - Convergence and Special Support Program (CSSP) - Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program - Roll-It) - Jct. Nansuso-Bacarri-Bantahs-MPSPC-Tawang Road in Support of Banana, Coffee, Cacao, Corn and Food Processing Industries	Paracelis, Mt. Province	10/20/2022	1	Mt. Province 2nd DEO	LF	18.651	161	06/03/2022	11/10/2022	1.00	OG	0.394	0.239	0.150	0.030	0.056	0.050	91.90%	-	AHD
775	556	OMICRON CONSTRUCTION	9575	L	AAA	MA	GE	22CH0011 - Construction of Slope Protection along Patangle Creek, San Francisco - San Vicente Section	Lubao, Pampanga	10/20/2022	2	Pampanga 2nd DEO	LF	77.190	210	03/07/2022	10/02/2022	42.86	C	0.340	0.200	0.300				84.00%	88.26% Satisfactory	AHD
776	557	OMNICON BUILDERS	22816	L	B	MA	GE	22OI0025 - Rehabilitation of Road at Fruto Santos Avenue	Barangay Manuyo 1, Las Pinas City Metro Manila	10/13/2022	2	Las Piñas-Muntinlupa DEO	LF	19.584	247	02/09/2022	10/13/2022	0.00	C	0.490	0.151	0.300				94.10%	93.26% Very Satisfactory	ONS
777		OMNICON BUILDERS	22816	L	B	MA	GE	22OI0042 - Rehabilitation of Road, Barangay Talon 3	Las Pinas City, Metro Manila	10/14/2022	1	Las Piñas-Muntinlupa DEO	LF	4.900	90	02/09/2022	05/09/2022	66.67	C	0.493	0.135	0.300				92.80%	92.8% Very Satisfactory	AHD
778	558	OMNICON BUILDERS / KLDS TRADING & CONSTRUCTION (Joint Venture)	JV-21-5826	L	B	MA	GE	22OI0026- Preventive Maintenance (Asphalt Overlay) along National Road	Barangay Almanza Dos, Las Pinas City, Metro Manila	10/16/2022	1	Las Piñas-Muntinlupa DEO	LF	96.497	75	02/17/2022	05/02/2022	74.67	C	0.480	0.133	0.300				91.30%	91.3% Very Satisfactory	AHD
779		OMNICON BUILDERS / KLDS TRADING AND CONSTRUCTION (Joint Venture)	JV-22-7151	L	B	MA	GE	22DQ0076: Convergence and Special Support Program - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Preventive Maintenanace along Juanito R. Remulla, Sr. Road-K0039+524-K0044+271	Carmona, Silang, and General Mariano Alvarez, Cavite	10/15/2022	2	Cavite 3rd DEO	LF	135.099	225	04/05/2022	11/15/2022	20.84	C	0.491	0.159	0.300				95.00%	90.44% Very Satisfactory	AHD
780	559	ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION	38852	L	B	MA	GE	22IL0024 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Amparo Flood Control	Macrohon, Southern Leyte	09/29/2022	2	Southern Leyte Sub DEO	LF	49.000	240	02/10/2022	10/07/2022	50.04	C	0.485	0.134	0.300				91.90%	92.68% Very Satisfactory	AHD
781	560	ONE TERRA BUILDERS AND CONSTRUCTION SUPPLY	46848	L	D	SB	GE	22GN0060 - Construction of Concrete Road - Construction of Sitio Hunob to Sitio Cambio Road, Brgy. Gomez	Pontevedra, Negros Occidental	10/06/2022	1	Negros Occidental 4th DEO	LF	9.900	60	03/31/2022	05/29/2022	0.00	C	0.472	0.136	0.300				90.80%	90.8% Very Satisfactory	ONS
782	561	ORANI CONSTRUCTION AND SUPPLY AND CORPORATION	05349	L	B	MA	GE	22OI0030- Construction of Flood Control Structure, Manarigo Creek	Las Pinas City, Metro Manila	10/16/2022	2	Las Piñas-Muntinlupa DEO	LF	48.999	300	02/09/2022	12/05/2022	2.41	OG	0.364	0.263	0.150	0.030	0.047	0.050	90.40%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
783		ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CM0019 - Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Rehabilitation of Pamatawan River (Alindayat Section), Sta. 22+374 - Sta. 22+844	Brgy. San Agustin, Castillejos, Zambales	10/21/2022	2	Zambales 2nd DEO	LF	82.025	240	02/21/2022	10/18/2022	22.46	C	0.488	0.166	0.300				95.40%	88% Satisfactory	AHD
784		ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CM0020 - Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Rehabilitation of Pamatawan River, (Caballucan Section), Sta. 30+935 - Sta. 31+419	Brgy. San Pablo, Castillejos, Zambales	10/21/2022	2	Zambales 2nd DEO	LF	82.025	240	02/18/2022	10/15/2022	4.35	C	0.481	0.167	0.300				94.80%	91.62% Very Satisfactory	AHD
785		ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CA0036 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Secondary Roads - Roman Expressway - K0101+(-158) - K0101+100, K0101+230 - K0101+849	Hermosa, Bataan	10/20/2022	1	Bataan 1st DEO	LF	37.169	214	05/04/2022	12/03/2022	9.02	OG	0.377	0.245	0.150	0.030	0.042	0.033	87.70%	-	AHD
786		ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CA0039 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structure Protecting Public Infrastructure/Facilities - Construction of Flood Control Structure along Hermosa River, San Pedro Section Phase RSA-II	Hermosa, Bataan	10/20/2022	1	Bataan 1st DEO	LF	49.000	248	04/04/2022	12/07/2022	5.05	OG	0.400	0.248	0.150	0.030	0.037	0.033	89.80%	-	AHD
787		ORANI CONSTRUCTION AND SUPPLY CORP.	5349	L	B	MA	GE	22CB0008 - Road Widening - Secondary Road - Roman Expressway, K0137+500 - K0138+100	Bataan 2nd District, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	61.760	224	02/24/2022	10/05/2022	1.48	OG	0.394	0.274	0.150	0.030	0.042	0.050	94.00%	-	AHD
788	562	ORIENT STAR CONSTRUCTION, INC.	7183	L	A	MA	GE	21EI0153 - Concreting of Road, Brgy. San Mariano - Brgy. San Vicente	Roxas, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	19.600	235	04/08/2022	11/28/2022	-0.33	OG	0.380	0.300	0.147	0.030	0.037	0.033	92.70%	-	DEL
789	563	ORIENT STAR CONSTRUCTION, INC. / MARC JILL CONSTRUCTION (Joint Venture)	JV-21-5366	L	A	MA	GB	21EI0186 - Construction of Regional Evacuation Center at Barangay Malubay	Gloria, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	34.740	330	08/16/2021	07/11/2022	1.25	C	0.499	0.159	0.300				95.80%	92.86% Very Satisfactory	AHD
790	564	ORIENTAL SALES CENTER AND CONTRACTOR	33630	L	B	MA	GE	22AJ0001- Road Widening- Secondary Road along Camiling- Wawa- Bayambang- Malasiqui- Sta. Barbara Rd- K0188+298- K0189+211	Malasiqui, Pangasinan	10/18/2022	2	Pangasinan 4th DEO	LF	37.632	292	02/21/2022	12/09/2022	-13.47	OG	0.377	0.265	0.015	0.030	0.055	0.033	77.50%	-	DEL
791	565	OSCORD BUILDERS CORPORATION	44137	L	B	MA	GE	22OG0021 - Rehabilitation of Road at Kapiligan St., Brgy. Doña Imelda	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	19.566	195	02/09/2022	08/22/2022	0.00	C	0.489	0.200	0.300				98.90%	94.82% Very Satisfactory	
792	566	P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	22HH0037- 001: Ensure Safe and Reliable National Road System- Bridge Program- Rehabilitation/Major Repair of Permanent Bridges- Viaduct Bridge (B00081CB) along Cebu South Coastal Road	Cebu City	09/28/2022	2	Cebu City DEO	LF	96.500	311	02/22/2022	12/29/2022	56.27	C	0.500	0.133	0.300				93.30%	92.58% Very Satisfactory	AHD
793		P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	22H00032 - Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Roads leading to Major/Strategic Public Buildings/Facilities, Construction of South Road Property (SRP) Road including Improvement of SRP-Vestal Junction, South Road Property	Cebu City	10/03/2022	1	Regional Office No. VII	LF	241.250	450	04/12/2022	07/05/2023	25.97	OG	0.372	0.250	0.150	0.030	0.033	0.050	88.50%	-	AHD
794		P.B. OBIAL CONSTRUCTION	16784	L	A	MB	GE	22H00045 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads, Cebu-Balamban Transcentral Highway - K0045+280 - K0045+550	Cebu Province	10/02/2022	1	Regional Office No. VII	LF	117.297	130	04/08/2022	08/15/2022	5.56	C	0.500	0.133	0.300				93.30%	93.3% Very Satisfactory	AHD
795	567	P.V.B. CONSTRUCTION AND TRADING / THREE-IN-ONE CONSTRUCTION & TRADING (Joint Venture)	JV-22-6984	L	B	MA	GE	22CI0063 - Covergence and Special Support Program; Flood Mitigaton Structures Protecting Public Infrastructure/Facilities, Construction of Reinforced Concrete Slope Protection along Quitangil Creek, Station 0+000 to Station 2+750 (L/D)	Magalang, Pampanga	10/20/2022	1	Pampanga 3rd DEO	LF	70.947	218	03/24/2022	10/27/2022	2.52	C	0.462	0.138	0.300				90.00%	90% Very Satisfactory	AHD
796	568	PABLO S. LABASBAS CONSTRUCTION CORPORATION	06302	L	A	MA	GE	22IB0013 - Construction of Flood Control along Brgy. Saurong	Oras, Eastern Samar	10/02/2022	2	Eastern Samar DEO	LF	49.000	248	04/05/2022	12/08/2022	0.91	OG	0.396	0.240	0.150	0.030	0.033	0.050	89.90%	-	AHD
797	569	PAFJ CONSTRUCTION AND SUPPLY	36868	L	B	SB	GE	22IC0060 - Construction of Road, Sitio Caulanghan, Brgy. Barayong, Palo to Brgy. San Miguelay, San Isidro	Sta. Fe, Leyte	09/28/2022	1	Leyte 1st DEO	LF	24.446	141	04/01/2022	07/23/2022	0.00	C	0.498	0.183	0.300				98.10%	98.1% Outstanding	ONS
798	570	PALBIC CONSTRUCTION AND SUPPLY	42744	L	A	MA	GE	22EF0049- Construction/Improvement of Tagpinasao Road leading to Eco-Tourism Site in Salogon	Brooke's Point, Palawan	10/18/2022	2	Palawan 2nd DEO	LF	19.016	178	02/21/2022	08/17/2022	0.70	C	0.486	0.132	0.300				91.80%	93.72% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
799	571	PALMARES GENERAL MERCHANDISE	24657	L	B	MA	GE	22MG0027 - Road Widening - Midsayap - Marbel Road - K1779+988 - K1781+393	South Cotabato	10/05/2022	2	South Cotabato 2nd DEO	LF	52.111	200	03/24/2022	10/09/2022	0.94	OG	0.385	0.291	0.150	0.030	0.051	0.033	94.00%	-	AHD
800	572	PASCAL CONSTRUCTION	34168	L	A	MA	GB	22OH0095 - Convergence and Special Support Program - Construction/Improvement of Various Infrastructure in Support of National Security (Tatag ng Imprastraktura para sa Kapayapaan at Seguridad Program - TIKAS) - Improvement of New Grandstand, Colonel Jesus Villamor Air Base (CJVAB), Phase III	Pasay City	10/20/2022	1	South Manila DEO	LF	28.498	240	04/11/2022	12/06/2022	1.32	OG	0.400	0.263	0.150	0.030	0.045	0.050	93.80%	-	
801	573	PATRILA BUILDERS, INC.	26628	L	A	MB	GE	22GF0112 - Construction/Improvement of Access Roads leading to Declared Tourism Destinations - Igtalongon - Corucuan - Lab-on - Bagay - Wayang - San Jose - Miagao - Cadre Road leading to Mt. Napulak	Miagao, Iloilo	10/07/2022	1	Iloilo 1st DEO	LF	19.386	164	05/25/2022	11/04/2022	4.38	OG	0.396	0.247	0.150	0.030	0.051	0.050	92.40%	-	AHD
802		PATRILA BUILDERS, INC.	26628	L	A	MB	GE	22GI0057 - Construction of Access Road from Junction National Road to Brgy. Camandag Road Section	Leon, Iloilo	10/08/2022	2	Iloilo 4th DEO	LF	49.496	240	04/01/2022	11/26/2022	5.66	OG	0.393	0.258	0.150	0.030	0.033	0.050	91.40%	-	AHD
803		PATRILA BUILDERS, INC.	26628	L	A	MB	GE	22GH0027 - Construction of Road Slope Protection Structure along Iloilo East Coast-Capiz Road (S00228PN) - K0238 + 420 - K0238 + 580	Barotac Viejo, Iloilo	10/05/2022	2	Iloilo 3rd DEO	LF	38.024	174	03/25/2022	09/14/2022	6.58	C	0.499	0.138	0.300				93.70%	93.64% Very Satisfactory	AHD
804	574	PERSAN CONSTRUCTION, INC.	02852	L	AAA	LB	GE	22OD0044: Construction of Flood Control Wall along the Banks of Creeks, Brgy. 173, (Phase 2)	Caloocan City, Metro Manila	10/12/2022	2	Metro Manila 3rd DEO	LF	45.075	330	02/08/2022	01/03/2023	34.64	C	0.480	0.133	0.300				91.30%	92.26% Very Satisfactory	AHD
805	575	PERSAN CONSTRUCTION, INC. / ULTICON BUILDERS, INC. (Joint Venture)	JV-21-6402	L	AAA	LB	GE	22LO0004- Construction of Concrete Bridge- Davao City Coastal Bypass Road (Bago Aplaya- Times Beach- Roxas Avenue- Sta. Ana Wharf- R. Castillo), Package 1	Davao City	10/07/2022	1	Regional Office No. XI	LF	2,017.278	365	03/11/2022	03/10/2023	39.64	OG	0.367	0.300	0.150	0.030	0.042	0.050	93.90%	-	AHD
806		PERSAN CONSTRUCTION, INC./ ULTICON BUILDERS, INC. (Joint Venture)	JV-21-4870	L	AAA	LB	GE	21L00041 - Construction of Concrete Bridge - Talomo - Matina Bridge along Davao City Coastal Bypass Road	Davao City	12/12/2022	1	Regional Office No. XI	LF	1,747.730	518	09/29/2021	02/28/2023	3.59	OG	0.390	0.299	0.150	0.030	0.037	0.033	93.90%	-	AHD
807	576	PGO CONSTRUCTION	15153	L	B	MA	GE	22G00076 - Road Widening - along Bacolod North Rd. (S00425NR) - K0115+801 - K0116+523	Taboso, Negros Occidental	10/07/2022	1	Negros Occidental Sub DEO	LF	20.852	233	03/29/2022	11/16/2022	-3.04	OG	0.387	0.252	0.120	0.030	0.037	0.033	85.90%	-	DEL
808	577	PHESCO, INCORPORATED	00145	L	AAA	LB	GE	22BK0087 - Bridge Program - Construction of New Bridges - Arfel Br. Along Echague - Jones - Maddela Road (Villa Norte - Panang Section)	Maddela, Quirino	10/13/2022	2	Quirino DEO	LF	48.997	328	04/01/2022	02/22/2023	15.28	OG	0.393	0.276	0.150	0.030	0.061	0.050	96.00%	-	AHD
809		PHESCO, INCORPORATED	145	L	AAA	LB	GE	22DK0065 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Flood - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control Structure along Agos	Infanta, Quezon	10/13/2022	2	Quezon 1st DEO	LF	96.500	308	03/28/2022	01/29/2023	35.39	C	0.449	0.126	0.300				87.50%	91.76% Very Satisfactory	AHD
810		PHESCO, INCORPORATED	00145	L	AAA	LB	GE	22LB0272- Construction of Road Slope Protection Structure, Davao City Div Rd- K1507+412- K1507+468	Davao City	10/07/2022	1	Davao City 1st DEO	LF	93.605	391	04/13/2022	05/08/2023	28.28	OG	0.393	0.300	0.150	0.020	0.042	0.050	95.50%	-	AHD
811		PHESCO, INCORPORATED	145	L	AAA	LB	GE	21NG0096: Construction of Road Slope Protection Structure along Capalayan- Placer Road, Sta. 7+090- Sta. 7+190	Placer, Surigao del Norte	10/05/2022	2	Surigao del Norte 2nd DEO	LF	86.834	130	01/12/2022	05/21/2022	0.00	C	0.494	0.174	0.300				96.80%	91.04% Very Satisfactory	ONS
812		PHESCO, INCORPORATED	145	L	AAA	LB	GE	22PA0030 - Sustainable Infrastructure Project Alleviating Gaps (SIPAG) - Flood Mitigation Structure Protecting Public Infrastructure Facilities, Construction of Patoc Flood Control	Bucay, Abra	10/21/2022	2	Abra DEO	LF	91.675	232	03/24/2022	11/10/2022	0.83	OG	0.388	0.240	0.150	0.030	0.033	0.033	87.40%	-	AHD
813	578	PHIL ASIA RESOURCES & DEVELOPMENT CORP.	33352	L	B	SB	GE	21HN0152- OO1: Ensure Safe and Reliable National Road System- Network Development Program- Road Widening- Secondary Roads- Mactan Circumferential Rd- K0027+275- K0027+675 (Modified to 001: Ensure Safe and Reliable National Road System- Network Development Program- Road Widening - Secondary Roads- Mactan Circumferential Rd- K0027+275- K0027+559)	Cordova, Cebu	09/30/2022	2	Cebu 6th DEO	LF	14.517	180	11/18/2021	05/16/2022	0.00	C	0.488	0.162	0.300				95.00%	88.76% Satisfactory	ONS
814	579	PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22A00048: Special Road Fund- Motor Vehicle User's Change (MVUC) as per R.A. 11239- Rehabilitation/Improvement of Manila North Road- K0173+000- K0178+000	Pangasinan	10/18/2022	1	Regional Office No. I	LF	162.120	261	03/07/2022	11/22/2022	0.51	OG	0.231	0.300	0.150	0.020	0.051	0.050	80.20%	-	AHD
815		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22A00142: Asset Preservation- Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads- Primary Roads- Manila North Road- K0169+648- K0170+990; K0171+776- K0172+297	Pangasinan	10/18/2022	1	Regional Office No. I	LF	82.025	199	04/07/2022	10/22/2022	2.42	OG	0.242	0.300	0.150	0.020	0.045	0.050	80.70%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
816		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22OF0028 - Preventive Maintenance (Asphalt Overlay) along Tandang Sora Ave. (Visayas Avenue to Congressional Ave. Extension)	Quezon City	10/22/2022	2	Quezon City 1st DEO	LF	49.000	180	02/07/2022	08/05/2022	17.33	C	0.492	0.144	0.300				93.60%	92.16% Very Satisfactory	
817		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22OC0139 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Paranaque sucat Rd - K0018+133 - K0018+536, K0018+639 - K0018+949, K0017+073 - K0017+230	Paranaque City, Metro Manila	10/12/2022	2	Metro Manila 2nd DEO	LF	39.200	120	03/22/2022	07/19/2022	0.00	C	0.481	0.134	0.300				91.50%	87.3% Satisfactory	ONS
818		PHILIPPINE CHEMSTEEL INDUSTRIES, INC.	16965	L	A	MB	GE	22OC0138 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Paranaque Sucat Rd - K0018+000 - K0019+133	Paranaque City, Metro Manila	10/12/2022	2	Metro Manila 2nd DEO	LF	39.200	120	03/24/2022	07/21/2022	0.00	C	0.482	0.133	0.300				91.50%	88.8% Satisfactory	ONS
819	580	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. / EOSHMA GENERAL CONSTRUCTION AND SUPPLIES CORPORATION (Joint Venture)	JV-21-6655	L	A	MB	GE	22PK0021 - Convergence and Special Support Program: Special Road Fund - Motor Vehicle Users Charge (MVUC) as per R.A 11239, Insatallation/Construction of Road Safety Devices (Solar Studs and Solar Led Street Lights) along Mt. Province Bdry.Calanan-Pinukpuk-Abbut Road, K0435+405-K0469+898	Tinglayan, Lubuagan, Pasil and Tabuk City, Kalinga	10/21/2022	2	Upper Kalinga DEO	LF	92.640	230	04/13/2022	11/28/2022	12.76	OG	0.400	0.299	0.150	0.030	0.047	0.050	97.60%	-	AHD
820	581	PHILIPPINE CHEMSTEEL INDUSTRIES, INC. / TJR CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5707	L	A	MB	GE	21O00080 - Improvement of Bus Lanes along EDSA and other Major Thoroughfares in National Capital Region	Cities of Pasay, Makati, Mandaluyong, San Juan, Quezon and Caloocan	10/21/2022	1	NCR Regional Office	LF	144.740	400	11/12/2021	12/16/2022	27.02	OG	0.400	0.290	0.150	0.030	0.028	0.050	94.80%	-	
821	582	PHILSOUTH BUILDERS	21962	L	AAA	LB	GE	22HL0006 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Asset Preservation Program: Construction / Upgrading / Rehabilitation of Drainage along National Roads - Primary Roads: Dumaguete South Road - K0008+000 - K0009+500	Bacong, Negros Oriental	09/30/2022	1	Negros Oriental 3rd DEO	LF	29.400	231	02/14/2022	10/02/2022	0.04	C	0.495	0.161	0.300				95.60%	95.6% Very Satisfactory	AHD
822		PHILSOUTH BUILDERS INC.	21962	L	AA	MA	GE	21HK0085 - Organizational Outcome 2: Protect Lives and Properties Against Major Flood - Flood Control and Drainage - Flood Control Structures/Facilities: Construction/ Repair/ Rehabilitation/ Improvement of Various Infrastructure Including Local Projects - Construction of Ocoy River Control	Calabnugan, Sibulan, Negros Oriental	09/30/2022	2	Negros Oriental 2nd DEO	LF	49.000	310	10/15/2021	08/20/2022	0.00	C	0.491	0.143	0.300				93.40%	90.46% Very Satisfactory	ONS
823		PHILSOUTH BUILDERS INC.	21962	L	AA	LA	GE	21HK0077 - Local Program: Roads and Bridges: Local Roads: Construction / Repair / Rehabilitation / Improvement of Various Infrastructure Including Local Projects - Construction of Road, Brgy. San-Ahan	Bais City, Negros Oriental	09/30/2022	2	Negros Oriental 2nd DEO	LF	49.000	366	09/13/2021	09/13/2022	0.00	C	0.490	0.133	0.300				92.30%	91.88% Very Satisfactory	ONS
824		PHILSOUTH BUILDERS INC.	21962	L	AA	MA	GE	22HK0042 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Reconstruction of Ocop River Control	Sibulan, Negros Oriental	09/30/2022	1	Negros Oriental 2nd DEO	LF	67.550	240	02/18/2022	10/15/2022	-1.24	OG	0.391	0.288	0.138	0.030	0.028	0.033	90.80%	-	DEL
825	583	PHILWORKS CONSTRUCTION AND SUPPLY	32103	L	AAA	LB	GE	22FF0043 - 002: Construction/Rehabilitation/Improvement of Flood Mitigation Structure, Peñafrancia Creek, Brgy. Del Rosario, Naga City (Left Side)	Naga City, Camarines Sur	10/13/2022	2	Camarines Sur 3rd DEO	LF	76.604	198	04/04/2022	10/18/2022	3.32	C	0.488	0.136	0.300				92.40%	93.72% Very Satisfactory	AHD
826	584	PJ SAN PEDRO CONSTRUCTION AND SUPPLY	14994	L	B	MA	GE	22LH0033: Construction of Road with Drainage and Sidewalks, Poblacion, Barangay Mintal	Tugbok, Davao City	10/03/2022	1	Davao City 2nd DEO	LF	93.606	364	04/22/2022	04/20/2023	6.14	OG	0.393	0.279	0.150	0.030	0.037	0.050	93.90%	-	AHD
827	585	POLYMER-VIC CONSTRUCTION / BPQ CONSTRUCTION AND TRADING (Joint Venture)	JV-22-6837	L	B	MA	GE	22CB0051 - Construction of Road, Brgy. Daan Pare	Orion, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	47.506	240	03/18/2022	11/12/2022	0.22	OG	0.389	0.275	0.150	0.030	0.042	0.050	93.60%	-	AHD
828	586	POWER FRAME CONSTRUCTION & DEVELOPMENT CORP.	39837	L	D	SB	GE	22HE0059 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Assest Preservation - Preventive Maintenance - Primary Roads - Naga Uling Road - K0022+(-160) - K0022+(-020), K0030+000 - K0030+569.50, K0027+000 - K0027+415	Naga City, Cebu	09/28/2022	2	Cebu 2nd DEO	LF	29.370	107	04/13/2022	07/28/2022	0.00	C	0.494	0.142	0.300				93.60%	92.28% Very Satisfactory	ONS
829	587	POWER K CONSTRUCTION SUPPLY AND SERVICES	31574	L	B	MA	GE	22DD0071 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Manila-Batangas Rd - K0079 + 396 - K0080 + 630	Lipa City, Batangas	10/11/2022	2	Batangas 4th DEO	LF	86.850	270	02/11/2022	11/07/2022	1.11	OG	0.400	0.247	0.150	0.030	0.042	0.050	91.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
830	588	PREHTI CONSTRUCTION SERVICES / PIBS TRADING AND CONSTRUCTION (Joint Venture)	JV-22-7422	L	A	MA	GE	22K00286 - Construction of Road with Lined Canal at Brgy. Pitatanglan	Lumbayanague, Lanao del Sur	09/27/2022	1	Regional Office No. X	LF	47.983	197	05/23/2022	12/05/2022	-0.32	OG	0.388	0.300	0.147	0.030	0.042	0.033	94.00%	-	DEL
831	589	PRIME GIGABUILD CONSTRUCTION CORP.	31251	L	AAA	LB	GE	22HE0034 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Mitigation, Abuno River, Sta. 0+000 - Sta. 0+258 (both sides)	Minglanilla, Cebu	09/28/2022	1	Cebu 2nd DEO	LF	88.925	298	03/25/2022	01/16/2023	1.20	OG	0.387	0.300	0.150	0.030	0.028	0.050	94.50%	-	AHD
832	590	PRIME PACIFIC MARINE & INDUSTRIAL SERVICES CORP.	36171	L	B	MA	GE	22OA0058: Costruction of Box Culvert along R10 Road (North Bound) from C-3 Road to Lapu-Lapu Avenue	Navotas City, Metro Manila	10/15/2022	1	Malabon-Navotas DEO	LF	53.075	390	02/21/2022	03/17/2023	3.00	OG	0.357	0.242	0.150	0.024	0.065	0.050	88.80%	-	AHD
833	591	PROTECH CONSTRUCTION & DEVELOPMENT CORPORATION	15408	L	AAA	MA	GE	22OI0035- Rehabilitation of Road Including Drainage	Brgy. Caa, Las Pinas City, Metro Manila	10/16/2022	2	Las Piñas-Muntinlupa DEO	LF	18.600	210	02/09/2022	09/06/2022	6.29	OG	0.388	0.243	0.150	0.030	0.047	0.050	90.80%	-	AHD
834	592	PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE.	15599	L	AAA	MA	GE	22KC0029 - Construction of Flood Control Structure Along Kalilangan Lampunasan Road (Upstream and Downstream) of Malatipay Bridge with Slope Protection Sta. 0+000.00 - Sta. 0+400.00	Kalilangan, Bukidnon	09/28/2022	2	Bukidnon 3rd DEO	LF	49.000	262	03/15/2022	12/01/2022	8.39	OG	0.382	0.264	0.150	0.030	0.051	0.050	92.70%	-	AHD
835		PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES	15599	L	A	MB	GE	22JG0044 - Road Widening along Jct. Dumalinao - Margosatubig Rd - K1686+130 - K1686+1738	Guipos, Zamboanga del Sur	10/05/2022	1	Zamboanga del Sur 2nd DEO	LF	30.419	256	04/08/2022	12/19/2022	-2.37	OG	0.396	0.264	0.126	0.030	0.042	0.033	89.10%	-	DEL
836		PYRAMID CONSOLIDATED BUILDERS AND GENERAL MERCHANDISES	15599	L	A	MB	GE	22JG0014 - Pavong of Unpaved Roads - Tertiary Roads along Zamboanga del Sur Coastal Rd - (S01186MN) Chainage 0 - Chainage 2640	V. Sagun, Zamboanga del Sur	10/06/2022	1	Zamboanga del Sur 2nd DEO	LF	58.601	311	03/09/2022	01/13/2023	0.06	OG	0.370	0.261	0.150	0.030	0.047	0.050	90.80%	-	AHD
837	593	QM BUILDERS	30743	L	AAA	MA	GE	22H00049 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Riverbank along Polo River, Sta.0+000 to Sta.0+700	Alcantara, Cebu	09/30/2022	1	Cebu 7th DEO	LF	96.500	307	03/24/2022	01/24/2023	25.90	OG	0.397	0.257	0.150	0.030	0.033	0.050	91.70%	-	AHD
838		QM BUILDERS	30743	L	AAA	MA	GE	22H00050 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction / Maintenance of Flood Mitigation Structures and Drainage Systems, Improvement of Riverbank, Sta.0+000 to Sta.0+651	Madredijos, Alegria, Cebu	09/30/2022	1	Cebu 7th DEO	LF	96.500	307	03/24/2022	01/24/2023	19.32	OG	0.393	0.286	0.150	0.030	0.042	0.050	95.10%	-	AHD
839	594	QUADCON BUILDERS AND DESIGN	41469	L	C	SB	GE	22ND0021 - Construction of Road, Purok 3 to Purok 5, Barangay Lumbocan	Butuan City	10/02/2022	1	Butuan City DEO	LF	4.935	60	02/07/2022	04/07/2022	0.00	C	0.482	0.137	0.300				91.90%	91.9% Very Satisfactory	ONS
840	595	QUICKSILVER CONSTRUCTION SERVICES	33212	L	B	MA	GB	22HM0043 - Convergence and Special Support Program (CSSP), Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services, Construction (Completion) of Multi-Purpose Building	Barangay San Antonio, Siquijor	10/01/2022	1	Siquijor DEO	LF	4.950	255	02/10/2022	10/22/2022	-3.23	OG	0.400	0.298	0.118	0.030	0.047	0.033	92.60%	-	DEL
841	596	QUIRANTE CONSTRUCTION CORPORTION	32827	L	A	MB	GE	22HE0067- Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructure / Facilities - Construction of Seawall, Barangay Cansojong	Talisay City, Cebu	09/28/2022	2	Cebu 2nd DEO	LF	9.880	140	04/13/2022	08/30/2022	0.00	C	0.491	0.153	0.300				94.40%	89.24% Very Satisfactory	ONS
842		QUIRANTE CONSTRUCTION CORPORTION	32827	L	A	MA	GE	22HI0018 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Panalipan River	Catmon, Cebu	09/29/2022	1	Cebu 5th DEO	LF	86.775	270	03/07/2022	12/01/2022	0.48	OG	0.343	0.299	0.150	0.030	0.047	0.050	91.90%	-	AHD
843	597	R. DE MESA CONSTRUCTION	18770	L	B	SB	GE	22KD0015 - Construction of Drainage Structure along Butuan City - Cagayan de Oro City - Iligan City Road K1427+405 to K1428+362, K1428+413.35 to K1428+478	Cagayan de Oro City	09/30/2022	2	Cagayan de Oro City 2nd DEO	LF	11.662	224	02/28/2022	10/09/2022	0.16	OG	0.391	0.279	0.150	0.030	0.037	0.050	93.70%	-	AHD
844	598	R. YAO CONSTRUCTION	45657	L	C	SB	GE	22IM0034 - Construction/Upgrading/Rehabilitation of Drainage along National Roads, San Jose Candahug Road K0913+(-926) - K0913+(-522)	Tacloban City	10/03/2022	2	Tacloban City DEO	LF	14.549	178	03/24/2022	09/17/2022	0.00	C	0.497	0.133	0.300				93.00%	90.42% Very Satisfactory	ONS
845	599	R.A. MENDIOLA CONSTRUCTION & DEVELOPER / TAN TAY LIM BUILDERS AND GENERAL CONTRATOR	JV-21-4361	L	B	MA	GE	21DK0050 - Construction of Bypass and Diversion Roads, Pagbilao - Tayabas - Lucban Diversion Road (Tayabas Side), Package A	Tayabas, Quezon	10/13/2022	2	Quezon 1st DEO	LF	57.900	293	09/29/2021	07/18/2022	0.00	C	0.468	0.200	0.300				96.80%	90.9% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
846	600	R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AAA	MB	GE	22CF0062 - Asset Preservation Program - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads - Cabanatuan City Circumferential Rd - K0113+(-166) - K0113+172, K0113+187 - K0113+364, K0114+361 - K0115+541	Cabanatuan City, Nueva Ecija	10/24/2022	2	Nueva Ecija 2nd DEO	LF	61.300	270	02/27/2022	11/23/2022	16.30	C	0.487	0.157	0.300				94.40%	94.34% Very Satisfactory	AHD
847		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AAA	LB	GE	21LA0172 – Road Widening along Surigao-Davao Coastal Rd (S01376MN)	Maco, Davao de Oro	10/03/2022	3	Davao de Oro 1st DEO	LF	44.000	177	07/29/2021	01/21/2022	0.44	OG	0.396	0.283	0.150	0.030	0.055	0.033	94.70%	-	AHD
848		R.A. PAHATI CONST. & SUPPLY, INC.	35843	L	AAA	MB	GE	22LC0039 - Construction of Saug River Flood Control	Asuncion, Davao del Norte	10/06/2022	1	Davao del Norte DEO	LF	86.850	335	02/22/2022	01/22/2023	3.38	OG	0.400	0.292	0.150	0.030	0.061	0.050	98.30%	-	AHD
849	601	R.A.G. CORONA CONSTRUCTION AND AGGREGATES SUPPLY	39473	L	B	MA	GE	22GK0132 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Sicaba River (Right Side - Downstream) Along Bacolod North Rd., Sta. 0+000.00 - Sta. 0+800.00 Downstream (Right Side)	Cadiz City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	39.089	204	03/30/2022	10/19/2022	2.12	C	0.434	0.139	0.300				87.30%	87.54% Satisfactory	AHD
850	602	R.B. PANO CONSTRUCTION AND SUPPLY	43048	L	C	SB	GE	22AC0002 - Construction of Labnig East Bridge I	Labnig, San Juan, La Union	10/22/2022	1	Ilocos Sur 1st DEO	LF	10.780	299	04/07/2022	01/30/2023	7.12	OG	0.363	0.240	0.150	0.018	0.037	0.033	84.10%	-	AHD
851	603	R.D. MANDANAS CONSTRUCTION	32114	L	B	MA	GB	22FF0036 - Construction of Multi-Purpose Building, Camp Elias Angeles	San Jose, Pili, Camarines Sur	10/13/2022	1	Camarines Sur 3rd DEO	LF	29.400	341	03/10/2022	02/13/2023	-4.78	OG	0.399	0.300	0.102	0.030	0.048	0.033	91.20%	-	DEL
852	604	R.D. TALENS CONSTRUCTION AND TRADING	36817	L	AAA	MB	GE	22CF0104 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins - Construction of Flood Control Mitigation Structure Along Pampanga River, Barangay Magsalisi	Jaen, Nueva Ecija	10/24/2022	2	Nueva Ecija 2nd DEO	LF	62.302	294	04/07/2022	01/25/2023	10.93	OG	0.397	0.287	0.150	0.022	0.051	0.050	95.70%	-	AHD
853	605	R.D. TALENS CONSTRUCTION AND TRADING / I.F. CLEMENTE CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5712	L	AAA	MB	GE	22OI0019- Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads: PPTA Rd - K0026+415 - K0027+093	Muntinlupa City, Metro Manila	10/16/2022	2	Las Piñas-Muntinlupa DEO	LF	48.994	267	04/07/2022	12/29/2022	0.03	OG	0.388	0.258	0.150	0.030	0.051	0.050	92.70%	-	AHD
854	606	R.F. VARQUEZ CONSTRUCTION	24302	L	B	MA	GE	22NE0035: Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide along Dinagat- Loreto Rd- K0012+671-K0012+894	San Jose, Dinagat Islands	10/06/2022	1	Dinagat Islands DEO	LF	17.460	208	03/04/2022	09/27/2022	-2.23	OG	0.377	0.300	0.128	0.030	0.047	0.033	91.50%	-	DEL
855	607	R.M. BILOG CONSTRUCTION AND ENGINEERING SERVICES	40810	L	D	SB	GE	22PD0016 - Construction of By-Pass and Diversion Roads - Marcos Hi-way to Kennon Rd. Diversion Road	Baguio City	10/17/2022	2	Baguio City DEO	LF	12.264	262	02/11/2022	10/30/2022	13.93	C	0.443	0.134	0.300				87.70%	88.42% Satisfactory	AHD
856	608	R.M. VITUG CONSTRUCTION	09227	L	A	MA	GE	22CH0043 - Construction of Slope Protection along Caulaman River, Sto. Rosario Section	Floridablanca, Pampanga	10/20/2022	2	Pampanga 2nd DEO	LF	48.847	180	04/13/2022	10/09/2022	0.00	C	0.418	0.200	0.300				91.80%	88.92% Satisfactory	ONS
857		R.M. VITUG CONSTRUCTION	09227	L	A	MA	GE	22CH0070 - Construction of Slope Protection along Caulaman River Carmencita Section	Floridablanca, Pampanga	10/20/2022	2	Pampanga 2nd DEO	LF	19.795	150	04/13/2022	09/09/2022	43.33	C	0.404	0.200	0.300				90.40%	90.16% Very Satisfactory	AHD
858	609	R.N.V. CONSTRUCTION	12570	L	B	MA	GE	22EB0007 - Road Widening along Mindoro West Coastal Rd - K0301+165 - K0302+648	Sablayan, Occidental Mindoro	10/18/2022	2	Mindoro Occidental DEO	LF	31.363	246	02/28/2022	10/31/2022	-6.75	OG	0.393	0.300	0.082	0.030	0.037	0.033	87.50%	-	DEL
859	610	R.O. BUILDERS & DEVELOPMENT CORPORATION	22393	L	A	MA	GE	22BJ0039 - Network Development - Construction of By-Pass and Diversion Roads, Dupax del Sur Bypass Road, Nueva Vizcaya	Dupax del Sur, Nueva Vizcaya	10/14/2022	2	Nueva Vizcaya 2nd DEO	LF	49.085	290	02/17/2022	12/03/2022	17.87	C	0.469	0.134	0.300				90.30%	91.26% Very Satisfactory	AHD
860	611	R.R. ENCABO CONSTRUCTORS INCORPORATED / PERSAN CONSTRUCTION, INC. (joint Venture)	JV-21-4703	L	AAA	MA	GE	21CB0051 - Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Construction/Rehabilitation of Road Slips, Slope Collapse and Landslide - Bagac - Mariviles Road K0177+020 - K0177+140	Bataan 2nd District, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	96.500	200	10/25/2021	05/12/2022	8.00	C	0.500	0.140	0.300				94.00%	93.88% Very Satisfactory	AHD
861	612	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / ECOMIXED CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6461	L	A	MA	GE	22LC0078 - Construction of Road, Barangay Bincungan to Barangay Canocotan	Tagum City, Davao del Norte	10/07/2022	1	Davao del Norte DEO	LF	95.535	413	02/22/2022	04/10/2023	8.53	OG	0.398	0.300	0.150	0.030	0.051	0.050	97.90%	-	AHD
862	613	R.R. SEISMUNDO CONSTRUCTION & SUPPLY / LYD CONSTRUCTION (Joint Venture)	JV-21-6281	L	A	MA	GE	22KL0050 - Construction of Flood Control Structure, Igpit River (Package 2)	Opol, Misamis Oriental	09/26/2022	2	Misamis Oriental 2nd DEO	LF	56.703	229	03/11/2022	10/25/2022	1.38	OG	0.400	0.295	0.150	0.030	0.042	0.050	96.70%	-	AHD
863	614	R.S. SEPIAN CONSTRUCTION & TRUCKING / JLY CONSTRUCTION (Joint Venture)	JV-22-7262	L	A	MB	GE	22PJ0024 - Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Secondary Roads - Nueva Vizcaya-Ifugao-Mt Province Rd - K0340+000 - K0341+000	Banaue, Ifugao	10/20/2022	1	Ifugao 2nd DEO	LF	41.249	219	05/03/2022	12/07/2022	-1.07	OG	0.390	0.300	0.139	0.030	0.028	0.033	92.00%	-	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
864	615	R.S. SEPIAN CONSTRUCTION AND TRUCKING / HIGH PLAIN CONSTRUCTION (Joint Venture)	JV-22-7607	L	A	MB	GE	22PF0054 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide-Tertiary Roads, Gov. Bado Dangwa National Road: K0328+236-K0349+551 (Intermittent Sections)	Bakun, Benguet	09/25/2022	1	Benguet 2nd DEO	LF	64.425	310	06/01/2022	04/06/2023	8.46	OG	0.391	0.231	0.150	0.030	0.042	0.050	89.40%	-	AHD
865	616	R.S. SEPIAN CONSTRUCTION AND TRUCKING / MA CONSTRUCTION (Joint Venture)	JV-22-7065	L	A	MA	GE	22PJ0006 - Flood Management Program-Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers- Construction of Flood Mitigation Structures along Magat River, Sta. 39+563-Sta. 40+075	San Juan, Alfonso Lista, Ifugao	10/20/2022	1	Ifugao 2nd DEO	LF	49.000	254	04/07/2022	12/16/2022	11.58	OG	0.397	0.300	0.150	0.030	0.042	0.050	96.90%	-	AHD
866	617	R.S. SEPIAN CONSTRUCTION AND TRUCKING / MG SAMIDAN CONSTRUCTION (Joint Venture)	JV-21-6291	L	A	MA	GE	22PM0017 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Lower Sakakang Flood Control Structure, Sta. 117+620 - Sta. 118+070 (R.S.), Sta. 117+830 - Sta. 118+180 (L.S.)	Paracelis, Mt. Province	10/20/2022	1	Mt. Province 2nd DEO	LF	81.060	280	02/24/2022	11/30/2022	6.86	OG	0.395	0.240	0.150	0.030	0.042	0.050	90.70%	-	AHD
867	618	R.S. SEPIAN CONSTRUCTION AND TRUCKING / PBO CONSTRUCTION (Joint Venture)	JV-21-5614	L	A	MB	GE	22PB0009 - Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Insfrastructure Program - ROLL-It), Manag-Talifugo-Paddaoan Road in Support of Banana, Coffee, Cacao, Rice and Corn Industries	Corner Apayao	10/22/2022	1	Apayao 1st DEO	LF	48.230	262	03/01/2022	11/17/2022	6.78	OG	0.396	0.300	0.150	0.030	0.037	0.050	96.30%	-	AHD
868	619	R.T.Y. CONSTRUCTION	10341	L	A	MB	GE	22DL0079 - Organizational Outcome 1: Ensure and Reliable National Road System, Network Development Program, Construction of By-Pass and Diversion Roads 1. Gumaca By-Pass Road	Quezon	10/15/2022	1	Quezon 4th DEO	LF	96.500	270	03/02/2022	11/26/2022	17.23	OG	0.388	0.256	0.150	0.030	0.051	0.050	92.50%	-	AHD
869	620	R.V. LABORTE BUILDERS	20459	L	A	MB	GE	22DL0083 - Convergence and Special Support Program, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities 1. Construction of Viñas - Tiniguiban Road	Calauag, Quezon	10/15/2022	1	Quezon 4th DEO	LF	53.960	255	03/29/2022	12/08/2022	3.14	OG	0.391	0.287	0.150	0.030	0.051	0.050	95.90%	-	AHD
870	621	R.V. CONSTRUCTION	6110	L	D	SB	GE	22IM0023 - Construction/Upgrading/Rehabilitation of Drainage along National Roads, Calanipawan Rd. K0914+579 - K0915+214	Tacloban City	10/03/2022	2	Tacloban City DEO	LF	20.740	194	03/24/2022	10/03/2022	0.00	C	0.496	0.133	0.300				92.90%	91.1% Very Satisfactory	ONS
871	622	R2CG BUILDERS INC.	46591	L	A	SB	GE	22OG0111 - Rehabilitation of San Juan River (Phase X)	Quezon City	10/21/2022	1	Quezon City 2nd DEO	LF	23.181	210	05/18/2022	12/13/2022	-2.27	OG	0.350	0.300	0.127	0.030	0.032	0.033	87.20%	-	
872	623	R8 ASPHALT PLANT AND CONSTRUCTION INC.	46908	L	A	SB	GE	22IC0004 - Asset Preservation - Preventive Maintenance - Tertiary Roads, Pawing - Campetic Rd, K0917+(-334) - K0917+986	Brgy. Pago, Brgy. Campetic, Palo, Leyte	09/28/2022	1	Leyte 1st DEO	LF	27.601	130	02/24/2022	07/03/2022	1.54	C	0.493	0.133	0.300				92.60%	92.6% Very Satisfactory	AHD
873	624	RADIAN CONSTRUCTION AND SUPPLY	43184	L	C	SB	GB	22NE0018: Construction of Multi-Purpose Building, Barangay Tigbao	Cagdianao, Dinagat Islands	10/06/2022	2	Dinagat Islands DEO	LF	4.945	180	02/28/2022	08/26/2022	-17.66	OG	0.398	0.297	0.000	0.030	0.059	0.000	78.40%	-	DEL
874		RADIAN CONSTRUCTION AND SUPPLY	43184	L	C	SB	GB	22NF0054: Construction of Multi-Purpose Building, Barangay Mabini	Santa Monica, Surigao del Norte	10/04/2022	2	Surigao del Norte 1st DEO	LF	4.947	150	03/06/2022	08/02/2022	0.00	C	0.480	0.200	0.300				98.00%	96.32% Outstanding	ONS
875	625	RAICON DEVELOPMENT CORP. / P.L.G.L. CONSTRUCTION (Joint Venture)	JV-22-7379	L	A	LB	GE	22OC0149 - Construction of Flood Mitigation Structures and Groundsill at Don Galo River - Moonwalk Creek Junction	District 2, Paranaque City, Metro Manila	10/13/2022	1	Metro Manila 2nd DEO	LF	77.200	300	03/24/2022	01/17/2023	21.57	OG	0.395	0.242	0.150	0.030	0.033	0.050	90.00%	-	AHD
876	626	RAK TRADING AND CONSTRUCTION	42613	L	B	MA	GB	21EG0076- Construction of Multi-purpose Building with Pavement	Brgy. Sta. Monica, Puerto Princesa City, Palawan	10/17/2022	2	Palawan 3rd DEO	LF	9.899	230	12/03/2021	07/20/2022	0.41	C	0.496	0.133	0.300				92.90%	94.72% Very Satisfactory	AHD
877	627	RAKKI CORPORATION	43053	L	A	MA	GE	22LG0003 - Road Widening (2-4 lanes) along Pres. Diosdado P. Macapagal Natl Hi-way - K1703+447 - K1705+008, K1708+000 - K1708+670	Mati, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	47.528	239	03/28/2022	11/21/2022	0.03	OG	0.397	0.254	0.150	0.030	0.042	0.033	90.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
878	628	**RAM BUILDERS**	10549	L	A	MA	GE	**22DL0143 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads, 1. Junction MSR-Old Zigzag Road - K0153+(-270) - K0153+(-028), K0153+831 - K0153+888, K0154+070 - K0154+200, K0154+340 - K0154+460, K0154+550 - K0154+568, K0154+893 - K0155+000, K0155+080 - K0155+140, K0156+020 - K0156+149, K0157+168 - K0157+575, K0158+019 - K0158+120, K0158+182 - K0158+242, K0158+326 - K0158+385**	Pagbilao, Atimonan, Quezon	10/15/2022	2	Quezon 4th DEO	LF	30.527	191	04/08/2022	10/15/2022	0.00	C	0.493	0.142	0.300				93.50%	91.1% Very Satisfactory	ONS
879	629	**RAMARPLUS INCORPORATED**	8092	L	A	MB	GE	**22FN0057 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of River Slope Protection along Waras River, Bagumbayan Section, (Sta. 14+850 - Sta. 15+231 (Right SIde)**	Baao, Camarines Sur	10/14/2022	2	Camarines Sur 5th DEO	LF	65.187	264	03/22/2022	12/10/2022	15.42	OG	0.393	0.227	0.150	0.024	0.056	0.050	90.00%	-	AHD
880		**RAMARPLUS INCORPORATED**	08092	L	A	MB	GE	**22F00055 - Cluster II-2022: 1.) Construction of Catburawan River Flood Control Structure, Barangay Catburawan, Ligao City, Albay; and 2.) Rehabilitation of Panganiran River Flood Mitigation Structure with Access Road, Barangay La Medalla**	Pioduran, Albay	10/15/2022	2	Albay 3rd DEO	LF	92.957	285	03/22/2022	12/31/2022	16.35	OG	0.386	0.245	0.150	0.030	0.037	0.050	89.80%	-	
881	630	**RAMDC CONSTRUCTION AND TRADING**	39252	L	B	MA	GE	**22AG0004- Network Development Program-Road Widening- Alaminos- Bolinao Road-K0350+000- K0351+000**	Brgy. Tara and Brgy. Culang, Bolinao, Pangasinan	10/20/2022	2	Pangasinan 1st DEO	LF	29.399	210	02/17/2022	09/14/2022	17.27	C	0.425	0.200	0.300				92.50%	94.66% Very Satisfactory	AHD
882	631	**RAMISES CONSTRUCTION**	17351	L	A	MA	GE	**22KL0041 - Construction of Flood Control Structure, Lugait River (Package 3)**	Lugait, Misamis Oriental	09/26/2022	2	Misamis Oriental 2nd DEO	LF	59.079	233	03/24/2022	11/11/2022	-3.73	OG	0.395	0.292	0.113	0.030	0.033	0.033	89.60%	-	DEL
883		**RAMISES CONSTRUCTION**	17351	L	A	MB	GE	**22ND0010 - NRJ BCIR - Capitol - Bonbon Road in Support of Butuan City IT Park and Public Utility Transport Terminal, Package 3**	Butuan City, Agusan del Norte	12/16/2022	1	Butuan City DEO	LF	96.479	539	02/28/2022	08/20/2023	35.01	OG	0.397	0.246	0.150	0.030	0.051	0.050	92.40%	-	AHD
884		**RAMISES CONSTRUCTION**	17351	L	A	MB	GE	**22ND0050 - Construction Of Road With Drainage, Arujville Subdivision To National Highway BCIR and Capitol Bon-Bon Road**	Brgy. Libertad, Butuan City, Agusan del Norte	09/27/2022	2	Butuan City DEO	LF	9.793	105	03/29/2022	07/11/2022	18.41	C	0.487	0.200	0.300				98.70%	94.62% Very Satisfactory	AHD
885	632	**RAMISES CONSTRUCTION / EQUI-PARCO CONSTRUCTION COMPANY (Joint Venture)**	JV-22-6914	L	AAAA	LB	GE	**22N00038 - NRJ Mayor Democrito D. Plaza II Ave. Road - Delta Discovery Park leading to Mt. Mayapay to Jct. East - West Lateral Road connecting Agusan del Sur/Agusan del Norte to Bukidnon, Dulag - Simbalan (Delta - Nong-nong - Emelda Mar Section)**	Butuan City	09/30/2022	1	Regional Office No. XIII	LF	187.988	300	04/11/2022	02/04/2023	33.49	OG	0.397	0.247	0.150	0.030	0.051	0.050	92.50%	-	AHD
886	633	**RANGAY CONSTRUCTION AND SUPPLY**	40117	L	B	MA	GE	**22LF0005: Surigao Del Sur Bdry- Davao Or Coastal Rd - K1515 + 734 - K1516 + 700**	Boston, Davao Oriental	10/05/2022	2	Davao Oriental 1st DEO	LF	25.180	222	02/21/2022	09/30/2022	0.00	C	0.491	0.156	0.300				94.70%	92.24% Very Satisfactory	ONS
887	634	**RAPID FOREMOST CONST. CO. / JAICA CONST. CORP. (Joint Venture)**	JV-22-7525	L	AA	MB	GE	**22DM0141 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Access Roads and/or Bridges from the National Roads Leading to Major/Strategic Public Buildings/Facilities - Construction of Sumilang Bridge with Approaches**	General Luna, Quezon	10/14/2022	1	Quezon 3rd DEO	LF	96.500	348	04/04/2022	03/17/2023	3.62	OG	0.399	0.295	0.150	0.030	0.056	0.050	98.00%	-	AHD
888	635	**RBT VENTURES**	37230	L	B	SB	GB	**22KH0024 - Construction of Multi-Purpose Building, Barangay Carmen**	Cagayan de Oro City, Misamis Oriental	09/30/2022	1	Cagayan de Oro City 1st DEO	LF	19.750	360	02/15/2022	02/09/2023	10.14	OG	0.400	0.286	0.150	0.030	0.051	0.050	96.70%	-	AHD
889	636	**RBV CONSTRUCTION**	48120	L	D	SB	GB	**22BH0023: Basic Infrastructure Program (BIP) - Multi-Purpose Buildings/Facilities to Support Social Services - Construction of Multi-Purpose Building, Ambalatungan Elementary School**	Barangay Ambalatungan, Santiago City, Isabela	10/14/2022	2	Isabela 4th DEO	LF	4.949	167	02/17/2022	08/02/2022	11.15	C	0.493	0.133	0.300				92.60%	91.97% Very Satisfactory	AHD
890	637	**RCD GENERAL CONTRACTOR & CONSTRUCTION SUPPLY**	21616	L	B	MA	GE	**22AB0106 - Construction of Road, Juanito Butay Road, Brgy. San Pedro (Binglao)**	San Nicolas, Ilocos Norte	10/20/2022	1	Ilocos Norte 2nd DEO	LF	4.900	58	03/25/2022	05/21/2022	0.00	C	0.475	0.194	0.300				96.90%	96.9% Outstanding	ONS
891	638	**RCDG CONSTRUCTION CORP.**	05063	L	AAA	LB	GE	**22JA0002 - Preventive Maintenance - Primary Roads - Pagadian City - Zamboanga City Rd. K1918+845 to K1920+000**	Zamboanga City	10/06/2022	2	Zamboanga City DEO	LF	22.630	168	03/24/2022	09/07/2022	0.00	C	0.364	0.200	0.300				86.40%	89.28% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
892	639	RCDS CONSTRUCTION & SUPPLY, INC.	32331	L	A	MB	GE	22FA0032 - Construction of Flood Control System of Bulawan River Control (San Jose/Binitayan Section)	Malilipot, Albay	10/15/2022	1	Albay 1st DEO	LF	44.100	166	07/25/2022	01/06/2023	0.48	OG	0.395	0.241	0.150	0.030	0.051	0.050	91.70%	-	
893	640	R'CEL GENERAL CONTRACTOR & GENERAL MERCHANDISE / JOBEL ENTERPRISES (Joint Venture)	JV-21-4868	L	B	MA	GE	21DH0072 - Construction of Permanent Bridge, Barangay Mendiola to Barangay Halayhayin	Siniloan, Laguna	10/12/2022	3	Laguna 1st DEO	LF	33.494	420	05/19/2021	07/12/2022	0.00	C	0.500	0.175	0.300				97.50%	94.74% Very Satisfactory	ONS
894	641	RD5 CONSTRUCTION	50942	L	D	SB	GE	22CI0039 - Widening of San Roque Bridge 1 - K0107+943 to K0107+958	Magalang, Pampanga	10/20/2022	1	Pampanga 3rd DEO	LF	14.700	180	02/08/2022	08/06/2022	0.00	C	0.467	0.158	0.300				92.50%	92.5% Very Satisfactory	ONS
895	642	RDF TRADING AND CONSTRUCTION	44539	L	D	SB	GE	22EF0031- Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and landslide PPSR Jct (Abo-abo)- Quezon Rd., K0136+920-K0137+068	Quezon, Palawan	10/18/2022	2	Palawan 2nd DEO	LF	14.210	230	02/21/2022	10/08/2022	-4.57	OG	0.389	0.300	0.104	0.030	0.028	0.033	88.40%	-	DEL
896	643	RDJM CONSTRUCTION AND SUPPLY	47133	L	C	SB	GE	22LF0046: Construction of Flood Mitigation Structure, Sibajay Coastal Protection. Sta. 0+000 - Sta. 0+250	Boston, Davao Oriental	10/05/2022	2	Davao Oriental 1st DEO	LF	29.400	211	02/08/2022	09/06/2022	0.00	C	0.458	0.167	0.300				92.50%	91.24% Very Satisfactory	ONS
897	644	RDT CONSTRUCTION AND GENERAL MERCHANDISE	38617	L	B	MA	GE	22KJ0032 - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Primary Roads, Ozamis - Pagadian Rd., K1670+332 - K1671+423, K1671+444 - K1672+000, K1692+640 - K1692+789, K1698+000 - K1698+372	Misamis Occidental	09/28/2022	1	Misamis Occidental 2nd DEO	LF	44.714	194	05/23/2022	12/02/2022	-3.03	OG	0.392	0.243	0.120	0.024	0.056	0.033	86.80%	-	DEL
898	645	REBTRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	21F00123 - Local Program - Construction/Repair/Rehabilitation/Improvement of various Infrastructure Including Local Projects - National Roads and Bridges - National Roads - Pili - Tigaon - Albay Bdry. Road K0505+700 - K0505+970	Sagnay, Camarines Sur	10/13/2022	2	Regional Office No. V	LF	192.999	297	12/17/2021	10/09/2022	33.63	C	0.499	0.199	0.300				99.80%	93.68% Very Satisfactory	AHD
899		REBTRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	22IL0023 - Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Primary Roads Daang Maharlika (LT) - K1018+757 - K1018+857	Sogod, Southern Leyte	09/29/2022	1	Southern Leyte District Engineering Office	LF	86.829	238	02/16/2022	10/11/2022	0.03	OG	0.395	0.249	0.150	0.030	0.047	0.033	90.40%	-	AHD
900		REBTRADE INTERNATIONAL CORPORATION	36213	L	A	MB	GE	22FI0001 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads - Jct Milagros - Baleno - Lagta Rd (S00016MT), K0038+250 - K0038+350	Milagros, Masbate	10/14/2022	2	Masbate 2nd DEO	LF	96.500	309	04/04/2022	02/06/2023	42.02	OG	0.352	0.239	0.150	0.030	0.042	0.050	86.30%	-	
901	646	RED DIAMOND CONSTRUCTION	41878	L	A	SB	GE	22FJ0022 - Bridge Program - Widening of Permanent Bridges, Alimango Bridge (B00098MT) Along Masbate - Cataingan - Placer Road, K0072+904	Cataingan, Masbate	10/14/2022	2	Masbate 3rd DEO	LF	20.522	260	02/14/2022	10/31/2022	8.10	C	0.497	0.140	0.300				93.70%	91.42% Very Satisfactory	
902	647	REDSON CONSTRUCTION AND SUPPLIES, INC.	35128	L	A	MB	GE	22GK0012 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Malogo River (Both Stream), along Bacolod North Rd., Abut "B", Sta. 2+936 - Sta. 3+564 - Upstream (Left Side)	Victorias City, Negros Occidental	10/06/2022	1	Negros Occidental 1st DEO	LF	91.673	314	02/22/2022	01/01/2023	0.36	OG	0.398	0.249	0.150	0.030	0.051	0.033	91.10%	-	AHD
903		REDSON CONSTRUCTION AND SUPPLIES, INC.	35128	L	A	SB	GB	22GK0075 - Construction of Water System, Level II, Brgy. Alacaygan, Brgy. Batea, Brgy. Cudangdang, Brgy. Gahit, Brgy. San Jose	EB Magalona, Negros Occidental	10/06/2022	1	Negros Occidental 1st DEO	LF	18.808	272	02/08/2022	11/06/2022	5.45	OG	0.389	0.282	0.150	0.030	0.043	0.050	94.40%	-	AHD
904	648	REEM CONSTRUCTION AND SUPPLY / LLABAN CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6176	L	A	MB	GE	22MC0019 - Road Widening - Paco-Roxas-Arakan Valley - Jct. Davao-Bukidnon Rd - K1634+916 - K1636+870	Pres. Roxas, North Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	68.916	246	03/29/2022	11/29/2022	-5.13	OG	0.394	0.246	0.099	0.030	0.070	0.033	87.20%	-	DEL
905		REEM CONSTRUCTION AND SUPPLY / LLABAN CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6238	L	A	MA	GE	22MD0050 - Construction of Revetment - Construction of Flood Control Structure, Libungan River (Abaga Section - Phase VII), Abaga	Libungan, Cotabato	10/06/2022	1	Cotabato 1st DEO	LF	49.000	256	02/02/2022	10/15/2022	0.07	OG	0.388	0.251	0.150	0.030	0.033	0.050	90.20%	-	AHD
906	649	RELY CONSTRUCTION & SUPPLY	10433	L	AAA	MB	GE	22LA0084 – Construction of Flood Mitigation Structure along Batutu River Leading to Manat River	Brgy. Banagbanag, Montevista, Davao de Oro	10/04/2022	1	Davao de Oro 2nd DEO	LF	47.531	264	02/23/2022	11/13/2022	0.05	OG	0.396	0.240	0.150	0.030	0.045	0.033	89.40%	-	AHD
907		RELY CONSTRUCTION AND SUPPLY	10433	L	AAA	LA	GE	22LH0005 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse & Landslide along Davao - Bukidnon Road, K1632+055 - K1632+142	Marilog District, Davao City	10/03/2022	1	Davao City 2nd DEO	LF	69.301	274	03/08/2022	12/06/2022	5.73	OG	0.384	0.299	0.150	0.030	0.047	0.033	94.30%	-	AHD
908		RELY CONSTRUCTION AND SUPPLY	10433	L	AAA	LA	GE	22LC0007: Tagum-Panabo Circum. Road-K1509+965-K1510+588	Davao del Norte	10/07/2022	2	Davao del Norte Sub DEO	LF	25.309	182	04/06/2022	10/04/2022	0.15	C	0.457	0.133	0.300				89.00%	89.90% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
909	650	RELY CONSTRUCTION & SUPPLY / D.B. RAVELO CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-6467	L	AAA	MB	GE	22LA0081 – Construction of Revetment along Manat River (Up- stream and Down Stream) leading to Agusan River, Sta. 12+700 - Sta. 13+200 (LS), Bankeruhan Sur to Bankeruhan Norte	Montevista, Davao de Oro	10/04/2022	1	Davao de Oro 2nd DEO	LF	85.371	274	04/04/2022	01/02/2023	0.21	OG	0.398	0.240	0.150	0.030	0.050	0.033	90.10%	-	AHD
910	651	RELY CONSTRUCTION & SUPPLY / TYER ONE CONSTRUCTION CORPORATION (Joint Venture)	JV-21-6404	L	AAA	MB	GE	22LA0052 – Construction of Revetment along Manat River leading to Agusan River at Inambatan Bridge (Upstream), Brgy. Olaycon	Monkayo, Davao de Oro	10/04/2022	2	Davao de Oro 2nd DEO	LF	65.524	299	02/23/2022	12/18/2022	1.53	OG	0.397	0.240	0.150	0.030	0.045	0.033	89.50%	-	AHD
911	652	REMIGIO GENERAL CONSTRUCTION	2298	L	B	MA	GE	22AA0142 - SIPAG - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Flood Control Structure at Brgy. 18, 17, 14, 13, 10, 9, 8, 7, 3, 2	Bacarra, Ilocos Norte	10/20/2022	2	Ilocos Norte 1st DEO	LF	24.500	230	04/04/2022	11/19/2022	9.91	OG	0.307	0.246	0.150	0.030	0.060	0.050	84.30%	-	AHD
912	653	RENREN TRADING AND CONSTRUCTION SERVICES / M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORP. (Joint Venture)	JV-21-6343	L	A	MB	GE	22K00083 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Mitigation Structure, Matling River, Package 2, Sta. 0+275.00 - Sta. 0+663.70	Malabang, Lanao del Sur	12/10/2022	3	Regional Office No. X	LF	77.200	255	03/21/2022	11/30/2022	0.00	C	0.498	0.134	0.300				93.20%	91.9% Very Satisfactory	ONS
913		RENREN TRADING AND CONSTRUCTION SERVICES / M.M.A. ACHIEVER CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6343	L	A	MB	GE	22K00083 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Mitigation Structure, Matling River, Package 2, Sta. 0+275.00 - Sta. 0+663.70	Malabang, Lanao del Sur	09/27/2022	2	Regional Office No. X	LF	75.656	255	03/21/2022	11/30/2022	-0.77	OG	0.400	0.280	0.142	0.030	0.033	0.033	91.80%	-	DEL
914	654	REPOLMAN CONSTRUCTION	32842	L	A	MA	GE	22CM0021 - Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major Rivers Basins and Principal Rivers, Rehabilitation of Pamatawan River, Sta. 30+540 - Sta. 30+935	Brgy. Del Pilar, Castillejos, Zambales	10/21/2022	2	Zambales 2nd DEO	LF	67.550	210	02/24/2022	09/21/2022	0.00	C	0.500	0.133	0.300				93.30%	89.46% Very Satisfactory	ONS
915		REPOLMAN CONSTRUCTION	32842	L	A	MA	GE	22CM0003 - Network Development Program - Construction of By-Pass and Diversion Roads, Subic By-Pass Road - Package 4	Subic, Zambales	10/21/2022	2	Zambales 2nd DEO	LF	86.844	210	02/18/2022	09/15/2022	0.00	C	0.495	0.176	0.300				97.10%	93.26% Very Satisfactory	ONS
916	655	REX E. MORALES CONSTRUCTION	17427	L	AA	MA	GE	21IA0051 - Network Development - Road Widening - Secondary Roads - Biliran Circumferential Road - K1043+150 to K1044+940 (11.678652˚, 124.357693˚ to 11.68653S˚, 124.371235˚)	Kawayan, Biliran	09/30/2022	3	Biliran DEO	LF	48.758	360	09/19/2021	09/13/2022	0.00	C	0.491	0.200	0.300				99.10%	94.12% Very Satisfactory	ONS
917	656	REYDAN BUILDERS	13059	L	A	MA	GE	22MG0028 - Road Widening -along Cotabato - Marbel Road - K1747+900 - K1750+436.43	South Cotabato	10/05/2022	1	South Cotabato 2nd DEO	LF	65.137	251	03/24/2022	11/29/2022	0.50	OG	0.379	0.273	0.150	0.030	0.061	0.050	94.30%	-	AHD
918	657	REYDAN BUILDERS / MJ TIONGSON CONSTRUCTION (Joint Venture)	JV-21-5949	L	A	MA	GE	22MB0016 - Construction of Concrete Revetment, Sinawal River	Barangay Labangal, General Santos City	10/05/2022	2	South Cotabato 1st DEO	LF	48.850	190	02/24/2022	09/01/2022	0.00	C	0.482	0.180	0.300				96.20%	90.44% Very Satisfactory	ONS
919	658	REYROSE CONST. AND SUPPLY DEVT. CORP.	22934	L	B	MA	GE	22ND0042 - Construction of Amamaylan-Algon Road, Baan Km. 3	Butuan City	10/02/2022	2	Butuan City DEO	LF	9.799	133	03/29/2022	08/08/2022	0.00	C	0.470	0.135	0.300				90.50%	92.48% Very Satisfactory	ONS
920	659	RICHFIELD BUILDERS INC. / NALE CONSTRUCTION (Joint Venture)	JV-21-6502	L	B	MA	GE	22HK0034: Ensure Safe and Reliable National Road System Network Development Program: Road Widening - Primary Roads - Dumaguete North Rd. (Dumaguete - Jct Bais - Kabankalan) K0006+000 - K0006+1013	Sibulan, Negros Oriental	09/30/2022	1	Negros Oriental 2nd DEO	LF	4.002	247	02/18/2022	10/22/2022	-10.58	OG	0.398	0.292	0.044	0.030	0.042	0.033	83.90%	-	DEL
921	660	RICHMAR CONSTRUCTION	18797	L	B	MA	GE	22FN0040 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of River Slope Protection along Barit River, Antipolo Old Section, Sta. 23+500 - Sta. 23+882	Nabua, Camarines Sur	10/14/2022	2	Camarines Sur 5th DEO	LF	67.550	284	03/22/2022	12/30/2022	7.31	OG	0.392	0.300	0.150	0.030	0.051	0.050	97.30%	-	AHD
922	661	RITCHE-NATHALIE BUILDERS & GENERAL MERCHANDISE	27501	L	AA	MB	GE	22KI0020 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Coastal Protection	Brgy. Kauswagan, Plaridel, Misamis Occidental	09/29/2022	2	Misamis Occidental 1st DEO	LF	35.348	210	03/14/2022	10/09/2022	-1.75	OG	0.360	0.300	0.132	0.030	0.056	0.033	91.10%	-	DEL
923		RITCHE-NATHALIE BUILDERS & GENERAL MERCHANDISE	27501	L	AA	MB	GE	22KC0005 - Road Widening Along Sayre Highway K1442+410 - K1443+160	Manolo Fortich, Bukidnon	09/28/2022	1	Bukidnon 3rd DEO	LF	63.225	297	05/23/2022	03/15/2023	27.33	OG	0.398	0.275	0.150	0.030	0.047	0.050	95.00%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
924		RITCHE-NATHALIE BUILDERS AND GENERAL MERCHANDISE	27501	L	A	MB	GE	22KJ0025 - Road Widening - Primary Roads, Ozamis - Pagadian Rd., K1689+871 - K1690+487, K1690+492 - K1691+324	Misamis Occidental	09/28/2022	2	Misamis Occidental 2nd DEO	LF	46.550	201	03/31/2022	10/17/2022	-3.97	OG	0.395	0.267	0.110	0.030	0.061	0.033	89.60%	-	DEL
925	662	RJB CONSTRUCTION & SUPPLY	40841	L	D	SB	GE	22NE0042: Preventive Maintenance along Dinaggat- Loreto Road- K0016+095- K0019+000	San Jose, Dinagat Islands	10/06/2022	1	Dinagat Islands DEO	LF	25.985	210	03/10/2022	10/05/2022	-9.55	OG	0.292	0.300	0.054	0.030	0.061	0.033	77.00%	-	DEL
926	663	RJIR ENTERPRISES CORPORATION	34843	L	AAA	MB	GE	22IG0054 - Construction of Salog A Flood Control Structure (Downstream)	Hilongos, Leyte	09/30/2022	1	Leyte 5th DEO	LF	48.437	270	03/30/2022	12/24/2022	0.00	OG	0.399	0.241	0.150	0.030	0.033	0.050	90.30%	-	ONS
927		RJIR ENTERPRISES CORPORATION	34843	L	AAA	MB	GE	22IE0063 - Construction of Tide Protection Embankment, Silad Port (Right Side), Brgy. Silad, Villaba, Leyte	Villaba, Leyte	10/01/2022	2	Leyte 3rd DEO	LF	48.020	305	03/25/2022	01/23/2023	0.59	OG	0.394	0.276	0.150	0.030	0.028	0.050	92.80%	-	AHD
928		RJIR ENTERPRISES CORPORATION	34843	L	AAA	LA	GE	22ID0043 - Network Development Program - Road Widening - Primary Roads - Palo - Carigara - Ormoc Road K0964+000 - K0966+000 , K0970+009 - K0970+295	Capoocan, Leyte	09/28/2022	1	Leyte 2nd DEO	LF	48.996	283	03/23/2022	12/30/2022	5.66	OG	0.394	0.293	0.150	0.030	0.042	0.050	95.90%	-	AHD
929		RJIR ENTERPRISES CORPORATION	34843	L	AAA	MB	GE	22IE0064 - Construction of Tide Protection Embankment, Suba	Villaba, Leyte	10/01/2022	1	Leyte 3rd DEO	LF	48.755	305	06/06/2022	04/06/2023	2.01	OG	0.397	0.276	0.150	0.030	0.028	0.033	91.40%	-	AHD
930	664	RJLG CONSTRUCTION AND SUPPLIES	45706	L	B	SB	GE	22KI0010 - Asset Preservation Program - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Oroquieta City - Plaridel - Calamba - Sapang Dalaga Road, K1787+280 - K1789+000; K1789+500 - K1789+706	Sapang Dalaga, Misamis Occidental	09/29/2022	2	Misamis Occidental 1st DEO	LF	24.915	237	03/17/2022	11/08/2022	0.29	OG	0.400	0.263	0.150	0.030	0.051	0.050	94.40%	-	AHD
931	665	RMT CORPORATION	29752	L	B	MA	GE	22LG0041 - Construction of Lupon Coastal Road from Purok San Roque, Barangay Poblacion to Purok Bundas, Barangay Bagumbayan leading to Diving Site, Wenceslao Resort & Arigid Ai Beach Resort	Barangay Bagumbayan, Lupon, Davao Oriental	10/06/2022	1	Davao Oriental 2nd DEO	LF	39.189	274	02/28/2022	11/28/2022	19.69	OG	0.387	0.289	0.150	0.030	0.047	0.050	95.30%	-	AHD
932	666	ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MB	GE	22BF0047 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers: Construction of Siffu River Flood Control Project (San Placido Upstream Section), Barangay San Placido	Roxas, Isabela	10/16/2022	1	Isabela 2nd DEO	LF	48.507	259	04/04/2022	12/18/2022	0.04	OG	0.379	0.245	0.150	0.030	0.033	0.033	87.00%	-	AHD
933		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MB	GE	22KL0040 - Construction of Flood Control Structure at Gitagum River	Gitagum, Misamis Oriental	09/26/2022	2	Misamis Oriental 2nd DEO	LF	48.250	238	02/28/2022	10/23/2022	-4.00	OG	0.400	0.219	0.110	0.030	0.033	0.033	82.50%	-	DEL
934		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22KB0022 - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide Along Bukidnon - Davao City Road, K1608+560 - K1608+750 (R/S)	Sinuda, Kitaotao, Bukidnon	09/27/2022	2	Bukidnon 2nd DEO	LF	83.639	300	02/17/2022	12/13/2022	-0.75	OG	0.400	0.300	0.142	0.030	0.042	0.033	94.70%	-	DEL
935		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22JA0008 - Construction/Improvement of Access Road Leading to Panubigan Wharf	Zamboanga City, Zamboanga del Sur	10/06/2022	2	Zamboanga City DEO	LF	31.047	339	03/21/2022	02/22/2023	33.35	OG	0.368	0.300	0.150	0.030	0.033	0.050	93.10%	-	AHD
936		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22JA0032 - Road Widening - Pagadian City - Zamboanga City Rd - K1882+452 - K1883+794	Zamboanga City	10/06/2022	1	Zamboanga City DEO	LF	50.531	327	03/28/2022	02/17/2023	5.18	OG	0.396	0.258	0.150	0.024	0.051	0.050	92.90%	-	AHD
937		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22PK0044 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Kalinga - Abra Road K0510+000 - K0510+087	Balbalan, Kalinga	10/22/2022	2	Upper Kalinga DEO	LF	95.430	197	03/24/2022	10/06/2022	-2.95	OG	0.400	0.300	0.121	0.030	0.043	0.033	92.70%	-	DEL
938		ROAD EDGE TRADING & DEVELOPMENT SERVICES	33140	L	A	MA	GE	22PK0061 - Organizational Outcome 1: Ensure Safe and Reliable National Road System: Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads, Kalinga-Abra Rd. K0495+552 - K0495+708	Balbalan, Kalinga	10/22/2022	1	Upper Kalinga DEO	LF	96.396	195	06/20/2022	12/31/2022	6.53	OG	0.400	0.300	0.150	0.024	0.035	0.050	95.90%	-	AHD
939	667	ROBER CONSTRUCTION AND SUPPLIES	41427	L	B	SB	GE	22NA0003: Rehabilitation/Reconstruction of/ Upgrading of Damaged Paved Roads- Primary Roads, Butuan City- Cagayan de Oro City- Iligan City Road (Agusan-Misamis Or. Road) (S000391MN)- K1274+800- K1275+480	Agusan del Norte	10/03/2022	1	Agusan del Norte DEO	LF	14.650	120	04/10/2022	08/07/2022	0.00	C	0.453	0.136	0.300			88.90%	88.9% Satisfactory	ONS
940	668	ROCK DIWATA BUILDERS, INC.	46077	L	AAA	MA	GE	22NI0020 - Road Widening - Secondary Roads - NRJ Barobo - Agusan del Sur Bdry Rd - K1409+000-K1410+000	Tambis, Barobo, Surigao del Sur	09/29/2022	2	Surigao del Sur 2nd DEO	LF	30.171	255	02/17/2022	10/29/2022	0.10	OG	0.396	0.247	0.150	0.030	0.033	0.050	90.60%	-	AHD
941	669	ROCKWORLD INDUSTRIES	7582	L	B	MA	GE	22ID0031 - Network Development Program - Construction of Missing Links/New Roads - Barugo - San Miguel Road	Barugo, Leyte	09/28/2022	2	Leyte 2nd DEO	LF	48.994	211	02/24/2022	09/22/2022	1.10	C	0.496	0.136	0.300			93.20%	90.92% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
942	670	RODA CONSTRUCTION & GEN SUPPLY	19674	L	A	MA	GE	22FK0028 - Convergence and Special Support Program (CSSP) - Construction/Improvement of Access Roads Leading to Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Matnog - Bulan - Magallanes - Tourism West Coast Highway, Sorsogon Package III	Magallanes, Sorsogon	10/12/2022	1	Sorsogon 1st DEO	LF	106.150	264	03/04/2022	11/22/2022	-10.28	OG	0.399	0.295	0.047	0.030	0.037	0.033	84.10%	-	
943	671	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE	38656	L	A	MB	GE	22P00035 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/ New Roads - Baguio - La Trinidad - Itogon - Sablan - Tuba and Tublay, Asin - Nangalisan Jct. - Bayabas - Monglo Jct. (Section 1 of Blistt Outer Ring Circumferential Road), Package 1	Sablan, Benguet	10/19/2022	1	CAR Regional Office	LF	173.611	362	03/24/2022	03/20/2023	2.07	OG	0.399	0.277	0.150	0.030	0.028	0.033	91.70%	-	AHD
944	672	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / BALLIGI CONSTRUCTION DEVELOPMENT CORPORATION / OLSIM CONSTRUCTION (Joint Venture)	JV-21-6432	L	A	MB	GE	22PI0038 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures protecting Public Infrastructure / Facilities, Construction of ABIT Flood Control along Abit River	Tadian, Mountain Province	10/20/2022	2	Mt. Province 1st DEO	LF	94.088	267	03/01/2022	11/22/2022	0.99	OG	0.395	0.241	0.150	0.030	0.042	0.033	89.10%	-	AHD
945	673	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / DJY CONSTRUCTION (Joint Venture)	JV-21-6034	L	A	MB	GE	22P00004-Organizational Outcome 1: Ensure Safe and Reliable National Road System - Network Development Program: Construction of Missing Links/New Roads Baguio - La Trinidad - Itogon - Sablan Tuba and Tublay, Kamog Jct. - Calot - Pappa - Bagong - Balluay - - Tuel Jct. (Section 2 of BLISTT Outer Ring Circumferential Road), Package 6	Sablan and Tublay, Benguet	10/18/2022	1	CAR Regional Office	LF	289.475	390	03/24/2022	04/17/2023	11.45	OG	0.399	0.240	0.150	0.030	0.037	0.050	90.60%	-	AHD
946	674	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / GALMOR CONSTRUCTION SERVICES (Joint Venture)	JV-21-4924	L	A	MB	GE	21PE0046 - Reconstruction to Concrete Pavement - Shilan - Beckel Rd. - K0261+(-196) to K0261+050, K0262+890 to K0264+474	La Trinidad, Benguet	10/18/2022	2	Benguet 1st DEO	LF	51.972	294	09/20/2021	07/10/2022	0.10	C	0.488	0.133	0.300				92.10%	91.86% Very Satisfactory	AHD
947	675	RODEKOM GENERAL CONSTRUCTION AND ENTERPRISE / LN BUILDERS AND CONSTRUCTION AND SUPPLY (Joint Venture)	JV-22-6889	L	A	MB	GE	22PG0010 - Construction/Upgrading/Rehabilitation of Drainage along Nueva Vizcaya-Ifugao-Mt Province Rd - K0293+837, K0294+060, K0295+223, K0313+837, K0314+261, K0318+068, K0318+737, K0318+943, K0318+995, K0319+740, K0319+844 - K0320+130, K0320+290	Lamut, Kiangan and Lagawe, Ifugao	10/19/2022	1	Ifugao 1st DEO	LF	30.608	305	03/02/2022	12/31/2022	30.69	OG	0.400	0.299	0.150	0.024	0.037	0.050	96.00%	-	AHD
948	676	ROPRIM CONSTRUCTION CORPORATION	08546	L	A	MB	GE	22GI0007 - Reconstruction to Concrete Pavement - Mandurriao-Sn Miguel-Alimodian-Maasin-Cabatuan Road (S00445PN) - K0017 + 202 - K0017 + 644, K0021 + 493 - K0021 + 523	Iloilo	10/08/2022	3	Iloilo 4th DEO	LF	16.139	245	02/09/2022	10/11/2022	3.40	OG	0.385	0.217	0.150	0.030	0.033	0.033	84.80%	-	AHD
949		ROPRIM CONSTRUCTION CORPORATION	8546	L	A	MB	GE	22GJ0007 - Reconstruction of Concrete Pavement - La Paz - La Granja Rd (S00486PN) - K0001+(-261.44) - K0001+221	Iloilo City	10/06/2022	1	Iloilo City DEO	LF	27.672	237	04/11/2022	12/03/2022	-2.43	OG	0.390	0.239	0.126	0.030	0.051	0.033	86.90%	-	DEL
950	677	ROSBILL CONSTRUCTION AND SUPPLY	45622	L	D	SB	GE	22LA0179 – Concreting of Tan-awan, Brgy. Malinawon FMR, Brgy. Malinawon	Mawab, Davao de Oro	10/03/2022	1	Davao de Oro 1st DEO	LF	14.924	154	06/02/2022	11/02/2022	0.24	OG	0.391	0.240	0.150	0.030	0.055	0.050	91.60%	-	AHD
951	678	ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES	9036	L	AAA	LA	GE	22CG0147 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Flood Mitigation Structures Protecting Public Infrastructures / Facilities - Improvement of Canal System and Service Road of PDRIS	Sta. Ana, Pampanga	10/19/2022	1	Pampanga 1st DEO	LF	93.122	210	05/19/2022	12/14/2022	0.99	OG	0.395	0.258	0.150	0.030	0.056	0.050	93.90%	-	AHD
952		ROYAL CROWN MONARCH CONSTRUCTION & SUPPLIES CORPORATION	9036	L	AAA	MB	GE	22CD0004 - Construction of Flood Control Structures along NCR/Bulacan Bdry.-Bigte-Ipo Dam Road, San Jose River	San Jose del Monte City, Bulacan	10/21/2022	2	Bulacan 2nd DEO	LF	94.175	280	03/07/2022	12/11/2022	0.31	OG	0.388	0.258	0.150	0.030	0.070	0.050	94.60%	-	AHD
953	679	RR BUILDERS	38348	L	B	MA	GE	21BF0069: Construction of Flood Control Project Barangay Eden	Municipality of San Manuel, Isabela	10/16/2022	2	Isabela 2nd DEO	LF	24.668	206	01/10/2022	08/03/2022	9.58	C	0.481	0.140	0.300				92.10%	91.5% Very Satisfactory	AHD
954	680	RRC CONSTRUCTION	42180	L	A	MA	GE	22BF0025 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Flood Mitigation Structures Protecting Public Infrastructure / Facilities - Construction of Siffu River Flood Control Structure (Sitio Pakak Section)	Brgy. Nuesa, Roxas, Isabela	10/16/2022	2	Isabela 2nd DEO	LF	41.656	217	03/16/2022	10/18/2022	23.49	C	0.481	0.162	0.300				94.30%	92.44% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
955	681	RRJ BUILDERS CONSTRUCTION AND GENERAL MERCHANDISE	35089	L	B	MA	GE	22KI0022 - Convergence and Special Support Program, Construction/Improvement of Access Roads leading to Declared Tourism Destinations, (Tourism Road Infrastructure Program - TRIP) Access Road leadding to Ambak Ambak Falls	Oroquieta City, Misamis Occidental	09/29/2022	2	Misamis Occidental 1st DEO	LF	35.034	150	04/08/2022	09/04/2022	0.00	C	0.486	0.135	0.300				92.10%	91.62% Very Satisfactory	ONS
956	682	RRN CONSTRUCTION	20228	L	A	MB	GE	22KC0028 - Road Widening Along Maramag - Maradugao Rd. K1591+000 - K1592+000	Pangantucan, Bukidnon	09/27/2022	1	Bukidnon 3rd DEO	LF	49.000	297	02/21/2022	12/14/2022	3.30	OG	0.391	0.253	0.150	0.030	0.065	0.050	93.90%	-	AHD
957		RRN CONSTRUCTION	20228	L	A	MB	GE	22KB0070 - Construction/Upgrading/Rehabilitation of Drainage along Maramag-Maradugao Rd - K1570+150 - K1570+350, K1570+450 - K1570+550, K1570+775 - K1571+000, K1571+100 - K1571+300, K1571+430 - K1571+620, K1571+643 - K1572+250, K1572+500 - K1573+000, K1573+800 - K1574+250, K1574+300 - K1574+450, K1576+000 - K1576+100, K1576+100 - K1576+250, Brgy. Colambugon to Brgy. Kuya	Maramag, Bukidnon	09/27/2022	1	Bukidnon 2nd DEO	LF	45.046	300	04/06/2022	01/30/2023	16.73	OG	0.394	0.270	0.150	0.030	0.040	0.050	93.40%	-	AHD
958	683	RS RODRIGUEZ CONSTRUCTION & SUPPLIES	39676	L	D	SB	GE	22AI0066- Construction of Flood Control Structure along Banila River at Diket- Don Justo Abalos	Umingan, Pangasinan	10/17/2022	2	Pangasinan 3rd DEO	LF	29.376	170	03/23/2022	09/08/2022	0.00	C	0.497	0.178	0.300				97.50%	96.78% Outstanding	ONS
959	684	RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GE	2JD0038 - Rehabilitaion/Reconstruction/Upgrading of Paved Roads Piñan - Mutia Rd. K1816+(-878.50) - K1816+(-816), K1818+000 - K1818+100, K1823+194.60 - K1823+541, (S01035MN) Chainage 0 - Chainage 548	Zamboanga del Norte	10/04/2022	1	Zamboanga del Norte 3rd DEO	LF	21.978	235	03/24/2022	11/13/2022	4.15	OG	0.393	0.252	0.150	0.030	0.061	0.050	93.60%	-	AHD
960		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GE	22JF0006 - Widening of permanent Bridges- Camanga Br. (B01205MN) Along Ipil-Liloy-Sindangan Rd.	Titay, Zamboanga Sibugay	10/03/2022	1	Zamboanga Sibugay 2nd DEO	LF	34.050	349	02/23/2022	02/06/2023	4.86	OG	0.380	0.270	0.150	0.030	0.061	0.050	94.10%	-	AHD
961		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GE	22JF0007 -Widening of Permanent Bridge, Sanito Bridge (B01206MN) Along Ipil-Liloy-Zamboanga City Road	Titay, Zamboanga Sibugay	10/04/2022	1	Zamboanga Sibugay 2nd DEO	LF	31.634	361	02/23/2022	02/18/2023	3.36	OG	0.368	0.263	0.150	0.030	0.037	0.050	89.80%	-	AHD
962		RUDHIL CONSTRUCTION & ENTERPRISES, INC.	22901	L	AAA	MB	GE	22JE0024 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Construction of Boundary Mansanas - Upper Dimorok - Lower Dimorok Road	Zamboanga del Sur	10/07/2022	2	Zamboanga del Sur 1st DEO	LF	30.886	220	02/16/2022	09/23/2022	0.00	C	0.490	0.189	0.300				97.90%	92.86% Very Satisfactory	ONS
963		RUDHIL CONSTRUCTION AND ENTERPRISES, INC.	22901	L	AAA	MB	GE	22JO0023 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers Construction of Flood Control Structure along Dapitan River, Ilaya Bridge Abutment B, Upstream, along Dipolog - Orquieta Road (S01316MN) Sta. 0+000 - Sta. 0+458.00	Dapitan City, Zamboanga del Norte	10/04/2022	2	Regional Office No. IX	LF	124.130	341	02/22/2022	01/28/2023	5.95	OG	0.385	0.279	0.150	0.030	0.033	0.050	92.70%	-	AHD
964		RUDHIL CONSTRUCTION AND ENTERPRISES, INC.	22901	L	AAA	MA	GE	22JD0030 - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones (Roads Leveraging Linkages for Industry and Trade Infrastructure Program Roll-It) Sitio Dunlog - Sitio Janing Barangay Potungan Road Connecting Provincial Road and Bagacay in Support of Cacao and Coffee Industries, Sitio Dunlog - Sitio Janing	Dapitan City, Zamboanga del Norte	10/04/2022	2	Zamboanga del Norte 3rd DEO	LF	71.792	329	02/24/2022	01/18/2023	5.42	OG	0.391	0.277	0.150	0.030	0.056	0.050	95.40%	-	AHD
965	685	RUSMEN BUILDERS & DEVELOPMENT CORPORATION	10674	L	A	MA	GE	22DD0073 - Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Preventive Maintenance - Primary Roads, Manila - Batangas Road, K0084+871 - K0086+197	Lipa City, Batangas	08/25/2022	2	Batangas 4th DEO	LF	53.696	102	03/25/2022	07/04/2022	8.00	C	0.479	0.199	0.300				97.80%	91.58% Very Satisfactory	AHD
966	686	RWORKMATE CONSTRUCTION	48590	L	B	SB	GB	22OG0076 - Construction of Multi-Purpose Building with Site Development at Barangay St. Ignatius	Quezon City	10/21/2022	1	Quezon City 2nd DEO	LF	24.008	389	03/24/2022	04/16/2023	23.95	OG	0.400	0.300	0.150	0.030	0.060	0.050	99.00%	-	
967	687	S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GM0034 - Construction of Road Slope Protection Structure at Specific Locations along Candoni-Sipalay Rd. (S00256NR), K0146+150-K0162+300	Sipalay City, Negros Occidental	10/05/2022	1	Negros Occidental 3rd DEO	LF	49.000	262	02/17/2022	11/05/2022	1.46	OG	0.400	0.246	0.150	0.030	0.047	0.033	90.60%	-	AHD
968		S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GE0042 - Construction of Drainage Structure along Road at Specific Locations along Guimaras Circumferential Road (S00028GR) K0008+165 - K0008+235, (S00029GR) K0000+211 - K0000+375	Brgy. Poblacion and San Miguel, Jordan, Guimaras	10/10/2022	1	Guimaras DEO	LF	17.016	215	04/05/2022	11/05/2022	0.42	OG	0.385	0.269	0.150	0.030	0.051	0.033	91.80%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
969		S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GE0038 - Road Widening at Specific Locations along Guimaras Circumferential Road (S00028GR) K0031+000 - K0032+480	Buenavista, Guimaras	10/10/2022	1	Guimaras DEO	LF	70.539	250	04/05/2022	12/10/2022	8.64	OG	0.394	0.249	0.150	0.030	0.051	0.033	90.70%	-	AHD
970		S.T. SALCEDO CONSTRUCTION CORP.	28289	L	B	MA	GE	22GE0013 - Road Widening at Specific Locations along Central Roads (San Miguel - Constancia - Cabano - Igcawayan) (S00025GR) K0062+000 - K0062+630	Jordan, Guimaras	10/10/2022	2	Guimaras DEO	LF	27.967	166	04/05/2022	09/17/2022	0.60	C	0.495	0.145	0.300				94.00%	92.8% Very Satisfactory	AHD
971	688	SADLAN CONSTRUCTION	33550	L	B	SB	GE	22PI0043 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Flood - Construction / Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Wawang Flood Control Structure, Sta. 32+180 to Sta. 32+250 (LS), Sta. 32+184 to Sta. 32+264 (RS), Sta. 32+328 to Sta. 32+358(LS), Sta. 32+335 to Sta. 32+375 (RS) along Talubin River	Bontoc, Mountain Province	10/20/2022	2	Mt. Province 1st DEO	LF	23.887	225	02/17/2022	09/29/2022	0.00	C	0.470	0.133	0.300				90.30%	89.94% Very Satisfactory	ONS
972	689	S-ANG CONSTRUCTION & GENERAL TRADING, INC. / PHILIPPINE CHEMSTEEL INDUSTRIES, INC. (Joint Venture)	JV-21-6544	L	A	MB	GE	22CO0029 - Convergence and Special Support Program - Special Road Fund Motor - Vehicle User's Charge (MVUC) as per R.A. 11239 - Installation of Road Safety Devices and Pavement Markings along Various Roads within the 1st District of Pampanga	Province of Pampanga	10/20/2022	2	Regional Office No. III	LF	122.656	240	03/07/2022	11/01/2022	-5.27	OG	0.400	0.240	0.097	0.030	0.045	0.033	84.50%	-	DEL
973	690	SANRHO BUILDERS INC.	24213	L	A	MB	GE	22FA0034 - Construction of By-Pass and Diversion Roads: Malilipot By-Pass Road	Albay, Malilipot	10/14/2022	2	Albay 1st DEO	LF	72.375	233	03/11/2022	10/29/2022	0.33	OG	0.391	0.232	0.150	0.030	0.055	0.033	89.10%	-	
974	691	SANT'YAGO ENTERPRISES	35874	L	C	SB	GE	22GM0039 - Construction of Concrete Road-NRJ Leading to Punta Bulata Resort	Cauayan, Negros Occidental	10/05/2022	2	Negros Occidental 3rd DEO	LF	25.677	227	02/16/2022	09/30/2022	12.99	C	0.492	0.146	0.300				93.80%	90.44% Very Satisfactory	AHD
975	692	SARANGANI ROCKMIXER INCORPORATED	06549	L	AA	MB	GE	22MB0001 - Preventive Maintenance - Primary Roads - Marbel - Makar Rd (S00253MN), K1663+925 - K1665+036.09	Polomolok, South Cotabato	10/05/2022	2	South Cotabato 1st DEO	LF	64.273	134	02/24/2022	07/07/2022	0.00	C	0.481	0.200	0.300				98.10%	94.26% Very Satisfactory	ONS
976		SARANGANI ROCKMIXER INCORPORATED	06549	L	AA	MB	GE	22M00059 - Construction of Road, Junction NHW to Sitio Bawi, Sta. 0+000 - Sta. 2+879.41, Barangay Tango	Glan, Sarangani	10/07/2022	1	Regional Office No. XII	LF	79.219	340	03/24/2022	02/26/2023	0.82	OG	0.393	0.300	0.150	0.030	0.051	0.033	95.70%	-	AHD
977	693	SARGASSO CONSTRUCTION & DEVELOPMENT CORPORATION	06587	L	AA	MB	GE	22EA0086 - Construction/Rehabilitation of Flood Mitigation Facilities withing Major River Basins and Principal Rivers - Construction of Tawiran Flood Control, Sta. 0+000 - Sta. 0+900	Sta. Cruz, Marinduque	10/21/2022	2	Marinduque DEO	LF	84.897	361	02/23/2022	02/18/2023	3.90	OG	0.397	0.300	0.150	0.030	0.047	0.050	97.40%	-	AHD
978	694	SATRAP CONSTRUCTION COMPANY, INC.	2526	L	AAA	LB	GE	22AC0020 - Asphalt Overlay along Quirino - Pandan Road, Vigan City - Caoayan, Ilocos Sur, K0407+175 - K0411+1058; K0411 - K0411+430	Vigan City - Caoayan, Ilocos Sur	10/21/2022	2	Ilocos Sur 1st DEO	LF	8.845	127	03/24/2022	07/28/2022	27.74	C	0.475	0.136	0.300				91.10%	91.88% Very Satisfactory	AHD
979	695	SBF PHILIPPINES DRILLING RESOURCES CORPORATION	46808	L	B	SB	GE	21LC0208: Concreting of Road at Purok 5, Barangay Del Monte to Barangay Aumbay, Island Garden City of Samal	Davao del Norte	10/06/2022	2	Davao del Norte Sub DEO	LF	29.400	279	11/11/2021	08/16/2022	1.66	OG	0.392	0.254	0.150	0.030	0.061	0.050	93.70%	-	AHD
980	696	SEVEN DIGIT CONSTRUCTION AND TRUCKING SERVICES CORP.	25471	L	B	MA	GE	22EE0038- Widening of Permanent Bridges Tagumpay Bridge (B00208PW) along Puerto Princesa North Road	Roxas, Palawan	10/19/2022	1	Palawan 1st DEO	LF	18.614	264	04/07/2022	12/26/2022	-0.60	OG	0.383	0.299	0.144	0.030	0.042	0.033	93.10%	-	DEL
981	697	SEVERS CONSTRUCTION AND SUPPLIES AND REALTY DEVELOPMENT	41864	L	B	MA	GE	22JE0037 - Basic Infrastructure Program (BIP) Construction of Road, Purok Nangka, Barangay Pedulonan	Pagadian City, Zamboanga del Sur	10/07/2022	2	Zamboanga del Sur 1st DEO	LF	4.901	135	04/11/2022	08/23/2022	0.00	C	0.496	0.200	0.300				99.60%	93.3% Very Satisfactory	ONS
982	698	SHEEN-SHEEN CONSTRUCTION CORPORATION	29015	L	B	MA	GE	22KE0002 - Nasaag-Yumbing-Agoho Road in Support of Agri-Business Industries (Coconut, Abaca, and Bamboo)	Mambajao, Camiguin	09/29/2022	2	Camiguin DEO	LF	18.719	178	02/15/2022	08/11/2022	0.00	C	0.500	0.142	0.300				94.20%	91.92% Very Satisfactory	ONS
983	699	SHEPPERD CONSTRUCTION AND SUPPLY / GRECO CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6131	L	B	MA	GE	22ME0067 - Construction of Road, Sitio Aspang to Sitio Klobak Brgy. Poblacion	Malapatan, Sarangani Province	10/04/2022	2	Sarangani DEO	LF	43.550	258	03/01/2022	09/26/2022	-1.51	OG	0.395	0.300	0.135	0.030	0.051	0.033	94.40%	-	DEL
984	700	SIFFU ROCKS CONSTRUCTION	36504	L	A	MA	GE	22BH0106 - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Improvement of San Francisco Norte - Villa Rose Road	San Guillermo, Isabela	10/14/2022	2	Isabela 4th DEO	LF	24.747	154	04/12/2022	09/12/2022	1.77	C	0.491	0.145	0.300				93.60%	89.1% Very Satisfactory	AHD
985	701	SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY INC.	30835	L	AAA	LA	GE	22GN0080 - Reconstruction to Concrete Pavement - Bacolod South Road (S00127NR), K0036+087 - K0037+081, K0037+237 - K0040+000	San Enrique and Pontevedra, Negros Occidental	10/06/2022	1	Negros Occidental 4th DEO	LF	65.369	258	05/27/2022	02/08/2023	41.15	OG	0.382	0.247	0.150	0.030	0.047	0.050	90.60%	-	AHD
986	702	SILVER HAMMER CONSTRUCTION AND SUPPLIES	41539	L	C	SB	GE	22ME0032 - Construction of Bagacay Bridge Flood Control	Alabel, Sarangani Province	10/04/2022	2	Sarangani DEO	LF	29.400	210	03/20/2022	10/15/2022	1.62	C	0.499	0.144	0.300				94.30%	94.9% Very Satisfactory	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
987	703	SILVERGRACES CONSTRUCTION AND CONSTRUCTION SUPPLY	36158	L	A	MA	GE	22GK0020 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure, Malogo River, Abutment "A", EB. Magalona, Negros Occidental	EB. Magalona, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	48.998	228	02/08/2022	09/23/2022	0.00	C	0.492	0.145	0.300				93.70%	87.94% Satisfactory	ONS
988	704	SISAM CONSTRUCTION & SUPPLIES	21543	L	A	MA	GE	22FN0071 - Convergence and Special Support Program: Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and/or Bridges from the National Roads Leading to Major/Strategic Public Buildings/Facilities - Construction of Iriga Inorogan Road to Talisay St. and Inorogan St. leading to Inorogan Shrine Pilgrimage and Ecotourism Area, (Section A: Sta. 1+703 - Sta. 3+114; Section B: Sta. 1+731 - Sta. 2+091 and Section C: Sta. 2+175 - Sta. 2+801)	Iriga City, Camarines Sur	10/14/2022	2	Camarines Sur 5th DEO	LF	48.901	198	03/21/2022	10/04/2022	0.00	C	0.482	0.148	0.300				93.00%	89.52% Very Satisfactory	ONS
989	705	SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	A	MA	GE	22EB0038 - Construction of Flood Control Structure Pagbahan River, Sta. 0+000 - Sta. 0+452, Talabaan Proper Section	Mamburao, Occidental Mindoro	10/20/2022	2	Mindoro Occidental DEO	LF	29.762	245	02/24/2022	10/26/2022	-6.54	OG	0.386	0.253	0.085	0.030	0.037	0.033	82.40%	-	DEL
990		SIXTEEN ENTERPRISES-CALAPAN BRANCH	18187	L	B	MA	GE	22EI0023 - Construction of Bongabong River Control Brgy. San Jose Section, Sta. 0+000 - Sta. 0+792	Bongabong, Oriental Mindoro	10/19/2022	1	Southern Mindoro DEO	LF	49.000	220	04/13/2022	11/18/2022	1.41	OG	0.394	0.240	0.150	0.030	0.051	0.050	91.50%	-	AHD
991	706	SLP CONSTRUCTION	35992	L	C	SB	GE	22HA0077- Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - La Paz (Cortes) - Cabaguan - Lourdes - Anislan (Corella) Road in support of the Agribusiness Industry	Cortes, Bohol	10/01/2022	2	Bohol 1st DEO	LF	28.800	219	03/24/2022	10/28/2022	1.07	OG	0.397	0.261	0.150	0.030	0.051	0.050	93.90%	-	AHD
992	707	SMB CONSTRUCTION	41301	L	D	SB	GB	21NB0056 - Construction of Isolation/Multi-Purpose Building Brgy. Del Monte	Talacogon, Agusan del Sur	10/01/2022	2	Agusan del Sur 1st DEO	LF	4.950	210	01/22/2022	08/19/2022	0.00	C	0.500	0.155	0.300				95.50%	94.24% Very Satisfactory	ONS
993	708	SOLID M CONSTRUCTION	33991	L	B	MA	GE	22II0014 - Road Widening, Tertiary Roads, Rawis-Catubig Rd, K0798+020 - K0799+214.50, K0801+877 - K0802+848	Northern Samar, 2nd District	09/29/2022	1	Northern Samar 2nd DEO	LF	39.196	210	05/20/2022	12/15/2022	30.26	OG	0.392	0.240	0.150	0.030	0.056	0.050	91.80%	-	AHD
994		SOLID M CONSTRUCTION	33991	L	B	MA	GE	22II0012 - Road Widening, Secondary Roads, Catarman - Laoang Rd., K0765+177 - K0765+600, K0772+098 - K0772+396.30, K0772+522.50 - K0774+300	Northern Samar, 2nd District	09/29/2022	1	Northern Samar 2nd DEO	LF	48.510	210	04/06/2022	11/01/2022	6.42	OG	0.395	0.234	0.150	0.030	0.042	0.050	90.10%	-	AHD
995	709	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION	33484	L	B	MA	GE	22MH0015 - Road Widening - Isulan Jct - Ninoy Aquino Rd - K1835+277 - K1835+834, K1835+970 - K1837+000	Sen. Ninoy Aquino, Sultan Kudarat	10/08/2022	2	Sultan Kudarat 2nd DEO	LF	49.116	242	02/21/2022	10/20/2022	-4.87	OG	0.397	0.300	0.101	0.030	0.051	0.033	91.20%	-	DEL
996	710	SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION / JV CONSTECH (Joint Venture)	JV-21-6669	L	B	MA	GE	22MH0013 - Road Widening -Awang-Upi-Lebak-Kalamansig-Palimbang-Sarangani Rd - K1928+529 - K1931+767	Lebak, Sultan Kudarat	10/08/2022	2	Sultan Kudarat 2nd DEO	LF	93.769	318	02/21/2022	01/04/2023	3.68	OG	0.386	0.300	0.150	0.030	0.047	0.033	94.60%	-	AHD
997		SOPHIA GEU CONSTRUCTION AND SUPPLY CORPORATION / JV CONSTECH (Joint Venture)	JV-21-6121	L	B	MA	GE	22MH0012 - Road Widening - Awang - Upi - Lebak - Kalamansig - Palimbang - Sarangani Rd - K1923+000 - K1924+000, K1924+168 - K1924+627	Lebak, Sultan Kudarat	10/08/2022	1	Sultan Kudarat 2nd DEO	LF	49.070	255	03/24/2022	12/03/2022	-1.37	OG	0.394	0.240	0.136	0.030	0.047	0.033	88.00%	-	DEL
998	711	SPECO BUILDERS INC	15301	L	AAA	LB	GE	22CE0112 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Primary Roads Daang Maharlika (LZ) - K0184+950 - K0185+150	Nueva Ecija	10/21/2022	2	Nueva Ecija 1st DEO	LF	65.405	210	03/14/2022	10/09/2022	0.00	C	0.473	0.200	0.300				97.30%	95.98% Very Satisfactory	ONS
999	712	SPOILED SPORTS CONSTRUCTION & SUPPLY	44892	L	D	SB	GB	22GO0046 - Construction of Multi-Purpose Building	Barangay Sum-ag, Bacolod City, Negros Occidental	10/04/2022	1	Bacolod City DEO	LF	19.800	270	03/21/2022	12/15/2022	22.71	OG	0.396	0.240	0.150	0.030	0.043	0.050	90.90%	-	AHD
1000	713	SPRINGSTAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	22FJ0046 - CSSP - SIPAG - Access Roads and/or Bridges from the National Roads/s leading to Major/Strategic Public Buildings/Facilities - Construction of Barangay Road, Cabangcalan - Sta. Cruz Road, Placer, Sta.0+000 - Sta.2+500	Placer, Masbate	10/14/2022	1	Masbate 3rd DEO	LF	50.076	175	06/15/2022	12/06/2022	0.07	OG	0.393	0.250	0.150	0.030	0.042	0.050	91.50%	-	
1001		SPRINGSTAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	22FI0007 - Network Development Program - Construction of Missing Links/New Roads - Mandaon-Dayhagan Road, Sta.4+350 - Sta.5+750	Mandaon, Masbate	10/14/2022	1	Masbate 2nd DEO	LF	96.500	202	02/16/2022	09/05/2022	0.00	C	0.488	0.147	0.300				93.50%	93.5% Very Satisfactory	
1002		SPRINGSTAR CONSTRUCTION & SUPPLY	20240	L	B	MA	GE	22FJ0027 - Convergence and Special Support Program - Construction of Seawall Protection Structure, Barangay Banahao, Poblacion, Canomay and Suba	Dimasalang, Masbate	10/14/2022	2	Masbate 3rd DEO	LF	48.985	289	02/16/2022	12/01/2022	-4.71	OG	0.396	0.269	0.103	0.030	0.042	0.033	87.30%	-	
1003	714	ST. ALMERS CONSTRUCTION AND ENTERPRISES	42876	L	D	SB	GB	22AH0036- Construction of Multi-Purpose Building, Barangay Poblacion	Basista, Pangasinan	10/19/2022	2	Pangasinan 2nd DEO	LF	6.927	194	02/24/2022	09/05/2022	0.00	C	0.491	0.190	0.300				98.10%	95.16% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1004	715	ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAA	LB	GB	22IL0176 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Multi-Purpose Buildings/Facilities to Support Social Services, Construction of Maasin City Convention Center	Tam-is, Maasin City, Southern Leyte	09/29/2022	1	Southern Leyte Sub DEO	LF	144.663	300	05/16/2022	03/11/2023	25.33	OG	0.400	0.300	0.150	0.030	0.037	0.050	96.70%	-	AHD
1005		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAAA	LB	GE	22IL0030 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Patong Flood Control	Hinunangan, Southern Leyte	09/29/2022	1	Southern Leyte District Engineering Office	LF	49.000	240	02/16/2022	10/13/2022	0.66	OG	0.301	0.300	0.150	0.030	0.042	0.050	87.30%	-	AHD
1006		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAA	LB	GE	22IL0113 - Network Development Program Construction of By-Pass and Diversion Roads Sogod to Buenavista, Bontoc By-pass Road	Bontoc, Southern Leyte	09/29/2022	1	Southern Leyte District Engineering Office	LF	96.433	300	02/16/2022	12/12/2022	9.97	OG	0.341	0.300	0.150	0.030	0.042	0.050	91.30%	-	AHD
1007		ST. GERRARD CONSTRUCTION GEN. CONTRACTOR & DEVELOPMENT CORP.	31762	L	AAA	LB	GE	22IL0174 - Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of Access Road, Maasin Airport	Maasin City, Southern Leyte	09/29/2022	1	Southern Leyte Sub DEO	LF	188.087	360	05/16/2022	05/10/2023	35.29	OG	0.389	0.240	0.150	0.030	0.047	0.050	90.60%	-	AHD
1008	716	ST. JOSEPH CONSTRUCTION AND TRADING	36890	L	C	SB	GB	21JC0057 - Construction of Public Market	Salug, Zamboanga del Norte	10/05/2022	2	Zamboanga del Norte 2nd DEO	LF	19.600	184	04/07/2022	10/07/2022	16.31	C	0.500	0.167	0.300				96.70%	94.32% Very Satisfactory	AHD
1009	717	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22A00232 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Badoc River, Brgy. Balbaldez	Badoc, Ilocos Norte	10/20/2022	2	Regional Office No. I	LF	96.500	270	04/07/2022	01/01/2023	24.23	C	0.450	0.200	0.300				95.00%	93.2% Very Satisfactory	AHD
1010		ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22CD0103 - Improvement of Waterways and Flood Control Structures along Angat River, Sta. 11+900 to Sta. 12+340, Sto. Cristo	Angat, Bulacan	10/21/2022	1	Bulacan 2nd DEO	LF	82.025	319	03/30/2022	02/11/2023	-6.85	OG	0.386	0.267	0.082	0.030	0.061	0.033	85.90%	-	DEL
1011		ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22DP0019 - Network Development Program - Road Widening - Tertiary Roads - Lipa City - Alaminos Rd., K0077+000 - K0078+000	Alaminos, Laguna	10/12/2022	2	Laguna 3rd DEO	LF	69.480	170	02/18/2022	08/06/2022	3.00	C	0.491	0.156	0.300				94.70%	92.18% Very Satisfactory	AHD
1012		ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP.	40908	L	AAA	LA	GE	22OH0007 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Pres. Diosdado Macapagal Blvd., (S04019LZ) Chainage 0 - Chainage 745	Manila City	10/20/2022	2	South Manila DEO	LF	44.679	255	02/24/2022	11/05/2022	-6.47	OG	0.397	0.240	0.085	0.030	0.045	0.033	83.00%	-	
1013	718	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. (Joint Venture)	JV-21-6129	L	AAA	LA	GE	22DD0058 - ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Construction/Upgrading/Rehabilitation of Drainage along National Roads - Primary Roads, Manila-Batangas Rd - K0073 + 490 - K0074 +665	Lipa City, Batangas	10/11/2022	2	Batangas 4th DEO	LF	86.850	270	02/18/2022	11/14/2022	-2.77	OG	0.397	0.297	0.122	0.030	0.028	0.033	90.70%	-	DEL
1014	719	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / GREENLAND BUILDERS (Joint Venture)	JV-22-6932	L	AAA	LA	GE	22GA0013 - Off-Carriageway Improvement along Aklan East Road, K0277+720 - K0278+020, K0278+215 - K0280+070, K0279+700 - K0279+785, K0279+785 - K0280+820, K0280+070 - K0280+300, K0280+820 - K0282+000, K0281+170 - K0282+200, K0282+000 - K0282+980, K0282+440 - K0285+380, K0282+980 - K0283+070, K0283+215 - K0285+380, K0311+000 - K0311+775, K0312+410 - K0313+500, K0313+185 - K0315+250, K0313+185 - K0315+405, K0315+582 - K0315+875, K0315+670 - K0315+875, K0315+915 - K0316+290	Aklan East Road, Aklan	10/08/2022	1	Aklan DEO	LF	63.309	287	05/23/2022	03/05/2023	1.07	OG	0.397	0.240	0.150	0.030	0.047	0.050	91.40%	-	AHD
1015	720	ST. MATTHEW GEN. CONTRACTOR & DEVELOPMENT CORP. / JEK TRADING AND CONSTRUCTION (Joint Venture)	JV-21-6596	L	AAA	LA	GE	22CA0044 - Convergence and Special Support Program (CSSP) - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construction of New Road, Curing Ave. connceting to Junction Layac - Balanga - Mariveles Port Road and Roman Expressway	Orani, Bataan	10/20/2022	2	Bataan 1st DEO	LF	94.570	270	03/11/2022	12/05/2022	9.76	OG	0.386	0.249	0.150	0.030	0.028	0.033	87.60%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1016	721	ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAAA	LA	GE	22DN0072 - Construction of Flood Control Structure at Cainta River, Brgy. San Roque	Cainta Rizal (First District)	10/16/2022	2	Rizal 1st DEO	LF	39.200	210	02/24/2022	09/21/2022	40.70	C	0.499	0.198	0.300				99.70%	94.3% Very Satisfactory	AHD
1017		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	22LH0015 - Construction of Concrete Revetment along Talomo River	Cakinan District, Davao City	10/03/2022	1	Davao City 2nd DEO	LF	93.406	302	03/08/2022	01/03/2023	0.26	OG	0.394	0.300	0.150	0.030	0.042	0.050	96.60%	-	AHD
1018		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAAA	LA	GE	22OH0008 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads - Pres. Diosdado Macapagal Blvd., (S04020LZ) Chainage 0 - Chainage 421, Chainage 521 - Chainage 748	Pasay City	10/20/2022	2	South Manila DEO	LF	42.675	240	02/24/2022	10/21/2022	0.59	C	0.498	0.133	0.300				93.10%	90.88% Very Satisfactory	
1019		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAAA	LA	GE	22OE0021 - Construction of Additional Booster Pump along Estero de Calubcob including Accessories	Tondo, Manila City	10/19/2022	1	North Manila DEO	LF	96.494	330	04/01/2022	02/24/2023	14.56	OG	0.398	0.300	0.150	0.030	0.060	0.050	98.80%	-	
1020		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	22GP0032 - Construction of River Control along Panay River Basin, Brgy. Poblacion Ilawod (Upstreamof Guinutos Overflow)	Dumarao, Capiz	10/10/2022	2	Capiz 2nd DEO	LF	62.327	290	02/28/2022	12/14/2022	0.06	OG	0.389	0.240	0.150	0.030	0.051	0.050	91.00%	-	AHD
1021		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	22OC0054: Construction of Flood Mitigation Structures (Installation of Booster Pump) and Groundsill at Marulas Creeek, District 1	Paranaque City, Metro Manila	10/13/2022	1	Metro Manila 2nd DEO	LF	92.815	360	05/19/2022	05/13/2023	0.09	OG	0.390	0.240	0.150	0.030	0.037	0.050	89.70%	-	AHD
1022		ST. TIMOTHY CONSTRUCTION CORPORATION	39196	L	AAA	LA	GE	22PA0072 - Sustainable Infrastructure Project Alleviating Gaps (SIPAG) - Flood Mitigation Structure Protecting Public Infrastructure / Facilities, Construction of Banglolao-Labon Flood Control Structure	Bucay, Abra	10/21/2022	2	Abra DEO	LF	39.103	199	03/16/2022	09/30/2022	3.55	C	0.483	0.133	0.300				91.60%	87.28% Satisfactory	AHD
1023	722	ST. TIMOTHY CONSTRUCTION CORPORATION / A.M. SALONG CONSTRUCTION (Joint Venture)	JV-21-6236	L	AAA	LA	GE	22OE0020 - Installation of Additional Booster Pump including Accessories at Estero de Maypajo, Juan Luna Section	Tondo, Manila City	10/19/2022	1	North Manila DEO	LF	96.055	270	02/23/2022	11/19/2022	6.09	OG	0.400	0.240	0.150	0.030	0.055	0.050	92.50%	-	
1024	723	ST. TIMOTHY CONSTRUCTION CORPORATION / AL-AMEN BUILDERS (Joint Venture)	JV-21-5785	L	AAA	LA	GE	22OE0006 - Installation of Booster Pump including Retarding Basin at Estero de San Miguel at P. Casal Bridge	Manila City	10/19/2022	2	North Manila DEO	LF	96.467	307	02/24/2022	12/27/2022	47.53	OG	0.395	0.300	0.150	0.030	0.055	0.050	98.00%	-	
1025		ST. TIMOTHY CONSTRUCTION CORPORATION / AL-AMEN BUILDERS (Joint Venture)	JV-20-4223	L	AAA	LA	GE	21OE0007 - Bank Improvement (Steel Sheet Pile) Estero de Quiapo, Barangay 394 (Phase I), Sta. 0+434.00 to Sta. 0+470.00, Sta. 0+500.00 to Sta. 0+616.80	Manila City	09/17/2022	1	North Manila DEO	LF	46.794	210	08/02/2021	02/27/2022	34.29	C	0.498	0.147	0.300				94.50%	94.5% Very Satisfactory	
1026	724	ST. TIMOTHY CONSTRUCTION CORPORATION / AMETHYST HORIZON BUILDERS AND GEN. CONTRACTOR AND DEVELOPMENT CORP. (Joint Venture)	JV-21-5894	L	AAA	LA	GE	22OB0071 - Bank Improvement Along Eastbank, Manggahan Floodway (Package 3)	Pasig City	10/14/2022	1	Metro Manila 1st DEO	LF	74.456	260	02/15/2022	11/01/2022	-4.66	OG	0.385	0.300	0.103	0.030	0.023	0.033	87.40%	-	DEL
1027	725	ST. TIMOTHY CONSTRUCTION CORPORATION / JELSIE CONSTRUCTION & SUPPLY (Joint Venture)	JV-20-4207	L	AAA	LA	GE	21OE0011 - Installation of Booster Pump Including Retarding Basin at Estero de Kabulusan	Manila City	09/17/2022	1	North Manila DEO	LF	80.495	375	03/01/2021	03/10/2022	5.40	C	0.495	0.173	0.300				96.80%	96.8% Outstanding	
1028	726	STAR PRIME PROPERTY DEVELOPERS INC.	37222	L	C	SB	GE	22CG0131 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and / or Bridges from the National Road/s Leading to Major / Strategic Public Buildings / Facilities - Rehabilitation of Gatiawin - Lacmit Road	Arayat, Pampanga	10/19/2022	1	Pampanga 1st DEO	LF	23.152	180	05/19/2022	11/14/2022	-1.93	OG	0.394	0.267	0.131	0.030	0.061	0.033	91.60%	-	DEL
1029	727	STAR WILLIAM CONSTRUCTION	35938	L	B	MA	GE	22CC0258 - Construction of Flood Control Structure, Brgy. Tangos	Baliuag, Bulacan	10/19/2022	1	Bulacan 1st DEO	LF	49.500	360	04/04/2022	03/29/2023	35.09	OG	0.397	0.291	0.150	0.030	0.033	0.033	93.40%	-	AHD
1030	728	STELLAR BUILDERS	35031	L	A	MA	GE	22GG0104 - Construction of Concrete Road - Dumangas-Barotac Nuevo Diversion Road	Iloilo	10/06/2022	2	Iloilo 2nd DEO	LF	34.300	154	03/29/2022	08/29/2022	0.00	C	0.495	0.143	0.300				93.80%	93.32% Very Satisfactory	ONS
1031	729	STEVEN CONSTRUCTION & SUPPLY	21987	L	A	MA	GE	22FD0036 - Construction of Road, Sitio Bangko, Barangay, Baya	Ragay, Camarines Sur	10/13/2022	2	Camarines Sur 1st DEO	LF	9.596	117	03/24/2022	07/18/2022	0.36	C	0.488	0.146	0.300				93.40%	92.14% Very Satisfactory	AHD
1032		STEVEN CONSTRUCTION & SUPPLY	21987	L	A	MA	GE	22FG0020 - Construction of Flood Mitigation Structure along Mapanag River, Upstream: Sta. 0+000 - Sta. 0+285 (R/S) and Sta. 0+000 - Sta. 0+125 (L/S), Downstream: Sta. 0+000 - Sta. 0+035 (B/S)	Sagñay, Camarines Sur	10/14/2022	2	Camarines Sur 4th DEO	LF	29.400	215	03/10/2022	10/10/2022	1.22	C	0.456	0.161	0.300				91.70%	92.42% Very Satisfactory	AHD
1033		STEVEN CONSTRUCTION & SUPPLY	21987	L	A	MA	GE	22FL0019 - Construction of Flood Mitigation Project (Upstream) in Barangay Bulawan	Irosin, Sorsogon	10/12/2022	2	Sorsogon 2nd DEO	LF	47.364	201	02/14/2022	09/02/2022	0.00	C	0.494	0.133	0.300				92.70%	92.46% Very Satisfactory	

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1034		STEVEN CONSTRUCTION & SUPPLY	21987	L	A	MA	GE	21FK0015 - Convergence and Special Support Program - Construction / Improvement of Access Roads Leading to Declared Tourism Destinations - Matnog - Bulan - Magallanes West Coast Highway, Sorsogon Package I	Magallanes, Sorsogon	10/12/2022	2	Sorsogon 1st DEO	LF	96.500	378	02/22/2021	03/06/2022	0.00	C	0.480	0.137	0.300				91.70%	90.68% Very Satisfactory	
1035	730	STEVEN CONSTRUCTION AND SUPPLY / PEU CONSTRUCTION & SUPPLY (Joint Venture)	JV-22-7024	L	A	MB	GE	22FF0037 - 002: Construction/Rehabilitation/Improvement of Flood Mitigation Structures Calabanga Flood Control, Brgy. Sabang - Salvacion Baybay - San Roque - San Pablo	Calabanga, Camarines Sur (Both Side)	10/13/2022	1	Camarines Sur 3rd DEO	LF	49.000	207	04/04/2022	10/27/2022	-4.48	OG	0.385	0.300	0.105	0.030	0.047	0.033	90.00%	-	DEL
1036	731	STO. CRISTO CONSTRUCTION & TRADING	26096	L	A	MB	GE	22BI0044 - Organizational Outcome 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Tertiary Road - Papaya-Malabing-Wangal-Binugawan-Tadji-Runruno Road, K0314+720-K0314+756, K0316+120-K0316+156, Runruno	Quezon, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	96.500	219	04/06/2022	11/10/2022	11.79	OG	0.400	0.242	0.150	0.030	0.033	0.050	90.50%	-	AHD
1037		STO. CRISTO CONSTRUCTION & TRADING INC.	26096	L	A	MB	GE	22CG0039 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG): Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Construciton of Road at Tinajero - Cabetican Bank	Bacolor, Pampanga	10/19/2022	2	Pampanga 1st DEO	LF	49.001	270	02/23/2022	11/19/2022	6.80	OG	0.396	0.300	0.150	0.030	0.051	0.017	94.40%	-	AHD
1038		STO. CRISTO CONSTRUCTION AND TRADING INC.	26096	L	A	MB	GB	22CK0029 - Rehabilitation of Existing Bank along Rio Chico River (Balanoy Section, Right Bank)	La Paz, Tarlac	10/24/2022	1	Tarlac 2nd DEO	LF	70.715	183	02/15/2022	08/16/2022	12.72	OG	0.396	0.266	0.150	0.030	0.042	0.050	93.40%	-	AHD
1039	732	STRONGLANE CONSTRUCTION AND TRADING / RJM CONSTRUCTION & DEVELOPMENT, INC. (Joint Venture)	JV-22-6858	L	B	MA	GE	22OC0135: Construction of Revetment Wall along Bangkal Creek	Makati City, Metro Manila	10/13/2022	1	Metro Manila 2nd DEO	LF	39.200	240	03/22/2022	11/16/2022	11.68	OG	0.392	0.239	0.150	0.018	0.023	0.050	87.20%	-	AHD
1040	733	SUBICCON CORPORATION	25079	L	AAA	LB	GE	22CI0084 - Convergence and Special Support Program; Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239; Preventive Maintenance (Asphalt Overlay) with Pavement Markings along Manila North Road at Brgy. Dolores, Brgy. Cacutud, and Brgy. Tabun	Mabalacat City, Pampanga	10/20/2022	1	Pampanga 3rd DEO	LF	45.526	90	03/24/2022	06/21/2022	0.00	C	0.486	0.140	0.300				92.60%	92.6% Very Satisfactory	ONS
1041	734	SUNRISE BUILDERS	39757	L	B	SB	GE	22IA0085 - Construction of Road Slope Protection Structure Biliran Circumferential Road - K1074+950 - K1075+220 (11.611093˚, 124.563013˚ to 11.608852˚, 124.562516˚)	Caibiran, Biliran Province	10/02/2022	2	Biliran DEO	LF	38.108	250	03/17/2022	11/21/2022	6.13	OG	0.398	0.279	0.150	0.030	0.037	0.033	92.70%	-	AHD
1042	735	SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	21GB0035 - Construction of Road, Barangay Guinbangaan - Barangay Liberato Phase I	Laua-an, Antique	10/07/2022	2	Antique DEO	LF	97.960	399	03/24/2021	04/26/2022	-1.08	C	0.494	0.133	0.268				89.50%	93.1% Very Satisfactory	DEL
1043		SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAA	LB	GE	22GB0045 - Construction of Road - Laua-an Ridge View to Aklan River Phase I	Laua-an, Antique	10/07/2022	1	Antique DEO	LF	96.500	365	04/01/2022	03/31/2023	20.94	OG	0.400	0.240	0.150	0.030	0.051	0.050	92.10%	-	AHD
1044		SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAAA	LB	GE	22EH0079- Construction of Road, Brgy. Manhac-Sitio Malbog, Brgy. Magsaysay	Looc, Romblon	10/22/2022	1	Romblon DEO	LF	93.204	236	04/11/2022	12/02/2022	9.92	OG	0.353	0.288	0.150	0.020	0.047	0.050	90.80%	-	AHD
1045		SUNWEST CONSTRUCTION AND DEVELOPMENT CORPORATION	15906	L	AAAA	LB	GE	22EH0017- Flood Mitigation Structures Protecting Public Infrastructures/ Facilities-Construction of Flood Mitigation Structure along Budiong River (Phase 2)	Odiongan, Romblon	10/21/2022	1	Romblon DEO	LF	41.886	211	02/23/2022	09/21/2022	24.18	C	0.498	0.173	0.300				97.10%	97.1% Outstanding	AHD
1046	736	SUPREA PHILIPPINES DEVELOPMENT CORP.	41868	L	C	SB	GE	22KK0069 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - K1313+200 - K1315+000, K136+000 - K1316+462	Butuan City - Cagayan de Oro City - Iligan City Rd -	09/28/2022	1	Misamis Oriental 1st DEO	LF	48.607	193	05/25/2022	12/03/2022	11.12	OG	0.398	0.246	0.150	0.030	0.056	0.050	93.00%	-	AHD
1047		SUPREA PHILIPPINES DEVELOPMENT CORP.	41868	L	C	SB	GE	22KA0080 - Road Widening along Sayre Highway - K1480+917 - K1481+870, Brgy. La Fortuna	Impasug-ong, Bukidnon	09/26/2022	1	Bukidnon 1st DEO	LF	43.053	225	03/28/2022	11/07/2022	16.55	OG	0.394	0.275	0.150	0.030	0.061	0.050	96.00%	-	AHD
1048	737	SUPREA PHILS. DEVELOPMENT CORP.	41868	L	A	MA	GE	22HI0008- Preventive Maintenance of Road: Asphalt Overlay along Cebu North Hagnaya Wharf Road - K0034+000 to K0034+653, K0035+769 to K0036+000	Danao City, Cebu	09/29/2022	2	Cebu 5th DEO	LF	24.500	95	03/31/2022	07/03/2022	0.00	C	0.486	0.135	0.300				92.10%	92.1% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1049	738	SUPREME ABF CONST. & CONST. SUPPLY COMPANY INC.	25226	L	AAA	LB	GE	22NI0066 - Construction of Road Slip Protection Structures along Barangay Lawigan, Sta. 3+087.50-Sta. 3+117.5	Lawigan, Bislig City, Surigao del Sur	09/29/2022	1	Surigao del Sur 2nd DEO	LF	92.606	318	05/30/2022	04/12/2023	28.96	OG	0.399	0.264	0.150	0.030	0.033	0.050	92.60%	-	AHD
1050		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LB	GE	22GN0049 - Construction of Drainage Structure along Road - Bago-Mambucal Road, K0038+660 - K0039+100, K0039+940 - K0040+580, K0041+540 - K0041+900	Bago City, Negros Occidental	10/06/2022	1	Negros Occidental 4th DEO	LF	42.099	335	05/27/2022	04/26/2023	32.58	OG	0.371	0.242	0.150	0.030	0.037	0.050	88.00%	-	AHD
1051		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LA	GE	22GK0166 - Construction of Drainage Structure Along Road - Bacolod North Rd. (S00026NR) K0007+(-793) - K0008+224	Talisay City, Negros Occidental	10/06/2022	1	Negros Occidental 1st DEO	LF	56.180	322	03/30/2022	02/14/2023	0.05	OG	0.398	0.246	0.150	0.030	0.047	0.050	92.10%	-	AHD
1052		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LA	GE	22GK0011 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Malogo River (Both Stream) Along Bacolod North Rd., Abut. "A", Segment 1: Sta. 0+000 - Sta. 0+064 - Downstream (Left Side), Segment 2: Sta. 1+370 - Sta. 2+005 - Upstream (Left Side)	E.B. Magalona, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	91.673	344	02/22/2022	01/31/2023	18.08	C	0.496	0.200	0.300				99.60%	94.8% Very Satisfactory	AHD
1053		SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC.	25226	L	AAA	LB	GE	22GM0028 - Construction of Concrete Road - Construction of Road at So. Magtanday to Omas, Section 1	Barangay Camindangan, Sipalay City, Negros Occidental	10/05/2022	1	Negros Occidental 3rd DEO	LF	63.322	296	04/14/2022	02/03/2023	36.16	OG	0.392	0.222	0.150	0.030	0.042	0.050	88.60%	-	AHD
1054	739	SUPREME ABF CONSTRUCTION & CONSTRUCTION SUPPLY COMPANY, INC. / KENNETH CONSTRUCTION AND GENERAL MERCHANDISE (Joint Venture)	JV-21-5920	L	AAA	LA	GE	22G00082 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure, Bago River (Upstream - Left Side)	Brgy. Bago, DS Benedicto, Negros Occidental, Philippines	10/07/2022	2	Negros Occidental Sub DEO	LF	48.250	193	02/21/2022	09/01/2022	0.00	C	0.462	0.142	0.300				90.40%	89.08% Very Satisfactory	ONS
1055	740	SUPREME ABF CONSTRUCTION AND CONSTRUCTION SUPPLY COMPANY, INC. / CBC CONSTRUCTION & SUPPLY (Joint Venture)	JV-21-6128	L	AAA	LA	GE	22GK0010 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure of Imbang River (Both Stream) Along Bacolod North Rd., Sta. 1+456 - Sta. 1+570 (Left Side) - Upstream; Sta. 1+408.50 - Sta. 1+909 (Right Side) - Downstream	Silay City, Negros Occidental	10/06/2022	2	Negros Occidental 1st DEO	LF	90.708	334	02/22/2022	01/21/2023	4.03	OG	0.399	0.251	0.150	0.030	0.047	0.050	92.70%	-	AHD
1056	741	SURIGAO LA SUERTE CORPORATION	39790	L	B	MA	GE	22NI0007 - Construction of Road, Barangay Kahayag - Barangay Coleto	Bislig City, Surigao del Sur	09/29/2022	1	Surigao del Sur 2nd DEO	LF	33.953	190	05/20/2022	11/25/2022	0.29	OG	0.385	0.264	0.150	0.030	0.037	0.050	91.60%	-	AHD
1057	742	SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	LB	GE	22HJ0058 - Network Development Program - Road Widening - Primary Roads - Dumaguete North Road (Jct. Mais - Kabankalan - Negros Occidental Boundary) - K0080+617 - K0081+305, K0081+383 - K0082+000	Ayungon, Negros Oriental	10/01/2022	1	Negros Oriental 1st DEO	LF	63.111	301	02/20/2022	12/17/2022	5.62	OG	0.396	0.263	0.150	0.030	0.051	0.050	94.00%	-	AHD
1058		SYNDTITE CONSTRUCTION CORPORATION	11597	L	AAA	MA	GE	21EF0094- Construction of Narra Poblacion Flood Control Structure	Narra, Palawan	10/18/2022	2	Palawan 2nd DEO	LF	30.354	351	04/13/2022	03/29/2023	68.66	C	0.498	0.133	0.300				93.10%	92.26% Very Satisfactory	AHD
1059	743	T2B3 BUILDERS AND SUPPLIES CORP. / HIGH STRENGTH DEV. CORPORATION (Joint Venture)	JV-21-6306	L	AAA	MB	GE	22CK0078 - Rehabilitation of Existing Dike along Lucung River, (Culatingan Section, Left Bank), Sta. 7+449 to Sta. 7+949	Concepcion, Tarlac	11/11/2022	1	Tarlac 2nd DEO	LF	57.895	228	03/26/2022	11/08/2022	5.45	C	0.468	0.197	0.300				96.50%	96.5% Outstanding	AHD
1060	744	TAGEL CORPORATION	43554	L	AAA	MA	GE	22PB0002 - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Tertiary Roads, Apayao-Ilocos Norte Rd. K0621+290 - K0621+390	Kabugao, Apayao	10/22/2022	1	Apayao 1st DEO	LF	77.200	331	03/21/2022	02/14/2023	6.43	OG	0.390	0.300	0.150	0.024	0.040	0.050	95.40%	-	AHD
1061	745	TAN TAY LIM BUILDERS AND GENERAL CONTRATOR / W.J. CONSTRUCTION (Joint Venture)	JV-21-5142	L	B	MA	GE	21DK0156 - Construction of Missing Links/New Roads Pagbilao - Tayabas - Lucban Diversion Road (Tayabas Side), Package B	Quezon	10/13/2022	2	Quezon 1st DEO	LF	57.900	378	09/29/2021	10/11/2022	0.00	C	0.497	0.138	0.300				93.50%	94.94% Very Satisfactory	ONS
1062	746	TANGO ROMEO GENERAL CONSTRUCTION	18926	L	A	MA	GE	22PD0011 - Road Widening - Secondary Roads - Marcos Hi-way (S00432LZ) K0280+720 to K0281+134, K0281+800 to K0282+090	Baguio City	10/17/2022	2	Baguio City DEO	LF	16.660	158	02/11/2022	07/18/2022	0.00	C	0.498	0.133	0.300				93.10%	93.3% Very Satisfactory	ONS
1063	747	TARLAC 3-G CONSTRUCTION & DEVELOPMENT CORPORATION	36377	L	AA	MA	GE	21CK0045 - Construction / Improvement of Access Roads Leading to Trades, Industrues and Economic Zone: Bamban Seamless Road (Package I)	Bamban, Tarlac	10/24/2022	2	Tarlac 2nd DEO	LF	77.198	398	02/11/2021	03/15/2022	-2.80	C	0.497	0.157	0.216				87.00%	86.1% Satisfactory	DEL

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1064	748	TCSC CORP.	15453	L	AAA	LA	GE	22D00077 - FY 2022 DPWH INFRASTRUCTURE PROGRAM Organizational Outcome 1: Ensure Safe and Reliable National Road System, Asset Preservation Program Preventive Maintenance, Primary Roads Calamba - Sta. Cruz - Famy Jct Rd. K0052+476 - K0053+000, K0054+000 - K0056+065	Laguna, Province	10/17/2022	1	Regional Office No. IV-A	LF	144.749	165	06/14/2022	11/25/2022	-5.44	OG	0.400	0.288	0.096	0.030	0.056	0.033	90.30%	-	DEL
1065	749	THEARIS BUILDERS & SUPPLY	34590	L	A	MA	GE	22NB0008 - Road Widening - Along Daang Maharlika (Agusan-Davao Sect) (S00446MN) K1241+(-321.00) - K1241+498.00	Sibagat, Agusan del Sur	10/01/2022	2	Agusan del Sur 1st DEO	LF	47.530	270	03/04/2022	11/28/2022	18.16	OG	0.389	0.247	0.150	0.030	0.047	0.033	89.60%	-	AHD
1066		THEARIS BUILDERS & SUPPLY	34590	L	A	MB	GB	21NB0051 - Construction of Isolation/Multi-Purpose Building Brgy. Poblacion,	Sibagat, Agusan del Sur	10/01/2022	2	Agusan del Sur 1st DEO	LF	4.950	210	01/22/2022	08/19/2022	0.00	C	0.500	0.156	0.300				95.60%	95.32% Very Satisfactory	ONS
1067	750	THOM-ARMAN CONSTRUCTION	08177	L	B	MA	GE	22KJ0008 - Widening of Permanent Bridge Dupol Br. (B00346MN) Along Ozamis - Pagadian Rd.	Misamis Occidental	09/28/2022	1	Misamis Occidental 2nd DEO	LF	7.306	340	01/21/2022	12/26/2022	14.01	OG	0.400	0.263	0.150	0.030	0.061	0.050	95.40%	-	AHD
1068	751	THREE BROTHERS' CONSTRUCTION	43697	L	D	SB	GE	22PI0073 - 001: Ensure Safe and Reliable National Road System, Bridge - Retrofitting / Strengthening of Permanent Bridges, Beto Br (B04612LZ) along Mt. Province - Ilocos Sur via Tue Rd	Tadian, Mt. Province	10/20/2022	2	Mt. Province 1st DEO	LF	12.740	134	03/23/2022	08/03/2022	0.00	C	0.500	0.133	0.300				93.30%	89.82% Very Satisfactory	ONS
1069	752	THREE W BUILDERS, INC.	10722	L	AAA	LA	GE	22HI0009- Construction of Road Slope Protection Structure - Cebu North Hagnaya Wharf Road - K0065+000 to K0065+100, K0072+400 to K0072+500	Sogod, Cebu	09/29/2022	2	Cebu 5th DEO	LF	77.197	270	03/31/2022	12/25/2022	4.44	OG	0.396	0.285	0.150	0.030	0.051	0.050	96.20%	-	AHD
1070		THREE W BUILDERS, INC.	10722	L	AAA	LA	GE	22LA0044 – Construction of Revetment along Agusan River, Sta. 0+807.71 to Sta. 1+156.52 (RS), Purok 3 Brgy. Osmeña to Purok 1, Poblacion	Compostela, Davao de Oro	10/04/2022	2	Davao de Oro 2nd DEO	LF	47.775	264	02/15/2022	11/05/2022	1.73	OG	0.397	0.240	0.150	0.030	0.045	0.050	91.20%	-	AHD
1071	753	THREE-IN-ONE CONSTRUCTION & TRADING / ALEXI LOUISSE CONSTRUCTION & GENERAL MERCHANDISE (Joint Venture)	JV-22-7458	L	B	MB	GE	22CI0114 - Convergence and Special Support Program: Flood Mitigation Structures Protecting Infrastructure/Facilities, Construction of Reinforced Concrete Slope Protection Structure along Quitangil Creek, Station 13+310 to Station 14+452 (L/D)	Magalang, Pampanga	10/20/2022	1	Pampanga 3rd DEO	LF	72.355	248	03/24/2022	11/26/2022	1.81	C	0.474	0.173	0.300				94.70%	94.7% Very Satisfactory	AHD
1072	754	THREE-SEVEN CONSTRUCTION AND SUPPLY	45089	L	C	SB	GE	22MC0033 - Construction of Conrete Road, Construction of Road, Napanlahan-Dallag Road	Arakan, North Cotabato	10/05/2022	2	Cotabato 2nd DEO	LF	24.500	234	02/24/2022	10/15/2022	-4.55	OG	0.395	0.257	0.104	0.030	0.070	0.033	88.90%	-	DEL
1073	755	TIB TIMCO INFRA BUILDERS	47330	L	B	SB	GE	22GD0050 - Construction of Road Slope Protection Structure - along Jct National Road - Mi-anay - Duyoc - Calaan - Panitan Rd. (S00310PN) K0104+760 - K0105+372	Capiz	10/09/2022	1	Capiz 1st DEO	LF	22.983	247	03/22/2022	11/23/2022	1.47	OG	0.385	0.240	0.150	0.020	0.033	0.050	87.80%	-	AHD
1074	756	TIBIAO-ANTIQUE N.K. ENTERPRISE, INC.	29292	L	B	MA	GE	22GG0145 - Construction of Flood Control Structure, Suage River	Mina, Iloilo	10/06/2022	1	Iloilo 2nd DEO	LF	59.400	299	05/23/2022	03/17/2023	0.49	OG	0.358	0.245	0.150	0.030	0.042	0.033	85.80%	-	AHD
1075		TIBIAO-ANTIQUE N.K. ENTERPRISE, INC.	29292	L	B	MA	GE	22GB0013 - Construction of Flood Control Structure along Sibalom River	Barangay Bongsod, Sibalom, Antique	10/07/2022	2	Antique DEO	LF	52.943	228	02/18/2022	10/03/2022	17.62	C	0.496	0.200	0.300				99.60%	93.54% Very Satisfactory	AHD
1076	757	TIBUC CONSTRUCTION AND SUPPLY	45596	L	B	MA	GE	22BB0127 - Convergence and Special Support Program - Basic Infrastructure Program (BIP) - Access Roads and/or Bridges from the National Road/s leading to Major/Strategic Public Buildings/Facilities - Rehabilitation of Dungeg Road	Sta. Teresita, Cagayan	10/15/2022	2	Cagayan 1st DEO	LF	19.785	156	04/01/2022	09/03/2022	54.05	C	0.463	0.153	0.300				91.60%	91.66% Very Satisfactory	AHD
1077	758	TITANYA CONSTRUCTION & DEVELOPMENT CORPORATION	31602	L	B	MA	GE	22IA0043 - Network Development Program - Road Widening - Secondary Roads - Leyte - Biliran Road - K1006+(-721) to K1006+447 (11.457008°, 124.480096° - 11.46701°, 124.47863°)	Biliran, Biliran Province	09/30/2022	2	Biliran DEO	LF	34.287	260	03/17/2022	12/01/2022	49.59	OG	0.390	0.296	0.150	0.030	0.042	0.033	94.10%	-	AHD
1078	759	TJMT CONSTRUCTION	41808	L	A	MA	GE	22BB0016 - OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cagayan River, Centro Norte Section 2	Gattan, Cagayan	10/15/2022	2	Cagayan 1st DEO	LF	24.500	323	02/02/2022	12/21/2022	0.01	OG	0.385	0.240	0.150	0.030	0.037	0.050	89.20%	-	AHD
1079	760	TJMT CONSTRUCTION / MEGAY CONSTRUCTION (Joint Venture)	JV-22-6838	L	A	MA	GE	22BD0049 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Mitigation Facilities within Major River Basins and Principal Rivers - Pinacanauan River Flood Management Projects, Nannarian	Peñablanca, Cagayan	10/13/2022	1	Cagayan 3rd DEO	LF	77.200	320	03/28/2022	02/10/2023	15.04	OG	0.385	0.253	0.150	0.030	0.047	0.050	91.50%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1080	761	TJMT CONSTRUCTION / RAMIKE CONSTRUCTION (Joint Venture)	JV-22-7357	L	A	MA	GE	22BC0129 - Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program - TRIP) - Sanchez Mira Bay View Boulevard Including Access Road Leading to Beach Resort (Phase 3)	Sanchez Mira, Cagayan	10/15/2022	1	Cagayan 2nd DEO	LF	39.200	376	03/28/2022	04/07/2023	21.79	OG	0.366	0.252	0.150	0.030	0.051	0.050	89.90%	-	AHD
1081	762	TKS BUILDERS & SUPPLIES	23415	L	A	MB	GE	22LD0048- Construction of Road, Sampaguita, New Visayas, Matanao to Sto. Nino	New Clarin, Bansalan, Davao del Sur	10/05/2022	1	Davao del Sur DEO	LF	67.552	259	02/18/2022	11/03/2022	0.01	OG	0.391	0.300	0.150	0.030	0.042	0.050	96.30%	-	AHD
1082		TKS BUILDERS & SUPPLIES	23415	L	A	MB	GE	22LD0034- Construction of Road, Cabasagan-Glamang	Matanao, Davao del Sur	10/05/2022	1	Davao del Sur DEO	LF	96.501	281	02/18/2022	11/25/2022	0.16	OG	0.395	0.300	0.150	0.030	0.047	0.050	97.20%	-	AHD
1083		TKS BUILDERS & SUPPLIES	23415	L	A	MB	GE	21LD0069- Replacement of Bridge- Ebreo Br. (B00134MN) along Davao- Cotabato Rd (Jct Digos- Cotabato Sect)	Digos City, Davao del Sur	10/05/2022	2	Davao del Sur DEO	LF	67.071	332	04/29/2021	03/26/2022	0.00	C	0.499	0.149	0.300				94.80%	92.7% Very Satisfactory	ONS
1084		TKS BUILDERS AND SUPPLIES	23415	L	A	MB	GE	22LD0043- Construction of Revetment along Magallanes River (Magallanes Bridge Section)	Matanao, Davao del Sur	10/05/2022	1	Davao del Sur DEO	LF	67.550	273	02/18/2022	11/17/2022	0.69	OG	0.400	0.257	0.150	0.030	0.037	0.050	92.40%	-	AHD
1085	763	TKS BUILDERS & SUPPLIES / PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (Joint Venture)	JV-21-5890	L	A	MA	GE	22K00018 - Construction of Flood Control Structure along Saguiaran, River, Kalilangan, Bukidnon, Package 3 (Sta. 0+920.00 - Sta. 1+380.00)	Bukidnon	09/30/2022	1	Regional Office No. X	LF	74.143	270	04/11/2022	01/05/2023	4.21	OG	0.344	0.240	0.150	0.030	0.061	0.050	87.50%	-	AHD
1086		TKS BUILDERS & SUPPLIES / PYRAMID CONSOLIDATED BUILDERS & GEN. MDSE. (Joint Venture)	23415	L	A	MA	GE	22K00019 - Construction of Flood Control Structure along Saguiaran River, Kalilangan, Bukidnon, Package 1 (Sta. 0+000 - Sta. 0+480.00)	Kalilangan, Bukidnon	09/30/2022	1	Regional Office No. X	LF	74.899	270	04/11/2022	01/05/2023	9.75	OG	0.395	0.240	0.150	0.030	0.051	0.050	91.60%	-	AHD
1087	764	TKS BUILDERS AND SUPPLIES / LEDCORE CONSTRUCTION AND DEVELOPMENT CORP. (Joint Venture)	JV-21-4898	L	A	MB	GE	21LO0063 - Construction of Road, Jct. Davao - Bukidnon Road (Calinan Section) - Wangan - Subasta - Tagakpan - Tungkalan - Tagurano - Catigan - Baracatan - Sibulan - Tibolo - Kapatagan Road (Package A)	Davao City	10/06/2022	2	Regional Office No. XI	LF	131.317	454	05/26/2021	08/22/2022	0.00	C	0.477	0.133	0.300				91.00%	89.62% Very Satisfactory	ONS
1088	765	TOPNOTCH CATALYST BUILDERS INC.	34061	L	A	MA	GB	22CC0114 - Construction of Multi-Purpose Building (Central Materials Recovery Facility) at Barangay Poblacion	Guiguinto, Bulacan	10/19/2022	1	Bulacan 1st DEO	LF	49.000	390	01/28/2022	02/21/2023	15.12	OG	0.400	0.284	0.150	0.030	0.047	0.050	96.10%	-	AHD
1089	766	TOPNOTCH CATALYST BUILDERS INC. / A.L. SALAZAR CONSTRUCTION, INC. (Joint Venture)	JV-21-6042	L	AAA	MB	GE	22OA0035: Construction of Flood Control Structures (Flood Wall) along Chungrang River	Navotas City, Metro Manila	10/15/2022	2	Malabon-Navotas DEO	LF	48.989	240	02/14/2022	10/11/2022	0.00	C	0.498	0.133	0.300				93.10%	94.06% Very Satisfactory	ONS
1090	767	TOUGHBUILT CONSTRUCTION & TRADING, INC.	35947	L	D or C	MA	GE	22OD0015 - Construction of Road and Drainage Along F. Alcanar St. (Phase II)	Wawang Pulo, Valenzuela City	10/12/2022	1	Metro Manila 3rd DEO	LF	19.087	270	02/08/2022	11/04/2022	1.52	OG	0.352	0.249	0.150	0.030	0.033	0.050	86.40%	-	AHD
1091	768	TRICHES CONSTRUCTION AND TRADING	33876	L	B	MA	GE	22CA0071 - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructure/Facilities - Construction of Flood Control Structure along Pentok Balsik River, Balsik Section Phase ATR-I	Hermosa, Bataan	10/20/2022	1	Bataan 1st DEO	LF	39.600	189	06/07/2022	12/12/2022	5.60	OG	0.371	0.263	0.150	0.030	0.033	0.050	89.70%	-	AHD
1092	769	TRI-JOHN TRADING AND CONSTRUCTION	42326	L	D	SB	GE	22FH0025 - Asset Preservation - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads - Junction Catanduanes Circumferential Road - Panganiban-Sabloyon Road K0060+000 to K0061+443	Panganiban, Catanduanes	10/15/2022	1	Catanduanes DEO	LF	19.599	195	07/14/2022	01/24/2023	-4.78	OG	0.398	0.240	0.102	0.030	0.037	0.033	84.00%	-	DEL
1093	770	TRINITYCAD CORPORATION / NALE CONSTRUCTION (Joint Venture)	JV-21-6198	L	B	MA	GE	22HJ0059- Network Development Program - Road Widening - Primary Roads - Dumaguete North Road (Jct. Bais - Kabankalan - Negros Occidental Boundary) - K0082+000 - K0083+044	Ayungon, Negros Oriental	10/01/2022	1	Negros Oriental 1st DEO	LF	50.470	210	02/20/2022	09/17/2022	0.00	C	0.497	0.147	0.300				94.40%	94.4% Very Satisfactory	ONS
1094		TRINITYCAD CORPORATION / NALE CONSTRUCTION (Joint Venture)	JV-21-6454	L	B	MA	GE	22HK0036 - Ensure Safe and Reliable National Road System - Network Development Program - Road Widening - Primary Roads - Dumaguete North Road (Dumaguete - JCT Bais - Kabankalan) K0008+400 - K0009+326	Sibulan, Negros Oriental	09/30/2022	1	Negros Oriental 2nd DEO	LF	36.142	250	02/21/2022	10/28/2022	-3.80	OG	0.393	0.240	0.112	0.030	0.033	0.033	84.10%	-	DEL
1095	771	TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	LA	GE	21NA0026: Widening of Permanent Bridges, Lingayao Parallel Bridge along Agusan-Malaybalay Road	Lingayao, Agusan del Norte	10/03/2022	2	Agusan del Norte DEO	LF	49.215	427	03/17/2021	05/17/2022	0.00	C	0.492	0.173	0.300				96.50%	91.16% Very Satisfactory	ONS
1096		TRIPARCO DEVELOPMENT CORPORATION	23327	L	AA	LA	GE	22KK0046 - Widening of Permanent Bridges, Lunao Br. (B01350MN) along Butuan City-Cagayan de Oro City-Iligan City Rd (Phase III)	Gingoog, Misamis Oriental	09/28/2022	2	Misamis Oriental 1st DEO	LF	19.591	240	02/10/2022	10/07/2022	0.17	C	0.454	0.169	0.300				92.30%	93.38% Very Satisfactory	AHD
1097		TRIPARCO DEVELOPMENT CORPORATION	23327	L	A	MB	GE	22ND0024 - Butuan City - Pianing - Tandag Rd - K1246+100 - K1246+220	Butuan City	09/27/2022	2	Butuan City DEO	LF	35.268	231	02/07/2022	09/25/2022	0.00	C	0.469	0.200	0.300				96.90%	92.1% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1098	772	TRIPLE 8 CONST. & SUPPLY, INC.	10684	L	AA	MB	GE	22OH0016 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems - Improvement/ Rehabilitation/ Replacement of Damaged Libertad Drainage Main (Box Culvert)	Pasay City	10/20/2022	2	South Manila DEO	LF	64.456	300	02/28/2022	12/24/2022	19.53	C	0.499	0.136	0.300				93.50%	88.4% Satisfactory	
1099		TRIPLE 8 CONSTRUCTION & SUPPLY INC.	10684	L	AA	MB	GE	22CD0001 - Construction of Flood Control Structure Meycauayan River and its Tributaries, Salusysoy Side	Meycauayan City, Bulacan	10/21/2022	2	Bulacan 2nd DEO	LF	91.703	183	03/07/2022	09/05/2022	0.00	C	0.488	0.133	0.300				92.10%	94.5% Very Satisfactory	ONS
1100	773	TRISAN CONSTRUCTION AND DEVELOPMENT	35083	L	B	MA	GE	22FM0011 - Asset Preservation Program - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - San Fernando Talisay Road - K0011+765 - K0011+865, K0011+975 - K0012+058.5, K0012+252 - K0012+291,	Brgy. Talisay, San Fernando, Masbate	10/13/2022	2	Masbate 1st DEO	LF	9.658	122	04/07/2022	08/06/2022	0.00	C	0.476	0.143	0.300				91.90%	88.54% Satisfactory	
1101	774	TRISTAN TEJADA CONSTRUCTION	34387	L	A	MA	GE	22DE0089 - CONVERGENC AND SPECIAL SUPPORT PROGRAM, Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities, Rehabilitation of Balagtas-Natunuan-Cuenca Road	Batangas City, Batangas	10/12/2022	2	Batangas 2nd DEO	LF	29.400	110	03/22/2022	07/09/2022	0.00	C	0.478	0.129	0.300				90.70%	87.94% Satisfactory	ONS
1102	775	T-SQUARE CONSTRUCTION CORPORATION	14268	L	A	MB	GE	22MG0016 - Construction of Concrete Road - Construction of Jct. NHW Poblacion Sto. Niño-Upper Sepaka - Surallah - Lake Sebu Road	South Cotabato	10/06/2022	1	South Cotabato 2nd DEO	LF	96.500	315	03/02/2022	01/10/2023	24.54	OG	0.391	0.281	0.150	0.030	0.042	0.050	94.40%	-	AHD
1103	776	TUCHAR CONSTRUCTION CORP.	13644	L	B	MA	GE	22OF0025 - Construction of Flood Control Structure and Tributaries along Culiat Creek (Right Side) Barangay Vasra	Quezon City	10/13/2022	2	Quezon City 1st DEO	LF	44.102	330	02/07/2022	01/02/2023	24.55	C	0.486	0.133	0.300				91.90%	92.38% Very Satisfactory	
1104		TUCHAR CONSTRUCTION CORP.	13644	L	B	MA	GE	22OB0313: Bank Improvement/Protection along Pateros River, Facing Downstream (Phase XIV), Brgy. Ususan	Pateros, Metro Manila	10/14/2022	2	Metro Manila 1st DEO	LF	72.375	210	03/24/2022	10/19/2022	2.38	C	0.499	0.133	0.300				93.20%	89.6% Very Satisfactory	AHD
1105	777	TWENTY SIXTEEN CONSTRUCTION AND GENERAL MERCHANDISE	41944	L	B	MA	GE	21EI0161 - Concreting of Narra - Pinok - Alma Villa Road	Gloria, Oriental Mindoro	10/19/2022	2	Southern Mindoro DEO	LF	18.832	115	04/08/2022	07/31/2022	0.00	C	0.489	0.186	0.300				97.50%	93.96% Very Satisfactory	ONS
1106	778	TWO DIMENSION CONSTRUCTION / RJM CONSTRUCTION & DEVELOPMENT, INC. (Joint Venture)	JV-21-5799	L	B	MA	GE	22OC0019: Construction of Revetment Wall along Makati-Pateros River (Phase III), Brgy. Comembo	Makati City, Metro Manila	10/13/2022	2	Metro Manila 2nd DEO	LF	37.549	179	02/04/2022	08/01/2022	0.00	C	0.494	0.134	0.300				92.80%	86.98% Satisfactory	ONS
1107	779	TWO-BROTHERS CONSTRUCTION	45485	L	C	SB	GE	22IB0080 - Rehabilitation/Major Repair of Permanent Bridge Oras Br. (B00522SM) Along Jct. Taft - Oras - San Policarpo - Arteche Rd	Eastern Samar	10/02/2022	2	Eastern Samar DEO	LF	19.599	140	04/07/2022	08/24/2022	15.62	C	0.500	0.133	0.300				93.30%	95.52% Very Satisfactory	AHD
1108	780	UKC BUILDERS, INC. / ON POINT CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-22-7459	L	AAA	MB	GE	22IL0173 - Convergance and Special Support Program, SIPAG - Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Brgy. Combado Flood Control Structure	Maasin City, Southern Leyte	09/29/2022	1	Southern Leyte Sub DEO	LF	96.456	339	04/06/2022	03/10/2023	24.20	OG	0.400	0.300	0.150	0.030	0.040	0.050	97.00%	-	AHD
1109	781	UNITEC BUILDER, INCORPORATED	04803	L	AAA	MB	GE	21J00026 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Labason Flood Control at Antonino, (Upstream) Package 1, Sta. 1+041.00 - Sta. 1+591.00	Labason, Zamboanga del Norte	10/04/2022	2	Regional Office No. IX	LF	101.068	423	07/15/2021	09/10/2022	11.11	C	0.487	0.171	0.300				95.80%	93.64% Very Satisfactory	AHD
1110	782	UPLAND CONSTRUCTION & ENGINEERING SERVICES	34866	L	AA	MB	GE	22PM0020 - Convergence and Special Support Program (Cssp) - Construction/ Improvement of Access Roads Leading To Declared Tourism Destinations (Tourism Road Infrastructure Program - Trip) - Cassag-Bacarri-Camparadi-Cawayan-Buringal Proper-Sinamar Road Leading to Smokey, Makilo Sphinx, Mabarutbot Mud Pool, Little Chocolate Hills, Buringan Waterfalls	Paracelis, Mountain Province	10/21/2022	2	Mt. Province 2nd DEO	LF	96.500	285	02/24/2022	12/05/2022	0.60	OG	0.396	0.241	0.150	0.030	0.042	0.050	90.90%	-	AHD
1111	783	UY CONDEV CORPORATION	12336	L	AA	LA	GE	22HL0030 - Organizational Outcome 001: Ensure Safe and Reliable National Road System: Network Development Program: Road Widening - Primary Roads: Dumaguete South Road - K0034+348 - K0036+036	Zamboanguita - Siaton, Negros Oriental	10/01/2022	1	Negros Oriental 3rd DEO	LF	65.428	236	03/05/2022	10/26/2022	1.28	OG	0.396	0.255	0.150	0.030	0.047	0.050	92.80%	-	AHD
1112		UY CONDEV CORPORATION	12336	L	AA	MA	GE	22KB0030 - Construction of Revetment, Downstream and Upstream of Buayan Bridge Along Buayan Creek	San Jose, Quezon, Bukidnon	09/27/2022	1	Bukidnon 2nd DEO	LF	22.344	270	02/10/2022	11/06/2022	1.01	OG	0.400	0.245	0.150	0.030	0.056	0.050	93.10%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1113	784	V.B. GINES CONSTRUCTION / ERIC VAN P. SESBRENO CONSTRUCTION (Joint Venture)	JV-21-6340	L	A	MA	GE	22BI0028 - Organizational Outcome 2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Magat River Control, Paitan Section (Sta. 0+000 - Sta. 0+580)	Bayombong, Nueva Vizcaya	10/14/2022	1	Nueva Vizcaya 1st DEO	LF	40.827	274	02/20/2022	11/20/2022	-4.81	OG	0.355	0.300	0.102	0.030	0.033	0.033	85.30%	-	DEL
1114	785	V.B. MANUBAY CONSTRUCTION	32705	L	A	MA	GE	22BH0059 - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Flood Control along Ganano River at Batal (Sta. 0+800 - Sta. 1+300)	Barangay Batal, Santiago City, Isabela	10/14/2022	2	Isabela 4th DEO	LF	71.186	241	02/17/2022	10/15/2022	1.50	C	0.474	0.149	0.300				92.30%	88.58% Satisfactory	AHD
1115	786	V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MB	GE	22DD0001 - ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties Against Major Floods, Flood Management Program, Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers, Construction of Revetment along Malaking Ilog River	San Juan, Batangas	10/11/2022	1	Batangas 4th DEO	LF	96.500	292	02/23/2022	12/11/2022	18.64	OG	0.400	0.276	0.150	0.030	0.056	0.050	96.20%	-	AHD
1116		V.R. PATRON BUILDERS & DEVELOPERS CORP.	13487	L	AAA	MB	GE	22DB0018 - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Slope Protection of Lian Bridge, Lian River	Nasugbu, Batangas	10/13/2022	2	Batangas 1st DEO	LF	77.200	240	02/23/2022	10/20/2022	47.07	C	0.499	0.197	0.300				99.60%	94.74% Very Satisfactory	AHD
1117	787	V.R. PATRON BUILDERS & DEVELOPERS CORP. / 515 LIFE CONSTRUCTION CORP. (Joint Venture)	JV-21-6321	L	AAA	MB	GE	22DG0041: Construction of Concrete Bridge - Construction of Permanent Bridge Connecting Brgy. Palocpoc, Mendez and Brgy. Esperanza	Alfonso, Cavite	10/14/2022	1	Cavite 2nd DEO	LF	48.999	318	02/14/2022	12/28/2022	-2.28	OG	0.397	0.284	0.127	0.030	0.056	0.050	94.40%	-	DEL
1118	788	VCD CONSTRUCTION AND SUPPLY	35378	L	AA	MA	GE	22IH0035 - Road Widening - Catarman-Laoang Rd - K0754+174 - K0755+500	Mondragon, Northern Samar	09/29/2022	1	Northern Samar 1st DEO	LF	39.946	231	02/21/2022	10/09/2022	0.27	OG	0.388	0.201	0.150	0.030	0.033	0.050	85.20%	-	AHD
1119		VCD CONSTRUCTION AND SUPPLY	35378	L	A	MA	GB	21IH0088 - Construction of DPWH Northern Samar 1st District Engineering Office	Catarman, Northern Samar	09/29/2022	2	Northern Samar 1st DEO	LF	28.903	300	10/13/2021	08/08/2022	0.00	C	0.500	0.133	0.300				93.30%	90.29% Very Satisfactory	ONS
1120	789	VCH CONSTRUCTION & TRADING	32050	L	B	MA	GE	22EE0025- Widening of Permanent Bridges- Dayandante Bridge (B00222PW) along Puerto Princesa North Road	Roxas, Palawan	10/19/2022	1	Palawan 1st DEO	LF	9.799	265	02/14/2022	11/05/2022	1.81	OG	0.355	0.300	0.150	0.030	0.047	0.050	93.20%	-	AHD
1121	790	VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	22HF0035: Construction of Road Slope Protection Structure Along Carcar - Barili Road, Sta. 56+000 to Sta. 57+000	Barili, Cebu	09/29/2022	1	Cebu 3rd DEO	LF	96.277	307	03/01/2022	01/01/2023	0.73	OG	0.399	0.297	0.150	0.030	0.037	0.050	96.30%	-	AHD
1122		VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	LA	GE	22KC0006 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide Along CDO City - Dominorog - Camp Kibaritan Rd. K1468+000 - K1468+150	Talakag, Bukidnon	09/28/2022	1	Bukidnon 3rd DEO	LF	72.375	323	03/24/2022	02/09/2023	0.66	OG	0.400	0.295	0.150	0.030	0.037	0.050	96.20%	-	AHD
1123		VEN RAY CONSTRUCTION CORPORATION	18310	L	AAA	MA	GE	22KC0044 - Construction of Flood Control Structure Along CDO City - Dominorog - Camp Kibaritan Rd (Upstream and Downstream of Tal-uban Bridge, Phase II)	Talakag, Bukidnon	09/28/2022	1	Bukidnon 3rd DEO	LF	96.500	368	04/11/2022	04/13/2023	1.17	OG	0.392	0.270	0.150	0.030	0.056	0.050	94.80%	-	AHD
1124	791	VERTICAL BUILDERS / DEDASE CONSTRUCTION SERVICES (Joint Venture)	JV-21-6569	L	A	MA	GB	22MG0038 - Construction of Two-Storey DEO Building of DPWH South Cotabato 2nd DEO, Alunan Avenue	Koronadal City, South Cotabato	10/06/2022	2	South Cotabato 2nd DEO	LF	49.000	273	02/24/2022	11/23/2022	-0.45	OG	0.387	0.300	0.146	0.030	0.047	0.033	94.30%	-	DEL
1125	792	VF CONSTRUCTION	10048	L	B	MA	GE	22CB0017 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads - Gov. J.J. Linao Road - K0146+604 - K0147+843	Bataan 2nd District, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	29.453	270	02/15/2022	11/11/2022	4.93	OG	0.378	0.246	0.150	0.030	0.047	0.050	90.10%	-	AHD
1126		VF CONSTRUCTION	10048	L	B	MA	GE	22CB0022 - Construction/Upgrading/Rehabilitation of Drainage along National Roads - Secondary Roads - Roman Expressway - K0120+000 - K0120+665, K01206+942 - K0121+150, Bataan 2nd District	Balanga City, Bataan	10/19/2022	2	Bataan 2nd DEO	LF	28.495	162	02/24/2022	08/04/2022	0.45	OG	0.397	0.269	0.150	0.030	0.042	0.050	93.80%	-	AHD
1127	793	VFL BUILDERS / W.J. CONSTRUCTION (Joint Venture)	JV-21-6735	L	A	MA	GE	22DK0050 - Ensure Safe and Reliable National Road System Network Development Program: Construction of Missing Links/New Roads Mauban - Tignoan Road	Mauban, Quezon	10/13/2022	2	Quezon 1st DEO	LF	48.998	158	02/11/2022	07/18/2022	0.00	C	0.473	0.153	0.300				92.60%	93.44% Very Satisfactory	ONS
1128	794	VHITS D. G. BUILDERS & ENTERPRISES	35892	L	B	SB	GE	22IC0067 - Construction of Flood Control along Dapdap River (Sta. 27+037 - Sta. 27+350, Right Side)	Brgy. Dapdap, Alangalang, Leyte	12/03/2022	1	Leyte 1st DEO	LF	29.350	175	05/20/2022	11/10/2022	12.00	C	0.475	0.191	0.300				96.60%	96.6% Outstanding	AHD
1129	795	VICENTE T. LAO CONSTRUCTION	07040	L	AAA	LB	GE	22LB0276- Construction of Road Slope Protection Structures- Davao City Div Rd- K1510+328- K1510+411	Davao City	10/07/2022	1	Davao City 1st DEO	LF	94.104	301	08/13/2022	06/09/2023	0.02	OG	0.400	0.300	0.150	0.022	0.037	0.050	95.90%	-	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1130		VICENTE T. LAO CONSTRUCTION	07040	L	AAA	LB	GE	22ME0053 - Asphalt Overlay along Sarangani - Davao del Sur Coastal Road K1731+000 - K1734+075	Glan, Sarangani Province	10/04/2022	2	Sarangani DEO	LF	38.231	120	03/17/2022	07/14/2022	0.00	C	0.461	0.200	0.300				96.10%	89.8% Very Satisfactory	ONS
1131	796	VICENTE T. LAO CONSTRUCTION / JTL KONSTRUCT CORPORATION (Joint Venture)	JV-21-6265	L	AAA	LB	GE	22MC0018 - Construction of Flood Control Dike along Kabacan River (Tuael Section) L/S	Brgy. Tuael, President Roxas, North Cotabato	10/05/2022	1	Cotabato 2nd DEO	LF	48.510	271	03/18/2022	12/13/2022	-8.35	OG	0.392	0.240	0.066	0.030	0.070	0.033	83.10%	-	DEL
1132	797	VICMAR CONSTRUCTION, INC.	28997	L	AAA	MB	GE	22DE0010: ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System, Asset Preservation Program, Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads, Batangas-Tabangao-Lobo Rd - K0123+600 - K0123+733	Batangas City, Batangas	10/12/2022	2	Batangas 2nd DEO	LF	96.500	322	03/09/2022	01/24/2023	65.99	C	0.497	0.133	0.300				93.00%	93.12% Very Satisfactory	AHD
1133		VICMAR CONSTRUCTION, INC.	28997	L	AAA	MA	GE	22DE0044: ORGANIZATIONAL OUTCOME 2: Protect Lives and Properties against Major Floods, Flood Management Program, Construction/Maintenance of Flood Mitigation Structures and Drainage Systems, Construction of Flood Control Structure along Calumpang River (Section 3)	Batangas City	10/12/2022	1	Batangas 2nd DEO	LF	96.500	330	02/15/2022	01/10/2023	4.42	OG	0.400	0.240	0.150	0.030	0.042	0.050	91.20%	-	AHD
1134	798	VICTORIA DEVELOPMENT AND VENTURES CORP.	32638	L	AAA	MB	GE	22OF0019 - Construction of Flood Control Structures and Tributaries along San Francisco River, Phase II	Quezon City	10/22/2022	2	Quezon City 1st DEO	LF	46.581	300	02/07/2022	12/03/2022	6.62	OG	0.398	0.272	0.150	0.030	0.045	0.050	94.50%	-	
1135	799	VICTORIANO C. LIM CONSTRUCTION	25318	L	A	MA	GE	22KE0006 - Construction of River Control/Drainage System at Tangaro Box Culvert K37+000 - K38+220.00	Camiguin Circumferential Road	09/29/2022	1	Camiguin DEO	LF	92.157	232	02/15/2022	10/04/2022	0.01	OG	0.400	0.293	0.150	0.030	0.056	0.050	97.90%	-	AHD
1136	800	VIKING CONSTRUCTION & SUPPLIES	18129	L	AAA	LB	GE	22AA0073 - Road Widening-Tertiary Roads-Ilocos Norte-Apayao Road - K0490+(-839)-K0490+(-559), K0493+000-K0493+325, K0493+400-K0494+017, K0494+038.15-K0494+400	Sarrat, Ilocos Norte	10/22/2022	2	Ilocos Norte 1st DEO	LF	27.178	222	03/17/2022	10/24/2022	0.06	OG	0.332	0.300	0.150	0.030	0.042	0.050	90.40%	-	AHD
1137		VIKING CONSTRUCTION & SUPPLIES	18129	L	AAA	LB	GE	22AB0080 - Preventive Maintenance-Tertiary Roads, Ilocos Norte-Apayao Road, K0486+625 - K0487+000, K0487+564 - K0489+168 & K0500+860-K0502+000	San Nicolas and Dingras, Ilocos Norte	10/20/2022	1	Ilocos Norte 2nd DEO	LF	49.000	364	03/29/2022	03/27/2023	49.05	OG	0.386	0.300	0.150	0.030	0.047	0.050	96.30%	-	AHD
1138	801	VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	SB	GB	22AF0021- Construction of Evacuation Center at Sto. Rosario Elementary School, Brgy. Sto. Rosario East	Aringay, La Union	10/21/2022	2	La Union 2nd DEO	LF	4.950	120	03/30/2022	07/27/2022	11.70	C	0.443	0.200	0.300				94.30%	93.04% Very Satisfactory	AHD
1139		VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	22AF0032- Rehabilitation of Rabon- Benteng Sapilang Road, Barangays Rabon and Benteng Sapilang	Rosario, La Union	10/21/2022	2	La Union 2nd DEO	LF	19.600	183	03/30/2022	09/28/2022	6.50	C	0.423	0.193	0.300				91.60%	86.62% Satisfactory	AHD
1140		VILLAR GENERAL CONSTRUCTION AND SUPPLIES	22540	L	B	MA	GE	22AD0064 - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Sorioan River Control Structure	Salcedo, Ilocos Sur	10/19/2022	1	Ilocos Sur 2nd DEO	LF	49.000	271	04/04/2022	12/30/2022	10.61	OG	0.353	0.300	0.150	0.030	0.047	0.050	93.00%	-	AHD
1141	802	VIRLO CONSTRUCTION / BNR CONSTRUCTION & DEVELOPMENT CORP. (Joint Venture)	JV-20-4046	L	AAA	MB	GB	21HI0009- Construction of Flood Mitigation Structure - Construction of Flood Control along Danao Bridge I	Danao City, Cebu	10/24/2022	1	Cebu 5th DEO	LF	94.896	513	03/08/2021	08/02/2022	0.00	C	0.454	0.158	0.300				91.20%	91.2% Very Satisfactory	ONS
1142		VIRLO CONSTRUCTION / BNR CONSTRUCTION AND DEVELOPMENT CORPORATION (Joint Venture)	JV-21-6368	L	AAA	MB	GE	22HI0034 - Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cotcot River	Liloan, Cebu	09/29/2022	1	Cebu 5th DEO	LF	86.850	300	03/07/2022	12/31/2022	7.02	OG	0.394	0.281	0.150	0.030	0.056	0.033	94.40%	-	AHD
1143	803	VIRLO CONSTRUCTION / SQUARE CUBE CONSTRUCTION (Joint Venture)	JV-21-6063	L	AAA	MA	GE	22HI0017-Construction of Flood Mitigation Structure - Construction of Flood Control Structure along Cotcot River	Compostela, Cebu	09/29/2022	2	Cebu 5th DEO	LF	56.548	259	03/07/2022	11/20/2022	11.44	OG	0.395	0.281	0.150	0.030	0.056	0.050	96.20%	-	AHD
1144	804	VITES CONSTRUCTION & DEVELOPMENT CORPORATION	9444	L	A	MA	GB	22OH0056 - Convergence and Special Support Program/ Basic Infrastructure Program (BIP) / Multi-Purpose Buildings/ Facilities to support Social Services - Rehabilitation of Multi-Purpose Building (Phase II), Baranagy 197, Zone 20 and its Vicinity	Pasay City	10/20/2022	1	South Manila DEO	LF	14.699	240	03/07/2022	11/01/2022	-8.50	OG	0.400	0.292	0.065	0.030	0.040	0.033	86.00%	-	

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1145	805	W. RIVERA CONST. AND EQUIPT. RENTALS INC. / THREE W BUILDERS, INC. (Joint Venture)	JV-22-6891	L	AAA	LA	GE	22D00009 - FY 2022 DPWH Infrastructure Program, Convergence and Special Support Program - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) - Access Roads and/or Bridges from the National Road/s Leading to Major/Strategic Public Buildings/Facilities - Construction of Bauan-Mabini Road Including Protection Structures	Batangas Province	10/13/2022	1	Regional Office No. IV-A	LF	112.318	285	04/11/2022	01/20/2023	8.14	OG	0.400	0.240	0.150	0.030	0.051	0.033	90.40%	-	AHD
1146	806	W.D. NAVARRO CONSTRUCTION CO. / CMG JR. BUILDERS (Joint Venture)	JV-21-5580	L	A	MA	GE	22BB0021 - OO2: Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of River Control along Cagayan River in Centro Norte - Zone 1 and Zone 2	Gattaran, Cagayan	10/15/2022	2	Cagayan 1st DEO	LF	49.000	379	03/01/2022	03/14/2023	10.14	OG	0.388	0.220	0.150	0.030	0.037	0.050	87.50%	-	AHD
1147		W.D. NAVARRO CONSTRUCTION CO. / CMG JR. BUILDERS (Joint Venture)	JV-21-4742	L	A	MA	GE	21B00065 - Organizational Outcome 2: Protect Lives and Properties against Major Floods: Flood Management Program: Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Bank Protection Works along Cagayan River at Gattaran, (Aguiguican Section)	Gattaran, Cagayan	09/16/2022	1	Regional Office No. II	LF	93.971	318	10/25/2021	09/07/2022	5.66	C	0.466	0.139	0.300				90.50%	90.5% Very Satisfactory	AHD
1148	807	W.D. NAVARRO CONSTRUCTION CO. / JEICCA BUILDERS (Joint Venture)	JV-22-6765	L	A	MA	GE	22BC0030 - OO2 - Protect Lives and Properties Against Major Floods - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Simayung Flood Control along Abulug River, Sta. 7+241 - 7+416 Section 1, Sta. 7+416 - Sta. 7+466 Section 2	Abulug, Cagayan	10/15/2022	2	Cagayan 2nd DEO	LF	49.000	286	03/29/2022	01/08/2023	0.13	OG	0.359	0.225	0.150	0.030	0.047	0.033	84.40%	-	AHD
1149	808	W.J.P. CONSTRUCTION AND SUPPLY	23192	L	B	MA	GE	22A00104:Construction of By-Pass and Diversion Roads, Villasis Bypass Road	Pangasinan	10/18/2022	2	Regional Office No. I	LF	65.550	150	03/03/2022	07/30/2022	1.01	C	0.495	0.200	0.300				99.50%	97.52% Outstanding	AHD
1150	809	WAWAO BUILDERS	46535	L	B	MA	GE	22CC0054 - Construction of River Protection - Matimbo	Malolos, Bulacan	10/19/2022	2	Bulacan 1st DEO	LF	49.000	300	01/28/2022	11/23/2022	47.50	C	0.476	0.133	0.300				90.90%	92.58% Very Satisfactory	AHD
1151		WAWAO BUILDERS	46535	L	B	MA	GE	22D00034: Convergence and Special Support Program (CSSP) - Basic Infrastructure Program (BIP) - Flood Mitigation Structures Protecting Public Infrastructures/Facilities - Construction of Slope Protection along Ramos Creek at Sitio Campanario	Brgy. Pagkalinawan, Jala-Jala, Rizal	10/14/2022	1	Rizal 2nd DEO	LF	49.501	315	02/15/2022	12/26/2022	2.65	OG	0.390	0.242	0.150	0.030	0.051	0.050	91.30%	-	AHD
1152		WAWAO BUILDERS	46535	L	B	MA	GE	22OG0099 - Rehabilitation of San Juan River, Phase III	Quezon City	10/21/2022	2	Quezon City 2nd DEO	LF	43.100	255	03/23/2022	12/02/2022	0.29	OG	0.397	0.300	0.150	0.030	0.037	0.050	96.40%	-	
1153		WAWAO BUILDERS	46535	L	B	MA	GE	22OD0039: Construction of Flood Control Wall along the Banks of Creeks, Brgy. 174 (Phase 3)	Caloocan City, Metro Manila	10/12/2022	1	Metro Manila 3rd DEO	LF	43.626	330	02/08/2022	01/03/2023	4.80	OG	0.389	0.240	0.150	0.018	0.042	0.050	88.90%	-	AHD
1154		WAWAO BUILDERS	46535	L	B	MA	GE	22OB0016 - Rehabilitation of Maytunas Creek, Barangay Maytunas	San Juan City	12/08/2022	1	Metro Manila 1st DEO	LF	68.523	210	03/14/2022	10/09/2022	16.19	C	0.499	0.135	0.300				93.40%	93.4% Very Satisfactory	AHD
1155	810	WEISENWORK CONSTRUCTION	48140	L	B	SB	GE	22KJ0012 - Construction of By-Pass and Diversion Roads Mt. Malindang Eco Tourism Bypass Highway, Tituron - Villaba - Salimpuno - Kimat Section	Tangub City, Misamis Occidental	09/28/2022	2	Misamis Occidental 2nd DEO	LF	27.930	250	02/18/2022	10/25/2022	-4.73	OG	0.400	0.261	0.103	0.030	0.051	0.033	87.80%	-	DEL
1156	811	WERR CORPORATION INTERNATIONAL	14133	L	AAA	LB	GE	21HB0119- Convergence and Special Support Program, Construction/Improvement of Access Roads Leading to Declared Tourism Destinations (Tourism Road Infrastructure Program- TRIP), Access Road Leading to Anda Beach Resorts, Sitio Tanabog, Sta. 0+075.00 - Sta. 2+226.10	Candijay, Bohol	10/02/2022	2	Bohol 3rd DEO	LF	56.486	281	10/18/2021	07/25/2022	0.00	C	0.475	0.166	0.300				94.10%	95.3% Very Satisfactory	ONS
1157	812	WESTMIN ENTERPRISES & CONSTRUCTION SERVICES	20989	L	A	MA	GE	22JD0010 - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads Dipolog - Oroquite National Road K1818+535 - K1818+672, K1819+000 - K1819+330, K1819+345 - K1820+144, K1823+000 - K1824+000, K1826+485 - K1826+531, K1826+592 - K1826+695, K1826+1000 - K1827+064, K1828+000 - K1828+967.50	Zamboanga del Norte	10/04/2022	1	Zamboanga del Norte 3rd DEO	LF	51.537	216	05/30/2022	12/31/2022	2.85	OG	0.387	0.257	0.150	0.030	0.061	0.033	91.80%	-	AHD
1158	813	WESTMIN ENTERPRISES & CONSTRUCTION SERVICES / RUDHIL CONSTRUCTION & ENTERPRISES, INC. (Joint Venture)	JV-21-6712	L	AAA	MA	GE	22JD0053 - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide Jct. Pulauan Port Road K1827+588 - K1827+782.60	Dapitan City, Zamboanga del Norte	10/04/2022	2	Zamboanga del Norte 3rd DEO	LF	75.572	314	03/24/2022	01/31/2023	53.32	C	0.500	0.169	0.300				96.90%	96.24% Outstanding	AHD

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1159	814	WILKINSON CONSTRUCTION	21422	L	A	MA	GE	22G00083 - Construction of Flood Control Structure, Bago River (Downstream)	Don Salvador Benedicto, Negros Occidental	10/07/2022	2	Negros Occidental Sub DEO	LF	48.250	194	03/02/2022	09/11/2022	0.00	C	0.471	0.159	0.300				93.00%	90% Very Satisfactory	ONS
1160	815	WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	AAA	MA	GE	22CE0047 - Construction of Flood Control Structure along Talavera River, Brgy. Tulat	San Jose City, Nueva Ecija	10/21/2022	2	Nueva Ecija 1st DEO	LF	48.020	210	02/18/2022	09/15/2022	0.00	C	0.424	0.200	0.300				92.40%	93.78% Very Satisfactory	ONS
1161		WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	AAA	MA	GE	22CE0152 - Network Development Program - Construction of By-Pass San Jose City Bypass Road (Package 3)	Nueva Ecija	10/21/2022	1	Nueva Ecija 1st DEO	LF	76.428	240	03/28/2022	11/22/2022	0.70	OG	0.381	0.300	0.150	0.030	0.047	0.050	95.80%	-	AHD
1162		WIZARD CONCRETE SOLUTIONS AND CONSTRUCTION CORPORATION	21921	L	AAA	MA	GE	22FC0118 - Construction of Daet River Control Structure	Barangay Camambugan, Daet, Camarines Norte	10/12/2022	2	Camarines Norte DEO	LF	79.579	252	03/16/2022	11/22/2022	5.09	OG	0.362	0.250	0.150	0.030	0.051	0.033	87.60%	-	AHD
1163	816	WNR CONSTRUCTION AND TRADING	41055	L	D	SB	GE	22CI0024 - Convergence and Special Support Program; Basic Infrastructure Program (BIP): Flood Mitigation Structures Protecting Public Infrastructure/Facilities; Construction of Slope Protection Structure along Sapangbalen Creek, Sta. 9+908 to Sta. 10+479, Sta. 18+228 to Sta. 18+602 (R/D)	Mabalacat City, Pampanga	10/20/2022	2	Pampanga 3rd DEO	LF	26.411	180	02/08/2022	08/06/2022	0.00	C	0.454	0.200	0.300				95.40%	89.28% Very Satisfactory	ONS
1164	817	WOODLAND CONSTRUCTION & SUPPLY INC.	33522	L	A	MB	GE	22GJ0009 - Road Widening - Molo Blvd K0009+(-585) - K0009+165	Iloilo City	10/06/2022	2	Iloilo City DEO	LF	43.719	241	04/11/2022	12/07/2022	1.35	OG	0.396	0.240	0.150	0.030	0.047	0.033	89.60%	-	AHD
1165		WOODLAND CONSTRUCTION & SUPPLY, INC.	33522	L	A	MB	GE	22GH0036 - Road Widening along Iloilo East Coast-Capiz Road (S00228PN) - K0186 + 700 - K0188 + 287	Batad and San Dionisio, Iloilo	10/05/2022	1	Iloilo 3rd DEO	LF	61.121	269	03/25/2022	12/18/2022	4.49	OG	0.396	0.270	0.150	0.030	0.047	0.050	94.30%	-	AHD
1166	818	WORLDWIDE BUILDERS / QUIRANTE CONSTRUCTION CORPORATION (Joint Venture)	JV-21-5611	L	B	MA	GE	22H00004 - 002: Protect Lives and Properties Against Major Floods - Construction / Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Poblacion Ronda Seawall	Ronda, Cebu	09/30/2022	1	Cebu 7th DEO	LF	48.993	233	02/10/2022	09/30/2022	-1.00	OG	0.394	0.245	0.140	0.030	0.061	0.033	90.30%	-	DEL
1167	819	WTG CONSTRUCTION & DEVELOPMENT CORPORATION / MONTAÑO CONSTRUCTION & DEVELOPMENT CORPORATION (Joint Venture)	JV-21-5845	L	AAA	LB	GE	22JD0028 - Preventive Maintenance Dipolog - Punta - Dansullan - Sergio Osmeña - Zamboanga del Norte/Sur Boundary Road K1857+(-1123) - K1857+251, K1858+000 - K1858+895, K1859+000 - K1861+645	Zamboanga del Norte	10/04/2022	2	Zamboanga del Norte 3rd DEO	LF	82.022	140	05/30/2022	10/16/2022	12.86	C	0.500	0.198	0.300				99.80%	97.7% Outstanding	AHD
1168	820	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	7494	L	AAA	LB	GE	22HD0028 - Preventive Maintenance along Sogod-Tabuelan Road - K0109+000 - K0109+478, K0110+039 - K0110+507, K0117+311 - K0118+000	Tabuelan, Cebu	09/29/2022	2	Cebu 1st DEO	LF	57.092	110	03/24/2022	07/11/2022	0.00	C	0.475	0.140	0.300				91.50%	88.92% Satisfactory	ONS
1169		WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	07494	L	AAA	LA	GE	22H00054 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Revetment Wall along Barangay Vive River Flood Control (Section 2)	Ronda, Cebu	09/30/2022	1	Cebu 7th DEO	LF	49.000	217	03/23/2022	10/25/2022	0.15	OG	0.399	0.245	0.150	0.030	0.033	0.050	90.70%	-	AHD
1170		WTG CONSTRUCTION AND DEVELOPMENT CORPORATION	07494	L	AAA	LA	GE	22H00053 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG), Flood Mitigation Structures Protecting Public Infrastructures/Facilities, Construction of Revetment Wall along Barangay Vive River Flood Control (Section 1)	Ronda, Cebu	09/30/2022	1	Cebu 7th DEO	LF	49.000	217	03/23/2022	10/25/2022	2.87	OG	0.355	0.294	0.150	0.030	0.042	0.050	92.10%	-	AHD
1171	821	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION / PHIL ASIA RESOURCES & DEVELOPMENT CORP. (Joint Venture)	JV-21-5628	L	AAA	LA	GE	22HN0009 - Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Flood Control Structure along Cansaga River , Barangay Polog	Consolacion, Cebu	09/30/2022	2	Cebu 6th DEO	LF	46.281	200	02/15/2022	09/02/2022	0.94	C	0.496	0.133	0.300				92.90%	91.7% Very Satisfactory	AHD
1172	822	WTG CONSTRUCTION AND DEVELOPMENT CORPORATION / W.GO CONSTRUCTION AND SUPPLY (Joint Venture)	JV-21-6206	L	AAA	LA	GE	22HE0035 - Organizational Outcome 2: Protect Lives and Properties against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Mananga River Flood Control Structure	Talisay City, Cebu Province	09/28/2022	2	Cebu 2nd DEO	LF	48.194	217	02/14/2022	09/18/2022	0.92	C	0.497	0.192	0.300				98.90%	94.88% Very Satisfactory	AHD
1173	823	WTL CONSTRUCTION	36866	L	B	MA	GE	21ED0155 - Concreting of Road Barangay Tagumpay - Barangay Misong	Pola, Oriental Mindoro	10/20/2022	2	Mindoro Oriental DEO	LF	23.642	184	03/08/2022	09/07/2022	0.00	C	0.485	0.200	0.300				98.50%	94.42% Very Satisfactory	ONS

DPWH CONSTRUCTORS' PERFORMANCE SUMMARY REPORT
September to December 2022

No. of Project	No. of Contractor	NAME OF CONSTRUCTOR	LICENSE NO.	L/F	CATEGORY			PROJECT		DATE OF EVALUATION	NO. OF VISIT	*IMPL. AGENCY	FUNDING SOURCE	CONTRACT		DATE		SLIPPAGE (%)	STATUS	WMS	MTL	TIME	FAC	ESH	RDR	CPES VISIT RATING	FINAL RATING/ QUALITATIVE DESCRIPTION	REMARKS
					PCAB	ARC	TYPE	NAME	LOCATION					AMOUNT (Php, M)	DUR (C.D)	STARTED	COMPLETION											
1174		WTL CONSTRUCTION	36866	L	B	MA	GE	22EB0092 - Construction of Concrete Road - Access Road Leading to Wawa Fish Sanctuary and Beaches	Calintaan, Mindoro Occidental	10/20/2022	2	Mindoro Occidental DEO	LF	25.729	185	03/22/2022	09/22/2022	-13.02	OG	0.388	0.280	0.020	0.030	0.061	0.033	81.20%	-	DEL
1175	824	X & C BUILDING CONSTRUCTION	47203	L	D	SB	GE	22KA0050 - Construction of Drainage along Jct SH Aglayan - Zamboanguita Road K1518+(-160) - K1518+350	Aglayan, Malaybalay City, Bukidnon	09/26/2022	1	Bukidnon 1st DEO	LF	19.366	180	05/13/2022	11/08/2022	3.40	OG	0.387	0.249	0.150	0.030	0.061	0.050	92.70%	-	AHD
1176	825	XYZ CONSTRUCTION AND SUPPLIES	31816	L	A	MA	GE	22DB0121 - Construction of Road	Brgy. Gulod, Calatagan, Batangas	10/13/2022	2	Batangas 1st DEO	LF	9.900	150	03/28/2022	08/24/2022	48.97	C	0.497	0.140	0.300				93.70%	91.66% Very Satisfactory	AHD
1177	826	YAKAL CONSTRUCTION	09685	L	AAA	LB	GE	22FI0041 - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of Poblacion East Seawall, Sta.0+000 - Sta.0+195	Milagros, Masbate	10/14/2022	1	Masbate 2nd DEO	LF	96.500	316	02/16/2022	12/28/2022	0.62	OG	0.397	0.242	0.150	0.030	0.037	0.050	90.60%	-	
1178	827	YOYEN ENTERPRISES	15541	L	A	MB	GE	22IA0031 - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Biliran Circumferential Road - K1047+050 - K1047+750 (124.38277˚, 11.69206˚ to 124.3863˚, 11.69414)	Bulalacao, Kawayan, Biliran Province	09/30/2022	2	Biliran DEO	LF	48.718	287	03/17/2022	12/28/2022	6.98	OG	0.398	0.268	0.150	0.030	0.037	0.050	93.30%	-	AHD
1179	828	YZK BUILDERS	38980	L	B	MA	GE	22BG0020 - 002: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Pinacanaunan River Flood Control Project	Brgy. Zone 2, San Mariano, Isabela	10/15/2022	2	Isabela 3rd DEO	LF	19.294	186	03/28/2022	09/29/2022	38.77	C	0.466	0.134	0.300				90.00%	87.18% Satisfactory	AHD
1180	829	ZAMBO. J.A. BUILDERS	40678	L	C	SB	GE	22JA0036 - Construction of Drainage Structure along National Road - Zamboanga City - Labuan - Limpapa Rd., K1952+000 - K1952+1000	Zamboanga City	10/06/2022	2	Zamboanga City DEO	LF	19.590	274	03/24/2022	12/22/2022	-3.08	OG	0.400	0.300	0.119	0.030	0.047	0.033	92.90%	-	DEL
1181	830	ZF CONSTRUCTION	17676	L	A	MA	GE	22CN0001 - Asset Preservation Program - Preventive Maintenance - Secondary Roads, Baler-Casiguran Rd. (Baler-Dinadiawan), K0237+374 - K0238+000	Aurora	10/22/2022	2	Aurora DEO	LF	16.795	83	04/04/2022	06/25/2022	0.00	C	0.500	0.139	0.300				93.90%	94.44% Very Satisfactory	ONS
1182	831	ZMS CONST. & DEV. CORP.	10471	L	AA	LA	GE	22JE0030 - Sustainable Infrastructure Projects Alleviating Gaps (SIPAG) Construction of Boundary Dontulan - Bogo Calabat Road	Josefina, Zamboanga del Sur	10/07/2022	2	Zamboanga del Sur 1st DEO	LF	44.245	325	02/23/2022	01/13/2023	3.61	OG	0.389	0.300	0.150	0.030	0.037	0.050	95.60%	-	AHD
1183	832	ZOTA TRADING & CONSTRUCTION	32641	L	B	MA	GE	22AH0053- Construction/Upgrading/Rehabilitation of Drainage along Sta Barbara- Mangaldan Rd- K0206+100- K0206+141, K0206+541- K0207+150	Pangasinan	10/19/2022	2	Pangasinan 2nd DEO	LF	14.654	176	02/21/2022	08/15/2022	0.00	C	0.500	0.136	0.300				93.60%	91.5% Very Satisfactory	ONS
1184	833	ZUIDEN BUILDERS, INC.	44108	L	C	SB	GB	22EA0238 - Construction of Flood Control Structure	Brgy. Bantay, Boac, Marinduque	10/21/2022	2	Marinduque DEO	LF	19.569	215	03/30/2022	10/30/2022	1.78	OG	0.398	0.300	0.150	0.030	0.037	0.050	96.50%	-	AHD