



Republic of the Philippines  
**DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS**  
**OFFICE OF THE SECRETARY**  
Manila

June 9, 2017

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This has reference to the memorandum dated May 24, 2017 from **OIC-Asst. Reg'l. Dir. EMMANUEL W. DIAZ**, DPWH Regional Office I, forwarding the request for modification of **District Engineer Nestor P. Pasion**, Ilocos Norte 1<sup>st</sup> DEO, for the project listed below:

LOCATION	Project Description		Physical Target/ Cost('000)	
	UACS No. 165003017100109			
	As per GAA	As modified	Original	New
Laoag City, Ilocos Norte	MFO 1 – National Road Network Services – Construction and Maintenance of Bridges along National Roads – Widening of Permanent Bridges to more than 2 lanes – Araniw Br. (B00776LZ) along Laoag Airport Road  [Widening of Bridge]	MFO 1 – National Road Network Services – Construction and Maintenance of Bridges along National Roads – Widening of Permanent Bridges to more than 2 lanes – Araniw Br. (B00776LZ) along Laoag Airport Road  [CW1- Widening of Bridge] [ROW- ROW Acquisition] [CW3- Retrofitting/Strengthening of Bridge]	418.796 m <sup>2</sup>	CW1- 461.48 m <sup>2</sup> ROW- 600.0 m <sup>2</sup> CW3- 309.15 m <sup>2</sup>
			<b>Unit Cost ('000):</b>  P100.287/m <sup>2</sup>	<b>Unit Cost ('000):</b>  CW1- P81.909/m <sup>2</sup> ROW – P4.5/m <sup>2</sup> CW3- P4.853/m <sup>2</sup>
			<b>Alloc. ('000):</b>  P42,000.0	<b>Est. Cost ('000):</b>  P42,000.0 CW1 – P37,799.39 ROW- P2,700.00 CW3- P1,500.61
<b>Reason/s for modification:</b> Modification was sought due to <b>increase in physical target</b> and inclusion of ROW Acquisition and Retrofitting work based on actual field condition and validation. Fund allocation is still sufficient to cover the cost of additional activities up to project completion.				

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval is hereby recommended to the Honorable Secretary.

**ROMEO S. MOMO, CESO I**  
Undersecretary for Luzon Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**RAFAEL C. VENTURA**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN7E01759