



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

February 22, 2022


MEMORANDUM

FOR : **Acting Secretary ROGER G. MERCADO**
: **Undersecretary ARDELIZA R. MEDENILLA, MNSA, CESO I**
Support Services


SUBJECT : **UPDATED FINAL ANNUAL PROCUREMENT PLAN (APP) FOR CY 2021 OF DPWH CENTRALLY PROCURED CIVIL WORKS PROJECTS**

Submitted herewith, for the Acting Secretary's approval, is the Updated Final Annual Procurement Plan (APP) for CY 2021 of DPWH Centrally Procured Civil Works Projects, to be undertaken by Bureau of Construction.

Pursuant to Section 7.2 of the Revised IRR of R.A. 9184, no procurement shall be undertaken unless it is in accordance with the approved APP.


MAXIMO L. CARVAJAL
Undersecretary for Regional Operations
Regions IV-B, VI and VII; and Technical Services
Chairperson, BAC for Civil Works

12.1.1 RLF/RAG/MVSG



BACI-34-27-C

**UPDATED FINAL ANNUAL PROCUREMENT PLAN (APP)
FOR F.Y. 2021 CENTRALLY-PROCURED PROJECTS
as of February 22, 2022**

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement Activity? (Yes/No)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (PhP)			Remarks (Brief Description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
UPMO-FLOOD CONTROL MANAGEMENT CLUSTER													
SR2021-12-015971	21Z00021 General Santos City Underpass / Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Inresection), General Santos City (Package 1)	BOC	NO	Competitive Bidding	01/24/2022 to 01/30/2022	02/22/2022	03/14/2022 to 03/17/2022	03/18/2022 to 03/27/2022	GAA 2021	₱250,887,571.54	₱ -	₱ 250,887,571.54	Excavation Works, Casting of concrete piles in drilled holes (ø.60m dia.), and Construction of retaining wall, Diaphragm wall, and Deck Slab


Submitted by:


MA. VICTORIA S. GREGORIO
OIC-Director, Procurement Service

Recommending Approval:



MAXIMO L. CARVAJAL
Undersecretary, Regional Operations
Regions IV-B, VI and VII; and Technical Services
Chairperson, BAC for Civil Works

Approved:


ARDELIZA R. MEDENILLA, MNSA, CESO I
Undersecretary for Support Services


ROGER G. MERCADO
Acting Secretary


Department of Public Works and Highways
Office of the Secretary


WIN2AB00012


**UPDATED FINAL ANNUAL PROCUREMENT PLAN (APP)
FOR F.Y. 2021 CENTRALLY-PROCURED PROJECTS
as of February 22, 2022**

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement Activity? (Yes/No)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (PHP)			Remarks (Brief Description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
UPMO-FLOOD CONTROL MANAGEMENT CLUSTER													
SR2021-12-015971	21200021 General Santos City Underpass / Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Inresection), General Santos City (Package 1)	BOC	NO	Competitive Bidding	01/24/2022 to 01/30/2022	02/22/2022	03/14/2022 to 03/17/2022	03/18/2022 to 03/27/2022	GAA 2021	₱250,887,571.54	₱ -	₱ 250,887,571.54	Excavation Works, Casting of concrete piles in drilled holes (ø.60m dia.), and Construction of retaining wall, Diaphragm wall, and Deck Slab

Submitted by:



MA. VICTORIA S. GREGORIO
OIC-Director, Procurement Service

Recommending Approval:



MAXIMO L. CARVAJAL
Undersecretary, Regional Operations
Regions IV-B, VI and VII; and Technical Services
Chairperson, BAC for Civil Works

Approved:


ARDELIZA R. MEDENILLA, MNSA, CESO I
Undersecretary for Support Services


ROGER G. MERCADO
Acting Secretary


Department of Public Works and Highways
Office of the Secretary


WIN2AB00012


**UPDATED FINAL ANNUAL PROCUREMENT PLAN (APP)
FOR F.Y. 2021 CENTRALLY-PROCURED PROJECTS
as of January 11, 2022**

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement Activity? (Yes/No)	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief Description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
Bureau of Construction													
SR2021-12-015971	21Z00021 Construction of General Santos City Underpass/Interchanges (Mabuhay Bulaong Road and Digos-Makar Road Interchange), General Santos City, PHASE 1	BOC	NO	Competitive Bidding	01/19/2022 to 01/25/2022	02/15/2022	02/24/2022 to 02/24/2022	02/25/2022 to 03/04/2022	GoP	₱250,641,669.00	₱	₱ 260,641,669.00	Excavation works, Casting of concrete piles in drilled holes (0.60m dia.), and Construction of retaining wall, Diaphragm wall, and Deck Slab


Submitted by:


MA. VICTORIA S. GREGORIO
OIC-Director, Procurement Service

Recommending Approval:


MARINO L. CARVAJAL
Undersecretary, Regional Operations in NCR, Region IV-B, and the Visayas; and Technical Services
Chairman, BAC for Civil Works

Approved:


ARDELIZA R. MEDENILLA, MNSA, CESO I
Undersecretary, Support Services


RAFAELAS YADUT
Senior Undersecretary

Department of Public Works and Highways

Procurement ID/Contract ID : 21Z00021

Contract Name : **General Santos City Underpass/ Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Intersection), General Santos City, (Package 1)**

Location of the Contract : General Santos City

Bureau of Construction
Bonifacio Drive, Port Area, Manila

UPDATED PROJECT PROCUREMENT MANAGEMENT PLAN FOR INFRASTRUCTURE

1. General Santos City Underpass/ Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Intersection), General Santos City, (Package 1)
2. Approved Budget for the Contract (ABC): ₱ 250,887,571.54
3. Readiness of the Contract for Procurement:
 - 3.1 Availability of Fund: Sub-Allotment Advice SR2021-12-015971 (GAA FY 2021)
 - 3.2 Completed and Approved Conceptual Design: Yes No
 - 3.3 Completed and Approved Bidding Documents: Yes No
 - 3.4 Right-of-Way Acquisition Plan: N/A (With Certification from Regional Director Basir M. Ibrahim that the proposed project is clear from any man-made and natural structures and free from any legal/Road-Right-of-Way (RROW) Claims
4. Contract Implementation Schedule
 - 4.1 Contract Duration: 240 C.D.
 - 4.2 Target Start Date of Contract: March 30, 2022
 - 4.3 Target Completion Date of Contract: November 24, 2022
5. Proposed Procurement Method: Public Bidding: Yes No
Others (Specify Justification) _____
6. Procurement Schedule:



Activity	Date		No. of Calendar Days
	From	To	
6.1 Pre-Procurement Conference	Jan. 18, 2022	Jan. 18, 2022	1
6.2 Advertisement of Invitation to Bid	Jan. 24, 2022	Jan. 30, 2022	7
6.3 Issuance of Bidding Documents (from Posting of IB to deadline of submission)	Jan. 24, 2022	Feb. 22, 2022	29
6.4 Pre-Bid Conference (at least 12 days from the deadline of submission)	Feb. 8, 2022	Feb. 8, 2022	1
6.5 Submission/Receipt/ Opening of Bids	Feb. 22, 2022	Feb. 22, 2022	1
6.6 Eligibility Check	Feb.22, 2022	Feb.22, 2022	1

6.7	Bid Evaluation	Feb. 23, 2022	Mar. 1, 2022	7
6.8	Post-Qualification	Mar. 2, 2022	Mar. 13, 2022	12
6.9	Award of Contract	Mar. 14, 2022	Mar. 16, 2022	3
6.10	Issuance of NOA	Mar. 17, 2022	Mar. 17, 2022	1


7. Contract Processing:

	Activity	Date		No. of Calendar Days
		From	To	
7.1	Perfection and Signing of Contract	Mar. 18, 2022	Mar. 27, 2022	10
7.2	Approval of Contract	Mar. 28, 2022	Mar. 28, 2022	1
7.3	Notice to Proceed	Mar. 29, 2022	Mar. 29, 2022	1

Submitted by:


ARISTARCO M. DOROY
 OIC-Director, Bureau of Construction


Evaluated by:


MARILOU D. ALFANTA
 Chief, Budget Division

PROGRAMS / ACTIVITIES / PROJECTS	AMOUNT (Php)
Surallah-T'boli-San Jose Road (Gen. Santos City), Package C, South Cotabato	110,000,000
Tagoloan-Misamis Oriental Boundary, Package 4, Misamis Oriental	110,000,000
Construction of Flyovers/ Interchanges/ Underpasses/ Long Span Bridges	4,404,923,000
National Capital Region	3,675,496,000
Central Office	3,675,496,000
National Capital Region	55,941,000
Multi - National / C-5 Intersection Underpass Project, Parafiaque City	55,941,000
Region III	318,000,000
Ala-Uli Flyover along Roman Expressway	150,000,000
Bonga Menor Flyover at Plaridel Bypass (Bustos Section), Bulacan	65,000,000
Filipino - American Friendship Highway Flyover, Bataan	3,000,000
Zaragoza Interchange	100,000,000
Region IV-A	362,580,000
Access Road connecting San Lorenzo Road to SLEX	106,250,000
Balagtas Flyover, Batangas City	81,330,000
Balagtas Flyover, Batangas City	85,000,000
Flyover at Aguinaldo-Daang Hari Intersection, Cavite	15,000,000
South Luzon Expressway (SLEX) Northbound Exit Interchange	75,000,000
Region VI	231,365,000
Aganan Flyover, Iloilo	50,000,000
Buhang Flyover, Brgy. Buhang, Jaro, Iloilo City	42,000,000
Jibao-an Flyover, Brgy. Jibao-an Norte, Mandurriao, Iloilo City	42,000,000
Jibao-an Flyover, Phase II, Iloilo City	25,000,000
Aganan Flyover, Iloilo (Phase 2)	72,365,000
Region XI	2,447,610,000
Flyover along Davao-Cotabato Road- Junction Maa Road, Package 1, Davao City	280,000,000
Tagum City Flyover along Agusan-Davao Road	120,000,000
Flyover along Davao-Cotabato Road-Junction Maa Road, Davao City	1,647,610,000
Flyover along Davao City Diversion Road (Jct. Magtuod/Maa Section), Davao City	400,000,000
Region XII	260,000,000
General Santos City Underpass/ Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Intersection)	260,000,000
Region VI	25,000,000



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

January 3, 2022

CERTIFICATION OF AVAILABILITY OF ALLOTMENT

This is to certify that the amount of **TWO HUNDRED FIFTY SIX MILLION ONE HUNDRED THOUSAND PESOS ONLY (Php256,100,000.00)** is still available through FY 2021 GAA R.A 11518 Extended, P.P.A No. 310206100057000 for the proposed project – General Santos City Underpass/Interchanges (Mabuhay-Bulaong Road and Digos-Makar Road Intersection).

Although the allotment herein certified is valid for obligation until December 31, 2022, we would appreciate receiving your memorandum requests for obligation earlier than December 29, 2022 in keeping with the agency's Performance Governance System (PGS) Measures 35 and 34, to boost absorptive capacity and to increase infrastructure spending, respectively.

This certification is issued as requested by Undersecretary Maximo L. Carvajal, Technical Services dated December 23, 2021 for whatever legal purpose it may serve.


MARIELOU D. ALFANTA
Chief, Budget Division

Noted:


GENEVIEVE E. CUARESMA
OIC-Director, Finance Service

8.1.1 DSD/DBS/MDA