


Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

DISTRICT ENGINEERING OFFICE
REGIONAL OFFICE IV-A
Government Center, Calumpang, Binangonan, Rizal

R-IV-A-RIZ-RMU
DATE: 11-21-2018
FILE NO: 520.1



November 14, 2018

ATTY. DENNIS S. SANTIAGO

**Executive Director V
Government Procurement Policy Board
Unit 2506 Raffles Corporate Center,
F. Ortigas Jr. Road
Ortigas Center, Pasig City**

SUBJECT : Annual Procurement Plan for Civil Works, Goods and Consultancy Services for FY 2018

Dear Atty. Santiago:

Respectfully forwarded is the Annual Procurement Plan for Civil Works, Goods and Consultancy Services for FY 2018 of this District in compliance with GPPB Circular No. 07-2015.

For your information and ready reference.

Very truly yours,

NESFOR I. CLEOFAS
District Engineer

R4A.21.1 LNS, SR./LBB

Copy Furnished:

1. MS. MA. VICTORIA S. GREGORIO
OIC-Director, Procurement Service
2. Regional BAC-Chairman
DPWH-Region IV-A
EDSA, Quezon City

Rec'd 11/22/18
L.O.

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity			Source of Funds	Estimated Budget (Php)	MOOE	CO	Remarks (Brief description of Program/Project)
					Sub/Open of Bids	Notice of Award	Contract Signing					
18DN0147	Repair/Maintenance of Flood Control Structure along Lazo Creek, Brgys. Layunan and Libis, Binangonan, Rizal	Rizal I DEO/Local	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	FY 2018 RA 10964 Regular 2018 Current	2,850,000.00			Bank Protection with Dredging
18DN0148	001- Asset Preservation-Preventive Maintenance Tertiary Roads, Marikina-Victoria Valley-Antipolo Road (S04425LZ), K0018+500-K0018+777 (S04427LZ) K0026+(-209)-K0027+588, Antipolo City 1st LD	Rizal I DEO/National	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	FY 2018 Regular Infra	14,700,000.00			Asphalt Overlay 50mm with correction and pavement markings
18DN0149	001- Asset Preservation-Preventive Maintenance Secondary Roads, Marikina-Victoria Valley-Antipolo Road (S04428LZ), K0028 + (-234) -K0028+092, Antipolo City, 1st LD	Rizal I DEO/National	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	FY 2018 Regular Infra	5,300,000.00			Asphalt Overlay 50mm with correction and pavement markings
18DN0150	Repair/Maintenance of Flood Control Structure along Mapandan Creek, Don Mapandan Creek, Don Mariano Subdivision, Cainta, Rizal	Rizal I DEO/Local	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	FY 2018 RA 10964 Regular 2018 Current	3,000,000.00			Bank Protection with Dredging
18DN0151	Concreteing of Purok Canunay, Sitio San Ysro, Brgy. San Jose FMR, Brgy. San Jose, Antipolo City Rizal	Rizal I DEO/Local	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	FY 2018 DA (Farm to Market Roads)	5,000,000.00			Concreting of Roads
18DN0152	Sitio Tanza I, Brgy. San Jose, Antipolo City Construction of Multi-Purpose Building,	Rizal I DEO/Local	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	FY 2018 DPWH Local Infra Program	5,000,000.00			Construction of Multi-Purpose Building

Submitted by:

MILARIO R. FORMENO JR.
Chairman, TWG Committee

Recommended by:

SICHO D. ANTONIO
BAC-Chairman

Approved by:

NESTOR L. CLEOFAS
District Engineer

ica/ins/lbb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity			Source of Funds	Total	MOOE	CO	Remarks (Brief description of Program/Project)
18DN0153	Construction of Multi-Purpose Building, Sitio Inasan, Brgy. San Juan, Antipolo City	Rizal I DEO/Local	Competitive Bidding	June 15, 2018 to June 21, 2018	July 5, 2018	July 13, 2018	July 18, 2018	DPWH Local Program FY 2018	5,000,000.00			Construction of Multi-Purpose Building
18DN0157	Concreting of Sitio Apia-Manadlam FMR, Brgy. Calawis, Antipolo City	Rizal I DEO/Local	Competitive Bidding	June 20, 2018 to June 26, 2018	July 10, 2018	July 19, 2018	July 24, 2018	FY 2018 DA (Farm to Market Roads)	5,000,000.00			Concreting of Roads
18DN0158	Concreting of Sitio Tanza I FMR, Brgy. San Jose, Antipolo City	Rizal I DEO/Local	Competitive Bidding	June 20, 2018 to June 26, 2018	July 10, 2018	July 19, 2018	July 24, 2018	FY 2018 DA (Farm to Market Roads)	5,000,000.00			Concreting of Roads
18DN0159	Concreting of Sitio San Ysro-Kasunagan FMR, Brgy. San Jose, Antipolo City Rizal	Rizal I DEO/Local	Competitive Bidding	June 20, 2018 to June 26, 2018	July 10, 2018	July 19, 2018	July 24, 2018	FY 2018 DA (Farm to Market Roads)	10,000,000.00			Concreting of Roads
18DN0160	Concreting of Sitio San Ysro FMR, Brgy. San Jose, Antipolo City Rizal	Rizal I DEO/Local	Competitive Bidding	June 20, 2018 to June 26, 2018	July 10, 2018	July 19, 2018	July 24, 2018	FY 2018 DA (Farm to Market Roads)	12,000,000.00			Concreting of Roads
18DN0162	Local Infrastructure Program, Local Bridges and Brgy. San Vicente, Angono, Rizal	Rizal I DEO/Local	Competitive Bidding	June 20, 2018 to June 26, 2018	July 10, 2018	July 19, 2018	July 24, 2018	DPWH Local Program FY 2018	20,000,000.00			Construction of Bridge and approaches

Submitted by:

HILARIO R. FORMENCO JR.
Chairman, TWG Committee

Recommended by:

ISDRIO G. ANTONIO
BAC-Chairman

Approved by:

NESTOR N. CLEAS
District Engineer

ica/lns/lbb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity			Source of Funds	Total	MOOE	CO	Remarks (Brief description of Program/Project)
					Sub/Open of Bids	Notice of Award	Contract Signing					
18DN0165	Construction/Rehabilitation of Roads at Cabrera Road (km30+000-30_284) and Circumferential Road (km31+000 to Km31+151) Barangay San Roque and Barangay San Jose, Antipolo City Rizal	Rizal I DEO/Local	Competitive Bidding	June 22, 2018 to June 28, 2018	July 12, 2018	July 20, 2018	July 25, 2018	FY 2018 DPWH Local Program	5,000,000.00			Const./Rehab. Of Roads with Drainage
18DN0167	Improvement with Bank Protection of Creek, Cainta River, Intermittent Section Sta. 6+040 to Sta. 6+800, Cainta, Rizal	Rizal I DEO/Local	Competitive Bidding	June 22, 2018 to June 28, 2018	July 12, 2018	July 20, 2018	July 25, 2018	FY 2018 RA 10964 Regular 2018 Current	15,000,000.00			Improvement with Bank Protection and Dredging
18DN0168	Improvement with Bank Protection along Tributary of Cainta River (Phase 1), Cainta, Rizal	Rizal I DEO/Local	Competitive Bidding	June 22, 2018 to June 28, 2018	July 12, 2018	July 20, 2018	July 25, 2018	FY 2018 RA 10964 Regular 2018	15,000,000.00			Improvement with Bank Protection
18DN0169	Improvement with Bank Protection along Tributary of Cainta River (Phase 2), Cainta, Rizal	Rizal I DEO/Local	Competitive Bidding	June 22, 2018 to June 28, 2018	July 12, 2018	July 20, 2018	July 25, 2018	FY 2018 RA 10964 Regular 2018	20,000,000.00			Improvement with Bank Protection
18DN0170	Improvement with Bank Protection along Bull River, West Manggahan, Cainta, Rizal	Rizal I DEO/Local	Competitive Bidding	June 22, 2018 to June 28, 2018	July 12, 2018	July 20, 2018	July 25, 2018	FY 2018 RA 10964 Regular 2018 Current	28,500,000.00			Improvement with Bank Protection and Dredging
18DN0171	QC1: Network Development Program-Road Widening-Tertiary Roads-Markina-Infanta Road, K0023+314-K0023+504, K0019+779-K0020+303, Antipolo City	Rizal I DEO/National	Competitive Bidding	July 6, 2018 to July 12, 2018	July 26, 2018	August 6, 2018	August 9, 2018	FY 2018 DPWH Infra Program	75,215,000.00			Widening of Road with Drainage System, Slope Protection, Thermoplastic & Warning Signs

Submitted by:

HILARIO R. FORNIENTO JR.
Chairman, TWG Committee

Recommended by:

ISIDRO C. ANTONIO
BAC-Chairman

Approved by:

NESTOR M. CLEOFAS
District Engineer

ica/ins/lbb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity				Source of Funds	Total	MOOE	CO	Remarks (Brief description of Program/Project)
18DN0172	Repair/Maintenance/Improvement of Rizal 1st DEO, Motorpool Building, Brgy. Darangan, Binangonan, Rizal	Rizal I DEO/Local	Competitive Bidding Public	July 25, 2018 to July 31, 2018	August 14, 2018	August 22, 2018	August 28, 2018	FY 2018 RA 10964 Regular 2018 Current	2,000,000.00			2,000,000.00	Completion of Motorpool Building
18DN0173	Construction of Four (4) Storey, Eight (8) Classroom Old Boso-Boso ES, Antipolo City	Rizal I DEO/Principal	Competitive Bidding Public	August 15, 2018 to August 21, 2018	Sept. 5, 2018	Sept. 12, 2018	Sept. 17, 2018	CY 2018 Basic Educational Facilities Fund (Batch 1)	17,732,340.72	17,732,340.72		17,732,340.72	Const. of 4 Storey 8 CL
18DN0174	Construction of Four (4) Storey Eight (8) Classroom Kaysakat ES, Antipolo City	Rizal I DEO/Principal	Competitive Bidding Public	August 15, 2018 to August 21, 2018	Sept. 5, 2018	Sept. 12, 2018	Sept. 17, 2018	CY 2018 Basic Educational Facilities Fund (Batch 1)	17,541,908.91	17,541,908.91		17,541,908.91	Const. of 4 Storey 8 CL
18DN0175	Construction of Four (4) Storey Twelve (12) Classroom Rizza ES, Antipolo City	Rizal I DEO/Principal	Competitive Bidding Public	August 15, 2018 to August 21, 2018	Sept. 5, 2018	Sept. 12, 2018	Sept. 17, 2018	CY 2018 Basic Educational Facilities Fund (Batch 1)	31,890,448.51	31,890,448.51		31,890,448.51	Const. of 4 Storey 12 CL
18DN0176	Construction of Four (4) Storey Eight (8) Classroom, Mayamot ES, Antipolo City 1st Legislative District	Rizal I DEO/Principal	Competitive Bidding Public	August 15, 2018 to August 21, 2018	Sept. 5, 2018	Sept. 12, 2018	Sept. 17, 2018	CY 2018 Basic Educational Facilities Fund (Batch 1)	19,281,404.03	19,281,404.03		19,281,404.03	Const. of 4 Storey 8 CL

Submitted by:

HILARIO R. FORMENTO JR.
Chairman, TMG Committee

Recommended by:

ISMAEL C. ANTONIO
BAC-Chairman

Approved by:

NESTOR I. CLEOFAS
District Engineer

lica/ins/lbb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Schedule for Each Procurement Activity	Source of Funds	Estimated Budget (PHP)			Remarks (Brief description of Program/Project)
						Total	MOOE	CO	
18DN0177	Construction of Four (4) Storey Twelve (12) Classroom, Mambungan ES, Antipolo City 1st Legislative District	Rizal I DEO/Principal	Competitive Bidding	August 15, 2018 to August 21, 2018	Sept. 12, 2018 to Sept. 17, 2018	34,441,305.19		34,441,305.19	Const. of 4 Storey 12 CL
18DN0178	Construction of Two (2) Storey, Six (6) Classroom Muntinlawa ES, Antipolo City 1st Legislative District	Rizal I DEO/Principal	Competitive Bidding	August 15, 2018 to August 21, 2018	Sept. 12, 2018 to Sept. 17, 2018	14,279,115.94		14,279,115.94	Const. of 2 Storey 6 CL
18DN0179	Concreting of Brgy. San Juan FMR, Brgy. San Juan, Taytay, Rizal	Rizal I DEO/Local	Competitive Bidding	August 24, 2018 to August 30, 2018	Sept. 24, 2018 to Sept. 27, 2018	13,000,000.00		13,000,000.00	Concreting of Road
18DN0180	Road Widening along ML Quezon Extension at Brgy. San Roque, Antipolo City Rizal	Rizal I DEO/Local	Competitive Bidding	Sept. 26, 2018 to Oct. 2, 2018	Oct. 25, 2018 to Oct. 31, 2018	44,550,000.00		44,550,000.00	Road Widening including drainage, reblocking
18DN0181	Use of Recycled Concrete Aggregates (RCA) as Base/Subbase Course for PCCP (1st Small-Scale Pilot trial), Don Mariano Santos Ave/ Mahabang Parang Road, Km 3+360-Km 3+860, Angono, Rizal	Rizal I DEO/Local	Competitive Bidding	Sept. 26, 2018 to Oct. 2, 2018	Oct. 16, 2018 to Oct. 25, 2018	9,000,000.00		9,000,000.00	Reblocking of 400 L.m.

Submitted by:

HILARIO R. FORMISANTO JR.
Chairman, TWG Committee

Recommended by:

ISIDRO C. ANTONINO
IAC-Chairman

Approved by:

NESTOR L. CLEOFAS
District Engineer

ica/tns/lbb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Project)
					Sub/Open of Bids	Notice of Award	Contract Signing			Total	MOOE	CO	
18DN0182	Procurement Program/Project												
	Second Small Scale Pilot research Project on the Use of Geosynthetic Cementitious Composite Mats (GCCMs) along San Ysiro, Brgy. San Jose, Antipolo City	Rizal I DEO/Local	Competitive Bidding	Selp. 26, 2018 to Oct. 2, 2018	Oct. 16, 2018	Oct. 25, 2018	Oct. 31, 2018		FY 2018 RA 10964 Regular 2018 Current	10,000,000.00			Construction of Scope Protection Structure (129 l.m.)
18DN0183	Construction/Fabrication/Installation of Concrete Safety Barrier along Angono Diversion Road (Phase II), Angono, Rizal	Rizal I DEO/National	Competitive Bidding	Oct. 17, 2018 to Oct. 23, 2018	Nov. 6, 2018	Nov. 15, 2018	Nov. 20, 2018		Fund 101 Routine Maintenance Fund	3,000,000.00			Const./Installation of Concrete Safety Barriers
18DN0184	Construction/Repair/Renovation/Upgrading/Expansion of BHS Muntindilaw BHS, Antipolo City	Rizal I DEO/Principal	Competitive Bidding	Oct. 31, 2018 to Nov. 6, 2018	Nov. 20, 2018	Nov. 29, 2018	Dec. 6, 2018		CY 2018 Health Facilities Enhancement Program	990,000.00			Construction/Repair/Renovation/Upgrading/Expansion of BHS
18DN0185	Construction/Repair/Renovation/Upgrading/Expansion of BHS Dela Paz BHS, Antipolo City	Rizal I DEO/Principal	Competitive Bidding	Oct. 31, 2018 to Nov. 6, 2018	Nov. 20, 2018	Nov. 29, 2018	Dec. 6, 2018		CY 2018 Health Facilities Enhancement Program	990,000.00			Construction/Repair/Renovation/Upgrading/Expansion of BHS
18DN0186	Construction/Repair/Renovation/Upgrading/Expansion of BHS San Isidro BHS, Antipolo City	Rizal I DEO/Principal	Competitive Bidding	Oct. 31, 2018 to Nov. 6, 2018	Nov. 20, 2018	Nov. 29, 2018	Dec. 6, 2018		CY 2018 Health Facilities Enhancement Program	1,188,000.00			Construction/Repair/Renovation/Upgrading/Expansion of BHS

Submitted by:

HILARIO R. FORBES JR.
Chairman, TWG Committee

ica/ins/lbb

Recommended by:

ISIDRO C. ANTONIO
BAC-Chairman

Approved by:

MAESTRO L. CLEOFAS
District Engineer

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity			Contract Signing	Funds	Total	MOOE	CO	Remarks (Brief description of Program/Project)
					Sub/Open of Bids	Notice of Award	Contract Signing						
18DN0187	Expansion of BHS Sta Cruz BHS, Antipolo City	Rizal I DEO/Principal	Competitive Bidding	Oct. 31, 2018 to Nov. 6, 2018	Nov. 22, 2018	Dec. 6, 2018	Dec. 11, 2018	CY 2018	Health Facilities Enhancement Program	1,188,000.00			Construction/Repair/Renovation/Upgrading/Expansion of BHS
18DN0188	Construction/Repair/Renovation/Upgrading/Expansion of BHS Bagong Nayon BHS, Antipolo City	Rizal I DEO/Principal	Competitive Bidding	Oct. 31, 2018 to Nov. 6, 2018	Nov. 22, 2018	Dec. 6, 2018	Dec. 11, 2018	CY 2018	Health Facilities Enhancement Program	1,188,000.00			Construction/Repair/Renovation/Upgrading/Expansion of BHS
18DN0189	Repair/Maintenance of Various National Roads and Bridges (Application of ReflectORIZED Thermoplastic Pavement Markings) Various Location within Rizal I DEO	Rizal I DEO/National	Competitive Bidding	Oct. 31, 2018 to Nov. 6, 2018	Nov. 22, 2018	Dec. 6, 2018	Dec. 11, 2018	Fund 101 Routine Maintenance CY 2018		1,999,588.50			Application of ReflectORIZED Thermoplastic Pavement Markings
18DN0190	Construction of 2 Storey 2 Classroom, Bagong Nayon I ES, Antipolo City 1st LD	Rizal I DEO/Principal	Competitive Bidding	Nov. 7, 2018 to Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities Fund (Batch 3)		7,712,829.45			Const. of 2 Storey 2 CL School Building
18DN0191	Construction of 3 Storey 3 Classroom, Bagong Nayon I ES, Antipolo City 1st LD	Rizal I DEO/Principal	Competitive Bidding	Nov. 7, 2018 to Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities Fund (Batch 3)		11,681,170.30			Const. of 3 Storey 3 CL School Building

Submitted by:

HILARIO B. COMARTEO JR.
Chairman, TWG Committee

Recommended by:

ISMAKO Q. ANTONIO
BAC-Chairman

Approved by:

NEOMONT CLEOFAS
District Engineer

ica/ins/bb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Schedule for Each Procurement Activity	Sub/Post of IB/REI	Notice of Award	Contract Signing	Funds	Total	MOOE	CO	Remarks (Brief description of Program/Project)
18DN0192	Construction of 4 Storey 8 Classroom, Bagong Nayon IV ES, Antipolo City 1st LD	Rizal I DEO/Principal	Competitive Bidding	Nov. 7, 2018 to Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities Fund (Batch 3)	20,745,430.11		20,745,430.11	Const. of 4 Storey CL School Building
18DN0193	Construction of 4 Storey 8 Classroom, Sta. Cruz ES, Antipolo City 1st LD	Rizal I DEO/Principal	Competitive Bidding	Nov. 7, 2018 to Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities Fund (Batch 3)	20,745,430.11		20,745,430.11	Const. of 4 Storey 8 CL School Building
18DN0194	Construction of 4 Storey 8 Classroom, Inuman ES, Antipolo City 2nd LD	Rizal I DEO/Principal	Competitive Bidding	Nov. 7, 2018 to Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities Fund (Batch 3)	20,114,094.05		20,114,094.05	Const. of 4 Storey 8 CL School Building
18DN0195	Construction of 4 Storey 8 Classroom, Old Boso-Boso ES, Antipolo City 2nd LD	Rizal I DEO/Principal	Competitive Bidding	Nov. 7, 2018 to Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities Fund (Batch 3)	20,989,090.18		20,989,090.18	Const. of 4 Storey 8 CL School Building

Submitted by:

HILARIO R. FORMENTO JR.
Chairman, TM/G Committee

Recommended by:

ISIRO G. ANTONIO
BAC-Chairman

Approved by:

NESTOR CLEOFAS
District Engineer

ica/ins/lbb

Republic of the Philippines
Department of Public Works and Highways
DPWH-Rizal First District Engineering Office
Binangonan, Rizal

(DPWH-Rizal I District Engineering Office) ANNUAL PROCUREMENT PLAN FOR FY 2018 (Infrastructure Projects/Consultancy Projects/Goods)

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement	Ads/Post of IB/REI	Schedule for Each Procurement Activity				Source of Funds	Total	MOOE	CO	Remarks (Brief description of Program/Project)
					Sub/Open of Bids	Notice of Award	Contract Signing						
18DN0196	Construction of 4 Storey 8 Classroom, Rizza ES, Antipolo City 2nd LD	Rizal I DEO/Principal	Competitive Public Bidding	Nov. 7, 2018 Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities (Batch 3)	21,229,771.29	21,229,771.29			Const. of 4 Storey CL School Building
18DN0197	Construction of 4 Storey 8 Classroom, Sta. Ana ES, Taytay, Rizal	Rizal I DEO/Principal	Competitive Public Bidding	Nov. 7, 2018 Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities (Batch 3)	19,544,207.84	19,544,207.84			Const. of 4 Storey 8 CL School Building
18DN0198	Construction of 2 Units 4 Storey 12 Classroom, Joaquin Guido ES (Angono ES Unit 1), Angono, Rizal	Rizal I DEO/Principal	Competitive Public Bidding	Nov. 7, 2018 Nov. 13, 2018	Nov. 27, 2018	Dec. 7, 2018	Dec. 12, 2018	FY 2018 Basic Educational Facilities (Batch 3)	69,609,936.84	69,609,936.84			Const. of 2 Units 4 Storey 12 CL School Building

Submitted by:

HILARIO R. FORMENTOS, JR.
Chairman, JWS Committee

Recommended by:

ISIDRO G. ANTONIO
BAC-Chairman

Approved by:

NESTOR I. CLEOFAS
District Engineer

ica/ins/lbb

18DNO147

Location of the Contract :

REPAIR / MAINTENANCE OF FLOOD CONTROL STRUCTURE ALONG LAZO CREEK, BRGYS. LAYUNAN AND LIBIS, BINANGONAN, RIZAL

Name of Procuring Entity

1. Scope of Works
2. Project Cost/Approved Budget for the Contract

: Bank Protection with Dredging
: Php 2,850,000.00 / Php. 2,849,312.80

3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

60 Calendar Days
July 23, 2018
September 20, 2018
Public Bidding

ACTIVITIES

ACTIVITIES	DATES	
	No. of Days	To From
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above \$M)	1	June 8, 2018 at 10:00 a.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 15, 2018 June 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	June 15, 2018 July 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 22, 2018 at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)		
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)		
6.7 Eligibility check (Sec. 25.1-25.2 b1 => 1cd, on the date of bidding)	1	July 5, 2018
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	July 5, 2018 until 11:00 a.m.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	July 6, 2018 July 9, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	July 9, 2018 July 10, 2018
Approval of Resolution for Award	2	July 11, 2018 July 12, 2018
6.11 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	July 13, 2018
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 18, 2018
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	July 19, 2018
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 19, 2018

JOSEPHINE P. AMARANTE

Chief, Planning and Design Section

Approved by :

BRITTAURANCEA, YAB
Accountant II
OIC-Finance Section

ISIDRO G. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director ::

NESTOR L. CLEOFAS
District Engineer

maint.ecka

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18DN0148
 Cluster No. :
 Contract Name :
 Location of the Contract : 001 - ASSET PRESERVATION - PREVENTIVE MAINTENANCE TERTIARY ROADS,
MARIKINA-VICTORIA VALLEY-ANTIPOLO ROAD
(S044251Z) K0018+500 - K0018+777, (S044271Z) K0026+(-209) - K0027+588
ANTIPOLO CITY, 1ST LD.

RIZAL DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Asphalt Overlay 50mm with corrections and pavement markings
 : Pnp 14,700,000.00 / Pnp. 14,405,060.26

FY 2018 REGULAR INFRA

: 60 Calendar Days
 : July 23, 2018
 : September 20, 2018
 : Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			DATES	
ACTIVITIES	No. of Days	From	To	
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	June 8, 2018	at 10:00 a.m.	
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 15, 2018	June 21, 2018	
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	June 15, 2018	July 5, 2018	
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 22, 2018	at 2:00 p.m.	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)				
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)				
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	July 5, 2018		
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	July 5 2018 until 11:00 a.m.		
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	July 6, 2018	July 9, 2018	
6.10 Post Qualification (Including submission of additional requirements) Sec. 34.8 => 7 cd)	2	July 9, 2018	July 10, 2018	
6.11 Approval of Resolution for Award	2	July 11, 2018	July 12, 2018	
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	July 13, 2018		
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 18, 2018		
6.14 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	July 19, 2018		
6.15 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 19, 2018		

Recommended by :


JOSEPHINE P. AMARANTE
 Chief, Planning and Design Section

OK as to availability of fund :

Approved by :


BRITTAURANCE A. YAP
 Accountant II
 OIC-Finance Section


ISIDRO D. ANTONIO
 Chief, Maintenance Section
 Chairman, BAC for Civil Works

Indorse to the Regional Director :

maint. ecka


NESTOR R. CLEOFAS
 District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

18DN0149
001 - ASSET PRESERVATION - PREVENTIVE MAINTENANCE SECONDARY ROADS,
MARKINA-VICTORIA VALLEY-ANTIPOLO ROAD
(S04428LZ) K0028+(-234) - K0028+092
ANTIPOLO CITY, 1ST LD.

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

Asphalt Overlay 50mm with corrections and pavement markings
Php 5,300,000.00 / Php. 5,246,327.89

FY 2018 REGULAR INFRA

30 Calendar Days
July 23, 2018
August 21, 2018
Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			DATES		
ACTIVITIES	No. of Days	From	To		
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	June 8, 2018	June 8, 2018	at 10:00 a.m.	
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 15, 2018	June 21, 2018		
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	June 15, 2018	July 5, 2018		
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 22, 2018	June 22, 2018	at 2:00 p.m.	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)					
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)					
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	July 5, 2018	July 5, 2018		
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	July 5, 2018 until 11:00 a.m.			
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	July 6, 2018	July 9, 2018		
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	2	July 9, 2018	July 10, 2018		
	2	July 11, 2018	July 12, 2018		
6.11 Approval of Resolution for Award	1	July 13, 2018			
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	July 18, 2018			
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 19, 2018			
6.14 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	July 19, 2018			
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 19, 2018			

Recommended by :

JOSEPHINE P. AMARANTE
Chief, Planning and Design Section

OK as to availability of fund :

Approved by :

BRITTAURANCE ALVARO
Account II
OIC-Finance Section

ISABELO C. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR T. CLEOFAS
District Engineer

maint.ack

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18bN010
 Cluster No. :
 Contract Name : REPAIR / MAINTENANCE OF FLOOD CONTROL STRUCTURE ALONG MAPANDAN CREEK, DON MARIANO SUBDIVISION, CAINTA, RIZAL
 Location of the Contract : CAINTA, RIZAL

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Bank Protection with Dredging
 : Php 3,000,000.00 / Phip. 2,999,931.27

: FY 2018 RA 10964 Regular 2018 Current

: 60 Calendar Days

: July 23, 2018

: September 20, 2018

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN		DATES	
ACTIVITIES	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	June 8, 2018	at 10:00 a.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 15, 2018	June 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	June 15, 2018	July 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 22, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	July 5, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	July 5, 2018 until 11:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	July 6, 2018	July 9, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	2	July 9, 2018	July 10, 2018
6.11 Approval of Resolution for Award	2	July 11, 2018	July 12, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	July 13, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 18, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 19, 2018	

Recommended by :

JOSEPHINE P. AMARANTE
 Chief, Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT DURANCEA MAP
 Accountant II
 OIC-Finance Section

ISIDRO Q. ANTONIO
 Chief, Maintenance Section
 Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR L. CLEOFAS
 District Engineer

maint.acka

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

18DN01471

Contract ID :
Cluster No. :
Contract Name : **CONCRETING OF PUROK CANUMAY, SITTO SAN YSIRO, BRGY. SAN JOSE FMR, BRGY. SAN JOSE**
Location of the Contract : **ANTIPOLLO CITY RIZAL**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: CONCRETING OF ROADS
: Php 5,000,000.00 / Php 4,975,000.00

: FY 2018 DEPARTMENT OF AGRICULTURE / (FARM-TO-MARKET ROADS)

: 150 CD

: July 23, 2018

: December 19, 2018

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN		DATES		
ACTIVITIES	No. of Days	From		To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 8, 2018		at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 15, 2018		JUNE 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 15, 2018		JULY 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 22, 2018		at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)				
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)				
6.7 Eligibility check (Sec. 25.1-25.2 b) => 1cd, on the date of bidding)	1	JULY 5, 2018		
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 5, 2018, until 11:00 A.M.		
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 6, 2018		JULY 9, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 9, 2018		JULY 10, 2018
6.11 Approval of Resolution for Award	3	JULY 11, 2018		JULY 12, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 13, 2018		
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	JULY 18, 2018		
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	JULY 19, 2018		
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 19, 2018		


Recommended by :


JOSEPHINE P. AMARANTE
Chief, Planning and Design Section

OK as to availability of fund :

Approved by :


BRITT LAWRENCE
OIC- Finance Section


ISIDRO C. ANTONIO
ENGINEER III
Chairman, BAC for Civil Works

Indorse to the Regional Director :

const.jlimg


NESTOR I. CLEOFAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18DN0152

Cluster No. :
Contract Name :

CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITIO TANZA I, BRGY. SAN JOSE,

Location of the Contract : ANTIPOLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: CONSTRUCTION OF MULTI-PURPOSE BUILDING
: Php 5,000,000.00 / Php 4,950,000.00

: FY 2018 DPWH LOCAL INFRASTRUCTURE PROGRAM

: 120 CD

: July 23, 2018

: November 19, 2018

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 8, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 15, 2018	JUNE 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 15, 2018	JULY 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 22, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd. on the date of bidding)	1	JULY 5, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 5, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 6, 2018	JULY 9, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 9, 2018	JULY 10, 2018
6.11 Approval of Resolution for Award	3	JULY 11, 2018	JULY 12, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 13, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	JULY 18, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	JULY 19, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 19, 2018	

Recommended by :


JOSEPHINE P. AMARANTE
Chief, Planning and Design Section

OK as to availability of fund :

Approved by :


BRITT LAURENCE
OIC- Finance Section


ISIDRO C. ANTONIO
ENGINEER III
Chairman, BAC for Civil Works

Indorse to the Regional Director :


NESTOR I. CLEOFAS
District Engineer

const./jhg

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : **18DN0153**

Cluster No. :
Contract Name :

CONSTRUCTION OF MULTI-PURPOSE BUILDING, SITTO INALSAN, BRGY. SAN JUAN

Location of the Contract : **ANTIPOLLO CITY**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works	: CONSTRUCTION OF MULTI-PURPOSE BUILDING
2. Project Cost/Approved Budget for the Contract	: Php 5,000,000.00 / Php 4,950,000.00
3. Readiness of the Contractor for Procurement	
3.1 Availability of Fund	: FY 2018 DPWH LOCAL INFRASTRUCTURE PROGRAM
3.2 Completed Detailed Engineering	:
3.3 Completed Bidding Documents	:
3.4 Availability of Right of Way	:
4. Contract Implementation Schedule	
4.1 Contract Duration	: 120 CD
4.2 Target Start Date	: July 23, 2018
4.3 Target Completion Date	: November 19, 2018
5. Proposed Procurement Method	: Public Bidding
6. Procurement Schedule	:

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 8, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 15, 2018	JUNE 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 15, 2018	JULY 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 22, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	JULY 5, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 5, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 6, 2018	JULY 9, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 9, 2018	JULY 10, 2018
6.11 Approval of Resolution for Award	3	JULY 11, 2018	JULY 12, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 13, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	JULY 18, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 19, 2018	

Recommended by :

JOSEPHINE P. AMARANTE
Chief, Planning and Design Section

OK as to availability of fund :

Approved by :

BRIAN LANSING YAP
OIC - Finance Section

ISIDORO C. ANTONIO
ENGINEER III
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR I. CLEOFAS
District Engineer

const./hng

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

18DNDICT9

Contract ID :
Cluster No. :
Contract Name :
Location of the Contract :
CONCRETING OF SITTO APIA-MANADIAM FMR, BRGY. CALAWIS
ANTIPOLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

CONCRETING OF ROADS
Php 5,000,000.00 / Php 4,975,000.00
FY 2018 DEPARTMENT OF AGRICULTURE (FARM-TO-MARKET ROADS)
180 CD
July 30, 2018
January 25, 2019
Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN

ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 15, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 20, 2018	JUNE 26, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 20, 2018	JULY 10, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 27, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	JULY 10, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 10, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 11, 2018	JULY 12, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 13, 2018	JULY 16, 2018
6.11 Approval of Resolution for Award	3	JULY 17, 2018	JULY 18, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 19, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1.2 within 10 cd from receipt of NOA)	1	JULY 24, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 25, 2018	

Recommended by :

JOSEPHINE P. AMARANTE
Chief, Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT MAURENCE A. YAP
OIC- Finance Section

Indorse to the Regional Director :

ISIDORO ANTONIO
ENGINEER III
Chairman, BAC for Civil Works

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : **18DN0152**
 Cluster No. :
 Contract Name : **CONCRETING OF SITIO TANZA I FMK, BRGY. SAN JOSE**
 Location of the Contract : **ANTIPOLLO CITY**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: CONCRETING OF ROADS
 : **Php 5,000,000.00 / Php 4,975,000.00**
 :
 : **FY 2018 DPWH LOCAL INFRASTRUCTURE PROGRAM**
 :
 :
 : **150 CD**
 : **July 30, 2018**
 : **December 26, 2018**
 : **Public Bidding**

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 15, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 20, 2018	JUNE 26, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 20, 2018	JULY 10, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 27, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	JULY 10, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 10, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 11, 2018	JULY 12, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 13, 2018	JULY 16, 2018
6.11 Approval of Resolution for Award	3	JULY 17, 2018	JULY 18, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 19, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	JULY 24, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 25, 2018	

Recommended by :

JOSEPHINE P. AMARANTE
 Chief Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT DURANCE A. YAP
 OIC- Finance Section

Indorse to the Regional Director :

ISIDRO G. ANTONIO
 ENGINEER III
 Chairman, BAC for Civil Works

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 1EDN015A
 Cluster No. :
 Contract Name : CONCRETING OF SITIO SAN YSIRO- KASUNUGAN FMR, BRGY. SAN JOSE
 Location of the Contract : ANTIPOLLO CITY RIZAL

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract : Php 10,000,000.00 / Php 9,950,000.00
3. Readiness of the Contractor for Procurement
- 3.1 Availability of Fund
- 3.2 Completed Detailed Engineering
- 3.3 Completed Bidding Documents
- 3.4 Availability of Right of Way
4. Contract Implementation Schedule
- 4.1 Contract Duration : 240 CD
- 4.2 Target Start Date : July 30, 2018
- 4.3 Target Completion Date : March 26, 2019
5. Proposed Procurement Method : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 15, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 20, 2018	JUNE 26, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 20, 2018	JULY 10, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 27, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	JULY 10, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 10, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 11, 2018	JULY 12, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 13, 2018	JULY 16, 2018
6.11 Approval of Resolution for Award	3	JULY 17, 2018	JULY 18, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 19, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	JULY 24, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	JULY 25, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 25, 2018	

Recommended by :


JOSEPHINE P. AMARANTE
 Chief, Planning and Design Section

OK as to availability of fund :

Approved by :


BRITT LAURENCE ALJAR
 OIC- Finance Section


ISIDRO C. ANTONIO
 ENGINEER III
 Chairman, BAC for Civil Works

Indorse to the Regional Director :

const./hng


NESTOR CLEOFAS
 District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

18 DNO 160

Contract ID :
Cluster No. :
Contract Name :
Location of the Contract :

CONCRETING OF SITIO SAN YSIRO FMR, BRGY. SAN JOSE
ANTIPOLO CITY RIZAL

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works	: CONCRETING OF ROADS
2. Project Cost/Approved Budget for the Contract	: Php 12,000,000.00 / Php 11,940,000.00
3. Readiness of the Contractor for Procurement	: FY 2018 DEPARTMENT OF AGRICULTURE (FARM-TO-MARKET ROADS)
3.1 Availability of Fund	
3.2 Completed Detailed Engineering	
3.3 Completed Bidding Documents	
3.4 Availability of Right of Way	
4. Contract Implementation Schedule	
4.1 Contract Duration	: 270 CD
4.2 Target Start Date	: July 30, 2018
4.3 Target Completion Date	: April 25, 2019
5. Proposed Procurement Method	: Public Bidding
6. Procurement Schedule	

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 15, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 20, 2018	JUNE 26, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 20, 2018	JULY 10, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 27, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)	1	JULY 10, 2018	
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	JULY 10, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 10, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 11, 2018	JULY 12, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 13, 2018	JULY 16, 2018
6.11 Approval of Resolution for Award	3	JULY 17, 2018	JULY 18, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 19, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	JULY 24, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 25, 2018	

Recommended by :


JOSEPHINE P. AMARANTE
Chief, Planning and Design Section

OK as to availability of fund :

Approved by :


BRITT LAURENCE A. YAP
OIC- Finance Section

Indorse to the Regional Director :


NESTOR Y. CLEOFAS
District Engineer


ISIDRO C. ANTONIO
ENGINEER III
Chairman, BAC for Civil Works

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18DN0162
 Cluster No. :
 Contract Name :
 Location of the Contract : ANGONO RIZAL

LOCAL INFRASTRUCTURE PROGRAM, LOCAL BRIDGES CONSTRUCTION OF BRIDGE CONNECTING BRGY. IBABA AND BRGY. SAN VICENTE,

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works : CONSTRUCTION OF BRIDGE AND APPROACHES
2. Project Cost/Approved Budget for the Contract : Php 20,000,000.00 / Php 19,800,000.00
3. Readiness of the Contractor for Procurement : FY 2018 DPWH LOCAL INFRASTRUCTURE PROGRAM
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule : 210 CD
 - 4.1 Contract Duration
 - 4.2 Target Start Date : July 30, 2018
 - 4.3 Target Completion Date : February 24, 2019
5. Proposed Procurement Method : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	JUNE 15, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	JUNE 20, 2018	JUNE 26, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	JUNE 20, 2018	JULY 10, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	JUNE 27, 2018	at 2:00 P.M.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	JULY 10, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	JULY 10, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	JULY 11, 2018	JULY 12, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	JULY 13, 2018	JULY 16, 2018
6.11 Approval of Resolution for Award	3	JULY 17, 2018	JULY 18, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	JULY 19, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1.2 within 10 cd from receipt of NOA)	1	JULY 24, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	JULY 25, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	JULY 25, 2018	

Recommended by :

JOSEPHINE P. AMARANTE
 Chief, Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURENCE A. KAP
 OIC- Finance Section

ISIDRO C. ANTONIO
 ENGINEER III
 Chairman, BAC for Civil Works

Indorse to the Regional Director :

const. filing

MESOR I. CLEOFAS
 District Engineer

Contract ID
Cluster No.
Contract Name

18DN0165
CONSTRUCTION/REHABILITATION OF ROADS AT CABRERA ROAD
KM30+000-30+264) AND CIRCUMFERENTIAL ROAD (KM31+000 TO
KM31+151) BARANGAY SAN RAOUE AND BARANGAY SAN JOSE

Location of the Contract :

ANTIPOLO CITY, RIZAL

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN


1. Scope of Works
 - : Const./Rehab. of Roads with Drainage System
 - : Php 5,000,000.00/Php 4,950,000.00
2. Project Cost / Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - : CY 2018 LOCAL INFRASTRUCTURE PROGRAM
- 3.2 Completed Detailed Engineering
- 3.3 Completed Bidding Documents
- 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - : 90 C.D.
 - 4.2 Target Start Date
 - : July 31, 2018
 - 4.3 Target Completion Date
 - : October 28, 2018
 - 5. Proposed Procurement Method
 - : Public Bidding
 - 6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	June 18, 2018	@ 2:00 P.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 22, 2018	June 28, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	21	June 22, 2018	July 12, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 29, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)	1	July 12, 2018	
6.7 Eligibility check (Sec. 25.1-25.2.1a => 1 cd. on the date of bidding)		July 12, 2018	@ 1:00 P.M.
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	July 12, 2018	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	July 13, 2018	July 16, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	7	July 16, 2018	July 10, 2018
6.11 Approval of Resolution for Award /	5	July 18, 2018	July 20, 2018
Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	1	July 20, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 25, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	July 26, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 26, 2018	

Recommended by:


JOSEPHINE P. AMARANTE
Engineer II

Approved by:


ISIDRO C. ANTONIO
BAC - Chairman

OK as to availability of fund:


BRIT LAURENCE A. YAP
OIC-District Accountant

Indorse to the Regional Director


NESTOR CLEOFAS
District Engineer

Republic of the Philippines
Department of Public Works and Highways

18 DN0167

Contract ID
Cluster No.
Contract Name

IMPROVEMENT WITH BANK PROTECTION OF CREEK, CAINTA
RIVER, INTERMITTENT SECTION STA. 6+040 TO STA. 6+800

Location of the Contract

CAINTA, RIZAL

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Improvement with Bank Protection and Dredging
 - : Pnp 15,000,000.00/Pnp 14,700,000.00
2. Project Cost / Approved Budget for the Contract
 - : FY 2018 RA 10964 Regular 2018 CURRENT
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
- 3.2 Completed Detailed Engineering
- 3.3 Completed Bidding Documents
- 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
 - : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
		No. of Days	From To
6.1	Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	June 18, 2018 @ 2:00 P.M.
6.2	Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 22, 2018 June 28, 2018
6.3	Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	21	June 22, 2018 July 12, 2018
6.4	Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 29, 2018
6.5	Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)		
6.6	Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)		
6.7	Eligibility check (Sec. 25.1-25.2.bi => 1 cd, on the date of bidding)	1	July 12, 2018
6.8	Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	July 12, 2018 @ 1:00 P.M.
6.9	Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	July 13, 2018 July 16, 2018
6.10	Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	7	July 16, 2018 July 10, 2018
6.11	Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	5	July 18, 2018 July 20, 2018
6.12	Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 25, 2018
6.13	Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	July 26, 2018
6.14	Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 26, 2018

Recommended by:

JOSE PHINE P. AMARANTE
Engineer II

Approved by:

ISTORIO C. ANTONIO
BAC - Chairman

OK as to availability of fund:

BRIT LAWRENCE A. YAP
OIC-District Accountant
Inorse to the Regional Director

NESTOR T. ELKOFAS
District Engineer

Republic of the Philippines
Department of Public Works and Highways

Contract ID
Cluster No.
Contract Name

180N0168
IMPROVEMENT WITH BANK PROTECTION ALONG TRIBUTARY
OF CAINTA RIVER (PHASE 1)

Location of the Contract :

CAINTA, RIZAL

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
: Improvement with Bank Protection
2. Project Cost / Approved Budget for the Contract
: Php 15,000,000.00/Php 14,700,000.00
3. Readiness of the Contractor for Procurement
3.1 Availability of Fund, GAA Year
: FY 2018 RA 10964 Regular 2018 CURRENT
- 3.2 Completed Detailed Engineering
3.3 Completed Bidding Documents
3.4 Availability of Right of Way
: :
: :
: :
4. Contract Implementation Schedule
4.1 Contract Duration
: 270 C.D.
4.2 Target Start Date
: July 31, 2018
4.3 Target Completion Date
: April 26, 2019
5. Proposed Procurement Method
: Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
		No. of Days	From To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)		1	June 18, 2018 @ 2:00 P.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)		7	June 22, 2018 June 28, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)		21	June 22, 2018 July 12, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)		1	June 29, 2018
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.b) => 1 cd, on the date of bidding)		1	July 12, 2018
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)		1	July 12, 2018 @ 1:00 P.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)		2	July 13, 2018 July 16, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)		7	July 16, 2018 July 10, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)		5	July 18, 2018 July 20, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)		1	July 20, 2018
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)		1	July 25, 2018
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)		1	July 26, 2018

Recommended by:

JOSEPHINE P. AMARANTE
Engineer II

Approved by:

BRIT LAWRENCE A. YAR
OIC-District Accountant

ISIDRO G. ANTONIO
BAC - Chairman

Indorse to the Regional Director

NESTOR J. CLEOFAS
District Engineer

OK as to availability of fund:

Republic of the Philippines
Department of Public Works and Highways

Contract ID
Cluster No.
Contract Name

18DN0169
IMPROVEMENT WITH BANK PROTECTION ALONG TRIBUTARY
OF CAINTA RIVER (PHASE 2)

Location of the Contract

CAINTA, RIZAL

Rizal District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
: Improvement with Bank Protection
2. Project Cost / Approved Budget for the Contract
: Php 20,000,000.00/Php 19,600,000.00
3. Readiness of the Contractor for Procurement
3.1 Availability of Fund, GAA Year
: FY 2018 RA 10964 Regular 2018 CURRENT
- 3.2 Completed Detailed Engineering
- 3.3 Completed Bidding Documents
- 3.4 Availability of Right of Way
4. Contract Implementation Schedule
4.1 Contract Duration
: 300 C.D.
4.2 Target Start Date
: July 31, 2018
4.3 Target Completion Date
: May 26, 2019
5. Proposed Procurement Method
: Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	June 18, 2018	@ 2:00 P.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	June 22, 2018	June 28, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	21	June 22, 2018	July 12, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	June 29, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1 cd. on the date of bidding)	1	July 12, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	July 12, 2018	@ 1:00 P.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	July 13, 2018	July 16, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	7	July 16, 2018	July 10, 2018
6.11 Approval of Resolution for Award /	5	July 18, 2018	July 20, 2018
Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	1	July 20, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	July 25, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	July 26, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	July 26, 2018	

Recommended by:

JOSEPHINE P. AMARANTE
Engineer II

OK as to availability of fund:

Approved by:

BRIT LAWRENCE A. KAY
OIC-District Accountant

ISIDORO C. ANTONIO
BAC - Chairman

Indorse to the Regional Director

NESTOR L. CLEOFAS
District Engineer

Contract ID
Cluster No.
Contract Name

12bno140
IMPROVEMENT WITH BANK PROTECTION ALONG BULI RIVER,
WEST MANGGAHAN

Location of the Contract :

CAINTA, RIZAL

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Improvement with Bank Protection and Dredging
 - : Php 28,500,000.00/Php 27,930,000.00
2. Project Cost / Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year : FY 2018 RA 10964 Regular 2018 CURRENT
- 3.2 Completed Detailed Engineering
- 3.3 Completed Bidding Documents
- 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration : 300 C.D.
 - 4.2 Target Start Date : July 31, 2018
 - 4.3 Target Completion Date : May 26, 2019
5. Proposed Procurement Method : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
		No. of Days	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)		1	June 18, 2018 @ 2:00 P.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)		7	June 22, 2018 June 28, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)		21	June 22, 2018 July 12, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)		1	June 29, 2018
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-26.2, bi => 1 cd, on the date of bidding)		1	July 12, 2018
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)		1	July 12, 2018 @ 1:00 P.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)		2	July 13, 2018 July 16, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)		7	July 16, 2018 July 20, 2018
6.11 Approval of Resolution for Award /		5	July 18, 2018 July 20, 2018
Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)		1	July 20, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-.2 within 10 cd from receipt of NOA)		1	July 25, 2018
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)		1	July 26, 2018
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)		1	July 26, 2018

Recommended by:

JOSEPHINE P. AMARANTE
Engineer II

OK as to availability of fund:

Approved by:

BRIT LAWRENCE A. YAP
OIC-District Accountant

ISIDRO Q. ANTONIO
BAC - Chairman

Indorse to the Regional Director

NESTOR T. CLEOFAS
District Engineer

Republic of the Philippines
Department of Public Works and Highways

Contract ID
Cluster No.
Contract Name

18dbno171
OO1: NETWORK DEVELOPMENT PROGRAM-ROAD WIDENING-
TERTIARY ROADS-MARIKINA-INFANTA ROAD, K0023+314-
K0023+504, K0019+779-K0020+303

Location of the Contract

ANTIPOLO CITY

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
: Widening of Road with Drainage System,
Slope Protection, Thermoplastic &
Warning Signs
: Php 75,215,000.00/Php 72,582,475.00
2. Project Cost / Approved Budget for the Contract
: CY 2018 DPWH REGULAR
INFRASTRUCTURE PROGRAM
3. Readiness of the Contractor for Procurement
: 330 C.D.
: August 15, 2018
: July 10, 2019
: Public Bidding
- 3.1 Availability of Fund, GAA Year
- 3.2 Completed Detailed Engineering
- 3.3 Completed Bidding Documents
- 3.4 Availability of Right of Way
4. Contract Implementation Schedule
4.1 Contract Duration
: 330 C.D.
4.2 Target Start Date
: August 15, 2018
4.3 Target Completion Date
: July 10, 2019
5. Proposed Procurement Method
: Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	No. of Days	DATES	
		From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	July 3, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	July 6, 2018	July 12, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	21	July 12, 2018	July 26, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	July 13, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2. bi => 1 cd. on the date of bidding)	1	July 26, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	July 26, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	July 27, 2018	July 30, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	7	July 31, 2018	August 1, 2018
6.11 Approval of Resolution for Award /	5	August 2, 2018	August 6, 2018
Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	1	August 6, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	August 9, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	August 10, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	August 10, 2018	

Recommended by:


JOSEPHINE P. AMARANTE
Engineer II

OK as to availability of fund:

Approved by:


BRIT LAURENCE AYAR
OIC-District Accountant


ISIDRO Q. ANTONIO
BAC - Chairman

Indorse to the Regional Director


NESTOR C. EOFAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID :
Cluster No. :
Contract Name :

18DN0112

REPAIR / MAINTENANCE / IMPROVEMENT OF RIZAL 1ST DEO. MOTORPOOL BUILDING, BRGY. DARANGAN, BINANGONAN, RIZAL.

Location of the Contract :

BINANGONAN, RIZAL

RIZAL DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works	: Completion of Motorpool Building
2. Project Cost/Approved Budget for the Contract	: Php 2,000,000.00 / Php. 2,000,000.00
3. Readiness of the Contractor for Procurement	
3.1 Availability of Fund	: FY 2018 RA 10964 REGULAR 2018 CURRENT
3.2 Completed Detailed Engineering	:
3.3 Completed Bidding Documents	:
3.4 Availability of Right of Way	:
4. Contract Implementation Schedule	
4.1 Contract Duration	: 90 Calendar Days
4.2 Target Start Date	: September 03, 2018
4.3 Target Completion Date	: December 01, 2018
5. Proposed Procurement Method	: Public Bidding
6. Procurement Schedule	:

PROJECT PROCUREMENT MANAGEMENT PLAN

ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	July 23, 2018	at 10:00 a.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	July 25, 2018	July 31, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	July 25, 2018	August 14, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	August 1, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd. on the date of bidding)	1	August 14, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	August 14, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	1	August 15, 2018	
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	2	August 16, 2018	August 17, 2018
6.11 Approval of Resolution for Award	3	August 20, 2018	August 22, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	August 22, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of MOA)	1	August 28, 2018	
6.14 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	August 28, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	August 29, 2018	

Recommended by :

LEONARDO W. SALVADORA SR.
OIC-Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT L. DURANZA A. SAR
Accountant II
OIC-Finance Section

ISIDRO Q. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR T. LEONAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : **18DN0143**

Cluster No. :
Contract Name :

Location of the Contract : **CONSTRUCTION OF FOUR (4) STOREY, EIGHT (8) CLASSROOM OLD BOSO-BOSO ES
ANTIPOLO CITY**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 2. Project Cost/Approved Budget for the Contract
 3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
 4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
 5. Proposed Procurement Method
 6. Procurement Schedule
- : CONSTRUCTION OF (4) STOREY, (8) CLRM
 : Php 17,732,340.72/ Php 17,688,009.87
 : **CV 2018 BASIC EDUCATIONAL FACILITIES FUND BATCH 1**
 :
 :
 :
 : **240 CD**
 : **September 21, 2018**
 : **May 18, 2019**
 : **Public Bidding**
 :
 :

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	AUGUST 10, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	AUGUST 15, 2018	AUGUST 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	AUGUST 15, 2018	SEPT. 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	AUGUST 23 2018	at 2:00 pm
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)		AUG 23	
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)	1	SEPT. 5, 2018	
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	SEPT. 5, 2018, until 11:00 A.M.	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	4	SEPT. 5, 2018	SEPT. 6, 2018
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	SEPT. 6, 2018	SEPT. 10, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	3	SEPT. 11, 2018	SEPT. 12, 2018
6.11 Approval of Resolution for Award	1	SEPT. 12, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	SEPT. 17, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	SEPT. 17, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	SEPT. 18, 2018	

Recommended by :

LEONARDO N. SALMADORA SR.
OIC, Planning and Design Section

OK as to availability of fund :

Approved by :

BRIE LAURENCE AYAR
OIC- Finance Section

ISIDRO C. ANTONIO
ENGINEER III
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR I. CLEOFAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18DN0174
 Cluster No. :
 Contract Name : CONSTRUCTION OF FOUR (4) STOREY, EIGHT (8) CLASSROOM KAYSAKAT ES.
 Location of the Contract : ANTIPOLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/ Approved Budget for the Contract
3. Readiness of the Contractor for Procurement.
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

CONSTRUCTION OF (4) STOREY, (8) CLRM
 : Php 17,541,908.91 / Php 17,498,054.13
 : **CV 2018 BASIC EDUCATIONAL FACILITIES FUND BATCH 1**

: 240 CD
 : September 21, 2018
 : May 18, 2019
 : Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	AUGUST 10, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	AUGUST 15, 2018	AUGUST 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	AUGUST 15, 2018	SEPT. 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	AUGUST 23 2018	at 2:00 pm
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)		SEP 4 2018	
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	SEPT. 5, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	SEPT. 5, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	SEPT. 5, 2018	SEPT. 6, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	SEPT. 6, 2018	SEPT. 10, 2018
6.11 Approval of Resolution for Award	3	SEPT. 11, 2018	SEPT. 12, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	SEPT. 12, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	SEPT. 17, 2018	
6.14 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	SEPT. 17, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	SEPT. 18, 2018	

Recommended by :

LEONARDO N. SANSAPDORA SR.
 OIC, Planning and Design Section

Approved by :

ISIDRO C. ANTONIO
 ENGINEER III
 Chairman, BAC for Civil Works

BRIT LAURENCE N. YAP
 OIC- Finance Section

Indorse to the Regional Director :

NESTOR L. LEONARDO
 District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18.DND017X
 Cluster No. :
 Contract Name : CONSTRUCTION OF FOUR (4) STOREY, TWELVE (12) CLASSROOM RIZZA ES
 Location of the Contract : ANTIPOLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: CONSTRUCTION OF (4) STOREY, (12) CLRM
 : Php 31,890,448.51 / Php 31,810,722.39

: CY 2018 BASIC EDUCATIONAL FACILITIES FUND BATCH 1

: 270 CD

: September 21, 2018

: June 17, 2019

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN

ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	AUGUST 10, 2018	at 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	AUGUST 15, 2018	AUGUST 21, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	AUGUST 15, 2018	SEPT. 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	AUGUST 23 2018	at 2:00 pm
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)		Aug 22	
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	SEPT. 5, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	SEPT. 5, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	SEPT. 5, 2018	SEPT. 6, 2018
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	SEPT. 6, 2018	SEPT. 10, 2018
6.11 Approval of Resolution for Award	3	SEPT. 11, 2018	SEPT. 12, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	SEPT. 12, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	SEPT. 17, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	SEPT. 17, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	SEPT. 18, 2018	

Recommended by :

LEONARDO N. SALVADORA SR.
 OIC, Planning and Design Section

Approved by :

ISIDRO Q. ANTONIO
 ENGINEER III
 Chairman, BAC for Civil Works

BRIT LAURENCE A. YAP
 OIC- Finance Section

Indorse to the Regional Director :

NESTOR L. LEONARDO
 District Engineer

Republic of the Philippines
Department of Public Works and Highways

Contract ID
Cluster No.
Contract Name

18DN0176
CONSTRUCTION OF FOUR (4) STOREY EIGHT (8) CLASSROOM
MAYAMOT ES

Location of the Contract

ANTIPOLO CITY 1ST LEGISLATIVE DISTRICT

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Const. of 4 Storey 8 Cl. School Building
2. Project Cost / Approved Budget for the Contract
 - : Php 19,281,404.03/Php 19,233,200.52
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - : CY 2018 BASIC EDUCATIONAL FACILITIES FUND BATCH 1
- 3.2 Completed Detailed Engineering
 - : 240 C.D.
- 3.3 Completed Bidding Documents
 - : September 21, 2018
- 3.4 Availability of Right of Way
 - : May 18, 2019
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - : Public Bidding
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	August 10, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	August 15, 2018	August 21, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	August 15, 2018	Sept. 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	August 23, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2, bi => 1 cd, on the date of bidding)	1	Sept. 5, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Sept. 5, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Sept. 5, 2018	Sept. 6, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	5	Sept. 6, 2018	Sept. 10, 2018
6.11 Approval of Resolution for Award /	2	Sept. 11, 2018	Sept. 12, 2018
6.12 Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	1	Sept. 12, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1.2 within 10 cd from receipt of NOA)	1	Sept. 17, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Sept. 17, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Sept. 18, 2018	

Recommended by:

OK as to availability of fund:

Approved by:

LEONARDO A. SALVADORA SR.
OIC-Chief, Planning and Design Section
BAC - Chairman

BRI T LAURENCE A. YAP
OIC-District Accountant
Indorse to the Regional Director

NESTOR C. LEONAS
District Engineer

Republic of the Philippines
Department of Public Works and Highways

Contract ID
Cluster No.
Contract Name

18DNO177
CONSTRUCTION OF FOUR (4) STOREY TWELVE (12) CLASSROOM
MAMBUGAN I ES

Location of the Contract

ANTIPOLO CITY 1ST LEGISLATIVE DISTRICT

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Const. of 4 Storey 12 CL School Building
2. Project Cost / Approved Budget for the Contract
 - : Php 34,527,841.14/Php 34,441,521.54
3. Readiness of the Contractor for Procurement
 - : CY 2018 BASIC EDUCATIONAL FACILITIES FUND BATCH 1
- 3.1 Availability of Fund, GAA Year
 - : 300 C.D.
- 3.2 Completed Detailed Engineering
 - : September 21, 2018
- 3.3 Completed Bidding Documents
 - : July 17, 2019
- 3.4 Availability of Right of Way
 - : Public Bidding
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

34,441,305.19

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	August 10, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	August 15, 2018	August 21, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	August 15, 2018	Sept. 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	August 23, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.b) => 1 cd. on the date of bidding)	1	Sept. 5, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Sept. 5, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Sept. 5, 2018	Sept. 6, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	5	Sept. 6, 2018	Sept. 10, 2018
6.11 Approval of Resolution for Award /	2	Sept. 11, 2018	Sept. 12, 2018
6.12 Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	1	Sept. 12, 2018	
6.13 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Sept. 17, 2018	
6.14 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Sept. 17, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Sept. 18, 2018	

Recommended by:

LEONARDO A. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

ISIDORO ANTONIO
BAC - Chairman

OK as to availability of fund:

BRIT LURENCE A. YAP
OIC-District Accountant

Indorse to the Regional Director

NESTOR L. CLEOFAS
District Engineer

Republic of the Philippines
Department of Public Works and Highways

Contract ID : 18b00178
Cluster No. :
Contract Name :

CONSTRUCTION OF TWO (2) STOREY SIX (6) CLASSROOM
MUNTDILAW ES

Location of the Contract : ANTIPOLLO CITY 1ST LEGISLATIVE DISTRICT

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN


1. Scope of Works : Const. of 2 Storey 6 CL School Building
2. Project Cost / Approved Budget for the Contract : Php 14,279,115.94/Php 14,243,418.15
3. Readiness of the Contractor for Procurement : CY 2018 BASIC EDUCATIONAL FACILITIES FUND BATCH 1
 - 3.1 Availability of Fund, GAA Year : _____
 - 3.2 Completed Detailed Engineering : _____
 - 3.3 Completed Bidding Documents : _____
 - 3.4 Availability of Right of Way : _____
4. Contract Implementation Schedule
 - 4.1 Contract Duration : 180 C.D.
 - 4.2 Target Start Date : September 21, 2018
 - 4.3 Target Completion Date : March 19, 2019
5. Proposed Procurement Method : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	August 10, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	August 15, 2018	August 21, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	August 15, 2018	Sept. 5, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	August 23, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.b) => 1 cd. on the date of bidding)	1	Sept. 5, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Sept. 5, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Sept. 5, 2018	Sept. 6, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	5	Sept. 6, 2018	Sept. 10, 2018
6.11 Approval of Resolution for Award /	2	Sept. 11, 2018	Sept. 12, 2018
6.12 Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	1	Sept. 12, 2018	
6.13 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Sept. 17, 2018	
6.14 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	Sept. 17, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Sept. 18, 2018	

Recommended by:


LEONARDO A. SALVADOR SR.
OIC-Chief, Planning and Design Section

Approved by:


ISIDRO C. ANTONIO
BAC - Chairman

OK as to availability of fund:


BRIT LAURENCE A. YAP
OIC-District Accountant
Indorse to the Regional Director


NESTOR I. CLEOFAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : **18bno179**
 Cluster No. :
 Contract Name : **CONCRETING OF BRGY. SAN JUAN FMR, BRGY. SAN JUAN,**
 Location of the Contract : **TAYTAY RIZAL**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works : **CONCRETING OF ROAD**
2. Project Cost/Approved Budget for the Contract : **Php 13,000,000.00 / Php 12,935,000.00**
3. Readiness of the Contractor for Procurement : **FY 2018 DEPARTMENT OF AGRICULTURE**
- 3.1 Availability of Fund : _____
- 3.2 Completed Detailed Engineering : _____
- 3.3 Completed Bidding Documents : _____
- 3.4 Availability of Right of Way : _____
4. Contract Implementation Schedule : **120 CD**
- 4.1 Contract Duration : **October 04, 2018**
- 4.2 Target Start Date : **January 31, 2019**
- 4.3 Target Completion Date : **Public Bidding**
5. Proposed Procurement Method : _____
6. Procurement Schedule : _____

PROJECT PROCUREMENT MANAGEMENT PLAN

ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	AUGUST 22, 2018	at 2:00 P.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	AUGUST 24, 2018	AUGUST 30, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	AUGUST 24, 2018	SEPT. 13, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	AUGUST 31, 2018	at 2:00 pm
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	SEPT. 13, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	SEPT. 13, 2018, until 11:00 A.M.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	SEPT. 14, 2018	
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	4	SEPT. 17, 2018	SEPT. 19, 2018
6.11 Approval of Resolution for Award	3	SEPT. 20, 2018	SEPT. 21, 2018
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	SEPT. 24, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	SEPT. 27, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	SEPT. 27, 2018	
	1	SEPT. 28, 2018	

Recommended by :

LEONARDO SALVADORA SR.
 OIC, Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURENCE A. TAP
 OIC- Finance Section

ISIDRO C. ANTONIO
 ENGINEER III
 Chairman, BAC for Civil Works

Indorse to the Regional Director :

MESTOR REYES
 District Engineer

const.jhng

Republic of the Philippines
Department of Public Works and Highways

Contract ID : **18DN0180**
Cluster No. :
Contract Name : **ROAD WIDENING ALONG ML QUEZON EXTENSION AT BRGY. SAN ROQUE**

Location of the Contract : **ANTIPOLO CITY, RIZAL**

Rizal District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Road Widening including drainage, Reblocking **14,500 sq**
2. Project Cost / Approved Budget for the Contract
 - : **Php 44,550,000.00** Php 43,425,000.00
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - : **FY 2018 RA 10964 REGULAR 2018 CURRENT**
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - : **300 C.D.**
 - 4.2 Target Start Date
 - : **November 8, 2018**
 - 4.3 Target Completion Date
 - : **Public Bidding**
5. Proposed Procurement Method
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Sept. 21, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Sept. 26, 2018	Oct. 2, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	26	Sept. 21, 2018	Oct. 16, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Oct. 3, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1 cd, on the date of bidding)	1	Oct. 16, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Oct. 16, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Oct. 17, 2018	Oct. 18, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	4	Oct. 19, 2018	Oct. 22, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	2	Oct. 23, 2018	Oct. 24, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Oct. 25, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Oct. 31, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Oct. 31, 2018	
	1	Nov. 5, 2018	

Recommended by:

OK as to availability of fund:

BRIT LAURENCE ALVARO
OIC-District Accountant

Indorse to the Regional Director

LEONARDO N. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

ISIDRO G. ANTONIO
BAC - Chairman

NESTOR G. OCHOA
District Engineer

Republic of the Philippines
Department of Public Works and Highways

18DN0181

Contract ID
Cluster No.
Contract Name

USE OF RECYCLED CONCRETE AGGREGATES (RCA) AS BASE/
SUBBASE COURSE FOR PCGP (1ST SMALL-SCALE PILOT TRIAL),
DON MARIANO SANTOS AVE./MAHABANG PARANG ROAD,
KM 3+360-KM 3+860
ANGONO, RIZAL

Location of the Contract

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works

Reblocking of 400 l.m.

2. Project Cost / Approved Budget for the Contract

Php 9,000,000.00/Php 8,820,000.00

3. Readiness of the Contractor for Procurement

FY 2018 RA 10964 REGULAR 2018

3.1 Availability of Fund, GAA Year

CURRENT

3.2 Completed Detailed Engineering

3.3 Completed Bidding Documents

3.4 Availability of Right of Way

4. Contract Implementation Schedule

4.1 Contract Duration

120 C.D.

4.2 Target Start Date

November 8, 2018

4.3 Target Completion Date

March 7, 2019

5. Proposed Procurement Method

Public Bidding

6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Sept. 21, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Sept. 26, 2018	Oct. 2, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	26	Sept. 21, 2018	Oct. 16, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Oct. 3, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2, bi => 1 cd. on the date of posting)	1	Oct. 16, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Oct. 16, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Oct. 17, 2018	Oct. 18, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	4	Oct. 19, 2018	Oct. 22, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	2	Oct. 23, 2018	Oct. 24, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Oct. 25, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Oct. 31, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Oct. 31, 2018	
		Nov. 5, 2018	

Recommended by:

LEONARDO N. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

SIDRO D. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRIT LAURENCE A. YAP
OIC-District Accountant

NESTOR D. CLEOFAS
District Engineer

Ins.sr/lbb

OK as to availability of fund:

Republic of the Philippines
Department of Public Works and Highways

Contract ID
Cluster No.
Contract Name

18bpo182

**SECOND SMALL SCALE PILOT RESEARCH PROJECT ON THE USE
OF GEOSYNTHETIC CEMENTITIOUS COMPOSITE MATS (GCCMs)
ALONG SAN YSIRO, BRGY. SAN JOSE**

Location of the Contract

ANTIPOLO CITY

Rizal | District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - Construction of Slope Protection Structure (129 L.M.)
2. Project Cost / Approved Budget for the Contract
 - Php 10,000,000.00/Php 9,800,000.00
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - FY 2018 RA 10964 REGULAR 2018
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 180 C.D.
 - 4.2 Target Start Date
 - November 8, 2018
 - 4.3 Target Completion Date
 - May 6, 2019
5. Proposed Procurement Method
 - Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Sept. 21, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Sept. 26, 2018	Oct. 2, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	26	Sept. 21, 2018	Oct. 16, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission).	1	Oct. 3, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.bi => 1 cd. on the date of bidding)	1	Oct. 16, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Oct. 16, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Oct. 17, 2018	Oct. 18, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	4	Oct. 19, 2018	Oct. 22, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	2	Oct. 23, 2018	Oct. 24, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1.-2 within 10 cd from receipt of NOA)	1	Oct. 31, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Oct. 31, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Nov. 5, 2018	

Recommended by:

LEONARDO V. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

SIDRO C. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRIT LAWRENCE A. YAP
OIC-District Accountant

Ins.sr/bb

NESSOR L. CITEBAS
District Engineer

OK as to availability of fund:

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

Contract ID : 18DN0183

Cluster No. :

Contract Name :

Location of the Contract :

**CONSTRUCTION / FABRICATION / INSTALLATION OF CONCRETE SAFETY BARRIER
ALONG ANGONO DIVERSION ROAD (PHASE II)
ANGONO, RIZAL**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Construction / Installation of Concrete Safety Barriers
: Php 3,000,000.00 / Php. 2,993,610.32

: **FUND 101 ROUTINE MAINTENANCE CY 2018**

: 90 Calendar Days

: November 26, 2018

: February 23, 2019

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 10, 2018	at 10:00 a.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 17, 2018	October 23, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st. day of advertisement to submission of bids)	21	October 17, 2018	November 6, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	October 24, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bl => 1cd, on the date of bidding)	1	November 6, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 6, 2018 until 11:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	November 7, 2018	November 8, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	4	November 9, 2018	November 12, 2018
6.11 Approval of Resolution for Award (Sec. 37.1.2 => 4-7 cd)	2	November 13, 2018	November 14, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	November 15, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	November 20, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	November 20, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	November 21, 2018	

Recommended by :

LEONARDO A. SALVADORA, SR.

OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURANCE A. YAN

OIC-Finance Section

ISIDRO C. ANTONIO

Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director

NESTOR V. CLOFAS

District Engineer

maint. extra

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

18DPH01824

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

CONSTRUCTION / REPAIR / RENOVATION / UPGRADING / EXPANSION OF BHS
MUNTINLAW BHS, ANTIPOLLO CITY
ANTIPOLLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Construction/Repair/Renovation/Upgrading/Expansion of BHS
: Pnp. 990,000.00 / Pnp. 985,050.00

: GAA C.Y. 2018 DOH Health Facilities Enhancement Program

: 90 Calendar Days

: December 12, 2018

: March 11, 2019

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 26, 2018	at 2:00 p.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 31, 2018	November 6, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	October 31, 2018	November 20, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	November 7, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	November 20, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 20, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	November 21, 2018	November 22, 2018
6.10 Post Qualification (Including submission of additional requirements) Sec. 34.8 => 7 cd)	4	November 23, 2018	November 26, 2018
6.11 Approval of Resolution for Award	2	November 27, 2018	November 28, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	November 29, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	December 6, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	December 6, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	December 7, 2018	

Recommended by :

LEONARDO A. SALVADOR A. SR.
OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURANCE A. YAP
OIC-Finance Section

ISIDRO C. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

maint. ecla

NESTOR I. DE OFAS
District Engineer.

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

18DN0185

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

**CONSTRUCTION / REPAIR / RENOVATION / UPGRADING / EXPANSION OF BHS
DELA PAZ BHS, ANTIPOLO CITY
ANTIPOLO CITY**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Construction/Repair/Renovation/Upgrading/Expansion of BHS
: Php. 990,000.00 / Php. 985,050.00

: GAA C.Y. 2018 DOH Health Facilities Enhancement Program

: 90 Calendar Days

: December 12, 2018

: March 11, 2019

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 26, 2018	at 2:00 p.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 31, 2018	November 6, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	October 31, 2018	November 20, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	November 7, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	November 20, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 20, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	November 21, 2018	November 22, 2018
6.10 Post Qualification (Including submission of additional requirements) Sec. 34.8 => 7 cd)	4	November 23, 2018	November 26, 2018
6.11 Approval of Resolution for Award	2	November 27, 2018	November 28, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	November 29, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	December 6, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	December 6, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	December 7, 2018	

Recommended by :

LEONARDO M. SALVADORA, SR.
OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURANCE A. YAP
OIC-Finance Section

ISIDRO C. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR I. CLEOFAS
District Engineer

maint. acta

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

1820186

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

CONSTRUCTION / REPAIR / RENOVATION / UPGRADING / EXPANSION OF BHS
SAN ISIDRO BHS, ANTIPOLLO CITY
ANTIPOLLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Construction/Repair/Renovation/Upgrading/Expansion of BHS
: Php. 1,188,000.00 / Php. 1,182,060.00

: GAA C.Y. 2018 DOH Health Facilities Enhancement Program

: 90 Calendar Days

: December 12, 2018

: March 11, 2019

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 26, 2018	at 2:00 p.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 31, 2018	November 6, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	October 31, 2018	November 20, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	November 7, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	November 20, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 20, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	November 21, 2018	November 22, 2018
6.10 Post Qualification (Including submission of additional requirements) Sec. 34.8 => 7 cd)	4	November 23, 2018	November 26, 2018
6.11 Approval of Resolution for Award	2	November 27, 2018	November 28, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	November 29, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	December 6, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	December 6, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	December 7, 2018	

Recommended by :

LEONARDO SALVADORA, SR.
OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURANCE A. YAP
OIC-Finance Section

ISIDRO C. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

main:acka

NESTOR I. CLEOFAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

18b00187

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

**CONSTRUCTION / REPAIR / RENOVATION / UPGRADING / EXPANSION OF BHS
STA. CRUZ BHS, ANTIPOLLO CITY
ANTIPOLLO CITY**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Construction/Repair/Renovation/Upgrading/Expansion of BHS
: Php. 1,188,000.00 / Php. 1,182,060.00

: GAA C.Y. 2018 DOH Health Facilities Enhancement Program

: 90 Calendar Days

: December 17, 2018

: March 16, 2019

: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	No. of Days	DATES	
		From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 26, 2018	at 2:00 p.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 31, 2018	November 6, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	October 31, 2018	November 20, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	November 7, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd. on the date of bidding)	1	November 20, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 22, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	November 23, 2018	November 26, 2018
6.10 Post Qualification (Including submission of additional requirements) Sec. 34.8 => 7 cd)	3	November 27, 2018	November 29, 2018
6.11 Approval of Resolution for Award	3	December 3, 2018	December 5, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	December 6, 2018	
6.13 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	December 11, 2018	
6.14 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	December 11, 2018	
6.15 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	December 12, 2018	

Recommended by :

LEONARDO A. SALVADORA, SR.
OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURANCE A. YAP
OIC-Finance Section

ISIDRO G. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NESTOR I. CLEOFAS
District Engineer

main:ecda

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

12DJO182

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

CONSTRUCTION / REPAIR / RENOVATION / UPGRADING / EXPANSION OF BHS
BAGONG NAYON BHS, ANTIPOLLO CITY
ANTIPOLLO CITY

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 2. Project Cost/Approved Budget for the Contract
 3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
 4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
 5. Proposed Procurement Method
 6. Procurement Schedule
- Construction/Repair/Renovation/Upgrading/Expansion of BHS
: Php. 1,188,000.00 / Php. 1,182,060.00
: GAA C.Y. 2018 DOH Health Facilities Enhancement Program
: :
: :
: :
: :
: 90 Calendar Days
: December 17, 2018
: March 16, 2019
: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 26, 2018	at 2:00 p.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 31, 2018	November 6, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	October 31, 2018	November 20, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	November 7, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd, on the date of bidding)	1	November 24, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 22, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	4	November 23, 2018	November 26, 2018
6.10 Post Qualification (Including submission of additional requirements) Sec. 34.8 => 7 cd)	3	November 27, 2018	November 29, 2018
6.11 Approval of Resolution for Award	3	December 3, 2018	December 5, 2018
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	December 6, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	December 11, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	December 11, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	December 12, 2018	

Recommended by :

LEONARDO M. SALVADORA, SR.
OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LAURANCE A. YAP
OIC-Finance Section

ISIBIRO D. ANTONIO
Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

maint. cda

NESTOR I. OCEOFAS
District Engineer

DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS

13DN0189

Contract ID :
Cluster No. :
Contract Name :

Location of the Contract :

**REPAIR AND MAINTENANCE OF VARIOUS NATIONAL ROADS AND BRIDGES
(APPLICATION OF REFLECTORIZED THERMOPLASTIC PAVEMENT MARKINGS)
VARIOUS LOCATION WITHIN RIZAL I D.E.O.**

RIZAL I DISTRICT ENGINEERING OFFICE

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
2. Project Cost/Approved Budget for the Contract
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - 4.2 Target Start Date
 - 4.3 Target Completion Date
5. Proposed Procurement Method
6. Procurement Schedule

: Application of ReflectORIZED ThermoPlastic Pavement Markings
: Php. 1,999,588.50 / Php. 1,999,588.50

: **FUND 101 Routine Maintenance CV 2018**

: **90 Calendar Days**

: **December 17, 2018**

: **March 16, 2019**

: **Public Bidding**

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	October 26, 2018	at 2:00 p.m.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	October 31, 2018	November 6, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	21	October 31, 2018	November 20, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	November 7, 2018	at 2:00 p.m.
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec.22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1cd. on the date of bidding)	1	November 20, 2018	
6.8 Submission and Receipts of Bids (Sec. 25.4b => from last day of posting to the submission of bids)	1	November 22, 2018 until 10:00 a.m.	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	1	November 23, 2018	
6.10 Post Qualification (including submission of additional requirements) Sec. 34.8 => 7 cd)	1	November 23, 2018	
6.11 Approval of Resolution for Award	1	November 26, 2018	
6.12 Issuance of Notice of Award (Sec. 37.1.2 => 4-7 cd)	1	November 27, 2018	
6.12 Contract Preparation and signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	November 29, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	November 29, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	December 3, 2018	

Recommended by :

LEONARDO A. SALVADORA, SR.

OIC - Planning and Design Section

OK as to availability of fund :

Approved by :

BRIT LARRANCE AYAR

OIC-Finance Section

ISIDRO A. ANTONIO

Chief, Maintenance Section
Chairman, BAC for Civil Works

Indorse to the Regional Director :

NEO OR I. CLEOFAS

District Engineer

main:acka

Republic of the Philippines
Department of Public Works and Highways

18 bpo190

Contract ID
Cluster No.
Contract Name

CONSTRUCTION OF 2 STOREY 2 CLASSROOM,
BAGONG NAYON I ES

Location of the Contract

ANTIPOLLO CITY 1ST LD

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works

: Const. of 2 Storey 2 CL School Building

2. Project Cost / Approved Budget for the Contract

: Php 7,712,829.45 | Php 7,674,265.31

3. Readiness of the Contractor for Procurement

3.1 Availability of Fund, GAA Year

: FY 2018 BASIC EDUCATIONAL
FACILITIES FUND (BATCH 3)

3.2 Completed Detailed Engineering

3.3 Completed Bidding Documents

3.4 Availability of Right of Way

4. Contract Implementation Schedule

4.1 Contract Duration

: 120 C.D.

4.2 Target Start Date

: December 18, 2018

4.3 Target Completion Date

: April 26, 2019

5. Proposed Procurement Method

: Public Bidding

6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	No. of Days	DATES	
		From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2, bi => 1 cd. on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	2	Dec. 5, 2018	Dec. 6, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO N. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

ISIDRO C. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRIT LAURENCE A. YAP
OIC-District Accountant

Ins, s/r/bb

NESTOR L. CLEOEAR
District Engineer

OK as to availability of fund:

Republic of the Philippines
Department of Public Works and Highways

Contract ID : **18DN0101**
Cluster No. :
Contract Name :

**CONSTRUCTION OF 3 STOREY 3 CLASSROOM,
BAGONG NAYON I ES**

Location of the Contract : **ANTIPOLO CITY 1ST LD**

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works : **Const. of 3 Storey 3 CL School Building**
2. Project Cost / Approved Budget for the Contract : **Php 11,681,170.30/Php 11,622,764.44**
3. Readiness of the Contractor for Procurement : **FY 2018 BASIC EDUCATIONAL FACILITIES FUND (BATCH 3)**
 - 3.1 Availability of Fund, GAA Year : **_____**
 - 3.2 Completed Detailed Engineering : **_____**
 - 3.3 Completed Bidding Documents : **_____**
 - 3.4 Availability of Right of Way : **_____**
4. Contract Implementation Schedule : **150 C.D.**
 - 4.1 Contract Duration : **December 18, 2018**
 - 4.2 Target Start Date : **May 26, 2019**
 - 4.3 Target Completion Date : **_____**
5. Proposed Procurement Method : **Public Bidding**
6. Procurement Schedule : **_____**

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	1	Nov. 14, 2018	
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 27, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)	1	Nov. 27, 2018	@ 10:00 A.M.
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)	1	Nov. 27, 2018	
6.7 Eligibility check (Sec. 25.1-25.2.bi => 1 cd, on the date of bidding)	2	Nov. 28, 2018	Nov. 29, 2018
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	2	Dec. 3, 2018	Dec. 4, 2018
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Dec. 5, 2018	Dec. 6, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	1	Dec. 7, 2018	
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	1	Dec. 12, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Dec. 13, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Oct. 31, 2018	
	1	Nov. 5, 2018	

Recommended by:

LEONARDO A. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

ISIDRO C. ANTONIO
BAC - Chairman

BRIT LAURENCE A. YAB
OIC-District Accountant

Indorse to the Regional Director

Ins.sr//bb

18 DMO 1912

Contract ID
Cluster No.
Contract Name

CONSTRUCTION OF 4 STOREY 8 CLASSROOM,
BAGONG NAYON IV ES

Location of the Contract

ANTIPOLO CITY 1ST LD

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works

: Const. of 4 Storey 8 Cl. School Building

2. Project Cost / Approved Budget for the Contract

: Php 20,745,430.11/Php 20,641,702.95

3. Readiness of the Contractor for Procurement

: FY 2018 BASIC EDUCATIONAL
FACILITIES FUND (BATCH 3)

3.2 Completed Detailed Engineering

:

3.3 Completed Bidding Documents

:

3.4 Availability of Right of Way

:

4. Contract Implementation Schedule

: 240 C.D.

4.1 Contract Duration

: December 18, 2018

4.2 Target Start Date

: August 24, 2019

4.3 Target Completion Date

: Public Bidding

5. Proposed Procurement Method

6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of invitation to Bid (Section 21.2, 1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2, bl => 1 cd. on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award /	2	Dec. 5, 2018	Dec. 6, 2018
Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	1	Dec. 7, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-1.2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO A. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

ISIDRO C. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRIT LAURENCE A. YAP
OIC-District Accountant

Ins, sr/lbb

NESOR H. CLEOFAS
District Engineer

OK as to availability of fund:

18DN0193

Contract ID
Cluster No.
Contract Name

CONSTRUCTION OF 4 STOREY 8 CLASSROOM,
STA. CRUZ ES

Location of the Contract

ANTIPOLO CITY 1ST LD

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Const. of 4 Storey 8 CL School Building
2. Project Cost / Approved Budget for the Contract
 - : Php 20,745,430.11/Php 20,641,702.95
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - : FY 2018 BASIC EDUCATIONAL FACILITIES FUND (BATCH 3)
 - 3.2 Completed Detailed Engineering
 - 3.3 Completed Bidding Documents
 - 3.4 Availability of Right of Way
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - : 240 C.D.
 - 4.2 Target Start Date
 - : December 18, 2018
 - 4.3 Target Completion Date
 - : August 24, 2019
5. Proposed Procurement Method
 - : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	No. of Days	DATES	
		From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.bi => 1 cd, on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award /	2	Dec. 5, 2018	Dec. 6, 2018
6.12 Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	1	Dec. 7, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO S. VADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

SILVERIO Q. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRI L. LUCENEA KAR
OIC-District Accountant

NESTOR I. OLIVERAS
District Engineer

Ins.sr/lbb

OK as to availability of fund:

Contract ID
Cluster No.
Contract Name

18DN0194
CONSTRUCTION OF 4 STOREY 8 CLASSROOM,
INUMAN ES

Location of the Contract

ANTIPOLO CITY 2ND LD

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Const. of 4 Storey 8 Cl School Building
2. Project Cost / Approved Budget for the Contract
 - : Php 20,114,094.05/Php 20,013,523.57
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - : FY 2018 BASIC EDUCATIONAL FACILITIES FUND (BATCH 3)
 - 3.2 Completed Detailed Engineering
 - :
 - 3.3 Completed Bidding Documents
 - :
 - 3.4 Availability of Right of Way
 - :
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - : 240 C.D.
 - 4.2 Target Start Date
 - : December 18, 2018
 - 4.3 Target Completion Date
 - : August 24, 2019
5. Proposed Procurement Method
 - : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	No. of Days	DATES	
		From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.bj => 1 cd. on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	2	Dec. 5, 2018	Dec. 6, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (Sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

OK as to availability of fund:

Approved by:

LEONARDO N. SALVADORA SR.
OIC-Chief, Planning and Design Section

BRIT LAWRENCE A. YAB
OIC-District Accountant

Indorse to the Regional Director

MESOR I. CLEDEAR
District Engineer

ISIDRO C. ANTONIO
BAC - Chairman

Ins.sr/lbb

4

Contract ID
Cluster No.
Contract Name

15BNO191
CONSTRUCTION OF 4 STOREY 8 CLASSROOM,
OLD BOSO-BOSO ES

Location of the Contract

ANTIPOLO CITY 2ND LD

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works

: Const. of 4 Storey 8 CL School Building

2. Project Cost / Approved Budget for the Contract

: Php 20,989,090.18/Php 20,884,144.72

3. Readiness of the Contractor for Procurement

3.1 Availability of Fund, GAA Year

: FY 2018 BASIC EDUCATIONAL
FACILITIES FUND (BATCH 3)

3.2 Completed Detailed Engineering

3.3 Completed Bidding Documents

3.4 Availability of Right of Way

4. Contract Implementation Schedule

4.1 Contract Duration

: 240 C.D.

4.2 Target Start Date

: December 18, 2018

4.3 Target Completion Date

: August 24, 2019

5. Proposed Procurement Method

: Public Bidding

6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1.	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.b) => 1 cd. on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	2	Dec. 5, 2018	Dec. 6, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO M. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

BRIT LAURENCE A. YAP
OIC-District Accountant

Indorse to the Regional Director

ISIDRO C. ANTONIO
BAC - Chairman

Ins, sr/lbb

OK as to availability of fund:

Contract ID : 18DPH0196
Cluster No. :
Contract Name : CONSTRUCTION OF 4 STOREY 8 CLASSROOM, RIZZA ES

Location of the Contract : ANTIPOLO CITY 2ND LD

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works : Const. of 4 Storey 8 Cl. School Building
2. Project Cost / Approved Budget for the Contract : Php 21,229,771.29/Php 21,123,622.42
3. Readiness of the Contractor for Procurement :
 - 3.1 Availability of Fund, GAA Year : FY 2018 BASIC EDUCATIONAL FACILITIES FUND (BATCH 3)
 - 3.2 Completed Detailed Engineering :
 - 3.3 Completed Bidding Documents :
 - 3.4 Availability of Right of Way :
4. Contract Implementation Schedule : 240 C.D.
 - 4.1 Contract Duration : December 18, 2018
 - 4.2 Target Start Date : August 24, 2019
 - 4.3 Target Completion Date : Public Bidding
5. Proposed Procurement Method
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2. bi => 1 cd. on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	1	Dec. 5, 2018	Dec. 6, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO A. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

SIDNEY C. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRIT LAURENCE A. MABIA
OIC-District Accountant

Ins,sr/lbb

OK as to availability of fund:

Contract ID
Cluster No.
Contract Name

18DN0109
CONSTRUCTION OF 4 STOREY 8 CLASSROOM,
STA. ANA ES

Location of the Contract

TAYTAY, RIZAL

Rizal I District Engineering Office
Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works
 - : Const. of 2 Units 4 Storey 12 CL School Building
2. Project Cost / Approved Budget for the Contract
 - : Php 19,544,207.84/Php 19,446,486.80
3. Readiness of the Contractor for Procurement
 - 3.1 Availability of Fund, GAA Year
 - : FY 2018 BASIC EDUCATIONAL FACILITIES FUND (BATCH 3)
 - 3.2 Completed Detailed Engineering
 - :
 - 3.3 Completed Bidding Documents
 - :
 - 3.4 Availability of Right of Way
 - :
4. Contract Implementation Schedule
 - 4.1 Contract Duration
 - : 240 C.D.
 - 4.2 Target Start Date
 - : December 18, 2018
 - 4.3 Target Completion Date
 - : August 24, 2019
5. Proposed Procurement Method
 - : Public Bidding
6. Procurement Schedule

PROJECT PROCUREMENT MANAGEMENT PLAN			
ACTIVITIES		DATES	
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (Section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2.bi => 1 cd, on the date of bidding)	1	Nov. 27, 2018	
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	@ 10:00 A.M.
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award / Issuance of Notice to Award (Sec. 37.1.2=>4,7cd)	1	Dec. 5, 2018	Dec. 6, 2018
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO A. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

SIDRO C. ANTONIO
BAC - Chairman

Indorse to the Regional Director

BRIT LAURENCE A. YAP
OIC-District Accountant

Ins.sr/ibb

NESYOR C. CLEOFAS
District Engineer

OK as to availability of fund:

Contract ID
Cluster No.
Contract Name

18DN0198

CONSTRUCTION OF 2 UNITS 4 STOREY 12 CLASSROOM,
JOAQUIN GUIDO ES (ANGONO ES UNIT I)

Location of the Contract

ANGONO, RIZAL

Rizal I District Engineering Office

Name of Procuring Entity

PROJECT PROCUREMENT MANAGEMENT PLAN

1. Scope of Works

: Const. of 2 Units 4 Storey 12 CL School
Building

2. Project Cost / Approved Budget for the Contract

: Php 69,606,936.84/Php 69,258,902.16

3. Readiness of the Contractor for Procurement

: FY 2018 BASIC EDUCATIONAL
FACILITIES FUND (BATCH 3)

3.1 Availability of Fund, GAA Year

3.2 Completed Detailed Engineering

3.3 Completed Bidding Documents

3.4 Availability of Right of Way

4. Contract Implementation Schedule

4.1 Contract Duration

4.2 Target Start Date

4.3 Target Completion Date

5. Proposed Procurement Method

6. Procurement Schedule

: 360 C.D.
: December 18, 2018
: December 22, 2019
: Public Bidding

PROJECT PROCUREMENT MANAGEMENT PLAN

ACTIVITIES	DATES		
	No. of Days	From	To
6.1 Pre-procurement Conference (Section 20.2 => 1 cd. For projects above 5M)	1	Oct. 30, 2018	@ 10:00 A.M.
6.2 Advertisement/Posting of Invitation to Bid (Section 21.2.1a-c => 7 cd)	7	Nov. 7, 2018	Nov. 13, 2018
6.3 Issuance and availability of Bidding Documents (section 17.3 => from 1st day of advertisement to submission of bids)	20	Nov. 7, 2018	Nov. 27, 2018
6.4 Pre-Bid Conference (Sec. 22.1-22.2 => at least 12 days from deadline of submission)	1	Nov. 14, 2018	
6.5 Request for Clarification (Sec. 22.5.1 => at least 10 days from deadline of submission)			
6.6 Supplemental/Bid Bulletin (Sec. 22.5.2 => at least 7 days from deadline of submission)			
6.7 Eligibility check (Sec. 25.1-25.2 bi => 1 cd. on the date of bidding)	1	Nov. 27, 2018	@ 10:00 A.M.
6.8 Submission and Receipts of Bids (sec. 25.4b => from last day of posting to the submission of bids)	1	Nov. 27, 2018	
6.9 Completion of Bid Evaluation (Sec. 32.4 => 5-7 cd)	2	Nov. 28, 2018	Nov. 29, 2018
6.10 Post Qualification (including submission of additional requirements) (Sec. 34.8 => 7 cd)	2	Dec. 3, 2018	Dec. 4, 2018
6.11 Approval of Resolution for Award /	2	Dec. 5, 2018	Dec. 6, 2018
Issuance of Notice to Award (Sec. 37.1.2=>4.7cd)	1	Dec. 7, 2018	
6.12 Contract Preparation and Signing (Sec. 37.2.1-2 within 10 cd from receipt of NOA)	1	Dec. 12, 2018	
6.13 Approval of Contract (sec. 37.3 => max. 5-15 cd)	1	Dec. 12, 2018	
6.14 Issuance of Notice to Proceed (Sec. 37.4.1 => 2-3 cd from date of approval of contract)	1	Dec. 13, 2018	

Recommended by:

LEONARDO M. SALVADORA SR.
OIC-Chief, Planning and Design Section

Approved by:

ISIDRO C. ANTONIO
BAC - Chairman

BRIT LAWRENCE A. KAP.
OIC-District Accountant

Indorse to the Regional Director

MESFOR CLEOFAS
District Engineer

Ins.sr/lbb

OK as to availability of fund: