



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)		Remarks (Brief description of Program/Activity/Project)	
					Advertising/Posting of IB/REI	Submission/Opening of Bids	Notice of Award	Contract Signing		Total	MOOE		CO
CIVIL WORKS													
1	OO 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Tertiary Roads - Gamu-Roxas Rd - K0398+000-K0399+000, Gamu, Isabela	Construction Section	YES	Competitive Bidding	10/22/2019	12/10/2019	1/27/2020	1/28/2020	Gap	13,543,590.17		13,543,590.17	Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads
2	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Bonifacio, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	10/24/2019	12/13/2019	8/28/2020	9/9/2020	Gap	1,979,971.72		1,979,971.72	Construction of Multi-purpose Building
3	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Sarany, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	10/24/2019	12/13/2019	8/28/2020	9/2/2020	Gap	1,979,932.18		1,979,932.18	Construction (Completion) of Multi-purpose Building
4	OO2: Protect Lives and Properties Against Major Floods – Flood Management Program – Construction/Rehabilitation of Flood Mitigation Facilities Within Major River Basins and Principal Rivers – Construction of Bank Protection at Pinacananan River Flood Control, Zone 2 Section, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	10/24/2019	11/19/2019	9/30/2020	10/2/2020	Gap	25,720,068.83		25,720,068.83	Construction of Bank Protection
5	OO 2 : Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Pinacananan River Flood Control Project (Itabian Section), San Mariano, Isabela	Construction Section	YES	Competitive Bidding	10/24/2019	12/10/2019	1/23/2020	1/27/2020	Gap	35,279,994.49		35,279,994.49	Construction of River Flood Control Project
6	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction of Multi-Purpose Building, Brgy. Victoria, Alicia, Isabela	Construction Section	YES	Competitive Bidding	10/24/2019	12/17/2019	1/29/2020	1/29/2020	Gap	2,969,999.21		2,969,999.21	Construction of Multi-purpose Building
7	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction of Multi-Purpose Building (Phase I), San Pedro, Alicia, Isabela	Construction Section	YES	Competitive Bidding	10/24/2019	12/17/2019	8/28/2020	9/9/2020	Gap	2,969,999.21		2,969,999.21	Construction of Multi-purpose Building
8	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. San Francisco, Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	10/25/2019	12/13/2019	8/28/2020	9/2/2020	Gap	1,979,881.11		1,979,881.11	Construction (Completion) of Multi-Purpose Building
9	OO2: Protect Lives and Properties Against Major Floods - Flood Management Program-Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Bank Protection at Pinacananan River Flood Control, Zone 3 Section, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	10/26/2019	11/20/2019	9/30/2020	10/2/2020	Gap	25,661,296.54		25,661,296.54	Construction of Bank Protection
10	OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Pinacananan River Flood Control Project (Maluno Section), Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	10/26/2019	12/10/2019	1/23/2020	1/27/2020	Gap	34,858,558.35		34,858,558.35	Construction of River Flood Control

Prepared by:

Recommended Approval by:

Approved by:

ERMILYN ARGONZA
Head, BAC Secretariat

ROY P. MANCOSA
BAC Vice-Chairman

APONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (PHP)			Remarks (brief description of Program/Activity/Project)
					Advertisement/ Posting of Bids	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CIVIL WORKS													
11	310104100213000 OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Daang Maharlika (LZ), K0382+000 - K0382+644, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	10/26/2019	11/20/2019	1/27/2020	1/28/2020	Gap	9,015,988.47		9,015,988.47	Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads
12	310201100543000 OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads - Daang Maharlika (LZ), K0345+607 - K0346+771, Alicia, Isabela	Construction Section	YES	Competitive Bidding	10/30/2019	11/20/2019	9/30/2020	10/2/2020	Gap	43,843,559.99		43,843,559.99	Road Widening
13	320101104642000 OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Project, Brgy. Minanga Section, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	10/31/2019	11/20/2019	9/30/2020	10/2/2020	Gap	45,624,445.18		45,624,445.18	Construction of Flood Mitigation Structure
14	320101104643000 OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Project, Brgy. Palatzo Section, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	10/31/2019	11/20/2019	9/30/2020	10/2/2020	Gap	45,855,161.99		45,855,161.99	Construction of Flood Mitigation Structure
15	300104214248000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building MPPP, Brgy. District 1, Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	12/13/2019	8/28/2020	9/2/2020	Gap	1,979,994.63		1,979,994.63	Construction of Multi-Purpose Building
16	300104214254000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building, Brgy. Villador, Reina Mercedes, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	12/17/2019	1/29/2020	1/29/2020	Gap	1,979,956.18		1,979,956.18	Construction of Multi-Purpose Building
17	310203100320000 OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Tertiary Roads - Alicia-San Mateo Road - K0353+000-K0354+384, Alicia, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	11/20/2019	9/30/2020	10/2/2020	Gap	44,816,389.09		44,816,389.09	Road Widening
18	300104214235000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Makindol, Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	12/13/2019	8/28/2020	9/9/2020	Gap	1,979,958.02		1,979,958.02	Construction of Multi-Purpose Building
19	300104214223000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Binatug, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	12/6/2019	8/28/2020	9/9/2020	Gap	1,979,976.91		1,979,976.91	Construction of Multi-Purpose Building
20	300104214240000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. New Magaysay, Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	12/6/2019	8/28/2020	9/9/2020	Gap	1,979,997.59		1,979,997.59	Construction of Multi-Purpose Building
21	310201100545000 OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Primary Roads- Santiago-Tupuegarao Rd - K0346+825-K0348+421, San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	11/26/2019	9/30/2020	10/2/2020	Gap	50,760,231.09		50,760,231.09	Road Widening
22	310201100542000 OO1: Ensure Safe and Reliable National Road System - Network Development - Road Widening - Tertiary Roads - Alicia-San Mateo Road - K0360+625-K0361+757, San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	11/26/2019	9/30/2020	10/2/2020	Gap	29,844,670.13		29,844,670.13	Road Widening

Prepared by:

ERMIL F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROX P. MINANGA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of Bids/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CIVIL WORKS													
23	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction of Multi-Purpose Building, Brgy. District 2, Reina Mercedes, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	12/13/2019	1/29/2020	1/29/2020	GoP	1,979,993.36		1,979,993.36	Construction of Multi-Purpose Building
24	OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Tertiary Roads - Burgos-Gen Aguilanido (NIA) Rd. - K0347+000 - K0348+406, Ramon, Isabela	Construction Section	YES	Competitive Bidding	11/7/2019	11/26/2019	1/27/2020	1/28/2020	GoP	8,618,097.00		8,618,097.00	Preventive Maintenance of Road: Asphalt Overlay
25	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction (Completion) of Multi-Purpose Building, Brgy. Libertad, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	11/8/2019	12/13/2019	8/28/2020	9/9/2020	GoP	1,979,987.10		1,979,987.10	Construction (Completion) of Multi-purpose Building
26	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction (Completion) of Multi-Purpose Building, Brgy. Sto. Tomas, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/8/2019	12/6/2019	8/28/2020	9/2/2020	GoP	1,979,984.19		1,979,984.19	Construction (Completion) of Multi-purpose Building
27	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction of Multi-Purpose Building, Brgy. Salucog, Reina Mercedes, Isabela	Construction Section	YES	Competitive Bidding	11/8/2019	12/13/2019	1/29/2020	1/29/2020	GoP	1,979,972.72		1,979,972.72	Construction (Completion) of Multi-purpose Building
28	OO1: Ensure Safe and Reliable National Road System-Network Development-Road Widening- Primary Roads - Daang Maharlika (L2) K0378+000-K0378+690, Reina Mercedes-Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/9/2019	12/18/2019	9/30/2020	10/2/2020	GoP	19,881,044.95		19,881,044.95	Road Widening
29	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction of Multi-Purpose Building, Brgy. Cutog Grande, Reina Mercedes, Isabela	Construction Section	YES	Competitive Bidding	11/9/2019	12/13/2019	1/29/2020	1/29/2020	GoP	1,979,994.58		1,979,994.58	Construction of Multi-Purpose Building
30	OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Project, Brgy. Quezon, Zita Section, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/9/2019	12/12/2019	9/30/2020	10/2/2020	GoP	46,766,088.44		46,766,088.44	Construction of Flood Mitigation Structure
31	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities – Construction of Multi-Purpose Building (Phase I), Lumliva, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	11/9/2019	12/13/2019	8/28/2020	9/9/2020	GoP	1,979,984.88		1,979,984.88	Construction (Completion) of Multi-Purpose Building
32	OO1: Ensure Safe and Reliable National Road System - Network Development - Off-Carriageway Improvement - Primary Roads - Daang Maharlika (L2)-K0345+035 - K0345+607, Alicia, Isabela	Construction Section	YES	Competitive Bidding	11/13/2019	12/18/2019	1/27/2020	1/28/2020	GoP	14,099,256.50		14,099,256.50	Off Carriageway Improvement (Shoulder Paving)
33	Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Upi, Gamu, Isabela	Construction Section	YES	Competitive Bidding	11/13/2019	12/12/2019	8/28/2020	9/9/2020	GoP	1,979,995.73		1,979,995.73	Construction of Multi-Purpose Building
34	OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Rehabilitation of Flood Mitigation Facilities within Major River Basins and Principal Rivers - Construction of Cagayan River Flood Control Project Phase II (Quezon Section), Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/13/2019	12/12/2019	1/23/2020	1/27/2020	GoP	35,258,416.95		35,258,416.95	Construction of Flood Control Project

Prepared by:

Recommended Approval by:

Approved by:

EDWIN F. ARGONZA
Head, BAC Secretariat

ROY R. LUMANGGA
BAC Vice-Chairman

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement event?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (PHP)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of B/R/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CIVIL WORKS													
35	300104214237000 Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Maluno Sur, Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	11/13/2019	12/12/2019	8/28/2020	9/9/2020	GoP	1,979,945.50		1,979,945.50	Construction of Multi-Purpose Building
36	300104214236000 Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Maluno Norte, Benito Soliven, Isabela	Construction Section	YES	Competitive Bidding	11/13/2019	12/12/2019	8/28/2020	9/9/2020	GoP	1,979,907.45		1,979,907.45	Construction of Multi-Purpose Building
37	300104214228000 Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Daragulan West, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	11/14/2019	12/12/2019	8/28/2020	9/9/2020	GoP	1,979,971.92		1,979,971.92	Construction of Multi-Purpose Building
38	310207100089000 OO1: Ensure Safe Reliable National Road - System-Network Development - Off-Carriageway Improvement - Primary Roads - Santiago-Tuguegarao Rd-K0348+-421-K0348+943, San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/14/2019	12/18/2019	1/28/2020	1/29/2020	GoP	10,323,295.56		10,323,295.56	Off Carriageway Improvement (Shoulder Paving)
39	300117205861000 Local Roads and Bridges-Local Roads- Concreting of Bugallion Norte Road, Bugallion Norte, Isabela	Construction Section	YES	Competitive Bidding	11/14/2019	12/18/2019	1/29/2020	1/29/2020	GoP	1,979,969.83		1,979,969.83	Construction of Concrete Road
40	310104100212000 OO1: Ensure Safe and Reliable National Road System - Asset Preservation -Rehabilitation/Reconstruction/Upgrading of Damaged Paved Roads - Primary Roads - Daang Maharlika (L2) K0358+-005 - K0358+-289, Alicia, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/18/2019	1/27/2020	1/28/2020	GoP	4,605,969.11		4,605,969.11	Reconstruction of Concrete Pavement
41	310101100299000 OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Primary Roads - Daang Maharlika (L2) - K0383+-1629 - K0386+-000, K0386+-460 - K0387+-170, Naguilian-Ganu, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/18/2019	1/27/2020	1/28/2020	GoP	34,207,857.45		34,207,857.45	Preventive Maintenance of Road: Asphalt Overlay
42	32010110464000 OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Project, Brgy. Quezon, Dadda Section, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/12/2019	9/30/2020	10/2/2020	GoP	45,725,517.56		45,725,517.56	Construction of Revetment
43	320101104641000 OO2: Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/Maintenance of Flood Mitigation Structures and Drainage Systems - Construction of River Flood Control Project, Brgy. Magsaysay Section, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/12/2019	9/30/2020	10/2/2020	GoP	46,776,995.37		46,776,995.37	Construction of Revetment
44	300104214258000 Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction of Multi-Purpose Building (Phase I), Mangandingay, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/17/2019	8/28/2020	9/9/2020	GoP	1,979,998.56		1,979,998.56	Construction of Multi-Purpose Building

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY R. MANESOBA
BAC Vice-Chairman

Approved by:

ARONIS A. ASIS
Officer-In-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)		Remarks (Brief description of Program/Activity/Project)	
					Advertisement/ Posting of IEP/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE		CO
CIVIL WORKS													
45	310108100366000 OO 1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide - Secondary Roads - Jct. Natl-Pola Rd - K0342+476-K0342+517.20, K0342+543-K0342+561.70, K0342+582.10-K0342+627.50, K0342+637.20-K0342+652.20, K0342+721.50-K0342+736.90, K0342+790.50-K0342+806.20, K0342+822-K0342+845.50, K0342+846.90-K0342+908, K0342+981.20-K0342+999.10, K0342+1026.30-K0343+059.20, Ramon, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/12/2019	9/30/2020	10/2/2020	GoP	5,627,754.54		5,627,754.54	Construction of Slope Protection Structure
46	300104214238000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building, Brgy. Manaring, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/15/2019	12/12/2019	8/28/2020	9/2/2020	GoP	1,979,977.39		1,979,977.39	Construction of Multi-Purpose Building
47	300104214256000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building (Phase 1), Dipeluda, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	11/16/2019	12/17/2019	8/28/2020	9/2/2020	GoP	1,979,988.39		1,979,988.39	Construction of Multi-Purpose Building
48	310101100300000 OO1: Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads - Daang Maharlika (L2) - K0387+170 - K0387+824, Gannu, Isabela	Construction Section	YES	Competitive Bidding	11/16/2019	12/18/2019	1/27/2020	1/28/2020	GoP	10,803,516.60		10,803,516.60	Preventive Maintenance of Road: Asphalt Overlay
49	300104214222000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Bagong Sikat, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/16/2019	12/13/2019	8/17/2020	8/19/2020	GoP	1,508,006.89		1,508,006.89	Construction (Completion) of Multi-Purpose Building
50	300104214241000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Palatzo, Naguilian, Isabela	Construction Section	YES	Competitive Bidding	11/17/2019	12/10/2019	8/28/2020	9/9/2020	GoP	1,979,969.26		1,979,969.26	Construction of Multi-Purpose Building
51	300104214230000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. District 2, Gannu, Isabela	Construction Section	YES	Competitive Bidding	11/17/2019	12/17/2019	8/28/2020	9/9/2020	GoP	1,979,975.31		1,979,975.31	Construction of Multi-Purpose Building
52	300104214253000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building, Brgy. Santor, Reina Mercedes, Isabela	Construction Section	YES	Competitive Bidding	11/17/2019	12/17/2019	1/29/2020	1/29/2020	GoP	1,979,994.58		1,979,994.58	Construction of Multi-Purpose Building
53	300204100477000 Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Gaddanan Road Connecting to Munggo Processing and Packaging Center to National Highway in Support of Agri-Business Industry, San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/17/2019	12/10/2019	2/28/2020	3/4/2020	GoP	33,106,335.78		33,106,335.78	Construction of Concrete Road/ Construction of Concrete Road including Slope Protection
54	300204100479000 Convergence and Special Support Program - Construction/Improvement of Access Roads Leading to Trades, Industries and Economic Zones - Sinamar Norte Villa Fuente and San Marcos Roads Connecting Munggo Production areas to Munggo processing and Packaging Center in Support of High-Value Corps Industry (MUNGBEAN), San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/17/2019	12/10/2019	2/28/2020	3/4/2020	GoP	24,499,990.93		24,499,990.93	Construction of Concrete Road/ Construction of Concrete Road including Slope Protection

EDWIN F. ARGONZA
Head, BAC Secretariat

ROY V. ANTONIO
BAC Vice-Chairman

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)		Remarks (Brief description of Program/Activity/Project)	
					Advertisement/ Posting of IB/ REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE		CO
CIVIL WORKS													
55	300204100478000 Convergence and Special Support Program-Construction/ Improvement of Access Roads Leading to Trades, Industries and Economic Zones-San Ignacio Daranungan Sur and Daranungan North Roads Connecting Munggo Processing and Packaging Center to National Highway in Support of Agri-Business Industry, San Mateo, Isabela San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/17/2019	12/10/2019	2/24/2020	3/3/2020	Gap	30,041,891.69		30,041,891.69	Construction of Concrete Road/ Construction of Concrete Road including Slope Protection
56	300104214234000 Local Infrastructure Program - Buildings and Other Structures – Multipurpose/Facilities - Construction (Completion) of Multi-Purpose Building, Brgy. Unglingay, Camu, Isabela	Construction Section	YES	Competitive Bidding	11/19/2019	12/17/2019	8/28/2020	9/9/2020	Gap	1,979,984.42		1,979,984.42	Construction (Completion) of Multi- Purpose Building
57	300117205867000 Local Infrastructure Program - Local Roads - Concreting of Dipaluda- Duroc Road, Dipaluda, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	11/19/2019	12/10/2019	1/29/2020	1/29/2020	Gap	1,979,990.15		1,979,990.15	Construction of Concrete Road
58	300117205894000 Local Infrastructure Program - Local Roads - Concreting of San Vicente-San Isidro Road, San Vicente, Angadanan, Isabela	Construction Section	YES	Competitive Bidding	11/19/2019	12/17/2019	1/29/2020	1/29/2020	Gap	1,979,992.18		1,979,992.18	Construction of Concrete Road
59	300117205893000 Local Infrastructure Program - Local Roads - Concreting of San Miguel Road, San Miguel, Ramon, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	Gap	1,979,976.16		1,979,976.16	Construction of Concrete Road
60	300117205882000 Local Infrastructure Program - Local Roads - Concreting of Burgos Road, Brgy. Burgos, Ramon, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	Gap	1,979,979.91		1,979,979.91	Construction of Concrete Road
61	300117205890000 Local Infrastructure Program - Local Roads - Concreting of Oscariz Road, Oscariz, Ramon, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	Gap	3,959,980.41		3,959,980.41	Construction of Concrete Road
62	300104214225000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Cadsalan, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	9/30/2020	10/2/2020	Gap	1,979,971.58		1,979,971.58	Construction of Multi-purpose Building
63	300104214246000 Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Unglingay, Camu, Isabela,	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	9/30/2020	10/2/2020	Gap	1,979,953.55		1,979,953.55	Construction of Multi-purpose Building
64	300117205891000 Local Infrastructure Program - Local Roads - Concreting of Ranlag Road, Brgy. Ranlag, Ramon, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	Gap	1,979,981.36		1,979,981.36	Construction of Concrete Road
65	300117205892000 Local Infrastructure Program - Local Roads - Concreting of Rizal- Salvacion, Brgy. Rizal, Alicia, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	Gap	3,959,979.45		3,959,979.45	Construction of Concrete Road
66	300117205886000 Local Infrastructure Program - Local Roads - Concreting of Burgos- San Francisco Road, Burgos, Alicia, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	Gap	2,969,993.62		2,969,993.62	Construction of Concrete Road

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANSOBA
BAC Vice-Chairman

Approved by:

ADONIS B. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement enr?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertising/Posting of Bids	Submission/Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CIVIL WORKS													
67	Local Infrastructure Program - Local Roads - Concreting of Matlaas na Kahoy-Sto. Domingo Road, Matlaas na Kahoy, Alicia, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	8/28/2020	9/9/2020	GoP	3,959,995.28		3,959,995.28	Construction of Concrete Road
68	Local Infrastructure Program - Local Roads - Concreting of La Paz Road, La Paz, Cabatuan, Isabela	Construction Section	YES	Competitive Bidding	11/21/2019	12/11/2019	1/29/2020	1/29/2020	GoP	3,959,988.43		3,959,988.43	Construction of Concrete Road
69	OOI: Ensure Safe and Reliable National Road System - Network Development - Construction of By-Pass and Diversion Roads - Cauayan City- Cabatuan Diversion Road, Cabatuan, Isabela, Inci. ROW	Construction Section	YES	Competitive Bidding	11/27/2019	12/17/2019	9/30/2020	10/2/2020	GoP	10,714,321.20		10,714,321.20	Construction of Gravel Road
70	Local Infrastructure Program - Local Roads - Concreting of Villa Magat-Bella Luz Road, Bella Luz, San Mateo, Isabela	Construction Section	YES	Competitive Bidding	11/27/2019	12/17/2019	1/29/2020	1/29/2020	GoP	3,959,976.12		3,959,976.12	Construction of Concrete Road
71	Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Trades, Industries, and Economic Zones - Barangay Dipusu-Daragutan West Road leading to Rice and Corn Production Area and Bio-Ethanol Plant, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/6/2019	12/26/2019	1/29/2020	1/29/2020	GoP	23,519,971.43		23,519,971.43	Construction of Concrete Road including Slope Protection
72	Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Trades, Industries, and Economic Zones - Barangay Daragutan West-Balagan Road leading to Sugarcane, Rice and Corn Production Areas connecting to Bio-Ethanol Plant, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/6/2019	12/26/2019	1/29/2020	1/29/2020	GoP	19,599,966.64		19,599,966.64	Construction of Concrete Road including Slope Protection
73	Convergence and Special Support Program - Construction/Improvement of Access Roads leading to Trades, Industries, and Economic Zones - Barangay Balagan-Macayucyu Road leading to Sugarcane, Rice and Corn Production Areas connecting to Bio-Ethanol Plant, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/7/2019	12/26/2019	1/29/2020	1/29/2020	GoP	24,499,969.84		24,499,969.84	Construction of Concrete Road including Slope Protection
74	Local Infrastructure Program - Local Roads - Concreting of Brgy. 4 Old Centro Proper Road, Brgy. 4, San Mateo, Isabela	Construction Section	YES	Competitive Bidding	12/7/2019	12/26/2019	1/29/2020	1/29/2020	GoP	9,799,997.55		9,799,997.55	Construction of Concrete Road
75	OOI : Ensure Safe and Reliable National Road System - Bridge Program - Retrofitting/Strengthening of Permanent Bridges - Naguilian Br. (8014091Z) along Daang Maharlika (L2), Naguilian, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/28/2020	1/28/2020	GoP	48,999,996.42		48,999,996.42	Retrofitting/Strengthening of Permanent Bridge
76	OOI : Ensure Safe and Reliable National Road System - Bridge Program - Rehabilitation/Major Repair of Permanent Bridges - Gamu Br. (801168LZ) along Gamu-Rocas Rd (Phase III), Gamu, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/28/2020	1/28/2020	GoP	29,399,996.14		29,399,996.14	Rehabilitation/Major Repair of Permanent Bridge

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANJOBA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program /Project	PMO/ End User	Is this an Early Procurement ent?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)	
					Advertisement/Pos- ting of Bids/RFI	Submission/Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO		
CIVIL WORKS														
77	OO 1 : Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges - Upi Br. (B01174LZ) along Daang Maharlika (LZ), Gamu, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/28/2020	1/28/2020	Gap	33,800,192.11		33,800,192.11	Widening of Permanent Bridge	
78	OO 1 : Ensure Safe and Reliable National Road System - Network Development - Construction of Missing Links/New Roads - Naguilan (Jct. CVR)-Palanan Road, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/27/2020	1/28/2020	Gap	48,999,985.44		48,999,985.44	Construction of Missing Links/New Roads	
79	OO 1 : Ensure Safe and Reliable National Road System - Network Development - Construction of Missing Links/New Roads - Naguilan-Berito Soliven-San Mariano-Divilacan-Maconacon-Palanan Road, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/29/2020	1/29/2020	Gap	48,999,969.36		48,999,969.36	Construction of Missing Links/New Roads	
80	OO 1 : Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads - Berito Soliven Bypass Road, Berito Soliven, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	1/29/2020	2/28/2020	3/3/2020	Gap	44,100,000.00		44,100,000.00	Construction of By-Pass and Diversion Roads	
81	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building (Phase I), Brgy. Flores, Naguilan, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/2/2020	Gap	1,979,939.14		1,979,939.14	Construction of Multi-Purpose Building	
82	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Sunliffe, Naguilan, Isabela	Construction Section	YES	Competitive Bidding	7/7/2020	8/4/2020	8/6/2020	8/7/2020	Gap	1,979,996.06		1,979,996.06	Construction (Completion) of Multi-Purpose Building	
83	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Dicamay, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/9/2020	Gap	1,979,974.32		1,979,974.32	Construction (Completion) of Multi-Purpose Building	
84	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Catanguing, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/9/2020	Gap	1,979,922.35		1,979,922.35	Construction (Completion) of Multi-Purpose Building	
85	Convergence and Special Support Program - Construction/Improvement of Various Infrastructure in support of National Security - Construction of Multi-Purpose Building, Camp Melchor F. Dela Cruz, Upi, Gamu, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	1/29/2020	9/30/2020	10/2/2020	Gap	15,679,881.16		15,679,881.16	Construction of Multi-Purpose Building	
86	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Buyasan, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/9/2020	Gap	1,979,994.58		1,979,994.58	Construction (Completion) of Multi-Purpose Building	
87	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Tappa, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/29/2020	1/29/2020	Gap	1,979,971.58		1,979,971.58	Construction (Completion) of Multi-Purpose Building	
88	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building at Berito Soliven National High School, District 2, Berito Soliven, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/9/2020	Gap	1,979,994.58		1,979,994.58	Construction (Completion) of Multi-Purpose Building	
89	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Desupin, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/2/2020	Gap	1,623,085.64		1,623,085.64	Construction (Completion) of Multi-Purpose Building	

Prepared by:

EDWIN F. ARGONZA
Head, BMC Secretariat

Recommended Approval by:

ROY V. MANDOGA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Office-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement entry	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of Bids	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CIVIL WORKS													
90	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Casala, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/2/2020	GoP	1,979,999.71		1,979,999.71	Construction (Completion) of Multi-Purpose Building
91	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Ambabali, Ramon, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	1/29/2020	8/28/2020	9/2/2020	GoP	1,979,987.05		1,979,987.05	Construction (Completion) of Multi-Purpose Building
92	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building, Brgy. Mariano, San Mariano, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/28/2020	9/2/2020	GoP	1,979,968.31		1,979,968.31	Construction (Completion) of Multi-Purpose Building
93	OOI : Ensure Safe and Reliable National Road System - Bridge Program - Retrofitting/Strengthening of Permanent Bridges - Maris dam Br. (B01207L2) along Jct Natl-Poda Rd, Ramon, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	1/9/2020	2/13/2020	2/20/2020	GoP	96,529,946.38		96,529,946.38	Retrofitting/Strengthening of Permanent Bridge
94	Local Infrastructure Program - Flood Control and Drainage - Flood Control Structures/Facilities - Construction of Flood Control/Drainage, Barangay Centro, Cabatuan, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	1/27/2020	1/28/2020	GoP	2,969,977.37		2,969,977.37	Construction of Flood Control/Drainage
95	Local Infrastructure Program - Buildings and other Structures - Multipurpose/Facilities - Construction of Multi-purpose Building (Phase 1), Macalaoat, Cabatuan, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/29/2020	9/9/2020	GoP	2,969,917.95		2,969,917.95	Construction of Multi-Purpose Building
96	Local Infrastructure Program - Buildings and other Structures - Multipurpose/Facilities - Construction of Multi-purpose Building (Phase 1), Diamantina, Cabatuan, Isabela	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/29/2020	9/9/2020	GoP	3,959,938.72		3,959,938.72	Construction of Multi-Purpose Building
97	Local Infrastructure Program - Local Roads - Concreting of Road Brgy. Dangan, Reina Mercedes, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	8/28/2020	9/9/2020	GoP	1,979,966.49		1,979,966.49	Construction of Concrete Road
98	Local Infrastructure Program - Local Roads - Concreting of Barangay Andubuen Road, Barangay Ara to Brgy. Capusecan, Bento Soliven, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	9/30/2020	10/2/2020	GoP	19,799,970.30		19,799,970.30	Construction of Concrete Road
99	Local Infrastructure Program - Local Roads - Road Concreting of Brgy. Gomez, Bento Soliven, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	9/30/2020	10/2/2020	GoP	9,899,992.99		9,899,992.99	Construction of Concrete Road
100	Local Infrastructure Program - Local Roads - Concreting of Bella Luz, Siamar Norte Road, San Mateo, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	9/30/2020	10/2/2020	GoP	14,849,989.17		14,849,989.17	Construction of Concrete Road
101	Local Infrastructure Program - Rehabilitation/Construction of San Vicente - San Isidro Bridge, Angadanan, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	5/20/2020	9/30/2020	10/2/2020	GoP	19,799,981.72		19,799,981.72	Construction of Bridge
102	Local Infrastructure Program - Local Roads - Concreting of Road Brgy. Diamantina, Cabatuan, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	8/29/2020	9/9/2020	GoP	1,979,968.96		1,979,968.96	Construction of Concrete Road
103	Local Infrastructure Program - Local Roads - Concreting of Brgy. La Paz, Cabatuan, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	8/29/2020	9/9/2020	GoP	4,949,975.06		4,949,975.06	Construction of Concrete Road

Prepared by:

EMYR F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. PANGALANSA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)	
					Advertisement/ Posting of TR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO		
CIVIL WORKS														
104	Local Infrastructure Program – Local Roads – Concreting of Brgy. La Paz, Cabatuan, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	9/30/2020	10/2/2020	Gap	14,849,986.86		14,849,986.86	Construction of Concrete Road	
105	Local Infrastructure Program – Local Roads – Concreting and Upgrading of Road Brgy. Burgos to Brgy. San Francisco, Alicia, Isabela	Construction Section	NO	Competitive Bidding	2/15/2020	3/5/2020	8/28/2020	9/9/2020	Gap	1,979,974.55		1,979,974.55	Construction of Concrete Road	
106	Local Infrastructure Program – Local Roads – Concreting of Brgy. Road, Brgy. Nannama, Cabatuan, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	8/29/2020	9/9/2020	Gap	4,949,974.24		4,949,974.24	Construction of Concrete Road	
107	Local Infrastructure Program – Local Roads – Concreting of Unpaved Roads and Upgrading of Roads in Purok and Brgy. Bagnos, Alicia, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	8/28/2020	9/9/2020	Gap	4,949,969.98		4,949,969.98	Construction of Concrete Road	
108	Local Infrastructure Program - Local Roads - Concreting of Ramang - Villa Marcos in the Ramon, Isabela Ramon, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	9/30/2020	10/2/2020	Gap	4,949,995.56		4,949,995.56	Construction of Concrete Road	
109	Local Infrastructure Program – Local Roads – Concreting of Brgy. Union, Gannu, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	9/30/2020	10/2/2020	Gap	9,899,970.28		9,899,970.28	Construction of Concrete Road	
110	Local Infrastructure Program – Local Roads – Concreting/Construction of Local Road, Brgy. La Union, Naguilian, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	9/30/2020	10/2/2020	Gap	9,899,976.26		9,899,976.26	Construction of Concrete Road	
111	Local Infrastructure Program – Local Roads – Concreting of Local Road at Brgy. La Union, Naguilian, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	9/30/2020	10/2/2020	Gap	9,899,990.47		9,899,990.47	Construction of Concrete Road	
112	Local Infrastructure Program – Local Roads – Concreting of Sitio San Isidro road section at Brgy. Disulap, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	2/18/2020	3/10/2020	9/30/2020	10/2/2020	Gap	9,899,990.85		9,899,990.85	Construction of Concrete Road	
113	Local Program - Local Infrastructure Program - Local Roads and Bridges - Local Bridges - Repair of overflow bridge in Turud Banquero, Reina Mercedes, Isabela	Construction Section	NO	Competitive Bidding	2/29/2020	7/15/2020	9/30/2020	10/2/2020	Gap	9,899,992.38		9,899,992.38	Construction of Steel Bridge	
114	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects-Building and other Structures Multipurpose/Facilities - Construction of Multi-Purpose Building (Municipal Hall-Municipal Evacuation Center) Phase 1, Brgy. Sta. Plotena, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	3/13/2020	5/20/2020	9/30/2020	10/2/2020	Gap	1,979,341.63		1,979,341.63	Construction of Multi-Purpose Building	
115	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Buildings and other Structures Multipurpose/Facilities - Construction of Multi-purpose Building, Ueg National High School, Brgy. Ueg, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	3/14/2020	5/20/2020	9/30/2020	10/2/2020	Gap	4,950,484.88		4,950,484.88	Construction of Multi-Purpose Building	

Prepared by:

HERMAN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANGALIBA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)		Remarks (Brief description of Program/Activity/Project)	
					Advertisement/ Posting of TR/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE		CO
CIVIL WORKS													
116	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Buildings and other Structures Multipurpose/Facilities - Construction of Multi-purpose Building, Cabaruan Integrated School, Brgy. Cabaruan, Naguilan, Isabela	Construction Section	NO	Competitive Bidding	3/14/2020	5/20/2020	9/30/2020	10/2/2020	Gap	4,950,492.35		4,950,492.35	Construction of Multi-Purpose Building
117	Local Infrastructure Program – Local Roads – Concreting of Brgy. Dinalicu-Ilico, Palanan, Isabela	Construction Section	NO	Competitive Bidding	6/23/2020	7/14/2020	7/27/2020	7/28/2020	Gap	3,959,985.30		3,959,985.30	Construction of Concrete Road
118	Repair/Maintenance of DPWH Building Isabela III District Engineering Office, Isabela III DEO Compound, Tagaran, Cauayan City, Isabela, a. Procurement and Supply Building (Phase – V)	Construction Section	NO	Competitive Bidding	4/14/2020	5/22/2020	5/27/2020	5/28/2020	Gap	800,000.00	800,000.00		Repair/Maintenance of DPWH Building
119	Repair/Maintenance of DPWH Building Isabela III District Engineering Office, Isabela III DEO Compound, Tagaran, Cauayan City, Isabela, b. Storage/Warehouse with Communal CR (Phase – IV)	Construction Section	NO	Competitive Bidding	4/14/2020	5/22/2020	5/27/2020	5/28/2020	Gap	1,100,000.00	1,100,000.00		Repair/Maintenance of DPWH Building
120	Repair/Maintenance of DPWH Building, Area Equipment Services, Nappacu Pequeno, Reina Mercedes, Isabela, a. AES-Repair Bayshop Building	Construction Section	NO	Competitive Bidding	4/14/2020	5/22/2020	5/27/2020	6/1/2020	Gap	1,600,000.00	1,600,000.00		Repair/Maintenance of DPWH Building
121	Repair/Maintenance of DPWH Building, Area Equipment Services, Nappacu Pequeno, Reina Mercedes, Isabela, b. AES-Shop Office Building	Construction Section	NO	Competitive Bidding	4/14/2020	5/22/2020	5/27/2020	6/1/2020	Gap	1,500,000.00	1,500,000.00		Repair/Maintenance of DPWH Building
122	Repair/Maintenance of DENR Building Multi Purpose Building (Phase – III), Barangay Siliwit, Cauayan City, Isabela	Construction Section	NO	Competitive Bidding	4/14/2020	5/22/2020	5/27/2020	5/28/2020	Gap	1,000,000.00	1,000,000.00		Repair/Maintenance of DENR Building
123	Repair/Maintenance of Flood Control Structure & Other Related Facilities, Centro 1, Angadanan, Isabela (Phase II), Brgy. Centro 1, Angadanan, Isabela	Construction Section	NO	Competitive Bidding	5/5/2020	5/26/2020	5/28/2020	5/29/2020	Gap	2,500,000.00	2,500,000.00		Repair/Maintenance of Flood Control Structure
124	Construction/Repair/ Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Buildings and other Structures - Multipurpose/ Facilities - Construction of Multipurpose Building (Municipal Hall) Phase II, Brgy. Sta. Filomena, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	5/5/2020	5/26/2020	9/30/2020	10/2/2020	Gap	14,849,999.03		14,849,999.03	Construction of Multi-Purpose Building
125	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction/Rehabilitation of Basketball Court/ Evacuation Site, Brgy. Lapaz, Cabatuan, Isabela	Construction Section	NO	Competitive Bidding	5/5/2020	5/26/2020	8/29/2020	9/14/2020	Gap	4,949,961.94		4,949,961.94	Construction of Basketball Court/ Evacuation Site
126	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Repair and Improvement of Municipal Legislative Building, Brgy. Sta. Filomena, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	10/14/2020	11/4/2020	11/17/2020	11/27/2020	Gap	1,000,000.00		1,000,000.00	Construction of Multi-purpose Building (Municipal Hall)
127	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Construction of Multi-purpose Building (Barangay Hall), Brgy. Zone 1, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/9/2020	9/30/2020	10/2/2020	Gap	2,969,989.64		2,969,989.64	Construction (Continuation) of Multi-Purpose Building

Prepared by:

ROWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANOGBA
BAC Vice-Chairman

Approved by:

ADONIS A. NG
Office-In-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of Bids	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CIVIL WORKS													
128	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-purpose Building, Barangay Napacacu Pequeno, Reina Mercedes, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	7/15/2020	9/30/2020	10/2/2020	Gap	69,299,996.96		69,299,996.96	Construction of Multi-purpose Building
129	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Rehabilitation of Multi-purpose Building, Reina Mercedes, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/25/2020	9/30/2020	10/2/2020	Gap	9,900,487.04		9,900,487.04	Rehabilitation of Multi-Purpose Building
130	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Rehabilitation of Multi-purpose Building, Gannu, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/9/2020	9/30/2020	10/2/2020	Gap	9,899,964.29		9,899,964.29	Rehabilitation of Multi-Purpose Building
131	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction (Completion) of Multi-purpose Building (Municipal Community Center), Brgy. Bugallion Proper, Ramon, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/25/2020	9/30/2020	10/2/2020	Gap	19,800,923.60		19,800,923.60	Construction (Continuation) of Multi-Purpose Building
132	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building (Terminal Building), Brgy. Napacacu Pequeno, Reina Mercedes, Isabela Brgy. Napacacu Pequeno, Reina Mercedes, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	7/15/2020	9/30/2020	10/2/2020	Gap	29,701,491.04		29,701,491.04	Construction of Multi-Purpose Building (Terminal Building)
133	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building (Municipal Building), Brgy. Napacacu Pequeno, Reina Mercedes, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	7/15/2020	9/30/2020	10/2/2020	Gap	34,649,985.05		34,649,985.05	Construction of Multi-Purpose Building (Municipal Building)
134	Local Infrastructure Program - Buildings and Other Structures - Multipurpose/Facilities - Construction of Multi-Purpose Building (San Mariano Evacuation Center-Phase 2), Brgy. Minanga, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/25/2020	9/30/2020	10/2/2020	Gap	29,699,993.77		29,699,993.77	Construction of Multi-Purpose Building (San Mariano Evacuation Center-Phase 2)
135	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Construction of Evacuation Center (Phase 2), San Mariano, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/25/2020	9/30/2020	10/2/2020	Gap	29,699,990.20		29,699,990.20	Construction of Evacuation Center (Phase 2)
136	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Buildings and Other Structures - Multipurpose/Facilities - Rehabilitation of Multi-Purpose Building, Berto Soliven, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/25/2020	9/30/2020	10/2/2020	Gap	9,899,991.49		9,899,991.49	Rehabilitation of Multi-Purpose Building
137	Construction/Repair/Rehabilitation/Improvement of Various Infrastructure Including Local Projects - Buildings and Other Structures - Multipurpose/Facilities - Rehabilitation of Municipal Building, Berto Soliven, Isabela	Construction Section	NO	Competitive Bidding	5/20/2020	6/25/2020	9/30/2020	10/2/2020	Gap	9,899,995.57		9,899,995.57	Rehabilitation of Municipal Building
138	Concreting of Maluno Norte FMR, Maluno Norte, Berto Soliven, Isabela	Construction Section	NO	Competitive Bidding	5/22/2020	6/10/2020	9/8/2020	9/16/2020	Gap	12,374,987.03		12,374,987.03	Construction of Concrete Road
139	Concreting of Bagong Sikat FMR, Bagong Sikat, Naguilan, Isabela	Construction Section	NO	Competitive Bidding	5/22/2020	6/10/2020	9/8/2020	9/16/2020	Gap	12,374,995.05		12,374,995.05	Construction of Concrete Road
140	Concreting of Lapaz FMR, Lapaz, Cabatuan, Isabela	Construction Section	NO	Competitive Bidding	5/22/2020	6/10/2020	7/27/2020	7/28/2020	Gap	12,374,996.41		12,374,996.41	Construction of Concrete Road

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROXAS M. SOSA
BAC Vice-Chairman

Approved by:

ADONIS A. ASAS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement only?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)	
					Advertisement/ Posting of Bids	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO		
CIVIL WORKS														
141	310203205764000	Construction/Rehabilitation of Rain Water Supply/Septage and Two (2) Units of Sewerage/Rain Water Collectors per location in Isabela 2nd Legislative District (Gamu, Naguilian and Reina Mercedes, Isabela): 1. 103344 Gulbang Elementary School, Gamu, Isabela, 2. 103346 Linglingay Elementary School, Gamu, Isabela, 3. 103513 Flores Elementary School, Naguilian, Isabela, 4. 103519 Minanga Elementary School, Naguilian, Isabela, 5. 103520 Naguilian Central School, Naguilian, Isabela, 6. 300563 Naguilian National High School, Naguilian, Isabela, 7. 103522 Palatiao Elementary School, Naguilian, Isabela, 8. 103526 San Manuel Elementary School, Naguilian, Isabela, 9. 501142 Surco Integrated School, Naguilian, Isabela, 10. 103533 Villapaz Elementary School, Naguilian, Isabela, 11. 500075 Banquerio Integrated School, Reina Mercedes, Isabela, 12. 103619 Cutog Pequeno Elementary School, Reina Mercedes, Isabela, 13. 103620 Dangan Elementary School, Reina Mercedes, Isabela, 14. 306116 Reina Mercedes National High School, Reina Mercedes, Isabela, and Isabela 3rd Legislative District (Alicia and Angadanan, Isabela): 15. 102990 Burgos Elementary School, Alicia, Isabela, 16. 103018 Sta. Cruz Elementary School, Alicia, Isabela, 17. 103019 Sta. Maria Elementary School, Alicia, Isabela, 18. 103030 Campanario Primary School, Angadanan, Isabela, 19. 103033/300535 Durco Integrated School, Angadanan, Isabela, 20. 103036 Lourdes Elementary School, Angadanan, Isabela, 21. 103040 Malasin Elementary School, Angadanan, Isabela, 22. 103043 Saliay Elementary School, Angadanan, Isabela, 23. 500023 Sto. Niño Integrated School Angadanan, Isabela	Construction Section	NO	Competitive Bidding	5/22/2020	6/10/2020	7/27/2020	7/28/2020	GoP	12,374,991.17		12,374,991.17	Construction of Concrete Road
142	300205100005000			Competitive Bidding	6/3/2020	6/23/2020	6/30/2020	7/10/2020	GoP	4,086,718.25		4,086,718.25	Construction/Rehabilitation of Rain Water Supply/Septage and Sewerage/Rain Water Collectors	
144	300118200249000	Local Program - Construction/ Repair/Rehabilitation/ Improvement of Various Infrastructure including Local Projects – Local Roads and Bridges – Local Bridges – Construction of Over-pass (Phase 3), Naguilian, Isabela	Construction Section	NO	Competitive Bidding	6/27/2020	7/21/2020	9/30/2020	10/2/2020	GoP	4,949,854.12		4,949,854.12	Construction of Over-pass Bridge
145	200000100017000	41X Emergency Projects and Activity 203 Repair to Major Roadside Structures, Brgy. Minanga, San Mariano, Isabela, Naguilian-San Mariano Road (S00789L2), K408+305 to K408+398 (Left Side) and K408+352 to K408+687 (Right Side)	Construction Section	NO	Competitive Bidding	7/15/2020	8/13/2020	8/19/2020	8/21/2020	GoP	2,949,479.87		2,949,479.87	Repair to Major Roadside Structures
146	200000100017000	Activity 144 - Repair and/or Replacement of Minor drainage Structures and Activity 199- Other Maintenance to roadway and related Features along Santiago-Tupuganaro Road, Brgy. Raining, Ramon, Isabela, Santiago-Tupuganaro Road (S00825L2) K0335+800 to K0336+000 (L/S)	Construction Section	NO	Competitive Bidding	7/15/2020	8/13/2020	8/19/2020	8/21/2020	GoP	1,638,000.00		1,638,000.00	Repair and/or Replacement of Minor drainage Structures and Maintenance to roadway and related Features
147	3001012000010000	Construction of One (1) Storey Two (2) Classroom School Building with Toilet attached at each classroom (9.5m x 18.0m plus CR), Old San Mariano Elementary School, San Mariano, Isabela, School ID No. 103740	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/6/2020	8/18/2020	GoP	5,917,051.25		5,917,051.25	Construction of One (1) Storey Two (2) Classroom School Building

Prepared by:

ROWAN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANIGABA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement and?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (PHP)		Remarks (Brief description of Program/ Activity/ Project)	
					Advertisement/Posting of IB/RE	Submission/Opening of Bids	Notice of Award	Contract Signing		Total	MOOE		CO
CIVIL WORKS													
148	Construction of One (1) Storey Two (2) Classroom School Building with Toilet attached at each classroom (9.5m x 18.0m plus CR), Cabatuan West Central School, Cabatuan, Isabela, School ID No. 103166	Construction Section	YES	Competitive Bidding	12/8/2019	12/27/2019	8/6/2020	8/18/2020	Gap	6,106,905.07		6,106,905.07	Construction of One (1) Storey Two (2) Classroom School Building
149	Construction of One (1) Storey Two (2) Classroom School Building with Toilet attached at each classroom (9.5m x 18.0m plus CR), Daranungan Norte Elementary School, San Mateo, Isabela, School ID No. 103770	Construction Section	NO	Competitive Bidding	7/30/2020	8/25/2020	8/27/2020	9/2/2020	Gap	10,815,831.68		10,815,831.68	Construction of Two (2) Storey Four (4) Classroom School Building
150	Construction of One (1) Storey Three (3) Academic Classroom School Building with Toilet attached at each classroom (9.5m x 27.0m plus CR), Daranungan Norte Elementary School, San Mateo, Isabela, School ID No. 103770	Construction Section	NO	Competitive Bidding	7/30/2020	8/25/2020	8/27/2020	9/2/2020	Gap	5,912,663.49		5,912,663.49	Construction of One (1) Storey Two (2) Academic Classroom School Building
151	Construction of One (1) Storey Four (4) Classroom School Building with Toilet attached at each classroom (9.5m x 36.0m plus CR), Ugeg National High School, San Mariano, Isabela , School ID No. 300595	Construction Section	NO	Competitive Bidding	7/30/2020	8/25/2020	8/27/2020	9/2/2020	Gap	8,013,324.30		8,013,324.30	Construction of One (1) Storey Three (3) Academic Classroom School Building
152	Concreting of Brgy. Rizaluna to Brgy. Ramona FMR, Brgy. Rizaluna and Brgy. Ramona, Alicia, Isabela Brgy. Rizaluna and Brgy. Ramona, Alicia, Isabela	Construction Section	NO	Competitive Bidding	2/12/2021	3/4/2021	3/5/2021	3/8/2021	Gap	9,899,997.12		9,899,997.12	Construction of Concrete Road
153	Concreting of Brgy. San Fernando FMR, Brgy. San Fernando, Alicia, Isabela Brgy. San Fernando, Alicia, Isabela	Construction Section	NO	Competitive Bidding	2/12/2021	3/4/2021	3/5/2021	3/8/2021	Gap	9,899,995.52		9,899,995.52	Construction of Concrete Road
154	Concreting of Brgy. Minanga FMR, Brgy. Minanga, San Mariano, Isabela Brgy. Minanga, San Mariano, Isabela	Construction Section	NO	Competitive Bidding	2/12/2021	3/4/2021	3/23/2021	3/23/2021	Gap	9,899,998.13		9,899,998.13	Construction of Concrete Road
Sub-Total, Civil Works										1,941,282,399.16	13,080,479.87	1,928,194,919.29	

Prepared by:

FERNAND ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANGOBA
BAC Vice-Chairman

Approved by:

APONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
1	200000100017000 Furnishing of 60 m.t Asphalt Plant Mix Hot, 40 m.t Asphalt Cement Penetration Grade 60/70, 100 bags Asphalt Sealant (115/15) and 5m.t Asphalt Emulsified SS-1 for use in the Repair of National Roads: Daang Maharlika, Santiago-Tuguegarao Road, Jct. National Potia Road, Burgos-Gen. Aguirre Road, Santiago-Tuguegarao By Pass Road, Cauayan-Cabatuan Road, Alicia-San Mateo Road, Naguilian-San Mariano Road and Gamu Roxas Road w/ exemption. KO344+(-039) - KO358+592, KO373+(-583) - KO380+257, KO382+(-1743) - KO393+170, KO351+757 - KO341+964, KO342+(-039) - KO363+753, KO342+(-152) - KO344+406, KO356+(-554) - KO365+346, KO364+(-1036) - KO364+374, KO363+(-838) - KO363+027, KO+000 - KO+080, KO378+(-542) - KO380+329, KO349+(-582) - KO364+870, KO384 (-155) - KO415+000, KO391+(-281) - KO399+000 w/ exemption	Isabela 3rd DEO	NO	Public Bidding	2/6/2020	3/5/2020	3/11/2020	3/11/2020	GoP	3,941,625.00	3,941,625.00		Furnishing of Various Maintenance Materials
2	200000100017000 71X Special Maintenance - Furnishing of Materials for Signages for use along National Roads, Along Naguilian - San Mariano Road, Gamu - Roxas Road and Santiago - Tuguegarao Road, Naguilian - San Mariano Road, KO384+(-155) to KO415+000 (S00789LZ), Gamu-Roxas Road (S00816LZ), Santiago-Tuguegarao Road, KO331+757 to KO341+964 (S00825LZ), KO342+(-039) to KO363+753 (S00809LZ)	Isabela 3rd DEO	NO	Public Bidding	6/4/2020	6/23/2020	6/30/2020	7/3/2020	GoP	2,692,239.03	2,692,239.03		Furnishing of Materials for Signages
	1. Commonly Used Office Supplies												
3	5020301000 Commonly Used Office Supplies for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.5 Agency to Agency	5/12/2020	5/12/2020	5/12/2020	5/12/2020	GoP	44,191.00		44,191.00	For the operation of the Office
	2. Inventory/Common Office Supplies												
4	5020301000 Inventory/Common Office Supplies for the 2nd Quarter (Office Supplies, USB Wifi Adapter)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	7/23/2020	7/27/2020	7/28/2020	7/28/2020	GoP	42,050.00		42,050.00	For the operation of the Office
5	5020301000 Inventory/Common Office Supplies for the 1st Quarter (Maintenance Box)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	1/23/2020	2/3/2020	2/5/2020	2/5/2020	GoP	9,900.00		9,900.00	For the operation of the Office
6	5020301000 Inventory/Common Office Supplies for the 2nd Quarter	Isabela 3rd DEO	NO	Shopping	6/2/2020	6/8/2020	6/9/2020	6/9/2020	GoP	272,410.00		272,410.00	For the operation of the Office

Prepared by:

EDWIN F. ARGONZA
Head/BAC Secretariat

Recommended Approval by:

ROY P. MANGGEB
Vice-BAC Chairman

Approved by:

APONIS A. ASIS
Officer-In-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAB)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
7	Inventory/Common Office Supplies for the (Office Consumables, Ink/Toner) 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	06/29/2020	7/3/2020	7/3/2020	7/3/2020	GoP	114,631.60		114,631.60	For the operation of the Office
8	Inventory/Common Office Supplies for the (Office Consumables, Ink/Toner) 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	06/29/2020	7/3/2020	7/3/2020	7/3/2020	GoP	285,706.00		285,706.00	For the operation of the Office
9	Inventory/Common Office Supplies for the (Office Consumables, Ink/Toner, Planning) 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	06/30/2020	7/3/2020	7/3/2020	7/6/2020	GoP	200,000.00		200,000.00	For the operation of the Office
10	Inventory/Common Office Supplies for the (ISO Folder) 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	06/30/2020	7/3/2020	7/3/2020	7/6/2020	GoP	360,000.00		360,000.00	For the operation of the Office
11	Inventory/Common Office Supplies for the (Parts of Fuji Xerox Machine) 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	06/30/2020	7/7/2020	7/10/2020	07/13/2020	GoP	46,350.00		46,350.00	For the operation of the Office
12	Inventory/Common Office Supplies for the 3rd Quarter (PPE Supplies)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/5/2020	8/10/2020	8/11/2020	8/11/2020	GoP	42,050.00		42,050.00	For the operation of the Office
13	Inventory/Common Office Supplies for the 3rd Quarter	Isabela 3rd DEO	NO	Shopping	9/11/2020	9/14/2020	09/15/2020	09/15/2020	GoP	438,870.50		438,870.50	For the operation of the Office
14	Inventory/Common Office Supplies for the 3rd Quarter (PPE Supplies)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	9/11/2020	09/14/2020	09/15/2020	09/15/2020	GoP	96,870.00		96,870.00	For the operation of the Office
15	Inventory/Common Office Supplies for the 4th Quarter (PPE Supplies)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/11/2020	11/16/2020	11/17/2020	11/17/2020	GoP	48,300.00		48,300.00	For the operation of the Office
16	Inventory/Common Office Supplies for the 4th Quarter (Office Supplies)	Isabela 3rd DEO	NO	Shopping	11/24/2020	11/27/2020	1/12/2020	1/12/2020	GoP	215,717.00		215,717.00	For the operation of the Office
17	Inventory/Common Office Supplies for the 4th Quarter (PPE Supplies)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/24/2020	11/27/2020	1/12/2020	1/12/2020	GoP	93,050.00		93,050.00	For the operation of the Office
18	Inventory/Common Office Supplies for the 4th Quarter (Toner)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/24/2020	11/27/2020	1/12/2020	1/12/2020	GoP	150,000.00		150,000.00	For the operation of the Office
19	Inventory/Common Office Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/21/2020	12/28/2020	12/28/2020	12/28/2020	GoP	45,500.00		45,500.00	For the operation of the Office

Prepared by:

ROWAN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROD P. MANZANERA
Vice-BAC Chairman

Approved by:

ADONTE A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
3. IT Equipments													
20	5020301000	IT Equipments for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value	06/15/2020	06/18/2020	06/19/2020	06/19/2020	11,000.00		11,000.00	For the operation of the Office
21	5020301000	IT Equipments for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value	07/07/2020	07/13/2020	07/14/2020	07/14/2020	113,400.00		113,400.00	For the operation of the Office
22	5020301000	IT Equipments for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value	10/29/2020	9/11/2020	10/11/2020	10/11/2020	62,584.52		62,584.52	For the operation of the Office
23	5020301000	IT Equipments for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value	11/24/2020	11/27/2020	11/27/2020	11/27/2020	111,150.00		111,150.00	For the operation of the Office
24	5020301000	IT Equipments for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value	01/15/2021	01/20/2021	01/21/2021	01/21/2021	172,200.00		172,200.00	For the operation of the Office
		4.Janitorial Supplies/Materials											
25	5020399000	Janitorial Supplies/Materials for the 2nd Quarter	Isabela 3rd DEO	NO	Shopping	2/6/2020	8/6/2020	9/6/2020	9/6/2020	74,474.00		74,474.00	For the operation of the Office
26	5020399000	Janitorial Supplies/Materials for the 2nd Quarter	Isabela 3rd DEO	NO	Shopping	8/5/2020	8/10/2020	8/11/2020	8/11/2020	13,000.00		13,000.00	For the operation of the Office
27	5020399000	Janitorial Supplies/Materials for the 3rd Quarter	Isabela 3rd DEO	NO	Shopping	11/9/2020	09/14/2020	09/15/2020	09/15/2020	73,125.00		73,125.00	For the operation of the Office
28	5020399000	Janitorial Supplies/Materials for the 4th Quarter	Isabela 3rd DEO	NO	Shopping	11/11/2020	11/16/2020	11/17/202	11/17/202	31,795.00		31,795.00	For the operation of the Office
29	5020399000	Janitorial Supplies/Materials for the 4th Quarter	Isabela 3rd DEO	NO	Shopping	11/24/2020	11/27/2020	1/12/2020	1/12/2020	127,770.00		127,770.00	For the operation of the Office
30	5020399000	Janitorial Supplies/Materials for the 4th Quarter	Isabela 3rd DEO	NO	Shopping	12/21/2020	12/28/2020	1/12/2020	1/12/2020	38,582.50		38,582.50	For the operation of the Office

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANGOSNA
Vice-BAC Chairman

Approved by:

ABONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
	5. Computer Supplies												
31	Computer Supplies for the 2nd Quarter (Repair of Computer Supplies)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	07/23/2020	07/27/2020	07/28/2020	07/28/2020	GoP	15,150.00		15,150.00	For the operation of the Office
32	Computer Supplies for the 4th Quarter (Repair of Computer Supplies)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/4/2020	12/7/2020	12/7/2020	12/7/2020	GoP	6,500.00		6,500.00	For the operation of the Office
33	Computer Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	01/15/2021	01/20/2021	01/21/2021	01/21/2021	GoP	172,200.00		172,200.00	For the operation of the Office
	6. Office Equipments/Laboratory Equipments/Survey Equipments/Survey Equipment												
34	Office Equipments/Laboratory Equipments/Survey Equipment for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	02/14/2020	02/19/2020	02/21/2020	02/21/2020	GoP	14,500.00		14,500.00	For the operation of the Office
35	Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/16/2020	10/21/2020	10/22/2020	10/22/2020	GoP	58,761.92		58,761.92	For the operation of the Office
36	Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter	Isabela 3rd DEO	NO	Direct Contracting (Exclusive Distributorship)	12/1/2020	12/3/2020	3/12/2020	3/12/2020	GoP	2,150,000.00		2,150,000.00	For the operation of the Office
37	Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter (Biometric Machine)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/11/2020	11/16/2020	11/17/2020	11/17/2020	GoP	44,535.00		44,535.00	
38	Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/24/2020	11/27/2020	1/12/2020	1/12/2020	GoP	312,076.00		312,076.00	For the operation of the Office
39	Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter (Repair)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/4/2020	12/7/2020	12/9/2020	12/9/2020	GoP	12,000.00		12,000.00	For the operation of the Office

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY A. BANAAG
Vice-BAC Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagayran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
40	5020301000 Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter (Office Equipment)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/4/2020	12/7/2020	12/9/2020	12/9/2020	GoP	4,134.48		4,134.48	For the operation of the Office
41	5020301000 Office Equipments/Laboratory Equipments/Survey Equipment for the 4th Quarter (Office Equipment)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/11/2020	12/14/2020	12/18/2020	12/18/2020	GoP	48,997.00		48,997.00	For the operation of the Office
	7. Office Furniture/Fixtures												
42	5020301000 Office Furniture/Fixtures for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/21/2020	12/31/2020	12/31/2020	12/31/2020	GoP	540,040.00		540,040.00	For the operation of the Office
43	5020301000 Office Furniture/Fixtures for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/21/2020	12/31/2020	12/31/2020	12/31/2020	GoP	101,200.00		101,200.00	For the operation of the Office
44	5020301000 Office Furniture/Fixtures for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/21/2020	12/31/2020	12/31/2020	12/31/2020	GoP	275,759.00		275,759.00	For the operation of the Office
	8. Fuel												
45	5020309000 Fuel for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	02/24/2020	02/26/2020	3/2/2020	3/2/2020	GoP	594,236.69	594,236.69		For the operation of various service vehicles & equipments
46	5020309000 Fuel for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	7/9/2020	07/13/2020	07/13/2020	07/13/2020	GoP	571,165.22		571,165.22	For the operation of various service vehicles & equipments
47	5020309000 Fuel for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/14/2020	10/19/2020	10/20/2020	10/20/2020	GoP	928,783.47	928,783.47		For the operation of various service vehicles & equipments
48	5020309000 Fuel for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/15/2020	10/21/2020	10/22/2020	10/22/2020	GoP	617,498.79		617,498.79	For the operation of various service vehicles & equipments
	9. Fuel Additives and Lubricants for Service Vehicles and Equipments												
49	5020309000 Fuel Additives and Lubricants for Service Vehicles and Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	01/23/2020	01/27/2020	12/2/2020	12/2/2020	GoP	95,850.00		95,850.00	For the operation of various service vehicles & equipments
50	5020309000 Fuel Additives and Lubricants for Brush Cutter for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	5/11/2020	05/15/2020	05/20/2020	05/20/2020	GoP	33,000.00	33,000.00		For the operation of various service vehicles & equipments

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. HONORABLE
Vice BAC Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS	10. Spare Parts and Accessories of Vehicles/Equipments												
51	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	01/23/2020	3/2/2020	5/2/2020	5/2/2020	GoP	43,665.00		43,665.00	For the operation of various service vehicles & equipments
52	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/4/2020	2/10/2020	2/11/2020	2/11/2020	GoP	37,145.37	37,145.37		For the operation of various service vehicles & equipments
53	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/4/2020	2/10/2020	2/11/2020	2/11/2020	GoP	19,318.50	19,318.50		For the operation of various service vehicles & equipments
54	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/11/2020	2/18/2020	2/20/2020	2/20/2020	GoP	78,400.00		78,400.00	For the operation of various service vehicles & equipments
55	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/11/2020	02/18/2020	02/20/2020	02/20/2020	GoP	302,873.00	302,873.00		For the operation of various service vehicles & equipments
56	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	02/19/2020	02/26/2020	02/28/2020	02/28/2020	GoP	86,711.85	86,711.85		For the operation of various service vehicles & equipments
57	Spare Parts and Accessories of Vehicles/Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/24/2020	2/26/2020	3/2/2020	3/2/2020	GoP	602,400.00	602,400.00		For the operation of various service vehicles & equipments
58	Spare Parts and Accessories of Vehicles/Equipments for the 2nd Quarter (Doosan)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	08/24/2020	08/26/2020	08/28/2020	08/28/2020	GoP	42,080.48	42,080.48		For the operation of various service vehicles & equipments
59	Spare Parts and Accessories of Vehicles/Equipments for the 2nd Quarter (Plates)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/9/2020	09/14/2020	09/15/2020	09/15/2020	GoP	56,052.00	56,052.00		For the operation of various service vehicles & equipments
60	Spare Parts and Accessories of Vehicles/Equipments for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/29/2020	9/11/2020	10/11/2020	10/11/2020	GoP	181,465.00	181,465.00		For the operation of various service vehicles & equipments
	11. Repair and Maintenance of Service Vehicles and Equipments												
61	Repair and Maintenance of Service Vehicles and Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	02/27/2020	3/3/2020	4/3/2020	4/3/2020	GoP	35,856.00		35,856.00	For the operation of the Office
62	Repair and Maintenance of Service Vehicles and Equipments for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	5/11/2020	05/15/2020	05/16/2020	05/18/2020	GoP	131,419.28		131,419.28	For the operation of the Office

Prepared by:

EDITH M. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

BOYCE B. MARCOS
BAC Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

	Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (brief description of Program/Activity/Project)
						Advertisement s/Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
		GOODS												
63	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	05/19/2020	05/26/2020	05/27/2020	05/27/2020	GoP	47,500.00	47,500.00		For the operation of the Office
64	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	7/9/2020	07/13/2020	07/13/2020	07/13/2020	GoP	97,483.50		97,483.50	For the operation of the Office
65	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 2nd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	7/9/2020	07/13/2020	07/13/2020	07/13/2020	GoP	262,244.31	262,244.31		For the operation of the Office
66	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	9/4/2020	9/9/2020	10/9/2020	10/9/2020	GoP	182,060.00	182,060.00		For the operation of the Office
67	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/16/2020	10/22/2020	10/23/2020	10/23/2020	GoP	164,484.00	164,484.00		For the operation of the Office
68	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/16/2020	10/22/2020	10/23/2020	10/23/2020	GoP	55,309.50	55,309.50		For the operation of the Office
69	5020309000	Repair and Maintenance of Service Vehicles and Equipments for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/4/2020	12/10/2020	12/11/2020	12/11/2020	GoP	184,420.00	184,420.00		For the operation of the Office
		12. Electrical Supplies and Materials												
70	5020301000	Electrical Supplies and Materials for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	9/4/2020	9/9/2020	10/9/2020	10/9/2020	GoP	130,568.62		130,568.62	For the improvement of the Office
		13. Construction Materials Hardware and Supplies												
71	5020301000	Construction Materials Hardware and Supplies for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/24/2020	3/2/2020	3/4/2020	3/4/2020	GoP	267,700.00		267,700.00	For the improvement of the Office
72	5020301000	Construction Materials Hardware and Supplies for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	3/10/2020	3/16/2020	03/19/2020	03/19/2020	GoP	134,400.00		134,400.00	For the improvement of the Office
73	5020301000	Construction Materials Hardware and Supplies for the 2nd	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	6/2/2020	6/8/2020	6/9/2020	6/9/2020	GoP	66,850.00		66,850.00	For the improvement of the Office
74	5020301000	Construction Materials Hardware and Supplies for the 2nd	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	6/2/2020	8/6/2020	6/8/2020	6/8/2020	GoP	311,935.00		311,935.00	For the improvement of the Office
75	5020301000	Construction Materials Hardware and Supplies for the 2nd	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	7/7/2020	7/10/2020	07/13/2020	07/13/2020	GoP	26,065.00		26,065.00	For the improvement of the Office

Prepared by:

ROWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY B. DELOS ANGELES
Vice-Bac Chairman

Approved by:

ABONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
76	5020301000 Construction Materials Hardware and Supplies for the 2nd	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	7/10/2020	07/13/2020	07/15/2020	07/15/2020	GoP	125,500.00	125,500.00		For the improvement of the Office
77	5020301000 Construction Materials Hardware and Supplies for the 2nd	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/5/2020	8/10/2020	8/11/2020	8/11/2020	GoP	123,560.00		123,560.00	For the improvement of the Office
78	5020301000 Construction Materials Hardware and Supplies for the 3rd Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/5/2020	8/10/2020	8/11/2020	8/11/2020	GoP	18,505.00	18,505.00		For the improvement of the Office
79	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/13/2020	10/19/2020	10/20/2020	10/20/2020	GoP	465,498.00		465,498.00	For the improvement of the Office
80	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/13/2020	10/19/2020	10/20/2020	10/20/2020	GoP	133,680.00	133,680.00		For the improvement of the Office
81	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter (Nylon Grass cutter)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/11/2020	12/23/2020	12/23/2020	12/23/2020	GoP	61,055.00	61,055.00		For the improvement of the Office
82	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/16/2020	11/16/2020	11/20/2020	11/20/2020	GoP	28,570.00		28,570.00	For the improvement of the Office
83	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/4/2020	10/12/2020	12/11/2020	12/11/2020	GoP	470,000.00		470,000.00	For the improvement of the Office
84	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/11/2020	12/14/2020	12/18/2020	12/18/2020	GoP	18,797.00		18,797.00	For the improvement of the Office
85	5020301000 Construction Materials Hardware and Supplies for the 4th Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/21/2020	12/23/2020	12/28/2020	12/28/2020	GoP	822,013.00		822,013.00	For the improvement of the Office
14. Maint./Construction Materials, Equipment and Supplies (Maintenance Activities)													
86	5020309000 Furnishing of Thermoplastic Paint for the Repair/Maintenance of National Roads for 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	02/24/2020	2/3/2020	4/3/2020	4/3/2020	GoP	995,781.00	995,781.00		Repair/Maintenance of National Roads and Bridges (AMWP)
87	5020309000 Furnishing of Materials for use in the Re-Painting of Parapet Walls and Guardrails along National Roads for the 1st Quarter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	2/24/2020	3/2/2020	4/3/2020	4/3/2020	GoP	986,180.00	986,180.00		Repair/Maintenance of National Roads and Bridges (AMWP)
88	5020309000 Furnishing of Thermoplastic Paint for the Repair/Maintenance of National Roads at STRC Daang Maharlikas/Magellan-San Mariano Road for 2nd Quarter.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	5/11/2020	05/15/2020	05/20/2020	05/20/2020	GoP	997,376.75	997,376.75		Repair/Maintenance of National Roads and Bridges (AMWP)

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. UMALI
Vice-BAC Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
89	Furnishing of Asphalt Emulsified SS-1 and Asphalt Cement Penetration Grade 60/70 for use in the Repair/Maintenance of National Road for 2nd Quarter, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	5/11/2020	05/15/2020	05/20/2020	05/20/2020	GoP	991,584.00	991,584.00		Repair/Maintenance of National Roads and Bridges (AMWP)
90	71X Special Maintenance-Furnishing of Thermoplastic Paint for the Repair/Maintenance of National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	6/2/2020	6/8/2020	6/9/2020	6/9/2020	GoP	998,124.00	998,124.00		Repair/Maintenance of National Roads and Bridges (AMWP)
91	71X Special Maintenance-Furnishing of Materials for use in the RE-Painting of Parapet Walls and Guardrails along National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	6/2/2020	6/8/2020	6/9/2020	6/9/2020	GoP	997,022.50	997,022.50		Repair/Maintenance of National Roads and Bridges (AMWP)
92	71X Special Maintenance-Furnishing of Materials for Repairing of Steel Bridges (Bottom Members) at San Antonio, Alicia, Isabela.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	6/2/2020	6/8/2020	6/9/2020	6/9/2020	GoP	284,558.00	284,558.00		Repair/Maintenance of National Roads and Bridges (AMWP)
93	71X Special Maintenance-Furnishing of Asphalt Cement Penetration and Asphalt Emulsified SS-1 for use in the Repair/Maintenance of National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	6/2/2020	6/8/2020	6/9/2020	6/9/2020	GoP	597,856.00	597,856.00		Repair/Maintenance of National Roads and Bridges (AMWP)
94	Furnishing of ten (10) Engine Brush Cutter	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/23/2020	11/26/2020	11/27/2020	11/27/2020	GoP	337,626.00	337,626.00		Repair/Maintenance of National Roads and Bridges (AMWP)
95	Furnishing of Materials for use in the Re-Painting of Railings of Concrete Bridges, Parapet Walls and Guardrails along National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/23/2020	11/26/2020	11/27/2020	11/27/2020	GoP	495,202.00	495,202.00		Repair/Maintenance of National Roads and Bridges (AMWP)
96	Furnishing of Thermoplastic Paint for the Repair/Maintenance of National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/23/2020	11/26/2020	11/27/2020	11/27/2020	GoP	398,694.00	398,694.00		Repair/Maintenance of National Roads and Bridges (AMWP)
97	Furnishing of 3,025 kgs (121 bags at 25kgs/bag) Blown Asphalt (Asphalt Sealant (Pen 115/15) for use in the Repair/Maintenance of National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	11/23/2020	11/26/2020	11/27/2020	11/27/2020	GoP	393,250.00	393,250.00		Repair/Maintenance of National Roads and Bridges (AMWP)
98	Furnishing and Delivery of Thermoplastic Paint for the Repair/Maintenance of National Roads, this District	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/7/2020	12/14/2020	12/14/2020	12/14/2020	GoP	531,350.00	531,350.00		Repair/Maintenance of National Roads and Bridges (AMWP)
99	Furnishing and Delivery of 6.8 m.t (34 drums at 200 liters/drum) Asphalt Cement Penetration Grade 60/70 and 3.6 m.t (18 drums at 200 liters/drum) Asphalt Emulsified SS-1 and 2, 500 kgs.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/7/2020	12/14/2020	12/14/2020	12/14/2020	GoP	954,339.60	954,339.60		Repair/Maintenance of National Roads and Bridges (AMWP)
100	Furnishing and Delivery of Thermoplastic Paint for the Repair/Maintenance of National Roads, this District	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	12/7/2020	12/14/2020	12/14/2020	12/14/2020	GoP	275,000.00	275,000.00		

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY E. MANOBLA
Vice-BAC Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagarar, Cauayan City, Isabela
Updated Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (brief description of Program/Activity/Project)
					Advertisement/ Posting of IB/REI	Submission/ Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
GOODS													
101	5020309000	Furnishing of Materials for use in the Maintenance Activities of National Roads, this District	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/5/2020	8/10/2020	8/11/2020	8/11/2020	Gap	330,000.00	330,000.00	Repair/Maintenance of National Roads and Bridges (AMWP)
102	5020309000	Furnishing of Materials for use in the Maintenance Activities of National Roads, this District	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/5/2020	8/10/2020	8/11/2020	8/11/2020	Gap	40,500.00	40,500.00	Repair/Maintenance of National Roads and Bridges (AMWP)
103	5020309000	Furnishing of Materials for use in the Maintenance Activities of National Roads, this District (Advance Warning Signages)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	08/20/2020	08/19/2020	08/20/2020	08/20/2020	Gap	461,268.00	461,268.00	Repair/Maintenance of National Roads and Bridges (AMWP)
104	5020309000	Furnishing of Thermoplastic Paint for the Repair/Maintenance of National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/12/2020	08/19/2020	08/20/2020	08/20/2020	Gap	900,435.50	900,435.50	Repair/Maintenance of National Roads and Bridges (AMWP)
105	5020309000	Furnishing of 6 m.t. (30 drums at 200liters/drum) Asphalt Cement Penetration Grade 60/70 and 3 m.t. (15 drums at 200 liters/drum) Asphalt Emulsified SS-1 and 2,500kgs.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/12/2020	08/19/2020	08/20/2020	08/20/2020	Gap	900,081.50	900,081.50	
106	5020309000	Furnishing of Materials for use in the Re-painting of Railings of Concrete Bridges, Parapet Walls and Guardrails along National Roads, this District.	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	8/12/2020	08/19/2020	08/20/2020	08/20/2020	Gap	900,054.60	900,054.60	
107	5020309000	Furnishing of Personal Protective Equipment (PPE)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	5/12/2020	05/18/2020	05/20/2020	05/20/2020	Gap	849,948.00	849,948.00	Furnishing of Personal Protective Equipment (PPE)
108	5020309000	Furnishing of Personal Protective Equipment (PPE)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	08/18/2020	08/24/2020	08/28/2020	08/28/2020	Gap	706,615.00	706,615.00	Furnishing of Personal Protective Equipment (PPE)
109	5020309000	Furnishing of Personal Protective Equipment (PPE)	Isabela 3rd DEO	NO	NP-53.9-Small Value Procurement	10/30/2020	11/3/2020	11/4/2020	11/4/2020	Gap	40,560.00	40,560.00	Furnishing of Personal Protective Equipment (PPE)
Sub-Total, Goods										37,743,919.58	26,116,094.65	11,627,824.93	

Prepared by:

EDMAR F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANGOSA
Vice-BAC Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

	Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement ?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
						Advertisement/Post- ing of TR/REI	Submission/Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
	CONSULTANCY													
1	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (3) Turod-Banquerio Overflow Bridge, Reina Mercedes, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	398,098.07		398,098.07	Geotechnical Investigation for Proposed Bridge Project
2	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (2) Nueva Era Bridge, Cabatuan, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Bridge Project
3	200000100029000	Geotechnical Investigation for Proposed Flood Control Project – Approaches of Ganano Bridge (Revetment), Alicia, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Flood Control Project
4	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (2) Saraga Bridge, San Mariano, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Bridge Project
5	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (2) Bigao Bridge, San Mariano, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Bridge Project
6	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (2) Tinabukolan Bridge, San Mariano, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Bridge Project
7	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (2) Villa Miranda-Dibulan Bridge, San Mariano, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Bridge Project
8	200000100029000	Geotechnical Investigation for Proposed Bridge Project – (2) Ueg-Macaycay Bridge, San Mariano, Isabela	Planning and Design Section	NO	Small Value Procurement	7/7/2020	7/13/2020	7/27/2020	7/28/2020	GoP	265,399.31		265,399.31	Geotechnical Investigation for Proposed Bridge Project
9	200000100029000	Geotechnical Investigation for Proposed Flood Control Project – (6) Dicabisagan West, Palanan, Isabela	Planning and Design Section	NO	Small Value Procurement	10/24/2020	11/4/2020	11/18/2020	11/19/2020	GoP	861,822.94		861,822.94	Geotechnical Investigation for Proposed Flood Control Project
10	200000100029000	Geotechnical Investigation for Proposed Flood Control Project – (6) Dicabayu - Dimatcan Bridge, Palanan, Isabela	Planning and Design Section	NO	Small Value Procurement	10/24/2020	11/4/2020	11/18/2020	11/19/2020	GoP	861,822.94		861,822.94	Geotechnical Investigation for Proposed Flood Control Project
11	200000100029000	Geotechnical Investigation for Proposed Bridge Project (Cumu Bridge), Angadanan, Isabela	Planning and Design Section	NO	Small Value Procurement	2/11/2021	3/2/2021	3/12/2021	3/13/2021	GoP	132,743.42		132,743.42	Geotechnical Investigation for Proposed Bridge Project
12	200000100029000	Geotechnical Investigation for Proposed Bridge Project (San Roque Overflow Bridge), San Mateo, Isabela	Planning and Design Section	NO	Small Value Procurement	2/11/2021	3/2/2021	3/12/2021	3/13/2021	GoP	132,743.42		132,743.42	Geotechnical Investigation for Proposed Bridge Project
13	200000100029000	Geotechnical Investigation for Proposed Bridge Project (Libertad Bridge), San Mateo, Isabela	Planning and Design Section	NO	Small Value Procurement	2/11/2021	3/2/2021	3/12/2021	3/13/2021	GoP	265,486.81		265,486.81	Geotechnical Investigation for Proposed Bridge Project

Prepared by:

EDWIN F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. PANGASINAN
BAC Vice Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer



DPWH-Isabela 3rd District Engineering Office, Tagaran, Cauayan City, Isabela
Final Annual Procurement Plan for FY 2020
for Civil Works, Goods & Consultancy

Code (PAP)	Procurement Program/Project	PMO/ End-User	Is this an Early Procurement ?	Mode of Procurement	Schedule for Each Procurement Activity				Source of Funds	Estimated Budget (Php)			Remarks (Brief description of Program/Activity/Project)
					Advertising/Post- ing of IB/REI	Submission/Opening of Bids	Notice of Award	Contract Signing		Total	MOOE	CO	
CONSULTANCY													
14	200000100029000 Geotechnical Investigation for Proposed Bridge Project (Nagbacalan Bridge), Ramon, Isabela	Planning and Design Section	NO	Small Value Procurement	2/11/2021	3/2/2021	3/12/2021	3/13/2021	GoP	132,743.42		132,743.42	Geotechnical Investigation for Proposed Bridge Project
15	200000100029000 Geotechnical Investigation for Proposed Bridge Project (Maluno Bridge), Ramon, Isabela	Planning and Design Section	NO	Small Value Procurement	2/11/2021	3/2/2021	3/12/2021	3/13/2021	GoP	265,486.81		265,486.81	Geotechnical Investigation for Proposed Bridge Project
16	200000100029000 Geotechnical Investigation for Proposed Bridge Project (Debusa Bridge), Angadanan, Isabela	Planning and Design Section	NO	Small Value Procurement	2/11/2021	3/2/2021	3/12/2021	3/13/2021	GoP	132,743.42		132,743.42	Geotechnical Investigation for Proposed Bridge Project
Sub-Total, CONSULTANCY										5,041,486.42	-	5,041,486.42	
TOTAL, Civil Works, Goods and Consultancy										1,984,067,805.16	39,203,574.52	1,944,864,230.64	

Prepared by:

ERMIL F. ARGONZA
Head, BAC Secretariat

Recommended Approval by:

ROY P. MANOGSA
BAC Vice-Chairman

Approved by:

ADONIS A. ASIS
Officer-in-Charge
Office of the District Engineer