



DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY

Manila

January 27, 2017


MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department


This refers to the herein letter dated 20 January 2017 of Assistant Regional Director **Rommel M. Tan** of Region I endorsing the request of District Engineer **Jose G. Ginete Jr.**, Ilocos Sur 2nd District Engineering Office for the Modification of hereunder stated project based on FY 2017 General Appropriation Act (GAA).

Project Description		Physical Target / Cost	
As per GAA	As Modified	Original	Modified
MFO 1 – National Road Network Services - Network Development - Off-Carriageway Improvement including drainage – Tertiary : Off-Carriageway Improvement: Shoulder Paving / Construction - Mt. Province-Ilocos Sur via Kayan Rd – K0384 + -267 - K0386 + 022 (Off Carriageway Improvement: Shoulder Paving / Construction)	MFO 1 – National Road Network Services - Network Development - Off-Carriageway Improvement including drainage – Tertiary : Off-Carriageway Improvement: Shoulder Paving / Construction – Mt. Province-Ilocos Sur via Kayan Rd – K0384 + -267 - K0386 + 022 (Off Carriageway Improvement: Shoulder Paving / Construction)	3,435 m ²	Off Carriageway 838.25 m ² Slope Protection 2,106.00 m ²
		Unit Cost (P'000) ₱2.93T/m ²	Component Cost (P'000) Off Carriageway ₱1,418 Slope Protection ₱8,657
			Unit Cost (P'000) Off Carriageway ₱1.692T/m ² Slope Protection ₱4.111T/m ²
		Allocation Cost (P'000) ₱10,075	Estimated Cost (P'000) ₱10,075
Reason/s for Modification • The decrease in physical target is due to the addition of another work component "CW2 – Slope Protection." • The said road line is along the mountain precipice. There is no enough space for shoulder paving, not to mention that there are some portion of the carriageway that was scoured by previous typhoons and monsoon rains, thus, slope protection is necessary.			

Finding the herein request for modification in order, it is respectfully recommended to the Secretary for his consideration and approval.


EUGENIO P. PIPO, JR.
Assistant Secretary for Regional Operations in Luzon

APPROVED / DISAPPROVED :


ROMEO S. MOMO
Undersecretary
Officer-In-Charge