



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 27, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 22, 2018 of Regional Director **RONNEL M. TAN**, **DPWH-Region I**, requesting for the **modification** of project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 320101100312000 Project ID: P00223262LZ OO2 : Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems			OO2 : Protect Lives and Properties Against Major Floods - Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems		
Construction of Slope Protection Structures along Pangasinan-Nueva Viscaya Road, Pangasinan			Construction of Slope Protection Structures along Pangasinan-Nueva Viscaya Road, Pangasinan		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1-Construction of Slope Protection Structure/ 31,284 sq.m.	₱4,626.97 / sq.m.	₱144,750,000	CW1-Construction of Slope Protection Structure/ 13,464 sq.m.	₱5,567.94 / sq.m.	₱74,966,734
EAO	-	₱5,250,000	CW2-Construction of Dike/ 1,400 lm	₱49,845.19 / lm	₱69,783,266
Total:		₱ 150.00 M	EAO	-	₱5,250,000
Total:		₱ 150.00 M	Total: ₱ 150.00 M		
Justification: Modification is sought due to:					
1. Decrease in physical target is due to the inclusion of CW2 - Construction of Dike, consisting of the combination of gabion and grouted riprap on both sides of the dike, to prevent erosion and to mitigate flooding within the area.					
2. The unit cost of the construction of slope protection structure increases considering that there is a need to trim the riverbed to improve the channel.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



2.4 IMW/LCA/AVS/DSS

WIN8G01975