



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

March 15, 2018

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 22 February 2018 of **DPWH Region I Director RONNEL M. TAN**, endorsing the request of **OIC-District Engineer GERARDO T. DE GUZMAN, DPWH Pangasinan 3<sup>rd</sup> District Engineering Office**, for the approval of the Modification of the project under FY 2018 General Appropriation Act (GAA), to wit;

<i>As per GAA/Original</i>		<i>As Modified</i>	
Project Description			
<b>UACS No.</b> 310305100018000 <b>Project ID :</b> P00202432LZ			
OO1 - Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges	OO1 - Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges		
Widening of Permanent Bridges - C.P. Primicias Br. (B01597LZ) along Binalonan-Asingan-Santa Maria Rd incl. ROW	Widening of Permanent Bridges - C.P. Primicias Br. (B01597LZ) along Binalonan-Asingan-Santa Maria Rd incl. ROW		
Type of Work/ Physical Target	Unit Cost	Allocation	Estimated Cost
CW1 - Widening of Bridge/ 293.73 m <sup>2</sup>	₱ 236,19T/ m <sup>2</sup>	<b>PhP 69.38M</b>	<b>PhP 62.97M</b>
ROW Acquisition/ 155 m <sup>2</sup>	₱ 19.36M/ m <sup>2</sup>	<b>PhP 3.00M</b>	<b>PhP 9.40M</b>
EAO	-	<b>PhP 2.63M</b>	<b>PhP 2.63M</b>
<b>Total:</b>		<b>PhP 75.0M</b>	<b>PhP 75.0M</b>
Justification:			
Modification is sought due to the following reasons:			
• Increase in physical target of the bridge from 293.73 sq.m. to 623.428 sq.m. to cover the actual bridge length of 63.10m & width of 4.94m both sides.			
• Increase of Right of Way acquisition to accommodate the payment of affected properties.			
• The decrease in unit cost is based on the detailed unit price analysis (DUPA) in the approved Program of Work.			

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval.

**DIMAS S. SOGUILON**  
Undersecretary for Regional Operations  
Regions I, II, III, IV-A, V & CAR

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN8G01745