



Republic of the Philippines  
 Department of Public Works and Highways  
**MISAMIS ORIENTAL**  
**FIRST DISTRICT ENGINEERING OFFICE**  
 REGIONAL OFFICE X  
 Gingoog City, Misamis Oriental

## Procurement Monitoring Report as of December 31, 2016

Code (PAP)	Procurement Program/Project	PMO/End-User	Mode of Procurement			Source of Funds	ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Date of Receipt of Invitation		Remarks (Explaining changes from the APP)
							Total	MOOE	CO	Total	MOOE	CO				
	INFRA PROJETS															
	16KK0040	Constructio n Section	Public Bidding	1. Pre-Procurement Conference	August 09, 2016	FY 2016 GAA	6,755,000.00			6,619,723.44		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	August 4, 2016		
	2. Ads/Post of I/AEB			Aug. 10 to 16, 2016	2. Ads/Post of I/AEB								August 4, 2016			
	3. Pre-Bid Conference			August 16, 2016	3. Pre-Bid Conference								August 4, 2016			
	4. Eligibility Check			August 23, 2016	4. Eligibility Check											
	5. Sub/Open of Bids			August 23, 2016	5. Sub/Open of Bids								August 4, 2016			
	6. Bid Evaluation			August 24, 2016	6. Bid Evaluation											
	7. Post Qualification			August 26, 2016	7. Post Qualification								August 4, 2016			
	8. Notice of Award			September 07, 2016	8. Notice of Award											
	9. Contract Signing			September 12, 2016	9. Contract Signing											
	10. Notice to Proceed			September 20, 2016	10. Notice to Proceed											
	11. Delivery/Completion				11. Delivery/Completion											
	12. Acceptance/Turnover				12. Acceptance/Turnover											
	16KK0029 (2nd Advertisement)	Constructio n Section	Public Bidding	1. Pre-Procurement Conference	August 09, 2016	DEPED 2016-BEFF (Batch 9)	10,912,467.16			10,359,480.66		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	August 4, 2016		
	2. Ads/Post of I/AEB			Aug. 10 to 16, 2016	2. Ads/Post of I/AEB								August 4, 2016			
	3. Pre-Bid Conference			August 16, 2016	3. Pre-Bid Conference								August 4, 2016			
	4. Eligibility Check			August 23, 2016	4. Eligibility Check											
	5. Sub/Open of Bids			August 23, 2016	5. Sub/Open of Bids								August 4, 2016			
	6. Bid Evaluation			August 24, 2016	6. Bid Evaluation											
	7. Post Qualification			August 26, 2016	7. Post Qualification								August 4, 2016			
	8. Notice of Award			September 07, 2016	8. Notice of Award											
	9. Contract Signing			September 12, 2016	9. Contract Signing											
	10. Notice to Proceed			September 20, 2016	10. Notice to Proceed											
	11. Delivery/Completion				11. Delivery/Completion											
	12. Acceptance/Turnover				12. Acceptance/Turnover											

16KK0041	Repair/Renov. of Brgy. Health Station, Brgy. Inobulan, Salay, Mis. Or.	Construction Section	Public Bidding	1. Pre-Procurement Conference	August 09, 2016	DOH - CY 2015 (HFEP)	1,194,000.00				N/A		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	August 4, 2016	Failure of Bidding due to no interested bidder and was re-advertisement but included in a Cluster
				2. Ads/Post of I/AEB	Aug. 10 to 16, 2016									2. Ads/Post of I/AEB	August 4, 2016	
				3. Pre-Bid Conference	August 16, 2016									3. Pre-Bid Conference	August 4, 2016	
				4. Eligibility Check	August 23, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	August 23, 2016									5. Sub/Open of Bids	August 4, 2016	
				6. Bid Evaluation	August 24, 2016									6. Bid Evaluation		
				7. Post Qualification	August 26, 2016									7. Post Qualification	August 4, 2016	
				8. Notice of Award	September 07, 2016									8. Notice of Award		
				9. Contract Signing	September 12, 2016									9. Contract Signing		
				10. Notice to Proceed	September 20, 2016									10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		
16KK0042	Repair/Maint. Of DSWD Bldg. DSWD-RRCY Homelife Bldg., Cahulugan, Gingoog City	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	September 21, 2016	FY 2016 GAA, RA 10717	2,000,000.00				1,979,237.40		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	19-Sep-16	
				2. Ads/Post of I/AEB	Sept. 22 to 28, 2016									2. Ads/Post of I/AEB	19-Sep-16	
				3. Pre-Bid Conference	September 26, 2016									3. Pre-Bid Conference	19-Sep-16	
				4. Eligibility Check	October 04, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	October 04, 2016									5. Sub/Open of Bids	19-Sep-16	
				6. Bid Evaluation	October 05, 2016									6. Bid Evaluation		
				7. Post Qualification	October 07, 2016									7. Post Qualification	19-Sep-16	
				8. Notice of Award	October 12, 2016									8. Notice of Award		
				9. Contract Signing	October 15, 2016									9. Contract Signing		
				10. Notice to Proceed	October 21, 2016									10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		
16KK0043	Repair/Maint. Of DOTC Bldg. LTO Bldg., F. Dugenio St., Gingoog City	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	September 21, 2016	FY 2016 GAA, RA 10717	2,000,000.00				1,961,938.82		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	September 19, 2016	
				2. Ads/Post of I/AEB	Sept. 22 to 28, 2016									2. Ads/Post of I/AEB	September 19, 2016	
				3. Pre-Bid Conference	September 26, 2016									3. Pre-Bid Conference	September 19, 2016	
				4. Eligibility Check	October 04, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	October 04, 2016									5. Sub/Open of Bids	September 19, 2016	
				6. Bid Evaluation	October 05, 2016									6. Bid Evaluation		
				7. Post Qualification	October 07, 2016									7. Post Qualification	September 19, 2016	
				8. Notice of Award	October 12, 2016									8. Notice of Award		
				9. Contract Signing	October 15, 2016									9. Contract Signing		
				10. Notice to Proceed	October 21, 2016									10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0044	Repair/Maint. of DENR Bldg. CENRO Bldg., F. Dugenio St., Gingoog City	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 19, 2016	FY 2016 GAA, RA 10717	1,000,000.00			988,461.30	COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 18, 2016	
				2. Ads/Post of I/AEB	October 20, 2016							2. Ads/Post of I/AEB	October 18, 2016	
				3. Pre-Bid Conference	October 25, 2016							3. Pre-Bid Conference	October 18, 2016	
				4. Eligibility Check	November 03, 2016							4. Eligibility Check		
				5. Sub/Open of Bids	November 03, 2016							5. Sub/Open of Bids	October 18, 2016	
				6. Bid Evaluation	November 04, 2016							6. Bid Evaluation		
				7. Post Qualification	November 08, 2016							7. Post Qualification	October 18, 2016	
				8. Notice of Award	November 10, 2016							8. Notice of Award		
				9. Contract Signing	November 14, 2016							9. Contract Signing		
				10. Notice to Proceed	November 18, 2016							10. Notice to Proceed		
				11. Delivery/Completion								11. Delivery/Completion		
				12. Acceptance/Turnover								12. Acceptance/Turnover		
16KK0045	Repair/Maint. of DPWH Building Motorpool MOFDEO, Gingoog City	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 19, 2016	FY 2016 GAA, RA 10717	1,500,000.00			1,485,079.47	COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 18, 2016	
				2. Ads/Post of I/AEB	October 20, 2016							2. Ads/Post of I/AEB	October 18, 2016	
				3. Pre-Bid Conference	October 25, 2016							3. Pre-Bid Conference	October 18, 2016	
				4. Eligibility Check	November 03, 2016							4. Eligibility Check		
				5. Sub/Open of Bids	November 03, 2016							5. Sub/Open of Bids	October 18, 2016	
				6. Bid Evaluation	November 04, 2016							6. Bid Evaluation		
				7. Post Qualification	November 08, 2016							7. Post Qualification	October 18, 2016	
				8. Notice of Award	November 10, 2016							8. Notice of Award		
				9. Contract Signing	November 14, 2016							9. Contract Signing		
				10. Notice to Proceed	November 18, 2016							10. Notice to Proceed		
				11. Delivery/Completion								11. Delivery/Completion		
				12. Acceptance/Turnover								12. Acceptance/Turnover		
16KK0046	Repainting of Pavement Marking along BCIR Section, K1355+(- 1103) - K1399+378 , S00485MN; K1389+(-810) - K1392+443 , S00553MN - Balingasag By Pass Road; K1381+(-274) - K1381+124 , S00551MN - Dampil- Lagonglong by Pass Road; K1378+173 - K1378+500, S00494MN - Looc - Salay By Pass Road	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 19, 2016	Routine Maintenance	1,550,840.88			1,511,465.04	COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 18, 2016	
				2. Ads/Post of I/AEB	October 20, 2016							2. Ads/Post of I/AEB	October 18, 2016	
				3. Pre-Bid Conference	October 25, 2016							3. Pre-Bid Conference	October 18, 2016	
				4. Eligibility Check	November 03, 2016							4. Eligibility Check		
				5. Sub/Open of Bids	November 03, 2016							5. Sub/Open of Bids	October 18, 2016	
				6. Bid Evaluation	November 04, 2016							6. Bid Evaluation		
				7. Post Qualification	November 08, 2016							7. Post Qualification	October 18, 2016	
				8. Notice of Award	November 10, 2016							8. Notice of Award		
				9. Contract Signing	November 14, 2016							9. Contract Signing		
				10. Notice to Proceed	November 18, 2016							10. Notice to Proceed		
				11. Delivery/Completion								11. Delivery/Completion		
				12. Acceptance/Turnover								12. Acceptance/Turnover		

16KK0047	Repainting of Pavement Marking along GCVR & Gingoog Wharf Road, Gingoog-Claveria-Villanueva Road, S00569MN and Gingoog Wharf Road Section, S00568MN	Maintenance e Section	Public Bidding	1. Pre-Procurement Conference	October 19, 2016	Routine Maintenance 2017	3,182,579.34					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 18, 2016	Short of Award
				2. Ads/Post of I/AEB	October 20, 2016								2. Ads/Post of I/AEB	October 18, 2016	
				3. Pre-Bid Conference	October 25, 2016								3. Pre-Bid Conference	October 18, 2016	
				4. Eligibility Check	November 03, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 03, 2016								5. Sub/Open of Bids	October 18, 2016	
				6. Bid Evaluation	November 04, 2016								6. Bid Evaluation		
				7. Post Qualification	November 08, 2016								7. Post Qualification	October 18, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0048	Repainting of Pavement Marking along BCIR Section, K1281+(-168) - K1301+372 , S00473MN and K1302+(-600) - K1327+418 , S00564MN	Maintenance e Section	Public Bidding	1. Pre-Procurement Conference	October 19, 2016	Routine Maintenance 2017	1,171,266.94					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 18, 2016	Short of Award
				2. Ads/Post of I/AEB	October 20, 2016								2. Ads/Post of I/AEB	October 18, 2016	
				3. Pre-Bid Conference	October 25, 2016								3. Pre-Bid Conference	October 18, 2016	
				4. Eligibility Check	November 03, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 03, 2016								5. Sub/Open of Bids	October 18, 2016	
				6. Bid Evaluation	November 04, 2016								6. Bid Evaluation		
				7. Post Qualification	November 08, 2016								7. Post Qualification	October 18, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0049	Repainting of Pavement Marking along BCIR Section, K1302+(-600)-K1327+418, S00564MN, K1329+(-1589)-K1353+903, S00476MN, K1329+(-703)-K1333+845, S00547MN - Medina By Pass Road	Maintenance e Section	Public Bidding	1. Pre-Procurement Conference	October 19, 2016	Routine Maintenance 2017	2,236,053.71					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 18, 2016	Short of Award
				2. Ads/Post of I/AEB	October 20, 2016								2. Ads/Post of I/AEB	October 18, 2016	
				3. Pre-Bid Conference	October 25, 2016								3. Pre-Bid Conference	October 18, 2016	
				4. Eligibility Check	November 03, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 03, 2016								5. Sub/Open of Bids	October 18, 2016	
				6. Bid Evaluation	November 04, 2016								6. Bid Evaluation		
				7. Post Qualification	November 08, 2016								7. Post Qualification	October 18, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0050	Repair/Maint. of Drainage Canal along Balingasag By-Pass Road, Brgy. Waterfall, Balingasag, Mis. Or.	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	Fund 01101101 - MOOE	1,000,000.00			975,000.00		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0051	Repair/Maint. of Drainage Canal along BCIR, Cabantian Section, Mis. Or, K1280+270 - K1281+000	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	Fund 01101101 - MOOE	1,000,000.00			990,000.00		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0052	Repair/Maint. of Drainage Canal along BCIR, Brgy. Anakan, Gingoog City, Mis. Or. K1307+000-K1308+500	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	Fund 01101101 - MOOE	1,000,000.00			990,000.00		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0053	Repair/Maint. of FCD, Drainage Canal (w/ Lining), at Purok 3, Poblacion, Kinoguitan, Mis. Or.	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	Fund 01101101 - MOOE	2,000,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0054	Repair/Maint. of Panabol Flood Control (Downstream), Kinoguitan, Mis. Or.	Maintenance Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	Fund 01101101 - MOOE	2,000,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0055	Provision of TECHVOC Workshop Buildings/Laboratories for Bal-ason NHS, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF -Batch 12	2,470,708.74					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0056	Provision of TECHVOC Workshop Buildings/Laboratories for Gingoog City Comprehensive NHS, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,632,012.89			2,606,068.29		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0057	Provision of TECHVOC Workshop Buildings/Laboratories for Kalipay NHS, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,470,862.26			2,456,886.04		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0058	Provision of TECHVOC Workshop Buildings/Laboratories for Malibud NHS, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,544,859.41			2,540,740.15		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	Bid Bulletin No. 1: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 16, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 22, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0059	Provision of TECHVOC Workshop Buildings/Laboratories for Mimbunga NHS, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,470,900.41			2,399,086.77		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0060	Provision of TECHVOC Workshop Buildings/Laboratories for Odiongan NHS, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,470,659.78			2,438,433.15		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0061	Provision of TECHVOC Workshop Buildings/Laboratories for ODIONGAN NHS -TALISAY NHS ANNEX, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,470,424.49			2,439,334.76		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0062	Provision of TECHVOC Workshop Buildings/Laboratories for GINGOOG CITY CNHS - PUNDASAN NHS ANNEX, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	2,470,783.67					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	Bid Bulletin No. 2: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	December 22, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 22, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	December 23, 2016								6. Bid Evaluation		
				7. Post Qualification	December 28, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	January 03, 2017								8. Notice of Award		
				9. Contract Signing	January 04, 2017								9. Contract Signing		
				10. Notice to Proceed	January 09, 2017								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0063	Cluster LQ: Extension & Impvt. of BHS, 1.Brgy. Lunao, 2.Brgy. Balason and 3.Brgy. San Miguel, Gingoog City	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	3,375,795.50					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		
16KK0064	Cluster LR: 1.Repair/Renov. of BHS and 2.Expansion of BHS, 1.Brgy. Campo, Kinoguitan and Brgy. Inobulan, Salay and 2.Brgy. Sta. Ines, Brgy. San Jose, Brgy. Magkarila and Brgy. Mintabon, Talisayan, Mis. Or.	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 20, 2016	CY 2016 BEFF –Batch 12	7,160,050.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 20, 2016	
				2. Ads/Post of I/AEB	October 21, 2016								2. Ads/Post of I/AEB	October 20, 2016	
				3. Pre-Bid Conference	October 26, 2016								3. Pre-Bid Conference	October 20, 2016	
				4. Eligibility Check	November 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 08, 2016								5. Sub/Open of Bids	October 20, 2016	
				6. Bid Evaluation	November 09, 2016								6. Bid Evaluation		
				7. Post Qualification	November 14, 2016								7. Post Qualification	October 20, 2016	
				8. Notice of Award	November 21, 2016								8. Notice of Award		
				9. Contract Signing	November 23, 2016								9. Contract Signing		
				10. Notice to Proceed	November 29, 2016								10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0065	Construction of MPB, Kandiis, Magsaysay, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,944.26			Short of Award		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0066	Construction of MPB, Linggangao, Balingasag, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,919.90			Short of Award		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0067	Construction of MPB, San Isidro, Magsaysay, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,900.95			Short of Award		COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

	16KK0068	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,924.09					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
Construction of MPB, Dahilig, Balingoan, Mis. Or.	2. Ads/Post of I/AEB			October 27, 2016	2. Ads/Post of I/AEB								October 25, 2016		
	3. Pre-Bid Conference			November 04, 2016	3. Pre-Bid Conference								October 25, 2016		
	4. Eligibility Check			November 10, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			November 10, 2016	5. Sub/Open of Bids								October 25, 2016		
	6. Bid Evaluation			November 11, 2016	6. Bid Evaluation										
	7. Post Qualification			November 15, 2016	7. Post Qualification								October 25, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										
				16KK0069	Construction n Section								Public Bidding	1. Pre-Procurement Conference	
Construction of MPB, Kabulakan, Balingoan, Mis. Or.	2. Ads/Post of I/AEB	October 27, 2016	2. Ads/Post of I/AEB	October 25, 2016											
	3. Pre-Bid Conference	November 04, 2016	3. Pre-Bid Conference	October 25, 2016											
	4. Eligibility Check	November 10, 2016	4. Eligibility Check												
	5. Sub/Open of Bids	November 10, 2016	5. Sub/Open of Bids	October 25, 2016											
	6. Bid Evaluation	November 11, 2016	6. Bid Evaluation												
	7. Post Qualification	November 15, 2016	7. Post Qualification	October 25, 2016											
	8. Notice of Award	Short of Award	8. Notice of Award												
	9. Contract Signing		9. Contract Signing												
	10. Notice to Proceed		10. Notice to Proceed												
	11. Delivery/Completion		11. Delivery/Completion												
	12. Acceptance/Turnover		12. Acceptance/Turnover												
		16KK0070	Construction n Section	Public Bidding		1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,464.55					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference
Construction of MPB, Kauswagan, Balingoan, Mis. Or.	2. Ads/Post of I/AEB	October 27, 2016			2. Ads/Post of I/AEB	October 25, 2016									
	3. Pre-Bid Conference	November 04, 2016			3. Pre-Bid Conference	October 25, 2016									
	4. Eligibility Check	November 10, 2016			4. Eligibility Check										
	5. Sub/Open of Bids	November 10, 2016			5. Sub/Open of Bids	October 25, 2016									
	6. Bid Evaluation	November 11, 2016			6. Bid Evaluation										
	7. Post Qualification	November 15, 2016			7. Post Qualification	October 25, 2016									
	8. Notice of Award	Short of Award			8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										

16KK0071	Construction of MPB, Mantangale, Balingoan, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,203.75					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0072	Construction of MPB, San Alonzo, Balingoan, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,900.95					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0073	Construction of MPB, Honga Gue NHS Inobulan, Inobulan, Salay, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,976,732.44					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0074	Construction of MPB, Bauk-bauk, Balingoan, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	1,980,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0075	Impv't. of MPB, Poblacion, Sugbongcogon, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	4,940,585.01					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No. 4: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	January 10, 2017								4. Eligibility Check		
				5. Sub/Open of Bids	January 10, 2017								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 13, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0076	Concreting of Lumbo Road, Lumbo, Lagonglong, Mis. Or.	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	2,940,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Short of Award
				2. Ads/Post of I/AEB	October 27, 2016								2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016								3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 10, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	November 10, 2016								5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 11, 2016								6. Bid Evaluation		
				7. Post Qualification	November 15, 2016								7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

	<b>16KK0077</b>	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 26, 2016	NEP 2017	14,700,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.2: Postponement of Opening of Bids
	Concreting of Mangga-Silad Road, Mangga-Silad, Sugbongcogon, Mis. Or.			2. Ads/Post of I/AEB	October 27, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 04, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	November 15, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	November 15, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	November 16, 2016									6. Bid Evaluation		
				7. Post Qualification	November 21, 2016									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

	<b>16KK0078</b>	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	7,840,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.2: Postponement of Opening of Bids
	Const. & Maint. Of Bridges along Nat'l. Rds., Rehab./Major Repair of Perm. Br., Mambayaan Br. II (B01315MN) along BCIR, Balingasag, Mis. Or.			2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	December 22, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	December 22, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	December 23, 2016									6. Bid Evaluation		
				7. Post Qualification	December 28, 2017									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0080	Widening of Perm. Bridges, including ROW to more than 2 lanes, Inobulan Br. (B01306MN) along BCIR, Mis. Or.	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	29,890,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	December 29, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	January 03, 2017									6. Bid Evaluation		
				7. Post Qualification	January 05, 2017									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0081	Widening of Perm. Bridges, including ROW to more than 2 lanes, Kibaluyot Br. (B01345MN) along BCIR, Gingoog City, Mis. Or.	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	34,300,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	December 29, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	January 03, 2017									6. Bid Evaluation		
				7. Post Qualification	January 05, 2017									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0082	Widening of Perm. Bridges, including ROW to more than 2 lanes, Lapinig Br. (B01299MN) along BCIR	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	24,500,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	December 29, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	January 03, 2017									6. Bid Evaluation		
				7. Post Qualification	January 05, 2017									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0083	Widening of Perm. Bridges, including ROW to more than 2 lanes, Mantangale Br. (B01298MN) along BCIR, Mis. Or.	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	20,580,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	December 29, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	January 03, 2017									6. Bid Evaluation		
				7. Post Qualification	January 05, 2017									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0084	Widening of Perm. Bridges, including ROW to more than 2 lanes, May-Ang Br. (B01310MN) along BCIR	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	25,480,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	December 29, 2016									4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016									5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation	January 03, 2017									6. Bid Evaluation		
				7. Post Qualification	January 05, 2017									7. Post Qualification	October 25, 2016	
				8. Notice of Award	Short of Award									8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

16KK0085	Widening of Perm. Bridges, including ROW to more than 2 lanes, Napaliran Br. (B01313MN) along BCIR (Phase II)	Construction Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	25,480,000.00			Short of Award			COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.5: Postponement of Opening of Bids (until further notice)
				2. Ads/Post of I/AEB	October 28, 2016									2. Ads/Post of I/AEB	October 25, 2016	
				3. Pre-Bid Conference	November 09, 2016									3. Pre-Bid Conference	October 25, 2016	
				4. Eligibility Check	N-O-N-E									4. Eligibility Check		
				5. Sub/Open of Bids										5. Sub/Open of Bids	October 25, 2016	
				6. Bid Evaluation										6. Bid Evaluation		
				7. Post Qualification	Short of Award									7. Post Qualification	October 25, 2016	
				8. Notice of Award										8. Notice of Award		
				9. Contract Signing										9. Contract Signing		
				10. Notice to Proceed										10. Notice to Proceed		
				11. Delivery/Completion										11. Delivery/Completion		
				12. Acceptance/Turnover										12. Acceptance/Turnover		

	16KK0086	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	29,890,000.00						COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
Widening of Perm. Bridges, including ROW to more than 2 lanes, Salay Br. 2 (B01308MN) along BCIR, Salay, Mis. Or.	2. Ads/Post of I/AEB			October 28, 2016	2. Ads/Post of I/AEB									October 25, 2016		
	3. Pre-Bid Conference			November 09, 2016	3. Pre-Bid Conference									October 25, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check											
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids									October 25, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation											
	7. Post Qualification			January 05, 2017	7. Post Qualification									October 25, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award											
	9. Contract Signing				9. Contract Signing											
	10. Notice to Proceed				10. Notice to Proceed											
	11. Delivery/Completion				11. Delivery/Completion											
	12. Acceptance/Turnover				12. Acceptance/Turnover											

	16KK0087	Construction n Section	Public Bidding	1. Pre-Procurement Conference	October 27, 2016	NEP 2017	24,892,000.00						COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	October 25, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
Widening of Perm. Bridges, including ROW to more than 2 lanes, Salay River Br. (B01309MN) along BCIR	2. Ads/Post of I/AEB			October 28, 2016	2. Ads/Post of I/AEB									October 25, 2016		
	3. Pre-Bid Conference			November 09, 2016	3. Pre-Bid Conference									October 25, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check											
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids									October 25, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation											
	7. Post Qualification			January 05, 2017	7. Post Qualification									October 25, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award											
	9. Contract Signing				9. Contract Signing											
	10. Notice to Proceed				10. Notice to Proceed											
	11. Delivery/Completion				11. Delivery/Completion											
	12. Acceptance/Turnover				12. Acceptance/Turnover											

	16KK0088	Maintenanc e Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	FY 2016 RA 10717 Reg. 2016 Current	34,710,809.00						COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.4: Postponement of Opening of Bids
Const. of Regional Evacuation Center, Brgy. Pangasihan, Gingoog City	2. Ads/Post of I/AEB			November 14, 2016	2. Ads/Post of I/AEB									November 10, 2016		
	3. Pre-Bid Conference			November 29, 2016	3. Pre-Bid Conference									November 10, 2016		
	4. Eligibility Check			December 20, 2016	4. Eligibility Check											
	5. Sub/Open of Bids			December 20, 2016	5. Sub/Open of Bids									November 10, 2016		
	6. Bid Evaluation			December 21, 2016	6. Bid Evaluation											
	7. Post Qualification			December 23, 2016	7. Post Qualification									November 10, 2016		
	8. Notice of Award			December 28, 2016	8. Notice of Award											
	9. Contract Signing			December 29, 2016	9. Contract Signing											
	10. Notice to Proceed			January 04, 2017	10. Notice to Proceed											
	11. Delivery/Completion				11. Delivery/Completion											
	12. Acceptance/Turnover				12. Acceptance/Turnover											

16KK0089	Rehab./Reconst. Of Natl. Rds. w/ Slips, Slope Collapse, and Landslide, GCVR - K1322+320 - K1323+170	Construction Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	45,080,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.1: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	November 14, 2016								2. Ads/Post of I/AEB	November 10, 2016	
				3. Pre-Bid Conference	November 29, 2016								3. Pre-Bid Conference	November 10, 2016	
				4. Eligibility Check	December 13, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 13, 2016								5. Sub/Open of Bids	November 10, 2016	
				6. Bid Evaluation	December 14, 2016								6. Bid Evaluation		
				7. Post Qualification	December 16, 2016								7. Post Qualification	November 10, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0090	Const./Upgrading/Rehab. Of Drainage along Nat'l. Rds., GCVR - K1316+-332-K1316+027	Construction Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	45,080,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Short of Award
				2. Ads/Post of I/AEB	November 14, 2016								2. Ads/Post of I/AEB	November 10, 2016	
				3. Pre-Bid Conference	November 29, 2016								3. Pre-Bid Conference	November 10, 2016	
				4. Eligibility Check	December 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 08, 2016								5. Sub/Open of Bids	November 10, 2016	
				6. Bid Evaluation	December 09, 2016								6. Bid Evaluation		
				7. Post Qualification	December 14, 2016								7. Post Qualification	November 10, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

16KK0091	Impv't./Widening of Nat'l Rds.- Primary Rds.-Other Primary Rds., BCIR - K1280+-818 - K1280+182	Construction Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	32,340,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.1: Postponement of Opening of Bids
				2. Ads/Post of I/AEB	November 14, 2016								2. Ads/Post of I/AEB	November 10, 2016	
				3. Pre-Bid Conference	November 29, 2016								3. Pre-Bid Conference	November 10, 2016	
				4. Eligibility Check	December 13, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 13, 2016								5. Sub/Open of Bids	November 10, 2016	
				6. Bid Evaluation	December 14, 2016								6. Bid Evaluation		
				7. Post Qualification	December 16, 2016								7. Post Qualification	November 10, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

	16KK0092	Construction n Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	4,900,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.1: Postponement of Opening of Bids
Off-carriageway Impv't. including drainage - Flaring of Instersection, along BCIR - K 1284 + 609, Magsaysay, Mis. Or.	2. Ads/Post of I/AEB			November 14, 2016	2. Ads/Post of I/AEB								November 10, 2016		
	3. Pre-Bid Conference			November 29, 2016	3. Pre-Bid Conference								November 10, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids								November 10, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation										
	7. Post Qualification			January 05, 2017	7. Post Qualification								November 10, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										

	16KK0093	Construction n Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	48,804,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Short of Award
Off-Carriageway Impv't. including drainage, GCVR - K1318+000 - K1318+720, K1321+000 - K1322+000, K1333+000 - K1335+000	2. Ads/Post of I/AEB			November 14, 2016	2. Ads/Post of I/AEB								November 10, 2016		
	3. Pre-Bid Conference			November 29, 2016	3. Pre-Bid Conference								November 10, 2016		
	4. Eligibility Check			December 08, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			December 08, 2016	5. Sub/Open of Bids								November 10, 2016		
	6. Bid Evaluation			December 09, 2016	6. Bid Evaluation										
	7. Post Qualification			December 14, 2016	7. Post Qualification								November 10, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										

	16KK0094	Construction n Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	21,958,860.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.3: Postponement of Opening of Bids
Off-Carriageway Impv't. including drainage, Balingasag By-Pass Rd. - K1391+000 - K1392+012, K1392+063- K1392+450	2. Ads/Post of I/AEB			November 14, 2016	2. Ads/Post of I/AEB								November 10, 2016		
	3. Pre-Bid Conference			November 29, 2016	3. Pre-Bid Conference								November 10, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids								November 10, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation										
	7. Post Qualification			January 05, 2017	7. Post Qualification								November 10, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										

	16KK0095	Construction n Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	30,426,060.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.1: Postponement of Opening of Bids
	Off-Carriageway Impv't. including drainage, Medina By-Pass Rd. - K1329+000 - K1331+326, K1331+376 - K1333+000, Medina, Mis. Or.			2. Ads/Post of I/AEB	November 14, 2016								2. Ads/Post of I/AEB	November 10, 2016	
				3. Pre-Bid Conference	November 29, 2016								3. Pre-Bid Conference	November 10, 2016	
				4. Eligibility Check	December 29, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016								5. Sub/Open of Bids	November 10, 2016	
				6. Bid Evaluation	January 03, 2017								6. Bid Evaluation		
				7. Post Qualification	January 05, 2017								7. Post Qualification	November 10, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

	16KK0096	Construction n Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	20,751,500.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Bid Bulletin No.1: Postponement of Opening of Bids
	Off-Carriageway Impv't. including drainage, Talisayan By-Pass Rd - K1350+ -467 - K1350+908, Talisayan, Mis. Or.			2. Ads/Post of I/AEB	November 14, 2016								2. Ads/Post of I/AEB	November 10, 2016	
				3. Pre-Bid Conference	November 29, 2016								3. Pre-Bid Conference	November 10, 2016	
				4. Eligibility Check	December 29, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 29, 2016								5. Sub/Open of Bids	November 10, 2016	
				6. Bid Evaluation	January 03, 2017								6. Bid Evaluation		
				7. Post Qualification	January 05, 2017								7. Post Qualification	November 10, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

	16KK0097	Construction n Section	Public Bidding	1. Pre-Procurement Conference	November 11, 2016	NEP 2017	49,000,000.00					COA, PICE, ROTARY CLUB, LGU	1. Pre-Procurement Conference	November 10, 2016	Short of Award
	Const. of Mambayaan Flood Control Structure (ground Sill) Project, Brgy. Mambayaan, Balingasag along Balatukan River, Incl. ROW, Mis. Or. 1st LD			2. Ads/Post of I/AEB	November 14, 2016								2. Ads/Post of I/AEB	November 10, 2016	
				3. Pre-Bid Conference	November 29, 2016								3. Pre-Bid Conference	November 10, 2016	
				4. Eligibility Check	December 08, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 08, 2016								5. Sub/Open of Bids	November 10, 2016	
				6. Bid Evaluation	December 09, 2016								6. Bid Evaluation		
				7. Post Qualification	December 14, 2016								7. Post Qualification	November 10, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		

	<b>16KK0099</b>			<div>1. Pre-Procurement Conference November 11, 2016</div> <div>2. Ads/Post of I/AEB November 14, 2016</div> <div>3. Pre-Bid Conference November 29, 2016</div> <div>4. Eligibility Check December 29, 2016</div> <div>5. Sub/Open of Bids December 29, 2016</div> <div>6. Bid Evaluation January 03, 2017</div> <div>7. Post Qualification January 05, 2017</div> <div>8. Notice of Award</div> <div>9. Contract Signing</div> <div>10. Notice to Proceed</div> <div>11. Delivery/Completion</div> <div>12. Acceptance/Turnover</div>	NEP 2017	4,904,900.00				Short of Award				COA, PICE, ROTARY CLUB, LGU	<div>1. Pre-Procurement Conference November 10, 2016</div> <div>2. Ads/Post of I/AEB November 10, 2016</div> <div>3. Pre-Bid Conference November 10, 2016</div> <div>4. Eligibility Check</div> <div>5. Sub/Open of Bids November 10, 2016</div> <div>6. Bid Evaluation</div> <div>7. Post Qualification November 10, 2016</div> <div>8. Notice of Award</div> <div>9. Contract Signing</div> <div>10. Notice to Proceed</div> <div>11. Delivery/Completion</div> <div>12. Acceptance/Turnover</div>		Bid Bulletin No.1: Postponement of Opening of Bids
	<b>16KK0100</b>			<div>1. Pre-Procurement Conference November 11, 2016</div> <div>2. Ads/Post of I/AEB November 14, 2016</div> <div>3. Pre-Bid Conference November 29, 2016</div> <div>4. Eligibility Check December 13, 2016</div> <div>5. Sub/Open of Bids December 13, 2016</div> <div>6. Bid Evaluation December 14, 2016</div> <div>7. Post Qualification December 16, 2016</div> <div>8. Notice of Award December 20, 2016</div> <div>9. Contract Signing December 21, 2016</div> <div>10. Notice to Proceed December 27, 2016</div> <div>11. Delivery/Completion</div> <div>12. Acceptance/Turnover</div>	FY 2015 RA 10651 Ext. Reg. 2015 Cont.	4,000,000.00				3,946,297.76				COA, PICE, ROTARY CLUB, LGU	<div>1. Pre-Procurement Conference November 10, 2016</div> <div>2. Ads/Post of I/AEB November 10, 2016</div> <div>3. Pre-Bid Conference November 10, 2016</div> <div>4. Eligibility Check</div> <div>5. Sub/Open of Bids November 10, 2016</div> <div>6. Bid Evaluation</div> <div>7. Post Qualification November 10, 2016</div> <div>8. Notice of Award</div> <div>9. Contract Signing</div> <div>10. Notice to Proceed</div> <div>11. Delivery/Completion</div> <div>12. Acceptance/Turnover</div>		Bid Bulletin No.2: Postponement of Opening of Bids
	<b>16KK0101</b>			<div>1. Pre-Procurement Conference December 16, 2016</div> <div>2. Ads/Post of I/AEB December 17, 2016</div> <div>3. Pre-Bid Conference December 22, 2016</div> <div>4. Eligibility Check December 27, 2016</div> <div>5. Sub/Open of Bids December 27, 2016</div> <div>6. Bid Evaluation December 27, 2016</div> <div>7. Post Qualification December 28, 2016</div> <div>8. Notice of Award December 29, 2016</div> <div>9. Contract Signing January 03, 2017</div> <div>10. Notice to Proceed January 06, 2017</div> <div>11. Delivery/Completion</div> <div>12. Acceptance/Turnover</div>	FY 2016 RA 10717 Reg. 2016 Current	4,000,000.00				9,448,638.55				COA, PICE, ROTARY CLUB, DEPED	<div>1. Pre-Procurement Conference December 16, 2016</div> <div>2. Ads/Post of I/AEB December 16, 2016</div> <div>3. Pre-Bid Conference December 16, 2016</div> <div>4. Eligibility Check</div> <div>5. Sub/Open of Bids December 16, 2016</div> <div>6. Bid Evaluation</div> <div>7. Post Qualification December 16, 2016</div> <div>8. Notice of Award</div> <div>9. Contract Signing</div> <div>10. Notice to Proceed</div> <div>11. Delivery/Completion</div> <div>12. Acceptance/Turnover</div>		


	16KK0105	Construction n Section	Public Bidding	1. Pre-Procurement Conference	December 16, 2016	NEP 2017	3,960,000.00			Short of Award		COA, PICE, ROTARY CLUB, DEPED	1. Pre-Procurement Conference	December 16, 2016	Short of Award
Construction of Multi-Purpose Bldg., Bauk-bauk, Balingoan, Mis. Or.	2. Ads/Post of I/AEB			December 17, 2016	2. Ads/Post of I/AEB								December 16, 2016		
	3. Pre-Bid Conference			December 21, 2016	3. Pre-Bid Conference								December 16, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids								December 16, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation										
	7. Post Qualification			January 05, 2017	7. Post Qualification								December 16, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										

	16KK0110	Construction n Section	Public Bidding	1. Pre-Procurement Conference	December 16, 2016	NEP 2017	9,900,000.00			Short of Award		COA, PICE, ROTARY CLUB, DEPED	1. Pre-Procurement Conference	December 16, 2016	Short of Award
Const. of Napaliran Concrete Revetment Project, Brgy Napaliran, Balingasag along Balatukan River, Mis. Or.	2. Ads/Post of I/AEB			December 17, 2016	2. Ads/Post of I/AEB								December 16, 2016		
	3. Pre-Bid Conference			December 21, 2016	3. Pre-Bid Conference								December 16, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids								December 16, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation										
	7. Post Qualification			January 05, 2017	7. Post Qualification								December 16, 2016		
	8. Notice of Award			Short of Award	8. Notice of Award										
	9. Contract Signing				9. Contract Signing										
	10. Notice to Proceed				10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										


	16KK0111	Construction n Section	Public Bidding	1. Pre-Procurement Conference	December 16, 2016	FY 2016 RA 10717 Reg. 2016 Current	24,127,781.40			23,395,870.11		COA, PICE, ROTARY CLUB, DEPED	1. Pre-Procurement Conference	December 16, 2016	
Const. of 4 STY 12 CL School Bldg., Gingoog City CNHS, Gingoog City, Mis. Or.	2. Ads/Post of I/AEB			December 17, 2016	2. Ads/Post of I/AEB								December 16, 2016		
	3. Pre-Bid Conference			December 21, 2016	3. Pre-Bid Conference								December 16, 2016		
	4. Eligibility Check			December 29, 2016	4. Eligibility Check										
	5. Sub/Open of Bids			December 29, 2016	5. Sub/Open of Bids								December 16, 2016		
	6. Bid Evaluation			January 03, 2017	6. Bid Evaluation										
	7. Post Qualification			January 05, 2017	7. Post Qualification								December 16, 2016		
	8. Notice of Award			January 09, 2017	8. Notice of Award										
	9. Contract Signing			January 10, 2017	9. Contract Signing										
	10. Notice to Proceed			January 13, 2017	10. Notice to Proceed										
	11. Delivery/Completion				11. Delivery/Completion										
	12. Acceptance/Turnover				12. Acceptance/Turnover										

16KK0112	Repair/Rehab./ Reconst. of Revetment, Odiongan, Gingoog City, Mis. Or.	Constructio n Section	Public Bidding	1. Pre-Procurement Conference	December 16, 2016	NEP 2017	16,849,865.00			Short of Award		COA, PICE, ROTARY CLUB, DEPED	1. Pre-Procurement Conference	December 16, 2016	
				2. Ads/Post of I/AEB	December 17, 2016								2. Ads/Post of I/AEB	December 16, 2016	
				3. Pre-Bid Conference	December 22, 2016								3. Pre-Bid Conference	December 16, 2016	
				4. Eligibility Check	December 27, 2016								4. Eligibility Check		
				5. Sub/Open of Bids	December 27, 2016								5. Sub/Open of Bids	December 16, 2016	
				6. Bid Evaluation	December 27, 2016								6. Bid Evaluation		
				7. Post Qualification	December 28, 2016								7. Post Qualification	December 16, 2016	
				8. Notice of Award	Short of Award								8. Notice of Award		
				9. Contract Signing									9. Contract Signing		
				10. Notice to Proceed									10. Notice to Proceed		
				11. Delivery/Completion									11. Delivery/Completion		
				12. Acceptance/Turnover									12. Acceptance/Turnover		


Prepared by:

  
**NANCY E. BALANSAG**  
 Engineer II  
 Head, BAC Secretariat

Checked and Verified By:

  
**RONALD T. GEMPISAO**  
 Asst. District Engineer  
 BAC Chairman

Submitted by:

  
**MARIVEL FRANCES L. ONG, A.E.R.**  
 District Engineer