

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3		Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Delivery / Completion/ Acceptance (if applicable)	
COMPLETED PROCUREMENT ACTIVITIES																																
310304300001000	CIVIL WORKS 22200019 (20200001) (Rebidding) Metro Manila Priority Bridges Seismic Improvement Project (MMPBSIP), JICA Loan PH-P260/PH-P272	UPMO - BMC	NO	Foreign Guidelines - Competitive Bidding	27-09-2022	05-10-2022	08-11-2022	28-03-2023	28-03-2023	30-03-2023	-	18-12-2024	18-12-2024	05-03-2025	02-05-2025			Loan from an International Financing Institution	6,034,090,319.29	0.00	6,034,090,319.29	7,703,045,246.09	0.00	7,703,045,246.09	COA, NACAP, CBD	03-11-2022	23-03-2023	23-03-2023	04-04-2023	04-04-2023		Awarded
310106300002000	23200033 Contract Package 1C: New Trans-central Roads and Drainage	UPMO - RMC II	NO	Foreign Guidelines - Competitive Bidding	16-09-2024	24-09-2024	08-10-2024	05-11-2024	05-11-2024	19-11-2024	19-11-2024	26-12-2024	26-12-2024	03-04-2025	03-04-2025			Loan from an International Financing Institution	781,613,558.54	0.00	781,613,558.54	1,067,269,219.51	0.00	1,067,269,219.51	COA, NACAP, PGBC	04-10-2024	31-10-2024	31-10-2024	14-11-2024	14-11-2024		Awarded
-	24200009 Road Network Development Project in Conflict - Affected Areas in Mindanao under JICA Loan Agreement No. PH-F-P1, Sub-Project 8, Parang East Diversion Road, Contract Package 1	UPMO - RMC I	NO	Foreign Guidelines - Competitive Bidding	02-07-2024	05-07-2024	23-07-2024	20-08-2024	20-08-2024	22-08-2024	-	22-10-2024	28-10-2024	18-12-2024	02-06-2025			Loan from an International Financing Institution	1,180,059,307.67	0.00	1,180,059,307.67	1,378,888,883.81	0.00	1,378,888,883.81	COA, NACAP, CATW	18-07-2024	15-08-2024	15-08-2024	30-08-2024	-		Awarded
-	24200024 Ranao (Agus) River Basin Flood Control Infrastructures- Package 1, Balo-i, Lanao del Norte	UPMO - FCMC	NO	Foreign Guidelines - Competitive Bidding	05-11-2024	11-11-2024	26-11-2024	07-01-2025	07-01-2025	08-01-2025	08-01-2025	21-04-2025	22-04-2025	10-06-2025	16-06-2025			Loan from an International Financing Institution	2,243,702,155.54	0.00	2,243,702,155.54	2,208,845,742.06	0.00	2,208,845,742.06	COA, NACAP, PIEP	20-11-2024	19-12-2024	19-12-2024	15-01-2025	15-01-2025		Awarded
310106300002000	24200010 Contract Package 2: Construction of Malabang Viaduct	UPMO - RMC II	NO	Foreign Guidelines - Competitive Bidding	01-10-2024	09-10-2024	22-10-2024	19-11-2024	19-11-2024	03-12-2024	03-12-2024	25-02-2025	25-02-2025	20-05-2025	20-05-2025			Loan from an International Financing Institution	2,995,747,911.74	0.00	2,995,747,911.74	3,355,595,432.23	0.00	3,355,595,432.23	COA, NACAP, CBD	17-10-2024	14-11-2024	14-11-2024	27-11-2024	27-11-2024		Awarded
310204101897000	Davao City Bypass Construction Project, North Section, Contract Package II-3, Sta. 36+260.00 to Sta. 44+280	UPMO - RMC I	No	Competitive Bidding													Government of the Philippines (continuing budget)	0.00	0.00	0.00	0.00	0.00	0.00								excluded in APP; to be procured in DPWH Regional Office XI	
-	23200048 Metro Manila Bridges Project (MMBP), Bridge No. 1: Marcos Highway - St. Mary Ave. Bridge	UPMO - BMC	No	Foreign Guidelines - Competitive Bidding	04-06-2024	18-06-2024	23-07-2024	10-09-2024	10-09-2024	11-09-2024	11-09-2024	18-12-2024	18-12-2024	05-03-2025	10-03-2025			Loan from an International Financing Institution	1,931,119,658.58	0.00	1,931,119,658.58	1,480,924,040.00	0.00	1,480,924,040.00	COA, NACAP, CBD	18-07-2024	06-09-2024	06-09-2024	26-09-2024	26-09-2024		Awarded
-	23200049 Metro Manila Bridges Project (MMBP), Bridge No. 3: Kabayani St. - Matandang Balara Bridge	UPMO - BMC	No	Foreign Guidelines - Competitive Bidding	16-07-2024	23-07-2024	13-08-2024	01-10-2024	01-10-2024	02-10-2024	02-10-2024	27-12-2024	27-12-2024	03-03-2025	18-03-2025			Loan from an International Financing Institution	2,907,830,453.90	0.00	2,907,830,453.90	1,846,680,651.23	0.00	1,846,680,651.23	COA, NACAP, CBD	12-08-2024	26-09-2024	26-09-2024	28-10-2024	28-10-2024		Awarded
-	24200030 - Construction of Office Buildings for Regional Project Management Office and Project Management Offices for Bangsamoro Region: Construction of DPWH Project Management Office - Lanao Del Sur, Barangay Nangka, Balo-i, Lanao Del	UPMO - BSPMC	No	Competitive Bidding	11-03-2025	13-03-2025	21-03-2025	02-04-2025	02-04-2025	03-04-2025	08-04-2025						Government of the Philippines (current year's budget)	107,031,045.00	0.00	107,031,045.00	0.00	0.00	0.00	COA, NACAP, ANSA-EAP	30-01-2025	20-02-2025	20-02-2025	27-02-2025	06-03-2025		Declared failure of bidding twice on 3/11/25 and 4/29/25.	
GOODS AND SERVICES																																
	RFQ No.C-1000-0399-24, Equipment Repair and Maintenance	BOE	No	NP-53.9 - Small Value Procurement	N/A	14-01-2025	N/A	22-01-2025	22-01-2025	22-01-2025	N/A						Government of the Philippines (current year's budget)	96,541.76	96,541.76	0.00	0.00	0.00	0.00	COA	N/A	22-01-2025	22-01-2025	22-01-2025	N/A		Failure of bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184	

Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (Php)			Contract Cost (Php)			Date of Receipt of Invitation								Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Delivery/Completion/ Acceptance (If applicable)	
	Contract ID No.25GZ00001, Cloud Web Hosting (1-Year Subscription)	IMS	No	Competitive Bidding	05-02-2025	05-02-2025	N/A	26-02-2025	26-02-2025	26-02-2025	N/A							Government of the Philippines (current year's budget)	4,600,000.00	4,600,000.00	0.00	0.00	0.00	0.00	COA	N/A	26-02-2025	26-02-2025	26-02-2025	N/A		Failure bidding pursuant to Section 35.1.a of the 2016 RIRR of RA 9184
	RFQ No.2C-0404-0342-24, Vehicle Repair and Maintenance	SRS	No	NP-53.9 - Small Value Procurement	N/A	28-01-2025	N/A	05-02-2025	05-02-2025	05-02-2025	N/A							Government of the Philippines (current year's budget)	42,280.00	42,280.00	0.00	0.00	0.00	0.00	COA	N/A	05-02-2025	05-02-2025	05-02-2025	N/A		Failure bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184
	RFQ No.2025-02-007, Procurement of Meals and Snacks	GSD-PrS	No	NP-53.9 - Small Value Procurement	N/A	20-02-2025	N/A	26-02-2025	26-02-2025	26-02-2025	N/A							Government of the Philippines (current year's budget)	48,000.00	48,000.00	0.00	0.00	0.00	0.00	COA	N/A	26-02-2025	26-02-2025	26-02-2025	N/A		Failure bidding pursuant to Section 35.1.a of the 2016 RIRR of RA 9184
	RFQ No.3C-0900-0251-24, Procurement of Calibration Service of Various Laboratory Equipment for use of BRS-RDD, Asphalt Section	BRS	No	NP-53.9 - Small Value Procurement	N/A	04-01-2025	N/A	08-01-2025	08-01-2025	08-01-2025	N/A							Government of the Philippines (current year's budget)	39,666.66	39,666.66	0.00	0.00	0.00	0.00	COA	N/A	08-01-2025	08-01-2025	08-01-2025	N/A		Failure bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184
	RFQ No.2025-02-008, Procurement of Newspaper	RMD-HRAS	No	NP-53.9 - Small Value Procurement	N/A	20-02-2025	N/A	26-02-2025	26-02-2025	26-02-2025	N/A							Government of the Philippines (current year's budget)	589,995.00	589,995.00	0.00	0.00	0.00	0.00	COA	N/A	26-02-2025	26-02-2025	26-02-2025	N/A		Failure bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184
	RFQ No.2C-0404-0372-24, Procurement of Network Attached Storage Station 96TB (NAS)	SRS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	04-02-2025	N/A	12-02-2025	12-02-2025	12-02-2025	N/A							Government of the Philippines (current year's budget)	999,500.00	999,500.00	0.00	0.00	0.00	0.00	COA	N/A	12-02-2025	12-02-2025	12-02-2025	N/A		Failure bidding pursuant to Section 35.2 of the 2016 RIRR of RA 9184
	RFQ No.2C-0404-0372-24, Procurement of Network Attached Storage Station 96TB (NAS)	BOE	No	NP-53.9 - Small Value Procurement	N/A	25-03-2025	N/A	02-04-2025	02-04-2025	02-04-2025	N/A							Government of the Philippines (current year's budget)	304,951.94	304,951.94	0.00	0.00	0.00	0.00	COA	N/A	02-04-2025	02-04-2025	02-04-2025	N/A		Failure bidding pursuant to Section 35.1.a of the 2016 RIRR of RA 9184
	Contract ID No.25GZ00006, Procurement of Meals and Snacks	CDD-HRAS	No	Competitive Bidding	26-03-2025	27-03-2025	10-04-2025	23-04-2025	23-04-2025	23-04-2025	N/A							Government of the Philippines (current year's budget)	4,524,000.00	4,524,000.00	0.00	0.00	0.00	0.00	COA	10-04-2025	23-04-2025	23-04-2025	23-04-2025	N/A		Failure bidding pursuant to Section 35.1.b of the 2016 RIRR of RA 9184
	RFQ No.2025-03-063, Procurement of Plastic Products	SPMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	17-03-2025	N/A	26-03-2025	26-03-2025	26-03-2025	N/A							Government of the Philippines (current year's budget)	150,098.34	150,098.34	0.00	0.00	0.00	0.00	COA	N/A	26-03-2025	26-03-2025	26-03-2025	N/A		Failure bidding pursuant to Section 35.2 of the 2016 RIRR of RA 9184
	RFQ No.2025-03-092, Procurement of Safety and Occupational Products	IAS	No	NP-53.9 - Small Value Procurement	N/A	03-04-2025	N/A	10-04-2025	10-04-2025	10-04-2025	N/A							Government of the Philippines (current year's budget)	20,000.00	20,000.00	0.00	0.00	0.00	0.00	COA	N/A	10-04-2025	10-04-2025	10-04-2025	N/A		Failure bidding pursuant to Section 35.1.a of the 2016 RIRR of RA 9184
	RFQ No.2025-03-045, Procurement of Meals and Snacks	BRS	No	NP-53.9 - Small Value Procurement	N/A	03-04-2025	N/A	10-04-2025	10-04-2025	10-04-2025	N/A							Government of the Philippines (current year's budget)	254,400.00	254,400.00	0.00	0.00	0.00	0.00	COA	N/A	10-04-2025	10-04-2025	10-04-2025	N/A		Failure bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184
	Contract ID No. 25GZ00004, DPWH Wide Area Network (WAN) Connectivity and Internet Service (Lot - 1)	IMS	No	Competitive Bidding	19-03-2025	19-03-2025	27-03-2025	07-04-2025	07-04-2025	07-04-2025	07-05-2025							Government of the Philippines (current year's budget)	78,500,000.00	78,500,000.00	0.00	0.00	0.00	0.00	COA	27-03-2025	27-03-2025	27-03-2025	27-03-2025	07-05-2025		Failure bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184
	RFQ No.2025-04-129, Repair and Maintenance of Service Vehicles	BOE	No	NP-53.9 - Small Value Procurement	N/A	30-04-2025	N/A	07-05-2025	07-05-2025	07-05-2025	N/A							Government of the Philippines (current year's budget)	124,800.00	124,800.00	0.00	0.00	0.00	0.00	COA	N/A	07-05-2025	07-05-2025	07-05-2025	N/A		Failure bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184

Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities												Source of Funds	ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Delivery Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/ Recommendation/ Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion		Inspection & Acceptance	Total	MOOE	CO	Total2	MOOE2		CO3	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation			Post Qual
	RFQ No.2025-03-094, Procurement of IT Parts, Accessories and Peripherals	IAS	No	Shopping S2.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A						Government of the Philippines (current year's budget)	102,633.00	102,633.00	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		Failure of bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184	
	RFQ No.2025-03-104, Procurement of Surveying Instruments	Statistics Division - PS	No	Shopping S2.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	03-04-2025	N/A	10-04-2025	10-04-2025	10-04-2025	N/A						Government of the Philippines (current year's budget)	82,673.33	82,673.33	0.00	0.00	0.00	0.00	COA	N/A	10-04-2025	10-04-2025	10-04-2025	N/A		Failure of bidding pursuant to Section 35.2 of the 2016 RIRR of RA 9184	
	RFQ No.C-1000-0404-24, Supply, Delivery and Installation of CCTV Networks	BOE	No	NP-53.9 - Small Value Procurement	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A						Government of the Philippines (current year's budget)	941,000.00	941,000.00	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		Failure of bidding pursuant to Section 35.1.c of the 2016 RIRR of RA 9184	
	RFQ No.2025-04-130, Procurement of Airconditioning and Airconditioning System	BOE	No	NP-53.9 - Small Value Procurement	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A						Government of the Philippines (current year's budget)	934,784.74	934,784.74	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		Failure of bidding pursuant to Section 41.b of the 2016 RIRR of RA 9184	
	RFQ No.2025-04-145, Procurement of Airconditioning and Airconditioning System	FMD-HRAS	No	Shopping S2.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	30-04-2025	N/A	07-05-2025	07-05-2025	07-05-2025	N/A						Government of the Philippines (current year's budget)	238,715.00	238,715.00	0.00	0.00	0.00	0.00	COA	N/A	07-05-2025	07-05-2025	07-05-2025	N/A		Failure of bidding pursuant to Section 35.2 of the 2016 RIRR of RA 9184	
	RFQ No.C-1000-0365-24C, Repair and Maintenance of Heavy Equipment	BOE	No	NP-53.9 - Small Value Procurement	N/A	25-03-2025	N/A	02-04-2025	02-04-2025	02-04-2025	N/A						Government of the Philippines (current year's budget)	304,951.94	304,951.94	0.00	0.00	0.00	0.00	COA	N/A	28-05-2025	28-05-2025	28-05-2025	N/A		Failure of bidding pursuant to Section 35.1.a of the 2016 RIRR of RA 9184	
CONSULTANCY SERVICES																																
320102300010000	21CSZ026 - Contract Package 1: Consulting Services for the Feasibility Study of Lubao Guagua-Sasmuan-Minalin Santo Tomas Bypass Road under Philippines-Korea Project Preparation Facility (PK-PPF)	UPMO-RMCI	No	Foreign Guidelines - Alternative Method	27-01-2022	19-02-2022	14-12-2023	N/A	18-01-2024	02-04-2024	N/A	23-07-2024	29-07-2024	28-02-2025	10-03-2025		Loan from an international Financing Institution	141,292,668.42	0.00	141,292,668.42	132,995,805.00	0.00	132,995,805.00	Ombudsman, COA, PICE, COFILCO, PGBC	07-12-2023	N/A	12-01-2024	26-03-2024	N/A		Adherence to the revised timeline depended on the duration of KEXIM's review process, which influenced the scheduling of subsequent procurement stages. The Notice of Award was issued	
320102300010000	21CSZ027 - Contract Package 2: Consulting Services for the Feasibility Study of Mount Kitanglad Range Belt Road under Philippines-Korea Project Preparation Facility (PK-PPF)	UPMO-RMCI	No	Foreign Guidelines - Alternative Method	27-01-2022	19-02-2022	14-12-2023	N/A	18-01-2024	02-04-2024	N/A	23-07-2024	29-07-2024	28-02-2025	02-04-2025		Loan from an international Financing Institution	220,077,080.78	0.00	220,077,080.78	208,260,632.00	0.00	208,260,632.00	Ombudsman, COA, PICE, COFILCO, PIEP	07-12-2023	N/A	12-01-2024	26-03-2024	N/A		Adherence to the revised timeline depended on the duration of KEXIM's review process, which influenced the scheduling of subsequent procurement stages. The Notice of Award was issued	

Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Delivery / Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2		CO3	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation			Post Qual.
300105 300001 000	23CSZ005 – Consulting Services for the Detailed Engineering Design and Construction Supervision of Public School Buildings and Health Facilities Selected for Retrofitting and Strengthening/Upgrading in Preparation for “The Big One” under IBRD Loan	UPMO-BSPMC	No	Foreign Guidelines - Alternative Method	18-08-2023	29-08-2023	13-06-2024	N/A	15-07-2024	19-09-2024	N/A	18-11-2024	18-11-2024	10-12-2024	10-12-2024			Loan from an International Financing Institution	852,000,000.00	0.00	852,000,000.00	727,333,236.80	0.00	727,333,236.80	Ombudsman, COA, PICE, COFILCO, PGBC	06-06-2024	N/A	04-07-2024	12-09-2024	N/A		Adherence to the revised timeline depended on the duration of World Bank's review process, which influenced the scheduling of subsequent procurement stages. The Notice of Award was issued
300105 300001 000	23CSZ006 – Consulting Services for the Detailed Engineering Design and Construction Supervision of Public School Buildings and Health Facilities Selected for Retrofitting and Strengthening/Upgrading in Preparation for “The Big One” under IBRD Loan	UPMO-BSPMC	No	Foreign Guidelines - Alternative Method	18-08-2023	29-08-2023	13-06-2024	N/A	15-07-2024	19-09-2024	N/A	18-11-2024	09-12-2024	03-03-2025	03-03-2025			Loan from an International Financing Institution	842,000,000.00	0.00	842,000,000.00	708,247,856.63	0.00	708,247,856.63	Ombudsman, COA, PICE, COFILCO, PIEP	06-06-2024	N/A	04-07-2024	12-09-2024	N/A		Adherence to the revised timeline depended on the duration of World Bank's review process, which influenced the scheduling of subsequent procurement stages. The Notice of Award was issued
310306 300010 000	23CSZ102 - Consulting Services for the Preparation of the Feasibility Study for Urgent Bridges Construction Project for Rural Development (UBCPRD), Phase II	UPMO-BMC	No	Foreign Guidelines - Alternative Method	N/A	11-02-2023	N/A	N/A	30-08-2024	09-12-2024	N/A	06-03-2025	06-03-2025	09-05-2025	20-05-2025			Loan from an International Financing Institution	554,729,697.36	0.00	554,729,697.36	546,803,351.00	0.00	546,803,351.00	Ombudsman, COA, PICE, COFILCO, AAP	N/A	N/A	22-08-2024	05-12-2024	N/A		Adherence to the revised timeline depended on the duration of ADB's review process, which influenced the schedule of the subsequent procurement activities.
300105 300001 000	24CSZ009 - Environmental Specialist for the Implementation of Philippines Seismic Risk Reduction and Resilience Project (PSRRRP) under IBRD Loan 9251-PH	UPMO-BSPMC	No	Foreign Guidelines - Alternative Method	03-10-2024	04-10-2025	N/A	N/A	17-10-2024	24-10-2024	N/A	28-10-2024	10-12-2024	05-03-2025	05-03-2025			Loan from an International Financing Institution	6,767,064.00	0.00	6,767,064.00	6,939,000.00	0.00	6,939,000.00	COFILCO, PICE, Ombudsman, CBD	N/A	N/A	10-10-2024	17-10-2024	N/A		Adherence to the revised timeline depended on the duration of World Bank's review process which influenced the schedule of the subsequent procurement activities. The Notice of Award was issued
300105 300001 000	24CSZ010 - Social Safeguards Specialist for the Implementation of Philippines Seismic Risk Reduction and Resilience Project (PSRRRP) under IBRD Loan 9251-PH	UPMO-BSPMC	No	Foreign Guidelines - Alternative Method	03-10-2024	04-10-2024	N/A	N/A	17-10-2024	24-10-2024	N/A	28-10-2024	10-12-2024	27-03-2025	27-03-2025			Loan from an International Financing Institution	6,767,064.00	0.00	6,767,064.00	6,939,000.00	0.00	6,939,000.00	COFILCO, PICE, Ombudsman, CBD	N/A	N/A	10-10-2024	17-10-2024	N/A		Adherence to the revised timeline depended on the duration of World Bank's review process which influenced the schedule of the subsequent procurement activities. The Notice of Award was issued
300105 300001 000	24CSZ011 - Financial Management Specialist for the Implementation of Philippines Seismic Risk Reduction and Resilience Project (PSRRRP) under IBRD Loan 9251-PH	UPMO-BSPMC	No	Foreign Guidelines - Alternative Method	03-10-2024	04-10-2024	N/A	N/A	17-10-2024	24-10-2024	N/A	28-10-2024	10-12-2024	10-02-2025	10-02-2025			Loan from an International Financing Institution	6,030,000.00	0.00	6,030,000.00	6,049,440.00	0.00	6,049,440.00	COFILCO, PICE, Ombudsman, CBD	N/A	N/A	10-10-2024	17-10-2024	N/A		Adherence to the revised timeline depended on the duration of World Bank's review process which influenced the schedule of the subsequent procurement activities. The Notice of Award was issued

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (Php)			Contract Cost (Php)			Date of Receipt of Invitation						Delivery / Completion / Acceptance (if applicable)	Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf.	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery / Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation			Post Qual
1000001000001	24CS2016 - Consulting Services for the Conduct of Nationwide Public Perception Survey to Measure the DPWH Net Trust Rating (Rebidding)	Stakeholders Relations Service (SRS)	No	NP-53.9 - Small Value Procurement	08-08-2024	16-08-2024	N/A	15-08-2024	15-08-2024	22-08-2024	19-09-2024	23-09-2024	23-09-2024	16-12-2024	17-12-2024			Government of the Philippines (continuing year's budget)	300,000.00	0.00	300,000.00	250,000.00	0.00	250,000.00	Ombudsman, COA, PICE, COFILCO, PIEP	N/A	08-08-2024	08-08-2024	15-08-2024	12-09-2024		*Contract Perfection and Signing Stage: The Notice of Award was issued by the HoPE on September 23, 2024, while the contract was approved and signed on December 16, 2024. Followed by the issuance of
1000100000	24CS2017 - Consulting Services (Independent Third-Party Auditor/Certifying Body) to Provide Re-Registration to ISO 9001:2015 Certificate to the Department of Public Works and Highways for a 3-Year Cycle to Include Surveillance Audits (Negotiated)	QMS Core Team	No	Competitive Bidding	19-09-2024	20-09-2024	24-09-2024	N/A	08-10-2024	24-10-2024	07-11-2024	11-11-2024	12-11-2024	22-11-2024	22-11-2024			Government of the Philippines (continuing year's budget)	15,850,000.00	0.00	15,850,000.00	15,481,200.00	0.00	15,481,200.00	COA, Ombudsman, PICE, COFILCO, PGBC, CBD	19-09-2024	N/A	03-10-2024	17-10-2024	28-10-2024		*Post Qualification Stage: The conduct of Post Qualification took longer evaluation, resulting to the BAC Resolution Recommending Award to be issued on November 11, 2024, and
200000101180000	24CS2021 - Consulting Services for the Assessment of Travel Time along N1 and Nautical Highways (Rebidding)	Planning Service (PS)	No	Competitive Bidding	03-10-2024	04-10-2024	07-11-2024	11-10-2024	21-11-2024	21-11-2024	18-12-2024	20-12-2024	20-12-2024	10-03-2025	10-03-2025			Government of the Philippines (continuing year's budget)	34,925,461.00	0.00	34,925,461.00	34,208,460.60	0.00	34,208,460.60	Ombudsman, COA, PICE, COFILCO, PIEP	28-10-2024	03-10-2024	14-11-2024	21-11-2024	12-12-2024		*Contract Preparation and Signing Stage: The Notice of Award was issued by the HoPE on December 20, 2024, however, Contract Perfection and Approval/Signing was completed on March 10, 2024, and to the
310204300020000	24CSZ107 - Detailed Engineering Design for the Central Luzon - Pampanga River Floodway Project under Infrastructure Preparation and Innovation Facility (IPIF)-Second Additional Financing, Output 2 (Water Projects), ADB Loan No. 4424-PHI	UPMO - FCMC	No	Foreign Guidelines - Alternative Method	08-08-2024	N/A	05-09-2024	N/A	10-10-2024	16-01-2025	N/A	03-03-2025	10-03-2025	14-05-2025	22-05-2025			Loan from an International Financing Institution	1,638,950,400.00	0.00	1,638,950,400.00	1,549,700,911.13	0.00	1,549,700,911.13	COFILCO, PICE, Ombudsman, AAP, ANSA-EAP	30-08-2024	N/A	03-10-2024	07-01-2025	N/A		*Evaluation of Bid Proposals Stage: The Evaluation of both Technical and Financial Proposal needed a meticulous scrutiny resulting to the slow down on the subsequent activities, such that the issuance of Notice
310204300016000	24CS2018 - Consulting Services for the Construction Supervision (CS) of Contract Package 1- Lower Bicutan to Alabang Section under Stage 1 of the Laguna Lakeshore Road Network Project Phase I	UPMO - RMC II	No	Foreign Guidelines - Alternative Method														Loan from an International Financing Institution	0.00	0.00	0.00	0.00	0.00	0.00								*CANCELLED The Implementing Unit (IU) issued a memorandum dated February 12, 2025, to cancel the project to the BAC.
200000101138000	24CSZ024 - Consultancy Services for Calibration Laboratory in Bureau of Research and Standards (BRS) for ISO 17025	Bureau of Research and Standards (BRS)	No	NP-53.9 - Small Value Procurement	10-08-2024	24-01-2025	N/A	30-01-2025	30-01-2025									Government of the Philippines (continuing year's budget)	996,840.00	0.00	996,840.00	0.00	0.00	0.00	CCWI	N/A	23-01-2025	23-01-2025				*FAILURE OF BIDDING A BAC Resolution (2025-03) dated February 17, 2025, was issued declaring Failure of Bidding, citing Section 35.1.c of the 2016 Revised IRR of RA 9184.

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities														ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation						Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	
200000101138000	24CSZ027 - Consultancy Services for Calibration Laboratory in Bureau of Research and Standards (BRS) for ISO 17025	Bureau of Research and Standards (BRS)	No	NP-53.9 - Small Value Procurement	10-04-2025	11-04-2025	N/A	22-04-2025										Government of the Philippines (continuing year's budget)	360,604,000.00	0.00	360,604,000.00	0.00	0.00	0.00	N/A	N/A	15-04-2025				*FAILURE OF BIDDING A BAC Resolution (2025-10) dated April 25, 2025, was issued declaring Failure of Bidding, citing Section 35.1.a of the 2016 Revised IRR of RA 9184.
200000101138000	24CSZ028 - Consultancy Services for Calibration Laboratory in Bureau of Research and Standards (BRS) for ISO 17025	Bureau of Research and Standards (BRS)	No	NP-53.9 - Small Value Procurement	08-05-2025	09-05-2025	N/A	15-05-2025	15-05-2025									Government of the Philippines (continuing year's budget)	360,604,000.00	0.00	360,604,000.00	0.00	0.00	0.00	N/A	N/A	08-05-2025	08-05-2025			*FAILURE OF BIDDING A BAC Resolution (2025-15) dated June 16, 2025, was issued declaring Failure of Bidding, citing Section 35.1.c of the 2016 Revised IRR of RA 9184.
Total Allotted Budget of Procurement Activities																			23,315,987,677.53	92,898,991.71	23,223,088,685.82										
Total Contract Price of Procurement Activities Conducted																						22,984,458,108.09	0.00	22,984,458,108.09							
Total Savings (Total Allotted Budget - Total Contract Price)																			331,529,569.44												

ONGOING PROCUREMENT ACTIVITIES																															
CIVIL WORKS																															
320102300007000	19200042 Contract Package-1, Design and Build of the Ambal-Simuay River and Rio Grande De Mindanao Flood Control Projects	UPMO - FCMC	NO	Competitive Bidding	26-05-2020	02-06-2020	14-07-2020	18-08-2020	18-08-2020	19-08-2020	04-09-2020	11-09-2020	11-09-2020	01-10-2020				Loan from an International Financing Institution	10,159,540,045.42	0.00	10,159,540,045.42	10,108,742,345.19	0.00	10,108,742,345.19	COA, NACAP	09-07-2020	13-08-2020	13-08-2020	24-08-2020	03-09-2020	Awaiting for the approval of resubmitted Loan Application; currently under negotiation
320102300007000	19200043 Contract Package-2, Design and Build of the Ambal-Simuay River and Rio Grande De Mindanao Flood Control Projects	UPMO - FCMC	NO	Competitive Bidding	26-05-2020	02-06-2020	14-07-2020	18-08-2020	18-08-2020	19-08-2020	04-09-2020	11-09-2020	11-09-2020	01-10-2020				Loan from an International Financing Institution	20,162,841,907.02	0.00	20,162,841,907.02	20,102,343,381.29	0.00	20,102,343,381.29	COA, NACAP	09-07-2020	13-08-2020	13-08-2020	24-08-2020	03-09-2020	Awaiting for the approval of resubmitted Loan Application; currently under negotiation
-	23200027 Contract Package 1 (CP1) - Construction of Bataan Land Approach for the Bataan-Cavite Interlink Bridge (BCIB)	UPMO - RMC II	NO	Foreign Guidelines - Competitive Bidding	04-03-2025	07-03-2025	25-03-2025	20-05-2025	20-05-2025	21-05-2025	21-05-2025							Loan from an International Financing Institution	7,300,000,000.00	0.00	7,300,000,000.00	0.00	0.00	0.00	COA, NACAP, CATW	19-03-2025	15-05-2025	15-05-2025			-declared failure of bidding on Feb. 10, 2025 -re-advertised on Mar. 7, 2025
-	23200029 Contract Package 2 (CP2) - Construction of Cavite Land Approach for the Bataan-Cavite Interlink Bridge (BCIB)	UPMO - RMC II	NO	Foreign Guidelines - Competitive Bidding	04-03-2025	07-03-2025	25-03-2025	20-05-2025	20-05-2025	21-05-2025	21-05-2025							Loan from an International Financing Institution	3,430,000,000.00	0.00	3,430,000,000.00	0.00	0.00	0.00	COA, NACAP, PIEP	19-03-2025	15-05-2025	15-05-2025			-declared failure of bidding on Feb. 10, 2025 -re-advertised on Mar. 7, 2025
310106300002000	24Z00011 Contract Package 03 and 4B - Construction of Main Drainages, Open Channels and Five (5) Bridges under under Reconstruction and Development Plan for a Greater Marawi - Stage 2, ADB Loan 3769-PH: Emergency Assistance for Reconstruction and Recovery of Marawi	UPMO - RMC II	NO	Foreign Guidelines - Competitive Bidding	17-12-2024	23-12-2024	21-01-2025	11-03-2025	11-03-2025	12-03-2025	12-03-2025							Loan from an International Financing Institution	1,058,507,631.79	0.00	1,058,507,631.79	0.00	0.00	0.00	COA, NACAP, CCWI	15-01-2025	06-03-2025	06-03-2025	19-03-2025	19-03-2025	Ongoing
-	24Z00022 Abra River Basin (Package 1): Reinforcement and Repair of Existing Structures, Abra	UPMO - FCMC	NO	Foreign Guidelines - Competitive Bidding	02-04-2025	08-04-2025	22-04-2025	27-05-2025	27-05-2025	28-05-2025	28-05-2025							Loan from an International Financing Institution	2,668,367,447.58	0.00	2,668,367,447.58	0.00	0.00	0.00	COA, NACAP, PGBC	15-04-2025	22-05-2025	22-05-2025	05-06-2025	05-06-2025	Ongoing

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation					Delivery Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/ Recommendation/ Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3		Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		
-	24Z00023 Abra River Basin (Package 2)- Reinforcement and Repair of Existing Structures, Abra	UPMO - FCMC	NO	Foreign Guidelines- Competitive Bidding	02-04-2025	08-04-2025	22-04-2025	27-05-2025	27-05-2025	28-05-2025	28-05-2025							Loan from an International Financing Institution	2,240,666,180.28	0.00	2,240,666,180.28	0.00	0.00	0.00	COA, NACAP, CBD	15-04-2025	22-05-2025	22-05-2025	05-06-2025	05-06-2025		Ongoing
-	24Z00025 Lanao (Agus) River Basin Flood Control Infrastructures- Package 2, Gata and common measures, Lanao del Sur	UPMO - FCMC	NO	Foreign Guidelines- Competitive Bidding	21-01-2025	24-01-2025	11-02-2025	11-03-2025	11-03-2025	12-03-2025	12-03-2025	21-05-2025	21-05-2025					Loan from an International Financing Institution	1,920,851,880.00	0.00	1,920,851,880.00	1,948,486,536.55	0.00	1,948,486,536.55	COA, NACAP, PIEP	06-02-2025	06-03-2025	06-03-2025	19-03-2025	19-03-2025		ongoing contract perfection
-	24Z00026 Tagum Libuganon River Basin Flood Control Infrastructures- Carmen and Tagum City, Davao del Norte	UPMO - FCMC	NO	Foreign Guidelines- Competitive Bidding	06-05-2025	12-05-2025	27-05-2025											Loan from an International Financing Institution	5,500,000,000.00	0.00	5,500,000,000.00	0.00	0.00	0.00	COA, NACAP, CCWi	22-05-2025						Ongoing
310211300002000	24Z00028 Road Network Development Project in Conflict - Affected Areas in Mindanao Under JICA Loan Agreement No. PH-F-P1, SP-9, Manuangan Parang Road, Contract Package 1, Sta. 0+000 to Sta. 7+680 & Sta. 10+480 to Sta.17+418.82	UPMO - RMC I	No	Foreign Guidelines- Competitive Bidding	09-12-2024	13-12-2024	07-01-2025	28-01-2025	28-01-2025	29-01-2025	29-01-2025	07-03-2025	07-03-2025					Loan from an International Financing Institution	1,468,494,754.32	0.00	1,468,494,754.32	1,672,763,366.68	0.00	1,672,763,366.68	COA, NACAP, PGBC	19-12-2024	22-01-2025	22-01-2025	06-02-2025	06-02-2025		ongoing contract perfection
310211300002000	24Z00029 Road Network Development Project in Conflict - Affected Areas in Mindanao Under JICA Loan Agreement No. PH-F-P1, SP-9, Manuangan Parang Road, Contract Package 2, Sta. 7+680 to Sta. 10+480	UPMO - RMC I	No	Foreign Guidelines- Competitive Bidding	09-12-2024	13-12-2024	07-01-2025	28-01-2025	28-01-2025	29-01-2025	29-01-2025	07-03-2025	07-03-2025					Loan from an International Financing Institution	1,412,985,890.03	0.00	1,412,985,890.03	1,610,848,037.67	0.00	1,610,848,037.67	COA, NACAP, AAP	19-12-2024	22-01-2025	22-01-2025	06-02-2025	06-02-2025		ongoing contract perfection
-	24Z00013 Contract Package 1, Alabang - San Pedro / Biñan Section, Stage 2, Lakeshore Road Network (LLRN) Project - Phase I	UPMO - RMC II	No	Foreign Guidelines- Competitive Bidding	01-10-2024	08-10-2024	29-10-2024	14-01-2025	14-01-2025	15-01-2025	15-01-2025							Loan from an International Financing Institution	28,809,444,059.03	0.00	28,809,444,059.03	0.00	0.00	0.00	COA, NACAP, AAP	28-10-2024	08-01-2025	08-01-2025	12-02-2025	12-02-2025		Ongoing
-	24Z00014 Contract Package 2, San Pedro / Biñan - Cabuyao Section, Stage 2, Lakeshore Road Network (LLRN) Project - Phase I	UPMO - RMC II	No	Foreign Guidelines- Competitive Bidding	01-10-2024	08-10-2024	29-10-2024	14-01-2025	14-01-2025	15-01-2025	15-01-2025							Loan from an International Financing Institution	21,452,706,465.58	0.00	21,452,706,465.58	0.00	0.00	0.00	COA, NACAP, PHIDHRA	28-10-2024	08-01-2025	08-01-2025	12-02-2025	12-02-2025		Ongoing
-	24Z00015 Contract Package 3, Cabuyao - Calamba Section, Stage 2, Lakeshore Road Network (LLRN) Project - Phase I	UPMO - RMC II	No	Foreign Guidelines- Competitive Bidding	01-10-2024	08-10-2024	29-10-2024	14-01-2025	14-01-2025	15-01-2025	15-01-2025							Loan from an International Financing Institution	20,501,980,619.97	0.00	20,501,980,619.97	0.00	0.00	0.00	COA, NACAP, PGBC	28-10-2024	08-01-2025	08-01-2025	12-02-2025	12-02-2025		Ongoing
-	24Z00027 General Santos City Underpass (Mabuhay-Bulong Road and Digos-Makar Road Intersection),South Cotabato (Package 5)	BOC	No	Competitive Bidding	26-11-2024	28-11-2024	17-12-2024	07-01-2025	07-01-2025	08-01-2025	15-01-2025	28-01-2025	28-01-2025					Government of the Philippines (current year's budget)	149,991,310.67	0.00	149,991,310.67	148,461,919.59	0.00	148,461,919.59	COA, NACAP, ANSA-EAP	12-12-2024	19-12-2024	19-12-2024	15-01-2025	15-01-2025		ongoing contract perfection

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (PhP)			Contract Cost (PhP)			List of Invited Observers	Pre-bid Conf	Eligibility Check	Date of Receipt of Invitation				Delivery / Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2				CO3	Sub/ Open of Bids	Bid Evaluation	Post Qual		
-	24Z00021 – Construction of Office Buildings for Regional Project Management Office and Project Management Offices for Bangsamoro Region: Construction of DPWH Project Management Office – Tawi-Tawi, Barangay Karungdong, Municipality of	UPMO - BSPMC	No	Competitive Bidding	03-12-2024	22-01-2025	04-02-2025	25-02-2025	25-02-2025	26-02-2025	04-03-2025	11-03-2025	12-03-2025					Government of the Philippines (current year's budget)	101,325,000.00	0.00	101,325,000.00	99,925,809.40	0.00	99,925,809.40	COA, NACAP, CATW	30-01-2025	20-02-2025	20-02-2025	27-02-2025	06-03-2025		ongoing contract perfection
-	24Z00016 - Contract Package 6 - Construction of South Channel Bridge and High-Level Approaches (HLA) between Corregidor Island and Cavite shore for the Bataan - Cavite Interlink Bridge (BCIB) Project	UPMO - RMCII	No	Foreign Guidelines - Competitive Bidding	18-02-2025	21-02-2025	02-04-2025										Loan from an International Financing Institution	50,850,000,000.00	0.00	50,850,000,000.00	0.00	0.00	0.00	COA, NACAP, PGBC	28-03-2025						Ongoing	
-	24Z00033 Road Network Development Project in Conflict – Affected Areas in Mindanao, Sub-Project 2 Contract Package 1, Parang-Balabagan Road, Sta. 0+000 to Sta. 8+820, JICA Loan Agreement No. PH-F-P1	UPMO - RMC I	No	Foreign Guidelines - Competitive Bidding	04-03-2025	07-03-2025	08-04-2025	22-04-2025	22-04-2025	23-04-2025	-	11-06-2025	16-06-2025				Loan from an International Financing Institution	1,396,264,478.98	0.00	1,396,264,478.98	1,591,888,888.88	0.00	1,591,888,888.88	COA, NACAP, PhilDHRR A	03-04-2025	15-04-2025	15-04-2025	05-05-2025	05-05-2025		ongoing contract perfection	
-	24Z00034 Road Network Development Project In Conflict – Affected Areas in Mindanao, Sub-Project 2 Contract Package 2, Parang-Balabagan Road, Sta. 8+820 to Sta. 12+780, JICA Loan Agreement No. PH-F-P1	UPMO - RMC I	No	Foreign Guidelines - Competitive Bidding	04-03-2025	07-03-2025	08-04-2025	22-04-2025	22-04-2025	23-04-2025	-	11-06-2025	16-06-2025				Loan from an International Financing Institution	1,346,066,313.54	0.00	1,346,066,313.54	1,503,882,942.55	0.00	1,503,882,942.55	COA, NACAP, PhilDHRR A	03-04-2025	15-04-2025	15-04-2025	05-05-2025	05-05-2025		ongoing contract perfection	
-	24Z00035 Road Network Development Project In Conflict – Affected Areas in Mindanao, Sub-Project 2 Contract Package 4, Parang-Balabagan Road, Sta. 31+320 to Sta. 36+693.67, JICA Loan Agreement No. PH-F-P1	UPMO - RMC I	No	Foreign Guidelines - Competitive Bidding	04-03-2025	07-03-2025	08-04-2025	22-04-2025	22-04-2025	23-04-2025	-	11-06-2025	16-06-2025				Loan from an International Financing Institution	1,486,788,451.51	0.00	1,486,788,451.51	1,693,702,839.33	0.00	1,693,702,839.33	COA, NACAP, PhilDHRR A	03-04-2025	15-04-2025	15-04-2025	05-05-2025	05-05-2025		ongoing contract perfection	
-	25Z00002 Metro Manila Bridges Project (MMBP), Bridge No.2: Homeowner's Drive - A. Bonifacio Bridge	UPMO - BMC	No	Foreign Guidelines - Competitive Bidding	25-03-2025	01-04-2025	06-05-2025	03-06-2025	03-06-2025	04-06-2025	04-06-2025						Loan from an International Financing Institution	2,117,158,252.47	0.00	2,117,158,252.47	0.00	0.00	0.00	COA, NACAP, CCWI	05-05-2025	30-05-2025	30-05-2025	26-06-2025	26-06-2025		Ongoing	
-	24Z00020 Contract Package 4 (CP4) - Construction of South Marine Viaduct for the Bataan-Cavite Interlink Bridge (BCIB) Project	UPMO - RMC II	No	Foreign Guidelines - Competitive Bidding	10-06-2025	17-06-2025												49,291,612,553.97	0.00	49,291,612,553.97	0.00	0.00	0.00								Ongoing	
-	24Z00012 Contract Package 1B: Sucat to Alabang Section, Stage 1, Laguna Lakeshore Road Network (LLRN) Project - Phase I	UPMO - RMC II	No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution	29,439,710,000.00	0.00	29,439,710,000.00	0.00	0.00	0.00								Procurement not yet started	

Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Delivery / Completion/ Acceptance (if applicable)	
-	Retrofitting and Strengthening/Upgrading of Public School Buildings in Preparation for "The Big One" under IBRD Loan 9251-PH: Philippines Seismic Risk Reduction and Resilience Project (PSRRRP) - Batch 1	UPMO - BSPMC	NO	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		528,000,000.00	0.00	528,000,000.00	0.00	0.00	0.00								Procurement not yet started
-	Retrofitting and Strengthening/Upgrading of Public School Buildings in Preparation for "The Big One" under IBRD Loan 9251-PH: Philippines Seismic Risk Reduction and Resilience Project (PSRRRP) - Batch 2	UPMO - BSPMC	NO	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		528,000,000.00	0.00	528,000,000.00	0.00	0.00	0.00								Procurement not yet started
310204300011000	Cebu Mactan 4th Bridge and Mandaue Coastal Road Construction Project, Contract Package 3	UPMO - RMC I	No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		8,652,000,000.00	0.00	8,652,000,000.00	0.00	0.00	0.00								Procurement not yet started
310204300011000	Cebu Mactan 4th Bridge and Mandaue Coastal Road Construction Project, Contract Package 4	UPMO - RMC I	No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		11,412,000,000.00	0.00	11,412,000,000.00	0.00	0.00	0.00								Procurement not yet started
-	Contract Package 3 and Contract Package 5 (CP3 & CP5) - Construction of North Marine Viaduct, North Navigational Cable-Stayed Bridge and High-Level Approach Spans for the Bataan-Cavite Interlink Bridge (BCIB) Project		No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		55,100,000,000.00	0.00	55,100,000,000.00	0.00	0.00	0.00								Procurement not yet started
-	Road Network Development Project in Conflict-Affected Areas in Mindanao under JICA Loan Agreement No. PH-F-P1, Sub-Project 7, Marawi Ring Road, Contract Package 1		No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		900,000,000.00	0.00	900,000,000.00	0.00	0.00	0.00								Procurement not yet started
-	Road Network Development Project in Conflict-Affected Areas in Mindanao under JICA Loan Agreement No. PH-F-P1, Sub-Project 7, Marawi Ring Road, Contract Package 2		No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		900,000,000.00	0.00	900,000,000.00	0.00	0.00	0.00								Procurement not yet started
-	24Z00018 SP8A: Construction/Rehabilitation/Improvement of Sulu Circumferential Road, (Sta. 0+000 to Sta. 6+460)		No	Foreign Guidelines - Competitive Bidding													Loan from an International Financing Institution		779,754,323.95	0.00	779,754,323.95	0.00	0.00	0.00								Procurement not yet started
-	Panglao-Tagbilaran City Offshore Bridge Connector (PTCOBC) Project		No	Competitive Bidding													Loan from an International Financing Institution		7,246,820,000.00	0.00	7,246,820,000.00	0.00	0.00	0.00								Procurement not yet started

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities														ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Delivery / Completion / Acceptance (if applicable)	
	GOODS AND SERVICES																															
	Contract ID No.25GZ00002, ICD-2 Fiscal Accountability	IMS	No	Others - Foreign Funded Procurement	05-03-2025	12-03-2025	26-03-2025	14-05-2025	14-05-2025	14-05-2025								Government of the Philippines (current year's budget)	107,000,000.00	107,000,000.00	0.00	0.00	0.00	0.00	COA	26-03-2025	30-04-2025	30-04-2025	30-04-2025			
	Contract ID No. 25GZ00004, DPWH Wide Area Network (WAN) Connectivity and Internet Service (Lot - 2)	IMS	No	Competitive Bidding	19-03-2025	19-03-2025	27-03-2025	07-04-2025	07-04-2025	07-04-2025	07-05-2025	28-05-2025	28-05-2025					Government of the Philippines (current year's budget)	37,000,000.00	37,000,000.00	0.00	24,788,000.00	24,788,000.00	0.00	COA	27-03-2025	27-03-2025	27-03-2025	27-03-2025	07-05-2025		
	Contract ID No.25GZ00001, Cloud Web Hosting (1-Year Subscription) - Rebidding	IMS	No	Competitive Bidding	26-03-2025	26-03-2025	02-04-2025	16-04-2025	16-04-2025	16-04-2025	07-05-2025	09-05-2025	09-05-2025					Government of the Philippines (current year's budget)	4,600,000.00	4,600,000.00	0.00	3,888,000.00	3,888,000.00	0.00	COA	02-04-2025	16-04-2025	16-04-2025	16-04-2025	07-05-2025		
	Contract ID No.25GZ00005, Renewal and Additional Subscription of Adobe Licenses	IMS	No	Competitive Bidding	26-03-2025	26-03-2025	02-04-2025	16-04-2025	16-04-2025	16-04-2025	23-04-2025	09-05-2025	09-05-2025	29-05-2025	02-06-2025			Government of the Philippines (current year's budget)	18,000,000.00	18,000,000.00	0.00	14,715,768.07	14,715,768.07	0.00	COA	02-04-2025	16-04-2025	16-04-2025	16-04-2025	16-04-2025		
	Contract ID No.25GZ00007, Emergency Response Equipment for Transport and Mobility Restoration (ERETMR) under IBRD Loan 9251-PH: Philippines Seismic Risk Reduction and Resilience Project (PSRRRP)	BSPMC-Upmo	No	Competitive Bidding	10-04-2025	14-04-2025	07-05-2025	09-07-2025	09-07-2025	09-07-2025								Government of the Philippines (current year's budget)	26,304,000.00	26,304,000.00	0.00	0.00	0.00	0.00	COA	07-05-2025	21-05-2025	21-05-2025	21-05-2025			
	Contract ID No.24GZ00037, ISDN Trunkline Renewal - Rebidding	IMS	No	Competitive Bidding	05-02-2025	05-02-2025	19-02-2025	05-03-2025	05-03-2025	05-03-2025	26-03-2025	07-04-2025	07-04-2025	28-05-2025	05-06-2025			Government of the Philippines (current year's budget)	1,008,000.00	1,008,000.00	0.00	1,008,000.00	1,008,000.00	0.00	COA	19-02-2025	05-03-2025	05-03-2025	05-03-2025	26-03-2025		
	Contract ID No. 25GZ00011, Meals and Snacks	CDD, HRAS	No	Competitive Bidding	23-04-2025	24-04-2025	07-05-2025	21-05-2025	21-05-2025	21-05-2025	11-06-2025	17-06-2025	18-06-2025					Government of the Philippines (current year's budget)	1,789,500.00	1,789,500.00	0.00	1,704,000.00	1,704,000.00	0.00	COA	07-05-2025	21-05-2025	21-05-2025	21-05-2025	11-06-2025		
	Contract ID No. 24GZ00026, Supply, Delivery, Installation, Configuration and Commissioning of LED Wall Solution for the Use of Various Offices in the DPWH Central Office - Rebidding	IMS	No	Competitive Bidding	30-04-2025	30-04-2025	21-05-2025	04-06-2025	04-06-2025	04-06-2025	11-06-2025	19-06-2025	19-06-2025					Government of the Philippines (current year's budget)	20,900,000.00	20,900,000.00	0.00	20,388,555.00	20,388,555.00	0.00	COA	21-05-2025	04-06-2025	04-06-2025	04-06-2025	11-06-2025		
	Contract ID No. 25GZ00006, Procurement of Meals and Snacks - Rebidding	CDD, HRAS	No	Competitive Bidding	07-05-2025	07-05-2025	14-05-2025	28-05-2025	28-05-2025	28-05-2025	18-06-2025	19-06-2025	20-06-2025					Government of the Philippines (current year's budget)	4,524,000.00	4,524,000.00	0.00	4,267,640.00	4,267,640.00	0.00	COA	14-05-2025	28-05-2025	28-05-2025	28-05-2025	18-06-2025		
	Contract ID No. 24GZ00035, Supply and Delivery of Two (2) Units Brand New Electric Stake Truck with Dropside Body - Rebidding	BOE	No	Competitive Bidding	07-05-2025	08-05-2025	21-05-2025	11-06-2025	11-06-2025	11-06-2025								Government of the Philippines (current year's budget)	10,600,000.00	10,600,000.00	0.00	0.00	0.00	0.00	COA	21-05-2025	11-06-2025	11-06-2025	11-06-2025			
	Contract ID No. 25GZ00014, Supply and Delivery of Fuel Additives, Lubricants & Anti-Corrosives for Various Service Vehicles and Equipment assigned at DPWH Central Office and UPMO for One (1) Year (C.Y. 2025)	BOE	No	Competitive Bidding	28-05-2025	29-05-2025	11-06-2025	25-06-2025	25-06-2025	25-06-2025								Government of the Philippines (current year's budget)	2,023,169.00	2,023,169.00	0.00	0.00	0.00	0.00	COA	11-06-2025	25-06-2025	25-06-2025	25-06-2025			

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/Recommendation/Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual	Delivery / Completion/ Acceptance (if applicable)	
	Contract ID No. 25GZ00015, Supply and Delivery of Fuel (Unleaded Gasoline and Blended Diesel) for Use of Various DPWH Service Vehicles and Equipment for CY 2025	BOE	No	Competitive Bidding	04-06-2025	04-06-2025	18-06-2025	02-07-2025	02-07-2025	02-07-2025								Government of the Philippines (current year's budget)	37,972,000.00	37,972,000.00	0.00	0.00	0.00	0.00	COA	18-06-2025	02-07-2025	02-07-2025	02-07-2025			
	Contract ID No. 25GZ00012, Procurement of Contract for Office Supplies for the Use of Various Offices in the DPWH Central Office and UPMO's for 1st Quarter (CY 2025)	PrS	No	Competitive Bidding	04-06-2025	05-06-2025	18-06-2025	02-07-2025	02-07-2025	02-07-2025								Government of the Philippines (current year's budget)	2,212,894.14	2,212,894.14	0.00	0.00	0.00	0.00	COA	18-06-2025	02-07-2025	02-07-2025	02-07-2025			
	Contract ID No. 25GZ00016, Procurement of Meals and Snacks	CDD, HRAS	No	Competitive Bidding	04-06-2025	05-06-2025	18-06-2025	02-07-2025	02-07-2025	02-07-2025								Government of the Philippines (current year's budget)	2,797,200.00	2,797,200.00	0.00	0.00	0.00	0.00	COA	18-06-2025	02-07-2025	02-07-2025	02-07-2025			
	Contract ID No. 25GZ00013, Procurement of Customized Binders of Various Sizes for the Use of Different Offices in the DPWH Central Office including UPMOs for CY 2025 (1st Quarter)	RMD-HRAS	No	Competitive Bidding	04-06-2025	05-06-2025	18-06-2025	02-07-2025	02-07-2025	02-07-2025								Government of the Philippines (current year's budget)	3,309,184.50	3,309,184.50	0.00	0.00	0.00	0.00	COA	18-06-2025	02-07-2025	02-07-2025	02-07-2025			
	Contract ID No. 25GZ00004, DPWH Wide Area Network (WAN) Connectivity and Internet Service (Lot - 1) - Rebidding	IMS	No	Competitive Bidding	25-06-2025	26-06-2025	16-07-2025	30-07-2025	30-07-2025	30-07-2025								Government of the Philippines (current year's budget)	61,000,000.00	61,000,000.00	0.00	0.00	0.00	0.00	COA	16-07-2025	30-07-2025	30-07-2025	30-07-2025			
	Contract ID No.25GZ00019, Supply, Delivery, Installation and Configuration of SIP Trunkline	IMS	No	Competitive Bidding	25-06-2025	26-06-2025	16-07-2025	30-07-2025	30-07-2025	30-07-2025								Government of the Philippines (current year's budget)	1,500,000.00	1,500,000.00	0.00	0.00	0.00	0.00	COA	16-07-2025	30-07-2025	30-07-2025	30-07-2025			
	Contract ID No.25GZ00020, VMWARE Software Maintenance Renewal	IMS	No	Competitive Bidding	25-06-2025	26-06-2025	16-07-2025	30-07-2025	30-07-2025	30-07-2025								Government of the Philippines (current year's budget)	15,900,000.00	15,900,000.00	0.00	0.00	0.00	0.00	COA	16-07-2025	30-07-2025	30-07-2025	30-07-2025			
	Contract ID No. 25GZ00021, Data Center Equipment Maintenance	IMS	No	Competitive Bidding	25-06-2025	26-06-2025	16-07-2025	30-07-2025	30-07-2025	30-07-2025								Government of the Philippines (current year's budget)	11,475,000.00	11,475,000.00	0.00	0.00	0.00	0.00	COA	16-07-2025	30-07-2025	30-07-2025	30-07-2025			
	Contract ID No.25GZ00022, Endpoint Security Solutions	IMS	No	Competitive Bidding	25-06-2025	26-06-2025	16-07-2025	30-07-2025	30-07-2025	30-07-2025								Government of the Philippines (current year's budget)	31,000,000.00	31,000,000.00	0.00	0.00	0.00	0.00	COA	16-07-2025	30-07-2025	30-07-2025	30-07-2025			
	RFQ No.C-0704-0397-24, Procurement of Airconditioning and Airconditioning System	CDD-HRAS	No	NP-53.9 - Small Value Procurement	N/A	04-01-2025	N/A	08-01-2025	08-01-2025	08-01-2025	N/A	25-02-2025	28-02-2025					Government of the Philippines (current year's budget)	382,345.60	382,345.60	0.00	325,195.00	325,195.00	0.00	COA	N/A	08-01-2025	08-01-2025	08-01-2025	N/A		
	RFQ No.C-0800-0402-24, Procurement of Meals and Snacks	BOC	No	NP-53.9 - Small Value Procurement	N/A	04-01-2025	N/A	08-01-2025	08-01-2025	08-01-2025	N/A	17-01-2025	17-01-2025	23-01-2025	23-01-2025			Government of the Philippines (current year's budget)	330,000.00	330,000.00	0.00	262,350.00	262,350.00	0.00	COA	N/A	08-01-2025	08-01-2025	08-01-2025	N/A		
	RFQ No.C-1000-0400-24, Supply and Delivery of Equipment Logbook	BOE	No	Shopping S2.1(b) - Regular Office Supplies and Equipment not available in PS	N/A	14-01-2025	N/A	22-01-2025	22-01-2025	22-01-2025	N/A	25-02-2025	25-02-2025	29-04-2025	29-04-2025			Government of the Philippines (current year's budget)	250,000.00	250,000.00	0.00	199,200.00	199,200.00	0.00	COA	N/A	22-01-2025	22-01-2025	22-01-2025	N/A		

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Delivery / Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual			
	RFQ No.3C-0501-0260-24, Procurement of Security Paper	Budget Div. - FS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	02-01-2025	N/A	05-02-2025	05-02-2025	05-02-2025	N/A	10-03-2025	10-03-2025					Government of the Philippines (current year's budget)	240,000.00	240,000.00	0.00	178,000.00	178,000.00	0.00	COA	N/A	05-02-2025	05-02-2025	05-02-2025	N/A			
	RFQ No.2C-1000-0399-24, Equipment Repair and Maintenance	BOE	No	NP-53.9 - Small Value Procurement	N/A	01-03-2025	N/A	05-03-2025	05-03-2025	05-03-2025	N/A	25-04-2025	25-04-2025					Government of the Philippines (current year's budget)	96,541.76	96,541.76	0.00	96,000.00	96,000.00	0.00	COA	N/A	05-03-2025	05-03-2025	05-03-2025	N/A			
	RFQ No.2025-02-003, Procurement of Meals and Snacks	BQS	No	NP-53.9 - Small Value Procurement	N/A	10-02-2025	N/A	19-02-2025	19-02-2025	19-02-2025	N/A	28-02-2025	28-02-2025					Government of the Philippines (current year's budget)	120,000.00	120,000.00	0.00	112,000.00	112,000.00	0.00	COA	N/A	19-02-2025	19-02-2025	19-02-2025	N/A			
	RFQ No.2025-02-004, Procurement of Meals and Snacks	ESSD-PS	No	NP-53.9 - Small Value Procurement	N/A	11-02-2025	N/A	19-02-2025	19-02-2025	19-02-2025	N/A	28-02-2025	28-02-2025					Government of the Philippines (current year's budget)	24,000.00	24,000.00	0.00	24,000.00	24,000.00	0.00	COA	N/A	19-02-2025	19-02-2025	19-02-2025	N/A			
	RFQ No.2025-02-005, Procurement of Educational Materials and Supplies	ESSD-PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	10-02-2025	N/A	19-02-2025	19-02-2025	19-02-2025	N/A	18-03-2025	18-03-2025	10-04-2025	10-04-2025			Government of the Philippines (current year's budget)	40,451.67	40,451.67	0.00	36,000.00	36,000.00	0.00	COA	N/A	19-02-2025	19-02-2025	19-02-2025	N/A			
	RFQ No.2025-02-011, Procurement of Office Equipment	SPMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-03-2025	N/A	12-03-2025	12-03-2025	12-03-2025	N/A	15-04-2025	15-04-2025	09-06-2025	09-06-2025			Government of the Philippines (current year's budget)	98,533.32	98,533.32	0.00	88,000.00	88,000.00	0.00	COA	N/A	12-03-2025	12-03-2025	12-03-2025	N/A			
	RFQ No.2025-02-038-C, Procurement of Meals and Snacks	CWD & GSD, PrS	No	NP-53.9 - Small Value Procurement	N/A	01-03-2025	N/A	05-03-2025	05-03-2025	05-03-2025	N/A	26-03-2025	26-03-2025					Government of the Philippines (current year's budget)	183,000.00	183,000.00	0.00	176,900.00	176,900.00	0.00	COA	N/A	05-03-2025	05-03-2025	05-03-2025	N/A			
	RFQ No.2025-02-041, Procurement of Office Supplies	HRMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-03-2025	N/A	12-03-2025	12-03-2025	12-03-2025	N/A	06-05-2025	06-05-2025					Government of the Philippines (current year's budget)	234,000.00	234,000.00	0.00	171,000.00	171,000.00	0.00	COA	N/A	12-03-2025	12-03-2025	12-03-2025	N/A			
	RFQ No.2025-03-054, Procurement of Newspaper	RMD-HRAS	No	NP-53.9 - Small Value Procurement	N/A	10-03-2025	N/A	19-03-2025	19-03-2025	19-03-2025	N/A	28-04-2025	28-04-2025					Government of the Philippines (current year's budget)	851,910.00	851,910.00	0.00	851,910.00	851,910.00	0.00	COA	N/A	19-03-2025	19-03-2025	19-03-2025	N/A			
	RFQ No.2025-03-076, Procurement of Tokens and Awards	Statistics Division - PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	20-03-2025	N/A	26-03-2025	26-03-2025	26-03-2025	N/A	08-05-2025	08-05-2025					Government of the Philippines (current year's budget)	132,166.67	132,166.67	0.00	112,500.00	112,500.00	0.00	COA	N/A	26-03-2025	26-03-2025	26-03-2025	N/A			
	RFQ No.2025-03-093, Procurement of Security Paper	Budget Div. - FS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	27-03-2025	N/A	02-04-2025	02-04-2025	02-04-2025	N/A	02-06-2025	02-06-2025					Government of the Philippines (current year's budget)	700,000.00	700,000.00	0.00	307,195.00	307,195.00	0.00	COA	N/A	02-04-2025	02-04-2025	02-04-2025	N/A			

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Delivery / Completion/ Acceptance (If applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		
	RFQ No.2025-03-105, Procurement of Office Equipment	Statistics Division - PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	03-04-2025	N/A	10-04-2025	10-04-2025	10-04-2025	N/A	26-05-2025	26-05-2025					Government of the Philippines (current year's budget)	61,866.69	61,866.69	0.00	46,000.00	46,000.00	0.00	COA	N/A	10-04-2025	10-04-2025	10-04-2025	N/A		
	RFQ No.2025-03-107, Procurement of Safety and Occupational Products	Statistics Division - PS	No	NP-53.9 - Small Value Procurement	N/A	03-04-2025	N/A	10-04-2025	10-04-2025	10-04-2025	N/A	08-05-2025	19-05-2025					Government of the Philippines (current year's budget)	324,220.00	324,220.00	0.00	147,900.00	147,900.00	0.00	COA	N/A	10-04-2025	10-04-2025	10-04-2025	N/A		
	RFQ No.2025-03-098, Procurement of Airconditioning and Airconditioning System	FMD-HRAS	No	NP-53.9 - Small Value Procurement	N/A	03-04-2025	N/A	10-04-2025	10-04-2025	10-04-2025	N/A	21-05-2025	21-05-2025					Government of the Philippines (current year's budget)	810,564.61	810,564.61	0.00	794,381.58	794,381.58	0.00	COA	N/A	10-04-2025	10-04-2025	10-04-2025	N/A		
	RFQ No.2025-04-110, Procurement of Newspaper	GSD-PrS	No	NP-53.9 - Small Value Procurement	N/A	09-04-2025	N/A	16-04-2025	16-04-2025	16-04-2025	N/A	06-05-2025	06-05-2025					Government of the Philippines (current year's budget)	996,300.00	996,300.00	0.00	780,192.00	780,192.00	0.00	COA	N/A	16-04-2025	16-04-2025	16-04-2025	N/A		
	RFQ No. 2025-04-121, Procurement of Equipment Logbook	BOE	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	21-04-2025	N/A	30-04-2025	30-04-2025	30-04-2025	N/A	23-06-2025	23-06-2025					Government of the Philippines (current year's budget)	234,000.00	234,000.00	0.00	166,000.00	166,000.00	0.00	COA	N/A	23-04-2025	23-04-2025	23-04-2025	N/A		
	RFQ No.2025-04-123, Procurement of Meals and Snacks	BRS	No	NP-53.9 - Small Value Procurement	N/A	21-04-2025	N/A	30-04-2025	30-04-2025	30-04-2025	N/A	09-05-2025	09-05-2025	09-06-2025	09-06-2025			Government of the Philippines (current year's budget)	254,400.00	254,400.00	0.00	223,872.00	223,872.00	0.00	COA	N/A	23-04-2025	23-04-2025	23-04-2025	N/A		
	PR No. 2025-03-090, Renewal of Formbird Subscription for One (1) Year for DPWh Fleet Management System 9FleetMS)	BOE	No	Direct Contracting	N/A	N/A	N/A	N/A	N/A	02-04-2025	N/A	28-04-2025	28-04-2025					Government of the Philippines (current year's budget)	4,000,000.00	4,000,000.00	0.00	0.00	0.00	0.00	COA	N/A	N/A	N/A	02-04-2025	N/A		
	PR No. 2025-04-132, Renewal of PTV Vision Traffic Suite Software Maintenance	BOE	No	Direct Contracting	N/A	N/A	N/A	N/A	N/A	30-04-2025	N/A	09-05-2025	09-05-2025	20-06-2025	27-06-2025			Government of the Philippines (current year's budget)	1,550,389.68	1,550,389.68	0.00	0.00	0.00	0.00	COA	N/A	N/A	N/A	30-04-2025	N/A		
	RFQ No.2025-04-156, Procurement of Office Supplies and Devices	ESSD-PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A							Government of the Philippines (current year's budget)	12,020.00	12,020.00	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		
	RFQ No.2025-04-157, Procurement of General Merchandise	ESSD-PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A							Government of the Philippines (current year's budget)	22,580.00	22,580.00	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		
	RFQ No.2025-04-158, Procurement of Printing Services	ESSD-PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A							Government of the Philippines (current year's budget)	41,300.00	41,300.00	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities												Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation						Delivery / Completion/ Acceptance (If applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion		Inspection & Acceptance	Total	MOOE	CO	Total2	MOOE2		CO3	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		
	RFQ No.2025-04-124C, Procurement of Office Equipment Supplies and Consumables	BMC-UPMO	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A	16-06-2025	16-06-2025					Government of the Philippines (current year's budget)	179,300.00	179,300.00	0.00	133,550.00	133,550.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		
	RFQ No.2025-05-159, Procurement of Office Supplies	ESSD-PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A							Government of the Philippines (current year's budget)	12,375.00	12,375.00	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		
	RFQ No.2025-05-163, Procurement of Airconditioning and Airconditioning System	LS	No	NP-53.9 - Small Value Procurement	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A	20-06-2025	20-06-2025					Government of the Philippines (current year's budget)	141,297.80	141,297.80	0.00	130,995.00	130,995.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		
	RFQ No.2025-03-063, Procurement of Plastic Products - Rebidding	SPMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	06-05-2025	N/A	14-05-2025	14-05-2025	14-05-2025	N/A							Government of the Philippines (current year's budget)	150,098.34	150,098.34	0.00	0.00	0.00	0.00	COA	N/A	14-05-2025	14-05-2025	14-05-2025	N/A		
	RFQ No.2025-03-092, Procurement of Safety hard Hat Helmet - Rebidding	IAS	No	NP-53.9 - Small Value Procurement	N/A	21-05-2025	N/A	28-05-2025	28-05-2025	28-05-2025	N/A							Government of the Philippines (current year's budget)	20,000.00	20,000.00	0.00	0.00	0.00	0.00	COA	N/A	28-05-2025	28-05-2025	28-05-2025	N/A		
	RFQ No.2C-1000-0365-24C, Repair and Maintenance of Heavy Equipment	BOE	No	NP-53.9 - Small Value Procurement	N/A	22-05-2025	N/A	28-05-2025	28-05-2025	28-05-2025	N/A							Government of the Philippines (current year's budget)	304,951.94	304,951.94	0.00	0.00	0.00	0.00	COA	N/A	28-05-2025	28-05-2025	28-05-2025	N/A		
	RFQ No.2025-05-182, Procurement of Office Equipment Supplies and Consumables	SPMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	22-05-2025	N/A	28-05-2025	28-05-2025	28-05-2025	N/A							Government of the Philippines (current year's budget)	263,120.00	263,120.00	0.00	0.00	0.00	0.00	COA	N/A	28-05-2025	28-05-2025	28-05-2025	N/A		
	RFQ No.2025-03-097, Procurement of Airconditioning and Airconditioning System	FMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	22-05-2025	N/A	28-05-2025	28-05-2025	28-05-2025	N/A							Government of the Philippines (current year's budget)	202,600.00	202,600.00	0.00	0.00	0.00	0.00	COA	N/A	28-05-2025	28-05-2025	28-05-2025	N/A		
	RFQ No.2025-04-155, Procurement of Hardware and Construction Supplies and Materials	RMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	22-05-2025	N/A	28-05-2025	28-05-2025	28-05-2025	N/A							Government of the Philippines (current year's budget)	168,722.00	168,722.00	0.00	0.00	0.00	0.00	COA	N/A	28-05-2025	28-05-2025	28-05-2025	N/A		
	RFQ No. 2025-05-192, Procurement of Printing Supplies	BRS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	28-05-2025	N/A	04-06-2025	04-06-2025	04-06-2025	N/A							Government of the Philippines (current year's budget)	105,000.00	105,000.00	0.00	0.00	0.00	0.00	COA	N/A	04-06-2025	04-06-2025	04-06-2025	N/A		

Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities												Source of Funds	ABC (Php)			Contract Cost (Php)			Date of Receipt of Invitation							Delivery / Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion		Inspection & Acceptance	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		
	RFQ No.2025-05-190, Repair and Maintenance of Heavy Equipment	BOE	No	NP-53.9 - Small Value Procurement	N/A	28-05-2025	N/A	04-06-2025	04-06-2025	04-06-2025	N/A							Government of the Philippines (current year's budget)	962,765.00	962,765.00	0.00	0.00	0.00	0.00	COA	N/A	04-06-2025	04-06-2025	04-06-2025	N/A		
	RFQ No. 2025-03-104, Procurement of Surveying Instruments - Rebidding	Statistics Division - PS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	30-05-2025	N/A	04-06-2025	04-06-2025	04-06-2025	N/A							Government of the Philippines (current year's budget)	82,673.33	82,673.33	0.00	0.00	0.00	0.00	COA	N/A	04-06-2025	04-06-2025	04-06-2025	N/A		
	RFQ No. 2025-05-181, Procurement of Office Equipment Supplies and Consumables	SRS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	30-05-2025	N/A	04-06-2025	04-06-2025	04-06-2025	N/A							Government of the Philippines (current year's budget)	513,700.00	513,700.00	0.00	0.00	0.00	0.00	COA	N/A	04-06-2025	04-06-2025	04-06-2025	N/A		
	RFQ No. 2025-05-221, Procurement of Printing Supplies	COA	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	05-06-2025	N/A	11-06-2025	11-06-2025	11-06-2025	N/A							Government of the Philippines (current year's budget)	104,500.00	104,500.00	0.00	0.00	0.00	0.00	COA	N/A	11-06-2025	11-06-2025	11-06-2025	N/A		
	RFQ No. 2025-04-129, Repair and Maintenance of Service Vehicle	BOE	No	NP-53.9 - Small Value Procurement	N/A	05-06-2025	N/A	11-06-2025	11-06-2025	11-06-2025	N/A							Government of the Philippines (current year's budget)	124,800.00	124,800.00	0.00	0.00	0.00	0.00	COA	N/A	11-06-2025	11-06-2025	11-06-2025	N/A		
	RFQ No. 2025-05-223, Repair and Maintenance of Service Vehicle	BOE	No	NP-53.9 - Small Value Procurement	N/A	11-06-2025	N/A	18-06-2025	18-06-2025	18-06-2025	N/A							Government of the Philippines (current year's budget)	42,300.00	42,300.00	0.00	0.00	0.00	0.00	COA	N/A	18-06-2025	18-06-2025	18-06-2025	N/A		
	RFQ No. 2025-03-065C, Procurement of Office Equipment	OD-HRAS, BOE	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	16-06-2025	N/A	25-06-2025	25-06-2025	25-06-2025	N/A							Government of the Philippines (current year's budget)	55,307.09	55,307.09	0.00	0.00	0.00	0.00	COA	N/A	25-06-2025	25-06-2025	25-06-2025	N/A		
	RFQ No. 2025-05-187, Procurement of Airconditioning and Airconditioning System	FMD-HRAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	18-06-2025	N/A	25-06-2025	25-06-2025	25-06-2025	N/A							Government of the Philippines (current year's budget)	111,755.60	111,755.60	0.00	0.00	0.00	0.00	COA	N/A	25-06-2025	25-06-2025	25-06-2025	N/A		
	RFQ No.2025-03-092, Procurement of Safety Hard Hat Helmet - Rebidding	IAS	No	Shopping 52.1(b) - Regular Office Supplies and Equipment no available in PS	N/A	26-06-2025	N/A	02-07-2025	02-07-2025	02-07-2025	N/A							Government of the Philippines (current year's budget)	20,000.00	20,000.00	0.00	0.00	0.00	0.00	COA	N/A	02-07-2025	02-07-2025	02-07-2025	N/A		

646																																
Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation					Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3		Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		Delivery / Completion/ Acceptance (If applicable)
	CONSULTANCY SERVICES																															
310204300011000	21CSZ002 - Consulting Services on Tender Assistance and Construction Supervision of the Cebu-Mactan Bridge (4th Bridge) and Coastal Road Construction Project	UPMO-RMC1	No	Foreign Guidelines - Alternative Method	11-03-2021	23-02-2024	29-02-2024	N/A	25-04-2024	22-11-2024	N/A	19-12-2024	19-12-2024					Loan from an International Financing Institution	2,225,901,301.23	0.00	2,225,901,301.23	2,134,543,639.50	0.00	2,134,543,639.50	Ombudsman, COA, PICE, COFILCO, CBD	22-02-2024	N/A	18-04-2024	15-11-2024	N/A		Adherence to the revised timeline depended on the duration of JICA's review process, which influenced the scheduling of subsequent procurement stages. The bid evaluation phase progressed with
310304300001000	22CSZ012 - Consulting Services for the Construction Supervision of Metro Manila Priority Bridges Seismic Improvement Project (MMPBSIP), JICA Loan No. PH-260	UPMO-BMC	No	Foreign Guidelines - Alternative Method	23-05-2024	24-05-2024	30-08-2024	N/A	05-12-2024	06-02-2025	N/A	08-05-2025	08-05-2025					Loan from an International Financing Institution	444,103,748.55	0.00	444,103,748.55	373,893,580.21	0.00	373,893,580.21	COA, Ombudsman, PICE, COFILCO	22-08-2024	N/A	28-11-2024	30-01-2025	N/A		Adherence to the revised timeline due to JICA's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages. The project is
310204300012000	23CSZ004 - Consulting Services for the Independent Design Check for Panay-Guimaras-Negros Island Bridges Project	UPMO-RMC1	No	Foreign Guidelines - Alternative Method	01-06-2023	27-02-2024	01-08-2024	N/A	22-08-2024	30-08-2024	N/A	09-12-2024	13-12-2024					Loan from an International Financing Institution	309,162,525.55	0.00	309,162,525.55	0.00	0.00	0.00	Ombudsman, COA, PICE, COFILCO, CBD	26-07-2024	N/A	16-08-2024	24-08-2024	N/A		Adherence to the revised timeline depended on the duration of KEXIM's review process, which influenced the scheduling of subsequent procurement stages. The Notice of Award was issued
320102300012000	23CSZ103 - Project Implementation Consultants (PIC) under Integrated Flood Resilience and Adaptation 1 (InFRA 1) Project	UPMO-FCMC	No	Foreign Guidelines - Alternative Method	09-11-2023	16-11-2023	02-05-2024	N/A	13-06-2024	24-10-2024	N/A	18-11-2024	18-11-2024					Loan from an International Financing Institution	1,882,194,876.04	0.00	1,882,194,876.04	1,542,641,801.57	0.00	1,542,641,801.57	Ombudsman, COA, PICE, COFILCO, CBD	25-04-2024	N/A	06-06-2024	17-10-2024	N/A		Adherence to the revised timeline depended on the duration of ADB's review process, which influenced the scheduling of subsequent procurement stages. The Notice of Award was issued on November 18,

Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities														ABC (Php)			Contract Cost (Php)			List of Invited Observers	Date of Receipt of Invitation					Delivery / Completion / Acceptance (If applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3		Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		
200000101073000	24CSZ004 - Consultancy Services for the Detailed Engineering Design, Preparation of Bidding Documents, Construction Supervision, and Post-Construction Supervision for the Construction/Improvement of Samar Pacific Coastal Road II Project	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	18-04-2024	25-04-2024	05-12-2024	N/A	06-03-2025		N/A							Loan from an International Financing Institution	565,000,000.00	0.00	565,000,000.00	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, PhilDHRA	28-11-2024	N/A	27-02-2025		N/A		Adherence to the revised timeline due to XEDCP's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
310204300013000	24CSZ005 - Consulting Services for the Detailed Engineering Design, Tender Assistance and Construction Supervision for the works under Dalton Pass East Alignment Road Project	UPMO - RMC I	No	Foreign Guidelines - Alternative Method	23-03-2024	04-04-2025	10-04-2025	N/A	22-05-2025									Loan from an International Financing Institution	5,061,636,867.00	0.00	5,061,636,867.00	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, COA	03-04-2025	N/A	15-05-2025				Adherence to the revised timeline due to JICA's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
300105300001000	24CSZ012 - Project Management Specialist for the Implementation of Philippines Seismic Risk Reduction and Resilience Project (PSRRRP) under IBRD Loan 9251-PH	UPMO - BSPMC	No	Foreign Guidelines - Alternative Method				N/A			N/A							Loan from an International Financing Institution	9,986,448.00	0.00	9,986,448.00	0.00	0.00	0.00			N/A			N/A		*Pre-Procurement Stage: A discussion of the revised draft Terms of Reference was held last April 03, 2025.
	24CSZ013 - Consulting Services for the Detailed Engineering and Architectural Design (DEAD) and Special Studies of Various DPWH Projects CY 2024, Contract Package 1 - Region V	Bureau of Design (BOD)	No	Competitive Bidding	08-08-2024	21-08-2024	19-09-2024	30-08-2024	03-10-2024	28-10-2024	12-12-2024	17-12-2024	17-12-2024					Government of the Philippines (continuing year's budget)	129,827,608.37	0.00	129,827,608.37	128,248,432.50	0.00	128,248,432.50	Ombudsman, COA, PICE, COFILCO, PIEP	12-09-2024	22-08-2024	26-09-2024	24-10-2024	05-12-2024		*Contract Signing Stage: The Notice of Award was issued by the HoPE on December 17, 2024. As of January 2, 2025, the project has progressed to the contract perfection and signing stage.
	24CSZ014 - Consulting Services for the Detailed Engineering and Architectural Design (DEAD) and Special Studies of Various DPWH Projects CY 2024, Contract Package 2 - Region X	Bureau of Design (BOD)	No	Competitive Bidding	08-08-2024	21-08-2024	19-09-2024	30-08-2024	03-10-2024	28-10-2024	12-12-2024	17-12-2024	17-12-2024					Government of the Philippines (continuing year's budget)	66,148,611.11	0.00	66,148,611.11	65,285,325.00	0.00	65,285,325.00	Ombudsman, COA, PICE, COFILCO, PIEP	12-09-2024	22-08-2024	26-09-2024	24-10-2024	05-12-2024		*Contract Signing Stage: The Notice of Award was issued by the HoPE on December 17, 2024. As of January 2, 2025, the project has progressed to the contract perfection and signing stage.

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Remarks (Explaining changes from the APP)	
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/Recommendation/Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		Delivery / Completion/ Acceptance (if applicable)
	24CSZ015 - Consulting Services for the Detailed Engineering and Architectural Design (DEAD) and Special Studies of Various DPWH Projects CY 2024, Contract Package 1 - Region V	Bureau of Design (BOD)	No	Competitive Bidding	08-08-2024	21-08-2024	19-09-2024	30-08-2024	03-10-2024	28-10-2024	12-12-2024	17-12-2024	17-12-2024					Government of the Philippines (continuing year's budget)	53,990,620.10	0.00	53,990,620.10	53,106,914.23	0.00	53,106,914.23	Ombudsman, COA, PICE, COFILCO, PIEP	12-09-2024	22-08-2024	26-09-2024	24-10-2024	05-12-2024		*Contract Signing Stage: The Notice of Award was issued by the HoPE on December 17, 2024. As of January 2, 2025, the project has progressed to the contract perfection and signing stage.
	24CSZ019 - Consulting Services for the Conduct of Detailed Engineering Design of Flood Control for Pampanga and Bicol River Basins- Package I	UPMO - FCMC	No	Foreign Guidelines - Competitive Bidding	26-09-2024	04-10-2024	13-02-2025	N/A	27-03-2025	19-06-2025	N/A							Loan from an International Financing Institution	293,333,811.57	0.00	293,333,811.57	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, COA	06-02-2025	N/A	17-03-2025	13-06-2025	N/A		Adherence to the revised timeline due to EXIMBANKS's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
	24CSZ020 - Consulting Services for the Conduct of Detailed Engineering Design of Flood Control for Panay and Agusan River Basins- Package II	UPMO - FCMC	No	Foreign Guidelines - Competitive Bidding	26-09-2024	04-10-2024	13-02-2025	N/A	27-03-2025	19-06-2025	N/A							Loan from an International Financing Institution	299,047,937.79	0.00	299,047,937.79	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, COA	06-02-2025	N/A	17-03-2025	13-06-2025	N/A		Adherence to the revised timeline due to EXIMBANKS's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
310306300007000	24CSZ023 - Consulting Services for the Construction Supervision of the Priority Bridges Crossing Pasig-Marikina River and Manggahan Floodway Bridges Construction Project under China Government Financing Facility (Rebidding)	UPMO - BMC	No	Competitive Bidding	17-12-2024	17-01-2025	20-02-2025	24-01-2025	24-04-2025	13-06-2025								Government of the Philippines (continuing year's budget)	571,629,232.50	0.00	571,629,232.50	0.00	0.00	0.00	Ombudsman, COA, PICE, COFILCO	13-02-2025	16-01-2025	16-04-2025	05-06-2025			Pending advertisement due to pending issuance of the Certificate of Availability of Allotment (CAA) from the Finance Service.
200000101137000	24CSZ025 - Technical Assistance in Policy Formulation on Road Safety including Capacity Building	Bureau of Quality and Safety (BQS)	No	NP-53.9 - Small Value Procurement	13-02-2025	14-02-2025	20-02-2025	06-03-2025	06-03-2025	03-04-2025	15-05-2025	28-05-2025	28-05-2025					Government of the Philippines (continuing year's budget)	935,250.00	0.00	935,250.00	871,740.00	0.00	871,740.00	COFILCO, PICE, Ombudsman, COA	13-02-2025	27-02-2025	27-02-2025	27-03-2025	08-05-2025		The perfection of Contract Agreement is still ongoing, along with the issuance of Notice to Proceed.
310204300020000	24CSZ101 - Consulting Services for the Detailed Engineering Design of Central Mindanao High Standard Highway Construction Project, Sections 2-5 of Cagayan de Oro-Malaybalay Section	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	30-11-2024	22-12-2024	N/A	N/A	30-01-2025		N/A							Loan from an International Financing Institution	1,289,341,189.75	0.00	1,289,341,189.75	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, AAP, ANSA-EAP	N/A	N/A	23-01-2025		N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages. The Evaluation of

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (PHP)			Contract Cost (PHP)			List of Invited Observers	Date of Receipt of Invitation					Delivery Completion/ Acceptance (If applicable)	Remarks: (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf.	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/ Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2		CO3	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation		
310204300020000	24CSZ102 - Consulting Services for the Feasibility Study and Detailed Engineering Design of Samar and Agusan Daang Maharlika Road Improvement Project	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	30-11-2023	12-01-2025	N/A	N/A	30-01-2025		N/A						Loan from an International Financing Institution	571,150,019.39	0.00	571,150,019.39	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, AAP, ANSA-EAP	N/A	N/A	23-01-2025		N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages. The Evaluation of
409902000000000	24CSZ103 - Consulting Services for the Detailed Engineering Design of the Integrated Flood Resilience and Adaptation 2 (InFRA 2) Project - ADB Loan No. 4424-PHI	UPMO - FCMC	No	Foreign Guidelines - Alternative Method	09-11-2023	16-11-2023	06-06-2024	N/A	04-07-2024	22-10-2024	N/A	18-11-2024	18-11-2024				Loan from an International Financing Institution	604,608,669.28	0.00	604,608,669.28	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, PGBC, PIEP	30-05-2024	N/A	27-06-2024	14-10-2024	N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages. The perfection of
310204300015000	24CSZ104 - Consulting Services for the Project Management Consultant (PMC) of the Bataan – Cavite Interlink Bridge (BCIB) Project	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	16-05-2024	23-05-2024	10-10-2024	N/A	14-11-2024	19-06-2025	N/A						Loan from an International Financing Institution	1,690,000,000.00	0.00	1,690,000,000.00	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, PGBC, PIEP	03-10-2024	N/A	07-11-2024	13-06-2025	N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
310204300015000	24CSZ105 - Consulting Services for the Construction Supervision of the Bataan – Cavite Interlink Bridge (BCIB) Project	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	20-06-2024	27-06-2024	24-10-2024	N/A	16-01-2025		N/A						Loan from an International Financing Institution	6,000,000,000.00	0.00	6,000,000,000.00	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, PGBC, PIEP, AAP	17-10-2024	N/A	07-01-2025		N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
310204300015000	24CSZ106 - Consulting Services for the Engineering Support during Construction (ESDC) of the Bataan – Cavite Interlink Bridge (BCIB) Project	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	16-05-2024	N/A	05-09-2024	N/A	26-09-2024	25-03-2025	N/A						Loan from an International Financing Institution	2,850,000,000.00	0.00	2,850,000,000.00	0.00	0.00	0.00	Ombudsman, COA, PICE, COFILCO	30-08-2024	N/A	19-09-2024	20-03-2025	N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.
310204300016000	24CSZ108 - Consulting Services for the Construction Supervision (CS) of Contract Packages 1-3 under Stage 2 of the Laguna Lakeshore Road Network Project Phase I	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	19-09-2024	26-09-2024	03-04-2025	N/A	08-05-2025		N/A						Loan from an International Financing Institution	1,996,477,000.00	0.00	1,996,477,000.00	0.00	0.00	0.00	Ombudsman, COA, PICE, COFILCO	27-03-2025	N/A	24-04-2025		N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													ABC (PHP)			Contract Cost (PHP)			Date of Receipt of Invitation							Delivery / Completion / Acceptance (if applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution/Recommendation/Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance	Source of Funds	Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual		
320102300012000	24CSZ109 - External Resettlement Monitoring Consultant for the Integrated Flood Resilience and Adaptation 1 (InFRA 1) Project under ADB Loan No. 4345-PHI	UPMO - FCMC	No	Foreign Guidelines - Alternative Method	21-11-2024	20-12-2024	08-05-2025	N/A	29-05-2025		N/A						Loan from an International Financing Institution	18,570,536.42	0.00	18,570,536.42	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, COA	24-04-2025	N/A	22-05-2025		N/A		Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.	
310204300016000	25CSZ001 - Consulting Services for the Construction Supervision (CS) of Contract Package 1B: Sucat to Alabang Section under Stage 1 of the Laguna Lakeshore Road Network Project - Phase I	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	15-05-2025	22-05-2025											Loan from an International Financing Institution	1,065,170,000.00	0.00	1,065,170,000.00	0.00	0.00	0.00								Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.	
300110200008000	25CSZ002 - Independent Consultancy Services for Tarlac-Pangasinan-La Union Expressway (TPLEX) Extension Project	Public-Private Partnership Service (PPPS)	No	Competitive Bidding	15-05-2025	22-05-2025	26-06-2025	29-05-2025									Government of the Philippines (current year's budget)	335,752,343.00	0.00	335,752,343.00	0.00	0.00	0.00	COFILCO, PICE, Ombudsman, COA	19-06-2025	22-05-2025					Adherence to the revised timeline due to ADB's review process and approval of the submitted documentary requirements influenced the subsequent procurement stages.	
3001053000001000	25CSZ003 - Consulting Services for the Capacity Building for Emergency Preparedness and Response in Public Works in Preparation for 'The Big One' under IBRD Loan 9251-PH: Philippine Seismic Risk Reduction and Resilience Project	UPMO - RMC II	No	Foreign Guidelines - Alternative Method													Loan from an International Financing Institution	125,000,000.00	0.00	125,000,000.00	0.00	0.00	0.00								Procurement Activity not yet starting as the discussions on the revised draft Terms of Reference is ongoing.	
310204300016000	25CSZ101 - Consulting Services to Undertake the External Monitoring Agent (EMA) for the Environmental Impact Assessment (EIA) and Resettlement Plan (RP) of the Laguna Lakeshore Road Network project - Phase I	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	27-02-2025	04-03-2025											Loan from an International Financing Institution	133,350,000.00	0.00	133,350,000.00	0.00	0.00	0.00								The Project is currently at the preparation of the Submission 1 Documents, prior to its submission to ADB for its comments/No Objection Letter.	
310306300018000	25CSZ102 - Consulting Services for the Construction Supervision of the Metro Manila Bridges Project (MMBP), under ADB Financing, ADB Loan No. 4168-PHI (Rebidding)	UPMO - BMC	No	Foreign Guidelines - Alternative Method	13-03-2025	17-03-2025											Loan from an International Financing Institution	795,331,499.26	0.00	795,331,499.26	0.00	0.00	0.00								The Project is currently at the preparation of the Submission 1 Documents, prior to its submission to ADB for its comments/No Objection Letter.	


Procurement Monitoring Report as of June 30, 2025

Code (PAP)	Procurement Project	PMO/End-User	Is this an Early Procurement Activity?	Mode of Procurement	Actual Procurement Activities													Source of Funds	ABC (PhP)			Contract Cost (PhP)			Date of Receipt of Invitation							Delivery / Completion/ Acceptance (if applicable)	Remarks (Explaining changes from the APP)
					Pre-Proc Conference	Ads/Post of IB	Pre-bid Conf	Eligibility Check	Sub/Open of Bids	Bid Evaluation	Post Qual	Date of BAC Resolution Recommending Award	Notice of Award	Contract Signing	Notice to Proceed	Delivery/Completion	Inspection & Acceptance		Total	MOOE	CO	Total2	MOOE2	CO3	List of Invited Observers	Pre-bid Conf	Eligibility Check	Sub/ Open of Bids	Bid Evaluation	Post Qual			
310205300002000	25CSZ103 - Consulting Services for the Construction Supervision Consultant for SP8A: Construction/Rehabilitation/Improvement of Sulu Circumferential Road (Sta. 0+000 to Sta. 6+460) under Output 1 of ADB Loan No. 3631 – PHI: Improving Growth	UPMO - RMC II	No	Foreign Guidelines - Alternative Method	22-05-2025												Loan from an International Financing Institution	70,177,889.16	0.00	70,177,889.16	0.00	0.00	0.00								Preparation of the documents to be submitted to ADB for its concurrence to the draft Request for Proposals (RFP), and other Submission 1 Documents.		
	Detailed Engineering Design, Tender Assistance and Construction Supervision of the Arterial Road Bypass Project, Phase III, Additional Works (Construction of Maharlika Highway - Plaridel Bypass Left-Turn Flyover and Rehabilitation Works for Phase I and Phase	UPMO - RMC I	No	Foreign Guidelines - Alternative Method													Loan from an International Financing Institution	265,289,920.00	0.00	265,289,920.00	0.00	0.00	0.00								Procurement Activity not yet starting.		
	Construction Supervision of Panay-Gulmaras-Negros Island Bridges Project - Section A	UPMO - RMC I	No	Foreign Guidelines - Alternative Method													Loan from an International Financing Institution	4,483,590,000.00	0.00	4,483,590,000.00	0.00	0.00	0.00								Procurement Activity not yet starting.		
	Consulting Services for the Detailed Engineering Design of Consolacion-Liloan Bypass Road Project	UPMO - RMC I	No	Foreign Guidelines - Alternative Method													Loan from an International Financing Institution	360,604,000.00	0.00	360,604,000.00	0.00	0.00	0.00								Procurement Activity not yet starting.		
310204300008000	Consulting Services for Contract Package 3: Detailed Engineering Design of Capas-Botolan Road under Philippines-Korea Project Preparation Facility (PK-PPF)	UPMO - RMC I	No	Foreign Guidelines - Alternative Method													Loan from an International Financing Institution	239,448,683.02	0.00	239,448,683.02	0.00	0.00	0.00								Procurement Activity not yet starting.		
	Consulting Services on Detailed Engineering Design including Tender Document Preparation for Section 1 of the Central Mindanao High Standard Highway Construction Project (Cagayan de Oro - Malaybalay Section)	UPMO - RMC I	No	Foreign Guidelines - Alternative Method													Loan from an International Financing Institution	487,937,516.85	0.00	487,937,516.85	0.00	0.00	0.00								Procurement Activity not yet starting.		
-																																	
Total Allotted Budget of On-going Procurement Activities																		402,061,006,473.71	416,470,803.74	401,644,535,669.97	44,855,760,603.79	76,123,103.65	44,779,637,500.14										


Prepared by:


MA. VICTORIA S. GREGORIO
Director, Procurement Service
BAC Secretariat

Recommended for Approval by:


MEDMIER G. MALIG
Assistant Secretary for Technical Services
and Information Management Service
Chairperson, BAC for Goods and Services


ADOR G. CANLAS
Undersecretary for Technical Services
and Information Management Service
Chairperson, BAC for Civil Works


ERIC A. AYAPANA
Undersecretary for Operations in Charge of
Convergence Projects
Chairperson, BAC for Consulting Services

APPROVED:


MARICHU A. PALAFOX, CESO II
Undersecretary for Support Services
Head of the Procuring Entity