



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MAR 02 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This has reference to the memorandum dated February 10, 2017 from **Regional Director Nerie D. Bueno**, DPWH-CAR, submitting the request for modification on the project listed below:

LOCA TION	Project Description		Physical Target/ Cost('000)	
	UACS # 165003016900005	As modified	Original	New
Jct. Potia - Mt. Province Bdry. Road	As per GAA	As modified		
	MFO 1 – Network Development – Off Carriageway Improvement including Drainage – Tertiary – Jct. Potia- Mt. Province Bdry Road – K0435+968 – K0438+444, K0438+516 – K0447+243, K0447+283 – K0449+653, K0449+653 – K0455+126 (S00488LZ) [Shoulder Paving/Construction]	MFO 1 – Network Development – Off Carriageway Improvement including Drainage – Tertiary – Jct. Potia-Mt. Province Bdry Road – K0435+968 – K0436+300, K0436+440 – K0436+780, K0437+739 – K0438+385, K0438+525 – K0444+833, K0444+873 – K0445+379(S00488LZ) [Shoulder Paving/ Construction]	42,423.00 m ²	39,072.40 m ²
			Unit Cost('000): P2.998/m ²	Unit Cost('000): P3.255/m ²
			Alloc.('000): P127,198	Est. Cost('000): P127,198
Reason/s for Modification: Modification was sought due to revised physical target based on actual field condition and survey Prioritization of sections were undertaken. The increase in unit cost was due to inclusion of extra work items like drainage and slope protection on some sections of the roadside as per actual field condition which resulted to decrease on physical target by 7.9%				

Based on our evaluation on the submitted documents, the request for modification on the above-listed project was found in order, thus, approval is hereby recommended to the Secretary.


ROMEO S. MOMO, CESO I
Undersecretary for Luzon Operations


APPROVED/DISAPPROVED:
Undersecretary
Officer-in-Charge

Note: Copy of the approved project modification request will be forwarded to the Office of Undersecretary Maria Catalina E. Cabral, PhD

3.4 rbat/ERP/RSM

Department of Public Works and Highways
Office of the Secretary



WIN7E01010