



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

01 March 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 14 February 2017 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services : Network Development – Improvement/Widening of National Roads – Other Primary Roads: Road Widening of Zamboanga City – Labuan – Limpapa Road – K1966+780 – K1967+823 K1967+839 – K1969+257 K1967+274 – K1969+318 K1969+340 – K1970+010 Allocation - Php 79.270 Million Physical Target - 10.37 lane km Unit Cost - Php 7,644.17/lane km	MFO 1 – National Road Network Services : Network Development – Improvement/Widening of National Roads – Other Primary Roads: Improvement/Widening of National Roads of Zamboanga City-Labuan-Limpapa Road, Zamboanga City 1 st LD (S01185MN) Sect. 1: K1966+780 – K1967+588, Sect. 2: K1967+633 – K1969+027, Sect. 3: K1969+170 – K1970+180 Allocation - Php 79.270 Million (Total) Php 77,985,193.11 (Road Widening) Php 1,284,806.89 (ROW Acquisition) Physical Target - 6.424 lane km (Road Widening) 1,284.81 sq.m. (ROW Acquisition) Unit Cost - Php 12,139,662.69/lane km (Road Widening) Php 1,000/sq.m. (ROW Acquisition)

JUSTIFICATION:

The modification is requested due to **changes in station limits** wherein there is a decrease in physical target by **3.946 lane kms.** (from **10.37 lane kms.** to **6.424 lane kms.**) because of the cost of **Subbase Course** which constituted (**23.21%**) and **Surface Course (59.53%)**, as well as the inclusion/reserved payment for Road Right-of-Way acquisition which was not provided for in the GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.


RAFAEL C. YABUT
Senior Undersecretary
Visayas and Mindanao Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

cc: **USEC. MARIA CATALINA E. CABRAL, Ph.D.**
Undersecretary for Planning and PPP
3.5 IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary

