



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

28 February 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated 15 February 2017 of **Regional Director Jorge U. Sebastian, Jr.** of DPWH-IX, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 2 – Flood Management Services: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems – Construction of River Control along Kipit River, Brgy. Kipit, Labason, Zamboanga del Norte – Construction of Flood Mitigation Structure Allocation - Php 95.00 Million Physical Target – 1,250.00 lm Unit Cost - Php 76,000.00 /lm	MFO 2 – Flood Management Services: Construction/Maintenance of Flood Mitigation Structures and Drainage Systems – Construction of River Control along Kipit River, Brgy. Kipit, Labason, Zamboanga del Norte 3 rd LD, Upstream-Left Side (K0+270.00 – K0+785.00), Downstream-Right Side (K0+000.00 – K0+400.00) Allocation - Php 95.00 Million (Total) Php 94,810,985.74 (Flood Mitigation Structure) Php 189,014.26 (ROW Acquisition) Physical Target - 915.00 lm (Flood Mitigation Structure) 630.05 sq.m. (ROW Acquisition) Unit Cost - Php 103,618.56/lm (Flood Mitigation Structure) Php 300.00/sq.m. (ROW Acquisition)

JUSTIFICATION:

The modification is requested to identify the exact/correct station limits of the project as a result the physical target decreased by 335.00 lm (from 1,250.00 lm to 915.00 lm). Also, due to the inclusion for the payment of Road Right-of-Way acquisition which was not provided for in the FY 2017 GAA, thus, the request for modification is necessary.

Attached are the required documents, such as BP202, Certificate of Availability of Funds (CAF), Program of Work (POW), Evaluation Form (2017 version 2.1), Certificate of Reasonableness, Approved Plans and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

RAFAEL C. YABUT

Senior Undersecretary
Visayas and Mindanao Operations

APPROVED/DISAPPROVED

RAUL C. ASIS

Undersecretary for Technical Services
Officer-In-Charge

Department of Public Works and Highways
Office of the Secretary



WIN7G00905

cc: **USEC. MARIA CATALINA E. CABRAL, Ph.D.**
Undersecretary for Planning and PPP