



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

27 March 2017

**MEMORANDUM**

**FOR : HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated 16 March 2017 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH-IX, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services:  Network Development – Construction of By-passes /Diversion Roads, Including ROW  Construction of Gravel Road – Improvement/Concreting of Baliguian – Coastal Road, Jct. Baliguian – Kauswagan – Mamad Section, Zamboanga del Norte  <u>Allocation</u> - Php 188.740 Million (Total) <u>Physical Target</u> - 10.784 lane km (Road Concreting) <u>Unit Cost</u> - Php 17,501,854.60/lane km (Road Concreting)	MFO 1 – National Road Network Services:  Network Development – Construction of By-passes /Diversion Roads, Including ROW  Improvement/Concreting of Baliguian – Coastal Road, Junction Baliguian-Kauswagan-Mamad Section, Zamboanga del Norte 2 <sup>nd</sup> DEO  <b>Sta. 2047+640.00 – Sta. 2048+180.00,</b> <b>Sta. 2048+610.00 – Sta. 2050+984.86,</b> <b>Sta. 2051+050.00 – Sta. 2051+967.40</b>  <u>Allocation</u> - Php 188.740 Million (Total) Php <b>188,460,461.20</b> (Road Concreting) Php <b>279,538.80</b> (ROW Acquisition) <u>Physical Target</u> - <b>7.665</b> lane km (Road Concreting) <b>931.80</b> sq.m. (ROW Acquisition) <u>Unit Cost</u> - Php <b>29,587,144.32</b> /lane km (Road Concreting) Php <b>300.00</b> /sq.m. (ROW Acquisition)

**JUSTIFICATION:**

The modification is requested **to specify the exact/correct station limits** of the project which was not provided in the FY 2017 GAA. The physical target was decreased by 3.119 lane km (from 10.784 lane km to 7.665 lane km) due to the cost of Earthworks which is 45.74% (P 83,178,002.29) of the total project cost and the inclusion of drainage and Slope Protection Structures resulting to reduction of the physical target.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGUILON**  
Assistant Secretary  
For Mindanao Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

3.5 IMM/LCA/DSS

**RAFAEL E. YABUT**  
Senior Undersecretary  
Officer-In-Charge

Department of Public Works and Highways  
Office of the Secretary



WIN7G01108