



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

10 February 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is Memorandum dated 23 March 2017 of **Regional Director JORGE U. SEBASTIAN, JR.**, DPWH-IX, favorably endorsing the Project Modification of **Zamboanga del Norte 3rd District Engineering Office** under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO-1- National Road Network Services: Network Development - Improvement/Widening of National Roads- Other Primary Roads- Road Widening - Dipolog-Oroquieta National Rd including RROW K1808 + 914 - K1810 + -004 Allocation - Php 32.090 Million (Total) Php 31,448,000.00 Million (Road) Php 642,000.00 (ROW Acquisition) Physical Target- 2.140 lane km. (Road) 321 sq.m. (ROW Acquisition) Unit Cost - Php 14,695,327.10/lane km (Road) Php 2,000.00/sq.m. (ROW Acquisition)	MFO-1- National Road Network Services: Network Development - Improvement/Widening of National Roads- Other Primary Roads- Road Widening - Dipolog-Oroquieta National Rd including RROW K1808 + 914 - K1809+843 Allocation - Php 32.09 Million (Total) Php 31,448,200.00 (Road) Php 641,800.00 (ROW Acquisition) Physical Target - 1.858 lane km. (Road) 11,148 sq.m. (ROW Acquisition) Unit Cost - Php 16,925,834.23/lane km (Road) Php 57.57/sq.m. (ROW Acquisition)

JUSTIFICATION:

The Modification is requested to adjust the station limits based on actual field survey. The physical target was decreased by 0.282 lane km (from 2.140 lane km to 1.858 lane km) due to costing on massive Drainage System and Slope Protection Works (17.49% = 5,388,651.28) and the inclusion of all design features to conform with D.O. 11, series of 2015. The increase of physical target for ROW Acquisition is due to the result on actual survey validation. Hence, the change of amount for each component.


Attached are the required documents, such as BP202, Certificate of Availability of Funds (CAF), Program of Works (POW), Evaluation Form (2017 Version 2.1), Certificate of Reasonableness, Approved Plans and Geotagged Photos.

In view of the above, the request for Modification of the project is respectfully recommended for consideration and approval.

RAFAEL C. YABUT
Senior Undersecretary
Visayas and Mindanao Operations


DIMAS S. SOGUILON
ASSISTANT SECRETARY

APPROVED/DISAPPROVED:


ROMEO S. MOMO, CESO-1
Undersecretary
Officer-In-Charge-DPWH

