

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

13 March 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the Memorandum dated March 10, 2017 of **DIR. JORGE U. SEBASTIAN** Regional Director of DPWH-IX, favorably endorsing the Project Modification of the Zamboanga Sibugay 2nd District Engineering Office under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
Locally Funded Projects: LIP - Roads and Bridge - Local Roads Road Concreting of Yakal St., Brgy. Tirso Babiera, Ipil City, Zamboanga Sibugay Allocation : ₱3.00 Million Physical Target : 0.60 lane km Unit Cost : ₱ 5,000,000.00/lane km	Locally Funded Projects: LIP - Roads and Bridge - Local Roads Road Concreting of Yakal St., Brgy. Tirso Babiera, Ipil, Zamboanga Sibugay, Sta. 0 + 000.00 – Sta. 0 + 175.40, Sta. 0 + 334.50 – Sta. 0 + 520.00, Allocation : ₱3.0 Million Physical Target : 0.7198 lane km Unit Cost : ₱ 4,167,824.40/lane km

JUSTIFICATION:


The modification is requested to identify the exact station limit of the project. The physical target was increased by 0.1198 lane km (from 0.60 lane km to 0.7198 lane km) due to minimal activity for Earthworks and maximizing the utilization of the allocated funds. Also, to correct the erroneous name of the location from Ipil City, Zamboanga Sibugay to Ipil, Zamboanga Sibugay.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP 202, Certificate of Availability of Funds (CAF), Approved Program of Work, Approved Budget for the Contract (ABC) and Geotagged photographs.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.



RAFAEL C. YABUT
Senior Undersecretary
Visayas and Mindanao Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

3.5TMM/LCA/DSS



WIN7G01080