



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

27 March 2017

**MEMORANDUM**

**FOR : HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated 7 March 2017 of then **Assistant Regional Director POL M. DELOS SANTOS** for and in the absence of Regional Director, DPWH-XIII, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.0), to wit:

| FROM   | TO  |
|--|---|
| <p><b>MFO 1 – National Road Network Services :</b><br/> <b>Network Development –</b><br/> <b>Construction of Missing Gaps connecting National Roads, including ROW-</b><br/>           Construction of Gravel Road-Completion of the East-West lateral road connecting Agusan Del Sur/Agusan Del Norte to Bukidnon Sampaguaita-Makilos (Agusan del Sur/Bukidnon Boundary) including bridge, Package 2, Agusan del Sur.</p> <p><b>Allocation : P150.00 Million</b><br/> <b>Physical Target : 9.8 lane km</b><br/> <b>Unit Cost (Php) : P15,306,124.44/lane km</b></p> | <p><b>MFO 1 – National Road Network Services :</b><br/> <b>Network Development –</b><br/> <b>Construction of Missing Gaps connecting National Roads, including ROW-</b><br/>           Completion of the East-West lateral road connecting Agusan Del Sur/Agusan del Norte to Bukidnon Sampaguaita-Makilos (Agusan del Sur/Bukidnon Boundary) including bridge, Agusan del Sur, Package 2.</p> <p><b>Allocation :</b><br/> <b>Total =P150.00 Million</b><br/> <i>Gravel Road = P43,124,558.90</i><br/> <i>Concrete Bridge =P106,875,441.10</i></p> <p><b>Physical Target :</b><br/> <i>Gravel Road = 2.2 lane km</i><br/> <i>Concrete Bridge =961.632 sq.m.</i><br/> <b>Unit Cost (Php) :</b><br/> <i>Gravel Road =P19,602,072.23/ lane km</i><br/> <i>Concrete Bridge =P111,139.65/sq.m.</i></p> |

**JUSTIFICATION:**

Physical target was decreased from 9.8 lane km to 2.2 lane km resulting to the huge volume of earthwork (Common excavation = 104,368.35 cu.m. or 59.39% and rock excavation = 11,950.49 cu.m. or 15.95%) . Further, the said project has a bridge component equivalent to 961.632 sq.m. (100.80 lm).

Attached are the required documents, such as Evaluation Form (2017 version 2.0), BP202, Certificate of Availability of Funds (CAF), Approved Program of Work, Straight Line Diagram and Geotagged photographs.

In view of the above justification, the request for Modification of the Project is respectfully recommended for the Honorable Secretary's approval.

**DIMAS S. SOGUILON, CESO II**  
Assistant Secretary for Mindanao Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

3.5 EMB/LCA/DSS

**RAFAEL C. YABUT**  
Senior Undersecretary  
Officer-In-Charge

Department of Public Works and Highways  
Office of the Secretary

WIN7G01148