



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 21, 2017


MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department


This refers to the memorandum dated 16 March 2017 of **DPWH Region II Officer-In-Charge JOSE B. TOBIAS**, endorsing the request of Batanes District Engineering Office **District Engineer Rommel E. Fabi**, for the modification of the project stated hereunder:

LOCATION	PROJECT DESCRIPTION		PHYSICAL TARGET / COST	
	Per GAA UACS:165003030700085	As modified	Per GAA/Original	As modified
Chavayan Port, Batanes	MFO-3 Construction and Maintenance Services of Other Infra: Construction / Improvement of Access Roads leading to Airports, Seaports, and Declared Tourism Destinations – to Seaports: Construction of Concrete Road – Access Road leading to Chavayan Port, Batanes	MFO-3 Construction and Maintenance Services of Other Infra: Construction / Improvement of Access Roads leading to Airports, Seaports, and Declared Tourism Destinations – to Seaports – Construction of Concrete Road - Access Road leading to Chavayan Port	<u>Physical Target</u> <u>0.616</u> <u>lane.km</u>	<u>Physical Target</u> <u>0.422</u> <u>lane.km</u>
	(Construction of Concrete Road)	Sta.000+000-Sta.000+211 (Construction of Concrete Road)	<u>Unit Cost</u> <u>P16,233.77</u> <u>M/lane.km</u>	<u>Unit Cost</u> <u>P23,696.682</u> <u>M/lane.km</u>
			<u>Allocation:</u> <u>P10M</u>	<u>Estimated Cost:</u> <u>P10M</u>
Justification: The decrease in length was due to the triple handling in the transshipment of Construction Materials and aggregates from Basco to Ivana Port (14kms), Ivana Port to Sabtang Port, and from Sabtang Port to the Project Site (9kms).				

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended to the Secretary.


EUGENIO R. PIHO, JR.
Assistant Secretary for Luzon Operations
Officer-In-Charge

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

NOTE: Copies of the approved project modification requests are forwarded to the Office of the Undersecretary Maria Catalina E. Cabral, PhD, CESO I.

2.4 jdg/ERP/RSM

Department of Public Works and Highways
Office of the Secretary



WIN7E01130