



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

28 March 2017

**MEMORANDUM**

**FOR :** **HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the letter dated 16 March 2017 of **OIC Regional Director POL M. DELOS SANTOS**, of DPWH-XIII, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<b>MFO 1 – National Road Network Services:</b>  <b>Network Development</b> - Construction of By-Passes/Diversion Roads, including ROW – Construction of Concrete Road – Construction of Bypass Road at Bislig City – San Isidro – San Antonio – San Jose, Bislig City incl. ROW, Surigao del Sur  <b>Allocation:</b> - Php 200.00 Million (Total) - Php 195.00 (Concrete Road) - Php 5.0 Million (ROW)  <b>Physical Target:</b> - 12.00 lane km (Concrete Road) - 7,500.00 sq.m. (ROW)  <b>Unit Cost:</b> - Php 16,250,000.00/lane km (Concrete Road) - Php 666.67/sq.m. (ROW)	<b>MFO 1 – National Road Network Services:</b>  <b>Network Development</b> - Construction of By-Passes/Diversion Roads, including ROW – Construction of Bypass Road at Bislig City – San Isidro – San Antonio – San Jose, Bislig City incl. ROW, Surigao del Sur  <b>Allocation:</b> - Php 200.00 Million (Total) - Php 195.00 (Concrete Road) - Php 5.0 Million (ROW)  <b>Physical Target:</b> - 8.648 lane km (Concrete Road) - 7,500.00 sq.m. (ROW)  <b>Unit Cost:</b> - Php 22,548,566.14/lane km (Concrete Road) - Php 666.67/sq.m. (ROW)

**JUSTIFICATION:**

The physical target of the project is shortened by 1.67 kms due to presence of rice field along the project limits which entails huge quantity of embankment materials (Borrow) = 64,328.98 cu.m. (41.16%) and provision of two (2) units of reinforced concrete box culvert.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGUILON, CESO II**  
Assistant Secretary for Mindanao Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**RAFAEL C. YABUT**  
Senior Undersecretary  
Officer-In-Charge

3.5 IMM/LCA/DSS

Department of Public Works and Highways  
Office of the Secretary

WIN7G01153