



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

010 159

MAR 02 2017

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 9 February 2017 of **DPWH Region II Director MELANIO C. BRIOSOS**, requesting for the **modification** of the hereunder stated project:

Location	Project Description		Physical Target / Cost	
	as per GAA	as modified	per GAA/Original	as modified
	<b>UACS: 165003016500035</b>			
Tumauini, Isabela	<b>MFO 1: National Road Network Services, Network Development, Improvement /Widening of National Roads, Primary Roads along N1, Daang Maharlika (LZ) (S00731LZ)</b> K0394+-827 - K0395+931, K0419+941 - K0423+200, K0431+730 - K0431+897, K0434+000 - K0434+292, K0434+311 - K0434+466, K0435+000 - K0435+720 [Road Widening (including Drainage and Slope Protection)]	<b>MFO 1: National Road Network Services, Network Development, Improvement /Widening of National Roads, Primary Roads along N1, Daang Maharlika (LZ) - (S00731LZ)</b> K0419+941 - K0423+249, K0435+000 - K0435+720 [Road Widening (including Drainage and Slope Protection)]	14.644 lane/km	8.006 lane/km
			<b>Unit Cost:</b> P12,291.72/ lane Km	<b>Unit Cost:</b> P22,483.14/ lane Km
			<b>Allocation:</b> PhP 180M	<b>Estimated Cost:</b> PhP 180M
<b>Justification :</b> Decrease in physical target due to; 1) Inclusion of paved shoulders (varying width, 1.5 meters to 3.15 meters) and 0.30 meter thick access road improvement. 2) Change of "stone masonry retaining wall and lined canal" to "concrete lined canal and concrete retaining wall", in the design due to the scarcity of required boulders for stone masonry retaining wall.				

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**ROMEO S. MOMO**


Undersecretary for Luzon Operations

**APPROVED/DISAPPROVED**

**RAUL C. ASIS**

Undersecretary  
Officer-In-Charge

Department of Public Works and Highways  
Office of the Secretary



WIN7E00990

Copies of the approved project modification requests are forwarded to the Office of Undersecretary Maria Catalina E. Cabral, PhD, CESO I.