



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

27 March 2017

**MEMORANDUM**

**FOR : HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the letter dated 27 February 2017 of then **Assistant Regional Director POL M. DELOS SANTOS**, for and in the absence of the Regional Director, DPWH-XIII, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<b>MFO 1 – National Road Network Services :</b> <b>Network Development – Construction of Missing Gaps connecting National Roads, including ROW</b> Construction of Gravel Road including Concrete Bridge – Completion of the East-West lateral road connecting Agusan del Sur/Agusan del Norte to Bukidnon Sampaguaita-Makilos (Agusan del Sur/Bukidnon Boundary), Package 1, Agusan del Sur <b>Allocation :</b> <b>Total = P 150.00 Million</b> Const. of Gravel Road = P 50.00 Million Const. of Concrete Bridge = P 100.00 Million <b>Physical Target :</b> Const. of Gravel Road = 4.90 lane km Const. of Concrete Bridge = 952 sq.m. <b>Unit Cost :</b> Const. of Gravel Road = P10,204,081.63/lane km Const. of Concrete Bridge = P 105,042.02/sq.m.	<b>MFO 1 – National Road Network Services :</b> <b>Network Development – Construction of Missing Gaps connecting National Roads, including ROW</b> Completion of the East-West lateral road connecting Agusan del Sur/Agusan del Norte to Bukidnon Sampaguaita-Makilos (Agusan del Sur/Bukidnon Boundary), Agusan del Sur, Package 1 <b>Allocation : P 150.00 Million</b> <b>Physical Target : 7.36 lane km</b> <b>Unit Cost : P 20,380,434.78/lane km</b>

**JUSTIFICATION:**

Modification was requested due to increase in the physical target for the construction of gravel road from 4.90 lane km to 7.36 lane km and change in project component to road only deleting the bridge component as per actual condition because of the considerable amount for the volume of earthwork (common excavation=157,943.54 cu.m. or 26.65% and rock excavation = 107,504.80 cu.m. or 42.55%). The slope gradient ranges from 5m-7m (cut). Moreover, the scopes of work include provision of slope protection structure and line ditch (grouted riprap = 2,570.26 cu.m. or 7.92%) on cliff section and also construction of 300m of PCCP.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGUILON, CESO II**  
Assistant Secretary for Mindanao Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

3.5 IMM/LCA/DSS

**RAFAEL M. YABUT**  
Senior Undersecretary  
Officer-In-Charge

Department of Public Works and Highways  
Office of the Secretary



WIN7G01145