



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
CENTRAL OFFICE
Manila

07 April 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is Memorandum dated 27 March 2017 of **OIC-Regional Director POL M. DELOS SANTOS** of DPWH-XIII, requesting approval of the Modification of Project to be implemented by the Agusan del Sur 1st DEO of said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services Road Upgrading (Unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) – Tertiary Road Road Upgrading Gravel to Paved - NRJ Bahbah- Talacogon By-Pass Road (S00465MN) Chainage 470 – Chainage 1115 Allocation : P 5,800,000.00 Physical Target : 1.290 Lane Km Unit Cost : P 4,496,124.03/lane km	MFO 1 – National Road Network Services Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) – Tertiary Road Road Upgrading (Unpaved to Paved) along NRJ Bahbah-Talacogon By-Pass Road (S00465MN) Chainage 864 – Chainage 1115 Allocation : P 5,800,000.00 Physical Target 0.502 Lane Km Unit Cost : P 11,553,784.86/lane km

JUSTIFICATION: The modification is requested due to the shortening in the physical target from 1.290 lane km to 0.502 lane km as a result of the reduction in the allocated amount from the NEP to FY 2017 GAA. The original amount allocated in the NEP was 28,000,000.00 with the physical target of 1.290 lane km. however, in the final FY 2017 GAA the allocation was reduced to only 5,800,000.00 but the physical target of 1.290 lane km. remained the same. The allocated budget can only construct 0.502 lane km of concrete road.

Enclosed are the required documents, such as, Evaluation Form (2017, version 2.1), Certificate of the Availability of Funds (CAF), Original and Modified Program of works (POW), Budget Profile (BP-202), BMS Data, Geo-tagged pictures and location Map for ready references.

In view of the above, the request for Modification of the Project is respectfully recommended for the Honorable Secretary's approval.

RAFAEL C. YABUT
Senior Undersecretary
for Regional Operations in Visayas-Mindanao

DIMAS S. SOGUILON
ASSISTANT SECRETARY

APPROVED/DISAPPROVED:

ROMEO S. MOMO
Undersecretary
Officer-in-Charge-DPWH

3.51MM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary



WIN7G01334