



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 10, 2017

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This has reference to the memorandum dated March 27, 2017 from **Regional Director ANTONIO V. MOLANO, JR.**, DPWH-Region III, relative to his request for modification on the project listed below:

LOCA TION	Project Description		Physical Target/ Cost	
	UACS NO.: 165003015800323		Original	New
Province of Bataan	As per GAA	As modified		
	MFO 1 – National Road Network Services – Network Development – Road Upgrading (unpaved to paved) Tertiary – Bagac – Mariveles Road – K0178+852 – K0180+535.70, K0180+655.70 – K0182+324 [Road Upgrading Gravel to Paved]	MFO 1 – National Road Network Services – Network Development – Road Upgrading (unpaved to paved) Tertiary – Bagac – Mariveles Road – K0177+500 – K0180+535.70, K0180+655.70 – K0182+126 (S01252LZ) [Road Upgrading Gravel to Paved]	6.716 ln-km	9.012 ln-km
			Unit Cost ('000): P20,000/ln-km	Unit Cost ('000): P14,904.57/ln-km
			Alloc. ('000): P134,320.0	Est. Cost ('000): P134,320.0
Reason/s for Modification: Modification was sought due to change in station limits resulting to increased physical target based on approved design plans and program of works. Overlap in the proposed station limits was observed on K0177+500 – K0178+852 since the project under FY2016 is to be completed up to Sta. K0177+500 per request for Variation Order. Adjustment from K0182+324 to K0182+126 is done to maximize the use of allocation and ensure completion of project.				

Based on our evaluation on the submitted documents, the request for modification on the above-listed project was found in order, thus, approval is hereby recommended to the Honorable Secretary.

EUGENIO R. PIHO, JR.
Assistant Secretary for Luzon Operations

APPROVED/DISAPPROVED:

ROMEO S. MOMO, CESO-I
Undersecretary
Officer-In-Charge

Department of Public Works and Highways
Office of the Secretary



WIN7E01296