



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 27, 2017

MEMORANDUM

FOR : **HONORABLE MARK A. VILLAR**
Secretary
This Department

Respectfully submitted is the letter dated 28 February 2017 of **Regional Director DANILO E. VERSOLA**, of DPWH-XIII, favorably endorsing the Project Modification of the Agusan del Norte District Engineering Office under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
<p>MFO1 – National Road Network Services:</p> <p>Asset Preservation of National Roads - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide – Tertiary</p> <p>Construction of Road Slope Protection Structure - Buenavista-Bunaguit Rd, K1272+140 –K1272+195, K1272+262 – K1272+312, K1272+689 – K1272+752, K1272+469 – K1272+712, K1272+890 – K1272+940, K1273+230 – K1273+270, K1273+230 – K1273+305,</p> <p>Allocation: ₱ 49.90 Million Physical Target: 14,731 sq.m. Unit Cost : ₱ 3,387.41 / sq.m.</p>	<p>MFO1 – National Road Network Services:</p> <p>Asset Preservation of National Roads - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide – Tertiary</p> <p>Rehab./Reconst. of National Roads with Slips, Slope Collapse, and Landslide- Buenavista-Bunaguit Road, K1272+200 – K1272+300, K1272+460 – K1272+600, K1272+680– K1272+747, (S00396MN)</p> <p>Allocation: ₱ 49.90 Million (Total) ₱ 48,755,986.00(Slope Protection) ₱ 1,144,014.00 (ROW Acquisition)</p> <p>Physical Target: 3,291.36 sq.m. (Slope Protection) 3,070 sq.m. (ROW Acquisition)</p> <p>Unit Cost : ₱14,813.33/sq.m.(Slope Protection) ₱372.643/sq.m. (ROW Acquisition)</p>

JUSTIFICATION:

Modification is requested to consider adjustments in the station limits due to the decrease in physical target from 14,731 sq.m. to 3,291.36 sq.m. to prioritize sections greatly affected by successive typhoons with heavy rains, Typhoon Marce (11/27/2016) and Typhoon Auring(1/18/2017). However, this change is made due to the inclusion in the scopes of work the concrete sheet piles (2,070 lm.) at K1272+460-K1262+600, K1272+680-K1272+747 and paving of shoulders (767.50 sq.m.) to address possible scouring caused by surface water and installation of safety barriers (metal guardrails) for road safety. Also, the inclusion/reserved payment for the Right-of-Way acquisition which was not provided in the FY 2017 GAA.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), Program of Work (POW), Detailed Unit Price Analysis (DUPA), Location Map, Straight Line Diagram, Geotagged Photos, BP202 and Certificate of Availability of Funds(CAF).

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.


DIMAS S. SOGUILON, CESO II
Assistant Secretary for Mindanao Operations

APPROVED/DISAPPROVED

MARK A VILLAR
Secretary


RAFAEL S. YABUT
Senior Undersecretary
Officer-In-Charge

3.5 IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary

WIN7G01167