



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

28 March 2017

**MEMORANDUM**

**FOR : HONORABLE MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the letter dated 23 March 2017 of **OIC Assistant Regional Director NOMER ABEL P. CANLAS**, for and in the absence of the OIC Regional Director, DPWH-XIII, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO																		
<b>MFO 1 – National Road Network Services:</b>  <table><tr><th>Network</th><th>Development</th><th>-</th></tr><tr><td colspan="3">Improvement/Widening of National Roads -</td></tr><tr><td colspan="3">Other Primary - Road Widening - NRJ Cuevas-Bislig Rd - K1376 + 000 - K1379 + 000</td></tr></table> <b>Allocation</b> - Php 100.148 Million <b>Physical Target</b> – 6.082 lane km <b>Unit Cost</b> - Php 16,466,293.98/ lane km	Network	Development	-	Improvement/Widening of National Roads -			Other Primary - Road Widening - NRJ Cuevas-Bislig Rd - K1376 + 000 - K1379 + 000			<b>MFO 1 – National Road Network Services:</b>  <table><tr><th>Network</th><th>Development</th><th>-</th></tr><tr><td colspan="3">Improvement/Widening of National Roads -</td></tr><tr><td colspan="3">Other Primary - Improvement / Widening of National Roads, NRJ Cuevas-Bislig Rd - K1376 + 000 - K1378 + 600</td></tr></table> <b>Allocation</b> - Php 100.148 Million <b>Physical Target</b> – 5.20 lane km <b>Unit Cost</b> – Php 19,259,230.77/ lane km	Network	Development	-	Improvement/Widening of National Roads -			Other Primary - Improvement / Widening of National Roads, NRJ Cuevas-Bislig Rd - K1376 + 000 - K1378 + 600		
Network	Development	-																	
Improvement/Widening of National Roads -																			
Other Primary - Road Widening - NRJ Cuevas-Bislig Rd - K1376 + 000 - K1379 + 000																			
Network	Development	-																	
Improvement/Widening of National Roads -																			
Other Primary - Improvement / Widening of National Roads, NRJ Cuevas-Bislig Rd - K1376 + 000 - K1378 + 600																			

**JUSTIFICATION:**

The physical target is shortened by 0.882 lane km (from 6.082 lane km to 5.20 lane km) because of the increase in the cost of earthworks which represent 17.77% (Php 17,799,120.63), cost for slope protection works which represent 8.97% (Php 8,665,190.36) and increase in the percentage used in OCM and CP in accordance with D.O. # 197, S2016 – Revised Guidelines of New ABC. Thus, modification is to be made.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

**DIMAS S. SOGNILON, CESO II**  
Assistant Secretary for Mindanao Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**RAFAEL M. YABUT**  
Senior Undersecretary  
Officer-In-Charge

Department of Public Works and Highways  
Office of the Secretary  
WIN7G01157

3.5 IMM/LCA/DSS