



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

28 March 2017

MEMORANDUM

FOR : HONORABLE MARK A. VILLAR
Secretary
This Department

Respectfully submitted is the letter dated 23 March 2017 of **OIC Assistant Regional Director NOMER ABEL P. CANLAS**, for and in the absence of the OIC Regional Director, DPWH-XIII, requesting for approval the Modification of Project to be implemented by the said region under the FY 2017 GAA in the prescribed form (2017, version 2.1), to wit:

FROM	TO
MFO 1 – National Road Network Services : Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) – Secondary Road – Road Upgrading Gravel to Paved – Dinagat – Loreto Rd – K0065 + 200 - K0066 + 880, K0068 + 380 - K0069 + 000, K0073 + 278 - K0073 + 450, K0073 + 466 - K0073 + 920 Allocation - Php 123.456 Million Physical Target - 5.73 lane km Unit Cost - Php 21,545,549.74/lane km	MFO 1 – National Road Network Services : Road Upgrading (unpaved to paved) based on Gravel Road Strategies, Traffic Benchmark for Upgrading to Paved Road Standards (HDM-4 Project Analysis) – Secondary – Road Upgrading (Unpaved to Paved), Dinagat – Loreto Road, K0065 + 200 – K0066+880, K0068+380 – K0068+716 Allocation - Php 123.456 Million Physical Target - 4.00 lane km (4.00) Unit Cost - Php 30,864,000.00/lane km

JUSTIFICATION:

Modification is requested to identify the exact station limits of the project based on actual field validation. The physical target is shortened by 1.73 lane km. (from 5.73 lane km to 4.00 lane km) due to large quantity of surplus common excavation=35,430.82 cu.m. (7.30%) and surplus rock excavation=69,825.36 cu.m. (15.49%) with stone masonry=2,765.33 cu.m. (11.44%) for slope protection. Also, increase in the percentage used in OCM and CP in accordance with D.O. # 197, S2016 – Revised Guidelines of New ABC.

Attached are the required documents, such as Evaluation Form (2017 version 2.1), BP202, Program of Work, Location Map, Certificate of Availability of Funds (CAF) and Geotagged Photos.

In view of the above, the request for Modification of the Project is respectfully recommended for consideration and approval.

DIMAS S. SUGILON, CESO II
Assistant Secretary for Mindanao Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

RAFAEL C. YABUT
Senior Undersecretary
Officer-In-Charge

3.5 IMM/LCA/DSS

Department of Public Works and Highways
Office of the Secretary

WIN7G01171