



April 07, 2017

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 24 March 2017 of **DPWH Region II Director MELANIO C. BRIOSOS**, endorsing the request of Cagayan 1<sup>st</sup> District Engineering Office **District Engineer Ruben S. Saliganan**, for the modification of the project stated hereunder:


LOCATION	PROJECT DESCRIPTION		PHYSICAL TARGET / COST	
	Per GAA UACS: 165003014200212	As modified	Per GAA/Original	As modified
Cagayan Valley Rd (Magapit-Jct Aparri Airport Sect), Cagayan	MFO-1 National Road Network Services: Asset Preservation of National Roads – Rehabilitation / Reconstruction / Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System / Highway Development Management-4 (HDM-4) – Secondary: Reconstruction from Concrete to Concrete – Cagayan Valley Rd (Magapit-Jct Aparri Airport Sect) (S00662LZ) K0580+683-K0581+240	MFO-1 National Road Network Services: Asset Preservation of National Roads – Rehabilitation / Reconstruction / Upgrading of Damaged Paved National Roads including drainage based on Pavement Management System / Highway Development Management-4 (HDM-4) – Secondary: Reconstruction from Concrete to Concrete – Cagayan Valley Rd (Magapit – Jct Aparri Airport Sect) (S00662LZ) K0580+000.00-K0581+235.50 Tallungan – Macanaya, Aparri, Cagayan	<u>Physical Target</u> <u>1.118</u> <u>lane.km</u>	<u>Physical Target</u> <u>2.475</u> <u>lane.km</u>
			<u>Unit Cost</u> <u>P14,956.17</u> <u>M/lane.km</u>	<u>Unit Cost</u> <u>P6,755.96</u> <u>M/lane.km</u>
	(Reconstruction from Concrete to Concrete)	(Rehabilitation of Concrete Road)	<u>Allocation:</u> <u>P16.721M</u>	<u>Estimated Cost:</u> <u>P16.721M</u>

**Justification:** The drainage in this project was deleted because it overlaps with the station limits of another project (UACS165003014800116). Thus, the excess in allotment will be used to increase the project length.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended to the Secretary.

  
**EUGENIO R. PIPO, JR.**  
Assistant Secretary for Luzon Operations

**APPROVED/DISAPPROVED:**

  
**ROMEO S. MOMO, CESO I**  
Undersecretary  
Officer-In-Charge

**NOTE:** Copies of the approved project modification requests are forwarded to the Office of the Undersecretary Maria Catalina E. Cabral, PhD, CESO I.

2.4 jdg/ERP/RSM

Department of Public Works and Highways  
Office of the Secretary



WIN7E01326