



JUL 12 2024

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



This refers to the Memorandum dated April 25, 2024 of **ROSELLER A. TOLENTINO**, **Regional Director – DPWH Regional Office III**, endorsing the request of District Engineer **GEORGE DC. SANTOS – DPWH Bulacan 2nd DEO**, for the approval of **Modification** of the project under the FY 2024 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310103101561000 Project ID: P00803541LZ					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Tertiary Roads		
Bocaue-Sn Jose Rd - K0040+824 - K0042+140			Bocaue-Sn Jose Rd - K0041+000 – K0041+396		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1- Preventive Maintenance of Road: Asphalt Overlay/ 1.902 Lane Km	P10,304.94217/ Lane Km	P 19,600.00	CW-1- Preventive Maintenance of Road: Asphalt Overlay/ 0.792 Lane Km	P24,747.47475/ Lane Km P 49.4 M/km.	P 19,600.00
EAO	-	P 400.00	EAO	-	P 400.00
Total:		P20,000.00	Total:		P20,000.00

Justification based on the attachment of the Implementing Office:

- Decreased in physical target to 0.792 (i.e., 58.35%) per approved POW/DUPA and DED consolidated on 4th quarter Construction Materials Price Data (CMPD).
- Corresponding increase in unit cost was due to usage of Bituminous Concrete Wearing Course, Stone Mastic Asphalt with 50mm thickness with corrections. This type of wearing course is more expensive than the typical dense-graded hot mix asphalt but more durable and has better resistance when it comes to road defects (i.e., rutting). Also, it is more suitable for heavily traffic roads.
- Change of stations to prioritized the stations which were identified to be in bad condition and to acquire continuity of road sections in good condition.

Attached are the following supporting documents.

- Unit Cost Evaluation from Bureau of Construction dated June 5, 2024 by Director Allan S. Borromeo, CESO III, Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, Straight-Line Diagram and Detailed Engineering Design

(Handwritten signature)




Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines and with the unit cost reviewed/evaluated by the Bureau of Construction through a Memorandum dated June 5, 2024 (copy attached), we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Secretary's favorable consideration.



NERIE D. BUENO, CESO III

Assistant Secretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Service


ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/~~DISAPPROVED~~:


MANUEL M. BONOAN

Secretary

3.3 CAVM/NDB

Project ID: P00803541LZ

Department of Public Works and Highways
Office of the Secretary


WIN4F08056