



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



AUG 12 2024

MEMORANDUM

FOR : MANUEL M. BONOAN
Secretary
This Department

This refers to the Memorandum dated July 9, 2024 of **ROSELLER A. TOLENTINO**, Regional Director – **DPWH Regional Office III**, endorsing the request of District Engineer **ALMER C. MIRANDA** – **DPWH Pampanga 1st DEO**, for the approval of **Modification** of the project under the FY 2024 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101101209000 Project ID: P00803514LZ					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Primary Roads		
Manila North Rd. - K0067 + 962 - K0068 + 101, K0069 + 045 - K006 + 395, K0072 + 000 - K0072 + 730			Manila North Rd. - K0074 + 537 - K0075 + 983, K0076 + 162 - K0076 + 374		
Type of Work / Physical Target	Unit Cost (P'000)	Allocation (P'000)	Type of Work / Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1- Preventive Maintenance of Road: Asphalt Overlay/ 12.20 Lane Km	P11,864.7541/ Lane Km	P 144,750.00	CW-1- Preventive Maintenance of Road: Asphalt Overlay/ 10.038 Lane Km	P14,420.20323/ Lane Km <i>P 28.8 M/km.</i>	P 144,750.00
EAO		P 5,250.00	EAO		P 5,250.00
Total		P150,000.00	Total		P150,000.00

Justifications based on the attachments submitted by the Implementing Office

The modification is hereby sought due to the following reasons;

- Change in station limits. Original stations were covered from the GAA FY 2024 Projects of Regional Office III. The stations that were introduced are continuation of FY 2023 Unprogrammed Projects.
- The project was shortened. Work was decreased due to the actual quantities derived from the design plan.
- Increased in unit cost and decrease in physical target may be attributed to the correction on specific locations and shoulders from K0074+537 to K0075+587.30 were also overlayed with asphalt.

Attached are the following supporting documents.

- Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design


Handwritten signature

Website: <https://www.dpwh.gov.ph>
Tel. No(s): 5304-3000 / (02) 165-02



Having complied with all the documentary requirements under Department Order No. 23, series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.


For the Secretary's favorable consideration



NERIE D. BUENO, CESO III

Assistant Secretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:



MARIA CATALINA E. CABRAL, Ph.D., CESO I

Undersecretary for Planning and
Public-Private Partnership Services



ROBERTO R. BERNARDO, CESO I

Undersecretary for Regional Operations in NCR,
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/~~DISAPPROVED~~:



MANUEL M. BONOAN
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN4XY00356