



MAY 07 2024  
MEMORANDUM

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila



**FOR : MANUEL M. BONOAN**  
Secretary  
This Department

This refers to the Memorandum dated March 13, 2024 of **ROSELLER A. TOLENTINO, Regional Director – DPWH Regional Office III**, endorsing the request of District Engineer **GREGORIO D. AUDEA, JR. – DPWH Pampanga 2<sup>nd</sup> DEO**, for the approval of **Modification** of the project under the FY 2024 General Appropriations Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102101756000 Project ID: P00801982LZ					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System - Asset Preservation Program - Preventive Maintenance - Secondary Roads		
Angeles-Porac-Floridablanca-Dinalupihan Rd - K0110 + 856 - K0111 + 000, K0111 + 946 - K0112 + 576			Angeles-Porac-Floridablanca-Dinalupihan Rd - K0110 + 700 - K0111 + 000, K0112 + 000 - K0112 + 218.85		
Type of Work / Physical Target	Unit Cost (P'000)	Allocation (P'000)	Type of Work / Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1- Preventive Maintenance: Asphalt Overlay/ 2.924 Lane Km	P8,355.1 36799/ Lane Km	P 24,430.42	CW-1- Preventive Maintenance: Asphalt Overlay/ 1.5314 Lane Km	P15,952. 99726/ Lane Km	P 24,430.42
EAO		P 498.58	EAO	P 31.8 M/km	P 498.58
Total		P24,929.00	Total		P24,929.00

**Justification:**

The modification is hereby sought due to the following reasons;

- Change in physical target of 2.924 lane-km to revised of 1.5314 lane-km based on actual detailed engineering and derived quantities and items of works considered in the approved POW.
- Change in station limits to connect the gap at K0110 + 700 – K0111 + 000, K00112 + 000 to connect to the bridge approach in order to maintain smooth surface level providing safe and convenient travel to road users.

Attached are the following supporting documents.


- Certificate of Reasonableness of Cost Estimate, Certificate of Availability of Funds, Program of Works, Detailed Unit Price Analysis, Geotagged Photos, GIS Map, and Detailed Engineering Design

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

  
**NERIE D. BUENO, CESO III**

Assistant Secretary for Operations in NCR,  
Regions III, IV-A, IV-B, V, VI, VII and VIII

**Recommending Approval:**


  
**MARIA CATALINA E. CABRAL, Ph.D., CESO I**

Undersecretary for Planning and  
Public-Private Partnership Service

  
**ROBERTO R. BERNARDO, CESO I**

Undersecretary for Operations in NCR,  
Regions III, IV-A, IV-B, V, VI, VII and VIII

**APPROVED/DISAPPROVED:**

  
**MANUEL M. BONOAN**  
Secretary

3.3 GJAN/NDB

Project ID: P00801982LZ

Department of Public Works and Highways  
Office of the Secretary



WIN4XY00180