



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila



June 28, 2024

MEMORANDUM

FOR : **MANUEL M. BONOAN**
Secretary
This Department


This refers to the memorandum dated April 22, 2024 of DPWH Region XIII Director **POL M. DELOS SANTOS, CESO IV**, endorsing the request of District Engineer **NOEL C. BASAÑES**, Dinagat Islands District Engineering Office, for the modification of the project under FY 2024 GAA, to wit;

As per GAA/Original			As Modified		
Project Description					
UNCS No. 310102101935000 / Project ID: P00801071MN / OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Secondary Roads - Dinagat-Loreto Rd - K0018 + 552 - K0019 + 000			OO1: Ensure Safe and Reliable National Road System - Asset Preservation - Preventive Maintenance - Secondary Roads Dinagat-Loreto Rd - K0018 + 552 - K0019 + 000		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Allocation
CW1 - Preventive Maintenance of Road: Asphalt Overlay / 0.826 Lane Km	P 16,257,796.61 /Lane Km	P 13,428,940.00	CW1 - Preventive Maintenance of Road: Concrete Reblocking / 0.826 Lane Km	P 16,257,796.61 /Lane Km <i>732.5 M/k</i>	P 13,428,940.00
EAO	-	P 274,060.00	EAO	-	P 274,060.00
Total	13,703,000.00		Total	13,703,000.00	
Justification:					
<ul style="list-style-type: none">Change in type of work from asphalt overlay to concrete reblocking of 280mm due to non-existent of asphalt batching plant in the province.					

AG-18-202407-112603

- The available batching plant is located in the mainland. It is not ideal to consider since there is a required temperature for asphalt prior to application, which cannot be complied since the travel time from mainland to Dinagat Islands is almost 2 hours.
- The derived unit cost for Concrete Reblocking is based on the approved Program of works (POW) and Detailed Unit Price Analysis (DUPA).
- The unit cost has been evaluated and reviewed by the Bureau of Construction (BOC). See attached evaluation dated June 25, 2024.

Based on our evaluation, the submitted request for project modification is in order, hence, it is respectfully recommended to the Secretary for his consideration and approval.


REY PETER B. GILLE
Assistant Secretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII and XIII

RECOMMENDING APPROVAL


MARIA CATALINA E. CABRAL, Ph.D., CESO I
Undersecretary for Planning and PPP Services


EUGENIO R. PIDO, JR.
Undersecretary for Regional Operations
in CAR, Regions I, II, IX, X, XI, XII and XIII

APPROVED / ~~DISAPPROVED~~:


MANUEL M. BONOAN
Secretary

2.3 sap/RMS/PPG/CRP

Department of Public Works and Highways
Office of the Secretary

