

MEMORANDUM

FOR : MANUEL M. BONOAN  
Secretary  
This Department

This refers to the memorandum dated February 5, 2024 of DPWH Region VI Director SANNY BOY O. OROPEL, CES E, endorsing the Project Modification requested by District Engineer DENE B. BALDONADO, JR., Negros Occidental 1<sup>st</sup> District Engineering Office, under FY 2024 General Appropriations Act (GAA), to wit:

As per Original			As Modified		
Project Description					
UACS No. 310203100849000 Project ID: P00800178VS					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Tertiary Roads			Network Development - Road Widening - Tertiary Roads		
Bulanon Rd - K0088 + (-138) - K0088 + 471			Bulanon Rd - K0088+(-138) - K0088 + 312		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Road Widening 1.218 Lane KM	15,828.046 / Lane KM	19,278.56	CW1- Road Widening 0.900 Lane KM	18,920.62/ Lane KM P 34.8 M/km	17,028.56
			ROW Acquisition: 2,250 Square Meters	1.000/ Square Meters	2,250.00
EAO	-	393.44	EAO		393.44
Total:		19,672.00	Total:		19,672.00
Justification based on the attachment of the Implementing Office:					
1. Increase in the unit cost due to the inclusion of solar streetlights and the provision of slope protection structure resulting to the decrease in the physical target from 1.218 lane km to 0.900 lane km					
2. Inclusion of ROW Acquisition to settle ROW Problem along the stationing of project					
3. Attached are the following supporting documents: Approved Program of Works (POW), Detailed Engineering Design (DED), Certificate of Availability of Funds and Certificate of Reasonableness of Cost Dated January 30, 2024.					

Having complied with all the documentary requirements under Department Order No. 23, Series of 2023 and other supplemental guidelines, we are respectfully requesting that the abovementioned project under FY 2024 GAA be modified.

For the Secretary's favorable consideration.

NERIE D. BUENO, CESO III  
Assistant Secretary for Regional Operations  
in NCR, Region III, IV-A, IV-B, V, VI, VII and VIII

RECOMMENDING APPROVAL:

MARIA CATALINA E. CABRAL, Ph.D., CESO I  
Undersecretary for Planning and  
Public-Private Partnership Service

ROBERTO R. BERNARDO, CESO I  
Undersecretary for Regional Operations in NCR  
Regions III, IV-A, IV-B, V, VI, VII and VIII

APPROVED/DISAPPROVED:

MANUEL M. BONOAN  
Secretary

3.3 KCS/NDB/RRB

Department of Public Works and Highways  
Office of the Secretary

WIN4XY00272

Website: <https://www.dpwh.gov.ph>  
Tel No(s): 5304-3000/ (02) 165-02

